

2019 Construction Activities

Task Name	Duration	Start	Finish	2019											
				Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
2019 Waste Rock to Pit 4 (2.1m cy) (1)	131 days	4/1/19	9/30/19												
Protore 3 and 4 (734,000 cy)															
Protore 1 (67,000 cy)															
Protore 8 (89,000 cy)															
South Waste Rock Pile including South Pond Excavation (1,210 cy)															
Pit 4 Infiltration Collectors (Ongoing)	131 days	4/1/19	9/30/19												
Install Subwaste and Waste Rock Dewatering Risers (Ongoing)	131 days	4/1/19	9/30/19												
Relocate South CSZ Topsoil Stockpile (60,000 cy)	22 days	6/1/19	7/1/19												
South Pond Final Grading/Liner	44 days	8/1/19	10/1/19												
Stormwater Management (Ongoing)	261 days	1/1/19	12/31/19												
Dust Control (Ongoing)	131 days	4/1/19	9/30/19												
(1) Schedule assumes 350,000 cy waste rock moved per month															

Project: 2019 MM Construction
Date: 4/4/19

Task

Task Summary