U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION/SITUATION REPORT

Parker Street Waste Site - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region I

Subject: POLREP #9

Progress

Parker Street Waste Site

01GB

New Bedford, MA

Latitude: 41.6381659 Longitude: -70.9368469

To:

From: Wing Chau, On-Scene Coordinator

Date: 3/23/2012

Reporting Period: 2/13/12 to 3/23/12

1. Introduction

1.1 Background

Site Number:01GBContract Number:EP-W-08-061D.O. Number:024Action Memo Date:8/26/2010Response Authority:CERCLAResponse Type:Time-CriticalResponse Lead:EPAIncident Category:Removal Action

NPL Status: Non NPL Operable Unit:

Mobilization Date: 10/29/2010 **Start Date:** 10/29/2010

Demob Date: Completion Date:

CERCLIS ID: MAN000105955 RCRIS ID:

ERNS No.: State Notification:

FPN#: Reimbursable Account #:

1.1.1 Incident Category

CERCLA Fund-lead, time-critical removal action.

1.1.2 Site Description

The Parker Street Waste Site is a currently estimated 114-acre area located in an urban area of New Bedford, Bristol County, Massachusetts. The estimated extent of the Parker Street Waste Site, based upon data generated to date, is believed to be bounded to the north by Durfee Street, to the east by Liberty Street and the Oak Grove Cemetery, to the south by North Street, and to the west by Summit Street. Redeveloped on and centered around a former city-owned landfill, the Parker Street Waste Site includes the New Bedford High School campus, the Keith Middle School (KMS), the Hetland Memorial Skating Rink property, Walsh Field, the new Andre McCoy Field, residential properties, New Bedford Housing Authority properties, Carabiner's Indoor Climbing Facility, and two private apartment complexes.

1.1.2.1 Location

Geographic coordinates of the Site are approximately 41° 38' 33" north latitude and 70° 56' 44" west longitude, as measured from the approximate center of the Site.

1.1.2.2 Description of Threat

Elevated levels of polychlorinated biphenyls (PCBs), polycyclic aromatic hydrocarbons (PAHs), and/ or heavy metals in soils at or near the surface, pose an imminent and substantial endangerment to public health.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

EPA and MassDEP initiated a preliminary assessment and site investigation (PA/SI) on April 26, 2010. Sixty-three (63) parcels comprising forty-seven (47) properties along the periphery of the Site were sampled to expedite further investigation of the boundaries of the Parker Street Waste Site, and to determine whether there is any immediate threat to human health and/or the environment related to the contamination from the Site. The site investigation identified several residential and commercial properties with elevated levels of polychlorinated biphenyls (PCBs), polycyclic aromatic hydrocarbons (PAHs), and/ or heavy metals in soils at or near the surface, which pose an imminent and substantial endangerment to public health. Also, twenty-four (24) additional properties were sampled in September 2010 to further delineate the nature and extent of the Site boundaries. On October 25, 2011, START conducted PA/SI activities on two (2) additional properties to further characterize the Site's southeastern boundary.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

On August 26, 2010, the Action Memorandum was signed by the Director of the Office of Site Remediation and Restoration, approving the proposed removal action to address the release or threatened release of hazardous substances, contaminants, and/or pollutants at the Site. The Action Memorandum Addendum dated September 15, 2011 was signed by the Assistant Administrator of the Office of Solid Waste and Emergency Response on September 23, 2011, approving the change in Scope of Response, an Exemption from the Statutory 12-Month and \$2 Million Limits, and Ceiling Increase at the Parker Street Waste Site.

2.1.2 Response Actions to Date

Please refer to POLREPs #1 through #8 for information on removal activities prior to February 13, 2012.

Week of February 13, 2012

ERRS continued excavation and backfilling operations at properties P-028, P-069, P-070, P-077 and P-084.

On February 16, 2012, eight (8) truckloads of contaminated soil were transported off-site from the Shawmut Avenue staging area to the Waste Management Middleboro Landfill located in Middleboro, MA for disposal.

Week of February 20, 2012

ERRS continued excavation and backfilling operations at properties P-056, P-069, P-070, and P-084. ERRS completed excavation and backfilling activities at property P-028.

On February 23, 2012, nineteen (19) truckloads of contaminated soil were transported off-site from the Shawmut Avenue staging area to the Waste Management Middleboro Landfill located in Middleboro, MA for disposal.

On February 24, 2012, ten (10) truckloads of contaminated soil were transported off-site from the

Shawmut Avenue staging area to the Waste Management Middleboro Landfill located in Middleboro, MA for disposal.

Week of February 27, 2012

ERRS continued excavation and backfilling operations at properties P-069 and P-084. ERRS completed excavation and backfilling activities at properties P-049, P-056, and P-070. ERRS' fencing subcontractor was on site to re-install the stockade fence at property P-074.

On February 27, 2012, eight (8) truckloads of contaminated soil were transported off-site from the Shawmut Avenue staging area to the Waste Management Middleboro Landfill located in Middleboro, MA for disposal.

On March 2, 2012, five (5) truckloads of contaminated soil were transported off-site from the Shawmut Avenue staging area to the Environmental Soil Management Inc. (ESMI) facility in Loudon, NH for disposal.

Week of March 5, 2012

ERRS completed backfilling operations at properties P-030 and P-084. ERRS' fencing subcontractor re-installed vinyl fence and gate at property P-077.

On March 6, 2012, one (1) truckload of contaminated soil was transported off-site from the Shawmut Avenue staging area to the Waste Management's Turnkey Facility in Rochester, NH for disposal.

On March 9, 2012, two (2) truckloads of contaminated soil were transported off-site from the Shawmut Avenue staging area to the Waste Management Middleboro Landfill located in Middleboro, MA for disposal.

Week of March 12, 2012

ERRS completed backfilling operations at properties P-069 and P-076. ERRS began reconstructing the walkway at property P-028. ERRS' fencing subcontractor re-installed the stockade fences at properties P-056 and P-070.

Week of March 19, 2012

ERRS completed reconstructing the walkway at property P-028. On March 20, 2012, ERRS completed temporary demobilization of personnel and equipment from the Site.

2.1.3 Enforcement Activities

2.2 Planning Section

2.2.1 Anticipated Activities

2.2.1.1 Planned Response Activities

Remobilze to the Site to complete restoration activities during the spring of 2012.

2.3 Logistics Section

Continue coordination of landscaping, repaving, and fencing services for site restoration activities.

2.4 Finance Section

2.4.1 Narrative

Project Ceiling (Action Memorandum Addendum dated September 15, 2011).

COST CATEGORY	CURRENT CEILING	PROPOSED INCREASE	PROPOSED CEILING	
REGIONAL REMOVAL ALLOWANCE COSTS:				
ERRS Contractor	\$4,000,000.00	\$2,000,000.00	\$6,000,000.00	
Interagency Agreement	\$0.00	\$0.00	\$0.00	

OTHER EXTRAMURAL COSTS NOT FUNDED FROM THE REGIONAL ALLOWANCE:				
START Contractor	\$750,000.00	\$0.00	\$750,000.00	
Extramural Subtotal	\$4,750,000.00	\$2,000,000.00	\$6,750,000.00	
Extramural Contingency (20%)	\$950,000.00	\$400,000.00	\$1,350,000.00	
TOTAL, REMOVAL ACTION CEILING	\$5,700,000.00	\$2,400,000.00	\$8,100,000.00	

The ERRS task order (0024) is being incrementally funded. Prior to the last task order modification, the task order ceiling of \$4,500,000.00 was funded through the ERRS ceiling of \$4,000,000.00 and partially from the Extramural Contingency in the amount of \$500,000.00. Under the increased project ceiling authorized in the Action Memorandum Addendum dated 9/15/2011, the ERRS task order modification issued on 9/28/11 increased the task order ceiling to \$6,199,560.00, which is now funded through the ERRS Ceiling of \$6,000,000.00 and partially from the Extramural Contingency in the amount of \$199,560.00.

2.5 Other Command Staff

2.5.1 Safety Officer

On-site personnel have reviewed and signed the site specific health and safety plan (HASP). Daily operational health and safety briefings are conducted each morning prior to commencement of site activities.

2.6 Liaison Officer

2.7 Information Officer

2.7.1 Public Information Officer

The Public Information Office continues to provide updates regarding site activities to interested parties and posting the updates onto the website, www.epa.gov/region1/parkerstreet.

2.7.2 Community Involvement Coordinator

3. Participating Entities

3.1 Unified Command

USEPA

MassDEP

3.2 Cooperating Agencies

4. Personnel On Site

USEPA - 2 OSCs, 1 mobile lab with chemist

START - 1 Site Lead personnel

ERRS - 1 RM, , 1 Foreman, 5 Operators, 4 Cleanup Technicians, 2 truck drivers, 1 Field Cost Accountant

5. Definition of Terms

ACM - Asbestos Containing Material

ERRS- Emergency Rapid Response Services

EPA/USEPA - U.S. Environmental Protection Agency

MassDEP - Massachusetts Department of Environmental Protection

NBHA - New Bedford Housing Authority

NBPD - New Bedford Police Department

OEME - Office of Evironmental Measurement and Evaluation

OSC - On-Scene Coordinator

PA/SI - Preliminary Assessment/Site Investigation

PID - Photo Ionization Detector

PPE - Personal Protective Equipment

RM - Response Manager START - Superfund Technical Assessment and Response Team TCLP - Toxicity Characteristic Leaching Procedure T&D - Transportation and Disposal VOCs - Volatile Organic Compounds

6. Additional sources of information

6.1 Internet location of additional information/report

http://www.epa.gov/region1/parkerstreet

6.2 Reporting Schedule

7. Situational Reference Materials

No information available at this time.