



TETRA TECH EC, INC.

June 7, 2005  
2005-24-0026  
No Response Required

Maurice Beaudoin  
Resident Engineer  
USACE New Bedford Harbor Resident Office  
103 Sawyer St.  
New Bedford, MA 02746

Subject.: USACE CONTRACT NO. DACW33-94-D-0002  
TOTAL ENVIRONMENTAL RESTORATION CONTRACT (TERC)  
TASK ORDER No. 0024 – NEW BEDFORD  
Final North of Wood St. After Action Report

Dear Mr. Beaudoin:

Tetra Tech, EC, Inc. is pleased to submit the Final North of Wood St. After Action Report along with a 4025 submittal form for your approval. Also included is a consolidated response to comments on the draft versions of the document. This has gone through extensive review and comment by C. Turek of your office. Therefore, according to C. Turek's direction we are distributing this as a final copy to the EPA and DEP as noted on the attached 4025. In addition, according to C. Turek's direction, we are sending a compact disc (CD) with electronic versions of the application files as well as a PDF version of the entire document to Gary Morin, USACE PM and Dave Dickerson, EPA Remedial Project Manager.

If you have any questions, please call (617-457-8259) or E-mail ([george.willant@tteci.com](mailto:george.willant@tteci.com)) me.

Sincerely,

George M. Willant  
Project Manager

cc: G. Morin, USACE\*  
M. Anderson, USACE  
J. MacKay, USACE  
D. Dickerson, EPA\*  
J. Brown, EPA  
P. Craffey, DEP  
G. Willant  
R. Gleason\*\*  
TO 24 File 1.1 and 13.7

\*Includes electronic version on CD

\*\*Letter only



<b>TRANSMITTAL OF SHOP DRAWINGS, EQUIPMENT DATA, MATERIAL SAMPLES, OR MANUFACTURER'S CERTIFICATES OF COMPLIANCE</b> <small>(Read instructions on reverse side prior to initiating this form)</small>	<b>DATE</b> 7-Jun-05	<b>TRANSMITTAL NO:</b> 24-WS.21.06-01-001
---	----------------------	--

**SECTION I - REQUEST FOR APPROVAL OF THE FOLLOWING ITEMS** (This section will be initiated by the Contractor)

<b>TO:</b> U.S. Army Corps of Engineers 103 Sawyer St. New Bedford, MA 02746 Attention: M. Beaudoin	<b>FROM:</b> TetraTech FW, Inc. 133 Federal Street Boston, MA 02110	<b>CONTRACT NO:</b>  DACW33-94-D-0002	<b>CHECK ONE:</b> THIS IS A NEW TRANSMITTAL <input checked="" type="checkbox"/> X THIS IS A RESUBMITTAL OF TRANSMITTAL _____
---	--	---	---

<b>SPECIFICATION SECTION NO:</b> (Cover only one section with each transmittal) NA	<b>PROJECT TITLE AND LOCATION:</b> Davids Island Demolition, New Rochelle, NY
---	---

ITEM NO.	DESCRIPTION OF ITEM SUBMITTED <small>(Type, size, model number, etc.)</small>	MFG. OR CONTR. CAT. CURVE DRAWING OR BROCHURE NO. <small>(See instruction No. 8)</small>	NO. OF COPIES	CONTRACT REFERENCE DOCUMENT		FOR CONTRACTOR USE CODE	VARIATION <small>(See instruction No. 6)</small>	FOR CE USE CODE
				SPEC. PARA. NO.	DRAWING SHEET NO.			
a.	b.	c.	d.	e.	f.	g.	h.	i.
1	Final North of Wood St. After Action Report	na	1	na	na	GA	na	

**REMARKS**

TtFW Document #:	2005-24-0010	P. Craffey
Distribution:	M. Beaudoin/C. Turek (1)	G. Willant
	G. Morin	TO 24 File 13.7
	M. Anderson	
	D. Dickerson	
	J. Brown	

I certify that the above submitted items have been reviewed in detail and correct and in strict conformance with the contract drawings and specifications except as otherwise stated.

*George M. Willant* 6/7/05

NAME AND SIGNATURE OF CONTRACTOR

**SECTION II - APPROVAL ACTION**

<b>ENCLOSURES RETURNED</b> (List by Item No.)	<b>NAME, TITLE AND SIGNATURE OF APPROVING AUTHORITY</b>	<b>DATE</b>

**USACE CONTRACT NO. DACW33-94-D-0002  
TASK ORDER NO. 024  
TOTAL ENVIRONMENTAL RESTORATION CONTRACT**

**AFTER ACTION REPORT  
FOR  
NORTH OF WOOD STREET REMEDIATION  
NEW BEDFORD HARBOR SUPERFUND SITE  
New Bedford, Massachusetts**

**April 2005**

Prepared by

Tetra Tech FW, Inc.  
133 Federal Street, 6<sup>th</sup> Floor  
Boston, Massachusetts 02110



**USACE CONTRACT NO. DACW33-94-D-0002  
TASK ORDER NO. 024  
TOTAL ENVIRONMENTAL RESTORATION CONTRACT**

**AFTER ACTION REPORT  
FOR  
NORTH OF WOOD STREET REMEDIATION  
NEW BEDFORD HARBOR SUPERFUND SITE  
OPERABLE UNIT #1  
New Bedford, Massachusetts**

**April 2005**

Prepared for

U.S. Army Corps of Engineers  
New England District  
Concord, Massachusetts

Prepared by

Tetra Tech FW, Inc.  
133 Federal Street, 6<sup>th</sup> Floor  
Boston, Massachusetts 02110



Revision  
2

Date  
4/1/05

Prepared by  
D. Beck, P.E. / J. Fusegni

Approved by  
G. Willant

Pages Affected  
All



TETRA TECH EC, INC.

June 7, 2005  
2005-24-0026  
No Response Required

Maurice Beaudoin  
Resident Engineer  
USACE New Bedford Harbor Resident Office  
103 Sawyer St.  
New Bedford, MA 02746

Subject.: USACE CONTRACT NO. DACW33-94-D-0002  
TOTAL ENVIRONMENTAL RESTORATION CONTRACT (TERC)  
TASK ORDER No. 0024 – NEW BEDFORD  
Final North of Wood St. After Action Report

Dear Mr. Beaudoin:

Tetra Tech, EC, Inc. is pleased to submit the Final North of Wood St. After Action Report along with a 4025 submittal form for your approval. Also included is a consolidated response to comments on the draft versions of the document. This has gone through extensive review and comment by C. Turek of your office. Therefore, according to C. Turek's direction we are distributing this as a final copy to the EPA and DEP as noted on the attached 4025. In addition, according to C. Turek's direction, we are sending a compact disc (CD) with electronic versions of the application files as well as a PDF version of the entire document to Gary Morin, USACE PM and Dave Dickerson, EPA Remedial Project Manager.

If you have any questions, please call (617-457-8259) or E-mail ([george.willant@tteci.com](mailto:george.willant@tteci.com)) me.

Sincerely,

George M. Willant  
Project Manager

cc: G. Morin, USACE\*  
M. Anderson, USACE  
J. MacKay, USACE  
D. Dickerson, EPA\*  
J. Brown, EPA  
P. Craffey, DEP  
G. Willant  
R. Gleason\*\*  
TO 24 File 1.1 and 13.7

\*Includes electronic version on CD

\*\*Letter only



<b>TRANSMITTAL OF SHOP DRAWINGS, EQUIPMENT DATA, MATERIAL SAMPLES, OR MANUFACTURER'S CERTIFICATES OF COMPLIANCE</b> <small>(Read instructions on reverse side prior to initiating this form)</small>	DATE 7-Jun-05	TRANSMITTAL NO: 24-WS.21.06-01-001
---	------------------	---------------------------------------

**SECTION I - REQUEST FOR APPROVAL OF THE FOLLOWING ITEMS** (This section will be initiated by the Contractor)

<b>TO:</b> U.S. Army Corps of Engineers 103 Sawyer St. New Bedford, MA 02746 Attention: M. Beaudoin	<b>FROM:</b> TetraTech FW, Inc. 133 Federal Street Boston, MA 02110	<b>CONTRACT NO:</b>  DACW33-94-D-0002	<b>CHECK ONE:</b> THIS IS A NEW TRANSMITTAL <input checked="" type="checkbox"/> X THIS IS A RESUBMITTAL OF TRANSMITTAL _____
---	--	---	---

<b>SPECIFICATION SECTION NO:</b> (Cover only one section with each transmittal) NA	<b>PROJECT TITLE AND LOCATION:</b> Davids Island Demolition, New Rochelle, NY
---	---

ITEM NO.	DESCRIPTION OF ITEM SUBMITTED <small>(Type, size, model number, etc.)</small>	MFG. OR CONTR. CAT. CURVE DRAWING OR BROCHURE NO. <small>(See instruction No. 8)</small>	NO. OF COPIES	CONTRACT REFERENCE DOCUMENT		FOR CONTRACTOR USE CODE	VARIATION <small>(See instruction No. 6)</small>	FOR CE USE CODE
				SPEC. PARA. NO.	DRAWING SHEET NO.			
a.	b.	c.	d.	e.	f.	g.	h.	i.
1	Final North of Wood St. After Action Report	na	1	na	na	GA	na	

**REMARKS**

TtFW Document #:	2005-24-0010
Distribution:	M. Beaudoin/C. Turek (1)      P. Craffey G. Morin                              G. Willant M. Anderson                        TO 24 File 13.7 D. Dickerson J. Brown

I certify that the above submitted items have been reviewed  
in detail and correct and in strict conformance with the  
contract drawings and specifications except as otherwise stated.

*George M. Willant* 6/7/05  
 \_\_\_\_\_  
 NAME AND SIGNATURE OF CONTRACTOR

**SECTION II - APPROVAL ACTION**

ENCLOSURES RETURNED (List by Item No.)	NAME, TITLE AND SIGNATURE OF APPROVING AUTHORITY	DATE
--	--	------

## TABLE OF CONTENTS

1.0	INTRODUCTION .....	1-1
1.1	Site Location and Setting .....	1-2
1.2	Excavation and Restoration Design .....	1-2
1.3	Work Approach.....	1-6
1.4	Fish Run Considerations .....	1-9
1.5	Confirmatory Sampling .....	1-9
1.6	Air Sampling.....	1-10
1.7	Key Subcontractors.....	1-11
2.0	OPERABLE UNIT BACKGROUND .....	2-1
2.1	Site Description.....	2-1
2.2	Description of the Selected Remedy.....	2-1
3.0	CONSTRUCTION ACTIVITIES.....	3-1
3.1	General Sequence of Work .....	3-1
3.2	Staging Areas.....	3-4
3.2.1	Titleist Staging Area .....	3-4
3.2.2	Lumberyard Staging Area.....	3-4
3.2.3	West Haul Road Entrance (North of the Wood Street Bridge).....	3-5
3.2.4	South Berm Staging Area on Bayside Builders Property .....	3-5
3.3	South Berm Construction.....	3-5
3.4	North Berm Construction.....	3-5
3.5	Bypass Pumping .....	3-6
3.6	Excavation Work .....	3-6
3.6.1	North Zone.....	3-6
3.6.2	Lumberyard Zone .....	3-7
3.6.3	Titleist Zone.....	3-7
3.6.4	CSO Zone .....	3-7
3.6.5	Mudflat Zone .....	3-8
3.6.6	South Zone.....	3-8
3.7	Trucking to Sawyer Street .....	3-8
3.8	Phase I Restoration .....	3-9
3.8.1	West Shoreline – Lumberyard .....	3-9
3.8.2	CSO Area.....	3-9
3.8.3	Eastern Shoreline .....	3-9
3.8.4	Mudflat Area North of Bridge .....	3-9
3.9	Phase II Restoration .....	3-10
3.9.1	Wetland Planting.....	3-10
3.9.2	Upland Plantings.....	3-10
3.9.3	Phragmites Control .....	3-10
3.10	Debris Disposal Area (DDA) Operations .....	3-10
3.11	Sampling .....	3-11
3.11.1	Confirmatory Sampling .....	3-11
3.11.2	Air Sampling.....	3-11
4.0	CHRONOLOGY OF EVENTS .....	4-1
5.0	PERFORMANCE STANDARDS AND CONSTRUCTION QUALITY CONTROL .....	5-1
5.1	Surveying Control.....	5-1
5.2	Health and Safety.....	5-1

TABLE OF CONTENTS – *Cont'd*

5.3 Confirmation Sampling Quality Control .....5-1

6.0 PRE-FINAL AND FINAL INSPECTIONS .....6-1

7.0 OPERATION AND MAINTENANCE PLAN.....7-1

7.1 Post-remediation Monitoring .....7-1

7.2 Monitoring of Plantings .....7-1

8.0 SUMMARY OF PROJECT COSTS AND SCHEDULE .....8-1

8.1 Summary of Project Costs .....8-1

8.2 Summary of Project Schedule.....8-3

9.0 OBSERVATIONS AND LESSONS LEARNED.....9-1

9.1 Benefits of Performing the Work in the Dry.....9-1

9.2 Benefits of Performing the Excavation Work During the Winter.....9-1

9.3 Providing Sufficient Bypass Pumping Capacity .....9-1

9.4 Culvert in North Berm Rather than Only Earthen Fill.....9-1

9.5 Use of Coir Fascine and Stone Rip-rap.....9-1

9.6 Use of Clean Fill for Areas Behind Residences.....9-1

9.7 Cooperation of Stakeholders.....9-2

9.8 Phragmites Control .....9-2

9.9 Benefits of Onsite Laboratory.....9-2

9.10 Confirmation Sampling.....9-2

9.11 Advantage of Fixed Completion Date .....9-3

9.12 Pre-Existing Condition Surveys.....9-4

10.0 CONTACT INFORMATION.....10-1

11.0 REFERENCES .....11-1

LIST OF FIGURES

Figure 1-1 New Bedford Harbor Site Map .....1-3

Figure 1-2 Construction Sequence and Staging Areas Plan .....1-4

Figure 1-3 Sawyer Street Facilities .....1-5

LIST OF TABLES

Table 1-1 Summary of CDA Excavated Volumes .....1-9

Table 1-2 Summary of Compliance Demonstration Areas and Confirmation Sampling  
Results for North of Wood Street .....1-10

Table 1-3 Air Sampling Station Locations.....1-11

Table 4-1 Chronology .....4-1



TABLE OF CONTENTS – *Cont'd*

LIST OF APPENDICES

Appendix A	Waste Shipment Records
	Appendix A.1 Off-site Disposal Information Shipped to Model City, NY
	Appendix A.2 Manifested Materials to the DDA
Appendix B	Air Sampling Data
Appendix C	As-Built Drawings
	Figure 1 Sample Locations Representing Post Excavation Conditions
	Figure 2 Post Excavation As-Built Conditions (Prior to Restoration)
	Figure 3 Final As-Built Conditions
	Figure 4 Site Plan Delineation of Planting Zones
Appendix D	List of Equipment Used On-site for the Remediation Work with Decontamination Certificates
Appendix E	Design Excavation Drawings
	Appendix E.1 TtFW Excavation Design Drawings, Issued September 2002
	Appendix E.2 Compliance Demonstration Areas for Confirmatory Sampling North of Wood Street
	Appendix E.3 Z-star Depths
Appendix F	GIS Excavation Drawings
	Figure F.1 Final Excavation Depths
	Figure F.2 Excavation Depth Variations from Design Depths
Appendix G	Restoration Drawings
	Appendix G.1 Landscape Restoration Design
	Appendix G.2 Restoration Planting Design
Appendix H	Project Schedule
Appendix I	North of Wood Street Project Cost Report
Appendix J	Final USACE Inspection
Appendix K	Field Change Notices
Appendix L	Photo Log

## ABBREVIATIONS AND ACRONYMS

CDAs	Compliance Demonstration Areas
CMP	corrugated metal pipe
CSO	Combined Sewer Outfall
cy	cubic yards
DDA	Debris Disposal Area
EPA	U.S. Environmental Protection Agency
FCN	Field Change Notice
FSP	Field Sampling Plan
gpm	gallons per minute
GPS	Global Positioning System
HDPE	high-density polyethylene
Kevric	Kevric Company
MADMF	Massachusetts Division of Marine Fisheries
Maxymillian	Maxymillian Technologies, Inc.
ng/m <sup>3</sup>	nanograms per cubic meter
NGVD	National Geodetic Vertical Datum
PCB	polychlorinated biphenyls
POTW	Public Owned Treatment Works
PPE	personal protection equipment
ppm	parts per million
QAPP	Quality Assurance Project Plan
QC	quality control
ROD	Record of Decision
RTK	Real Time Kinematics
SAI	SAI Surveying Company
SSHP	Site Safety and Health Plan
TBG	The Bioengineering Group
TERC	Total Environmental Restoration Contract
TtFW	Tetra Tech FW, Inc.
UCL	Upper Confidence Limit
USACE	U.S. Army Corps of Engineers
WL	North of Wood Street Excavation Subcontractor
WM	North of Wood Street Trucking and Disposal Subcontractor
WN	North of Wood Street Phase II Restoration Subcontractor
WS	North of Wood Street TtFW Support

## 1.0 INTRODUCTION

Tetra Tech FW, Inc. (TtFW) has prepared this After Action Report (AAR) for the North of Wood Street Remediation pursuant to a request from the U.S. Army Corps of Engineers (USACE) under the Total Environmental Restoration Contract (TERC) No. DACW33-94-D-0002. This AAR is based on the remediation work performed from November 2002 through June 2003 at the North of Wood Street area located at the extreme north of the New Bedford Harbor. The work was performed in accordance with the *North of Wood Street Remediation Work Plan* submitted to the USACE on July 23, 2003.

This AAR is a compilation of data and information gathered during the performance of this work. This report generally follows the suggested contents for a Remediation Action Report as defined in the U.S. Environmental Protection Agency (EPA) *Close Out Procedures for National Priorities List Sites* (EPA 540-R98-016) dated January 2002.

A total of approximately 880,000 cubic yards (cy) of polychlorinated biphenyls (PCB) contaminated sediments are to be removed from the New Bedford Harbor pursuant to a 1998 Record of Decision (ROD). The North of Wood Street Remediation was the second phase of excavation pursuant to this ROD and involved the removal of about 15,619 cy of PCB contaminated sediments. The first phase was the Early Action Work performed in 2001, which removed about 3,000 cy of PCB contaminated materials from the upper eastern shoreline of the Acushnet River.

The North of Wood Street Remediation involved the removal of about 15,619 cy of PCB contaminated sediments over an area of about 5.4 acres. This work area included the riverbed and shoreline of the Acushnet River from about 1,600 feet north of the Wood Street Bridge to about 250 feet south of the bridge. North of Wood Street Remediation preparation work commenced in November 2002. Prior to remediation, PCB concentrations in the sediments ranged from non-detect to a high reading of 33,000 parts per million (ppm) in the area north of the Wood Street Bridge and 46,000 ppm in one area south of the bridge. Upon removal of the contaminated sediments to the target PCB clean-up levels applicable to each area, the shorelines of the river were restored with imported fill materials, new erosion control measures and plantings. In addition, efforts were made to eradicate and control phragmites.

The main excavation work, about 15,433 cy, was performed from December 2002 through March 2003. Restoration planting was performed in June 2003. Work south the Acushnet Park was suspended to conduct additional archaeological investigations. An additional 186 cy of material was removed from this area and the area was seeded during November/December 2003.

Approximately 2,500 cy (2,606 tons) of excavated vegetated materials were trucked directly off-site for disposal. The remaining materials were transported in leak-proof trucks to the existing Sawyer Street Facilities. At Sawyer Street, the material was screened and then slurry pumped into Cell No. 1 for interim storage. The future TERC II Contractor will desand, dewater, and transport to an off-site disposal facility the sediments temporarily stored in Cell No. 1.

This remedial action work was conducted under Task Order No. 24 of the TERC I Contract. This work was a supplement to that ongoing task order. TtFW provided construction management, procurement, engineering support, and subcontracts for excavation/restoration, trucking and disposal, air sampling, and fencing required for the North of Wood Street Remediation.

This introduction covers general information regarding New Bedford Harbor and the site remedial activities actually performed.

## **1.1 Site Location and Setting**

The North of Wood Street area is located at the northern end of the New Bedford Harbor. Figure 1-1 indicates the locations of the North of Wood Street work area and the existing Sawyer Street Facilities, which is located about 1.5 miles south of Wood Street.

Figure 1-2 is the Work Sequence Plan for the North of Wood Street Remediation. This figure shows the staging areas, location of the North and South Berms, and the six work zones. The earthen berms were constructed to close off the river to allow dewatering of the area to be remediated. This activity entailed the bypassing of the river from above the North Berm to below the South Berm. The remediation work was performed in the dry, with the exception of the pre-excavation for the South Berm, the pre-excavation for the North Berm, and excavation in the Northern Zone.


Figure 1-2 shows the limits of the access agreement for the area adjacent to the west end of the South Berm. There were also access agreements for the Lumberyard and the Titleist Parking Lot, which are not indicated on Figure 1-2.

Excavated materials containing vegetation were trucked off-site for disposal at Model City, New York. Materials not containing vegetation were trucked to the existing Sawyer Street Facilities for temporary storage in Cell No. 1. Refer to Figure 1-3 for the layout of the Sawyer Street Facilities.

## **1.2 Excavation and Restoration Design**

The sampling of the area was first done in 2000. About 88 locations were sampled, with a total of 278 samples tested. Generally the soils were sampled in one-foot increments at each sample location until material below clean-up goals was detected. Some locations were sampled to a depth of four or more feet. The compliance depth (Z-star depth), defined, as the depth below the mudline where the sediment PCB levels are below the specified target clean-up level for a given area, was determined for each of the sample locations. The Z-star depth was based on the results of the sample analysis for each sample location and the clean-up requirements in that particular area. The Z-star depths for the area north of the Bridge were based on 88 sample locations and were used as input to a geostatistical modeling analysis to provide Z-star depths on 10-foot grid spacing. Z-star depths for the area south of the Bridge were part of the geostatistical analysis done for the Upper Harbor and were on 25-foot grid spacing. For details of the geostatistical analysis refer to the TtFW Data Interpretation Report dated June 2002. The results of this geostatistical analysis are shown in Figure E.3 in Appendix E.



In spring 2002, SAI Surveying Company (SAI) surveyors performed a detailed topographic survey of the North of Wood Street area using total station survey equipment. This survey was used to generate the existing surface that was input into MicroStation CAD program. The Z-star depths were then input to MicroStation to develop the theoretical excavation surface. To provide workable excavation drawings, the theoretical excavation surface contours were manually adjusted and smoothed. In some areas with significant geographic changes, such as the ditch at the Truro Street Combined Sewer Outfall (CSO), some adjustments were made based on the review of specific samples in the vicinity of the area in question. The Final Excavation Drawings were completed in June 2002 and issued for construction on September 18, 2002. The issued Excavation Drawings are included in Appendix E.1. Subsequent to the issuance of the Excavation Drawings, FCN-24-037 was issued to address the EPA re-defined limits of excavation. Based on the EPA revised excavation limits TtFW provided the Excavation Subcontractor with an Excel spreadsheet with the updated design excavation elevations for all grids. A GIS plot of the updated excavation depths is included in Appendix E.3.



**FIGURE 1-1**  
 NEW BEDFORD HARBOR SUPERFUND SITE  
 NEW BEDFORD, MASSACHUSETTS

**SITE LOCATION MAP**


FOSTER WHEELER ENVIRONMENTAL CORPORATION  
 TERC PROGRAM



**FIGURE 1-2**

**NEW BEDFORD HARBOR SUPERFUND SITE  
 NEW BEDFORD, MASSACHUSETTS  
 CONSTRUCTION SEQUENCE  
 AND STAGING AREAS PLAN**

**SCALE AS SHOWN**



MATERIAL PROCESSING CENTER

CELL NO. 1

CELL NO. 2

CELL NO. 3

DEBRIS DISPOSAL AREA

ANTIQUE DEALER

VACANT

OPERATING TEXTILE MILL


ROPE FACTORY

BELLEVILLE AVENUE

SAWYER STREET

COGGESHALL STREET

COFFIN AVENUE



**FIGURE 1-3**  
NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
**SAWYER STREET FACILITIES**  
SCALE: AS SHOWN

The restoration work was broken down into Phases I and II. Phase I Restoration Work included the supply and placement of imported fill material, stone riprap and erosion control measures, as well as the placement of conservation seed mix adjacent to the high marsh. (Phase II Restoration Work involved the planting of low and high marsh areas as well as the bordering trees and shrubs.)

The Restoration Drawings were prepared based on the Final Excavation Drawings. Final Restoration Drawings were prepared by The Bioengineering Group (TBG). The drawings for the Phase I Restoration work (this included final grades of backfilled areas and erosion control measures) were issued for construction on September 27, 2002. The Phase II Restoration drawings, which provide the planting design, were issued on April 3, 2003. The Restoration Drawings as issued are included in Appendix G.

### **1.3 Work Approach**

All work performed between the North and South Berms was done in the dry. The North Berm was constructed with earthen materials to block river flows from entering the work area. Pumps were installed at the North Berm to pump river flow to the south side of the South Berm. The South Berm was constructed with earthen materials to block the tidal influence coming up from the harbor.

The North Berm construction included a 4-foot x 8-foot pre-cast concrete box culvert with a steel weir plate system. The weir plate gate system was used to control upstream flooding should a storm event occur that was too large for the bypass pumps to handle.

The South Berm was constructed with a 6-foot deep by 8-foot wide pre-cast concrete U-channel with stop-logs. This channel and stop-log system allowed fish to swim through the river prior to November 1<sup>st</sup> and after March 1<sup>st</sup>. In a storm event, which resulted in river flows too great to be handled by the bypass pumping system, the stop-logs could have been removed to prevent flooding above the South Berm.

At the South Berm, three pumps were installed to provide 12,000 gallons per minute (gpm) pump capacity to dewater the area between the two berms and to remove seepage water from the Work Area.

Originally three 12-inch pumps were installed at the North Berm capable of pumping 18,000 gpm. Due to the frequency of rainfall events in December 2002, the pumping capacity was increased to a flow rate of 40,000 gpm per FCN-24-044. The original three 12-inch pumps were replaced with two 20-inch Flygt submersible pumps. The bypass pumps were connected to two 24-inch diameter bypass pipes.

Staging areas were setup at the Lumberyard, South Berm, and Titleist Parking Lot. Each staging area had a station for the decontamination of trucks leaving the Site. A haul road was constructed from the Lumberyard Staging area over the Truro Street CSO ditch and on the vegetated area of the Mudflat Zone to a truck entrance just north of the Wood Street Bridge.

The entire excavation area was divided into the following six remediation zones with indicated planned excavation quantities:

- **North Zone:** Area north of the North Berm requiring removal of about 150 cy of material.
- **Lumberyard Zone:** Area of river south of the North Berm to the CSO area requiring removal of about 1,000 cy of material.
- **CSO Zone:** Area on the western shoreline at the CSO area requiring removal of about 2,200 cy of material. This was also the area of highest reported PCB concentrations north of the Wood Street Bridge.



- **Titleist Zone:** Area on the eastern shoreline from the Acushnet Riverside Park south to just north of the bridge and extending about 60 feet out from the shoreline into the riverbed requiring removal of about 1,100 cy of material.
- **Mudflat Zone:** Area on the western shoreline behind the four houses requiring removal of about 3,200 cy of material.
- **South Zone:** Area between the Wood Street Bridge and the South Berm requiring removal of about 2,000 cy of material. This included removal of material from under the bridge.

The excavation work generally proceeded from north to south. The first excavation was performed in the area to the north of the North Berm prior to the installation of the berms. The footprints of the South Berm and North Berm were excavated in the wet. All other excavation work between the two berms was performed in the dry.

Once a work area was excavated to the required Z-star depths, the TtFW sampling crew took confirmation samples in the excavated area. Samples were tested for PCB concentrations at the on-site laboratory located at the Sawyer Street Facilities. Fourteen sample locations had concentrations above clean-up goals, resulting in the decision to remove an additional 700 cy of PCB contaminated material.

Another additional 595 cy of material were removed from the Mudflat and CSO areas to eliminate phragmites roots.

Work involved with the removal of contaminated materials included the following:

- Construction and removal of the South Berm including an open pre-cast concrete U-channel with stop logs, pre-cast concrete planks to bridge the channel and dewatering pumps.
- Construction and removal of the North Berm including the installation and removal of a pre-cast concrete box culvert with steel weir plate.
- Installation, operation and removal of bypass pumping from the North Berm to south of the South Berm.
- Construction, operation and removal of the Lumberyard Staging Area.
- Construction, operation and removal of the Titleist Parking Lot Staging Area.
- Construction and removal of haul roads in the Work Area.
- Excavation of about 15,619 cy of material.
- Transportation and disposal of 2,606 tons (about 2,500 cy) of sediments with vegetated materials to the Model City for disposal (refer to Appendix A.1 for the manifesting of this material).
- Transportation of about 13,000 cy of excavated materials to the Sawyer Street Facilities for processing and temporary storage in Cell No. 1, refer to Appendix A.2 for the manifesting of this material.
- Collection and analysis of 323 samples from 263 locations to refine the limits of excavation and to determine whether excavation achieved clean-up goals.
- Collection and analysis of 57 air samples from 9 stations to document ambient air quality during construction. Six stations located near the North of Wood Street construction and three located at the Sawyer Street Facilities.

The excavated quantity of 15,619 cy is summarized as follows:

Quantity Based on the Excavation Drawings:	9,965 cy
Quantity Increase Due to EPA Adjusted Limits:	1,904 cy
Excavation under Bridge, not indicated on Drawings:	700 cy
Addition Excavation due to Confirmation Sampling:	700 cy
Excavation for Phragmites Roots:	595 cy
Over Excavation:	1,569 cy
November/December 2003 Excavation:	186 cy
-----	-----
Total Excavated Materials	15,619 cy

The quantity of 9,965 cy was the total estimated volume of material to be removed above and below the Wood Street Bridge. This volume was calculated using In-Roads software. The existing surface elevations were based on the SAI April 2002 topographic survey. The design-excavated elevations were per the TtFW Excavation Drawings issued in September 2002, which are contained in Appendix E.1.

An increase of 1,904 cy was due to EPA adjustments to the excavation limits in October 2002. These changes were documented in FCN-24-037 approved on November 25, 2002.

The design excavation drawings did not indicate any excavation under the Wood Street Bridge. Excavation under the Bridge was field directed by USACE and TtFW personnel. Since GPS surveying equipment did not operate under the Bridge, final survey of excavated depths under the Bridge were not obtained. The estimated 700 cy excavated from under the Bridge was based on field observations.

Once a work area was excavated to the required Z-star depths, the TtFW sampling crew took confirmation samples in the excavated area. Samples were tested for PCB concentrations at the on-site laboratory located at the Sawyer Street Facilities. Fourteen sample locations had concentrations above clean-up goals; resulting in the decision to remove an additional 700 cy of PCB contaminated material. This was an average of about 50 cy of additional material removal at each of the designated sample locations.

Another additional 595 cy of material were removed from the Mudflat and CSO areas to eliminate phragmite rhizomes and roots. This required additional two to three feet of excavation below the design excavation depths. USACE and TtFW field personnel visually verified removal of the rhizomes and roots.

Over excavation was the amount of material removed from below the design cut depth. The over excavation was about 11% of the total design volume to be removed, which over the total area of about 5.4 acres is an average over of only about 2 inches. Refer to the Figure F.2 in Appendix F that shows the under and over cuts for each grid.

Estimated volume of material removed from each CDA is summarized in Table 1-1.

**Table 1-1  
Summary of CDA Excavated Volumes**

<b>CDA</b>	<b>Estimated Design Volume (cy)</b>	<b>Estimated Actual Excavated Volume (cy)</b>
1	848	2,019
2	1,649	2,502
3	221	878
4	49	203
5	129	168
6	7,069	9,849
Total	9,965	15,619

#### **1.4 Fish Run Considerations**

Due to a number of factors, of which consideration of the alewife/blueback herring played a significant role, the decision was made to conduct the actual dewatering and remedial excavation of sediments from within the Acushnet River North of Wood Street after November 1, 2002. This date was based on discussions with the Massachusetts Division of Marine Fisheries (MADMF) to minimize potential impacts to the fishery both during the summer months as well as the fall out-migration. However, preliminary work to set the stage for excavation occurred in October 2002.

The river could not be closed off during the fall fish run, which is from September 15 to October 31 or the spring fish run which is from March 1 to June 15. Work in the water during a fish run required use of silt curtains to prevent silt from getting into the main river flow.

#### **1.5 Confirmatory Sampling**

Details of the confirmation sampling are presented in the North of Wood Street Confirmation Sampling Approach Report (Transmittal No. 17.21.99-01) transmitted to USACE on July 15, 2002 and the North of Wood Street Confirmation Sampling Report transmitted to the USACE in August 2004 (Transmittal No. WS.02.06-02-003).

The Confirmation Sampling Plan divided the entire area into six Compliance Demonstration Areas (CDAs). These areas are shown in Appendix E.2, also shown on this drawing are the proposed sample locations.

The clean-up goals are summarized as follows:

- The residential area behind the four houses required the top one-foot of material to have 95% UCL PCB concentration less than 1 ppm, and the underlying material to have an average PCB concentration less than 50 ppm.
- Beachcombing areas required that the top one-foot of material have a 95% UCL PCB concentration less than 25 ppm with the underlying material to average less than 50 ppm.
- The sub-tidal riverbed clean-up goal was an average PCB concentration less than 10 ppm.

In the residential and beachcombing areas, it was decided to remove a minimum of one foot of existing material and then place at least one foot of imported clean material in those areas to achieve the final cleanup goals. This minimum of one foot of clean imported fill also allowed for the proper soil type required for the plantings.

Final results of the confirmation sampling for each CDA are summarized in Table 1-2. See Figure 1 in Appendix C for location of final confirmation samples for each CDA.

**Table 1-2  
Summary of Compliance Demonstration Areas and Confirmation Sampling Results  
for North of Wood Street**

<b>CDA</b>	<b>Location</b>	<b>Area (acres)</b>	<b>Clean-up Goals (ppm) (Top 12"/Below 12")</b>	<b>No. of Sample Locations</b>	<b>Average PCB Conc. at Surface Prior to Fill Placement (ppm)</b>	<b>Comments</b>
1	Western Shoreline South of CSO	0.5	1/50 25/50	32	6.0	This area was covered with at least one foot of clean material following excavation.
2	Western Shoreline North of CSO	0.6	25/50	48	4.4	This area was covered with at least one foot of clean material following excavation.
3	Eastern Shoreline North of Titleist Parking Lot	0.2	25/50	19	5.5	This area was covered with at least one foot of clean material following excavation.
4	Eastern Shoreline South of Wood Street Bridge	0.2	25/50	4	0.25	This area was covered with at least one foot of clean material following excavation.
5	Eastern Shoreline at Titleist Parking Lot	0.1	50	0	-	No work was performed in this area due to the existing rock rip-rap on the shoreline.
6	Riverbed from North to South	3.8	10	61	7.0	Sampling under the berms and access road is excluded.
Total				164		

## 1.6 Air Sampling

Conducting construction during the winter months provided the benefit of frozen ground, colder temperatures reduced PCB emissions and relatively low ambient PCB concentrations.

Additional air sampling stations were set up at the North Wood Street Site. Table 1-3 shows the coordinates of all the air stations that were used to monitor this work. Refer to Figure 1 in Appendix B for the layout of these air stations with respect to the work areas.

**Table 1-3  
Air Sampling Station Locations**

Air Sampling Station Location	Coordinates	
	Northing	Easting
AQ Site 02: East Side of CDF	2,701,424	814,856
AQ Site 03: North Side of CDF	2,701,667	814,551
AQ Site 06: West Side of CDF	2,701,359	814,346
AQ Site 28: 20 Main Street	2,709,541	815,303
AQ Site 31: Acushnet Park	2,708,870	815,541
AQ Site 32: Former Lumberyard	2,709,263	814,971
AQ Site 33: Wood Street Bridge	2,708,060	815,366
AQ Site 34: Titleist Parking Lot	2,708,628	815,596
AQ Site 37: South of CSO	2,708,675	815,311

Three existing air-sampling stations at the Sawyer Street Facility were used to document PCB air emission concentrations during the handling of the material at the DDA and Cell No. 1.

Results of the air sampling are summarized in Section 3.11.2 and Appendix B. Individual sampling events were previously submitted via Transmittal No. 24-WS.02.03-01-001 through No.24-WS.02.03-10-001.

### **1.7 Key Subcontractors**

TtFW provided the excavation design and construction management for the work.

The Bioengineering Group (TBG) provided the detail design of the restoration work, and assisted in the oversight of the plantings in the Phase II Restoration work.

Maxymillian Technologies, Inc. (Maxymillian) performed the following work as a subcontractor to TtFW:

- Established staging areas at the Lumberyard, Titleist Parking Lot and South Berm;
- Installation of North and South Berms with pumping systems;
- Excavation of contaminated materials;
- Transportation of non-vegetated materials to the Debris Disposal Area (DDA) at Sawyer Street;
- Processing of materials at DDA and placement in Cell No. 1 for future desanding, dewatering and off-site disposal; and
- Phase I Restoration work which included purchase, transport and placement of backfill materials, rip-rap and erosion control measures.

Off-site disposal of 2,606 tons (about 2,500 cy) of vegetated contaminated materials was performed by the Kevric Company (Kevric) as a subcontractor to TtFW.

Kevric also performed air sampling as a subcontractor to TtFW.

TtFW collected the confirmation samples. The samples were tested at an on-site laboratory setup at Sawyer Street and operated by ESN North Atlantic as subcontractor to TtFW.

SAI performed the pre-excavation topographical survey as a subcontractor to TtFW in April 2002.

Great Meadow Farms installed Phase II Restoration Plantings in June 2003 as a subcontractor to TtFW.

## **2.0 OPERABLE UNIT BACKGROUND**

### **2.1 Site Description**

The New Bedford Harbor Superfund Site (the Site), located in Bristol County, Massachusetts, extends from the shallow northern reaches of the Acushnet River estuary south through the commercial harbor of New Bedford and into adjacent areas of Buzzards Bay. Industrial and urban development surrounding the harbor has resulted in sediments becoming contaminated with many pollutants, notably PCBs and heavy metals, with PCB contaminant gradients generally decreasing from north to south. From the 1940s into the 1970s, two electrical capacitor manufacturing facilities, one located near the northern boundary of the site and one located just south of the New Bedford Harbor hurricane barrier, discharged PCB-wastes either directly into the harbor or indirectly via discharges to the City's sewerage system.

Refer to the 1998 ROD for a detail description of background issues.

### **2.2 Description of the Selected Remedy**

The major components of the 1998 remedy include the following:

- Approximately 880,000 cy of sediment contaminated with PCBs will be removed. In the upper harbor north of Coggeshall Street, sediments above 10 ppm PCBs will be removed, while in the lower harbor and in saltmarshes, sediments above 50 ppm will be removed.
- In certain shoreline areas prone to beachcombing, sediments between the high and low tide levels will be removed if above 25 ppm PCBs. In areas where homes directly abut the harbor and where contact with sediment is expected, sediments between the high and low tide levels will be removed if above 1 ppm PCBs.
- Institutional controls, including seafood advisories, no-fishing signs, and educational campaigns will be implemented to minimize ingestion of the local PCB-contaminated seafood until PCBs in seafood reach safe levels. State fishing restriction will also be in effect until such time as the Commonwealth deems it appropriate to amend them.
- EPA directed that the cleanup of the area north of the Wood Street Bridge be accelerated, due to the residential and recreational shoreline areas which were found to contain very high levels of PCBs.

### 3.0 CONSTRUCTION ACTIVITIES

#### 3.1 General Sequence of Work

The general sequence of the work was as follows.

1. Maxymillian mobilized to the site during the month of October 2002. During this time the main objectives were to establish the site trailers and the main staging area at the Lumberyard area. The main site trailer, crew trailer and decontamination trailer were positioned at the site to support work activities. Prior to the trailers being positioned, the site was cleared, grubbed and then graded to accommodate the facilities. Refer to Photos WS102102, WS102103, WS102401, and WS102402 in Photo Log (Appendix L).
2. Established five air-sampling stations.
3. Established Staging Area at the Lumberyard in November 2002, this included the installation of electrical power for the trailers and pumps at the North Berm. Refer to Photo WS110501 in Photo Log (Appendix L).
4. Setup at Area C (Sawyer Street) to receive non-vegetated excavated materials. This work included grading the DDA and removing some fencing to allow for the placement of materials into Cell No. 1. Refer to Photo WS111903 in Photo Log (Appendix L).
5. Excavated the North Zone (about 150 cy). Since there was only a small amount of materials to be removed north of the North Berm, this work was performed in the wet prior to the construction of the North Berm. Refer to Photos WS110503, WS110504, WS110505, and WS110506 in Photo Log (Appendix L).
6. Constructed the North Berm in December 2002. This work included removing existing material, taking 3 confirmation samples, installing the pre-cast concrete culvert and installing the earthen berm material. Refer to Photos WS111901, WS111902, WS112001, and WS112101 in Photo Log (Appendix L).
7. Set up staging area for the South Berm on the west shore in December 2002. This work included installing the electrical power drop, installation of temporary fencing and preparing a work area with crushed stone. The electrical drop ran underground around the perimeter of the property and a transformer was set. The work area was covered with crushed stone and included a truck decontamination station. Refer to Photos WS110701, WS110702, and WS111503 in Photo Log (Appendix L).
8. The South Berm was constructed in December 2002. This work included the following:
  - Removal of about 400 cy of PCB contaminated sediments from the berm footprint and trucking that material to Area C for placement in Cell No. 1. Refer to Photo WS120202 in Photo Log (Appendix L);
  - Taking 5 confirmation samples. Refer to Photo WS112103 in Photo Log (Appendix L);
  - Placing about 400 cy of gravel fill material. Refer to Photo WS121101 in Photo Log (Appendix L);
  - Installing pre-cast concrete open channel with timber stop logs. Refer to Photo WS120301 in Photo Log (Appendix L);
  - Placing rip-rap on berm face. Refer to Photos WS121201 and WS121301 in Photo Log (Appendix L); and
  - Install dewatering pumps with sump pit. Refer to Photos WS120201 and WS122410 in Photo Log (Appendix L).

9. Additional temporary fencing was installed on the eastern side of the river at the Titleist Parking Lot and north to the Acushnet Riverside Park. Refer to Photo WS103003 in Photo Log (Appendix L).
10. A staging area was established at the Titleist Parking Lot.
11. The area north of the Titleist Parking Lot was cleared and grubbed.
12. The west shoreline just to the north of the Bridge was cleared, graded and fenced with a gate to create the Haul Road Entrance. Refer to Photo WS103005 in Photo Log (Appendix L).
13. Two 24-inch high-density polyethylene (HDPE) pipes were installed from the North Berm bypass pumps to about 200 feet below the South Berm. These pipes were located along the eastern shoreline. Refer to Photos WS120202, WS120203, WS1904, and WS1905 in Photo Log (Appendix L).
14. The area to the south of Lumberyard towards CSO ditch was cleared and grubbed. Refer to Photo WS122303 in Photo Log (Appendix L).
15. A dirt haul road with a 48-inch diameter corrugated metal pipe (CMP) was installed at the CSO ditch. Refer to Photos WS1601 and WS1602 in Photo Log (Appendix L).
16. Excavation started in Lumberyard Zone south of the North Berm and progressed to the CSO Zone. This work was staged from the Lumberyard. Refer to Photo WS122303 in Photo Log (Appendix L).
17. Completed installation of the two 24-inch diameter pipes for bypass pumping, installed the North Berm pumps and started the bypass pumping operations. Refer to Photo WS122802 in Photo Log (Appendix L). Once normal stream flow was pumped from the North Berm through the two bypass pipes, the stop logs at the South Berm were installed. The South Berm pumps were used to remove the water from the area between the two berms. High/low level switches were used to control the pumps. Refer to Photo WS122410 in Photo Log (Appendix L).
18. The excavation work in the Lumberyard Zone was completed on January 17, 2003. Refer to Photo WS1806 in Photo Log (Appendix L).
19. Excavated Titleist Zone from south of the Acushnet Riverside Park to the Wood Street Bridge. This area included the eastern shoreline and about 60 feet out from the shoreline into the riverbed. This material was removed through the Lumberyard Staging Area. Refer to Photos WS12106, WS2303, WS2502, and WS21003 in Photo Log (Appendix L).
20. Confirmation sampling was performed from November 2002 to February 2003. Refer to Photo WS11503 in Photo Log (Appendix L).
21. Excavation in the CSO Zone was performed from December 11, 2002 to January 24, 2003. Once the excavation in this area was completed, the rip-rap for the CSO Ditch was placed. Refer to Photos WS1805 and WS11305 in Photo Log (Appendix L).
22. Material processing operations at the DDA commenced in January 2003. Refer to Photos WS11303, WS12107, WS12903, WS22006, and WS22008 in Photo Log (Appendix L).
23. Excavation in the Mudflat Zone on the western shoreline south of the CSO ditch to the Wood Street Bridge was performed from January 15, 2003 to February 20, 2003. Refer to Photo WS11502 in Photo Log (Appendix L). The haul road was constructed with a Dura-Base Composite Mat System to support excavation work in this area. Refer to Photo WS123002 in



Photo Log (Appendix L). No off-site disposal trucks entered from the bridge entrance; they backed up from the Lumberyard decontamination pad. Additional excavation was required to remove phragmites roots. This involved removing about 595 cy of rooted materials. The western shoreline accounted for the vast majority of the vegetated material off-site disposal. Refer to Photo WS12102 in Photo Log (Appendix L).

24. Excavated the Southern Zone from January 28, 2003 to February 20, 2003. This included excavation under the bridge. Material removed from this area was trucked through the South Berm Staging Area. Refer to Photos WS12304, WS12901, and WS2301 in Photo Log (Appendix L).
25. Fourteen (14) confirmation-sampling locations required additional material removal. Approximately 700 cy of additional material was removed based on the sampling results. Final confirmation sampling for the main Work Area was completed on February 24, 2003. Final confirmation sampling of the small area excavated in the cultural resource zone north of the Titleist Parking Lot was completed in December 2003.

There is an area at the intersection of the South Berm and the western shoreline that was not successfully remediated. Final PCB confirmatory sample result in this area was 660 ppm. It is currently covered by the base of the former South Berm and will be remediated during future dredging operations. (Refer to Appendix C, Figure 1).

26. Install restoration measures on the western shoreline at the Lumberyard was performed from February 17, 2003 to March 26, 2003. Refer to Photo WS30105 in Photo Log (Appendix L).
27. Restoration measures at the CSO ditch were installed from March 1, 2003 to March 19, 2003. Refer to Photo WS30104 in Photo Log (Appendix L).
28. Installed restoration measures on the western shoreline to the south of the CSO ditch from February 27, 2003 to March 15, 2003. Refer to Photos WS31104 and WS31105 in Photo Log (Appendix L).
29. Installed restoration measures on the eastern shoreline from March 12, 2003 to March 20, 2003. Refer to Photos WS31203, WS31204, and WS31207 in Photo Log (Appendix L).
30. Installed restoration measures on the western shoreline below the bridge to the South Berm on March 14, 2003. Refer to Photo WS31503 in Photo Log (Appendix L).
31. Ceased bypass pumping on March 15, 2003 and opened up the river to normal flow conditions. This extension from March 1<sup>st</sup> was Granted by MA Division Marine Fisheries because the unusually cold winter produced lower than normal water temperatures, thus delaying the spring fish migration upstream. Refer to Photo WS31801 in Photo Log (Appendix L).
32. Removed the bypass pumps at the North Berm in March 2003. Refer to Photo WS31801 in Photo Log (Appendix L).
33. Completed restoration measures at the CSO Ditch on March 19, 2003. Refer to Photos WS31804, WS31805, WS31904, WS31905, and WS31907 in Photo Log (Appendix L).
34. Removed the North Berm and restored the banks as required. Refer to Photo WS32401 in Photo Log (Appendix L).
35. Removed the South Berm pumps in April 2003.

36. Bypass piping was removed in April 2003. Refer to Photos WS32005 and WS32007 in Photo Log (Appendix L).
37. DDA processing operations were completed in April 2003. Refer to Photos WS42902 and WS42903 in Photo Log (Appendix L).
38. Removed the staging area from the Titleist Parking Lot and graded the parking lot.
39. Put in the Phase II plantings during June 2003. Refer to Photos WS61102, WS61103, and WS61104 in Photo Log (Appendix L).
40. The South Berm was removed in July 2003. Refer to Photos WS62401, WS62403, WS62404, and WS62405 in Photo Log (Appendix L).
41. Demobilized from the Lumberyard Staging Area in July 2003.
42. Remobilize to the area south of the Acushnet Park in November 2003 once final clearance had received from SHPO.
43. Completed excavation, backfill, remediation, restoration and demobilized from the area south of Acushnet Park in December 2003. Refer to Photos WS121201, WS121202, WS121203, and WS121204 in Photo Log (Appendix L).
44. Re-paved Titleist Parking Lot in December 2003.

## **3.2 Staging Areas**

Refer to Figure 1-2 for location and layout of the staging areas. A description of each staging area is presented in the following sections.

### **3.2.1 Titleist Staging Area**

The Titleist Parking Lot was set up for the use as a staging area and a load out area for materials excavated from the eastern shoreline. A decontamination station was installed in the middle of the parking lot but had only limited used. The use of the this area was minimized due to the excavation process which took advantage of frozen conditions, allowing the excavators to be situated in the riverbed and cast material to the western shoreline for management and loading operations.

The parking area was used significantly during the restoration portion of the scope of work. Phase I Restoration materials were delivered to the Titleist Parking lot for placement in the area north of the Parking Lot.

### **3.2.2 Lumberyard Staging Area**

The already cleared Lumberyard was the main staging area for both the excavation of materials and the Phase I Restoration Work north of the Wood Street Bridge. Electrical power was installed at the site for the trailers, the North Berm pumps, and the truck and personnel decontamination areas.

A decontamination trailer was set up at the southeastern location of the Lumberyard. A wheel wash and tracking pad was established west of the decontamination trailer. Wastewater from the decontamination stations was collected in a storage tank and then transported to the Sawyer Street Facilities for discharge into Cell No. 1. From the wheel wash heading south, a haul road with Dura-Base mats was joined to meet the haul road from the bridge area. The majority of materials excavated north of the bridge were handled

through the Lumberyard. Likewise the Lumberyard was the key staging area for Phase I Restoration materials.

### 3.2.3 West Haul Road Entrance (North of the Wood Street Bridge)

The truck entrance was located on the western shoreline just to the north of the Wood Street Bridge. This entrance provided trucks access to the Western Haul Road. The majority of material excavated from north of the bridge was transported to the Lumberyard Staging Area.

### 3.2.4 South Berm Staging Area on Bayside Builders Property

A staging area was established on the western end of the South Berm. Electrical power was installed for the operation of the South Berm pumps. This area was used for the construction and removal of the South Berm. All material excavated from under the bridge and to the south of the Bridge was transported through this staging area.

## 3.3 South Berm Construction

A Kobelco 912 excavator with a long reach arm and a 1-cy hydraulic environmental bucket was used to remove contaminated materials from the footprint of the South Berm. The excavator was equipped with a Real Time Kinematics (RTK) Global Positioning System (GPS) unit to position the dredge bucket to the required horizontal lines and vertical grades. The excavated materials were loaded directly into trucks at the South Berm area and then transported to Sawyer Street for placement into Cell No. 1 for temporary storage.

The length of the berm was about 150 feet and the base width was about 50 feet. An electrical power supply at the western end of the berm was installed for the dewatering pumps. The pumps were capable of pumping at a maximum of 12,000 gpm. The top of the berm was built to Elevation +4.0 feet NGVD. A sump pit was established at the north side of the U-channel that contained 6-dewatering pumps. The sump pit was excavated and then lined with stone to prevent sediment from clogging the pumps. The discharge pipes of the pumps were directed into the U-channel down stream of the stop logs.

The invert of the channel was at Elevation -3.0 feet NGVD. The tops of the channel walls were set at Elevation +3.0 feet NGVD. A modification to the U-channel was made to gain more free board required to handle astronomical high tides. This modification resulted in the addition of timbers attached to the U-channels top. This additional height would also be able to accept an additional stop log timber. Therefore, the top of the modified channel was at Elevation +3.8 feet NGVD. This increase of height prevented water from extreme high tides from flowing over the channel stop logs into the Work Area and hampering excavation work.

The South Berm was constructed from the west to the east in coordination with the remediation of the berm footprint. At the eastern edge of the berm, cementitious flowable fill was placed in the existing shoreline rip-rap to prevent seepage through the stone rip-rap. A temporary cofferdam was constructed around the area where the pre-cast concrete channel units were to be set. A hydraulic truck crane was used to set the channel units and pre-cast concrete slabs.

## 3.4 North Berm Construction

The area under the footprint of the North Berm was remediated prior to the construction of that berm. A temporary cofferdam was constructed to enable the installation of the pre-cast concrete box culvert. A crane was used to place the culvert sections. Bedding of 1½-inch stone was placed to provide a level

pad for the installation of the pre-cast concrete culvert. The box culvert was set at the desired invert Elevation -1.5 feet NGVD. Once the box culvert sections were set, the earthen berm was constructed.

The North Berm was built to Elevation +3.5 feet NGVD. The height of the berm was designed to ensure that the residents north of the berm would not be subject to flooding due to high river flows.

### **3.5 Bypass Pumping**

A pump intake cage was placed at the north side of the berm to house the bypass pumps. The cage prevented debris from getting into the pump intakes.

Maxymillian installed three 12-inch Flygt pumps at the North Berm with a maximum pumping capacity of 18,000 gpm. The lines from the three pumps were connected to a manifold, which discharged into two 24-inch diameter HDPE pipes. The discharge pipes were routed along the eastern shoreline and over the top of the South Berm to discharge approximately 300 feet south of the South Berm. There was about 1,500 linear feet of pipe for each discharge line.

At the western bank close to the North Berm a pump control panel was installed to operate the pumps and annunciate problems in the pump system to Maxymillian personnel. Electrical power was routed to the pumps in buried conduits through the Lumberyard.

Due to high river flow rates in December 2002, the three 12-inch pumps at the North Berm were replaced with two 20-inch pumps providing a total pumping capacity of 40,000 gpm. The electrical power was upgraded to meet the power demands of the larger pumps.

### **3.6 Excavation Work**

Per USACE direction, the Excavation Subcontractor was provided with data files that had cut depths on 10-foot grids for the area north of the Wood Street Bridge and 25-foot grids for the area south of the bridge. TtFW using the cut depths from the Excavation Drawings determined these cut depths and adjusted them to account for the EPA directed changes to the excavation limits. The data files had the north and east coordinates along with the required cut depth for each of the grids. Using the topographical survey data provided from the April 2002 SAI survey, the Excavation Subcontractor calculated the cut elevation for each grid by subtracting the grid cut depth from the existing elevation of at the center of each grid. This x, y and z data was used to control the excavation.

Design excavation was based on the Z-star depths as shown in Appendix E. Estimated volume removed from each CDA is summarized in Table 1-1. Deviations from the design excavation depths are shown in Appendix F. Refer to Appendix L for photographs of the work.

#### **3.6.1 North Zone**

The majority of the material removed from this area was gravelly. The removal of material was performed with a conventional excavator and manual labor to obtain the required excavation depths. In some areas, such as the base of the concrete wall, laborers used hand shovels to perform this work.

The excavation of the Northern Zone was performed at low tide utilizing silt curtains upstream and downstream of the delineated remediation zones. A Cat 320 excavator with a grading bucket was used.

### 3.6.2 Lumberyard Zone

This is the area on the western shoreline south of the North Berm to the CSO area including the riverbed and the eastern shoreline across from the Lumberyard. A significant portion of the material removed from this area was along the Lumberyard shoreline where PCB contaminated material had been covered over with imported fill material.

Work in this area was performed after the bypass and dewatering pumping systems were fully operational.

Due to the rocky conditions of this area, the intent was to roll the rocks from the area and remove sediment between the rocks. No rocks larger than six inches were removed from the Site. Rocks larger than six inches were power washed and then re-installed at the areas that required rip-rap rocks. Rocks on the eastern shoreline near the Acushnet Riverside Park were also cleaned and redeposited in their same location.

### 3.6.3 Titleist Zone

The Titleist Zone is the area along the eastern shoreline south of the Acushnet Riverside Park to the Wood Street Bridge. This area extended along the eastern shoreline and about 60 feet to the west. The Titleist Parking Lot was used as a limited staging area to remove a portion of the contaminated sediments. The depth of PCB contamination in this area ranged from 1 to 2 feet deep. The clearing and preparation of this area began in late November 2002. The main excavation in this area was performed in January and February 2003.

During pre-design site characterization activities, an archeology find was discovered that required additional cultural resources investigation prior to receiving approval to excavate. Additional sampling investigation was performed to define the extent of the contamination through the cultural resource area. The sampling crew extracted samples in one-foot increments to a depth of 3 feet below grade.

Subsequent to further cultural resource investigations and clearance from SHPO, the final remediation and restoration work in this effected area began on November 17, 2003 and was completed on December 12, 2003. The Titleist Parking Lot was resurfaced with asphalt on December 15 and 17, 2003.

### 3.6.4 CSO Zone

The CSO Zone is the area on the western shoreline south of the Lumberyard, which includes the ditch from the Truro Street CSO. The eastern boundary abuts the Titleist Zone and the southern boundary abuts the Mudflat Zone.

In the CSO Zone a portion of the ditch was filled with imported gravel material to create a haul road from the Lumberyard to the Mudflat Zone. At the confluence of the ditch and river the roadway was constructed with a 48-inch CMP to allow for possible CSO discharges. The roadway joined the two areas together to better facilitate the work efforts. This roadway and culvert were removed as part of Phase I Restoration work.

Excavation depths in the CSO Zone ranged from two to four feet. This area contained contaminated materials with the highest PCB levels identified in the North of Wood Street area.

Excavation for the CSO Zone originally did not include the removal of the phragmites. The USACE directed the eradication of the phragmites' rhizomes. The directive was to remove the rhizome layer to a

depth with no visible roots left behind in the newly excavation zone. Removal of this material increased the total quantity of material shipped to Model City. The increased removed quantity also resulted in an increase of imported material required for Phase I Restoration.

### 3.6.5 Mudflat Zone

The Mudflat Zone is the area on the western shoreline south of the CSO to the Wood Street Bridge. Its eastern boundary abuts the Titleist Zone. The excavation depths in this area range from one foot along the western shoreline behind the four houses along River Road to about 3.5 feet in the mudflats, and 2 feet in the streambed and along the boundary with the Titleist Zone. The maximum width for this area was about 200 feet. Trucks entered just north of the Wood Street Bridge and traveled along a haul road constructed on the undisturbed marsh area. The haul road was constructed by placing filter fabric on the marsh area, placement of gravel to produce a smooth surface and then covered with the Dura-Base mats. The West Haul Road extended from the Wood Street Bridge, ran along the marsh area and tied into the haul road from the Lumberyard.

A modified Cat 245 BL excavator with a long reach arm and increased counterweight was mobilized to the job site. This excavator was able to excavate 80 feet away with a 2 cubic yard-grading bucket. This equipment was positioned along the West Haul. Material was excavated from the riverbed and stockpiled along the western shoreline. As much water as possible was allowed to decant from the excavated sediments prior to loading into the trucks for off-site disposal.

The majority of material trucked off-site exited through the Lumberyard Staging Area. Only a few loads destined for the DDA exited from the West Haul Road Entrance. Each area was equipped with a wheel wash decontamination station. All vegetated material removed was directly loaded into trucks for off-site disposal to Model City, New York.

Once the excavation was completed on both sides of the haul road, the haul road was removed and material under the footprint of the road was excavated. Removal of the haul road started near the Bridge and progressed north towards the Lumberyard. Additional excavation was performed at the direction of the USACE to remove phragmite rhizomes from this zone.

### 3.6.6 South Zone

The South Zone is the area under the Wood Street Bridge and south to the South Berm. This area was excavated last.

Starting at the north side of the bridge and working south, a small excavator worked under the arches of the bridge and fed material to a larger excavator located south of the bridge. This small excavator traveled under the arches and excavated from the north to the south. Once excavation from one arch was completed, the small excavator was moved to the next arch. During this phase the larger excavator managed the material by feeding the material to a larger long reach excavator that loaded the trucks from the shoreline near the South Berm.

The material south of the bridge was removed with excavators that directly loaded the excavated materials into trucks that exited the Site through the South Berm Staging Area.

## 3.7 Trucking to Sawyer Street

Excavated non-vegetated material was stockpiled to allow for passive dewatering prior to loading into watertight trucks and containers for transport to the DDA at Sawyer Street. A preliminary water tightness

test was conducted on each truck and/or container that was used for hauling the materials to ensure that they were watertight. The trucks and containers were visually inspected daily for the first week, then intermittent inspections of the trucks were conducted throughout the job. No leakage from the trucks was ever noted.

### **3.8 Phase I Restoration**

Phase I restoration work followed immediately after completion of the excavation work. The intent of Phase I restoration was to establish finish grade and stabilize disturbed intertidal areas as necessary in preparation for planting during Phase II. Phase I restoration work consisted of placing imported fill materials to the grades shown on the Restoration Drawings. Erosion control measures as shown on the Restoration Drawings were installed as part of the Phase I Restoration. Phase I Restoration work for each of the areas is described in the following paragraphs.

#### **3.8.1 West Shoreline – Lumberyard**

The restoration at the Lumberyard shoreline included the following:

- Reconfiguration of existing rock at the toe of the slope;
- Backfill the area to within 12-inch of finish grade with acceptable fill;
- Placement of coir fascine roll at the toe of the slope;
- Placement and finish grading of the manufactured wetlands soil in the restored areas;
- Placed 6 inches of topsoil and planted upland seed mix above Elevation +3.5 feet NGVD; and
- Installation of erosion control blankets.

#### **3.8.2 CSO Area**

The restoration work at the CSO Area included the following:

- Placement of fill material to the final grades as shown on the restoration drawings;
- Placement of rock protection in the bottom of the ditch and on the toe of slopes up to about Elevation +0.0 feet NGVD;
- Installation of back filled materials within one foot of finished grade;
- Placement of coir fascine at the top of the stone toe;
- Placement of manufactured wetlands soils;
- Finish grading;
- Placement of 6 inches of topsoil and planting of upland seed mix above Elevation +3.5 feet NGVD; and
- Installation of erosion control blankets.

#### **3.8.3 Eastern Shoreline**

Imported rip-rap was placed at the toe of slope along the eastern shoreline. Once the stone toe was installed, backfill material was placed. Coir fascine materials were installed on top of the backfill, then areas were backfilled to finish grade to complete the restoration work in this area.

#### **3.8.4 Mudflat Area North of Bridge**

This area was backfilled with imported clean material to final grades shown on the Restoration Drawings. Efforts were taken to ensure that the CDA No. 1 was covered with a minimum thickness of one-foot of clean imported fill material to meet the clean-up goal of the top one foot of material having PCB

concentrations of less than 1 ppm. Coir fascine materials were installed on top of the backfill, then areas were backfilled to finish grade with manufactured wetland material to complete the restoration work in this area.

### **3.9 Phase II Restoration**

Phase II restoration for the North of Wood Street area consisted of procurement and installation of wetland and upland plantings, and herbicide treatment of one area of phragmites on the eastern shoreline. Great Meadow Farm was the subcontractor responsible for supplying and installing plant material and for herbicide treatment of phragmites.

TBG assisted TtFW during placement of upland plantings. Phase II restoration was in accordance with the Restoration Planting Design, North of Wood Street, New Bedford Harbor Superfund Site, Issued for Construction, final version dated July 2003; and New Bedford Harbor Restoration Specifications, North of Wood Street, dated December 2, 2002.

Plantings were installed in June/July 2003. Herbicide treatment of the phragmites was applied in the Spring of 2003 prior to the plantings and repeated in the fall of 2003.

#### **3.9.1 Wetland Planting**

Approximately 0.98 acres of intertidal wetlands, consisting of 0.63 acres of low marsh and 0.35 acres of high marsh, were planted with salt marsh plants between June 9 and June 20, 2003. Wetland plant material consisted of plugs delivered in flats. Low marsh was planted with 19,400 plugs of smooth cordgrass (*Spartina alterniflora*) placed by hand at 18-inch spacing, except where spacing was reduced to 12 inches in the 3-foot-wide zone immediately adjacent to the coir fascine that defined the lower limit of planting. High marsh was planted with 7,128 plugs of salt meadow cordgrass (*Spartina patens*) and 7,400 plugs of salt grass (*Distichlis spicata*) interspersed evenly and placed by hand at 18-inch spacing.

#### **3.9.2 Upland Plantings**

Upland plantings, consisting of 61 trees and shrubs and 20-potted ground cover plants, were installed along the western shoreline and within the Acushnet Riverside Park on the eastern shoreline. General placement of plants was as shown on the Restoration Planting Design, with final placement determined by a landscape designer from TBG. Upland plantings were installed between July 1 and July 3, 2003.

Temporary fencing and netting was installed to protect the new plants from the geese that use the mudflat areas as feeding grounds.

#### **3.9.3 Phragmites Control**

The Phase II restoration plan included aggressive treatment of one area of dense phragmites along the eastern shoreline between the Titleist Parking Lot and River View Park. This area was treated with the herbicide Rodeo on June 17, 2003, and again in early October 2003. The success of the aggressive control measures will be evaluated during post-restoration monitoring.

### **3.10 Debris Disposal Area (DDA) Operations**

All the excavated non-vegetative materials were transported to the Sawyer Street Facility and deposited at the DDA. Once the materials were deposited at the DDA, Maxymillian pushed all the material to the northern DDA area into a stockpile for processing. A slurry processing operation was outfitted in the



northern area of the DDA to remove the oversize material and deposit the screened sediment into Cell No. 1. A grizzly screening unit separated out oversized materials of 2 inches and greater, which were stockpiled for future placement into the DDA.

The minus 2-inch material was conveyed to a mixing tank which added water from Cell No. 1 to the sediments. This homogenized mixture was then pumped through an 8-inch HDPE pipeline into Cell No. 1. The pipe running from the slurry pump to Cell No. 1 was buoyant and therefore was able to be moved through the cell to evenly distribute the sediments.

As the screened sediments filled Cell No. 1, the excess water from Cell No. 1 was allowed to overflow into Cell No. 2. TtFW discharged the excess water from Cell No. 2 to the city sewer after the water was tested to ensure that discharged water meet the requirements of the Public Owned Treatment Works (POTW) discharge permit. Approximately one million gallons of excess water was discharged to the POTW.

### **3.11 Sampling**

Sampling and analysis were conducted in accordance with the Project Field Sampling Plan (FSP) and Quality Assurance Project Plan (QAPP).

#### **3.11.1 Confirmatory Sampling**

Progress and confirmatory samples were collected to refine the limits of excavation and to determine whether excavation achieved clean-up goals. Sampling, analysis and associated QA/QC measures were conducted in accordance with the project FSP (Transmittal No. 17.01.04-005), QAPP (Transmittal No. 17.01.03-03-004) and reference the *Confirmatory Sampling Approach Report*, July 2002 (Transmittal No. 17.21.99-01). Sample IDs and results, QA/QC results and the calculation of average PCB concentrations for each CDA are detailed in the *North of Wood Street Confirmatory Sampling Report*, August 2004 (Transmittal No. WS.02.06-02-003).

A total of 323 samples from 263 locations in 5 CDAs were collected and analyzed for this effort. Results from progress samples were used to refine the horizontal limits of excavation. Results from the majority of confirmatory sampling locations indicated that excavation achieved clean-up goals, although some locations required additional excavation. Final confirmatory sample results indicated that remediation achieved clean-up goals for each of the 5 CDAs (see Table 1-1).

One Sample, C0006-070, at the west end of the South Berm had a PCB reading of 660 ppm and will be remediated in future dredging operations. All other progress samples with high PCB readings were remediated to meet the clean-up goals for each CDA.

#### **3.11.2 Air Sampling**

Ambient air sampling and analysis was conducted to measure PCB concentrations in air during remediation activities. Sampling and analysis was conducted in accordance with the project FSP and QAPP and data were evaluated relative to exposure budget curves in accordance with the *Development of Air Action Levels for the Protection of the Public*. Sample results are summarized in Appendix B. Individual sampling events were previously submitted via Transmittal No. 24-WS.02.03-01-001 through No. 24-WS.02.03-10-001.

Samples were collected from 6 stations located around the North of Wood Street construction. Three stations were used around the Sawyer Street CDF and DDA where material was managed and ultimately

placed into Cell No. 1 for temporary storage. Refer to Table 1-2 for location of the air sampling stations. A total of 57 samples were collected and analyzed in support of construction activities. A summary of the results is provided in Appendix B.

Air data were validated, plotted against the exposure curve and transmitted to USACE routinely as they were available during construction. The final cumulative exposure results for each station are also included in Appendix B. In summary, working in the winter months effectively maintained low ambient air concentrations near construction activities. The highest concentration in the North of Wood Street area was 16 nanograms per cubic meter ( $\text{ng}/\text{m}^3$ ) with average concentrations ranging from 2 to 6  $\text{ng}/\text{m}^3$ , less than typical background concentrations during warmer months. Higher concentrations were detected at the Sawyer Street locations where material was being handled, processed, placed in the DDA, and then slurried into Cell No. 1. These readings were obtained in the spring, where the exposed mudflats were expected to produce higher PCB emissions than from the limited (remediated) area North of Wood Street. The highest concentration detected at the Sawyer Street stations was 160  $\text{ng}/\text{m}^3$  with averages ranging from 12 to 64  $\text{ng}/\text{m}^3$ . Exposures from air concentrations did not approach the budget curves at the stations sampled during this remediation activity.

#### 4.0 CHRONOLOGY OF EVENTS

Table 4-1 provides a chronology of events related to the North of Wood Street Remediation work. This chronology of events is a summary of key activities as indicated in the Project Schedule that is contained in Appendix H. Refer to Appendix L for representative photographs of the work.

**Table 4-1  
Chronology**

<b>Date</b>	<b>Event</b>
January 2002	<ul style="list-style-type: none"> <li>USACE issues RFP-078 to provide procurement and planning for Remedial Action North of Wood Street.</li> </ul>
March 2002	<ul style="list-style-type: none"> <li>TtFW transmits Draft Work Plan Modification No. 08 in Response to USACE RFP No. 78.</li> </ul>
April 2002	<ul style="list-style-type: none"> <li>SAI performs topographical survey for North of Wood Street Work.</li> </ul>
May 2002	<ul style="list-style-type: none"> <li>USACE issues RFP-085 for Excavation/Restoration North of Wood Street.</li> </ul>
June 2002	<ul style="list-style-type: none"> <li>TtFW issues draft Excavation Drawings.</li> <li>TBG issues draft Phase I Restoration Drawings.</li> <li>TtFW submits draft North of Wood Street Remediation Work Plan.</li> </ul>
July 23, 2002	<ul style="list-style-type: none"> <li>TtFW submitted North of Wood Street Remediation Work Plan.</li> </ul>
August 2002	<ul style="list-style-type: none"> <li>Obtained bids for Excavation and Phase I Restoration Work.</li> <li>TtFW issues Construction Quality Control Plan (CQCP) for North of Wood Street.</li> <li>TtFW issued Purchase Order for berm pre-cast concrete units.</li> </ul>
September 2002	<ul style="list-style-type: none"> <li>USACE issues Modification for North of Wood Street Remediation.</li> <li>TtFW issues SAP for North of Wood Street.</li> <li>Awarded Excavation Subcontract to Maxymillian.</li> <li>TtFW issued stamped Excavation Drawings.</li> <li>TBG issued stamped Phase I Restoration.</li> <li>TtFW issues Air Monitoring Subcontract.</li> </ul>
October 2002	<ul style="list-style-type: none"> <li>TtFW issues Air Monitoring Plan.</li> <li>TtFW issues subcontract for on-site laboratory.</li> <li>Personnel mobilized to site for remediation work.</li> <li>Primary staging areas prepared.</li> <li>Commenced clearing and grubbing of the work sites.</li> <li>EPA issued changes to excavation limits.</li> </ul>
November 2002	<ul style="list-style-type: none"> <li>Started air sampling for the site.</li> <li>Started and finished the Northern Zone excavation area.</li> <li>Started confirmatory sampling.</li> <li>Performed additional exploratory sampling in the river and along the western side of the river as directed by EPA at the CSO and mudflat areas.</li> <li>Started construction of the North Berm by setting the pre-cast concrete box culvert in the riverbed.</li> <li>Started trucking materials to the DDA at Sawyer Street.</li> <li>Started building the bypass pumping system by fabricating the bypass pipes.</li> </ul>
December 2002	<ul style="list-style-type: none"> <li>Constructed South Berm complete with pre-cast concrete U-channel.</li> <li>Pumped flowable concrete fill in shoreline rip-rap at eastern end of the South Berm.</li> <li>Installation and activation of three 6,000 gpm pumps.</li> <li>Due to excessive river flows the three 6,000 gpm pumps were dismantled and removed.</li> <li>Installed upgraded electrical power for larger pumps at the North Berm.</li> <li>Upgraded North Berm bypass pumping system to 40,000 gpm.</li> <li>Completed installation of electrical power at the North Berm.</li> <li>Started installing Dura-Base mats for road access in Mudflat Zone.</li> </ul>

**Table 4-1**  
**Chronology – Cont'd**

<b>Date</b>	<b>Event</b>
January 2003	<ul style="list-style-type: none"> <li>• Completed installation of electrical power at the South Berm.</li> <li>• Activated the bypass and dewatering pumping systems.</li> <li>• Blocked the river at the North and South Berms and initiated the bypass pumping and dewatering systems.</li> <li>• Commenced excavation work in the Lumberyard Zone.</li> <li>• Setup and activated the slurry operations in the DDA.</li> <li>• Excavated Titleist Zone.</li> </ul>
February 2003	<ul style="list-style-type: none"> <li>• Excavated Titleist Zone.</li> <li>• Excavated the Mudflat Zone.</li> <li>• Approved overtime for restoration work to meet deadline of March 1<sup>st</sup>.</li> <li>• Received permission from MADMF to extend river closure to March 15<sup>th</sup> pending water temperatures staying below 4°C and there being no visible fish migration.</li> <li>• Started Phase I Restoration work at the Lumberyard area.</li> <li>• Completed all the excavation work in the river.</li> <li>• Completed analysis of confirmation samples.</li> </ul>
March 2003	<ul style="list-style-type: none"> <li>• Cut timber piles under the arches of the Wood Street Bridge.</li> <li>• Completed the placement of imported materials for Phase I Restoration.</li> <li>• Monitored the water temperature at the South Berm and Coggeshall Bridge during the first 15 days of the month to comply with MADMF stipulations for the fish run.</li> <li>• On March 15<sup>th</sup> removed stop logs from the South Berm channel for the fish run.</li> <li>• Removed the North Berm.</li> <li>• TtFW award subcontract for Phase II Restoration.</li> </ul>
April 2003	<ul style="list-style-type: none"> <li>• Finished the upland Phase I Restoration, and some of the low and high marsh areas.</li> <li>• Completed the slurry operation for placing materials into Cell No. 1.</li> <li>• TBG issued Restoration Planting Design Drawings.</li> </ul>
May 2003	<ul style="list-style-type: none"> <li>• Complete Phase I Restoration work.</li> <li>• Performed Phase IIB Cultural Investigation.</li> <li>• Removed and relocated fencing in specified areas.</li> <li>• Reprocessed material through the slurry operation in the DDA.</li> <li>• Graded the DDA and installed a sump for dewatering.</li> </ul>
June 2003	<ul style="list-style-type: none"> <li>• Started Phase II restoration – wetland plantings.</li> <li>• Completed Phase II Cultural Investigation.</li> <li>• Removed the South Berm and U-channel.</li> <li>• Completed demobilization from the Site.</li> </ul>
July 2003	<ul style="list-style-type: none"> <li>• TBG issues final Restoration Planting Design Drawings.</li> <li>• Completed Phase II Restoration Plantings.</li> </ul>
October 2003	<ul style="list-style-type: none"> <li>• Second herbicide treatment of phragmites.</li> </ul>
November 2003	<ul style="list-style-type: none"> <li>• USACE issued RFP No. 95 that included FCNs for North of Wood Street.</li> <li>• Remediation work at cultural resources zone north of Titleist Parking Lot was started.</li> </ul>
December 2003	<ul style="list-style-type: none"> <li>• Final remediation work at cultural resources zone north of Titleist Parking Lot was completed and confirmed to meet required clean-up goals.</li> <li>• Titleist Parking Lot was paved.</li> </ul>
March 2004	<ul style="list-style-type: none"> <li>• Final Inspection Performed.</li> </ul>

## **5.0 PERFORMANCE STANDARDS AND CONSTRUCTION QUALITY CONTROL**

### **5.1 Surveying Control**

Maxymillian and TtFW performed a quality control (QC) check of surveying equipment prior to the start of remediation work. Both TtFW and Maxymillian used Trimble 4700 RTK GPS surveying equipment. TtFW used the RTK GPS system with a base unit located at the Sawyer Street Facility. The Maxymillian RTK GPS system had a mobile base unit, which was located at the Lumberyard for the duration of the work. The accuracy of the two systems was 0.005 feet for vertical control and 0.003 feet for the horizontal control. The points used for the QC check were benchmarks established by SAI a professional land-surveying firm from Massachusetts.

A calibration check was performed prior to start of remediation work everyday that the survey equipment was used. During the workday, a survey equipment calibration was performed if there was any deviation from any previous recorded stored information. Throughout the job there were no discrepancies of the equipment or instrumentation.

The pre-excavation survey was performed by SAI with total station survey equipment, while the excavated grades and final grades of the placed imported materials were obtained from Maxymillian using its RTK GPS survey equipment. The final excavated grades for the footprint of the South Berm were based on Maxymillian data from the excavator mounted GPS positioning equipment. Originally the final excavated grades and final as-built grades were to have been obtained by SAI using total station survey method, but this approach was changed by a USACE directed FCN.

### **5.2 Health and Safety**

Health and Safety activities were completed in accordance with the contract specifications and the Site Safety and Health Plan (SSHP). All site personnel were given a site orientation and were required to acknowledge by signature that they read and understood the SSHP before beginning work. Personnel completed the required pre-screening requirements for the entrance and exit physicals. All work was performed in Level D Personal Protection Equipment (PPE).

This work was performed without any reportable safety incidences.

### **5.3 Confirmation Sampling Quality Control**

Quality control of the on-site laboratory testing confirmation samples was performed in accordance with the TtFW FSP and QAPP. Refer to the TtFW North of Wood Street Confirmation Sampling Report for information about the correlation study conducted between the on-site and off-site laboratories.

## **6.0 PRE-FINAL AND FINAL INSPECTIONS**

On April 2, 2003 TtFW conducted a Pre-Final Punch List Inspection with Maxymillian for the work performed under the Excavation Subcontract. The punch list from this inspection is included in Appendix J.

On May 5, 2003 a Final Government Acceptance Inspection was performed for the work completed under the Excavation Subcontract. Representatives from the USACE, Maxymillian and TtFW attended this inspection. The Pre-Final Punch List was reviewed for completeness. Five tasks were identified as being incomplete. On May 16, 2003 TtFW inspected the site and verified that the work had been completed. The USACE signed off on the Final Government Acceptance Inspection for the excavation and Phase I Restoration work on May 19, 2003.

A Final-Final Government Acceptance Inspection was conducted on February 11, 2004 to verify that North of Wood Street Project was fully completed. USACE and TtFW signed this Final-Final Report on February 20, 2004. The last Final Inspection was performed on March 10, 2004. Copies all the signed inspection reports are included in Appendix J.

## **7.0 OPERATION AND MAINTENANCE PLAN**

The only operations and maintenance that needs to be done in this area is performing sediment sampling to monitor potential re-contamination of the area due to tidal action and periodic monitoring of the restored areas.

### **7.1 Post-remediation Monitoring**

The objective of post-remediation monitoring sampling will be to assess re-deposition of contaminated sediments in the North of Wood Street excavation area. This sampling will be conducted approximately one year after the completion of the North of Wood Street Remediation.

Post-remediation monitoring samples will be collected from 20 percent of the original confirmatory sample locations, for a total of 38 locations. Of these 38 locations, 80 percent, or 30 locations will be evenly spaced throughout the CDAs and be collected from or near the same location as the original confirmatory sample locations. These approximate locations are shown on Figure 1 in Appendix C. The remaining 20 percent (8 locations) will be biased toward depositional areas to be selected based on visual observations. The sampling team based on site conditions will select these locations.

Two 6-inch composite samples will be collected from each post-remedial monitoring sample location. The sample from the 0.0-0.5 feet depth range will be sent off-site for PCB congener analysis. The sample from 0.5-1.0 will be frozen and archived on-site. Composite intervals and methodology will be consistent with the plan and procedures followed during confirmation sampling. Sampling, sample handling, and analytical procedures will be done in accordance with the USACE approved QAPP and FSP.

### **7.2 Monitoring of Plantings**

Monitoring of wetland and upland plantings and success of phragmites control efforts will occur for a period of three to five years following planting. Monitoring of wetlands will focus on the establishment of vigorous low marsh and high marsh plant communities and the restoration of pre-remediation functions and values. After the third growing season (2005), a determination will be made whether or not wetland functions and values have been successfully restored. A recommendation will then be made for whether or not further monitoring efforts are warranted. Annual reports will be prepared describing and documenting restoration status and recommending any interim actions (e.g., replanting and maintenance of goose fencing). A final wetlands delineation and functions and values assessment will be conducted following completion of monitoring to document successful restoration.

Upland plantings will be monitored for three years following planting, and any plantings that die during this period will be replaced. Phragmites control efforts will also be evaluated for three years following wetland planting, and recommendations for further monitoring and/or control will be made annually.

The goose fence is basically wooden grade stakes with plastic fencing. The goose fence has been effective in preventing the geese from eating the plants. The temporary fencing has to be re-instated in the spring of each year, due to the damage caused by the winter ice.

## 8.0 SUMMARY OF PROJECT COSTS AND SCHEDULE

### 8.1 Summary of Project Costs

Refer to Appendix I - North of Wood Street Project Cost Report for the detail project cost report.

Original Work Plan cost estimate for this work was \$6,920,152 as negotiated with the USACE in August 2002. In December 2003, this budget was adjusted downward to \$6,783,610 based on subsequent negotiations with the USACE on FCNs. Final actual costs were \$6,153,540 for net variance of \$631,328 (about 9.30% underrun). The major reason for this variance was the decision to not dispose of all materials off-site but to place the majority of the excavated materials into Cell No. 1 at Sawyer Street for temporary storage.

Summary of variances by job and subtask level is as follows:

Job WL – NWS Excavation Subcontractor under run variance was 15.44% (\$658,660).

Subtask 01.01 (Mobilization of Construction Equipment) – This subtask had a cost under run of 24.12% (\$179,049) due to lower subcontractors pricing.

Subtask 01.05 (Construct Temporary Facilities) – This subtask had a cost overrun of (\$116,409) due to additional costs for installation of power drops for North of Wood Street project. This work was approved in FCN-24-035.

Subtask 03.02 (Clearing and Grubbing) – This subtask had a cost under run of 5.4% (\$4,278) due to lower subcontractors pricing.

Subtask 07.04 (Air Pollution/Gas Collection and Control) – This subtask is projected to have a cost under run of 100% (\$97,229) due to not having to apply the 25-hour and 90-day foam to control air emissions.

Subtask 09.01 (Dredging and Excavation) – This subtask had a cost net under run of 15.11% (\$155,884). The lump sum bid prices for excavating the six zones (North, Lumberyard, Titleist, CSO, Mudflat and South) had a combined under run of \$269,373. Additional cost included \$111,313 for additional excavation, \$23,564 for excavation to the north of the Titleist Parking Lot in November/December 2003 and \$2,176 for premium pay to meet the fish window.

Subtask 09.03 (Waste Containment, Portable) – This subtask had a cost under run of 6.09% (\$35,209). The budget for this subtask included additional stream pumping approved in FCN-24-044.

Subtask 09.07 (Lagoons/Basins/Tanks/Pump System) – This subtask had a cost overrun of 16.34% (\$25,346) due to higher subcontractors pricing and additional work at South Berm approved in FCN-24-045.

Subtask 09.90 (DDA Operations) – This subtask had a cost under run of 36.48% (\$266,350) due elimination of capping approved in FCN-24-068. Also included are costs for slurry operation approved in FCN-24-067.

Subtask 09.91 (Weather Allowance) – This subtask had a cost overrun of \$178,953. This additional cost was to compensate the excavation subcontractor for delays in construction due to



winter weather conditions. The cost estimate had been based on the excavation work being completed in December 2003, while actually excavation only commenced in December.

Subtask 20.90 (Phase I Restoration) – This subtask had a cost under run of 24.92% (\$158,235) due to lower subcontractors pricing and additional backfill in approved FCN-24-047.

Subtask 20.91 (Phase II Restoration) – This Subtask was budgeted to have \$14,266 for Phase II Restoration work completed by the Excavation Subcontractor, but work was actually performed by the Phase II Restoration Subcontractor under Job WN.

Subtask 21.01 (Removal of Temporary Facilities) – This subtask had a cost under run of 68.8% (\$83,942) due to lower subcontractors pricing.

Job WM – NWS Trucking and Disposal Subcontractor had a projected under run of 16.56% (\$83,942).

Subtask 19.90 (Vegetated Off-Site Disposal) – This subtask had a cost under run of 16.56% (\$83,492) due to increased vegetated material to dispose off-site approved in FCN-24-038.

Subtask 19.91 (Non-Vegetated Off-site Disposal) – The USACE had requested the change in scope to eliminate the cost for the disposal of the material to be stored in Cell No. 1 which was addressed in FCN-24-038.

Job WN – NWS Phase II Restoration Subcontract had a projected overrun of 105.46% (\$102,642).

Subtask 20.91 (Site Restoration – YR 2003) – This subtask had a cost overrun of 105.46% (\$102,642) due to price increase for trees and shrubs from original estimate and revised plantings approved in FCN-24-076 and FCN-24-078 for wetlands planting, and higher subcontractor pricing for the removal of the South Berm. The \$45,000 budgeted for the monitoring and plant replacement was to be performed under TERC II.

Job WS – NWS TtFW Support had a projected overrun variance of 0.43% (\$8,182).

Subtask 01.03 (Submittals/Implementation Plan) – This subtask had a cost overrun of 138.62% (\$62,574) due to increased level of effort required for the preparation of the SAP, Work Plan, and Air Monitoring Plan.

Subtask 01.05 (Power Connection Distribution) – This subtask had a cost under run of 23.50% (\$12,220) due to actual costs being less than estimated.

Subtask 02.03 (Air Monitoring and Sampling) – This subtask had a cost under run 27.83% (\$62,914) due to decrease in air monitoring sampling events as directed by USACE.

Subtask 02.06 (Sampling Soil and Sediment) – This subtask had a cost overrun 0.12% (\$282) due to increased costs for on-site laboratory approved in FCN-24-040.

Subtask 03.05 (Fencing) – This subtask had a cost overrun 4.92% (\$2,653) due to additional temporary fencing approved in FCN-24-065.

Subtask 09.07 (Pre-cast Concrete Culverts) – This subtask had a cost overrun of 3.22% (\$796) due to actual costs being higher than the estimated cost for the North and South Berm pre-cast concrete units.

Subtask 10.91 (Cylinder Removal) – This subtask had a cost overrun of (\$413) for cylinder removal approved in FCN-24-049.

Subtask 21.06 (After Action Report) – This subtask had a cost overrun of 153.36% (\$85,885) due to a greater level of effort required for preparation of the After Action Report than anticipated in the original cost estimate, additional mapping as required by FCN-24-098, and additional review cycles because of missing or incomplete data in the original drafts.

Subtask 22.02 (Administration Job Office) – This subtask had a cost under run of 100% (\$10,250) due to elimination of computer hardware and software for the Site to prepare the as-built drawings and determine actual excavated quantities. This work was performed at TtFW's Boston Office and the cost for this work was included in Subtask/Activity WS.22.04.11.

Subtask 22.03 (Purchasing/Procurement) – This subtask had a cost overrun of 117.4% (\$53,467) due to increased efforts required to perform the procurement and administration of the subcontracts.

Subtask 22.04 (Engineering, Surveying and QC) – This subtask had a cost net overrun of 4.8% (\$24,704). This was due to increased costs for support of on-site laboratory approved in FCN-24-040, and CADD work performed in the TtFW Boston office to prepare as-built drawings and perform volume calculations, which were offset by a decrease in costs estimated for the QC Manager.

Subtask 22.07 (Health & Safety) – This subtask had a net cost overrun of 2.20% (\$359).

Subtask 22.10 (Project Utilities) – This subtask had a cost under run of 80.69% (\$165,325) due to decreased usage of electrical power from what was originally estimated.

Subtask 22.11 (Snow Removal) – This subtask has a cost over run of \$950 to cover snow removal costs that were not in the original cost estimate.

Subtask WS.22.98 Indirect Rate Adjustment (Est.) – This subtask had a cost over run of \$27,808 which is due to year-end adjustment to distribution cost to TtFW labor cost.

Subtask WS.22.99 Fee – This subtask was the cost of the fixed fee that was paid to TtFW for the management of this work.

## **8.2 Summary of Project Schedule**

The Work Plan originally called for the work to be completed in June 2003 and that schedule date was met. Also the requirements for not interfering with the fish-run windows were met.

Details of the project schedule are presented in Appendix H.

## **9.0 OBSERVATIONS AND LESSONS LEARNED**

### **9.1 Benefits of Performing the Work in the Dry**

Damming off the river and performing the excavation in the dry allowed for better control of excavation depths, minimized the need for dewatering or stabilizing materials for transport, and eliminated the potential for re-contamination of clean areas due to action of tide and currents. Average over-excavation was only about 2-inches below design excavation vertical limits. Further improvements to limit over-excavation could be obtained by having a higher degree of survey control over the work.

### **9.2 Benefits of Performing the Excavation Work During the Winter**

The remediation work was performed during winter conditions. These conditions in fact helped the excavation and processing of the material. The materials excavated were slightly frozen, therefore decanting of the materials prior to loading was minimized. The excavator was able to temporarily pile the excavated materials for later loading directly into the trucks for transport to the DDA or to the off-site disposal site for the vegetated materials.

Working in the winter eliminated any odor issues and the frozen ground eliminated the need for construction of haul roads in the riverbed. Also, ambient air data indicated that colder weather and frozen ground resulted in fewer PCB emissions and lower ambient concentrations.

### **9.3 Providing Sufficient Bypass Pumping Capacity**

The sizing of the bypass pumping system was based on limited river flow data supplied by the USACE. If a hydrological study of the river had been performed, it could have resulted in a better estimate on the size of bypass pumps required. Eliminating the change out of pumps at the North Berm that was required in December 2003 would have saved time and money.

### **9.4 Culvert in North Berm Rather than Only Earthen Fill**

The concrete culvert in the North Berm aided in construction of the earthen berm and provided a platform for the bypass pumps and helped manage flows, which were in excess of the pumping capacity and prevented repeated erosion of the North Berm

### **9.5 Use of Coir Fascine and Stone Rip-rap**

The restoration design included use of coir fascine at mean low water along the entire shoreline, and the use of stone toe slope protection where the coir fascine was to be placed on subgrade fill material. Rip-rap was to be placed where it existed prior to excavation. The resulting use of both coir fascine and rip-rap along the entire shoreline represents a significant portion of the cost of material and installation, and may not be necessary in down river areas of the harbor. Restoration designs for remaining areas of the harbor should carefully consider if wetland soils could be sufficiently stabilized without the use of coir fascine or rip-rap.

### **9.6 Use of Clean Fill for Areas Behind Residences**

In the area behind the residences, it was required that the final top one-foot of material meets PCB clean-up requirements of 1 ppm. It was more cost effective to remove materials to the lower clean-up goals of 50 ppm and then provide one-foot of clean fill material, rather removing all material with PCB

concentration greater than the 1 ppm clean-up goal. Not only was this approach cost effective, the layer of imported clean materials was aesthetically beneficial and better supported plant growth.

### **9.7 Cooperation of Stakeholders**

Through cooperation with the USACE, the MADMF and TtFW, the work could be performed while not adversely impacting the spring fish migration. The opening of the river was successfully delayed from March 1 to March 15, which allowed work to be completed in the dry. Monitoring of the water temperatures was performed to prepare for possible river opening if temperatures approached 4°C as required by MADMF.

### **9.8 Phragmites Control**

Control of phragmites should be given full consideration in designing and planning for remediation and restoration of shorelines. Western shoreline involved additional excavation to remove phragmite rhizomes and roots. Eastern shoreline required use of herbicides.

Also the USACE added additional swales in an attempt to prevent future spread of phragmites by diverting freshwater from storms away from the phragmites.

### **9.9 Benefits of Onsite Laboratory**

An on-site laboratory was established at the Sawyer Street Facilities to provide rapid turnaround of confirmation sample test results for the construction team during the North of Wood Street remediation and to evaluate the advantages of an on-site laboratory for full scale dredging and excavating activities. The on-site laboratory proved to be highly effective in providing rapid turnaround results, especially in the intertidal area, where it became important to delineate contamination in small confined areas around backyard sheds and trees. It also proved to be flexible for analyzing additional samples on short notice when the clean-up goals near the Titleist plant (CDA No. 4) were changed following EPA's discussions with the Town and when additional characterization sampling was needed in another area of the harbor.

The costs for mobilization and validation of the on-site laboratory caused the analytical costs to be more than having the samples tested at an off-site laboratory. These laboratory mobilization costs would likely have been less significant and possibly become inconsequential in a longer duration program, especially if an efficient minimal sample throughput could be maintained.

A split sampling program identified some specific issues related to the on-site Spittler extraction method and the high PCB concentrations and moisture content of the sediment samples. Investigation of these issues also identified and allowed correction of some moisture related difficulties with the high-pressure fluid extraction process used at the off-site laboratory. If an on-site laboratory is used in the future, a similar split sampling program is recommended to identify and resolve issues early in the laboratory set-up process. An abbreviated (Spittler-type) extraction process may not be the best on-site extraction method for the difficult NBH matrix; however, with sufficient planning and set-up (and associated costs), fixed laboratory methods could be implemented in an on-site setting.

### **9.10 Confirmation Sampling**

Implementation of the confirmatory sampling plan was successful in defining land areas (Compliance Demonstration Areas - CDAs) by cleanup goal and identifying groups of confirmatory samples to assess the effectiveness of the remediation. The number of samples in each CDA and the proposed locations were defined in the Field Sampling Plan before the start of remediation. The plan deliberately selected

more samples per CDA than needed for the statistical analysis to ensure a complete data set for each CDA and to provide a smaller grid pattern to better define the limits of additional excavation if needed. The plan was successful in each of these objectives. Having the sampling plan defined in advance allowed the construction crew to self-implement the collection of groups of samples on a schedule that was flexible with construction priorities. In the few instances where additional excavation was needed based on confirmation sample results, the excavation grid sizes were relatively small (25 or 50 foot) and limited the removal of additional sediment.

In few instances, samples were collected from slightly different locations than proposed and final mapping found that samples were collected from a different CDA than named. Because the sampling plan required more samples than needed for the statistical analysis, the number of samples from each CDA was not an issue. However, the naming conventions became confusing when evaluating the final results. Similarly, the sample IDs included a field designated as “dredge pass” (i.e., dredge pass = 01, would be the first sample collected following the initial excavation) to track the sequence of excavation and sampling. This field was not understood or used consistently by all of the data collection team at the beginning of the program. Some samples that should have been labeled as 01 dredge pass were incorrectly labeled as 00 dredge pass and created confusion during the data evaluation process.

The CDA mapping with the confirmatory sampling locations and grid spacing were developed based on the cleanup goal maps previously submitted and approved by USACE. For the North of Wood Street remediation, the area requiring excavation was a smaller than the area included on the clean up goal maps, especially in the area of CDA No. 4. This was not fully realized during the planning process, resulting in proposed confirmatory being collected outside of the excavation area within the designated clean-up goal area. The sampling crew collected the samples from outside of the excavation area in accordance with the proposed plan. The sample identification system suggested that these samples were collected to confirm remediation, this caused confusion during the data evaluation process. Although in this instance there was minimal cost impact, it is recognized that this situation on a larger scale remediation could create unnecessary costs in sampling and analysis. To avoid these situations in the future, it is recommended that the sample identification system be reviewed to assess whether a different sample coding system might be more flexible in documenting the purpose for each sample. This would facilitate the data evaluation process (a simpler alpha-numeric system has been suggested in the past, with noted advantages and disadvantages). Additional communication and coordination between field sample collection personnel and the data evaluation team is also recommended to ensure that there is an understanding of the purpose for the sample collection in addition to the mechanics. With a more complete understanding of the end-use of the data, field personnel may be able to provide more complete and relevant field documentation to assist with the data evaluation process.

In the remediation design process the clean-up goal map should be used as the basis for the design of the excavation areas. Once the excavation areas have been defined, the map of these areas should be used to develop the final configuration of each CDA. Then the location of the proposed confirmation samples can be confined to areas where removal of material is planned.

To differentiate confirmation samples taken after additional material removal from those samples taken before, the surface elevation of each sample should be recorded and so indicated on the confirmation sampling reports.

### **9.11 Advantage of Fixed Completion Date**

In this remediation effort, the date for opening the river for the fish run was a fixed end date for completing excavation and Phase I Restoration work in the river. This fixed end date kept all parties

focused and working as a team. In spite of some significant set backs due to storm events and extreme winter conditions, the excavation and Phase I Restoration was completed by March 15<sup>th</sup> date.

In future remediation efforts it is important that fixed completion dates be set and agreed upon to keep all parties focused on the timely completion of the work.

### **9.12 Pre-Existing Condition Surveys**

To establish limits of excavation a walk of the site should be made before finalizing the excavation design. The limits of the excavation should be flagged in the field. The location of the boundary flags should be surveyed and recorded. This boundary survey should then be shown on the drawings. The delineation of the excavation boundary could be done when the pre-existing topographical survey is being performed. This approach could have eliminated the EPA modifications to the excavation boundaries after the excavation subcontract had been awarded.

This field survey would also be used to verify existing conditions shown on the design drawings. In the case of the North of Wood Street work, the existing wooden piling under the bridge could have been identified and identified for removal as part of the base scope of work rather than being addressed as a field change order.

## 10.0 CONTACT INFORMATION

### **U. S. Environmental Protection Agency**

Dave Dickerson  
Remedial Project Manager  
USEPA Region I  
One Congress Street, Suite 1100  
Boston, MA 02114-2023  
617.918.1329

### **Massachusetts Department of Environmental Protection**

Paul Craffey, State Coordinator  
Massachusetts Department of Environmental Protection  
One Winter Street  
Boston, MA 02108  
617.292.5591

### **United States Army Corp of Engineers**

Maurice Beaudoin, P.E.  
USACE - New England District  
USACE - New Bedford Resident Office  
103 Sawyer Street  
New Bedford, MA 02746  
978.318.8223

Gary Morin  
Project Manager  
USACE - New England District  
696 Virginia Road  
Concord, MA 01742-2751  
978.318.8232

Chris Turek, P.E.  
USACE - New England District  
USACE - New Bedford Resident Office  
103 Sawyer Street  
New Bedford, MA 02746  
978.318.8234

### **Maxymillian Technologies, Inc.**

Al Steinhoff  
Remediation Manager  
Maxymillian Technologies, Inc.  
One McKinley Square  
Boston, MA 02109  
617.557.6077

Tony Pisanelli  
Project Manager  
Maxymillian Technologies, Inc.  
One McKinley Square  
Boston, MA 02109  
617.557.6077

### **The Bioengineering Group**

Cynthia Jenson and Tony Whall  
Landscape Architects  
The Bioengineering Group  
103 Commercial Street  
Salem, MA 01970  
978.740.0096  
Fax: 978.740.0097

### **Tetra Tech FW, Inc.**

David A. Beck, PE  
Senior Construction Manager  
Tetra Tech FW, Inc.  
133 Federal Street, 6<sup>th</sup> Floor  
Boston, MA 02110  
617.457.8417

Helen Douglas  
Science Lead  
Tetra Tech FW, Inc.  
133 Federal Street, 6<sup>th</sup> Floor  
Boston, MA 02110  
617.457.8263

Ray Francisco  
Remediation Manager  
Tetra Tech FW, Inc.  
103 Sawyer Street  
New Bedford, MA 02746  
508.910.9960

John Fusegni  
Construction Engineer  
Tetra Tech FW, Inc.  
Construction Engineer  
103 Sawyer Street  
New Bedford, MA 02746  
508.910.9960

John Scott  
Restoration Design Lead  
Tetra Tech FW, Inc.  
133 Federal Street, 6<sup>th</sup> Floor  
Boston, MA 02110  
617.457.8200

George Willant  
Chief Project Manager  
Tetra Tech FW, Inc.  
133 Federal Street, 6<sup>th</sup> Floor  
Boston, MA 02110  
617.457.8259

## **11.0 REFERENCES**

Foster Wheeler Environmental Corporation, New Bedford Harbor Site Safety and Health Plan.

Foster Wheeler Environmental Corporation, North of Wood Street Work Plan submitted to the USACE on July 23, 2003.

Foster Wheeler Environmental Corporation, New Bedford Harbor Project Field Sampling Plan.

Foster Wheeler Environmental Corporation, New Bedford Harbor Project QAPP.

Foster Wheeler Environmental Corporation, New Bedford Harbor Project QC/QA Plan.

Foster Wheeler Environmental Corporation, North of Wood Street Confirmatory Sampling Report transmitted to USACE on August 26, 2003.

U.S. Environmental Protection Agency, 1998, Record of Decision, Upper and Lower Harbor Operable Unit, New Bedford Harbor Superfund Site, September 25, 1998.

U.S. Environmental Protection Agency, 2000, Close Out Procedures for National Priority List Sites; Guidance Document No. EPA 540-R-98-016, January 2000.



## **Appendix A**

### **Waste Shipment Records**

**Appendix A.1 Off-site Disposal Information Shipped to Model City, NY**

**Appendix A.2 Manifested Materials to the DDA**

## **Appendix A.1**

### **Off-site Disposal Information Shipped to Model City, NY**

**North of Wood Street Site  
Waste Management**

**Transportation and Disposal Tracking Log - Material Sent to Model City, NY**

SHIPMENT DATE	DISPOSAL DATE	DOC. #	MANIFEST#	TRAILER PLATE#	CERTIFICATE OF DISPOSAL	NET ACTUAL KILOS		NET ACTUAL TONS	
						Load	Daily	Load	Daily
12/16/02	12/17/02	01	NYB9731079	AC-40405-NY	X	26,463		29.17	
12/16/02	12/17/02	02	NYB9731088	AF-42132-NY	X	25,900		28.55	
12/16/02	12/17/02	03	NYB9731097	AB-58310-NY	X	23,451		25.85	
12/16/02	12/17/02	04	NYB9731106	AF-16233-NY	X	28,549		31.47	
12/16/02	12/17/02	05	NYB9731115	JEN ICE-NY	X	32,958	137,321	36.33	151.37
12/20/02	12/23/02	06	NYB9731133	AC-95899-NY	X	30,264		33.36	
12/20/02	12/23/02	07	NYB9731169	AB-58310-NY	X	21,764		23.99	
12/20/02	12/23/02	08	NYB9731151	AF-42132-NY	X	24,875		27.42	
12/20/02	12/23/02	09	NYB9731142	AF-16233-NY	X	24,966		27.52	
12/20/02	12/23/02	10	NYB9731178	AC-40405-NY	X	22,272	124,141	24.55	136.84
12/30/02	12/31/02	11	NYB9731196	AE-94114-NY	X	30,173		33.26	
12/30/02	12/31/02	12	NYB9731205	AD-45435-NY	X	31,135		34.32	
12/30/02	12/31/02	13	NYB9731187	AC-40405-NY	X	26,989	88,297	29.75	97.33
01/03/03	01/07/03	14	NYB9731214	AF-16233-NY	X	33,376		36.79	
01/03/03	01/07/03	15	NYB9731223	AE-94114-NY	X	31,416		34.63	
01/03/03	01/07/03	16	NYB9731232	AE-53089-NY	X	29,248		32.24	
01/03/03	01/07/03	17	NYB9731241	AD-65298-NY	X	30,518	124,558	33.64	137.30
01/09/03	01/10/03	18	NYB9731511	AD-65298-NY	X	26,218		28.90	
01/09/03	01/10/03	19	NYB9731529	AF-16233-NY	X	29,747		32.79	
01/09/03	01/10/03	20	NYB9731538	AD-35962-NY	X	29,647		32.68	
01/09/03	01/10/03	21	NYB9731547	AC-40405-NY	X	26,626		29.35	
01/09/03	01/10/03	22	NYB9731556	JEN ICE-NY	X	27,579		30.40	
01/09/03	01/10/03	23	NYB9731565	AD-58336-NY	X	26,227	166,044	28.91	183.03
01/14/03	01/15/03	24	NYB9731484	AE-94114-NY	X	28,377		31.28	
01/14/03	01/15/03	25	NYB9731493	AE-53089-NY	X	27,951		30.81	
01/14/03	01/15/03	26	NYB9731502	AD-35962-NY	X	27,642	83,970	30.47	92.56
01/17/03	01/20/03	27	NYB9731475	AC-85931-NY	X	26,944		29.70	
01/17/03	01/20/03	28	NYB9731466	AD-45435-NY	X	25,864	52,808	28.51	58.21
01/17/03	VOID	29	NYB9731457	VOID	VOID	VOID	VOID	NA	NA
01/21/03	01/22/03	29	NYB9731439	AD-45435-NY	X	30,182		33.27	
01/21/03	01/22/03	30	NYB9731448	AC-40405-NY	X	25,547		28.16	
01/21/03	01/22/03	31	NYB9731421	AD-58336-NY	X	28,522	84,251	31.44	92.87
01/24/03	01/27/03	32	NYB9731385	AE-94114-NY	X	29,348		32.35	
01/24/03	01/28/03	33	NYB9731394	JEN ICE-NY	X	28,577		31.50	
01/24/03	01/27/03	34	NYB9731412	AD-45434-NY	X	25,438		28.04	
01/24/03	01/27/03	35	NYB9731403	AD-35962-NY	X	27,570	110,933	30.39	122.28

**North of Wood Street Site  
Waste Management**

**Transportation and Disposal Tracking Log - Material Sent to Model City, NY**

SHIPMENT DATE	DISPOSAL DATE	DOC. #	MANIFEST#	TRAILER PLATE#	CERTIFICATE OF DISPOSAL	NET ACTUAL KILOS		NET ACTUAL TONS	
						Load	Daily	Load	Daily
02/06/03	02/10/03	36	NYB9731322	AF-42132-NY	X	30,001		33.07	
02/06/03	02/10/03	37	NYB9731331	AD-35962-NY	X	30,727		33.87	
02/06/03	02/10/03	38	NYB9731349	AF-16233-NY	X	32,768		36.12	
02/06/03	02/10/03	39	NYB9731358	XS-19525-PA	X	27,615		30.44	
02/06/03	02/13/03	40	NYB9731367	AE-94114-NY	X	32,106		35.39	
02/06/03	02/10/03	41	NYB9731376	AE-53089-NY	X	27,751	180,968	30.59	199.48
02/10/03	02/10/03	42	NYB9691083	AC-95899-NY	X	29,275		32.27	
02/10/03	02/11/03	43	NYB9731259	AC-40405-NY	X	31,770		35.02	
02/10/03	02/11/03	44	NYB9731268	AB-88761-NY	X	32,541		35.87	
02/10/03	02/11/03	45	NYB9731277	JEN ICE-NY	X	30,790		33.94	
02/10/03	02/11/03	46	NYB9731286	XP-09364-PA	X	17,672		19.48	
02/10/03	02/11/03	47	NYB9731295	AB-58310-NY	X	22,816		25.15	
02/10/03	02/11/03	48	NYB9731304	AB-58309-NY	X	22,390	187,254	24.68	206.41
02/10/03	VOID	49	NYB9731313	VOID	VOID	VOID	VOID	VOID	VOID
02/12/03	02/13/03	49	NYB9691011	JEN ICE-NY	X	39,336		43.36	
02/12/03	02/13/03	50	NYB991002	AC-40405-NY	X	27,098		29.87	
02/12/03	02/13/03	51	NYB9691074	AB-88761-NY	X	30,545		32.92	
02/12/03	02/13/03	52	NYB9691065	AE-53089-NY	X	29,865		32.92	
02/12/03	02/13/03	53	NYB9691056	AF-16233-NY	X	27,170		29.95	
02/12/03	02/13/03	54	NYB961047	AF-42132-NY	X	28,867		31.82	
02/12/03	02/13/03	55	NYB9691038	AD-58336-NY	X	29,783		32.83	
02/12/03	02/13/03	56	NYB9691029	PT-9534C-PA	X	26,808	239,472	29.55	263.22
02/14/03	02/18/03	57	NYB9690912	AE-94114-NY	X	31,171		34.36	
02/14/03	02/17/03	58	NYB9690921	AE-53089-NY	X	29,865		32.92	
02/14/03	12/19/03	59	NYB9690948	AC-40405-NY	X	24,494		27.00	
02/14/03	02/17/03	60	NYB9690957	JEN ICE-NY	X	29,502		32.52	
02/14/03	02/17/03	61	NYB9690966	AD-58336-NY	X	27,769		30.61	
02/14/03	02/17/03	62	NYB9690975	AF-42132-NY	X	29,057		32.03	
02/14/03	02/17/03	63	NYB9690984	AF-16233-NY	X	29,928		32.99	
02/14/03	02/17/03	64	NYB9690993	AF-73022-NY	X	31,579	233,365	34.81	267.24
02/19/03	02/20/03	65	NYB9690894	AB-88761-NY	X	29,148		32.13	
02/19/03	02/20/03	66	NYB9690885	AE-53089-NY	X	30,146		33.23	
02/19/03	02/20/03	67	NYB9690876	JEN ICE-NY	X	34,337		37.85	
02/19/03	02/20/03	68	NYB9690867	AD-58336-NY	X	27,424		30.23	
02/19/03	02/20/03	69	NYB9690858	AC-18002-NY	X	28,658		31.59	
02/19/03	02/20/03	70	NYB9690849	AG-24558-NY	X	29,565		32.59	
02/19/03	02/20/03	71	NYB9690831	AF-42132-NY	X	28,949		31.91	
02/19/03	02/20/03	72	NYB9690822	AF-16233-NY	X	29,647	237,874	32.68	262.21

**North of Wood Street Site  
Waste Management**

**Transportation and Disposal Tracking Log - Material Sent to Model City, NY**

SHIPMENT DATE	DISPOSAL DATE	DOC. #	MANIFEST#	TRAILER PLATE#	CERTIFICATE OF DISPOSAL	NET ACTUAL KILOS		NET ACTUAL TONS	
						Load	Daily	Load	Daily
02/21/03	02/24/03	73	NYB9690813	AF-16233-NY	X	29,030		32.00	
02/21/03	02/24/03	74	NYB9690804	AF-42132-NY	X	29,901		32.96	
02/21/03	02/24/03	75	NYB9690786	AB-88761-NY	X	35,671		39.32	
02/21/03	02/24/03	76	NYB9690777	AE-53089-NY	X	28,368		31.27	
02/21/03	02/24/03	77	NYB9690768	AG-24558-NY	X	28,277		31.17	
02/21/03	02/24/03	78	NYB9690759	AC-95896-NY	X	28,323		31.22	
02/21/03	02/24/03	79	NYB9690795	JEN ICE-NY	X	31,443		34.66	
02/21/03	02/24/03	80	NYB9690741	AD-58336-NY	X	26,980		29.74	
02/21/03	02/24/03	81	NYB9690732	AC-95931-NY	X	24,376		26.87	
02/21/03	02/24/03	82	NYB9690048	XP-09364-PA	X	22,117		24.38	
02/21/03	02/24/03	83	NYB9690057	AD-35962-NY	X	29,475	313,961	32.49	346.08

<b>TOTAL NET ACTUAL</b>	
2,365,217 (KILO)	
2,606.43 (TONS)	

## **Appendix A.2**

### **Manifested Materials to the DDA**

**Manifest Log**  
**Maxymillian Technologies, Inc.**  
**North of Wood Street Remediation**

Project Manifest Number	Date	Number of Truck Loads	Truck License Plate Number	State Manifest Number	Address/Area Removed
1	11/19/2002	1	MA56927	MA K085654	246 River Rd (Lumberyard)
2	11/19/2002	1	MA45041	MA K085653	246 River Rd (Lumberyard)
3	11/20/2002	1	MA56927	MA K085652	136 River Rd (South Berm)
4	11/20/2002	-	MA45041	MA K085655	VOID
5	11/21/2002	2	MA45041	MA K085657	136 River Rd (South Berm)
6	11/21/2002	3	MA56927	MA K085656	136 River Rd (South Berm)
7	11/22/2002	2	MA45041	MA K085658	136 River Rd (South Berm)
8	11/22/2002	2	MA56927	MA K085659	136 River Rd (South Berm)
9	11/25/2002	5	MA45041	MA K085661	246 River Rd (Lumberyard)
10	11/25/2002	5	MA56927	MA K085660	246 River Rd (Lumberyard)
11	11/26/2002	5	MA56927	MA K085665	136 River Rd (South Berm)
12	11/26/2002	5	MA45041	MA K085664	136 River Rd (South Berm)
13	11/27/2002	4	MA45041	MA K085663	246 River Rd (Lumberyard)
14	11/27/2002	4	MA56927	MA K085662	246 River Rd (Lumberyard)
15	12/2/2002	3	MA56927	MAK085667	136 River Rd (South Berm)
16	12/2/2002	3	MA45041	MAK085666	136 River Rd (South Berm)
17	12/4/2002	1	MA45041	MAK085670	136 River Rd (South Berm)
18	12/4/2002	2	MA56927	MAK085668	136 River Rd (South Berm)
19	12/5/2002	-	MA45041	MAK085671	VOID
20	12/5/2002	1	MA56927	MAK085672	136 River Rd (South Berm)
21	12/6/2002	3	MA56927	MAK085673	136 River Rd (South Berm)
22	12/6/2002	2	MA45041	MAK085674	136 River Rd (South Berm)
23	12/9/2002	3	MA45041	MAK085675	136 River Rd (South Berm)
24	12/9/2002	1	MA56927	MAM178926	136 River Rd (South Berm)
25	12/10/2002	5	MA45041	MAM178928	136 River Rd (South Berm)
26	12/10/2002	3	MA56927	MAM178927	136 River Rd (South Berm)
27	12/10/2002	3	MA48405	MAM178929	136 River Rd (South Berm)
28	12/11/2002	1	MA56927	MAM178931	136 River Rd (South Berm)
29	12/11/2002	1	MA45041	MAM178930	136 River Rd (South Berm)
30	12/17/2002	5	MA45041	MAM178935	CSO Zone- River Road
31	12/17/2002	5	MA56927	MAM178937	CSO Zone- River Road
32	1/7/2003	4	MA361498	MAM178938	CSO Zone- River Road
33	1/7/2003	1	MA56927	MAM178939	CSO Zone- River Road
34	1/7/2003	-	MA361500	MAM178940	VOID
35	1/8/2003	-	MA45041	MAM178941	VOID
36	1/8/2003	4	MA56927	MAM178942	CSO Zone- River Road
37	1/8/2003	4	MA361498	MAM178943	CSO Zone- River Road
38	1/9/2003	8	MA361498	MAM178946	CSO Zone- River Road
39	1/9/2003	-	MA361500	MAM178945	VOID
40	1/9/2003	2	MA56927	MAM178944	CSO Zone- River Road
41	1/9/2003	7	MA45041	MAM178947	CSO Zone- River Road
42	1/10/2003	11	MA361498	MAM178949	CSO Zone- River Road
43	1/10/2003	10	MA45041	MAM178948	CSO Zone- River Road
44	1/10/2003	9	MA361500	MAM178950	CSO Zone- River Road

**Manifest Log**  
**Maxymillian Technologies, Inc.**  
**North of Wood Street Remediation**

Project Manifest Number	Date	Number of Truck Loads	Truck License Plate Number	State Manifest Number	Address/Area Removed
45	1/13/2003	8	MA56927	MAM178954	CSO Zone- River Road
46	1/13/2003	10	MA45041	MAM178953	CSO Zone- River Road
47	1/13/2003	10	MA361498	MAM178952	CSO Zone- River Road
48	1/13/2003	5	MA361500	MAM178951	CSO Zone- River Road
49	1/14/2003	9	MA361498	MAM178955	CSO Zone- River Road
50	1/14/2003	8	MA361500	MAM178956	CSO Zone- River Road
51	1/14/2003	8	MA45041	MAM178957	CSO Zone- River Road
52	1/14/2003	7	MA56927	MAM178958	CSO Zone- River Road
53	1/15/2003	10	MA361498	MAM178959	CSO Zone- River Road
54	1/15/2003	10	MA361500	MAM178960	CSO Zone- River Road
55	1/15/2003	9	MA45041	MAM178961	CSO Zone- River Road
56	1/15/2003	9	MA56927	MAM178962	CSO Zone- River Road
57	1/16/2003	11	MA361498	MAM178963	CSO Zone- River Road
58	1/16/2003	11	MA361500	MAM178964	CSO Zone- River Road
59	1/16/2003	6	MA45041	MAM178965	CSO Zone- River Road
60	1/16/2003	7	MA56927	MAM178966	CSO Zone- River Road
61	1/17/2003	11	MA361498	MAM178967	CSO Zone- River Road
62	1/17/2003	11	MA361500	MAM178968	CSO Zone- River Road
63	1/17/2003	9	MA45041	MAM178969	CSO Zone- River Road
64	1/17/2003	3	MA56927	MAM178970	CSO Zone- River Road
65	1/20/2003	12	MA361498	MAM178971	Mudflat Zone- River Road
66	1/20/2003	11	MA361500	MAM178972	Mudflat Zone- River Road
67	1/20/2003	9	MA45041	MAM178973	Mudflat Zone- River Road
68	1/20/2003	7	MA56927	MAM178974	Mudflat Zone- River Road
69	1/21/2003	10	MA361498	MAM178975	Mudflat Zone- River Road
70	1/21/2003	9	MA361500	MAM178976	Mudflat Zone- River Road
71	1/21/2003	10	MA45041	MAM178977	Mudflat Zone- River Road
72	1/21/2003	7	MA56927	MAM178978	Mudflat Zone- River Road
73	1/22/2003	9	MA361498	MAM178979	Mudflat Zone- River Road
74	1/22/2003	9	MA361500	MAM178980	Mudflat Zone- River Road
75	1/22/2003	5	MA45041	MAM178981	Mudflat Zone- River Road
76	1/22/2003	-	MA56927	VOID	VOID
77	1/23/2003	9	MA56927	MAM178983	Mudflat Zone- River Road
78	1/23/2003	9	MA361500	MAM178984	Mudflat Zone- River Road
79	1/23/2003	10	MA361498	MAM178985	Mudflat Zone- River Road
80	1/23/2003	8	MA45041	MAM178986	Mudflat Zone- River Road
81	1/24/2003	11	MA361498	MAM178987	Mudflat Zone- River Road
82	1/24/2003	11	MA361500	MAM178988	Mudflat Zone- River Road
83	1/24/2003	9	MA45041	MAM178989	Mudflat Zone- River Road
84	1/24/2003	9	MA56927	MAM178990	Mudflat Zone- River Road
85	1/27/2003	13	MA361498	MAM178991	Mudflat Zone- River Road
86	1/27/2003	13	MA361500	MAM178992	Mudflat Zone- River Road
87	1/27/2003	1	MA45041	MAM178993	Mudflat Zone- River Road
88	1/27/2003	9	MA56927	MAM178994	Mudflat Zone- River Road



**Manifest Log**  
**Maxymillian Technologies, Inc.**  
**North of Wood Street Remediation**

Project Manifest Number	Date	Number of Truck Loads	Truck License Plate Number	State Manifest Number	Address/Area Removed
89	1/27/2003	1	MA361491	MAM178995	Mudflat Zone- River Road
90	1/28/2003	12	MA361498	MAM178996	Mudflat Zone- River Road
91	1/28/2003	12	MA361500	MAM178997	Mudflat Zone- River Road
92	1/28/2003	7	MA361491	MAM178998	Mudflat Zone- River Road
93	1/28/2003	5	MA45041	MAM178999	Mudflat Zone- River Road
94	1/29/2003	16	MA361498	MAM179000	Mudflat Zone- River Road
95	1/29/2003	13	MA361500	MAM179001	Mudflat Zone- River Road
96	1/29/2003	12	MA361491	MAM179002	Mudflat Zone- River Road
97	1/29/2003	12	MA45041	MAM179003	Mudflat Zone- River Road
98	1/30/2003	13	MA361498	MAM179004	Mudflat Zone- River Road
99	1/30/2003	13	MA361500	MAM179005	Mudflat Zone- River Road
100	1/30/2003	11	MA361491	MAM179006	Mudflat Zone- River Road
101	1/30/2003	10	MA45041	MAM179007	Mudflat Zone- River Road
102	1/31/2003	12	MA361498	MAM179008	Mudflat Zone- River Road
103	1/31/2003	12	MA361500	MAM179009	Mudflat Zone- River Road
104	1/31/2003	8	MA361491	MAM179010	Mudflat Zone- River Road
105	1/31/2003	9	MA45041	MAM179011	Mudflat Zone- River Road
106	2/3/2003	4	MA361498	MAM179012	Mudflat Zone- River Road
107	2/3/2003	7	MA361500	MAM179013	Mudflat Zone- River Road
108	2/3/2003	-	MA361491	MAM179014	VOID
109	2/3/2003	4	MA45041	MAM179015	Mudflat Zone- River Road
110	2/3/2003	1	MA29325	MAM179016	Mudflat Zone- River Road
111	2/4/2003	7	MA45041	MAM179017	Mudflat Zone- River Road
112	2/4/2003	7	MA361500	MAM179018	Mudflat Zone- River Road
113	2/4/2003	-	MA361498	MAM179019	VOID
114	2/4/2003	7	MA29325	MAM179020	Mudflat Zone- River Road
115	2/5/2003	1	MA361500	MAM179021	Mudflat Zone- River Road
116	2/5/2003	3	MA45041	MAM179022	Mudflat Zone- River Road
117	2/5/2003	3	MA29325	MAM179023	Mudflat Zone- River Road
118	2/6/2003	8	MA361500	MAM179025	Mudflat Zone- River Road
119	2/6/2003	9	MA36198	MAM179024	Mudflat Zone- River Road
120	2/6/2003	9	MA45041	MAM186976	Mudflat Zone- River Road
121	2/10/2003	9	MA361498	MAM186977	Mudflat Zone- River Road
122	2/10/2003	8	MA29325	MAM186978	Mudflat Zone- River Road
123	2/10/2003	9	MA361500	MAM186979	Mudflat Zone- River Road
124	2/11/2003	10	MA361500	MAM186980	Mudflat Zone- River Road
125	2/11/2003	10	MA361498	MAM186981	Mudflat Zone- River Road
126	2/11/2003	8	MA45041	MAM186982	Mudflat Zone- River Road
127	2/12/2003	9	MA361500	MAM186983	Mudflat Zone- River Road
128	2/12/2003	10	MA361498	MAM186984	Mudflat Zone- River Road
129	2/12/2003	10	MA45041	MAM186985	Mudflat Zone- River Road
130	2/13/2003	10	MA351500	MAM186986	Mudflat Zone- River Road
131	2/13/2003	10	MA361498	MAM186987	Mudflat Zone- River Road
132	2/13/2003	8	MA45041	MAM186988	Mudflat Zone- River Road

**Manifest Log**  
**Maxymillian Technologies, Inc.**  
**North of Wood Street Remediation**

Project Manifest Number	Date	Number of Truck Loads	Truck License Plate Number	State Manifest Number	Address/Area Removed
133	2/14/2003	8	MA361498	MAM186989	Mudflat Zone- River Road
134	2/14/2003	8	MA361500	MAM186990	Mudflat Zone- River Road
135	2/14/2003	7	MA45041	MAM186991	Mudflat Zone- River Road
136	2/18/2003	8	MA361498	MAM186992	River Road to River Road
137	2/19/2003	10	MA361500	MAM186993	Mudflat Zone- River Road
138	2/19/2003	-	VOID	VOID	VOID
139	2/19/2003	6	MA45041	MAM186995	Mudflat Zone- River Road
140	2/19/2003	18	MA361491	MAM186996	River Road to River Road
141	2/20/2003	10	MA361498	MAM186994	Mudflat Zone- River Road
142	2/20/2003	1	MA361491	MAM186997	River Road to River Road
143	2/20/2003	11	MA361500	MAM186998	Mudflat Zone- River Road
144	2/20/2003	3	MA45041	MAM186999	Mudflat Zone- River Road
145	2/21/2003	4	MA45041	MAM186877	River Road to River Road
146	2/21/2003	9	MA361500	MAM187000	River Road to River Road
147	2/21/2003	8	MA361498	MAM186876	River Road to River Road
148	2/24/2003	-	VOID	VOID	VOID
149	2/24/2003	4	MA45041	MAM186879	Mudflat Zone- River Road
150	2/28/2003	3	MA45041	MAM186881	Mudflat Zone- River Road
151	3/11/2003	2	MA361498	MAM186882	Lumberyard-River Road
152	3/17/2003	6	MA361498	MAM186883	Lumberyard- River Road
153	3/27/2003	5	MA361498	MAM186884	South Zone -- River Road
154	12/3/2003	4	MA361498	MAM186884	Titlelist - Area
155	12/4/2003	6	MA361498	MAM186884	Titlelist - Area
156	12/5/2003	6	MA361498	MAM186884	Titlelist - Area
<b>Total Truck Loads</b>		<b>1,030</b>			

**Appendix B**  
**Air Sampling Data**

USACE CONTRACT NO. DACW33-94-D-0002  
TASK ORDER NO. 024  
TOTAL ENVIRONMENTAL RESTORATION CONTRACT

AIR SAMPLE RESULTS  
NORTH OF WOOD STREET  
REMEDATION WORK EFFORT  
NEW BEDFORD HARBOR SUPERFUND SITE  
New Bedford, Massachusetts  
(Previously Transmitted on 1/27/03, 3/17/03, and 6/9/03)

October 2003

Station IDs:

AQ Site 02  
AQ Site 03  
AQ Site 06  
AQ Site 28  
AQ Site 31  
AQ Site 32  
AQ Site 33  
AQ Site 34  
AQ Site 37

Prepared for

U.S. Army Corps of Engineers  
New England District  
Concord, Massachusetts



USACE CONTRACT NO. DACW33-94-D-0002  
TASK ORDER NO. 024  
TOTAL ENVIRONMENTAL RESTORATION CONTRACT

AIR SAMPLE RESULTS  
NORTH OF WOOD STREET  
REMEDIATION WORK EFFORT  
NEW BEDFORD HARBOR SUPERFUND SITE  
New Bedford, Massachusetts  
(Previously Transmitted on 1/27/03, 3/17/03, and 6/9/03)

October 2003

Station IDs:

AQ Site 02  
AQ Site 03  
AQ Site 06  
AQ Site 28  
AQ Site 31  
AQ Site 32  
AQ Site 33  
AQ Site 34  
AQ Site 37

Prepared for

U.S. Army Corps of Engineers  
New England District  
Concord, Massachusetts

Prepared by

Tetra Tech FW Inc.  
133 Federal Street  
Boston, Massachusetts 02110



Revision  
0

Date  
10/6/03

Prepared By  
Y. Zhang

Approved By  
H. Douglas

Pages Affected  
All

**Summary of Air Sample Results  
North of Wood Street Remediation**

Sampling Location	Sawyer Street			North of Wood Street					
	AQ Site 2	AQ Site 3	AQ Site 6	AQ Site 28	AQ Site 31	AQ Site 32	AQ Site 33	AQ Site 34	AQ Site 37
Sampling Date [month/day/year]	Total PCBs* [ng/m <sup>3</sup> ]	Total PCBs* [ng/m <sup>3</sup> ]	Total PCBs* [ng/m <sup>3</sup> ]	Total PCBs* [ng/m <sup>3</sup> ]	Total PCBs* [ng/m <sup>3</sup> ]	Total PCBs* [ng/m <sup>3</sup> ]	Total PCBs* [ng/m <sup>3</sup> ]	Total PCBs* [ng/m <sup>3</sup> ]	Total PCBs* [ng/m <sup>3</sup> ]
11/12/02	67	59	24						
11/18/02				0.57	3.4	0.77	4.2	5.2	
11/26/02				0.62	1.5	0.88	5.5	3.4	
12/12/02				0.72	2.9	1.6	6	5	
12/30/02				0.51	1.4	1.7	1.9	1.8	
01/08/03	23	8.1	2.5	6.5	21	7.7		16	8.7
01/23/03	46	0.32	0.46	0.21	2.7	0.3		13	2.5
02/10/03	30	14	3.7	2.6	4.6	5.4		6	12
02/25/03	100	0.76	0.81	0.15	1.4	0.28		1.8	0.83
03/19/03	24	15	35						
04/29/03	160	81	20						
<b>Station Average</b>	64	25	12	1.3	4.3	2.1	4.4	5.8	6.0
<b>Station Maximum</b>	160	81	35	6.5	21	7.7	6	16	12

Samples were collected and analyzed in accordance with the project Field Sampling Plan (FSP) and Quality Assurance Project Plan (QAPP). Data are evaluated relative to the Exposure Budget Tracking Process described in the Development of PCB Air Action Levels for the Protection of the Public, New Bedford Superfund Site, August 2001. Results of these evaluations are included in the attached reports (previously transmitted during the construction effort). Exposure budgets were not exceeded during this remediation effort.

\* Reported as the sum of the detected total homologue groups.

## Air Sampling Status

### New Bedford Harbor Superfund Site

**Station #:** AQ Site 02 - E Side of CDF  
Exposure Budget Slope (EBS) = 611 ng/m<sup>3</sup>-day

**Collection Date:** 4/29/03

**Construction Activity:** North of Wood Street Remediation Work Effort

This report summarizes sample results for the above referenced location and date. The samples were collected on polyurethane foam (PUF)/XAD sample media with a glass fiber pre-filter using a PS-1 HI-Vol sampler. The samples were analyzed using high-resolution mass spectrometry (HRGCMS) for total PCB homologue groups. Results are evaluated relative to the Exposure Budget Tracking Process described in the Development of PCB Air Action Levels for the Protection of the Public, New Bedford Superfund Site, August 2001. Cumulative data for this reporting period are included on pages 2 and 3. Sample Station Information is summarized in attached Table 1 and illustrated on Figure 1. Air concentration trigger information is presented in attached Table 2.

#### **Summary of This Sampling Period:**

C5 and C5&C7 concentration triggers were identified during this sampling period. These triggering conditions were of comparison type and the values for comparison were low. The higher total PCB concentration observed at the sampling station during this period was probably caused by a combination of the higher ambient temperature, calm winds directed toward the station, and more active site activities (transferring dredged material to the CDF and/or DDA). Since the expenditure of the cumulative exposure budget to date was still at a low level at this point in the project, no change in field procedures is warranted.

## Air Sampling Status Report


Sample Station :	AQ Site 02 - E Side of CDF
Collection Date:	4/29/03
Measured PCB Concentration (ng/m <sup>3</sup> ):	160
Exposure Budget Expended During This Period:	15.1%
Cumulative Exposure Budget Expended to Date:	9.6%
Response Level:	LOW
Response:	Evaluate the Cause and Significance of the Triggering Conditions

**Triggers:**

Low

Trigger C5: Measured Concentration Exceeds the Annual Average Background Concentration by more than 200%

Trigger C5 and Trigger C7: C5: Measured Concentration Exceeds the Annual Average Background Concentration by more than 200%; C7: Measured Concentration has Doubled Since the Last Monitoring Period





## Sample Results, Calculated Budget and Exposure Values

AQ Site 02 - E Side of CDF Air Sampling Station  
 NBH North of Wood Street Remediation Work Effort  
 Ambient Air Sampling

(A) Event	(B) Sampling Date	(C) Days Since Previous Sampling Event	(D) Work Effort Elapsed Time	(E) Estimated Work Effort Remaining	(F) PCB Concentration Result	(G) Average of Most Recent Two Concentration Results	(H) Weighted Average of Concentration Results	(I) Exposure Budget for the Period	(J) Cumulative Exposure Budget for Work Effort to Date	(K) Measured Exposure During the Period	(L) Calculated Cumulative Exposure for Work Effort to Date	(M) Exposure Budget Expended During the Period	(N) Cumulative Exposure Expended for Work Effort to Date
(#)	[month/day/year]	[days]	Sum of Column (C) to Date [days]	[days]	[ng/m <sup>3</sup> ]	[ng/m <sup>3</sup> ]	Column (L)/Column (D) [ng/m <sup>3</sup> ]	EBS <sup>1</sup> * Column (G) [ng/m <sup>3</sup> -days]	Sum of Column (J) [ng/m <sup>3</sup> -days]	Column (G)* Column (C) [ng/m <sup>3</sup> -days]	Sum of Column (K) [ng/m <sup>3</sup> -days]	Column (K) /Column (I) [%]	Column (L) /Column (J) [%]
1	11/12/02	0	0	354	67	67	67	NC	NC	NC	NC	NC	NC
2	1/8/03	57	57	297	23	45	45	34,827	34,827	2565	2565	7.4%	7.4%
3	1/23/03	15	72	282	46	35	43	9,165	43,992	518	3083	5.6%	7.0%
4	2/10/03	18	90	264	30	38	42	10,998	54,990	684	3767	6.2%	6.8%
5	2/25/03	15	105	249	100	65	45	9,165	64,155	975	4742	10.6%	7.4%
6	3/19/03	22	127	227	24	62	48	13,442	77,597	1364	6106	10.1%	7.9%
7	4/29/03	41	168	186	160	92	59	25,051	102,648	3772	9878	15.1%	9.6%

**Note:**

<sup>1</sup>EBS: Exposure Budget Slope=611 ng/m<sup>3</sup>-day  
 NC = Not Calculated

## Air Sampling Status

### New Bedford Harbor Superfund Site

**Station #:** AQ Site 03 - N Side of CDF  
Exposure Budget Slope (EBS) = 611 ng/m<sup>3</sup>-day

**Collection Date:** 4/29/03

**Construction Activity:** North of Wood Street Remediation Work Effort


This report summarizes sample results for the above referenced location and date. The samples were collected on polyurethane foam (PUF)/XAD sample media with a glass fiber pre-filter using a PS-1 HI-Vol sampler. The samples were analyzed using high-resolution mass spectrometry (HRGCMS) for total PCB homologue groups. Results are evaluated relative to the Exposure Budget Tracking Process described in the Development of PCB Air Action Levels for the Protection of the Public, New Bedford Superfund Site, August 2001. Cumulative data for this reporting period are included on pages 2 and 3. Sample Station Information is summarized in attached Table 1 and illustrated on Figure 1. Air concentration trigger information is presented in attached Table 2.

#### **Summary of This Sampling Period:**

No exposure or concentration triggers were identified during this sampling period. Based on these results, no change in field procedures is warranted.

# Air Sampling Status Report

Sample Station : AQ Site 03 - N Side of CDF  
Collection Date: 4/29/03  
Measured PCB Concentration (ng/m<sup>3</sup>): 81  
Exposure Budget Expended During This Period: 7.9%  
Cumulative Exposure Budget Expended to Date: 4.2%  
Response Level: No Triggers Identified  
Response: No Response Necessary



## Sample Results, Calculated Budget and Exposure Values

AQ Site 03 - N Side of CDF Air Sampling Station  
NBH North of Wood Street Remediation Work Effort  
Ambient Air Sampling

(A) Event	(B) Sampling Date	(C) Days Since Previous Sampling Event	(D) Work Effort Elapsed Time	(E) Estimated Work Effort Remaining	(F) PCB Concentration Result	(G) Average of Most Recent Two Concentration Results	(H) Weighted Average of Concentration Results	(I) Exposure Budget for the Period	(J) Cumulative Exposure Budget for Work Effort to Date	(K) Measured Exposure During the Period	(L) Calculated Cumulative Exposure for Work Effort to Date	(M) Exposure Budget Expended During the Period	(N) Cumulative Exposure Expended for Work Effort to Date
(#)	[month/day/year]	[days]	Sum of Column (C) to Date [days]	[days]	[ng/m <sup>3</sup> ]	[ng/m <sup>3</sup> ]	Column (L)/Column (D) [ng/m <sup>3</sup> ]	EBS <sup>1</sup> * Column (C) [ng/m <sup>3</sup> -days]	Sum of Column (I) [ng/m <sup>3</sup> -days]	Column (G) * Column (C) [ng/m <sup>3</sup> -days]	Sum of Column (K) [ng/m <sup>3</sup> -days]	Column (K) /Column (I) [%]	Column (L) /Column (J) [%]
1	11/12/02	0	0	354	59	59	59	NC	NC	NC	NC	NC	NC
2	1/8/03	57	57	297	8.1	34	34	34,827	34,827	1912	1912	5.5%	5.5%
3	1/23/03	15	72	282	0.32	4.2	27	9,165	43,992	63	1976	0.7%	4.5%
4	2/10/03	18	90	264	14	7.2	23	10,998	54,990	129	2104	1.2%	3.9%
5	2/25/03	15	105	249	0.76	7.4	21	9,165	64,155	111	2215	1.2%	3.5%
6	3/19/03	22	127	227	15	7.9	19	13,442	77,597	173	2368	1.3%	3.1%
7	4/29/03	41	168	186	81	48.0	26	25,051	102,648	1968	4356	7.9%	4.2%

**Note:**

<sup>1</sup>EBS: Exposure Budget Slope=611 ng/m<sup>3</sup>-day  
NC = Not Calculated

## Air Sampling Status

### New Bedford Harbor Superfund Site

**Station #:** AQ Site 06 - W Side of CDF  
Exposure Budget Slope (EBS) = 611 ng/m<sup>3</sup>-day

**Collection Date:** 4/29/03

**Construction Activity:** North of Wood Street Remediation Work Effort


This report summarizes sample results for the above referenced location and date. The samples were collected on polyurethane foam (PUF)/XAD sample media with a glass fiber pre-filter using a PS-1 HI-Vol sampler. The samples were analyzed using high-resolution mass spectrometry (HRGCMS) for total PCB homologue groups. Results are evaluated relative to the Exposure Budget Tracking Process described in the Development of PCB Air Action Levels for the Protection of the Public, New Bedford Superfund Site, August 2001. Cumulative data for this reporting period are included on pages 2 and 3. Sample Station Information is summarized in attached Table 1 and illustrated on Figure 1. Air concentration trigger information is presented in attached Table 2.

#### Summary of This Sampling Period:

No exposure or concentration triggers were identified during this sampling period. Based on these results, no change in field procedures is warranted.

# Air Sampling Status Report

Sample Station : AQ Site 06 - W Side of CDF  
Collection Date: 4/29/03  
Measured PCB Concentration (ng/m<sup>3</sup>): 20  
Exposure Budget Expended During This Period: 4.5%  
Cumulative Exposure Budget Expended to Date: 2.3%  
Response Level: No Triggers Identified  
Response: No Response Necessary



## Sample Results, Calculated Budget and Exposure Values

AQ Site 06 - W Side of CDF Air Sampling Station  
 NBH North of Wood Street Remediation Work Effort  
 Ambient Air Sampling

(A) Event	(B) Sampling Date	(C) Days Since Previous Sampling Event	(D) Work Effort Elapsed Time	(E) Estimated Work Effort Remaining	(F) PCB Concentration Result	(G) Average of Most Recent Two Concentration Results	(H) Weighted Average of Concentration Results	(I) Exposure Budget for the Period	(J) Cumulative Exposure Budget for Work Effort to Date	(K) Measured Exposure During the Period	(L) Calculated Cumulative Exposure for Work Effort to Date	(M) Exposure Budget Expended During the Period	(N) Cumulative Exposure Expended for Work Effort to Date
(#)	[month/day/year]	[days]	Sum of Column (C) to Date [days]	[days]	[ng/m <sup>3</sup> ]	[ng/m <sup>3</sup> ]	Column (L)/Column (D) [ng/m <sup>3</sup> ]	EBS <sup>1</sup> * Column (G) [ng/m <sup>3</sup> -days]	Sum of Column (I) [ng/m <sup>3</sup> -days]	Column (G)* Column (C) [ng/m <sup>3</sup> -days]	Sum of Column (K) [ng/m <sup>3</sup> -days]	Column (K) /Column (I) [%]	Column (L) /Column (J) [%]
1	11/12/02	0	0	354	24	24	24	NC	NC	NC	NC	NC	NC
2	1/8/03	57	57	297	2.5	13	13	34,827	34,827	755	755	2.2%	2.2%
3	1/23/03	15	72	282	0.46	1.5	11	9,165	43,992	22	777	0.2%	1.8%
4	2/10/03	18	90	264	3.7	2.1	9	10,998	54,990	37	815	0.3%	1.5%
5	2/25/03	15	105	249	0.81	2.3	8	9,165	64,155	34	849	0.4%	1.3%
6	3/19/03	22	127	227	35	17.9	10	13,442	77,597	394	1243	2.9%	1.6%
7	4/29/03	41	168	186	20	27.5	14	25,051	102,648	1128	2370	4.5%	2.3%

**Note:**

<sup>1</sup>EBS: Exposure Budget Slope=611 ng/m<sup>3</sup>-day

NC = Not Calculated

## Air Sampling Status

### New Bedford Harbor Superfund Site

**Station #:** AQ Site 28 - 20 Main Street  
Exposure Budget Slope (EBS) = 388 ng/m<sup>3</sup>-day

**Collection Date:** 2/25/03

**Construction Activity:** North of Wood Street Remediation Work Effort

This report summarizes sample results for the above referenced location and date. The samples were collected on polyurethane foam (PUF)/XAD sample media with a glass fiber pre-filter using a PS-1 HI-Vol sampler. The samples were analyzed using high-resolution mass spectrometry (HRGCMS) for total PCB homologue groups. Results are evaluated relative to the Exposure Budget Tracking Process described in the Development of PCB Air Action Levels for the Protection of the Public, New Bedford Superfund Site, August 2001. Cumulative data for this reporting period are included on pages 2 and 3. Sample Station Information is summarized in attached Table 1 and illustrated on Figure 1. Air concentration trigger information is presented in attached Table 2.


#### **Summary of This Sampling Period:**

No exposure or concentration triggers were identified during this sampling period. Based on these results, no change in field procedures is warranted.



# Air Sampling Status Report

Sample Station : AQ Site 28 - 20 Main Street  
Collection Date: 2/25/03  
Measured PCB Concentration (ng/m<sup>3</sup>): 0.15  
Exposure Budget Expended During This Period: 0.4%  
Cumulative Exposure Budget Expended to Date: 0.4%  
Response Level: No Triggers Identified  
Response: No Response Necessary



## Sample Results, Calculated Budget and Exposure Values

AQ Site 28 - 20 Main Street Air Sampling Station  
 NBH North of Wood Street Remediation Work Effort  
 Ambient Air Sampling

(A) Event	(B) Sampling Date	(C) Days Since Previous Sampling Event	(D) Work Effort Elapsed Time	(E) Estimated Work Effort Remaining	(F) PCB Concentration Result	(G) Average of Most Recent Two Concentration Results	(H) Weighted Average of Concentration Results	(I) Exposure Budget for the Period	(J) Cumulative Exposure Budget for Work Effort to Date	(K) Measured Exposure During the Period	(L) Calculated Cumulative Exposure for Work Effort to Date	(M) Exposure Budget Expended During the Period	(N) Cumulative Exposure Expended for Work Effort to Date
[#]	[month/day/year]	[days]	Sum of Column (C) to Date [days]	[days]	[ng/m <sup>3</sup> ]	[ng/m <sup>3</sup> ]	Column (H)/Column (D) [ng/m <sup>3</sup> ]	EBS <sup>1</sup> * Column (G) [ng/m <sup>3</sup> -days]	Sum of Column (I) [ng/m <sup>3</sup> -days]	Column (G)* Column (C) [ng/m <sup>3</sup> -days]	Sum of Column (K) [ng/m <sup>3</sup> -days]	Column (K) /Column (I) [%]	Column (L) /Column (J) [%]
1	11/18/02	0	0	103	0.57	0.57	0.57	NC	NC	NC	NC	NC	NC
2	11/26/02	8	8	95	0.62	0.60	0.60	3,101	3,101	4.8	4.8	0.2%	0.2%
3	12/12/02	16	24	79	0.72	0.67	0.65	6,202	9,302	10.7	15.5	0.2%	0.2%
4	12/30/02	18	42	61	0.51	0.62	0.63	6,977	16,279	11.1	26.6	0.2%	0.2%
5	1/8/03	9	51	52	6.5	3.51	1.14	3,488	19,768	31.5	58.1	0.9%	0.3%
6	1/23/03	15	66	37	0.21	3.36	1.64	5,814	25,582	50.3	108.4	0.9%	0.4%
7	2/10/03	18	84	19	2.6	1.41	1.59	6,977	32,558	25.3	133.7	0.4%	0.4%
8	2/25/03	15	99	4	0.15	1.38	1.56	5,814	38,372	20.6	154.3	0.4%	0.4%

**Note:**

<sup>1</sup>EBS: Exposure Budget Slope=388 ng/m<sup>3</sup>-day

NC = Not Calculated

## Air Sampling Status

### New Bedford Harbor Superfund Site

**Station #:** AQ Site 31 - Acushnet Park  
Exposure Budget Slope (EBS) = 388 ng/m<sup>3</sup>-day

**Collection Date:** 2/25/03

**Construction Activity:** North of Wood Street Remediation Work Effort


This report summarizes sample results for the above referenced location and date. The samples were collected on polyurethane foam (PUF)/XAD sample media with a glass fiber pre-filter using a PS-1 HI-Vol sampler. The samples were analyzed using high-resolution mass spectrometry (HRGCMS) for total PCB homologue groups. Results are evaluated relative to the Exposure Budget Tracking Process described in the Development of PCB Air Action Levels for the Protection of the Public, New Bedford Superfund Site, August 2001. Cumulative data for this reporting period are included on pages 2 and 3. Sample Station Information is summarized in attached Table 1 and illustrated on Figure 1. Air concentration trigger information is presented in attached Table 2.

#### Summary of This Sampling Period:

No exposure or concentration triggers were identified during this sampling period. Based on these results, no change in field procedures is warranted.

# Air Sampling Status Report

Sample Station : AQ Site 31 - Acushnet Park  
Collection Date: 2/25/03  
Measured PCB Concentration (ng/m<sup>3</sup>): 1.4  
Exposure Budget Expended During This Period: 0.8%  
Cumulative Exposure Budget Expended to Date: 1.3%  
Response Level: No Triggers Identified  
Response: No Response Necessary



## Sample Results, Calculated Budget and Exposure Values

AQ Site 31 - Acushnet Park Air Sampling Station  
 NBH North of Wood Street Remediation Work Effort  
 Ambient Air Sampling

(A) Event	(B) Sampling Date	(C) Days Since Previous Sampling Event	(D) Work Effort Elapsed Time	(E) Estimated Work Effort Remaining	(F) PCB Concentration Result	(G) Average of Most Recent Two Concentration Results	(H) Weighted Average of Concentration Results	(I) Exposure Budget for the Period	(J) Cumulative Exposure Budget for Work Effort to Date	(K) Measured Exposure During the Period	(L) Calculated Cumulative Exposure for Work Effort to Date	(M) Exposure Budget Expended During the Period	(N) Cumulative Exposure Expended for Work Effort to Date
[#]	[month/day/year]	[days]	Sum of Column (C) to Date [days]	[days]	[ng/m <sup>3</sup> ]	[ng/m <sup>3</sup> ]	Column (L)/Column (D) [ng/m <sup>3</sup> ]	EBS <sup>1</sup> * Column (C) [ng/m <sup>3</sup> -days]	Sum of Column (I) [ng/m <sup>3</sup> -days]	Column (K) * Column (C) [ng/m <sup>3</sup> -days]	Sum of Column (K) [ng/m <sup>3</sup> -days]	Column (K) /Column (I) [%]	Column (L) /Column (J) [%]
1	11/18/02	0	0	103	3.4	3.4	3.4	NC	NC	NC	NC	NC	NC
2	11/26/02	8	8	95	1.5	2.5	2.5	3,101	3,101	19.6	19.6	0.6%	0.6%
3	12/12/02	16	24	79	2.9	2.2	2.3	6,202	9,302	35.2	54.8	0.6%	0.6%
4	12/30/02	18	42	61	1.4	2.2	2.2	6,977	16,279	38.7	93.5	0.6%	0.6%
5	1/8/03	9	51	52	2.1	11.2	3.8	3,488	19,768	100.8	194.3	2.0%	1.0%
6	1/23/03	15	66	37	2.7	11.9	5.6	5,814	25,582	177.8	372.1	3.1%	1.5%
7	2/10/03	18	84	19	4.6	3.7	5.2	6,977	32,558	65.7	437.8	0.9%	1.3%
8	2/25/03	15	99	4	1.4	3.0	4.9	5,814	38,372	45.0	482.8	0.8%	1.3%

**Note:**

<sup>1</sup>EBS: Exposure Budget Slope=388 ng/m<sup>3</sup>-day  
 NC = Not Calculated

## Air Sampling Status

New Bedford Harbor Superfund Site

**Station #:** AQ Site 32 - Former Lumberyard  
Exposure Budget Slope (EBS) = 388 ng/m<sup>3</sup>-day

**Collection Date:** 2/25/03

**Construction Activity:** North of Wood Street Remediation Work Effort


This report summarizes sample results for the above referenced location and date. The samples were collected on polyurethane foam (PUF)/XAD sample media with a glass fiber pre-filter using a PS-1 HI-Vol sampler. The samples were analyzed using high-resolution mass spectrometry (HRGCMS) for total PCB homologue groups. Results are evaluated relative to the Exposure Budget Tracking Process described in the Development of PCB Air Action Levels for the Protection of the Public, New Bedford Superfund Site, August 2001. Cumulative data for this reporting period are included on pages 2 and 3. Sample Station Information is summarized in attached Table 1 and illustrated on Figure 1. Air concentration trigger information is presented in attached Table 2.

### Summary of This Sampling Period:

No exposure or concentration triggers were identified during this sampling period. Based on these results, no change in field procedures is warranted.

# Air Sampling Status Report

Sample Station : AQ Site 32 - Former Lumberyard  
Collection Date: 2/25/03  
Measured PCB Concentration (ng/m<sup>3</sup>): 0.28  
Exposure Budget Expended During This Period: 0.7%  
Cumulative Exposure Budget Expended to Date: 0.7%  
Response Level: No Triggers Identified  
Response: No Response Necessary



## Sample Results, Calculated Budget and Exposure Values

AQ Site 32 - Former Lumberyard Air Sampling Station  
 NBH North of Wood Street Remediation Work Effort  
 Ambient Air Sampling

(A) Event	(B) Sampling Date	(C) Days Since Previous Sampling Event	(D) Work Effort Elapsed Time	(E) Estimated Work Effort Remaining	(F) PCB Concentration Result	(G) Average of Most Recent Two Concentration Results	(H) Weighted Average of Concentration Results	(I) Exposure Budget for the Period	(J) Cumulative Exposure Budget for Work Effort to Date	(K) Measured Exposure During the Period	(L) Calculated Cumulative Exposure for Work Effort to Date	(M) Exposure Budget Expended During the Period	(N) Cumulative Exposure Expended for Work Effort to Date
[#]	[month/day/year]	[days]	Sum of Column (C) to Date [days]	[days]	[ng/m <sup>3</sup> ]	[ng/m <sup>3</sup> ]	Column (I)/Column (D) [ng/m <sup>3</sup> ]	EBS <sup>1</sup> * Column (C) [ng/m <sup>3</sup> -days]	Sum of Column (I) [ng/m <sup>3</sup> -days]	Column (G)* Column (C) [ng/m <sup>3</sup> -days]	Sum of Column (K) [ng/m <sup>3</sup> -days]	Column (K) /Column (I) [%]	Column (L) /Column (J) [%]
1	11/18/02	0	0	103	0.77	0.77	0.77	NC	NC	NC	NC	NC	NC
2	11/26/02	8	8	95	0.88	0.8	0.8	3,101	3,101	6.6	6.6	0.2%	0.2%
3	12/12/02	16	24	79	1.6	1.2	1.1	6,202	9,302	19.8	26.4	0.3%	0.3%
4	12/30/02	18	42	61	1.7	1.7	1.3	6,977	16,279	29.7	56.1	0.4%	0.3%
5	1/8/03	9	51	52	7.7	4.7	1.9	3,488	19,768	42.3	98.4	1.2%	0.5%
6	1/23/03	15	66	37	0.3	4.0	2.4	5,814	25,582	60.0	158.4	1.0%	0.6%
7	2/10/03	18	84	19	5.4	2.9	2.5	6,977	32,558	51.3	209.7	0.7%	0.6%
8	2/25/03	15	99	4	0.28	2.8	2.5	5,814	38,372	42.6	252.3	0.7%	0.7%

**Note:**

<sup>1</sup>EBS: Exposure Budget Slope=388 ng/m<sup>3</sup>-day

NC = Not Calculated



## Air Sampling Status

New Bedford Harbor Superfund Site

**Station #:** AQ Site 33 - Wood Street Bridge  
Exposure Budget Slope (EBS) = 388 ng/m<sup>3</sup>-day

**Collection Date:** 12/30/02

**Construction Activity:** North of Wood Street Remediation Work Effort


This report summarizes sample results for the above referenced location and date. The samples were collected on polyurethane foam (PUF)/XAD sample media with a glass fiber pre-filter using a PS-1 HI-Vol sampler. The samples were analyzed using high-resolution mass spectrometry (HRGCMS) for total PCB homologue groups. Results are evaluated relative to the Exposure Budget Tracking Process described in the Development of PCB Air Action Levels for the Protection of the Public, New Bedford Superfund Site, August 2001. Cumulative data for this reporting period are included on pages 2 and 3. Sample Station Information is summarized in attached Table 1 and illustrated on Figure 1. Air concentration trigger information is presented in attached Table 2.

### Summary of This Sampling Period:

No exposure or concentration triggers were identified during this sampling period. Based on these results, no change in field procedures is warranted.

## Air Sampling Status Report

Sample Station : AQ Site 33 - Wood Street Bridge  
Collection Date: 12/30/02  
Measured PCB Concentration (ng/m<sup>3</sup>): 1.9  
Exposure Budget Expended During This Period: 1.0%  
Cumulative Exposure Budget Expended to Date: 1.2%  
Response Level: No Triggers Identified  
Response: No Response Necessary



## Sample Results, Calculated Budget and Exposure Values

AQ Site 33 - Wood Street Bridge Air Sampling Station  
 NBH North of Wood Street Remediation Work Effort  
 Ambient Air Sampling

(A) Event	(B) Sampling Date	(C) Days Since Previous Sampling Event	(D) Work Effort Elapsed Time	(E) Estimated Work Effort Remaining	(F) PCB Concentration Result	(G) Average of Most Recent Two Concentration Results	(H) Weighted Average of Concentration Results	(I) Exposure Budget for the Period	(J) Cumulative Exposure Budget for Work Effort to Date	(K) Measured Exposure During the Period	(L) Calculated Cumulative Exposure for Work Effort to Date	(M) Exposure Budget Expended During the Period	(N) Cumulative Exposure Expended for Work Effort to Date
[#]	[month/day/year]	[days]	<u>Sum of Column (C) to Date</u> [days]	[days]	[ng/m <sup>3</sup> ]	[ng/m <sup>3</sup> ]	<u>Column (L)/Column (D)</u> [ng/m <sup>3</sup> ]	<u>EBS<sup>1</sup> * Column (C)</u> [ng/m <sup>3</sup> -days]	<u>Sum of Column (I)</u> [ng/m <sup>3</sup> -days]	<u>Column (G)* Column (C)</u> [ng/m <sup>3</sup> -days]	<u>Sum of Column (K)</u> [ng/m <sup>3</sup> -days]	<u>Column (K) /Column (I)</u> [%]	<u>Column (L) /Column (J)</u> [%]
1	11/18/02	0	0	181	4.2	4.2	4.2	NC	NC	NC	NC	NC	NC
2	11/26/02	8	8	173	5.5	4.9	4.9	3,101	3,101	38.8	38.8	1.3%	1.3%
3	12/12/02	16	24	157	6.0	6.8	5.5	6,202	9,302	92.0	130.8	1.5%	1.4%
4	12/30/02	18	42	139	1.9	4.0	4.8	6,977	16,279	71.1	201.9	1.0%	1.2%

**Note:**

<sup>1</sup>EBS: Exposure Budget Slope=388 ng/m<sup>3</sup>-day

NC = Not Calculated

## Air Sampling Status

New Bedford Harbor Superfund Site

**Station #:** AQ Site 34 - Titleist Parking Lot  
Exposure Budget Slope (EBS) = 388 ng/m<sup>3</sup>-day

**Collection Date:** 2/25/03

**Construction Activity:** North of Wood Street Remediation Work Effort


This report summarizes sample results for the above referenced location and date. The samples were collected on polyurethane foam (PUF)/XAD sample media with a glass fiber pre-filter using a PS-1 HI-Vol sampler. The samples were analyzed using high-resolution mass spectrometry (HRGCMS) for total PCB homologue groups. Results are evaluated relative to the Exposure Budget Tracking Process described in the Development of PCB Air Action Levels for the Protection of the Public, New Bedford Superfund Site, August 2001. Cumulative data for this reporting period are included on pages 2 and 3. Sample Station Information is summarized in attached Table 1 and illustrated on Figure 1. Air concentration trigger information is presented in attached Table 2.

### Summary of This Sampling Period:

No exposure or concentration triggers were identified during this sampling period. Based on these results, no change in field procedures is warranted.

# Air Sampling Status Report

Sample Station : AQ Site 34 - Titleist Parking Lot  
Collection Date: 2/25/03  
Measured PCB Concentration (ng/m<sup>3</sup>): 1.8  
Exposure Budget Expended During This Period: 1.0%  
Cumulative Exposure Budget Expended to Date: 1.8%  
Response Level: No Triggers Identified  
Response: No Response Necessary



## Sample Results, Calculated Budget and Exposure Values

AQ Site 34 - Titleist Parking Lot Air Sampling Station  
 NBH North of Wood Street Remediation Work Effort  
 Ambient Air Sampling

(A) Event	(B) Sampling Date	(C) Days Since Previous Sampling Event	(D) Work Effort Elapsed Time	(E) Estimated Work Effort Remaining	(F) PCB Concentration Result	(G) Average of Most Recent Two Concentration Results	(H) Weighted Average of Concentration Results	(I) Exposure Budget for the Period	(J) Cumulative Exposure Budget for Work Effort to Date	(K) Measured Exposure During the Period	(L) Calculated Cumulative Exposure for Work Effort to Date	(M) Exposure Budget Expended During the Period	(N) Cumulative Exposure Expended for Work Effort to Date
[#]	[month/day/year]	[days]	Sum of Column (C) to Date [days]	[days]	[ng/m <sup>3</sup> ]	[ng/m <sup>3</sup> ]	Column (F)/Column (D) [ng/m <sup>3</sup> ]	EBS <sup>1</sup> * Column (C) [ng/m <sup>3</sup> -days]	Sum of Column (I) [ng/m <sup>3</sup> -days]	Column (G) * Column (C) [ng/m <sup>3</sup> -days]	Sum of Column (K) [ng/m <sup>3</sup> -days]	Column (K) (Column (I)) [%]	Column (L) (Column (I)) [%]
1	11/18/02	0	0	103	5.2	5.2	5.2	NC	NC	NC	NC	NC	NC
2	11/26/02	8	8	95	3.4	4.3	4.3	3,101	3,101	34.4	34.4	1.1%	1.1%
3	12/12/02	16	24	79	5.0	4.2	4.2	6,202	9,302	67.2	101.6	1.1%	1.1%
4	12/30/02	18	42	61	1.8	3.4	3.9	6,977	16,279	61.2	162.8	0.9%	1.0%
5	1/8/03	9	51	52	16.0	8.9	4.8	3,488	19,768	80.1	242.9	2.3%	1.2%
6	1/23/03	15	66	37	13.0	14.5	7.0	5,814	25,582	217.5	460.4	3.7%	1.8%
7	2/10/03	18	84	19	6.0	9.5	7.5	6,977	32,558	171.0	631.4	2.5%	1.9%
8	2/25/03	15	99	4	1.8	3.9	7.0	5,814	38,372	58.5	689.9	1.0%	1.8%

**Note:**

<sup>1</sup>EBS: Exposure Budget Slope=388 ng/m<sup>3</sup>-day  
 NC = Not Calculated

## Air Sampling Status

New Bedford Harbor Superfund Site

**Station #:** AQ Site 37 - South of CSO  
Exposure Budget Slope (EBS) = 388 ng/m<sup>3</sup>-day

**Collection Date:** 2/25/03

**Construction Activity:** North of Wood Street Remediation Work Effort


This report summarizes sample results for the above referenced location and date. The samples were collected on polyurethane foam (PUF)/XAD sample media with a glass fiber pre-filter using a PS-1 HI-Vol sampler. The samples were analyzed using high-resolution mass spectrometry (HRGCMS) for total PCB homologue groups. Results are evaluated relative to the Exposure Budget Tracking Process described in the Development of PCB Air Action Levels for the Protection of the Public, New Bedford Superfund Site, August 2001. Cumulative data for this reporting period are included on pages 2 and 3. Sample Station Information is summarized in attached Table 1 and illustrated on Figure 1. Air concentration trigger information is presented in attached Table 2.

### Summary of This Sampling Period:

No exposure or concentration triggers were identified during this sampling period. Based on these results, no change in field procedures is warranted.

# Air Sampling Status Report

Sample Station : AQ Site 37 - South of CSO  
Collection Date: 2/25/03  
Measured PCB Concentration (ng/m<sup>3</sup>): 0.83  
Exposure Budget Expended During This Period: 1.7%  
Cumulative Exposure Budget Expended to Date: 1.7%  
Response Level: No Triggers Identified  
Response: No Response Necessary





## Sample Results, Calculated Budget and Exposure Values

AQ Site 37 - South of CSO Air Sampling Station  
 NBH North of Wood Street Remediation Work Effort  
 Ambient Air Sampling

(A) Event	(B) Sampling Date	(C) Days Since Previous Sampling Event	(D) Work Effort Elapsed Time	(E) Estimated Work Effort Remaining	(F) PCB Concentration Result	(G) Average of Most Recent Two Concentration Results	(H) Weighted Average of Concentration Results	(I) Exposure Budget for the Period	(J) Cumulative Exposure Budget for Work Effort to Date	(K) Measured Exposure During the Period	(L) Calculated Cumulative Exposure for Work Effort to Date	(M) Exposure Budget Expended During the Period	(N) Cumulative Exposure Expended for Work Effort to Date
(#)	[month/day/year]	[days]	Sum of Column (C) to Date [days]	[days]	[ng/m <sup>3</sup> ]	[ng/m <sup>3</sup> ]	Column (L)/Column (D) [ng/m <sup>3</sup> ]	EBS <sup>1</sup> - Column (I) [ng/m <sup>3</sup> -days]	Sum of Column (I) [ng/m <sup>3</sup> -days]	Column (G) * Column (C) [ng/m <sup>3</sup> -days]	Sum of Column (K) [ng/m <sup>3</sup> -days]	Column (K) /Column (I) [%]	Column (L) /Column (J) [%]
1	1/6/03	0	0	52	8.7	8.7	8.7	NC	NC	NC	NC	NC	NC
2	1/23/03	15	15	37	2.5	5.6	5.6	5,814	5,814	84	84	1.4%	1.4%
3	2/10/03	18	33	19	12	7.3	6.5	6,977	12,791	131	215	1.9%	1.7%
4	2/25/03	15	48	4	0.83	6.4	6.5	5,814	18,605	96	311	1.7%	1.7%

**Note:**

<sup>1</sup>EBS: Exposure Budget Slope=388 ng/m<sup>3</sup>-day  
 NC = Not Calculated

**Table 1 Summary of Sample Station Information**


Station #	Location Name	Exposure Budget Slope (EBS)	Basis for EBS	Baseline Concentration	Basis for Baseline
AQ Site 02	E Side of CDF	611 ng/m <sup>3</sup>	Commercial Worker	49 ng/m <sup>3</sup>	Apr. 1999 - Apr. 2000 AQ Site 26 Annual Baseline Sampling
AQ Site 03	N Side of CDF	611 ng/m <sup>3</sup>	Commercial Worker	49 ng/m <sup>3</sup>	Apr. 1999 - Apr. 2000 AQ Site 26 Annual Baseline Sampling
AQ Site 06	W Side of CDF	611 ng/m <sup>3</sup>	Commercial Worker	49 ng/m <sup>3</sup>	Apr. 1999 - Apr. 2000 AQ Site 26 Annual Baseline Sampling
AQ Site 17	S Side of CDF	611 ng/m <sup>3</sup>	Commercial Worker	49 ng/m <sup>3</sup>	Apr. 1999 - Apr. 2000 AQ Site 26 Annual Baseline Sampling
AQ Site 28	20 Main Street	388 ng/m <sup>3</sup>	Residential	21 ng/m <sup>3</sup>	July 2000 AQ Site 28 Baseline Sampling
AQ Site 31	Acushnet Park	388 ng/m <sup>3</sup>	Residential	21 ng/m <sup>3</sup>	July 2000 AQ Site 28 Baseline Sampling
AQ Site 32	Former Lumberyard	388 ng/m <sup>3</sup>	Residential	21 ng/m <sup>3</sup>	July 2000 AQ Site 28 Baseline Sampling
AQ Site 33	Wood Street Bridge	388 ng/m <sup>3</sup>	Residential	21 ng/m <sup>3</sup>	July 2000 AQ Site 28 Baseline Sampling
AQ Site 34	Titleist Parking Lot	388 ng/m <sup>3</sup>	Residential	21 ng/m <sup>3</sup>	July 2000 AQ Site 28 Baseline Sampling
AQ Site 35	Marine Hydraulics	651 ng/m <sup>3</sup>	Commercial Worker	9.4 ng/m <sup>3</sup>	Apr. 1999 - Apr. 2000 AQ Site 21 Annual Baseline Sampling
AQ Site 36	Hervey Tichon Ave.	651 ng/m <sup>3</sup>	Commercial Worker	9.4 ng/m <sup>3</sup>	Apr. 1999 - Apr. 2000 AQ Site 21 Annual Baseline Sampling
AQ Site 37	S of CSO	388 ng/m <sup>3</sup>	Residential	21 ng/m <sup>3</sup>	July 2000 AQ Site 28 Baseline Sampling

**Table 2 Summary of Triggers**

	Triggers	Response Level	Response	Description of Condition
<b>Concentration Trigger</b>	C1	Low	Evaluate the cause and significance of the triggering conditions	Measured concentration exceeds Occupational Limit of 1000 ng/m <sup>3</sup>
	C2	Low	Evaluate the cause and significance of the triggering conditions	Measured concentration exceeds minimum NTEL (1769 ng/m <sup>3</sup> ) or TEL (50000 ng/m <sup>3</sup> ) for a worker in the public
	C3	Low	Evaluate the cause and significance of the triggering conditions	Measured concentration exceeds the risk-based Exposure Point Concentration (see Table 1) forming the basis of the Cumulative Exposure Budget line
	C4	No Response needed unless condition occurs in combination with C8		Measured concentration exceeds the Annual Average Baseline Concentration by more than 100% but less than 200%
	C5	Low	Evaluate the cause and significance of the triggering conditions	Measured concentration Exceeds the Annual Average Baseline Concentration by more than 200%
	C6	Low	Evaluate the cause and significance of the triggering conditions	Most recent two measured concentrations exceed the previous Running Average Concentration by more than 25%
	C7	No Response needed unless condition occurs in combination with C5		Measured concentration has doubled since the last sampling period
	C5 and C7	Low	Evaluate the cause and significance of the triggering conditions	See description of individual triggers
	C8	No Response needed unless condition occurs in combination with C1, C2, C3, C4, C5, C6 or PCE2		Measured concentration has increased for three sampling periods in a row
	C1 and C8	Medium	Consider or plan for operational adjustments or engineering control options	See description of individual triggers
	C2 and C8	Medium	Consider or plan for operational adjustments or engineering control options	See description of individual triggers
	C3 and C8	Medium	Consider or plan for operational adjustments or engineering control options	See description of individual triggers
	C4 and C8	Low	Evaluate the cause and significance of the triggering conditions	See description of individual triggers
	C5 and C8	Medium	Consider or plan for operational adjustments or engineering control options	See description of individual triggers
	C6 and C8	Medium	Consider or plan for operational adjustments or engineering control options	See description of individual triggers
<b>Calculated Cumulative Exposure Trigger</b>	CCE1	Low	Evaluate the cause and significance of the triggering conditions	Exceeding 75% of the Cumulative Exposure Budget now
	CCE2	Medium	Consider or plan for operational adjustments or engineering control options	Exceeding 100% of the Cumulative Exposure Budget now
	CCE3	High	Implement operational adjustments or engineering controls	Measured concentration exceeds the cumulative exposure budget for three sampling periods in a row
	CCE4	High	Implement operational adjustments or engineering controls	Cumulative exposure budget exceeded by 25% or more
<b>Projected Cumulative Exposure Trigger</b>	PCE1	Low	Evaluate the cause and significance of the triggering conditions	Projected Cumulative Exposure Budget at end of project will exceed based on using most recent exposure rate for the remainder of the project with 25% to 50% of the project duration remaining
	PCE2	Medium	Consider or plan for operational adjustments or engineering control options	Projected Cumulative Exposure Budget at end of project will exceed based on using most recent exposure rate for the remainder of the project with 10% to 25% of the project duration remaining
	PCE3	High	Implement operational adjustments or engineering controls	Projected Cumulative Exposure Budget at end of project exceeded based on most recent exposure rate for the remainder of the project with less than 10% of the project duration remaining
	C8 and PCE2	High	Implement operational adjustments or engineering controls	See description of individual triggers

**Note:**

The significance of the sample results is assessed by evaluating which triggers are present and the combination of triggers.



## **Appendix C**


### **As-Built Drawings**

**Figure 1 – Sample Locations Representing Post Excavation Conditions**

**Figure 2 – Post Excavation As-Built Conditions (Prior to Restoration)**

**Figure 3 – Final Plan As-Built Conditions**

**Figure 4 – Site Plan Delineation of Planting Zones**



**Compliance Demonstration Area #2**  
 -Cleanup criteria prior to placement of clean backfill: 50 ppm PCBs  
 -Actual PCB level prior to placement of clean backfill: 4.4 ppm  
 -Size: 0.7 Acres  
 -Number of compliance samples: 48  
 -Assumed land use: Public Access  
 -See Note #5

**Compliance Demonstration Area #3**  
 -Cleanup criteria prior to placement of clean backfill: 50 ppm PCBs  
 -Actual PCB level prior to placement of clean backfill: 5.5 ppm  
 -Size: 0.3 Acres  
 -Number of compliance samples: 19  
 -Assumed land use: Public Access  
 -See Note #5

**Compliance Demonstration Area #6**  
 -Cleanup criteria prior to placement of clean backfill: 10 ppm PCBs  
 -Actual PCB level prior to placement of clean backfill: 7.0 ppm  
 -Size: 3.8 Acres  
 -Number of compliance samples: 61  
 -Assumed land use: Subtidal / Mudflat

**Compliance Demonstration Area #1**  
 -Cleanup criteria prior to placement of clean backfill: 50 ppm PCBs  
 -Actual PCB level prior to placement of clean backfill: 6.0 ppm  
 -Size: 0.5 Acres  
 -Number of compliance samples: 32  
 -Assumed land use: Public Access / Residential  
 -See Note #5

**Compliance Demonstration Area #5**  
 -Cleanup criteria prior to placement of clean backfill: 50 ppm PCBs  
 -Size: 0.1 Acres  
 -Area is a rock (riprap) slope and was not excavated or sampled.

**Compliance Demonstration Area #4**  
 -Cleanup criteria prior to placement of clean backfill: 50 ppm PCBs  
 -Actual PCB level prior to placement of clean backfill: 0.25 ppm  
 -Size: 0.1 Acres  
 -Number of compliance samples: 4  
 -Assumed land use: Public Access  
 -See Note #5


**Area Under Berm with High PCB Reading to be Remediated in Future Operations**

**South Berm**

<p><b>Compliance Demonstration Areas</b></p> <ul style="list-style-type: none"> <li>1</li> <li>2</li> <li>3</li> <li>4</li> <li>5</li> <li>6</li> </ul>	<p>Water Lines NGVD 29 (approximate - see note #6)</p> <ul style="list-style-type: none"> <li>Mean High Water (+2.5')</li> <li>Mean Low Water (-1.32')</li> <li>Topographic and Bathymetric Contours</li> </ul> <p>Bridge</p> <p>Buildings</p> <p>Early Action Area</p> <p>Parcels with Lot ID</p>	<p>Roads</p> <p>Driveways</p> <p>Post-Remediation GPS Survey</p>	<p>● Sample Locations Used to Calculate Average CDA PCB Concentrations</p> <p>● Progress (P) Sampling Location</p> <p>● Sample Locations on Haul Road</p> <p>● Sample Locations Outside Excavation Area</p> <p>● North / South Berm Sample Locations</p>	<p>Notes:</p> <ol style="list-style-type: none"> <li>1. Lot lines are based on both property survey data and assessor's maps, and in some cases may only be approximate.</li> <li>2. Post-remediation GPS survey performed by Maxymilian Technologies April 2003.</li> <li>3. Areas outside of the remediation area were found to be in compliance with EPA's cleanup criteria and thus did not require remediation.</li> <li>4. Post remediation monitoring will continue for both PCB levels and saltmarsh restoration.</li> <li>5. After excavation was completed, at least one foot of clean fill was added to support the marsh planting restoration in CDAs 1, 2, 3, and 4.</li> <li>6. MLW line was taken from pre-remediation bathymetry and represents an approximation of post-cleanup conditions. Actual MHW (2.45') is approximated with the 2.5' contour taken from post-remediation GPS survey (see note 2).</li> </ol>	<p>Scale: 50 0 50 100 150 Feet</p> <p>TETRA TECH FW, INC.</p>	<p><b>NEW BEDFORD HARBOR SUPERFUND SITE</b>  <b>BRISTOL COUNTY, MASSACHUSETTS</b></p> <p>Figure 1  <b>Sample Locations Representing Post Excavation Conditions*</b></p> <p>* Includes only sample locations representative of current conditions and not those removed during subsequent remediation. Includes some locations not used to calculate CDA averages.</p> <p>MA STATE PLANE        NAD 83 FEET        NGVD 29</p> <p>P:\Terc-5197\NBHGIS\WORKDIR\04-wa210690-001c.apr</p>
---	--	--	--	---	---	---

**LEGEND:**

- 5' EXISTING INDEX CONTOUR
- - - 1' EXISTING INTERMEDIATE CONTOUR
- TREE
- ~ TREELINE
- BUILDING
- - - RIVER
- - - EDGE OF PAVEMENT
- - - AS-BUILT TOPSOIL INDEX CONTOUR
- - - AS-BUILT TOPSOIL INTERMEDIATE CONTOUR
- ▨ SWALE
- ▨ TOE STONE
- CUR LOG
- - - LIMITS OF WORK



"EARLY ACTION AREA"

CSO PIPE

REVISED LIMITS OF WORK  
ORIGINAL LIMITS OF WORK

ORIGINAL LIMITS OF WORK  
REVISED LIMITS OF WORK

ORIGINAL LIMITS OF WORK


**NOTES:**

1. CONTOURS ARE GENERATED BY POINTS COLLECTED BY MAXYMLLIAN TECHNOLOGIES INC. BETWEEN DECEMBER, 2002, AND DECEMBER, 2003. THESE POINTS ARE FOR THE PURPOSE OF GENERATING THE AS-BUILT INFORMATION. THE POINTS WERE COLLECTED BY A TRIMBLE 4700 GLOBAL POSITIONING SYSTEM UTILIZING A REAL-TIME KINEMATIC SURVEY (RTK) POSITIONING.
2. ALL AS-BUILT INFORMATION HAS BEEN PROVIDED BY A NON-REGISTERED LAND SURVEYOR, MAXYMLLIAN TECHNOLOGIES INC.

**NOTE:**  
EXISTING CONDITIONS BASE MAP TOPOGRAPHY WAS COMPILED AND CONTROLLED BY PHOTOGRAMMETRIC METHODS BY JAMES W. SEWALL, OLD TOWN MAINE, ON DECEMBER 2, 1998.

SCALE IN FEET  
1" = 60 FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29

SCALE 1" = 60'



PROJECT NO.	DATE
PROJECT NAME	SCALE
PROJECT LOCATION	PROJECT STATUS
PROJECT OWNER	PROJECT MANAGER
PROJECT CONTACT	PROJECT PHONE
PROJECT FAX	PROJECT E-MAIL
PROJECT WEBSITE	PROJECT URL

PROJECT NO.	DATE
PROJECT NAME	SCALE
PROJECT LOCATION	PROJECT STATUS
PROJECT OWNER	PROJECT MANAGER
PROJECT CONTACT	PROJECT PHONE
PROJECT FAX	PROJECT E-MAIL
PROJECT WEBSITE	PROJECT URL

U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS

POSTER: WOODLOR  
ENVIRONMENTAL CORP  
105 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
NORTH OF WOOD STREET

POST EXCAVATION  
AS-BUILT CONDITIONS  
(PRIOR TO RESTORATION)

**FIGURE 2**

- LEGEND:**
- 5 --- EXISTING INDEX CONTOUR
  - 1 --- EXISTING INTERMEDIATE CONTOUR
  - ◯ TREE
  - TREELINE
  - ◻ BUILDING
  - RIVER
  - EDGE OF PAVEMENT
  - 5 — AS-BUILT TOPSOIL INDEX CONTOUR
  - AS-BUILT TOPSOIL INTERMEDIATE CONTOUR
  - ▨ SWALE
  - ▨ TOE STONE
  - COIR LOG
  - ⋯ LIMITS OF WORK

Symbol	Description	Date	Appr.

Rev.	Date	Design File no.	Drawing code	File name	Plot name	Plot scale
1	DEC. 2003	WS2204-C-102F-1.DGN				

Designed by: M. OTTEN  
 Drawn by: C. POTVIN  
 Reviewed by: J. FUSECO  
 Submitted by: J. FUSECO


U.S. ARMY ENGINEER DISTRICT  
 CORPUS OF ENGINEERS  
 CONCORD, MASSACHUSETTS

FOSTER WHEELER  
 ENVIRONMENTAL CORP.  
 133 FEDERAL STREET  
 BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
 NEW BEDFORD, MASSACHUSETTS  
 NORTH OF WOOD STREET

FINAL AS-BUILT CONDITIONS

FIGURE 3



- NOTES:**
- CONTOURS ARE GENERATED BY POINTS COLLECTED BY MAXYMILLIAN TECHNOLOGIES INC. BETWEEN DECEMBER, 2002, AND DECEMBER, 2003. THESE POINTS ARE FOR THE PURPOSE OF GENERATING THE AS-BUILT INFORMATION. THE POINTS WERE COLLECTED BY A TRIMBLE 4700 GLOBAL POSITIONING SYSTEM UTILIZING A REAL-TIME KINEMATIC SURVEY (RTK) POSITIONING. THE GRADES ON THIS DRAWING ARE THE FINAL GRADES OF PLACED IMPORTED MATERIALS
  - ALL AS-BUILT INFORMATION HAS BEEN PROVIDED BY A NON-REGISTERED LAND SURVEYOR, MAXYMILLIAN TECHNOLOGIES INC.


**NOTE:**  
 EXISTING CONDITIONS BASE MAP TOPOGRAPHY WAS COMPILED AND CONTROLLED BY PHOTOGRAMMETRIC METHODS BY JAMES W. SEWALL, OLD TOWN MAINE, ON DECEMBER 2, 1998.

SCALE IN FEET  
 1" = 60 FEET  
 HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
 VERTICAL DATUM IS NGVD29

SCALE 1" = 60'


N 2709400  
 E 815000  
 E 815400  
 E 815800





**LEGEND:**

- - - s - - -	EXISTING INDEX CONTOUR	[Hatched Box]	PHRAGMITES AREA
- - - - -	EXISTING INTERMEDIATE CONTOUR	[Grid Box]	LOW MARSH PLANTING AREA
○	TREE	[Diagonal Lines Box]	UPLAND SEED MIX AREA
—	TREELINE	[Cross-hatch Box]	HIGH MARSH PLANTING AREA
[Rectangle]	BUILDING	[Diagonal Lines Box]	EARLY ACTION AREA
- - -	RIVER	[Star Symbol]	MONITORING PLOT LOCATIONS
- - - - -	EDGE OF PAVEMENT		
- - - s - - -	AS-BUILT TOPSOIL INDEX CONTOUR		
- - - - -	AS-BUILT TOPSOIL INTERMEDIATE CONTOUR		
[Triangle]	SWALE		
[Line]	TOE STONE		
[Line]	COIR LOG		
[Dashed Line]	LIMITS OF WORK		



Rev.	Date	Description

Designed by:	J. SCOTT, M. OTTEN
Drawn by:	F. MICHIELLI, C. POTVIN
Reviewed by:	P. BARRY, J. FUSEONI
Submitted by:	
Date:	DEC 2004
Design file no.:	WS2204-C-103P4.DGN
Drawing code:	
File name:	
Plot date:	

U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS

FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
NORTH OF WOOD STREET

SITE PLAN  
DELINEATION OF PLANTING ZONES

FIGURE  
4

NOTE:  
EXISTING CONDITIONS BASE MAP TOPOGRAPHY WAS COMPILED AND CONTROLLED BY PHOTOGRAMMETRIC METHODS BY JAMES W. SEWALL, OLD TOWN MAINE, ON DECEMBER 2, 1998.

NOTES:

1. CONTOURS ARE GENERATED BY POINTS COLLECTED BY MAXYMILLIAN TECHNOLOGIES INC. BETWEEN DECEMBER, 2002, AND DECEMBER, 2003. THESE POINTS ARE FOR THE PURPOSE OF GENERATING THE AS-BUILT INFORMATION. THE POINTS WERE COLLECTED BY A TRIMBLE 4700 GLOBAL POSITIONING SYSTEM UTILIZING A REAL-TIME KINEMATIC SURVEY (RTK) POSITIONING.
2. ALL AS-BUILT INFORMATION HAS BEEN PROVIDED BY A NON-REGISTERED LAND SURVEYOR, MAXYMILLIAN TECHNOLOGIES INC.

SCALE IN FEET  
1 INCH = 60 FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29

SCALE 1" = 60'

## **Appendix D**

### **List of Equipment Used On-site for the Remediation Work with Decontamination Certificates**

**NORTH OF WOOD STREET PROJECT  
EQUIPMENT INSPECTION LOG**

Equipment	Serial #	Mobilized	Demobilized	Decon Cert
CAT Dozer D-4		10/21/02	04/18/03	NA-Clean
Decon Trailer 8 X 26		10/21/02	04/03/03	04/03/03
Rental mechanics truck (Budget)		10/21/02	04/17/03	04/15/03
ASV Positrac all terrain vehicle	MT # 35	10/23/02	11/21/02	11/20/02
Two Chain Saws Stihl	Model #s 036 and 038	10/28/02	08/11/03	NA-Clean
Vermeer Wood Chipper-	Model BC 1230A Serial # VRN15179W1002151	10/28/02	11/01/02	NA-Clean
Kobelco Excavator K 912LC II	S/N Y0-00441	10/29/02	07/08/03	03/03/03
CAT Crawler Excavator 320 BL - United	S/N 6CRO4936	10/30/02	01/14/03	No Cert.
MQ Power Corp Portable Generator 14.4 KW Unit 8169 # 179	S/N Model # DCA25SSIV	10/30/02	05/22/03	NA-Clean
Saucier Welding and Fabricating Vehicle Mounted Miller 8000 Watt Welder		10/30/02	10/30/02	NA-Clean
CAT Rubber tire Backhoe/Loader 416C With Forks	MT #58	11/04/02	05/07/03	NA-Clean
Takevichi Mini Excavator 14000 Rental	TB 175 RR 9070114	11/05/02	11/12/02	NA-Clean
Grove Crane TM 750 B 50 Ton - Hesco Co. Rental	S/N 86940	11/06/02	11/08/02	NA-Clean
JCB Rubber tire Backhoe/Loader JS 130 # 58 - United Rentals	S/N 759007	11/12/02	11/14/02	NA-Clean
Rain for Rent Blue Roll-Off	#NVRU 200544	11/12/02	04/07/03	03/03/03
Rain for Rent Blue Roll-Off W/cover	#NVRU 200432	11/12/02	04/08/03	03/03/03
Miller AC/DC Bobcat Welder 225G 8000 Watt	S/N 903125	11/14/02	04/30/03	NA-Clean
Franklin Environmental Corp. Mack Truck		11/18/02	2-28-03-only truck	NA-Clean
MT Mack truck # 359 with Roll-off body		11/18/02	3-18-03-only truck	NA-Clean
Atlas Copco 175 CFM Air Compressor XAS85DD	S/N ARP930980	11/21/02	04/09/03	NA-Clean
CAT D 6 H LGP Bulldozer	S/N 3YG00481	11/21/02	01/06/03	01/06/03
US Filter Power Tag Along Generator # 60	S/N 3662012	11/21/02	12/13/02	NA-Clean
Daewoo Hydraulic Backhoe Solar 220 LC III # 57	S/N 1920	12/02/02	05/08/03	03/03/03
Vibromax #265 Roller	MT # 41	12/02/02	04/02/03	NA-Clean

**NORTH OF WOOD STREET PROJECT  
EQUIPMENT INSPECTION LOG**

Equipment	Serial #	Mobilized	Demobilized	Decon Cert
Vibromax Roller 265	Maxy # 41	12/02/02	04/18/03	NA-Clean
Rain for Rent Blue Roll-Off	# 200346	12/09/02	04/07/03	03/05/03
CAT 330L Excavator	MT # 49	12/24/02	05/22/03	05/22/03
Mack Model R 800 ten wheel Dump Truck	Maxy # 68	12/27/02	05/07/03	05/07/03
Mack Model R 800 ten wheel Dump Truck	Maxy # 70	12/27/02	05/07/03	03/06/03
Volvo Dump Truck	Model # A35C	12/27/02	04/01/03	02/27/03
Volvo Dump Truck Model # A35C	# 381 VIN A35V2131	12/31/02	03/31/03	NA-Clean
Extech # 1 - screener & conveyor system	MT # 1	01/03/03	05/30/03	05/28/03
Motor Cat Generator 3406 Unit VO 3533E -Rental	Model # XQ 350	01/03/03	01/14/03	NA-Clean
CAT Dozer D6	MT # 38	01/07/03	05/30/03	05/29/03
CAT 235C	Maxy # 46	01/09/03	03/31/03	03/03/03
CAT 245 LB80	Maxy # 16	01/09/03	03/24/03	03/19/03
Extech # 1 - slurry tank		01/10/03	NA - On Site	NA - On Site
Grove 45 Ton Hydraulic Crane	Model # RT 745, Serial # 69486	01/13/03	03/20/03	NA-Clean
CAT 235 Excavator w/Pump	SN# 5AF01363	01/14/03	04/10/03	04/09/03
CAT 320 BL	Maxy # 63	01/14/03	04/04/03	02/27/03
MT CAT Excavator (235C) W/Slurry Pump	MT # 69	01/14/03	05/29/03	05/28/03
Rain for Rent Blue Roll-Off	# 200356	01/15/03	04/08/03	03/06/03
Pipe Fusion Machine McElroy Manufacturing	Model # 12450001 SN 9740460-1	01/17/03	03/17/03	NA-Clean
CAT 307 Excavator	Maxy # 67	01/22/03	04/18/03	04/17/03
ASV Maxy #35	HD4520	01/28/03	03/08/03	03/08/03
Dump Truck	Maxy # 166	02/03/03	02/26/03	02/25/03
Gorman Rupp Slurry Pump	# W3	02/04/03	06/09/03	05/05/03
CAT Diesel Tagalong Generator	MT # 13	05/08/03	05/22/03	05/21/03
CAT Diesel Tagalong Generator	MT # 11	05/08/03	05/22/03	05/21/03
10 Wheel Dump Truck	MT # 41	05/27/03	05/08/03	03/05/03
Maxy Site Van	MT # 305	10/21/03	04/17/03	04/15/03
CAT 966 Loader	SN# 9YJO1320	10/30/03	04/17/03	04/30/03
Allu grinder bucket for use with Cat Excavators (inspected with Cat 330L # 49)		12/24/03	02/10/03	02/10/03
CAT D3C LPG	Maxy # 30	01/07/03	03/31/03	03/03/03
CAT 330 Excavator	Maxy # 51	11/18/03	11/19/03	NA-Clean
Vermeer Wood Chipper-	BC 1230	11/18/03	11/21/03	NA-Clean
CAT 320 Excavator	MT #63 (Mobilized from Area D)	12/02/03	12/15/03	12/15/03
MT Mack truck # 359 with Roll-off body		12/03/03	12/09/03	12/09/03

DECONTAMINATION CERTIFICATE

SUBJECT: Decon of Equipment

EQUIPMENT IDENTIFICATION: CAT Dozer D6 #38

TO: USACE

The above referenced piece of equipment was decontaminated on (Date: 5-29-03)  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Dick Syriac  
Signature [Signature]  
Title: HSE  
Company MaxyTech

Approved by:

Print Name Tom Hawthorne  
Signature [Signature]  
Title: SFO  
Company: ITFW

Comments:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

DECONTAMINATION CERTIFICATE

Le-157e  
5-29-03

SUBJECT:

Equipment To Leave Site

EQUIPMENT

IDENTIFICATION:

MT CAT EXCAVATOR # 69 (23SC)  
w/ Slurry Pump

TO:

USACE

The above referenced piece of equipment was decontaminated on (Date: 5-28-03)  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Dick SYRIAC  
Signature [Signature]  
Title: HSE  
Company Maximilian Tech

Approved by:

Print Name Tom Hawthorne  
Signature [Signature]  
Title: SHO  
Company: TTW

Comments:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Note: Slurry Pump was decontam.  
AT AN EARLIER DATE  
[Signature]

Left site  
5/30/03

~~5-28-03~~

Left Site

~~5-28-03~~  
NAD 5

DECONTAMINATION CERTIFICATE

SUBJECT: Equipment To Leave Site

EQUIPMENT IDENTIFICATION: EXTEC Conveyor Sys #1

TO: USACE

The above referenced piece of equipment was decontaminated on ( Date: 5-28-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name Dick Syriac  
Signature [Signature]  
Title: HSCA  
Company Maximillian TRCA

Print Name Tom Heathorn  
Signature [Signature]  
Title: NIG  
Company: ITFW

Comments :  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Left Site  
5-22-03

DECONTAMINATION CERTIFICATE

SUBJECT: Decon of Equipment To Leave Site

EQUIPMENT IDENTIFICATION: CAT 335 EXCAVATOR (330) #49

TO: USACE

The above referenced piece of equipment was decontaminated on ( Date: 5-22-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name Dick Sprae  
Signature [Signature]  
Title: HSC  
Company Maxmillian Tech

Print Name Tom Hays  
Signature [Signature]  
Title: HSC  
Company: TTW

Comments :

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_



Left Site

5-22-03

DECONTAMINATION CERTIFICATE

SUBJECT: Equipment To Leave Site

EQUIPMENT IDENTIFICATION: CAT Diesel Tagalong Generator #13  
" " " " #11

TO: USACE

The above referenced piece of equipment was decontaminated on ( Date: 5-21-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name Dick Syriac  
Signature [Signature]  
Title: HSE  
Company Maxmillian Tech

Print Name Tom Hawthorne  
Signature [Signature]  
Title: HSE  
Company: TTHW

Comments:

BOTH GENERATORS WERE USED AT THE DDA AND  
POSITIONED IN CLEAR AREAS, BOTH PIECES WERE WASHED  
AND CLEANED BEFORE BEING DEMOED

[Signature]

DECONTAMINATION CERTIFICATE

SUBJECT: Decon of Equipment To Leave Site  
\_\_\_\_\_  
\_\_\_\_\_

EQUIPMENT IDENTIFICATION: Maxy Tech Dump Truck #68  
\_\_\_\_\_  
\_\_\_\_\_

TO: USACE  
\_\_\_\_\_

The above referenced piece of equipment was decontaminated on ( Date: 5-7-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Dick Syrine  
Signature [Signature]  
Title: ASCO  
Company Maxy Tech

Approved by:

Print Name Tom Hawthorne  
Signature [Signature]  
Title: S.H.E.O  
Company: TTEW

Comments :  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

DECONTAMINATION CERTIFICATE

SUBJECT: Equipment To Leave Site

EQUIPMENT IDENTIFICATION: CAT 414C MT #58

TO: USACE

The above referenced piece of equipment was decontaminated on ( Date: 5-7-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by  
Print Name Dick Syrac  
Signature [Signature]  
Title: HSE  
Company Maxy Tech

Approved by:  
Print Name Thomas Westhorpe  
Signature [Signature]  
Title: SNO  
Company: TRW

Comments : - Only used for clean operations

DECONTAMINATION CERTIFICATE

SUBJECT:

Decon of Equipment  
\_\_\_\_\_  
\_\_\_\_\_

EQUIPMENT IDENTIFICATION:

Sturry Pump  
\_\_\_\_\_  
- with Sturry tank on back  
\_\_\_\_\_

TO:

USACE  
\_\_\_\_\_  
\_\_\_\_\_

The above referenced piece of equipment was decontaminated on ( Date: 5-5-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Dick Syriac  
Signature [Signature]  
Title HSO  
Company MARY Tech

Approved by:

Print Name \_\_\_\_\_  
Signature \_\_\_\_\_  
Title \_\_\_\_\_  
Company \_\_\_\_\_

Comments:

This pump was part of Decon of EXCAVATION which  
left site previously. (4-10-03) IT WAS INSPECTED AT  
THE TIME.

DS

which pump?  
Common Pump? ✓ TH

DECONTAMINATION CERTIFICATE

SUBJECT: Decon of Equipment To Leave Site

EQUIPMENT IDENTIFICATION: CAT 966 Loader

TO: USACE

The above referenced piece of equipment was decontaminated on (Date: 4-30-03)  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by  
Print Name Dick SYKIAK  
Signature [Signature]  
Title: JHSC  
Company Maxmillian Tech

Approved by:  
Print Name Thomas Hawthorne  
Signature [Signature]  
Title: SHSO  
Company: TIFW

Comments :  
\_\_\_\_\_  
\_\_\_\_\_

- only tires - were "contaminated"  
M

DECONTAMINATION CERTIFICATE

SUBJECT: Equipment Leaving Site

EQUIPMENT IDENTIFICATION: VIBRO MAX # 265 Roller - MT # 41 DEMOBED 4-18-03  
CAT DOZER D-4 DEMOBED 4-18-03  
Clean work only

TO: USACE

The above referenced piece of equipment was decontaminated on ( Date: N/A )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Dick Syriac  
Signature [Signature]  
Title: H50  
Company MAXY TECH

Approved by:

Print Name \_\_\_\_\_  
Signature \_\_\_\_\_  
Title: \_\_\_\_\_  
Company: \_\_\_\_\_

Comments :

Machine was only used in clean areas on site  
Demobed from site

Left Site

4-18-03

DECONTAMINATION CERTIFICATE

SUBJECT: Decon of Equipment

EQUIPMENT IDENTIFICATION: CAT 307 #67 Excavator

TO: USACE

The above referenced piece of equipment was decontaminated on ( Date: 4-17-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Dick Syriac  
Signature [Signature]  
Title: NSD  
Company MAXY TECH

Approved by:

Print Name Thomas Hawthorne  
Signature [Signature]  
Title: S/ASO  
Company: ITFW

Comments :

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

DECONTAMINATION CERTIFICATE

SUBJECT:

Equipment / Vehicles Leaving Site

EQUIPMENT

IDENTIFICATION:

RENTAL Mechanics Truck (Budget)  
MAXYTECH Site VAN #305

TO:

USACE

The above referenced piece of equipment was decontaminated on ( Date: 4-15-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name

Dick Syriac

Print Name

Signature

[Signature]

Signature

Title:

HSCA

Title:

Company

MAXYTECH

Company:

Comments:

Both vehicles cleaned inside and out. Vehicles  
were used for clean work only.

[Signature]

VIA  
OK  
TOLD BY  
DICK SYRIAC



Left site 4-10-03

DECONTAMINATION CERTIFICATE

SUBJECT: Decon of Equipment For Purpose  
of Leaving Site

EQUIPMENT IDENTIFICATION: CAT 235 EXCAVATOR w/ Pump

TO: U.S. ARMY Corp Engineers

The above referenced piece of equipment was decontaminated on ( Date: 4-9-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name Duke Syriac  
Signature [Signature]  
Title: ESD  
Company Maxy Tech

Print Name Tom Howland  
Signature [Signature]  
Title: ITD  
Company: TRU

Comments :  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

DECONTAMINATION CERTIFICATE

SUBJECT: Decom of Equipment For Purpose  
of Leachy Site

EQUIPMENT IDENTIFICATION: TAC Along AIR Compressor (ATLAS)  
MAXY #171

TO: U.S. ARMY CORP ENGINEERS

The above referenced piece of equipment was decontaminated on ( Date: 4-9-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Jim SRIAL  
Signature [Signature]  
Title: H50  
Company MAXY Tech

Approved by:

Print Name Tom Hays  
Signature [Signature]  
Title: H10  
Company: TTEW

Comments: CLEAR OPERATIONS UNIT



Left side  
4/3/03

DECONTAMINATION CERTIFICATE

SUBJECT: Decon of Site Trailer

EQUIPMENT IDENTIFICATION: Decon Trailer size

TO: U.S. ARMY Corps of Engineers

The above referenced piece of equipment was decontaminated on ( Date: 7-3-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by  
Print Name Dick Syriac  
Signature [Signature]  
Title: HSE  
Company Maxymilian Tech

Approved by:  
Print Name MIKE STON  
Signature [Signature]  
Title: HSE  
Company: TRW

Comments :  
Decon Trailer Sent Back to Pittsfield

Left site  
3-24-03

DECONTAMINATION CERTIFICATE

SUBJECT:

Decon of Equipment To Be Removed  
From Site North of I. 660 St  
Remediation Project

EQUIPMENT

IDENTIFICATION: CAT 245 LB80

TO:

U.S. ARMY Corps of Engineers

The above referenced piece of equipment was decontaminated on ( Date: 3-19-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name Dick Syrac  
Signature [Signature]  
Title: NSOC  
Company Maxymilian Tech

Print Name [Signature]  
Signature [Signature]  
Title: ESJ  
Company: TECH TECH FW

Comments :

INSIDE GEAR BOX TO BE DECONTAMINATED ON Y20 BEFORE  
IS DEMOBILIZED. (MS)

DECONTAMINATION CERTIFICATE

SUBJECT: Lease Equipment & Removal From Exclusion Zone

EQUIPMENT IDENTIFICATION: ASV MEXY # 35 14992

TO: U.S. ARMY CORPS ENGINEERS

The above referenced piece of equipment was decontaminated on ( Date: 3-8-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Dick SYRAC  
Signature [Signature]  
Title: ASCO  
Company MAXIMILLIAN TECH

Approved by:

Print Name John FUSEW  
Signature [Signature]  
Title: CONSTRUCTION ENG  
Company: FWEN

Comments: Removed From Site 3-8-03

DECONTAMINATION CERTIFICATE

SUBJECT: Decon For purpose of Removal From Site  
\_\_\_\_\_  
\_\_\_\_\_

EQUIPMENT IDENTIFICATION: 10 wheel Dump Truck MT # 70  
\_\_\_\_\_  
\_\_\_\_\_

TO: U.S. ARMY Corps of Engineers  
\_\_\_\_\_

The above referenced piece of equipment was decontaminated on ( Date: 3-6-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name Dick Syriac  
Signature [Signature]  
Title: HSP  
Company Mary Technologies

Print Name Tim Hawthorne  
Signature [Signature]  
Title: SHSO  
Company: TTFWENC

Comments : Done on 3/11/03  
\_\_\_\_\_  
\_\_\_\_\_

DECONTAMINATION CERTIFICATE

SUBJECT: Decon for purpose of Removal From Site

EQUIPMENT IDENTIFICATION: RAIN FOR RENT Blue Roll off CONTAINER # 200 356

TO: US ARMY CORPS of ENGINEERS

The above referenced piece of equipment was decontaminated on ( Date: 3-6-03 ) in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Dick SYRIAC  
Signature [Signature]  
Title: HSO  
Company Maxmillian Technologies

Approved by:

Print Name Tom Hawthorne  
Signature [Signature]  
Title: S/120  
Company: FWENC

Comments :  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

DECONTAMINATION CERTIFICATE

SUBJECT: EQUIPMENT Decon  
\_\_\_\_\_  
\_\_\_\_\_

EQUIPMENT IDENTIFICATION: 10 wheel Dump MT # 01  
\_\_\_\_\_  
\_\_\_\_\_

TO: U.S ARMY CORPS ENGINEERS  
\_\_\_\_\_

The above referenced piece of equipment was decontaminated on ( Date: 3-5-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name Dick Syrac  
Signature [Signature]  
Title: HSE  
Company Mary Millan Tech.

Print Name Thomas Hewitt  
Signature [Signature]  
Title: HSE  
Company: AWENC

Comments : Done on 3/11/03  
\_\_\_\_\_  
\_\_\_\_\_

Left site 5-8-03

[Handwritten mark]



IDA  
Left Site  
4/7/03

DECONTAMINATION CERTIFICATE

SUBJECT: Prep For Purpose of Removal  
From Site

EQUIPMENT IDENTIFICATION: RFER # 200346  
Blue Roll off Container

TO: U.S. Army Corps Engineers

The above referenced piece of equipment was decontaminated on ( Date: 3-5-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120.

Approved by

Print Name D. L. SYRIAC  
Signature [Signature]  
Title: HSG  
Company MAXIMILIAN TECH

Approved by:

Print Name Tom Hawthorne  
Signature [Signature]  
Title: S/ASO  
Company: FWENC

Comments :  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

DECONTAMINATION CERTIFICATE

SUBJECT: Equipment Removed From Exclusion Zones  
\_\_\_\_\_  
\_\_\_\_\_

EQUIPMENT IDENTIFICATION: Koizelco K912 LC II MAXY #66  
\_\_\_\_\_  
\_\_\_\_\_

TO: US ARMY Corps Engineers  
\_\_\_\_\_  
\_\_\_\_\_

The above referenced piece of equipment was decontaminated on ( Date: 3-3-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name Dick Syriac  
Signature [Signature]  
Title: HSD  
Company Alexs Millian Tool II

Print Name MIKE STOUT  
Signature [Signature]  
Title: HSD  
Company: FWDG

Comments :  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

DECONTAMINATION CERTIFICATE

SUBJECT:

EQUIPMENT Decon / Removal From Exclusion  
ZONE

EQUIPMENT

IDENTIFICATION:

CAT 235C Maxy # 46

TO:

US ARMY Corps Engineer

The above referenced piece of equipment was decontaminated on ( Date: 3-3-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name Dick Syring  
Signature [Signature]  
Title: ASST  
Company MAXYMIAN TECH

Print Name MIKE SIU  
Signature [Signature]  
Title: MSD  
Company: FWNK

Comments:

Demobed 3-31-03

Left Site  
59-03

DECONTAMINATION CERTIFICATE

SUBJECT: Equipment Decon of Pieces to Be  
Removed from Exclusion Zone

EQUIPMENT IDENTIFICATION: GREYER 220 LC III EXCAVATOR MARK # 57

TO: US ARMY Corps Engineers

The above referenced piece of equipment was decontaminated on ( Date: 3-3-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name Dick SYRINE  
Signature [Signature]  
Title: HSE SS  
Company Axumillia Tech

Print Name MIKE STONE  
Signature [Signature]  
Title: HSD  
Company: FWC

Comments :  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

7/1 ✓

DECONTAMINATION CERTIFICATE

SUBJECT: Removal of Roll Off Container from No. 6000  
ST Remediation Project

EQUIPMENT IDENTIFICATION: MAN FOR RENT Blue Roll Off NVRU  
200432 of 6000

TO: US ARMY CORPS of Engineers

The above referenced piece of equipment was decontaminated on ( Date: 3-3-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Dick SYRIAL  
Signature [Signature]  
Title: HSD  
Company Maxymilian Tech

Approved by:

Print Name [Signature]  
Signature [Signature]  
Title: [Signature]  
Company: [Signature]

Comments :

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

DECONTAMINATION CERTIFICATE

SUBJECT: Equipment Decon, To Be Removed From  
EXCLUSION ZONE

EQUIPMENT IDENTIFICATION: CAT D3C LCP MAXV # 30

TO: US ARMY Corps ENGINEERS

The above referenced piece of equipment was decontaminated on ( Date: 3-3-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Dick Syvace  
Signature [Signature]  
Title: HSP  
Company Maximilian Tech

Approved by:

Print Name MIKE STUNT  
Signature [Signature]  
Title: HSP  
Company: FWEN

Comments: Demobed 3-31-03

300

Left site 4/7/03

DECONTAMINATION CERTIFICATE

SUBJECT: Equipment To Be Removed from Site

EQUIPMENT IDENTIFICATION: RFR Roll Off Container # NYRU 200 544  
(Blue)

TO: U.S ARMY Corps of Engineers

The above referenced piece of equipment was decontaminated on ( Date: 3-3-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name T. K. SURIA  
Signature [Signature]  
Title: 1/c  
Company Asymptote Test

Print Name MIKE STOUT  
Signature [Signature]  
Title: HSD  
Company: FWENC

Comments :  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

LEFT SITE 4/4/03

DECONTAMINATION CERTIFICATE

SUBJECT: Decon of EXCAVATOR used in EXCLUSION ZONE  
NO. WOOD ST Remediation

EQUIPMENT IDENTIFICATION: CAT 320BL Maxy # 63  
Long Boom

TO: U.S. ARMY Corps Engineers

The above referenced piece of equipment was decontaminated on ( Date: 2-27-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Dick Sygiac  
Signature [Signature]  
Title: H50  
Company Maxymilian Tech

Approved by:

Print Name MIKE STON  
Signature [Signature]  
Title: H50  
Company: FWIJE

Comments :

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_



Left site  
4-1-03

DECONTAMINATION CERTIFICATE

SUBJECT: STAGING FOR Removal FROM EXCLUSION  
ZONE TO BE REMOVED FROM SITE  
NO. LEAD ST REMEDIATION

EQUIPMENT IDENTIFICATION: Volvo A35C MAXY<sup>#</sup> 383 EARTH MOVER

TO: U.S. ARMY Corps ENGINEERS

The above referenced piece of equipment was decontaminated on ( Date: 2-27-03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Dick SYRIAC.  
Signature [Signature]  
Title: HSD  
Company Maxymillian Tech

Approved by:

Print Name MIKE SOUT  
Signature [Signature]  
Title: HSD  
Company: FVENC

Comments :

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

D/ 221  
Site 2-26-03

DECONTAMINATION CERTIFICATE

SUBJECT: REMOVAL OF DUMP TRUCK FROM No. 6000 ST  
REMEDIATION PROJECT.

EQUIPMENT IDENTIFICATION: Dump Truck J.H. Maxymillian # 116

TO: U.S. ARMY CORPS OF ENGINEERS

The above referenced piece of equipment was decontaminated on (Date: 2-25-03)  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name Dick SYL IAC  
Signature [Signature]  
Title: H.S.O.  
Company MAXY MILLIAN TECH

Print Name MICHAEL STON  
Signature [Signature]  
Title: H.S.O.  
Company: FOSTER WHEELER

Comments :  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

DECONTAMINATION CERTIFICATE

SUBJECT: REMOVAL OF EQUIPMENT FROM SITE  
LEAD AND URANIUM

EQUIPMENT IDENTIFICATION: BLOW DOWN BUCKET  
USED AT SITE 2004-05-20

TO: USEPA

The above referenced piece of equipment was decontaminated on ( Date: 2/16/03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name AL STEINHOFF  
Signature [Signature]  
Title: \_\_\_\_\_  
Company AT

Print Name TOP HAWK  
Signature [Signature]  
Title: SAD  
Company: ITW

Comments :

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

DECONTAMINATION CERTIFICATE

SUBJECT: PCB-CONTAMINATED EQUIPMENT  
\_\_\_\_\_  
\_\_\_\_\_

EQUIPMENT IDENTIFICATION: CAPACITOR NO. 4 LGF 11256  
NO. 310044  
\_\_\_\_\_  
\_\_\_\_\_

TO: USACE  
\_\_\_\_\_  
\_\_\_\_\_

The above referenced piece of equipment was decontaminated on ( Date: 11/6/03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name AL STEWART  
Signature [Signature]  
Title: \_\_\_\_\_  
Company: TRC

Approved by:

Print Name TOM BROWN  
Signature [Signature]  
Title: SAC  
Company: TISW

Comments:  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

DECONTAMINATION CERTIFICATE

SUBJECT: PCB-CONTAMINATED EQUIPMENT  
\_\_\_\_\_  
\_\_\_\_\_

EQUIPMENT IDENTIFICATION: LSV CONTROL ROLL TOBBROW  
VEHICLE MT 225  
\_\_\_\_\_  
\_\_\_\_\_

TO: USACE  
\_\_\_\_\_  
\_\_\_\_\_

The above referenced piece of equipment was decontaminated on ( Date: 11/20/02 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name W. STEWART  
Signature [Signature]  
Title: \_\_\_\_\_  
Company MT

Print Name Tom HRYSTALOFF  
Signature [Signature]  
Title: Chief  
Company: USACE

Comments: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

DECONTAMINATION CERTIFICATE

SUBJECT:

NORTH DE WOOD ST BRIDGE

EQUIPMENT

IDENTIFICATION:

Common Car 320 DIGGER BUCKET

TO:

USACE

The above referenced piece of equipment was decontaminated on ( Date: 12/15/03 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Approved by:

Print Name

Jim Manning

Print Name

MICHAEL STAY

Signature

Jim Manning

Signature

MICHAEL STAY

Title:

COC/HSD

Title:

COC/HSD

Company

MAXIMILIAN TCO

Company:

EPW

Comments:

OFF SITE 12/15/03

DECONTAMINATION CERTIFICATE

SUBJECT: North of West Street Excavating

EQUIPMENT IDENTIFICATION: Roll off container

TO: USACE

The above referenced piece of equipment was decontaminated on ( Date: 12/9/68 )  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Tim Mammone  
Signature [Signature]  
Title: Fac. Insp.  
Company Maximillian Technol.

Approved by:

Print Name MIKE STANT  
Signature [Signature]  
Title: CDC/BI/D  
Company: TIFW

Comments :

OFF SITE 12/11/68

DECONTAMINATION CERTIFICATE

SUBJECT:

North of Wood St.

EQUIPMENT

IDENTIFICATION:

CAT 320 Bucket

TO:

USACE

The above referenced piece of equipment was decontaminated on (Date: 12/8/03)  
in accordance with 40 CFR Part 761 (PCB Mega Rule) and 29 CFR 1910.120

Approved by

Print Name Jennifer Lenz  
Signature [Signature]  
Title: SSHO  
Company Apex MT

Approved by:

Print Name MICHAEL STON  
Signature [Signature]  
Title: COMBAT  
Company: ITFW

Comments :

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_



## **Appendix E**

### **Design Excavation Drawings**

**Appendix E.1 TtFW Excavation Design Drawings, Issued September 2002**

**Appendix E.2 Compliance Demonstration Areas for Confirmatory Sampling  
North of Wood Street**

**Appendix E.3 Z-star Depths**

**Appendix E.1**


**TtFW Excavation Design Drawings, Issued September 2002**



US Army Corps  
of Engineers  
New England District

**FOSTER WHEELER**

FOSTER WHEELER ENVIRONMENTAL CORPORATION  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS 02110  
Engineering • Remediation • Planning • Consulting  
TEL: (617) 457-8700 FAX: (617) 457-8498/8499



# SEDIMENT EXCAVATION DESIGN NORTH OF WOOD STREET NEW BEDFORD HARBOR SUPERFUND SITE

ISSUED FOR CONSTRUCTION  
SEPTEMBER 2002

NEW BEDFORD,  
MASSACHUSETTS

PROJ. NO. 0071WS2204	INDEX TO DRAWINGS	
SHEET NO.	DRAWING NO.	TITLE
1	G-001	WS2204-G-001.dgn COVER SHEET AND INDEX TO DRAWINGS
2	G-002	WS2204-G-002.dgn STANDARD SYMBOLS AND ABBREVIATIONS AND PROJECT LOCATION PLAN
3	C-101	WS2204-C-101.dgn EXISTING CONDITIONS PLAN
4	C-102	WS2204-C-102.dgn SITE PLAN
5	C-103	WS2204-C-103.dgn BERM PLAN - NORTH AND SOUTH OF WOOD STREET BRIDGE
6	C-301	WS2204-C-301.dgn BERM CROSS SECTIONS - NORTH AND SOUTH OF WOOD STREET BRIDGE
7	C-104	WS2204-C-104.dgn WOOD STREET EXCAVATION - N 2,708,000 TO N 2,708,400
8	C-105	WS2204-C-105.dgn WOOD STREET EXCAVATION - N 2,708,300 TO N 2,708,700
9	C-106	WS2204-C-106.dgn WOOD STREET EXCAVATION - N 2,708,700 TO N 2,709,000
10	C-107	WS2204-C-107.dgn WOOD STREET EXCAVATION - N 2,709,000 TO N 2,709,300
11	C-108	WS2204-C-108.dgn WOOD STREET EXCAVATION - N 2,709,300 TO N 2,709,600
12	C-202	WS2204-C-202.dgn WOOD STREET EXCAVATION - CROSS SECTIONS - E 815,200 TO E 815,050
13	C-303	WS2204-C-303.dgn WOOD STREET EXCAVATION - CROSS SECTIONS - E 815,400 TO E 815,250
14	C-304	WS2204-C-304.dgn WOOD STREET EXCAVATION - CROSS SECTIONS - N 2,708,100 TO N 2,708,200
15	C-305	WS2204-C-305.dgn WOOD STREET EXCAVATION - CROSS SECTIONS - N 2,708,350 TO N 2,708,550
16	C-306	WS2204-C-306.dgn WOOD STREET EXCAVATION - CROSS SECTIONS - N 2,708,300 TO N 2,708,600
17	C-307	WS2204-C-307.dgn WOOD STREET EXCAVATION - CROSS SECTIONS - N 2,708,350 TO N 2,708,050
18	C-308	WS2204-C-308.dgn WOOD STREET EXCAVATION - CROSS SECTIONS - N 2,709,100 TO N 2,209,300
19	C-309	WS2204-C-309.dgn WOOD STREET EXCAVATION - CROSS SECTIONS - N 2,709,100 TO N 2,209,300
20	C-310	WS2204-C-310.dgn CDF-DDA SITE PLAN, CROSS SECTIONS AND PROFILE

Signatures not required per USACE.  
APPROVED FUNCTIONAL ADEQUACY \_\_\_\_\_ DATE: \_\_\_\_\_  
RECOMMENDED BY: \_\_\_\_\_ DATE: \_\_\_\_\_  
ENGINEER MANAGER \_\_\_\_\_ DATE: \_\_\_\_\_  
REVIEWED BY: \_\_\_\_\_ DATE: \_\_\_\_\_  
PRINCIPAL / S/E / P / I / O / V / S \_\_\_\_\_ DATE: \_\_\_\_\_  
CHIEF, DESIGN BRANCH \_\_\_\_\_ DATE: \_\_\_\_\_  
CHIEF, DESIGN BRANCH \_\_\_\_\_ DATE: \_\_\_\_\_  
REVIEWED BY: \_\_\_\_\_ DATE: \_\_\_\_\_  
CHIEF, DESIGN BRANCH \_\_\_\_\_ DATE: \_\_\_\_\_  
CHIEF, DESIGN BRANCH \_\_\_\_\_ DATE: \_\_\_\_\_



CONTRACT • DACW33-94-D-0002

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
SEDIMENT EXCAVATION DESIGN, NORTH OF WOOD STREET  
COVER SHEET AND  
INDEX TO DRAWINGS  
Reference  
number:  
**G-001**  
Sheet 1 of 20

**LEGEND**

EXISTING	PROPOSED	DESCRIPTION
---10---	---	INDEX CONTOUR
-----	-----	INTERMEDIATE CONTOUR
15.5 X		SPOT ELEVATION
-----		LIMIT OF SA TOPOGRAPHIC SURVEY
	-----	LIMIT OF PROPOSED EXCAVATION
-----		WETLANDS BOUNDARY LINE
-----		CHAIN LINK FENCE
-----		EDGE OF PAVEMENT
○		TREE
-----		TREELINE
□		BUILDING
203		CONTROL POINT/BENCHMARK
●		AIR MONITORING STATION
▨		EXISTING VEGETATED WETLANDS AREAS
▩		EXISTING RIP-RAP


  

SECTION IDENTIFICATION LETTER	SECTION
A	A
X	X
SHEET WHERE SECTION IS DRAWN	NOT TO SCALE


**ABBREVIATIONS**

BC	BOTTOM OF CURB
CL	CENTERLINE
CONC.	CONCRETE
DIA.	DIAMETER
E	EAST
EL., ELEV.	ELEVATION
EPA	ENVIRONMENTAL PROTECTION AGENCY
EXIST.	EXISTING
FT.	FEET
FWENC	FOSTER WHEELER ENVIRONMENTAL CORP.
IN.	INCH
INV.	INVERT
MHW	MEAN HIGH WATER
MIN.	MINIMUM
MLW	MEAN LOW WATER
N	NORTH
NAD83	NORTH AMERICAN HORIZONTAL DATUM OF 1983
NGVD29	NATIONAL GEODETIC VERTICAL DATUM OF 1929
NTS	NOT TO SCALE
PL	PROPERTY LINE
TYP	TYPICAL
USACE	U.S. ARMY CORPS OF ENGINEERS
VERT.	VERTICAL

**PROJECT LOCATION PLAN**



ISSUED FOR CONSTRUCTION



Rev.	Description	Date
1	ISSUED FOR CONSTRUCTION	09/20/02
2	REVISED FOR BOD DESIGN SUBMITTAL	07/23/02
3	REVISED FOR DESIGN REVIEW	06/20/02

Design by:	F. MICHELELLI
Drawn by:	F. MICHELELLI
Reviewed by:	M. OTTENS
Submitted by:	
Date:	09/20/02
Design File No.:	W22204-G-0224-006
Printing Code:	
File Name:	
Plot Area:	

U.S. ARMY ENGINEER DISTRICT  
NEW BEDFORD, MASSACHUSETTS  
CORCORD, MASSACHUSETTS

FOSTER WHEELER  
ENVIRONMENTAL CORP.  
33 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPPLEMENT SITE  
NEW BEDFORD, MASSACHUSETTS  
SEDIMENT EXCAVATION DESIGN NORTH OF WOOD STREET

STANDARD SYMBOLS  
AND ABBREVIATIONS  
AND PROJECT LOCATION PLAN

Reference number:  
**G-002**  
Sheet 2 of 20



**LEGEND:**

	EXISTING INDEX CONTOUR
	EXISTING INTERMEDIATE CONTOUR
	TREE
	TREELINE
	BUILDING
	RIVER
	EDGE OF PAVEMENT



NO.	DATE	DESCRIPTION	BY	CHKD.
1	07/22/02	ISSUED FOR CONSTRUCTION	M. O. GLEN	M. O. GLEN
2	04/20/02	REVISION FOR USACE REVIEW	M. O. GLEN	M. O. GLEN

DATE	04/19/02	NO. 7
SCALE	1" = 60'	
PROJECT	NEW BEDFORD HARBOR SUPERFUND SITE	
DESIGNER	FOSTER WHEELER ENVIRONMENTAL CORP.	
CHECKER	M. O. GLEN	
DATE	04/19/02	

U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS

FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
SEDIMENT EXCAVATION DESIGN, NORTH OF WOOD STREET

**EXISTING CONDITIONS PLAN**

Reference number:  
**C-101**  
Sheet 3 of 20

**NOTES:**

- EXISTING CONDITIONS BASE MAP TOPOGRAPHY, OUTSIDE THE LIMITS OF SAI SURVEY, WAS COMPILED AND CONTROLLED BY PHOTOGRAMMETRIC METHODS BY JAMES W. SEWALL, OLD TOWN MAINE, ON DECEMBER 2, 1998.
- UPDATED SURVEY OF EXCAVATION AREAS NORTH AND SOUTH OF WOOD ST. BRIDGE, ACUSHNET RIVER AND COASTAL AREAS AS SHOWN, WAS CONDUCTED BY SAI SURVEYING CORPORATION, JAMESTOWN, RI, FROM APRIL 16-19, 2002.




**ISSUED FOR CONSTRUCTION**

SCALE IN FEET  
1 INCH = 60 FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29

SCALE 1" = 60'

CONTROL POINTS				
PTS #	NORTHING	EASTING	ELEVATION	DESCRIPTION
201	2708379.1912300	815464.7716010	13.9312236	SCRIPE
202	2708924.1580000	815348.5383970	3.4464843	CONC BOUND FOUND
203	2708918.0582000	815482.4078700	7.0581113	PIES
204	2708272.8215400	815373.7142810	7.6910877	IRON ROD SET
205	2705373.9373400	816043.0346210	6.0551816	SCRIPE

- LEGEND:**
- 5 --- EXISTING INDEX CONTOUR
  - 1 --- EXISTING INTERMEDIATE CONTOUR
  - TREE
  - TREELINE
  - BUILDING
  - RIVER
  - EDGE OF PAVEMENT
  - PROPOSED WORK
  - 203 CONTROL POINT/BENCHMARK
  - AIR MONITORING STATION
  - EPA LIMIT OF EXCAVATION



Symbol	Description	Date	Prep	Appr
1	ISSUED FOR CONSTRUCTION	08/02/02	US	
2	ISSUED FOR PRELIMINARY DESIGN	07/23/02	US	
3	ISSUED FOR DESIGN REVIEW	07/23/02	US	
4	ISSUED FOR CONSTRUCTION	08/02/02	US	

DESIGNED BY: JAMES J. O'NEILL C. P. CIVIL	DATE: 08/02/02
CHECKED BY: JAMES J. O'NEILL C. P. CIVIL	DATE: 08/02/02
APPROVED BY: JAMES J. O'NEILL C. P. CIVIL	DATE: 08/02/02

U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS

FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
SEDIMENT EXCAVATION DESIGN, NORTH OF WOOD STREET

**SITE PLAN**


Reference number:  
**C-102**  
Sheet 4 of 20



**NOTE:**  
UPDATED SURVEY OF AREAS NORTH AND SOUTH OF WOOD ST. BRIDGE, ACUSHNET RIVER AND COASTAL AREAS AS SHOWN, WAS CONDUCTED BY SA SURVEYING CORPORATION, JAMESTOWN, RI, FROM APRIL 16-19, 2002.

**ISSUED FOR CONSTRUCTION**



SCALE IN FEET  
1 INCH = 60 FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29





- PLAN NOTES**
- LEGEND:**
- - - - - EXISTING INDEX CONTOUR
  - - - - - EXISTING INTERMEDIATE CONTOUR
  - TREE N 2707800
  - TREELINE
  - ▭ BUILDING
  - RIVER
  - EDGE OF PAVEMENT
  - PROPOSED WORK

**ISSUED FOR CONSTRUCTION**

SCALE IN FEET  
1 INCH = 40 FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29

SCALE 1"=40'



Symbol	Description	Date	By
1	ISSUED FOR CONSTRUCTION	06/18/02	M.O.
0	ISSUED FOR BOX DESIGN SUBMITTAL	07/23/02	M.O.
A	ISSUED FOR USACE REVIEW	08/26/02	M.O.


Rev.	Date	Description	By	For
1	09/18/02	DESIGN FILE NO. W2220-C-033-000	C. POTVIN	PROJ. NO. 02-033
		DESIGNED BY: W. OTTEN	DRAWN BY: C. POTVIN	REVIEWED BY: W. OTTEN
		DATE: 09/18/02	SCALE: AS SHOWN	PROJECT: 02-033

U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS


FOSTER WHEELER  
ENVIRONMENTAL CORP.  
132 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
BEFORE REMEDIATION  
SEGMENT EXCAVATION DESIGN, NORTH OF WOOD STREET  
BERM PLANS  
NORTH AND SOUTH OF  
WOOD STREET BRIDGE


Reference number:  
**C-103**  
Sheet 5 of 20




**A** CROSS-SECTION NORTH BERM  
SCALE: 1 INCH = 5 FEET HORIZONTAL  
1 INCH = 5 FEET VERTICAL




**B** CROSS-SECTION NORTH BERM  
SCALE: 1 INCH = 20 FEET HORIZONTAL  
1 INCH = 5 FEET VERTICAL




**1** NORTH BERM PRECAST CONCRETE CULVERT DETAIL  
SCALE: 1 INCH = 5 FEET HORIZONTAL  
1 INCH = 5 FEET VERTICAL




**2** CROSS-SECTION SOUTH BERM  
SCALE: 1 INCH = 20 FEET HORIZONTAL  
1 INCH = 5 FEET VERTICAL




**2** SOUTH BERM PRECAST CONCRETE CHANNEL DETAIL  
SCALE: 1 INCH = 5 FEET HORIZONTAL  
1 INCH = 5 FEET VERTICAL




**D** CROSS-SECTION SOUTH BERM  
SCALE: 1 INCH = 5 FEET HORIZONTAL  
1 INCH = 5 FEET VERTICAL



**3** TOP VIEW NORTH BERM END PLATE DETAIL  
NOT TO SCALE



**E** CROSS-SECTION SOUTH BERM CHANNEL  
SCALE: 1 INCH = 5 FEET HORIZONTAL  
1 INCH = 5 FEET VERTICAL



**4** TOP VIEW SOUTH BERM STOP LOGS DETAIL  
NOT TO SCALE

- NOTES:**
1. Precast concrete channels and top planks shall be designed and fabricated by supplier. Inside opening dimensions shall be as shown on drawings. Wall thickness and internal reinforcing steel required shall be calculated by supplier. Channels shall include design and installation of devices to pull individual sections together in the field. Top planks shall be designed to support HS20-44 loading.
  2. Stop logs shall be 6 inch by 10 inch timbers 8 feet 4 inches long.
  3. Vertical datum (NGVD)

Rev.	Date	Description
1	07/23/02	ISSUED FOR CONSTRUCTION
2	07/23/02	ISSUED FOR BOX DESIGN SUBMITTAL
3	07/23/02	ISSUED FOR USACE REVIEW
4	07/23/02	ISSUED FOR USACE REVIEW

Rev.	Date	Description
1	07/23/02	ISSUED FOR CONSTRUCTION
2	07/23/02	ISSUED FOR BOX DESIGN SUBMITTAL
3	07/23/02	ISSUED FOR USACE REVIEW
4	07/23/02	ISSUED FOR USACE REVIEW

U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS

DESIGNED BY: A. TORIAN  
DRAWN BY: C. POWEN  
CHECKED BY: M. OTTEN  
DATE: 07/23/02

NEW BEDFORD HARBOR SURROUND SITE  
NEW BEDFORD, MASSACHUSETTS  
SEDIMENT EXCAVATOR DESIGN, NORTH OF WOOD STREET  
BERM CROSS SECTIONS,  
NORTH AND SOUTH OF  
WOOD STREET BRIDGE

Reference number:  
**C-301**  
Sheet 6 of 20

ISSUED FOR CONSTRUCTION



N 2,708,400  
N 2,708,400

6  
5  
4  
3  
2  
1

N 2,708,300

N 2,708,300

N 2,708,200

N 2,708,000

- EXISTING MAJOR CONTOUR
- EXISTING MINOR CONTOUR
- PROPOSED MAJOR CONTOUR
- PROPOSED MINOR CONTOUR
- LIMIT OF SAI TOPOGRAPHIC SURVEY
- LIMIT OF PROPOSED EXCAVATION
- WETLANDS BOUNDARY LINE
- EXISTING PROPERTY LINES
- EXISTING FENCE LINE
- EXISTING VEGETATED WETLANDS AREAS
- EXISTING RIP-RAP
- AREAS NOT TO BE EXCAVATED

WOOD STREET BRIDGE

WETLANDS BOUNDARY

LIMIT OF PROPOSED EXCAVATION

LIMIT OF PROPOSED EXCAVATION

LIMIT OF SAI SURVEY

WETLANDS BOUNDARY

LIMIT OF SAI SURVEY

N 2,708,100

E 815,300

E 815,200

E 815,300


E 815,400

E 815,600




- NOTES:
- PROPOSED CONTOURS SHOWN ON THIS DRAWING WERE CREATED USING THEORETICAL MINIMUM CUT DEPTHS SUBTRACTED FROM THE EXISTING GRADE ELEVATIONS.
  - EXISTING CONDITIONS BASE MAP TOPOGRAPHY, OUTSIDE THE LIMITS OF SAI SURVEY, WAS COMPILED AND CONTROLLED BY PHOTOGRAMMETRIC METHODS BY JAMES W. SEWALL, OLD TOWN MAINE, ON DECEMBER 2, 1998.
  - UPDATED SURVEY OF EXCAVATION AREAS NORTH AND SOUTH OF WOOD ST. BRIDGE, ACUSHNET RIVER AND COASTAL AREAS AS SHOWN, WAS CONDUCTED BY SAI SURVEYING CORPORATION, JAMSTOWN, RI, FROM APRIL 15-19, 2002.

SCALE IN FEET  
1 INCH = 20 FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29



ISSUED FOR CONSTRUCTION



Rev.	Date	Description	Symbol	Appr.	Drawn
1	07/24/02	ISSUED FOR CONSTRUCTION			
2	09/18/02	REVISED EXISTING TOPO			
3	07/23/02	ISSUED FOR BID DESIGN SUBMITTAL			
4	08/20/02	ISSUED FOR UGAGE REVIEW			

Designed by L. T. O'CONNOR	Drawn by C. J. BERTHIAUX	Checked by C. J. BERTHIAUX	Submitted by C. J. BERTHIAUX
U.S. ARMY ENGINEER DISTRICT CORPS OF ENGINEERS CONCORD, MASSACHUSETTS	FOSTER WHEELER ENVIRONMENTAL CORP. 133 FEDERAL STREET BOSTON, MASSACHUSETTS		

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
SEDIMENT EXCAVATION DESIGN, NORTH OF WOOD STREET  
WOOD STREET EXCAVATION  
N 2,708,000 - N 2,708,400

Reference number:  
C-104  
Sheet 7 of 20

Symbol	Description	Date	Appr.	Dis.	Appr.
2	REVISED EXISTING TOPS	10/01/02	U.O.		
1	ISSUED FOR CONSTRUCTION	09/09/02	U.O.		
0	ISSUED FOR DESIGN SUBMITTAL	07/23/02	U.O.		
A	ISSUED FOR USAGE REVIEW	06/10/02	U.O.		

Checked by L. DUBOYNE	Drawn by J. GARDNER	Reviewed by M. O'NEIL	Scale 1" = 20'
Scale 1" = 20'	Scale 1" = 20'	Scale 1" = 20'	Scale 1" = 20'


U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS

FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
SEDIMENT EXCAVATION DESIGN, NORTH OF WOOD STREET

WOOD STREET EXCAVATION  
N 2,708,300 - N 2,708,700

Reference number:  
**C-105**  
Sheet 8 of 20



- 0 --- EXISTING MAJOR CONTOUR
- 5 --- EXISTING MINOR CONTOUR
- 5 --- PROPOSED MAJOR CONTOUR
- 5 --- PROPOSED MINOR CONTOUR
- --- LIMIT OF SAI TOPOGRAPHIC SURVEY
- --- EPA LIMIT OF EXCAVATION
- --- WETLANDS BOUNDARY LINE
- --- EXISTING PROPERTY LINES
- X --- EXISTING FENCE LINE
- [Pattern] EXISTING VEGETATED WETLANDS AREAS
- [Pattern] EXISTING RIP-RAP
- [Pattern] AREAS NOT TO BE EXCAVATED

NOTES:

- PROPOSED CONTOURS SHOWN ON THIS DRAWING WERE CREATED USING THEORETICAL MINIMUM CUT DEPTHS SUBTRACTED FROM THE EXISTING GRADE ELEVATIONS.
- EXISTING CONDITIONS BASE MAP TOPOGRAPHY OUTSIDE THE LIMITS OF SA SURVEY WAS COMPILED AND CONTROLLED BY PHOTOGRAMMETRIC METHODS BY JAMES W. SEWALL, OLD TOWN MAINE, ON DECEMBER 2, 1988.
- UPDATED SURVEY OF EXCAVATION AREAS NORTH AND SOUTH OF WOOD ST. BRIDGE, ADJACENT RIVER AND COASTAL AREAS AS SHOWN, WAS CONDUCTED BY SA SURVEYING CORPORATION, JAMESTOWN, RI, FROM APRIL 18-19, 2002.



SCALE IN FEET  
1 INCH = 20 FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29

SCALE 1" = 20'

ISSUED FOR CONSTRUCTION

Rev.	Date	Description
1	07/23/02	ISSUED FOR CONSTRUCTION
2	07/23/02	ISSUED FOR USE REVISION
3	07/23/02	ISSUED FOR USE REVISION
4	07/23/02	ISSUED FOR USE REVISION
5	07/23/02	ISSUED FOR USE REVISION
6	07/23/02	ISSUED FOR USE REVISION
7	07/23/02	ISSUED FOR USE REVISION
8	07/23/02	ISSUED FOR USE REVISION
9	07/23/02	ISSUED FOR USE REVISION
10	07/23/02	ISSUED FOR USE REVISION

DATE	REV.
07/23/02	1
07/23/02	2


DESIGNED BY: L. TOROYAN  
 DRAWN BY: G. CRISTIANI  
 CHECKED BY: M. OTTON  
 EXAMINED BY: M. OTTON  
 DATE: 07/23/02  
 PROJECT: WOOD STREET EXCAVATION  
 SHEET: 9 OF 20

U.S. ARMY ENGINEER DISTRICT  
 CORPS OF ENGINEERS  
 CONCORD, MASSACHUSETTS

FOSTER WHEELER  
 ENVIRONMENTAL CORP.  
 133 FEDERAL STREET  
 BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
 WOOD STREET EXCAVATION  
 SECTION EXCAVATION DESIGN, NORTH OF WOOD STREET  
 N 2,708,700 - N 2,709,000

Reference number:  
**C-106**  
 Sheet 9 of 20




NOTE:  
 1. PROTECT EXISTING PIPES AND INSTALL NEW FILL AND RP RAP AS SHOWN ON DRAWING L-102

NOTES:  
 1. PROPOSED CONTOURS SHOWN ON THIS DRAWING WERE CREATED USING THEORETICAL RISE/AM CUT DEPTHS SUBTRACTED FROM THE EXISTING GRADE ELEVATIONS.  
 2. EXISTING CONDITIONS BASE MAP TOPOGRAPHY OUTSIDE THE LIMITS OF SA SURVEY WAS COMPILED AND CONTROLLED BY PHOTOGRAMMETRIC METHODS BY JAMES W. SEWALL, D.D. TOWN MAP, ON DECEMBER 2, 1988.  
 3. UPDATED SURVEY OF EXCAVATION AREAS NORTH AND SOUTH OF WOOD ST. BRIDGE ACUSHNET RIVER AND COASTAL AREAS AS SHOWN, WAS CONDUCTED BY SA SURVEYING CORPORATION, JAMESTOWN, RI, FROM APR. 15-19, 2002.



SCALE IN FEET  
 1 INCH = 20 FEET  
 HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
 VERTICAL DATUM IS NGVD29

ISSUED FOR CONSTRUCTION




- EXISTING MAJOR CONTOUR
- EXISTING MINOR CONTOUR
- PROPOSED MAJOR CONTOUR
- PROPOSED MINOR CONTOUR
- LIMIT OF SAI TOPOGRAPHIC SURVEY
- EPA LIMIT OF EXCAVATION
- WETLANDS BOUNDARY LINE
- EXISTING PROPERTY LINES
- EXISTING FENCE LINE
- EXISTING VEGETATED WETLANDS AREAS
- EXISTING RIP-RAP
- AREAS NOT TO BE EXCAVATED

NOTES:

- PROPOSED CONTOURS SHOWN ON THIS DRAWING WERE CREATED USING THEORETICAL MINIMUM CUT DEPTHS SUBTRACTED FROM THE EXISTING GRADE ELEVATIONS.
- EXISTING CONDITIONS BASE MAP TOPOGRAPHY OUTSIDE THE LIMITS OF THIS SURVEY WAS COMPILED AND CONTROLLED BY PHOTOGRAMMETRIC METHODS BY JAMES W. SEWALL, OLD TOWN MAINE, ON DECEMBER 2, 1998.
- UPDATED SURVEY OF EXCAVATION AREAS NORTH AND SOUTH OF WOOD ST. BRIDGE ACUSHNET RIVER AND COASTAL AREAS AS SHOWN WAS CONDUCTED BY SA SURVEYING CORPORATION JAMESTOWN, RI, FROM APRIL 10-18, 2002.



SCALE IN FEET  
 1" = 20 FEET  
 HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
 VERTICAL DATUM IS NGVD29



ISSUED FOR CONSTRUCTION



NO.	DESCRIPTION	DATE	BY	CHKD.
1	DESIGNED FOR CONSTRUCTION	07/23/02	M.T.D.	M.T.D.
2	REVISED DESIGN LOGS	10/24/02	M.T.D.	M.T.D.
3	DESIGNED FOR USE RECORD	09/23/02	M.T.D.	M.T.D.
4	DESIGNED FOR USE RECORD	09/23/02	M.T.D.	M.T.D.

DATE	BY	CHKD.
09/18/02	M.T.D.	M.T.D.
10/24/02	M.T.D.	M.T.D.
09/23/02	M.T.D.	M.T.D.

U.S. ARMY ENGINEER DISTRICT  
 CORPS OF ENGINEERS  
 CONCORD, MASSACHUSETTS

DESIGNED BY: J. TOROVAN  
 CHECKED BY: G. ROYSTON  
 DRAWN BY: M. OLIVER  
 SUBMITTED BY: [Signature]

FOSTER WHEELER  
 ENVIRONMENTAL CORP.  
 133 FEDERAL STREET  
 BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
 NEW BEDFORD, MASSACHUSETTS  
 SEDIMENT EXCAVATION DESIGN, NORTH OF WOOD STREET  
 WOOD STREET EXCAVATION  
 N 2,709,000 - N 2,709,300

Reference number:  
**C-107**  
 Sheet 10 of 20

NO.	DATE	DESCRIPTION
7	10/17/02	REVISED EXISTING TOPO
6	09/19/02	ISSUED FOR CONSTRUCTION
5	07/23/02	ISSUED FOR 30X REVISION SUBMITTAL
4	04/23/02	ISSUED FOR UACD REVIEW
3	04/23/02	ISSUED FOR UACD REVIEW
2	04/23/02	ISSUED FOR UACD REVIEW
1	04/23/02	ISSUED FOR UACD REVIEW

DATE	BY	DESCRIPTION
04/14/02	L. TORREY	DESIGNED BY
	D. JARRETT/MAE	DRAWN BY
	A. OTTER	REVIEWED BY
	SCOTT/MAE	SEALING BY
		FILE NO.
		PROJECT NO.


U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS

FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
SEDIMENT EXCAVATION DESIGN NORTH OF WOOD STREET

WOOD STREET EXCAVATION  
N 2,709,300 - N 2,708,500

Reference number:  
**C-108**  
Sheet 11 of 20




- 0--- EXISTING MAJOR CONTOUR
- 5--- EXISTING MINOR CONTOUR
- 5--- PROPOSED MAJOR CONTOUR
- 5--- PROPOSED MINOR CONTOUR
- 5--- LIMIT OF SAI TOPOGRAPHIC SURVEY
- EPA LIMIT OF EXCAVATION
- WETLANDS BOUNDARY LINE
- EXISTING PROPERTY LINES
- x-x-x- EXISTING FENCE LINE
- [Pattern] EXISTING VEGETATED WETLANDS AREAS
- [Pattern] EXISTING RIP-RAP
- [Pattern] AREAS NOT TO BE EXCAVATED

NOTES:





- PROPOSED CONTOURS SHOWN ON THIS DRAWING WERE CREATED USING THEORETICAL MINIMUM CUT DEPTHS SUBTRACTED FROM THE EXISTING GRADE ELEVATIONS.
- EXISTING CONDITIONS BASE MAP TOPOGRAPHY. NEW BEDFORD, MASSACHUSETTS. OUTSIDE THE LIMITS OF SA SURVEY, WAS COMPILED AND CONTROLLED BY PHOTOGRAMMETRIC METHODS BY JAMES W. SEWALL, OLD TOWN MAINE, ON DECEMBER 2, 1998.
- UPDATED SURVEY OF EXCAVATION AREAS NORTH AND SOUTH OF WOOD ST BRIDGE, AQUINNET RIVER AND COASTAL AREAS AS SHOWN, WAS CONDUCTED BY SAI SURVEYING CORPORATION, JAMESTOWN, RI, FROM APRIL 16-19, 2002.

SCALE IN FEET  
1 INCH = 20 FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29




ISSUED FOR CONSTRUCTION

6  
5  
4  
3  
2  
1




AREA OF EXCAVATION

SCALE IN FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29



ISSUED FOR CONSTRUCTION



Rev.	Date	Description
1	06/16/02	ISSUED FOR CONSTRUCTION
0	07/23/03	ISSUED FOR 30% DESIGN SUBMITTAL
A	06/20/04	ISSUED FOR 10% DESIGN REVIEW

DESIGNED BY: L. TOROIAN  
CHECKED BY: C. WRESTYKAR  
DRAWN BY: H. OTTEN  
DATE: 06/16/02


U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS

FOSTER WHEELER CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOUR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
SEGMENT EXCAVATION DESIGN NORTH OF WOOD STREET  
WOOD STREET EXCAVATION  
CROSS SECTIONS  
E 815,200 TO E 815,050


Reference number:  
**C-302**  
Sheet 12 of 20

6  
5  
4  
3  
2  
1




AREA OF EXCAVATION

SCALE IN FEET  
HORIZONTAL DATUM IS MADS3 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29



ISSUED FOR CONSTRUCTION



Date	Issue	By	For
09/18/02	1	W. J. O'NEILL	ISSUED FOR CONSTRUCTION
			ISSUED FOR BEST DESIGN SUBMITTAL
			ISSUED FOR GRADE REVIEW

Designed by L. O'NEILL	Drawn by G. WATSON	Checked by M. O'NEILL	Reviewed by S. WATSON
---------------------------	-----------------------	--------------------------	--------------------------

U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS






FOSTER, WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
SEGMENT EXCAVATION DESIGN, NORTH OF WOOD STREET



WOOD STREET EXCAVATION  
CROSS SECTIONS  
E 815,250

Reference  
number:  
**C-303**  
Sheet 13 of 20





SCALE IN FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29



ISSUED FOR CONSTRUCTION

Symbol	Description	Date	Appr.	Checked
1	BASED FOR CONSTRUCTION	02/14/02	M.T.	
2	ISSUED FOR CONSTRUCTION	07/13/02	M.T.	
3	ISSUED FOR CONSTRUCTION	04/20/02	M.T.	

Designed by:	L. LORRAIN
Drawn by:	D. LAVETWANK
Reviewed by:	M. OTTER
Submitted by:	
Scale:	1" = 20'
Plot date:	
Plot sheet:	

U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS






FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
SEDIMENT EXCAVATION DESIGN NORTH OF WOOD STREET  
WOOD STREET EXCAVATION  
CROSS SECTIONS  
N 2,708,100 TO N 2,708,300

Reference number:  
**C-304**  
Sheet 14 of 20




6  
5  
4  
3  
2  
1



AREA OF EXCAVATION



SCALE IN FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29



ISSUED FOR CONSTRUCTION

Rev.	Date	Description
1	04/18/02	ISSUED FOR CONSTRUCTION
2	07/23/04	ISSUED FOR POST EXCAVATION REVIEW
3	06/27/05	ISSUED FOR LEASE REVIEW


Designed by L. TOROIAN	Checked by G. RYAN	Date 04/18/02
Drawn by G. RYAN	Reviewed by M. OTTEM	Scale AS SHOWN
Station file no. W2281-0-305(2)A	Project name WOOD STREET	Plot date 04/18/02

U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS


FORSTER WHEELER  
ENGINEERS ARCHITECTS  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
REMEDIAL INVESTIGATION  
EXCAVATION DESIGN, NORTH OF WOOD STREET  
WOOD STREET EXCAVATION  
CROSS SECTIONS  
N 2,708,350 TO N 2,708,550

Reference number:  
**C-305**  
Sheet 15 of 20



ISSUED FOR CONSTRUCTION



NEW BEDFORD HARBOR SUPERFUND SITE  
 NEW BEDFORD, MASSACHUSETTS  
 SEDIMENT EXCAVATION DESIGN, NORTH OF WOOD STREET

**WOOD STREET EXCAVATION  
 CROSS SECTIONS**  
 N 2,708,600 TO N 2,708,800

U.S. ARMY ENGINEER DISTRICT  
 CORPS OF ENGINEERS  
 CONCORD, MASSACHUSETTS






**FW** FOSTER WHEELER  
 ENVIRONMENTAL CORP.  
 133 FEDERAL STREET  
 BOSTON, MASSACHUSETTS

Designed by: L. TOROYAN	Date: 06/10/02	Rev: 1
Drawn by: G. KRYSZYNAK	Design title no. WS2204-C-308D400GN	
Checked by: M. OTTEN	Drawing notes:	
Submitted by:	File name:	
	Plot date:	
	Plot scale:	

Symbol	Description	Date	Appr.	Symbol	Description	Date	Appr.
1	ISSUED FOR CONSTRUCTION	06/10/02	M.O.				
0	ISSUED FOR 40% DESIGN SUBMITTAL	07/23/02	M.O.				
A	ISSUED FOR USAGE REVIEW	06/20/02	M.O.				



C-306  
 Reference Number 1  
 Sheet 18 of 20



SCALE IN FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29

VERTICAL SCALE 1" = 10'  
HORIZONTAL SCALE 1" = 20'

ISSUED FOR CONSTRUCTION

Symbol	Description	Drawn	Checked	Date	Appr.
1	ISSUED FOR CONSTRUCTION	07/26/02	M.O.		
0	ISSUED FOR DESIGN SUBMITTAL	07/23/02	M.O.		
A	ISSUED FOR BIDDING REVIEW	06/26/02	M.O.		







DESIGNED BY L. TOROYAN	DATE 07/26/02	REV. 1
DRAWN BY C. WYSTYK	DESIGN FILE NO. WS204-C-2709.050	
CHECKED BY M. OTTER	DRAWING CODE	
SUBMITTED BY	FILE NAME	
	PLAT AREA	
	PLAT BOOK	

U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS

FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
ROBUSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
SEDIMENT EXCAVATION DESIGN NORTH OF WOOD STREET  
WOOD STREET EXCAVATION  
CROSS SECTIONS  
N 2,708,850 TO N 2,709,050

Reference  
number:  
**C-307**  
Sheet 17 of 20



ISSUED FOR CONSTRUCTION

C-308  
Sheet 18 OF 20

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
SEDIMENT EXCAVATION DESIGN, NORTH OF WOOD STREET


WOOD STREET EXCAVATION  
CROSS SECTIONS  
N 2,709,100 TO N 2,209,300

U. S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS





FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS

Designed by: E. TORRYAN	Date: 08/18/02	Rev. 1
Drawn by: G. KINSEYNEK	Design Title no.:	MS2201-C-308(18)001
Reviewed by: M. OTTER	Drawing code:	
Submitted by:	File name:	
	Plot date:	
	Plot scale:	

Symbol	Description	Date	Appr.	Symbol	Description	Date	Appr.
1	ISSUED FOR CONSTRUCTION	08/18/02	M.O.				
0	ISSUED FOR RDC DESIGN SUBMITTAL	07/23/02	M.O.				
A	ISSUED FOR USAGE REVIEW	09/30/02	M.O.				



1 2 3 4 5 6



ISSUED FOR CONSTRUCTION

SCALE IN FEET  
 HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
 VERTICAL DATUM IS NAVD83

AREA OF EXCAVATION



VERTICAL SCALE 1" = 20'  
 HORIZONTAL SCALE 1" = 20'

Reference Number: C-309  
 Sheet 19 of 20

NEW BEDFORD HARBOR SUPERFUND SITE  
 NEW BEDFORD, MASSACHUSETTS  
 SEDIMENT EXCAVATION DESIGN, NORTH OF WOOD STREET  
 WOOD STREET EXCAVATION  
 CROSS SECTIONS  
 E 815,400 TO E 815,250


U.S. ARMY ENGINEER DISTRICT  
 CORPS OF ENGINEERS  
 CONCORD, MASSACHUSETTS

FOSTER WHEELER  
 ENVIRONMENTAL CORP.  
 133 FEDERAL STREET  
 BOSTON, MASSACHUSETTS

Designed by: L. TOROYAN	Date: 09/18/02	Rev: 1
Drawn by: D. KRYSZYNSKI	Design file no. WS2204-C-30900X.DGN	
Reviewed by: M. OTTEN	Drawing code:	
Submitted by:	File name:	
	Plot date:	
	Plot scale:	

Symbol	Description	Date	Appr.	Symbol	Description	Date	Appr.
1	ISSUED FOR CONSTRUCTION	09/18/02	M.O.				
2	ISSUED FOR 90% DESIGN SUBMITTAL	07/23/02	M.O.				
3	ISSUED FOR USACE REVIEW	08/20/02	M.O.				






DISPOSAL MATERIAL VOLUME = 2850 cu.yds.  
12" CAP VOLUME = 1,250 cu.yds.

SCALE IN FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29

HORIZONTAL SCALE 1" = 20'

VERTICAL SCALE 1" = 5'



GRADING PLAN  
DEBRIS DISPOSAL AREA  
SAWYER STREET SITE

SCALE IN FEET  
HORIZONTAL DATUM IS NAD83 MASSACHUSETTS STATE PLANE  
VERTICAL DATUM IS NGVD29

HORIZONTAL SCALE 1" = 20'

ISSUED FOR CONSTRUCTION

Symbol	Description	Date	Author	Checker
1	ISSUED FOR CONSTRUCTION	08/08/02	M.D.	
2	ISSUED FOR DESIGN SUBMITTAL	07/23/02	M.D.	
3	ISSUED FOR ISSUE REVIEW	08/20/02	M.D.	

Design	Drawn	Checked	Reviewed	Approved
DESIGN-C-310-001	C. WHELLER	C. WHELLER	M. OTTEN	

U.S. ARMY ENGINEER DISTRICT  
CORPS OF ENGINEERS  
CONCORD, MASSACHUSETTS



FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
SEDIMENT EXCAVATION DESIGN NORTH OF WOOD STREET

CDF-DDA  
SITE PLAN, CROSS SECTIONS  
AND PROFILE


## **Appendix E.2**

### **Compliance Demonstration Areas for Confirmatory Sampling North of Wood Street**



**LEGEND**

- Topographic and Bathymetric Contours 1' Interval
- Water Lines NGVD 29
- MHHW (+2.72')
- MHW (+2.45')
- MLW (-1.32')
- MLLW (-1.44')
- EPA Boundary Line
- Confirmatory Sampling Grid
- Illustrative Confirmatory Sampling Locations
- Illustrative Progress Sampling Locations



Note:  
 1. The stations shown on this map are theoretical confirmatory sampling locations. Actual locations may be adjusted in the field.  
 2. The station IDs have been abbreviated for ease of viewing. Actual IDs include respective CDA number.

**NEW BEDFORD HARBOR SUPERFUND SITE  
 BRISTOL COUNTY, MASSACHUSETTS**

**Figure E.2  
 Compliance Demonstration Areas for  
 Confirmatory Sampling  
 North of Wood Street**

**SHEET 1 of 1  
 January 24, 2004**


MA STATE PLANE  
 NAD 83 FEET  
 NGVD 29  
 1 FOOT CONTOUR INTERVAL  
 5 FOOT INDEX CONTOUR INTERVAL

P:\Terc-5197\NB\GIS\WORKDIR\04-ws210690-001b.apr



## **Appendix E.3**

### **Z-star Depths**



**NEW BEDFORD HARBOR SUPERFUND SITE  
BRISTOL COUNTY, MASSACHUSETTS**

**Figure E.3  
Zstar Design Depths**

**SHEET 1 of 1  
March 17, 2004**

MA STATE PLANE  
NAD 83 FEET  
NGVD 29  
1 FOOT CONTOUR INTERVAL  
5 FOOT INDEX CONTOUR INTERVAL

P:\Terc-5197\NHGIS\WORKDIR\03-ws220411-001.apr

**LEGEND**

- Trees
- Tree Line
- Rip Rap and Boulders
- Fence Line
- Contours NGVD29
- Stone Walls
- Vegetation Line
- Coir Fascine
- Building Base Only
- Buildings
- Early Action Excavation Limits
- Berm
- Water Lines
- MHW (+2.72')
- MLW (+2.45')
- MLW (-1.32')
- MLW (-1.44')
- EPA Excavation Limits

**Z\* (feet)  
North of Wood Street  
Pre-Construction Design Cuts**

- 0.25 - 0.5
- 0.5 - 1
- 1 - 1.5
- 1.5 - 2
- 2 - 2.5
- 2.5 - 3
- 3 - 3.5
- 3.5 - 4

N

0    50    100    150    200 Feet




## **Appendix F**

### **GIS Excavation Drawings**

**Figure F.1 Final Excavation Depths**

**Figure F.2 Excavation Depth Variations from Design Depths**

**Figure F.1**  
**Final Excavation Depths**



NEW BEDFORD HARBOR SUPERFUND SITE  
BRISTOL COUNTY, MASSACHUSETTS

Figure F.1  
Final Excavation Depths

SHEET 1 of 1  
April 8, 2003

MA STATE PLANE  
NAD 83 FEET  
NGVD 29  
1 FOOT CONTOUR INTERVAL  
5 FOOT INDEX CONTOUR INTERVAL

P:\Terc-5197\NBHGIS\WORKDIR\03-ws220411-001.apr


**LEGEND**

Trees	Building Base Only	<b>Z' (feet)</b> North of Wood Street Pre-Construction Design Cuts
Tree Line	Buildings	0.25 - 0.5
Rip Rap and Boulders	Early Action Excavation Limits	0.5 - 1
Fence Line	Berm	1 - 1.5
Contours NGVD29	Water Lines	1.5 - 2
Stone Walls	MHHW (+2.72')	2 - 2.5
Vegetation Line	MHW (+2.45')	2.5 - 3
Coir Fascine	MLW (-1.32')	3 - 3.5
	MLLW (-1.44')	3.5 - 4
	EPA Excavation Limits	




**Figure F.2**

**Excavation Depth Variations from Design Depths**



**LEGEND**

	Trees		Building Base Only	<b>Z' (feet)</b> North of Wood Street Pre-Construction Design Cuts
	Tree Line		Buildings	0.25 - 0.5
	Rip Rap and Boulders		Early Action Excavation Limits	0.5 - 1
	Fence Line		Berm	1 - 1.5
	Contours NGVD29		Water Lines	1.5 - 2
	Stone Walls		MHHW (+2.72')	2 - 2.5
	Vegetation Line		MHW (+2.45')	2.5 - 3
	Coir Fascine		MLW (-1.32')	3 - 3.5
			MLLW (-1.44')	3.5 - 4
			EPA Excavation Limits	



**NOTES:**

1. Values were derived as follows: Maxi GPS Elevation - Theoretical Elevation After Cut.
2. Positive values indicate undercut (Less than the Z' (feet) - black text)
3. Negative values indicate overcut (More than the Z' (feet) - red text)

**NEW BEDFORD HARBOR SUPERFUND SITE  
BRISTOL COUNTY, MASSACHUSETTS**

**Figure F.2  
Excavation Depth Variations  
from Design Depths**

**SHEET 1 of 1  
April 8, 2003**

MA STATE PLANE  
NAD 83 FEET  
NGVD 29  
1 FOOT CONTOUR INTERVAL  
5 FOOT INDEX CONTOUR INTERVAL

P:\Terc-5197\NB\GIS\WORKDIR\03-ws220411-001.apr

## **Appendix G**

### **Restoration Drawings**

#### **Appendix G.1 Landscape Restoration Design**

#### **Appendix G.2 Restoration Planting Design**



**Appendix G.1**  
**Landscape Restoration Design**



US Army Corps  
of Engineers  
New England District

PREPARED BY  
**THE BIOENGINEERING GROUP, INC.**


18 COMMERCIAL STREET  
SALEM, MASSACHUSETTS 01970

Erosion Control    Water Quality    Habitat Restoration  
TEL: (578) 740-0096    FAX: (578) 740-0097

PREPARED FOR  
**FOSTER WHEELER**

FOSTER WHEELER ENVIRONMENTAL CORPORATION  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS 02110

Engineering    Remediation    Planning    Consulting  
TEL: (617) 457-8700    FAX: (617) 457-8498/8499



SITE LOCATION  
NOT TO SCALE

# LANDSCAPE RESTORATION DESIGN


## NORTH OF WOOD STREET

### NEW BEDFORD HARBOR SUPERFUND SITE

ISSUED FOR CONSTRUCTION  
SEPTEMBER 2002

NEW BEDFORD,  
MASSACHUSETTS

PROJ. NO.	INDEX TO DRAWINGS		
SHEET NO.	DRAWING NO.	TITLE	
1	G-001	WS2204-GS00-0010.dgn	COVER SHEET AND INDEX TO DRAWINGS
2	L-101	WS2204-L-1010.dgn	WOOD STREET RESTORATION GRADING PLAN
3	L-102	WS2204-L-1020.dgn	WOOD STREET RESTORATION GRADING PLAN
4	L-103	WS2204-L-1030.dgn	WOOD STREET RESTORATION GRADING PLAN
5	L-104	WS2204-L-1040.dgn	WOOD STREET RESTORATION GRADING PLAN
6	L-301	WS2204-L-3010.dgn	WOOD STREET RESTORATION CROSS SECTION - E 815,250
7	L-302	WS2204-L-3020.dgn	WOOD STREET RESTORATION CROSS SECTIONS - N 2,708,400 TO N 2,708,500
8	L-303	WS2204-L-3030.dgn	WOOD STREET RESTORATION CROSS SECTIONS - N 2,708,800 TO N 2,708,900
9	L-304	WS2204-L-3040.dgn	WOOD STREET RESTORATION CROSS SECTION - N 2,708,850
10	L-305	WS2204-L-3050.dgn	WOOD STREET RESTORATION CROSS SECTION - N 2,708,300
11	L-601	WS2204-L-6010.dgn	WOOD STREET RESTORATION DETAILS
12	L-602	WS2204-L-6020.dgn	WOOD STREET RESTORATION DETAILS



CONTRACT \* DACW33-94-D-0002



Signatures not required per USACE

APPROVED FUNCTIONAL AGENCY	RECOMMENDED BY:	DATE:
ENGINEER MANAGER	CHIEF, ENGRG MGMT BRANCH	
REVIEWED BY:	APPROVED BY:	
CHIEF, DESIGN BRANCH	CHIEF, ENGRG PLANNING DIV	
REVIEWED BY:	CHIEF, GEOTECH & WATER MGT. BR.	

PREPARED BY: *Walter G. F. F.*  
PRINCIPAL, A.E. F. F.  
THIS PROJECT WAS PREPARED FOR THE USE OF THE UNITED STATES OF AMERICA AND IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT PERMISSION IN WRITING FROM THE ENGINEER OF RECORD BY E.O. 11651-2123.

NEW BEDFORD HARBOR SUPERFUND SITE  
RESTORATION DESIGN, NORTH OF WOOD STREET  
COVER SHEET AND  
INDEX TO DRAWINGS

Reference  
number:  
**G-001**  
Sheet 1 of 12



NO.	DATE	DESCRIPTION	BY	CHKD.
1	08/27/03	DESIGN FOR CONSTRUCTION	AW	EE
2	08/27/03	REVISION FOR LARGE REVIEW	AW	EE
3	08/27/03	PRELIMINARY DRAFT REVIEW IN PROGRESS	AW	EE

THE ENGINEERING GROUP 18 COMMERCIAL STREET SALEM, MASSACHUSETTS	08/27/03 Design File no. 022004-0012.rdp Drawn by AW Checked by S/P Signed by EE	Date 08/27/03 File name 022004-0012.rdp Plot name 022004-0012.rdp
---	--	--

FOSTER WHEELER  
 ENVIRONMENTAL CORP.  
 133 FEDERAL STREET  
 BOSTON, MASSACHUSETTS


NEW BEDFORD HARBOR SUPERFUND SITE  
 NEW BEDFORD, MASSACHUSETTS  
 LANDSCAPE RESTORATION DESIGN NORTH OF WOOD STREET  
 WOOD STREET RESTORATION  
 GRADING PLAN

Reference number:  
**L-101**  
 Sheet 2 of 12





- EXISTING MAJOR CONTOUR
- EXISTING MINOR CONTOUR
- POST-EXCAVATION CONTOUR
- PROPOSED MAJOR CONTOUR
- PROPOSED MINOR CONTOUR
- PROPOSED COIR FASCINE AND VEGETATED COIR MATTRESS
- EPA LIMIT OF EXCAVATION
- EXISTING PROPERTY LINES
- EXISTING FENCE LINE
- PROPOSED RIP-RAP
- EXISTING RIP-RAP
- PROPOSED STONE TOE

NOTES:  
 ALL TOPSOIL AREAS SHALL BE COVERED WITH EROSION CONTROL FABRIC (ECF) AFTER TOPSOIL HAS BEEN PLACED, GRADED AND COMPACTED.  
 UPLAND SEED SHALL BE APPLIED PRIOR TO PLACEMENT OF ECF.  
 VEGETATED COIR MATTRESS TO BE INSTALLED AT A LATER DATE THAN THE COIR FASCINE. SEE SPECIFICATIONS.



**ISSUED FOR CONSTRUCTION**



Rev.	Date	Description
0	09/27/02	ISSUED FOR CONSTRUCTION
1	09/27/02	ISSUED FOR UTILITY REVIEW
2	09/27/02	PRELIMINARY DRAFT REVIEW PROCESS

Designed by: The Broadcasting Group	Drawn by: ALJ	Reviewed by: SJD	Checked by: ALJ
Project File No. MS2204-L-02000-001	Project Name WOOD STREET	Project No. 119-40	Project Date 09/27/02

THE BROENGINEERING GROUP  
18 COMMERCIAL STREET  
SALEM, MASSACHUSETTS

FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS


NEW BEDFORD HARBOR SUPERFUND SITE  
REY BEFORD, MASSACHUSETTS  
LANDSCAPE RESTORATION DESIGN NORTH OF WOOD STREET

WOOD STREET RESTORATION  
GRADING PLAN


Reference number:  
**L-102**  
Sheet 3 of 12

- EXISTING MAJOR CONTOUR
- EXISTING MINOR CONTOUR
- POST-EXCAVATION CONTOUR
- PROPOSED MAJOR CONTOUR
- PROPOSED MINOR CONTOUR
- PROPOSED COIR FASCINE AND VEGETATED COIR MATTRESS
- EPA LIMIT OF EXCAVATION
- EXISTING PROPERTY LINES
- EXISTING FENCE LINE
- PROPOSED RIP-RAP
- EXISTING RIP-RAP
- PROPOSED STONE TOE

NOTES:  
ALL TOPSOIL AREAS SHALL BE COVERED WITH EROSION CONTROL FABRIC (ECF) AFTER TOPSOIL HAS BEEN PLACED, GRADED AND COMPACTED.  
UPLAND SEED SHALL BE APPLIED PRIOR TO PLACEMENT OF ECF.  
VEGETATED COIR MATTRESS TO BE INSTALLED AT A LATER DATE THAN THE COIR FASCINE. SEE SPECIFICATIONS




**ISSUED FOR CONSTRUCTION**




- EXISTING MAJOR CONTOUR
- EXISTING MINOR CONTOUR
- POST-EXCAVATION CONTOUR
- PROPOSED MAJOR CONTOUR
- PROPOSED MINOR CONTOUR
- - - - - PROPOSED COIR FASCINE AND VEGETATED COIR MATTRESS
- - - - - EPA LIMIT OF EXCAVATION
- EXISTING PROPERTY LINES
- - - - - EXISTING FENCE LINE
- [Hatched Box] PROPOSED RIP-RAP
- [Dotted Box] EXISTING RIP-RAP
- [Cross-hatched Box] PROPOSED STONE TOE

NOTES:  
 ALL TOPSOIL AREAS SHALL BE COVERED WITH EROSION CONTROL FABRIC (ECF) AFTER TOPSOIL HAS BEEN PLACED, GRADED AND COMPACTED.  
 UPLAND SEED SHALL BE APPLIED PRIOR TO PLACEMENT OF ECF.  
 VEGETATED COIR MATTRESS TO BE INSTALLED AT A LATER DATE THAN THE COIR FASCINE. SEE SPECIFICATIONS.



ISSUED FOR CONSTRUCTION



NO.	DATE	DESCRIPTION
1	2/27/02	ISSUED FOR CONSTRUCTION
2	2/27/02	REVISION FOR UTILITY REVIEW
3	2/27/02	REVISION FOR UTILITY REVIEW
4	2/27/02	REVISION FOR UTILITY REVIEW

DESIGNED BY J. W. WHELAN	CHECKED BY J. W. WHELAN	DATE 2/27/02
DRAWN BY ALW	REVIEWED BY SJA	DATE 2/27/02
APPROVED BY ALW	DATE 2/27/02	


THE ENGINEERING GROUP  
 18 COMMERCIAL STREET  
 SALEM, MASSACHUSETTS

FOSTER WHEELER  
 ENVIRONMENTAL CORP.  
 133 FEDERAL STREET  
 BOSTON, MASSACHUSETTS



NEW BEDFORD HARBOR SUPERFUND SITE  
 NEW BEDFORD, MASSACHUSETTS  
 LANDSCAPE RESTORATION DESIGN NORTH OF WOOD STREET  
 WOOD STREET RESTORATION  
 GRADING PLAN

Reference number:  
**L-103**  
 Sheet 4 of 12



U.S. Army Corps of Engineers  
New England District

NO.	DESCRIPTION	DATE	BY
0	ISSUED FOR CONSTRUCTION	08/27/02	ALM
1	REVISION		
2	REVISION		
3	REVISION		
4	REVISION		
5	REVISION		
6	REVISION		
7	REVISION		
8	REVISION		
9	REVISION		
10	REVISION		

DESIGNED BY STEPHEN A. WHEELER ENVIRONMENTAL CORP.	DATE 08/27/02	NO. OF SHEETS 12	SHEET NO. 5
DRAWN BY ALM	CHECKED BY ALM	PROJECT NO. 133 FEDERAL STREET BOSTON, MASSACHUSETTS	PROJECT NAME WOOD STREET RESTORATION GRADING PLAN

- EXISTING MAJOR CONTOUR
- EXISTING MINOR CONTOUR
- POST-EXCAVATION CONTOUR
- PROPOSED MAJOR CONTOUR
- PROPOSED MINOR CONTOUR
- PROPOSED COIR FASCINE AND VEGETATED COIR MATTRESS
- EPA LIMIT OF EXCAVATION
- EXISTING PROPERTY LINES
- EXISTING FENCE LINE
- PROPOSED RIP-RAP
- EXISTING RIP-RAP
- PROPOSED STONE TOE 25.185


NOTES:  
ALL TOPSOIL AREAS SHALL BE COVERED WITH EROSION CONTROL FABRIC (ECF) AFTER TOPSOIL HAS BEEN PLACED, GRADED AND COMPACTED.  
UPLAND SEED SHALL BE APPLIED PRIOR TO PLACEMENT OF ECF.  
VEGETATED COIR MATTRESS TO BE INSTALLED AT A LATER DATE THAN THE COIR FASCINE. SEE SPECIFICATIONS.




NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
LANDSCAPE RESTORATION DESIGN, NORTH OF WOOD STREET  
WOOD STREET RESTORATION  
GRADING PLAN

Reference number:  
**L-104**  
Sheet 5 of 12

ISSUED FOR CONSTRUCTION



NO.	DATE	DESCRIPTION	BY	CHKD
1	08/02/08	ISSUED FOR CONSTRUCTION	ALX	ALX
2	08/02/08	PREPARED FOR USE, REVISED	ALX	ALX
3	07/13/08	PROBABLE UNIT REVIEW PROCESS	ALX	ALX



DESIGNED BY: JULIENNE GARDNER, CLC	DATE: 07/17/08	REV: 0
DRAWN BY: ALX	DRAWN TITLE NO. W2201-C-3000-00	DATE: 08/02/08
CHECKED BY: ALX	DATE: 07/13/08	DESCRIPTION: ISSUED FOR CONSTRUCTION
APPROVED BY: ALX	DATE: 08/02/08	DESCRIPTION: PREPARED FOR USE, REVISED


THE ENGINEERING GROUP  
18 COMMERCIAL STREET  
SALEM, MASSACHUSETTS

FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
LANDSCAPE RESTORATION DESIGN, NORTH OF WOOD STREET  
WOOD STREET RESTORATION  
CROSS SECTIONS  
E 815,250



NOTES:  
ALL TOPSOIL AREAS SHALL BE COVERED WITH EROSION CONTROL FABRIC (ECF) AFTER TOPSOIL HAS BEEN PLACED, GRADED AND COMPACTED.  
UPLAND SEED SHALL BE APPLIED PRIOR TO PLACEMENT OF ECF.  
VEGETATED COIR MATRESS TO BE INSTALLED AT A LATER DATE THAN THE COIR FASCINE. SEE SPECIFICATIONS.




ISSUED FOR CONSTRUCTION


Reference  
number:  
L-301  
Sheet 6 of 12

A B C D E F G H

6  
5  
4  
3  
2  
1




N 2,708,500



N 2,708,400



NOTES:  
 ALL TOPSOIL AREAS SHALL BE COVERED WITH EROSION CONTROL FABRIC (ECF) AFTER TOPSOIL HAS BEEN PLACED, GRADED AND COMPACTED.  
 UPLAND SEED SHALL BE APPLIED PRIOR TO PLACEMENT OF ECF.  
 VEGETATED COR MATTRESS TO BE INSTALLED AT A LATER DATE THAN THE COR FASCINE. SEE SPECIFICATIONS.



ISSUED FOR CONSTRUCTION



US Army Corps of Engineers  
 New England District

Rev.	Date	Description
0	09/27/02	ISSUED FOR CONSTRUCTION
1	08/02/02	ISSUED FOR UGAC REVIEW
2	07/23/02	PRELIMINARY UGAC REVIEW PROCESS

Developed by: The Bidengineering Group	Drawn by: AEW	Reviewed by: AEW	Submitted by: AEW
Date: 09/27/02	Major file no. MS2004-1-302045.dwg	Revision: -570	File name: Plot.dwg

THE BIDENGINEERING GROUP  
 18 COMMERCIAL STREET  
 SALEM, MASSACHUSETTS

FOSTER WHEELER  
 ENVIRONMENTAL CORP.  
 333 FEDERAL STREET  
 BOSTON, MASSACHUSETTS


NEW BEDFORD HARBOR SUPERFUND SITE  
 NEW BEDFORD, MASSACHUSETTS  
 LANDSCAPE RESTORATION DESIGN NORTH OF WOOD STREET  
 WOOD STREET RESTORATION  
 CROSS SECTIONS  
 N 2,708,400 - N 2,708,500

Reference number:  
**L-302**  
 Sheet 7 of 12




A B C D E F G H

6




N 2,708,800

5



N 2,708,700

3




N 2,708,600

1



NOTES:  
 ALL TOPSOIL AREAS SHALL BE COVERED WITH EROSION CONTROL FABRIC (ECF) AFTER TOPSOIL HAS BEEN PLACED, GRADED AND COMPACTED.  
 UPLAND SEED SHALL BE APPLIED PRIOR TO PLACEMENT OF ECF.  
 VEGETATED COR MATTRESS TO BE INSTALLED AT A LATER DATE THAN THE COR FASCINE. SEE SPECIFICATIONS.



ISSUED FOR CONSTRUCTION

US Army Corps of Engineers  
 New England District

Rev.	Date	Description
D	06/27/02	ISSUED FOR CONSTRUCTION
C	06/27/02	ISSUED FOR USE REVIEW
B	06/02/02	ISSUED FOR USE REVIEW
A	07/23/02	PRELIMINARY DRAFT REVIEW REQUEST


THE BIODIVERSITY GROUP 18 COMMERCIAL STREET SALEM, MASSACHUSETTS	Designated by: The BIODIVERSITY GROUP Drawn by: ALW Reviewed by: SJK Checked by: ALW	Date: 06/27/02 Division File No: W22204-1-030202.dgn Drawing Code: File Name: Plot Date: Plot Scale:
--	---	---

NEW BEDFORD HARBOR SUPERFUND SITE  
 WOOD STREET RESTORATION DESIGN NORTH OF WOOD STREET  
 LANDSCAPE RESTORATION CROSS SECTIONS  
 N 2,708,600 - N 2,708,800

Reference number:  
**L-303**  
 Sheet 8 of 12

A B C D E F G H

6  
5  
4  
3  
2  
1



US Army Corps of Engineers  
New England District

Symbol	Description	Date	Author	Checker	Scale	Notes
0	ISSUED FOR CONSTRUCTION	08/27/02				
B	ISSUED FOR LEASE REVIEW	08/27/02				
A	PROPOSED BENT REVIEW IN PROGRESS	07/23/02				

Design by	08/27/02	Rev.	0
Drawn by	Design file no.	Design file no.	032224-1-301000.dgn
Reviewed by	DATE	Draining code	
Submitted by	FILE NAME	Plot scale	
	PROJECT NO.	Plot notes	


THE ENGINEERING GROUP  
18 COMMERCIAL STREET  
SALEM, MASSACHUSETTS

FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS




NEW BEDFORD HARBOR SUPERFUND SITE  
RESTORATION CROSS SECTIONS  
WOOD STREET RESTORATION  
CROSS SECTIONS  
N 2,708,850

NOTES:  
ALL TOPSOIL AREAS SHALL BE COVERED WITH EROSION CONTROL FABRIC (ECF) AFTER TOPSOIL HAS BEEN PLACED, GRADED AND COMPACTED.  
UPLAND SEED SHALL BE APPLIED PRIOR TO PLACEMENT OF ECF.  
VEGETATED COR MATRESS TO BE INSTALLED AT A LATER DATE THAN THE COR FASCINE. SEE SPECIFICATIONS



ISSUED FOR CONSTRUCTION

Reference number:  
**L-304**  
Sheet 9 of 12




Revised	Date	Description	Symbol
0	08/27/02	ISSUED FOR CONSTRUCTION	
1	08/22/02	REVISION FOR USACE REVIEW	
2	08/22/02	PRELIMINARY DRAFT REVIEW PROGRESS	

Design by: The Bioengineering Group Drawn by: ALW	Date: 08/27/02 Design file no. WS20-L-305D1E.dgn Drawing code: S/Δ	Rev. 0 File name: Plot date: Plot date:
THE BIOENGINEERING GROUP 18 COMMERCIAL STREET SALEM, MASSACHUSETTS	Reviewed by: Suggested by: ALW	FOSTER WHEELER FEDERAL CORP. 133 FEDERAL STREET BOSTON, MASSACHUSETTS



NOTES:  
 ALL TOPSOIL AREAS SHALL BE COVERED WITH EROSION CONTROL FABRIC (ECP) AFTER TOPSOIL HAS BEEN PLACED, GRADED AND COMPACTED.  
 UPLAND SEED SHALL BE APPLIED PRIOR TO PLACEMENT OF ECF.  
 VEGETATED COR MATTRESS TO BE INSTALLED AT A LATER DATE THAN THE COR FASCINE. SEE SPECIFICATIONS




ISSUED FOR CONSTRUCTION

NEW BEDFORD HARBOR SUPERFUND SITE  
 NEW BEDFORD, MASSACHUSETTS  
 LANDSCAPE RESTORATION DESIGN NORTH OF WOOD STREET  
 WOOD STREET RESTORATION  
 CROSS SECTIONS  
 N 2,708,300

Reference number:  
**L-305**  
 Sheet 10 of 12


6  
5  
4  
3  
2  
1



L-01 TYPICAL CROSS SECTION


Not to Scale

NOTE:  
1. REFER TO SPECIFICATIONS FOR SPECIES OF PLANT PLUGS, SEED MIX AND VEGETATED COIR MATTRESS (TO BE INSTALLED ACCORDING TO CONSTRUCTION SCHEDULE AT A LATER DATE).



L-02 STONE TOE

Not to Scale



L-03 RIPRAP WITH STONE TOE

Not to Scale



NOTES:  
ALL TOPSOIL AREAS SHALL BE COVERED WITH EROSION CONTROL FABRIC (ECF) AFTER TOPSOIL HAS BEEN PLACED, GRADED AND COMPACTED.  
VEGETATED COIR MATTRESS TO BE INSTALLED AT A LATER DATE THAN THE COIR FASCINE. SEE SPECIFICATIONS.


ISSUED FOR CONSTRUCTION

Rev.	Date	Description
0	08/27/03	ISSUED FOR CONSTRUCTION
1	08/27/03	ISSUED FOR BIDDING
2	07/23/03	PRELIMINARY BIDDING PROPOSALS

DATE: 08/27/03	SCALE: AS SHOWN	DESIGNED BY: [Name]	DRIVEN BY: [Name]	REVIEWED BY: [Name]	DATE: 08/27/03
THE BIOENGINEERING GROUP 18 COMMERCIAL STREET SALEM, MASSACHUSETTS			FOSTER WHEELER ENVIRONMENTAL CORP. 133 FEDERAL STREET BOSTON, MASSACHUSETTS		

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
LANDSCAPE RESTORATION DESIGN, NORTH OF WOOD STREET  
WOOD STREET RESTORATION  
DETAILS


Reference number:  
L-501  
Sheet 11 of 12



NOTE:  
 1. ALL AREAS RECEIVING TOPSOIL TO RECEIVE EROSION CONTROL FABRIC.  
 2. REFER TO SPECIFICATIONS FOR SPECIES OF PLANT PLUGS, SEED MIX AND VEGETATED COIR MATTRESS (TO BE INSTALLED ACCORDING TO CONSTRUCTION SCHEDULE).  
 3. LAY OUT EROSION CONTROL FABRIC ROLLS PERPENDICULAR TO THE RIVER CHANNEL. ALL BLANKETS SHALL OVERLAP 6". FASTEN WITH 1' LONG WOOD STAKES THROUGH BOTH LAYERS OF FABRIC AT THE OVERLAPPED AREA 1' O.C.


**L-04 EROSION CONTROL FABRIC**

NOT TO SCALE




**DETAIL NOTCHED WOOD STAKE**

NOT TO SCALE





**L-06 VEGETATED COIR MATTRESS**

NOT TO SCALE



**L-05 PROTECTION OF EXISTING TREES**

NOT TO SCALE




**L-07 COIR FASCINE WITH EARTH ANCHOR AND WOOD STAKES**

NOT TO SCALE



NOTES:  
 ALL TOPSOIL AREAS SHALL BE COVERED WITH EROSION CONTROL FABRIC (ECF) AFTER TOPSOIL HAS BEEN PLACED, GRADED AND COMPACTED. VEGETATED COIR MATTRESS TO BE INSTALLED AT A LATER DATE THAN THE COIR FASCINE. SEE SPECIFICATIONS.

**ISSUED FOR CONSTRUCTION**



Rev.	Date	Description	By	Check
0	09/27/02	ISSUED FOR CONSTRUCTION	ALW	
1	08/02/02	ISSUED FOR USACE REVIEW	ALW	
2	07/23/02	PROLIFERATE DRAFT REVIEW IN PROGRESS	ALW	

Designed by The Biological Group	Drawn by ALW	Reviewed by SJD	Submitted by ALW
THE ENGINEERING GROUP 18 COLLEEN AVENUE SALEM, MASSACHUSETTS	FOSTER WHEELER CORP 133 FEDERAL STREET BOSTON, MASSACHUSETTS		

NEW BEDFORD HARBOR SUPERFUND SITE  
 LANDSCAPE RESTORATION DESIGN NORTH OF WOOD STREET  
 WOOD STREET RESTORATION  
 DETAILS

Reference  
 number:  
**L-502**  
 Sheet 12 of 12

**Appendix G.2**  
**Restoration Planting Design**



US Army Corps  
of Engineers  
New England District

PREPARED BY  
**THE BIOENGINEERING GROUP, INC.**

18 COMMERCIAL STREET  
SALEM, MASSACHUSETTS 01970


Erosion Control • Water Quality • Habitat Restoration  
TEL: (978) 740-0096 FAX: (978) 740-0097

PREPARED FOR

**FOSTER WHEELER**

FOSTER WHEELER ENVIRONMENTAL CORPORATION  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS 02110

Engineering • Remediation • Planning • Consulting  
TEL: (617) 457-8200 FAX: (617) 457-8438/8439




# RESTORATION PLANTING DESIGN NORTH OF WOOD STREET NEW BEDFORD HARBOR SUPERFUND SITE

ISSUED FOR CONSTRUCTION  
JULY 2003

NEW BEDFORD,  
MASSACHUSETTS

PROJ. NO. 59736823415		INDEX TO DRAWINGS	
SHEET NO.	DRAWING NO.	TITLE	
1	G-001	WS2204-G-001.dgn	COVER SHEET AND INDEX TO DRAWINGS
2	LP-101	WS2204-L-101.dgn	WOOD STREET RESTORATION PLANTING PLAN
3	LP-102	WS2204-L-102.dgn	WOOD STREET RESTORATION PLANTING PLAN
4	LP-103	WS2204-L-103.dgn	WOOD STREET RESTORATION PLANTING PLAN
5	LP-601	WS2204-L-601.dgn	WOOD STREET RESTORATION PLANTING DETAILS
6	LP-602	WS2204-L-602.dgn	WOOD STREET RESTORATION PLANTING DETAILS



PREPARED BY:  
*Walter C. Bennett*  
PRINCIPAL, A/E/F/IN  
DATE: *July 18, 03*  
This project was prepared for the use of the user only. The user is responsible for the accuracy and registration of the information and drawings. The user is responsible for the accuracy and registration of the information and drawings. The user is responsible for the accuracy and registration of the information and drawings.

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
RESTORATION DESIGN, NORTH OF WOOD STREET  
COVER SHEET AND  
INDEX TO DRAWINGS

Reference  
number:  
**G-001**  
Sheet 1 of 6

CONTRACT • DACW33-94-D-0002

**LEGEND**

- PHASE 1 CONTOUR
- PHASE 1 COIR FASCINE (BY OTHERS)
- EPA LIMIT OF REMEDIATION
- EXISTING PROPERTY LINES
- EXISTING FENCE LINE
- PHASE 1 RIP-RAP (BY OTHERS)
- EXISTING RIP-RAP (BY OTHERS)
- PHASE 1 STONE TOE (BY OTHERS)
- PROPOSED LOW MARSH
- PROPOSED HIGH MARSH

**PLANT SCHEDULE - HIGH AND LOW MARSH**


Symbol	Botanical Name	Common Name	Avg. Spacing	Notes
	<i>Spartina alterniflora</i>	Smooth Cordgrass	1.5' O.C.	Low Marsh Species - to be planted between coir fascine and elev. 2.5' N.G.V.D. - 2" Plug or bare root
	<i>Spartina patens</i>	Salt Meadow Cordgrass	1.5' O.C.	High Marsh Species - to be planted between elev. 2.5' and 3.5' N.G.V.D. - 2" Plug or bare root
	<i>Distichlis spicata</i>	Salt Grass	1.5' O.C.	High Marsh Species - to be planted between elev. 2.5' and 3.5' N.G.V.D. - 2" Plug or bare root

**NOTES:**

1. THE POST-PHASE 1 GROUND SURFACE ELEVATIONS ARE ESTIMATES BASED ON ESTIMATED DEPTHS OF EXCAVATION FOR CONTAMINATED SEDIMENT REMOVAL. THE ACTUAL DEPTH OF SEDIMENT REMOVAL AND ACTUAL GROUND SURFACE ELEVATION AFTER COMPLETION OF PHASE 1 CONSTRUCTION MAY VARY. THE ACTUAL LOW MARSH AND HIGH MARSH PLANTING AREAS SHALL CORRESPOND TO THE ACTUAL GROUND SURFACE ELEVATIONS LISTED IN THE HIGH AND LOW MARSH PLANTING SCHEDULE.
2. THE LINE DELINEATING BORDER BETWEEN LOW MARSH AND HIGH MARSH SHALL FOLLOW THE AS-BUILT 2.5' CONTOUR LINE AND SHALL BE DETERMINED IN THE FIELD BY FOSTER WHEELER.
3. ALL HIGH AND LOW MARSH PLANTING SHALL OCCUR IN THE SPRING; SEE SPECIFICATIONS FOR PLANTING WINDOW.
4. NO PLANTING WORK SHALL BE PERFORMED PRIOR TO REPAIR OF ANY DAMAGES TO EROSION CONTROL FABRIC (ECF) AND/OR COIR FASCINES, OR PRIOR TO THE APPROVAL OF FOSTER WHEELER.
5. ONE DAY PRIOR TO PLANTING, THE LOCATION OF PLANTS TO BE INSTALLED THE FOLLOWING DAY SHALL BE STAKED FOR APPROVAL BY FOSTER WHEELER.
6. ALL DISTURBED AREAS ABOVE ELEVATION 3.5' SHALL BE SEEDING WITH SEED MIX SPECIFIED IN THE CONTRACT SPECIFICATIONS PRIOR TO COMPLETION OF WORK.
7. PLANT MATERIAL SHALL BE INSTALLED THROUGH ECF WHERE ECF IS PRESENT.
8. A SALTMARSH PLANTING SPECIALIST, APPROVED BY FOSTER WHEELER, SHALL BE ON-SITE TO PROVIDE ASSISTANCE DURING ALL PLANTING OPERATIONS. SEE SPECIFICATIONS FOR QUALIFICATIONS REGARDING SALTMARSH PLANTING SPECIALISTS.
9. THE "EPA LIMIT OF REMEDIATION" IS BASED ON DATA AVAILABLE AT THE TIME OF DESIGN. THE ACTUAL LIMIT OF REMEDIATION WORK MAY VARY.
10. SPECIFIC PLANT ARRANGEMENT AND LOCATION PER CLIENT REQUEST.

**ADDITIONAL NOTES FROM FCN-024-076, 6/12/03, BY FWENC AND TBG**

11. DELETE USE OF WOODCHIPS ALONG LINEAR PLANTING AT FORMER LUMBERYARD SHORELINE. REPLACE WITH FOLLOWING TREATMENT:
  - WITHIN LINEAR AREA APPROXIMATELY 10 FEET WIDE JUST WEST OF BOULDERS, RAKE OFF EXISTING STRAW MULCH, TILL OR SCARIFY SURFACE, AND PLANT WITH NATIVE CONSERVATION SEED MIX SUITABLE FOR SANDY, GRAVELLY SOIL. SUBMIT PROPOSED SEED MIX FOR APPROVAL. APPLY STRAW MULCH FOLLOWING SEEDING.
12. CHANGE UPLAND TREE AND SHRUB PLANTING ALONG LUMBERYARD SHORELINE TO CLUMPED PLANTINGS. USE SAME NUMBER AND SPECIES OF TREES (4 FRAXINUS, 2 ACER RUBRUM, 1 AMELANCIER CANADENSIS), AND SAME APPROXIMATE SPACING OF TREES. PLACE 4 SHRUBS IN MODULAR ARRANGEMENT AROUND EACH TREE (DOUBLE THE NUMBER OF SHRUBS CURRENTLY SHOWN ON PLAN). NEW TOTAL SHRUBS EQUALS 14 ARONIA-ARBUTIFOLIA, 8 MYRICA PENNSYLVANICA, 6 PRUNUS MARITIMA. EXACT PLACEMENT OF TREES AND SHRUBS TO BE STAKED BY THE BIOENGINEERING GROUP (TBG) PRIOR TO PLANTING, IN BETWEEN BOULDERS IF SPACE ALLOWS.
13. ADD PLANTINGS ALONG INSIDE FENCE LINE (APPROXIMATELY 130 FEET IN LENGTH) OF ACUSHNET VIEW PARK PER REQUEST OF ACUSHNET CONSERVATION COMMISSION TO INCLUDE 10 PRUNUS MARITIMA, 4 BAYBERRY, AND 4 CHOKEBERRY, EXACT PLACEMENT TO BE STAKED BY TBG PRIOR TO PLANTING.



Rev.	Date	Description	Symbol	Appr.	Date
1	07/14/03	ISSUED FOR CONSTRUCTION			
0	04/09/03	FINAL DRAFT D02 BY FWENC			
C	04/04/03	FINAL DRAFT D02			
B	07/21/03	ISSUED FOR USE REVIEW			
A	07/21/03	PRELIMINARY DRAFT REVIEW IN PROGRESS			

Prepared by	Drawn by	Reviewed by	Submitted by
ALW	ALW	ALW	ALW

THE BIOENGINEERING GROUP  
18 COMMERCIAL STREET  
SALLEN, MASSACHUSETTS


FOSTER WHEELER  
ENVIRONMENTAL GROUP  
100 STATE STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
RESTORATION DESIGN CONSULTING'S  
LANDSCAPE RESTORATION DESIGN NORTH OF WOOD STREET

WOOD STREET RESTORATION  
PLANTING PLAN

Reference number:  
**LP-101**  
Sheet 2 of 6


ISSUED FOR CONSTRUCTION





### LEGEND

	PHASE 1 CONTOUR		PHASE 1 STONE TOE (BY OTHERS)
	PHASE 1 COIR FASCINE (BY OTHERS)		PROPOSED LOW MARSH
	EPA LIMIT OF REMEDIATION		PROPOSED HIGH MARSH
	EXISTING PROPERTY LINES		
	EXISTING FENCE LINE		
	PHASE 1 RIP-RAP (BY OTHERS)		
	EXISTING RIP-RAP		




#### PLANT SCHEDULE - HIGH AND LOW MARSH

Symbol	Botanical Name	Common Name	Avg. Spacing	Notes
	<i>Spartina alterniflora</i>	Smooth Cordgrass	1.5' O.C.	Low Marsh Species - to be planted between coir fascine and elev. 2.5' N.G.V.D. - 2" Plug or bare root
	<i>Spartina patens</i>	Soft Meadow Cordgrass	1.5' O.C.	High Marsh Species - to be planted between elev. 2.5' and 3.5' N.G.V.D. - 2" Plug or bare root
	<i>Distichlis spicata</i>	Salt Grass	1.5' O.C.	High Marsh Species - to be planted between elev. 2.5' and 3.5' N.G.V.D. - 2" Plug or bare root

SEE SHEET LP-502 FOR UPLAND PLANTING PLANT INFORMATION

#### NOTES:

1. THE POST-PHASE 1 GROUND SURFACE ELEVATIONS ARE ESTIMATES BASED ON ESTIMATED DEPTHS OF EXCAVATION FOR CONTAMINATED SEDIMENT REMOVAL. THE ACTUAL DEPTH OF SEDIMENT REMOVAL AND ACTUAL GROUND SURFACE ELEVATION AFTER COMPLETION OF PHASE 1 CONSTRUCTION MAY VARY. THE ACTUAL LOW MARSH AND HIGH MARSH PLANTING AREAS SHALL CORRESPOND TO THE ACTUAL GROUND SURFACE ELEVATIONS LISTED IN THE HIGH AND LOW MARSH PLANTING SCHEDULE.
  2. THE LINE DELINEATING BORDER BETWEEN LOW MARSH AND HIGH MARSH SHALL FOLLOW THE AS-BUILT 2.5' CONTOUR LINE AND SHALL BE DETERMINED IN THE FIELD BY FOSTER WHEELER.
  3. ALL HIGH AND LOW MARSH PLANTING SHALL OCCUR IN THE SPRING; SEE SPECIFICATIONS FOR PLANTING WINDOW.
  4. NO PLANTING WORK SHALL BE PERFORMED PRIOR TO REPAIR OF ANY DAMAGES TO EROSION CONTROL FABRIC (ECF) AND/OR COIR FASCINES, OR PRIOR TO THE APPROVAL OF FOSTER WHEELER.
  5. ONE DAY PRIOR TO PLANTING, THE LOCATION OF PLANTS TO BE INSTALLED THE FOLLOWING DAY SHALL BE STAKED FOR APPROVAL BY FOSTER WHEELER.
  6. ALL DISTURBED AREAS ABOVE ELEVATION 3.5' SHALL BE SEEDING WITH SEED MIX SPECIFIED IN THE CONTRACT SPECIFICATIONS PRIOR TO COMPLETION OF WORK.
  7. PLANT MATERIAL SHALL BE INSTALLED THROUGH ECF WHERE ECF IS PRESENT.
  8. A SALT MARSH PLANTING SPECIALIST, APPROVED BY FOSTER WHEELER, SHALL BE ON-SITE TO PROVIDE ASSISTANCE DURING ALL PLANTING OPERATIONS. SEE SPECIFICATIONS FOR QUALIFICATIONS REGARDING SALT MARSH PLANTING SPECIALISTS.
  9. THE "EPA LIMIT OF REMEDIATION" IS BASED ON DATA AVAILABLE AT THE TIME OF DESIGN. THE ACTUAL LIMIT OF REMEDIATION WORK MAY VARY.
  10. SPECIFIC PLANT ARRANGEMENT AND LOCATION PER CLIENT REQUEST.
- ADDITIONAL NOTES FROM FCN-024-076, 6/12/03, BY FWENC AND TBG
11. EXACT PLACEMENT OF 4 TREES ALONG WESTERN SHORELINE TO BE STAKED BY TBG PRIOR TO PLANTING.
  12. DELETE 2 *Acer rubrum* TREES ALONG EASTERN SHORELINE JUST NORTH OF TITLEIST PARKING LOT.



Symbol	Description	Date	By
A	PRELIMINARY DRAFT REVIEW IN PROGRESS	11/17/02	ALW
B	ISSUED FOR CONSTRUCTION	07/14/03	ALW
C	FINAL DRAFT NOX (BY FWH)	04/09/03	ALW
D	FINAL DRAFT NOX (BY FWH)	04/09/03	ALW

THE BIOENGINEERING GROUP  
18 COMMERCIAL STREET  
SALMON, MASSACHUSETTS

FOSTER WHEELER  
135 BENTLEY STREET  
BOSTON, MASSACHUSETTS


DESIGNED BY: JIM BLOOMBERG  
DRAWN BY: ALW  
REVIEWED BY: TBG  
SUBMITTED BY: ALW


DATE: 07/14/03  
DRAWING NO.: 22204-LP-103-001  
DRAWING CODE:  
FILE NAME:  
PROJECT:

NEW BEDFORD HARBOR SUPERFUND SITE  
LANDSCAPE RESTORATION DESIGN, NORTH OF WOOD STREET  
WOOD STREET RESTORATION  
PLANTING PLAN

Reference number:  
**LP-102**  
Sheet 3 of 6

ISSUED FOR CONSTRUCTION





LEGEND

- PHASE 1 CONTOUR
- PHASE 1 COIR FASCINE (BY OTHERS)
- EPA LIMIT OF REMEDIATION
- EXISTING PROPERTY LINES
- EXISTING FENCE LINE
- PHASE 1 RIP-RAP (BY OTHERS)
- EXISTING RIP-RAP (BY OTHERS)
- PHASE 1 STONE TOE (BY OTHERS)
- PROPOSED LOW MARSH
- PROPOSED HIGH MARSH

PLANT SCHEDULE - HIGH AND LOW MARSH

Symbol	Botanical Name	Common Name	Avg. Spacing	Notes
	<i>Spartina alterniflora</i>	Smooth Cordgrass	1.5' O.C.	Low Marsh Species - to be planted between coir fascine and elev. 2.5' N.G.V.D. - 2" Plug or bare root
	<i>Spartina patens</i>	Salt Meadow Cordgrass	1.5' O.C.	High Marsh Species - to be planted between elev. 2.5' and 3.5' N.G.V.D. - 2" Plug or bare root
	<i>Distichlis spicata</i>	Salt Grass	1.5' O.C.	High Marsh Species - to be planted between elev. 2.5' and 3.5' N.G.V.D. - 2" Plug or bare root

SEE SHEET LP-502 FOR UPLAND PLANTING PLANT INFORMATION


NOTES:

1. THE POST-PHASE 1 GROUND SURFACE ELEVATIONS ARE ESTIMATES BASED ON ESTIMATED DEPTHS OF EXCAVATION FOR CONTAMINATED SEDIMENT REMOVAL. THE ACTUAL DEPTH OF SEDIMENT REMOVAL AND ACTUAL GROUND SURFACE ELEVATION AFTER COMPLETION OF PHASE 1 CONSTRUCTION MAY VARY. THE ACTUAL LOW MARSH AND HIGH MARSH PLANTING AREAS SHALL CORRESPOND TO THE ACTUAL GROUND SURFACE ELEVATIONS LISTED IN THE HIGH AND LOW MARSH PLANTING SCHEDULE.
2. THE LINE DELINEATING BORDER BETWEEN LOW MARSH AND HIGH MARSH SHALL FOLLOW THE AS-BUILT 2.5' CONTOUR LINE AND SHALL BE DETERMINED IN THE FIELD BY FOSTER WHEELER.
3. ALL HIGH AND LOW MARSH PLANTING SHALL OCCUR IN THE SPRING; SEE SPECIFICATIONS FOR PLANTING WINDOW.
4. NO PLANTING WORK SHALL BE PERFORMED PRIOR TO REPAIR OF ANY DAMAGES TO EROSION CONTROL FABRIC (ECF) AND/OR COIR FASCINES, OR PRIOR TO THE APPROVAL OF FOSTER WHEELER.
5. ONE DAY PRIOR TO PLANTING, THE LOCATION OF PLANTS TO BE INSTALLED THE FOLLOWING DAY SHALL BE STAKED FOR APPROVAL BY FOSTER WHEELER.
6. ALL DISTURBED AREAS ABOVE ELEVATION 3.5' SHALL BE SEEDING WITH SEED MIX SPECIFIED IN THE CONTRACT SPECIFICATIONS PRIOR TO COMPLETION OF WORK.
7. PLANT MATERIAL SHALL BE INSTALLED THROUGH ECF WHERE ECF IS PRESENT.
8. A SALTMARSH SPECIALIST, APPROVED BY FOSTER WHEELER, SHALL BE ON-SITE TO PROVIDE ASSISTANCE DURING ALL PLANTING OPERATIONS. SEE SPECIFICATIONS FOR QUALIFICATIONS REGARDING SALTMARSH PLANTING SPECIALISTS.
9. THE "EPA LIMIT OF REMEDIATION" IS BASED ON DATA AVAILABLE AT THE TIME OF DESIGN. THE ACTUAL LIMIT OF REMEDIATION WORK MAY VARY.
10. SPECIFIC PLANT ARRANGEMENT AND LOCATION PER CLIENT REQUEST.

ADDITIONAL NOTES FROM FCN-024-075, 6/12/03, BY FWENC AND TBG

1. REPLACE "SUN/SHADE NATIVE WILDFLOWER MIX" WITH "NATIVE CONSERVATION GRASS MIX".
2. FOR UPLAND PLANTINGS IN "SQUARE" IMMEDIATELY NORTHWEST OF WOOD STREET BRIDGE, NUMBER AND SPECIES OF TREES AND SHRUBS TO REMAIN THE SAME, BUT LOCATIONS TO BE MODIFIED TO CLUMPED ARRANGEMENT. EXACT LOCATION AND ARRANGEMENT TO BE STAKED BY TBG PRIOR TO PLANTING.
3. FOR 2 ACER RUBRUM TREES ALONG TOP OF BANK ALONG WESTERN SHORELINE AT CORNER OF SUBSTATION, EXACT LOCATION TO BE STAKED BY TBG PRIOR TO PLANTING.

ISSUED FOR CONSTRUCTION



NO.	DATE	DESCRIPTION	BY	CHKD.
1	07/14/03	ISSUED FOR CONSTRUCTION	TBG	AW
2	07/14/03	FINAL DRAFT (BY TBG)	TBG	AW
3	07/14/03	REVISIONS FOR RFP REVIEW	TBG	AW
4	07/14/03	REVISIONS FOR RFP REVIEW	TBG	AW

DESIGNED BY THE BIOENGINEERING GROUP 18 COMMERCIAL STREET SALEM, MASSACHUSETTS	DRAWN BY ALW	CHECKED BY DB	DATE 07/14/03
PREPARED BY FOSTER WHEELER ENVIRONMENTAL CORP. 133 FEDERAL STREET BOSTON, MASSACHUSETTS	APPROVED BY ALW	DATE 07/14/03	

THE BIOENGINEERING GROUP  
18 COMMERCIAL STREET  
SALEM, MASSACHUSETTS


FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
LANDSCAPE RESTORATION DESIGN NORTH OF WOOD STREET  
WOOD STREET RESTORATION  
PLANTING PLAN


Reference number:  
LP-103  
Sheet 4 of 6

A B C D E F G H


6  
5  
4  
3  
2  
1



L-1 TYPICAL SALT MARSH STABILIZATION AND PLANTING CROSS SECTION  
Not to Scale



L-2 PROTECTION OF EXISTING TREES  
NOT TO SCALE



Rev.	Date	Description
1	07/14/03	ISSUED FOR CONSTRUCTION
0	04/09/03	FINAL DRAFT LOG, (BY FRENCH)
C	04/09/03	FINAL DRAFT LOG
B	07/21/02	ISSUED FOR USE/REVIEW
A	11/29/02	PRELIMINARY DRAFT REVIEW PROGRESS

Rev.	Date	Drawn By	Checked By	Scale	Project No.	Sheet No.
1	07/14/03	ALW	OB	AS SHOWN	NEW BEDFORD HARBOR SUPERFUND SITE RESTORATION	WOOD STREET RESTORATION


THE ENGINEERING GROUP  
SALEM, MASSACHUSETTS

FOSTER WHEELER  
ENVIRONMENTAL CORP.  
133 FEDERAL STREET  
BOSTON, MASSACHUSETTS


LANDSCAPE RESTORATION DESIGN, NORTH OF WOOD STREET  
WOOD STREET RESTORATION  
PLANTING DETAILS

Reference number:  
LP-501  
Sheet 5 of 6


ISSUED FOR CONSTRUCTION



**L-3 SHRUB PLANTING**  
NOT TO SCALE



**L-4 GROUND COVER PLANTING**  
NOT TO SCALE



**L-5 DECIDUOUS TREE PLANTING**  
NOT TO SCALE

**PLANT SCHEDULE- UPLAND SPECIES**  
(FOR RESIDENTIAL/LUMBERYARD BUFFER AND UPLAND PLANTING AREAS ONLY)

TREES				
Symbol	Latin Name	Common Name	Spacing	Plant Size
AC	<i>Amelanchier canadensis</i>	Serviceberry	10' O.C.	Multistem - 8' height, 3-5 stems
AR	<i>Acer rubrum</i>	Red Maple	10' O.C.	Multistem - 8' height, 3-5 stems
FP	<i>Fraxinus pennsylvanica</i>	Green Ash	20' O.C.	2" Caliper B&B

SHRUBS				
Symbol	Latin Name	Common Name	Spacing	Plant Size
AA	<i>Aronia arbutifolia</i>	Red Chokeberry	10' O.C.	5 Gal. Container
MP	<i>Myrica pensylvanica</i>	Northern Bayberry	8' O.C.	5 Gal. Container
PM	<i>Prunus maritima</i>	Beach Plum	6' O.C.	5 Gal. Container

GROUND COVER				
Symbol	Latin Name	Common Name	Spacing	Plant Size
RA	<i>Rhus aromatica 'Gro-Low'</i>	Fragrant Sumac	4' O.C.	4" Pot

ADDITIONAL NOTE FROM FCN-024-076, 6/12/03, BY FWENC AND TBG  
1. PLANTING SUBCONTRACTOR TO SUBMIT PROPOSED SPECIFICATION TO BE USED FOR BACKFILL SOIL MIX FOR TREE AND SHRUB PLANTING DETAILS.

Rev.	Date	Description
1	07/14/03	ISSUED FOR CONSTRUCTION
2	08/08/03	FINAL DRAFT 100% (BY FIELD)
3	04/04/03	FINAL DRAFT 100%
4	01/21/03	ISSUED FOR USE REVIEW
5	11/02/02	PRELIMINARY DRAFT REVIEW PROCESS

DESIGNED BY: THE BIOENGINEERING GROUP, SALEM, MASSACHUSETTS  
DRAWN BY: ALX  
REVIEWED BY: CB  
SUBMITTED BY: ALX

DATE: 07/14/03  
DESIGN FILE NO.: MS2204-LP-030204.dwg  
DRAWING CODE:  
FILE NAME: For sheet  
FOR POSTER:

NEW BEDFORD HARBOR SUPERFUND SITE  
NEW BEDFORD, MASSACHUSETTS  
LANDSCAPE RESTORATION DESIGN NORTH OF WOOD STREET

WOOD STREET RESTORATION  
PLANTING DETAILS

**Appendix H**  
**Project Schedule**

Activity ID	Activity Description	O D	Early Start	Early Finish	2003												2004				
					J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
<b>NORTH OF WOOD ST.</b>																					
<b>Sampling and Analysis Plan (SAP)</b>																					
C4WS013010	Wood St. SAP*	34*	22JUL02A	06SEP02A	===== Wood St. SAP*																
C4WS013011	Prepare Draft Wood St. SAP	5	22JUL02A	30JUL02A	===== Prepare Draft Wood St. SAP																
C4WS013012	Internal Review Draft Wood St. SAP	3	31JUL02A	13AUG02A	===== Internal Review Draft Wood St. SAP																
C4WS013013	Revise & Submit Draft Wood St. SAP	2	13AUG02A	13AUG02A	===== Revise & Submit Draft Wood St. SAP																
C4WS013014	USACE Review & Comment Draft Wood St. SAP	5	14AUG02A	03SEP02A	===== USACE Review & Comment Draft Wood St. SAP																
C4WS013015	Finalize & Issue Wood St. SAP	3	04SEP02A	06SEP02A	===== Finalize & Issue Wood St. SAP																
<b>Air Monitoring Plan</b>																					
C4WS013090	Wood St. Air Monitoring Plan*	193*	15APR02A	17JAN03A	===== Wood St. Air Monitoring Plan*																
C4WS013091	Prepare Draft Air Monitoring Plan	10	15APR02A	12AUG02A	===== Prepare Draft Air Monitoring Plan																
C4WS013092	Int. Rvw Draft Air Monitoring Plan	5	13AUG02A	06SEP02A	===== Int. Rvw Draft Air Monitoring Plan																
C4WS013093	Revise & Submit Draft Air Monitor. Plan	5	09SEP02A	02OCT02A	===== Revise & Submit Draft Air Monitor. Plan																
C4WS013094	USACE Review & Comment Draft AMP	5	03OCT02A	13NOV02A	===== USACE Review & Comment Draft AMP																
C4WS013095	Prepare Response to Comments Air Monitoring Plan	5	19NOV02A	17JAN03A	===== Prepare Response to Comments Air Monitoring Plan																
C4WS013096	Air Monitoring Plan Meeting	1	19FEB03A	19FEB03A	===== Air Monitoring Plan Meeting																
C4WS013097	Finalize & Issue Air Monitoring Plan	20	20FEB03A	24MAR03A	===== Finalize & Issue Air Monitoring Plan																
C4WS013098	USACE/EPA Review Air Monitoring Plan	15	25MAR03A	03SEP03A	===== USACE/EPA Review Air Monitoring Plan																
C4WS013099	USACE Prepare Scope for Air Monitoring Plan	15	10SEP03A	07JAN04A	===== USACE Prepare Scope for Air Monitoring Plan																
<b>Work Plan</b>																					
C4WS000000	North of Wood St. Planning*	185*	30JAN02A	21OCT02A	===== North of Wood St. Planning*																
C4WS013121	Issue RFP-78: Procure/Plan for North of Wood St.	1	30JAN02A	30JAN02A	===== Issue RFP-78: Procure/Plan for North of Wood St.																
C4WS013122	Prepare & Issue WS Procure/Plan Proposal	10	04FEB02A	04MAR02A	===== Prepare & Issue WS Procure/Plan Proposal																
C4WS013127	USACE Rvw & Approve WS Planning Proposal w. NTP	10	05MAR02A	10MAY02A	===== USACE Rvw & Approve WS Planning Proposal w. NTP																
C4WS013310	Finalize Scope Meeting	1	13MAR02A	13MAR02A	===== Finalize Scope Meeting																
C4WS013300	North of Wood St. Work Plan & Estimate*	126*	19MAR02A	13SEP02A	===== North of Wood St. Work Plan & Estimate*																
C4WS013320	Prepare Draft Wood St. WP	20	19MAR02A	20JUN02A	===== Prepare Draft Wood St. WP																
C4WS013330	Int. Review and Revise WS Work Plan	2	21JUN02A	21JUN02A	===== Int. Review and Revise WS Work Plan																
C4WS013350	Submit WS Work Plan to USACE	1	24JUN02A	24JUN02A	===== Submit WS Work Plan to USACE																
C4WS013351	North of Wood St. Working Meeting	1	02JUL02A	02JUL02A	===== North of Wood St. Working Meeting																
C4WS013352	Form Decisions/Compile NWS Information from Mtg	2	03JUL02A	05JUL02A	===== Form Decisions/Compile NWS Information from Mtg																
C4WS013353	Prepare Draft Wood St. WP & Estimate	10	03JUL02A	11JUL02A	===== Prepare Draft Wood St. WP & Estimate																
C4WS013354	Int. Review and Revise WS WP & Estimate	6	15JUL02A	19JUL02A	===== Int. Review and Revise WS WP & Estimate																
C4WS013355	Submit WS WP & Estimate to USACE	2	22JUL02A	23JUL02A	===== Submit WS WP & Estimate to USACE																
C4WS013360	Negotiate Draft Wood St. WP & Estim.	5	24JUL02A	23AUG02A	===== Negotiate Draft Wood St. WP & Estim.																
C4WS013370	Finalize & Submit Wood St. WP & Estim.	3	26AUG02A	26AUG02A	===== Finalize & Submit Wood St. WP & Estim.																
C4WS013390	Award Modification for Wood St. WP & Estim	5	26AUG02A	13SEP02A	===== Award Modification for Wood St. WP & Estim																
<b>Construction Quality Control Plan (CQCP)</b>																					
C4WS013400	Wood St. CQCP*	39*	08JUL02A	29AUG02A	===== Wood St. CQCP*																
C4WS013410	Prepare Draft Wood St. CQCP	5	08JUL02A	22JUL02A	===== Prepare Draft Wood St. CQCP																
C4WS013420	Internal Review Draft Wood St. CQCP	3	23JUL02A	16AUG02A	===== Internal Review Draft Wood St. CQCP																
C4WS013430	Revise & Submit Draft Wood St. CQCP	2	20AUG02A	27AUG02A	===== Revise & Submit Draft Wood St. CQCP																

Start Date 01MAR94  
 Finish Date 14FEB05  
 Data Date 16FEB04

Early Bar  
 Progress Bar  
 Critical Activity

TR4B

Sheet 1 of 5

**North of Wood Street  
 NWS Final Schedule**


NORTH OF WOOD STREET  
 FL- North of Wood St. filter











Start Date 01MAR94  
 Finish Date 14FEB05  
 Data Date 16FEB04

 Early Bar  
 Progress Bar  
 Critical Activity

© Primavera Systems, Inc.

TR4B

Sheet 5 of 5

**North of Wood Street  
NWS Final Schedule**

NORTH OF WOOD STREET  
FL- North of Wood St. filter

**Appendix I**

**North of Wood Street Project Cost Report**



**DETAILED COST REPORT**

NWS Excavation Subcontractor		Budget	Actuals	Committed	Forecast	Variance	% Var
<b>TASK 01 Mobilization &amp; Preparatory Work</b>							
<b>Subtask/Activity 01.00 Mobilization</b>							
40	Other Subs	\$742,415	\$563,366	\$563,366	\$563,366	\$179,049	
	Subtotal 01.00	\$742,415	\$563,366	\$563,366	\$563,366	\$179,049	
<b>Total for Subtask 01 Mobilization of Const. Equipment an</b>		<b>\$742,415</b>	<b>\$563,366</b>	<b>\$563,366</b>	<b>\$563,366</b>	<b>\$179,049</b>	<b>24.12%</b>
<b>Subtask/Activity 05.02 Power Connection Distribution</b>							
40	Other Subs	\$0	\$116,409	\$116,409	\$116,409	(\$116,409)	
	Subtotal 05.02	\$0	\$116,409	\$116,409	\$116,409	(\$116,409)	
<b>Total for Subtask 05 Construct Temporary Facilities</b>		<b>\$0</b>	<b>\$116,409</b>	<b>\$116,409</b>	<b>\$116,409</b>	<b>(\$116,409)</b>	
<b>TASK TOTAL 01</b>		<b>\$742,415</b>	<b>\$679,774</b>	<b>\$679,774</b>	<b>\$679,775</b>	<b>\$62,640</b>	
<b>TASK 03 Sitework</b>							
<b>Subtask/Activity 02.00 Clearing &amp; Grubbing</b>							
40	Other Subs	\$79,193	\$74,915	\$74,915	\$74,915	\$4,278	
	Subtotal 02.00	\$79,193	\$74,915	\$74,915	\$74,915	\$4,278	
<b>Total for Subtask 02 Clearing &amp; Grubbing</b>		<b>\$79,193</b>	<b>\$74,915</b>	<b>\$74,915</b>	<b>\$74,915</b>	<b>\$4,278</b>	<b>5.40%</b>
<b>TASK TOTAL 03</b>		<b>\$79,193</b>	<b>\$74,915</b>	<b>\$74,915</b>	<b>\$74,915</b>	<b>\$4,278</b>	
<b>TASK 07 Air Pollutions/Gas Collection and Control</b>							
<b>Subtask/Activity 04.90 Application of 24 hr Foam</b>							
40	Other Subs	\$69,568	\$0	\$0	\$0	\$69,568	
	Subtotal 04.90	\$69,568	\$0	\$0	\$0	\$69,568	
<b>Subtask/Activity 04.91 Application of 90 day Foam</b>							
40	Other Subs	\$27,661	\$0	\$0	\$0	\$27,661	
	Subtotal 04.91	\$27,661	\$0	\$0	\$0	\$27,661	
<b>Total for Subtask 04 Fugitive Dust/Vapor/Gas Emission C</b>		<b>\$97,229</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$97,229</b>	<b>100.00%</b>
<b>TASK TOTAL 07</b>		<b>\$97,229</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$97,229</b>	



**DETAILED COST REPORT**

NWS Excavation Subcontractor		Budget	Actuals	Committed	Forecast	Variance	% Var
<b>TASK 09 Liquid/Sediment/Sludge Coll &amp; Containment</b>							
<b>Subtask/Activity 01.90 Excavate North Zone</b>							
40	Other Subs	\$62,893	\$53,650	\$53,650	\$53,650	\$9,243	
	Subtotal 01.90	\$62,893	\$53,650	\$53,650	\$53,650	\$9,243	
<b>Subtask/Activity 01.91 Excavate Lumber Yard Zone</b>							
40	Other Subs	\$91,816	\$52,040	\$52,040	\$52,040	\$39,776	
	Subtotal 01.91	\$91,816	\$52,040	\$52,040	\$52,040	\$39,776	
<b>Subtask/Activity 01.92 Excavate Titleist Zone</b>							
40	Other Subs	\$84,675	\$58,120	\$58,120	\$58,120	\$26,555	
	Subtotal 01.92	\$84,675	\$58,120	\$58,120	\$58,120	\$26,555	
<b>Subtask/Activity 01.93 Excavate CSO Zone</b>							
40	Other Subs	\$132,721	\$104,466	\$104,466	\$104,466	\$28,255	
	Subtotal 01.93	\$132,721	\$104,466	\$104,466	\$104,466	\$28,255	
<b>Subtask/Activity 01.94 Excavate Mudflat Zone</b>							
40	Other Subs	\$197,266	\$135,369	\$135,369	\$135,369	\$61,897	
	Subtotal 01.94	\$197,266	\$135,369	\$135,369	\$135,369	\$61,897	
<b>Subtask/Activity 01.95 Excavate South Zone</b>							
40	Other Subs	\$210,441	\$106,794	\$106,794	\$106,794	\$103,647	
	Subtotal 01.95	\$210,441	\$106,794	\$106,794	\$106,794	\$103,647	
<b>Subtask/Activity 01.96 Additional Excavation</b>							
40	Other Subs	\$251,779	\$363,092	\$363,092	\$363,092	(\$111,313)	
	Subtotal 01.96	\$251,779	\$363,092	\$363,092	\$363,092	(\$111,313)	
<b>Subtask/Activity 01.99 Premium Pay for Excavation</b>							
40	Other Subs	\$0	\$2,176	\$2,176	\$2,176	(\$2,176)	
	Subtotal 01.99	\$0	\$2,176	\$2,176	\$2,176	(\$2,176)	
<b>Total for Subtask 01 Dredging &amp; Excavating</b>		<b>\$1,031,591</b>	<b>\$875,707</b>	<b>\$875,707</b>	<b>\$875,707</b>	<b>\$155,884</b>	<b>15.11%</b>



DETAILED COST REPORT

NWS Excavation Subcontractor		Budget	Actuals	Committed	Forecast	Variance	% Var
<b>TASK 09 Liquid/Sediment/Sludge Coll &amp; Containment</b>							
<b>Subtask/Activity 03.01 Stream Diversion Pumping System</b>							
40	Other Subs	\$577,862	\$613,071	\$613,071	\$613,071	(\$35,209)	
	Subtotal 03.01	\$577,862	\$613,071	\$613,071	\$613,071	(\$35,209)	
<b>Total for Subtask 03 Waste Containment, Portable</b>		<b>\$577,862</b>	<b>\$613,071</b>	<b>\$613,071</b>	<b>\$613,071</b>	<b>(\$35,209)</b>	<b>6.09%</b>
<b>Subtask/Activity 07.90 Construction of North Berm</b>							
40	Other Subs	\$30,006	\$44,274	\$44,274	\$44,274	(\$14,268)	
	Subtotal 07.90	\$30,006	\$44,274	\$44,274	\$44,274	(\$14,268)	
<b>Subtask/Activity 07.91 Construction of South Berm</b>							
40	Other Subs	\$125,076	\$136,154	\$136,154	\$136,154	(\$11,078)	
	Subtotal 07.91	\$125,076	\$136,154	\$136,154	\$136,154	(\$11,078)	
<b>Total for Subtask 07 Lagoons/Basins/Tanks/Pump System</b>		<b>\$155,082</b>	<b>\$180,427</b>	<b>\$180,428</b>	<b>\$180,428</b>	<b>(\$25,346)</b>	<b>16.34%</b>
<b>Subtask/Activity 90.01 Onsite Operations @ DDA</b>							
40	Other Subs	\$683,074	\$437,892	\$437,892	\$437,892	\$245,182	
	Subtotal 90.01	\$683,074	\$437,892	\$437,892	\$437,892	\$245,182	
<b>Subtask/Activity 90.02 Final Capping @ DDA</b>							
40	Other Subs	\$47,134	\$25,967	\$25,967	\$25,967	\$21,168	
	Subtotal 90.02	\$47,134	\$25,967	\$25,967	\$25,967	\$21,168	
<b>Total for Subtask 90 DDA Operations</b>		<b>\$730,208</b>	<b>\$463,859</b>	<b>\$463,859</b>	<b>\$463,859</b>	<b>\$266,350</b>	<b>36.48%</b>
<b>Subtask/Activity 91.00 Weather Allowance</b>							
40	Other Subs	\$0	\$178,953	\$178,953	\$178,953	(\$178,953)	
	Subtotal 91.00	\$0	\$178,953	\$178,953	\$178,953	(\$178,953)	
<b>Total for Subtask 91 Weather Allowance</b>		<b>\$0</b>	<b>\$178,953</b>	<b>\$178,953</b>	<b>\$178,953</b>	<b>(\$178,953)</b>	
<b>TASK TOTAL 09</b>		<b>\$2,494,743</b>	<b>\$2,312,018</b>	<b>\$2,312,018</b>	<b>\$2,312,018</b>	<b>\$182,726</b>	
<b>TASK 20 Site Restoration</b>							
<b>Subtask/Activity 90.00 Phase I Restoration</b>							
40	Other Subs	\$634,952	\$457,296	\$472,296	\$476,717	\$158,235	
	Subtotal 90.00	\$634,952	\$457,296	\$472,296	\$476,717	\$158,235	
<b>Total for Subtask 90 Phase I Restoration</b>		<b>\$634,952</b>	<b>\$457,296</b>	<b>\$472,296</b>	<b>\$476,717</b>	<b>\$158,235</b>	<b>24.92%</b>



DETAILED COST REPORT

NWS Excavation Subcontractor	Budget	Actuals	Committed	Forecast	Variance	% Var
<b>TASK 20 Site Restoration</b>						
Subtask/Activity 91.01 Phase II Restoration						
40 Other Subs	\$14,266	\$0	\$0	\$0	\$14,266	
Subtotal 91.01	\$14,266	\$0	\$0	\$0	\$14,266	
<b>Total for Subtask 91 Phase II Restoration</b>	<b>\$14,266</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$14,266</b>	<b>100.00%</b>
<b>TASK TOTAL 20</b>	<b>\$649,218</b>	<b>\$457,296</b>	<b>\$472,296</b>	<b>\$476,717</b>	<b>\$172,501</b>	
<b>TASK 21 Demobilization</b>						
Subtask/Activity 01.00 Removal of Temp Facility						
40 Other Subs	\$202,458	\$63,172	\$63,172	\$63,172	\$139,286	
Subtotal 01.00	\$202,458	\$63,172	\$63,172	\$63,172	\$139,286	
<b>Total for Subtask 01 Removal of Temporary Facility</b>	<b>\$202,458</b>	<b>\$63,172</b>	<b>\$63,172</b>	<b>\$63,172</b>	<b>\$139,286</b>	<b>68.80%</b>
<b>TASK TOTAL 21</b>	<b>\$202,458</b>	<b>\$63,172</b>	<b>\$63,172</b>	<b>\$63,172</b>	<b>\$139,286</b>	
<b>TASK 99 Fee</b>						
Subtask/Activity 99.98 Funding						
90 Cost Funding	\$0	\$0	\$0	\$0	\$0	
Subtotal 99.98	\$0	\$0	\$0	\$0	\$0	
<b>Total for Subtask 99 Funding</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	
<b>TASK TOTAL 99</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	
<b>TOTAL JOB WL NWS Excavation Subcontractor</b>	<b>\$4,265,256</b>	<b>\$3,587,174</b>	<b>\$3,602,174</b>	<b>\$3,606,597</b>	<b>\$658,660</b>	<b>15.44%</b>



DETAILED COST REPORT

NWS T and D Subcontractor	Budget	Actuals	Committed	Forecast	Variance	% Var
<b>TASK 19 Disposal</b>						
<b>Subtask/Activity 90.00 Vegetated Off-site Disposal</b>						
40 Other Subs	\$504,040	\$420,548	\$420,548	\$420,548	\$83,492	
Subtotal 90.00	\$504,040	\$420,548	\$420,548	\$420,548	\$83,492	
<b>Total for Subtask 90 Vegetated Off-site Disposal</b>	<b>\$504,040</b>	<b>\$420,548</b>	<b>\$420,548</b>	<b>\$420,548</b>	<b>\$83,492</b>	<b>16.56%</b>
<b>Subtask/Activity 91.00 Non-Vegetated Off-site Disposal</b>						
40 Other Subs	\$0	\$0	\$0	\$0	\$0	
Subtotal 91.00	\$0	\$0	\$0	\$0	\$0	
<b>Total for Subtask 91 Non-Vegetated Off-site Disposal</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	
<b>TASK TOTAL 19</b>	<b>\$504,040</b>	<b>\$420,548</b>	<b>\$420,548</b>	<b>\$420,548</b>	<b>\$83,492</b>	
<b>TASK 99 Fee</b>						
<b>Subtask/Activity 99.98 Funding</b>						
90 Cost Funding	\$0	\$0	\$0	\$0	\$0	
Subtotal 99.98	\$0	\$0	\$0	\$0	\$0	
<b>Total for Subtask 99 Funding</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	
<b>TASK TOTAL 99</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	
<b>TOTAL JOB WM NWS T and D Subcontractor</b>	<b>\$504,040</b>	<b>\$420,548</b>	<b>\$420,548</b>	<b>\$420,548</b>	<b>\$83,492</b>	<b>16.56%</b>





DETAILED COST REPORT

NWS Phase II Restoration Sub.	Budget	Actuals	Committed	Forecast	Variance	% Var
<b>TASK 20 Site Restoration</b>						
<b>Subtask/Activity 91.01 YR 2003 - Wetlands Plantings</b>						
40 Other Subs	\$36,400	\$138,044	\$138,044	\$138,044	(\$101,644)	
Subtotal 91.01	\$36,400	\$138,044	\$138,044	\$138,044	(\$101,644)	
<b>Subtask/Activity 91.02 YR 2003 - Monitoring/Plant Replace</b>						
40 Other Subs	\$45,000	\$0	\$0	\$0	\$45,000	
Subtotal 91.02	\$45,000	\$0	\$0	\$0	\$45,000	
<b>Subtask/Activity 91.03 YR 2003 - South Berm</b>						
40 Other Subs	\$15,924	\$61,922	\$61,922	\$61,922	(\$45,998)	
Subtotal 91.03	\$15,924	\$61,922	\$61,922	\$61,922	(\$45,998)	
<b>Total for Subtask 91 Site Restoration - YR 2003</b>	<b>\$97,324</b>	<b>\$199,966</b>	<b>\$199,966</b>	<b>\$199,966</b>	<b>(\$102,642)</b>	<b>105.46%</b>
<b>TASK TOTAL 20</b>	<b>\$97,324</b>	<b>\$199,966</b>	<b>\$199,966</b>	<b>\$199,966</b>	<b>(\$102,642)</b>	
<b>TASK 99 Fee</b>						
<b>Subtask/Activity 99.98 Funding</b>						
90 Cost Funding	\$0	\$0	\$0	\$0	\$0	
Subtotal 99.98	\$0	\$0	\$0	\$0	\$0	
<b>Total for Subtask 99 Funding</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	
<b>TASK TOTAL 99</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	
<b>TOTAL JOB WN NWS Phase II Restoration Sub.</b>	<b>\$97,324</b>	<b>\$199,966</b>	<b>\$199,966</b>	<b>\$199,966</b>	<b>(\$102,642)</b>	<b>105.46%</b>



**DETAILED COST REPORT**

NWS-FW Support		Budget	Actuals	Committed	Forecast	Variance	% Var
<b>TASK 01 Mobilization &amp; Preparatory Work</b>							
<b>Subtask/Activity 03.01 SAP</b>							
10	FW Labor	\$11,862	\$17,041	\$17,041	\$17,041	(\$5,179)	
15	FW Reimbursables	\$380	\$606	\$606	\$606	(\$226)	
Subtotal 03.01		\$12,242	\$17,647	\$17,647	\$17,647	(\$5,405)	
<b>Subtask/Activity 03.08 SSHP</b>							
10	FW Labor	\$4,805	\$3,533	\$3,533	\$3,533	\$1,272	
15	FW Reimbursables	\$158	\$4	\$4	\$4	\$154	
Subtotal 03.08		\$4,963	\$3,538	\$3,538	\$3,537	\$1,426	
<b>Subtask/Activity 03.09 Air Monitoring Plan</b>							
10	FW Labor	\$15,941	\$61,834	\$61,834	\$61,834	(\$45,893)	
15	FW Reimbursables	\$544	\$933	\$933	\$933	(\$389)	
40	Other Subs	\$2,592	\$3,390	\$3,390	\$3,390	(\$798)	
Subtotal 03.09		\$19,077	\$66,156	\$66,156	\$66,157	(\$47,080)	
<b>Subtask/Activity 03.13 Work Plan</b>							
10	FW Labor	\$7,473	\$18,512	\$18,512	\$18,512	(\$11,039)	
15	FW Reimbursables	\$155	\$1,862	\$1,862	\$1,862	(\$1,707)	
Subtotal 03.13		\$7,628	\$20,374	\$20,374	\$20,374	(\$12,746)	
<b>Subtask/Activity 03.14 Construction Quality Control Plan</b>							
10	FW Labor	\$1,164	\$0	\$0	\$0	\$1,164	
15	FW Reimbursables	\$67	\$0	\$0	\$0	\$67	
Subtotal 03.14		\$1,231	\$0	\$0	\$0	\$1,231	
<b>Total for Subtask 03 Submittals/Implementation Plan</b>		<b>\$45,141</b>	<b>\$107,716</b>	<b>\$107,716</b>	<b>\$107,715</b>	<b>(\$62,574)</b>	<b>138.62%</b>
<b>Subtask/Activity 05.02 Power Connection Distribution</b>							
40	Other Subs	\$52,000	\$39,780	\$39,780	\$39,780	\$12,220	
Subtotal 05.02		\$52,000	\$39,780	\$39,780	\$39,780	\$12,220	
<b>Total for Subtask 05 Construct Temporary Facilities</b>		<b>\$52,000</b>	<b>\$39,780</b>	<b>\$39,780</b>	<b>\$39,780</b>	<b>\$12,220</b>	<b>23.50%</b>
<b>TASK TOTAL 01</b>		<b>\$97,141</b>	<b>\$147,496</b>	<b>\$147,496</b>	<b>\$147,495</b>	<b>(\$50,354)</b>	



DETAILED COST REPORT

NWS-FW Support	Budget	Actuals	Committed	Forecast	Variance	% Var
<b>TASK 02 Monitoring, Sampling, Testing, &amp; Analysis</b>						
Subtask/Activity 03.02 Non Real Time						
10 FW Labor	\$0	\$10,282	\$10,282	\$10,282	(\$10,282)	
15 FW Reimbursables	\$0	\$112	\$112	\$112	(\$112)	
30 Team Subs	\$203,690	\$143,170	\$143,170	\$143,170	\$60,520	
40 Other Subs	\$22,410	\$9,622	\$9,622	\$9,622	\$12,788	
Subtotal 03.02	\$226,100	\$163,185	\$163,185	\$163,186	\$62,914	
<b>Total for Subtask 03 Air Monitoring &amp; Sampling</b>	<b>\$226,100</b>	<b>\$163,185</b>	<b>\$163,185</b>	<b>\$163,186</b>	<b>\$62,914</b>	<b>27.83%</b>
Subtask/Activity 06.02 Confirmatory Sampling						
15 FW Reimbursables	\$2,168	\$2,168	\$2,168	\$2,168	\$0	
20 Site Materials	\$7,015	\$5,841	\$5,841	\$5,841	\$1,174	
25 Equipment	\$3,108	\$3,108	\$3,108	\$3,108	\$0	
40 Other Subs	\$213,991	\$215,447	\$215,447	\$215,447	(\$1,456)	
Subtotal 06.02	\$226,282	\$226,563	\$226,563	\$226,564	(\$282)	
<b>Total for Subtask 06 Sampling Soil &amp; Sediment</b>	<b>\$226,282</b>	<b>\$226,563</b>	<b>\$226,563</b>	<b>\$226,564</b>	<b>(\$282)</b>	<b>0.12%</b>
<b>TASK TOTAL 02</b>	<b>\$452,382</b>	<b>\$389,749</b>	<b>\$389,749</b>	<b>\$389,750</b>	<b>\$62,632</b>	
<b>TASK 03 Site Work</b>						
Subtask/Activity 05.01 Fencing						
40 Other Subs	\$53,880	\$56,533	\$56,533	\$56,533	(\$2,653)	
Subtotal 05.01	\$53,880	\$56,533	\$56,533	\$56,533	(\$2,653)	
<b>Total for Subtask 05 Fencing</b>	<b>\$53,880</b>	<b>\$56,533</b>	<b>\$56,533</b>	<b>\$56,533</b>	<b>(\$2,653)</b>	<b>4.92%</b>
<b>TASK TOTAL 03</b>	<b>\$53,880</b>	<b>\$56,533</b>	<b>\$56,533</b>	<b>\$56,533</b>	<b>(\$2,653)</b>	
<b>TASK 09 Liquids/Sediments/Sludges Collection</b>						
Subtask/Activity 07.00 Pre-cast Concrete Culverts						
20 Site Materials	\$24,700	\$25,496	\$25,496	\$25,496	(\$796)	
Subtotal 07.00	\$24,700	\$25,496	\$25,496	\$25,496	(\$796)	
<b>Total for Subtask 07 Pre-cast Concrete Culverts</b>	<b>\$24,700</b>	<b>\$25,496</b>	<b>\$25,496</b>	<b>\$25,496</b>	<b>(\$796)</b>	<b>3.22%</b>
<b>TASK TOTAL 09</b>	<b>\$24,700</b>	<b>\$25,496</b>	<b>\$25,496</b>	<b>\$25,496</b>	<b>(\$796)</b>	



**DETAILED COST REPORT**

Period Ending: April 1, 2005

NBH T.O.#24 - Construction

with prompt for Job Number

Page: 9 of 12

NWS-FW Support	Budget	Actuals	Committed	Forecast	Variance	% Var
<b>TASK 10 Demolition</b>						
Subtask/Activity 91.00 Cylinder Removal						
40 Other Subs	\$0	\$413	\$413	\$413	(\$413)	
Subtotal 91.00	\$0	\$413	\$413	\$413	(\$413)	
<b>Total for Subtask 91 Cylinder Removal</b>	<b>\$0</b>	<b>\$413</b>	<b>\$413</b>	<b>\$413</b>	<b>(\$413)</b>	
<b>TASK TOTAL 10</b>	<b>\$0</b>	<b>\$413</b>	<b>\$413</b>	<b>\$413</b>	<b>(\$413)</b>	

<b>TASK 21 Demobilization</b>						
Subtask/Activity 06.90 After Action Report						
10 FW Labor	\$50,000	\$125,144	\$125,144	\$125,144	(\$75,144)	
15 FW Reimbursables	\$0	\$4,169	\$4,169	\$4,169	(\$4,169)	
40 Other Subs	\$0	\$0	\$0	\$0	\$0	
Subtotal 06.90	\$50,000	\$129,313	\$129,313	\$129,313	(\$79,313)	
Subtask/Activity 06.91 Additional Mapping @ NWS FCN098						
10 FW Labor	\$5,748	\$11,863	\$11,863	\$11,863	(\$6,115)	
15 FW Reimbursables	\$256	\$713	\$713	\$713	(\$457)	
40 Other Subs	\$0	\$0	\$0	\$0	\$0	
Subtotal 06.91	\$6,004	\$12,576	\$12,576	\$12,576	(\$6,572)	
<b>Total for Subtask 06 Submittals</b>	<b>\$56,004</b>	<b>\$141,889</b>	<b>\$141,889</b>	<b>\$141,889</b>	<b>(\$85,885)</b>	<b>153.36%</b>
<b>TASK TOTAL 21</b>	<b>\$56,004</b>	<b>\$141,889</b>	<b>\$141,889</b>	<b>\$141,889</b>	<b>(\$85,885)</b>	

<b>TASK 22 General Requirements</b>						
Subtask/Activity 02.17 Computer Hardware & Software						
20 Site Materials	\$10,250	\$0	\$0	\$0	\$10,250	
Subtotal 02.17	\$10,250	\$0	\$0	\$0	\$10,250	
<b>Total for Subtask 02 Administration Job Office</b>	<b>\$10,250</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$10,250</b>	<b>100.00%</b>
Subtask/Activity 03.00 Purchasing/Procurement						
10 FW Labor	\$42,489	\$89,610	\$89,610	\$89,610	(\$47,121)	
15 FW Reimbursables	\$3,041	\$9,387	\$9,387	\$9,387	(\$6,346)	
Subtotal 03.00	\$45,530	\$98,997	\$98,997	\$98,997	(\$53,467)	
<b>Total for Subtask 03 Puirchasing/Procurement</b>	<b>\$45,530</b>	<b>\$98,997</b>	<b>\$98,997</b>	<b>\$98,997</b>	<b>(\$53,467)</b>	<b>117.43%</b>



**DETAILED COST REPORT**

Period Ending: April 1, 2005

NBH T.O.#24 - Construction

with prompt for Job Number

Page: 10 of 12

<b>NWS-FW Support</b>	<b>Budget</b>	<b>Actuals</b>	<b>Committed</b>	<b>Forecast</b>	<b>Variance</b>	<b>% Var</b>
<b>TASK 22 General Requirements</b>						
<b>Subtask/Activity 04.07 Sciences</b>						
10 FW Labor	\$187,071	\$197,452	\$197,452	\$197,452	(\$10,381)	
15 FW Reimbursables	\$10,668	\$11,638	\$11,638	\$11,638	(\$970)	
Subtotal 04.07	\$197,739	\$209,090	\$209,090	\$209,090	(\$11,351)	
<b>Subtask/Activity 04.11 Home Office Engineers</b>						
10 FW Labor	\$72,736	\$109,159	\$109,159	\$109,159	(\$36,423)	
15 FW Reimbursables	\$931	\$10,599	\$10,599	\$10,625	(\$9,694)	
40 Other Subs	\$21,942	\$36,200	\$36,744	\$36,744	(\$14,802)	
Subtotal 04.11	\$95,609	\$155,958	\$156,502	\$156,528	(\$60,919)	
<b>Subtask/Activity 04.14 Cost Engineer/Estimator</b>						
10 FW Labor	\$19,784	\$21,921	\$21,921	\$21,921	(\$2,137)	
15 FW Reimbursables	\$623	\$124	\$124	\$124	\$499	
Subtotal 04.14	\$20,407	\$22,044	\$22,044	\$22,045	(\$1,638)	
<b>Subtask/Activity 04.25 QC Manager</b>						
10 FW Labor	\$175,440	\$138,004	\$138,004	\$138,004	\$37,436	
15 FW Reimbursables	\$13,200	\$1,625	\$1,625	\$1,625	\$11,575	
25 Equipment	\$0	\$9,604	\$9,604	\$9,604	(\$9,604)	
40 Other Subs	\$12,541	\$2,744	\$2,744	\$2,744	\$9,797	
Subtotal 04.25	\$201,181	\$151,977	\$151,977	\$151,977	\$49,204	
<b>Total for Subtask 04 Engineering, Surveying &amp; QC</b>	<b>\$514,936</b>	<b>\$539,070</b>	<b>\$539,613</b>	<b>\$539,640</b>	<b>(\$24,704)</b>	<b>4.80%</b>
<b>Subtask/Activity 07.00 Health &amp; Safety</b>						
10 FW Labor	\$3,331	\$0	\$0	\$0	\$3,331	
Subtotal 07.00	\$3,331	\$0	\$0	\$0	\$3,331	
<b>Subtask/Activity 07.16 H&amp;S Supplies - PPE</b>						
20 Site Materials	\$3,000	\$2,396	\$2,398	\$2,398	\$602	
Subtotal 07.16	\$3,000	\$2,396	\$2,398	\$2,398	\$602	
<b>Subtask/Activity 07.90 A/R/P Programs</b>						
15 FW Reimbursables	\$0	\$307	\$307	\$307	(\$307)	



DETAILED COST REPORT

Period Ending: April 1, 2005

NBH T.O.#24 - Construction

with prompt for Job Number

Page: 11 of 12

NWS-FW Support	Budget	Actuals	Committed	Forecast	Variance	% Var
<b>TASK 22 General Requirements</b>						
Subtask/Activity 07.90 A/R/P Programs						
40 Other Subs	\$10,000	\$13,983	\$13,985	\$13,985	(\$3,985)	
Subtotal 07.90	\$10,000	\$14,290	\$14,291	\$14,292	(\$4,292)	
<b>Total for Subtask 07 Health &amp; Safety</b>	<b>\$16,331</b>	<b>\$16,686</b>	<b>\$16,689</b>	<b>\$16,690</b>	<b>(\$359)</b>	<b>2.20%</b>
Subtask/Activity 10.02 Electrical Usage						
20 Site Materials	\$205,460	\$39,795	\$39,795	\$39,795	\$165,665	
Subtotal 10.02	\$205,460	\$39,795	\$39,795	\$39,795	\$165,665	
Subtask/Activity 10.04 Water Usage						
20 Site Materials	\$660	\$0	\$0	\$0	\$660	
Subtotal 10.04	\$660	\$0	\$0	\$0	\$660	
<b>Total for Subtask 10 Project Utilities</b>	<b>\$206,120</b>	<b>\$39,795</b>	<b>\$39,795</b>	<b>\$39,795</b>	<b>\$166,325</b>	<b>80.69%</b>
Subtask/Activity 11.14 Snow Removal						
40 Other Subs	\$0	\$950	\$950	\$950	(\$950)	
Subtotal 11.14	\$0	\$950	\$950	\$950	(\$950)	
<b>Total for Subtask 11 Misc. Project Expenses</b>	<b>\$0</b>	<b>\$950</b>	<b>\$950</b>	<b>\$950</b>	<b>(\$950)</b>	
<b>TASK TOTAL 22</b>	<b>\$793,167</b>	<b>\$695,498</b>	<b>\$696,044</b>	<b>\$696,072</b>	<b>\$97,095</b>	
<b>TASK 98 Indirect Rate Adjustment - Est.</b>						
Subtask/Activity 01.00 Indirect Rate Adjustment-Estimate						
98 Indirect Rate Adjustment-Estim	\$0	\$17,636	\$17,636	\$27,808	(\$27,808)	
Subtotal 01.00	\$0	\$17,636	\$17,636	\$27,808	(\$27,808)	
<b>Total for Subtask 01 Indirect Rate Adjustment - Est.</b>	<b>\$0</b>	<b>\$17,636</b>	<b>\$17,636</b>	<b>\$27,808</b>	<b>(\$27,808)</b>	
<b>TASK TOTAL 98</b>	<b>\$0</b>	<b>\$17,636</b>	<b>\$17,636</b>	<b>\$27,808</b>	<b>(\$27,808)</b>	
<b>TASK 99 Fee</b>						
Subtask/Activity 99.98 Funding						
90 Cost Funding	\$0	\$0	\$0	\$0	\$0	
91 Fee Funding	\$0	\$0	\$0	\$0	\$0	
Subtotal 99.98	\$0	\$0	\$0	\$0	\$0	



DETAILED COST REPORT

NWS-FW Support	Budget	Actuals	Committed	Forecast	Variance	% Var
<b>TASK 99 Fee</b>						
<b>Subtask/Activity 99.99 Fee</b>						
99 Fee	\$440,974	\$440,889	\$440,890	\$440,974	\$0	
Subtotal 99.99	\$440,974	\$440,889	\$440,890	\$440,974	\$0	
<b>Total for Subtask 99 Fee</b>	<b>\$440,974</b>	<b>\$440,889</b>	<b>\$440,890</b>	<b>\$440,974</b>	<b>\$0</b>	<b>0.00%</b>
<b>TASK TOTAL 99</b>	<b>\$440,974</b>	<b>\$440,889</b>	<b>\$440,890</b>	<b>\$440,974</b>	<b>\$0</b>	
<b>TOTAL JOB WS NWS FW Support</b>	<b>\$1,918,248</b>	<b>\$1,915,596</b>	<b>\$1,916,145</b>	<b>\$1,926,430</b>	<b>(\$8,182)</b>	<b>0.43%</b>
<b>WL, WM, WN, WS JOB TOTAL:</b>	<b>\$6,784,868</b>	<b>\$6,123,285</b>	<b>\$6,138,833</b>	<b>\$6,153,540</b>	<b>\$631,328</b>	<b>9.30%</b>
<b>PROJECT TOTAL</b>	<b>\$6,784,868</b>	<b>\$6,123,285</b>	<b>\$6,138,833</b>	<b>\$6,153,540</b>	<b>\$631,328</b>	<b>9.30%</b>
<b>TOTAL CURRENT PROJECT FUNDING:</b>	<b>\$6,784,872</b>					

**Appendix J**  
**Final USACE Inspection**



March 10, 2004

**FINAL GOVERNMENT ACCEPTANCE INSPECTION**  
**New Bedford Harbor Superfund Site**  
**North of Wood Street Project**

A Final-Final Government Acceptance Inspection was completed for the North of Wood Street Project based on a site walk performed by TtFWI and USACE on March 10, 2004.

Signatures indicate that the above stated is completed.

John Fusegni (TtFWI CQSM)

*John Fusegni*  
\_\_\_\_\_  
JOHN FUSEGNI

Chris Turek (USACE)

*Christopher J. Turek*  
\_\_\_\_\_  
CHRISTOPHER J. TUREK 3/10/04

February 20, 2004


**Final – Final Government Acceptance Inspection  
New Bedford Harbor Superfund Site  
North of Wood Street Remediation Project**

A Final - Final Government Acceptance Inspection was conducted on Monday February 11, 2004 at 1100 hrs. The following personnel were present: Chris Turck (USACE), Bill McIntyre (USACE) and John Fusegni (TTFWI).


It was determined that the North of Wood Street Project would be considered complete and work satisfactorily accepted by TTFWI and USACE.

Signatures indicate concurrence that the above verbiage is true and accurate.

John Fusegni (TTFWI QCSM)



Chris Turck (USACE Project Engineer)



May 5, 2003

**FINAL GOVERNMENT ACCEPTANCE INSPECTION**  
New Bedford Harbor Superfund Site  
North of Wood Street Remediation Project

A Final Government Acceptance Inspection was conducted on Monday May 5, 2003 at 1100 hours. The following personnel were present: R. Lecuyer (USACE), J. Kraycik (FWENC), J. Fusegni (FWENC) and A. Steinhoff (Maxymillian Technologies).


The Pre-Final Inspection Punch List (attached) was reviewed for completeness. In addition, the site was inspected to determine any additional outstanding tasks prior to Maxymillian departing site.

It was determined that the North of Wood Street Remediation Project would be considered complete and work satisfactorily accepted by FWENC and USACE when the following tasks were accomplished:


- 1) Mark in the field and provide as-built locations of the electrical stick-up at previous North Berm location.
- 2) Cut grade stakes in the coir logs flush at the toe of the Lumberyard slope.
- 3) Remove fabric and place dense grade material at South Lumberyard entrance.
- 4) Re-seed three (3) areas on Western shoreline identified during inspection.
- 5) Remove two (2) concrete controller pads at South berm after Landerholm has removed controllers.

Signature indicates concurrence that the above items have been completed.

J. Kraycik (FWENC QC MGR)

 5/16/03

R. Lecuyer (USACE QA REP)

 5/19/03

**Attendees:**

Foster Wheeler: John Fusogni, Mark Couvca, Joe Klucyk  
Maxymillian Technologies: Al Steinhoff, Michael Coody

**Lumbervard**

- North entrance; pull back gravel, sweep
- Remove all MT installed stakes in river and on east shore
- Remove all MT installed high-visibility fence and bales
- Temporary fence; check to see if sound
- Remove all MT installed erosion control
- Mulch hay bales into top of slope
- South entrance, dust dense graded aggregate over existing
- Layout 3.5 elevation in rip rap area. Review with FW prior to beginning work
- Repair topsoil south of rip rap
- Back up toe stone along eastern shore, north of dock
- Grade site with material available on site and remove all debris and trash \*
- Install large round stone for drive protection- start near foundation \*
- Pile and dispose of debris \*

**CSO**

- Remove stakes
- Police area
- Correct erosion behind tar paper shack \*
- Possibility of installing hay bales/silt fence \*
- Install rebar stakes to pressure treated landscape tie at stockade fence \*

**Mudflat**

- Remove high visibility fence adjacent to Santos' property
- Remove chain link and tie existing fences together

**North of Wood Street**

- Grade area per discussion \*
- Remove project generated debris
- Use wood chips for erosion control at slopes
- Install drain swale- FW to advise \*
- Add coir logs along northwest bridge abutment \*
- Remove silt fence

**North of Titleist**

- Expose riprap in northwest corner of parking lot
- Remove stumps and grade
- Spread chips and mulch
- Install additional swales per FW direction \*
- Sweep and wash paved area
- Mulch hay bales in disturbed areas

**South Berm**

- Seed and mulch at the top of rip rap along western shore with existing haybales
- Grade around electrical pads
- Reestablish boat ramp
- Return stairs to FW

\* Indicates work not covered by the original project's scope of work

**Appendix K**  
**Field Change Notices**



Field Change Notification Log  
for a specific job number

FCN No.	FCN Description	Status		FCN Value	Remarks
		Code	Date		
<b>WL Excavation Subcontractor</b>					
FCN24035	Electrical Connection/Dist. (NWS)	CLO	10/30/2002	\$96,000	Additional requirements from NStar for power supply at NWS. Underground installation required. Not included on the original estimate. CLOSED 11/24/03 - This FCN was issued for documentation purposes only - no further action is required (per PM).
FCN24037	NWS Excavation Elevations	CLO	11/20/2002	\$187,000	Original excavation limits have been modified as directed by USACE/EPA. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24044	NWS- Stream Diversion	CLO	12/19/2002	\$72,000	Original work plan called for providing a pumping rate of 20,000 gpm @ North berm. Recent rainfall has exceeded this rate. Two (2) new 20-in. pumps are required to replace existing 12-in. pumps. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24045	NWS changes	CLO	1/3/2003	\$20,642	Work area at the south berm has changed the drainage of the parking area in the back of Bay Side Builders causing water to collect. Gravel will not seal the east end of the south berm. Also, raise S. Berm elevation. 01 0100 40 WL - 9957, 09 0791 40 WL - 7818, 09 9001 40 WL - 2,865 - CLOSED 11/24/03 - This FCN was issued for documentation purposes only - no further action is required.
FCN24047	NWS Backfill/CDA	CLO	1/14/2003	\$10,000	Revise CDA boundaries to match the backfill limits. This FCN also requires a portion of CDA 6 to be backfilled with 1-ft clean backfill. CLOSED 11/24/03 - This FCN was issued for documentation purposes only - no further action is required (per PM).
FCN24050	NWS- Overtime	CLO	1/29/2003	\$10,400	Overtime required for MT to meet project schedule and an on-time completion. Overtime to be worked for trucking and DDA material handling tasks- 2hrs./day. CLOSED 11/24/03 - This FCN was issued for documentation purposes only - no further action is required (per PM).
FCN24055	NWS Timberpiles	CLO	3/3/2003	\$3,800	Timberpiles were encountered during excavation under the Wood Street bridge and the south zone. The area does not get backfill material during restoration and will leave the pile sticking up above the mud line. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24080	NWS- Restoration Overtime	CLO	4/7/2003	\$22,345	Required OT to complete restoration work prior to March 15, 2003 deadline. CLOSED 11/24/03 - This FCN was issued for documentation purposes only - no further action is required (per PM).
FCN24061	Drainage Swales	CLO	4/17/2003	\$33,100	Install 7 drainage swales to collect and channel runoff to the river to prevent the return of phragmites in the restored areas north of the Wood St. Bridge. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24062	By-pass pumping system	CLO	4/22/2003	\$42,379	Delays due to weather conditions for the by-pass pumping system. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24067	Slurry processing operation costs	CLO	5/6/2003	\$129,164	MT requesting equitable adjustment to contract for reduced efficiency and additional costs incurred at the slurry operation in the DDA due to severe weather conditions. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24068	DDA Grading	CLO	5/9/2003	(\$32,798)	Delay capping of the DDA. Grading will still occur as originally specified. Elimination of capping will result in a credit of approx. \$32,800. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24105	Titleist Parking Lot - Paving	CLO	11/17/2003	\$25,000	This activity was removed from Mary's contract with Change 9. This is a revised scope and is a different product than the original scope. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24108	NWS Field Screening	APP	12/4/2003	\$3,500	Field screening of soils at NWS.
Job Subtotal:				\$622,532	

Status Code Legend: OPN = FCN Opened But Not Yet Submitted NEW = New FCN Submittal-Approval Pending APP = FCN Submittal Approved (Not Negotiated/Funded) CLO = FCN Negotiated, Funded E = Disapproved



Field Change Notification Log  
for a specific job number

2/26/2004

NBH T.O.#24 - Construction

Page: 2 of 2

FCN No.	FCN Description	Status		FCN Value	Remarks
		Code	Date		
<b>WM NWS T and D Subcontractor</b>					
FCN24038	NWS DDA Material Management	CLO	11/26/2002	(\$974,769)	Modify methods of material management at the DDA/Cell 1 as directed by USACE: Slurry and pump soft sediments from the DDA into Cell 1 rather than transport and dispose off-site (TSCA material). Job WL (Excavation Sub) for Maxy Credit Line Item #12 (\$-283,416) and perform work for \$308,500 with an additional cost of \$25,084. Job WM T&D sub will have a credit for sediments sorted in cell one and not shipped (\$-1,325,000) and cost for additional vegetated material will be \$325,147 for a total cost decrease of (-\$1,000,000). The current forecast for this FCN is (-\$1,132,452). 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
Job Subtotal:				\$974,769	
<b>WN Site Restoration - Phase II</b>					
FCN24076	NWS Phase II Restoration Plantings	CLO	5/12/2003	\$10,000	Revise plantings in upland areas as shown on latest Restoration Planting Plan (dated 4/9/03) to address various comments from EPA, Corps. and Internal. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24078	NWS Phase II Restoration Plantings	CLO	7/3/2003	\$1,295	Delete the use of wood chips along linear planting at former lumberyard shoreline and replace with conservation seed mix in 3 inches of topsoil. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
Job Subtotal:				\$11,295	
<b>WS NWS FW Support</b>					
FCN24025	Trustee Restoration @ Lumber Yard	CLO	6/17/2002	\$35,000	The USACE has eliminated the design of wetlands lagoon at south end of Lumber Yard.
FCN24027	N. of Wood St. Procurement	CLO	6/19/2002	\$262,376	Closed. This FCN was funded in Mod 2412 dated 9/13/02.
FCN24040	NWS On-Site Laboratory	CLO	12/5/2002	\$35,000	Work Plan and Estimate included PCB analysis by an off-site lab. USACE and FWENC agree that the use of an on-site lab. will result in a cost savings by increasing turn-around-times and flexibility. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24046	NWS Surveying	CLO	1/7/2003	\$0	Closed. No cost change. The work plan and estimate were based on using a Mass. Registered Professional Land Surveyor to prepare as-built drawing for NWS. USACE stated this would not be necessary if the contractor were to use on board GPS.
FCN24049	NWS- Unknown Cylinder Removal	CLO	1/29/2003	\$12,000	A compressed gas cylinder with unknown contents was discovered during excavation at NWS project. FWENC must hire a qualified Subcontractor to investigate, characterize and properly dispose of this cylinder. CLOSED 11/24/03 - This FCN was issued for documentation purposes only - no further action is required (per PM).
FCN24065	NWS Fencing	CLO	4/28/2003	\$10,000	Three areas required a change in the fencing. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24098	Add'l Mapping @ North of Wood St.	CLO	11/10/2003	\$6,000	EPA requested a map of the NWS Remediation for communication with property owners. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
Job Subtotal:				\$360,376	
Total of FCNs Submitted				\$19,434	

Status Code Legend: OPN = FCN Opened But Not Yet Submitted NEW = New FCN Submittal Approval Pending APP = FCN Submittal Approved (Not Negotiated/Funded) CLO = FCN Negotiated Funded E = Disapproved



Field Change Notification Log  
for a specific job number

FCN No.	FCN Description	Status		FCN Value	Remarks
		Code	Date		
<b>WS NWS FW Support</b>					
FCN24025	Trustee Restoration @ Lumber Yard	CLO	6/17/2002	\$35,000	The USACE has eliminated the design of wetlands lagoon at south end of Lumber Yard.
FCN24027	N. of Wood St. Procurement	CLO	8/19/2002	\$262,376	Closed. This s FCN was funded in Mod 2412 dated 9/13/02.
FCN24040	NWS On-Site Laboratory	CLO	12/5/2002	\$35,000	Work Plan and Estimate included PCB analysis by an off-site lab. USACE and FWENC agree that the use of an on-site lab. will result in a cost savings by increasing turn-around-times and flexibility. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24046	NWS Surveying	CLO	1/7/2003	\$0	Closed. No cost change. The work plan and estimate were based on using a Mass. Registered Professional Land Surveyor to prepare as-built drawing for NWS. USACE stated this would not be necessary if the contractor were to use on board GPS.
FCN24049	NWS- Unknown Cylinder Removal	CLO	1/29/2003	\$12,000	A compressed gas cylinder with unknown contents was discovered during excavation at NWS project. FWENC must hire a qualified Subcontractor to investigate, characterize and properly dispose of this cylinder. CLOSED 11/24/03 - This FCN was issued for documentation purposes only - no further action is required (per PM).
FCN24065	NWS Fencing	CLO	4/28/2003	\$10,000	Three areas required a change in the fencing. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24098	Add'l Mapping @ North of Wood St.	CLO	11/10/2003	\$6,000	EPA requested a map of the NWS Remediation for communication with property owners. 11/24/03 - This FCN will be closed when RFP#95 is fully funded. 12/17/03 Closed - Rec'd Funding Mod 2418.
FCN24108	NWS Field Screening	APP	12/4/2003	\$3,500	Field screening of soils at NWS.
<b>Job Subtotal:</b>				<b>\$363,876</b>	
<b>Total of FCNs Submitted</b>				<b>\$363,876</b>	



## **Appendix L**

### **Photo Log**

**NEW BEDFORD HARBOR PHOTOGRAPHIC LOG**

PROJECT: North of Wood Street Remediation

PHOTO #	DATE	TAKEN BY	PHOTO DESCRIPTION
WS170001	1/7/02	JPK	Wood St. bridge- looking SW at low tide.
WS170002	1/7/02	JPK	Mudflats at the CSO-026 outflow area.
WS170003	1/7/02	JPK	Western shoreline Acushnet River near low tide.
WS170004	1/7/02	JPK	View of River NW from Wood St. bridge.
WS170005	1/7/02	JPK	Western shoreline mudflats North of CSO-026.
WS170006	1/7/02	JPK	Western shoreline mudflats looking SW toward bridge.
WS170007	1/7/02	JPK	Acushnet River- looking N toward Early Action.
WS170008	1/7/02	JPK	View of River N from Lumberyard to NAPA.
WS170009	1/7/02	JPK	View East from Lumberyard to Early Action site.
WS170010	1/7/02	JPK	Acushnet River near low tide- looking S from Early Action.
WS170011	1/7/02	JPK	View of River- looking S from Braley property.
WS170012	1/7/02	JPK	View of River- looking S from Braley property.
WS170013	1/7/02	JPK	Stream at the South end of Braley property.
WS170014	1/7/02	JPK	View of River- looking S from Braley property.
WS170015	1/7/02	JPK	Stream at the South end of Braley property.
WS170016	1/7/02	JPK	Stream at the South end of Braley property.
WS170017	1/7/02	JPK	Boulders along shoreline in vicinity of Acushnet Park.
WS170018	1/7/02	JPK	Shoreline in vicinity of Acushnet park.
WS170019	1/7/02	JPK	Shoreline in vicinity of Acushnet park.
WS170020	1/7/02	JPK	View of River- looking S from Braley property.
WS170021	1/7/02	JPK	Eastern shoreline at Acushnet park.
WS170022	1/7/02	JPK	Eastern shoreline from CSO-026 outfall.
WS170023	1/7/02	JPK	View of River looking S from CSO-026 outfall.
WS170024	1/7/02	JPK	CSO-026 outfall pipe.
WS170025	1/7/02	JPK	Mudflats at the CSO-026 outflow area.
WS170026	1/7/02	JPK	CSO-026 tidal inlet near low tide.
WS170027	1/7/02	JPK	CSO-026 tidal inlet near low tide.
WS6170001	6/17/02	MG	Acushnet park looking S toward Wood St Bridge.
WS6170002	6/17/02	MG	Acushnet park looking W to the CSO ditch area.
WS6170003	6/17/02	MG	River looking N from the Wood St Bridge.
WS6170004	6/17/02	MG	View from bridge looking N to E shoreline.
WS6170005	6/17/02	MG	View from bridge looking S- future berm location.
WS6170006	6/17/02	MG	View from future berm location looking N to bridge.
WS6170007	6/17/02	MG	View from bridge looking N to W shoreline.
WS6170008	6/17/02	MG	Acushnet park looking W to the mudflats on W shoreline.
WS102101	10/21/02	JPK	Lumberyard area during mobilization
WS102102	10/21/02	JPK	Lumberyard area during mobilization
WS102103	10/21/02	JPK	Clearing trees and brush for fence installation.
WS102401	10/24/02	JPK	Mobilization of Maxymillian site trailers.
WS102402	10/24/02	JPK	Installation of fencing at the lumberyard area.
WS102501	10/25/02	JPK	Delivery of stone to the Lumberyard staging area.
WS102502	10/25/02	JPK	Future (general) location of Northern Berm.
WS103001	10/30/02	JPK	Post-clearing conditions north of the Titleist parking lot.
WS103002	10/30/02	JPK	Post-clearing conditions north of the Titleist parking lot.
WS103003	10/30/02	JPK	Perimeter fencing along River Rd (east of Titleist lot).
WS103004	10/30/02	JPK	Existing pavement conditions at Titleist lot/River Rd.
WS103005	10/30/02	JPK	Clearing for truck access at corner of Wood St/River Rd.

PHOTO #	DATE	TAKEN BY	PHOTO DESCRIPTION
WS110501	11/5/02	JPK	Excavation for electrical conduit installation.
WS110502	11/5/02	JPK	Excavation for electrical conduit installation.
WS110503	11/5/02	JPK	North Zone sediment excavation.
WS110504	11/5/02	JPK	North Zone sediment excavation.
WS110505	11/5/02	JPK	North Zone sediment excavation.
WS110506	11/5/02	JPK	North Zone sediment excavation.
WS110701	11/7/02	JPK	Installation of electrical conduit.
WS110702	11/7/02	JPK	Installation of electrical conduit- concrete placement.
WS110703	11/7/02	JPK	Box culvert for North Berm channel.
WS111401	11/14/02	JPK	Water-tight containers for material transport.
WS111402	11/14/02	JPK	Delivery of HDPE to NWS project site.
WS111501	11/15/02	JPK	Maxymillian's environmental bucket on Kobelco long reach.
WS111502	11/15/02	JPK	Maxymillian's environmental bucket on Kobelco long reach.
WS111503	11/15/02	JPK	Decon. tracking pad at South Berm area.
WS111901	11/19/02	JPK	Construction of the North Berm.
WS111902	11/19/02	JPK	Construction of the North Berm.
WS111903	11/19/02	JPK	Placement of excavated sediment in the DDA.
WS112001	11/20/02	JPK	Setting box culvert for North Berm channel.
WS112002	11/20/02	JPK	Setting box culvert for North Berm channel.
WS112003	11/20/02	JPK	Hoisting box culvert section with crane.
WS112004	11/20/02	JPK	Hoisting box culvert section with crane.
WS112005	11/20/02	JPK	Hoisting box culvert section with crane.
WS112006	11/20/02	JPK	Setting box culvert for North Berm channel.
WS112007	11/20/02	JPK	Setting box culvert for North Berm channel.
WS112008	11/20/02	JPK	Box culvert for North Berm channel in place.
WS112009	11/20/02	JPK	Box culvert for North Berm channel in place.
WS112101	11/21/02	JPK	North Berm during construction.
WS112102	11/21/02	JPK	Butt-fusion welding of HDPE pipe.
WS112103	11/21/02	JPK	Confirmatory sampling with push-tube.
WS120201	12/2/02	JPK	Construction of the South Berm.
WS120202	12/2/02	JPK	Construction of the South Berm / HDPE piping.
WS120203	12/2/02	JPK	HDPE piping for pump around system.
WS120301	12/3/02	JPK	Setting "U" channel for the South Berm.
WS120302	12/3/02	JPK	Setting "U" channel for the South Berm.
WS120303	12/3/02	JPK	Setting "U" channel for the South Berm.
WS120304	12/3/02	JPK	HDPE piping for pump around system.
WS120601	12/6/02	JPK	North Berm during by-pass pumping set-up.
WS120902	12/9/02	JPK	Construction of South Berm / sediment sampling.
WS121101	12/11/02	JPK	Construction of South Berm.
WS121102	12/11/02	JPK	Set-up of by-pass pumping system at North Berm.
WS121103	12/11/02	JPK	Set-up of by-pass pumping system at North Berm.
WS121201	12/12/02	JPK	Placement of flowable fill at S. Berm tie-in to east shore.
WS121301	12/13/02	JPK	Placement of stone protection on South Berm.
WS121302	12/13/02	JPK	Positioning of turbidity barrier downstream of South Berm.
WS121303	12/13/02	JPK	By-pass pumping system at North Berm.
WS121601	12/16/02	JPK	North Berm box culvert with steel wier plate in place.
WS121702	12/17/02	JPK	Placement of stone protection on the South Berm.
WS121801	12/18/02	JPK	Staged material at CSO excavation.
WS122301	12/23/02	JPK	New 20-in. pumps for N. Berm by-pass system.
WS122302	12/23/02	JPK	Old 12-in. pumps from N. Berm by-pass system.
WS122303	12/23/02	JPK	CSO Zone - excavation in progress.

PHOTO #	DATE	TAKEN BY	PHOTO DESCRIPTION
WS122304	12/23/02	JPK	Access road construction along Western shoreline.
WS122401	12/24/02	JPK	Newly placed sidewalk/curb by Northern at Wood St.
WS122402	12/24/02	JPK	Existing cracks in sidewalk/curb.
WS122403	12/24/02	JPK	Existing cracks in sidewalk/curb.
WS122404	12/24/02	JPK	Existing cracks in sidewalk/curb.
WS122405	12/24/02	JPK	Existing cracks in sidewalk/curb.
WS122406	12/24/02	JPK	Conditions at Substation access prior to construction traffic.
WS122407	12/24/02	JPK	Conditions at Substation access prior to construction traffic.
WS122408	12/24/02	JPK	Conditions at Substation access prior to construction traffic.
WS122409	12/24/02	JPK	Materials left at Titleist lot by Northern Construction.
WS122410	12/24/02	JPK	S. Berm with dewatering pumping system in place.
WS122701	12/27/02	JPK	Access road construction/mat placement along Western shoreline.
WS122702	12/27/02	JPK	S. Berm with dewatering pumping system in place.
WS122801	12/28/02	JPK	New 20-in. pumps for N. Berm by-pass system.
WS122802	12/28/02	JPK	New 20-in. pumps for N. Berm by-pass system.
WS123001	12/30/02	JPK	Access road construction/mat placement along Western shoreline.
WS123002	12/30/02	JPK	Access road construction/mat placement along Western shoreline.
WS1203	1/2/03	JPK	View of N. Berm from the South after wier plate installation.
WS1601	1/6/03	JPK	Access road across CSO channel.
WS1602	1/6/03	JPK	Excavation at CSO zone.
WS1801	1/8/03	JPK	Excavation at CSO zone.
WS1802	1/8/03	JPK	Excavation at CSO zone.
WS1804	1/8/03	JPK	Temporary relocation of the Braley dock.
WS1805	1/8/03	JPK	Excavation at CSO zone/side slopes.
WS1806	1/8/03	JPK	Excavation in river channel at Lumber Yard zone.
WS1901	1/9/03	JPK	Assembly of MT's CAT 245 80-ft. long stick excavator.
WS1902	1/9/03	JPK	Excavation in river channel at Lumber Yard zone.
WS1903	1/9/03	JPK	Load-out of sediments into trucks for transport to DDA.
WS1904	1/9/03	JPK	Acushnet River dewatered: Looking North from bridge.
WS1905	1/9/03	JPK	Acushnet River dewatered: Looking South from bridge.
WS11301	1/13/03	JPK	In-river excavation at Lumberyard zone.
WS11302	1/13/03	JPK	Transportation/Disposal of excavated sediments at DDA.
WS11303	1/13/03	JPK	Placement/compaction of excavated sediments at DDA.
WS11304	1/13/03	JPK	Decontamination of haul vehicle at DDA.
WS11305	1/13/03	JPK	In-river excavation at Lumberyard/CSO zone.
WS11306	1/13/03	JPK	In-river excavation at Lumberyard/CSO zone.
WS11501	1/15/03	JPK	Completed excavation at the CSO outfall area.
WS11502	1/15/03	JPK	In-river excavation at the CSO/mudflat zone.
WS11503	1/15/03	JPK	Field crew conducting confirmatory sediment sampling.
WS11504	1/15/03	JPK	Load-out of sediments into MT haul truck for transport to DDA.
WS11701	1/17/03	JPK	In-river excavation and sediment load-out operations.
WS12001	1/20/03	JPK	In-river excavation at mudflat zone.
WS12002	1/20/03	JPK	In-river excavation at mudflat zone.
WS12003	1/20/03	JPK	View of S. Berm from Wood St. bridge.
WS12101	1/21/03	JPK	In-river excavation at mudflat zone.
WS12102	1/21/03	JPK	Load-out of vegetative material for off-site transport/disposal.
WS12103	1/21/03	JPK	Post-excavation conditions at Lumberyard zone.
WS12104	1/21/03	JPK	Load-out of sediments into haul truck for transport to DDA.
WS12105	1/21/03	JPK	Excavation activities at mudflat zone.
WS12106	1/21/03	JPK	Post-excavation conditions E. shoreline north of Titleist lot.
WS12107	1/21/03	JPK	Screening operations at DDA/Cell 1.

PHOTO #	DATE	TAKEN BY	PHOTO DESCRIPTION
WS12108	1/21/03	JPK	Screening operations at DDA/Cell 1.
WS12301	1/23/03	JPK	Excavation activities at mudflat zone.
WS12302	1/23/03	JPK	Excavation activities at mudflat zone.
WS12303	1/23/03	JPK	Required cuts marked out for operator.
WS12304	1/23/03	JPK	Excavation at the South zone.
WS12305	1/23/03	JPK	Excavation activities at mudflat zone.
WS12401	1/24/03	JPK	Cylinder discovered during excavation.
WS12402	1/24/03	JPK	Cylinder discovered during excavation.
WS12403	1/24/03	JPK	Cylinder discovered during excavation.
WS12701	1/27/03	JPK	In-river excavation/sediment load-out at mudflat zone.
WS12901	1/29/03	JPK	Excavation in South zone near Titleist (East shore).
WS12902	1/29/03	JPK	Sediment load-out operations at Mudflat zone.
WS12903	1/29/03	JPK	Management of material at the DDA.
WS13001	1/30/03	JPK	Investigation of unknown cylinder by Onyx Environmental.
WS13002	1/30/03	JPK	Investigation of unknown cylinder by Onyx Environmental.
WS13003	1/30/03	JPK	Investigation of unknown cylinder by Onyx Environmental.
WS13004	1/30/03	JPK	Investigation of unknown cylinder by Onyx Environmental.
WS13005	1/30/03	JPK	Investigation of unknown cylinder by Onyx Environmental.
WS2301	2/3/03	JPK	Excavation at the South zone.
WS2302	2/3/03	JPK	Excavation at the South zone.
WS2303	2/3/03	JPK	Excavation on the east shore near Acushnet park.
WS2502	2/5/03	JPK	Excavation on the east shore near Titleist lot.
WS2503	2/5/03	JPK	Removal of West haul road.
WS21001	2/10/03	JPK	Excavation in Lumberyard zone (in-river).
WS21002	2/10/03	JPK	Load-out of vegetative material for off-site transport/disposal.
WS21003	2/10/03	JPK	Transfer of excavated material with off-road trucks.
WS21101	2/11/03	JPK	Excavation activities in the South zone.
WS21102	2/11/03	JPK	Excavation activities in the South zone.
WS21103	2/11/03	JPK	Load-out of excavated material in the South zone.
WS21104	2/11/03	JPK	Excavation activities in the South zone.
WS21301	2/13/03	JPK	Santos shed- pre-excavation conditions.
WS21302	2/13/03	JPK	Santos shed- pre-excavation conditions.
WS21303	2/13/03	JPK	Santos shed- pre-excavation conditions.
WS21304	2/13/03	JPK	Santos shed- pre-excavation conditions.
WS21305	2/13/03	JPK	Santos shed- pre-excavation conditions.
WS21306	2/13/03	JPK	Excavation/removal of the West haul road.
WS21307	2/13/03	JPK	Santos shed- pre-excavation conditions.
WS21401	2/14/03	JPK	Delivery of coir fascines.
WS21402	2/14/03	JPK	Excavation/removal of the West haul road.
WS22001	2/20/03	JPK	MT haul truck #166.
WS22002	2/20/03	JPK	MT haul truck #166.
WS22003	2/20/03	JPK	MT haul truck #166.
WS22004	2/20/03	JPK	MT haul truck #166.
WS22005	2/20/03	JPK	Material management at the DDA.
WS22006	2/20/03	JPK	Screening/slurry operations.
WS22007	2/20/03	JPK	Screening/slurry operations.
WS22008	2/20/03	JPK	Slurry pipeline discharge in Cell #1.
WS22101	2/21/03	JPK	Removal of West haul road.
WS22102	2/21/03	JPK	Excavation around the Santos shed/ W. haul road.
WS22103	2/21/03	JPK	Stockpile of vegetative material awaiting removal.
WS22104	2/21/03	JPK	Post-excavation conditions at the South zone.

PHOTO #	DATE	TAKEN BY	PHOTO DESCRIPTION
WS22501	2/25/03	JPK	Conditions after berms opened due to heavy rain.
WS22502	2/25/03	JPK	Conditions after berms opened due to heavy rain.
WS30101	3/1/03	JF	By-pass pumping system at North berm.
WS30102	3/1/03	JF	View downstream from N. berm- restoration underway.
WS30103	3/1/03	JF	Restoration work at CSO/mudflat zone (W. shore).
WS30104	3/1/03	JF	Restoration work at CSO zone.
WS30105	3/1/03	JF	Restoration work at Lumberyard zone (W. shore).
WS30106	3/1/03	JF	Restoration work at Lumberyard zone (W. shore).
WS30802	3/8/03	JF	Backfill placement at the mudflat zone.
WS30803	3/8/03	JF	Coir fascine installation at the Lumberyard zone.
WS30804	3/8/03	JF	Coir fascine installation at the Lumberyard zone.
WS30805	3/8/03	JF	Placement of stone protection at the CSO outlet.
WS31101	3/11/03	JPK	Stone toe/topsoil placement at the Lumberyard zone.
WS31102	3/11/03	JPK	Coir fascine close-up.
WS31103	3/11/03	JPK	Topsoil grading and compaction at the Lumberyard zone.
WS31104	3/11/03	JPK	Topsoil grading at the CSO/mudflat zone.
WS31105	3/11/03	JPK	Installation of coir fascine.
WS31201	3/12/03	JPK	Restoration activities on the Western shoreline.
WS31202	3/12/03	JPK	Stone protection/backfill placement on Western shoreline.
WS31203	3/12/03	JPK	Backfill placement north of Titleist zone.
WS31204	3/12/03	JPK	Stone toe placement on Eastern shoreline.
WS31205	3/12/03	JPK	Installation of erosion control blanket at Lumberyard zone.
WS31206	3/12/03	JPK	Installation of erosion control blanket at Lumberyard zone.
WS31207	3/12/03	JPK	Restoration of Eastern shoreline at Acushnet park.
WS31301	3/13/03	JPK	Restoration work underway on the Eastern shoreline.
WS31302	3/13/03	JPK	Restoration work underway on the Eastern shoreline.
WS31303	3/13/03	JPK	W. Shoreline: Post topsoil placement conditions.
WS31304	3/13/03	JPK	W. Shoreline: Post topsoil placement conditions.
WS31305	3/13/03	JPK	Restoration of Western shoreline.
WS31306	3/13/03	JPK	Placement of stone protection at the CSO outlet.
WS31401	3/14/03	JPK	Restoration of South zone- Eastern shoreline.
WS31402	3/14/03	JPK	Restoration of South zone- Eastern shoreline.
WS31403	3/14/03	JPK	Restoration of Eastern shoreline N. of Titleist lot.
WS31501	3/15/03	JPK	Opening of the South berm channel.
WS31502	3/15/03	JPK	Restoration of Eastern shoreline N. of Titleist lot.
WS31503	3/15/03	JPK	Post-restoration conditions: South zone, Western shoreline.
WS31504	3/15/03	JPK	Restoration North of the Wood St. bridge.
WS31801	3/18/03	JPK	River flowing through the N. berm culvert.
WS31802	3/18/03	JPK	Drainage swale at S. end of Braley property.
WS31803	3/18/03	JPK	Restoration activities at the CSO zone.
WS31804	3/18/03	JPK	Restoration activities at the CSO zone.
WS31805	3/18/03	JPK	Restoration activities at the CSO zone.
WS31901	3/19/03	JPK	Demobilization of MT equipment from Lumberyard.
WS31902	3/19/03	JPK	Restoration of the CSO zone.
WS31903	3/19/03	JPK	Restored conditions. Note: Water elevation = -0.5 ft.
WS31904	3/19/03	JPK	Restored conditions. Note: Water elevation = -0.5 ft.
WS31905	3/19/03	JPK	Restored conditions. Note: Water elevation = -0.5 ft.
WS31906	3/19/03	JPK	Restored conditions. Note: Water elevation = -0.5 ft.
WS31907	3/19/03	JPK	Restored conditions. Note: Water elevation = -0.5 ft.
WS31908	3/19/03	JPK	Restored conditions. Note: Water elevation = -0.5 ft.
WS32001	3/20/03	JPK	Restored conditions. Note: Water elevation = 1.7 ft.

PHOTO #	DATE	TAKEN BY	PHOTO DESCRIPTION
WS32002	3/20/03	JPK	Restored conditions. Note: Water elevation = 1.7 ft.
WS32003	3/20/03	JPK	Restored conditions. Note: Water elevation = 1.7 ft.
WS32004	3/20/03	JPK	Restored conditions. Note: Water elevation = 1.7 ft.
WS32005	3/20/03	JPK	Removal of the by-pass piping from river.
WS32006	3/20/03	JPK	Restored conditions. Note: Water elevation = 1.7 ft.
WS32007	3/20/03	JPK	Removal of the by-pass piping from river.
WS32008	3/20/03	JPK	Restoration activities at the CSO zone.
WS32401	3/24/03	JPK	Site conditions following removal of the North berm.
WS32402	3/24/03	JPK	MT employees securing the coir logs.
WS32501	3/25/03	JPK	Excavation of the Santos' garden.
WS32502	3/25/03	JPK	Excavation of the Santos' garden.
WS32701	3/27/03	JPK	Restored slope at the Lumberyard zone (West shore).
WS32702	3/27/03	JPK	Braley dock re-installed.
WS32703	3/27/03	JPK	Trash/debris at Lumberyard. To be removed by MT.
WS32704	3/27/03	JPK	Santos' garden: backfilled with topsoil.
WS40101	4/1/03	JPK	CSO outlet near high tide.
WS40102	4/1/03	JPK	CSO outlet near high tide.
WS40103	4/1/03	JPK	Santos' shed- post remediation conditions.
WS40701	4/7/03	JPK	Construction of drainage swale North of Titleist lot.
WS40901	4/9/03	JPK	Drainage swale on W.shore- north of bridge.
WS40902	4/9/03	JPK	Construction of drainage swale north of bridge/lot grading.
WS40903	4/9/03	JPK	Construction of drainage swale north of bridge/lot grading.
WS40904	4/9/03	JPK	Drainage swale north of the Titleist parking lot.
WS41401	4/14/03	JPK	Installation of drainage swale at Lumberyard.
WS41501	4/15/03	JPK	Installation of drainage swale/final grading at Lumberyard.
WS41502	4/15/03	JPK	Installation of drainage swale/final grading at Lumberyard.
WS41601	4/16/03	JPK	Drainage swale / stone protection at Wood St. access.
WS41602	4/16/03	JPK	Drainage swale construction behind residences (W. shore).
WS41701	4/17/03	JPK	Stone protection at the Lumberyard.
WS42501	4/25/03	JPK	Drainage swale / restored slope at Lumberyard.
WS42502	4/25/03	JPK	Restored slope at Lumberyard.
WS42503	4/25/03	JPK	Drainage swale on W.shore- behind residences.
WS42504	4/25/03	JPK	Restored conditions at Doctor's lot.
WS42901	4/29/03	JPK	MT Grading the Debris Disposal Area (DDA).
WS42902	4/29/03	JPK	MT Grading the Debris Disposal Area (DDA).
WS42903	4/29/03	JPK	MT Grading the Debris Disposal Area (DDA).
WS51601	5/16/03	JPK	Installation of fencing at South Berm.
WS51602	5/16/03	JPK	Installation of fencing at South Berm.
WS61101	6/11/03	AC	Wetlands plants south of Wood St. bridge - eastern shoreline
WS61102	6/11/03	AC	Wetlands plants north of Wood St. bridge west bank-facing south
WS61103	6/11/03	AC	Wetlands plants north of Wood St. bridge west bank-facing north
WS61104	6/11/03	AC	Planting tool
WS61105	6/11/03	AC	Planting tool
WS61106	6/11/03	AC	Planting upper marsh plants
WS61107	6/11/03	AC	Upper marsh plants delivered to site
WS61108	6/11/03	AC	CSO area south
WS61109	6/11/03	AC	Fallen tree on fence at CSO
WS61110	6/11/03	AC	West bank looking south at CSO
WS61112	6/11/03	AC	Goose in plantings
WS61113	6/11/03	AC	Wetland planting lumberyard area
WS61114	6/11/03	AC	Northern limit of planting on west bank

PHOTO #	DATE	TAKEN BY	PHOTO DESCRIPTION
WS62001	6/20/03	AC	New planting near Lumber Yard Zone
WS62002	6/20/03	AC	East bank near Acushnet Park
WS62003	6/20/03	AC	Future shrub placement near Acushnet Park
WS62004	6/20/03	AC	Future shrub placement near Acushnet Park
WS62005	6/20/03	AC	Goose fencing
WS62006	6/20/03	AC	Goose fencing and deterrent
WS62007	6/20/03	AC	Phase II restoration facing south
WS62008	6/20/03	AC	CSO Area facing south
WS62401	6/24/03	AC	South berm removal
WS62403	6/24/03	AC	South berm removal
WS62404	6/24/03	AC	cleaning rip rap wall at south berm
WS62405	6/24/03	AC	cleaning rip rap wall at south berm
WS62406	6/24/03	AC	South berm removal
WS62501	6/25/03	JF	U-channel loaded on Town of Acushnet trucks
WS62502	6/25/03	JF	East bank at Titleist
WS62503	6/25/03	JF	Cleaning out U-channel
WS090801	9/8/03	JF	Looking north and into CSO area from bridge
WS090802	9/8/03	JF	Looking towards Acushnet (east) from bridge
WS090803	9/8/03	JF	Looking north from bridge
WS090804	9/8/03	JF	Southeast side near Titleist from bridge
WS090805	9/8/03	JF	North from Titleist parking area
WS090806	9/8/03	JF	West behind residence from Titleist parking area
NWS121201	12/12/03	MS	Removal of HDPE mats south of the excavation at Acushnet Park
NWS121202	12/12/03	MS	Removal of HDPE mats south of the excavation at Acushnet Park
NWS121203	12/12/03	MS	Restoration of the excavation at the Acushnet Park
NWS121204	12/12/03	MS	Restoration of the excavation at the Acushnet Park
NWS121205	12/12/03	MS	Area south of excavation at Acushnet Park after HDPE mats were removed
NWS121206	12/12/03	MS	Area south of excavation at Acushnet Park after HDPE mats were removed




# NORTH OF WOOD ST REMEDIATION



**Load-out of sediments into trucks for transport to DDA**  
Photo # WS1903  
1/9/03  
JPK



**Acushnet River dewatered: Looking north from bridge**  
Photo # WS1904  
1/9/03  
JPK



**Acushnet River dewatered: Looking south from bridge**  
Photo # WS1905  
1/9/03  
JPK



**In-river excavation at lumber yard zone**  
Photo # WS11301  
1/13/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Transportation/disposal of excavated sediments at DDA**

Photo # WS11302  
1/13/03  
JPK



**Placement/compaction of excavated sediments at DDA**

Photo # WS11303  
1/13/03  
JPK



**Decontamination of haul vehicle at DDA**

Photo # WS11304  
1/13/03  
JPK



**In-river excavation at lumber yard/CSO zone**

Photo # WS11305  
1/13/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**In-river excavation at lumber yard/CSO zone**

Photo # WS11306  
1/13/03  
JPK




**Completed excavation at the CSO outfall area**

Photo # WS11501  
1/15/03  
JPK



**In-river excavation at the CSO/mudflat zone**

Photo # WS11502  
1/15/03  
JPK



**Field crew conducting confirmatory sediment sampling**

Photo # WS11503  
1/15/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Load-out of sediments into MT haul truck for transport to DDA**  
Photo # WS11504  
1/15/03  
JPK



**In-river excavation and sediment load-out operations**  
Photo # WS11701  
1/17/03  
JPK



**In-river excavation at mudflat zone**  
Photo # WS12001  
1/20/03  
JPK



**In-river excavation at mudflat zone**  
Photo # WS12002  
1/20/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**View of south berm from Wood St. bridge**

Photo # WS12003

1/20/03

JPK



**In-river excavation at mudflat zone**

Photo # WS12103

1/21/03

JPK



**Load-out of vegetation material for off-site transport/disposal**

Photo # WS12102

1/21/03

JPK



**Post-excitation conditions at lumber yard zone**

Photo # WS12103

1/21/03

JPK

# NORTH OF WOOD ST REMEDIATION



**Load-out of sediments into haul truck for transport to DDA**

Photo # WS12104

1/21/03

JPK



**Excavation activities at mudflat zone**

Photo # WS12105

1/21/03

JPK



**Post-excitation conditions east shoreline north of Titleist lot**

Photo # WS12106

1/21/03

JPK




**Screening operations at DDA/Cell 1**

Photo # WS12107

1/21/03

JPK

# NORTH OF WOOD ST REMEDIATION



**Screening operations at DDA/Cell 1**

Photo # WS12108

1/21/03

JPK



**Excavation activities at mudflat zone**

Photo # WS12301

1/23/03

JPK




**Excavation activities in mudflat zone**

Photo # WS12302

1/23/03

JPK



**Required cuts marked out for operator**

Photo # WS12303

1/23/03

JPK


# NORTH OF WOOD ST REMEDIATION




**Excavation at the south zone**  
Photo # WS12304  
1/23/03  
JPK



**Excavation activities at mudflat zone**  
Photo # WS12305  
1/23/03  
JPK




**Cylinder discovered during excavation**  
Photo # WS12401  
1/24/03  
JPK



**Cylinder discovered during excavation**  
Photo # WS12402  
1/24/03  
JPK



# NORTH OF WOOD ST REMEDIATION




**Cylinder discovered during excavation**

Photo # WS12403

1/24/03

JPK



**In-river excavation/sediment load-out at mudflat zone**

Photo # WS12701

1/27/03

JPK



**Excavation in south zone near Titleist (east shore)**

Photo # WS12901

1/29/03

JPK



**Sediment load-out operations at mudflat zone**

Photo # WS12902

1/29/03

JPK

# NORTH OF WOOD ST REMEDIATION



**Management of material at the DDA**  
Photo # WS12903  
1/29/03  
JPK



**Investigation of unknown cylinder by Onyx Environmental**  
Photo # WS13001  
1/30/03  
JPK



**Investigation of unknown cylinder by Onyx Environmental**  
Photo # WS13002  
1/30/03  
JPK



**Investigation of unknown cylinder by Onyx Environmental**  
Photo # WS13003  
1/30/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Investigation of unknown cylinder by Onyx Environmental**  
Photo # WS13004  
1/30/03  
JPK



**Investigation of unknown cylinder by Onyx Environmental**  
Photo # WS13005  
1/30/03  
JPK



**Excavation of the South Zone**  
Photo # WS2301  
2/3/03  
JPK



**Excavation of the South Zone**  
Photo # WS2302  
2/3/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Excavation on the east shore near Acushnet Park**  
Photo # WS2303  
2/3/03  
JPK



**Excavation on the east shore near Titleist lot**  
Photo # WS2502  
2/5/03  
JPK



**Removal of West haul road**  
Photo # WS2503  
2/5/03  
JPK



**Excavation in lumberyard zone (in-river)**  
Photo # WS21001  
2/10/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Load-out of vegetative material with off-road trucks**  
Photo # WS21002  
2/10/03  
JPK



**Transfer of excavated material with off-road trucks**  
Photo # WS21003  
2/10/03  
JPK



**Excavation activities in the south zone**  
Photo # WS21101  
2/11/03  
JPK



**Excavation activities in the south zone**  
Photo # WS21102  
2/11/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Load out of excavated material in the south zone**

Photo # WS21103  
2/11/03  
JPK




**Excavation activities in the south zone**

Photo # WS21104  
2/11/03  
JPK



**Santos shed – pre-excavation conditions**

Photo # WS21301  
2/13/03  
JPK



**Santos shed – pre-excavation conditions**

Photo # WS21302  
2/13/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Santos shed – pre-excavation conditions**  
Photo # WS21303  
2/13/03  
JPK



**Santos shed – pre-excavation conditions**  
Photo # WS21304  
2/13/03  
JPK



**Santos shed – pre-excavation conditions**  
Photo # WS21305  
2/13/03  
JPK



**Excavation/removal of the West haul road**  
Photo # WS21306  
2/13/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Santos shed – pre-excitation conditions**  
Photo # WS21307  
2/13/03  
JPK



**Delivery of coir fascines**  
Photo # WS21401  
2/14/03  
JPK



**Excavation/removal of West haul road**  
Photo # WS21402  
2/14/03  
JPK



**MT haul truck #166**  
Photo # WS22001  
2/20/03  
JPK



# NORTH OF WOOD ST REMEDIATION



**MT haul truck #166**  
Photo # WS22002  
2/20/03  
JPK



**MT haul truck #166**  
Photo # WS22003  
2/20/03  
JPK



**MT haul truck #166**  
Photo # WS22004  
2/20/03  
JPK



**Material management at the DDA**  
Photo # WS22005  
2/20/03  
JPK

# NORTH OF WOOD ST REMEDIATION




**Screening/slurry operations**  
Photo # WS22006  
2/20/03  
JPK



**Screening/slurry operations**  
Photo # WS22007  
2/20/03  
JPK



**Slurry pipeline discharge in Cell #1**  
Photo # WS22008  
2/20/03  
JPK



**Removal of West haul road**  
Photo # WS22101  
2/21/03  
JPK

# NORTH OF WOOD ST REMEDIATION




**Excavation around the Santos shed/W. haul road**  
Photo # WS22102  
2/21/03  
JPK



**Stockpile of vegetative material awaiting removal**  
Photo # WS22103  
2/21/03  
JPK



**Post-excavation conditions at the south zone**  
Photo # WS22104  
2/21/03  
JPK



**Conditions after berms opened due to heavy rain**  
Photo # WS22501  
2/25/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Conditions after berms opened due to heavy rain**

Photo # WS22502

2/25/03

JPK



**By-pass pumping system at North berm**

Photo # WS30101

3/01/03

JPK



**View downstream from N. berm-restoration underway**

Photo # WS30102

3/01/03

JPK



**Restoration work at CSO/mudflat zone (W. shore)**

Photo # WS30103

3/01/03

JPK

# NORTH OF WOOD ST REMEDIATION



**Restoration work at CSO zone**  
Photo # WS30104  
3/01/03  
JPK



**Restoration work at Lumberyard zone (W. shore)**  
Photo # WS30105  
3/01/03  
JPK




**Restoration work at Lumberyard zone (W. shore)**  
Photo # WS30106  
3/01/03  
JPK




**Backfill placement at the mudflat zone**  
Photo # WS30802  
3/08/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Coir fascine installation at the lumberyard zone**  
Photo # WS30803  
3/8/03  
JPK



**Coir fascine installation at the lumberyard zone**  
Photo # WS30804  
3/8/03  
JPK



**Placement of stone protection at the CSO outlet**  
Photo # WS30805  
3/8/02  
JPK



**Stone toe/topsoil placement at the lumberyard zone**  
Photo # WS31101  
3/11/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Coir fascine close-up**  
Photo # WS31102  
3/11/03  
JPK



**Topsoil grading and compaction at the lumberyard zone**  
Photo # WS31103  
3/11/03  
JPK



**Topsoil grading at the CSO/mudflat zone**  
Photo # WS31104  
3/11/02  
JPK



**Installation of coir fascine**  
Photo # WS31105  
3/11/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Restoration activities on the western shoreline**

Photo # WS31201

3/12/03

JPK



**Stone protection/backfill placement on western shoreline**

Photo # WS31202

3/12/03

JPK



**Backfill placement north of Titleist zone**

Photo # WS31203

3/12/02

JPK



**Stone toe placement on eastern shoreline**

Photo # WS31204

3/12/03

JPK



# NORTH OF WOOD ST REMEDIATION



**Installation of erosion control blanket at lumberyard zone**

Photo # WS31205

3/12/03

JPK



**Installation of erosion control blanket at lumberyard zone**

Photo # WS31206

3/12/03

JPK



**Restoration of eastern shoreline at Acushnet park**

Photo # WS31207

3/12/02

JPK



**Restoration work underway on the eastern shoreline**

Photo # WS31301

3/13/03

JPK

# NORTH OF WOOD ST REMEDIATION



**Restoration work underway on the eastern shoreline**

Photo # WS31302

3/13/03

JPK



**West shoreline: Post topsoil placement conditions**

Photo # WS31303

3/13/03

JPK



**West shoreline: Post topsoil placement conditions**

Photo # WS3104

3/13/03

JPK



**Restoration of western shoreline**

Photo # WS31305

3/13/03

JPK

# NORTH OF WOOD ST REMEDIATION



**Placement of stone protection at the CSO outlet**  
Photo # WS31306  
3/13/03  
JPK



**Restoration of south zone - eastern shoreline**  
Photo # WS31401  
3/14/03  
JPK



**Restoration of south zone - eastern shoreline**  
Photo # WS31402  
3/14/03  
JPK



**Restoration of eastern shoreline north of Titleist lot**  
Photo # WS31403  
3/14/03  
JPK

# NORTH OF WOOD ST REMEDIATION




**Opening of the south berm channel**

Photo # WS31501

3/15/03

JPK



**Restoration of eastern shoreline N. of Titleist lot**

Photo # WS31502

3/15/03

JPK



**Post-restoration conditions: south zone, western shoreline**

Photo # WS31503

3/15/03

JPK



**Restoration north of the Wood St. bridge**

Photo # WS31504

3/15/03

JPK

# NORTH OF WOOD ST REMEDIATION



**River flowing through the north berm culvert**  
Photo # WS31801  
3/18/03  
JPK



**Drainage swale at south end of Braley property**  
Photo # WS31802  
3/18/03  
JPK



**Restoration activities at the CSO zone**  
Photo # WS31803  
3/18/03  
JPK



**Restoration activities at the CSO zone**  
Photo # WS31804  
3/18/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Restoration activities at the CSO zone**  
Photo # WS31805  
3/18/03  
JPK



**Demobilization of MT equipment from Lumberyard**  
Photo # WS31901  
3/19/03  
JPK




**Restoration of the CSO zone**  
Photo # WS31902  
3/19/03  
JPK




**Restored condition. Note: Water elevation = -0.5ft**  
Photo # WS31903  
3/19/03  
JPK


# NORTH OF WOOD ST REMEDIATION



**Restored conditions. Note: Water elevation = -0.5ft**  
Photo # WS31904  
3/19/03  
JPK



**Restored conditions. Note: Water elevation = -0.5ft**  
Photo # WS31905  
3/19/03  
JPK



**Restored conditions. Note: Water elevation = -0.5ft**  
Photo # WS31906  
3/19/03  
JPK



**Restored conditions. Note: Water elevation = -0.5ft**  
Photo # WS31907  
3/19/03  
JPK

# NORTH OF WOOD ST REMEDIATION




**Restored condition. Note: Water elevation = -0.5 ft**  
Photo # WS31908  
3/19/03  
JPK



**Restored condition. Note: Water elevation = 1.7 ft**  
Photo # WS32001  
3/20/03  
JPK




**Restored condition. Note: Water elevation = 1.7 ft**  
Photo # WS32002  
3/20/03  
JPK



**Restored condition. Note: Water elevation = 1.7 ft**  
Photo # WS32003  
3/20/03  
JPK




# NORTH OF WOOD ST REMEDIATION



**Restored condition. Note: Water elevation = 1.7 ft**  
Photo # WS32004  
3/20/03  
JPK



**Removal of the by-pass piping from river**  
Photo # WS32005  
3/20/03  
JPK



**Restored condition. Note: Water elevation = 1.7 ft**  
Photo # WS32006  
3/20/03  
JPK



**Removal of the by-pass piping from river**  
Photo # WS32007  
3/20/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Restoration activities at the CSO zone**  
Photo # WS32008  
3/20/03  
JPK



**Site conditions following removal of the north berm**  
Photo # WS32401  
3/24/03  
JPK



**MT employees securing the coir logs**  
Photo # WS32402  
3/24/03  
JPK



**Excavation of the Santos' garden**  
Photo # WS32501  
3/25/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Excavation of the Santos' garden**

Photo # WS32502

3/25/03

JPK



**Restored slope at the lumberyard zone (west shore)**

Photo # WS32701

3/27/03

JPK



**Braley dock re-installed**

Photo # WS32702

3/27/03

JPK



**Trash/debris at lumberyard zone (west shore)**

Photo # WS32703

3/27/03

JPK


# NORTH OF WOOD ST REMEDIATION




**Santos' garden backfilled with topsoil**  
Photo # WS32704  
3/27/03  
JPK



**CSO outlet near high tide**  
Photo # WS40101  
4/01/03  
JPK



**CSO outlet near high tide**  
Photo # WS40102  
4/01/03  
JPK



**Santos' shed - post remediation conditions**  
Photo # WS40103  
4/01/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Construction of drainage swale north of Tieleist lot**  
Photo # WS40701  
4/07/03  
JPK



**Drainage swale on west shore north of bridge**  
Photo # WS40901  
4/09/03  
JPK



**Construction of drainage swale north of bridge/lot grading**  
Photo # WS40902  
4/09/03  
JPK




**Construction of drainage swale north of bridge/lot grading**  
Photo # WS40903  
4/09/03  
JPK


# NORTH OF WOOD ST REMEDIATION



**Drainage swale north of the Titleist parking lot**  
Photo # WS40904  
4/09/03  
JPK



**Installation of drainage swale at Lumberyard**  
Photo # WS41401  
4/14/03  
JPK



**Installation of drainage swale/final grading at Lumberyard**  
Photo # WS41501  
4/15/03  
JPK



**Installation of drainage swale/final grading at Lumberyard**  
Photo # WS41502  
4/15/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Drainage swale/stone protection at Wood St. access**  
Photo # WS41601  
4/16/03  
JPK



**Drainage swale construction behind residences (W. shore)**  
Photo # WS41602  
4/16/03  
JPK




**Stone protection at the Lumberyard**  
Photo # WS41701  
4/17/03  
JPK



**Drainage swale/restored slope at Lumberyard**  
Photo # WS42501  
4/25/03  
JPK

# NORTH OF WOOD ST REMEDIATION



**Restored slope at Lumberyard**

Photo # WS42502  
4/25/03  
JPK



**Drainage swale on W. shore, behind residences**

Photo # WS42503  
4/25/03  
JPK



**Restored conditions at Drs. lot**

Photo # WS42504  
4/25/03  
JPK



**MT grading the Debris Disposal Area (DDA)**

Photo # WS42901  
4/29/03  
JPK



# NORTH OF WOOD ST REMEDIATION



**MT grading the Debris Disposal Area (DDA)**

Photo # WS42902

4/29/03

JPK



**MT grading the Debris Disposal Area (DDA)**

Photo # WS42903

4/29/03

JPK




**Installation of fencing at South Bern**

Photo # WS51601

5/16/03

JPK




**Installation of fencing at South Bern**

Photo # WS51602

5/16/03

JPK

# NORTH OF WOOD ST REMEDIATION



**Wetlands plants south of Wood St. bridge-eastern shore**  
Photo # WS61101  
6/11/03  
AC



**Wetlands plants north of Wood St. bridge-facing south**  
Photo # WS61102  
6/11/03  
AC



**Wetlands plants north of Wood St. bridge-facing north**  
Photo # WS61103  
6/11/03  
AC



**Planting tool**  
Photo # WS61104  
6/11/03  
AC

# NORTH OF WOOD ST REMEDIATION



**Planting tool**  
Photo # WS61105  
6/11/03



**Planting upper marsh plants**  
Photo # WS61106  
6/11/03



**Upper marsh plants delivered to site**  
Photo # WS61107  
6/11/03



**CSO area south**  
Photo # WS61108  
6/11/03

# NORTH OF WOOD ST REMEDIATION



**Fallen tree on fence at CSO**  
Photo # WS61109  
6/11/03



**West bank looking south at CSO**  
Photo # WS61110  
6/11/03




**Goose in plantings**  
Photo # WS61112  
6/11/03



**Wetland planting in lumberyard area**  
Photo # WS61113  
6/11/03

# NORTH OF WOOD ST REMEDIATION



**Northern limit of planting on west bank**  
Photo # WS61114  
6/11/03



**New planting near lumberyard zone**  
Photo # WS62001  
6/20/03



**East bank near Acushnet Park**  
Photo # WS62002  
6/20/03




**Future shrub placement near Acushnet Park**  
Photo # WS62003  
6/20/03

# NORTH OF WOOD ST REMEDIATION




**Future shrub placement near Acushnet Park**  
Photo # WS62004  
6/20/03



**Goose fencing**  
Photo # WS62005  
6/20/03




**Goose fencing and deterrent**  
Photo # WS62006  
6/20/03



**Phase II restoration facing south**  
Photo # WS62007  
6/20/03

# NORTH OF WOOD ST REMEDIATION



**CSO area facing south**  
Photo # WS62008  
6/20/03



**South berm removal**  
Photo # WS62401  
6/24/03



**South berm removal**  
Photo # WS62403  
6/24/03



**Clearing rip rap wall at south berm**  
Photo # WS62404  
6/24/03

# NORTH OF WOOD ST REMEDIATION



**Cleaning rip rap wall at south berm**  
Photo # WS62405  
6/24/03



**South berm removal**  
Photo # WS62406  
6/24/03



**U-channel loaded on Town of Acushnet trucks**  
Photo # WS62501  
6/25/03



**East bank at Titleist**  
Photo # WS62502  
6/25/03



# NORTH OF WOOD ST REMEDIATION



**Cleaning out U-channel**  
Photo # WS62503  
6/25/03



**Looking north and into CSO area from bridge**  
Photo # WS090801  
9/8/03



**Looking towards Acushnet (east) from bridge**  
Photo # WS090802  
9/8/03



**Looking north from bridge**  
Photo # WS090803  
9/8/03

# NORTH OF WOOD ST REMEDIATION



**Southeast side near Titleist from bridge**  
Photo # WS090804  
9/8/03



**North from Titleist parking area**  
Photo # WS090805  
9/8/03



**West behind residence from Titleist parking area**  
Photo # WS090806  
9/8/03

# NORTH OF WOOD STREET REMEDIATION



**Removal of HDPE mats south of excavation at Acushnet Park**  
Photo # NWS121201  
12/12/03  
MS



**Removal of HDPE mats south of excavation at Acushnet Park**  
Photo # NWS121202  
12/12/03  
MS



**Restoration of the excavation at the Acushnet Park**  
Photo # NWS121203  
12/12/03  
MS



**Restoration of the excavation at the Acushnet Park**  
Photo # NWS121204  
12/12/03  
MS

# NORTH OF WOOD STREET REMEDIATION



**Area south of excavation at Acushnet Park**

Photo # NWS121205

12/12/03

MS



**Area south of excavation at Acushnet Park**

Photo # NWS121206

12/12/03

MS

**North of Wood St. After Action Report  
Consolidated Response to Comments**

**Response to Comments From C. Turek, USACE Project Engineer, Dated October 4, 2005.**

Below are my comments on the Revised Draft Closeout Report for the subject project, dated February 13, 2004.

1. Table of Contents, List of Tables: Add a Table of Excavated Quantities (Design vs. Actual, per CDA unit). (This was previously stated; refer to my memo to Mr. Beaudoin dated 2/10/04 – Comment #2.) This table should also be referred to in Section 3.6.

*A table showing approximated excavated quantities by CDA unit was added in Section 1.3 and referenced in Section 3.6.*

2. Table of Contents, List of Appendices: List the 4 Figures under Appendix C.

*Change made as noted.*

3. Page 1-1, 5<sup>th</sup> para., 1<sup>st</sup> sent.: Change “15,439” to “15,433” and change “April” to “March”.

*Change made as noted.*

4. Page 1-11, Table 1-2: Do not split the table up between pages. Remove the comma after the northing coordinate for AQ Site 37.

*Correction made as noted.*

5. Page 3-1, sect 3.1, General: The following items will refer to a Photo Id No. which is to be inserted at the end of the item (unless otherwise stipulated) as such: “Refer to Photo #WSxxxxxxx in the Photo Log (Appendix M).”.

*Reference to photograph as indicated by USACE is included in After Action Report. All USACE indicated photographs have been included in Appendix M.*

6. Page 3-1, sect 3.1, Item 1: 102102, 102103, 102401 & 102402.

*Reference to photographs has been added.*

7. Page 3-1, sect 3.1, Item 3: 110501.

*Reference to photographs has been added.*

8. Page 3-1, sect. 3.1, Item 4: 111903.

*Reference to photographs has been added.*

9. Page 3-1, sect. 3.1, Item 5: 110503 through 110506.

*Reference to photographs has been added.*

10. Page 3-1, sect. 3.1, Item 6: 111901, 111902, 112001 & 112101.

*Reference to photographs has been added.*

11. Page 3-1, sect. 3.1, Item 7: 110701, 110702 & 111503.

*Reference to photographs has been added.*

12. Page 3-1, sect. 3.1, Item 8: 1<sup>st</sup> bullet – 120202, 2<sup>nd</sup> bullet – 112103, 3<sup>rd</sup> bullet – 121101, 4<sup>th</sup> bullet – 120301, 5<sup>th</sup> bullet – 121201 & 121301, 6<sup>th</sup> bullet – 120201 & 122410.

*Reference to photographs has been added.*

13. Page 3-1, sect. 3.1, Item 9: 103003.

*Reference to photographs has been added.*

14. Page 3-1, sect. 3.1., Item 12: 103005.

*Reference to photographs has been added.*

15. Page 3-2, sect. 3.1, Item 13: 120202, 120203, 1904 & 1905.

*Reference to photographs has been added.*

16. Page 3-2, sect. 3.1, Item 14: 122303.

*Reference to photographs has been added.*

17. Page 3-2, sect. 3.1, Item 15: 1601 & 1602.

*Reference to photographs has been added.*

18. Page 3-2, sect. 3.1, Item 16: 122303.

*Reference to photographs has been added.*

19. Page 3-2, sect. 3.1, Item 17: end of 1<sup>st</sup> sentence – 122802, end of item – 122410.

*Reference to photographs has been added.*

20. Page 3-2, sect. 3.1, Item 18: 1806.

*Reference to photographs has been added.*

21. Page 3-2, sect. 3.1, Item 19: 12106, 2303, 2502 & 21003.

*Reference to photographs has been added.*

22. Page 3-2, sect. 3.1, Item 20: 11503.

*Reference to photographs has been added.*

23. Page 3-2, sect. 3.1, Item 21: 1805 & 11305.

*Reference to photographs has been added.*

24. Page 3-2, sect. 3.1, Item 22: 11303, 12107, 12903, 22006 & 22008 .

*Reference to photographs has been added.*

25. Page 3-2, sect. 3.1, Item 23: end of 1<sup>st</sup> sentence – 11502, end of 2<sup>nd</sup> sentence – 123002, end of item – 12102.

*Reference to photographs has been added.*

26. Page 3-2, sect. 3.1, Item 24: 12304, 12901 & 2301.

*Reference to photographs has been added.*

27. Page 3-2, sect. 3.1, Item 25: Make a subparagraph within Item 25 from the 5<sup>th</sup> sentence to the end. Change “results” to “result” in the 6<sup>th</sup> sentence. After the last sentence, add “(Refer to Appendix C, Figure 1.)”.

*Changes made as noted.*

28. Page 3-2, sect. 3.1, Item 26: 30105

*Reference to photographs has been added.*

29. Page 3-2, sect. 3.1, Item 27: 30104.

*Reference to photographs has been added.*

30. Page 3-3, sect. 3.1, Item 28: 31104 & 31105.

*Reference to photographs has been added.*

31. Page 3-3, sect. 3.1, Item 29: 31203, 31204 & 31207.

*Reference to photographs has been added.*

32. Page 3-3, sect. 3.1, Item 30: 31503.

*Reference to photographs has been added.*

33. Page 3-3, sect. 3.1, Item 31: 31801.

*Reference to photographs has been added.*

34. Page 3-3, sect. 3.1, Item 32: 31801.

*Reference to photographs has been added.*

35. Page 3-3, sect. 3.1, Item 33: 31804, 31805, 31904, 31905 & 31907.

*Reference to photographs has been added.*

36. Page 3-3, sect. 3.1, Item 34: 32401.

*Reference to photographs has been added.*

37. Page 3-3, sect. 3.1, Item 36: 32005 & 32007.

*Reference to photographs has been added.*

38. Page 3-3, sect. 3.1, Item 37: 42902 & 42903.

*Reference to photographs has been added.*

39. Page 3-3, sect. 3.1, Item 39: 61102, 61103 & 61104.

*Reference to photographs has been added.*

40. Page 3-3, sect. 3.1, Item 40: 62401, 62403, 62404 & 62405.



*Reference to photographs has been added.*

41. Page 3-3, sect. 3.1, Item 43: 121201, 121202, 121203 & 121204.

*Reference to photographs has been added.*

42. Page 3-5, sect 3.6, 1<sup>st</sup> sent.: Change "Actual" to "Design". After the 1<sup>st</sup> sentence, add "Deviations from the design excavation depths are shown in Appendix G."

*Changes made as noted.*

43. Page 3-6, sect. 3.6.3, last sent.: Change "December 12" to "December 15".

*Changes made as noted.*

44. Page 3-8, sect. 3.8.2: Reverse the fifth & sixth bullets and the seventh & eighth bullets.

*Changes made as noted.*

45. Page 6-1: The Pre-Final Inspection was held on May 5, 2003. The Final Inspection was held on March 10, 2004.

*There appears to have been two final inspections. After discussions with C. Turek, it was agreed to say that the last final inspection was performed o March 10, 2004.*

46. Page 8-1, sect. 8.1, 1<sup>st</sup> sent.: Appendix J should be updated after the incorporation of these comments and subsequent revision of the Closeout Report.

*April 1, 2005 cost report has been included in Appendix J and the cost values in Section 8 have been updated to reflect the updated costs.*

47. Page 8-1, sect. 8.1, 2<sup>nd</sup> sent.: State why the budget was adjusted downward in December 2003. Include that \$6,920,152 was the negotiated contract amount.

*Text has been changed to state that the original negotiated amount was \$6,920,152 but that in December 2003 this budget was adjusted downward to \$6,783,610 based on subsequent negotiations with the USACE on field change notices.*

48. Page 8-1, sect. 8.1, 3<sup>rd</sup> sent.: Revise the final actual costs amount, as per Comment #46.

*Updated as per April 1, 2005 cost report and final AAR will be updated with final AAR costs.*

49. Page 8-3, Subtask 21.06: See Comment #s 46 & 48. Use consistent title for the subject report.

*Report is called "After Action Report" and is consistent throughout.*

50. Page 9-2, sect. 9.7, 1<sup>st</sup> sent.: Change "still protecting the fish" to "not adversely impacting the spring fish migration".

*Changes made as noted.*

51. Page 9-2, sect. 9.7, 2<sup>nd</sup> sent.: Delete the entire sentence. Add the following, "The opening of the river was successfully delayed from March 1<sup>st</sup> to March 15<sup>th</sup>, which allowed work to be completed in the dry. Monitoring of the water temperatures was performed to prepare for possible river opening if temperatures approached 4C, as required by the MADMF."

*Changes made as noted.*

52. Page 9-2: Add a section describing the FW delay in issuing NTP which resulted in a shortened schedule, requiring the Government to incur overtime costs to complete the project in the dry before the spring fish migration.

This was previously stated; refer to my memo to Mr. Beaudoin dated 2/10/04 – Comment #84. FW has objected to incorporating this item, citing only the events which occurred prior to contract award. FW should either offer a chronology of events from contract award to FW until NTP from FW to Maxymillian Technologies, Inc., including a discussion of MT's original schedule to support FW's objection, or they should include the item, as described.

*In order to give an NTP a signed subcontract needs to be in place which can only be done after the USACE provides consent to award the subcontract and a consent for subcontract award can only be submitted after a task order funding modification is received for the specific task. TtFW received a signed Task Order funding modification from the USACE on Friday September 13, 2002. A request for consent to award the subcontract to Maxymillian Technologies was submitted to the USACE on Monday September 16, 2002. Consent for award was received from the USACE on Tuesday September 24, 2002. Maxymillian commenced work on the required submittals on Thursday September 26, 2003 and a construction planning meeting between TtFW and Maxymillian was conducted on Wednesday October 2, 2002*

*In the original TtFW request for proposal for this work dated August 1, 2002, the statement of work indicated that contract award would be by August 23, 2002 and NTP by August 26, 2002. There were several amendments during the bidding process that extended the bid due date to August 26, 2002. Maxymillian in their proposal dated August 26, 2002, assumed Contract Award on August 30 and the NTP to September 3, 2003, and priced their bid accordingly.*

*The September 23, 2002 4-week look ahead schedule (i.e., the week TtFW received consent to award a subcontract to Maxymillian) indicates the start of North of Wood St. Preliminary Work (i.e. field mobilization) was scheduled for October 14, 2002 following preparation and acceptance of submittals. The October 21, 2002 4-week look ahead schedule has an actualized mobilization date as October 21, 2002, which is only one week later than anticipated when the consent to award was received. It should also be noted that the weekly teleconference minutes and 4-week look ahead schedules during that timeframe indicate that the submittal process for the start of excavation started on September 24, 2002, right after the consent to award was received and in parallel with completing the subcontract and providing an official notice to proceed. In addition, Maxymillian's progress schedules show NTP as September 26, 2002.*

*In summary, based on project events and issues pertaining to planning and cost negotiations leading up to the USACE Consent to award, it was not possible to give Maxymillian an NTP as they originally priced scheduled and priced in their proposal (September 3, 2003). By the time the task order modification had been received, consent to award a subcontract had been completed (September 24, 2002), several weeks had passed which in combination with the inclement weather caused delay in completing the project before severe winter weather conditions set in which eventually required the use of overtime to complete the project in the "dry" before the spring fish migration.*

53. Page 10-1: Add Maurice Beaudoin as C.O.R. to the list of USACE contacts.

*Name was added as indicated.*

54. General: Include all revised and approved appendices. Consult with me if you are unsure, as I have the set in my possession.

*Appendices have been updated in the updated draft AAR.*

**Response to Comments from C. Turek, USACE Project Engineer dated January 12, 2005.**

Below are my comments on the Figures and Appendices submitted with the Revised Draft Closeout Report for the subject project, dated 10/20/04 (2004-024-0356). Note that these Figures and Appendices are to be extracted from the aforementioned report and inserted into the version of the report dated 3/1/04 (2004-024-0125), as previously stated in my E-mail to Mr. George Willant, dated 12/14/04.

1. Figure 1-1: NWS area did not extend upstream of the Early Action Area.

*Figure has been revised to show the NWS area ending at the northern portion of the EA Area.*

2. Figure 1-3: "Coggeshell" is misspelled.

*Figure has been corrected.*

3. App. B: Include the signed Eng. Form 4025 indicating approval.

*There does not appear to be a signed 4025 form in the file for the Air Sampling Report dated October 2003 in Appendix B. The October 2003 Report is an accumulations of several Air Sampling Reports that were submitted on 4025's over the course of the project, each one being reflective of various sampling events during construction. The October 2003 Report is a compilation of all the interim submittals into one report.*

4. App. C, Fig. 2: Delete "Draft – (For Review Information Only)" and use a full size drawing.

*Change has been made.*

5. App. C, Fig. 3: Same as previous comment.

*Change has been made.*

6. App. C, Fig. 4: Same as previous comment.

*Change has been made.*

7. App. E: There is no need for this drawing. It is identical to Figure 1-2.

*Appendix and figure has been deleted. Remaining Appendices and text references have been adjusted accordingly.*

8. App. F.2: Use a full size drawing.

*Full size drawing has been included.*

9. App. F.3: Use a full size drawing.

*Full size drawing has been included.*

10. App. G.1: Use a full size drawing.

*Full size drawing has been included.*

11. App. G.2: Use a full size drawing.

*Full size drawing has been included.*

12. App. M: Use the previously submitted entire Photo Log with index dated 4/7/04.

*Entire log has been included.*