

**STANDARD CHLORINE CHEMICAL CO. INC. SUPERFUND SITE
MONTHLY PROGRESS REPORT
MARCH 2014**

I. Actions Completed During the Reporting Period (March 2014)

Preparation of the Site Characterization Summary Report Addendum was completed and submitted to EPA on March 28, 2014.

The Final Community Involvement Plan (CIP) was completed and submitted to EPA on February 27, 2014.

Preparation of the Pathway Analysis Report (PAR) continued.

Preparation of the Candidate Technologies Memorandum (CTM) continued.

Preparation of the Screening Level Ecological Risk Assessment was initiated (SLERA).

II. Results of Sampling and Tests and Data Received by Respondents

No data were received by Respondents during the reporting period.

III. Work Planned for the Next Two Months (April and May 2014)

Monthly progress reports will be prepared and submitted to EPA.

Implementation of the RI/FFS Work Plan will continue.

If requested by EPA, the Group will make a presentation of the SCSR Addendum.

Implementation of the Cultural Resources Survey Work Plan will be initiated.

In response to a request from the Group, EPA granted two week extensions to the deadlines for submittal of the PAR, CTM and SLERA.

Preparation of the PAR will be completed. Consistent with the project schedule included in the RI/FFS Work Plan and extension granted by EPA, the PAR will be submitted to EPA and NJDEP on or before Monday April 28, 2014 (Note – The updated RI/FFS schedule shows that the PAR is due to be submitted on April 26, 2014, which is a Saturday. As stipulated in the Administrative Order, where a deadline falls on a weekend or Federal holiday, the due date defaults to the next business day).

Preparation of the CTM will be completed. Consistent with the project schedule included in the RI/FFS Work Plan and extension granted by EPA, the CTM will be submitted to EPA and NJDEP on or before Monday April 28, 2014. (Note – The updated RI/FFS schedule shows that the CTM is due to be submitted on April 26, 2014, which is a



Saturday. As stipulated in the Administrative Order, where a deadline falls on a weekend or Federal holiday, the due date defaults to the next business day).

Preparation of a Screening Level Ecological Risk Assessment (SLERA) will be completed. Consistent with the project schedule included in the RI/FFS Work Plan and extension granted by EPA, the SLERA will be submitted to EPA and NJDEP on or before Monday May 12, 2014. (Note – The current RI/FFS schedule shows that the SLERA is due to be submitted on May 11, 2014, which is a Sunday. As stipulated in the Administrative Order, where a deadline falls on a weekend or Federal holiday, the due date defaults to the next business day).

IV. Problems Encountered/Anticipated Delays

No problems were encountered. No delays are anticipated.

V. Operations and Maintenance Information

Routine operations and maintenance activities were completed. A summary of operations and maintenance activities are provided on a quarterly basis. The summary for the fourth quarter of 2013 was included as Appendix A to the January 2014 monthly progress report. The summary for the first quarter of 2014 will be included as an Appendix A to the April 2014 monthly progress report.