



Memorandum

*To: Jennifer LaPoma, EPA Region 2
Elizabeth Franklin, USACE*

*From: Keegan L. Roberts, Ph.D., PE, CDM Smith
Scott Kirchner, CDM Smith*

Date: June 24, 2016

*Subject: Summary of Oversight of Third SPME Sampler Installation Effort at River Mile 10.9
June 3–5, 2016
Lower Passaic River Restoration Project*

On behalf of the United States Environmental Protection Agency (EPA) and the United States Army Corps of Engineers (USACE), Kansas City District, CDM Federal Programs Corporation (CDM Smith) traveled to the River Mile (RM) 10.9 removal area on June 3, 4, and 5, 2016 and provided field technical oversight of the installation of solid-phase microextraction (SPME) samplers at 10 locations. Three samplers were installed at each of these 10 sample locations, including one each in the armor layer, the top of the reactive layer, and the underlying sediment bed. One set (one each in the armor layer, reactive layer, and underlying sediment bed) of duplicate samples were installed at one of the 10 sample locations. The approximate depth that each samplers was installed was:

- A deep sampler, installed in the underlying sediment at approximately 36 inches below the mudline (tagged with red zip ties and red tape for future identification)
- A mid-depth sampler, installed in the active layer at approximately 24 inches below the mudline (tagged with yellow zip ties and red tape for future identification)
- A shallow sampler, installed in the armor layer at approximately 16 inches below the mudline (tagged with green zip ties and red tape for future identification)

The field activities were conducted by AECOM on behalf of the Cooperating Parties Group (CPG). Prior to the previous sampler installation attempts, EPA and the CPG discussed several iterations of sample locations in an attempt to accommodate the CPG's logistical and health and safety concerns. These previously agreed-upon sample locations were again targeted during this deployment, as many of the CPG's original logistical and health and safety concerns still remained. The SPME samplers installed by AECOM are part of the initial performance monitoring event for the RM 10.9 sediment cap. The SPME

Jennifer LaPoma and Elizabeth Franklin

June 24, 2016

Page 2

passive porewater samplers are intended to assess contaminant concentrations in the sediment bed, in the active cap layer, and in the armor stone layer of the RM 10.9 cap. This document notes that this is the third deployment attempt for the initial performance monitoring activities.

A brief summary of the work completed is as follows:

- On June 3, 2016, samplers were deployed at Stations 0606, 0607, 0609, and 0610.
- On June 4, 2016, samplers were deployed at Stations 0601, 0604, 0605, and 0608.
- On June 5, 2016, samplers were deployed at Stations 0602 and 0603, with a duplicate set of samplers deployed at Station 0603.

Photographs of field activities are presented in Attachment 1. A copy of the field logbook notes is provided in Attachment 2.

Summary of June 3, 2016 Field Activities

Personnel in Attendance

Keegan Roberts – CDM Smith

Yeqing Liu – CDM Smith

Chris McGauley – CDM Smith

Rick Purdy – AECOM

Jennifer Reed – AECOM

Joel Meunier – AECOM

Claire Murphy-Higgin – AECOM

Channing Hawkins – AECOM

Albert Macaulay – AECOM

Rei-Hua Wang – AECOM

Adam (*last name unknown*) - AECOM

Rachel MacPhee – AECOM

Prior to the start of the day's field activities, AECOM raised several safety considerations for the field effort during the tailgate safety briefing. The primary safety considerations included heat stress and combined water/mud levels when working on the cap. AECOM also noted that the sampler stick-ups would be cut to 6 inches above the sediment after installation.

AECOM generally organized their nine field personnel into three teams: one 3-person onshore sampler preparation and assistance team, and two 3-person sampler deployment teams. Three samplers were deployed at each sample station: one in the armor layer, one in the top of the reactive layer, and one in the underlying sediment bed. All sampler preparation and deployment activities were to be performed in accordance with the QAPP (AECOM 2015).

Sets of three samplers were installed at Stations 0606, 0607, 0609, and 0610 on June 3, 2016. Stations 0609 and 0610 were accessed with a boat as thick vegetation and fencing along the shoreline upland from Stations 0609 and 0610 prevented access from the shore. The field team was able to install samplers at all four sampling locations as the water level mostly remained below these locations until installation was complete. All portions of the samplers above the sediment bed were cut to approximately 6 inches above the sediment, except at Station 0609 where rising tides increased water levels to more than 6 inches above the sediment during sampler installation. As a result, the samplers at 0609 were cut approximately 1 or 2 inches above the water level instead of 6 inches above the sediment. This modification was approved by CDM Smith given the field constraints.

AECOM field personnel noted that a definitive armor stone layer was not encountered during the sampler installation at Stations 0606 and 0607. This lack of armor stone should be kept in consideration during the evaluation of data from these two locations.

AECOM relocated Station 0608 from the original proposed location 5 feet towards the river channel to help avoid hardpan in the sediment. CDM Smith approved this modification. Sampler installation was originally attempted at Station 0608 on this day. However, rising water levels submerged the first sampler before installation could be completed and installation efforts were aborted here for the day.

Summary of June 4, 2016 Field Activities

Personnel in Attendance

Keegan Roberts – CDM Smith

Yeqing Liu – CDM Smith

Chris McGauley – CDM Smith

Rick Purdy – AECOM

Jennifer Reed – AECOM

Joel Meunier – AECOM

Claire Murphy-Higgin – AECOM

Channing Hawkins – AECOM

Albert Macaulay – AECOM

Rei-Hua Wang – AECOM

Adam (*last name unknown*) - AECOM

Rachel MacPhee – AECOM

AECOM reiterated their site safety considerations during the daily tailgate safety briefing, and sampler installations progressed in the same manner as the previous day. AECOM installed the series of three samplers at Stations 0601, 0604, 0605, and 0608. Station 0608 was installed in the same “modified” location as was attempted on the previous day.

Summary of June 5, 2016 Field Activities

Personnel in Attendance

Keegan Roberts – CDM Smith
Yeqing Liu – CDM Smith
Chris McGauley – CDM Smith
Rick Purdy – AECOM
Joel Meunier – AECOM
Claire Murphy-Higgin – AECOM
Channing Hawkins – AECOM
Albert Macaulay – AECOM
Rei-Hua Wang – AECOM
Adam (*last name unknown*) - AECOM
Rachel MacPhee – AECOM

AECOM reiterated their site safety considerations during the daily tailgate safety briefing. AECOM installed the series of three samplers at Stations 0602 and 0603. A duplicate set of samplers was installed at Station 0603 per the QAPP (AECOM 2015) in the same manner as the previous 2 days. This location was chosen as the duplicate location by AECOM as it is one of the closest stations to shore and provided ease of access.

Table 1 presents the installation status at the ten sample stations for this deployment effort.

References

AECOM. 2015. Quality Assurance Project Plan, Lower Passaic River Restoration Project, River Mile 10.9 Post-Construction Monitoring – Draft. Rev. 1. December 4.

Jennifer LaPoma and Elizabeth Franklin

June 24, 2016

Page 5

Table 1: Status of Proposed Sample Stations

Station	Status
0601	Installation completed 6/4/2016. Sample location same as in final station location proposal.
0602	Installation completed 6/5/2016. Sample location same as in final station location proposal.
0603	Installation completed 6/5/2016. Sample location same as in final station location proposal. Duplicate set of samplers were also installed at this station location on 6/5/2016.
0604	Installation completed 6/4/2016. Sample location same as in final station location proposal.
0605	Installation completed 6/4/2016. Sample location same as in final station location proposal.
0606	Installation completed 6/3/2016. Sample location same as in final station location proposal.
0607	Installation completed 6/3/2016. Sample location same as in final station location proposal.
0608	Installation completed 6/4/2016. Sample location moved 5 feet toward the river channel from proposed location. Relocation due to AECOM field team's concern regarding hardpan at the proposed location.
0609	Installation completed 6/3/2016. Sample location same as in final station location proposal.
0610	Installation completed 6/3/2016. Sample location same as in final station location proposal.

Attachment 1

Photographs of Field Activities



Photograph 1: All three samplers installed at Station 0610

6/3/2016



Photograph 2: Recording GPS location of second (i.e., yellow tagged) sampler at Station 0609

6/3/2016



Photograph 3: Installing second sampler (i.e., yellow tagged) at Station 0604

6/4/2016



Photograph 4: Using a bolt cutter to cut down the portion of the first sampler (i.e., green tagged) above the sediment at Station 0601

6/4/2016



Photograph 5: Capping third sampler (i.e., red tagged) at Station 0602

6/5/2016



Photograph 6: Measuring the distance between samplers at Station 0607

6/3/2016



Photograph 7: Samplers installed at Station 0606

6/3/2016



Photograph 8: All three samplers installed at Station 0608

6/4/2016



Photograph 9: Tightening the cap of the third sampler at Station 0605

6/4/2016



Photograph 10: Samplers and duplicate samplers installed at Station 0603. Duplicate samplers have two bands of tape and two Zip ties as "tags"

6/5/2016

Attachment 2

Field Logbook Notes

12

Location LYNDHURST, NJ / PASSAIC Date 3/9/16

Project / Client USEPA-USACE / PASSAIC PM 10.9

SPME RENEWAL

1730

608 SEDIMENT SAMPLER IS

STRAIGHT, FIBER LENGTH (mm):

10.6, 4.4, 7.9, 6.3, 7.0, 7.8, 11.6,

12.7, 5.4, 8.0, 6.9, 4.2, 12.3, 5.9,

12.1, 3.6, 13.1, 9.9, 5.7, 10.5, 10.9, 6.0,

10.8, 8.7, 8.4, 8.3, 7.6, 7.5, 9.4, 4.3,

11.1, 6.7, 5.5, 10.5, 4.3, 6.4, 4.5, 5.0,

3.8, 5.2, 10.8, 5.3, 4.2, 3.1, 4.6, 2.8,

3.4, 4.2, 9.4, 7.2, 11.4, 8.3, 13.2, 8.4,

10.2, 18.4, 26.6, 23.6, 26.1, 17.5, 34.8,

28.6, 19.4, 36.9, 33.6, 8.2, 6.3, 1.9,

27.3, 28.8, 28.5, 15.4, 10.4, 15.5,

34.3, 26.8, 82.9, 82.1, 15.1, 10.4,

11.5, 6.7, 11.0, 6.0, 4.9, 4.6, 11.7, 17.0,

5.6, 13.9, 6.0, 10.7, 8.2, 19.6, 14.1, 10.3,

25.1, 26.6

1815 ROBERTS LEAVES SITE,

END OF DAY

Kegom 3/9/16

13

Location LYNDHURST, NJ / PASSAIC Date June 3, 2016

Project / Client USEPA-USACE / PASSAIC PM 10.9

SPME INSTALLATION

0800

K. ROBERTS (NOTE-TAKER).

WEATHER: OVERCAST, LIGHT DRIZZLE,

~65°F

1000

AFCON PERSONNEL ARRIVE ON

SITE: RECK BUDDY, CLAUDE, MONTY,

WILSON, JOEL MEUTER, JEN

REED, QUINN, HANCOCK, RACHEL

MACPHEE, DAVEY, MACAULAY

(AUBERT), REINHOLD, WANG

1030

LARRY, MACAULAY (CON) ARRIVES,

1115

AFCON CONDUCTS SAFETY BRIEFING

1240

AFCON TO LOCATE LOCATIONS

0609

AND 0610, WHILE SAMPLER

IS

DISTURBED AT 0607. ROBERTS

ACCOMPANIES

AFCON TO 0609 AND

0610

FOLLOWS ROBERTS OBSERVES FROM

BUCKHEAD).

1245

ROBERTS AGREES TO MOVE 0608

5 FT

TOWARDS RIVER TO HELP

AVOID HYPDRAUL.

1258

LOCATE 0610

1313

LOCATE 0609

1350

COMPLETE INSTALLATION AT 0607

1430

COMPLETE INSTALLATION AT 0610

Kegom 3/9/16

Location LYNDHURST, NJ / PASSAIC Date 6/3/16
 Project / Client USEPA - USAGE / PASSAIC PM 10.9
 SPME INSTALLATION

1458 Murphy Hobbies informs Roberts that site-ups for 0609 will have to be slightly altered than for other locations due to standing water. Roberts agrees.
 1521 Complete installation at 0606
 1601 0608: Wait till tomorrow due to rising tide
 1623 Field team pack up. Roberts leaves site.

END OF DAY

[Signature]
 6/3/16

Location LYNDHURST, NJ / PASSAIC Date 6/4/16
 Project / Client USEPA - USAGE / PASSAIC PM 10.9
 SPME INSTALLATION

1030 Roberts arrives on site. Weather is humid, pretty cloudy, situ, ~75°F
 1130 AECOM arrives. McGawley and Liu (COM) arrive. Liu was also on site yesterday. Safety briefing held.
 1400 AECOM deployment team at 0608 situ at location waiting for tide to fall. Team has been at this location since ~1230
 1435 AECOM deployment team situ deploying samples at 0608.
 Note: same AECOM personnel on site as yesterday.
 1600 AECOM deployment team moves to station 0605
 1715 deployment finished at 0605
 1730 Roberts leaves site.

END OF DAY

[Signature]
 6/4/16

16

Location LYNDENBURG, NJ / PASSAGE Date 6/5/16
 Project / Client USEPA-USACE / PASSAGE RM 104
SPME INSTALLATION

1100 ROBERTS ARRIVES ON SITE.
 WEATHER: HEAVY RAIN.
 1145 MELANUCHY ARRIVES ON SITE,
 LEU ARRIVES ON SITE
 1200 AEDOM ARRIVES ON SITE
 1215 AEDOM CONDUCTS SAFETY BRIEFING.
 SAME AEDOM TEAM EXCEPT JEN
 REED NOT HERE.
 1340 ROBERTS ATTEMPTS TO INSPECT
 O608, O609, AND O610. ALL
 SAMPLES STILL COVERED BY WATER.
 1440 O608, O609, AND O610 STILL
 COVERED BY WATER
 1450 AEDOM MOBILIZES TO O603.
 O603 WILL BE DUBIOUS LOCATION.
 1650 AEDOM COMPLETES DEPLOYMENT AT
 O602.
 1748 ROBERTS LEAVES SITE.

END OF DAY

Legend
 6/5/16

17

Location _____ Date _____
 Project / Client _____

Red in the Rain

Location Passaic RM 10.9 Date 6/3/16
 Project / Client USEPA

~~11:25~~ ^{11:45} Arrived onsite this morning opening
 samples will be cut to 6m above
 sediment. Team to be ready at 12:30
 See attendance list in K. Robert's
 logbook
 12:33 Team heads out w/ GPS to
 mark out 609, 610 location
 13:25 GPS done staking out sampling
 location's
 13:37 Boat team gets dressed and
 prepares to sample at 610.
 13:45 Boat team arrived at 610
 with equipment
 13:55 Sledgehammering first sample location
 into the ground, green
~~14:00~~ ^{14:10} disk slid into sampler and
 sampler cut @ 20 cm below above
 sediment w/ ~~bottom~~ ^{sampler} ~~14:10~~ ^{14:15}
 14:05 Team member returns to
 onshore sample prep area
 to get additional supplies
 14:11 Team member returns w/ bolt cutter
 14:14 Cap screwed onto sampler
 14:22 Sledgehammering 2nd location

Location Passaic RM 10.9 Date 6/3/16 35
 Project / Client USEPA


14:25 D15E added to 2nd sampler
 14:27 sampler cut short
 14:30 Sample marked as yellow
 14:33 Sampler cap tightened
 14:38 Sledgehammering 3rd
 sampler location
 14:42 Disk tightened onto 3rd sampler
 and sample is cut short
 14:46 Sampler marked as red
 14:57 sampler cap tightened
 Boat crew packing equipment
 back onto boat to move
 to sampling location 609
 15:09 At sampling location
 609. One team member
 is unable to cross the
 mud flat. Boat going back
 to sample bc 610 to retrieve
 her
 Current 609 sample loc
 is ~3 feet inland from
 original location due to
 depth limitations
 geotextile measure to be at
 least 2 ft down

Location Passaic RM 109 Date 6/3/16
 Project / Client US EPA

- 1525 Steephollowing 1st sampler at
 609
 1527 Sampler inserted in old location
 sampler is tilted slightly at
 ~3° from the vertical
 issue w/ 6in above sediment
 still under water, Sampler will
 be cut a little above the water
 surface instead
 disk added to Sampler 6
 1535 Sampler is labeled green
 1539 cap for sampler is screwed on
 1540 clart - returns to GPS for
 1545 Steephollowing 2nd sampler
 location
 1599 Sampler marked yellow
 and is cut down to a half
 inch above the water surface
 1551 Sampler cap is screwed on
 1559 Steephollowing 3rd sampler
 location with extender to reach
 low enough depths
 1602 sampler labeled red
 1603 sampler tube returned to add
 disk

Location Passaic RM 109 Date 6/3/16
 Project / Client US EPA

- 1608 Sampler cap is tightened
 6in
 1615 ext site end of day



38 Location Pasaic RM 10.9 Date 6/4/16
Project / Client USEPA

11:40 Arrived on site. ~~NO~~ ACECA ^Y 6/4/16
~~personnel~~ COM Smith personal
Chris Magawley & Kregan Roberts also
present. ACECA is setting up tent
& equipment. See K. Roberts
logbook for ACECA personnel
list

12:20 ACECA H&S Meeting
Biggest concern = heat stress

13:25 ACECA team reached sampling
loc 604

13:35 Sledgehammering 1st sample
location out green was drilled

13:38 Sledgehammer is caked with
sediment. Field team attempt to
shovel clean sediment off.
Second sledgehammer event of
1st sample (new sample)

13:56 1st sample capped & cut
short @ 1" above sediment (green)

14:00 2nd sample sledgehammering
sample measured - no head to
cut short as it is already 6in
above sediment surface
sample tube was bubbling out

39 Location Pasaic RM 10.9 Date 6/4/16
Project / Client USEPA

water when sledgehammer
was removed
sample marked yellow

14:16 Second sample capped & tightened
14:19 Sledgehammering of 3rd sample
location

14:26 Sample labelled 1st. Cap is
added and tightened. Sample
is slightly shorter than other
two above sediment surface.
No need to cut down
(< 6 in above sediment surface
sampling team returns to set up
area for break

14:50 Field team heads to loc
601

15:00 Sledgehammering first sample
location

sample is tilted at a distance of
150 ft from vertical
and also seems weakly
sample capped & labeled green
sledgehammering and location
(4 sample #2)

Location Passaic RM10.9 Date 6/4/16
 Project / Client US EPA

- 1523 Sampler labeled yellow
 1525 Sampler relabeled to red and capped
 1532 Sledge hammering 3rd sampler location
 1539 Sampler labeled yellow and capped
 1600 Team returned onshore after determining tide was advancing too fast
 1630 Leave site

~~6/4/16~~

Location Passaic RM10.9 Date 6/5/16 41
 Project / Client US EPA

- 1204 Arrive on site. Robert & C. Hays
 of CDM Smith are present
 1215 ABZM begins setup after arriving
 1305 ABZM #1 & 2 Meeting
 1315 Tent set up begins
 1525 Team heads out to Sampling Loc 602
~~1540~~ Sledge hammering 1st sampler location
 1555 cutting short 1st sampler to 6" above sediment surface
 1557 Bolt cutter is struggling with sampler. Sampler flipped to about a 30-50 degree due to hydroplaning
 1600 Sampler labeled green and capped
 1608 Sledge hammering 2nd sampler
 1620 Labeling 2nd sampler yellow and capping (sampler is vertical)
 1629 Sledge hammering 3rd sampler (angled 15° from the vertical)
 1630 3rd sampler might have the 4th 1630

Robert & C. Hays

Location Passaic KM 10.9 Date 6/5/16
 Project / Client US EPA

~~1632~~ ^{Yc 6/5/16} ~~Sediment is only ~ 2 inches~~
~~Slender layer of green is stuck~~
~~in the sediment. Team~~
~~reached into sediment to~~
~~dig hole. Digging into the~~
~~sediment has caused the other~~
~~samplers' disks (yellow and~~
~~green) to be suspended above~~
~~the sediment surface (1/2 inch~~
~~1 inch above respectively)~~

~~1639~~ ^{Yc 6/5/16} ~~Cutting sampler down to 6~~
~~inches above sediment surface~~
~~measured as 6 inches starting~~

~~Yc 6/5/16~~ ~~from the disk.~~
~~Sample marked red and~~
~~colored.~~

~~1647~~ ^{Yc 6/5/16} ~~At 10m team leaves sampling~~
~~location 602.~~
~~1726~~ ~~down of equipment~~
~~1740~~ ~~left site~~

Yc 6/5/16

Project / Client _____

12

Location _____

Date _____

Project / Client _____

13

Location Lynchburg, VA / Passaic RiverDate 6/3/16Project / Client USEPA-USA CE / Passaic RM 109SPME In situillation

1055: CM Arrives on Site. Meets Kenyon

Personnel: Jim Reed, Rachel M. For, DavidChris McCaulley (Jim Reed's Kenyon Roberts (HR-190544))Albert McCaulley, Kei-Hua Wang, - see Kenyon for full list.PPF: Tupper, Wollers, Safety GlassesWeather: Overcast, 60-70°F117: PPS Tailgate Meeting held by Rick of AECOMSchedule detailed by Claire (PTL-AECOM)1135: HPS meeting concluded1240: AECOM Begins Moving Personnel & equipment tosampling location 15A-0607. This sampling locationwill be installed as an example to all Field Crews.1245: AECOM Soil indicates that no Armor layer existsat 15A-0607, and Sediment Depth to gravel is10.5 inches. Measured by probing Sedimentwith rubber until resistance of gravel isencountered. Sediment on Rebar is measured 8"high using collapsible water ruler. "Paving w/40 bag"sediment to Sand is 7" bags.3 x 3' Samples currently exist on Rebar onRebar's Bank.1358: "Armor Layer" Sampler installed (?). The tipwas installed. Soil Collects dual Sampler from Rebar,unwinds 14' from Soil, Slides it down the insideof the sampler.1400: Meeting ends.1400: Meeting ends.1400: Meeting ends.1400: Meeting ends.1400: Meeting ends.1400: Meeting ends.

14

Location Lyndhurst, NJ / Passaic River Date 06/03/16

Project / Client

of the slide hammer. The inner disc plate is slid over the small aluminum tube. The nut was tightened with pliers. The outer tube was cut with a pipe cutter. Inner tube is now 1/2 inch, and inner tube was cut with bolt cutters. The inner tube now is inside the outer tube entirely. The outer tube is filled with water from a syringe. The sewage lock was then applied carefully, and tightened using Green Zip Tie and green tape. Personal opinion is that the tube/sampler appears loose. Moves easily upon tugged/bumped. Plate is 1/2 inch thick Sediment and Sampler with sewage lock goes to 7' down plate. Loc 7.5' above plate. -03:15

1315 Steel Re - installing slide hammer hammers install Active layer Sampler, new. Tod spraying off slide hammer Shoe with water to clean + Using a spray bottle labelled "DI". Also cleaning the T-bar down to geotextile, then put tape on slide hammer 9 inches above the sediment to measure depth of installation beyond geotextile. Feel used the T-bar to dislodge point from Bottom of Slide hammer. The distance between Samplers was measured and found to be 9.5 inches. DeMiguel

15

Location Lyndhurst, NJ / Passaic River Date 06/03/16

Project / Client

1330: Steel Cutsaw - tube with pipe cutter. ~~cut~~ lift inner tube with hand and cuts with Bolt Cutters. Replaces inner tube so it goes back into outer tube. Fills tube with water from A syringe. Zip Tie (yellow) and tape (yellow) applied to outside of outer tube and the sewage lock applied using hand. Then tightened using pliers (1/2 pair) tightening opposite directions. Outer tube is 4" above surface.

1337: Steel bagging to slide hammer to geotextile interface. Measures outside hammer 21 inches above sediment & applies tape. Hammers down to 22" by 2, removes hammer. Inserts T-bar to dislodge point T-bar not all the way in before slide hammer outer slide hammer bagging to be removed (heard & saw the T-bar fall deeper into hammer barrel after hammer barrel was already being removed). So potentially the point is not at 22" by 2. Inserts inner tube. Fills with water. Put on plate, tightens w/ pliers. Applies sewage lock after Zip ties (red) and tape. Depth Sampler is 11.5 inches from medium sampler. Deep sampler sticks up 3.5 inches. DeMiguel

Location Lyndhurst, NJ/Passaic River Date 06/03/16
Project / Client _____

1412. Mobilized to Sample location 245A-0606.

Soil measuring sediment depth = 13.5" from surface to resistance top of sand. Soil says 4" sand, then geo fabric following sediment, no certain armor layer encountered. After being around with Rebar several chunks identified, but no definitive armor layer ID'd by Soil. Soil says the cap installer did a poor job. Top of the matter unknown. Will update when Slide hammer employed.

1415. Soil installs Slide hammer point. Installs

Slide hammer point to top of geotextile. Still One tube into Slidehammer. Rises out point of T-Bar. Removes Slide hammer. Installs Metal Plate, tightens screw by hand then w/ pliers. Installs green Zip tie & Tape on Sample outer tube. Soil changes his clothes before installing next one.

Soil changes his gloves to install next, medium depth, point. Poles Slide hammer to top of Geotextile, applies tape 6" above sediment onto slide hammer. Hammer point 7" below geo textile. Installs installing inner sampler in first point because Belt cutters are not ready to cut to length after install.

06/03/16

Location Lyndhurst, NJ/Passaic River Date 06/03/16
Project / Client _____

1413. 2nd sampling point installed to depth. T-Bar Applied, outer barrel removed. Outer barrel cleaned with spray bottle before installing new point and driving deep sample outer tube.

0615. Soil begins driving new sample (deep). Armor layer was encountered at this location. Fabric ~ 22 inches below sediment surface. Rebar encountered at approximately 18" bgs (Roughly 4"). Approximately 15.5" target depth is 80". Tape Applied.

active layer below geotextile, per Soil, due to strata change felt while hammering. Tool going to remove Slide hammer barrel with 3" before tape. Such that point is installed 17" below geotextile. Soil calling Clark for clarification on depth of screen setting (06154). Conclusion Reached: going to continue driving point to 21" below geotextile. Outer tube installed into barrel. T-Bar installed & removal of Slide hammer barrel. Plate installed after removing barrel.

06/03/16

18

Location Lyndhurst, NJ/Passaic River Date 4/3/16

Project / Client

SPME Installation

None of the deep sample cut off at top. Cap installed at end of tube. Following water input, middle sampler had 20.5" cut from top (starting length of 48"). Tool puts on fresh 5' over to install inner sample tube for middle depth. Installs the cap using hands then wrenches (between deep and middle so far). Middle cover tube sticks out of sediment 5" (five inches). Deep sampler sticks above surface 7" inches. 12.5" of shallow sample cut tubing cut off (original length 36").

Distance from Shallow - Mid - Deep is 13.5", 16.5"

1520: All Samplers at Code installed.

1548: Mobilized to "608" location. Tool bags by

by measuring sediments with Radar. Took pos

Started to come in. 2 inch sediment, 4 in. sand,

then armor layer encountered. Geofabric

encountered 12.5" hgs. Slide hammer point

hammered in at approximately 60° angle. T&A

used to remove barrel but tube point & outer

tube. This location is lost. The outer tube

went all the way in and was submerged under

water when slide hammer barrel was removed.

Plus 'Mudguts'

Location

Lyndhurst, NJ/Passaic River

Date

4/6/16 19

Project / Client

USEPA-USACE / RA 109 (Passaic)

1600: Calling it quits at this location due to quickly rising tide, submerged sample tube, and lost point + screen. Went unable to continue installing points for the day, I believe.

The Rebar was used to clear a path for the slide hammer + break the armor layer, and thus the reason for the angled attempt at installation. Location Aborted for the day.

1620: Chris McClellan leaves site to Rebar tomorrow, 6/4/16 at 1100.

Chris McClellan

Location Lindhurst NS Passaic River Date 6/4/16
 Project / Client USEPA-USACE/Passaic RMI 10.9 Chas McLaughlin
SPME INSTALLATION

11:35 CM arrives on-site after picking up water for

Decon. Keegan already on site, Chas McLaughlin, Keegan Roberts (terminal)

Personnel: Chas McLaughlin, Chas McLaughlin, Keegan Roberts (terminal)

Weather: 70-80°F, 40% partly cloudy, Sunny

PPE: Waders, T-shirt, Gloves, Safety Glasses

1200: AECOM Holds HPS Meeting.

1305: Mobilizing to 15A-0608. Del uses

Rebar to navigate through Army layer but WOTC is

still over the sediment. Looking for pipe to go out to

take accurate measurements before flooding.

1400: Pipe is almost too narrow to not be carrying

locations. We are now beginning work to install the

Samples. Two locations near Clearings through the

river to the geotextiles to begin installing Samples

1420: 15 S inches to geotextile. Approx 4.5" sand

and 11" gravel.

1424: installing point + screen into Barrel. Hammer Barrel

installed. Heavy Sampler ("over barrel" from yesterday)

measured at 36" long. installed inside barrel, Barrel

removed w/ T-Bar inside to keep heavy Sampler in place.

Plank is installed around Heavy Sampler + T-barbed w/

Plies. Green Tape applied, then green Zip tie.

The Heavy Sampler is cut with pipe cutter.

Cut part of Heavy Sampler is 20 inches.

Chas McLaughlin

Location Lindhurst NS Passaic River Date 6/4/16
 Project / Client USEPA-USACE/Passaic RMI 10.9 Chas McLaughlin

1435: Inner Rod w/ SPME Filter pulled up

slightly then cut w/ new pipe cutters. An

SPME DI water applied to Heavy Sampler

with Syringe.

1440: Helix Cap applied to Sampler. Heavy

Sampler is stuck up above place 4" after cutting

and applying cap.

1443: installing new point on Slide Hammer to

begin installation of medium depth Sampler.

Using Rebar to measure depth to geotextile. 6" sand

8" above. 1.5" native sediment. Rebar used to

4.5" sand. Best remains. Using T-Bar to

measure how far down it goes in Barrel. 4.5" sand

currently point is 30" below because 4.5" of Barrel

above ground. Going to push 2" more to make

this point on deep sample location point 32" deep.

T-Bar used to Remove Barrel.

Heavy Sampler appears to be installed at a slight

angle. (see photo). Heavy Sampler is not to be cut

remains above ground approx 4" inches.

Plank installed, then green Zip tie. Tape 17 white

cells applied to shortest deep Sampler.

No cutting of inner Rod. Water applied w/ Syringe

Chas McLaughlin

Chas McLaughlin

Location Lynnhurst, NJ / Roscoe Run Date 6/14/16
Project / Client _____

The Henry Tube keeps accepting the water. The syringe has been re-filled and emptied into Henry tube approximately 6 times. Syringe inserted in top of Henry sampler and waste, poured into open top of syringe like a funnel. Henry tube stopped accepting water & cap applied w/ pliers. 1503: Began opening hole through armor w/ water plus first 2 points, changed hole towards the water. 14.5" to fabric. 36.5" Henry Tube. 3' Sediment - 3.5" Sand. 9" of armor. Point inserted into Henry. Point installed to 21.5" below grade. Henry Tube installed. T-Bar used to remove barrel while point remains in place. Green & Red paint installed 12.5" apart. Medium Sample point installed at an angle (~75°) 1515: Adam leaves location. Ben feeling well (jeep). Claire walks him back. Plate installed & Tipped, yellow tape & Zip tie Applied. Henry sampler cut w/ pipe cutter. Length of cut Henry tube: 8.5" Length of sampler sticking above grade: 6.5" Using the syringe as a funnel to apply DI water again. Applying cap w/ pliers. Just location complete. Distance b/w Red's yellow is 12".

Chris McGeary

Location Lynnhurst, NJ / Roscoe Run Date 6/14/16
Project / Client _____

1603 16" to armor layer (on bed), 10" muck, 6" Sand @ 15A-0605 Adam was replaced w/ Darryl (Macaulay), Telford replaced. Consist of the rest of the team. 10.5" armor. (Geotextile encountered @ 26.5' below surface of muck. Measuring on the side. Hammer barrel 26.5' from tip of point. Marking w/ tape. Radar, holding the hole open through armor until ready to use side hammer in same opening. Soil removed, there is a crevice, it's a blue silt on the back of the hole. Telford says it's just Keegan. Whit proceeds. Shallow Sample location. Henry sampler measures 48". Bury T-Bar to remove barrel and sample to 16.5". Spill out the barrel w/ spray bottle. Installing the plate over the Henry tube. Henry tube appears to be installed at a slight angle (~88°). Telford plate w/ pliers. Applying Green tape & Zip ties to sampler tube. Cutting Henry tube with pipe cutters (Remy). Soil holds the base plate to prevent spinning while cutting pipe (Henry sampler). Cutting Henry sampler length = 21". Telford uses B&H Cutters to cut Henry Rod.

Chris McGeary

Henry Tube Sticks above Surface $\frac{2}{2}$ inches

Including Cap (which Steel just installed)

1620: Begin next Sampling Run. Sediment thickness = 10.5". Armor layer follows.

Thickness of Armor layer = 16.5 in.

1629: Reduced to Reach (create hole at next location).

Measured 26.5" + 7" on Slide hammer barrel marked w/ tape @ 33.5" from tip. Pith hammer barrel marked

33.5" Marking on the Barrel. Henry sampler length is measured to be 48" long initially. Used

Slide Hammer to hold Henry tube in place while

removing Barrel until Barrel was at end of Henry

Tube & T-bar can be employed. Spraying

on Barrel after removal from Sampler. Applying

Plastic Tape, Zip Tie (yellow). Medium depth

Sampler installed. More vertical than shallow depth

Sampler from my vantage. Still back of Kiefer.

Cutting Henry Tube w/ Pipe Cutters. Removed

length of tube = 13" inches. Remaining

to be above pipe/sediment =

Capings pulled up plus other Henry v. fixed - cm

Inner-tube stuck, didn't easily pull up to be

cut. Guts cut. Cap now didn't add weight

So I removed them. They remove Cap, Add them

Replace Cap. Dr. Mung

1648: CM Reminds Accor about the water, necessity

addition of water. They add H₂O to yellow Sample.

Ham add water to Green Sampler (initially forgotten

too). Green, Shallow Sampler disintegrates the

water (taking a lot of it from the

Sample - funnel). Tide is coming in as

well, ~ 15' from work area. Currently.

Steel Replaces the Cap & ties w/ pliers.

1454: Starting next location (5' to 10' to Sand

from surface, 4.5" sand, 12" Armor.

Grate hole encountered @ 26.5" bgs. Spraying

out end of Slide Hammer Barrel w/ water & stone

attaching to Slide Hammer. Measuring on Slide

hammer Barrel to depth (43.5") on 4.5"

River Water near approx. 7' from work

area & Rising. The entire Barrel is the

correct length to deployment depth. No top needed,

Point Driven to depth. Removing Barrel from

Slide Hammer. Henry Sampler measured to

be 72" long, installed into Barrel. T-bar

used after using the Channel lock & hands

to dislodge Barrel & keep Henry Tube in

place. Steel installing the pipe, high

with pipe. Pipe work has been

Dr. Mung

26

Location Yaphur/15/ReservoirDate 6/14/16

Project / Client

The Work area.

1708: Zipped Tape Applied. Begin using Cutter. Steps, Movers it higher due to Rising River Water. Cuts Tide. Cuts marked. Fills with Water. Applies Cap. Length of Tape $C_u + 0.11 = 23"$. Samples Deployed at location 1728: CM leaves Site.

Chris McQuade

Location Yaphur/15/ReservoirDate 6/5/16

Project / Client

USACE / FOSM/RM 109

SPME Installation

11:50: CM arrives on Site.

1215: AECOM Arrives on Site.

Weather: Rainy, 60-60°F (feels like)

PPE: Waders, Safety Glasses, Gloves, Tyvek

Personnel: Chris McQuade, Jeanne Jones, Clint Dury (OSHA)

1325: Safety Meeting held by AECOM

1452: AECOM Mobilizing to Sampling location

1500: 1603

1455: Joe Felt put through Armer with Radar already for measuring depths of constituents (of cap)

and pit holes for site marker. From Surface

to geotextile measures 23", 21", and 20".

Shallow Sample to geotextile is 20.5".

11.5' of sediment (surface to sand), 15.5' to top of Armer (4" of sand), 5" Armer.

Joe began to insert Side Hammer by going to joint

Rebar hole, but hasn't better to measure on

the barrel the depth to geotextile (15.5') on

20.5' for Shallow Sample. So he could stop when

reached the geotextile. So he reached to bottom

of barrel in the Sediments, measured along the

barrel marked 20.5' on the barrel. Fasten

the Side Hammer vertical while he knised off

his tyvek & Glove →

Chris McQuade

Chris McQuade

Location Lynnhurst, Mass. River Date 6/5/16
Project / Client _____

1506: I set down the point to the knot on the slide hammer barrel. The Henry Sampler Measures 4'8" initially. The Sampler inserted into Barrel held steady while Barrel Reversed. Plate installed on Shallow Sample being tube. Tightened/Placed Henry tube wiped down w/ paper towel. Sediment from Barrel Remains appeared to be case of Sediment on Sample tube. Green Tape & Zip tie applied to Sampler tube. Tube Cut w/ Pipe cutters. Excess above tube removed. Measures 2'4" Sample tube remains 3.5' above the Sediment. Sample body used like funnel to fill Sampler with DI water from Amber 1 L Jar. Cap installed on Sample tube, tightened w/ pliers/Circular blade. 1518: 2'1" to sediment next Sample location. 1.5" to Sand. ~~2'5"~~ of Armor. Only inch of Sand encountered. Henry measures on Barrel of Slide Hammer 2'8" to install the medium depth Sample point. Steel drives the point to the tape (on the Barrel). Discovers the hammer. Measures Henry Sampler 7'2" (initial). Inserted Henry Sampler through Barrel. Held sample, Rammer Barrel. Clean Barrel w/ paper towel. Clean end of Barrel inside w/ Spray Bottle. Installing plate around Samples. Tightening w/ pliers.

Chris McLaughlin

Location Lynnhurst, Mass. River Date 6/5/16
Project / Client _____

1518: Applying Yellow tape to Zip tie to Sampler. Cutting Sample with P.A.C.H. Rammer portion Measures 4'1" Stickup of Sampler = 3.5' above grade. Depth to Sampler is 2'7.5". Adding DI water same as before. Tool applies cap/plies 1535: 2'3" to general measurement. Rebar, 12" of Positive Sediment. Very little Sand. mostly Sediment. Around 3 Sandblow anchors. Measures and Marking on Slide Hammer barrel 4'1" inches. Point shown to marking. Barrel Reversed & Cleared. Henry Sampler measures 7'2" installed through Barrel. Prior to removal. Plate applied/installed, tightened. Red tape & Zip tie applied to base of sampler above plate. Excess Henry Sampler outer tube cut with pipe cutters. Inner rod raised little then cut. Outer Rod Cut portion measures 2'8.5". Stickup portion measures 3.5". Tube filled w/ DI water. Capped. Cap + 3' hand w/ pliers. 1555: Completed, taking water Break

Chris McLaughlin

Location Lyndhurst / Passaic River Date 6/5/16
Project / Client _____

1608: 12" to Sand, 20.5" to geotextile

17' to armor. Work begins on installing the Duplicate Samples at 603. Post installed into Barrel measuring 20.5" on Barrel Marking depth with tape. Installed point, removing Barrel from Hammer. 48" Henry Sampler installed through Barrel. Wiped off 5 empty Barrel w/ paper towel. Sprayed out Barrel. Installed plate, frictional w/ Pliers Green Tape & 2 Zip ties, Tape fore in half, applied w/ gap b/w the 2 tape strips, Applied to Henry Sampler. Cuttin' Sampler w/ pipe Cutter. Cut off portion measures 24.5" ^{Armor} _{Zone} tube Rased slightly, Cut off. Fill Sampler w/ grout. Remaining portion above a grade = 4 inches.

1623: 22" to geotextile, 11" to Sand, 3.5" Sand

(on counter @ 14.5"). Mark Barrel @ 24" from

tip. Soil Hammer in Point to mark on Barrel (tape), Henry Sampler Measured @ 72" initial. Installed the Barrel to point. Well in place while Barrel is removed.

Barrel was. Removed but the Screen was found inside the Barrel. Only the point & Henry Sampler deep bed.

The Screen did not leave barrel, so need to install a new point w/ screen. Need to design Henry Sampler as well (?) Looks like Soil is lifting it

down with paper towel from where I stand. On

Location Lyndhurst, NJ / Passaic River Date 6/5/16
Project / Client _____

in the work area. Soil Returns/ Sampler.

Indicates he Rased Sampler w/ DI under

1637. Soil Begins Probing for a new hole w/ Rased.

Measurements: 21.5" to geotextile, 13" Sediment,

7.3" of Sand (16 lbs), 5.5" Armor. Marking

Barrel w/ tape @ 28.5" from tip. Soil Hammer

to depth left a little trouble hammering

into Armor Stone). Installs Sampler thru

Barrel holds in place & Removes Barrel using

Chisel/locks to grip the Barrel. Having trouble

Removing Barrel w/ Thorp moving the sampler.

Vice grip pliers used on Henry Sampler above level

to try and deploy point from Barrel. Sampler

Removed from Barrel. tried using T-Bar to

Knock out point - Bar too short. Using

Excess T-Baring Got easier to try and knock out

the point. didn't work. Reinstalled sampler

to barrel using Vice grip pliers to hold and

Pulling on Barrel. Didn't work. Abandoned point.

Cleaning Sampler again, getting another point.

Spraying out the Barrel again.

1644: 13" to Sand, 20.5" to geotextile, 17' to armor.

Starting at a broad new location to attempt the next location. Attempts two attempts

Charlotte, NC

Location Lyndhurst, NY / Passaic River Date 6/5/16
 Project / Client _____

were attempted to be installed approximately same location. Now installing ~ 7" away from last attempt.
 1657: Screen from 2nd attempt became lodged in Barrel shoe, thus difficult to deploy it. Don't think Sammel screen is from earlier (Green Dip) because the screen from first attempt @ yellow dip came out of shoe w/out, just did not deploy. Replacing S hoe immediately.

1703: 11" to Sand, 20.5" to gravel, 14.5" to fine. Drove barrel to depth of the marking. Installed sampler. Removed barrel keeping sampler steady, then pulled plate. Tightened plate. Applied 2 yellow zip ties to 2 yellow Zip-Ties. Cuts pipe. Rates & cuts the rod w/ bolt cutters. Cut off portion measuring 41". Filling w/ water the sampler as before. Remainder of sampler above grade is 4" but certain water filled up the sampler. Was still accepting water when capped but 4 full syringes of water were accepted before on pins. Cap applied & tightened with pliers.

1715: Beginning final duplicate sampler installation (Deep). 2.15" to fabric. 14" to sand. 16.5" to Armer.

ds Meryn

Location Lyndhurst, NY / Passaic River Date 6/5/16
 Project / Client _____

1716: Tip installed. Point driven to mark on barrel (39.5"). Resistance encountered in Armer lay also. Point installed at an angle (approximately 75°). Armer sampler (72") installed into barrel. Barrel removed. Plate installed. Tightened w/ pliers. Tape 3 Zip-ties (2x each) (Red) applied to 9" sampler tube. Tube cut, measures 29". inner Red cut down. 5" above plate remains. The final sample point did not take much water into the sample tube when water was applied. (41 syringe full). Cap applied & tightened. Location complete. 17:48 Work done. Decanted. Clocked. CM leaves site.

ds Meryn