

Memorandum

To: Diane Salkie, EPA Region 2

Elizabeth Franklin, USACE

From: Troy Gallagher, CDM Smith

Keegan L. Roberts, Ph.D., PE, CDM Smith

Date: October 25, 2019

Subject: Summary of Oversight of SPME Sampler Installation Effort at River Mile 10.9

September 28-30, 2019

Lower Passaic River Restoration Project

On behalf of the United States Environmental Protection Agency (EPA) and the United States Army Corps of Engineers (USACE), Kansas City District, CDM Federal Programs Corporation (CDM Smith) traveled to the River Mile (RM) 10.9 removal area on September 28, 29, and 30, 2019 and provided field technical oversight of the installation of solid-phase microextraction (SPME) samplers at 10 locations. Three samplers were installed at each of these 10 sample locations, including one each in the armor layer, the top of the reactive layer, and the underlying sediment bed. One set (one each in the armor layer, reactive layer, and underlying sediment bed) of duplicate samples were installed at one of the 10 sample locations. The approximate depth that each sampler was installed was:

- A deep sampler, installed in the underlying sediment at approximately 40 inches below the mudline (tagged with orange zip ties and orange tape for future identification)
- A mid-depth sampler, installed in the active layer at approximately 24 inches below the mudline, about 6 inches below the geotextile fabric (tagged with yellow zip ties and yellow tape for future identification)
- A shallow sampler, installed in the armor layer at approximately 16 inches below the mudline, above the geotextile fabric in the armor layer (tagged with green zip ties and green tape for future identification)

The field activities were conducted by AECOM on behalf of the Cooperating Parties Group (CPG). Prior to the previous sampler installation attempts, EPA and the CPG discussed several iterations of sample locations in an attempt to accommodate the CPG's logistical and health and safety concerns. These previously agreed-upon sample locations were again targeted during this deployment, as many of the CPG's original logistical and health and safety concerns still remained. The SPME samplers installed by AECOM are part of the performance monitoring for the RM 10.9 sediment cap. The SPME passive

Diane Salkie and Elizabeth Franklin October 25, 2019 Page 2

porewater samplers are intended to assess contaminant concentrations in the sediment bed, in the active cap layer, and in the armor stone layer of the RM 10.9 cap. This document notes that this is the fourth deployment attempt for the performance monitoring activities. Three deployment attempts were required for the first monitoring event.

A brief summary of the work completed is as follows:

- On September 28, 2019, samplers were deployed at Stations 0606, 0607, and 0608, including a duplicate set of samplers deployed at 0606.
- On September 29, 2019, samplers were deployed at Stations 0604, 0605, 0609, and 0610.
- On September 30, 2019, samplers were deployed at Stations 0601, 0602, and 0603.

Photographs of field activities are presented in Attachment 1. A copy of the field logbook notes is provided in Attachment 2.

Summary of Saturday, September 28, 2019 Field Activities

Personnel in Attendance

Keegan Roberts – CDM Smith
Troy Gallagher – CDM Smith
Helen Jones – AECOM
Marc Smith – AECOM
Claire Murphy-Hagan – AECOM
Jennifer Reed – AECOM
Patrick Fellion – AECOM
Briley Barra – AECOM
Chrisy Puopolo - AECOM

Prior to the start of the day's field activities, Troy Gallagher and Keegan Roberts met onsite to discuss a plan for the day's activities and perform a site walk. CDM Smith and AECOM personnel met onsite and had a tailgate safety briefing. The primary safety considerations included heat stress and combined water/mud levels when working on the cap. AECOM also noted that unlike the prior event where samplers were cut after deployment, samplers would instead be cut before deployment and deployed at the correct length so approximately 6 inches of the sampler would ideally be protruding out of the sediment surface. The length of sampler extending above the sediment surface ultimately ended up varying.

AECOM generally organized their seven field personnel into three teams: two 3-person sampler deployment teams and one person to stay on shore to be able to deliver any necessary equipment. Three samplers were deployed at each sample station: one in the armor layer, one in the active layer,

Diane Salkie and Elizabeth Franklin October 25, 2019 Page 3

and one in the underlying sediment bed. All sampler preparation and deployment activities were to be performed in accordance with the QAPP (AECOM 2015).

Sets of three samplers were installed at Stations 0606, 0607, and 0608 on September 28, 2019, including a set of duplicate samplers deployed at Station 0606. The duplicate location was selected due to ease of access from the shore and ease of deployment on the first set of three samplers. The field team was able to install samplers at all three sampling locations as the water level remained below these locations until installation was complete. All samplers were cut on shore before deployment to ensure that the length protruding out of the sediment surface was not excessive; approximately 6 inches of sampler was sticking out of the sediment surface after deployment at each location. However, at station 0608 only 2.5 inches of the underlying sediment layer sampler was visible sticking out of the sediment surface (**Photograph 5**); this should be remembered during the sampler retrieval.

Summary of Sunday, September 29, 2019 Field Activities

Personnel in Attendance

Troy Gallagher – CDM Smith
Helen Jones – AECOM
Marc Smith – AECOM
Claire Murphy-Hagan – AECOM
Jennifer Reed – AECOM
Patrick Fellion – AECOM
Briley Barra – AECOM
Chrisy Puopolo - AECOM

AECOM reiterated their site safety considerations during the daily tailgate safety briefing, and sampler installations progressed in the same manner as the previous day. AECOM installed the series of three samplers at Stations 0604, 0605, 0609, and 0610. Stations 0609 and 0610 were accessed by boat instead of wading out into the sediments as thick vegetation and fencing along the shoreline upland from the deployment locations prevent access from the shoreline.

It was noted during the sampler deployment at Station 0605 that the armor layer was particularly spotty and variable, appearing thick on some measurements and thin on others.

Summary of Monday, September 30, 2019 Field Activities

Personnel in Attendance

Troy Gallagher – CDM Smith Helen Jones – AECOM Marc Smith – AECOM Claire Murphy-Hagan – AECOM Jennifer Reed – AECOM Diane Salkie and Elizabeth Franklin October 25, 2019 Page 4

Patrick Fellion – AECOM Briley Barra – AECOM Chrisy Puopolo - AECOM

AECOM reiterated their site safety considerations during the daily tailgate safety briefing. AECOM installed the series of three samplers at Stations 0601, 0602, and 0603. The active layer and underlying sediment layer samplers that were deployed at Station 0602 were installed on a slight angle due to interference from armor stones (**Photograph 12**).

Table 1 presents the installation status at the ten sample stations for this deployment effort.

References

AECOM. 2015. Quality Assurance Project Plan, Lower Passaic River Restoration Project, River Mile 10.9 Post-Construction Monitoring – Draft. Rev. 1. December 4.

Table 1: Status of Proposed Sample Stations

Station	Status
0601	Installation completed 9/30/2019. Sample location same as in final station location proposal.
0602	Installation completed 9/30/2019. Sample location same as in final station location proposal.
0603	Installation completed 9/30/2019. Sample location same as in final station location proposal.
0604	Installation completed 9/29/2019. Sample location same as in final station location proposal.
0605	Installation completed 9/29/2019. Sample location same as in final station location proposal.
0606	Installation completed 9/28/2019. Sample location same as in final station location proposal. Duplicate set of samplers also installed on 9/28/2019
0607	Installation completed 9/28/2019. Sample location same as in final station location proposal.
0608	Installation completed 9/28/2019. Sample location same as in final station location proposal.
0609	Installation completed 9/29/2019. Sample location same as in final station location proposal.
0610	Installation completed 9/29/2019. Sample location same as in final station location proposal.

Attachment 1 Photographs of Field Activities



Photograph 1: AECOM taking sediment measurements at Station 0607.


9/28/2019



Photograph 2: AECOM attaching the cap to the top of the active layer sampler at Station 0607. 09/28/2019




Photograph 3: Three installed samplers at Station 0607 with colored tape and zip ties for identification. 09/28/2019



Photograph 4: Attaching the cap to the active layer sampler at Station 0608.

09/28/2019



Photograph 5: Three installed samplers at Station 0608. 09/28/2019



Photograph 6: AECOM taking measurements depths at Station 0605.

09/29/2019



Photograph 7: AECOM using the slide hammer to drive the sampler to the correct depth at Station 0605. 09/29/2019



Photograph 8: Attaching the cap to the top of the underlying sediment layer sampler at Station 0605. 09/29/2019



Photograph 9: Using the syringe to add deionized water to the armor layer sampler at Station 0604.

09/29/2019



Photograph 10: Inserting the SPME sampler into the rod driven to the correct depth at Station 0604.



Photograph 11: Three samplers deployed at Station 0604.

09/29/2019



Photograph 12: Measuring the distance between three samplers installed at Station 0602.

09/30/2019

Attachment 2 Field Logbook Notes

Project/Client LPR/DSACE RM 10.9 SPME 945 TG onsite @ Riverside County Park, Rutherford NJ, to meet with Keegan Roberts before oversight to discuss plan ahead. Weather: 75°F partly sunny. PPE: Level D, Tyvek, PFD Purpose: Provide oversight to SPME deployment on RM 10.9 10°° TG and KR walk around site and discuss goals and expectation for this event. Site walk. 11°° KR offsite. TG waiting for rest of crew from AECOM to arrive. 11'5 AECOM additional morkers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 11'45 IG meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully be going out on the water by 13:30.	88 Location Rutherford, NJ Date 9/28/19
Park, Rutherford NJ, to meet with Keegan Roberts before oversight to discuss plan ahead. Weather: 75°F partly sunny. PPE: Level D, Tyvek, PFD Purpose: Provide oversight to SPME deployment on RM 10.9 10°° TG and KR walk around site and discuss goals and expectations for this event. Site walk. 11° KR offsite. TG waiting for rest of crew from AECOM to arrive. 11'5 AECOM additional morkers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 11'45 16 meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully begoing out on the water by 13:30.	Project / Client LPR / USACE
Park, Rutherford NJ, to meet with Keegan Roberts before oversight to discuss plan ahead. Weather: 75°F partly sunny. PPE: Level D, Tyvek, PFD Purpose: Provide oversight to SPME deployment on RM 10.9 10°° TG and KR walk around site and discuss goals and expectations for this event. Site walk. 11° KR offsite. TG waiting for rest of crew from AECOM to arrive. 11'5 AECOM additional morkers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 11'45 16 meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully begoing out on the water by 13:30.	RM 10.9 SPME
Park, Rutherford NJ, to meet with Keegan Roberts before oversight to discuss plan ahead. Weather: 75°F partly sunny. PPE: Level D, Tyvek, PFD Purpose: Provide oversight to SPME deployment on RM 10.9 10°° TG and KR walk around site and discuss goals and expectations for this event. Site walk. 11°° KR offsite. TG waiting for rest of crew from AECOM to arrive. 11'5 AECOM additional workers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 11'45 IG meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. 11'11 hopofully be going out on the water by 13:30.	945 TG onsite @ Riverside County
Keegan Roberts before oversight to discuss plan ahead. Weather: 75°F, partly sunny. PPE: Level D. Tyvek, PFD Purpose: Provide oversight to SPME deployment on RM 10.9 10°° TG- and KR walk around site and discuss goals and expectations for this event. Site walk. 11°° KR offsite. TG- waiting for rest of crew from AECOM to arrive. 11'5 AECOM additional morkers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 1145 IG meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully be going out on the water by 13:30.	Park, Rutherford NJ, to meet with
Weather: 75°F, partly sunny. PPE: Level D, Tyvek, PFD Purpose: Provide oversight to SPME deployment on RM, 10.9 10°° TG and KR walk around site and discuss goals and expectation for this event. Site walk. 11°° KR offsite. TG waiting for rest of crew from AECOM to arrive. AECOM additional workers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 1145 IG meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully be going out on the water by 13:30.	Keegan Roberts before oversight
Purpose: Provide oversight to SPME deployment on RM 10.9 1000 TG and KR walk around site and discuss goals and expectation but this event. Site walk. 1100 KR offsite. TG waiting for rest of crew from AECOM to arrive. 1115 AECOM additional morkers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 1145 IG meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully begoing out on the water by 13:30.	to discuss plan ahead.
Purpose: Provide oversight to SPME deployment on RM 10.9 1000 TG and KR walk around site and discuss goals and expectation but this event. Site walk. 1100 KR offsite. TG waiting for rest of crew from AECOM to arrive. 1115 AECOM additional morkers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 1145 IG meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully begoing out on the water by 13:30.	Weather: 75° partly sunny.
deployment on RM 10.9 TG and KR walk around site and discuss goals and expectations but this event. Site walk. II or KR offsite. TG waiting for rest of crew from AECOM to arrive. AECOM additional morkers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. II 45 IG meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully be going out on the water by 13:30.	PPE: Level D. Tyvek, PFD
and discuss goals and expectations for this event. Site walk. 1100 KR offsite. To waiting for rest of crew from AECOM to arrive. 1115 AECOM additional morkers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 1145 IG meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully be going out on the water by 13:30.	Purpose: Provide oversight to SPME
and discuss goals and expectations for this event. Site walk. 1100 KR offsite. To waiting for rest of crew from AECOM to arrive. 1115 AECOM additional morkers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 1145 IG meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully be going out on the water by 13:30.	deployment on RM 10.9
1100 KR offsite. To waiting for rest of crew from AECOM to arrive. 1115 AECOM additional morkers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 1145 IG meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully be going out on the water by 13:30.	
1100 KR offsite. To waiting for rest of crew from AECOM to arrive. 1115 AECOM additional morkers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 1145 IG meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully be going out on the water by 13:30.	and discuss goals and expectation
of crew from AECOM to arrive. 1115 AECOM additional morkers arrive at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 1145 IG meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully be going out on the water by 13:30.	for this event. Site walk.
at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 1145 IG meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully be going out on the water by 13:30.	1100 KR offsite. To waiting for rest
at Riverside Park. Discussing plan for the day. AECOM crew takes site walk to observe the area. 1145 16 meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully be going out on the water by 13:30.	of crew from AECOM to arrive.
for the day. AECOM crew takes site walk to observe the area. 1145 16 meets up with AECOM crew. Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully be going out on the water by 13:30.	
site walk to observe the area. 1145 IG meets up with AECOM crew. Water levels are still too high to begin work. Low fide is @ 15:30. Will hopefully be going out on the water by 13:30.	at Riverside Park. Discussing plan
Water levels are still too high to begin work. Low fide is @ 15:30. Will hopefully be going out on the water by 13:30.	For the day. AECOM crew takes
Water levels are still too high to begin work. Low tide is @ 15:30. Will hopefully be going out on the water by 13:30.	site walk to observe the area.
Will hopefully be going out on the water by 13:30.	1140 16 meets up with AECOM crew.
the water by 13:30.	Water levels are still too high to
the water by 13:30.	begin work. Low tide is @ 15:30.
1200 To offsite to get lunch.	
1200 To offsite to get lunch.	the water by 13:30.
	120 16 offsite to get lunch.
12 TG back onsete. At COM crew	12" TG back onsite. At COM crew
1200 TG offsite to get lunch. 1200 TG back onsite. AECOM crew is setting up bield station.	is setting up field station.

accom crow checking proparing all samplers to be used today. Still waiting for the fide to lower so SPME deployment can begin.

AECOM conducts tailgate meeting to
go over plan for deploying SPMEs. and getting everything done as efficiently and safely as possible Finishing preparations for deployme To gets rest of equipment from car to prepare to start oversight.
AECOM will deploy SPMEs in 2 groups after doing the first one. Clare Hagan-Murphy (AEcom) begins suiting up to take GPS coordinates 1345 First deployment will be @ location 607. Sticking in rebar to gauge how deep the layers are Depth to geotextile 104 in. depth to armor 5 in below surface No soft sediment in location, mostly sandy sediments. REDO: depth to gestex: 11.5 in

Location Rutherford, NJ Date 9/28/19


Project/Client LPR/USACE RM 10,9 SPME soft sediment thickness 2.6" Took another set of measurements from new spot because of soft sediment deposit and GPS match. Underlying sediment @ 21.5" Begin deployment of SPME @ location 607. Surface SPME (to top of geotestile) length 25:75" Add DI water to Henry samples, and metal ring to sit on sediment surface. Add washer capto close of sampler from surface water. Color coordinated tape (green) added to the top of sampler. Begin deployment of next sampler. Active langer samples: SPME length 26.75". Other group at this point breaks off and begins deploying SPMEs at location 606. To will get measurements at a later time, will stay with first group for nowr. Struggling to bring rod to depth, hitting a rock. Upon dropping the SPME down the tube sampler got stuck in the tube.

Project / Client LPR / USACE

RM 10.9 SPME

Will need to redeploy the SPME. Screen on the fip was slightly bent, making it hard for the SPME to pass through Casing removed end of sampler is ~ 6" below geotextile mat. It surface sample has 16" of sample above sediment Activo layer sampler has 9.25" sampler above sed ment Kound plate added DI water added and washer cap added. Yellow tape added to 1D sampler or active. Begin deployment of underlying sediment sampler (deepest one). Lower rod down to underlying sediment. Waiting for a samplor to be brought to us. Sampler length is 36" before deplayment. Cenath of sampler sticking out is 7". Metal round plate, DI water, and washer cap added to sampler. ale 3 samplers @ 607 installed. Deep sampler cooled with orange tape. To and AECOM group head to location 608 to install next group of SPMEs. 9/28/19

washer cap added. Orange tape used to mark sampler. After capping the orange sampler only a small amount (2.5") sticking out of group, something to keep on eye on Will deploy duplicate samplers @ this location. after talking with theren deplicate is already being set up & 606, so it will not be deployed here. To heads to 606 to observe duplicate deplayment. Crew @ location 606 finishing up deployment of duplicates. Will record all measurements of 606 SPMEs once they are finished TG back at field set up in Riverside Park, deconing. Crew 2, from 606 back at field set up. TF records measurements. 606 parant samplers; soft sediment thickness: 10.75". Hobitat sand: 6.75". Depth to armor: 17.5". Depth to geotestile mat: 18.25". armor layer sampler: 24". Congth out of ground: 6.25". active layer sampler: 36". Length



1520 Arrive @ 605. Soft sediment: 0-7.25 Surface to armor 0-8.25 Depth to gootextile: 22,5", Begin deployment of armor layer sampler SPME length before deployment: 36". Length out of sediment: 16.25". armor layer here is voriable, thick in some spots, and thin in others add DI water to sample, add round metal plate. add washer 1555 Bain and green tope for ID. Begin deployment of active layer samples, planning for 6 below geotextile tabric Length of SPME sampler: 36". Length of sampler out of sediment: 7". add DI water to sampler, add round metal plate and washer cop. add yellow top for ID. Begin deployment of underlying sediment layer sumplor: SPME sampler length is: 48". Length of sampler sticking out of sediment: 6.5". added DI water, round metal plate, and washer cap. Marked with orange tope. 9/29/19 Rite in the Rain

98 Locatio	Rutherford NJ Date 9/29/19		
Project / Client LPR / USACE			
	/Client LPR / USACE RM 10.9 SPME		
1640	AECOM crew gathering supplies		
	from truck before heading to next		
	location. Location 604 will be		
	deployed next.		
1700	Arrive @ 604. Depth to armor		
	15.25" Soft sediment thickness:		
8	0-13.75". Dopth to geotextile		
	Fabric: 21.75", Preparing to deploy		
	armor layer sampler. SPME length:		
	24". Length of SPME sticking out		
	of sediment: 4.5". add DI water		
1.15	round metal plate, and washer coop,		
15	Marked with green tape.		
1715	Begin deployment of active layer		
· ·	sampler. Length of sampler: 48"		
	Length of sampler sticking out of		
	sediment: 20". DI water, round		
	metal plate, and washer cap added.		
	Yellow tape added for ID.		
1740	Begin deployment of underlying		
	sediment layer samples. Length of		
	sediment layer samples. Length of sampler sticking out of sediment: NA DI water, round metal place and washer cap added. Drame tape.		
	sticking out of sediment: NA		
48	D+ water, round motal plate, and		
a/za/i	washer cap added Orange tape.		

Upon removal of the instalation rod, the sampler was only sticking out of the ground by ~1 cm. Will re-deploy this kin al sampler using new equipment.

Begin re-deployment. SPME sampler length: 48". Length of sampler sticking out of sediment: 10.25". add DI water, round metal plate, and washer cap. Orange tape added. AECOM and TG on shoreline. 604 all installed Waiting For other AECOM crew to bring decon water to us before heading up to the truck. 1830 Unable to record measurements from 609/610 because that crew was offsite. Will record them tomorrow.

100 Location	Rutherford NJ Date 9/30/19	
Project / Client LPR / USACE		
	RM 10.9 SPME	
1330	TG arrive onsite.	
- 1	r: 72°, overcast	
PPE:	Level C tyvek	
Purpose	· Provide oversight on SPME final	
V 52	deployment @ 3 locations	
13 45	To meet up with AE COM personell	
1	and discuss plans to complete	
	today's SPME deployments. To	
	will get data from locations 609/	
	610 from yesterday.	
1400	AECOM + TG neet on shoreline	
	near location 603, waiting for	
	the tide to go out.	
1405	609 data: soft sediment	
	thickness: thin "Habit: 0-8".	
	Depth to armor. 8". Depth to	
	geotextile: 13". Armor layer	
	sampler: 11.25" below surface for	
	bottom of samples Active layer:	
	6" below geotex (20" bolow topsoil)	
	Sediment Tayer: 17" below geotex,	
_	(29" below surface).	
	610 data: O-1" soft sediment.	
	Depth to armor! 1" Dopth to	
	geotex: 9". Armor layer: 9" below	

top sed ment. Active layer scripter: 6" below geotex, 15" below surface. Sediment layer: 18" below geotex, 27" below surface. all measurements listed above are measured to the bottom of the sampler. 1415 AECOM getting all samplers and equipment ready for deployment. Water still covering deployment points waiting for tide to fecede recede, Will go out in 2 groups again to complete the final 3 deployment locations. Going over plan and getting setup at truck.

14 40 H+5 meeting given by AECOM. Being sofe in the sediments, staying 1515 Clare M. rain/weather safety. 1515 Clare Murphy- Hagan suits up and heads to locations to get GPS coords.
1545 Water has receded enough to begin deployment. A & com + TG suifing up in waders/tyvek, preparing to begin SPME deployment. TG will head out with group to 603. 9/30/19 Rite in the Rain

Location Rutherford NJ Date 9/30/19 Project / Client LPR / USACE RM 10.9 SPME 1600 Set up @ 603. Soft sediment thickness: 9.5". Depth to armor: 10". Thin layer of sand above armor. depth to geotextile fabric: 20 .26. Picking out sample locations. Re-measured depth to gestextile: Begin deployment of armor layer sampler: Sampler Tength: 26.875" Length of sampler sticking out of sediment: 11". Add DI water, round motal plate and washer cap. Green tape added for ID. Begin deployment of active layer samples. Sampler length: 31.625". Length of sampler sticking out of sediment: 7.5" Round metal plate added. DI water added, washer cap added. Yellow tape added as ID. Begin deployment of sediment layer sampler. Sampler length: 42.625". Length of sampler sticking out of ground: 5.25" 9/30/19

Project / Client LPR / USACE

RM 10.9 SPME

Round plate added DI water added washer cap added. Orange ID tape added. arrive @ 602. Soft sediment layer: 0-7.5". Depth to armor: NA GPS retaken and spot moved about 10' out to west. Soft sediment: 0-8.75", Depth to armon: 10.75". Depth to geotestile: 13.25". Begin deployment of armo sampler, Sampler length: 20.5th Length of sampler sticking out of elate added DI water and washer cap added. Green tape ID Begin deployment of artive layer sampler Sampler length: 30.125 Length of sampler sticking out of . Sampler : notalled ground: 6" on a slight angle due to rock impedement Using trig estimated that bottom of sampler in Round plate DI water

Project / Client LPR / USACE

RM 10.9 SPME washer cap added. Yellow tope. 1830 Begin deployment at underlying sediment loyer. Sampler lengthi 40.25". Length of sampler sticking out of ground: 6.5". This one is also on a slight angle. DI water, round plate, and cap added. Orange top. Back on ohore Deconned TG-to record 601 data. To offsite. To record data upon crival @ residence, Data from 601: soft sediment thickness : 0-3.5", Habitat sand: 3.5-5.5". Depth to armor: 5.5". Depth to gestextile 11.5". Armor layer sampler length: 18.625", Length of sampler sticking out of ground 9.25". Active layer sampler length: 24.25". Length sticking out: 5" Sediment layer Sampler length: 35.75". Length sticking out: 6.5".

Location RutherFord NJ Project / Client LPR / USACE Diamond Alkali OU4 / CWCM 615 TG onsite @ 1 Madison St. Weather: 80°, partly sunny PPE : Level D Purpose: Oversight of CWCM 190 event 625 TG meets with OSI and Anchor QEA crew at dock loading up boot. 645 AECOM neets on dock. Personneloss. Alexandra allen, James Roth (Accom) Clare Murphy- Hagan, Mike Tatordi (AECOM) Chris Yates (QEA) TG (COM Smith). H+5 meeting given by Clare: hydration, boat safety, Fatigue To will be aboard the boat with Anchor QEA. Both boats depart from dock and head to RM 12.0 For First collection. arrive & RM 12.0. OSI boot preparing for sampling, ties onto buoy. AECOM labels containers and OSI attaches tubing to YSI. Vertical profile performed. WQ 20 parameters recorded. Samples collected from bottom of RM 12.0, flood + de. 10/1/19 Reterin the Rain