

DRAFT
Internal Use Only

DRAFT

**REPORT ON IMPLEMENTATION OF
FINAL REMEDIAL ACTIONS AT THE
WADE SITE IN CHESTER, PENNSYLVANIA**

December 1987

Robert W. Pease, Jr.
Project Manager

Stephen G. Lewis
Project Director

Prepared for:

Pennsylvania Department of Environmental Resources

Prepared by:

Roy F. Weston, Inc.
West Chester, Pennsylvania

W.O. No. 0739-26-03

000497

PROJECT PARTICIPANTS

The following individuals participated in the preparation of this report:

- Robert W. Pease, Jr., Project Manager
- Michael H. Corbin, P.E., Technical Advisor
- John E. Claypool, Jr., Site Representative, Project Engineer

Additionally, the following personnel participated in or provided specialized expertise in support of WESTON's activities during remedial actions at the Wade site:

- Thomas M. Legel, P.E., Project Engineer
- David Pohl, Associate Project Engineer
- Steven J. Egnaczyk, Associate Project Engineer, Acting Site Representative
- John Pauling, P.E., Acting Site Representative, Project Engineer
- David Martin, Project Engineer, Acting Site Representative
- Joseph F. Martino, Associate Project Engineer, Acting Site Representative
- Quinton Todd, Project Engineer, Acting Site Representative
- George M. Crawford, Corporate Health and Safety Director
- Paul J. Price, Air Quality Specialist
- Joseph Tordone, Field Technician
- Emily C. Carfioli, WESTON Analytics Project Manager

TABLE OF CONTENTS

	<u>Page</u>
SECTION 1 INTRODUCTION	1-1
1.1 Purpose	1-1
1.2 Site History and Initial Status	1-3
1.3 Current Site Status	1-8
1.4 Quantity Summary	1-8
SECTION 2 DESCRIPTION OF LUMP SUM WORK	2-1
2.1 Phased Approach	2-1
2.1.1 Phase 1 - Mobilization	2-1
2.1.2 Phase 2 - Non-hazardous Debris Disposal	2-1
2.1.3 Phase 3 - Disposal of Hazardous Waste in Surface Piles	2-1
2.1.4 Phase 4 - Excavation and Disposal of Hazardous Waste Soils	2-2
2.1.5 Phase 5 - Demolition and Rough Grading	2-2
2.1.6 Phase 6 - Final Grading	2-3
2.1.7 Phase 7 - Demobilization	2-3
2.2 Schedule	2-4
2.2.1 Proposed Schedule	2-4
2.2.2 Actual Progress	2-6
2.3 Contractor's Performance	2-6
2.3.1 Phase 1 - Mobilization	2-6
2.3.2 Phase 2 - Non-hazardous Debris Disposal	2-12
2.3.3 Phase 3 - Disposal of Hazardous Waste in Surface Piles	2-12
2.3.4 Phase 4 - Excavation and Disposal of Hazardous Waste Soils	2-18
2.3.5 Phase 5 - Demolition and Rough Grading	2-18
2.3.6 Phase 6 - Final Grading	2-24
2.3.7 Phase 7 - Demobilization	2-24
2.4 Reports	2-24
2.4.1 Meeting Minutes	2-24
2.4.2 Bi-monthly Progress Reports	2-26
2.4.3 Phase Completion Reports	2-26
2.4.4 Phase Out Reports	2-26
2.4.5 Oversight Reports	2-27
2.4.6 Comptroller's Audit Report	2-27

TABLE OF CONTENTS (continued)

	<u>Page</u>
2.5 Payment	2-27
2.5.1 Phase Completion Checklists	2-27
2.5.2 Payment	2-28
SECTION 3 DESCRIPTION OF OUT OF SCOPE WORK	3-1
3.1 Overview	3-1
3.2 Change Order Nos. 1 and 2	3-1
3.3 Change Order No. 3	3-11
3.4 Change Order No. 4	3-12
3.5 Contract Amendments	3-14
SECTION 4 OTHER ISSUES	4-1
4.1 Sanitary Discharge Permitting	4-1
4.2 Alternate Subcontractors	4-2
4.3 Activities on DRPA Property	4-3
4.4 Disposal Site Difficulties	4-4
4.5 Work Involving Asbestos-Suspect Materials	4-5
4.6 Field Modifications	4-7
4.6.1 Revised Demolition Approach	4-8
4.6.2 Excavation Depths	4-9
4.6.3 Drainage Swale Redesign	4-10
4.6.4 Removal of Concrete Pedestals	4-12
4.6.5 Monitoring Well Modifications	4-16
4.6.6 Compaction Difficulties	4-17
4.7 Verification of Topographic Survey and Grades	4-20
SECTION 5 HEALTH AND SAFETY	5-1
5.1 Phase Specific Safety Plans	5-1
5.2 Work Zones	5-2
5.3 Personnel Protection	5-4
5.4 Decontamination	5-4
5.5 Air Monitoring	5-5
5.5.1 Time Weighted Monitoring	5-6
5.5.2 Real Time Air Monitoring	5-8

TABLE OF CONTENTS (concluded)

	<u>Page</u>
5.6 Health and Safety Issues	5-10
5.6.1 Establishment of Work Zones	5-10
5.6.2 Provision of Health and Safety Technician Support	5-10
5.6.3 Health and Safety Incidents	5-11
5.6.4 Hot Work Control	5-11
SECTION 6 OTHER INFORMATION	6-1
6.1 WESTON Level of Effort	6-1
6.2 List of Items Transmitted to DER	6-2
APPENDICES	
Appendix A Record of Decision	
Appendix B Contract Documents	
Appendix C Schedules and Requests for Progressive Sequencing	
Appendix D Daily Reports	
Appendix E Invoices and Payment Documents	
Appendix F Correspondence Relative to RES' Requests for Change Order Nos. 1 and 2	
Appendix G Correspondence Relative to RES' Request for Change Order No. 3	
Appendix H (Reserved)	
Appendix I Documents Concerning Sanitary Waste- water Disposal	
Appendix J Documents Regarding Disposal Facilities and Alternate Subcontractors	
Appendix K Correspondence with Local Authorities	
Appendix L Correspondence Regarding Consent Order 87-SW	
Appendix M Documents Regarding Asbestos Work	
Appendix N Documents Regarding PCB Analyses	
Appendix O Correspondence Relative to Rough Grade Modifications	
Appendix P Backfill Documentation and Correspondence Regarding Compaction Difficulties	
Appendix Q Health and Safety Documents	
Appendix R Meeting Minutes	
Appendix S Contractor Progress Reports	
Appendix T Comptroller's Audit Report	

000332

LIST OF TABLES AND ILLUSTRATIONS

<u>Table No.</u>	<u>Title</u>	<u>Page</u>
1-1	Chronology of Previous Contracts	1-6
1-2	Overall Waste Disposal Summary	1-9
2-1	Payment Summary	2-29
3-1	Summary of Change Order Requests	3-2
5-1	Levels of Personnel Protective Equipment	5-5
5-2	Air Monitoring Data for February 1987	5-9
5-3	Air Monitoring Data for March 1987	5-9
5-4	Air Monitoring Data for April 1987	5-9
5-5	Air Monitoring Data for May 1987	5-9
5-6	Air Monitoring Data for June 1987	5-9

<u>Figure No.</u>	<u>Title</u>	<u>Page</u>
1-1	Historical Photos (Circa 1977)	1-5
1-2	Site Plan	1-7
2-1	Project Schedule	2-5
2-2	Actual Progress	2-7
2-3	On-site Facilities	2-9
2-4	Perimeter Air Monitoring Station	2-10
2-5	Installation of Septic Waste System	2-11
2-6	Temporary Water Tanks in Former Office Building	2-13
2-7	Truck Decontamination and Weighing	2-15
2-8	Tire Shredding and Decontamination	2-16
2-9	Transferring Oily Sludge Into Drums	2-17
2-10	Pressure Washing Interior of Underground Storage Tank	2-19
2-11	Excavated Soil Stockpile	2-20
2-12	Demolition of Pipe Tunnel	2-21
2-13	Removal of Grinding Machinery	2-22
2-14	Dismantling of the Rubber Storage Silo	2-23
2-15	Sediment Barrier in Western Drainage Swale	2-25
3-1	Cutting Tanker Sidewalls	3-5
3-2	Crushed Tanker Loaded for Off-Site Transport	3-6

000592

LIST OF TABLES AND ILLUSTRATIONS (concluded)

<u>Figure No.</u>	<u>Title</u>	<u>Page</u>
4-1	Drainage Swale Along PECO Fenceline	4-13
4-2	Western Drainage Swale	4-14
4-3	Machinery Pedestal No. 1	4-15
4-4	Improved Monitor Well Installation	4-18
5-1	Work Zones	5-3
5-2	Perimeter Air Monitoring Stations	5-7

SECTION 1

INTRODUCTION

1.1 Purpose

The purpose of this report is to describe and document WESTON's activities in monitoring the performance of the Contractor selected for implementation of remedial actions specified for the Wade site in the Superfund Record of Decision issued by the U.S. EPA on August 30, 1984 (see Appendix A). The prime contractor selected by the DER for this project was Rollins Environmental Services (FS), Inc. (hereinafter RES), of Chadds Ford, Pennsylvania. RES' activities, conducted pursuant to Contract ME-86311 dated December 22, 1986 (see Appendix B), took place between January 8 and July 9, 1987. The selection of the Contractor is described in a previous WESTON report to the DER entitled, "Evaluation of Proposals for Cleanup of the Wade Property", January 1987. In addition, WESTON's previous activities relative to the Wade site are described in the following reports:

- "Hazardous Waste Site Cleanup: Wade Property in Chester, Pennsylvania, Volume 1: Project Organization and Procurement of Contractors", January 1982.
- "Hazardous Waste Site Cleanup: Wade Property in Chester, Pennsylvania, Volume 2: Implementation of Initial Cleanup", August 1982.
- "Results of Soil Analysis and Cost Estimates for Selected Remedial Activities Regarding the Wade Hazardous Waste Site in Chester, Pennsylvania", Draft Report, November 1983.
- "Site Characterization Activities on the Wade Property, Chester, Pennsylvania", Draft Report, November 1983.

The DER's contract with RES and the Request for Qualifications and Proposals (RFQ/P) issued by the DER in July 1986, called for a seven-phased approach. The work associated with each phase is summarized below:

000504

- Phase 1 - mobilization;
- Phase 2 - removal and disposal of seven empty tankers, one stationary tank, and several surface piles of non-hazardous scrap metal and wood;
- Phase 3 - removal and disposal of surface piles of crushed drums, tires, shredded rubber, and contaminated soil.
- Phase 4 - excavation, removal, and disposal of contaminated soil beneath the surface of the site;
- Phase 5 - demolition of all site structures (including buildings, storage silos, machinery, etc.) and placement of backfill to achieve rough grade elevations;
- Phase 6 - final grading including placement of select fill and topsoil followed by seeding; and
- Phase 7 - demobilization and project closeout.

In addition to the scope of work described above, RES performed certain activities that arose from unforeseen conditions at the site. These unforeseen conditions resulted in submittal of a series of change order requests by the Contractor (detailed in Section 3). In every instance, the conditions that lead to the change order requests were evaluated and verified by WESTON. Additionally, the change order requests were reviewed by WESTON and recommendations were made to the DER in regard to their acceptability.

Based upon field conditions, WESTON approved (and in some instances initiated) certain revisions to the specifications contained in the RFQ/P. These changes, which are detailed in Section 4, were performed by RES at no additional cost to the DER.

In performing the scope of work described in the RFQ/P, RES was compensated on a lump-sum-by-phase basis for a total fixed price of \$2,966,287. Additionally RES was compensated on a time and materials (T&M) basis, totalling \$_____ for work performed under change orders

000505

approved by the DER. RES' total compensation for performing the remedial actions at the Wade site is therefore \$_____. Details of these expenditures are provided in Section 2.4 and Section 3.

Work was begun by RES on January 8, 1987. WESTON's presence on-site was initiated on January 9, 1987 and remained essentially full-time through June 25, 1987. During the course of the remedial actions, WESTON's activities included:

- maintaining detailed written, photographic, and videotape records of site work;
- reviewing the qualifications and approving the use of transporters, disposal facilities and laboratories not included in RES' proposal;
- assisting in project coordination with local authorities;
- reviewing and approving the Contractor's requests for (and in some instances initiating) field modifications necessitated by unforeseen circumstances;
- monitoring implementation of the Contractors' health and safety plan;
- reviewing and evaluating change order requests;
- reviewing the Contractor's invoices for payment; and
- monitoring the overall performance of the Contractor.

The remedial actions implemented at the Wade site were completed in substantial conformance with the specifications in the RFQ/P and the ROD, except for certain changes due to unforeseen site conditions. These changes are described in Sections 3 and 4.

1.2 Site History and Initial Status

The Wade site, located at the intersection of Flower Street and Delaware Avenue in Chester, Pennsylvania, is an approximately 3-acre parcel where various chemicals had been received, stored, and disposed of in the site's soils. The site is bounded on its southwestern side by the right of way

000396

for the Commodore Barry Bridge, on the northwest by Delaware Avenue and a railroad right of way, on the northeast by a Philadelphia Electric Company (PECO) property and on the southeast by the Delaware River.

The site previously housed the Eastern Rubber Recycling Co., a firm engaged in shredding tires, rubber, and other post-consumer articles. Photographs taken from the deck of the Commodore Barry Bridge by the DER in 1977 showed that drums of waste were emptied either directly onto the ground or into trenches (Figure 1-1). These activities contaminated much of the site. In February 1978, a severe fire occurred that resulted in the destruction of much of the drummed wastes stockpiled on-site. Due to the severity of the fire, the Commodore Barry Bridge was closed for six hours and 45 firemen were examined at a local hospital. One of the original buildings was completely destroyed during the fire and two others sustained heavy structural damage.

Following the fire, DER and EPA engaged a series of contractors to perform various remedial actions and studies at the site. A summary of these contracts, and the associated scopes of work is presented in Table 1-1.

A plan of the site conditions that existed at the initiation of the final remedial action is presented in Figure 1-2. Notable features include:

- seven structures varying in integrity from poor to moderate;
- four empty rubber storage silos and the associated air pollution controls (cyclones);
- seven empty tankers;
- a partially filled concrete sump;
- seven monitoring well installations; and
- eleven piles of soil and debris.

Important features not shown on Figure 1-2 are a pipe tunnel extending from grid 22 to grid 26 and an underground tank in grid 40. Heavy machinery associated with the rubber shredding operations was secured to the floor in two of the buildings with bolts approximately 2-inches in diameter. Electrical equipment associated with the heavy machinery was concentrated in three control panels. Two large boilers and the associated steam generating equipment were housed in the former boiler house.

000597

WESTON
PHOTOGRAPHY




FIGURE 1-1 HISTORICAL PHOTOS (CIRCA 1977)

000398

TABLE 1-1
CHRONOLOGY OF PREVIOUS CONTRACTS

Approximate Date	Contracting Agency	Contractor	Scope of Work
12/13/78 - 6/3/80	DER	Rollins	<ul style="list-style-type: none"> • Remove intact, accessible drums. • Remove (to the extent possible) hazardous materials in five tankers located near the front of the site. • Overpack and secure drums of PCB wastes. • Remove and dispose of drums of PCB wastes. • Perform site investigation after drum removal. • Sort through surface debris and categorize into discrete piles. • Remove/dispose of non-empty drums. • Install test pits according to grid/gauging system to enable soil sampling. • Analyze soil samples.
1980	EPA	Rollins	
1980	EPA	BCM/Wehran	
1983-1984	DER	CECOS	
8/8/85	DER	VFL Technology Corp.	<ul style="list-style-type: none"> • Implement final remedial actions in accordance with the RFQ/P issued 9/14/84.

This contract was terminated due to the Contractor's inability to finalize disposal arrangements with qualified facility while maintaining bid price.

WESTERN




FIGURE 1-2 EXISTING SITE FEATURES

The site was completely fenced, however, it was apparent that unauthorized persons did occasionally gain access to the property. This was supported by the fact that 11 drums and a substantial amount of general trash were discovered on-site during the pre-bid site inspection. The site was heavily vegetated with tall grasses and small bushes which somewhat restricted personnel movement in certain areas. Remnants from a number of the test pits, installed to enable soil sample collection during the site investigation were readily apparent at the inception of site work.

1.3 Current Site Status

The Wade site is currently a grass covered field sloping moderately from north to south. The only remaining "structures" inside the perimeter chain link fence are seven monitoring well installations and the extension of Flower Street that extends along the western fence line approximately to gridline E-1475 (see Figure 1-2). As a result of the removal of all buildings, waste piles and native brush, the site now affords an aesthetically pleasing view of the Delaware River and the Commodore Barry Bridge.

The following structures remain beneath the surface of the site:

- foundations and floor slabs from all former buildings;
- concrete sump;
- concrete mass in the southern third of the site believed to a remnant from construction of the bridge;
- 10,000-gallon underground fuel oil tank, currently filled with sand, and the adjacent retaining walls; and
- 12-inch diameter reinforced concrete pipe in the vicinity of the concrete sump.

1.4 Quantity Summary

Table 1-2 presents a summary of all of the wastestreams generated during the remedial action at the Wade site, including quantities generated, transporters, disposal facilities and disposal methods employed. Quantities presented in Table 1-2 were developed from transportation records maintained by RES.

000311

TABLE 1-2
OVERALL WASTE DISPOSAL SUMMARY

Wastestream Description	Quantity/Units	Transporter(s)	Disposal Facilities	Disposal Method
Scrap wood and debris	___ tons	J. R. Sevoy	Petrillo Bros. Mirkdale, DE	Landfilling
Scrap metal and tanks	___ tons	J. R. Sevoy	Carden Iron & Metal Inc. Canden, NJ	Recycling
Contaminated soil, rubber crushed drums, etc.	5440.51 tons	Dart Trucking Co. Jack Grey Transport	ORV Services, Inc. Pinewood, SC	Landfilling
Wastewaters from several sources including vehicle decontamination, decon- taminated tank cleaning, excavation dewatering, etc.	30,804 gallons	Chew-Clear, Inc.	Chew-Clear, Inc. Chester, PA	Biological Treatment
Sanitary wastewater	___ gallons	Not applicable	DELCOA Chester, PA	Biological Treatment
Asbestos waste	___ pounds	?	?	Incineration
Non-hazardous soil & debris	___ tons	J. R. Sevoy	Petrillo Bros. Mirkdale, DE	Landfilling
Petroleum (acid) soil	72.61 tons	J. R. Sevoy	Grand Central Sanitation ___ PA	Landfilling
Transformer dielectric	35 gallons	RES(FB), Inc.	RES(NJ), Inc. Bridgeport, NJ	Incineration
Electrical capacitors	882 pounds	?	National Electric, Inc. Coffeyville, KS	Incineration
Compressed gas cylinders	4 cylinders	?	Cylinder Recon Kearney, NJ	?
Drums	___ pounds			Incineration
Sludge from Underground Storage Tank	20.64 tons		Thermal Kin Columbia, SC	?

SECTION 2

DESCRIPTION OF LUMP SUM WORK

2.1 Phased Approach

The remedial action at the Wade Site was divided into seven distinct phases of work, described fully in the Request for Qualifications and Proposals (hereinafter the RFQ/P). A summary of the work and activities associated with each phase of the Project is presented in this section.

2.1.1 Phase 1 - Mobilization

Specifications for Phase 1 governed mobilization of the personnel, equipment, and facilities necessary for executing the work in the subsequent six phases. Activities under Phase 1 included establishing field offices, sheds, security services and staging/storage areas. Also as part of the mobilization activities, the Contractor was required to implement erosion control measures and to perform baseline perimeter air monitoring. An initial topographic survey of the entire site and identification of the 50 foot by 50 foot grid nodes were also planned as Phase 1 activities.

2.1.2 Phase 2 - Non-hazardous Debris Disposal

Phase 2 activities involved removal and disposal of non-contaminated surface debris including seven empty tankers, one empty tank, one pile of scrap wood, and two piles of scrap metal. The specifications for this work addressed cutting, loading, transportation, and disposal requirements. Provisions described in the RFQ/P for managing liquids found in the tankers and/or tank involved removal by draining to a holding tank and sampling/analysis prior to off-site disposal. Requirements for on-going activities including perimeter air monitoring, erosion and dust controls, and safety/emergency response applied to Phase 2 work.

2.1.3 Phase 3 - Disposal of Hazardous Waste in Surface Piles

The specifications for Phase 3 governed the removal and disposal of contaminated surface debris. Materials slated for removal and disposal under Phase 3 included one pile of crushed drums, two piles of soil and five piles of tires and/or shredded rubber. Requirements for closure of an

underground tank believed to contain an unknown volume of an oil/water emulsion involved sampling, analyzing, removal, and disposal of the contents, followed by pressure washing and backfilling with clean sand. Removal and disposal of one drum of unknown contents as well as eleven drums discovered on-site during the pre-bid site inspection were also specified as Phase 3 activities. Requirements for on-going activities, such as erosion and dust control, perimeter air monitoring, and safety/emergency response, were described in the specifications of Phase 3 work.

2.1.4 Phase 4 - Excavation and Disposal of Hazardous Waste Soils

Phase 4 involved the excavation, staging, and disposal of soil from certain pre-designated grids in accordance with the Soil Removal Plan, Drawing 102. The site was divided into 50 foot by 50 foot grids with each grid subsequently divided into four quadrants. The maximum depth of excavation for any given grid or quadrant was five feet. Excavations adjacent to existing fences and structures were required to include a one foot wide "buffer strip" to prevent damage due to undermining. The Contractor was required to excavate no more than three grids at any one time in order to minimize dusting and accumulation of contaminated surface water. Specifications for temporary stockpiling included provisions for covering the stockpiles with tarps or plastic sheeting.

One of the activities planned for Phase 4 was sealing an existing water service at the property boundary. The size and location of the service were unknown. Sealing the service was to be in accordance with requirements of the Chester Water Authority. Specifications for on-going activities applicable to Phase 4 work included requirements for dust, erosion and run-on/run-off controls, perimeter air monitoring, and safety/emergency response. Additionally, a topographic survey and update of the cross-sections were required at the completion of Phase 4.

2.1.5 Phase 5 - Demolition and Rough Grading

Phase 5 involved two distinct work activities:

- building and structure demolition; and
- backfilling and rough grading.

000514

With respect to the first activity, the Contractor was required to remove all buildings and structures in accordance with the Building and Structures Demolition Plan submitted as part of its proposal. Requirements for the demolition work included surface preparation (removal of debris), removal of wood and metal, removal of structural members, and toppling of masonry walls. Rubble generated during the demolition work could be backfilled on-site provided the dimensions of the pieces were less than 12 inches. Concrete floors and pads were required to be drilled prior to covering with backfill.

The second component of Phase 5 required the Contractor to place backfill and achieve rough grade elevations over the surface of the site. Backfill materials were to include rubble (as described above) and clean fill using an SM classification soil (silty-sands, sandy-silts). Subsurface structures and voids including the underground tank, a pipe tunnel in Grids 22 through 26, and the basement of the former office building were to be backfilled using clean sand. Requirements for backfilling included placement in 6-inch loose lifts followed by compaction to achieve a minimum uniform density of 90 percent of the maximum density determined using ASTM Method D-698. The Contractor was also required to perform compaction testing for each lift. A topographic survey followed by preparation of a topographic map and updating of the cross-sections was required at the completion of rough grading.

2.1.6 Phase 6 - Final Grading

Phase 6 involved final grading of the site, including placement of topsoil and seeding, followed by placement of site management controls. Soil with an ML classification (silts, silty clays, clayey silts, gravelly clays) was required to be placed and compacted into an 18-inch thick layer overlying the rough grade. A 6-inch, uncompacted layer of topsoil was required overlying the ML soil layer. Specification for seed mixes, seed bed preparation, planting, watering, and repair/maintenance were provided.

2.1.7 Phase 7 - Demobilization

Phase 7 involved demobilization and Project closeout. Work associated with this phase was essentially the inverse of Phase 1, i.e., removal (rather than establishment) of facilities and utilities. Provisions for final reporting by the Contractor were required.

000535

2.2 Schedule

2.2.1 Proposed Schedule

The RFQ/P specified that the work was to be executed in a sequential manner and that work on a given phase was not to be initiated until work on the previous phase had been completed. Additionally, the RFQ/P specified that the period of performance was not to exceed 120 calendar days. Bidders were required to submit a schedule as part of their proposals. The schedule contained in RES' proposal met the requirements of the RFQ/P in that a period of performance of 82 days was specified.

After completion of contract negotiations, WESTON learned that the period of performance for the contract had been extended to seven months after receipt of the Notice to Proceed. Inquiries to the DER indicated that the period of performance had been extended to account for possible weather delays anticipated for the winter months.

At the initial Project meeting at the site, it was learned that RES had extended its original schedule to encompass approximately six of the seven months in the period of performance. WESTON requested that RES submit a revised, detailed schedule for review by both the DER and WESTON. This request was made in writing on January 16, 1986 (Appendix C). RES' revised schedule is illustrated in Figure 2-1. During the course of the Phase 1 activities, it became apparent that overlapping would occur between the various phases of the work. Certain aspects of Phase 1, including construction of truck scales, repairs to the perimeter fence, and placement of sediment barriers at the site perimeter would lag into the period when Phase 2 activities were scheduled. A letter to the Site Supervisor, dated January 19, 1987 (Appendix C) identified the fact that Phases 1 and 2 were overlapping and that this was not in conformance with the requirements of the RFQ/P.

RES advised the DER and WESTON that it had been told during contract negotiations with the DER that any reasonable schedule was acceptable. It was RES' interpretation that some overlapping of phases was both reasonable and necessary. Following WESTON and DER review of the schedule, the work was allowed to proceed with some overlapping of phases.

The substantial overlap planned for Phases 4 and 5 gave rise to some health and safety concerns with respect to conducting several tasks posing differing degrees of hazard in the same or adjacent areas. RES submitted a formal




FIGURE 2-1 PROJECT SCHEDULE

000517

request on January 31, 1987 for "progressive sequencing" of the Phase 5 demolition work. According to this request, demolition activities would occur in Phases 2 through 5, inclusive. Review and approval of this request is described in Section 4.6.1.

2.2.2 Actual Progress

The actual progress of the work is illustrated in Figure 2-2. It should be noted that less than one week of downtime was experienced due to weather delays. This was despite the fact that the site received two very heavy snowfalls during the month of January 1987.

Some schedule difficulties were experienced due to the protracted negotiations regarding the requests for Change Order Nos. 1 and 2 (see Section 3). Specifically, the soil stockpile, resulting partly from the sorting of the Grid 41 pile during Phase 3, was not transported off-site until late May 1987. This did not pose a substantial problem, as other phases were allowed to proceed essentially uninterrupted. However, the delay in disposal of the Grid 41 pile did pose some logistical problems regarding excavation of those soils underlying the pile.

A delay in the disposal of a pile of petroleum contaminated soil, originating from Grids 1, 17, 33, and 49, was attributed to difficulties in identifying an in-State disposal facility permitted (and willing) to accept this waste. Demobilization was completed while this waste was stockpiled on-site. Transportation and disposal necessitated remobilizing the Contractor's personnel and heavy equipment on July 9, 1987.

2.3 Contractor Performance

2.3.1 Phase 1 - Mobilization

RES initiated mobilization on January 8, 1987 with the delivery of two office trailers, a guard house, a personnel locker trailer, and an equipment trailer. The office trailers were blocked up and levelled for use during the pre-construction meeting held on-site on January 9, 1987. Installation of the required utilities, including electric, telephone, water, and sewer services, was completed in accordance with the requirements of the RFQ/P. Due to the impending winter weather, all water lines were traced with heat tape and insulated to prevent freezing.

FIGURE 2-2. ACTUAL PROGRESS

(to be provided)

000519

A great deal of other mobilization activities occurred within the first two weeks of site work, including:

- provision of 24-hour guard service and initiation of site access control;
- assembly of water storage tanks inside the former office building;
- construction of vehicle and personnel decontamination facilities (a temporary wooden vehicle decontamination pad was built pending assembly of the welded steel containment pad);
- excavation and installation of the footers and ramps for the on-site truck scale;
- installation of silt fence for erosion control during site work (frequent maintenance was necessary due to strong winds and inadequate installation of the silt fence); and
- collection of background perimeter air samples.

Some of these activities are illustrated in Figures 2-3 through 2-5.

RES subcontracted with H. Gilroy Damon Associates, Inc. of Sharon Hill, Pennsylvania to perform the initial topographic survey of the site. Due to the surface area occupied by the 11 debris piles throughout the site, RES submitted a request to the Site Representative to postpone the initial topographic survey until after the surface debris had been removed. The Site Representative approved the request, but advised RES that payment for Phase 1 would not be authorized until the initial topographic survey had been completed. RES proceeded with the initial topographic survey as specified in the RFQ/P.

Due to the somewhat limited working space available within the site, RES removed certain minor structures during Phase 1. One such structure was the main electrical substation located adjacent to Flower Street near the former grinding building. During removal of this structure, RES removed and staged one transformer and seven large capacitors. This electrical equipment was staged on the paved portion of Flower Street south of monitor wells B-4 and B-4A. Removal and disposal of the transformer and its dielectric fluid was accomplished during Phase 4 activities (Section 2.3.4). Disposal of the capacitors is discussed in Section 3.




FIGURE 2-3 ON-SITE FACILITIES

WESTON




FIGURE 2-4 PERIMETER AIR MONITORING STATION

WESTON
ENGINEERING




FIGURE 2-5 INSTALLATION OF SEPTIC WASTE SYSTEM

000523

Two important meetings were held during the Phase 1 mobilization activities. The pre-construction conference required by the RFQ/P was held on-site on January 9, 1987. Representatives of RES, DER and WESTON attended the meeting during which the project schedule, RES' anticipated need to conduct hot work, and the City's requirements during demolition were discussed. The second meeting was held at the Chester Municipal Building to discuss the planned work with the local authorities. Local truck routes, closure of the water main, and the City's requirements for vector (rat) control during demolition were discussed. As required by the RFQ/P, RES prepared minutes of both meetings.

2.3.2 Phase 2 - Non-hazardous Debris Disposal

RES initiated Phase 2 activities with the removal of accumulated stormwater from the seven tankers on-site. The water was transferred to one of two 5,000 gallon temporary tanks located on the first floor of the former office building (Figure 2-6). After the stormwater had been removed, the tankers were either loaded onto flatbed trailers or connected directly to a tractor for off-site transport.

RES advised the Site Representative that it intended to use torches to cut the tankers prior to transporting them to a scrap yard. As on-site hot work was prohibited by the specifications in the RFQ/P, RES elected to transport the tankers to a nearby yard where hot work could be performed. After cutting of the first tanker had been initiated, RES found that small amounts of residual solids were present in some of the tankers. The tankers which had been removed from the site were returned to the Wade Property for removal of the residual solids (see Section 3 for a description of this work). After final decontamination, the tankers were crushed and loaded onto demolition trailers for transport to a scrap yard in Camden, New Jersey.

RES also removed three piles of non-hazardous debris as part of its Phase 2 work. Two piles of scrap metal were loaded onto a demolition trailer for transport to a scrap yard, whereas scrap wood was transported and disposed of at the Petrillo Brothers landfill in Minquadales, Delaware.

2.3.3 Phase 3 - Disposal of Hazardous Waste In Surface Piles

RES' Phase 3 work was initiated with the removal of two piles of contaminated soil. The soil was loaded onto dump trailers for transport to the GSX landfill in Pinewood,




FIGURE 2-6 TEMPORARY WATER TANKS IN FORMER OFFICE BUILDING

South Carolina. Tare and loaded weights of the dump trailers were obtained and recorded using the on-site scale (Figure 2-7). The trailers were lined with plastic sheeting prior to loading. Prior to departing the site, the loads were tarped to prevent loss of the soil during transport and the required documents including weight records, bill of lading, and hazardous waste manifests were completed and provided to the transporter. It should be noted that RES prepared the manifests for signature by the DER.


A second component of RES' Phase 3 work was the removal and disposal of five piles of contaminated tires and/or shredded rubber. RES utilized a transportable shredder to process the tires for volume reduction. Concurrent with the shredding work, RES fabricated a process for decontaminating the shredded rubber. The process consisted of two rotating cylinders fitted with internal spray bars and liquid collection sumps (Figure 2-8). The washing liquid utilized in the first rotating cylinder contacted the shredded rubber only once prior to being transferred to the water storage tanks inside the former office building. The rinse water utilized in the second cylinder was recycled and replenished as needed. Due to operational problems during shakedown of the rubber washing process, RES elected to decontaminate only a small portion of the shredded rubber. The shredded rubber was subsequently loaded into dump trailers and transported to GSX in Pinewood, South Carolina. The loading and record-keeping procedures previously described for contaminated soil were also employed for the shredded rubber.

The last major component of the Phase 3 work was closure of the underground tank near the former boiler house. RES initiated this work by measuring the depth of the contents of the tank and estimating the quantities of material contained in the tank. RES estimated the size of the tank was approximately 10,000 gallons. RES also learned that the tank contained a predominantly aqueous layer overlying a thick black sludge believed to be residual fuel oil for the boiler house. These findings were communicated to the DER, as they differed substantially from the assumptions stated in the RFQ/P.

RES proceeded with closure of the underground tank in accordance with the requirements of the RFQ/P. A square opening was cold cut in the top of the tank to facilitate personnel entry. The wastewater layer was removed by transfer into a vacuum trailer and was disposed at Chem-Clear in Chester, Pennsylvania. The underlying sludge was removed using a high-vacuum truck. The sludge was subsequently transferred into drums and small, lined containers and staged adjacent to the former office building (Figure 2-9). Residual solids were removed using shovels and

000526

WESTON
TRUCK DECONTAMINATION



**1. Dump Trailer Undergoing Decontamination
On Steel Containment Pad.**



**2. Transport Vehicle Being Weighed Prior
To Departure.**

FIGURE 2-7 TRUCK DECONTAMINATION AND WEIGHING

000527

WESTON
EQUIPMENT



1. Transportable Tire Shredder



2. Shredded Rubber Decontaminating Processor

FIGURE 2-8 TIRE SHREDDING AND DECONTAMINATION

000528

WESTON
WATER TECHNOLOGIES




FIGURE 2-9 TRANSFERRING OILY SLUDGE INTO DRUMS



buckets prior to pressure washing the internal surfaces of the tank (Figure 2-10). The wastewater resulting from the pressure washing work was removed by vacuum truck and the tank was filled with sand.

2.3.4 Phase 4 - Excavation and Disposal of Hazardous Waste Soils

RES initiated excavation of soils according to the Soil Removal Plan (Drawing 102) within the grids located near the front fence line. The soils were stockpiled near the former office building (Figure 2-11) prior to loading, transport, and disposal according to the procedures described in Section 2.3.3 for the surface piles. Excavation of the soils along the front fence line resulted in a noticeable aromatic odor; however, this was of very short duration and was observed only in the immediate vicinity of the site (within approximately 25 feet). Perimeter air samples on the front fence revealed that air quality in the area was well below the action limits set for the site.

Excavation in the southern portions of the site revealed the presence of a large concrete mass, encountered at depths of one to two feet. The concrete was found to be up to three feet thick and was believed to be associated with washout of concrete delivery trucks during construction of the adjacent bridge. The existence of the mass was recognized in the RFQ/P and it was determined that removal of the concrete was not practical (see Section 4.6.2).

2.3.5 Phase 5 - Demolition and Rough Grading

RES executed the demolition work during Phases 3, 4, and 5, as described in Section 4.6.1. Selected demolition activities are illustrated in Figures 2-12 through 2-14. A significant difficulty during this phase was controlling and authorizing the use of hot work to remove selected structures and equipment. Specifically, torches were used to cut the bases of the rubber storage silos and grinding machinery mounts. This occasionally resulted in the ignition of rubber tires in the vicinity of the torch cutting.

The second component of the Phase 5 work was the placement of rough grade. Building rubble (structural fill) was utilized throughout much of the site as the initial backfill material. The fill was transported on-site in a tandem axle dump truck and placed using a hydraulic excavator. The structural fill was covered with select fill imported from a nearby borrow source. Geotechnical data on the select fill is provided in Appendix P. The rough grade

WESTON
WATER SOLUTIONS




FIGURE 2-10 PRESSURE WASHING INTERIOR OF
UNDERGROUND STORAGE TANK

WESTON
ENGINEERING & ARCHITECTS




FIGURE 2-11 EXCAVATED SOIL STOCKPILE

WESTON
ENGINEERING & ARCHITECTURE




FIGURE 2-12 DEMOLITION OF PIPE TUNNEL

000593

WESTON
Waste Management




FIGURE 2-13 REMOVAL OF GRINDING MACHINERY

WESTON



FIGURE 2-14 DISMANTLING OF THE RUBBER STORAGE SILOS. 00500

was compacted using a vibratory roller and the degree of compaction was measured on each lift using a nuclear density gage. Difficulties were encountered in achieving the compaction specification in several grids (see Section 4.6.6).

2.3.6 Phase 6 - Final Grading

RES' site work was essentially completed with the placement of final backfill and long-term site management controls. The rough grade was covered with 18 inches of select fill (see Appendix P for geotechnical data) followed by a 6-inch layer of topsoil and mulch. The site was seeded by a hydroseeder.

Site management controls included improvements to the existing silt fencing and construction of two sediment barriers (one in each of the drainage swales). The sediment barriers were constructed of washed stone in accordance with the material specifications in the RFQ/P (see Figure 2-15).

2.3.7 Phase 7 - Demobilization

RES demobilized its personnel and equipment in mid-July 1987. The truck scales were disassembled and the ramps and footers were demolished and the footer excavations in Flower Street were returned to grade by patching with bituminous material. All of the utilities were disconnected and the temporary sewage holding tank was removed, crushed, and disposed off-site. The office and supply trailers were transported off-site and guard services were discontinued.

2.4 Reports

A number of reports were generated at various points and frequencies during the course of the remedial action. Several of these reports were Contractor submittals required by the specifications of the RFQ/P, whereas others were reports issued by WESTON or the DER. An overview of the various reports generated during the remedial actions at the Wade Site is provided in this section.

2.4.1 Meeting Minutes

Section 13.7.1 of the RFQ/P requires the Contractor to schedule and conduct progress meetings at a frequency of twice per month. During the initial phases of the Project,

WESTON
INCORPORATED




FIGURE 2-15 SEDIMENT BARRIER IN WESTERN DRAINAGE SWALE

progress meetings were conducted on a much greater frequency, sometimes as often as one per day. The frequency of these meetings generally decreased as the work moved into the backfilling phases and as the lines of communication became more defined.

The RFQ/P required the Contractor to maintain certain records associated with the progress meetings. The formal agenda specified in the RFQ/P were not required by the Site Representative; however, written minutes were required. Copies of the progress meeting minutes are provided in Appendix T. At the suggestion of RES, it was agreed that both the Site Supervisor and the Site Representative would sign the progress meeting minutes.

2.4.2 Bi-monthly Progress Reports

Section 13.8.3 of the RFQ/P required the Contractor to prepare and submit bi-monthly progress reports. The purposes of these reports were to:

- update the Project schedule;
- report on activities completed as the basis for payment; and
- discuss current and anticipated problems, delays, and corrective actions.

RES submitted progress reports on a semi-monthly frequency, primarily due to the accelerated pace of the site work. These reports relied primarily on the use of the phase checklists prepared by WESTON as a means of documenting activities that had been completed. Copies of RES' progress reports are provided in Appendix S.

2.4.3 Phase Completion Reports

On its own initiative, RES prepared and submitted Phase Completion Reports. These reports employed the phase checklists developed by WESTON as a means of documenting the completion of a given phase of work. Copies of the Phase Completion Reports are provided in Appendix S.

2.4.4 Phase Out Report

Section 13.4.7 of the RFQ/P requires the Contractor to submit a Phase-Out Report at the completion of the work. The contents of the Phase Out Report were to include:

- a certification regarding decontamination of the site;
- a description of the procedures and techniques used to decontaminate equipment, vehicles, the shower facility, and the laundry facility; and
- signature of the Site Supervisor.

A copy of RES' Phase Out Report for this Project is provided in Appendix S.

2.4.5 Oversight Reports

A key aspect of WESTON's oversight of the Contractor's performance was the preparation of daily reports. These reports, presented in Appendix D, documented:

- the work performed by RES and its subcontractors;
- personnel, equipment, and materials used;
- comments, problems, and agreements made;
- test data received; and
- visitors to the site.

2.4.6 Comptroller's Audit Report

On February 13, 1987 Mr. Jim Johnson of the Commonwealth of Pennsylvania, Department of Treasury - Comptroller's Office, visited the Wade Site to review the types of records maintained by the DER, WESTON, and RES. Mr. Johnson's site visit subsequently led to an audit of the Project. A copy of the Comptroller's Audit Report is provided in Appendix T.

(NOTE: Additional narrative to come describing corrective actions to the problems cited in the Audit Report.)

2.5 Payment

2.5.1 Phase Completion Checklists

Prior to the initiation of site work, WESTON developed a set of Phase Completion Checklists to monitor the progress of the Contractor and to serve as an aid in determining

payment. The checklists included all of the work items specified in the RFQ/P and any additional work items RES included in its proposal submitted to the DER in response to the RFQ/P. As RES submitted invoices for phases it believed were complete, the DER and the Site Representative reviewed the checklists to ensure that the work invoiced had in fact been completed.

2.5.2 Payment

Copies of all of RES' invoices and related payment documents are included in Appendix E. RES was compensated on a lump-sum-by-phase basis for a total fixed price of \$2,966,287. Additionally, RES was compensated on a time and materials basis for work performed under change orders approved by the DER for a total of \$ _____. RES' total compensation for the work described herein was therefore \$ _____. A summary of these payments is provided in Table 2-1.

TABLE 2-1

PAYMENT SUMMARY

Phase	Date Invoiced	Invoice Number	Amount Invoiced	Date Payment Approved
1	2-25-87	14066	\$ 104,804.00	3-25-87
2	2-25-87	14066	119,537.00	3-25-87
3	5-12-87	14081	826,719.00	5-14-87
4	5-12-87	14078	1,300,262.00	5-14-87
5	6-19-87	14092	410,116.00	6-26-87
6	7-17-87	14097	199,572.00	(1)
7	7-17-87	14097	5,177.00	(1)

(1) Approval pending transmittal of project records to DER.

000541

SECTION 3

DESCRIPTION OF OUT-OF-SCOPE WORK

3.1 Overview

During the course of the remedial action, certain unforeseen site conditions were encountered, ranging from minor findings, which the contractor addressed at no cost to the DER, to significant discoveries. The significant discoveries are classified as such because they resulted in submittal of series of change order requests by RES. Each of these requests, along with WESTON's evaluation and recommendations to the DER on those requests, is described in this section.

A summary of the change order requests is provided in Table 3-1. It should be noted that the DER Cleanup Director and the WESTON Site Representative (or both) were usually appraised of the unforeseen site conditions shortly after discovery. This initial notification was communicated to the DER Contract Officer.

3.2 Change Order Nos. 1 and 2

The first change order request, designated by RES as "Change Order No. 1", was submitted via a letter from Mr. Richard Jaffe of RES to Mr. Donald Becker of the DER, dated January 29, 1987. Copies of this letter and other correspondence relating to this change order request are contained in Appendix F. The request for Change Order No. 1 described three items RES believed were out-of-scope, including:

- On January 13, 1987, RES discovered seven large capacitors in the brick electrical substation building on-site. Subsequently, on January 21, 1987, WESTON observed three other capacitors in the warehouse portion of the building. These units were suspected of containing PCB dielectric fluid.
- On January 20, 1987, RES determined that the pile in grids 25, 26, 40, and 41, as shown in Figure 1-2, (collectively referred to as the Grid 41 pile), identified in the RFQ/P as a scrap metal pile, contained debris in addition to the scrap metal. The pile consisted of a scrap metal layer overlying a pile of soil,

TABLE 3-1
SUMMARY OF CHANGE ORDER REQUESTS

Change Order Number	Item Number	Description of Work	Reimbursement Requested	DER/RES Negotiated Settlement (1) (2)
1	1	Remove and Dispose of PCB Capacitors	\$ 6,012.04	\$ 4,372.39
	2	Sort and Dispose of Materials in Grid 41	168,930.18	Pending Disposal Costs (3)
	3	Remove Residual Solids from Tankers	17,395.49	11,467.91
	CHANGE ORDER NO. 1 SUBTOTALS		\$192,338.71	\$ (15,840.30)
2	1	Test Electrical Panels for PCB		
	2	Sample Transformer Dielectric for PCB	567.24	567.24
	3	Dispose of Compressed Gas Cylinders	No Cost Proposal Submitted to Date	No Negotiations to Date
	CHANGE ORDER NO. 2 SUBTOTALS		\$ 567.24	\$ 567.24
3	1	Closure of 10,000 Gallon Underground Tank	\$ 28,524.71	No Negotiations to Date
4	1	Removal and Disposal of 100 CY of hydrocarbon Contaminated Soil	No Cost Proposal Submitted to Date	No Negotiations to Date
TOTALS			\$221,430.66	\$ 16,407.54 (4)

- (1) Costs representing negotiated settlements are based on rates submitted by RES in its change order requests. DER and RES are negotiating labor and equipment rates which will be used to revise the negotiated settlements presented.
- (2) WESTON presented initial recommendations to the DER regarding each change order item and these recommendations were used by the DER as its basis for negotiating with RES. In certain instances, WESTON's cost recommendations were revised upward following receipt and verification of additional information from RES.
- (3) Final negotiations subject to identification of an appropriate disposal facility.
- (4) Total costs subject to revision based upon on-going negotiations.



timbers, concrete block, tires and other debris. These other materials were not discovered prior to RES' work because they were obscured by the overlying scrap metal. The reason why these other materials were present in the scrap metal pile is not known.

- o On January 22, 1987, RES inspected the seven tankers, identified in the RFQ/P as empty, and determined that three of the tankers contained small amounts of residual solids. The total quantity was estimated at less than two cubic yards.

Mr. Jaffe's letter of January 29, 1987, also included a request for Change Order No. 2, including the following three items:

- sampling and analysis of the electrical panels in Grids 26 and 9 to determine whether PCBs were present in the oily residues around the panels.
- sampling and analysis of the dielectric fluid in a transformer housed in the electrical substation that once served the facility.
- removal and disposal of several compressed gas cylinders found on-site.

It should be noted that the Site Representative inspected the seven capacitors discovered by RES and found that one of the insulator posts on one of the units was slightly damaged and had leaked some dielectric fluid onto the capacitor casing. Additionally, two of the capacitors found in the warehouse building were examined by the Site Representative and were found to be damaged and leaking. In light of these observations, RES was directed to place the capacitors in DOT approved drums containing a granular absorbent and to label the drums with a PCB marking (see letter dated January 21, 1987 from WESTON's Site Representative to the DER Cleanup Director, Appendix C). These actions were deemed necessary to ensure compliance with TSCA regulations (40 CFR 761).

RES decided to initiate means of addressing each of the items covered in the request for Change Order No. 1 at its own risk, i.e. prior to execution of a contract amendment for these items. This decision was made primarily with the intent of averting a substantial delay in the progress of

000544

the work. RES' decision to proceed "at risk" was communicated to the WESTON Site Representative, who, in turn, informed the DER Cleanup Director and Contract Officer of RES' "at risk" approach. The DER decided that in the interests of completing the project on schedule, the "at risk" approach was acceptable. Furthermore, it was decided that WESTON would monitor RES' activities relating to the three items described above, as though this work was being conducted on a time and materials basis.

The at risk work performed by RES on the PCB capacitors involved packing the units in drums as described previously. The drums were staged on-site during most of the remedial action pending identification of a qualified disposal facility. The capacitors were transported to National Electric in Coffeyville, Kansas for incineration.

The at risk work performed by RES on the Grid 41 pile included sorting through the material rejected by the scrap yard (and returned to the site) as well as that remaining in Grid 41. Use of an industrial electromagnet was attempted for removing ferrous metal, but this was quickly found to be ineffective. A hydraulic excavator was successfully used to sort through the pile. Scrap metals were loaded onto demolition trailers for transport to Camden Scrap Iron and scrap wood and soil were transported to the Petrillo Brothers landfill in Minquadales, Delaware.

Removal of the tanker solids was a relatively difficult task as reciprocating saws were used to cut through the steel sidewall of the tankers (Figure 3-1). The residual solids were initially removed using hand tools; however, when this was found to be prohibitively slow, heavy equipment was used to bang the tankers on the ground. The residual solids were collected and placed in a stockpile of contaminated soil using a front-end loader. An estimated one to two cubic yards of residual solids were accumulated in this manner. The tanker shells were crushed and loaded onto demolition trailers for disposal as scrap metal (Figure 3-2).

As directed by the DER Contract Officer, WESTON reviewed Mr. Jaffe's letter of January 29, 1987 and determined that the technical approaches outlined in that letter were not sufficiently detailed for a thorough evaluation of the requests for Change Order Nos. 1 and 2. A request for supplemental information was made by means of a letter dated February 9, 1987 from WESTON's Site Representative to RES' Site Supervisor. RES responded to this request for supplemental information in a memorandum dated February 11, 1987

WESTON
CORPORATION




FIGURE 3-1 CUTTING TANKER SIDEWALLS

WESTON
WASH DC 20004




FIGURE 3-2 CRUSHED TANKER LOADED FOR OFF-SITE TRANSPORT

from Mr. Klotzback to Mr. Claypool. Copies of this and all subsequent corresponding relating to Change Orders are presented in Appendix F.

Subsequently, RES provided the DER with a cost estimate for completing the work associated with the change order requests. The estimate included costs associated with work performed by RES at its own risk and for work remaining to be done. The cost estimate, presented in a spreadsheet format, was transmitted to the DER in a letter dated February 27, 1987 to the DER Contract Officer, from RES' Contract Administrator. The cost estimates for the three items contained in the first Change Order request are summarized below:

• Item 1 - PCB Capacitors	\$ 6,013.14
• Item 2 - Grid 41 Pile	113,448.18
• Item 3 - Tanker Solids Removal	<u>17,395.49</u>
TOTAL	\$136,856.81

The combined cost estimated for sampling and analysis in Items 1 and 2 of Change Order No. 2 was \$567.24. No cost estimate was submitted for Change Order No. 2, Item 3.

WESTON performed a detailed review of the technical information and cost estimates provided by RES for Change Order Nos. 1 and 2. RES' estimates for labor hours, equipment usage, and materials expended on work completed "at risk" were checked on a line-by-line basis against WESTON's written, photographic, and videotape logs. Costs associated with work remaining to be done were checked for reasonableness.

WESTON also evaluated RES' daily rates for equipment and safety supplies. This included consultation of the Construction Blue Book for heavy equipment rates and a comparison of RES' rate for Level C safety equipment with WESTON's rates for similar equipment. As directed by the DER, RES' labor rates for the personnel assigned to the site were not included in WESTON's evaluation of the change order request cost estimate. Additionally, at the request of RES, WESTON was not informed of the labor rate cost buildup information submitted to the DER. Labor rates and cost buildups were evaluated by the Comptroller's office.

RES' cost estimate spreadsheet was modified to reflect differences between RES' and WESTON's records. WESTON's comments and cost comparison were telecopied to the DER on March 3, 1987 and formally transmitted on March 10, 1987.

000548

On March 5, 1987 RES and DER met at the site to discuss WESTON's comments. Tentative resolutions were reached on all but one issue: transportation costs for the tankers. It was agreed that WESTON and RES would independently research their records to justify their positions on this issue. WESTON's findings were transmitted to the DER via a letter from the Site Representative to the Contract Officer dated March 16, 1987.

The DER Contract Officer subsequently asked WESTON for its recommendations concerning the request for Change Order Nos. 1 and 2. WESTON provided its recommendations to the DER in a letter dated March 27, 1987 from WESTON's Project Manager to the Contract Officer. In that letter, WESTON recommended that the DER accept a price adjustment for Change Order No. 1, Items 2 and 3. However, the price adjustment WESTON calculated, based on its records, differed substantially from RES' cost estimate. The basis for the difference are described in the March 27 letter. The cost estimate comparison provided in the March 27 letter was summarized on a spreadsheet prepared by WESTON's Site Representative. This spreadsheet and other supporting information were provided to the DER on April 7, 1987 in a letter from the Site Representative to the Contract Officer.

Two meetings were held at the DER offices in Harrisburg, Pennsylvania on April 10, 1987 to discuss the requests for Change Order Nos. 1 and 2. The first meeting, attended by representatives of WESTON and the DER, was conducted to brief DER management on WESTON's findings and recommendations relative to the request for Change Order Nos. 1 and 2.

A second meeting was subsequently conducted with representatives of the DER, RES, and WESTON in attendance. The DER's position was communicated verbally to RES and was elaborated upon during the ensuing discussions. RES requested that the DER put its positions in writing and provide RES with an opportunity to respond. The DER's positions on these matters were specified in a letter from Mr. James Snyder, Assistant Director, Bureau of Waste Management, to Mr. Richard Jaffe of RES dated April 15, 1987. RES responded to this correspondence on April 23, 1987 in a letter from Mr. Jaffe to Mr. Snyder.

Two meetings were again held at the DER offices in Harrisburg, Pennsylvania on May 7, 1987. The first meeting, with representatives of DER and WESTON in attendance, addressed three issues:

- the requests for Change Order Nos. 1 and 2;
- an administrative consent order issued to DER by the State of South Carolina (see Section 4); and
- problems with achieving the backfill compaction specification (see Section 4).

With respect to the first issue, a substantial amount of the meeting was devoted to reconstructing materials handling scenarios for the Grid 41 pile. This was the focus of much of the meeting because the differences in RES' and WESTON's quantity estimates for this material constituted the main contribution to the differences in their respective cost estimates.

A second meeting was subsequently convened with representatives of DER, RES, and WESTON in attendance wherein RES presented its position on each of the change order items. Videotapes of activities involving the handling of materials from the pile in Grid 41 were reviewed. Based on this meeting, resolutions were reached on each of the out-of-scope items contained in RES' requests for Change Order Nos. 1 and 2. Resolutions reached in this meeting included the following:

- For Change Order No. 1, Item 1, DER agreed that eight of the eleven electrical capacitors were not readily visible to bidders during the pre-bid site inspection and the cost for removing and disposing of the units was justifiable as out-of-scope work. RES would be responsible for the other three. It was agreed that RES would weigh the drums containing the capacitors in order to refine its cost estimate for this item. Additionally, RES agreed to provide DER with the name and qualifications of the disposal facility it proposes for the capacitors.
- For Change Order No. 1, Item 2, DER agreed that the cost for sorting the debris in Grid 41 and transporting and disposing of the material at an appropriate facility was justified as out-of-scope work. It was agreed that DER would accept the costs associated with transportation and disposal of nine loads of this material rather than the twenty-five loads originally claimed by RES. RES agreed to sample and analyze the pile to determine whether the soil was contaminated and should be disposed as hazardous waste.

000550

- For Change Order No. 1, Item 3, DER agreed that costs for removing residual solids from three tankers was justifiable as out-of-scope work, since the RFQ/P stated that these tankers were empty. Allowable charges for transportation and disposal, less than those originally requested by RES, were agreed upon.
- For Change Order No. 2, Item 1, DER agreed to bear the costs for testing the electrical panels for the presence of PCB.
- For Change Order No. 2, Item 2, DER agreed to bear the costs for testing the dielectric fluid, disposing of the transformer, and to attempt to recover these costs from PECO (whose name was stenciled on the unit, but who has claimed to RES that the unit is not theirs).
- For Change Order No. 2, Item 3, a cost proposal and technical approach had not been submitted as of this meeting.

Also during the May 7, 1987 meeting in the DER offices the cost estimate spreadsheets developed by WESTON and RES were independently revised to further ensure that all of the parties were in concurrence with the resolutions described above. It was agreed that WESTON and RES would revise their respective spreadsheets and submit their findings to the DER. WESTON's revised cost estimate spreadsheet was transmitted to the DER Contract Office via a letter dated May 11, 1987.

On October 13, 1987, RES submitted its final cost summary for Change Orders Nos. 1 and 2. Costs were provided for those items which had not previously been estimated, including:

- Change Order No. 1, Item 1 - Disposal of PCB Capacitors; and
- Change Order No. 2, Item 3 - Removal and disposal of compressed gas cylinders.

RES' costs for all of the change order items were submitted in spreadsheet format.

On November 30, 1987, Ms. Kim DeKona, of the DER, notified WESTON of the labor and equipment rates recommended to the DER by the Comptroller's Office. These rates were used to revise the cost evaluation spreadsheets previously prepared by WESTON. The revised spreadsheets were transmitted to the DER on December 1, 1987.

Based on the resolutions described above, the DER agreed to bear the cost of \$ _____ out-of-scope work for Change Order Nos. 1 and 2. This is \$ _____ less than that originally requested by RES.

3.3 Change Order No. 3

Section 5.5 of the RFQ/P required the contractor to sample, analyze, remove, and dispose of the contents of an underground tank (located in front of the former boiler house) and to backfill the tank with clean sand. Furthermore, Section 2.4 of the RFQ/P stipulates that for bidding purposes, the volume of the tank was assumed to be 1,000 gallons and the tank was completely full of an oil/water suspension. The RFQ/P recognized closure of the underground tank as an aspect of the work for which a change order would be considered if the actual quantity or contents differed from the specified assumptions.

Subsequent measurements by RES (and verified by WESTON) revealed that the volume of the tank was approximately 10,000 gallons. Additionally, it was determined that the tank contained two distinct layers. The top layer appeared to be aqueous and exhibited a light petroleum-type sheen. The bottom layer resembled a heavy oily sludge. Removal and disposal of the wastewater and sludge layer are described in Section 2.3.3.

RES submitted a request for Change Order No. 3 to cover the extra costs it anticipated for closure of the underground tank. The request, dated April 9, 1987 (see Appendix D) totalled \$28,524.71.

The DER directed WESTON to evaluate the justification for and costs associated with this change order request. WESTON evaluated the request for Change Order No. 3 in a manner similar to that used for Change Order Nos. 1 and 2. Based on a review of its field notes, photographs, and videotapes of the underground tank closure, WESTON expressed its comments and recommendations to the DER in a letter to the DER Contract Officer dated May 29, 1987 (Appendix G). It was WESTON's opinion that a price adjustment was justified for closure of the underground tank; however, RES' cost estimate again differed from WESTON's. Three reasons were cited for the difference in cost estimates prepared by RES and WESTON, including:

- A vacuum truck was dispatched to the site for removal of the wastewater layer. However, it was subsequently found that the vacuum mechanism was inoperable. Small air driven pumps were used to transfer the tank's contents into the vacuum truck. Use of the small pumps was a departure from the plan for closing the underground tank agreed to by the Site Representative. This departure resulted in expenditure of approximately four extra hours for completing the wastewater removal.
- Approximately three drums of oily soil were removed from the bottom of the tank. This material was apparently introduced into the tank's manway by RES during work not associated with the closure of this tank. The labor and materials costs associated with removing and containerizing the oily soil material resulted from the contractor's performance and are therefore not justified as out-of-scope work.
- The labor necessary to pack the sludge in 55 gallon drums and to repack the sludge into fiber packs would not be needed if RES had accurately estimated the quantity of sludge present in the tank prior to initiating tank closure work. The quantity estimate could have been used to calculate an appropriate number of fiber packs for this task, thereby averting the need for repacking.

Disposal of the containerized oily sludge was withheld pending identification of and approval by a facility in compliance with the USEPA's CERCLA off-site disposal policy. After a qualified facility was identified, WESTON requested that RES review its transportation and disposal cost estimates for this work. A copy of this request is provided in Appendix G. As of this writing, negotiations on this change order request have not been initiated.

3.4 Change Order No. 4

DER and the Site Representative were verbally notified on May 15, 1987 that a fourth change order request pertaining to removal and disposal of an oily, sludge-laden soil would be submitted by RES. The history of RES' notification regarding the forthcoming change order request begins with the March 14, 1987 letter from R. Jaffe to D. Becker regarding compaction problems in certain areas of the site.

It was noted that "a highly saturated organic material" was encountered in certain areas. This material exhibited a pumping action when compaction was attempted and some of this material was forced to the surface. Actions involving the compaction problem are discussed in Section 4. Through correspondence and various discussions regarding the compaction problem, RES expressed its opinion that the problem stemmed from the presence of a sludge layer in Grids 2, 17, and 18.

On May 8, 1987 a meeting was held on-site to discuss strategies for addressing this previously unknown waste material. RES' videotape and photographs of the pumping action and sludge that reached the surface were reviewed. It was agreed that WESTON would use a power auger to explore the area of concern in an attempt to define the extent of the sludge-like material. Exploratory auguring was conducted on May 14, 1987. The sludge-like material was encountered in only one hole (located in Grid 17B) of the 11 holes drilled that day.

Based on the limited findings of the exploratory auguring work, WESTON's acting Site Representative and RES' Acting Site Supervisor agreed that the Contractor would explore the area using a backhoe. Exploratory backhoe trenching was conducted on May 15, 1987 and involved an area between 2.5 and 3.5 feet deep, approximately 22 to 27 feet wide and 32 feet long. A second area measuring 16 feet wide by 18 feet long by 2 feet deep was included in this investigation. A total of approximately 105 cubic yards of material (based on measurements obtained jointly by RES and WESTON) were removed and stockpiled during this effort. Also, on this day, laboratory analyses received by RES indicated the material was not hazardous waste.

Following a series of attempts to identify an in-state disposal facility permitted to accept this waste, Grand Central Sanitation in _____, Pennsylvania approved acceptance of the oil sludge-laden soil. Loading, transport, and disposal of this material was accomplished on July 9, 1987.

On October 13, 1987, RES submitted a letter to Ms. Kim DeKona of the DER detailing the out-of-scope costs it had incurred on this (and several other) change order requests. RES estimated its costs for Change Order No. 4 were \$9,613.08. This included a charge of \$1,517.32 for an engineering study associated with preparation of the Mod 1 disposal documents. Negotiations on this change order request have not been initiated as of this writing.

3.5 Contract Amendments

(Reserved)

000535

SECTION 4

OTHER ISSUES

A number of issues were raised or encountered during various stages of the remedial action at the Wade Site. These ranged from difficulties in obtaining permission to use certain abutting properties and facilities to alleged violations of South Carolina laws regarding hazardous waste packaging and transportation. Several of these issues encountered necessitated field modifications to the specifications described in the RFQ/P. These issues and their respective resolutions are described in this section.

4.1 Sanitary Discharge Permitting

One of the problems encountered early in the project was obtaining permission to dispose of on-site generated sanitary wastewaters in the Delaware County Regional Water Quality Control Authority (DELCORA) sewers. On January 21, 1987 a DELCORA inspector visited the site to investigate a report of an unauthorized discharge to the sanitary manhole at Flower and Delaware Streets. The RES Site Supervisor told the DELCORA inspector that sanitary wastes from the support area of the site were being accumulated in a dedicated holding tank and were pumped to the DELCORA manhole as was approved by DELCORA for previous cleanup activities at the Wade Site. Separate holding tanks were used for the accumulation of other wastewaters, including decontamination rinsates, generated at the site and these were disposed of elsewhere, as described in Section 1.

Later that day, a DELCORA crew was observed preparing to work on the manhole in front of the site. When RES' Site Supervisor inquired as to the nature of their work, he was told the crew was preparing to grout the manhole shut to prevent these discharges. The crew was asked to postpone this work until DELCORA's approvals for wastewater discharges to the manhole during the previous cleanup activities at the site were retrieved.

WESTON researched its files from previous phases of the work and located a letter from Mr. Raymond Chesnut of DELCORA to Mr. Stuart Rosenthal, the DER Site Representative, dated January 15, 1980. In that letter, DELCORA granted permission to "pump domestic wastes collected at the Wade...Site into a nearby manhole." A copy of this letter was provided to RES and in turn to DELCORA (Appendix I).

Subsequently, on January 30, 1987, DELCORA requested that RES sample and analyze the contents of the sanitary wastewater holding tank. Analyses requested included total organic halogen and priority pollutant metals. Discussions with RES' Site Supervisor led to an agreement that WESTON would sample the contents of the tank and analyze those samples on a rapid turnaround time basis. It was also agreed that RES would pay for the analyses, as the Contractor was responsible for obtaining any permits necessary for executing the work.

Samples from the holding tank were collected on February 3, 1987. A representative from DELCORA was present and split samples were provided to him in glassware provided by DELCORA. It was mentioned that, in addition to the parameters previously mentioned, DELCORA intended to analyze the samples for cyanide, phenols, and volatile organics.

Verbal results were received on February 10, 1987 and showed that the wastewater exhibited the following characteristics:

Total Organic Halide	130 ug/L
Cyanide	< 0.01 mg/L
Silver	< 10 ug/L
Arsenic	14 ug/L
Beryllium	< 5 ug/L
Cadmium	< 5 ug/L
Chromium	47 ug/L
Copper	152 ug/L
Mercury	< 0.2 ug/L
Nickel	40 ug/L
Lead	133 ug/L
Antimony	< 60 ug/L
Selenium	10 ug/L
Thallium	< 10 ug/L
Zinc	779 ug/L

The data was transmitted to DELCORA on February 19, 1987. Based on this information, permission to continue discharging to the manhole was granted.

4.2 Alternate Subcontractors

During the initial phases of its activities, RES submitted requests to use the services of various subcontractors not included in RES' proposal (Appendix J). These subcontractors included transporters, disposal sites, laboratories, and consultants for geotechnical testing and health and safety support. RES submitted requests to use the following subcontractors for the services described:

000557

- Wayne Disposal, Inc. Disposal of Hazardous Waste Solids
- Michigan Disposal, Inc. Disposal of Hazardous Waste Solids
- MDS Laboratories Analysis of Air Samples for Volatile Organics
- Waste Conversion, Inc. Wastewater Disposal
- Chem-Clear, Inc. Wastewater Disposal
- Jack Gray Transport, Inc. Transportation of Hazardous Waste Solids.

RES' requests to use alternate subcontractors were reviewed by WESTON and the DER. These reviews included consideration of qualifications information submitted by RES and, in the case of disposal facilities, inquiries to the appropriate regulatory agencies to determine the compliance status of the facilities. All of the firms listed above were approved for use on the project with the exception of Wayne Disposal, Inc. and Michigan Disposal. These two firms were not approved because they were not in compliance with USEPA's CERCLA off-site disposal policy.

4.3 Activities on DRPA Property

During a January 8, 1987 meeting with officials from the City of Chester, RES requested the City's permission to place fill over Flower Street as shown in the design drawings of the RFQ/P. It was subsequently learned from the City's right of way records that the Delaware River Port Authority (DRPA) was the current owner of record for portions of the Wade Site, including the right of way for the portion of Flower Street that extends inside the site fence and a triangular area in the southern corner of the site. RES contacted the DRPA in an effort to secure the Authority's permission to conduct the work required on DRPA property (letter from M. Mellinger of RES to J. Yeomans of the DRPA, dated January 12, 1987). The DRPA designated Mr. Charles Odgers and Mr. John Zagorski as contacts on this Project.

A meeting was held on-site on the morning of February 11, 1987 to brief the DRPA personnel on the nature of the work impacting the DRPA's property. The DRPA requested copies of the design drawings and relevant sections of the

00558

RFQ/P for its review. WESTON provided the information requested to Mr. Odgers in a February 11, 1987 letter from the Site Representative (Appendix L).

A second issue arose in early March involving property owned by the DRPA and leased by the City of Chester for use as a boat launch and park area. This property, located on the southwest side of the Commodore Barry Bridge, was used as a truck staging area as directed by the City's Police Department in the January 8, 1987 meeting with the City. On March 3, 1987, Mr. Stephen Merriken, Deputy Director of City Planning, wrote to the DER Cleanup Director regarding damage caused by trucks operating on the property. The DER Cleanup Director notified Mr. Merriken that the Contractor would be required to repair any damage caused by the trucks.

A representative of the Pennsylvania Fish Commission visited the City's boat launch property and observed several empty cardboard boxes in the immediate vicinity of several trucks. The Fish Commission representative visited the Wade Site in response to his observation that littering was occurring in the truck staging area. A discussion with the DER Cleanup Director failed to resolve this issue.

On the following day, Mr. Merriken and a representative of the City's Police Department visited the site and issued an order to the DER to cease use of the boat launch property as a truck staging area. After a discussion with RES, WESTON, and the City officials, it was decided that the unimproved portion of Delaware Avenue located south of the boat launch property would be acceptable as a truck staging area. This area was used for truck staging during the remainder of the project without further difficulties.

4.4 Disposal Site Difficulties

Transportation of hazardous waste shipments to GSX Services in Pinewood, South Carolina was initiated on February 23, 1987 when 23 loads, totalling 999,720 pounds of waste, were shipped off-site. On the morning of February 24, 1987, RES was notified by GSX that 20 loads were lacking a certification statement on the shipping papers and that five loads were found to be "leaking from the bottom of the tailgates." The finding that some of the loads were leaking conflicts with RES' statements that all loads were inspected prior to departure and that none contained free liquid. This statement was supported by WESTON's inspections of selected loads.

000559

An investigation of this matter by the DER Cleanup Director and WESTON's Site Representative included inquiries to the truck drivers and the trucking dispatcher assigned to the site. It was determined that the "leaking" observed at the disposal site most probably resulted from melting snow underlying the plastic liner in the trailer bed. Snow apparently entered the beds of several trailers that had arrived on-site on the evening of February 22, 1987. The trailers were parked in the City's boat launch parking area on the southwest side of the Commodore Barry Bridge. Snow plowing on the bridge reportedly impacted the trailers parked below. Prior to loading, plastic liners were placed in the bed of each trailer, however, the snow in the trailers was not dumped prior to this activity. This went unnoticed as RES in accordance with the specifications of the RFQ/P, inspected the loads only after loading and decontamination.

The State of South Carolina issued two consent orders on April 24, 1987 in response to the leaking observed by the State's inspectors. The first order, issued to Dart Trucking Company, Inc., alleged violation of:

- State hazardous waste management regulations regarding the discharge of hazardous waste during transportation; and
- State laws governing discharges of industrial and other waste into the environment of the State.

The second order, issued to the DER, alleged violation of State hazardous waste management regulations regarding packaging of hazardous waste for off-site transportation (Appendix I). Each of the orders required payment of civil penalties of \$1,000. The order issued to DART Trucking Company was executed and returned to the State of South Carolina along with payment of the civil penalty. The order issued to the DER was also executed and returned to the State of South Carolina; however, the civil penalty was paid by RES.

4.5 Work Involving Asbestos-Suspect Materials

Insulation suspected of containing asbestos fibers was identified by RES on several pipe runs in the grinding building. The Site Representative examined the insulation in question and concurred with RES' opinion that the insulation probably contained asbestos. Additionally, examination

000560

of the boiler house by the Site Representative revealed three piles of debris suspected of containing asbestos. Asbestos-suspect insulation was subsequently found in the office building on a pipe run leading from the stairwell in the basement to the second floor of the building.

Based on the fact that asbestos-suspect insulation was present on-site, RES notified the Site Representative that the Occupational Safety and Health Administration (OSHA) must be notified regarding removal and disposal of the insulation (Appendix M). It was agreed that the DER Cleanup Director would pursue and submit the required notifications to the appropriate regulatory authorities. A copy of the notification submitted to the DER Air Quality office in Norristown, Pennsylvania is provided in Appendix M.

RES submitted a request to execute the demolition work under Phase 5 progressively during Phases 2 through 5, inclusive (see Section 4.6.1). Conditional approval to perform the work in a progressive manner was granted provided certain modifications to the Phase 5 safety plan were made (Appendix C). One of the conditions required that asbestos hazards and removal techniques be added to the safety plan. RES submitted a generic health and safety plan for asbestos removal (Appendix M). This plan was made an attachment to the Phase 5 safety plan and RES' employees were briefed on the asbestos removal health and safety requirements.

On February 25, 1987 the Site Representative observed that RES had initiated demolition of the boiler house prior to removal of asbestos-suspect materials. RES was directed to cease further demolition of the boiler house until:

- the presence or absence of asbestine-materials had been determined, or;
- the asbestos-suspect materials had been removed from the building in accordance with all applicable regulations.

RES complied with this directive and tasked its health and safety subcontractor with sampling the debris piles and the air space in the boiler house for the presence of asbestos. The samples were analyzed by (laboratory name) using phase contact microscopy (Appendix M). Neither the air space nor the three debris piles contained asbestos fibers. Based on this data, demolition of the boiler house was allowed to proceed.

000561

Asbestos-suspect insulation in the grinding room was handled by cold cutting the pipe lengths in question at joints not covered by insulation. The pipe lengths removed in this manner were wrapped in several layers of plastic, secured with duct tape and staged on-site pending disposal. This approach was employed to minimize disturbance of the insulation and release of asbestos fibers to the atmosphere.

The asbestos-suspect piping in the office building necessitated a somewhat different method of removal. This was due to the fact that:

- the pipe and insulation was immediately adjacent to the walls, and;
- the pipe passed through structural members that could not be removed at that point in the project.

Removal of the insulation in this area proceeded by wetting the suspect insulation with water to minimize release of airborne fibers. The insulation was removed using hand tools and placed in a plastic bag. At the completion of the removal, the bag was closed and was placed inside a second plastic bag which was in turn closed. The material was staged on-site pending disposal at (disposal site name).

4.6 Field Modifications

Several unforeseen conditions encountered during the remedial action necessitated modifications to the specifications in the RFQ/P. In certain instances, these modifications were initiated and/or approved directly by the WESTON Site Representative. The DER Cleanup Director and the Contract Officer were notified of all modifications approved by WESTON. In other cases (particularly those that could have involved extra cost to the Contractor), WESTON provided technical assistance and recommendations to the DER. The DER then used this information in considering approval of a design modification. Areas where field modifications were considered included:

- revisions to the demolition approach described in the Contractor's proposal;
- revisions to the required depth of removal for specific grids;
- redesign of the southwestern drainage swale;

- removal of concrete machinery pedestals;
- extension of monitoring well casings and bumper guards; and
- revisions to the compaction requirement for select fill.

Each of these field modifications are described in this subsection. It should be noted that none of these field modifications resulted in a change order request by the Contractor. Unforeseen conditions resulting in submittal of change order requests are described in Section 3.

4.6.1 Revised Demolition Approach

RES submitted a request on January 31, 1987 to execute Phase 5 demolition activities during Phases 2 through 5, inclusive (Appendix C). The request for "progressive sequencing" of Phase 5 demolition work provided several reasons for this approach, including:

- several severe, early snow falls, which could have effected the Project schedule (demolition activities were reportedly not as sensitive to severe weather as other activities were);
- clearing the site would provide more space for facilities and staging areas for non-hazardous materials; and
- non-productive time during Phases 2 through 4 could be utilized productively.

WESTON's initial review of RES' progressive sequencing request revealed the need for a detailed technical proposal. The DER was apprised of this need and a request for additional information was made to RES' Site Supervisor in a February 9, 1987 letter from the Site Representative (Appendix C). Information requested by the Site Representative included:

- listing of equipment to be used for the demolition work;
- sequence of tasks;

- detailed description of personnel control to keep unnecessary individuals clear and accounted for; and
- delineation of rubble staging areas.

It was also mentioned that demolition around electrical panels suspected of being PCB contaminated would not be permitted until the presence or absence of PCB had been determined.

RES' technical approach for progressive sequencing of the demolition work was submitted on February 11, 1987 (Appendix C). DER and WESTON evaluated RES' request and approach for progressive sequencing of Phase 5 demolition work as well as the Phase 5 safety plan. It was determined that the sequence of tasks and the heavy equipment proposed for the progressive sequencing approach were adequate. RES' plan for controlling personnel in the vicinity of demolition work included:

- performing demolition work when only RES personnel were on-site;
- discussing demolition work planned for a given day at the daily safety meeting; and
- inspection of the area by the foreman prior to knocking down masonry walls or roofs.

These controls were also found to be adequate, however, it was suggested that the foreman should have immediate access to an air horn or other means of stopping work.

Conditional approval to proceed with progressive sequencing of Phase 5 demolition work was given to RES on February 23, 1987 via a letter from the Site Representative (Appendix C). Conditions specified in the approval letter included five health and safety plan items. RES revised the Phase 5 safety plan accordingly and proceeded with progressive demolition. Safety-related problems associated with this approach are discussed in Section 5.

4.6.2 Excavation Depths

Excavation activities in the southern third of the site closest to the Delaware River revealed the presence of a large concrete mass at a depth of one to two feet. Large, irregular slab-like masses of concrete were also observed

on the river bank and are believed to be related to the mass underlying the site. The mass underlying the site was very irregular in shape and appeared to be up to two feet thick, as evidenced by a portion of the mass removed by RES. Site workers who were familiar with the history of the area set forth two hypotheses for the origin of the concrete mass. It was thought that the mass originated from washout of concrete trucks during construction of either the roadbed to the old ferry house or the Commodore Barry Bridge (or both).

The discovery of the concrete necessitated some modification to the excavation plan (Drawing 102 in the RFQ/P). WESTON confirmed the presence, extent, and thickness of the concrete reported by RES and evaluated potential means of addressing this finding. Upon review of the RFQ/P, it was learned that the presence of the concrete was previously known.

Based on discussions with WESTON and RES, the DER determined that the most appropriate course of action was to excavate only until the soils overlying the concrete had been removed. Further removal was not warranted and was not consistent with the fact that the concrete floor slabs in the former buildings would be left in-place and covered with backfill. The depth of excavation achieved is illustrated in the cross-section drawings provided in the pocket at the end of this report.

4.6.3 Drainage Swale Redesign

The RFQ/P included specifications and drawings for rough and final grading of the Wade Site. Rough grading was a Phase 5 activity and a major component of Phase 6 was final grading. During the course of the work, it became apparent to the Site Representative that certain modifications to the grading plans would be necessary due to the following site features:

- previously unknown concrete retaining wall on the western side of the underground storage tank and the southern portion of the tank, both of which were located above rough grade elevations;
- concrete pads (building floors) near the eastern fence would both protrude above rough grade and interfere with the positioning of the eastern swale;

- the northern part of the western drainage swale was located in the Flower Street roadbed, which was crowned both axially and across its width; and
- several machinery pedestals would protrude above rough and final grades.

These items were not located during pre-design surveys because it is not customary to employ a highly detailed design for most drainage swales, as field modifications are expected for their construction. The machinery pedestal issue is addressed in Section 4.9.4. Modifications associated with the other three site features are described herein.

At the request of the Site Representative, on March 12, 1987 a WESTON civil engineer visited the site to evaluate the location of the drainage swale along the western flank of the site. The principal recommendation resulting from this visit was that the swale should be relocated to the northeast and out of the roadbed. Certain recommendations regarding curbing modifications south of the axial crest in the road were also developed (see WESTON memo of March 16, 1987; Appendix O). Revisions were made to the RFQ/P Drawing Numbers 104, 105, and 106 to reflect these changes. Copies of the revised drawings were transmitted to the RES' Site Supervisor by the Site Representative in a letter dated April 24, 1987 (Appendix O).

RES subsequently notified the DER that additional modifications to the western drainage swale were necessary due to the presence of a formerly unknown concrete mass in the southern third of the property. Through discussions between the Acting Site Representative and RES' Site Supervisor, it was agreed that construction of the western drainage swale could be accomplished by relocating the centerline of the swale approximately five to ten feet to the east in Grids 56 and 57. Additionally, the centerline of the swale would be moved to the west (off the edge of the concrete mass) in Grids 58, 59, 60, 61, 62, and 46. RES' plans to complete the construction of the western drainage swale in this manner was communicated to the DER in a letter from the Site Supervisor dated May 17, 1987 (Appendix O).

DER approved modifications in the drainage swale construction via two letters to RES' Contract Administrator. The first letter from the DER Contract Officer, dated May 12, 1987 (Appendix O) approved certain modifications to the eastern swale along the PECO fence line. Concrete pads

(building floors) in close proximity to the fence necessitated shifting the centerline of the swale closer to the fence line. Additionally, minimal cover would be present over certain parts of the concrete pads between stations E-1275 and E-1340. The second letter, dated May 15, 1987 (Appendix O) from Ms. Frances L. Costanzi, an engineer for the DER, approved the modifications to the western swale described in RES' letter of May 12, 1987. The completed eastern and western drainage swales are shown in Figures 4-1 and 4-2, respectively.

4.6.4 Removal of Concrete Pedestals

During the course of the Phase 5 demolition work, a number of large concrete pedestals and machinery mounts were found inside the buildings. These pedestals were inspected by WESTON on April 9, 1987 and the following observations were made:

- Pedestal No. 1 - located 43 feet from the PECO fence line on gridline E-1285 (see Figure 4-3). This pedestal measured approximately 25 feet wide by 8.3 feet long and 3.4 feet high on the first level and 4.1 feet high on the second level. One-inch steel plates covered the pedestal and heavy steel reinforcing was observed protruding from several sides.
- Pedestal No. 2 - located 43 feet from the PECO fence line on gridline E-1334. This structure measured 9 feet long by 7.5 feet wide by 3.5 feet high and also appeared to be heavily reinforced.
- Pedestal No. 3 - located 33 feet from the PECO fence line on gridline E-1450. This structure measured 3 feet wide by 9.5 feet long. Previous attempts to demolish this structure using the ramhoe had exposed heavy steel reinforcing (1/2 and 3/4-inch bar).
- Pedestal No. 4 - located 49 feet from the PECO fence line on gridline E-1450. This structure was of the same size and reinforcing as Pedestal No. 3.
- Pedestal No. 5 - located at N-970, E-1500, measuring 5.4 feet long by 4.7 feet wide. Heavy reinforcing including 3/4-inch bars and 1-inch diameter bolts protruded from the sides.

000567




FIGURE 4-1 DRAINAGE SWALE ALONG PECO FENCELINE

FIGURE 4-2. WESTERN DRAINAGE SWALE

(to be provided)

WESTON



FIGURE 4-3 MACHINERY PEDESTAL NO. 1

- Grinding Machine Mount - located 56 feet from the PECO fence line on the E-1408 gridline.

RES' Site Supervisor indicated to the Site Representative that, due to the very heavy reinforcing present in these structures, it was likely that a change order request would be submitted for this work. Based on WESTON's review of the pedestals and the design requirements, it was determined that removal of the pedestals would not be necessary. This was communicated to RES' Site Supervisor in a letter from the Site Representative dated _____, 1987 (Appendix ____).

Upon further consideration of this matter, RES determined that due to potential liabilities associated with leaving the pedestals in place, it would proceed with removal of the pedestals at no cost to the DER. The Site Representative was apprised of RES' plans to proceed with removal of the pedestals using a hydraulic rammer. Although progress on this activity was very slow due to the heavy reinforcing of the pedestals, removal of the pedestals was accomplished satisfactorily. Concrete rubble generated from this activity was used as structural fill in grids 1, 17, 33, and 49 (see Section 4.8.5).

4.6.5 Monitoring Well Modifications

The rough and final grading plans for the site called for substantial modifications to the existing topography of the site in order to promote stormwater runoff and drainage. Topographic modifications primarily involved raising the elevation of certain portions of the site by about four feet. Several of the monitoring wells located throughout the site would be partially or fully covered by fill materials where substantial changes in the topography was planned. Monitoring wells effected by these activities included:

- B2 and B2A located behind the former office building in grids 4 and 20;
- B8 and B8A located adjacent to the former concrete sump in grid 28; and
- B5 and B5A near the PECO fence line in grid 11.

Section 3.1 of the RFQ/P requires the Contractor to preserve, repair and, if necessary, replace fences and roads damaged during execution of the work. Through discussions with RES, the Cleanup Director, and the Site Representative,

it was agreed that RES would extend the casings of monitoring wells impacted by backfilling activities and that improvements would be made to the protective bumper guards around the wells. An example of one monitoring well installation improved in this manner is shown in Figure 4-4.

Monitoring wells B3 and B3A in grid 66 were modified during construction of the ramps for the truck scales. The casing on both wells were cut to a height of approximately six to eight inches above the road surface and the protective bumper guards were removed. Concrete formwork for the scale ramps was constructed to isolate these wells. After removal of the scales at the completion of site work, the casing heights were left as is and new bumper guards were fashioned from welded angle iron.

4.6.6 Compaction Difficulties

One of the areas where RES identified a design problem and initiated a field modification concerned attaining the backfill compaction specifications described in the RFQ/P. Sections 8.6 and 9.6 of the RFQ/P required that rough and final backfill materials be compacted to a minimum uniform density of 90 percent of the maximum density determined by ASTM Method D-698. RES notified the DER via a letter to the Contract Officer dated March 14, 1987 (Appendix P) that the compaction specifications were not achievable in certain areas of the site due to the presence of an unsuitable sub-base. Areas where unsuitable sub-base was encountered included:

- the grids along the Delaware Avenue fence line where, "a saturated, highly organic material" was found to create a pumping action during compaction of the overlying fill; and
- areas of the site containing shredded rubber and rubber fragments.

In its March 14, 1987 letter, RES petitioned for relief from the 90 percent compaction specification for the entire site and proposed a compaction specification of 85 percent for the majority of the site. It also proposed that no compaction requirement be specified for the two areas described above.

At the direction of the DER Contract Officer, WESTON reviewed and evaluated RES' petition for relief from the compaction specifications. WESTON's evaluation included

WESTON
SINCE 1961




FIGURE 4-4 IMPROVED MONITOR WELL INSTALLATION

000073

consideration of native soil characteristics and the presence (or absence) of water in the subsoils as observed during the Phase 4 excavation activities, as well as geotechnical data submitted by RES for the proposed backfill soils. WESTON's findings and recommendations were transmitted to the DER Contract Officer via a letter from the Site Representative, dated April 24, 1987 (Appendix P).

Findings in that letter include concurrence with RES' position that the sub-base in grids 1, 2, 17, 18, 33, and 49 were unsuitable. However, the unsuitable sub-base conditions in grids 2 and 18 were believed to have resulted from the Contractor's method of placing structural fill (building rubble) in those grids. Various engineered approaches for addressing these compaction difficulties were considered, including:

- removal of the unsuitable materials until suitable native soils were encountered;
- use of imported structural fill (rip-rap, boulders, etc.) to bridge or stabilize the underlying sub-base;
- use of geotextiles to provide structural support for the overlying fill materials; and
- combined use of geotextiles and imported structural fill.

Based on these considerations, WESTON made the following recommendations to the DER:

- backfilling in grids 1, 17, 33, and 49 be preceded by placement of an 18 to 24 inch layer of large rip-rap stones. The rip-rap should be well graded to include large stones up to 12 inches in size as well as smaller rocks to fill the voids. The rip-rap should be placed using a hydraulic excavator without compaction. The subsequent lifts of imported gravel should be placed using the heavy equipment at the site. However, compaction of the gravel lifts should not be performed using vibrating compaction equipment. These backfilling methods should result in a stable sub-base for subsequent lifts of rough and final grade materials.
- unsuitable material in grids 2 and 18 should be removed until the naturally occurring sub-base soils are encountered. Backfilling with gravel should proceed in accordance with the requirements of the RFQ/P.

- DER should not grant an all encompassing waiver from the 90 percent compaction specification, as requested in RES' letter of March 14, 1987. Rather, a waiver specific only to grids 1, 17, 33, and 49 specifying a minimum backfill compaction of 85 percent of maximum dry density should be granted.

The DER considered WESTON's recommendations and advised RES that it was granting a waiver from the 90 percent compaction specification in specific grids in accordance with WESTON's recommendations. The DER's position on RES' petition for relief was communicated to the RES Contract Administrator in a May 4, 1987 letter from the DER Contract Officer (Appendix P).

RES performed the work in grids 1, 17, 33, and 49 in accordance with WESTON's recommendation that rip-rap be used to stabilize the sub-base. This was supplemented by removal of the oily sub-base soil, as described in Section 3.3. Materials used for stabilizing the sub-base included concrete rubble and sidewalk slabs obtained from continuing on-site work and 6 inch stone (specification PA-DOT 2B) remaining after construction of the drainage swale filter berms. These materials successfully stabilized the sub-base such that subsequent compaction of the overlying fill soils consistently achieved or exceeded the 90 percent compaction specification of the RFQ/P.

RES continued to place additional lifts of select fill in grids 2 and 18. Compaction testing of the fill layers in these grids showed a continual improvement in the degree of compaction. Additionally, the minimum 90 percent density specification was achieved or exceeded consistently in both grids.

4.7 Verification of Topographic Survey and Grades

RES was required to perform topographic surveys and to prepare cross-sections and topographic maps of the site at various points in the project. Topographic surveys associated with the remedial actions of the Wade Site were subcontracted to H. Gilroy Damon Associates, Inc. of Sharon Hill, Pennsylvania. One of the activities performed by WESTON in this regard was a review and verification of RES' survey-related submittals. Field notes were checked for accuracy and elevations shown on drawings submitted by RES were checked for consistency with the field notes. Confirming elevation data was surveyed and used as a means of checking RES' survey data.

000575

During the day-to-day execution of the work, WESTON provided assistance to RES in determining certain grades and elevation data. Specifically, the Site Representative located the two drainage swale berms, surveyed elevations of points where compaction tests had been conducted and elevations in the drainage swale at the northwestern corner of the site.

SECTION 5

HEALTH AND SAFETY

5.1 Phase Specific Safety Plans

In the proposal it submitted in response to the RFQ/P, RES proposed to develop and implement phase specific safety plans for the seven distinct phases of work planned for final remediation of the Wade Site. These phase specific safety plans were in addition to the overall Project Safety Plan specified in the RFQ/P. As proposed, RES prepared both the overall Project Safety Plan and the individual phase specific safety plans. These plans were submitted to the DER for its review and concurrence. Copies of the safety plans are provided in Appendix Q.

As discussed in Section 4, RES submitted a request to execute the Phase 5 demolition work during Phases 3 through 5, inclusive. Based on a review of this request by WESTON and the DER, several modifications to the Phase 5 safety plan were required as conditions to proceeding with the Phase 5 demolition work. The specific safety plan modifications included:

- asbestos and PCBs were to be added to the list of contaminants and hazards expected on-site, procedures for monitoring for these substances were to be described;
- respiratory protection in accordance with OSHA rules for asbestos removal were to be utilized; and
- procedures for clearing the work area prior to demolishing any high structures were to be included, provisions for supervisory observation and emergency alarms were to be described.

RES modified its Phase 5 safety plan to address these comments. Additionally, it submitted a "generic" safety plan for asbestos work. This asbestos safety plan was made an attachment to the Phase 5 safety plan and RES' personnel performing asbestos related work were subject to the provisions of the asbestos safety plan.

5.2 Work Zones

The RFQ/P (and OSHA rules) required the establishment of distinct work zones as a means of controlling access and worker exposure at the Wade Site. RES established three work zones at the Wade Site, as illustrated in Figure 5-1. The support zone consisted of the office and supply trailers located on the portion of Flower Street and extended inside the site fence. Personnel protection was not required in the support zone and eating, drinking, and smoking were permitted in certain areas.

The contamination reduction zone (CRZ) served as the second work zone. The CRZ consisted of a wooden shelter built at the entrance to the former office building, in which tools and protective equipment were stored. This shelter also served as a dressing room wherein personnel protective equipment was donned. The second area within the CRZ was the first floor of the former office building. Personnel exiting the site were required to remove personnel protective equipment in this room. A triple bucket washing station was maintained for decontaminating workers' boots and reusable apparel. Boot racks were provided to maintain the boots in an orderly manner and to raise them off the floor to facilitate drying.

A separate CRZ, established near the terminus of Flower Street, was used for the decontamination of trucks, heavy equipment, and other vehicles which had entered the site. Initially, the vehicle CRZ consisted of a temporary wooden pad with a heavy synthetic liner for collection of decontamination rinsates. The temporary pad was replaced with a more durable one constructed of welded steel. Rinsates collected in the vehicle decontamination pad were pumped to the temporary water holding tanks in the former office building. Solids removed from the pad were placed on the contaminated soil pile and allowed to dry prior to off-site transport.

The third work zone established by RES was the exclusion zone (EZ). The EZ consisted of all of the remaining land area inside the fenced portion of the site. Throughout the majority of the site work, employees entering the EZ were required to utilize protective equipment, including air purifying or supplied air respirators. Access to the EZ was only to be gained via the CRZ and all individuals exiting the EZ were required to pass through the CRZ prior to entering the support zone.




FIGURE 5-1 WORK ZONES

000079

As the work progressed through the seven phases, the work tasks and the nature of the associated hazards changed. Due to these changes, the extent of the various work zones also changed. As the work progressed from phases involving hazardous materials into phases involving only general construction, the extent of the exclusion zone was reduced. Additionally, after all of the hazardous material work specified in the RFQ/P had been completed, the use of a CRZ was terminated and the former office building housing the CRZ was demolished.

5.3 Personnel Protection

The specifications in the RFQ/P included requirements for the provision and utilization of personnel protective equipment by personnel entering the exclusion zone of the CRZ. RES provided various levels of personnel protective equipment for its employees. Utilization of a given level of personnel protection was dependent upon the work or tasks to be performed and the nature of the associated hazards. The levels of personnel protective equipment used by RES are summarized in Table 5-1.

As the work progressed and the nature of the associated hazards and extent of work zones changed, the levels of personnel protection employed by RES in a given area also changed. For example, RES utilized levels D and D+ during Phase 1 mobilization activities, whereas Levels D and C were used during Phase 2 removal work. Levels C and B were utilized during Phases 3 and 4 as well as during the demolition work in Phase 5. Levels D and D+ were then used during the remaining general site work in Phases 5, 6, and 7.

5.4 Decontamination

As described previously, separate contamination reduction zones were established for the decontamination of personnel and equipment. Personnel decontamination consisted of washing the workers' outer boots, gloves, and reusable apparel in a triple bucket wash/rinse station located at the entrance to the first floor of the former office building. The workers' removed these items and placed their boots on a rack to facilitate drying. Disposable garments were then removed and placed in bags for disposal.

TABLE 5-1
LEVELS OF PERSONNEL PROTECTIVE EQUIPMENT

Designated Level of Protection	Work Zone or Tasks	Respiratory Protection	Safety Apparel
B	Exclusion Zone - drum opening and sampling; underground tank entry	Self Contained Breathing Apparatus	Chemically resistant coverall, rubber boots, neoprene or rubber outer gloves, latex (surgical type) under gloves, hard hat, steel toe boots, cotton work uniform.
C	Exclusion Zone - all other tasks during Phases 2, 3, 4, and most of 5	Air Purifying Respirator	Same as above.
D+	Contamination Reduction Zones	Not Required	Same as above with facial splash protection.
D	Support Zone (and entire site during Phases 6 and 7	Not Required	Hard hat, steel toe boots, cotton work uniform.

000001

Some problems were encountered in regard to the establishment, utilization, and maintenance of the triple bucket wash/rinse station. Establishment of the station lagged behind the utilization of personnel protective equipment. Personnel utilized reusable protective equipment on-site for approximately two weeks prior to establishment of the wash/rinse station. Thus, reusable apparel was not subjected to the decontamination procedure during this period. Maintenance of the wash/rinse station improved progressively throughout the remedial action. Two maintenance problems encountered were the occasional freezing of the wash and rinse solutions and failure to regularly replenish and replace the solutions. These problems were communicated to RES as they were encountered and RES generally addressed them within a short time.

Decontamination of trucks, heavy equipment, and other vehicles which had entered the exclusion zone consisted of pressure washing using a "steam jenny" while the subject vehicle was parked on a containment pad. This proved to be an adequate means of decontaminating vehicles with the occasional exception of when very muddy conditions existed on-site. Maintenance of the containment pad consisted of pumping collected rinsates to the temporary tanks in the former office building and using hand tools to remove accumulated solids. Operation and maintenance of the vehicle CRZ proceeded smoothly, as these tasks were performed regularly.

5.5 Air Monitoring

RES performed a substantial amount of time weighted and real time air monitoring during Phases 1 through 6, inclusive. This work was performed via a subcontract with Phoenix Safety Associates of Phoenixville, Pennsylvania and supplemented by RES' in-house health and safety staff.

5.5.1 Time Weighted Monitoring

The specifications in the RFQ/P required the Contractor to establish six perimeter air monitoring stations and to collect volatile organic and particulate air samples from each of those stations on a daily basis. Of the samples collected, three were to be analyzed by a qualified laboratory on a 24-hour turnaround basis.

RES established five perimeter air monitoring stations, illustrated in Figure 5-2, and collected samples from each of these stations on a daily basis. Detailed records




FIGURE 5-2 PERIMETER AIR MONITORING STATIONS

regarding air sample collection (including pump calibration and operation data) were maintained. The samples were analyzed by an independent laboratory; however, a minor modification to the 24-hour turnaround time requirement was approved by WESTON. Specifically, due to the limited number of samples sent to the laboratory on a daily basis, it was believed that the quality and reliability of the air data could be improved by batching the samples on a bi-daily basis. Therefore, the turnaround time was 48 hours for the samples received on the first day and 24 hours for the samples received on the second day. Summaries of the air monitoring data are provided in Tables 5-2 through 5-7.

The Contractor was also required to monitor meteorological conditions on an hourly basis during active site work and air sample collection. This information was important in the selection of perimeter air samples for laboratory analyses. During the initial phases, RES monitored meteorological conditions as reported for the Philadelphia Airport. Subsequently, an on-site meteorological station was installed in RES' trailer and was used to monitor wind speed, wind direction, and temperature.

5.5.2 Real Time Air Monitoring

The RFQ/P required the Contractor to perform hourly rounds of the perimeter and active work zone and to monitor these areas for volatile organic emissions using real time instrumentation. RES assigned this task to the Phoenix Safety health and safety technician. An HNu model PI-101 photoionization detector was used for the real time monitoring. Results of the field observations and instrument calibration data were recorded in a bound logbook as required by the RFQ/P.

The real time air monitoring showed that little or no volatile organic emissions resulted from implementation of the remedial action. The only exception to this occurred during excavation in grids 1, 17, 33, and 49 along the fence line bordering Delaware Avenue. A sweet aromatic odor was noted in the support zone during this work and the health and safety technician was asked to investigate using the HNu monitor. It was found that the odor apparently originated from grid 33 and, although a slight odor was noticeable immediately outside the fence, it was not measurable using the HNu past the site fence.

000534

FIGURE 5-2 through 5-7
SUMMARIES OF AIR MONITORING DATA

(to be provided)

5.6 Health and Safety Issues

During the course of the site work, several health and safety related issues and problems were encountered. The nature of these issues and the resolutions reached and corrective actions taken are described in this section.

5.6.1 Establishment of Work Zones

Section 13.4.4 of the RFQ/P required the Contractor to establish three distinct work zones, including an exclusion zone (EZ), a contamination reduction zone (CRZ), and a support zone (SZ). The purpose of these zones was to control access and egress from contaminated areas and to prevent persons without proper protective equipment from unknowingly entering areas where such equipment was required. Site work was initiated on January 9, 1987 and the work zones were not delineated as required until January 16, 1987. During this period, the Site Representative repeatedly advised RES of the importance of delineating the work zones.

RES delineated the work zones as previously described in Section 5.2. A network of color-coded wooden posts was used to delineate the exclusion and contamination reduction zones from the support zone. Monitoring the Contractor's adherence to these work zones proved to be difficult due to the fact that many of the color-coded posts were removed by heavy equipment or were obscured by material stockpiles. Additionally, RES revised the extent of the work zones during Phases 4 and 5 without prior notification to the DER or the Site Representative. These difficulties were addressed by RES (as requested by the Site Representative) by posting maps of the work site illustrating the current work zone delineation.

5.6.2 Provision of Health and Safety Technician Support

Section 13.4.3 of the RFQ/P required the Contractor to provide an industrial hygiene technician responsible for the implementation and enforcement of the personnel protection program. The industrial hygiene technician was required to be on-site at all times when the work was in progress.

RES initiated site work without the required industrial hygiene technician support. The Site Representative advised RES of this non-conformance on January 14, 1987. RES provided in-house industrial hygiene support on January 16, 1987, when Mr. Paul Thomas of RES(DE), Inc., Corporate

Health and Safety Director, was present on-site. RES subsequently subcontracted with Phoenix Safety Associates of Phoenixville, Pennsylvania to provide the required industrial hygiene technician. Phoenix Safety's coverage of the site continued from January 19, 1987 until March 21, 1987 when the individual hygiene technician was relieved of her duties by RES' Site Supervisor (see Section 5.6.2). Industrial hygiene support was not provided on March 23, 1987 and was provided for partial coverage on March 26, 1987. These deficiencies were communicated to RES' Site Supervisor and to the DER Contract Officer. Full time industrial hygiene support was provided from March 27, 1987 throughout the remainder of the site work.

5.6.3 Health and Safety Incidents

During the course of the site work, a number of health and safety incidents occurred. Copies of the incident reports prepared by RES and its health and safety subcontractor are provided in Appendix Q. Most of the incidents were of minor consequence and only one resulted in a lost time injury.

One significant incident did occur during the demolition phase of the work. On April 9, 1987, RES was progressively demolishing the former office building using a backhoe. During this work, the southern wall of the office building collapsed onto the wooden equipment storage shed situated in front of the building. An employee working in the shed narrowly avoided injury as the shed was severely damaged. This incident led to submittal of an incident report and a memo to RES' Site Supervisor from the health and safety subcontractor.

RES notified the DER of the incident on April 13, 1987 in a letter from Mr. Karl Shuler to Mr. James Snyder. Based on a review of the notification, WESTON recommended to the Contracting Officer that RES work at the Wade Site be suspended until certain safety issues (including notification and demolition procedures) could be resolved. Through continued correspondence and discussions, DER allowed the site work to continue concurrently with RES' corporate level investigation of the incident.

5.6.4 Hot Work Control

During the pre-construction conference held on-site on January 9, 1987, RES advised the DER and the Site Representative of a potential need to use hot work during the

demolition activities to cut through large steel members. Hot work was expressly prohibited by the RFQ/P and RES was reminded of this fact.

During the removal of tankers from the site during Phase 2, RES' Site Supervisor requested that hot work be allowed so that the tankers could be cut prior to off-site transport. RES was again advised that on-site hot work was prohibited by the RFQ/P. Consequently, RES elected to transport the tankers to a nearby yard where hot work could be used for tanker cutting.

Limited use of hot work was permitted on-site during the demolition activities. Torches were used to cut steel machinery mounts and bolts in excess of two inches in diameter, the steel bases of the rubber storage silos and the duct work leading to the overlying cyclones. Hot work permits were required for these tasks. The use of hot work for these tasks occasionally resulted in ignition of rubber tires or oily residues on surfaces adjacent to that being cut. In one instance, slag from the torch cutting ignited a small patch of grass outside the site fence adjacent to the storage silos. All of these events were easily controlled using hand-held fire extinguishers.

SECTION 6

OTHER INFORMATION

6.1 WESTON Level of Effort

During the course of the site work, WESTON utilized the experience of many individuals and expended a significant amount of effort in monitoring the performance of the Contractor and the acceptability of the work. WESTON's staffing for this Project consisted of a project engineer on-site full time supplemented with personnel from other disciplines as necessary. This full-time coverage was provided throughout the entire duration of the Project with the exception of three weeks during which time WESTON's contract with the DER had concluded and the DER was not able to determine with confidence that a budgetary increase would be authorized for WESTON's continued work. This budgetary increase was authorized and WESTON was able to continue its monitoring of the remedial action. Some of the other disciplines which were called upon for special expertise regarding specific aspects of the Project include:

- Civil Engineers: visited the site to evaluate the adequacy of sediment/erosion control measures; evaluated construction difficulties associated with installation of the two drainage swales; redesigned the drainage swales.
- Geotechnical Engineers: reviewed geotechnical data submitted by the Contractor; evaluated RES' petition for relief from the compaction specifications; evaluated RES' methods of placing and compacting backfill.
- Health and Safety Specialists: reviewed RES' phase specific health and safety plans; evaluated RES' request for progressive sequencing of demolition work; inspected RES' health and safety facilities.
- Air Quality Specialist: provided technical assistance regarding asbestos removal during demolition work.
- Draftsmen: revised site drawings to design changes made by the Civil Engineers.
- Field Technicians: investigated areas of the site posing compaction difficulties by collecting soil samples from certain grids.

Another important resource called upon for support during the Project was WESTON's laboratory. The laboratory was contracted by RES to perform analyses of the site's sanitary wastewater as requested by DELCORA. Additionally, the laboratory performed analyses of samples collected from PCB suspect areas and surfaces. This work was accomplished on a standing contract between WESTON and the DER.

WESTON's activities necessitated the use of several secretarial and other support personnel. The substantial volume of WESTON correspondence directed to both RES and the DER, and the need for rapid dissemination of information pertinent to site operations necessitated a great deal of short lead time effort on the part of the support staff. Computer support was employed extensively in the review and evaluation of the change order requests submitted by RES.

6.2 Items Transmitted to the DER

The following Wade Site Project documents and records maintained by WESTON were transmitted to Mr. Donald Becker of the DER:

1. Logbooks

- Wade Site Inspection Log #1 - January 1987
- Wade Site Inspection Log #2 - February 2, 1987 through March 2, 1987
- Wade Site Inspection Log #3 - March 3, 1987 through March 18, 1987
- Wade Site Inspection Log #4 - March 18, 1987 through April 11, 1987
- Wade Site Inspection Log #5 - April 11, 1987 through June 2, 1987
- Wade Site Inspection Log #6 - June 3, 1987 through July 9, 1987

2. Videotapes

- Wade Site Cleanup #1 (January 12, 1987 through undated)
- Wade Site Final Cleanup Tape #2

- Wade Site Final Cleanup Tape #3 (March 6, 1987 through undated)
- Wade Site Final Cleanup Tape #4 (March 9, 1987)
- Wade Site Final Cleanup Tape #5 (undated)
- Wade Site Final Cleanup Tape #6 (April 2, 1987)

3. Photographs

One print of all photographs taken by WESTON documenting the site work. Each of the photographs was numbered and labelled with the site name, location, date, and a description of the photograph. Selected photographs appear throughout this report.

4. Drawings

Two full size copies of the design drawings utilized by WESTON personnel on-site as working drawings.

000391

WESTON

APPENDIX A
RECORD OF DECISION

000592

TECHNICAL REPORT DATA		
<i>(Please read instructions on the reverse before completing.)</i>		
1. REPORT NO. EPA/ROD/R03-84/009	2.	3. RECIPIENT'S ACCESSION NO.
4. TITLE AND SUBTITLE SUPERFUND RECORD OF DECISION: Wade Site (ABM), PA	5. REPORT DATE 08/30/84	
	6. PERFORMING ORGANIZATION CODE	
7. AUTHOR(S)	8. PERFORMING ORGANIZATION REPORT NO.	
9. PERFORMING ORGANIZATION NAME AND ADDRESS	10. PROGRAM ELEMENT NO.	
	11. CONTRACT/GRANT NO.	
12. SPONSORING AGENCY NAME AND ADDRESS U.S. Environmental Protection Agency 401 M Street, S.W. Washington, D.C. 20460	13. TYPE OF REPORT AND PERIOD COVERED Final RCD Report	
	14. SPONSORING AGENCY CODE 800/00	
15. SUPPLEMENTARY NOTES		
16. ABSTRACT The Wade site is a three acre parcel of land on the banks of the Delaware River. It is located nine miles south of Philadelphia in Chester, Pennsylvania. From approximately 1950 until the early 1970's the site was the location of a rubber recycling facility which shredded tires and other post-consumer rubber products. During the early 1970's the site was converted to an illegal industrial waste storage and disposal facility. Drums of waste were emptied either directly onto the ground or trenches, severely contaminating soil and the ground water. Approximately 150,000 gallons of waste chemicals remain on-site. The recommended alternative selected for this site consists of: removal, decontamination and disposal of on-site tires and tankers, removal of on-site waste piles; demolishing buildings, leveling the site, and filling and grading the property up to 12 inches over the existing grade to cover any protruding subsurface structures which have not been removed; removal down to the depth at which the first acceptably contaminated sample was found (based on a contamination cutoff level recommended by the RI/FS contractor); and covering the site with top-soil and seeding the cap to minimize erosion. Key Words: Compliance with Environmental Laws, Negotiations, Capping, Excavation, Ground Water, Cost Recovery, Potential Responsible Parties		
17. KEY WORDS AND DOCUMENT ANALYSIS		
a. DESCRIPTORS	b. IDENTIFIERS/OPEN ENDED TERMS	c. COSATI Field/Group
Record of Decision: Wade Site (ABM), PA Contaminated media: gw, soil, air Key contaminants: over 100 organics, metals and inorganics		
18. DISTRIBUTION STATEMENT	19. SECURITY CLASS (This Report) None	21. NO. OF PAGES 30
	20. SECURITY CLASS (This page) None	22. PRICE

INSTRUCTIONS

1. **REPORT NUMBER**
Insert the LPA report number as it appears on the cover of the publication.
2. **LEAVE BLANK**
3. **RECIPIENTS ACCESSION NUMBER**
Reserved for use by each report recipient.
4. **TITLE AND SUBTITLE**
Title should indicate clearly and briefly the subject coverage of the report, and be displayed prominently. Set subtitle, if used, in smaller type or otherwise subordinate it to main title. When a report is prepared in more than one volume, repeat the primary title, add volume number and include subtitle for the specific title.
5. **REPORT DATE**
Each report shall carry a date indicating at least month and year. Indicate the basis on which it was selected - e.g. *date of issue, date of approval, date of preparation, etc.*.
6. **PERFORMING ORGANIZATION CODE**
Leave blank.
7. **AUTHOR(S)**
Give name(s) in conventional order (*John R. Doe, J. Robert Doe, etc.*). List author's affiliation if it differs from the performing organization.
8. **PERFORMING ORGANIZATION REPORT NUMBER**
Insert if performing organization wishes to assign this number.
9. **PERFORMING ORGANIZATION NAME AND ADDRESS**
Give name, street, city, state, and ZIP code. List no more than two levels of an organizational hierarchy.
10. **PROGRAM ELEMENT NUMBER**
Use the program element number under which the report was prepared. Subordinate numbers may be included in parentheses.
11. **CONTRACT/GRANT NUMBER**
Insert contract or grant number under which report was prepared.
12. **SPONSORING AGENCY NAME AND ADDRESS**
Include ZIP code.
13. **TYPE OF REPORT AND PERIOD COVERED**
Indicate interim final, etc., and if applicable, dates covered.
14. **SPONSORING AGENCY CODE**
Insert appropriate code.
15. **SUPPLEMENTARY NOTES**
Enter information not included elsewhere but useful, such as: Prepared in cooperation with, Translation of, Presented at conference of, To be published in, Supersedes, Supplements, etc.
16. **ABSTRACT**
Include a brief (*200 words or less*) factual summary of the most significant information contained in the report. If the report contains a significant bibliography or literature survey, mention it here.
17. **KEY WORDS AND DOCUMENT ANALYSIS**
 - (a) **DESCRIPTORS** - Select from the Thesaurus of Engineering and Scientific Terms the proper authorized terms that identify the major concept of the research and are sufficiently specific and precise to be used as index entries for cataloging.
 - (b) **IDENTIFIERS AND OPEN-ENDED TERMS** - Use identifiers for project names, code names, equipment designators, etc. Use open-ended terms written in descriptor form for those subjects for which no descriptor exists.
 - (c) **COSATI FIELD GROUP** - Field and group assignments are to be taken from the 1965 COSATI Subject Category List. Since the majority of documents are multidisciplinary in nature, the Primary Field/Group assignment(s) will be specific discipline, area of human endeavor, or type of physical object. The application(s) will be cross-referenced with secondary Field/Group assignments that will follow the primary posting(s).
18. **DISTRIBUTION STATEMENT**
Denote releasability to the public or limitation for reasons other than security for example "Release Unlimited," if any availability to the public, with address and price.
19. & 20. **SECURITY CLASSIFICATION**
DO NOT submit classified reports to the National Technical Information Service.
21. **NUMBER OF PAGES**
Insert the total number of pages, including this one and unnumbered pages, but exclude distribution list, if any.
22. **PRICE**
Insert the price set by the National Technical Information Service or the Government Printing Office, if known.

000395

ENFORCEMENT DECISION DOCUMENT
REMEDIAL ALTERNATIVE SELECTION

Site: Wade
Chester, Pennsylvania

Documents Reviewed

I am basing my decision on the following documents describing the analysis of the cost and effectiveness of remedial alternatives for the Wade Site:

- Focused Feasibility Study, Wade Site, Chester, Pennsylvania, Metcalf & Eddy, Inc., April 1984.
- Draft Report, Result of Soil Analysis and Cost Estimates for selected Remedial Activities regarding the Wade Hazardous Waste Site in Chester, PA. Roy F. Weston, November 1983.
- Summary of Remedial Alternatives Selection
- Public Comments and Recommendations
- Responsiveness Summary

Description of Selected Remedy

- remove and dispose of tires and tankers
- remove on-site waste piles
- demolish buildings
- test contents, remove contents, and close two underground storage tanks

The building on this site will be demolished and the remaining slabs will be left on site for future use. All demolition rubble will remain on the property and used for fill material.

- level debris, fill and grade property
- remove and dispose of contaminated soil

The purpose of this activity is to remove from the property any contaminated material and any material that will hinder subsequent efforts to fill and grade the site.

- cover with topsoil and seed cap
- operation and maintenance of site

000506

Declarations

Consistent with the Comprehensive Environmental Response Compensation and Liability Act of 1980 (CERCLA) and the National Contingency Plan (40 CFR Part 300), I have determined the removal, decontamination and disposal of tankers, tires and debris; destruction of buildings, leveling, filling and grading the site; and covering with a seeded topsoil cap at the Wade site is the least costly alternative of all the remedial options reviewed that provides for current and future protection of public health, welfare and the environment. The State of Pennsylvania has been consulted and agrees with the approved remedy. In addition, the action will require future operation and maintenance activities to ensure the continued effectiveness of the remedy. Settlements have been reached between EPA and the responsible parties based on the selected remedy.

I have also determined that the action being taken which includes the off-site transport of contaminated materials to a RCRA approved lined facility is the least costly alternative when compared to the other remedial options reviewed, and is necessary to protect public health, welfare, or the environment.

8/30/84
Date

Lee M. Thomas
Lee M. Thomas
Assistant Administrator
Office of Solid Waste and
Emergency Response

000397



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
WASHINGTON, D.C. 20460

AUG 3 1984

OFFICE OF
SOLID WASTE AND EMERGENCY RESPONSE

MEMORANDUM

SUBJECT: Enforcement Decision Document Approval for the
Remedial Action at the Wade Site, Chester, Pennsylvania

FROM: Gene A. Lucero, Director *Gene A. Lucero*
Office of Waste Programs Enforcement

TO: Lee M. Thomas
Assistant Administrator

This Office has reviewed the Enforcement Decision Document and the Focused Feasibility Study for the Wade Site. I recommend that you approve the recommended alternative which will provide for future protection of public health, welfare, and the environment.

000538



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
WASHINGTON, D.C. 20460

JUL 30 1984

OFFICE OF
SOLID WASTE AND EMERGENCY RESPONSE

MEMORANDUM

SUBJECT: Enforcement Decision Memorandum for Approval of
Remedial Action at the Wade Site, Chester, Pennsylvania

FROM: Russel H. Wyer, Director *R. Wyer*
Hazardous Site Control Division (WH-548E)

TO: Gene A. Lucero, Director
Office of Waste Programs Enforcement (WH-527)

The Enforcement Decision Memorandum and the Focused Feasibility Study for the Wade Site has been reviewed by my staff.

I Concur _____

I Do Not Concur _____

I Concur with _____

000599



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
WASHINGTON, D.C. 20460

AUG 1 1984

OFFICE OF
ENFORCEMENT AND
COMPLIANCE MONITORING

MEMORANDUM

SUBJECT: Enforcement Decision Memorandum for Approval of
Remedial Action at the Wade Site, Chester, Pennsylvania

FROM: Frederick F. Stiehl *Frederick F. Stiehl*
Acting Associate Enforcement Counsel
for Waste (LE-1345)

TO: Gene A. Lucero, Director
Office of Waste Programs Enforcement (WH-527)

The Enforcement Decision Memorandum and the Focused
Feasibility Study for the Wade site has been reviewed by my
staff.

I Concur _____

I Do Not Concur _____

I Concur with Comment _____

000600

Summary of Remedial Alternative Selection
Wade Site
Chester, Pennsylvania

Site Location, Description and History

The Wade site is a three acre parcel located on the banks of the Delaware River, just nine miles south of the City of Philadelphia, in Chester, Pennsylvania. The site is located in the industrial portion of Chester and is two blocks from the residential portion of the City. The site is bounded by the Commodore Barry Bridge, the Delaware River, a railroad right-of-way, and property owned by the Philadelphia Electric Company. From approximately 1950 until the early 1970's, the site was the location of the Eastern Rubber Recycling Company, a firm which shredded tires and other post-consumer rubber products. This use was abandoned during the 1970's and the site was converted to an illegal industrial waste storage and disposal facility. Drums of wastes were emptied either directly onto the ground or into trenches, thus severely contaminating soil at several locations, as well as jeopardizing the ground water beneath the site. In February 1978, a fire broke out which was so severe that the Commodore Barry Bridge was closed for 6 hours and 45 firemen required examination at the local hospital. As a result of the fire, one of the site buildings was completely destroyed and two others were seriously damaged. Large piles of debris containing exploded drums, building materials, tires, and shredded rubber (from the rubber recycling operations), and chemically-contaminated earth littered the property. Approximately 150,000 gallons of waste chemicals remained after the fire; most of the material was contained in 2,500 55-gallon drums located inside the fire damaged buildings, although a large portion was stored in 5 bulk tankers in the front lot.

In 1980 and 1981, contractors were engaged by the Pennsylvania Department of Environmental Resources (DER) and the U.S. EPA to remove and dispose of the drums (and their contents) contained in the buildings, to remove and dispose of the contents of the tankers, and to perform an investigation of the site's soil, ground water, and air quality. WESTON personnel served as the DER Site Representative for the day-to-day monitoring of Contractor activities.

000891

Subsequent to the above on-site activities, CECOS was engaged by the DER in the summer of 1983 to investigate and characterize the remaining hazardous and non-hazardous elements of the site, such as debris piles and contaminated soil.

The following activities composed the scope-of-work for CECOS:

1. "pick through" the debris and rubble to isolate all drums;
2. analyze the contents of drums containing chemicals;
3. repackage leaking drums in secure containers;
4. stage drums containing chemicals in accordance with their contents;
5. crush all empty drums;
6. analyze soil and debris for contamination;
7. determine locations and quantities of contaminated soil and debris; and
8. determine quantities and compositions of drummed chemicals.

In addition to the above, CECOS staged the debris into separate piles (for tires and shredded rubber, wood, scrap metal, and potentially contaminated soil) and transported and disposed of all drums containing chemicals found during the site characterization.

Since the number of drums containing chemicals was not known until the characterization was complete, removal and disposal of such drums were not included in the scope-of-work, as described in the DER's request for proposals for this site characterization. It turned out that there were 750 drums containing chemicals. It was decided from a cost and safety standpoint that these drums should be removed and disposed under this contract rather than placing them in secure storage on the site for disposal under a later contract. The Contractor, therefore, was directed, under an explicit contract option for "out-of-lump sum" work, to perform the disposal activities. Empty drums were not disposed of.

CECOS was on the site from August 1 to September 10, 1983. During that time approximately 5,000 cubic yards of debris were picked through and staged in separate piles, approximately 750 drums containing chemicals were characterized; wastes were repackaged in secure containers when necessary; combined in compatible groups when possible; 630 drums were disposed; and 320 soil samples were obtained and analyzed.

The DER monitored work acceptability and efficiency through persons formally named (in the CECOS Contract) as Cleanup Director and Site Representative. The Cleanup Director had ultimate responsibility for the site and for monitoring the Contractor's performance. The Site Representative was an employee of WESTON who was on-site full-time and represented the Cleanup Director in his absence and was authorized to make specific decisions on behalf of the DER. All cleanup actions taken to date at the site by the DER were done with the concurrence of EPA. The Agency was intimately involved, both technically and legally, in the development and implementation phases of the cleanup. All proposed actions were reviewed to assure that they complied with Federal environmental regulations which existed at the time.

A separate report has been prepared by WESTON titled, "Cost Estimates for Selected Remedial Activities in Response to Hazardous Conditions present at the Wade Property in Chester, Pennsylvania." The analytical results of the soil sampling program performed by CECOS are presented in that report since they provide the basis for the cost estimates of removing contaminated soil.

A focused feasibility study (FFS) and Endangerment Assessment for the Wade site were tasked to Metcalf & Eddy, Inc., by EPA in February 1984. The FFS considers the endangerment and recommends the most cost-effective remedial alternative.

000603

Current Site Status

A plan of the site is presented in Figure 1. The grid markings shown on the figure were used for locating the soil sampling points. As can be seen from the figure, the site contains seven structures, four rubber storage tanks, seven tankers, a pump pit, and eleven piles of debris.

The structures vary in structural integrity from moderate to poor, all having been damaged by the fire in 1978. Although not indicated by the figure, the concrete pad underlying grids 22 and 23 was the floor of a two-story stone and brick building which was completely demolished in the fire. There is heavy machinery bolted to this pad and also in place in the building encompassed by grids 24, 25, and 26. In general, the buildings on the site pose a physical hazard, due to lack of structural integrity, to persons entering them or walking near them.

The tankers are empty with the possible exception of rainwater. Five of the seven tankers were used to contain solid and semisolid chemicals which were removed and disposed during the DER's cleanup operation in 1980. Like the buildings on the site, the structural integrity of the tankers ranges from moderate to poor and it is assumed that none of them is able to be towed over the road supported by the steel undercarriage.

The pump pit is a concrete rectangular structure greater than 15 feet deep and currently back filled with soil. It is not believed that the pit is connected to the river and it historically contained a pump used to obtain process water for the rubber company's operations.

The piles of debris located at several parts of the site were formed as a result of the site characterization and contain separate categories of waste, such as: tires and shredded rubber, potentially contaminated soil, scrap metal, scrap wood, and crushed empty drums. All of these separate materials were formerly found mixed together in scattered piles across the site prior to the site characterization.

The site itself is level and essentially barren of vegetation due to excavation and grading performed during the site characterization. Vegetation was present, however, prior to those activities and it is expected to return.

Over one hundred different organic and inorganic compounds and metals have been identified on the Wade property during the course of investigations at the site. While the majority have been identified in surface soils many have been detected in both air and ground water samples taken from the site.

Sampling by R.F. Weston indicated that contamination of soils on the site is widespread. Weston divided the site into approximately 60 grids and sampled for total volatile organic compounds (VOC) and total baseneutral and acid extractable (BNA) fractions of priority pollutants at four points within each grid. Their results showed contamination by VOC, BNAs, or both of the top 12 inches of soil in nearly every grid. In general, BNA fraction was present in higher concentration than the VOC fraction.

Despite the numerous investigations that have taken place on the site, the data do not easily permit generalization of the areal extent of contamination by any one compound.

Many of the compounds found on site have been associated with a variety of health effects in humans, laboratory animals, or both, when inhaled or ingested in sufficient quantities. At least six organic compounds or classes of compounds are suspect human carcinogens; benzene, chlorinated benzenes, chloroform, tetrachloroethylene, trichloroethylene, and bis(ethylhexyl phthalate). Certain metals found at the site - hexavalent chromium and arsenic - are also suspect human carcinogens. Lead is also present in the soils and ground water.

The principal conclusions to be drawn from the site investigation and endangerment assessment are:

1. Based on the monitoring results, concentrations of volatile organic compounds on the Wade site do not present acute exposure hazards to persons on or off site. Although low by acute standards, concentrations of benzene found did present slightly elevated lifetime risks of cancer to persons directly on site.

000606

2. Inhalation/ingestion of contaminated soil is potentially the most serious route of exposure for persons entering or playing on the site. Under the assumptions used in the FS, lifetime risks of cancer (10^{-4}) from inhaling/ingesting small amounts of contaminated soil on the site were higher than risks from other routes of exposure. Sampling results indicate that the concentrations of benzene found on the site are associated with risks of cancer that are 5-10 times higher than those considered as negligible. This finding applies only to persons with chronic exposures to soil on the site (i.e., children playing on the site over long periods of time). No evidence of potential acute health effects were found, a finding consistent with results of a study by the Center for Disease Control.
3. Persons entering the site may be exposed to toxic chemicals both in the air and in contaminated soil and are therefore the most susceptible population at risk from contaminants on the Wade Site.
4. Underground tanks and tunnels, structurally damaged buildings, and piles of flammable debris present immediate safety hazards to persons entering or playing on the site.
5. Drinking water and fish are not likely to be significant routes of exposure to chemicals from the Wade site. Ground water beneath the site is not used as a source of drinking water and concentrations of chemicals in the Delaware resulting from contaminated ground water discharge to the Delaware are estimated to be negligible.
6. Contamination on the Wade site is not expected to have a serious impact on the environment either through volatilization of chemicals to the air or release of contaminants via ground water to the Delaware River. Both releases have been estimated to be extremely low.

000007

Enforcement

In December of 1978, EPA asked the plaintiffs to list candidates for CERCLA §107 cost recovery. The Pennsylvania DCR, which has been successful in compelling Wade and ABM to clean up the site in 1977, recommended the Wade Site. Waste leaking, spilled, or otherwise released from drums, tanks or other containers determined to provide an imminent and substantial endangerment to health and the environment by the EPA. On April 29, 1979, the EPA commenced a civil action against Wade and ABM. The Court ordered them to clean up the site. The complaint was amended in March of 1980 to join Ellis Barnhouse and Frank Tyson, former presidents of ABM. When it became apparent that the current defendants were insolvent, a year long investigation of ABM's generator customers took place. After 32 generators settled for 1.6 million dollars, EPA sued the remaining 6 generators in the original clean-up action in December of 1981. In September of 1982 the Court dismissed the injunctive relief claims against the generators and EPA then commenced a CERCLA §107 cost recovery action which is the current basis for the action against the generators. In May of 1984, the remaining generators agreed to settle with EPA and the State. Settlement agreements are being negotiated.

00608

Initial Remedial Alternative Screening

Several alternatives were evaluated by Mitre, NEK, Weston, EPA and DER. Based on an initial screening, the following alternatives were rejected:

1. Volatilization of volatile contaminants by excavating the soil and spreading it in thin layers and turning periodically to expose it to the atmosphere or placing the soil in windrows. This technique was rejected on the basis of low efficiency due to the small size of the site, no off-site location available, no removal of BN/A contaminants, the requirement of air monitoring, unpredictable weather conditions, and the possible requirement of mechanical aeration.
2. Land farming and composting, for aerobic degradation of organic contaminants. This alternative was rejected because of the possible requirement for commercially-developed mutant bacteria, the low concentrations of organic material present in the soil, required treatability studies and pilot testing, specialized equipment, long processing times, continuous monitoring and because the technique had not been proven for decontamination of soil.
3. Creation of a secure cell on-site, by means of an impermeable cover, continuous monitoring of ground water and possibly impermeable side walls or liner to prevent migration of contaminants away from the property boundaries. This alternative was rejected because the contaminated soil would remain in an urban area, the cell would have to be perpetually monitored, the hydrological properties of the site are not suitable for a secure cell, the property would have to be restricted from other use and State and Federal permits may be required.
4. Total removal and off-site disposal of soil at a licensed, secured landfill and backfilling the site with imported soil. This alternative was rejected because site investigation shows the soil contamination is localized in discrete areas and because of the high cost of this solution.

000600

Remedial Alternative Screening

In order to perform a detailed evaluation, it was necessary to develop a list of remedial alternatives which would include a No Action Remedial Alternative. Metcalf & Eddy developed 12 alternatives for the Wade site, based on Weston's six soil removal options. (See Table 2 for soil removal options.)

Alternatives:

1. No Action
2. Remove, decon & dispose of tires & tankers, remove on-site waste piles; demolish buildings, level site, fill and grade property.
3. Remove, decon & dispose of tires & tankers, remove on-site waste pile; demolish buildings, level site, fill and grade property, cover with asphalt cap.
4. Remove, decon & dispose of tires & tankers, remove on-site waste piles; demolish buildings, level site, fill and grade property, cover with topsoil and seeded cap.
5. Remove, decon & dispose of tires & tankers, remove on-site waste piles; demolish buildings, level site, fill and grade property, soil removal option 1A, cover with asphalt cap.
6. Remove, decon & dispose of tires & tankers, remove on-site waste piles; demolish buildings, level site, fill and grade property, soil removal option 1A, cover with topsoil and seeded cap.
7. Remove, decon & dispose of tires & tankers, remove on-site waste piles; demolish buildings, level site, fill and grade property, soil removal option 1C, cover with asphalt cap.
8. Remove, decon & dispose of tires & tankers, remove on-site waste piles; demolish buildings, level site, fill and grade property, soil removal option 1C, cover with topsoil and seeded cap.
9. Remove, decon & dispose of tires & tankers, remove on-site waste piles; demolish buildings, level site, fill and grade property, soil removal option 2A, cover with asphalt cap.
10. Remove, decon & dispose of tires & tankers, remove on-site waste piles; demolish buildings, level site, fill and grade property, soil removal option 2A, cover with topsoil and seeded cap.

000610

Table 2

Soil Excavation/Removal Remedial Alternatives

1. Remove contaminated soils exceeding organic contaminant concentration of either 100 mg/kg volatile organics or 100 mg/kg base, neutral/acid organics.
 - A. Excavate to Last Contaminated Depth¹
 - B. Excavate to Intermediate Depth²
 - C. Excavate to Uncontaminated Depth³

2. Remove soils exceeding an organic contaminant concentration of either 100 mg/kg volatile organics or 500 mg/kg base, neutral/acid organics.
 - A. Excavate to Last Contaminated Depth¹
 - B. Excavate to Intermediate Depth²
 - C. Excavate to Uncontaminated Depth³

-
- 1/ Soil removed down to depth at which last contaminated soil was found.
 - 2/ Soil removed down to depth at which last contaminated sample was found if threshold level exceeded by 20 percent or less; one foot deeper than last contaminated depth if threshold level exceeded by 21 to 100 percent; and down to depth at which first uncontaminated sample was found if threshold level exceeded by greater than 100 percent.
 - 3/ Soil removed down to depth at which first uncontaminated sample was found.

000611

TABLE 3. DELAWARE RIVER CONTAMINATION ASSESSMENT

Compound	Groundwater Concentration (ug/L)	Station Number	Concentration in Delaware R. (1) After Dilution -1/2 Filter (ug/L)	Concentration in Delaware R. (2) After Dilution -1/2 Filter (ug/L)	Concentration in Delaware R. (3) After Dilution -1/2 Filter (ug/L)	Concentration in Delaware R. (4) After Dilution -1/2 Filter (ug/L)
Acetone	135,000	B4A	0.1392	0.278		
Acetone and Dimethyl Sulfide	5,000	B4A	0.0075	0.015		
Acetone and Dimethyl Sulfide	2,000	B1A	0.0078	0.0078		
Benzene	5,100	B4A	0.0032	0.0064		
Benzene	47.8	B4,4A	0.000008	0.000008		3100 ug/L Acute; 700 ug/L chronic
Chloroform	21	B1A	0.000072	0.00006		
Chloroform	27,000	B7	0.00175	0.0045		
Chloroform	96	B4A	0.0000778	0.000115		
Chloroform	27,000	B4A	0.0000778	0.000115		
Chloroform	114	B4A	0.0001908	0.05		
Chloroform	114	B4A	0.0001489	0.0003		
Chloroform	53	B4	0.000053	0.0013		
Chloroform	96	B3	0.000052	0.0001		
Chloroform	30	B1A	0.000032	0.000042		
Chloroform	21	B9	0.000022	0.00004		
Chloroform	678	B2	0.0007	0.0018		
Chloroform	42.8	B4,4A	0.0000783	0.000008		1878 ug/L (acute)
1,1 Dichloroethane	3,400	B4A	0.001307	0.007		
1,1 Dichloroethane	830	B4A	0.0008	0.00175		
1,1 Dichloroethane	118	B8	0.00123	0.00028		
1,1 Dichloroethane	54	B2	0.0000537	0.0003		
1,1 Dichloroethane	6,200	B1A	0.0007	0.0158		
1,1 Dichloroethane	282	B4A	0.0007687	0.00058		135,000 ug/L (acute)
1,1 Dichloroethane	88	B4	0.00009	0.0002		
1,1 Dichloroethane	74	B4	0.0000768	0.00015		
1,1 Dichloroethane	30	B3	0.0000309	0.000042		
1,1 Dichloroethane	74	B2	0.0000279	0.00007		
1,1 Dichloroethane	450	B4A	0.0013	0.00005		
1,1 Dichloroethane	74	B4	0.00184	0.0185		
1,1 Dichloroethane	237	B4A	0.0000442	0.0037		10,700 ug/L (acute); 430 ug/L chronic
1,1 Dichloroethane	279	B4A	0.0000736	0.0007		
1,1 Dichloroethane	54	B2	0.000057	0.000195		
1,1 Dichloroethane	35	B4A	0.0000387	0.00037		
1,1 Dichloroethane	19	B3	0.0000196	0.00006		
Dimethyl Sulfide	5,000	B4A	0.0072	0.01		

000612

11. Remove, decon & dispose of tires & tankers, remove on-site waste piles; demolish buildings; level site, fill and grade property, soil removal option 2C, cover with asphalt cap.
12. Remove, decon & dispose of tires & tankers, remove on-site waste piles; demolish buildings; level site, fill and grade property, soil removal option 2C, cover with topsoil and cap.

Screening Considerations:

A. Ground water

The hydrological evaluation determined that the Delaware River is the outflow point for ground water from the Wade site. The results of the evaluation indicate that, based on all organic contaminants detected in ground water at the site, continued input of contaminated ground water to the Delaware River under the no-action alternative would not have a measurable adverse impact on water quality or biota, if contaminated soil was removed from the site. The concentrations of individual organics after mixing of ground water with both the estimated full flow and half flow of the Delaware River are all well below all applicable Ambient Water Quality Criteria and U.S. EPA Health Advisories for ingestion of toxic and carcinogenic compounds in water (Table 1). Therefore, due to the negligible impact of ground water on the off-site environment and public health, groundwater interception and withdrawal remedial actions were eliminated from further consideration.

B. Soil Excavation/Removal Remedial Alternatives

Six remedial alternative soil excavation/removal options (1A, 1B, 1C, 2A, 2B and 2C) were developed by Roy F. Weston based on either of two threshold levels of organic contaminants for defining whether the soil is contaminated (See Table 2.) One threshold level on which three of the alternatives (1A, 1B, 1C,) were based was 100 mg/kg for both the volatile and base neutral/acid (BN/A) fractions. The second, on which the remaining three (2A, 2B, 2C) alternatives were based, was 100 mg/kg for the volatile fraction and 500 mg/kg for the BN/A fraction. Metcalf & Eddy reviewed the confirmed contaminated soil excavation quantities and potentially contaminated soil quantities for Options 1A, 1C, 2A and 2C, determined by R.F. Weston. A conservative approach was taken due to possible synergistic effects.

TABLE 3 (Continued). DELAWARE RIVER CONTAMINATION ASSESSMENT

Compound	Groundwater Concentration (mg/l)	Stream Concentration (mg/l)	Concentration in Delaware R. (1) Concentration in Delaware R. (2) other during -1/2 flow (mg/l)	Advised Upper Limit (mg/l)
Ethyl Benzene	15	0.0153	0.01508	0.01508
Ethyl Benzene	31	0.0031144	0.0031	0.0031
Ethyl Benzene	50	0.0050288	0.005028	0.005028
Ethyl Benzene	50	0.0050288	0.005028	0.005028
Ethyl Benzene	17.4	0.0174	0.0174	0.0174
Ethyl Benzene	4.1	0.0041	0.0041	0.0041
Ethyl Benzene	103	0.0103	0.0103	0.0103
Ethyl Benzene	15	0.0015	0.0015	0.0015
Ethyl Benzene	1,700	0.017	0.017	0.017
Ethyl Benzene	11,400	0.0114	0.0114	0.0114
Ethyl Benzene	111	0.00111	0.00111	0.00111
Ethyl Benzene	7,700	0.0077	0.0077	0.0077
Ethyl Benzene	85,000	0.0085	0.0085	0.0085
Ethyl Benzene	1,770	0.0177	0.0177	0.0177
Ethyl Benzene	400	0.004	0.004	0.004
Ethyl Benzene	80	0.0008	0.0008	0.0008
Ethyl Benzene	5.0	0.0005	0.0005	0.0005
Ethyl Benzene	5.0	0.0005	0.0005	0.0005
Ethyl Benzene	1,100	0.011	0.011	0.011
Ethyl Benzene	200	0.002	0.002	0.002
Ethyl Benzene	21	0.0021	0.0021	0.0021
Ethyl Benzene	11	0.0011	0.0011	0.0011
Ethyl Benzene	17	0.0017	0.0017	0.0017
Ethyl Benzene	26,000	0.026	0.026	0.026
Ethyl Benzene	2,500	0.025	0.025	0.025
Ethyl Benzene	1,400	0.014	0.014	0.014
Ethyl Benzene	500	0.005	0.005	0.005
Ethyl Benzene	210	0.021	0.021	0.021
Ethyl Benzene	150	0.015	0.015	0.015
Ethyl Benzene	320	0.032	0.032	0.032
Ethyl Benzene	210	0.021	0.021	0.021
Ethyl Benzene	17,400	0.0174	0.0174	0.0174
Ethyl Benzene	42.0	0.0042	0.0042	0.0042
Ethyl Benzene	500	0.005	0.005	0.005
Ethyl Benzene	30	0.003	0.003	0.003
Ethyl Benzene	6.0	0.006	0.006	0.006

19,200 mg/l 2 mg/l 0.015 mg/l

0.000012
0.000012
0.000012

000614

TABLE 2 (Continued). DELAWARE RIVER CONTAMINATION ASSESSMENT

Compound	Groundwater Concentration (µg/L)	Station Number	Concentration in Delaware R. (1) after mixing Fall flow (µg/L)	Concentration in Delaware R. (1) after mixing -1/2 flow (µg/L)	Subsant Water Quality Criteria for Saltwater Aquatic Life
2,3,5 Trichloroethane	21,688	B4A	0.0773	0.0443	31,700 µg/L (acute)
2,4,6 Trichloroethane	475	B4A	0.000338	0.0009	
2,4,5 Trichloroethane	77	B4	0.000794	0.00018	
2,4,6 Trichloroethane	72	B4	0.00078	0.00015	
2,4,5 Trichloroethane	49	B3	0.000589	0.0001	
2,4,6 Trichloroethane	18	B1A	0.000183	0.0002	
2,4,5 Trichloroethane	24	B4A	0.0053	3.0109	2,000 µg/L (acute)
2,4,6 Trichloroethane	17	B4	0.000025	0.00009	
2,4,5 Trichloroethane	14,768	B4A	0.0000183	0.000033	
2,4,6 Trichloroethane	816	B4A	0.0132	0.43	
2,4,5 Trichloroethane	83	B3	0.000835	0.0013	
2,4,6 Trichloroethane	60	B4	0.00089	0.0015	
2,4,5 Trichloroethane	26	B4A	0.000871	0.00128	
2,4,6 Trichloroethane	54	B3A	0.0005716	0.001	
2,4,5 Trichloroethane	42	B1A	0.0000332	0.0001	
2,4,6 Trichloroethane	29	B1A	0.000042	0.00008	
2,4,5 Trichloroethane	36	B2	0.000837	0.00018	
2,4,6 Trichloroethane	19	B5	0.00027	0.00008	
2,4,5 Trichloroethane	13	B1	0.000113	0.00023	
2,4,6 Trichloroethane	47.0	B3A	0.0000082	0.00004	
2,4,5 Trichloroethane	47.0	B4A	0.00007082	0.00008	

000615

There are currently no standards for exposure to total volatile organic (VOC) or base neutral/acid extractable (BNA) fractions in soil. The toxicity of the contaminated soil depends in part on the individual compounds present and in part on any additive or synergistic effects that the compounds may exert together. Since no compelling toxicological evidence supports a threshold of 100 mg/kg of total VOCs or BNAs versus 50 mg/kg or 150 mg/kg, it is unlikely that any meaningful distinction can be made between excavating to "clean" depth or to one foot below the last contaminated sample on the basis of public health impact.

In several grids, the concentration composites indicated contaminant levels greatly exceeding the set threshold levels, yet analysis of the quadrants' analytical data indicates the opposite. In other grids, this relationship was reversed. These results suggest that the sampling method may not be an accurate indicator of the extent of contamination of the whole grid. While this lack of correlation is a general problem with all the soil removal options, it suggests that making distinctions between soils that are 20%, 21-100% or greater than 100% over threshold is not valid over an entire quadrant. On the basis of the toxicological issues and the sampling discrepancies, Metcalf & Eddy concluded that soil removal options 1B and 2B are unjustified and should be excluded.

C. Remove Debris

Removal and disposal of on-site, crushed drums and contaminated soil pile(s) were included in the Removal of Debris remedial item. These had been included under the contaminated soil removal activity, however, it is more appropriate to consider them as part of removing site debris. A 50 percent swell factor was used for estimating the volume of crushed drums after loading into trucks for subsequent hauling to a final disposal site. A 15 percent swell factor was used for estimating the loading volume of soil from above-ground soil piles or excavated from the site for subsequent hauling to a final disposal site.

D. Demolish Building

Several items were added to the Demolish Buildings remedial activity. These included the following:

- Rough grading and site leveling up to 12 inches over existing grade in order to cover any protruding subsurface structures which have not been removed.
- On-site sump sampling and analysis and waste removal.

000616

- Underground fuel oil tank/contents removal.
- Underground waste chemical/solvent tank contents removal.
- Closure of underground tunnel, filling in of building basements and vehicle weighing station pit. The tunnels and pit are potential reservoirs for off-site contamination.

These items were added to the Demolish Buildings remedial activity because it would be appropriate to undertake these items during the building demolition activity. Off-site, handling quantities of building demolition debris were calculated for the following scenarios: remove all debris from site for each soil excavation option under consideration (1A, 1C, 2A, 2C). These quantities are used in the subsequent cost analysis of remedial alternatives.

The site remains a safety hazard to persons entering or playing on the site and in abandoned buildings. Despite locked gates to the site, persons from the surrounding neighborhood are known to gain access to the site.

Initial remedial activities on the site have not removed all safety hazards from the site. Two partially full underground tanks, an underground 4-foot x 4-foot tunnel beneath the main building, and structurally damaged buildings present serious physical hazards to persons gaining access to the site. The identity of compounds in the remaining underground tanks have not been established as of this writing but nevertheless the tanks themselves are at least partly accessible from the ground. Both the tanks and the tunnel may contain oxygen deficient or toxic atmospheres that increase the likelihood of accidents. The major fire at the Wade site in 1978 damaged the structural integrity of several buildings on-site, increasing the likelihood of unexpected collapse. Finally, remaining piles of debris (wood and tires) are potential fire hazards.

E. Site Capping

The results of the Endangerment Assessment for the No Action remedial alternative, as previously discussed, indicated minimal risks as a result of on-site ground water contamination. On this basis, ground water interception, withdrawal and treatment remedial alternatives were eliminated from further consideration and detailed evaluation. The site capping options range from relatively impermeable clay capping to asphalt capping to relatively permeable topsoil/seedling capping. Clay capping is the most effective of these capping options at preventing infiltration of precipitation into the unsaturated soil zone (contaminated soil) and subsequent movement into the ground water. (100617)

Precipitation has and does infiltrate the unsaturated zone on-site and recharges the ground water, but its effect on ground water does not pose significant risks as previously discussed. Therefore, it is not necessary to prevent infiltration by installing a relatively impermeable clay cap or asphalt cap on the site.

Cost Analysis

Table 3 presents the site implementation costs for all the 12 remedial alternatives based on Wetzel & Eddy's cost estimates for Site Debris Removal, Building Demolition, Site Capping and Contaminated Soil removal.

Post Closure, Long Term Monitoring Plan

Once remedial activities have been completed on the Wade site, it is required that the site be further monitored for a period of 30 years to determine the effectiveness of the remedial activities.

The plan includes the following tasks:

1. Site Inspection:

The site inspection will include a visual inspection of surface conditions and the monitoring wells.

2. Installation of Upgradient Monitoring Wells:

Two upgradient monitoring well clusters will be installed at off-site locations in order to monitor the water quality of the ground water before it flows under this site.

3. Water Sampling:

The purpose of this sampling is to determine ground water quality before ground water enters the site and ground water quality as it leaves the site.

4. Laboratory Analysis:

Both water and soil samples will be analyzed for priority pollutants, cyanide and TOX based upon contaminants identified in previous site sampling. After five years of sample collections, the sampling protocol will be re-evaluated to determine if certain pollutants can be targeted such that there can be a reduction in the cost of laboratory analysis without any reduction in monitoring effectiveness.

000619

TABLE 3 REMEDIAL ALTERNATIVE COST ANALYSIS

Remedial Alternative No.	Site Debris Removal (\$)	Demolish Bldgs (\$)	Site Capping (\$)	Soil Excava- tion (\$)	Total Implemen- tation Cost (\$)
1.	0	0	0	0	0
2.	529,029	268,745	0	0	797,774
3.	529,029	268,745	331,930	0	1,129,704
4.	529,029	268,745	75,620	0	873,394
5.	529,029	252,750	331,930	1,191,250	2,304,959
6.	529,029	252,750	75,620	1,191,250	2,048,649
7.	529,029	243,156	331,930	1,979,755	3,083,870
8.	529,029	243,156	75,620	1,979,755	2,827,560
9.	529,029	260,871	331,930	714,530	1,836,360
10.	529,029	260,871	75,620	714,530	1,580,050
11.	529,029	256,439	331,930	1,012,512	2,129,910
12.	529,029	256,439	75,620	1,012,512	1,873,600

000620

Regional Responsibilities: Step 2) Notices of Intent to Delete--

A. SUPPORTING DOCUMENTATION FOR DELETION DOCKETS

- Remedial Investigation-Report(s)
- Feasibility Study-Report(s)
- ~~Copies of all Proposed Plan Documents~~
- Copies of all RODs
- ~~Copies of Responsiveness Summaries to all previous public comment activities~~
- Community Relations Plan
- ~~Responsible Party Cleanup Protocol~~
- ~~Agreements between EPA and other Federal Agencies~~
- ~~EPA or state comments concerning the RP Protocol~~
- State and Federal orders, Consent Decrees, and other Court documents
- Task or progress reports verifying remedy implementation and proper performance
- Superfund Close Out Report or Remedial Action Report
- Description of post closure monitoring and O&M plans, including a description of State O&M responsibilities
- ~~Summary of Regional Counsel position or relevant correspondence on the deletion~~
- Bibliography of supporting documentation

000621

5. Replacement of Monitoring Wells:

The present three downgradient well clusters were originally constructed with galvanized pipe and it is anticipated that the wells will need to be replaced in 10 years. The two upgradient wells will be constructed with stainless steel pipe and it is anticipated that the wells will need to be replaced in 15 years. Monitoring well deterioration may result from corrosion of the pipe or screen, accumulation of silt in the well, or plugging of the screens.

6. Well Maintenance and Rehabilitation:

A program of well maintenance and rehabilitation will be implemented every five years to insure that the monitoring wells will provide representative samples and that the surface integrity of the well has not been compromised.

7. Topsoil Maintenance:

A program of topsoil maintenance will be implemented every two years to insure that the topsoil cap completely covers the site. Periodically it may be necessary to fill in erosion channels, to add topsoil to areas where the vegetation has become sparse.

8. Mowing of Grass:

Once the topsoil cap has been constructed and it has been seeded and sodded it will be necessary to mow the new grass during the growing season. The task would be performed on a yearly basis probably during the summer months and will become an integral part of the site maintenance.

Community Relations

Public meetings were held in October 1982, July 1983, and September 1983 to discuss the remedial work performed by CECOS and the studies conducted by Roy F. Weston. Various types of media (e.g., newspaper ads, fact sheets, radio) were utilized to notify the public of these meetings. Representatives of U.S. EPA, State, local governments and the community were all well represented. Copies of reports and data were provided, with a 20 day comment period.

000622

A public meeting to discuss the Wade site feasibility study was held at Chester City Hall on Wednesday, June 13, 1984. The meeting was conducted by the PA DER and EPA. Public officials and citizens were very interested in the future use of the site as well as the timeframe for completion of the cleanup. There were no written comments received.

Recommended Alternative

Section 300.68(j) of the National Contingency Plan (NCP) [47 FR 31180, July 16, 1982] states that the appropriate extent of remedy shall be determined by the lead agency's selection of the remedial alternative which the agency determines is cost-effective (i.e., the lowest cost alternative that is technologically feasible and reliable) and which effectively mitigates and minimizes damage to and provides adequate protection of public health, welfare, and the environment. Based on our evaluation of the cost-effectiveness of each of the 12 proposed alternatives, the comments received from the public, information from the Endangerment Assessment, and information from DER and Weston, we recommend that alternative 10 be implemented. This alternative includes: the removal, decontamination, and disposal of tankers, tires and debris; destruction of buildings; soil removal; leveling, filling, and grading the site, and covering with a seeded topsoil cap.

The recommended alternative is the least cost alternative that is technically feasible and reliable, that meets the requirements of the NCP and provides for future protection of public health, welfare, and the environment. It also complies with RCRA by calling for offsite disposal of contaminated soil at a RCRA approved lined facility, and the level of cleanup was determined in a manner consistent with the RCRA methodology. In comparison with the other alternatives, alternative 10 has the following:

1. Fewer monitoring requirements as a result of the topsoil cap;
2. Requires less time to implement of all the soil excavation options (lowest quantity of contaminated soil requiring excavation);
3. Easiest to install of the soil options due to the smaller soil excavation quantities;
4. Uses relatively proven technology, i.e., contaminant source removal with proper disposal;
5. More durability with a topsoil cap than asphalt due to a longer period of time that the level of effectiveness can be maintained;
6. More effective than the no action remedial alternative and non source removal alternatives;
7. If no action was chosen, we would still have the problem of a release occurring which would ultimately end in a ground water investigation;

000623

8. The exposure rate of most concern for the Wade Site from the standpoint of public health is inhalation/ingestion of contaminated surface soils. Further removal of soil beneath the 5 foot level (Alternative 12) would have no impact on this route of exposure, and;
9. Removal of contaminated soil down to 5 feet allows for protection of human health and environment in the future.

The estimated costs for the recommended action are:

<u>Remedial Action</u>	<u>Estimated Cost</u>
Site Debris Removal	\$ 529,029
Demolish Buildings	\$ 260,871
Site Capping	\$ 75,620
Soil Excavation	<u>\$ 714,530</u>
Total Implementation Cost = \$1,580,050	
Operation & Maintenance	<u>\$ 320,000</u>
Total = \$1,900,050	

Project Schedule

- | | |
|------------------------------|----------------|
| - Approve Record of Decision | July 1984 |
| - Award Contract | September 1984 |
| - Start Construction | September 1984 |

000624

WESTON

APPENDIX B
CONTRACT DOCUMENTS

100625

**AGREEMENT BY AND BETWEEN
THE COMMONWEALTH OF PENNSYLVANIA
DEPARTMENT OF ENVIRONMENTAL RESOURCES**

AND

ROLLINS ENVIRONMENTAL SERVICES (FS) Inc.

000626

AGREEMENT BY AND BETWEEN
THE COMMONWEALTH OF PENNSYLVANIA
DEPARTMENT OF ENVIRONMENTAL RESOURCES
AND
ROLLINS ENVIRONMENTAL SERVICES (FS) INC.

DEC 22 1986

This Agreement is entered into this _____ day of _____, 1986 by and between the Commonwealth of Pennsylvania, Department of Environmental Resources and Rollins Environmental Services (FS) Inc., a corporation registered in Pennsylvania and duly organized under the laws of Delaware and having its usual place of business at P. O. Box 92, Chadds Ford, Pennsylvania 19317. This Agreement is for the cleanup of hazardous and non-hazardous materials presently located on property known as the "Wade Site" located on Number One Flower Street, Chester, Pennsylvania.

ARTICLE 1

DEFINITIONS

In this Agreement and attachments, unless the context clearly indicates otherwise, the following words shall have the following meanings.

1. Commonwealth: The Commonwealth of Pennsylvania.
2. Department: The Commonwealth of Pennsylvania
Department of Environmental Resources ("DER").
3. Contractor: Rollins Environmental Services (FS) Inc., including, but not limited to, its subcontractors, employees, agents, officers, and managers.
4. Site: Number One Flower Street, Chester, Pennsylvania, as more fully described in Site Property Description attached hereto as Attachment 2 and made a part hereof.
5. Debris: The above-grade piles of drums, rubber scrap, tires, rubble, metal scrap, and other solid waste present on the Site.
6. Project: To demolish all Site structures; remove and dispose of all hazardous and non-hazardous material, debris, machinery, tankers, crushed drums and their contents, tires, shredded rubber; grade and contour the Site with imported fill; cover Site with topsoil mixture; and fertilize, mulch, seed and establish final vegetative cover over the Site, all as more fully described in Article 3.
7. Request For Proposals: The Department's request for formal written qualifications and proposals dated July, 1986, which is incorporated herein by reference ("RFP").

000627

8. **Proposal:** The Contractor's proposal for undertaking the Project, dated August 18, 1986 which is incorporated herein by reference.
9. **Notice to Proceed:** A written communication from the Department directing the Contractor to begin work on the Project.
10. **Records:** Written records of the services performed by the Contractor for work on the Project.
11. **Cleanup Director:** The person formally named by the Department in the Notice to Proceed who is on the site full time and has responsibility for the Site and for monitoring the Contractor's performance under this Agreement. The Cleanup Director may be changed during the course of this Project upon written notice by the Department to the Contractor.
12. **Supervisor:** The person named by the Contractor and approved by the Department who shall have the authority to act on behalf of the Contractor and to commit the necessary personnel, equipment, and supplies to carry out the Scope of Work. The Supervisor may be changed during the course of the Project upon written notice and approval by the Department to the Contractor.
13. **Site Representative:** The person or persons formally named by the Department in the Notice to Proceed represents the Cleanup Director in his specific decisions on behalf of the Department. The Site Representative may be changed during the course of this Project upon written notice by the Department to the Contractor. The Site Representative shall report to the contracting officer.
14. **Contracting Officers:** The person or persons formally named by the Department in the Notice to Proceed who is authorized by the Department to make decisions affecting the Scope of Work defined in the Department's Request for Proposal including change orders and approval of invoices for payment.
15. **Scope of Work:** The statement of services presented in Article 3 of this Agreement to be performed by the Contractor and for which the Contractor shall be paid on a fixed price basis.
16. **Price:** The fixed price to be paid to the Contractor for its performance in completion of the Scope of Work.

000628

ARTICLE 2

CONTRACTOR RESPONSIBILITY, CONTRACT DOCUMENTS AND CONTRACT PERIOD

2.1 Contractor Responsibilities

The Contractor agrees to take all necessary measures to carry out the Project in accordance with the Proposal and the Scope of Work set forth in Article 3 of this contract in a timely manner upon receipt of the Notice to Proceed from the Department.

2.2 Contract Documents

The following documents are attached hereto and made part of this Agreement. In the event of any inconsistency or conflict between the terms and conditions of this contract, unless otherwise specified in the contract agreement, the following order of priority of documents is established to interpret such terms and conditions:

1. Agreement by and between the Commonwealth of Pennsylvania, Department of Environmental Resources and Rollins Environmental Services (FS) Inc., pages 1 - 15.
2. Federal Requirements. Attachment 1.
3. Site Property Description. Attachment 2.
4. General Conditions. Attachment 3.
5. Record of Decision (ROD) dated August 30, 1984, relating to Description of Selected Remedy. Attachment 4.
6. DER RFP to Perform Clean-up at Wade Site, dated July, 1986. Attachment 5.
7. Contractor Proposal for Wade Site Clean-up, dated August 18, 1986, and modified Proposal dated September 19, 1986. Attachment 6.
8. Nondiscrimination Clause. Attachment 7.
9. Contractor Integrity Provisions for Commonwealth Contracts. Attachment 8.

ARTICLE 3

STATEMENT OF WORK

3.1. On-Site

- Mobilization and Site Preparation
- Dismantling of Rubber Storage Silos
- Building and Structure Demolition and Materials Disposal
- Backfill and Rough Grading
- Final Grading and Placement of Site Management Controls
- Demobilization and Project Close-out

3.2. Off-Site

- Removal and Disposal of Tankers, Scrap Wood, and Scrap Metal

000629

- Removal and Disposal of Crushed Drums, Tires and Shredded Rubber, and Staged Contaminated Soils
- Removal and Disposal of Contaminated Soil
- Demolition and Debris Disposal (other than masonry and concrete pads)

3.3. The parties agree that the Department's Request for Proposals defines the Scope of Work and the Proposal submitted by the Contractor in response thereto defines the Contractor's performance and both are incorporated herein.

ARTICLE 4

FACILITIES, EQUIPMENT, PERSONNEL, AND ACCESS

The Contractor shall provide the facilities, equipment, supplies, and personnel listed in the Proposal, and such other facilities, equipment, supplies and personnel as are necessary to complete the Scope of Work.

ARTICLE 5

GENERAL SECURITY

Upon its occupation of the Site, the Contractor shall secure the Site to protect it from vandalism and unauthorized entry by restricting access to and posting guards or otherwise providing security at the Site 24 hours every day, including weekends. The Contractor shall continue these measures during the course of the Project.

The Contractor shall take all proper precautions to protect persons from injury, unnecessary interference or inconvenience, and to protect the Site and neighboring properties from damage resulting from Contractor's activity. Contractor shall contact all utility companies to verify the locations of all utilities both on-site and in the vicinity of the Site before initiating work on the Project, to prevent damage to any existing utilities.

Before the Contractor initiates work on the Site, it will take whatever actions are necessary so that vehicles have unobstructed access to and from the Site from the main gate in the fence around the Site and shall maintain this access throughout the course of the Project. The Contractor shall keep this gate and the other two gates unlocked during the time work is being done on the Site and locked at all other times during the course of the Project.

The Contractor shall make its own arrangements with the appropriate utility companies to provide for power, lighting, telephone, water, refuse, and sanitary waste disposal at the Site.

ARTICLE 6

SAFETY AND EMERGENCY RESPONSE PROCEDURES

In all instances the Contractor shall be liable for any failure to exercise due care in the safe and proper performance of its activities on the Site. The Contractor shall perform its work in accordance with the technical approach and Safety Plan set forth in the

Proposal. In the event that an emergency situation arises at the Site, the Contractor shall act in accordance with the Contingency Plan contained in the Proposal.

ARTICLE 7

SITE MANAGEMENT

7.1 The Contractor shall carry out the Project in an expeditious manner and shall provide the necessary personnel to adequately supervise, monitor, and complete the Project.

7.2 The Contractor shall name a Supervisor for the Project. The Supervisor shall have the authority to act on behalf of the Contractor and commit all necessary facilities, personnel, equipment, and supplies to carry out the Scope of Work.

7.3 The Contractor shall name an Alternate Supervisor, who shall perform the duties of the Supervisor at any time the Supervisor is absent from the Site.

7.4 The Supervisor shall not be absent from the Site during working hours without prior approval by the Site Representative.

7.5 The Contractor shall employ only persons with the proper competence and experience to safely and effectively carry out the Scope of Work. If the Site Representative notifies the Contractor that the Department has determined that any person working on the Project is, in the opinion of the Department, incompetent, disorderly, or otherwise unsatisfactory, the Contractor shall discharge such person from the Project and shall not re-employ such person on the Project without receiving the prior approval of the Site Representative.

7.6 The Department shall designate a Site Representative who shall be authorized to sign daily Records for the Department and who shall be available during work hours to expedite DER approval of aspects of the Scope of Work as provided in Article 3.

7.7 The Supervisor's primary responsibilities are the management of the Contractor's activities on the Site and implementation of the Site Safety Plan set forth in the Proposal. The Site Representative's primary responsibility is to act on behalf of the Department in monitoring the activities of the Contractor, in interacting and coordinating with persons and agencies having interest in or authority over the Site, and in informing public officials, the press, and other interested persons of Site activities.

7.8 The Contractor will be permitted to work between the hours of 7:00 AM and 5:00 PM, Monday through Friday. No work shall be performed between the hours of 5:00 PM and 7:00 AM. Deviations from this work schedule require approvals of the Site Representative. The Contractor shall obtain approval of the Cleanup Director before disseminating information to the public concerning any Site activities.

ARTICLE 8

INSPECTIONS

8.1. On-Site:

The Contractor shall allow Department personnel and other persons designated by the Department immediate access to the Site, to collect samples of wastes on the Site, to observe and examine all operations and test procedures conducted by the contractor, or for

other purposes consistent with this Agreement. In performing such functions, Department personnel and agents shall avoid interference with the performance of work by the Contractor.

The presence of Department personnel shall not relieve the Contractor in any way from its obligations or liability under this Agreement. If Department personnel overlook or misjudge the quality, type, or manner of any work performed by the Contractor and if the Department pays for that work, such Department actions shall not bar subsequent rejection of that work by the Department at any time prior to the final payment of compensation to the Contractor by the Commonwealth. The Department shall advise the Contractor of any errors or omissions discovered by the Department as soon as possible, and the Contractor shall correct such work in a manner satisfactory to the Department.

The Contractor shall cooperate fully with any Project evaluations performed by the Department or its representatives during the course of or subsequent to the completion of the Project for a reasonable period of time.

ARTICLE 9

MODIFICATIONS

This Contract may only be modified by written agreement of the parties hereto. Neither the Cleanup Director nor Site Representative is authorized to modify any provision of this Agreement, or in any way to relieve the Contractor from its obligations under this agreement, except for Site decisions referred in this Agreement which this Agreement has authorized the Site Representative or the Cleanup Director to make.

ARTICLE 10

RECORD KEEPING AND REPORTING

The Contractor shall maintain complete detailed, and accurate Records of the services performed by it under this Agreement, in accordance with Section 12.4 of the Request for Proposals.

The Department may audit, examine, and inspect such Records during normal business hours. The Contractor shall maintain and make these Records available to the Department upon its request for a minimum of three (3) years and a maximum of ten (10) years following the issuance of a certificate of completion.

ARTICLE 11

PERIOD OF PERFORMANCE

The Contractor shall begin work on the Project within ten (10) working days of its receipt of the Notice to Proceed issued by the Department and shall complete the Project in accordance with the Project Schedules to be worked out and mutually agreed to by the Contractor and DER in accordance with Section 13.8 of the Request for Proposals. The completion date of this Project shall not be later than seven (7) months after receipt of Notice to Proceed unless this period of performance is extended by a formally executed contract amendment.

The Contractor and the Department agree that the time schedule for completing the Project is reasonable considering the scope of the Project and the normal climatic conditions at the Site during the portion of the year when the Project is scheduled to occur.

This Contract shall terminate if the Department fails to issue a Notice to Proceed to the Contractor within 120 calendar days of the signing of this Agreement unless the parties agree in writing to an extension of the time period. The Contractor agrees that if the Department is prevented from proceeding with the Project or from authorizing the Contractor to begin work on the Project for any reason, the Contractor shall not be entitled to claim damages caused by this delay.

The Department may modify the schedule in accordance with the procedures set forth in Article 9 hereof due to acts of God, causes beyond the control of the Contractor or unforeseen delays incurred due to modifications of the scope of work, public meetings, obtaining legal access to the work site as required by Article 4 hereof, or reviews, policies or procedures of the Department.

If approved delays occur, the contractor will be given equivalent time extensions to this Agreement without penalties.

ARTICLE 12

CONTRACT PRICE

The Department shall pay the Contractor a total Contract Price not to exceed \$2,966,287 for the satisfactory completion of all Phases of this Project in accordance with the contract documents. The phase sequence is the suggested order of work. The actual sequence will be that agreed to by the Site Representative and the Supervisor and noted in the minutes of construction meetings or by memorandum from the Supervisor to the Cleanup Director and the Site Representative or vice versa. These adjustments will not constitute a contract change. If a suggested change will substantially change the terms of the Contract only the Contracting Officer can authorize such a change. The Project consists of seven (7) Phases which are priced on a lump sum basis for each individual Phase.

The Contractor proposes three (3) project disposal options to DER, as follows, and as more particularly set forth in its proposal:

A. Disposal Facility Location

Rollins Environmental Services (LA) Inc.
Box 73877
Baton Rouge, LA 70897
(504) 778-1234

<u>Phase</u>	<u>Work To Be Prepared</u>	<u>RFP Section</u>	<u>Fixed Price</u>
1	Mobilization	3	97,207
2	Tankers	4	116,059
3	Surface Soil & Debris	5	669,960
4	Excavation	6	1,014,374
5	Demolition & Rough Grade	7 & 8	395,217
6	Final Grade	9	193,765
7	Demobilization	10	5,027
	Total Contract Price:		2,491,609

Off-Site:

The Contractor must:

- A. Identify name and location of Docking Facility that will be used for Barge Loading.
- B. Obtain DER approval for use of this Docking Facility.
- C. Secure necessary Permits.

In order to observe operations, DER must be given access to both the Docking Facility for Barge Loading, as well as the Docking Facility in Baton Rouge, LA which will be used for Barge Receiving.

B. Disposal Facility Location

Fondessy Enterprises Inc.
876 Otter Creek Rd., P.O. Box 7571
Oregon, OH 43616
(419) 726-1521

<u>Phase</u>	<u>Work To Be Prepared</u>	<u>RFP Section</u>	<u>Fixed Price</u>
1	Mobilization	3	100,659
2	Tankers	4	116,973
3	Surface Soil & Debris	5	743,857
4	Excavation	6	1,150,041
5	Demolition & Rough Grade	7 & 8	399,627
6	Final Grade	9	195,281
7	Demobilization	10	5,066
	Total Contract Price:		2,711,504

C. Disposal Facility Location

GSX Service of South Carolina, Inc.
Route 1, P.O. Box 255
Pinewood, SC 29125
(803) 452-5003

<u>Phase</u>	<u>Work To Be Prepared</u>	<u>RFP Section</u>	<u>Fixed Price</u>
1	Mobilization	3	104,804
2	Tankers	4	119,537
3	Surface Soil & Debris	5	826,719
4	Excavation	6	1,300,362
5	Demolition & Rough Grade	7 & 8	410,116
6	Final Grade	9	199,572
7	Demobilization	10	5,177
	Total Contract Price:		2,966,287

The parties agree that the Contractor currently can only make available Option C in performance of its obligations under this Agreement. DER and the Contractor agree that Option C is the option to be employed by the Contractor; provided however, prior to the start of Phase 4 of Option C, the Contractor shall notify the Contracting Officer in writing whether or not Options A or B are then available for Contractor's use. If, prior to the start of Phase 4, Contractor notifies the Contracting Officer that either or both of Options A and/or B are available for Contractor's use in performance of its obligations hereunder, the Contracting Officer shall have the right to direct the Contractor to use any of the available listed options instead of Option C. If the Contracting Officer so directs the Contractor to use Option A or B prior to the start of Phase 4, the fixed prices for such option listed above shall apply and the difference between the amount paid to the Contractor for completion of (1) Phases 1 through 3 under Option C and (2) Phases 1 through 3 under the alternate option directed to be used by the Contracting Officer, shall be deducted from DER's payment to Contractor for work performed under Phase 4 of the project.

ARTICLE 13

METHOD OF PAYMENT

The Contractor shall submit invoices to the Department for each individual Phase of work, in accordance with Article 12, as each respective Phase is completed in accordance with the Contract Documents and accepted by the DER Site Representative.

Invoices shall be mailed by the contractor to the following address, with a copy provided to the Site Representative.

Donald M. Becker, Contracting Officer
Bureau of Waste Management
Department of Environmental Resources
Commonwealth of Pennsylvania
7th Floor Fulton Building
P. O. Box 2063
Harrisburg, PA 17120

The Department shall make payment of each invoice within 30 days of receipt of the invoice unless there is reason to question the amount of the invoice, in which case the Department shall promptly notify the Contractor. In such case the undisputed amount shall be approved for payment.

An invoice shall include but not be limited to:

1. A narrative description of the work performed on each Phase of the Project.
2. Signed acceptance by the Site Representative that the invoiced work has been satisfactorily completed.
3. Documentation to demonstrate payment of Subcontractor.

ARTICLE 14

000685

SUBCONTRACTING AND ASSIGNMENT

The Contractor shall obtain the written authorization of the Department before

subcontracting or assigning to any other person, governmental agency, or business organization other than those specifically identified in the Contractor's Proposal any portion of the Project, except for purchase of supplies or standard commercial or maintenance services.

The Contractor shall require any subcontractor, agent, or assignee retained by it to comply with the requirements of this Agreement and shall be as fully responsible and liable for the acts and omissions of its subcontractors, agents, or assignees, and of persons directly or indirectly employed by them, to the same extent as it is for the acts and omissions of its own personnel and employees. The Contractor shall require any foreign corporation engaged by it to undertake any portion of the Project to comply with all applicable Pennsylvania laws. In no event shall any such subcontractors, agents, or assignees be considered parties to this Agreement, except as specifically provided herein.

ARTICLE 15

INDEMNIFICATION

Notwithstanding any provision in any of the other contract documents, the Contractor shall be solely responsible for the work under the contract and shall keep, save, indemnify and hold harmless the Commonwealth and its employees from and against any and all claims, demands, suits, actions, recoveries, judgments, and costs and expenses in connection therewith on account of the loss of life, property, or injury or damage to the person, body, or property of any person, agency, corporation, or government entity, which shall arise from or result from the work and/or materials supplied by or arising out of the performance of this contract. The Contractor's liability under this contract shall continue after the termination of the contract with respect to any liability, loss, expense, or damage resulting from acts occurring prior to termination. This indemnification obligation is not limited by, but is in addition to the insurance obligation contained in this agreement. The Contractor shall not be responsible for the negligence of Commonwealth's employees for activities or actions that are not directly related to the work performed under this contract.

ARTICLE 16

CONFLICT OF INTEREST

The Contractor shall warrant that, to the best of the Contractor's knowledge and belief, there are no relevant facts or circumstances which could give rise to an organizational conflict of interest, as defined in 41 CFR 15-1.5401, or that the Contractor has disclosed all such relevant information.

The Contractor shall agree that if an actual or potential organizational conflict of interest is discovered after award, the Contractor will make full disclosure in writing to the DER. This disclosure shall include a description of actions which the Contractor has taken or proposes to take, after consultation with DER to avoid, mitigate, or neutralize the actual or potential conflict.

The DER may terminate this Contract for convenience, in whole or in part, if it deems such termination necessary to avoid an organizational conflict of interest. If the Contractor was aware of a potential organizational conflict of interest prior to award or discovered an actual or potential conflict after award and did not disclose or misrepresented relevant information to the DER, the DER may terminate the contract for default, debar the Contractor from DER contracting, or pursue such other remedies as may be permitted by law or this contract.

The Contractor further shall agree to insert in any subcontract or consultant agreement hereunder the provisions which shall conform substantially to the language of this clause, including this Article.

In addition to the requirements of the contract article entitled "Conflicts of Interest", the following provisions with regard to individual personnel performing under this contract shall apply for the duration of the contract:

The Contractor shall agree to notify the DER of any actual, apparent, or potential conflict of interest with regard to any individual. Notification of any conflict of interest shall include both organizational conflicts of interest and personal conflicts of interest (which are defined as the same types of relationships as an organizational conflict of interest, but applicable to an individual).

In the event that a personal conflict of interest appears to exist, the individual who is affected shall be disqualified from taking part in any way in the performance of the assigned work which created the conflict of interest situation.

ARTICLE 17

DEMobilIZATION AND PROJECT COMPLETION

The Contractor must obtain written approval from the Site Representative for removal of supplies and equipment from the Site prior to completion of the Scope of Work, and this approval shall not be unreasonably withheld. The Contractor must obtain written certification from the Site Representative that the Scope of Work has been completed before it initiates complete demobilization of the Site.

ARTICLE 18

TERMINATION

Notwithstanding any provisions in any of the contract documents the Department may terminate this Agreement at any time after serving upon the Contractor a written notice of its intention to terminate this Agreement stating the ground or grounds upon which this intention is based. Unless the ground or grounds for termination involve a threat to public health or safety caused or contributed to by the Contractor, the Department will allow the Contractor at least ten (10) days in which to propose and reach agreement upon an alternative arrangement to terminating the Project satisfactory to the Department. If such an agreement cannot be reached by the parties within ten days, or such longer time as the Department may provide, this Contract shall terminate.

If the Department states in the notice of termination that the ground or grounds for termination involve a threat to public health or safety, this Agreement shall terminate immediately upon the Contractor's receipt of the written notice of intention to terminate.

The Contractor shall be paid according to the provisions of Article 12 for all work properly performed under this Agreement prior to termination.

000637

ARTICLE 19

INSURANCE

The Contractor shall procure and maintain during the life of this Agreement adequate insurance of the types specified below, in an amount equal to or exceeding any minimum amount specified below, in a form that will protect the Contractor and the Commonwealth from all claims and liability for injury to persons and for damage to property occurring during the course of the Project and naming the Commonwealth as an additional insured:

- 19.1. Workmen's Compensation and Employer's Liability Insurance in the amounts required by law to cover all the Contractor's and its Subcontractors' personnel employed on the Project. In the event that any of the work is sublet, the Contractor shall require the subcontractor to provide Workmen's Compensation and Employer's Liability Insurance for all its employees.
- 19.2. Comprehensive General Liability Insurance for bodily injury and property damage in an amount not less than \$1,000,000 per occurrence. This insurance shall provide the following coverages and endorsements:
 - a. Premises and operations hazards;
 - b. Explosion, collapses, and underground hazards;
 - c. Products and operations hazards;
 - d. Contractual insurance; and
 - e. Broad form property damage.
- 19.3. Automobile Liability Insurance covering the use of all vehicles used by the Contractor, whether owned, hired, or nonowned. This insurance shall be in the amount of \$1,000,000 per occurrence for combined bodily injury and property damage liability.
- 19.4. Excess Liability Insurance covering bodily injury and property damage in excess of the coverage provided by its Comprehensive General and Automobile Liability Insurance in an amount of \$1,000,000 in the aggregate.

The Contractor shall obtain all insurance from companies licensed to write such insurance in the Commonwealth. All policies shall be written so that the Department will be notified in writing of their cancellation or restrictive amendment at least thirty (30) days prior to the effective date of such cancellation or amendment.

Certificates from the Contractor's insurance carriers stating the coverage provided, the limits of liability, and expiration dates shall be submitted to the Department before work on the Project is begun. Insurance renewal certificates must be furnished to the Department by the Contractor at least twenty (20) days prior to the expiration date of any of the initial insurance.

ARTICLE 20

BONDING

None of the insurance required by this Agreement shall in any way relieve the Contractor of or diminish any of its obligations and liabilities under this Agreement.

20.1. The Contractor, within ten (10) days of the "Notice to Proceed" commencing the term of this Contract, shall furnish the Department with the following bonds:

- a. A performance bond in the amount of 100 percent of the Contract price conditioned upon the Contractor's satisfactory performance of all services, covenants, terms and conditions of this Contract and further conditioned upon the completed work at the Site remaining free from all defects, due to faulty materials, equipment or workmanship, and upon Contractor's making whatever adjustments or corrections are necessary to cure any such defects for one (1) year following the completion of this project.
- b. A labor and materials payment bond in the amount of 100 percent of the contract price, conditioned upon the Contractor and its subcontractors making prompt payment to all persons supplying labor, materials and transport and disposal services in the prosecution of the services required hereunder.

20.2. Bonds required under this Section shall be executed by the Contractor and a corporate bonding company which is:

- a. Licensed to transact such business in the Commonwealth; and
- b. Certified by the Department as an acceptable surety on Bonds.

Forthwith upon notice, the Contractor shall give the Department written notice of the following: the initiation of bankruptcy proceedings involving the surety; the loss of a surety's right to do business in the Commonwealth; or the termination of the surety's certificate of authority as an acceptable surety on bonds. In such event, the Department reserves the right to require the Contractor to substitute another bond or bonds in such form and sum and signed by such other surety or sureties it deems necessary.

20.3. None of the bond requirements of this Agreement shall in any way relieve the Contractor of or diminish any of its obligations and liabilities under this Agreement.

ARTICLE 21

REPORT OF CONTRIBUTIONS

Contractor will comply with Section 1605.1(a) of the Pennsylvania Election Code, which provides as follows:

- (a) Any business entity, including but not limited to a corporation, company, association, partnership, or sole proprietorship, which has been awarded nonbid contracts from the Commonwealth and its political subdivisions during the

preceding calendar year, shall report by February 15 to the Secretary of the Commonwealth an itemized list of all political contributions known to the business entity by virtue of the knowledge possessed by every officer, director, associate, partner, limited partner or individual owner that has been made by (1) any officer, director, associate partner, limited partner, individual owner, or members of their immediate family, and (2) any employee or members of his immediate family whose political contribution exceeded one thousand dollars (\$1,000) during the preceding year. For the purpose of this subsection, "immediate family" means a person's spouse and any unemancipated child.

ARTICLE 22

DISPUTE RESOLUTION

Any dispute which arises under this Contract shall in the first instance be the subject of informal negotiations between the Site Representative and the Supervisor. If the Site Representative and the Supervisor cannot resolve the dispute within seven (7) days from the time the dispute arises it shall be presented to the Bureau of Waste Management's representative for appropriate resolution upon written notice by the Contractor. The period for dispute negotiations may be extended by mutual agreement of the Bureau of Waste Management and the Contractor. The decision of the Department shall be final subject to the General Conditions (Attachment 3) entitled Disputes.

ARTICLE 23

HEADINGS

Headings herein are for reference purposes only and are not intended to be used in the interpretation of the terms and conditions of this Agreement.

ARTICLE 24
SIGNATURES

IN WITNESS WHEREOF, the parties hereto have set their hands and seals the day and year first written, intending to be legally bound hereby.

ATTEST: (CORPORATE SEAL)

ROLLINS ENVIRONMENTAL SERVICES (ES) INC.

Jan M. Faria
Secretary/Treasurer
(Cross out one)

BY: Charles S. ...
~~President~~/Vice-President
(Cross out one)

Fed. I.D. # 51-0274818

ATTEST:

COMMONWEALTH OF PENNSYLVANIA
DEPARTMENT OF ENVIRONMENTAL RESOURCES

John P. Hule
Approved as to legality and form:

[Signature]
Deputy Secretary for Administration

John P. Hule
Office of Attorney General

APPROVED:
[Signature]
Secretary of Budget and Administration

Chief/Assistant Counsel, DER

I hereby certify that funds in the amount of _____ are available under Appropriation

[Signature]
Comptroller

001.035.306.26.3.3300.33139.310 = \$2,014,527
001.035.753.26.7.3300.33137.310 = 751,760
ME 96311 2,766,287

000641

December 23, 1986

717-737-9271

Rollins Environmental Services (FS), Inc.
Attention: Charles Swinburn, Vice President
Chadds Ford Business Campus
P. O. Box 92
Chadds Ford, PA 19317

Dear Mr. Swinburn:

I am pleased to enclose two executed copies of the contract between the Commonwealth of Pennsylvania, Department of Environmental Resources, and Rollins Environmental Services (FS), Inc., for the cleanup of hazardous and non-hazardous materials presently located on property known as the "Wade Site" located at Number One Flower Street, Chester, Pennsylvania. Please accept this letter as a Notice to Proceed, as called for in the December 23, 1986 contract. Implementation of the terms and conditions of the contract must begin within ten (10) working days from receipt of this letter.

It is important that all project activities be well coordinated to ensure smooth implementation of construction. Therefore, Rollins should hold a project "start-up" meeting, as soon as possible, with DER and Weston Project Management staff to establish an initial working relationship and discuss various project management issues. Arrangements for this meeting should be made by contacting Robert Allen, DER's Site Representative, located at Ridley Creek's District Office, Ridley Creek State Park, Sycamore Mills Road, Media, Pennsylvania 19063, Telephone 215-565-1687, and John Claypoole, Cleanup Director with Roy F. Weston, Inc., located at Weston Way, West Chester, Pennsylvania 19380, Telephone 215-692-3030.

All project invoices are to be sent to Donald M. Becker, Contracting Officer, P. O. Box 2063, Harrisburg, Pennsylvania 17120, Telephone 717-733-7316, and must contain, as a minimum, the information contained on the attached mock invoice. It is important to note that the language used in the contract to identify and describe Tasks and Work Products must also be used in completing the invoice. This should help to avoid delays in processing the invoices. As a final note, the personnel changes proposed in your December 9, 1986 letter to Mr. Donald Becker of my staff are acceptable as proposed.

We are looking forward to working closely with your staff to ensure the successful and timely completion of this project. Should you or your project staff need further clarification of any issues associated with this contract, please contact Mr. Donald Becker at 717-733-7316.

Sincerely,

James P. Snyder
Assistant Director
Bureau of Waste Management

Enclosure

000642

July 27, 1987

717-737-9871

Richard A. Jaffe, Director
Governmental Services and Contract Administration
Rollins Environmental Services (FS), Inc.
One Rollins Plaza
P.O. Box 2349
Wilmington, DE 19899

Dear Mr. Jaffe:

Enclosed is a fully executed copy of Amendment No. 1 to Contract ME 96311 between Rollins Environmental Services (FS), Inc. and the Department of Environmental Resources. This amendment will allow for a time extension of the existing contract until December 31, 1987.

Since the Wade site is now fully cleaned up, the entirety of all out-of-scope work is known. It is now time to meet and discuss these remaining issues. My office will be contacting you shortly to arrange for such a meeting. Prior to our meeting, please submit all final cost estimates for all work done outside of the original contract to me for review. If you have any questions, please contact me at 717-737-9871.

Sincerely,

Kim Dekona
Administrative Assistant
Bureau of Waste Management

Enclosure

cc: Ms. Dekona
Mr. Snyder
Ms. Miller
Mr. Becker
Mr. Pieper
Mr. Allen
Mr. Johnson
Mr. Claypool ✓
File
Chron. File

KD:ses

000648

AMENDMENT NO. 1
TO AGREEMENT BETWEEN
PENNSYLVANIA DEPARTMENT OF ENVIRONMENTAL RESOURCES
AND
ROLLINS ENVIRONMENTAL SERVICES, (FS) INC.

THIS AGREEMENT, made this 16 day of July, 1987, by and between the Pennsylvania Department of Environmental Resources, hereinafter referred to as "DEPARTMENT" and Rollins Environmental Services (FS) Inc., P.O. Box 92, Chadds Ford, Pennsylvania 19317, hereinafter referred to as "CONTRACTOR."

WHEREAS, the DEPARTMENT entered into an agreement with the CONTRACTOR on December 22, 1986 to provide cleanup of hazardous and non-hazardous materials presently located on property known as the "Wade Site" located on Number One Flower Street, Chester, Pennsylvania.

WHEREAS, the cleanup services to be provided pursuant to the terms and conditions of the aforesaid Agreement shall be required beyond the termination date specified therein.

WHEREAS, this time extension is required due to factors beyond the control of the DEPARTMENT and the CONTRACTOR.

NOW, THEREFORE, the parties hereto, intending to be legally bound hereby, agree as follows:

1. The termination date of the Agreement is extended from July 24, 1987 to December 31, 1987.
2. No additional funds shall be required for this time extension.
3. All other terms and conditions of the Agreement which are not modified by this Amendment remain in full force and effect.

600644

IN WITNESS WHEREOF, the parties hereto have hereunto set their hands and seals the day and year above written.

ATTEST:

Jan M. Ewing
Secretary/Treasurer
(Cross out one)

ROLLINS ENVIRONMENTAL SERVICES, (FS) INC.

Charles Swoboda
~~President~~ Vice-President
(Cross out one)

Federal I.D. No. 51-022-8924

ATTEST:

Peggy J. Williams

COMMONWEALTH OF PENNSYLVANIA
DEPARTMENT OF ENVIRONMENTAL RESOURCES

BY Mark McCallister

Title

APPROVED AS TO LEGALITY AND FORM: Lisa Bell

John F. Hall
Office of Attorney General

John W. Cassell
Chief/Assistant Counsel
Department of Environmental Resources

APPROVED:

BY: Mary L. DeKun
Secretary of Budget and Administration

2025 8 31

I hereby certify that funds in
the amount of - 0 -
are available under Appropriation
001-035-306-86-3-3300-33139-310
001-035-753-86-7-3300-33139-310

Emma J. Mariani
Comptroller

000645

AMENDMENT NO. 2
TO AGREEMENT BETWEEN
PENNSYLVANIA DEPARTMENT OF ENVIRONMENTAL RESOURCES
AND
ROLLINS ENVIRONMENTAL SERVICES (FS), INC.

THIS AGREEMENT, made this _____ day of _____, 1987, by and between the Pennsylvania Department of Environmental Resources hereinafter referred to as "DEPARTMENT" and Rollins Environmental Services (FS), Inc., P.O. Box 92, Chadds Ford, Pennsylvania 19317, hereinafter referred to as "CONTRACTOR."

WHEREAS, the DEPARTMENT entered into an agreement with the CONTRACTOR on December 22, 1986, to provide clean up of hazardous and non-hazardous materials located on property known as the "Wade Site" located on Number One Flower Street, Chester, Pennsylvania.

WHEREAS, the DEPARTMENT and the CONTRACTOR agreed to and executed Amendment No. 1 to the original agreement whereby the termination date of the said agreement was extended from July 24, 1987, to December 31, 1987, and

WHEREAS, the original agreement provided for cleanup of hazardous and non-hazardous materials, and

WHEREAS, it is necessary for the CONTRACTOR to provide additional cleanup activities not specified in the scope of work of the original agreement, due to unforeseen site conditions and additional hazardous and non-hazardous materials found on the Wade Site, and

WHEREAS, the DEPARTMENT and the CONTRACTOR have agreed upon a price to be paid to CONTRACTOR to provide these additional professional services.

NOW, THEREFORE, the parties hereto, intending to be legally bound hereby, agree and covenant as follows:

1. CONTRACTOR agrees to perform the following additional services related to materials cleanup at the Wade Site:

- Removal and disposal of PCB capacitors	\$ 4,065.43
- Sorting scrap from Grid 41	\$ 15,785.52
- Tanker cutting and removal of residual solids	\$ 5,908.83
- PCB analyses	\$ 529.38
- Disposal of gas cylinders	\$ 1,776.24
- Closure of Underground Storage Tank	\$ 55,025.81
- Removal and disposal of industrial sludge	\$ 10,136.01

2. DEPARTMENT agrees to pay CONTRACTOR an additional amount not to exceed \$93,227.22 for such services. DEPARTMENT shall reimburse the CONTRACTOR upon receipt of invoices for the additional cleanup performed.

000646

3. The maximum amount of the agreement is increased from \$2,966,287 to \$3,059,514.22.
4. All other terms and conditions of the agreement which are not specifically modified by this amendment shall remain in full force and effect.

IN WITNESS WHEREOF, the parties hereto have hereunto set their hands and seals the day and year above written.

ATTEST
(Corporate Seal)

BY: _____
Secretary/Treasurer
(Cross out one)

BY: Charles S. [Signature]
President/Vice President
(Cross out one)

Federal Identification Number or
Social Security Number

ATTEST

COMMONWEALTH OF PENNSYLVANIA
DEPARTMENT OF ENVIRONMENTAL RESOURCES

Deputy Secretary for
Environmental Protection

APPROVED AS TO LEGALITY AND FORM

APPROVED:

Chief/Assistant Counsel
Department of Environmental Resources

Secretary, Office of the Budget

Office of Attorney General

Date

I hereby certify that funds in the amount
of _____ are available under
Appropriation

Comptroller

Date

000648

WESTON

APPENDIX C

SCHEDULES AND REQUESTS FOR PROGRESSIVE SEQUENCING

000649



WESTON WAY
WEST CHESTER, PA 19380
PHONE: 215-692-3030
TELEX: 63-5348

16 January 1987

Mr. Fred Klotzbach
Rollins Environmental Services (FS), Inc.
P.O. Box 92
Chadds Ford, PA 19317

Dear Fred:

The purpose of this letter is to confirm the understanding we reached yesterday regarding schedule modifications, relative to Phase I of the Wade Site Cleanup. Your plan for performing the site survey work after the removal of debris and soil piles is acceptable. However, it is important to note that the RFQ/P specified a sequential execution of the work without overlap of Phases. WESTON has developed a Phase I checklist based upon the requirements of the RFQ/P and the RES(FS), Inc. proposal (similar checklists will be developed for subsequent phases). A copy of the checklist is enclosed for your information. It is our position that payment for Phase I will not be authorized until all of the items on the checklist (including site survey) have been completed.

Additionally, I would like to mention that I will need your revised project schedule in the near future. Specifically, WESTON and the DER are requesting the revised schedule on or by 16 January 1987. Your proposal and plans for executing Phases IV and V in an overlapping manner should be submitted by 30 January 1987 or by the end of Phase II, whichever comes first.

One final item that I would like to address is the electrical substation and PCB capacitors staged on-site. I have currently authorized you to pack the leaking PCB capacitors in DOT approved drums with absorbent packing. Please submit a written proposal (or a change order form) for evaluating the electrical substation for the presence of PCB dielectric. The proposal should also address the plans and costs associated with the authorized

000650

WESTON

Mr. Fred Klotzbach
Rollins Environmental Services, Inc.

14 January 1987
Page 2

containerization and subsequent transportation and disposal at a permitted PCB facility. Please submit your proposal by 23 January 1986.

Sincerely,

ROY F. WESTON, INC.

John E. Chappell
~~John E. Chappell~~
Project Engineer

JEC:agd

cc: R. Pease
C. Carleo
S. Egnaczyk
R. Allen (PA DER)
D. Becker (PA DER)

000651

Rollins Environmental Services (FS) Inc.

Chadds Ford Business Campus, P.O. Box 32, Chadds Ford, PA 19317
1215, 358-5650

January 19, 1987



Rollins

Mr. John Claypool
Roy F. Weston, Inc
Weston Way
West Chester, PA 19380

RE: Wade Site, Chester, PA

Dear Mr. Claypool:

The following is our proposed work schedule for this project:

<u>Phase</u>	<u>Task</u>	<u>Days</u>	<u>Time Period (1987)</u>
1	Mobilization	7	Jan. 8 - Jan. 16
2	Tankers, Metal & Wood Removal	16	Jan. 19 - Feb. 9
3	Tires, Drums & Surface Soil Removal	34	Feb. 10 - Mar. 30
4	Subsurface soil Removal	22 *	Mar. 31 - Apr. 30
5	Bldg. Demolition & Rough Grading	13 *	Apr. 13 - Apr. 30
6	Final Grading & Erosion Control	25	May 1 - June 5
7	Demobilization	5	June 8 - June 12

* 13 Day Overlap

Written notification will be provided for any variances to this schedule.

Sincerely,

Frederick J. Klotzbach, Jr.
Senior Project Manager

FJK/dg

cc: Donald Becker, PADER
Robert Allen, PADER
Robert Pease, Weston
R. Jaffe, RES(FS)

000652



WESTON WAY
WEST CHESTER, PA 19380
PHONE: 215-692-3030
TELEX: 83-5348

19 January 1987

Mr. Fred Klotzbach
Rollins Environmental Services(FS), Inc.
P. O. Box 92
Chadds Ford, PA 19317 W. O. #0739-26-03

Dear Fred,

As we discussed yesterday evening, there are several tasks in Phase I which have yet to be completed. These include:

- 1) An industrial hygiene technician must be on site full time,
- 2) The work zones must be delineated,
- 3) A decontamination zone must be constructed.

Additionally, while checking the specifications, I found that two rounds of 8 hour background ambient air monitoring samples are required. To date, one round of four hour samples has been collected. There are a number of items in Phase I which have been begun or for which equipment has been ordered, including:

- 1) Construction of truck scales,
- 2) Repairs to the perimeter fence,
- 3) Sediment barrier at the site perimeter.

I am concerned that a substantial amount of the Phase II work has been initiated despite the uncompleted status of Phase I. The overlapping of phases is not in conformance with the requirements of the RFQ/P nor of the contract between the PA DER and RES(FS), Inc. The overlapping of Phases I and II has been discussed with the Site Representative, Mr. Robert Allen and Mr. Donald Becker, the DER contracting officer for this project. We concur that the overlapping is not in conformance with the above mentioned documents. Consequently, you are formally directed to expedite work on Phase I prior to performing any more Phase II tasks until:

000653

WESTON

Mr. Fred Klotzbach
Rollins Environmental Services(FS), Inc.

16 January 1987
Page 2

- 1) All of the tasks associated with Phase I have been completed to the satisfaction of the Clean-up Director and the Site Representative, or;
- 2) A letter requesting a variance for various tasks requiring a delay has been submitted to the Clean-up Director and approved by the Contracting Officer.

One additional matter that I would like to discuss is the question you and Mr. Paul Thomas of RES (DE), Inc. raised regarding the frequency of collection for air monitoring samples. I understand that your interpretation is that daily samples will be collected during activities involving handling of hazardous materials (Phases III and IV). My interpretation is that air monitoring is required on a daily basis for the duration of the work. Section 13.10.3 states, "Active monitoring shall be conducted . . . at all times during construction activity at the site". Additionally, Section 13.10.2 of the RES(FS), Inc. proposal states, "Ambient air quality will be monitored during all site clean-up work".

The agreement we reached during our evening meeting on January 15, 1987 is acceptable to me and I will discuss it with the Contract officer. We agreed that air monitoring for volatile organics will be performed until the completion of all hazardous material work (through the end of Phase IV) and that monitoring for airborne particulates will be performed through the completion of demolition work (Phase V). Air samples will be collected daily from three of the air monitoring stations which have been designated. Additionally, the specifications require that a daily duplicate be obtained from one of the three daily stations.

000654

WESTON

Mr. Fred Klotzbach
Rollins Environmental Services (FS), Inc.

16 January 1987
Page 3

I believe our position is clear on these matters. If you feel that the positions described in this letter are not accurate, I would recommend that we set up a conference call among the interested parties to discuss them.

Sincerely,

ROY F. WESTON, INC.

John E. Claypool Jr.

~~John E. Claypool Jr.~~
Project Engineer
Waste Site Clean-up Director

JEC:ime

cc: R. Pease
S. Egnaczyk
C. Carleo

R. Allen (PADER)
D. Becker (PADER)
M. Mellinger (RES)

Note: A handwritten version of this letter was delivered to F. Klotzbach on January 15, 1987.

000655

Rollins Environmental Services (FS) Inc.

MEMORANDUM

TO: Robert Allen, - Site representative, PADER
John Claypool - Clean-up director, Weston

FROM: Fred Klotzbach, Jr. - Supervisor, RES(FS) *Rec'd. 2/3/87*
Fred Klotzbach, Jr.

SUBJECT: REQUEST FOR PROGRESSIVE SEQUENCING OF PHASE 5 DEMOLITION WORK

DATE: January 31, 1987

REFERENCE A: Agreement by and between the Commonwealth of Pennsylvania
Department of Environmental Resources and Rollins Environmental
Services, RES(FS), Inc. Dated December 22, 1986.

In accordance with Article 12 of Reference A, Paragraph 1, RES(FS) is requesting that it be permitted to perform portions of the Phase 5 demolition work during Phases 2 through 5, inclusive. The following specific reasons are cited for this request:

- a. RES(FS) has an obligation to perform in an expeditious and professional manner in accordance with Article 7.1 of Reference A and has acknowledged in Article 2, Paragraph 2 that the work can be performed under the normal climatic conditions at the site during this winter portion of the year. We have experienced some early severe snowfalls, one after the other with more in the forecast. The demolition work is not as severely affected by weather as other phases and would enable RES(FS) to continue to meet its schedule.
- b. The clearing of structures will make it easier for RES(FS) to complete components of other phases of work in a more expeditious manner. The site has very little "clean" area for stockpiling non-contaminated rubber, steel and debris prior to its being shipped off site and for placing construction facilities and equipment.
- c. Using the demolition phase work during Phases 2 through 4 would enable RES(FS) to utilize non-productive time for personnel and equipment normally encountered in the course of scheduled work for productive purposes.
- d. RES(FS) believes that the request is covered by the terms and conditions of the contract.

000056

Rollins Environmental Services (FS) Inc.

2

RES(FS) has submitted a Health and Safety plan for Phase 5 work to be completed during Phases 2 through 5 and Phase 5 exclusively.

We look forward to your earliest reply.

FJK/leb

cc: R. Jaffe
R. Pease
D. Becker

000657



MANAGERS

DESIGNERS/CONSULTANTS

WESTON WAY
WEST CHESTER, PA 19380
PHONE: 215-692-3030
TELEX: 83-6348

9 February 1987

Mr. Fred Klotzbach
Rollins Environmental Services(FS), Inc.
P.O. Box 92
Chadds Ford, PA 19317

Dear Fred:

I have had several conversations with Rob Allen, Don Becker and Bob Pease regarding your request for "progressive sequencing" of Phase 5 activities. Your letter provided us primarily with the reasons you feel that progressive execution of Phase 5 during Phases 2 through 4 was appropriate and necessary. In order for us to thoroughly evaluate your request, a detailed written proposal describing your technical approach is needed. Your technical approach should address, at a minimum, the following items:

- o List of the equipment to be used for the demolition work, if it differs from the equipment specified in the RES(FS) proposal;
- o A plan for performing the demolition work in a logical sequence of tasks; tasks should be of a duration approximating the anticipated periods of downtime;
- o If demolition activities are planned when activities associated with other phases are underway, a detailed description of how personnel not associated with demolition work are kept clear and accounted for;
- o Delineate on a site plan where the demolition rubble will be staged.

Please consider the following factors when developing your approach for progressive execution of Phase 5. As you are aware, four large electrical capacitors were recently discovered in a metal building adjacent to the main shredder room. Additionally, we both inspected the main electrical panel for the shredder equipment and observed a heavy oil coating on much of the

000658

WESTON

Rollins Environmental
Services(FS), Inc.

9 February 1987
Page 2

switchgear. We have discussed the likelihood of PCB contamination in these areas. In light of these findings, demolition work in these areas will not be permitted to proceed until the presence or absence of PCB has been determined.

The safety plan you have submitted to me is currently under review. I expect to provide you with my comments on the plan in the next week.

Very truly yours,

ROY F. WESTON, INC.

John E. Claypool, Jr.
John E. Claypool, Jr.
Project Engineer

JEC:lme

cc: Bob Pease
Chris Carleo
Steve Egnaczyk
Rob Allen (PADER)
Don Becker (PADER)

000659

MEMORANDUM

TO: John Claypool - Weston
FROM: Fred Klotzbach - RES(FS) *FK*
RE: PROGRESSIVE SEQUENCING OF PHASE 5 WORK
DATE: February 11, 1987

REFERENCE A: Weston February 9, 1987 letter concerning progressive sequencing of Phase 5

In reply to Reference A the following submittal is made:

1. Concerning listed equipment in Section 3.2 of our original proposal, we are proposing to utilize a 225 hydraulic excavator with bucket (or equivalent) and a 235 CAT with 52' demolition boom and 225 ton shear in place of the American 5300 crane with pear ball and clamshell. All other equipment for taking down masonry walls, etc. remains the same including bucket loaders, bobcats, pneumatic tools, hand wrecking bars, etc.
2. The sequence of tasks will be performed in the exact opposite direction from that originally proposed. This will allow the least number of personnel not associated with demolition to be kept clear of the work area. Refer to the attached demolition zone delineation drawing for area identification.

Area A - Elevator shaft will be left intact until the 235 CAT is on site (During Zone H & I work).

Area B - During times the tire shredding operations are temporarily halted, the area will be cleared of personnel and masonry walls and collapsed wooden roof removed. Debris will be staged in the southern part of Grid 5.

Area C - Area C is basically demolished and to the north will be used for rubber storage prior to washing. The southern area will be used for rubble storage.

Area D - Is the east and south walls of the crushed drum and tire/shredded rubber piles which have been moved forward into Grids 38 and 39. Since no one would be working in this area after the drums are shipped, this area could be knocked down and stockpiled in Grid 6 as time allows.

000660

Area E - Would be next. Again, no one would be working in this area at any time except for demolition. This area could be knocked down and stockpiled in Grids 6 & 7 with the roof being placed in Grid 41. This area could be worked as time allows.

Area F - The wood roof will be placed in Grid 41 after removal. Steel and vessels will be placed in Grid 23 for later shipment. Masonry work will be pushed into Grid 8. This work will be performed after excavation and emptying of the underground tank. Again, no other work will be occurring in the immediate vicinity of this work when it is being performed.

Area G - The steel work on the ground will be pushed aside to await the 235 CAT shear.

Area I - This area demolition will be performed with the CAT 235 shear. All excavation work south of this area should be complete prior to start of this work. If it hasn't been, this work will not be performed when dump trucks for secure chemical off site disposal are being loaded. Rubble will be staged in Grids 8 and 24. The tire shredding operation should be completed and the Area A elevator shaft will be taken down with the shear and the rubble pushed back into Grid 6.

Area H - This area will not be demolished until it is confirmed that there is no PCB contamination present. The structural steel will be taken down with the shear and piled in Area 26 for off site removal.

The sequencing may involve Area D being performed first and then B or E depending on down time encountered during tire shredding.

As it would appear that most of the demolition work will occur while the southern and northern parts of the site are being excavated (Phase 4 work) there should not be any time where the two phases will "impact" each other.

3. As indicated in 2 above, there should never be demolition work and either Phase 3 or Phase 4 work being performed in adjacent grids simultaneously. In addition, demolition work will not occur during loading out operations (when other than RES(FS) personnel would be in the contaminated zone) in Phase 3. This is because the demolition equipment will be utilized for load out. The area I work would not be performed when trucks are being loaded out for secure chemical off site disposal because again with the exception of the CAT 235 shear, the same equipment is being utilized.

000661

Basically the only time demolition work will be performed is when only RES(FS) work personnel are on site. At the daily safety meeting the area of demolition will be explained and the area put off limits to all but the demolition equipment operators and foreman. Before any masonry structures or roofs are knocked down, the foreman will ensure that both sides of the structure are clear. The foreman will also ensure that only small sections of masonry are taken down versus an entire wall which may topple some other structure.

4. Rubble staging is addressed in 2 above.


FJK/leb

Attachment

cc: R. Jaffe

000602

DEMOLITION ZONE DELINEATION DRAWING



000662

MEMORANDUM

TO: John Claypool - Weston
FROM: Fred Klotzbach - RES(FS) *FK*
RE: TIME SCHEDULE
DATE: 12 February 1987

Attached is the bar chart time schedule. This chart is a graphic presentation of my January 19, 1987 written schedule.

FJK/leb

Attachment

cc: R. Jaffe

000664

RES(FSS)
WADE SITE
Chester, PA

1987

Jan.

Feb.

Mar.

Apr.




PHASE 1: Mobilization & Site Preparation

- Facilities Established
- Baseline Air Monitoring
- Perimeter Fence Repair
- Re-establish Grid System
- Drainage & Erosion Control Measures


PHASE 2: Removal of Tankers, Wood, & Scrap Metal

- Remove Tankers
- Remove Wood
- Remove Scrap Metal




PHASE 3: Removal of Surface Soil, Crushed Drums & Tires

- Remove Crushed Drums
- Remove Surface Soil
- Remove Tires
- Analyze & Remove 11 Drums
- Remove/dispose of contents of Underground Tank




000385

(RES) FS
WADE SITE, Chester, PA




PHASE 4: Soil Excavation

- Locate/Seal Water Line
- Berm Construction Around Excavations
- Scrape Surface Soils & Remove Excavate Soils & Remove Collect Contaminated Liquids (Rain, Sumps, Etc.)




PHASE 5: Building Demolition

- Disconnect Utilities
- Clear All Debris from Buildings (Machinery, etc.)
- Remove Roofs, Partitions, Wood Buildings, Etc.
- Demolish Concrete, Masonary Walls & Backfill Excavations
- Concrete Core Drill Concrete Pads
- Backfill w/sand Basements
- Remove Shredded Rubber Silos
- Sample & Remove Sediment from Erosion Controls
- Establish Grades for Rough Grading
- Analyze Fill
- Rough Grade Entire Site
- Rough Topographic Survey



000666

RES(FRS)
MADE SITE, Chester, PA



PHASE 6: Final Grading & Placement of Site Management Controls

Analyze Topsoil

Final Grade Entire Site

Remove Rocks, Debris, etc.

Greater than 6"

Place Erosion Management

Controls

Prepare Seeded

Plant Seed Bed, Mulch, & Water

Maintain Seeded for 1 year

PHASE 7: Project Closeout


Repair all Fences, Monitoring

Wells, Erosion Control, etc.

Disconnect All Utilities, Remove

Trailers, etc.

Turn Site Over to PADER



000667



WESTON WAY
WEST CHESTER, PA 19380
PHONE: 215-692-3030
TELEX: 83-5348

23 February 1987

Mr. Fred Klotzbach
Rollins Environmental Services(FS), Inc.
P.O. Box 52
Chadds Ford, Pennsylvania W.O. #0739-26-03

Dear Fred:

The purpose of this letter is to confirm the discussions and understandings reached this week with regards to the RES request for progressive sequencing of the Phase 5 work at the Wade Site in Chester, PA. Both WESTON and the DER have reviewed your request, the detailed technical approach and the Phase 5 safety plan. We have found your technical approach to be adequate. However, we would like to note that your approach specifies that large walls will be demolished only when RES personnel are on-site. It is assumed that the Cleanup Director, the Site Representative, the industrial hygiene technician and the guard in the guard trailer will also be allowed on-site during demolition work.

A second point regarding the technical approach is that you have proposed to use a 225 hydraulic excavator (backhoe) in place of the crane and ball. This is acceptable, however, we believe that high masonry walls (such as in areas B&D) should be pushed away from the excavator wherever possible. This is highly desirable to avoid the possibility of damage to the excavator and/or injury to the operator. Walls that have been reduced to a manageable height of 10-15 feet can be pulled towards the excavator. It is also preferable to push the masonry walls in Areas B and D into the building to avert the possibility of damaging the fence and structures along the PECo property line.

We have several comments regarding the Phase 5 safety plan that should be addressed before the demolition work proceeds. These comments are as follows:

1. Please fill in the names of the individuals who will be participating in the work and obtain their signatures in the appropriate sections of the plan.

000668

WESTON

Mr. Fred Klotzbach
Rollins Environmental Services(FS), Inc.


23 February 1987
Page 2

2. Asbestos removal work must be performed in strict accordance with Final OSHA rules in 29 CFR parts 1910 and 1926. Specifically the rule requires (among other things) that workers involved in asbestos removal utilize powered air purifying respirators or full face APRs. If full face APRs are used, the workers must have passed a quantitative fit test.
3. Please notify WESTON at least 2 days in advance of any asbestos removal work.
4. Asbestos and PCBs should be added to the list of hazardous materials expected on-site. The nature of the hazards and procedures for monitoring for these substances should be described.
5. Procedures for clearing the work area prior to demolishing any high structures or walls should be described. A responsible individual such as a foreman should continuously observe this work. This individual should be provided with an air horn to signal "stop work" or "emergency". These signals should be practiced as a drill prior to any demolition of high structures or walls.

This letter constitutes conditional approval of the RES plan to progressively execute the Phase 5 demolition work at the Wade Site. You are authorized to proceed with this work after the required changes to the safety plan have been completed.

Very truly yours,

ROY F. WESTON, INC.


John E. Claypool Jr.
Project Engineer

JEC:lme

cc: D. Becker (PADER) R. Allen (PADER)
B. Pease S. Eganczyk
C. Carleo

111669

WESTERN

**APPENDIX D
DAILY REPORTS**

000670

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 63-5346

DATE: <i>1-9-87</i>		BY: <i>J. Clayton</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: <i>Wade Site - Chester, Pa.</i>		WEATHER & TEMPERATURE: <i>Pt. Cloudy - 40°</i>			
JOB NO: <i>0739-26-03</i>					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		DESCRIPTION	
1) CONTRACTOR				NUMBER	
<i>- removed brush</i>					
<i>- established guard svcs.</i>					
<i>- moved 13 plums on to back portion of Flower St.</i>					
<i>- moved electrical substation</i>					
<i>- began gutting office bldg.</i>					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- installed telephones</i>					
<i>- plumbed dean trailer</i>					
<i>- installed elec. service</i>					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>- Trailer delivered and blocked out 1-8-87</i>					
<i>- Met w/ Chester Health Office, Police/Fire Dept's and City Engineer to discuss site operations.</i>					
<i>- Pre-construction conference held on-site @ 9:15am. Discussed schedule mode - requested proposed schedule for chart w/ explanation from RES.</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
VISITORS: (Time, Representing, Comments)					
<i>① Loren Stuck - EPA Reg. II</i>					
<i>② Don Lammertella - RES (PS) Inc.</i>					
<i>③ Don Baker, PAPER</i>					

000071

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 1-12-87	BY: R. ALLEN	CONTRACTORS SUPERVISOR: FRED KLOTZBACH	
LOCATION: WADE SITE CHESTER, PA.		WEATHER & TEMPERATURE: Cloudy 35-40°	
JOB NO:			
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
ELECTRIC BEING INSTALLED. WORK ON PLUMBING + WATER IS CONTINUING. PHONE LINES ARE IN BUT NO PHONES ARE AVAILABLE FOR DESL TRAILER.		SEE RES(FS) DAILY	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
SEE ABOVE		SEE RES(FS) DAILY	
COMMENTS/PROBLEMS/AGREEMENTS MADE: RES(FS) NOTIFIED DELAWARE DIVED BOYS AUTHORITY THAT THEY OWN A PORTION OF THE SITE - DABA WILL RESEARCH IT.			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
VISITORS: (Time, Representing, Comments)			

11/18/87

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 63-5346

DATE: 13 JAN 87	BY: <i>John Chappard</i>	CONTRACTORS SUPERVISOR: F. Klotzsch
LOCATION: Wade Site - Chester, PA.	WEATHER & TEMPERATURE: Mostly Sunny - 45° Light Winds	
JOB NO: 0739-26-05-05		
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
- Continued with utility work WPS. Electric service connected Phases installed yesterday but no phases in DER trailer. Water lines have been traced but connection to main needed.	see RES(FS) Daily	
- Begin assembling water tanks inside office building.		
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE)	
- Utilities as noted above.	see RES(FS) Daily	
COMMENTS/PROBLEMS/AGREEMENTS MADE:		
- Discovered seven large PCB capacitors in one of the buildings. RES has staged the units on Flower St. near the elec. substation. One unit minor leak @ insulator on top, very little loss of dielectric.		
- Provided ER with list of items to phase I needing completion prior to initiating phase II.		
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)		
VISITORS: (Time, Representing, Comments)		
<i>Paul Thomas - RES (PE), Inc. - Corp. Health & Safety President.</i>		

100673

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: <i>14 Jan 87</i>		BY: <i>John Claypool</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzbeck</i>	
LOCATION: <i>Waste Site - Chester, PA.</i>		WEATHER & TEMPERATURE: <i>Unseasonably Warm - 54°</i>			
JOB NO: <i>0739-26-03-05</i>		<i>Pt. Cloudy</i> <i>Medium Winds</i>			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
<i>1. Razed the wood/lin building abutting the main stone/brick building - concrete pad to be used for fire shredder.</i>		<i>see RES (FS) Daily</i>			
		<i>Track Front End Loader (New piece of equip on site today)</i>		<i>1</i>	
<i>2. Operators pumped out tanks #4 and 5 into tank inside office bldg.</i>					
<i>3. Temporary truck dump station constructed.</i>					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>1 Phone installed in DER trailer (1 more needed).</i>		<i>see RES (FS) Daily</i>			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>Met w/ F. Klotzbeck re: overlapping of Phases I and II. Several key items in Phase I still need to be addressed, including full time industrial hygiene technician, personnel doc area and a meteorological station. I granted a variance to perform site survey work after surface piles have been removed but advised him that payment for Phase I will not be authorized until all tasks in Phase I have been completed to my satisfaction.</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>P. Thomas collected parametric air samples in afternoon.</i>					
VISITORS: (Time, Representing, Comments)					
<i>F. Thomas - RES (FS), Inc.</i>					

01/15/87

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-9348

DATE: <u>15 JAN 87</u> BY: <u>John Campbell</u>		CONTRACTORS SUPERVISOR: <u>F. Klotzbach</u>	
LOCATION: <u>Waste Site - Chester, PA.</u>		WEATHER & TEMPERATURE: <u>Partly Cloudy - Light Drizzle 48-55°</u>	
JOB NO: <u>0759-26-03-05</u>			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:	NUMBER
1) CONTRACTOR		DESCRIPTION	
1. Removed 5 truckloads (7-8 tons) of scrap wood and debris from front portion of site.		Backhoe	1
2. Operator pumped out tanks 1, 2, and 3 into holding tank.		Front End Loader	1
3. Silt fence installed at back gate.		Komatsu D655 Loader	1
4. Continued construction of dewatering system.		Arrived on-site.	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
1. Continued work on temporary H ₂ O service. PVC line run under RR tracks. Note to be installed w/ temporary a.m.		see RES (FS) Daily	
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
* Evening meeting with FK and MM to discuss overlapping of Phases I and II. RES was told this is not acceptable. Provided RES w/ draft letter ordering expedited completion of Phase I tasks.			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
None			
VISITORS: (Time, Representing, Comments)			
Karl Shuler, RES (ES), Inc. - National Operations Mgr.			

110007

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-8348

DATE: 16 Jan '87		BY: John Clayton		CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: Wade Site - Chester, PA.		WEATHER & TEMPERATURE: Pt. Cloudy			
JOB NO: 0739-26-03-05		Temp - 37 - 41° Winds - N - up to 15 mph			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- continued construction of decan smc		CASE 570 Backhoe		1	
- delineated work zones		JD 977 Tractor Loader		1	
- performed perimeter air monitoring		Komatsu Tractor Loader		1	
- removed 4 loads of non-haz. wood, metal and rubble		Steam Trencher		1	
- installed silt fence and RPA property		Bobcat Loader		1	
- levelled block walls to open slots for shredding equipment.		Compressor/Jackhammer		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- fence repairs continued		- lumber for decan			
- water service insulated		- CaCl ₂ supplies received - 20 bags 100 lbs. ea. for dust control.			
COMMENTS/PROBLEMS/AGREEMENTS MADE: Decan will be finished by beginning of Monday.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.) Data on initial air monitoring samples taken 1/14/87 by P.Thomas due on 1/15/87. Has yet to be provided.					
VISITORS: (Time, Representing, Comments) B. Boyd, C. Kurte and G. Kagle - PA DEP - Ridley Creek - 1115 hrs. David Dorman - Dorman Associates - Surveyor - 1120 hrs. J. Sample / R. Jaffee - RES (ES)					

690676

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 63-6348

DATE: 17 Jan 1987		BY: <i>John Claypool</i>		CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: Wade Site - Chester, Pa.		WEATHER & TEMPERATURE: Sunny - 35-40' Lt. Winds			
JOB NO: 0739-26-03					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
- Continued building perimeter down zone - Red and floor constructed.		Laborers		3	
		Guard		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
Guard Service		Lumber for down zone			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- discovered and marked manhole at coordinate E-1210/N-990					
- track down and making riser into ground.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
N/A					
VISITORS: (Time, Representing, Comments)					
NONE					

670577

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 19 Jan 87		BY: J. Hallpool		CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: Wade Site - Chester, PA.		WEATHER & TEMPERATURE: Heavy rain, Temp ~ 35°			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- loaded and removed 2 loads of wood/debris to Petillo Bros. of		JD 977		1	
- loaded and removed trailer #3 to Savoy's yard for cutting		Komatsu loader		1	
- loaded and removed 3 loads of scrap metal to Corridor Site		Case Backhoe		1	
- continued installing silt fence		Grime Fighter		1	
- repaired truck decoupler		Tractor-trailers		3	
- continued set up of personnel decoupler		compressor/air hammer		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- J.H. technician on-site					
- fuel tank transportation/disposal					
		see RES (FS) daily			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- see minutes of daily meeting in project notebook					
- release of acetylene gas due to broken valve stem - site evacuated. No injuries. Incident Report attached.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
NONE - still awaiting data for samples collected 1/14/87					
VISITORS: (Time, Representing, Comments)					
NONE					

073925

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 83-5348

DATE: 20 Jan 87		BY: <i>John Chapoal</i>		CONTRACTORS SUPERVISOR: F. Rotzbahn	
LOCATION: Waste Site - Chester, PA.		WEATHER & TEMPERATURE: Mostly cloudy - brisk wind Temp ~ 35°F			
JOB NO: 0739-26-03					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
- decon zone essentially fully operational.		JD 977 Loader		1	
- silt fence installation along PFD fence line continued.		Komatsu Loader		1	
- loaded 3 truckloads of sludge for disposal (see below comments)		Case 590 Backhoe		1	
- transported 1 trailer off-site for cutting.		Grime fighter		1	
		Trailer Trailers		3	
		Compressor/Air Hornance		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- fence repairs continue		- Lumber for skirts around trailers			
- industrial hygiene support		- hardware for fence modifications			
- transport/disposal - non-haz.		- Silt fencing			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
Three loads of sludge metal from the pile adjacent to the Boiler house were rejected by Camden Sludge Inc. The loads were returned to the site and dumped. 1 Backhoe, 1 operator and 1 helper assigned to sort through the pile. Fik and I discussed approach for extra work (sorting the pile).					
Release of acetone gas yesterday pm. No injuries or damage. Incident report to be prepared by J. Mauer					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
Verbal data for air samples collected on 1/19/87 received. Lab report promised by 1/23/87					
VISITORS: (Time, Representing, Comments)					

100679

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 21 JAN 87		BY: <i>[Signature]</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: Wade Site - Chester, PA.		WEATHER & TEMPERATURE: Overcast to Pt. Sunny 34-38° winds W/N-W 5-16 MPH			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- Removed grub debris		JD 977 Tractor Loader		1	
- Placed skirts around trailers		Komatsu D655 loader		1	
- Removed 1 load wood for landfilling		Steam Trench		1	
- Prepared tanks for removal to SAVO's yard. - Torch cutting initiated at SAVO's.		Case 580 Backhoe		1	
- Front gate modifications completed.		Bobcat loader		1	
		Torch set		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- guard service continued		- Lumber for trailer skirts			
- hygiene technician services continued		- Personnel protective gear			
- installation of sanitary waste system completed.					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- Three more PCB capacitors discovered in Shrader Bldg.					
- DELCORA line inspection crew reported "illegal discharge" into Flower St. Manhole. Inspector on-site was advised as to the nature (and previous approval) of the discharge. C. Carter to express mail a copy of the DELCORA approval letter to the site.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
NONE					
VISITORS: (Time, Representing, Comments)					
- Concan crew					
- DELCORA inspector					

110380

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 83-5346

DATE: 22 Jan '87	BY: <i>[Signature]</i>	CONTRACTORS SUPERVISOR: F. Klotzbach
LOCATION: Waste Site - Chester, Pa.	WEATHER & TEMPERATURE: Heavy snow Temp N 30° Winds NE at ~10 mph	
JOB NO: 1739-26-03-05		
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
<i>- continued cutting Tanks # 3 & 2 SMM's yard</i>	<i>JD 977 track loader</i>	<i>1</i>
<i>- initiated final grubbing</i>	<i>KOMATSA Loader</i>	<i>1</i>
<i>- attempted to load tanker with Junkies - tank could not access site adequately to permit loading</i>	<i>Bobcat Loader</i>	<i>1</i>
	<i>Tractor (Hornet) (lanboy)</i>	<i>1</i>
	<i>Grime Picker</i>	<i>1</i>
	<i>Cutting torches</i>	<i>1</i>
	<i>no RES (FS) daily</i>	
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE)	
<i>- guard service containers</i>		
<i>- T. H. Technician service containers</i>		
COMMENTS/PROBLEMS/AGREEMENTS MADE:		
<i>- Worked 1/2 day due to weather - will probably not work for material due to predicted accumulation of 2-12."</i>		
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)		
<i>NONE</i>		
VISITORS: (Time, Representing, Comments)		
<i>NONE</i>		

1-11-87

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: <i>23 Jan 87</i>	BY: <i>John Clayton</i>	CONTRACTORS SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: <i>Water Site - Chester, Pa.</i>	WEATHER & TEMPERATURE: <i>Temp 30 → 20°F (Wind Chill 10°F) Partly Sunny - 14" snow Accumulation Winds - West @ 20-30</i>		
JOB NO: <i>0739-26-83-05</i>			
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER
	<i>NONE</i>		
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
<i>NONE other than guard suc.</i>		<i>received 118 cartons of protective garments.</i>	
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
<i>- Temporary water service broken by tow truck extracting van stuck along side RR tracks.</i>			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
<i>NONE</i>			
VISITORS: (Time, Representing, Comments)			
<i>NONE</i>			

440582

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: <i>27 Jan 87</i>	BY: <i>J. Claypool</i>	CONTRACTORS SUPERVISOR: <i>F. Klotzbach</i>
LOCATION: <i>Wade Site - Chester, Pa.</i>	WEATHER & TEMPERATURE: <i>Sunny - 15-25°F</i> <i>Winds North @ 7-12 mph</i>	
JOB NO: <i>0739-26-03-05</i>		
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
<i>- continued grubbing rear of site</i>	<i>CASE 580E Backhoe</i>	<i>1</i>
	<i>Komatsu D655 loader</i>	<i>1</i>
<i>- crushed and loaded tanker #2 - transported off-site.</i>	<i>TD 977 loader</i>	<i>1</i>
	<i>Garage fighter</i>	<i>1</i>
	<i>loadbox trailer</i>	<i>1</i>
<i>- loaded tanker #4 - transport tomorrow</i>	<i>dump trailers</i>	<i>2</i>
<i>- cut 3/4 of shell on tanker #1 for haz mat removal* (9 1/2 hrs. labor expended)</i>	<i>Milwaukee Saw*</i>	
	<i>Robert loader removed from site for repair</i>	
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE)	
<i>- guard & ind. hygiene sups. cont.</i>	<i>blades for Milwaukee Saw*</i>	
<i>- survey initiated</i>		
COMMENTS/PROBLEMS/AGREEMENTS MADE:		
<i>* extra work initiated by RES @ their risk</i>		
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)		
<i>NONE</i>		
VISITORS: (Time, Representing, Comments)		
<i>NONE</i>		
COPIES		

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: <i>28 Jan 87</i>		BY: <i>John Campbell</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzsch</i>	
LOCATION: <i>Wade Site - Chester, Pa.</i>		WEATHER & TEMPERATURE: <i>Temp 8 - 38°</i> <i>Winds W/SW 3-7 mph</i>			
JOB NO: <i>8739-26-03-05</i>					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
<i>- continued cutting trench #1*</i>		<i>Case 580E Backhoe</i>		<i>1</i>	
<i>- constructed shed for gas eqts.</i>		<i>JD 577 loader</i>		<i>1</i>	
<i>- began cutting and walls on trench #6</i>		<i>D655 loader</i>		<i>1</i>	
		<i>Milwaukee Saws*</i>		<i>2</i>	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- IH and guard eqts. continue</i>		<i>Saw blades*</i>			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>- Health & Safety items such as boot wash / zone delineation will be upgraded / installed first thing tomorrow</i>					
<i>* "At risk" nick pending formal change order.</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>- NONE -</i>					
VISITORS: (Time, Representing, Comments)					
<i>- NONE -</i>					

100684

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 29 Jan 87		BY: John Claypool		CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: Waste Site - Chester, PA		WEATHER & TEMPERATURE: Mostly sunny - 20-25° Winds W/SW @ 5-7 mph			
JOB NO: 0789-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- PCB capacitors replaced*		Case 580E battery		1	
- Cut and nails on tank #6		JD 977 loader		1	
- Rubber sorting initiated.		D655 loader		1	
- Solids removed from tank #1		Wilmarke saw*		2	
- Began welding the vehicle down pad into place.					
		labor for compacting capacitors		~ 6 hrs.	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- I.H. and guard sus. continue		3" DOT drums (open top, 55 gal)			
- Repairs to front gal continue.		2 bags vermiculite			
- Site survey initiated		4" PCB beads			
		Saw blades* (many)			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- RES plans to use demolition dirt as filler work during Phases 3 and 4 when equip. is down demolishing tanks. No agreed to suspend demolition work pending receipt of Phase 3 safety plan and that the holes will not fill down large sink with the heat bucket.					
* At site* note pending approved change order.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- NONE -					
VISITORS: (Time, Representing, Comments)					
- NONE -					

1100685

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEK: 83-5348

DATE: 30 Jan 87		BY: J. Claypool		CONTRACTORS SUPERVISOR: F. Klotzsch	
LOCATION: Waste Site - Chester, Pa		WEATHER & TEMPERATURE: Foggy - mild (25-35°)			
JOB NO: 0739-26-03-05		3/4" wet snow last nite			
DESCRIPTION OF WORK PERFORMED:			PERSONNEL & EQUIPMENT:		NUMBER
1) CONTRACTOR			DESCRIPTION		
- finished ^{starting} tanker # 6*			Case 580E Backhoe		1
- tankers #1 and 3 crushed and loaded for off-site disposal			JD 977 loader		1
			D655 loader		1
- continued rolling vehicle chumps			Stream Tenny		1
- rubber sorting continued					
2) SUBCONTRACTOR:			MATERIALS: (QUANTITY, PURPOSE)		
- 24 acid guard sacs continued			hand tools and sump pump for		
- Site Survey continues			removing haz mat from tanker #6		
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- revised layout of support zone due to increased space needed for truck scale ramps; plan to put flush mounted casings on wells B3 and B5A.					
- DELCOEA wants ev sanitary wastes tested for PP metals and TOX before they will permit discharge to manhole.					
* "At risk" well pending complete investigation.					
TEST DATA: (List Item(s) here and record details on appropriate test data sheet.)					
- NONE -					
VISITORS: (Time, Representing, Comments)					
- NONE -					

073926

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 83-8348

DATE: 31 Jan 87		BY: J. C. Claypool		CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: Waste Site - Chester, PA.		WEATHER & TEMPERATURE: Mostly Cloudy - 35°			
JOB NO: 0735-26-03-05		Winds 10-12 mph			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- finished welding concrete decan pad		- shredder trailer arrived			
- built walkway to break trailer		IH-3884B backhoe arrived next site.			
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- guard steel continue		- lumber for walkway			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- NONE -					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- NONE -					
VISITORS: (Time, Representing, Comments)					
- NONE -					

00037

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEK: 83-6348

DATE: <i>2 Feb 87</i>	BY: <i>John Claypool</i>	CONTRACTORS SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: <i>Waste Site - Chester, PA.</i>		WEATHER & TEMPERATURE: <i>45° - Mostly Sunny</i>	
JOB NO: <i>0739-26-03-05</i>			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:	NUMBER
1) CONTRACTOR			
<i>- relocated equip. trailer, & hauled shed and steel dump</i>		<i>JD 977 loader</i>	<i>1</i>
<i>- modified crossings on MWB3 and B3A to permanent track</i>		<i>D 65 S loader</i>	<i>1</i>
<i>- site construction</i>		<i>CASE 550 E loader</i>	<i>1</i>
<i>- continued rubber tire sorting</i>		<i>IH 384 backhoe</i>	<i>1</i>
<i>- finished recovering total solids in slot zone</i>		<i>Electromagnet Attachment*</i>	<i>1</i>
<i>- attached electromagnet to the IH 384 backhoe*</i>		<i>Steiner jenny</i>	<i>1</i>
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
<i>- power supplied to break trailer</i>			
<i>- survey completed</i>			
<i>- IH and guard surfs continue</i>			
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
<i>- RFN to collect and analyze a sample of fine sanitary holding tank for DECOVA permit application - RES to pay for the analyses.</i>			
<i>* At site while pending approved change order.</i>			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
<i>- h. No data revealed ~ 17 ppm above bed in fine tunnel solids/soil pile in grid 43</i>			
VISITORS: (Time, Representing, Comments)			
<i>J. Sample - RES (FS), Inc.</i>			

088

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 3 Feb 87		BY: John Chapel		CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: White Site - Chester, Pa.		WEATHER & TEMPERATURE:			
JOB NO: 0739-26-0305					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- began excavating site from ditches		JD 977 loader		1	
- continued w/ tire sorting		D 655 loader		1	
- attempted to mix the electro-magnets on the IH 3984 hoe → unit not operational		Case 580 E hoe		1	
- constructed scaffolding to view of inspection		Schramm Pneumatorator		1	
- began cutting steel for tire washing units		compressor / jackhammer		1	
		cutting torches		1 set	
		IH 3984 backhoe		1	
		electromagnet		1*	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- power supplied to equip. trailer					
- IH and guard succ. continued					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- WESTON / DELCOA split samples from the holding tank - RES approved CN Analysis @ \$37.50 ea. for 1 wk TAT					
* unit removed from site for repairs					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- received copy of surveyor's notes					
- air data for 1/29 transmitted verbally (all < 0.05 mg/m ³)					
- b. No detecting volatiles @ selected locations					
VISITORS: (Time, Representing, Comments)					
Delco Representative					
110689					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: <i>4 Feb 87</i>		BY: <i>John Clayton</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: <i>Wade Site - Chester, Pa.</i>		WEATHER & TEMPERATURE: <i>53-42° & Sunny</i>			
JOB NO: <i>0789-26-03-05</i>		WINDS: <i>W up to 16 mph.</i>			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
<i>- poured footers for truck scale</i>		<i>JD 977 loader</i>		<i>1</i>	
<i>- continued rubber curbing</i>		<i>D 65S loader</i>		<i>1</i>	
		<i>Case 580E backhoe</i>		<i>1</i>	
		<i>T.H. 3554 backhoe</i>		<i>1</i>	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- I.H. and guard sweep. continued</i>		<i>lumber for footer forms</i>			
		<i>steel for footer reinforcing</i>			
COMMENTS/PROBLEMS/AGREEMENTS MADE: _____					
<i>- NONE -</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.) _____					
<i>- NONE -</i>					
VISITORS: (Time, Representing, Comments) _____					
<i>- NONE -</i>					

AAC090

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: <i>5 Feb 87</i>		BY: <i>John Clayport</i>		CONTRACTORS SUPERVISOR: <i>F. Kitzbach</i>	
LOCATION: <i>Wade Site - Chester, Pa.</i>		WEATHER & TEMPERATURE: <i>27-37° - Sunny</i>			
JOB NO: <i>0789-26-03-05</i>		WIND: <i>NW 11-14 mph</i>			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
<i>- continued rubble sorting</i>		<i>Genie RT 58A</i>		<i>1</i>	
<i>- prepared forms for scale footings</i>		<i>TD 977 loader</i>		<i>1</i>	
<i>- drilled anchor holes for scale ramps and began forming</i>		<i>D 655 loader</i>		<i>1</i>	
		<i>Case 580E loader</i>		<i>1</i>	
		<i>I H 3584 Backhoe</i>		<i>1</i>	
		<i>Electromagnet Attachment</i>		<i>Not Used</i>	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- I H and quad eyes continue</i>		<i>lumber for concrete forms</i>			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>- checked tubes acceptable for air monitoring samples</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>- developed lotus database file for air data</i>					
VISITORS: (Time, Representing, Comments)					
<i>- NONE -</i>					

000691

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: <i>6 Feb 87</i>		BY: <i>J. Clappert</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: <i>Wade Site - Chester, PA.</i>		WEATHER & TEMPERATURE: <i>High Clouds</i> <i>27-32°</i> <i>CALM</i>			
JOB NO: <i>0739-26-03-05</i>					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
<i>- continued to connect the scale lamps</i>		<i>GRNE RT58A</i>		<i>1</i>	
<i>- excavated to make meter box</i>		<i>TD 977 loader</i>		<i>1</i>	
<i>- continued setting rubber tires</i>		<i>KOMATSU 2655 loader</i>		<i>1</i>	
<i>- fabrication of five washing units</i>		<i>CASE 580E Backhoe</i>		<i>1</i>	
<i>pressing</i>		<i>TH 3584 Backhoe</i>		<i>1</i>	
		<i>Electromagnet Attachment</i>		<i>Not Used</i>	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- TH and grad sub. machine</i>					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>- Mr. Mellinger to provide Site Rep & Clean-up Director w/ memo describing OSHA notifications & requests removal required by generator.</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>- NONE -</i>					
VISITORS: (Time, Representing, Comments)					
<i>- NONE -</i>					

001692

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: <i>9 Feb 87</i>	BY: <i>John Clayton</i>	CONTRACTOR SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: <i>Wade Site - Chester, Pa.</i>	WEATHER & TEMPERATURE: <i>Very Windy - 40 to 45 mph</i>		
JOB NO: <i>0739-26-03-05</i>			
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER
	<i>- only worked 1/2 day due to wind & blowing snow - no inspection during working hours</i>		
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
VISITORS: (Time, Representing, Comments)			

00693

DAILY REPORT



WESTON WAY
 WEST CHESTER, PA 19380
 PHONE: (215) 692-3030
 TELEX: 83-5348

DATE: 10 Feb 87		BY: <i>John Claypool</i>	CONTRACTORS SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: <i>Wade Site - Chester, Pa.</i>			WEATHER & TEMPERATURE: <i>Mostly Sunny</i>	
JOB NO: <i>0739-26-03-05</i>				
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER
1) CONTRACTOR		DESCRIPTION		
- continued framework on truck		<i>Grave RT58A</i>		1
- <i>safe camps</i>		<i>CASE 580E</i>		1
- continued sorting water pipes		<i>JD 977 loader</i>		1
- continued fabrication of fire		<i>D 655 loader</i>		1
- <i>washing units</i>		<i>JH 3984 bucket</i> *		1
		<i>Alexhammer attachment</i> *		1
		<i>Griffin lighter steam jenny</i> *		1
		* not used		
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)		
- <i>JH and guard succ. continue</i>		<i>lumber for framework</i>		
COMMENTS/PROBLEMS/AGREEMENTS MADE:				
- requested add'l info from RES re: technical approach for change order request items and request to perform Phase 5 overlapping with 2.4 and				
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)				
- Air data for samples 0122WAD015/016 and 0122WAD007/008/ 0122WAD002/003, 0128WAD003/005 received. Also particulate sam- ples 0129WAD005, 0129WAD002, 0129WAD003, 0130WAD005, 0202WAD005 and 0207WAD001.				
VISITORS: (Time, Representing, Comments)				
170094				

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 12 FEBRUARY 1987		BY: STAN EGNACZYK		CONTRACTOR SUPERVISOR: F. KLOTZBACH	
LOCATION: WADE SITE - CHESTER, PA		WEATHER & TEMPERATURE: OVERCAST, COOL, SLIGHT SNOWFALL			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT:		NUMBER	
		DESCRIPTION			
• ATTEMPTING TO SORT METAL W/ ELECTROMAGNET		CASE SPDE		1	
		IH 3984 BACKHOE			
		W/ ELECTROMAGNET		1	
• CONTINUING WORK ON TRUCK SONES		KOMATSU DIGGER/LOADER		1	
• TIRE WASH UNIT		DG DOZER		1	
• CONTINUING TIRE SHREDDING AND SORTING OPERATIONS		JOHN DEERE LOADER		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
T.H. AND SECURITY GUARD SERVICES					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
"MERVIN WADE" ATTEMPTED TO ENTER THE SITE APPROXIMATELY 2:00 PM, WAS ASKED TO LEAVE THE SITE BY FRED KLOTZBACH. HE THEN LEFT PEACEFULLY. ROBERT ALLEN BADER WAS NOTIFIED AT APPROXIMATELY 2:10 PM BY F. KLOTZBACH OF THE INCIDENT.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
VISITORS: (Time, Representing, Comments)					

07395

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 13 Feb 1987		BY: John Claypool		CONTRACTORS SUPERVISOR: E. Kotevacka	
LOCATION: Wade Site - Clarke, Pa.		WEATHER & TEMPERATURE: Winds NW 12-18 mph Sunny 27-52°			
JOB NO: 8739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- permanent water source installed		CASE 580 E backhoe		1	
- continued rubber/tire sorting		IH 3584 backhoe		1	
		- electramag. ratchet*		1*	
- continued tire shredding		D65S loader		1	
		JD 977 loader		1	
- finished sorting of returned scrap - began sorting scrap in grid #1		Grove RT 58A*		1*	
		W/S backhoe w/ drum grappeler*		1*	
- continued fabricating rubber washing mits		* NOT USED			
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- IH and quad size combine					
		per RB's records			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- Two add'l drums of urethane contents discarded					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- received epoxide data for holding tank sample					
VISITORS: (Time, Representing, Comments)					
Jim Johnson - Pa. Comptroller's office					

111:096

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: <i>14 Feb 87</i>		BY: <i>Jim Clayton</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: <i>Wilde Site - Chester, Pa.</i>		WEATHER & TEMPERATURE: <i>Mostly Cloudy (Light Winds) / 30°</i>			
JOB NO: <i>0739-26-03-05</i>					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
<i>- continued fabrication of rubber washing units.</i>		<i>NO equipment used</i>			
		<i>1 laborer</i>		<i>3</i>	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- NONE -</i>					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>- NONE -</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>- NONE -</i>					
VISITORS: (Time, Representing, Comments)					
<i>B. Rembold, R.F. Weston - 11:00 - 1:10 PM - site to discuss Meeting Safety issues & concerns particularly w/rt the RFE request to progressive sequencing of Phase 5.</i>					
<i>1697</i>					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 17 Feb 87		BY: John Chappard	CONTRACTORS SUPERVISOR: F. Klotzbrack
LOCATION: Waste site - Coopers, Pa.		WEATHER & TEMPERATURE:	
JOB NO: 0839-26-03			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:	NUMBER
1) CONTRACTOR		DESCRIPTION	
- continued sorting scrap in grid #1 and finished sorting metal from returned loads		Case 580E backhoe	1
		IH 3984 backhoe	1
		- electro magnet Attach [†]	1
		D 655 loader	1
- continued tire shredding		JD 977 loader	1
		6009 RT 58A [†]	1
- continued fabricating rubber washing units		Walter Swanson backhoe w/ drum grapple [†]	1
		* not used	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
- IH and guard ves. continue			
		per RES memo	
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
- met w/ B. Parise and conference call w/ D. Becker re: the RES request to overlap phase 5 w/ Phases 2-4.			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
- NONE			
VISITORS: (Time, Representing, Comments)			
B. Parise - RES - all day			

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: 2-18-87		BY: R. Allen	CONTRACTORS SUPERVISOR: FRED KLOTZBACH	
LOCATION: WADE SITE - CHESTER, PA		WEATHER & TEMPERATURE: SUNNY 35-40°F		
JOB NO: 0739-26-03				
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER
1) CONTRACTOR		DESCRIPTION		
CONTINUED: TREE SHREDDING		CASE 580E BACKHOE		1
GRADING SLURP / DEBRIS		DH 3984 BACKHOE w/ELECTRO-MANUET		1
DEBRIS REMOVAL + FENCE REPAIR AT REAR OF SITE.		D617 LOADER		1
		JD 977 LOADER		1
		GROVE RT58A		1
CONSTRUCTION OF RUBBER WASHING UNIT		WARNER SWABBY BACKHOE w/DAWN GRABBER		1
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)		
GUARD + IND. HEALTH SERVICES		PER RES RECORDS		
COMMENTS/PROBLEMS/AGREEMENTS MADE:				
<p>VERBAL APPROVAL GIVEN TO F. KLOTZBACH TO PERFORM SOME INTERIOR DEMOLITION WORK (PHASE 5) AT LEAST UNTIL TRUCK LOADING STREETS ON MONDAY (2-23) ; REVIEW + DECISION (IN WRITING) ON RES REQUEST TO INTEGRATE PHASE 5 WILL BE GIVEN TO FRED ON FRIDAY (2-20).</p> <p>ANOTHER DOWN WAS FOUND ON SITE.</p>				
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)				
NONE				
VISITORS: (Time, Representing, Comments)				
SCALE PEOPLE				
000000				

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 19 Feb 1987		BY: Joseph F. Martino	CONTRACTOR SUPERVISOR: F. Klotzbach
LOCATION: Wade Site - Chester PA		WEATHER & TEMPERATURE: Sunny, clear skies, cold ~40 °F	
JOB NO: 0739-26-03			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:	NUMBER
1) CONTRACTOR			
- loading of scrap metal from slagline near boiler house for offsite disposal		Case 580E backhoe IH 3994 backhoe - electromagnet attach D 655 loader	1 1 1 1
- continued tire shredding		JD 977 loader	1
- continued fabrication of rubber washing unit		Genie RT 55A Werner Suresse backhoe w/ drum grapple *	1 1
		*not used	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
- IH and ground services contractor			
		PR RES records	
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
Observed safety violation (removal of respirator onsite by laborer) and informed Claire D'Isorsky			
(1) Load of slag was hauled offsite.			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
- None			
VISITORS: (Time, Representing, Comments)			
None			
002730			

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: 2-20-87	BY: R. ALLEN	CONTRACTORS SUPERVISOR: FRED KUTZBACH	
LOCATION: WADE SITE - CHESTER PA		WEATHER & TEMPERATURE: Clear 35-40°	
JOB NO: 0739-26-03			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:	NUMBER
1) CONTRACTOR		DESCRIPTION	
TREE SHREDDING		CASE 580E BACKHUE	1
WASHER CONSTRUCTION		IH 384 BACKHUE	1
INTERIOR DEMOLITION		JD 977 LOADER	1
SCALE INSTALLATION		D655 LOADER	1
MOVED 6010 441 DIRT BILE		SHREDDER	1
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
GUARD & IND. HYG. SERVICES CONTINUE			
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
MET WITH FRED K & R. JASSE & REITERATED CONDITIONAL APPROVAL OF STARTING PHASE 5 WORK AS OUTLINED IN RES PLAN.			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
None			
VISITORS: (Time, Representing, Comments)			
PECO REPRESENTATIVE (SIM LEWIS) WAS ON SITE - 0930-0945 CONCERNING REMOVAL OF HIGH VOLTAGE LINE.			

000701

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: <i>23 Feb 1987</i>	BY: <i>John Clappert</i>	CONTRACTORS SUPERVISOR: <i>F. Motobashi</i>	
LOCATION: <i>Wade Site - Chester, Pa.</i>	WEATHER & TEMPERATURE: <i>33 - 36°</i> <i>Wind > N-NW 10-13 mph</i> <i>Site received ~ 15" snow last pm</i>		
JOB NO: <i>0739-26-03-05</i>			
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT:		NUMBER
	DESCRIPTION		
<i>- removed 23 loads of soil and rubber to total weight of ~ 522 tons.</i>	<i>Komatsu Loader</i>		<i>1</i>
	<i>JD 977 Loader</i>		<i>1</i>
	<i>Case 580 E backhoe</i>		<i>1</i>
	<i>Int 3984 Track hoe</i>		<i>1</i>
<i>- continued shredding tires</i>	<i>tractor trailers</i>		<i>2-3</i>
	<i>steam jenny</i>		<i>1</i>
	<i>sump pump</i>		<i>1</i>
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
<i>- guard sues. continue - No I.H. Evaluation today due to snow</i>		<i>drums for truck down inside - 2</i>	
<i>- transportation</i>		<i>plastic for lining truck beds</i>	
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
<i>- NONE -</i>			
VISITORS: (Time, Representing, Comments)			
<i>- NONE -</i>			

000739-2

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5346

DATE: 24 Feb 1987		BY: John Chappard		CONTRACTORS SUPERVISOR: F. Klotebach	
LOCATION: Waste Site - Chester, Pa.		WEATHER & TEMPERATURE: Sunny / Lt winds N 5-15 mph NW			
JOB NO: 0739-26-03-05		Temp ~ 34-45°			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- removed 20 beds of soil and rubber; total weight = 422 tons		Komatsu Loader		1	
		JD 977 Loader		1	
		Case 580E backhoe		1	
- continued shredding tires		IH 3984 backhoe		1	
		RT 53A crane		1	
		tractor trailers		20	
		steam jenny		2	
		sump pump		1	
		trailer-mounted shredder		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- IH and guard succ. continues		- plastic for lining truck beds			
- trucking and disposal					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- Chester Water Authority excavated for backing 12" main to meter box.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- NONE -					
VISITORS: (Time, Representing, Comments)					
Jim Lewis & Earl Lee (PECO) - 9:00 - met regarding removal of piles on site and associated wiring					
000793					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 392-3030
TELEX: 83-5348

DATE: <i>25 Feb 1987</i>	BY: <i>John Chynoweth</i>	CONTRACTORS SUPERVISOR: <i>F. Kitchcock</i>
LOCATION: <i>Whole Site - Chester, Pa.</i>	WEATHER & TEMPERATURE: <i>Sunny - 32-50°F</i> <i>Winds N-NW up to 12 mph</i>	
JOB NO: <i>0789-26-03-05</i>		
DESCRIPTION OF WORK PERFORMED:	PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
1) CONTRACTOR		
- loaded 17 loads of soil and rubble total weight = 322,64 tons.	JD 977 Loader	1
	D655 "	1
- continued fire shredding	Case 580E bucket	1
	Bobcat Loader	1
- continued demolition of boiler building and main shredder bldg.	rawler-mounted shredder	1
	JH-3584 trackhoe	1
	RT58A crane	1
	Storm jenny	1
	frack trailers	17
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE)	
- Board & IH sws. continue	- plastic & gravel for lining track beds & supplying soil gases	
- Trucking and Disposal	- cement dust for absorbing H ₂ O in track beds.	
COMMENTS/PROBLEMS/AGREEMENTS MADE:		
- no more demolition work on boiler building until presence of asbestos has been determined		
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)		
- NONE -		
VISITORS: (Time, Representing, Comments)		
- Karl Schuler & Charles Swinburn (RES)		
- Paul Price (RCF) to discuss asbestos issue.		

000104

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: 26 Feb 1987		BY: John Chynoweth		CONTRACTORS SUPERVISOR: F. Klotebach	
LOCATION: Waste Site - Chester, PA.		WEATHER & TEMPERATURE:			
JOB NO: 0739-26-03-85					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- loaded 2 loads of drums & soil - total weight = 39.26 tons		JD 977 Loader		1	
		D 655 Loader		1	
		580 E backhoe		1	
- loaded 2 loads (36 tons) of demolition debris		IH 5954 tractor		1	
		Bobcat loader		1	
		RT 58A crane		1	
- finished shredding tires w/ rims		Steam jenny		1	
		Tractor trailers			
- began silt fence repairs					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- IA & guard services continued		- plastic for heavy truck beds			
- transportation and disposal		- cable for setting tripoles			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
VISITORS: (Time, Representing, Comments)					

070795

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEK: 83-5346

DATE: 27 Feb 1987		BY: John Chynoweth		CONTRACTORS SUPERVISOR: F. Klotzback	
LOCATION: Wade Site - Chesler, Pa.		WEATHER & TEMPERATURE: Cloudy 32-45°			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR					
- loaded 4 loads of drums & rubber total weight = 85.72 tons.		JD 977 loader		1	
		D 655 loader		1	
		580 E backhoe		1	
- removed shredder trailer		IH 3584 tractor		1	
		Bobcat loader		1	
- continued demolition of boiler house and main shredder building.		RT 58A crane		1	
		Stetson jenny		1	
- continued fabrication of rubber washing units					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- guard and I.H. services continued		- plastic for lining truck beds			
		- emuls for sealing seals/gates			
- transportation & disposal					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- continue work on boiler house demolition					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- NONE -					
VISITORS: (Time, Representing, Comments)					
- NONE -					

000733

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 2 March 1987		BY: John Campbell		CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: Wade Site - Chester, PA.		WEATHER & TEMPERATURE: Pt. Cloudy - Windy (>15 mph W-NW) Temp ~			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
- 2 loads of scrap wood loaded out for disposal at Riville Bros. - total weight = 29.22 tons		JD 977 Loader		1	
		D655 Loader		1	
		IH 5854 backhoe		1	
		580E backhoe		1	
② - 2 loads of hnz. debris loaded out for disposal at 65X - weight = 44.5 tons		Bobcat loader		1	
		RT 58A crane		1	
		steamm jenny		1	
- continued fabrication of rubber washer units					
- continued demolition of shackle bldg.					
- sampled drums					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- fit and guard succ. continued		- plastic for lining truck beds			
		- caulk for sealing tailgates			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- restriction of DEPA property leased to City of Chester on south side of bridge will be required due to damage caused by use as truck staging area.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- NONE -					
VISITORS: (Time, Representing, Comments)					
- NONE -					

000737

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEEX: 93-5348

DATE: <u>3 March 1987</u>		BY: <u>John C. Chappard, Jr.</u>		CONTRACTORS SUPERVISOR: <u>F. Klotzbach</u>	
LOCATION: <u>Waste Site - Chester, PA.</u>		WEATHER & TEMPERATURE:			
JOB NO: <u>0739-26-03-05</u>					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
<u>- reset grid points</u>		<u>D 977 Loader</u>		<u>1</u>	
		<u>D 65 S Loader</u>		<u>1</u>	
<u>- loaded 5 loads of scrap for disposal; weight = 29.94 tons.</u>		<u>JH 3584 Tractor</u>		<u>1</u>	
		<u>580E bucket</u>		<u>1</u>	
<u>- loaded 2 loads of crushed drums & soil for disposal at 65% - weight = 45.2 tons</u>		<u>Bobcat loader</u>		<u>1</u>	
		<u>RT 58 A crane</u>		<u>1</u>	
<u>- continued fabrication of fire washers</u>		<u>steam jenny</u>		<u>1</u>	
<u>- silt fence repairs initiated</u>					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<u>JH and guard services continue</u>		<u>- lining for truck beds</u>			
<u>- transportation and disposal</u>		<u>- gravel for seating tailgates</u>			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<u>- work plan for closing WST on 3/15/87 detailed in logbook</u>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<u>- NONE -</u>					
VISITORS: (Time, Representing, Comments)					
<u>- NONE -</u>					

000738

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 83-5348

DATE: 3-4-87		BY: R. Allen		CONTRACTORS SUPERVISOR: FRED KLITZBACH	
LOCATION: WADE SITE - CHESTER, PA.		WEATHER & TEMPERATURE:			
JOB NO: 0799-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- HAUL OUT SCRAP		D997 LOADER		1	
- CLEAN UP MISC. DEBRIS (REMAINING TIRES, CRUSHED DRUMS, ETC.)		D655 LOADER		1	
- SILT FENCE REPAIR		54H 3984 TRACK HOE		1	
- SOIL EXCAVATION (GRADE 14+15)		S80E BACKHOE		1	
		RT 58A CRANE		1	
		BOBCAT LOADER		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
GUARD & FH SERVICES					
DEMOLITION/SCRAP HAULING					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
J. MARINO ON SITE FOR WESTON TODAY.					
CHEM-LEAD REPRESENTATIVE COLLECTED A SAMPLE OF DECON WATER.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
VISITORS: (Time, Representing, Comments)					
STEPHEN MERRIKAN (CHESTER CITY PLANNING) DROPPED OFF LETTER RE RESTORATION OF TRUCK STAGING AREA.					
000700					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 5 March 1987		BY: John C. Chappell		CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: Waste Site - Chester, PA.		WEATHER & TEMPERATURE: Pt. Cloudy High Temp ~ 45° Lt. Winds			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- 4 loads of scrap metal loaded out for disposal, weight = 21.56 tons.		D 977 Loader		1	
		D 655 Loader		1	
		JH 3984 Tractor		1	
- continued fabrication of rubber washing units		580E backhoe		1	
		Bobcat loader		1	
		RT 58 A crane		1	
- began pumping down underground storage tank contents - removed 1 load (5000 gallons) of waste water.		Steam jenny		1	
		diaphragm pump		3	
		Air compressor		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- JH and guard services continue					
- demolition transportation deposit					
- wastewater T&D					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- met w/ D. Taffee, F. Klotzbach, M. Medina, D. Becker, R. Allen and myself to the RES change order cost estimate and initiate contract amendment.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- NONE -					
VISITORS: (Time, Representing, Comments)					
Bob Wayland - US EPA III		Kathryn Davis - EPA III			
Tom Becker - TA DER		Bridie Guy - EPA III			
Dirk Taffee - RES					
Charles Swinburn - RES					
Charles Kleeman - EPA III					

000710

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 6 March 1987		BY: <i>John E. Clapp</i>		CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: Waste site - Chester, PA.				WEATHER & TEMPERATURE:	
JOB NO: 0739-26-83-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- 3 loads of scrap metal and debris loaded out for disposal; 37.4 tons		D977 loader		1	
		D 655 loader		1	
		Bobcat loader		1	
- continued fabrication of rubber washing units		I.H 3981 backhoe		1	
		Rt 58A crane		1	
		Case 580E backhoe		1	
- finished removal of water from test; began removal of sludge.		Steam jenny		1	
- excavation near river continues					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- IH and guard succ. continue		55 gallon acid fire drums for			
- wastewater tank & disposal		packing tank sludge - plastic			
- demolition tank & disposal		for securing drum stacking area.			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- sludge release in late afternoon. RES worked until 11:00 pm to cleanup and finish emptying tanks.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- NONE -					
VISITORS: (Time, Representing, Comments)					

000711

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: 9 March 1987	BY: John C. Chapman	CONTRACTORS SUPERVISOR: F. Klotzbach
LOCATION: Waste Site - Chester, Pa.	WEATHER & TEMPERATURE: Mostly Cloudy, Windy (variable dir)	
JOB NO: 0739-26-03-05		
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
- 2 loads of scrap metal and debris loaded; 26.88 tons.	D 977 loader	1
	D 655 loader	1
	Bobcat loader	1
- continued fabrication of rubber washing units	IH 3984 backhoe	1
	crane	1
	Case 580E backhoe	1
- finished removal of sludge from WS1; pressure washed tank and began backfilling of sand.	580E hoe w/ hyd. ram	1
	skinner jacking	1
- excavation negative evidence.		
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE)	
- IH and guard specs. continue	- drums for containing sludges	
- demolition items & disposal	- sand for filling tank.	
- the truck services		
COMMENTS/PROBLEMS/AGREEMENTS MADE:		
- heavy winds led to severe dust problems - RES will institute dust controls tomorrow.		
- PECD started line work on/across site.		
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)		
- NONE -		
VISITORS: (Time, Representing, Comments)		
LORNA SHUL - EPA III - Site Visit ~ 2:00 pm		

070722

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 63-6346

DATE: 3-10-87	BY: R. Allen	CONTRACTORS SUPERVISOR: FRED KLOTZBACH	
LOCATION: WADE SITE - CHESTER, PA.		W. ZATHER & TEMPERATURE:	
JOB NO: 7739-26-03-05			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:	NUMBER
1) CONTRACTOR		DESCRIPTION	
- FINISHED UNDERGROUND TANK WORK		D477	1
- SORTING & LOADING SCRAP		D655	1
- DRILLED HOLES IN CONCRETE PADS		BOBCAT	1
- SOIL EXCAVATION		CRANE	1
- FABRICATION OF ROCKET WASHING EQUIPMENT		BACKHOE #	2
		TRACKHOE	1
- Removed 2 loads scrap - 17.28 tons			
- Removed 2 loads rock - 25.38 tons			
		* 1 w/HYDRAULIC RAM	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
GUARD & ILL SERVICES			
SCRAP/DEMO HAULING			
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
LARGE AREA OF CONCRETE FROM TOWER WAS NOT WAS REVEALED BY SOIL EXCAVATION AT HEAD-OF SITE - EXCAVATION WILL NOT BE DONE IN THIS AREA UNTIL A DECISION IS MADE ON WHAT TO DO WITH THE CONCRETE.			
PECO WORKING ON REROUTING OF POWER LINE.			
TEST DATA: (List Item(s) here and record details on appropriate test data sheet.)			
VISITORS: (Time, Representing, Comments)			

1100735

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: 11 March 1987		BY: John E. Chapman		CONTRACTORS SUPERVISOR: F. Klotzback	
LOCATION: Waste Site - Chester, Pa.		WEATHER & TEMPERATURE: Mostly Sunny Winds NE - brisk			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		DESCRIPTION	
1) CONTRACTOR				NUMBER	
- removed 3 loads of scrap metal and debris - total weight = 14.71 tons.		D977 loader		1	
		D655 loader		1	
		Bobcat loader		1	
- continued fabrication of fire washing units		Crane		1	
		Case 580 E backhoe		2	
		Rambler Attachment		1	
- began excavating near front fence		IH 5984 trackhoe		1	
		steam jenny		1	
- began raising grid equipment and breaking pedestals					
- removed 1 load wood; 17.37 tons					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- IH and guard sves continued					
- demolition items & disposal					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- off-site odor problem due to excavation behind guard trailer. Increased monitoring scheduled for tomorrow.					
- PECO crew continues linework on-site.					
TEST DATA: (List Item(s) here and record details on appropriate test data sheet.)					
- h. Nu data per logbook					
- sample RAILROAD on North fence to be analyzed by 3:30 tomorrow.					
VISITORS: (Time, Representing, Comments)					
Steve Poirer - RES					

010794

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 63-5348

DATE: 3/12/87		BY: John Chappard		CONTRACTORS SUPERVISOR: F. Klotzsch	
LOCATION: Waste Site - Chester, Pa.		WEATHER & TEMPERATURE:			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:			PERSONNEL & EQUIPMENT:		
1) CONTRACTOR			DESCRIPTION		NUMBER
- loaded 2 loads crushed drums & Mt. materials - 38.87 tons			977 Loader		1
- loaded 1 load mud/debris - 14.72 tons			D655 loader		1
- loaded large metal grinding equip into SANYO dump trailer - to be transported off-site 3/13/87.			Bobcat loader		1
			Crane		1
			Case 580 E backhoe		2
			Rambler attachment		1
			IH 3554 backhoe		1
			Steamer jenny		1
2) SUBCONTRACTOR:			MATERIALS: (QUANTITY, PURPOSE)		
- IH and grad sics. continue					
- Haz. Waste T&D					
- Scrap wood T&D					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- Fire occurred while torch cutting large equipment on SANYO Lanboy.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- NONE -					
VISITORS: (Time, Representing, Comments)					
- NONE -					

000715

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 13 March 1987		BY: W.F. Martin		CONTRACTORS SUPERVISOR: F. Kletzbach	
LOCATION: Waste Site - Chester, PA		WEATHER & TEMPERATURE: Mostly sunny, chilly winds NE			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- removed 3 loads of scrap metal and debris; 44.93 tons		D 977 loader		1	
		D 65S loader		1	
		Bobcat loader		1	
- continued fabrication of tire washers		Cater		1	
		Case 580E backhoe		2	
		IH 3984 Tractor		1	
- continued removing ground equipment and hot cutting		tractor		1	
		steam jenny		1	
- scraping soil near front fence					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- IH and guard services					
- demolition transport and disposal					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- observed manure well outside site fence under bridge which was unlocked					
- approval of levels of protection required for various site areas					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
VISITORS: (Time, Representing, Comments)					
Paul Thomas - RES corporate safety					
0007:6					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: <i>16 March 1987</i>		BY: <i>Jim E. McLaughlin</i>		CONTRACTOR SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: <i>Waste Site - Chester, Pa.</i>		WEATHER & TEMPERATURE: <i>34-47° Sunny Wind N-NE 10-21 mph</i>			
JOB NO: <i>0789-26-03-05</i>					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
<i>- Continued excavation in grids 1 & 2</i>		<i>977 Crawler</i>		<i>1</i>	
<i>- Continued fabrication of rubber washing units</i>		<i>D65's Crawler</i>		<i>1</i>	
<i>- Loaded 3 loads scrap; 41.32 tons.</i>		<i>I.H. 3984 Hoopline Crane</i>		<i>1</i>	
<i>- Finished assembling 2nd holding tank.</i>		<i>Bobcat (under repair)</i>		<i>1</i>	
<i>- Loaded 2 loads wood; 30.36 tons</i>		<i>Case 580E w/ combine</i>		<i>1</i>	
		<i>Case 580E</i>		<i>1</i>	
		<i>Steam jacking</i>		<i>1</i>	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- I.H. and guard svcs. continue</i>		<i>- garden hose for dust control</i>			
<i>- electrical work on rubber washing units</i>		<i>- plastic for covering soil stockpiles</i>			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>- H.S. meeting today to discuss lack of address to protocols</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>- NONE -</i>					
VISITORS: (Time, Representing, Comments)					
<i>- NONE -</i>					

000717

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 18 March 1987		CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: Wade Site - Chester, Pa.		WEATHER & TEMPERATURE: Sunny - 40 to 60° Winds N/NW 10-15 mph	
JOB NO: 0739-26-03-05			
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
- began excavating grid H1		G77 loader	1
- continued fabrication of fire wash		D655 loader	1
- relocated vehicle decar pad		Crane	1
- continued work removed in office bldg.		I H 5984 tractor	1
- loaded loads of debris for disposal @ Pettibone		Case 580E tractor	2
		Rainhoe Attachment	1
		bobcat loader	1
		steam jenny	1
		diaphragm pump	2
		air compressor	1
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
- I H and guardsua cart		- plastic sheeting for covering soils	
- Electrical work for fire washers		- CaCl ₂ for dust control	
- debris T & P			
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
- four stainless steel drums of fuming H ₂ SO ₄ encountered in Grid H1 - spilled material treated w/ cement kiln dust			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
- NONE -			
VISITORS: (Time, Representing, Comments)			
- NONE			

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: 17 March 1987		BY: John E. Chappell	CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: Waste Site - Chester, Pa.		WEATHER & TEMPERATURE: Sunny & Clear 32-51° Heavy Winds - N/NW 15 mph		
JOB NO: 8735-26-03-05				
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:	DESCRIPTION:	NUMBER
1) CONTRACTOR				
- removed pipe insulation in wooden pits and began removal of old tanks in basement		977 crawler		1
		2655 crawler		1
		Crane		1
		J.H. 3984 tractor		1
- instituted dust controls - applied CaCl ₂ to unit zones		Case 580E backhoe		2
		iron hie attachment		1
		blat - under repair		1
- finished 5' excavation in grid #2		steam jacking		1
- reserved center of site				
- continued fabrication fire washers				
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)		
- I.H.'s guard specs. continue		- plastic for covering soil stockpiles		
- debris transport & disposal - loads		- CaCl ₂ for dust control		
- total weight =				
COMMENTS/PROBLEMS/AGREEMENTS MADE:				
- broke core slab on pipe frame of chamber				
- RES requested to use Chem Clean for wastewater disposal				
- RES intends to use transporter for soil not included in original proposal - RES to provide qualifications.				
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)				
- data on wastewater in holding tanks from Chem Clean analyses received				
VISITORS: (Time, Representing, Comments)				
- C. Swinburn, RES				

0719

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 63-6346

DATE: 20 MARCH 1987	BY: STAVEN JEWELRYK	CONTRACTORS SUPERVISOR: F. KLOTZBACH
LOCATION: WADE SITE - CHESTER, PA	WEATHER & TEMPERATURE: SUNNY & CLEAR; 35-55°	
JOB NO: 0739-26-03-05	SLIGHT BREEZE	
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
	I.H 3904 TRACKHOE	-1-
<ul style="list-style-type: none"> LOADING AND PROCESSING TRUCK/TRAILERS WITH DEBRIS & SOIL WAS MAIN ACTIVITY (14 LOADS; 609,740#) SMALL AMOUNT OF EXCAVATION WORK WAS CONDUCTED AT FIELD PITS REMOVING RESIDUE FROM SLOPS 	CASE 580E BACKHOE-LOADER	-1-
	KOMATSU D66S F.E. LOADER	-1-
	D-6 DOZER W/SCOOD	-1-
	W/S H550 BACKHOE W/PARKER	-1-
	GAULD CRANE *	-1-
	BOBCAT INACTIVE	
* NOT USED		
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE)	
<ul style="list-style-type: none"> I.H & SECURITY GUARD SERVICES - ON SITE TRUCKS/TRAILERS FOR DEBRIS TRANSPORT & DISPOSAL 	<ul style="list-style-type: none"> VISQUEAN FOR LIVING TRUCKS, REST PER RES RECORDS 	
COMMENTS/PROBLEMS/AGREEMENTS MADE:		
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)		
NONE		
VISITORS: (Time, Representing, Comments)		
<ul style="list-style-type: none"> SIMON P. WAKIN, DART SERVICES, OVERSEAS/INSPECTING TRUCKS DISPATCHER FOR J. GRAY TRUCKING TRUCKERS PHILIP WILKIE, Safety Assoc. - MAINTENANCE SUPERVISOR VANNIS WILKIE, Fish Commission, REPRESENTATIVE Bob Pense, Rep F. Weston, Inc. - 5:30 pm - site visit 		

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 83-5348

DATE: <i>21 March 1987</i>		BY: <i>John Clayton</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: <i>Wade Site - Chester, Pa.</i>		WEATHER & TEMPERATURE: <i>Cloudy, 40-45°, Windy, Lt. Rain</i>			
JOB NO: <i>0759-26-03-05</i>					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
<i>- loaded / load soil (40,000 lbs).</i>		<i>IH 9954 tractor</i>		<i>1</i>	
<i>- electrical panels demolished</i>		<i>Case 500E backhoe</i>		<i>1</i>	
<i>- continued cutting sites</i>		<i>977 loader</i>		<i>1</i>	
<i>- continued fabrication of fire washer units</i>		<i>D655 loader</i>		<i>1</i>	
<i>- excavated in grids 41, 34 and 50.</i>		<i>Ballon Crane</i>		<i>1</i>	
		<i>Bobcat loader (inactive)</i>		<i>1</i>	
		<i>W/S H550 tractor</i>		<i>1</i>	
		<i>Atom 7 crane</i>		<i>1</i>	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- IH and grad succ. continued</i>		<i>Visqueen for lining trucks</i>			
<i>- transport & disposal succ.</i>					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>IH technician relieved of duties - to be replaced next week.</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>- PCB data (batch) transmitted to DER</i>					
VISITORS: (Time, Representing, Comments)					
<i>- NONE -</i>					

000721

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 63-6346

DATE: 23 March 1987		BY: J. Chappell		CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: Waste Site - Chester, Pa.		WEATHER & TEMPERATURE: Mostly Sunny - 63° Lt to Moderate Winds			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- loaded loads of soil		IH 3984 tractor		1	
		Case 580E backhoe		1	
- removed two cyclones from rubble site and removed #2 site.		977 loader		1	
		D655 loader		1	
- continued fabrication of five waste units		Balian Crane (14 ton)		1	
		Arm Quip Crane (50 ton)		1	
		Bobcat		1	
- excavated in grids 16 & 3.		W/S H550 tractor		1	
		skoon jenny		1	
		generator		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- guard sucs. continue		- virginex for lining tracks			
- transport & disposal sucs.					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- City of Chester contacted R. Allen re: paving of City East waste property and desire to terminate use of the area as a truck staging area. R. Allen to discuss w/ dispatchers.					
- No IH technician svcs. today.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- NONE -					
VISITORS: (Time, Representing, Comments)					
- NONE -					

000720

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 24 March 1987		BY: John E. Clapp		CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: Waste Site - Chester, PA.		WEATHER & TEMPERATURE: Sunny - 60°F			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- Loaded 21 loads of soil (462.52 tons)		IH 5784 tractor		1	
		Case 580E backhoe		1	
- Completed demolition of silos and explosive supports		Ammunition crane (50 tons)		1	
		Ballistic crane (15 tons)		1	
		977 loader		1	
- Loaded 2 loads of scrap steel, i.e. crushed explosives; 900 tons.		D655 loader		1	
		Robot loader		1	
- Continued excavating in grid 4		WLS 11550 truckhoe		1	
		Steamer jenny		1	
- Continued fabrication of rubber machine parts					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- IH and guard sites continued -		- plastic sheeting for lining truck beds			
- IH supplied by in-house corporate Safety Office.		- walk for seating for gates			
- Trees & Disposal.					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- City of Chester ordered RES to cease use of boot laundry property as truck staging area. Trucks staged along Flower St. and Delaware Ave just boot laundry.					
- vandalism to site representative's automobile parked outside site.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- NONE -					
VISITORS: (Time, Representing, Comments)					
Steven Merriken, Chester City Planning } re: truck staging					
Sgt. Greenwood, Chester Police Dept. }					

100923

597,680

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: 25 March 1987		BY: John E. Claypool		CONTRACTORS SUPERVISOR: F. Klotzsch	
LOCATION: Waste Site - Chester, PA.		WEATHER & TEMPERATURE: Mostly sunny → Partly Cloudy - 65°F Moderate to heavy winds			
JOB NO: 0739-26-05-05					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR			PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER
- Finished excavation in grid 4.			TH 3854 Excavator		1
- Loaded 14 loads of soil: 296.8 tons			Case 580E Backhoe		1
- Continued fabrication of rubber working units.			Galion Crane (15 tons)		1
			D 655 Loader		1
			927 "		1
			Bobcat *		1
			Steam jenny		1
			W/S H 550 Excavator*		1
			Water Truck*		1
- TH services			* not used		
2) SUBCONTRACTOR:			MATERIALS: (QUANTITY, PURPOSE)		
- guard, transport and disposal services continued.			- plastic sheeting for lining landfill beds		
			- caulk for sealing tailgates		
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- "extra" soil stockpiled in grids 58-60 is in the way of planned excavation - RES requested approval of change order request to excavate soil underneath pile. ↳ to dispose of extra soil so that they can continue					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- NONE -					
VISITORS: (Time, Representing, Comments)					
Jim Sample, RES (ES), Inc.					
00072					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 3-26-87	BY: D. Allen	CONTRACTORS SUPERVISOR: F. KLOTZBACH	
LOCATION: WADE SITE - CHESTER PA.	WEATHER & TEMPERATURE: SUNNY, - 65-70° LIGHT WIND		
JOB NO: 0739-26-03-05			
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER
	SOIL EXCAVATION, LOADING, & HAULING (19 LOADS - 416.34 TONS) SILO DISASSEMBLY		
	EH 3984 TRACKHOE		1
	CASE 580E BACKHOE		1
	GALION CRANE		1
	D655 LOADER		1
	977 LOADER		1
	H550 TRACKHOE		1
	WATER TRUCK		1
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE)		
GUARD SERVICE TRUCKING			
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
NO HOS OFFERED ON SITE UNTIL PAUL THOMAS ARRIVED ~ 1150. A SAFETY MEETING WAS HELD TO DISCUSS DELINEATION OF ZONES & LOAD ADJUSTMENT OF TRUCKS IN HOT AREA ONLY. CONTAMINATED SOIL IN CLEAN ZONE WILL BE SCABBED & GRADED IN CONTAMINATED FILL.			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
VISITORS: (Time, Representing, Comments)			

000725

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: <i>March 27, 1987</i>		BY: <i>John E. Chappell Jr.</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: <i>Waste Site - Chester, PA.</i>		WEATHER & TEMPERATURE: <i>47-65°F / Mostly Cloudy</i> <i>Light winds NW < 5 mph</i>			
JOB NO: <i>0739-26-03-05</i>					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
<i>- continued excavation in grids 4 and 4D</i>		<i>IH 5784 track hoe</i>		<i>1</i>	
		<i>W/S 14550 trackhoe*</i>		<i>1</i>	
		<i>Pace 580E backhoe</i>		<i>1</i>	
<i>- loaded out 17 loads of soil; 36.2 tons</i>		<i>Bobcat loader</i>		<i>1</i>	
		<i>977 loader</i>		<i>1</i>	
<i>- continued disassembling sites</i>		<i>D 65 S loader</i>		<i>1</i>	
		<i>Waste Truck</i>		<i>1</i>	
<i>- continued shutdown of rubber washing waste.</i>		<i>steam jenny</i>		<i>1</i>	
		<i>balcon crane*</i>		<i>1</i>	
		<i>* not used</i>			
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- guard, transport and disposal succ. continued.</i>		<i>- plastic sheeting for lining trucks</i>			
		<i>- caulk for sealing tailgates</i>			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>NONE</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>Data from R.F. Weston lab re: PCB envelope of sam- - ple - ple submitted last week - very little PCB found. Hard copy due Monday.</i>					
VISITORS: (Time, Representing, Comments)					
<i>- NONE -</i>					

000720

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5346

DATE: <i>March 30, 1987</i>		BY: <i>John P. Chapman</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzsch</i>	
LOCATION: <i>Waste site - Chester, Pa.</i>		WEATHER & TEMPERATURE: <i>Partly sunny → heavy rain 55 → 65°F</i>			
JOB NO: <i>0739-26-03-05</i>					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR					
<i>- excavated in grid 20</i>		<i>EH 3984 backhoe</i>		<i>1</i>	
<i>- loaded out 27 loads of soil - total weight = 589.78 tons</i>		<i>W/B H550 backhoe*</i>		<i>1</i>	
<i>- removed 1 site section</i>		<i>580 E backhoe**</i>		<i>1</i>	
<i>- rebuilt stairs for transport site</i>		<i>Bobcat loader</i>		<i>1</i>	
<i>- worked on building rubber washing units - welded in conveyors</i>		<i>977 loader</i>		<i>1</i>	
		<i>D655 loader</i>		<i>1</i>	
		<i>W/B H550 backhoe*</i>		<i>1</i>	
		<i>Skinner jenny</i>		<i>1</i>	
		<i>Air compressor</i>		<i>1</i>	
		<i>Cation Chrome</i>		<i>1</i>	
		<i>* not used</i>			
		<i>** " " removed from site</i>			
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- 111 sves. reinstated</i>		<i>- Plastic sheeting for lining tanks</i>			
<i>- Guard transport & disposal sves. continued.</i>		<i>- CRACK for sealing tank pits</i>			
		<i>- lumber for repairing stairs</i>			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>NONE</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>- NONE -</i>					
VISITORS: (Time, Representing, Comments)					
<i>Paul Thomas - R.E.S. (PE), Inc. - Health & safety oversight</i>					
<i>000727</i>					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: April 1, 1987		CONTRACTOR SUPERVISOR: F. Hatzelbach	
LOCATION: Plate Site - Chester, PA		WEATHER & TEMPERATURE: Mostly Sunny 52 → 45°F	
JOB NO: 0739-26-05-05		Windy	
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
- excavated in grids 58, 56 and 40		IH 3884 backhoe	1
		IN/S 550	1
- removed site sections (2 remain)		Bobcat loader	1
total weight = tons		977 loader	1
- contained building rubble		D655 loader	1
was lying on its side - parked on com.		WALK truck*	1
structure of underground rocks		skid steer loader	1
inside cylinders.		traction crane	
- dewatered 577 loader for re-		Air compressor*	
model from site			
- crushed drums and mixed into			
soil stockpiles		* not used	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
- IH Sues continue		- plastic sheets for covering soil stock-	
- Grand Services continue		piles; lumber for wash racks.	
- Transport " "			
- removed 2 loads wastewater			
COMMENTS/PROBLEMS/AGREEMENTS MADE: (Site Resurvey initiated)			
- Suggest to record data on plane table rather than in notebooks due to possible confusion over multiple elevations for a given grid node.			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
NONE			
VISITORS: (Time, Representing, Comments)			
Frank Thomas - RES(DF), Inc. ME'S Oversight			
D. C. ... City of Chester - to see DGR re: structure problem in the City			

0110728

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: <u>April 3, 1987</u>		BY: <u>John E. Chynoff</u>		CONTRACTOR SUPERVISOR: <u>F. Klotzsch</u>	
LOCATION: <u>Waste Site - Chester, Pa.</u>		WEATHER & TEMPERATURE: <u>Overcast -> partly sunny</u> <u>42-55°</u> <u>Winds North @ 10mph</u>			
JOB NO: <u>0739-28-03 05</u>					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
<u>- removed 7 load of soil - total weight = 275,500 lbs.</u>		<u>Waste truck</u>		<u>1</u>	
		<u>Bobcat loader</u>		<u>1</u>	
		<u>D655 loader</u>		<u>1</u>	
<u>- began operating rubber washing machine</u>		<u>Galton crane</u>		<u>1</u>	
		<u>Air compressor*</u>		<u>1</u>	
		<u>steam jenny</u>		<u>1</u>	
<u>- removed 977 loads and H/S 550 fracture from site</u>		<u>Hyd. Excavator</u>		<u>1</u>	
		<u>* not used</u>			
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<u>- T.H. and guard services complete</u>		<u>- plastic for lining truck beds</u>			
<u>- soil tanks put and disposal complete.</u>		<u>- wood for sealing triangles</u>			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<u>- approved site work on rubber washing unit stable down for 4/4.</u>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<u>- NONE -</u>					
VISITORS: (Time, Representing, Comments)					
<u>- Charles Swinburn } RES (RS), Inc. - 1240 pm</u>					
<u>- Karl Schuler }</u>					
<u>- Paul Thomas RES (PE), Inc.</u>					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 83-5348

DATE: <i>April 6, 1987</i>		BY: <i>John Claypool</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzhand</i>	
LOCATION: <i>Waste Site - Chester, Pa.</i>		WEATHER & TEMPERATURE: <i>Cal, & Rainy</i>			
JOB NO: <i>0739-28-03-05</i>					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
<i>- began demolition of the 3rd floor of the office bldg.</i>		<i>Water truck*</i>		<i>1</i>	
		<i>2.655 loader</i>		<i>1</i>	
		<i>Bobcat loader</i>		<i>1</i>	
<i>- removed 2 loads of scrap metal (11.42 tons)</i>		<i>3984 Excavator</i>		<i>1</i>	
		<i>Crane</i>		<i>1</i>	
<i>- continued shutdown of rubber washing units.</i>		<i>Rubber washing units</i>		<i>2</i>	
		<i>Steam jenny</i>			
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- IH and guard sec. continue</i>		<i>lumber for modifying feed chute to</i>			
<i>- debris transport</i>		<i>rubber washing units</i>			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>- Area around bldg. demolition cordoned off using warning tape.</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>NONE</i>					
VISITORS: (Time, Representing, Comments)					
<i>Paul Thomas - RESIDEX, Inc. - 1640 hrs - Safety inspection.</i>					

110791

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEK: 83-5348

DATE: April 7, 1987		BY: Phil C. [unclear]		CONTRACTORS SUPERVISOR: F. Klotzbach	
LOCATION: Waste Site - Chester, Pa.		WEATHER & TEMPERATURE: Westerly Winds 7-12 Cloudy; Temp mid 50's			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- continued demolition of office building - removal of roof from 3 rd story section completed.		Water truck*		1	
		Bobcat loader		1	
		D 655 loader		1	
		Hydramatic Excavator (3984)		1	
		Eastern Crane		1	
		Steam jenny		1	
- backfilled grid 20		Rubber washing units		2	
- replumbed washing section of fire washing units. Repaired washing units after hours.					
- 2 loads backfill received (40.65 tons)					
		* not used			
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- T.H. and guard subs. continued.		- 40.65 tons of imported backfill received @ site.			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- crew worked until ~ 2030 hrs due to mechanical breakdown of rubber washing units					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
NONE					
VISITORS: (Time, Representing, Comments)					
Lt. Col. Robert J. O'Hare - USAF - 1020 hrs - observation of site activities					
Paul Thomas, RESIDE, Inc - 1445 hrs - soil by inspection report.					

000732

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 89-6346

DATE: APRIL 8, 1987	BY: C. TORR	CONTRACTORS SUPERVISOR: F. Klotzbach
LOCATION: WADE SITE, CHESTER, PA	WEATHER & TEMPERATURE: CLEAR, SUNNY 60°F	
JOB NO: 0739-26-03-05	5 1/2 R.H. 29.69" NW 12 MPH	
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
- CONTINUED DEMOLITION OF BIDD	1 HYD EXCAVATOR (3924)	1
3 RD FLOOR SIDE WALLS REMOVED	2 D665 CRAWLER LOADER	1
- REPAIRS TO RUBBER WASHER CONTINUE	3 40 CU YD TRAILER	1
	4 GALION CRANE	1
	5 DUMP TRUCK	1
	6 WATER TRUCK	1
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE) —	
I. H. AND GUARD SVCS CONTINUED		
COMMENTS/PROBLEMS/AGREEMENTS MADE: RUBBER WASHER UNDER REPAIR AND OUT OF SERVICE UNTIL END OF WORK DAY AT 12:45. PLAN IS TO INCREASE TUNNEL SUPPORT TIRE SHAFTS FROM 1" DIA TO 2" DIA		
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)		
NONE		
VISITORS: (Time, Representing, Comments)		
NONE		

000733

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 83-6348

DATE: <i>April 9, 1987</i>		BY: <i>John S. Clay, P.E.</i>		CONTRACTORS SUPERVISOR: <i>F. Klotz</i>	
LOCATION: <i>Wade Site - Chester, Pa.</i>		WEATHER & TEMPERATURE:			
JOB NO: <i>0739-26-03-05</i>					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
<i>- continued backfilling with bldg. demolition rubble.</i>		<i>D655 loader</i>		<i>1</i>	
		<i>Tandem axel dump truck</i>		<i>1</i>	
		<i>Water truck</i>		<i>1</i>	
<i>- continued demolition of office bldg - 2nd floor removal completed.</i>		<i>Crane crane</i>		<i>1</i>	
		<i>Demolition hammer</i>		<i>1</i>	
		<i>Bobcat loader</i>		<i>1</i>	
<i>- dewatered excavations for backfilling</i>		<i>Skid steer jenny</i>		<i>1</i>	
<i>- continued repairs to rubble washing units.</i>					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- T.H. and grad service continued.</i>		<i>per RES' records</i>			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>- RES to use nuclear density gage for compaction testing -</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>NONE</i>					
VISITORS: (Time, Representing, Comments)					
<i>Paul Thomas, RES (DE), Inc. - safety inspection.</i>					

000732

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 83-5348

DATE: April 10, 1987		BY: David Pohl		CONTRACTORS SUPERVISOR: F. Kichbach Mike Mellinger (acting)	
LOCATION: wade site, chester, PA		WEATHER & TEMPERATURE: clear, sunny, 65-70°F light breeze			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
- backfilled with clean sand		water truck		1	
basement of demol. wood frame		benefit loader		1	
building in quad 36		D 605 Loader		1	
- continued repairing rubber		Hydraulic Excavator		1	
washing unit		Galion Crane		1	
- backfilled excavator in		Steam Jenny		1	
quads 8 & 2 with demolition					
c rubble					
- 2 loads of scrap metal left site					
- continued surveying in rough					
grade elevations					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
ZII and Guard Surcs continued		98 truck loads of sand (395,800 lbs)			
		- backfill for basement of demol. building			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- A A roller will be on-site Monday to compact the					
backfill - The PA borrow source was identified as					
suitable backfill and will be brought on-site Monday					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
- Grain size distribution and moisture/density relationships					
of borrow sources					
VISITORS: (Time, Representing, Comments)					
Paul Thomas, RECO (DE), Inc. - safety inspection					
000735					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEK: 83-5348

DATE: <i>April 11, 1987</i>		BY: <i>John Chappard</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzbach (Wade White, Acting)</i>	
LOCATION: <i>Wade Site - Chester, Pa.</i>		WEATHER & TEMPERATURE: <i>Mostly Sunny 60-75°F Moderate Breeze</i>			
JOB NO: <i>D739-26-03-05</i>					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
<i>- continued repairs to rubber washing units</i>		<i>Foreman</i>		<i>1</i>	
		<i>Laborers</i>		<i>3</i>	
		<i>Electricians</i>		<i>2</i>	
<i>- relocated electrical panels for rubber extraction units to wooden building constructed outside office building.</i>		<i>Galton Crane</i>		<i>1</i>	
		<i>Bobcat loader</i>		<i>1</i>	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- guard services continued</i>		<i>per RES records</i>			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>- only work authorized was repair to rubber washing units -</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>NONE</i>					
VISITORS: (Time, Representing, Comments)					
<i>NONE</i>					

000798

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3000
TELEFAX: 83-5348

DATE: <i>Apr 13, 1987</i>		BY: <i>John E. Clappert</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: <i>Waste Site - Chester, PA.</i>		WEATHER & TEMPERATURE: <i>Overcast to Partly Sunny Windy</i>			
JOB NO: <i>0789-26-03-05</i>					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
<i>- continued repairs to culvert washing</i>		<i>3824 hydraulic excavator</i>		<i>1</i>	
<i>work; Repair relocation washwater</i>		<i>D655 loader</i>		<i>1</i>	
<i>holding tanks closer to washing operation</i>		<i>Galion Crane</i>		<i>1</i>	
		<i>Postcat loader</i>		<i>1</i>	
<i>- combined backfilling in grid #1.</i>		<i>Steam jenny</i>		<i>1</i>	
		<i>Water truck</i>		<i>1</i>	
<i>- removed 5 loads of washwater to</i>					
<i>disposal (Crown 660) (19,561gals)</i>					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- I.H and guard services continued.</i>					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>PER method of incident that occurred on 4/9/87 during demolition activities.</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>NONE</i>					
VISITORS: (Time, Representing, Comments)					
<i>Mr. Paul Thomas, RES (DE), Inc. - Safety Inspection</i>					

1190757

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: <i>April 14, 1987</i>		BY: <i>John E. Claypool Jr.</i>		CONTRACTORS SUPERVISOR: <i>J. Scamporrino (Acting)</i>	
LOCATION: <i>Waste Site - Chester, Pa.</i>		WEATHER & TEMPERATURE: <i>Mostly Sunny → Sunny</i>			
JOB NO: <i>0739-26-03-05</i>					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
<i>- continued repairs to rubber washing units.</i>		<i>3984 Hyd. excavator</i>		<i>1</i>	
		<i>D 655 loader</i>		<i>1</i>	
		<i>Casa 102 Vibrating Roller</i>		<i>1</i>	
<i>- continued relocation of wastewater holding tanks.</i>		<i>Bobcat backhoe</i>		<i>1</i>	
		<i>Caliver Crane</i>		<i>1</i>	
		<i>Water truck</i>		<i>1</i>	
<i>- backfilled in grids 2, 3, 4, 18, 20, 34 and 50.</i>					
<i>- removed 1 load road & debris - disposal at Petrolle</i>					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- I H and gravel specs. continued.</i>		<i>33 loads gravel - 1,400,820 lbs.</i>			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>NONE</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>NONE</i>					
VISITORS: (Time, Representing, Comments)					
<i>Mr. Paul Thomas, RES(DR), Inc. - Safety inspection and investigation into incident of 4/9/87.</i>					

0739

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-9030
TELEX: 83-6348

DATE: 4-15-87	BY: D. Allen	CONTRACTORS SUPERVISOR: F. KLOTZBACH	
LOCATION: WADE SITE - CHESTER, PA.	WEATHER & TEMPERATURE: 50° PARTLY CLOUDY		
JOB NO:			
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT:		NUMBER
	DESCRIPTION		
- REPAIR TIE WASHER	CASE 1102 BLOWER	1	
- SCRAP LOADING, MIX. CLEANUP	GRABM CRANE	1	
- CLEANUP OF RUBBER FIBRES AT SILA PEDESTALS	DIGG LOADER	1	
	TRUCK	1	
	BOBCAT LOADER	1	
	WATER TRUCK	1	
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE)		
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
BACKFILLING HAS CEASED UNTIL RPS GETS DECISION ON REQUEST FOR 85% COMPACTION.			
WESTON OVERSIGHT HAS STOPPED AS OF TODAY.			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
VISITORS: (Time, Representing, Comments)			

11/3/87

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 83-5348

DATE: 4-16-87	BY: R. Allen	CONTRACTORS SUPERVISOR: F. KUTZBACH
LOCATION: WADE SITE - CHESTER, PA.	WEATHER & TEMPERATURE: CLOUDY, SOME RAIN ~45°	
JOB NO:		
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
	- EXCAVATE GRID 33 TO REQ'D DEPTH - CLEAN UP RUBBER FINES - REPAIR TIRE WASHER - LOAD SCRAP	1H TRACKHOE D665 LOADER GALION CRANE BOBCAT WATER TRUCK CASE ROLLER
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE)	
COMMENTS/PROBLEMS/AGREEMENTS MADE: TIRE WASHER PLAN FOR ~30-45°, CLEARED SMALL AMT. TIRES, BUT THEN BROKE DOWN (CONVEYOR).		
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)		
VISITORS: (Time, Representing, Comments) C. SWINDELL, C. SHULLER (RES)		

000720

DAILY REPORT



WESTON WAY
 WRST CHESTER, PA 19380
 PHONE: (215) 692-3030
 TELEX: 83-5348

DATE: 27 APR 87		BY: DAVID S MARTIN	CONTRACTORS SUPERVISOR: F. KLOTZBACK	
LOCATION: WASTE SITE - CHESTER, PA.		WEATHER & TEMPERATURE: SUNNY 65°		
JOB NO: 0739-26-03 05				
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER
1) CONTRACTOR		DESCRIPTION		
- LOADED SHEEPD TRES		DUGS LADDER		1
		FOGAT LADDER		1
- LOADED 11 DRUMS FOR OFF SITE INCINERATION				
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)		
TH AND GRAD SERVICES.				
COMMENTS/PROBLEMS/AGREEMENTS MADE:				
NONE				
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)				
NONE				
VISITORS: (Time, Representing, Comments)				
NONE				

000712

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEFAX: 63-6346

DATE: 28 APR 87		BY: DAVID S. MARTIN		CONTRACTORS SUPERVISOR: F. KLOTZBACH	
LOCATION: WADE SITE - CHESTER, PA			WEATHER & TEMPERATURE: RAIN MOST OF THE DAY 50° - 55°		
JOB NO: 0739-26-03-09					
DESCRIPTION OF WORK PERFORMED:			PERSONNEL & EQUIPMENT:		NUMBER
1) CONTRACTOR			DESCRIPTION		
- LOADED REMAINING SPREAD TIRES OFFSITE (6 LOADS)			TRUSS LOADER		1
			PULPIT LOADER		1
			GRADON TRAC LOADER (GRAS)		1
- DELIVERED 4 LOADS OF SOIL SPREAD 3 AROUND TRUCK STAGING AREA.			PNEUMATIC SPREADER (GRAS 110)		1
- DISMANTLED TOP OF TIRE WASH STATION - REMOVED CYLINDERS CONVEYOR AND FRAMES.					
- DEMOLISHED TWO CONCRETE PIERCEMENTS AND ONE EQUIPMENT SLO PAD #4					
2) SUBCONTRACTOR:			MATERIALS: (QUANTITY, PURPOSE)		
TH - SECURITY ON SITE			4 LOADS OF FILL SOIL 99,500 lbs PA GROUP		
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
/ NONE /					
TEST DATA: (List Item(s) here and record details on appropriate test data sheet.)					
/ NONE /					
VISITORS: (Time, Representing, Comments)					
/ NONE /					

0739-26-03-09

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 63-5348

DATE: 29 APR 87	BY: DAVID S. MARTIN	CONTRACTORS SUPERVISOR: F. KLOTZBACH
LOCATION: WADE SITE - CHESTER, PA.	WEATHER & TEMPERATURE: CLOUDY (MORNING) SUNNY (AFTERNOON) 60-65°	
JOB NO: 0739-26-03-05		
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
- REMOVED REMAINING PIECES OF TIRE WASH	DCSS LOADER	1
- HAUL ONE LOAD (1) OF HAZ WASTE	FORCAT LOADER	1
- BROKE UP SLO PAD #3 & HALF OF #2	TIRE HOE	1
- STARTED STAKING OUT ROUGH GRADE CONTOURS	PNEUMATIC JACK HAMMER	1
- DUG TO LOCATE DRAIN FROM SUMP TO RIVER FOUND IT IN GROTS		
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE)	
IH & SECURITY	1 HAUL OF HAZ WASTE 39,00 LB OFF SITE	
COMMENTS/PROBLEMS/AGREEMENTS MADE:		
F. KLOTZBACH WILL BE OFF SITE THURSDAY 30TH APRIL THRU MONDAY TUESDAY 5TH MAY 87. SOMEONE WILL FILL IN FOR HIM PRED WILL PUT IT IN WRITING.		
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)		
None		
VISITORS: (Time, Representing, Comments)		
RON HOFFER - EPA - 1905 STOPPED BY TO SEE THE SITE F. KLOTZBACH & D. MARTIN MET WITH HIM.		

011074

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5346

DATE: 4/30/87	BY: DAVID POHL	CONTRACTORS SUPERVISOR: F. KLOTZBACH Mike Mellinger (acting)	
LOCATION: WADE SITE, CHESTER, PA		WEATHER & TEMPERATURE: SUNNY - PARTLY SUNNY - WINDY 60-65° F	
JOB NO: 0739-26-03-05			
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
- Continued to break up slabs in grid blocks 2 and 8.		D655 loader	1
- Backfilled broken up concrete into excavation in grid blocks 55, 56 and 40. (see comments)		Bobcat Loader	1
		Track Hoe	1
		Pneumatic Jack	
		Hammer	1
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
TH # Security			
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
Large 4-5 ft width and greater chunks of concrete were placed in the excavated areas in grids 55, 56 and 40. I discussed this with Mike Mellinger and recommended that the broken up concrete placed in the excavation should not exceed 1-2' in width and should be mixed with clean soil.			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
VISITORS: (Time, Representing, Comments)			

0000745

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: <u>May 1, 1987</u>		BY: <u>Wm. C. Clayton</u>		CONTRACTORS SUPERVISOR: <u>Jim Semple (Acting)</u>	
LOCATION: <u>Wade Site - Chester, PA.</u>		WEATHER & TEMPERATURE: <u>Mostly Sunny 44-65°</u>			
JOB NO: <u>0739-26-03-05</u>		Winds W to SW 7-12 mph			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR					
- used Schramm backhoe to break northern most machinery pedestal.		D665 Loader		1	
		Bobcat Loader		2*	
		TA 3724 excavator		1	
		Schramm backhoe w/ pneumatic hammer		1	
- excavated pipe near River to close per RES proposal (see below).		water truck		1	
		Supervisor		1	
- cleaned up metal sumps and wood around site.		Foreman		1	
		Laborers		2	
		Operators		2	
		*one unit under repair			
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- TH and guard services continue		per RES records			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- excavation of pipe near river resulted in partial collapse of the western most site fence as the sidewalk sloughed into the hole. An oily, black liquid was encountered in the pit.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<u>NONE</u>					
VISITORS: (Time, Representing, Comments)					
<u>NONE</u>					

040746

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 4 MAY 87	BY: DAVID S. MARTIN	CONTRACTORS SUPERVISOR: MIKE MELLINGER	
LOCATION: WADE SITE - CHESTER, PA.		WEATHER & TEMPERATURE: HEAVY RAIN ALL DAY	
JOB NO: 0739-26-03-05		50°-55°	
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT:	NUMBER
		DESCRIPTION	
- USED PNEUMATIC JACKHAMMER TO PERCUSS CONCRETE RUPPLE IN GRIDS A1 & A2, AND MACHINED PEDESTALS.		SCHRAMM PNEUMATIC HAMMER	1
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
TH AND GUARD SERVICES			
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
DUE TO HEAVY RAIN NO OTHER WORK WAS DONE			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
NONE			
VISITORS: (Time, Representing, Comments)			
NONE			

247

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 5 MAY 87		BY: DAVID S. MARTIN		CONTRACTORS SUPERVISOR: F. KLOTZBACH	
LOCATION: WADE SITE - CHESTER PA		WEATHER & TEMPERATURE: RAIN OFF DONT 55-60°			
JOB NO: 0739-20-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- EXCAVATED APPROX 85-90 FT OF BURIED PIPE		HYDRAULIC EXCAVATION		1	
		SCHEMATA PNEUMATIC JACKHAMMER		1	
- JACKHAMMERED EQUIPMENT FOUNDATIONS					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
IT & SECURITY		NONE			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
NONE					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
NONE					
VISITORS: (Time, Representing, Comments)					
CHARLES SEWINGMAN OF ROLLINS ON SITE FOR MEETING WITH F. KLOTZBACH AND INTVIEWED HIMSELF AND ASKED ABOUT THE COMPACTION WITH US.					
000718					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEFAX: 83-5348

DATE: 6 MAY 87	BY: DAVID S. MARTIN	CONTRACTORS SUPERVISOR: F. KLATZBACH / M. MULLIGAN	
LOCATION: WASTE SITE - CHESTER PA		WEATHER & TEMPERATURE: SUNNY 60-65°	
JOB NO:			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:	NUMBER
1) CONTRACTOR		DESCRIPTION	
- PREVENT TIRE SHEEDING ON SITE AND FINISHED SHEEDING TIRES.		HYDRAULIC EXCAVATOR	1
- JACKHAMMERS CONCRETE PILES.		SCHEERMAN PNEUMATIC JACKHAMMER	1
- EXCAVATED BURIED REINFORCED CONCRETE PIPE (RCP)		KOMATSU LOADER	1
- Hauled OFFSITE DRAIN TANKER FULL OF DREBS.		BERKAT LOADER (LUMBER REPAIR)	1
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
I.H. & SECURITY.		1 TANKER LUMBER OF DREBS (CLIM)	
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
<p>THE BURIED PIPE (RCP) WAS DUG UP FROM TITE RIVER BACK TOWARDS TITE SUMP. THE PIPE DID NOT CONNECT TO THE SUMP AND REMAINED APPROX 10 FT FROM THE SUMP. IT APPEARS TO HEAD TOWARDS THE OLD BUILDING IN GRID 26 & AZ. RES DUG COMPLETELY AROUND THE SUMP TO A DEPTH OF ABOUT 10-12 FT BELOW RIM SURFACE AND DID NOT ENCOUNTER A DRAIN PIPE. THE ONE THAT WAS DUG UP WAS APPROX 6-8 FT BELOW THE SURFACE, AS IT PASSED BY THE SUMP. RES SHEEDING TIRE.</p>			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
NONE			
VISITORS: (Time, Representing, Comments)			
NONE			

000000

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 7 MAY 87		BY: DAVID S. MARTIN		CONTRACTORS SUPERVISOR: NONE	
LOCATION: WARE SITE - CHESTER PA.		WEATHER & TEMPERATURE: clear 75°			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
- REPAIRED EQUIPMENT		Hydraulic Excavator		1	
		KOMATSU Loader		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
IT SECURITY		NONE			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
NONE					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
NONE					
VISITORS: (Time, Representing, Comments)					
NONE					

000730

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 8 MAY 87		BY: DAVID S. MARTIN		CONTRACTORS SUPERVISOR: F. KLOTZBACH	
LOCATION: WARE SITE, CHESTER, PA.		WEATHER & TEMPERATURE: Clear 75°			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- Graded and leveled Paved DMS Grading Work where Pipe Excavation occurred.		KOMATSU Loader		1	
- Equipment Repair					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
TH & SECURITY.		NONE			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
F. KLOTZBACH INDICATED HE WOULD START GRADING Work on Monday 11 MAY 87					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
VISITORS: (Time, Representing, Comments)					
Paul Sullivan - (RRS) Dan Beger (DRR) SITE VISIT Investigation to discuss change orders.					
000751					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 83-5348

DATE: 11 MAY 87		BY: DAVID S. MARTIN		CONTRACTORS SUPERVISOR: F. KLOTZBACH	
LOCATION: WADE SITE, CHESTER PA.		WEATHER & TEMPERATURE: 80°-85° CLEAR			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
- STARTED BACKFILLING		KOMATSU LOADER		1	
GRIDS 41, 42 & 58		CASE PULLER		1	
- NEW PROCTOR TESTS ARE TO BE RUN ON THE SOIL.		HYDRAIC EXCAVATOR		1	
- WATER TRUCK USED FOR DUST CONTROL.		WATER TRUCK		1	
- GRIDS 15 & 16 WERE ROLLED					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
ITH SUBCONTRACTED SECURITY GUARDS NTH RUSSELL ENGINEER FOR CONSTRUCTION TESTS.		27 TRUCKS OF FILL 1,976,300 lbs.			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
COMPACTION ON THE LIFTS WERE 88-90, WAITING FOR NEW PROCTOR TESTS ON SOIL WILL INTERPOLATE NUMBERS.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
NTH RUSSELL TO RUN NEW PROCTOR TESTS (ONE PT) ON SOIL DELIVERED					
VISITORS: (Time, Representing, Comments)					
000752					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 12 MAY 87		BY: DAVID S. MARTIN		CONTRACTORS SUPERVISOR: F. KLOTZBACH	
LOCATION: WASTE SITE - CHESTER PA.		WEATHER & TEMPERATURE: 79° Clear - warming Rain & LIGHTNING AFTER 2:00 PM			
JOB NO: 0739-20-03-05					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
- PACKED AND ROUGH GRADED GRIDS 3, 4, 19, 20, 40, 41, 42 57 & 58.		KOMATSU LOADER		1	
		CASE ROLLER		1	
- SURVEYS Laid OUT CONTROL STAKES ON E160 - 1800 Km ROUGH GRADE.					
- DISMANTLED AND PUMPED OUT DECON WASH TUBS					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
IH SECURITY, NTH RUSSELL, Damon Surveys.		1,948,910 lbs of PROCECIL			
COMMENTS/PROBLEMS/AGREEMENTS MADE: F. KLOTZBACH INDICATED THE SWALE ALONG THE WEST FENCE HITS THE PAVING ON PLOWEN ST FROM E1350 TO ABOUT E1475 AND THE SWALE CUT ACROSS A CONCRETE SLAB BETWEEN E1600 AND E1800. F. KLOTZBACH INDICATED TO REF A PREVIOUS AGREEMENT TO EXCAVATE ONLY DOWN TO CONCRETE SLABS IN THESE AREAS AND FENCE MARKS WITH J. Cityard & TOLD FIELD WE MAY SLIDE THE SWALES AWAY FROM PLOWEN ST AND CLOSE TO THE FENCE RESPECTIVELY.					
TEST DATA: (List Item(s) here and record details on appropriate test data sheet.)					
VISITORS: (Time, Representing, Comments)					
000753					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 13 MAY 87		BY: DAVID S. MARTIN		CONTRACTORS SUPERVISOR: M. MELLIGAN	
LOCATION: WASTE SITE - CHESTER PA.		WEATHER & TEMPERATURE: 70° CLOUDY			
JOB NO: 073A-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- BACKFILLING IN GRIDS 25, 26, 27, 29, 40, 41, 42, 58, 57, 58.		KOMATSU LOADER		1	
- REMOVED DECOM PANS FROM TIRE END OF PLANT ST.		CASE ROLLER		1	
- LAMINATED LEAD METAL INTO TIRE DUMPSTER		CASE CRANE PICKER			
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
ITH, SECURITY EUMOS; NTH RUSSELL		14 TONS LOTS OF FILL 1, B10, 120 165			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
DANIELA BAZZINA CALLED TO SEE IF I HAD COMMENTS ON THE LETTERS THE REGULATOR FROM (PES) (PS) ON TIRE SEAL PILE AND SWATH LOCATION. - I TOLD HIM F. KLOTZBECH AND I DISCUSSED THESE ITEMS AND I REVIEWED THE PILE TO 17 BEING SENT AND READER WITH WHAT WAS DISCUSSED. WITH FRED KLOTZBECH ON 12 MAY 87					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
NTH RUSSELL SUBMITTER A PROCEDURE ACCORDING TO NUCLEON DENSITY SUBSAMPLING MANUAL TO ADJUST FOR MOIST IN THE SOILS, I AGREED WITH THIS PROCEDURE.					
VISITORS: (Time, Representing, Comments)					

00075

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEK: 83-5348

DATE: 14 MAY 87		BY: DAVID S. MARTIN		CONTRACTORS SUPERVISOR: M. MULLIGAN	
LOCATION: WASTE SITE - CHESTER, PA.		WEATHER & TEMPERATURE: 70° CLM			
JOB NO: 0739-21-13-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
- WORKING SPREAD LIPS IN GMS 21-29 37-45		KOMATSU LOADER		1	
- ROUTING IN THE SWALE ALONG THE WEST FENCE LINE		CASE ROLLER		1	
		CASE Packer		1	
		TRAC HOE		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
T.H. Security Guard, NITR Assail		40 TONS OF FILL 1,976, 100			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
- UNLOADED BULKER DRAIN IN GRID 59 (A) TAPER OFF AN AREA AROUND THE DRAIN. TALKED WITH MIKE MULLIGAN AT 1650 ABOUT TESTING DRAIN IN THE MORNING, SO WE WOULD KNOW RESULTS BY THE TIME THE SOIL/WASTE ALSO IS SENT OFF SITE.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
COMPACTION TESTS ARE COMING UP AROUND 90% PR. THOSE FOR BELOW WILL BE RECOMMENDED.					
VISITORS: (Time, Representing, Comments)					
DAN PLOSK (WESTON)					
FRAN COSTANTINI (DITE)					
JOE TORRONE (WESTON)					

000755

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 63-5348

DATE: 13 MAY 87	BY: DAVID S. MARTIN	CONTRACTORS SUPERVISOR: M. MELLINGER	
LOCATION: WASTE SITE - CHESTER PA.		WEATHER & TEMPERATURE: 65° SUNNY	
JOB NO: 0739-26-03-05			
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
- ROUGHED IN SWALE ON SOUTH SIDE FENCE LINE		KOMATSU LOADER	1
		CASE ROLLER	1
		CASE BACKHOE	1
- DUMPED AND SPREAD EAST SIDE OF SITE.		HYDRAULIC EXCAVATOR	1
- CLEANED RUBBLE FROM SWALES. PUT CONCRETE RUBBLE IN GRID 17A.			
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
IH, SECURITY, NTH RUSSELL		104 TRUCKS OF BACKFILL 2, 200, 600 lbs	
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
AGREED WITH M. MELLINGER TO DEPOSIT RUBBLE IN GRID 17A ON THE CLAY TO STABILIZE THE BASE BEFORE BACKFILLING.			
SURVEYED COMPACTION LIFTS FOR NTH RUSSELL AT M. MELLINGER'S REQUEST.			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
VISITORS: (Time, Representing, Comments)			

010757

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 93-8348

DATE: 19 MAY 87	BY: DAVID S. MARTIN	CONTRACTORS SUPERVISOR: M. MELLINKER	
LOCATION: WASTE SITE CHESTER PA.	WEATHER & TEMPERATURE: RAIN 60°		
JOB NO: 0799-26-03-05			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:	NUMBER
1) CONTRACTOR		DESCRIPTION	
- HAUL WASTE/SOIL PILE OFFSITE		KOMATSU LOADER	1
- DRESSING UP SWALE ALONG NORTHERN FENCE LINE		CASE BACKHOE	1
		CASE ROLLER	1
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
TH, SECURITY		20 HAVL TRUCKS 692,140 lbs	
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
(RES) REMOVED THE SUBJECT WASTE/SOIL PILE ALONG WITH MOST OF A SMALLER DEBRIS PILE GENERATED BY THE EXCAVATION OF THE SWALES.			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
VISITORS: (Time, Representing, Comments)			

000758

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEK: 83-5348

DATE: 20 May 1987	BY: John Clamport	CONTRACTORS SUPERVISOR: M. Mellinger	
LOCATION: Wade Site, Chester, PA.		WEATHER & TEMPERATURE: RAIN - 55°	
JOB NO: 0739-26-03-05			
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
- removed 10 loads of debris/sail for disposal at Petrides (393,500#)		D6S Loader	1
		Case Backhoe	1
		Case Roller*	1
		D6 Dozer*	1
		Dump Truck*	1
		*Not Used	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
- FH & Security confine - debris transport and disposal			
		Per RES' Records	
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
NONE			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
NONE			
VISITORS: (Time, Representing, Comments)			
NONE			
000759			

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 21 May 1987		CONTRACTORS SUPERVISOR: M. McIlhenny	
LOCATION: Waste Site - Chester, PA.		WEATHER & TEMPERATURE: Cloudy → Mostly Sunny mid 70's	
JOB NO: 0737-26-03-05			
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
- removed 1 load scrap metal (? tons) for disposal at Camden Scrap Metal.		Komatsu D665 Loader	1
		Komatsu D6SE Dozer	1
		CASC Roller*	1
		CASE Backhoe	1
- removed 5 loads debris/soil for disposal at Pettilois (45.3 tons).		Dump Truck*	1
		Pumps	2
- Nressed SWALE along southern flank of site			
- spread soil to promote drying			
		* not used this day	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
- JH and security continue			
- debris transport and disposal			
		Per RES' Records	
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
NONE			
TEST DATA: (List Item(s) here and record details on appropriate test data sheet.)			
NONE			
VISITORS: (Time, Representing, Comments)			
Karl Studer - RES(PS) Inc.			
1190730			

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 22 MAY 1987		BY: <i>J.M.P. [Signature]</i>		CONTRACTORS SUPERVISOR: M. Mellinger	
LOCATION: Wade Site - Chester, Pa.		WEATHER & TEMPERATURE: Hazy → Pt. Sunny 65° → 75°			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION		NUMBER	
- entire day spreading existing piles of select fill and compaction. Also spread mud's net soil to prevent drying.		D665 Loader		1	
		D65 Dozer		1	
		1102 Roller		1	
		S80 Backhoe		1	
		Dump Truck		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- I.H. and guard services		Per RES' Records			
- compaction testing					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
NONE					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
Compaction data per NWA/Russel logs					
VISITORS: (Time, Representing, Comments)					
NONE					
000761					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 26 MAY 1987	BY: JOHN D. PAULING	CONTRACTORS SUPERVISOR: M. MELLINGER	
LOCATION: WADE SITE - CHESTER, PA.	WEATHER & TEMPERATURE: OVERCAST (A.M.) → OVERCAST (P.M.)		
JOB NO: 0739-26-03-05	65°F → 70°F		
DESCRIPTION OF WORK PERFORMED:	PERSONNEL & EQUIPMENT:	DESCRIPTION	NUMBER
1) CONTRACTOR			
• SPREAD FILL TO GRADE SWALE ALONG EAST SIDE OF SITE	D665		1
• COMPACT WITH ROLLER CENTRAL AREA OF SITE AND SOUTH SIDE OF SITE	D65G		1
	110Z ROLLER		1
	580 BACK HOE		1
	DUMP TRUCK		1
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE)		
IM AND GUARD SERVICES	SELECT FILL 2,519,260 # - 50 TRUCKS		
COMPACTION TESTING, NTH RUSSEL DAMCO ASSOCIATES			
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
NONE			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
COMPACTION DATA PER NTH / RUSSEL LOGS			
VISITORS: (Time, Representing, Comments)			
NONE			

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-6348

DATE: 27 MAY 1987		BY: JOHN D. PAULING		CONTRACTORS SUPERVISOR: M. MELLINGER / F. KLOTZBACH	
LOCATION: WADE SITE - CHESTER, PA		WEATHER & TEMPERATURE:			
JOB NO: 0739-26-03-05		OVERCAST (A.M.) DRIZZLE → OVERCAST 60°F 70°F			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
• SPREAD FILL ON NORTH SIDE OF SITE.		D665, LOADER/BACKHOE		1	
• COMPACT FILL ON NORTH SIDE OF SITE.		D66E, DOZELR		1	
• MOVE DRUMS (STEEL, ONLY) TO W. SIDE OF SITE		110Z, ROLLER		1	
		550 BACKHOE		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
IH AND GUARD SERVICES		NONE			
NTH RUSSEL					
DAMON ASSOC. (AFTERNOON)					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
• RES. PER F. KLOTZBACH STATED THAT NO HOLES WILL BE DRILLED IN R.C. PAD IN GRIDS B AND 9 EL. 8.9'					
• RES. PER F. KLOTZBACH REQUESTED INFO. AS TO WHERE TO DISPOSE OF OIL SOAKED SOIL FROM D.E.R.					
• STEEL DRUMS MOVED FROM N. SIDE OF SITE TO W. SIDE NORTH FLOWER ST. INSIDE FENCE LINE					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
COMPACTION DATE PER NTH / RUSSEL LOGS					
VISITORS: (Time, Representing, Comments)					
NONE					
MAY 27 1987					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 83-5348

DATE: 5/29/87		BY: JOHN D. GARDNER		CONTRACTORS SUPERVISOR: [Signature]	
LOCATION: LAURE SITE - CHESTER, PA.			WEATHER & TEMPERATURE:		
JOB NO: 0759-26-03-05			SUNNY 75°F		
DESCRIPTION OF WORK PERFORMED:			PERSONNEL & EQUIPMENT:		NUMBER
1) CONTRACTOR			DESCRIPTION		
• DEMON EXCAV AND ONE PUMP			DAYS		1
• EXCAVATION OPPOSITE TO PUMP			DAYS		1
• IN THE WEST SIDE OF SITE			ONE PUMP		1
• PUMP LINE LEVEL C OPERATION			SOIL EXCAVATE		1
• GRADING AND CAPTION AT					
• NORTH END AND CENTER PUMP					
• OF SITE					
• REMOVE RUBBLE FROM PDE					
• AT PUMP IN THE WEST SIDE					
• OF SITE LEVEL C OPERATION					
2) SUBCONTRACTOR:			MATERIALS: (QUANTITY, PURPOSE)		
IN THE GROUND SOIL (S)			SOIL EXCAVATE 4000 YD		
NEW RUBBLE					
DRAIN HOLE					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
• RES. INTERFERED WITH THE SOIL EXCAVATION WORK AND					
• PUMP LINE IS IN THE EXCAVATION WORK AND WILL BE					
• PUMP LINE SOIL IN THE EXCAVATION WORK					
• THE SOIL EXCAVATION WORK WILL BE COMPLETED BY					
• THE END OF THE DAY					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
COMPARISON OF DATA WITH PUMP EXCAVATION					
VISITORS: (Time, Representing, Comments)					
[Signature]					
[Signature]					
[Signature]					

11/11/85

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 63-5348

DATE: <i>2 June 87</i>		BY: <i>John Claypool Jr.</i>		CONTRACTORS SUPERVISOR: <i>F. Klotzbach</i>	
LOCATION: <i>Wade Site - Chester, Pa.</i>			WEATHER & TEMPERATURE: <i>Cloudy / Lt. Rain → Mostly Sunny</i>		
JOB NO: <i>0739-26-03-05</i>			65-87°		
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
<i>- completed fence repairs at N-1100, E-1430 and at least of site. Fence repairs @ SE corner of site initiated.</i>		<i>Komatsu Doser (656)</i>		<i>1</i>	
		<i>580 Backhoe</i>		<i>1</i>	
		<i>Schramm Pneumatichoe</i>		<i>1</i>	
		<i>1102 Roller</i>		<i>1</i>	
		<i>D665 Loader</i>		<i>1</i>	
<i>- continued placement & compaction of ML fill material below grid E-1400.</i>		<i>Operators</i>		<i>3</i>	
		<i>Supervisors</i>		<i>2</i>	
<i>- broke drainage holes in vicinity of expanded slab (N-1010 → N-1040, E-1220 to E-1290).</i>					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
<i>- grad. svc. continues</i>		<i>32 loads fill (ML) 1,431,000 #</i>			
<i>- T.H. technical svc. continues</i>					
<i>- trucking continues</i>					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>Project meeting per RES minutes.</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>compaction tests for 6 1/2 rd exceeded 90% spec (see NTH/Russell records).</i>					
VISITORS: (Time, Representing, Comments)					
<i>Steve Petner, RES (ES), Tues. 2:20 p.m.</i>					

707

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 3 JUNE 1987		BY: JOHN C. PAULINO		CONTRACTOR SUPERVISOR: F. MONTY BOEN	
LOCATION: WAGE SITE CHESTER, PA		WEATHER & TEMPERATURE:			
JOB NO: 0789-26-02-05		CLOUDY (AM) - OVERCAST (PM) 55°F 75°F			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
• PAVING 1/4" FILL SOUTH OF 1960 LINE AND CURBING		DOZER, GTE			
		BACKHOE, BDD			
		GRADERS, BDD			
• GRABE AND CURBING SURFACE ON EAST SIDE OF SITE IN GRIDS B & 7 & 8		LUMBER, CAGE			
		OPERATOR		1	
		SUPERVISOR		1	
• PAVING 1/4" FILL AND CURBING ON WEST SIDE OF SITE IN GRIDS B5 & 10 AND 11		PNEUMATICS		1	
• DO TEST HOLES IN GRID B6 TO SHOW THAT CONCRETE HAS BEEN REMOVED					
• FINISH REPAIR OF WEST SIDE					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
2" AND 4" GRADE SANDS		1/4" FILL 1000 YD ³			
4" RUSSEL					
FINE SAND					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
• THE FILL WAS LAYED ON A BED OF 2" SAND AND WAS COMPACTED TO THE PROPER DENSITY.					
• 2 TEST HOLES IN GRID B6, CONCRETE IN GRID B5 WAS REMOVED.					
• 7 BORING LOGS IN "10", 2" O' DIA. GRAB.					
• FINISH REPAIRS COMPLETE.					
• MEETING HELD FOR REVIEW OF WORK PERFORMED.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
CURBING TEST RESULTS PER 1/4" RUSSEL LOGS					
VISITORS: (Time, Representing, Comments)					

mmj/ab

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 83-5340

DATE: 9 JUNE 1987	BY: JOHN D. PAULING	CONTRACTORS SUPERVISOR: M. MELINGER
LOCATION: WADE SITE, CHESTER, PA.	WEATHER & TEMPERATURE: RAIN (A.M.) - OVERCAST (P.M.) 65°F 75°F	
JOB NO: 0739-26-03-05		
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
• PLACE FILL AND COMPACTION SOUTH OF 1500 LINE	DOZER G5E	1
	BACKHOE 550	1
	ROLLER 1102	1
	LOADER 0665	1
• GRADE SWALE ON WEST SIDE OF SITE NORTH OF 1100	OPERATORS	3
	SUPERVISORS	1
	LABORERS	2
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE)	
IN AND GUARD SERVICES NTH RUSSEL	ML FILL MATERIAL 1,882,340 *	
	(14 LOADS)	
COMMENTS/PROBLEMS/AGREEMENTS MADE:		
RODE		
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)		
COMPACTION DATA TEST RESULTS PER NTH RUSSEL LOGS		
VISITORS: (Time, Representing, Comments)		
JOHN CLAYPOOL		

110772

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 69-5346

DATE: 10 JUNE 1987		BY: JOHN D. PAULING		CONTRACTORS SUPERVISOR: M. MELLINGER	
LOCATION: WADE SITE, CHESTER, PA.			WEATHER & TEMPERATURE:		
JOB NO: 0739-26-03-05			SUNNY (A.M.) → SUNNY (P.M.) 60°F → 75°F		
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR			PERSONNEL & EQUIPMENT:		NUMBER
			DESCRIPTION		
<ul style="list-style-type: none"> PLACE FILL AND COMPACT AT SOUTH END OF SITE 			DOZER 65E		1
			BACKHOE 550		1
<ul style="list-style-type: none"> GRADE SWALE ON WEST SIDE OF SITE SOUTH OF 1100 			ROLLER 110Z		1
			LOADER D665		1
<ul style="list-style-type: none"> REPAIR DRUMS FROM STEEL TO PLASTIC CONTAINERS 			OPERATORS		3
			SUPERVISORS		1
			LABORERS		2
			BOBCAT, CLARK 743		1
2) SUBCONTRACTOR:			MATERIALS: (QUANTITY, PURPOSE)		
I H AND GUARD SERVICES			ML FILL MATERIAL 2,652,120 #		
NTH RUSSEL			(61 LOADS)		
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
NONE					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
COMPARISON DATA TEST RESULTS PER NTH/ RUSSEL LOGS					
VISITORS: (Time, Representing, Comments)					
NONE					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 63-5348

DATE: 11 JUNE 1987	BY: JOHN D. PAULING	CONTRACTORS SUPERVISOR: M. MELLINGER
LOCATION: WADE SITE, CHESTER, PA.	WEATHER & TEMPERATURE: SUNNY (A.M.) - SUNNY (P.M.) 65°F 75°F	
JOB NO: 0739-26-03-05		
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR	PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
• PLACE FILL AND COMPACT AT SOUTH END OF SITE	DOZER G5E	1
• PLACE FILL AND COMPACT AT NORTH END OF SITE	BACKHOE 580	1
• GRADE SWALE ON WEST SIDE OF SITE SOUTH OF E-1000	ROLLER 110Z	1
• REPACK DRUMS FROM STEEL TO PLASTIC CONTAINERS	LOADER D665	1
	OPERATORS	3
	SUPERVISORS	1
	LABORERS	2
	BOBCAT, CLARK 743	1
2) SUBCONTRACTOR:	MATERIALS: (QUANTITY, PURPOSE)	
1H AND GUARLO SERVICES	ML FILL MATERIAL 1,289,700 #	
NTM RUSSEL	(28 LOADS)	
COMMENTS/PROBLEMS/AGREEMENTS MADE:		
NONE		
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)		
COMPACTION DATA TEST RESULTS PER NTM / RUSSEL LOGS		
VISITORS: (Time, Representing, Comments)		
ROB ALLEN		

779

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3027
TELEX: 83-5348

DATE: 12 JUNE 1987	BY: JOHN D. PAULNY	CONTRACTORS SUPERVISOR: F. KLOTZBACH / M. MELLINGER	
LOCATION: WADE SITE, CHESTER, PA.		WEATHER & TEMPERATURE:	
JOB NO: 0739-26-03-05		SUNNY (A.M.) - OVERCAST (P.M.) 70°F 75°F	
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:	NUMBER
1) CONTRACTOR		DOZER G5E	1
• MOVE OIL/GRAZE LAYER SOIL TO AREA GRIDS ZWBZ TO COMPLETE UP TO 6" FROM FINAL GRADE		BACKHOE 580	1
		ROLLER 110Z	1
• FILL & COMPACTION AROUND WELLS		LADDER 066S	1
• GRADE SWALE AND COMPACT SOUTH OF 1000 ON WEST SIDE OF SITE		OPERATORS	3
		SUPERVISORS	2
• GRADE AND COMPACT SOUTH OF 1000 ON NORTH SIDE OF SITE		LABORERS	2
• CONSTRUCT STAKE FILTER BERM AT SOUTH END OF SITE IN SWALES ON EAST AND WEST SIDE		TAMPER	1
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
IN AND GUARD SERVICES		ML FILL MATERIAL 801960 #	
NTH RUSSEL		(17 LOADS)	
		PA # 4 81,580 # (2 LOADS)	
		RIP - RPP 151,860 # (3 LOADS)	
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
NONE			
TEST DATA: (List Item(s) here and record details on appropriate test data sheet.)			
COMPACTION DATA TEST RESULTS PER NTH RUSSEL LOGS			
VISITORS: (Time, Representing, Comments)			
NONE			

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 892-3030
TELEX: 83-5348

DATE: 15 JUNE 1987		BY: JOHN D. PAULIK	CONTRACTORS SUPERVISOR: M. MELLINGER	
LOCATION: WADE SITE, CHESTER, PA		WEATHER & TEMPERATURE:		
JOB NO: 0739-26-03-05		SUNNY (A.M.) 75°F		
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER
1) CONTRACTOR		DESCRIPTION		
• PLACE TOP SOIL AT NORTH END OF SITE		DOZER GSE		1
• CONSTRUCT SOME FILTER BERM IN WEST SWALE AT SOUTH END OF SITE		BACKHOE 560		1
• CLEAN NORTH WEST FENCE AT CENTRAL PORTION OF SITE		ROLLER 110Z		1
• FINISH ML FILL IN WEST SWALE AT NORTH END OF SITE (WILL FINISH ON 16 JUNE 1987)		LOADER D6G5		1
• LOAD WASTE ON TRAILER TO GO TO GSX (HAZ. WASTE) Net Weight = 19,800 #		OPERATOR		3
		SUPERVISORS		1
		TAMPER		1
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)		
IN AND GUARD SERVICES		TOP SOIL 2,590,040 # (63 LOADS)		
NTH RUSSEL		ZB SIDE 71,760 # (1 LOAD)		
COMMENTS/PROBLEMS/AGREEMENTS MADE:				
NONE				
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)				
COMPACTION DATA TEST RESULTS PER NTH RUSSEL LOGS				
VISITORS: (Time, Representing, Comments)				
NONE				

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 93-5346

DATE: 16 June 1987		BY: John E. Claypool		CONTRACTORS SUPERVISOR: M. Mellinger	
LOCATION: Wade Site - Chester, Pa.		WEATHER & TEMPERATURE: overcast (RM) → sunny 70-92°F Moderate Winds			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
• placed top soil in grade 1 → 9 and throughout center 1/2 of site.		65E Dozer		1	
		580 Backhoe		1	
		Roller (102)		1	
		D665 Loader		1	
• finished construction of stone filter berms and placed rip rap along southern toe line		Tractor		1	
		Operator		3	
		Supervisor		1	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- T.H. & Edward Sves. Continue		Top Soil = 53 loads (2,302,740 #)			
- Compaction Testing		Mtl Fill = 9 loads (443,240 #)			
- Soil Transportation					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
NONE					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
Compaction data per NTH/Russell logs					
Received updated cross sections from Damon Associates					
VISITORS: (Time, Representing, Comments)					
LORNA SHULL, USEPA, Site Visit					
BOB FERRE, RF WESTON, Site Visit					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 17 June 1987		BY: <i>John C. Langstaff</i>		CONTRACTORS SUPERVISOR: <i>M. Madlinger</i>	
LOCATION: <i>Waste Site - Chester, Pa.</i>		WEATHER & TEMPERATURE: <i>Sunny all day</i>			
JOB NO: <i>0135-26-03-05</i>		<i>62 → 85°</i> <i>Light to Moderate Winds</i>			
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR					
• placed top soil throughout area		<i>15 Edozer</i>		<i>1</i>	
<i>1/2 of site</i>		<i>SSA Backhoe</i>		<i>1</i>	
• grouted leaks along creek		<i>102 Roller</i>		<i>1</i>	
• began work to remove building tank		<i>DLS Loader</i>		<i>1</i>	
• sanitary sewer disconnected		<i>Tractor</i>		<i>1</i>	
• water service disconnected		<i>Supervisor</i>		<i>1</i>	
		<i>Operators</i>		<i>3</i>	
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
- T.H. and Guard services continue		<i>Top Soil =</i>			
- Soil transport					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
<i>- barbed wire line outside front fence line between manure and water lines covering the site. Chester Waste Authority as source to pay for service at the manure.</i>					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>NONE</i>					
VISITORS: (Time, Representing, Comments)					
<i>NONE</i>					
<i>ENC 776</i>					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 18 JUNE 1987		BY: <i>W. E. Chappell</i>		CONTRACTORS SUPERVISOR: <i>M. Melinger / F. Klotz</i>	
LOCATION: Waste Site - Chester, PA.		WEATHER & TEMPERATURE: Sunny all day 65 → 87° Moderate winds all day			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR		DESCRIPTION			
• placed topsoil near river and along Flower St.		Dumper (65E)		1	
		580 Backhoe		1	
		1102 Roller		1	
• removed DER and RES office trailers. Reinstated guard fence		Diesel generator		1	
		Pump		1	
• removed truck scale and began demolition of ramps		Portable Generator		1	
		Supervisor		2	
		Operator		3	
• finished removal of elec service					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
• I.H. and guard services continue		Topsoil per RES records			
• Soil transport					
• Electrician services					
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
The Great Central Landfill in Northampton Co., Pa. will accept the city soil pile. RES to prepare & expedite. Mobile paperwork.					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
<i>None</i>					
VISITORS: (Time, Representing, Comments)					
D. Beckus - PA DER Contracting Office - Site Visit					
779					

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-9030
TELEX: 83-5348

DATE: 19 June 1987		BY: John E. Clapp		CONTRACTORS SUPERVISOR: M. Mellinger	
LOCATION: Wade Site - Chester, PA		WEATHER & TEMPERATURE:			
JOB NO: 0739-26-03-05					
DESCRIPTION OF WORK PERFORMED:		PERSONNEL & EQUIPMENT:		NUMBER	
1) CONTRACTOR					
- continued demolition of trunk		580 backhoe		1	
scale ramps and foundations.		b5E dozer		1	
- backfilled septic tank hole &		110Z Roller		1	
shaped swale around western corner		66S Loader		1	
of site.		Portable generator		1	
- placed crushed septic tank and other		Supervisor		1	
debris in rolloff containers.		Operator		2	
- removed water meter box.		Laborer		1	
- began spreading biomass over asphalt.					
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)			
Guard services continue. Today was					
the last day of T.H. Jackson's					
services.					
		Per RES' records			
COMMENTS/PROBLEMS/AGREEMENTS MADE:					
/					
NONE					
/					
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)					
/					
NONE					
/					
VISITORS: (Time, Representing, Comments)					
/					
NONE					
/					

280

DAILY REPORT



WESTON WAY
WEST CHESTER, PA 19380
PHONE: (215) 692-3030
TELEX: 83-5348

DATE: 25 June 1987		CONTRACTORS: John Clarys	
LOCATION: Wide Site - Chester, Pa.		SUPERVISOR: Mike Mellinger	
JOB NO: 0739-26-03-05		WEATHER & TEMPERATURE: Sunny - 85°F Moderate winds	
DESCRIPTION OF WORK PERFORMED: 1) CONTRACTOR		PERSONNEL & EQUIPMENT: DESCRIPTION	NUMBER
- relocated sludge in steel drums into 2" (medium) box trailer.		580 bucket	1
		Portable generator	1
		Supervisor	1
- continued general site cleanup		Operator	1
		Laborers	2
2) SUBCONTRACTOR:		MATERIALS: (QUANTITY, PURPOSE)	
- Guard services overtime			
		Per RES' records	
COMMENTS/PROBLEMS/AGREEMENTS MADE:			
NONE			
/			
TEST DATA: (List item(s) here and record details on appropriate test data sheet.)			
NONE			
VISITORS: (Time, Representing, Comments)			
NONE			

SUBJECT Draft Closure Report
Wade Site

TO Abe Feidas FROM Don Becker

DATE SENT 2/2/88 DATE NEEDED

PLEASE CALL:	APPROVAL	SEE ME
RETURNED YOUR CALL	<input checked="" type="checkbox"/> AS REQUESTED	COMMENT
INFORMATION	PREPARE REPLY/REPORT	NOTE AND FILE

RECEIVED BY _____ DATE _____ TIME _____

ROUTE	INITIAL	DATE	ROUTE	INITIAL	DATE

MESSAGE

^{Abe}
 Enclosed is a copy of the draft closure report for the Wade site. Please have final report by March 1, 1988. If you have any questions give me a call.
 Thanks
 Don

P.S. John Chappoal Weston's site representative is no longer with Weston. 000782