

744 Heartland Trail (53717-1934)
Madison, WI
Telephone (608) 831-4444
Fax (608) 831-3334

EPA Region 5 Records Ctr.



365911

Health and Safety Plan

Geotechnical Investigation at the 12th Street Landfill to Support the Time-Critical Removal Action in the Former Plainwell Impoundment Plainwell, Michigan

*Operable Unit No. 4 of the Allied Paper, Inc./
Portage Creek/Kalamazoo River Superfund Site*

**Revision 0
May 2007**

*Prepared for
Weyerhaeuser Company*

Table of Contents

1. Introduction	1-1
2. Risk Analysis	2-1
3. Site Health and Safety Plan	3-1

List of Figures

Figure 1 Geotechnical Investigation

Section 1

Introduction

This Health and Safety Plan (HSP) has been developed to protect field personnel and authorized site visitors during execution of field activities by RMT at the 12th Street Landfill in Plainwell, Michigan.

This HSP is intended to be used in conjunction with the Geotechnical Investigation Data Quality Objectives (DQOs) and Workslope, submitted to the U.S. Environmental Protection Agency (U.S. EPA) on May 11, 2007.

This Plan was prepared based on the use of current Occupational Safety and Health Administration (OSHA), and U.S.EPA federal regulations and published guidelines. The objective of the HSP is to ensure that safe working conditions exist at the site.

The HSP is divided into two sections, a Risk Analysis (Section 2) and a Site Health and Safety Plan (Section 3). The Risk Analysis was performed to analyze the specific activities that will be performed at the site during fieldwork and the chemical and physical hazards that may be encountered during the completion of the field activities. From the Risk Analysis, the HSP was developed. The HSP identifies the required training, personal protective equipment (PPE), monitoring equipment, and other work procedures (site controls, decontamination, etc.) to be utilized by on-site personnel.

This HSP is a dynamic document that will be updated as conditions change. The HSP is designed to protect RMT personnel. Subcontractors will be required to submit HSPs applicable to their prescribed activities.

Geotechnical Investigation DQOs and Workslope Objectives

The objectives for the geotechnical investigation for the 12th Street Landfill site are as follows:

- **To determine the extent, height and width, and materials used in the berm along the Kalamazoo River so that a slope stability evaluation can be completed** - The location of the berm will be used to assess potential adverse affects to the stability of the fill material that may occur as a result of cutting back existing material along the riverfront. Visual observation of the materials used in the construction of the berm will be used to approximate the physical characteristics of the material, which will be used in the stability model. Together, the location and the physical characteristics of the berm will be used to model the stability of the landfill, provide data to help assess whether or not the vegetation present along the river can be preserved, and ultimately to provide inputs to the design of a stable final slope.

Section 2 Risk Analysis

Risk Analysis (RA)

Section A

1. General Information

Business Unit (check one): SmartBurnSM Environmental Construction and Remediation

Power and Process Packaged Solutions Consulting

Client Name: **Weyerhaeuser Company**

Project Number: **5117.04**

Project Name: **12th Street Landfill**

Project Manager: **Linda Hicken**

Street Address
(for mapping):

City, State, Zip Code

(for mapping): **Plainwell, MI**

Prepared By: **Eric Watruba**

Date: **May 16, 2007**

Approved By:

(PM)

(HSC)

Linda Hicken

John Hanson

Date: _____

Proposed Scope of Work On-Site

The purpose of this Risk Analysis and Site Health and Safety Plan is to assess potential risks, and to provide appropriate health and safety procedures, associated with a geotechnical investigation. The Risk Analysis and Health and Safety Plan for other activities at the 12th Street Landfill will be reviewed, and modified as necessary, as part of the development of the Health and Safety Plan required for submittal to the U.S. EPA pursuant to the Consent Decree.

Risk Analysis (RA)

Section A

Specific Tasks:

1. Advance a series of Geoprobe® borings into the 12th Street Landfill at six locations along the Kalamazoo River. The borings will be installed along transects that will be advanced inward from the riverfront. Approximately four borings will be installed along each transect. More borings may be installed as necessary to meet the Data Quality Objectives. The borings will be advanced to approximately 5 feet into the native soil underlying the fill, or to refusal.
2. Abandon the boreholes by filling them with bentonite grout following completion of the borehole logs.
3. Decontaminate the drilling equipment following completion of the work. Decontamination of equipment between borings is not necessary. Decontamination will be performed at the site.
4. Dispose Geoprobe® samples on-site in a location and manner that will not result in run-off of the materials into the river. Containerize the decontamination water in 55-gallon barrels that will be properly labeled and stored on-site.
5. Survey the locations and ground surface elevations of the boreholes following completion.

RMT Role(s) On Site:

- Resident Project Representative (e.g., RPR, "Observe and Document")
- Construction Manager (e.g., CM, Managing/General Contractor)
- Representative for Client (e.g., "Agent for Owner")
- General On-site Consulting/Engineering Services
- Other (describe: sampling, surveying, etc.) Sampling

PROJECT TEAM MEMBER	PROJECT RESPONSIBILITIES
Linda Hicken	Project Manager
Eric Vincke	RMT Site Health and Safety (H&S) Representative
Michael Amstadt	Senior Engineer
Eric Vincke	Observe and document soil borings

Proposed Dates of Work: The geotechnical investigation will be performed in May or June 2007.

Risk Analysis (RA)

Section A

2. Site Characterization/Classification

- Background information review: Preliminary Moderate Substantial
- Summary of overall site hazard: Serious Moderate Low
- Site status: Active Inactive
- Facility H&S orientation: Not Required Prerequisite (specify in H&S plan [HSP])
- Site access control: No Security On-site security Other (specify in HSP)
- Facility alarms or signals: None Applicable (specify in HSP)
- Client-specific permits required : None Specific tasks (specify in HSP)
- LO/TO Equipment
- Hot Work Excavations
- Parking Scaffolding
- Permit-required confined space
- Site utilities: Inactive As noted: Utilities will be marked in the field by Miss Dig.
- Utilities available on-site for project work: None As noted: _____

-
- Medical services offered on site: None First aid (specify in HSP) Other (specify in HSP)
- Work traffic or parking issues: None On site (specify in HSP) Access to site (specify in HSP)
- Railway traffic issues: None On site (specify in HSP) Access to site (specify in HSP)
-

Other concurrent site activities or work: None

Past operations: Landfilling of paper mill residuals

Current operations: None

Detailed facility/site description (attach maps and/or diagrams): Site map attached

Risk Analysis (RA)

Section A

Identification of Potential Hazards

	YES	NO	SITE TYPE ⁽¹⁾
1. Is the site regulated by 29 CFR 1910.120 (OSHA) or 30 CFR (MSHA)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	3
2. Is the site regulated as a NPL, CERCLA, RCRA, TSD, or SARA site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	3
3. Does the project include on-site work other than office type areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	2 or 3
4.* Does the work include a mandatory client H&S orientation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	1, 2, or 3
5. Does the proposed work involve any of the following:			
*Phase I ESA (i.e., supervised plant walk-through, etc.)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	1
Invasive activities (i.e., Phase II ESA, UST Removal, sampling, etc.)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	2 or 3
Known chemical or biological hazards	<input checked="" type="checkbox"/>	<input type="checkbox"/>	2
Unknown or uncontrolled chemical or biological hazards	<input type="checkbox"/>	<input checked="" type="checkbox"/>	3
Known and uncontrolled chemical or biological hazards	<input checked="" type="checkbox"/>	<input type="checkbox"/>	3
Exposure to ionizing radiation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	2 or 3
Open excavations or trenches	<input checked="" type="checkbox"/>	<input type="checkbox"/>	2 or 3
Confined space entry (tanks, pits, trenches, manholes, etc.)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	2 or 3
The use of scaffolding	<input type="checkbox"/>	<input checked="" type="checkbox"/>	2 or 3
Heavy equipment	<input checked="" type="checkbox"/>	<input type="checkbox"/>	2 or 3
Facility maintenance (O&M, piping, electrical, lockout/tagout, etc.)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	2 or 3
Underground utilities	<input checked="" type="checkbox"/>	<input type="checkbox"/>	2 or 3
Overhead utilities	<input type="checkbox"/>	<input checked="" type="checkbox"/>	2 or 3
Stack testing	<input type="checkbox"/>	<input checked="" type="checkbox"/>	2 or 3
Geotechnical drilling	<input checked="" type="checkbox"/>	<input type="checkbox"/>	2 or 3
Waste sampling	<input checked="" type="checkbox"/>	<input type="checkbox"/>	3
Construction activities with known or suspected contamination	<input type="checkbox"/>	<input checked="" type="checkbox"/>	3
Remedial activities (RCRA, CERCLA, EnviroBlend [®] , Oxigent, etc.)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	3
Unprotected work at elevation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	2

⁽¹⁾ Denotes typical site level (based on activities)

If all answers above are "no," excluding those questions marked *, the site is considered a Level 1 site. For Level 1 sites only, please sign the first page and forward Section A to the HSC for approval. For Level 2 and 3 sites, all sections of this Risk Assessment (RA)/Health and Safety Plan (HSP) must be completed before forwarding to the HSC for approval.

Chosen Site Type:

- Type 1 Known and controlled hazards associated with plant consulting/engineering services
- Type 2 Known and controlled hazards, but with invasive, hazardous activities, and/or civil/mechanical construction related services, or sampling

Risk Analysis (RA)

Section A

- Type 3 Unknown and/or uncontrolled hazards associated with corrective action clean-up, and/or remediation of hazardous substances

Risk Analysis (RA)

Section B

3. Hazard Evaluation

Potential Chemical, Biological, or Radiological Hazards

COMPLETE ⁽¹⁾ COMMON SUBSTANCE NAME	ALL ⁽²⁾ PHYSICAL STATES (S, L, G)	MAXIMUM ⁽³⁾ CONC. LEVEL PRESENT ON SITE	ALL ⁽⁴⁾ POTENTIAL ROUTES OF EXPOSURE (Inh., Ing., Abs., Con., Ext)	GENERAL ⁽⁵⁾ CONTROL MEASURES (Eng., Admin., PPE)	IP ⁽⁶⁾ (eV)	VP ⁽⁷⁾ (mm HG)	LEL ⁽⁸⁾ (%)	UEL ⁽⁹⁾ (%)	IDLH ⁽¹⁰⁾	ACGIH TLV (C, ST, TWA) ⁽¹¹⁾ (R) or (T) ⁽¹²⁾	OSHA PEL (C, ST, TWA) ⁽¹³⁾ (R) or (T) ⁽¹⁴⁾
4,4'-DDD	S	35.0	Inh., Ing., Abs., Con.	PPE	N/A	0.0000002	N/A	N/A	500	1 mg/m ³	TWA 1 mg/m ³ [skin]
4,4'-DDE	S	32.0	Inh., Ing., Abs., Con.	PPE	N/A	0.0000002	N/A	N/A	500	1 mg/m ³	TWA 1 mg/m ³ [skin]
4,4'-DDT	S	75.0	Inh., Ing., Abs., Con.	PPE	N/A	0.0000002	N/A	N/A	500	1 mg/m ³	TWA 1 mg/m ³ [skin]
2,3,7,8- tetrachlorodibenzo -p-dioxin (TCDD)	S	0.0000918	Inh., Ing., Abs., Con.	PPE	N/A	0.000002	N/A	N/A	N/A	N/A	None
Aldrin	S	4.4	Inh., Ing., Abs., Con.	PPE	N/A	0.00008	N/A	N/A	25	0.25 mg/m ³	TWA 0.25 mg/m ³ [skin]
Arsenic	S	41.5	Inh., Ing., Abs., Con.	PPE	N/A	0	N/A	N/A	5	0.01 mg/m ³	TWA 0.010 mg/m ³ [skin]
Chlordane	S	39.0	Inh., Ing., Abs., Con.	PPE	N/A	0.00001	N/A	N/A	100	0.5 mg/m ³	TWA 0.5 mg/m ³ [skin]
Cyanide	S	18.1	Ing., Con.	PPE	N/A	N/A	N/A	N/A	25	5 mg/m ³	5 mg/m ³
Dieldrin	S	17.0	Inh., Ing., Abs., Con.	PPE	N/A	0.0000008	N/A	N/A	50	0.25 mg/m ³	TWA 0.25 mg/m ³ [skin]
Heptachlor	S	16.0	Inh., Ing., Abs., Con.	PPE	N/A	0.00003	N/A	N/A	35	0.5 mg/m ³	TWA 0.5 mg/m ³ [skin]
Lead	S	575	Inh., Ing. Con.	PPE	N/A	0	N/A	N/A	100	0.05 mg/m ³	TWA 0.050 mg/m ³ [skin]

Risk Analysis (RA)

Section B

Potential Chemical, Biological, or Radiological Hazards

COMPLETE ⁽¹⁾ COMMON SUBSTANCE NAME	ALL ⁽²⁾ PHYSICAL STATES (S, L, G)	MAXIMUM ⁽³⁾ CONC. LEVEL PRESENT ON SITE	ALL ⁽⁴⁾ POTENTIAL ROUTES OF EXPOSURE (Inh, Ing, Abs, Con, Ext)	GENERAL ⁽⁵⁾ CONTROL MEASURES (Eng., Admin., PPE)	IP ⁽⁶⁾ (eV)	VP ⁽⁶⁾ (mm HG)	LEL ⁽⁶⁾ (%)	UEL ⁽⁶⁾ (%)	IDLH ⁽⁷⁾	ACGIH TLV (C, ST, TWA) ⁽⁸⁾ (R) or (T) ⁽⁹⁾	OSHA PEL (C, ST, TWA) ⁽⁸⁾ (R) or (T) ⁽⁹⁾
Polychlorinated Biphenyls (PCBs)	S	74.0	Inh., Ing., Abs., Con.	PPE	N/A	0.00006- 0.001	N/A	N/A	5	0.5-1.0 mg/m ³	TWA 0.5-1.0 mg/m ³ [skin]

⁽¹⁾ Use complete common name, cross-reference if necessary. If available, attach MSDS. Identify any sample preservative or O&M chemicals or subcontractor chemicals in this table also.

⁽²⁾ S = Solids, L = Liquid, G = Gas

⁽³⁾ If available, attach laboratory results or summary tables.

⁽⁴⁾ Inh = Inhalation, Ing = Ingestion, Abs = Absorption, Con = Contact, Ext = External

⁽⁵⁾ See the following sections for detailed control measures: **personal protection equipment (PPE), Air Monitoring (Admin), or Site Control (Admin and Eng.)**.

⁽⁶⁾ IP = Ionization Potential, VP = Vapor Pressure, LEL = Lower Explosive Limit, UEL = Upper Explosive Limit

⁽⁷⁾ IDLH = Immediately Dangerous to Life and Health. **NEVER** enter IDLH conditions on site without proper respiratory protection.

⁽⁸⁾ C = Ceiling Value, ST = Short-Term Exposure Limit, TWA = Time-Weighted Average

⁽⁹⁾ R = Respirable Limit, T = Total Limit

Risk Analysis (RA)

Section C

3. Hazard Evaluation (continued)

Common Physical Hazards
(modify as needed, but include with all project hazard assessments)

<input checked="" type="checkbox"/>	PHYSICAL HAZARD	GENERAL CONTROL MEASURE
<input checked="" type="checkbox"/>	Bending/Stooping	To help prevent injury to back or leg joints, avoid excessive bending or stooping, especially while lifting or moving objects.
<input checked="" type="checkbox"/>	Drum Handling	If drums are used or encountered on-site, they should be clearly labeled with the name of the contents. Drums should only be handled with the appropriate equipment.
<input checked="" type="checkbox"/>	Dust	For general dust, work should be performed up-wind if possible. <i>If conditions warrant it</i> , monitoring should be done with a particulate/aerosol monitor (mini-ram). Monitoring should occur at least 3 times per day, and every time re-entering the site. Readings should be taken downwind from the work area or inside the equipment work area as indicated by the conditions on site. If the OSHA PEL is exceeded, or is likely to be exceeded, engineering or administrative controls should be used, or a dust respirator must be worn. For hazardous dusts, a detailed air monitoring plan and a respiratory protection plan should be developed for the site activities.
<input checked="" type="checkbox"/>	Evening or Early Morning Work	If work is performed during the evening or early morning hours, work should be limited by the availability and the quality of artificial lighting. Care should also be taken to avoid slip, trip, and fall hazards that are not as easy to identify during low light conditions.
<input checked="" type="checkbox"/>	Field Equipment	If field equipment is heavy or awkward to carry, get assistance or use carts, etc. to help move around the site.
<input checked="" type="checkbox"/>	Hand Tools	Use only the appropriate tool for the task at hand. Use the tool(s) as designed, described, and intended by the manufacturer. Do not use screwdrivers as hammers, or chisels as screwdrivers, etc. Misuse of hand tools is a common cause of injuries.
<input checked="" type="checkbox"/>	Heat Stress	The work schedule may be modified if the ambient temperature is higher than 80°F. Take breaks as necessary, and drink plenty of fluids. If necessary, wear sunscreen and sunglasses on bright days. Monitor site personnel for signs of heat stress (heat rash, heat cramps, heat exhaustion, or heat stroke).

Risk Analysis (RA)

Section C

Common Physical Hazards

(modify as needed, but include with all project hazard assessments)

☒	PHYSICAL HAZARD	GENERAL CONTROL MEASURE
☒	Heavy/Contractor Equipment (drill rigs, trucks, trackhoes, backhoes, scrapers, dozers, fork lifts, etc.)	Contractor is responsible for the safe operation of equipment. All mobile heavy equipment must have a functioning backup alarm and other safety features, and operators must comply with equipment manufacturers' instructions. Equipment must be maintained in good working condition. Any loads being carried by equipment must be balanced and stable before moving. Equipment must maintain a safe working distance from utilities, buildings, excavations, and slopes. Maintain proper distance, and remain in line of sight of operator and out of reach of equipment. Isolate equipment swings, if possible. Make eye contact with the equipment operator before approaching the equipment. Understand and review hand signals, and wear an orange safety vest, if necessary. RMT employees will not operate heavy equipment on-site unless they are properly trained, and RMT has been contracted by the client to perform such activities.
☒	Heavy Lifting	Use proper lifting procedures and equipment when handling heavy objects such as drums, bags of bentonite, manhole covers, tank covers, etc.
☒	Insects	Site workers with known allergies to insect bites should carry their own medication. It is also a good idea to inform fellow workers of the allergy, in case of emergencies. Use insect repellent as necessary, and as specifically allowed on site. If possible, wear long-sleeved shirts and pants. If appropriate, check for ticks at the end of each day. Have other appropriate first aid supplies handy for bites. Some insects such as the African Bee (commonly known as the killer bee) are highly irritable and may chase a victim for more than a half mile with the intent to sting. If chased by a swarm of attacking bees, run as fast as possible and in a straight line away from the nest. Batting them away will only agitate them further. Common areas for nests are hollow trees; in the ground; in walls; in dense vegetation; under building overhangs; in piles of debris; in well casings; etc. If you must work near a bee's nest wear protective clothing (thick and light colored), and avoid attracting the bees with scented lotions, deodorants, or perfumes. Noise can also disturb bees from as far away as 100 feet. Plan an escape route prior to beginning work.
☒	Long Work Hours	Long work hours can lead to fatigue, and fatigue can lead to the physical inability to perform the work in a safe manner, or travel to, or from, a work site in a safe manner. If long work hours are scheduled, or if the scheduled work takes longer than planned, field staff should determine if fatigue is, or will be, an issue. Field staff should evaluate whether they are able to complete the work in a safe manner, or whether they are able to travel in a safe manner. If fatigue is an issue, appropriate breaks should be planned or taken, including overnight stays when necessary.

Risk Analysis (RA)

Section C

Common Physical Hazards
(modify as needed, but include with all project hazard assessments)

<input checked="" type="checkbox"/>	PHYSICAL HAZARD	GENERAL CONTROL MEASURE
<input checked="" type="checkbox"/>	Material Storage & Handling	Move containers and heavy material only with the proper equipment, and secure them to prevent dropping, falling, or loss of control during transport. Stay clear of material handling operations, especially near slopes. Do not stand down the slope from equipment, supplies or materials being moved above on the slope, or being deployed onto the slope. Stored material may be a falling hazard, or a crush hazard. Do not stand adjacent to materials stacked up, such as pipes, geosynthetic rolls, etc., or in the area of deployment.
<input checked="" type="checkbox"/>	Noise	Hearing protection must be worn when noise levels exceed 85 dBA in the work area. If you need to raise your voice to be heard at the work site, then hearing protection should be worn. Hearing protection will be worn near drill rigs.
<input checked="" type="checkbox"/>	Overexertion	Avoid overexerting yourself by planning your work to include adequate breaks or rest periods. Overexertion can lead to fatigue or physical injury, or contribute to the development of other hazards such as heat stress.
<input checked="" type="checkbox"/>	Overhead Hazards	Pay attention to overhead equipment, piping, and structures. A hard hat must be worn at all times when overhead hazards are present on site.
<input checked="" type="checkbox"/>	Severe Weather	Work may be suspended if dangerous weather conditions (lightning, tornadoes, high winds, heavy rain, freezing rain, etc.) occur. Be aware of changing weather conditions, and be prepared to take shelter as necessary. Potential shelters should be identified prior to beginning work.
<input checked="" type="checkbox"/>	Sharp Objects	Wear appropriate gloves when handling sharp objects, or use appropriate equipment to move objects.
<input checked="" type="checkbox"/>	Slips, Trips, and Falls	Maintain clear walkways for work areas. Exercise caution, especially on slopes, and field trailer floors and stairs, after a precipitation event. Use slip resistant boots, or implement surface preparations to eliminate the slippery nature of the surface prior to accessing the area. Spill control measures and general housekeeping should be utilized to help prevent slipping on wet floors, wet pavement, and general work areas. Uneven or steep terrain can cause hazardous conditions for walking and transporting equipment around the site. Site personnel should use caution when working on uneven surfaces, and they should avoid working down-slope from heavy equipment, or materials being moved or stored.
<input checked="" type="checkbox"/>	Utilities – Underground (electric, gas, telephone, water, storm sewer, sanitary sewer, cable-TV, etc.)	Subcontractor, client, or RMT will call Digger's Hotline to locate all underground utilities. The owner or client will be responsible for marking all applicable on-site underground utilities, product lines, pipes, and tanks.

Risk Analysis (RA)

Section C

Site-specific Physical Hazards

OTHER PHYSICAL HAZARDS	GENERAL CONTROL MEASURE
Vegetation	Wooded areas that contain thick vegetation border the 12th Street Landfill. Vegetation, such as poison ivy, poison oak, and poison sumac, can cause severe skin irritation and may be present. For protection against contact with these plants, clothing that limits skin exposure will be worn, and contact with vegetation should be avoided.

Section 3

Site Health and Safety Plan

Site Health & Safety Plan (HSP)

1. General Information

Client Name: Weyerhaeuser Company	Project Number: 5117.04
Project Name: 12th Street Landfill	Project Manager: Linda Hicken
Street Address (for mapping):	City, State, Zip Code (for mapping): Plainwell, MI
Prepared By: Eric Watruba	Date: May 16, 2007
Approved By: _____ Linda Hicken	(PM) _____ John Hanson (HSC)
Date: _____	_____

Proposed Scope of Work On-Site

The purpose of this Risk Analysis and Site Health and Safety Plan is to assess potential risks, and to provide appropriate health and safety procedures, associated with a geotechnical investigation. The Risk Analysis and Health and Safety Plan for other investigation activities will be reviewed, and modified as necessary, as part of the development of the Health and Safety Plan required for submittal to the U.S. EPA pursuant to the Consent Decree.

Specific Tasks:

1. Advance a series of Geoprobe® borings into the 12th Street Landfill at six locations along the Kalamazoo River. The borings will be installed along transects that will be advanced inward from the riverfront. Approximately four borings will be installed along each transect. More borings may be installed as necessary to meet the Data Quality Objectives. The borings will be advanced to approximately 5 feet into the native soil underlying the fill, or to refusal.
2. Abandon the boreholes by filling them with bentonite grout following completion of the borehole logs.
3. Decontaminate the drilling equipment following completion of the work. Decontamination of equipment between borings is not necessary. Decontamination will be performed at the site.
4. Dispose Geoprobe® samples on-site in a location and manner that will not result in run-off of the materials into the river. Containerize the decontamination water in 55-gallon barrels that will be properly labeled and stored on-site.
5. Survey the locations and ground surface elevations of the boreholes following completion.

ON-SITE PROJECT TEAM MEMBER	ON-SITE PROJECT RESPONSIBILITIES
Linda Hicken	Project Manager
Eric Vincke	RMT Site Health and Safety Representative
Michael Amstadt	Senior Engineer
Eric Vincke	Observe and document soil borings

⁽¹⁾ It is recommended that field projects be audited for H&S compliance if they have significant project tasks that present significant potential for employee exposure to chemical or physical hazards.

Any required construction/demolition activities: No Yes If Yes, complete Section 2

Site Health & Safety Plan (HSP)

3. Training Required (* required for all "Type 3" sites)

Check "A" if the training topics are required for everyone working on the project.

Check "T" if the training topics are considered task-specific.

A	T	SUBJECT	REFERENCE
<input type="checkbox"/>	<input type="checkbox"/>	Client-specific training (specify below)	Contract Documents
<input type="checkbox"/>	<input type="checkbox"/>	Site-specific/facility orientation (specify below)	Plant Manager
<input checked="" type="checkbox"/>	<input type="checkbox"/>	HAZWOPER 40 hour*	29 CFR 1910.120 (e)(3)
<input type="checkbox"/>	<input checked="" type="checkbox"/>	3-Day HAZWOPER Supervised On-Site*	29 CFR 1910.120 (e)(3)
<input checked="" type="checkbox"/>	<input type="checkbox"/>	8-Hour HAZWOPER Refresher*	29 CFR 1910.120 (e)(8)
<input type="checkbox"/>	<input checked="" type="checkbox"/>	8-Hour Supervisor HAZWOPER*	29 CFR 1910.120 (e)(4)
<input type="checkbox"/>	<input checked="" type="checkbox"/>	First Aid, CPR	For Work At Remote Sites
<input type="checkbox"/>	<input type="checkbox"/>	Respiratory Protection	29 CFR 1910.134
<input type="checkbox"/>	<input type="checkbox"/>	Confined Space	29 CFR 1910.146/1926.21
<input type="checkbox"/>	<input type="checkbox"/>	Mine Safety (MSHA)	30 CFR 48.8
<input type="checkbox"/>	<input type="checkbox"/>	Lockout/Tagout (energized sources)	29 CFR 1910.147 (c)(7)
<input type="checkbox"/>	<input type="checkbox"/>	Bloodborne Pathogens	29 CFR 1910.1030 (g)(2)
<input type="checkbox"/>	<input type="checkbox"/>	Noise Exposure	29 CFR 1910.95 (k)
<input type="checkbox"/>	<input type="checkbox"/>	Competent Person	Specify Below
<input type="checkbox"/>	<input type="checkbox"/>	Construction Health and Safety OSHA 10-Hour	
<input type="checkbox"/>	<input type="checkbox"/>	Excavations	29 CFR 1926.650-652 & Appendix A-F
<input type="checkbox"/>	<input type="checkbox"/>	Electrical Work	29 CFR 1910.332/1926.400-449
<input type="checkbox"/>	<input type="checkbox"/>	Scaffolding	29 CFR 1910.28 or 1926.454
<input type="checkbox"/>	<input type="checkbox"/>	Fall Protection	29 CFR 1926.501-503
<input type="checkbox"/>	<input type="checkbox"/>	Commercial Diving	29 CFR 1910.410
<input type="checkbox"/>	<input type="checkbox"/>	Welding, Cutting, Brazing	29 CFR 1910.252/1926.350
<input type="checkbox"/>	<input type="checkbox"/>	Hot Work Permits	29 CFR 1910.119 (k)
<input type="checkbox"/>	<input type="checkbox"/>	Lead Awareness	29 CFR 1910.1025 (l)(1) or 1926.62 (l)(1)
<input type="checkbox"/>	<input type="checkbox"/>	Asbestos Awareness	29 CFR 1910.1001 (j) or 1926.1101 (k)(9)
<input type="checkbox"/>	<input type="checkbox"/>	Cadmium	29 CFR 1910.1027 (m) or 1926.1127 (m))
<input type="checkbox"/>	<input type="checkbox"/>	Benzene	29 CFR 1910.1028 (j)
<input type="checkbox"/>	<input type="checkbox"/>	Ionizing Radiation	29 CFR 1910.1096 (i) or 10 CFR 19.12

Site Health & Safety Plan (HSP)

- | | | | |
|--------------------------|--------------------------|----------------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | Troxler Gauge User | 10 CFR 19.12 |
| <input type="checkbox"/> | <input type="checkbox"/> | NITON XRF User | 10 CFR 19.12 |
| <input type="checkbox"/> | <input type="checkbox"/> | RMT In-House Radiation Safety | Contact the Radiation Safety Officer (RSO) |
| <input type="checkbox"/> | <input type="checkbox"/> | DOT Hazardous Materials Shipping | 49 CFR 172.704 |

Client-specific training:	N/A
Site-specific orientation:	N/A
Competent person:	N/A
Direct-hire employee training/certification:	N/A

4. Medical Surveillance Required (* required for all "Type 3" sites)

SURVEILLANCE NEEDED	REFERENCE
<input type="checkbox"/> Client-specific drug testing (specify below)	Contract Documents (If checked, contact HR)
<input type="checkbox"/> Client-specific surveillance (specify below)	Contract Documents
<input type="checkbox"/> Site-specific/facility surveillance (specify below)	Client/Plant Manager
<input checked="" type="checkbox"/> HAZWOPER Physical - Baseline*	29 CFR 1910.120 (f)(3)
<input type="checkbox"/> HAZWOPER Physical - Annual	29 CFR 1910.120 (f)(3)
<input checked="" type="checkbox"/> HAZWOPER Physical - Biennial*	29 CFR 1910.120 (f)(3)
<input type="checkbox"/> OSHA Respiratory Protection Questionnaire	29 CFR 1910.134 (e)
<input type="checkbox"/> Respiratory Certification Exam	If required by RMT medical director
(** Specify frequency below)	
<input type="checkbox"/> Arsenic (urine) **	29 CFR 1910.1018
<input type="checkbox"/> Asbestos **	29 CFR 1910.1001 (j)
<input type="checkbox"/> Cadmium (blood) **	29 CFR 1910.1027 (l)
<input type="checkbox"/> Lead/ZPP (blood) **	29 CFR 1910.1025 (j)
<input type="checkbox"/> Mercury (blood) **	
<input type="checkbox"/> PCB **	
<input type="checkbox"/> Vinyl Chloride **	29 CFR 1910.1017 (k)
<input type="checkbox"/> Hepatitis B Vaccine (series) **	29 CFR 1910.1030
<input type="checkbox"/> Tetanus/Diphtheria	Stay Current
<input type="checkbox"/> Stress Test	Task Related
<input type="checkbox"/> Visual Acuity Test	Task Related
<input type="checkbox"/> Hearing Test (Audiometry)	Task Related
<input type="checkbox"/> Pulmonary Function	Task Related

Site Health & Safety Plan (HSP)

Client-specific drug testing:	N/A
Client-specific medical monitoring:	N/A
Site-specific medical monitoring:	N/A
Frequency of medical monitoring:	N/A

5. Personal Protection

Based on evaluation of potential hazards, the following levels of personal protection have been designated for the applicable work tasks:

SPECIFIC TASK	SPECIFIC JOB FUNCTION	LEVEL OF PROTECTION			
Advance Geoprobe borings through paper residuals into a containment berm surrounding the landfill.	Prepare a log of each borehole in the field.	<input checked="" type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
Survey the locations and ground surface elevations of the boreholes following completion.	Surveying	<input checked="" type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A
		<input type="checkbox"/> D	<input type="checkbox"/> C	<input type="checkbox"/> B	<input type="checkbox"/> A

Site Health & Safety Plan (HSP)

The following monitoring instruments shall be used on-site to measure airborne contaminant concentrations in either the breathing zone, or as per the overall site monitoring plan (attach):

6. Air Monitoring⁽¹⁾

	LOCATION OF MONITORING	FREQUENCY OF MONITORING
<input type="checkbox"/> Combustible Gas Indicator	N/A	<input type="checkbox"/> Continuously when potential combustible gases or lack of oxygen are suspected.
<input type="checkbox"/> O ₂ Monitor	N/A	
<input type="checkbox"/> Colorimetric Tubes Type: Type: Type:	N/A	
<input type="checkbox"/> PID Lamp: _____ eV Calibration Gas: _____ Correction Factor: _____	N/A	<input type="checkbox"/> Periodically during sampling for analytical purposes only <input type="checkbox"/> Whenever noticeable odor is present
<input type="checkbox"/> FID	N/A	
<input type="checkbox"/> Mini-RAM	N/A	
<ul style="list-style-type: none"> ■ <input type="checkbox"/> Laboratory Supported <ul style="list-style-type: none"> ■ <input type="checkbox"/> Personal ■ <input type="checkbox"/> Area ■ <input type="checkbox"/> Perimeter 		

⁽¹⁾ Whenever air monitoring is required to be performed, a detailed air-monitoring plan should be developed and attached to the HSP. The plan should include Monitoring Locations, Frequency of Readings, and any Action Levels being used to control the work site.

7. Site Controls and Work Zones (describe in detail or provide a sketch or map)

Facility Alarms or Signals:

None

Work Permits Required:

None

Work Traffic or Parking Issues:

Parking should occur near the support zone in the attached figure.

Railway Traffic Issues:

None

Site Health & Safety Plan (HSP)

Support Zone(s):

- RMT field vehicle
- Job trailer on site
- See attached map/sketch
- _____

Contamination Reduction Zone(s):

- Rear of RMT field vehicle
- Facility restroom or utility room
- See attached map/sketch
- Convenient upwind location from the Exclusion Zone
- Water for washing and decontamination will be staged at least 10 feet from Exclusion Zone
- _____

Exclusion Zone(s):

- See attached map/sketch
- Adjacent to the drilling
- Area immediately surrounding the hazardous activity

Site Entry Procedures:

- Notify Site H&S Representative.
- Read H&S Plan and sign Acknowledgment Statement
- Check in with the facility contact person
- Check in with facility security guard. (Specify: _____)
- Wear proper personal protective equipment.
- Attend facility orientation (Describe: _____)
- Conduct "Toolbox" safety meeting.
- Other: (Specify:)

Decontamination Procedures:

Personnel: Example: If severe contamination is expected or work was performed in Level A, Level B, or Level C, a specific and detailed decontamination procedure should be written to address the appropriate contamination. If work was performed in Level D or Modified Level D, and minimal contamination is expected, follow standard decontamination procedures, and good personal hygiene. Disposable PPE should be removed, contained, and disposed in an appropriate manner. Prior arrangements should be made if disposal is planned for at the project site.

Site workers should plan and stage for wash water and soap at the site, prior to beginning the work. Site workers should wash hands and any exposed skin extremely well with soap and water, prior to leaving the contamination reduction zone, eating, drinking, driving, or leaving the site. Any soiled or contaminated clothing should be removed and handled appropriately, by either washing as soon as possible, or if necessary, disposing. Soiled or contaminated clothing should be carefully bagged prior to disposal or washing, to reduce potential exposure.

Equipment: Example: If severe contamination is expected, a specific and detailed decontamination procedure should be written to address the appropriate contamination. Site workers should plan and stage for the appropriate decontamination method at the site, prior to beginning the work. Any

Site Health & Safety Plan (HSP)

contaminated single-use disposable equipment or PPE should be appropriately containerized and disposed as soon as possible in an appropriate manner. Prior arrangements should be made if disposal is planned for at the project site. Contaminated equipment or PPE that will be re-used should be handled and cleaned while wearing the appropriate PPE. Typically, equipment is decontaminated using Alconox soap and de-ionized water.

Site Health & Safety Plan (HSP)

Investigation-derived Material Disposal:

- Leave on site for disposal. _____
- Other (describe) Leave onsite in a location and manner that will not result in run-off of the materials into the river.

Work Limitations (time of day, buddy system, etc.):

- Work will be performed during daylight hours only
- Work will be performed using artificial light. A lighting plan is attached.
- No eating, drinking, or smoking in contamination reduction zone(s) or exclusion zone(s)
- When temperatures are either above 80°F or below 20°F, work schedules may be modified

Troxler Radiation Safety:

- Radiation information is not applicable to this project.
- Notify RSO.
- Wear dosimeter badge when handling gauge.
- Post applicable radiation signs.
- Post emergency numbers.
- Provide at least two lock systems for overnight storage.
- Maintain storage at least 15 feet from full-time workstations.
- Block and brace gauge during "all" transportation.
- Limit "public" exposure to gauge while in use.
- Provide sketch of gauge storage to RSO.

Site Health & Safety Plan (HSP)

8. Contingency Planning

LOCAL EMERGENCY RESOURCES:	
Ambulance 911	Hospital Emergency Room 911
Police 911	Fire Department 911
USEPA Contact Tim Prendiville 312-886-5122	Poison Control Center 1-800-222-1222
Other (client services offered, etc.)	

SITE RESOURCES:			
Water Supply - Potable	<input checked="" type="checkbox"/> RMT	<input checked="" type="checkbox"/> Contractor	<input type="checkbox"/> Owner
Water Supply - Washing	<input checked="" type="checkbox"/> RMT	<input checked="" type="checkbox"/> Contractor	<input type="checkbox"/> Owner
Telephone - Land Line	<input type="checkbox"/> RMT	<input type="checkbox"/> Contractor	<input type="checkbox"/> Owner
Telephone - Cellular	<input checked="" type="checkbox"/> RMT	<input checked="" type="checkbox"/> Contractor	<input type="checkbox"/> Owner
First Aid Kit	<input checked="" type="checkbox"/> RMT	<input checked="" type="checkbox"/> Contractor	<input type="checkbox"/> Owner
Fire Extinguisher	<input checked="" type="checkbox"/> RMT	<input checked="" type="checkbox"/> Contractor	<input type="checkbox"/> Owner
Emergency Shower	<input type="checkbox"/> RMT	<input type="checkbox"/> Contractor	<input type="checkbox"/> Owner
Eye Wash	<input type="checkbox"/> RMT	<input type="checkbox"/> Contractor	<input type="checkbox"/> Owner
Other:	<input type="checkbox"/> RMT	<input type="checkbox"/> Contractor	<input type="checkbox"/> Owner
Other:	<input type="checkbox"/> RMT	<input type="checkbox"/> Contractor	<input type="checkbox"/> Owner

Site Health & Safety Plan (HSP)


EMERGENCY CONTACTS:	
RMT Technical Contact:	Michael Amstadt 608/662-5271 (work) 608/358-2669 (cell)
RMT Project Manager (PM):	Linda Hicken 608/662-5307 (work) 608/358-1768 (cell) 608/833-5007 (home)
RMT Corporate Health & Safety Manager (CHSM):	Jason Chevallard 864/234-9369 (work) 864/525-8357 (cell) 864/627-8567 (home)
Radiation Safety Officer (RSO):	John Hanson 608/662-5238 (work) 608/220-2502 (radiation program emergency only) 608/222-4588 (home)
RMT Health & Safety Coordinator (HSC):	John Hanson 608/831-4444 (work) 608/222-4588 (home)
RMT Site Health & Safety Representative:	Eric Vincke 616/975-5415 (work) 616/340-0382 (cell)
RMT Field Contact	Eric Vincke 616/975-5415 (work) 616/340-0382 (cell)
Contractor Contact:	N/A
Client Contact:	Jennifer Hale 253/924-3746 (work) 253/218-5147 (cell)

Emergency Route (provide detailed directions and attach a map):

If possible, the planned emergency route should be driven at least once before fieldwork begins. Hospitals or clinics identified for emergency medical care should also be contacted, to verify that emergency care is provided at that location. Attempt to determine the exact location of the medical facility, and the chosen emergency route during this call.

Hospital: Borgess-Pipp Hospital Other: _____
411 Naomi Street
Plainwell, MI 49080
269-685-0700

Directions to Plainwell, MI 49080-1222



Summary and Notes

START **A** 42.456331,-85.670616,

FINISH **B** Borgess-Pipp Hospital (269) 685-0700
411 Naomi St, Plainwell, MI 49080-1222


Total Distance: 1.5 miles, Total Time: 3 mins (approx.)

Add your notes here...

Distance

- A** 42.456331,-85.670616,
- Starting at 42.456331,-85.670616 on 12TH ST go 0.4 mi
 - Turn **L** on ALLEGAN ST[M-89] go 1.0 mi
 - Turn **R** on NAOMI ST go 0.1 mi
 - Arrive at 411 NAOMI ST, PLAINWELL, on the **R**
- B** 411 NAOMI ST, PLAINWELL, MI 49080-1222

Distance: 1.5miles, Time: 3 mins



When using any driving directions or map, it's a good idea to do a reality check and make sure the road still exists, watch out for construction, and follow all traffic safety precautions. This is only to be used as an aid in planning.

Site Health & Safety Plan (HSP)

Emergency Procedures:

If an emergency develops at the site, the discoverer will take the following course of action:

- Notify the proper emergency services (fire, police, ambulance, etc.) for assistance.
- Notify other affected personnel at the site.
- Contact RMT and the client representative to inform them of the incident as soon as possible.
- Prepare a summary report of the incident for RMT and the client representative as per client requirements or RMT requirements (see below).

Emergency Equipment Required On Site:

- | | |
|--|---|
| <input checked="" type="checkbox"/> First Aid/Bloodborne Pathogens Kit | <input checked="" type="checkbox"/> Fire Extinguisher |
| <input type="checkbox"/> Eye Wash | <input type="checkbox"/> Spill Control Media |
| <input type="checkbox"/> Shower | <input type="checkbox"/> Other: (describe) _____ |
| <input type="checkbox"/> Other: (describe) _____ | <input type="checkbox"/> Other: (describe) _____ |

Investigation of Near Miss Incident and Initial Report of Incident/Exposure:

RMT employees are encouraged to report as soon as possible any incident, near miss, and/or injury, regardless of the severity, by contacting the following:

- | | | |
|--|---|--|
| <input checked="" type="checkbox"/> Jason Chevallard (864)234-9369 | <input checked="" type="checkbox"/> Notify supervisor | <input checked="" type="checkbox"/> Notify project manager |
| <input type="checkbox"/> Notify client at _____ | | <input type="checkbox"/> Complete client report |

The incident report submittal operator (Jason Chevallard) will obtain the necessary information from the employee and enter the information into the H&S incident database. All appropriate H&S, HR, and legal staff will be notified and will follow-up as necessary.

Site Health & Safety Plan (HSP)

Acknowledgment Statement:

As an employee of RMT, Inc., I have reviewed the Hazard Assessment (HA)/Health & Safety Plan (HSP). I hereby acknowledge that I have received the required level of training and medical surveillance, that I am knowledgeable about the contents of this site-specific HSP, and that I will use personal protective equipment and follow procedures specified in the HSP.

Signatures of RMT Site Personnel, including Direct-Hires (Required):


_____	Date:	_____
_____	Date:	_____
_____	Date:	_____
_____	Date:	_____
_____	Date:	_____

Plot Date: 08/17/04
Plot Name: storming1000.tbl
Plot File: J:\0517\GA\geotech\plf
Pen Table: \vmin-plot\veqorrm\TBL.MSVB\Fout7000.tbl
Levels On: 1-63

Reference Files:
 Ref. File 1 - J:\0517\GA\Name035005.dgn
 Ref. File 2 - J:\0517\GA\Name035005.dgn
 Ref. File 3 - J:\0517\GA\Name035005.dgn
 Ref. File 4 - J:\0517\GA\Name035005.dgn

Logical Names:
 (1) bnc
 (2) bnc
 (3) bnc
 (4) bnc

Levels:
 (0) 27
 (1) 1-63
 (2) 1-63
 (3) 1-63



LEGEND

---	APPROXIMATE PROPERTY BOUNDARY
.....	APPROXIMATE LIMITS OF RESIDUALS USING VISUAL CRITERIA
●●●●	PROPOSED GEOPROBE BORING TRANSECT

- NOTES**
1. BASE TOPOGRAPHY PROVIDED BY OAS, INC. OF SEYMOUR, INDIANA BASED ON AERIAL SURVEY DATED 3/30/2005. COORDINATES ARE MICHIGAN STATE PLANE-SOUTH ZONE. THE VERTICAL DATUM IS NGVD 29.
 2. PROPERTY BOUNDARY BASED ON LEGAL DESCRIPTION PROVIDED BY USEPA IN A FAX DATED MARCH 30, 2004. COORDINATES FOR S 1/4 CORNER AND N 1/4 CORNER OF SECTION 24 AND NORTH BEARING USED TO PLOT PROPERTY LINE WERE PROVIDED BY HOLLAND ENGINEERING AND ARE BASED ON MICHIGAN STATE PLANE - SOUTH ZONE COORDINATES.

PROJECT: WEYERHAEUSER COMPANY 12TH STREET LANDFILL PLAINWELL, MICHIGAN		
SHEET TITLE: GEOTECHNICAL INVESTIGATION		
DRAWN BY: stormerf	SCALE: 1"=200'	PROJ. NO. 6117.04
CHECKED BY:		FILE NO. GEOTECH1.PLT
APPROVED BY:	DATE PRINTED:	FIGURE 1
DATE: MAY 2007		
744 Moorland Trail Madison, WI 53717-1954 P.O. Box 8923 53708-8923 Phone: 608-831-4444 Fax: 608-831-3334		