614 Magnolia Avenue Ocean Springs, Mississippi 39564 228 818 9626



Memorandum

October 6, 2017

			0	
Re:	Post-Harvey TCRA Inspection and Maintenance Report – October 2017		ج د	Ö
		25	PM	\leq
	David Moreira, McGinnes Industrial Maintenance Corporation	ST.	\sim	
сс	Phil Slowiak, International Paper Company			$\overline{\mathbf{O}}$
From	John Laplante, John Verduin, Wendell Mears, and David Kelth		00	m
[rom	John Lanlanta, John Vardum, Wandell Maars, and David Kaith	AF C	7	$\boldsymbol{\Sigma}$
To:	Gary Miller and Anne Foster, U.S. Environmental Protection Agency		_	

Introduction

This memorandum describes the results of post-Hurricane Harvey inspection and maintenance conducted for the armored cap (Armored Cap), fencing, signage, buoys, and security cameras installed for the Time Critical Removal Action (TCRA) at the San Jacinto River Waste Pits Superfund Site (TCRA Site). It is submitted on behalf of International Paper Company and McGinnes Industrial Maintenance Corporation (Respondents) under an Administrative Settlement Agreement and Order on Consent with the U.S. Environmental Protection Agency (USEPA) – Docket No 06-12-10, effective May 17, 2010 (AOC, USEPA 2010)

The inspections and maintenance took place between September 1 and September 22, 2017. Inspection activities began as soon as flooding in the San Jacinto River associated with Hurricane Harvey subsided to a level that permitted access by boat to the Site, and at a time when the access road into the TCRA Site and most other locations at the Site were still submerged under several feet of water. These activities were performed in accordance with the Operations, Monitoring, and Maintenance (OMM) Plan (Appendix N of the Removal Action Completion Report [RACR], Anchor QEA 2012) and a subsequent USEPA-approved amendment to the OMM Plan ¹ USEPA staff were present during portions of the inspections, sampling, and maintenance

The survey and probing of the Armored Cap that occurred as part of the inspection, together with related sediment and surface water sampling (the results of which are described below), demonstrate that the Armored Cap, although designed for a 100-year storm, remained intact with only minor and expected movement of rock in localized areas during Hurricane Harvey's 500- to 1,000-year storm event All of the post-storm assessments demonstrate that there was not a release of material to the

¹ The OMM Plan was attached to the Draft Final RACR, submitted to USEPA on November 22, 2011, and authorization to implement the OMM Plan was contained in an email from USEPA dated January 18, 2012 The OMM Plan was also attached as an appendix to the Revised Draft Final RACR submitted to USEPA on March 9, 2012 An addendum to the OMM Plan, dated February 29, 2016, was developed to describe the addition of security cameras, their monitoring, and notifications, and approved by USEPA on March 31, 2016



environment, and the Armored Cap performed well.² The recommendations for cap enhancements for the entire northwestern shoreline, as envisioned under Alternative 3aN (the enhanced cap) in USEPA's Feasibility Study for the Site, address the need for enhancements to further stabilize this area to prevent the potential for any future issues.

We note that the conclusions of this report are further supported by Anchor QEA's assessment of United States Army Corps of Engineers (USACE) modeling of the TCRA Armored Cap (Anchor QEA 2017) and letter reports by Michael Palermo, Ph.D (Mike Palermo Consulting 2017), and Doug Shields, Jr, Ph.D. (Shields Engineering 2017), both formerly with USACE, documenting the performance of the TCRA Armored Cap during Hurricane Harvey, all of which were submitted to USEPA on September 28, 2017. The modeling report was submitted under cover of a letter to you dated September 28, 2017, from counsel for Respondent McGinnes Industrial Maintenance Corporation

It is vitally important that information about the post-Hurricane Harvey results and related sampling results be considered by USEPA with respect to USEPA's selection of a final remedy for the Site and be made part of the administrative record for the final remedy. The information described in the following sections and in the related submissions provides real-world evidence regarding the performance of the TCRA Armored Cap during a 500- to 1,000-year storm event and should put to rest any concerns that might exist as to the long-term performance of the enhanced cap that USEPA in its Proposed Remedial Action Plan rejected as a final remedy for the Site.

Background

The TCRA was implemented by Respondents under the AOC A full description of the TCRA implementation is provided in the following associated project documentation.

- Removal Action Work Plan (Anchor QEA 2010, 2011)
- Revised Draft Final RACR³ (Anchor QEA 2012)

The OMM Plan (Anchor QEA 2012) specifies the timing, pertinent items, tolerances, and procedures for inspection, maintenance, and repair of the Armored Cap, fencing, and signage installed for the TCRA Site (Figure 1).

² Additional sampling that Respondents were asked to and have agreed to perform is, as noted in your email dated September 28, 2017, intended to confirm that no releases occurred

³ David Keith, Ph D, R G, C H G, Respondents' Project Coordinator, received a RACR (in the form issued by USEPA) from Valmichael Leos via email on August 15, 2012, however, the appendices to the RACR, including the OMM Plan, were not provided to Dr. Keith as part of the document. The OMM Plan had been previously approved by USEPA (in an email from Mr. Leos dated January 18, 2012) and is assumed to remain unchanged. Respondents reserve all rights related to the changes made by USEPA to the Revised Draft Final RACR submitted by Respondents to USEPA on March 9, 2012.

Inspection Activities

An initial visual inspection took place immediately after the storm on September 1, 2017, and included observation of those portions of the Armored Cap that were above the water line along the south and central berms. As the water level continued to drop during the week following the storm, additional visual inspections were completed. Post-storm visual inspections included the following:

- Inspection of the condition of the Armored Cap visible above the water line
- Visual confirmation that the Armored Cap was intact and no waste materials were exposed
- Inspection of the condition of the security fence and signage surrounding the TCRA Site
- Inspection of the conditions of the perimeter buoys and security camera system

The visual inspections were performed by staff from Benchmark Ecological Services and Anchor QEA. Photographs of conditions observed during visual inspections were provided to USEPA via email on September 1, 2017. A summary of each facet of the visual inspection is provided in the following sections

Visual Inspection of Armored Cap

Visual inspection of the Armored Cap showed that the Armored Cap was intact. The visual inspections and subsequent probing and sampling demonstrated that there was no indication of any release of material to the environment and that the Armored Cap performed well

The visual inspections identified several small locations requiring maintenance. Those locations, most of them located in areas outside the footprint of the waste within the impoundments, were as follows:

- Portions of the south berm crest in an area outside the footprint of the waste within the impoundments. There was displacement of the recycled concrete armor rock B/C in this location. On the west portion of the south berm crest, the underlying fabric was displaced, but the immediately adjacent three-layer geomembrane/geotextile cap in the Western Cell was intact and undisturbed, and there was no evidence that any waste had been exposed. This entire area is located outside of the footprint of the waste within the impoundments.
- Portions of the central berm crest, located outside the footprint of the waste within the impoundments There were discrete locations in which recycled concrete armor rock B/C had been displaced. The underlying fabric was present and intact along the central berm crest, and there was no evidence that any waste had been exposed. This entire area was outside of the footprint of the waste within the impoundments
- Portions of the northern edge of the Western Cell In inspections conducted after the water had receded, there was visible geotextile at the water line in these locations

The estimated area identified as requiring maintenance during the visual inspection was approximately 0.15 acre, or less than 1 percent of the overall cap surface area, with most of the locations being in areas located outside the footprint of the waste within the impoundments

Photographs of the Armored Cap from the visual inspection events were provided to USEPA on September 1, 2017. The majority of the Eastern Cell Armored Cap was underwater at the time of the visual inspection events; however, as described below, these areas were surveyed and probed in accordance with the OMM Plan (Anchor QEA 2012).

Visual Inspection of Perimeter Fencing

The perimeter fencing (Figure 2) on the west and east banks of the San Jacinto River was visually inspected for damage during the week of September 4, 2017 The entire fence line on the western side of the river was observed to have been damaged by high flows from Hurricane Harvey. There was no visible damage evident during a drive-by viewing of the fencing on the eastern side of the river

The portion of the fence installed along the south boundary of the San Jacinto River Fleet (SJRF) property was not included in the formal fencing inspection because the SJRF property is currently occupied by an active facility that conducts daily security checks, as required by the U.S. Coast Guard and Transportation Security Administration for an active maritime fleeting area. The fencing around this facility appeared to be intact during drive-by viewing.

Visual Inspection of Signage

The "Danger" and "No Trespassing" signs posted at regular intervals on the perimeter fencing surrounding the TCRA Site were damaged by the storm and will require replacement.

Three USEPA Public Notice signs in locations around the TCRA Site were observed to be damaged by the storm and will require replacement. The three signs are located as follows: 1) near the gate entry point for the perimeter fence north of Interstate 10 (I-10); 2) near a gate entry point south of I-10; and 3) at the end of the Texas Department of Transportation (TXDOT) right-of-way north of I-10 near the San Jacinto River

As part of the TCRA, a total of 15 signs were installed around the perimeter of the land portion of the TCRA Site, the signs were mounted on steel posts and set in concrete pads. These signs are intended to face the San Jacinto River to deter water-based entry to the TCRA Site. All 15 signs were damaged or displaced by Hurricane Harvey and will require replacement.

Signage on the two vehicle access gates remind entrants to "daisy chain" the lock properly prior to leaving the TCRA Site. These signs were observed to be in place, however, they will need to be reinstalled after fence maintenance has been completed.

Visual Inspection of Perimeter Buoys

Permanent warning buoys were installed around the perimeter of the Armored Cap, as outlined in the letter from the Respondents' Project Coordinator dated February 16, 2016 (Anchor QEA 2016a). The buoy system was inspected during the week of September 4, 2017 The perimeter buoy system was displaced as a result of Hurricane Harvey and will require replacement

Visual Inspection of Security Cameras

Security cameras, installed as outlined in an addendum to the OMM Plan (Anchor QEA 2016b), were also inspected during the week of September 4, 2017. The security camera system was damaged and rendered inoperable as a result of Hurricane Harvey and requires replacement.

Survey of Armored Cap

The survey began on September 6, 2017, and was completed on September 7, 2017. Results of the survey, when compared with the prior survey completed in July 2017, did not identify any significant changes to the surface of the Armored Cap beyond those previously identified during the visual inspections

The surveyor followed the track line spacing measurement intervals and accuracy requirements detailed in the OMM Plan (Anchor QEA 2012) for all survey work. Portions of the Armored Cap above the water surface or at a water depth too shallow to access by boat were surveyed using land-based topographic survey techniques

Survey Results

The survey data from the July 2017 inspection survey and the post-Hurricane Harvey inspection survey were compared to evaluate whether there had been changes in the elevation of the top of the Armored Cap. Locations in which there were differences are shaded and shown in Figure 2. The survey comparison indicates deposition and erosion of alluvial river sediment on the surface of the cap as a result of Hurricane Harvey The survey also showed that erosion occurred within the San Jacinto River Channel adjacent to the Armored Cap

Supplemental probing was conducted in conjunction with the survey to further investigate the condition of the Armored Cap, as described below

Probing Inspection of Armored Cap

The OMM Plan (Anchor QEA 2012) calls for manual probing of Armored Cap thickness following a significant flooding event At the request of USEPA, probing was completed over the entire surface of the Armored Cap in more than 900 locations between September 7 and September 14, 2017

Probing was conducted on the same grid that was used to confirm cap thickness during construction of the Armored Cap Grid points were loaded into a GPS, and each location was probed by the team, either from a boat or while walking depending on water depth and access. In the northwest area, a tighter probe grid spacing was used at the request of USEPA staff, who were present for the inspection activities.

The probing observations included evaluating both the presence and thickness of aggregate cap material. The steel probe was advanced below the aggregate cap material surface until the base of aggregate cap material was reached, or "refusal" occurred on dense aggregate or geotextile. If the required armor cap aggregate thickness could not be confirmed at a particular location, the probe was redeployed around that location until the required thickness could be confirmed, and the location and limits were recorded as an Area of Interest (AOI). Figure 2 presents the results of the probing.

On September 11 and September 13, 2017, a USEPA dive team also conducted supplemental probing in the underwater portion of the northwestern area. Probing was conducted from a boat in the locations assessed by the USEPA dive team The Respondents' field crew conducted additional probing to confirm the USEPA dive team probing results

Probing Results

Several potential AOIs were identified (Figure 2) during the probing Descriptions of each of these areas are provided in Table 1. The combined surface area of the AOIs listed in Table 1 is approximately 195 square feet, or less than 0.03 percent of the surface area of the Armored Cap There was no evidence of a release from any of these areas.

Sampling

At the request of USEPA, initial sampling was conducted of the Armored Cap surface over three different events during the inspection and maintenance work. Additional sampling was conducted during the week of October 2 at the request of USEPA. This section summarizes the initial three sampling events and the results of that sampling. Detailed results of sampling conducted during the week of October 2 will be presented separately. All sampling events and final results will be detailed in a separate sampling and analysis report.

September 7 Sampling

At the request of USEPA, one five-point sediment surface composite and 2 surface water samples were collected at locations that were determined by USEPA Samples were collected on September 7 and submitted to the laboratory on September 8, 2017. Preliminary results of this sampling, which indicated sediment concentrations below background levels and surface water concentrations in the

range that has been observed previously, were submitted via email to USEPA on September 15, 2017 Final validated results were submitted to USEPA on September 27, 2017 (Appendix A).

September 11 Sampling

At the request of USEPA, the Respondents' representatives collected one discreet and one 5-part composite sample from the surface of the Western Cell on September 11, 2017 The results of this sampling, which indicated concentrations at background levels, were submitted via email to USEPA on September 18, 2017. Final validated results were submitted to USEPA on September 27, 2017 (Appendix A).

September 15 Sampling

A USEPA dive team conducted sediment sampling in submerged areas of the Armored Cap on September 15, 2018. Divers for the Respondents collected duplicate samples from the same locations at the same time. Samples were collected from 14 distinct locations. Preliminary results were submitted via email to USEPA on September 28, 2017, and final validated results were submitted on October 3, 2017 (Appendix A).

Of the 28 samples collected during the September 15 event, 26 are in the normal range of dioxin and furan toxic equivalent quotient observed in river sediments surrounding the Armored Cap, and two are higher than the normal range These two samples are duplicates from the same location. The area where the higher concentration samples were taken was identified as an AOI during the probing inspection. The specific sample location is described as 2 to 4 inches of aggregate cap material, and two 1-foot by 1-foot areas of river sediment on the surface representing 0.00016 percent of the total Armored Cap surface.

Per USEPA approval, additional cap materials were placed at this location as part of the cap maintenance activities the week of September 17, 2017.

At USEPA request, additional sediment sampling around this location is being conducted

Inspection Summary

The inspections and sampling conducted following Hurricane Harvey demonstrate that there was not a release of material to the environment, and the Armored Cap performed well, with minor movement of cap aggregate. The Armored Cap required maintenance in only a few locations, most located in portions of the cap outside the footprint of the waste, with a combined surface area of approximately 0.15 acre, or less than 1 percent of the total surface area of the Armored Cap

For the AOIs (Table 1), a proposed maintenance plan was submitted to USEPA on September 15, 2017, and approved on the same date.

Maintenance Activities

This section describes post-Hurricane Harvey maintenance activities. These maintenance activities began as soon as river levels subsided to allow access into the Site through the TXDOT right-of-way on September 4, 2017, and continued through the completion of Armored Cap maintenance on September 21, 2017 Maintenance was conducted on the Armored Cap, the perimeter fence, signs, perimeter buoys, and security cameras Some maintenance will be completed after replacement signs, fencing, and buoys are available. Future maintenance, including completion of perimeter fence repairs and reinstallation of signs, perimeter buoys, and security cameras, will be documented in a separate memorandum to USEPA after those activities are completed. Maintenance activities were documented in daily reports that were transmitted to USEPA. These reports are provided as Appendix B to this memorandum.

Maintenance of Armored Cap

Maintenance of the berms began on September 4 and was completed on September 8, 2017 Maintenance in the area of the shoreline along the northern edge of the Western Cell was completed on September 9 and 10, 2017 Maintenance in these areas consisted of installing new geotextile in areas where the presence of geotextile was not confirmed, and overlaying visible and newly placed geotextile with armor rock size D, which was shipped to the TCRA Site from the Marble Falls quarry and from the stockpile at the Bluebonnet Landfill Rock was placed using a skid steer and a hydraulic excavator. When working along the northern edge of the Western Cell, equipment was staged on crane mats to distribute the load and minimize any disturbance of the cap surface

Maintenance of submerged areas of the Armored Cap (the AOIs) began on September 16, 2017, immediately following approval of the work plan (Appendix C) on September 15, 2017. Maintenance of the AOIs was completed on September 21, 2017. Armor rock size C and D from the temporary on-site stockpiles was loaded onto a small pontoon barge by a hydraulic excavator. A pontoon barge was mobilized to provide access to each AOI, shown in Figure 2, after which rock was placed until the placement of the specified thickness was confirmed through probing, using the methods identified in the approved work plan (Appendix C).

Maintenance of Perimeter Fence

Maintenance to repair the damaged perimeter fencing began during the week of September 4, 2017. Temporary fence panels were installed along the TXDOT right-of-way between the access road and the I-10 bridge on the north side of I-10. Temporary repairs were also made to the access gate. Permanent repairs to the access gate and to the fence line along the south side of the I-10 bridge are planned for October 2017 once crews are available.

Maintenance of Signage

All damaged signs were ordered on September 12, 2017; they will be reinstalled as the signs become available and the fencing is replaced. The sign mounts located on top of the Armored Cap are ready for new signs as soon as the replacement signs become available.

Maintenance of Perimeter Buoys

The maintenance activities to replace the buoy system were initiated during the week of September 4, 2017. Approximately 105 of the barrier buoys were recovered, all of which were reusable. Temporary barrier buoys were installed on September 9, 2017. Three of the regulatory buoys were recovered but were not reusable due to damage

Seventy-five barrier buoys and six regulatory buoys were ordered and are scheduled to be delivered to the contractor in early October, after which they will be reinstalled at the Site.

Maintenance of Security Cameras

The security camera contractor visited the Site several times during the week of September 4, 2017, to document the condition of the camera system and to remove damaged equipment. Orders to replace the security cameras were placed during the week of September 4, 2017. The system will be replaced as soon as the new equipment becomes available.

Maintenance Summary

Maintenance of the south and central berms began on September 4, 2017, and was completed on September 8, 2017. Additional maintenance was completed along the northern edge of the Western Cell on September 9 and 10, 2017, to address areas of visible geotextile that were identified during the week of September 4, 2017. All maintenance was approved by USEPA and was completed by the Respondents under the observation of USEPA, simultaneous to the survey and probing activities

Maintenance of the AOIs listed in Table 1 commenced on September 16, 2017, and was completed on September 21, 2017. This maintenance was completed in accordance with the work plan submitted to USEPA on September 15, 2017, and approved on the same date (Appendix C).

Future maintenance will include replacing fencing, signs, buoys, and security cameras as replacement items are delivered. All future maintenance activities will be documented in a subsequent maintenance completion report

Table 1Potential Maintenance Areas and Descriptions

AOI			NAD83 TXSP 4204	
No.	Size	Description	Y	X
1	1x1	4-5 in of aggregate cap material present	13857836 42	3216858.53
2	2x2	4 in of aggregate cap material present	13857816.87	3216893 38
3	1x2	1 ft river sediment with aggregate cap material present	13857829 55	3216921 19
4	1x2	1 ft river sediment with aggregate cap material present	13857826 81	3216927 32
5	2x3	8-10 in of aggregate cap material present	13857770 30	3216931 72
6	3x3	Geotextile present	13857797.54	3217005 56
7	1x1	4-5 in of aggregate cap material over rock refusal	13857738 13	3216986 96
8	2x2	Geotextile present	13857658 68	3217301 31
9	2x4	Aggregate cap material present	13857629 21	3217221.64
10	2x2	Aggregate cap material present	13857629 25	3217228 93
11	2x3	Aggregate cap material present, geotextile visible on surface	13857592 85	3217293.47
12	1x1	3-4 ft of river sediment with aggregate cap material present - geotextile refusal	13857593 25	3217296 19
13	d2x2	Geotextile present	13857613 50	3217401 89
14	1x1	Geotextile present	13857543 07	3217334 02
15	2x2	2x2 ft area of interest	13857551 41	3217530 31
16	5x10	Geotextile present; underlying aggregate cap material	13857376 40	3217165 49
17	1x1	6 in of aggregate cap material	13857361 91	3217181 71
18	2x3	Geotextile present	13857375 40	3217373 20
19	2x4	Aggregate cap material on surface	13857355 42	3217387.55
20	1x1	3-4 in of aggregate cap material	13857288 63	3217273.26
21	1x1	Geotextile present, aggregate cap material underneath	13857171.23	3217321 04
22	1x1	Geotextile present	13857168 11	3217325.56
23	1x2	8-10 in of aggregate cap material	13857814 10	3216836.60
24	1x1	4-6 in of aggregate cap material	13857872 36	3216854 70
25	1x3	Thin layer of aggregate cap material on surface	13857865.67	3216856 56
26	2x3	4-6 in of aggregate cap material	13857836.75	3216856 67
27	1x2	6-8 in of aggregate cap material	13857827 11	3216844.25
28	3x4	2-6 in of aggregate cap material	13857885 40	3216894 73
29	3x3	4-6 in of aggregate cap material	13857868 30	3216865 89
30	1x1	Thin layer of aggregate cap material on surface	13857864 18	3216856.87
31	1x2	6-8 in of aggregate cap material and 1x1 ft area of thin aggregate cap material layer on surface	13857865 00	3216867 53
32	1x2	4-6 in of aggregate cap material	13857868 22	3216874 87
33	3x3	River sediment on surface and 2-4 in aggregate cap material	13857878 34	3216903 57

AOI			NAD83 TXSP 4204		
No.	Size	Description	Y	х	
34	1x2	4-6 in of aggregate cap material	13857849 21	3216862 83	
35	2x3	4-6 in of aggregate cap material	13857840 59	3216858 74	
36	3x3	2-4 in of aggregate cap material and two 1x1 ft. areas of river sediment on surface	13857826 24	3216922 01	
37	N/A	N/A	13857866.40	3216913 37	
38	N/A	N/A	13857863 84	3216918 20	

Notes AOI area of interest ft feet in inch N/A not available

Figures

Figure 1	Vicinity Map
Figure 2	Post-Harvey Bathymetric Survey and Probing Inspection Results

.

List of Appendices

- Appendix A Email Record of Data Submittals to USEPA
- Appendix B Maintenance Daily Reports
- Appendix C Work Plan for Maintenance

References

- Anchor QEA (Anchor QEA, LLC), 2010 Removal Action Work Plan, San Jacinto River Waste Pits Superfund Site Prepared for U S. Environmental Protection Agency (USEPA) Region 6 on behalf of McGinnes Industrial Maintenance Corporation (MIMC) and International Paper Company (IPC) November 2010.
- Anchor QEA, 2011 *Removal Action Work Plan, San Jacinto River Waste Pits Superfund Site* Prepared for U S Environmental Protection Agency (USEPA) Region 6 on behalf of MIMC and IPC Revised February 2011.
- Anchor QEA, 2012. Revised Draft Final Removal Action Completion Report, San Jacinto River Waste Pits Superfund Site Prepared for MIMC, IPC, and USEPA Region 6 Revised March 2012
- Anchor QEA, 2015 Draft Amendment 1, Operations, Monitoring and Maintenance Plan, San Jacinto River Waste Pits Time Critical Removal Action Memorandum to Gary Miller, USEPA, from David Keith, Anchor QEA, LLC December 3, 2015

- Anchor QEA, 2016a Letter from D Keith to G. Miller, USEPA, regarding Site Buoy Enhancement for San Jacinto River Waste Pits Superfund Site. February 16, 2016.
- Anchor QEA, 2016b. Addendum 2, Operations, Monitoring, and Maintenance Plan, San Jacinto River Waste Pits Time Critical Removal Action (Proposed Camera Security System Memorandum). February 29, 2016
- Anchor QEA, 2017. Memorandum to: Gary Miller, U S. Environmental Protection Agency. Regarding San Jacinto Superfund Site – Hypothetical Synoptic Event Simulation for the Existing Cap and the Enhanced Cap Alternative San Jacinto River Waste Pits Superfund Site. September 28, 2017.
- Mike Palermo Consulting (Mike Palermo Consulting, Inc), 2017 Supplemental Comments on U.S. Environmental Protection Agency Region 6 Proposed Remedial Action Plan for the San Jacinto Waste Pits Superfund Site Prepared by Michael R Palermo, Ph.D Cary, NC. October 2017
- Shields Engineering (Shields Engineering, LLC), 2017 A Supplemental Report Issued Following Hurricane Harvey Examination of Selected Assertions by U.S. EPA in the Proposed Remedial Action Plan for the San Jacinto River Waste Pits Superfund Site. Prepared by Doug Shields, Jr., Ph.D. University, MS October 2017
- USEPA (U.S. Environmental Protection Agency), 2010. Administrative Settlement Agreement and Order on Consent for Removal Action. U.S. Environmental Protection Agency Region 6 CERCLA Docket No. 06-03-10. In the matter of: San Jacinto River Waste Pits Superfund Site Pasadena, Harris County, Texas IPC & MIMC, Respondents.

Figures

•



Figure 1 Vicinity Map Post-Harvey Inspection (September 2017) San Jacinto River Waste Pits Superfund Site







LEGEND:

	September 2017 Post-Hurricane Harvey Inspection Bathymetric and Topographic Contours (1 Foot Interval)
B/C	Armored Cap Type and Boundary
	Historic Impoundment Limits
	Limits of January 2016 Work Plan
~	Approximate Location of Western, Southern, and Central Berms
•	Cap Thickness Confirmed - Current Study
A0I-22 •	Area of Interest (AOI)
	> 1.0 Foot Increase
	0.5 Foot Increase to 1.0 Foot Increase
	0.5 Foot Increase to 0.5 Foot Decrease
	0.5 Foot Decrease to 1.0 Foot Decrease
	> 1.0 Foot Decrease

SOURCE: Drawing prepared from surveys provided by Hydrographic Consultants dated July 2017 and September 2017. **HORIZONTAL DATUM**: Texas State Plane South Central, NAD83, U.S. Feet. **VERTICAL DATUM**: NAVD 88.



Figure 2

Post-Harvey Bathymetric Survey and Probing Inspection Results Post-Harvey Inspection (September 2017) San Jacinto River Waste Pits Superfund Site

Appendix A Email Record of Data Submittals to USEPA

•

.

•

.

From:	David Keith
To:	<u>Gary Miller (miller.garyg@epa.goy)</u>
Cc:	Craig Hutchings (chutchings@integral-corp.com), Phil Slowiak, Dave Moreira
Subject:	FW San Jacinto Waste Pits 1613 Results
Date:	Friday, September 15, 2017 4 53 53 PM
Attachments:	Image001.jpg Image002.png Image003.png Image004.png Image005.png Image007.jpg Attachments.html

Gary – We have the *preliminary results* of the sediment and surface water sampling that was directed by EPA last Friday September 8, 2017. The results are very good with the composite sediment sample being around 1 ng/Kg, which is well below background, and surface water concentrations are in the range of what we observed in 2016, which indicates concentrations are similar to pre-storm concentrations. Integral will work on the data validation.

The data package is 89 MB so you will need to use the link below to download it. Please contact Craig Hutchings at Integral if you have any difficulty downloading the document. He is copied on this email.

Thanks, David

From: Craig Hutchings [mailto chutchings@integral-corp.com]
Sent: Friday, September 15, 2017 6 34 PM
To: David Keith <dkeith@anchorqea com>
Cc: Jennifer Sampson <jsampson@integral-corp com>
Subject: RE San Jacinto Waste Pits 1613 Results

Hı Davıd,

I just received the data package from ALS, it's 89 MB so use the link below to download.

Craig

ShareFile Attachments

E1700939-final pdf

89 4 MB

Expires March 14, 2018

Download Attachments

Craig Hutchings uses ShareFile to share documents securely Learn More_

From:	David Keith
То:	Gary Miller (miller.garyg@epa.gov)
Cc:	Phil Slowiak, Dave Moreira, Judy Armour (jarmour@wm.com)
Subject:	FW E1700943 Data Package -San Jacinto
Date:	Monday, September 18, 2017 4.20.54 PM
Attachments:	Attachments.html

Gary – Please see the message below and instructions to download these analytical results These are the two samples that you directed us to collect on September 11, based on a community members' concern about a dark spot in the western cell When I observed it, the material appeared to be river sand with some algae that had grown on the surface and died – the black color was the dead algae TEQs for the samples were 3 69 ng/kg, and 6 02 ng/kg These results are well within background.

Thanks, David

From: Craig Hutchings [mailto chutchings@integral-corp com]
Sent: Monday, September 18, 2017 4:37 PM
To: David Keith <dkeith@anchorqea com>
Cc: Jennifer Sampson <jsampson@integral-corp com>
Subject: E1700943 Data Package

Hı Davıd,

Here is a link to the final data package for E1700943, the sediments collected on 9/11/2017

Craig

ShareFile Attachments

E1700943 - Final pdf

Expires March 17, 2018

81 1 MB

Download Attachments

Craig Hutchings uses ShareFile to share documents securely Learn More

Craig Hutchings | Consultant Integral Consulting Inc. | <u>www.integral-corp.com</u> 1205 West Bay Drive NW | Olympia, WA 98502 Tel: 360.705.3534, ext. 417 | Cell[.] 360.485.3679 | Fax: 360.705.3669

HEALTH ENVIRONMENT TECHNOLOGY SUSTAINABILITY

From:	David Keith
То:	Gary Miller (miller.garyg@epa.gov)
Cc:	Dave Moreira; Phil Slowiak, Judy Armour (armour@wm.com), John Laplante
Subject:	San Jacinto Validated Data
Date:	Wednesday, September 27, 2017 2 55.36 PM
Attachments:	22130-26 Integral SJWP Rush Dioxins DV Report.pdf

Gary – Please see the attached data validation report for the sediments and waters collected 9/7/2017 and 9/11/2017

Thanks, David

David Keith Anchor QEA, LLC

Phone: 228-220-1156 Cell: 228-224-2983 dkeith@anchorgea.com

ANCHOR QEA, LLC

www.anchorgea.com

Please consider the environment before printing this email

This electronic message transmission contains information that may be confidential and/or privileged work product prepared in anticipation of litigation. The information is intended for the use of the individual or entity named above. If you are not the intended recipient, please be aware that any disclosure, copying distribution or use of the contents of this information is prohibited. If you have received this electronic transmission in error, please notify us by telephone at (228) 818-9626

From:	David Kenth
To:	Gary Miller (miller.garyg@epa.gov)
Cc:	Phil Slowiak, Judy Armour (Jarmour@wm.com)
Subject:	San Jacinto Dive Team Data Validation Report
Date:	Tuesday, October 3, 2017 10 33 53 AM
Attachments:	22130-26 Integral SJWP Additional Rush Dioxins DV Report.pdf

Gary – Please see the attached data validation report for the sample results from the EPA and Orion dive team efforts

Thank you, David

David Keith Anchor QEA, LLC

Phone: 228-220-1156 Cell[.] 228-224-2983 dkeith@anchorqea.com

ANCHOR QEA, LLC

www.anchorgea.com

Please consider the environment before printing this email

This electronic message transmission contains information that may be confidential and/or privileged work product prepared in anticipation of litigation. The information is intended for the use of the individual or entity named above. If you are not the intended recipient, please be aware that any disclosure, copying distribution or use of the contents of this information is prohibited. If you have received this electronic transmission in error, please notify us by telephone at (228) 818-9626

Appendix B Maintenance Daily Reports

.



PAGE 1 OF 5

PROJECT	San Jacinto River Waste Pits TCRA Post Hurricane Harvey Inspection and Maintenance			ey	CONTRA	CT NO.					
CONTRACTO	CONTRACTOR USA Environment, LP SUPERINTENDENT Mike Wells (USA)										
DAY OF WEE	K & DATE:	,	, <u> </u>		REPORT N	o .	1				
WEATHER	ATHER Sunny; winds out of E and SE. TEMPERATURE L: 72 H: 91 degrees F										
NUMBER/CL	ASS OF CONT	RACTOR'S PER	SONNEL:	MAJOR EC	QUIPMENT O	N JOB (S	ize/capacit	y and	hours):		
4 – USA Envir	ronment LP (U	SA)		Skid Steer							
TIDE INFORM	MATION:	·····		HEALTH A	ND SAFETY II	NFORMA	TION:				
Time: 0800	Height:	2.0	00 NAVD 88	No incider	nts or near m	isses on t	this date.				
CHRONOLOG	SICAL ACCOUN	IT OF DAY'S W	ORK:]		. <u></u>	<u></u>				
 0730 - Anchor QEA (AQ) and USA on site, begin site assessment and maintenance scoping. 0830 - USA unloading equipment and materials 0900 - USA holds tailgate safety briefing. 0915 - Continue assessment and developing maintenance scope of work. USA construction group makes temporary repairs to secure the main gate and fencing Begin preparing laydown and stockpile areas. Gary Miller (EPA) arrives on site for safety briefing and to discuss conceptual maintenance plan, maintenance 											
1025 – USA in afteri	nvestigates ele noon site visit	ectrical wires o with media, El	on site. AQ and PA regional and	EPA observe national sta	esouth fence ff.	ines. EP.	A leaves sit	e to p	prepare for		
1045 – USA a	and AQ return	to south impo	undments to co	mplete shor	eline observa	ition.					
1135 – USA a	and AQ leave s	ite for lunch a	nd inspect rock	stockpile vo	lumes for the	planned	activities.				
1330 – USA, /	AQ return to s	ite for EPA, TC	EQ and news m	edia site visi	t						
1500 – Media site visit completed. USA construction crew completes laydown and stockpile area preparations. Equipment is scheduled for Tuesday delivery. Electrician scheduled to secure potential electrical hazards. Trucks are scheduled for rock movement from the offsite storage area to the site. EPA departs site.											
1530 – Comp	olete planning	on Tuesday ac	1530 – Complete planning on Tuesday activities Gate secured, USA and AQ offsite. All personnel offsite.								



PAGE 2 OF 5

Summary of Progress on this Date:

- Completed west bank north and south fence inspections.
- Prepared laydown and stockpile areas.
- Ordered equipment, trucks and personnel for Tuesday work.

Wendell Mears

- Scheduled electrician, fence and buoy subcontractor site visits for Tuesday.
- Planned and scheduled probing to begin on Wednesday.

Persons Onsite on this Date:

Wendell Mears and David Keith (AQ) Ed Fendley, Mike Wells and 2 equipment operators (USA) Gary Miller (EPA) EPA, TCEQ and media visitors (see Photo 5 for sign in sheet)

Material Delivery Summary as of this Date: None.

Material	Units	Delivery (tons)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project
Type C	Tons	0	Truck Measure	0	0
Type D	Tons	0	Truck Measure		

TESTS PERFORMED: None

QA REPRESENTATIVE

PHONE LOG: Billy Johnston, Dosckocıl called to discuss replacing barrıer buoys John Burns, National Fence Co, called regarding debris removal on south fence line SITE PHOTOS/VIDEOS TAKEN: 5 shown, 96 taken

HRS

8

DATE

9/4/2017



PAGE 3 OF 5



Photograph 1: Assessing south berm condition.



Photograph 2: Assessing central berm condition.





Photograph 3: Evaluating northwest shoreline condition



Photo 4: Evaluating south fence condition



PAGE 5 OF 5

Project No .: By: Date: Project Subject Contact # Organization Signature (Pristed) ONN 404-272-9000 MAZTIN SALIDLY Kenneth Mohan 646.656.2564 ABL Scon CoHN Co 914 837 - 1099 CNB Mike Newberg CNAC Muda 201-694-968 Inc Calder 11 ERIN CHANCELLOR FRicht 5122390649 TTEQ 1 BRYAN SHAW 11 5122393505 SAM GAMMAGE 11 Eph Darrin Latson Som Colemon 1, Albert Kelly 1. 4 Ken Wagner 404 2750058 TRISTAN SMITH CNN Dave Rust Can GARY MILLER P.D. Box 87687 Meyer Office: 713.425.6900 Fax: 713.425.6959 1-866-USA-2100 Houston, Texas 77287 www.usaenviro.com

Photo 5: Visitor Log to Site



PAGE 1 OF 4

PROJECT	San Jacinto River Waste Pits TCRA Post Hurricane Harvey Inspection and Maintenance					CT NO.		
CONTRACTO	R USA Env	vironment, LP		SUPERINTE	NDENT	Mike Wel	s (USA)	
DAY OF WEE			1	REPORT NO	. 2			
WEATHER	Sunny; winds	out of E and SE.		TEMPERA	TURE	L: 74 H	88 degrees F	
NUMBER/CL	ASS OF CONTR	ACTOR'S PERSONNEL:	MAJOR EC		ON JOB (Si	ze/capacity	and hours):	
7 – USA Envi Site	ronment LP (U	SA); 2 at Bluebonnet; 5 at	Skid Steer Bluebonn	; Excavator, et stockpile a	Dump True area	cks (10-12 c	y), Loader at	
TIDE INFORM	MATION:		HEALTH A	ND SAFETY	INFORMA	TION:		
Time: 0800 a	& Height:	2.0 & 1.8NAVD 88	No incidei	nts or near n	nisses on t	hıs date.		
CHRONOLOG	GICAL ACCOUN	T OF DAY'S WORK:	L	<u> </u>		<u> </u>		
0700 – USA c c 0830 – Ancho 0930 – Dosko r	 0700 – USA on site, tailgate meeting and continue preparations to receive rock and equipment. Electrician on site to check downed electrical lines. Power poles are locked and tagged out, all power crossing the access road is cut. Power lines pulled down for equipment passage. 0830 – Anchor QEA (AQ) and Doskocil on site to locate buoys and discuss redeployment. 0930 – Doskocil leaves site to prepare truck and trailer to retrieve buoys from under the bridge and prepare to precast more weights. USA continues to prepare site and stocknile area. 							
1015 — Larg - Gary - USA	er skid steer a Miller (EPA) a establishises g	nd hydraulic excavator arrive o rrives on site for safety briefin ate security to receive materia	on site. g and to rev als	view progres	S			
1200 to 1230) – first two lo	ads of rock arrive at the site fr	om Bluebor	nnet stockpil	e area. US	SA develops	stockpile areas.	
 1230 to 1430 – Exxon Mobil pipeline representative on site to assure no digging ongoing within 25 feet of their pipelines. W. Mears files dial dig plan between 1430 and 1530. USA continues to receive rock and place stabilized sand (includes Portland cement) to restore south berm template. Phil Slowiak (IP) arrives on site. 1530 – USA completes installing stabilized sand on south berm and preparing for next day's work. Installs geotextile over stabilized sand. 								
1630 – Comp	1630 – Complete planning for Wednesday activities. Gate secured, USA and AQ offsite. All personnel offsite.							
 Summary of Progress on this Date: Cut power panel and locked out; removed overhead power cable. Located buoys under bridge and developed removal schedule with Doskocil Received hydraulic excavator and larger skid steer Continued detailed site assessment Continued south berm maintenance and installed geotevtile 								



- Received approximately 65 cubic yards (100 tons) of rock from the stockpile.
- Planned and had kickoff call with Benchmark for probing to begin on Wednesday.
- •

Persons Onsite on this Date:

Wendell Mears, John Laplante and David Keith (AQ) Phil Slowiak (IP) Mike Wells, 3 equipment operators and 2 laborers (USA) Gary Miller (EPA) Billy Johnston, Doskocil – buoy contractor Waste Management Security – two technicians

Material Delivery Summary as of this Date: None.

Material	Units	Delivery (tons)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project
Туре С	Tons	0	Truck Measure	0	0
Туре D	Tons	100	Truck Measure	0	100

TESTS PERFORMED: None

PHONE LOG:

John Burns, National Fence Co, called to reschedule for Wednesday site review.

SITE PHOTOS/VIDEOS TAKEN:			FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:				
5 shown, 96 taken			None				
QA REPRESENTATIVE Wendell Mears			HRS	10	DATE	9/5/2017	



PAGE 3 OF 4



Photograph 1: Receive first loads of rock from Bluebonnet stockpile.



Photograph 2: Stabilized fill installed prior to covering with geotextile.





Photograph 3: Close up view of stabilized sand fill



Photo 4: Continued site assessment through the day



PAGE 1 OF 5

PROJECT	San Jacinto River Waste Pits TCRA Post Hurricane Harvey Inspection and Maintenance			CONTRACT NO.				
CONTRACTOR	USA Environment, LP (USA) – Cap maintenance Hydrographic Consultants (HC) – Cap survey Benchmark Ecological Services (BESI) – Cap probing and inspection Doskocil – Buoy retreival			SUPERINTENDENT	Mike Wells (USA)			
DAY OF WEEK & DATE: Wednesday, September 6, 2017				REPORT NO.	3			
WEATHER	WEATHER Sunny; winds out of N.			TEMPERATURE	L: 75 H: 90 F			
NUMBER/CLAS	S OF CONTR	RACTOR'S PERSONNEL:	MAJOR EQ	QUIPMENT ON JOB (Size/capacity and hours):				
5 – USA 4 – HC 2 – BESI 1 - Doskocil			Skid Steer – SVL 90-2 Link Belt 210 X2 Hydraulic Excavator 3 @ 12-cy dump trucks					
TIDE INFORMA	TION:		HEALTH AN	D SAFETY INFORMATION:				
Time: 0800	Height:	2.00 NAVD 88	ts or near misses on this date.					
CHRONOLOGIC	AL ACCOUN	IT OF DAY'S WORK:	<u> </u>					
0800 – USA and AQ representatives on site								
0900 – National Fence, BESI, Doskocil and HC on site and begin work								
0930 – USEPA o	n site							
0945 – Doskocil	departing	with buoys retrieved from ben	eath I-10 brid	lge				
1000 – Second round (3 trucks) arrive to deliver rock from Bluebonnet stockpile; HC surveying west cell (topo) and east cell (hydro); BESI and AQ probing northwest area								
1035 – USA continued maintenance of south berm								
1125 – USA finishing placing rock at crest of south berm in west cell								
1130 – Third round (3 trucks) arrive with rock from Bluebonnet; round trip cycle time approximately 90 minutes								
1130 to 1200 – AQ inspects south fence line with International Paper (Phil Slowiak)								
1430 – AQ discu	1430 – AQ discussion with USA; 4 rounds of trucks so far today; each truck capacity 11 to 12 cy of rock							
1445 – USA continuing to dress the south slope of the south berm; fifth round (3 trucks) arrive with rock from Bluebonnet. One more delivery planned for today and additional hauling tomorrow								
1600 – Upland s	1600 – Upland survey crew departs site; USA continues to dress southern berm							



1630 – Cap probing crew departs site
1640 – Sixth and final round of 3 trucks arrives with rock from Bluebonnet; 18 total loads delivered today
1700 – USEPA departs site; AQ departs site; USA departs site
Summary of Progress on this Date:

Began hydrographic and topographic survey
Began cap probing inspection
Retrieved buoys from beneath I-10 bridge

- Met with National Fence to discuss fence repairs
- Scheduled meeting with TXDOT to discuss fence repairs
- Continued maintenance of berms, placing geotextile and rock
- 18 loads of rock received from Bluebonnet stockpile, approximately 300 tons

Additional Persons Onsite on this Date:

Wendell Mears, Rick Coupe, John Laplante and David Keith (AQ) Gary Mıller and Scott (dive team) (USEPA) RL Doskocil crew retrieving buoys National Fence inspecting fence lines

Material Delivery Summary as of this Date: None.

Material	Units	Delivery (tons)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project
Туре С	Tons	0	Truck Measure	0	0
Type D	Tons	300	Truck Measure	100	400

TESTS PERFORMED: | None

PHONE LOG:						
SITE PHOTOS/VIDEOS TA	FORCE		WORK/ CI	HANGES ENCOU	NTERED:	
See attached	None					
QA REPRESENTATIVE	John Laplante		HRS	8	DATE	9/6/2017





Photo 1 – south berm crest maintenance



Photo 2 – dressing south slope of south berm





Photo 3 - rock delivery



Photo 4 – probing inspection



PAGE 5 OF 5



Photo 5 – upland topographic survey activities



Photo 6 – buoy retrieval



PAGE 1 OF 7

PROJECT	San Jacinto River Waste Pits TCRA Post Hurricane Harvey Inspection and Maintenance			CONTRACT NO.				
CONTRACTOR	USA Envir Hydrogra Benchma	onment, LP (USA) – Maintenar phic Consultants (HC) – Survey rk Ecological Services (BESI) –	SUPERINTENDENT	Mıke Wells (USA)				
DAY OF WEEK & DATE: Thursday, September 7, 2017			7	REPORT NO.	4			
WEATHER	Sunny; wi	nds out of NNE		TEMPERATURE	L: 65 H: 81 F			
NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:			MAJOR EQUIPMENT ON JOB (Size/capacity and hours):					
5 – USA			Skid Steer -	- SVL 90-2				
5 – HC			Link Belt 21	0 X2 Hydraulic Excavator				
3 – BESI	3 – BESI			3 @ 12-cy dump trucks				
			n trucks					
TIDE INFORMATION:			HEALTH AND SAFETY INFORMATION:					
Time: 0800	Height:	2.00 NAVD 88	No incidents or near misses on this date.					
CHRONOLOGIC	AL ACCOUN	NT OF DAY'S WORK:	L					

0730 – AQ representative on site

0815 – first round (3 trucks) arrive to deliver rock from Bluebonnet stockpile; USA continued maintenance of south & central berms

0905 - BESI and AQ probing west and northwest area

0955 - second round (3 trucks) arrive to deliver rock from Bluebonnet stockpile

1040 – 20-ton truck (1 truck) onsite to deliver rock from quarry in Marble Falls, TX

1050 - HC surveying west cell (topo) and east cell (hydro)

1055 – 20-ton truck (1 truck) onsite to deliver rock from quarry in Marble Falls, TX

1115 – 20-ton trucks (2 trucks) onsite to deliver rock from quarry in Marble Falls, TX

1135 - third round (3 trucks) arrive to deliver rock from Bluebonnet stockpile

1200 – NCS representatives (2 people) onsite to inspect damaged camera systems

1245 – NCS completed inspection of damaged camera systems and departed site

1320 – fourth round (3 trucks) arrive to deliver rock from Bluebonnet stockpile

1510 – fifth round (3 trucks) arrive to deliver rock from Bluebonnet stockpile


1630 -survey crews and probing crew depart site

1700 - USEPA departs site; AQ departs site; USA departs site

Summary of Progress on this Date:

- Completed initial hydrographic and topographic survey
- Continued cap probing inspection
- Continued maintenance of berms, placing geotextile and rock
- 15 loads of rock received from Bluebonnet stockpile, approximately 250 tons
- 4 loads of rock received from quarry in Marble Falls, approximately 80 tons

Additional Persons Onsite on this Date:

Wendell Mears, Rick Coupe, Justin Marks, John Laplante and David Keith (AQ) Gary Miller and Ashley (USEPA) NCS inspecting damaged camera systems

Material Delivery Summary as of this Date: None.

Material	Units	Delivery (tons)	Delivery Mo	Verificatior ethod	n De	Preceding elivered Total	Total Deliver Project	ed for
Type C	Tons	0	Truck	Measure		0	0	
Type D	Tons	330	Truck	Measure		400	730	
TESTS PERFORME	D: None	2				<u>-</u> .		
							· · · · · · · · · · · · · · · · · · ·	
PHONE LOG:		<u> </u>	- <u>-</u>					
SITE PHOTOS/VIE	EOS TAKEN:			FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:				
See attached				None				
QA REPRESENTAT	IVE	Justin Marks			HRS	8	DATE	9/7/2017



PAGE 3 OF 7



Photo 1 – probing inspection



Photo 2 – topographic survey activities



PAGE 4 OF 7



Photo 3 – rock delivery



Photo 4 – probing inspection



PAGE 5 OF 7



Photo 5 – southern berm crest maintenance



Photo 6 – hydrographic survey activities



PAGE 6 OF 7



Photo 7 – rock delivery



Photo 8 - southern berm crest maintenance; topographic activities



PAGE 7 OF 7



Photo 9 – probing activities



PAGE 1 OF 4

PROJECT	San Jacint Harvey Ins	D River Waste Pits TCRA Post spection and Maintenance	Hurricane	CONTRACT NO.			
CONTRACTOR	USA Enviro Hydrograp Benchmar	onment, LP (USA) – Maintena phic Consultants (HC) – Surver k Ecological Services (BESI) –	ince y Inspection	SUPERINTENDENT	Larry Jones (USA)		
	DATE	Eriday Sontombor 9, 2017	mopound		<u>с</u>		
DAT OF WEEK C		Friday, September 8, 2017			5		
WEATHER	Sunny; wii	nds out of NNE	1	TEMPERATURE	L: 65 H: 81 F		
NUMBER/CLAS	S OF CONTR	ACTOR'S PERSONNEL:	MAJOR EQ	IAJOR EQUIPMENT ON JOB (Size/capacity and hours):			
7 – USA			Skid Steer -	- SVL 90-2			
0 – HC			Link Belt 21	0 X2 Hydraulic Excavator	^		
3 – BESI			Front end le	pader			
1 – Doskocil			3 @ 12-cy c	lump trucks			
2 – National Fer	nce		1 @ 20-ton	trucks			
2 – NCS							
TIDE INFORMA	<u>FION:</u>		HEALTH AN	ID SAFETY INFORMATION:			
Time: 0800	Height:	1.22 NAVD 88	No incident	s or near misses on this date.			
CHRONOLOGIC	AL ACCOUN	T OF DAY'S WORK:			<u></u>		
0710 – AQ repre	esentative c	on site					
0730 – BESI and	i AQ continu	ing probing west and northw	vest area; USA	continuing maintenance of ce	ntrai berm		
0735 – 20-ton t	ruck (1 truc	k) onsite to deliver rock from	quarry in Mar	ble Falls, TX			
0800 – NCS ons	ite to servic	e damaged camera units					
0820 – first rou	nd (3 trucks) arrive to deliver rock from E	Bluebonnet sto	ockpile			
0845 – first truc	k onsite to	deliver heavy equipment pad	s				
0945 – second r camera units	round (3 tru	cks) arrive to deliver rock fro	m Bluebonnet	stockpile; NCS completed rem	ioval of damaged		
1005 – second t	ruck onsite	to deliver heavy equipment (pads				
1030 – USA con central and wes	npleted mai stern berms	ntenance of central berm; be	ginning movir	ng heavy equipment pads to no	orth area between		
1125 – third rou	und (3 truck	s) arrive to deliver rock from	Bluebonnet st	ockpile			
1200 – represei	ntative from	Exxon/Mobil on site to obse	rve work				
1330 – fourth ro	ound (3 truc	ks) arrive to deliver rock from	n Bluebonnet	stockpile			



- 1345 Doskocil onsite placing bouys in eastern area
- 1415 Truck onsite to deliver landscape fabric
- 1420 National Fence onsite to begin erection of temporary fencing
- 1510 fifth round (3 trucks) arrive to deliver rock from Bluebonnet stockpile; 15 total loads delivered today
- 1630 USA, National Fence, Benchmark, and Exxon/Mobil representative depart site for day
- 1700 USEPA and AQ depart site

Summary of Progress on this Date:

- Completed upland cap probing inspection; completed probing inspection in western area
- Completed maintenance of central berm placing rock; placed equipment pads in preparation for maintenance of northern area of west cell
- 15 loads of rock received from Bluebonnet stockpile, approximately 270 tons
- 1 load of rock received from quarry in Marble Falls, approximately 20 tons
- Completed 400-ft of temporary fencing
- Reinstalled 10 buoys in eastern area

Additional Persons Onsite on this Date:

Rick Coupe, Justin Marks, John Laplante and David Keith (AQ) Gary Miller and Ashley Howard (USEPA) Exxon/Mobil representative observing work near buried pipeline

Material Delivery Summary as of this Date:

Materi	al	Units	Delivery (tons)	Delivery M	Verification ethod	D	Preceding elivered Total	Total Deliver Project	red for t
Туре (:	Tons	0	Truck	Truck Measure		0	0	
Туре ()	Tons	290	Truck	Measure		730	1020	
TESTS PERF	ORMED	: None	2						
<u>PHONE LOG</u>	<u>):</u>								
SITE PHOTO	S/VIDE	OS TAKEN:	· · · · · · · · · · · · · · · · · · ·		FORCE ACC	OUNT	WORK/ CHANG	SES ENCOUNT	ERED:
See attached			None						
QA REPRESENTATIVE Justin Marks HRS 10 DATE				DATE	9/8/2017				





Photo 1 - maintenance of northern end of central berm



Photo 2 - probing inspection in east area





Photo 3 – heavy equipment pads in north area between central and western berms



Photo 4 – probing inspection in east area



PAGE 1 OF 5

PROJECT	San Jacint Harvey In	o River Waste Pits TCRA Post spection and Maintenance	t Hurricane	CONTRACT NO.		
CONTRACTOR	USA Envir Hydrogra Benchma	onment, LP (USA) – Mainten phic Consultants (HC) – Surve rk Ecological Services (BESI) -	ance ey – Inspection	SUPERINTENDENT	Larry Jones (USA)	
DAY OF WEEK & DATE: Saturday, September 9, 201			17	REPORT NO.	6	
WEATHER	Sunny, wi	nds out of the N		TEMPERATURE	L: 65 H: 84 F	
NUMBER/CLAS	S OF CONT	RACTOR'S PERSONNEL:	MAJOR EQ	UIPMENT ON JOB (Size/capaci	ity and hours):	
6 – USA			Skid Steer -	- SVL 90-2		
2 – BESI			Link Belt 210 X2 Hydraulic Excavator			
2 – National Fer	nce		Front end loader			
TIDE INFORMA	TION:		HEALTH AND SAFETY INFORMATION:			
Time: 0800	Height:	0.97 NAVD 88	No incident	ts or near misses on this date.		

CHRONOLOGICAL ACCOUNT OF DAY'S WORK:

0700 – AQ representative on site

0730 – USA beginning maintenance of northern area between central and western berms placing geotextile and rock

0810 - National Fence continuing erection of temporary fencing

0900 - BESI and AQ continuing probing of eastern area

1015 – Exxon/Mobil rep departs site for day

1045 - Temporary fence construction completed; National Fence departing site

1500 - Gary Miller (USEPA) departs site for day

- 1630 USEPA and USA depart site
- 1710 BESI and AQ depart site

Summary of Progress on this Date:

- Continued probing inspection of eastern area
- Began maintenance of northern area between central and western berms
- Completed erection of temporary fence

Additional Persons Onsite on this Date:

Rick Coupe and Justin Marks (AQ) Gary Miller and Ashley Howard (USEPA) Exxon/Mobil representative observing work near pipelines



PAGE 2 OF 5

Material	Units	Delivery (tons)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project
Туре С	Tons	0	Truck Measure	0	0
Type D	Tons	0	Truck Measure	1020	1020
ONE LOG:					
Section 2.					
E PHOTOS/VIE	DEOS TAKEN:		FORCE ACC	OUNT WORK/ CHAN	GES ENCOUNTERED:
E PHOTOS/VIE	DEOS TAKEN:		FORCE ACC	OUNT WORK/ CHAN	GES ENCOUNTERED:



Photo 1 – buoys in eastern area





Photo 2 - probing inspection activities in eastern area



Photo 3 – maintenance of cap in western cell





Photo 4 - maintenance of northern area between central and western berms



Photo 5 - maintenance of northern area between central and western berms





Photo 6 - maintenance of northern area between central and western berms



Photo 7 – maintenance of cap in western cell



PAGE 1 OF 5

PROJECT	San Jacint Harvey Ins	o River Waste Pits TCRA Post	Hurricane	CONTRACT NO.				
CONTRACTOR	USA Environment, LP (USA) – Maintenance Hydrographic Consultants (HC) – Survey Benchmark Ecological Services (BESI) – Inspection		SUPERINTENDENT	Larry Jones (USA)				
DAY OF WEEK &	Y OF WEEK & DATE: Monday, September 11, 2017			REPORT NO.	7			
WEATHER	Sunny, winds out of the NNW			TEMPERATURE	L: 63, Hi: 82			
NUMBER/CLAS	NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:			MAJOR EQUIPMENT ON JOB (Size/capacity and hours):				
4 – USA 4 – BESI			Skid Steer – Link Belt 21 Komatsu W	- SVL 90-2 0 X2 Hydraulic Excavator A320 Frontend Loader				
TIDE INFORMA	TION:		HEALTH AN	ID SAFETY INFORMATION:				
Time: 0700	Height:	1.99 NAVD 88	No incidents or near misses on this date.					
CHRONOLOGIC	AL ACCOUN	IT OF DAY'S WORK:						
0700 – AQ repr 0755 – USA con 0830 – BESI and	esentative o tinuing mai I AQ continu	on site ntenance of northern area be uing probing inspection in eas	tween centra t area	l and western berms placing g	eotextile and rock			
0945 – USEPA c	live team ar	rives onsite and begins setup,	/prep with BE	SI				
1050 – BESI and	AQ collect	1 discreet and 1 5-part comp	osite sample f	rom western cell				
1150 – BESI and	USEPA beg	gin dive operations						
1315 – USA con maintenance of	tinuing mai southern k	ntenance of north shoreline b berm	oetween centr	al and western berms; USA be	gins additional			
1600 – BESI and	AQ comple	ete probing inspection on east	t side for the o	day				
1630 – 4 additio	onal USEPA	representatives onsite meetir	ng with David	Keith (AQ); diving activities wr	apping up for day			

1700 – 4 additional USEPA representatives offsite; David Keith offsite

1800 - USEPA, BESI, and AQ offsite

Summary of Progress on this Date:



PAGE 2 OF	5
-----------	---

- Continued probing inspection of eastern area
- Continued maintenance of northern area between central and western berms
- Began diving operations in west/northwest area

Additional Persons Onsite on this Date:

Rick Coupe and Justin Marks (AQ) Gary Miller, Ashley Howard, and 4 additional representatives (USEPA) Exxon/Mobil representative observing work near pipelines

Material Delivery Summary as of this Date:

Material	Units	Delivery (tons)	Delivery Verification Method	l Del	Preceding livered Total	Total Delivered for Project	
Type C	Tons	0	Truck Measure		0	0	
Type D	Tons	0	Truck Measure		1020	1020	
TESTS PERFORM	ED: None	2			19		
		and the second second					
					and the state		
PHONE LOG:							-
PHONE LOG:							
PHONE LOG: SITE PHOTOS/VII	DEOS TAKEN:		FORCE ACCC		VORK/ CHAN	GES ENCOUNTERED:	
PHONE LOG: SITE PHOTOS/VII See attached	DEOS TAKEN:		FORCE ACCC	DUNT V	VORK/ CHANG	GES ENCOUNTERED:	





Photo 1 - maintenance of north shoreline between central and western berms





PAGE 4 OF 5



Photo 3 - maintenance of north shoreline between central and western berms



Photo 4 – diving operations in northwest area





Photo 5 - maintenance of north shoreline between central and western berms



PAGE 1 OF 6

PROJECT	San Jacint Harvey Ins	o River Waste Pits TCRA Post H spection and Maintenance	lurricane	CONTRACT NO.			
CONTRACTOR	USA Envir Hydrograg Benchmar	onment, LP (USA) – Maintenar ohic Consultants (HC) – Survey k Ecological Services (BESI) – I	nce	SUPERINTENDENT	Larry Jones (USA)		
DAY OF WEEK 8	OF WEEK & DATE: Tuesday, September 12, 2017			REPORT NO.	8		
WEATHER	Sunny, wi	nds out of the WNW		TEMPERATURE	Lo: 63, Hi: 84 F		
NUMBER/CLAS	S OF CONTR	ACTOR'S PERSONNEL:	MAJOR EQ	UIPMENT ON JOB (Size/capaci	ty and hours):		
5 – USAE			Skid Steer -	- SVL 90-2	Section Sections		
2 – BESI			Link Belt 210 X2 Hydraulic Excavator				
and the second			Komatsu W	Komatsu WA320 Frontend Loader			
TIDE INFORMA	TION:		HEALTH AN	HEALTH AND SAFETY INFORMATION:			
Time: 0654	Height:	1.69 NAVD 88	No incident	ncidents or near misses on this date.			

CHRONOLOGICAL ACCOUNT OF DAY'S WORK:

0700 - AQ representative on site

0710 – USA continuing maintenance of northwest shoreline

0740 – BESI continuing upland probing inspection

1000 – AQ and USA completed punch-list walkthrough; USA beginning general maintenance of berms/cap in areas identified in walkthrough; BESI and AQ continuing probing inspection in shallow areas in eastern and northwest areas

1620 – AQ and USA performed final walkthrough of completed punchlist items; USA begins preparing materials and heavy equipment for demob

1700 - USEPA and USA leaving site

1710 - BESI and AQ finished probing inspection in shallow eastern and northwest areas for the day

1725 – BESI and AQ leaving site

Summary of Progress on this Date:

- Continued probing inspection
- Completed maintenance of northwestern shore between central and western berms
- Completed remaining general cap/berm maintenance prior to demobilization of heavy equipment
- Began preparing materials and equipment for demobilization

Additional Persons Onsite on this Date:

Rick Coupe, Justin Marks, and Wendell Mears (AQ) Bob Sullivan (USEPA) Exxon/Mobil representative (Patrick Dugas of S. Oliver & Associates, L.P.) observing work near pipelines



Material Deliver	y Summary a	s of this Date:					
Material	Units	Delivery (tons)	Delivery Ver Metho	ification	Preceding Delivered Total	Total Delivered Project	l for
Туре С	Tons	0	Truck Mea	asure	0	0	1.0
Type D	Tons	0	Truck Measure		1020	1020	100
PHONE LOG:							
SITE PHOTOS/VI	DEOS TAKEN		FO	RCE ACCOL	UNT WORK/ CHAN	GES ENCOUNTERE	ED:
See attached			No	one			
QA REPRESENTA	TIVE	Justin Marks		HR	S 11	DATE 9	9/12/2017



Photo 1 - moving heavy equipment pads from northwest shoreline area in preparation for demobilization





Photo 2 - area around camera system on central berm following maintenance



Photo 3 - moving heavy equipment pads from northwest shoreline area in preparation for demobilization



PAGE 4 OF 6



Photo 4 - probing inspection in shallow areas east of central berm



Photo 5 - probing inspection of shallow areas on northwest side





Photo 6 - northwest shoreline following maintenance



Photo 7 – southwest portion of southern berm following maintenance







Photo 8 - area around west camera system on southern berm following maintenance



PAGE 1 OF 6

PROJECT	San Jacint Harvey Ins	o River Waste Pits TCRA Post spection and Maintenance	Hurricane	CONTRACT NO.	
CONTRACTOR	USA Envir Hydrograp Benchmar	onment, LP (USA) – Maintena ohic Consultants (HC) – Surve k Ecological Services (BESI) –	ance y - Inspection	SUPERINTENDENT	Larry Jones (USA)
DAY OF WEEK 8	A DATE:	Wednesday, September 13,	2017	REPORT NO.	9
WEATHER	Sunny, winds out of WSW			TEMPERATURE	Lo: 70, Hi: 87 F
NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:			MAJOR EQ	UIPMENT ON JOB (Size/capaci	ty and hours):
5 – USAE			Link Belt 21	0 X2 Hydraulic Excavator	
3 – BESI			Komatsu W	A320 Frontend Loader	
2 – National Fer	nce		2 @ 12-cy c	lump trucks	
TIDE INFORMA	TION:		HEALTH AN	ID SAFETY INFORMATION:	
Time: 0700	Height:	1.37 NAVD 88	No incident	s or near misses on this date.	
CHRONOLOGIC		T OF DAY'S WORK:			
0700 – AQ repr	esentative o	on site			
0715 – USA con	tinuing pre	paration of materials and hea	avy equipment	for demobilization	
0745 – Truck or	isite to rem	ove heavy equipment pads			
0755 – BESI cor	tinuing pro	bing inspection			
0840 – First rou	nd (2 truck	s) onsite delivering rock from	Bluebonnet s	tockpile	
1010 – Second	round (2 tru	ucks) onsite delivering rock fro	om Bluebonne	t stockpile	
1020 – Nationa	l Fence ons	ite erecting temporary fencin	g		
1045 – USEPA c	live team ai	nd AQ continuing probing in v	west area		
1100 – Truck or	nsite to rem	ove heavy equipment pads			

- 1330 USA replacing damaged signage and performing rock stockpile management
- 1600 USA repairing signs at front entrance; National Fence completed erection of temporary fence
- 1700 USA, Rick Coupe (AQ), and Justin Marks (AQ) leaving site
- 1800 USEPA, BESI, and AQ (Wendell Mears) leaving site



Summary of Progress on this Date:

- Continued probing inspection
- Demobilized heavy equipment pads
- Completed temporary fencing
- Replaced and repaired damaged signage
- Completed rock stockpile management

Additional Persons Onsite on this Date:

Rick Coupe, Justin Marks, and Wendell Mears (AQ) Bob Sullivan, Ashley Howard, John Penland, and 2-person dive team (USEPA) Drew Schafer, Steve Joyce (Waste Management)

Material Delivery Summary as of this Date:

Material	Units	Delivery (tons)	Delivery Verification Method	De	Preceding elivered Total	Total Delivere Project	ed for	
Type C	Tons	48	Truck Measure		0	48		
Type D	Tons	0	Truck Measure		1020	1020		
TESTS PERFORME	ED: None	2						
PHONE LOG:								
SITE PHOTOS/VIL	DEOS TAKEN:		FORCE AC	FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:				
See attached	See attached			None				
QA REPRESENTATIVE Justin Marks			HRS	11	DATE	9/13/2017		





Photo 1 – preparing heavy equipment pads for demobilization



Photo 2 – performing stockpile management





Photo 3 – probing inspection of northwest area



Photo 4 – stockpile management





Photo 5 – erection of temporary fencing



Photo 6 – performing stockpile management



PAGE 6 OF 6



Photo 7 – probing inspection in west area



PAGE 1 OF 2

PROJECT	San Jacinto River Waste Pits TCRA Post Hurricane Harvey Inspection and Maintenance			CONTRACT NO.			
CONTRACTOR USA Environment, LP (USA) – Maintenance Benchmark Ecological Services (BESI) – Inspe			ance – Inspection	SUPERINTENDENT	Larry Jones (USA)		
DAY OF WEEK &	A DATE:	Thursday, September 14, 2017		14, 2017 REPORT NO. 10			
WEATHER Sunny, winds out of SE				TEMPERATURE	Lo: 71 F Hi: 89 F		
NUMBER/CLAS	NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:			MAJOR EQUIPMENT ON JOB (Size/capacity and hours):			
1 – USAE 1 – BESI			Link Belt 21 Site on this Komatsu W on this date	0 X2 Hydraulic Excavator (Dem date) /A320 Frontend Loader (Demol e)	nobilized from the bilized from the Site		
TIDE INFORMATION:			HEALTH AND SAFETY INFORMATION:				
Time: 1200 Height: 2.1 NAVD88			No incidents or near misses on this date.				

CHRONOLOGICAL ACCOUNT OF DAY'S WORK:

1200 – AQ and BESI representatives on site. USAE representative onsite to await demobilization of equipment from Site.

1300-1310 – B. Sullivan (USEPA) onsite for site check.

1330 – AQ and BESI on water to perform confirmatory probing of USEPA dive team locations in NW area.

1430 – Frontend loader demobilized from Site. USAE representative demobilizes from Site.

1620 – AQ and BESI complete probing and leave the Site.

Summary of Progress on this Date:

• Confirmatory probing inspection of NW area.

Additional Persons Onsite on this Date:

Rick Coupe (AQ) Bob Sullivan (USEPA)

Material Delivery Summary as of this Date:

Material	Units	Delivery (tons)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project
Туре С	Tons	0	Truck Measure	0	48
Type D	Tons	0	Truck Measure	0	1020
S PERFORME	D: None				



PAGE 2 OF 2

PHONE LOG: N/A							
SITE PHOTOS/VIDEOS TAI	E PHOTOS/VIDEOS TAKEN: FORCE ACCOU		ACCOUNT	COUNT WORK/ CHANGES ENCOUNTERED:			
None.		None					
QA REPRESENTATIVE	Rick Coupe		HRS	4.5	DATE	9/14/2017	



PAGE 1 OF 3

PROJECT	San Jacinto River Waste Pits TCRA Post Hurricane Harvey Inspection and Maintenance			CONTRACT NO.			
CONTRACTOR Benchmark Ecological Services (BESI)				SUPERINTENDENT			
DAY OF WEEK & DATE: Friday, September 15, 2017			17	REPORT NO.	11		
WEATHER Sunny, winds out of ESE				TEMPERATURE	Lo: 73 F Hi: 91 F		
NUMBER/CLASS	NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:			UIPMENT ON JOB (Size/capacit	y and hours):		
2 – BESI							
TIDE INFORMATION:			HEALTH AN	HEALTH AND SAFETY INFORMATION:			
Time: 0700 Height: 3.1 NAVD88 1800 2.2			No inciden	ts or near misses on this date.			
CHRONOLOGIC	AL ACCOUN	T OF DAY'S WORK:					
0700 – AQ, BESI	, and USEP	A dive team onsite.					
0730 – Orion di	ve team on	site.					
0810 – Dive tea	m H&S tailg	gate meeting.					
0825 – Launchir	ng BESI supp	port boat for USEPA dive te	eam support and	Orion dive team boat.			
0850 – USEPA b	egins diving	g first location.					
0945 – USEPA R	egion 6 and	d HQ representatives onsite	e for tour of cap	area.			
1015 – USEPA R	legion 6 and	d HQ representatives leavir	ng Site.				
1035 – USEPA a	nd Orion di	ivers in water to begin sam	ple collection.				
1040 - 1740 – U analysis.	SEPA and C	Drion divers collect 1 replica	ate samples eacl	n at 14 separate locations (28 sa	amples total) for		
1745 - Dive bo	ats head to	shore and offload dive equ	uipment and per	sonnel.			
1800 – BESI tak	es custody	of all 28 samples for transp	oort to the labora	atory on 9/16/2017.			
1805 – All perso	onnel offsite	e.					
Summary of Pro	<mark>ogress on t</mark> am samplin	<u>his Date:</u> g in NW area					
Additional Pers Rick Coupe, and	ons Onsite Wendell N	on this Date: Nears (AQ)					



5-person dive team (USEPA)

Material Delivery Summary as of this Date:

Material	Units	Delivery (tons)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project	
Type CTonsType DTons		0 Truck Measure 0 Truck Measure		0	48	
				0	1020	
ESTS PERFORME	D: None					
ITE PHOTOS/VID	EOS TAKEN:		FORCE ACCO	UNT WORK/ CHAN	GES ENCOUNTERED:	
ITE PHOTOS/VID	EOS TAKEN:		FORCE ACCC	OUNT WORK/ CHAN	GES ENCOUNTERED:	



Photo 1 – Orion dive team preparing for dive sampling in the NW area




Photo 2 – USEPA dive team performing sampling in the NW area



PAGE 1 OF 3

PROJEC	т	San Jacint Harvey Ins	o River V spection	Vaste Pits TCRA Post and Maintenance	Hurricane	CONTRACT NO.		
CONTR	ACTOR	Benchma	rk Ecolog	ical Services (BESI)		SUPERINTENDENT		
DAY OF	WEEK &	& DATE: Saturday, September 16, 20			017	REPORT NO.	12	
WEATH	IER	Sunny, wi	nds out a	of SE		TEMPERATURE	Lo: 73 F Hi: 95 F	
NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:			S PERSONNEL:	MAJOR EQUI	PMENT ON JOB (Size/capacit	ty and hours):		
2 – BES	I							
TIDE INFORMATION:					HEALTH AND SAFETY INFORMATION:			
Time:	0700	Height:	2.6	NAVD88	No incidents or near misses on this date.			
	1300		2.1					
CHRONOLOGICAL ACCOUNT OF DAY'S WORK:								

0700 – AQ representative onsite.

0735 – BESI onsite and preparing pontoon barge for maintenance activities.

0840 - Maintenance tailgate H&S meeting.

0850 - 1240 – BESI performs maintenance on the cap in the Eastern Cell. Maintenance completed at AOIs 16, 17, 20, 21, and 22.

1200 - Terry Andrews onsite for TCEQ.

1245 - BESI off water preparing to leave site for the weekend.

1315 - All personnel offsite.

Summary of Progress on this Date:

• Maintenance activities in the Eastern Cell

Additional Persons Onsite on this Date: Rick Coupe (AQ)

Terry Andrews (TCEQ)

Material Delivery Summary as of this Date:

Material	Units	Delivery (tons)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project
Туре С	Tons	0	Truck Measure	0	48
Type D	Tons	0	Truck Measure	0	1020



PAGE 2 OF 3

TESTS PERFORMED:	Non	e					
PHONE LOG:							
SITE PHOTOS/VIDEOS T	AKEN		FORCE A	CCOUNT	WORK/ CH	ANGES ENCOU	NTERED:
See attached			None				
QA REPRESENTATIVE		Rick Coupe		HRS	6	DATE	9/16/2017



Photo 1 – BESI preparing pontoon barge for maintenance activities





Photo 2 – BESI moving rock to a maintenance location in the Eastern Cell.



Photo 3 – BESI placing rock at maintenance location in the Eastern Cell.



PAGE 1 OF 3

			the second se	1			
PROJECT	San Jacint Harvey Ins	o River Waste Pits TCRA Pos spection and Maintenance	t Hurricane	CONTRACT NO.			
CONTRACTOR	Benchmai	rk Ecological Services (BESI)		SUPERINTENDENT			
	USA Envir	onment (USAE)					
DAY OF WEEK 8	& DATE: Tuesday, September 19, 20		017	REPORT NO.	13		
WEATHER	Partly Clo	udy, winds out of SE		TEMPERATURE	Lo: 73 F Hi: 90 F		
NUMBER/CLAS	S OF CONTI	RACTOR'S PERSONNEL:	MAJOR EQUIPMENT ON JOB (Size/capacity and hours):				
3 – BESI			Kubota KX080-3 Excavator				
3 – USA Environ	ment		Kubota SUL 90-2 Skid Steer				
TIDE INFORMATION:			HEALTH AND SAFETY INFORMATION:				
Time: 0730	Height: 2.3 NAVD88		No incidents or near misses on this date.				
1000	2.8						
CHRONOLOGIC	AL ACCOUN	T OF DAY'S WORK:					

0730 – AQ, USEPA, and USAE representatives onsite.

0810 - Excavator and skid steer delivered to site.

0820 - BESI onsite.

0830-0915 – K. Kichline (BESI) onsite to collect upland sediment sample location coordinates.

0835 - Maintenance activities tailgate H&S meeting.

0845 - 1630 – BESI performs maintenance on the cap in the Northwestern Area with the assistance of USAE. Maintenance completed at AOIs 3, 4, 5, 6, 23 and 36.

1320-1430 - D. Moreira onsite.

1615 – BESI off water preparing to leave Site.

1630 – All personnel offsite.

Summary of Progress on this Date:

- Mobilization of excavator and skid steer to Site
- Maintenance activities in the Northwestern Area

Additional Persons Onsite on this Date:

Rick Coupe (AQ) David Abshire (USEPA) David Moreira (MIMC)



Material Delivery	Summary a	s of this Date:						
Material	Units	Delivery (tons)	Delivery V Met	erification	Del	Preceding ivered Total	Total Delive Projec	red for
Туре С	Tons	0	Truck Measure		1	0	48	
Type D	Tons	0	Truck Measure			0	1020	
PHONE LOG: 0815 – call with W	V. Mears to d	liscuss logistics a	nd scheduling	of subcontra	ctors.			
SITE PHOTOS/VIDEOS TAKEN:				FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:				
See attached				None				
QA REPRESENTATIVE Rick Coupe			HI	RS	10	DATE	9/19/201 7	



Photo 1 – USAE and BESI loading pontoon barge with rock during maintenance activities





Photo 2 – BESI placing rock on a maintenance location in the NW area.



Photo 3 – Confirmatory probing of a maintenance location in the NW area.



PAGE 1 OF 3

PROJECT	San Jacint Harvey Ins	San Jacinto River Waste Pits TCRA Post Hurricane CONTRACT NO. Harvey Inspection and Maintenance					
CONTRACTOR	Benchmar USA Envir Hydrograf	k Ecological Services (BESI) onment (USAE) ohic Consultants (HCL)		SUPERINTENDENT			
DAY OF WEEK 8	A DATE:	Wednesday, September 20	0, 2017	REPORT NO.	14		
WEATHER	Partly Cloudy, with passing thundershowers, winds out of SE			TEMPERATURE	Lo: 73 F Hi: 92 F		
NUMBER/CLAS	S OF CONTR	ACTOR'S PERSONNEL:	MAJOR EQ	MAJOR EQUIPMENT ON JOB (Size/capacity and hours):			
2 – BESI 3 – USA Environment		Kubota KX0 Kubota SUL	80-3 Excavator 90-2 Skid Steer				
TIDE INFORMA	TION:		HEALTH AN	ID SAFETY INFORMATION:			
Time:1030Height:2.7NAVD88No incidents or near misses on this date.16401.8							
CHRONOLOGIC	AL ACCOUN	IT OF DAY'S WORK:					
 0730 - AQ, USEPA, and USAE representatives onsite. 0735 - Maintenance activities tailgate H&S meeting. 0800 - 1630 - BESI performs maintenance on the cap in the Northwestern Area with the assistance of USAE. Maintenance completed at AOIs 1, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, and 35. 0850-1605 - HCL onsite to complete portions of upland that were missed previously due to construction activities. 1200-1300 - Lightning delay 				f USAE. tion activities.			
1345 – BESI mo	bilizes addi [.]	tional boat and pontoon bar	rge for rock plac	cement			
1355-1450 – Lig	htning dela	Ŋ					
1600 – Rock placement activities complete for the day. BESI locating additional AOI for maintenance on 9/21.							
1610 – USAE pe	1610 – USAE personnel leaving site						
1630 – BESI off	water prep	aring to leave Site					
1700 – All perso	onnel offsite	2					
 Summary of Progress on this Date: Maintenance activities in the Northwestern Area Survey of upland portions of cap missed during previous survey event 							



Additional Persons Onsite on this Date:

Rick Coupe (AQ) David Abshire (USEPA)

Material Delivery Summary as of this Date:

tal Project	Delivered Total	Method	(tons)	Units	Material
48	0	Truck Measure	0	Tons	Туре С
1020	0	Truck Measure	0	Tons	Type D
	0	Truck Measure	0	Tons	Type D

PHONE LOG: None						
SITE PHOTOS/VIDEOS TAK	FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:					
See attached		None				
QA REPRESENTATIVE	Rick Coupe		HRS	10	DATE	9/20/201 7



Photo 1 – USAE and BESI loading pontoon barge with rock during maintenance activities





Photo 2 – BESI placing rock on a maintenance location in the NW area



Photo 3 – Confirmatory probing of a maintenance location in the NW area



PAGE 1 OF 4

PROJECT	San Jacinto Harvey Ins	o River Waste Pits TCRA Post H spection and Maintenance	Hurricane	CONTRACT NO.	
CONTRACTOR	Benchmark Ecological Services (BESI)			SUPERINTENDENT	
	USA Envir	onment (USAE)			
DAY OF WEEK 8	A DATE:	Wednesday, September 20,	2017	REPORT NO.	15
WEATHER	Cloudy with passing thundershowers and variable winds			TEMPERATURE	Lo: 73 F Hi: 92 F
NUMBER/CLASS	S OF CONTR	RACTOR'S PERSONNEL:	MAJOR EQU	UIPMENT ON JOB (Size/capacit	y and hours):
2 – BESI			Kubota KX0	80-3 Excavator	
3 – USA Environ	ment	and the second second	Kubota SUL	90-2 Skid Steer	
TIDE INFORMAT	<u>FION:</u>		HEALTH AN	ID SAFETY INFORMATION:	
Time: 1000	Height: 2.	7 NAVD88	No incident	s or near misses on this date.	
CHRONOLOGIC	AL ACCOUN	T OF DAY'S WORK:			
 0730 – AQ, BESI, USEPA, and USAE representatives onsite. 0735 – Maintenance activities tailgate H&S meeting. 0745 – USAE fueling equipment and managing rock stockpile 0835 - 1705 – BESI completes maintenance on the cap with the assistance of USAE and performs confirmatory probing of all locations to ensure adequate cap thickness achieved at AOI locations 0900-1000 – International Paper representatives onsite (3) escorted by D. Keith (AQ) 0955-1035 – Lightning delay 				firmatory probing	
1125-1430 – Lig	htning dela	ау			
1345 – BESI mo	bilizes addir	tional boat and pontoon barge	e for rock plac	cement	
1355-1450 – Lig	htning dela	ау			
1715 – BESI leav	ving site to	trailer boat			
1730 – All perso	1730 – All personnel offsite				
Summary of Pro- Mainte	ogress on t nance activ	<mark>his Date:</mark> ities in the Northwest Area an	d Eastern Cel	I	
Additional Pers	ons Onsite	on this Date:			
Rick Coupe, Dav	vid Keith (A	Q)			



David Abshire (L	JSEPA)	and the second			12.24			
Doug Sheilds, Mike Palermo, Phil Slowiak (IP)								
Material Delive	ry Summary a	s of this Date:						
Material	Units	Delivery (tons)	Delivery M	Verification ethod	D	Preceding elivered Total	Total De Pro	livered for oject
Type C	Tons	0	Truck Measure			0	48	
Type D	Tons	0	Truck Measure			0	1020	
TESTS PERFORM	AED: None	e						
PHONE LOG: No	one					State State		
SITE PHOTOS/VIDEOS TAKEN:				FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:				
See attached				None				
QA REPRESENTATIVE Rick Coupe				HRS	10	DATE	9/21/2017	



Photo 1 – USAE and BESI loading pontoon barge with rock during maintenance activities





Photo 2 – BESI placing rock on a maintenance location in the Eastern Cell



Photo 3 – USAE performing stockpile management





Photo 4 – BESI locating an AOI in the Eastern Cell

Appendix C Work Plan for Maintenance

614 Magnolia Avenue Ocean Springs, Mississippi 39564 228.818.9626



October 5, 2017

Gary Miller Remedial Project Manager U.S. Environmental Protection Agency, Region 6 Superfund Division (6SF-RA) 1445 Ross Avenue, Suite 1200 Dallas, Texas 75202-2733

Re: Plan for Armor Rock Placement Adjacent to the Time Critical Removal Action Armored Cap San Jacinto River Waste Pits Superfund Site, Channelview, Texas

Dear Gary,

This plan is submitted in response to a request by the U.S. Environmental Protection Agency (USEPA) that McGinnes Industrial Maintenance Corporation (MIMC) and International Paper Company (IP) perform work in the main river channel of the San Jacinto River channel. The work would be performed in an area, as shown on Figure 1 (Area), located to the east and outside the footprint of the San Jacinto River Waste Pits Time Critical Removal Action (TCRA) armored cap (Armored Cap). In the Area, scour, likely as a result of Hurricane Harvey, has occurred, while post-Hurricane Harvey inspections of the Armored Cap demonstrate that there was not a release of material to the environment, and the Armored Cap performed well.

The work would involve placing additional rock within the Area in order to fortify it. The proposed work would be consistent with enhancements to protect the Armored Cap that MIMC and IP have proposed be included in a final remedy for the Site. The additional rock would be placed in the river channel in the locations shown in Figure 1.

Background

Following Hurricane Harvey's landfall on the Texas coast, Anchor QEA, LLC, probed the Armored Cap and surveyed the Armored Cap and adjacent areas as required by and in accordance with the TCRA Operations, Monitoring, and Maintenance Plan (Anchor QEA 2011).¹ Probing of the Armored Cap conducted under the OMM Plan showed the Armored Cap to be intact along its perimeter in the vicinity of the Area, where it was designed and constructed with a thickened rock edge. A survey was performed on September 6 and 7, 2017, that showed that the grades in the Area appeared to be 5 to

G:\GulfCoast\Projects\San_Jacinto_(090557-01)\TCRA\Hurricane Harvey Work Plan\San Jacinto - Letter to Miller at EPA_10052017.docx

¹ The OMM Plan was attached to the Draft Final RACR, submitted to USEPA on November 22, 2011, and authorization to implement the OMM Plan was contained in an email from USEPA dated January 18, 2012. The OMM Plan was also attached as an appendix to the Revised Draft Final RACR submitted to USEPA on March 9, 2012. An addendum to the OMM Plan, dated February 29, 2016, was developed to describe the addition of security cameras, their monitoring, and notifications, and approved by USEPA on March 31, 2016.

12 feet below the elevations measured during the July 2017 quarterly inspection survey (Figures 1, 2, and 3).

Work Plan

Type D rock (D₅₀ equaling 8 inches) or larger will be placed in the Area as shown on Figure 1. Cross sections depicting the pre-hurricane and post-hurricane river bottom profiles, as well as the proposed armor rock placement, are provided in Figures 2 and 3. A nonwoven geotextile will be placed prior to placement of the rock. The 12-foot-wide geotextile panels will be placed down the slope, perpendicular to the slope contours, and overlapped at least 3 feet as shown in Figure 4. To keep the geotextile in place, the panels will be anchored at the top of the slope with sand bags, geotextile pins, rebar, or armor rock. The geotextile will be deployed down the slope and pinned at the toe of the slope with sand bags or armor rock. After anchoring the geotextile panels, the contractor will place a minimum 3-foot thickness of rock in the Area. For existing slopes that are steeper than 3H:1V, additional rock will be placed to achieve a final 3H:1V slope.

USEPA will assist in providing any authorizations or approvals that may be required to conduct the work.

Quality Assurance Procedures

Quality assurance measures will consist of rock thickness calculations and a bathymetric survey to provide a weight of evidence that the specified minimum rock thickness and design slope angle have been achieved. Thickness will be calculated by using barge displacement to compute the tonnage of rock placed over the work area. Tons will be converted to cubic yards using a conversion factor determined in consultation with the contractor and the quarry. The bathymetric survey will be used to confirm relatively even rock placement and to calculate thickness by comparing the pre-construction and post-construction surveys. If, based on review of the survey, there is evidence of subgrade settlement, the surveyed thickness may need to be "corrected" using the barge displacement thickness calculation. The bathymetric survey will also confirm a slope angle of 3H:1V was obtained.

As a contingency quality assurance measure, probing (Contingency Probing) may be attempted to measure the placed rock thickness. Given the thickness of rock to be placed, however, experience indicates that it may be difficult to completely penetrate the full rock thickness. Thus, Contingency Probing would only be used if the weight of evidence collected using bathymetry and calculated thickness indicates that there may be areas that do not meet the specified minimum thickness. For Contingency Probing, a steel probe will be advanced through the rock until the underlying geotextile is encountered. The placed rock thickness will be calculated at the location of probing according to the difference between the water depth to the surface of rock and the water depth to the contact with the geotextile.

Contingency Probing will be conducted on an as-needed basis in areas where the specified minimum thickness cannot be confirmed by the weight of evidence from survey and thickness calculations. In areas where less than 3 feet of armor rock is measured by Contingency Probing, additional rock will be placed, and the area will be reprobed to confirm that the minimum rock thickness has been achieved by the rework.

A hydrographic survey will be used to document the as-built condition of the work. A report documenting the work will be submitted to USEPA following completion of the as-built survey.

Schedule

MIMC and IP have been coordinating with a marine contractor to establish the schedule for implementation of the work. The following is the proposed implementation schedule, based on key milestones:

- Start of mobilization: within 2 weeks of USEPA approval of this plan
- Completion of geotextile and rock placement: within 3 weeks of the start of marine construction, assuming no significant weather delays, timely delivery of armor rock, and available tides and flow conditions that are compatible with the work described above
- Completion of final as-built survey: within 1 week of the completion of geotextile and armor rock placement, assuming no significant weather delays
- Report submittal to USEPA: within 30 calendar days of completion of the final as-built survey

Please let us know if you have any questions about the proposed activities, and do not hesitate to contact me if you would like to discuss anything.

Sincerely,

David C. Kind

David C. Keith, Ph.D., P.G., C. HG Project Coordinator

fl Rleident

John Verduin, P.E. Engineer of Record

cc: Dave Moreira, McGinnes Industrial Maintenance Corporation Phil Slowiak, International Paper Company John Laplante, Anchor QEA, LLC Wendell Mears, Anchor QEA, LLC

Attachments

- Figure 1 Plan View of Armor Rock Placement Area
- Figure 2 Cross Sections A-A' and B-B'
- Figure 3 Cross Sections C-C' and D-D'
- Figure 4 Plan View of Geotextile Panel Layout

Figures





LEGEND:

	September 2017 Post-Hurricane Harvey Inspection Bathymetric and Topographic Contours (1 Foot Interval)
	Armor Rock Placement Area Footprint
	Area Not Included in September 2017 Post-Harvey Inspection Survey Due to Ongoing Maintenance
	Armored Cap Type and Boundary
	Historic Impoundment Limits
	Limits of November 2016 Work Plan
Market and	> 1.0 Foot Increase
	0.5 Foot Increase to 1.0 Foot Increase
	0.5 Foot Increase to 0.5 Foot Decrease
	0.5 Foot Decrease to 1.0 Foot Decrease
	> 1.0 Foot Decrease
	Approximate Location of Western, Southern, and Central Berms

SOURCE: Drawing prepared from surveys provided by Hydrographic Consultants dated July 2017 and September 2017. HORIZONTAL DATUM: Texas State Plane South Central, NAD83, U.S. Feet. VERTICAL DATUM: NAVD 88.



Figure 1

Plan View of Armor Rock Placement Area Post-Hurricane Harvey Work Plan (September 2017) San Jacinto River Waste Pits Superfund Site





Figure 2 Cross Sections A-A' and B-B' Post-Hurricane Harvey Work Plan (September 2017) San Jacinto River Waste Pits Superfund Site



Figure 3 Cross Sections C-C' and D-D' Post-Hurricane Harvey Work Plan (September 2017) San Jacinto River Waste Pits Superfund Site

CANCHOR QEA





LEGEND:	
	September 2017 Post-Hurricane Harvey Inspection Bathymetric and Topographic Contours (1 Foot Interval)
_	Armor Rock Placement Area Contours (1 Foot Interval)
	Armored Cap Type and Boundary
	Historic Impoundment Limits
	Geotextile Panel Location (Assuming 12- Foot-Wide Panels with 3 Foot Overlap)

SOURCE: Drawing prepared from survey provided by Hydrographic Consultants dated September 2017. HORIZONTAL DATUM: Texas State Plane South Central, NAD83, U.S. Feet. VERTICAL DATUM: NAVD 88.



Figure 4 Plan View of Geotextile Panel Layout Post-Hurricane Harvey Work Plan (September 2017) San Jacinto River Waste Pits Superfund Site