

SULLIVAN, MO LANDFILL CLOSURE

FINAL CONSTRUCTION REPORT

VOLUME I

RECEIVED

JUL 13 1995

HAZARDOUS WASTE PROGRAM
MISSOURI DEPARTMENT OF
NATURAL RESOURCES

Prepared for:

SULLIVAN LANDFILL PRP GROUP

Prepared by:

ABB Environmental Services, Inc.
Portland, ME

Project No. 8960-02

July 1995

30057212



Superfund

ABB Environmental Services, Inc.

ABB
ASEA BROWN BOVERI

SULLIVAN, MO LANDFILL CLOSURE

FINAL CONSTRUCTION REPORT

VOLUME I

Prepared for:

SULLIVAN LANDFILL PRP GROUP

Prepared by:

**ABB Environmental Services, Inc.
Portland, ME**

Project No. 8960-02

July 1995

FINAL CONSTRUCTION REPORT
LANDFILL CLOSURE PROJECT

SULLIVAN LANDFILL PRP GROUP
SULLIVAN, MISSOURI

TABLE OF CONTENTS

Section	Title	Page No.
1.0	INTRODUCTION	1
2.0	BACKGROUND	2
2.1	PROJECT REQUIREMENTS	2
3.0	PERFORMANCE STANDARDS AND PROJECT PROCEDURES ...	4
4.0	CHRONOLOGY OF CONSTRUCTION ACTIVITIES	6
5.0	FACILITY OPERATION AND MAINTENANCE	8
6.0	CONSTRUCTION DOCUMENTATION	9

REFERENCES

APPENDICES

APPENDIX A	-	CONTRACT SPECIFICATION SECTIONS 02221 AND 02777
APPENDIX B	-	CONTRACTOR SUPPLIED TESTING & SURVEY DATA
APPENDIX C	-	ABB-ES TESTING RESULTS OF GAS VENT SOIL
APPENDIX D	-	ABB-ES TESTING RESULTS OF HYDRAULIC BARRIER SOIL
APPENDIX E	-	ABB-ES TESTING RESULTS OF THE DRAINAGE SOIL
APPENDIX F	-	VLDPE FINAL REPORT (Supplied by GCS)
APPENDIX G	-	WEEKLY CONSTRUCTION REPORTS
APPENDIX H	-	PROJECT RECORD DRAWINGS
APPENDIX I	-	REPRESENTATIVE CONSTRUCTION PHOTOGRAPHS

FINAL CONSTRUCTION REPORT
LANDFILL CLOSURE PROJECT

SULLIVAN LANDFILL PRP GROUP
SULLIVAN, MISSOURI

LIST OF FIGURES

<u>Figure</u>	<u>Title</u>	<u>Page No.</u>
1	Record Construction Schedule	8

LIST OF TABLES

<u>Table</u>	<u>Title</u>	<u>Page No.</u>
1	Summary of QA/QC Requirements for Cover Soils	5

1.0 INTRODUCTION

Construction of the Sullivan, Missouri, Landfill Closure was completed during the period May 1994 through March 1995. ABB Environmental Services, Inc., (ABB-ES) provided design services. Construction was completed by O'Brien & Gere Technical Services (OBGT). Construction oversight and "third party" quality assurance services were also provided by ABB-ES. The work was conducted for the Sullivan Landfill PRP Group.

The work completed under the construction contract included construction of a leachate collection system and placement of a low permeability cover system over this municipal solid waste landfill. The conceptual landfill closure design was documented in the Closure Plan (ABB-ES, 1993a) and the Supplemental Closure Plan (ABB-ES, 1993b), which were approved by the Missouri Department of Natural Resources (MDNR, 1993). The solid waste landfill design features satisfy requirements described in the State of Missouri Solid Waste regulation 10 CSR 80-2.030.

The landfill cover extent is approximately 26.7 acres; approximate limits of waste were developed based upon geophysical surveys completed in November, 1991, and on test pits in March and November 1993. Items in the construction contract included structural reinforcement of a sinkhole geologic formation located adjacent to the landfill limits, and collection and disposal of leachate seep liquid at various locations at the landfill perimeter.

After a competitive bid process, the construction contract was awarded by the PRP Group on May 9, 1994 to OBGT of Syracuse, New York. The contractor mobilized during the week of May 30, 1994. The Certificate of Substantial Completion was issued on January 26, 1995. ABB-ES provided full-time construction oversight and office support during the entire project.

Section 2.0 provides a detailed description of items included in the construction project. Section 3.0 describes the quality control procedures implemented during construction. The chronology of construction activities are detailed in Section 4.0. Section 5.0 provides a discussion of facility operation and maintenance. Section 6.0 describes construction documentation.

ABB Environmental Services, Inc.

2.0 BACKGROUND

The project included construction of a composite (soil and geomembrane) cover over the landfill; collection and disposal of leachate seep liquid during and after cover construction from seeps at the landfill perimeter; constructing a geosynthetic reinforcing system at a sinkhole geologic formation adjacent to the landfill; appurtenant storm drainage and roadway construction; environmental protection during and after construction; and restoration of disturbed surfaces.

2.1 PROJECT REQUIREMENTS

OBG Tech completed the following items:

- a) A survey by a registered land surveyor to locate the coordinates of the cover system and related features.
- b) Relocation of the existing decontamination pad.
- c) Clearing of trees and brush, and removal of existing miscellaneous structures from the work area.
- d) Construction of a perimeter gravel roadway.
- e) Erection of a six-foot high perimeter chain link fence.
- f) Excavation of overburden at the sinkhole area and construction of the geosynthetic reinforcing system.
- g) Installation of 10 temporary settlement platforms, and monitoring during construction.
- h) Installation of silt fence, haybales, and stone check dams for erosion control.
- i) Installation of the landfill cover system including:
 - * A 12-inch gas venting layer (approximately 107,000 sy) with 4-inch gas vent risers.
 - * An 18-inch hydraulic barrier soil (clay) layer (approximately 122,000 sy).
 - * A 40-mil Very-Low Density Polyethylene (VLDPE) geomembrane (approximately 123,000 sy).
 - * A 12-inch drainage layer with perforated perimeter drainage pipes (approximately 107,000 sy).
 - * Installation of 5,400 linear feet of perforated and solid perimeter drainage pipe.

ABB Environmental Services, Inc.

FINAL CONSTRUCTION REPORT

- * A 12-inch vegetative soil layer (approximately 132,000 sy).
Seed, mulch, and fertilize the vegetative soil layer.
- j) Construction and installation of seven permanent settlement platforms in the cover system.
- k) Collection of existing seep liquid at eight perimeter locations, with disposal at the St. Louis Metropolitan Sewer District (MSD) wastewater treatment facility.
- l) Construction of the leachate collection system:
 - * Approximately 2,700 linear feet of gravity trench.
 - * Three pump station units.
 - * Approximately 1,600 linear feet of 1 1/2-inch dia. force main.
 - * One 10,000 gallon underground steel storage tank.
- m) Construction of permanent drainage trenches and culverts.
- n) Collection of residual leachate seep liquid from the storage tank, with disposal at the St. Louis MSD facility.

ABB Environmental Services, Inc.

3.0 PERFORMANCE STANDARDS AND PROJECT PROCEDURES

Quality control (QC, by OBG Tech) and quality assurance (QA, by ABB-ES) performance standards for the soils and VLDPE geomembrane are described in the contract specifications dated March 1993. Pertinent specifications, attached in Appendix A, include Section 02221 - Excavation, Backfill, and Compaction, and Section 02777 Very Low Density Polyethylene (VLDPE) Geomembrane.

The QA/QC activities performed for other work items (e.g., ground survey and geosynthetics) are also described in the specifications. Documentation of these other activities is stored with the project submittals in ABB-ES' Portland, Maine office. The remainder of this section describes the QA/QC activities for the work items covering the majority of the construction effort, i.e. cover soils and geomembrane.

As part of the bid package, OBG Tech submitted a borrow study for each of the cover soils. Borrow study requirements were described in the Special Provisions section of the contract specifications.

During construction, OBG Tech subcontracted an independent QC soil testing and inspection service, Stack and Associates of St. James, Missouri. Samples of the gas vent and drainage soil layers were shipped to ABB-ES laboratory in Portland, Maine for QA permeability testing. During placement of the hydraulic barrier soil, ABB-ES mobilized a technician and laboratory for on-site permeability testing. Table 1 summarizes QA/QC testing requirements for the cover soils. QC testing results are included in Appendix B. QA testing results are included in Appendices C, D, and E.

Testing performed during the deployment of the VLDPE geomembrane is described in contract specifications Section 02777. ABB-ES subcontracted Golder Construction Services, Inc. (GCS) to perform QA testing during this portion of the work. The results of their work are presented in Appendix F.

SUMMARY OF QA/QC REQUIREMENTS FOR COVER SOILS

CONTRACTOR - PROVIDED (QC) TESTING			
TEST REQUIRED	GAS VENT AND DRAINAGE SOIL	HYDRAULIC BARRIER SOIL	VEGETATIVE SOIL
Natural Moisture Content	1 per 5,000 c.y.	1 per 5,000 c.y.	--
Gradation	1 per 5,000 c.y.	1 per 5,000 c.y.	1 per 5,000 c.y.
Moisture-Density Relationship	1 per source or change in gradation	1 per 10,000 c.y. or 1 per change in source or gradation	
Remolded Permeability (U.S. Army Corps of Engineers)	1 per 10,000 c.y. or 1 per change in source or gradation	1 per 15,000 c.y. or 1 per change in source or gradation	
Atterberg Limits	--	1 per 10,000 c.y. or 1 per change in source or gradation	
In Place Compaction/Density & Moisture	5 per acre per lift	5 per acre per lift	
Material Thickness	Daily logs & in place survey	Daily logs & in place survey	In place survey
Owner - Provided (QA) Testing			
Remolded Permeability	5 per acre	5 per acre	--

4.0 CHRONOLOGY OF CONSTRUCTION ACTIVITIES

Weekly Construction Reports were prepared for the period from May 31, 1994 to January 27, 1995 and are presented in Appendix G.

A Pre-Construction Conference was held on May 31, 1994 in OBG Tech's St. Louis, MO office. Site clearing and grubbing began during the week of June 6th. During the next two weeks (June 13-24) OBG Tech began installation of the chain link fence, erosion control devices, and preparation of the landfill cover subgrade surface.

During the next two weeks the contractor made improvements to the access road, installed temporary settlement platforms, and began placement of the gas vent soil.

On July 26, 1994 placement of the geogrid system over the sinkhole was completed and placement of cover soils began.

During this period of time, samples of the gas vent soil were shipped to ABB-ES' geosciences laboratory in Portland, Maine for permeability testing. ABB-ES mobilized an on-site technician and field laboratory in preparation of placement of the hydraulic barrier soil.

Placement of the hydraulic barrier soil began on August 2. For the next two weeks the contractor concentrated on placement of the clay and gas vent soils. OBG Tech began installation of the leachate collection system on August 15th, first setting Manhole #1 and then continuing up the north side of the landfill with 4-inch perforated collection piping. In conjunction with this activity the contractor began removal of leachate from the perimeter seeps.

OBG Tech chose SLT North America (SLT) as their subcontractor for installation of the VLDPE. SLT mobilized during the week of September 26 with deployment starting on September 29th. As part of the QA plan, ABB-ES subcontracted GCS to monitor deployment of the VLDPE. On October 5, OBG Tech began to deploy the 12-oz. geotextile cushion and place the drainage soil layer.

Placement of hydraulic barrier soil was completed on October 7. For the next three weeks OBG Tech concentrated on deployment of the VLDPE, placement of the drainage soil, installation of the gas vent risers, maintenance of the erosion control devices, and management of the leachate collection system.

FINAL CONSTRUCTION REPORT

The 10,000 gallon leachate storage tank was set on October 26. During this time OBGT was continuing installation of the 4-inch leachate transport line. On November 3rd they began installation of the 1-1/2-inch force main. On November 11th both SLT and GCS demobilized from the site, having completed their on-site work.

Placement of the vegetative soil layer began on November 29, 1994. The leachate collection system became fully operational on December 7th. Placement of the drainage soil layer and the associated common borrow soil layer was completed on January 12, 1995.

OBGT reached substantial completion on January 26, 1995 by completing the vegetative soil and mulching the site. It was agreed upon by the involved parties to wait until spring to permanent seed and remulch the site. This activity took place during the week of March 20th, 1995.


A record construction schedule is shown in Figure 1.

ABB Environmental Services, Inc.

Figure 1

Project Name: SULLIVAN LANDFILL CLOSURE

Record Construction Schedule



Critical
 Critical Milestone
 Free Float
 Delay

Noncritical
 Noncritical Milestone
 Total Float (+)
 Effort % Complete

Complete
 Complete Milestone
 Total Float (-)

Summary
 Summary Milestone
 Barcode

External
 External Milestone
 Non-Resource

Prepared by:

O'BRIEN & GERE TECHNICAL SERVICES, INC.

5.0 FACILITY OPERATION AND MAINTENANCE

The primary components of the facility requiring post-closure maintenance are the landfill cover and the leachate collection system. OBGT is responsible for maintaining the landfill closure components and appurtenant features until January 25, 1996. Maintenance of the facility will be the responsibility of the PRP Group after that date.

The Operation and Maintenance Plan for the Sullivan Landfill Closure (ABB-ES, 1995) is a separate document which describes the activities necessary to maintain the landfill cover and operate the leachate collection system. The Plan also includes a detailed facility description and a checklist to be used for documenting the periodic inspections that are an essential part of the maintenance program.

6.0 CONSTRUCTION DOCUMENTATION

Throughout project construction, OBGT was required to have available on call services of a registered land surveyor. As layers of the cover were completed, horizontal and vertical survey control was maintained and recorded to be used for preparation of project Record Drawings. Record Drawings, which are presented in Appendix H, document actual final locations and elevations as constructed (e.g. final alignment and depth of the leachate collection system).

In addition to Record Drawings, ABB-ES compiled photographic documentation. Selected representative photos are included in Appendix I to show key features and stages of the construction project.

REFERENCES

ABB Environmental Services, Inc., (ABB-ES), 1993a. Sullivan Landfill Closure Plan; October 1993.

ABB Environmental Services, Inc., (ABB-ES), 1993b. Sullivan Landfill Supplemental Closure Plan Report; October 1993.

ABB Environmental Services, Inc., (ABB-ES), 1995. Sullivan Landfill Closure Operation and Maintenance Plan; June 1995.

Missouri Department of Natural Resources (MDNR), 1993. Letter of Approval from Steven W. Sturgess to Andrew J. McCusker of ABB Environmental Services, Inc. (ABB-ES); November 2, 1993.

SULLIVAN, MO LANDFILL CLOSURE

FINAL CONSTRUCTION REPORT

**VOLUME II
APPENDICES A AND B**

Prepared for:

SULLIVAN LANDFILL PRP GROUP

Prepared by:

**ABB Environmental Services, Inc.
Portland, ME**

Project No. 8960-02

July 1995

ABB Environmental Services, Inc.

ABB
ASEA BROWN BOVERI

APPENDIX A

RECEIVED

JUL 13 1995

HAZARDOUS WASTE PROGRAM
MISSOURI DEPARTMENT OF
NATURAL RESOURCES

CONTRACT SPECIFICATION SECTIONS 02221 AND 02777

ABB Environmental Services, Inc.

SECTION 02221

EXCAVATION, BACKFILL, AND COMPACTION

PART 1 - GENERAL

1.01 RELATED WORK SPECIFIED ELSEWHERE:

- A. Existing Utilities and Underground Structures: Section 02016
- B. Clearing and Grubbing: Section 02102
- C. Dewatering: Section 02140
- D. Rock Removal: Section 02229
- E. Erosion Control: Section 02271
- F. Very Low Density Polyethylene (VLDPE) Geomembrane: Section 02277
- G. Geosynthetics: Section 02278

1.02 DESCRIPTION OF WORK:

A. Work Included:

1. Trench excavation in earth and rock.
2. Quality Control Testing for all materials to be used during the construction phase.
3. Earthwork for site work and subgrade preparation.
4. Install reinforcing system for remediation of on site sinkhole.
5. Backfilling in trenches and other excavations.
6. Subgrade Materials for the landfill.
7. Furnish; install, survey, monitor, and remove temporary settlement platforms.
8. Furnish, install, and survey permanent settlement platforms.
9. Report settlement data to the Engineer.
10. Regrade subgrade Material and landfill cover soils after settlement observations.
11. Subgrade preparation for access roadways.
12. Surface material for roadways.
13. Compaction of all fill and backfill materials.
14. Gas Collection and Drainage Layer construction.
15. Hydraulic Barrier Layer construction.
16. Vegetative Material installation.
17. Access road construction.

1.03 QUALITY CONTROL:

A. Codes and Standards:

1. The Contractor shall perform work in compliance with applicable requirements of governing authorities having jurisdiction.

B. Contractor Provided Source Testing:

1. The Contractor shall provide an independent soil testing and inspection service for quality control source testing during the construction phase. Testing service shall be approved in writing by the Engineer prior to performing work described in this Section. Testing service must demonstrate geotechnical testing experience and shall have sufficient facilities to perform the required quantity of tests at a rate commensurate with the proposed work schedule. The testing service shall provide

- access to the Engineer for observation of the facilities and methods used in the geotechnical testing.
2. Provide source testing of all soil materials proposed for use to the Engineer, in writing, prior to conducting quality control work. Sampling and testing shall be performed by the Contractor's testing service.
 3. Prepare source quality control plans for all soil borrow materials and submit to the Engineer in writing for approval prior to conducting quality control work. These plans shall specifically address:
 - a. Quality control sampling locations and depths within the area necessary to meet the required frequencies.
 - b. Tests proposed for each sample.
 - c. Estimated length of time between sampling and submittal of written test results.
 - d. Delineation of borrow volumes represented by each sample.
 - e. Description of the method used to track borrow volumes represented by each sample from excavation through processing, transportation, and placement.
 - f. Proposed schedule for testing, excavation, and placement of borrow.
 4. Collect samples at the borrow source(s) during the construction phase for determination of the following parameters and demonstration of specification compliance by the Contractor's testing service:
 - a. Landfill Subgrade Material and Vegetative Material:
 - Natural Moisture Content (ASTM D 2216) for Subgrade Material at a frequency of one test per 5,000 cubic yards.
 - Gradation (ASTM C 117 and C 136) at a frequency of one test per 5,000 cubic yards, or portion thereof, of borrow material from each borrow source.
 - Moisture-density relationship for Subgrade Materials as determined by ASTM D 698 at a frequency of one per change in source, or gradation, or as requested by Engineer.
 - b. Gas Collection Layer and Drainage Layer:
 - Natural Moisture Content (ASTM D 2216) at a frequency of one test per 5,000 cubic yards.
 - Gradation (ASTM C 117 and C 136) at a frequency of one test per 5,000 cubic yards.
 - Moisture-density relationship (ASTM D 698) at a frequency of one per change in source, or gradation, or as requested by Engineer.
 - Remolded permeability as determined by the constant or falling head method described in the US Army Corps of Engineers Engineering Manual 1110-2-1906 (Appendix VII, Chapters 3 and 4). Testing frequency of one test per 10,000 cubic yards or one per source area or gradation change.
 - c. Hydraulic Barrier Layer:
 - Natural Moisture Content (ASTM D 2216) at a frequency of one test per 5,000 cubic yards.
 - Gradation (ASTM D 422) at a frequency of one test per 5,000 cubic yards.
 - Moisture-density relationship (ASTM D 698) at a frequency of one per 10,000 cubic yards or one per change in gradation or source area.

- Remolded permeability as determined by ASTM D 5084. Samples will be prepared with an initial dry density equal to 95% of the maximum dry density determined by ASTM D 698. Testing frequency of one test per 15,000 cubic yards or one per change in gradation or source area.
 - Atterberg Limits (ASTM D 4318) at a frequency of one test per 10,000 cubic yards or one per change in gradation or source area.
- d. Initial source testing to be performed on these materials to determine suitability for use at the site is described in the borrow study portion of SP-23 in this document.
5. Source testing shall be performed on all other soil materials specified herein.
 - a. Source testing to determine material suitability for use at the site shall consist of a minimum of two (2) Gradation Tests (ASTM D 422) per source area and a minimum of one (1) Moisture-density relationship (ASTM D 698) per change in gradation or source area.
 - b. Testing during material placement will be conducted at a frequency of one (1) Gradation Test (ASTM D 422) per each 2,000 cubic yards installed. Moisture-density relationship tests (ASTM D 698) will be required at a frequency of one (1) per gradation change or as specified by the Engineer.
- C. Contractor Provided Field Testing and Inspection:
1. The Contractor shall provide an independent soil testing and inspection service for quality control testing during construction of the landfill cover. Testing and inspection service shall be approved by the Engineer in writing prior to performing construction activities. Testing and inspection service must demonstrate geotechnical testing experience and shall have sufficient facilities to perform the required quantity of tests at a rate commensurate with the proposed work schedule. The testing and inspection service shall provide access to the Engineer for observation of the facilities and methods used in the geotechnical testing.
 2. Material Thickness:
 - a. The Contractor shall maintain daily logs of measurements of lifts, soil characteristics, and other observations. Installation of a layer measured at 90 percent or less of the required thickness will not be accepted. A running average of 100 percent of the required thickness shall be maintained. Thickness of Subgrade Material, Gas Collection Layer, Hydraulic Barrier Layer, Drainage Layer, and Vegetative Material shall be checked at 100 feet grid intervals. Thickness of crushed limestone access roadway materials shall be checked at a minimum once per 100 linear feet of material placed. Thickness of sinkhole reinforcement bedding material shall be checked at a minimum once per 500 square feet of material placed.
 3. Compaction/Density Testing:
 - a. The Contractor shall maintain daily logs of in-place density measurements for the review of the Engineer.
 - b. The Contractor shall measure compaction as in-place density using ASTM D 2922-81. Perform the density tests as described in Article 3.04.
 - c. Additional testing locations will be selected at random by the Engineer in writing prior to performing surveying work.
 - d. Additional measurements may be required at no cost to the Owner if, in the Engineer's opinion, significant variability in results are encountered.

4. Moisture Content:
 - a. The Contractor shall measure moisture content at the locations chosen for density testing and at other locations deemed appropriate by the Engineer.
 - b. Moisture content shall be measured by nuclear methods (ASTM D 3017).
 - c. Additional measurements may be required at no cost to the Owner if, in the Engineer's opinion, significant variability in results are encountered.
- D. Contractor Provided Registered Land Surveyor or Professional Engineer:
 1. Registered Land Surveyor or Professional Engineer to perform survey work shall be approved by the Engineer in writing prior performing survey work.
 2. Surveys for location and for elevations of the work including settlement platforms shall be performed and sealed by a Registered Land Surveyor or Professional Engineer in the State of Missouri.

1.04 QUALITY ASSURANCE

- A. Owner Provided Soil Testing and Inspection Service:
 1. The Owner will provide testing service to verify source testing and construction placement including measurement of permeability of materials placed.
 2. Contractor shall provide split samples as requested by the Engineer for quality assurance testing. Additional sampling may be required if, in the Engineer's opinion, significant variability in borrow characteristics is encountered.
 3. The Contractor shall provide source site access to the testing service to allow the required quantity of tests to be performed at a rate commensurate with the proposed work schedule.
 4. Quality assurance verification testing will be conducted by the Owner's testing service on borrow materials. Should any test results fail, the Contractor shall conduct additional tests and submit result at no cost to the Owner.
- B. Owner Provided Field Quality Assurance:
 1. General:
 - a. The Engineer will inspect, test, and approve subgrades and fill layers before further construction work is performed thereon.
 - b. The Contractor shall cooperate and assist with Field Quality Assurance in-place testing and sampling for laboratory and field testing as described below.
 2. Permeability:
 - a. The Engineer will measure the permeability of remolded samples taken from the Drainage Layer, Gas Collection Layer, and undisturbed samples in-place from the Hydraulic Barrier Layer.
 - i. The Contractor shall cooperate and assist in access and shall obtain samples.
 - ii. Gas Collection Layer - For each acre the mean of the 5 required permeability tests must equal or be greater than 5×10^{-3} cm/sec with no test less than 1×10^{-3} cm/sec.
 - iii. Drainage Layer - For each acre the mean of the 5 required permeability tests must equal or be greater than 1×10^{-2} cm/sec with no test less than 5×10^{-2} cm/sec.
 - iv. Hydraulic Barrier Layer - For each acre the mean of the 5 required permeability tests must equal or be less than 1×10^{-6} cm/sec with no test greater than 5×10^{-5} cm/sec.

- b. Testing Frequency and Type:
 - i. At the rates of five tests/acre, the Engineer will analyze samples for laboratory permeability. Sample locations will be randomly selected by the Engineer from each lift. Remolded permeability of the Drainage Layer and Gas Collection Layer samples shall be determined by the constant head or falling head method described in U.S. Army Corps of Engineers Engineering Manual 1110-2-1906 (Appendix VII, Chapters 3 and 4). Permeability of undisturbed Hydraulic Barrier Layer samples shall be determined by ASTM D 5084.
- 3. Compaction/Density Testing:
 - a. Additional measurements may be required at no cost to the Owner if, in the Engineer's opinion, significant variability in results are encountered .
- 4. Moisture Content:
 - a. Additional measurements may be required at no cost to the owner if, in the Engineer's opinion, significant variability in results are encountered.
- 5. Deficient Areas of Work:
 - a. If, in the opinion of the Engineer, based on reports by the Contractor's testing and inspection service or Owner's testing and inspection service, the subgrade or fills do not meet specified density or thickness, or are outside the specified permeability range, the Contractor shall undertake necessary corrective actions at his expense. Rejected areas may be retested prior to the Contractor undertaking additional corrective actions. If the reworked area fails testing again, the Contractor shall remove the rejected area and reconstruct it with new material at no cost to the Owner.
 - b. Reworking and removal of Drainage Layer above the geomembrane must be done with extreme care under full time observation of the Engineer.

1.05 SUBMITTALS:

- A. Source test results on all borrow materials to be used on the project as described in Article 1.03B.
- B. The Contractor shall submit the following items:
 - 1. Prior to removal of material from Contractor supplied borrow source:
 - a. Documentation of mining and/or other borrow site permits as required by regulatory agencies having jurisdiction.
 - b. Estimated available and required volume of specified soil.
 - c. A borrow source quality control plan, described Article 1.03, outlining the method proposed to track material represented by each source quality control sample, from excavation through processing, storage, transportation, and placement.
 - 2. Prior to earthwork operations for Contractor supplied borrows:
 - a. Laboratory test results - 2 copies of the results of the borrow source tests described in the Article 1.03B. Test results shall be submitted by the Contractor prior to earthwork operations involving material from the source being tested.
 - 3. During earthwork operations:
 - a. Daily logs - 3 copies of the daily logs kept by the Contractor and described in the Article 1.03C. Daily logs shall be submitted on a weekly basis, at minimum.

- b. Field Soils Testing - 3 copies of the results of the field test reports described in Article 1.03C. Test results shall be submitted by the Contractor prior to earthwork operations involving material being tested.
- 4. During subgrade placement and settlement period:
 - a. Surveyed Settlement: 3 copies of Registered Land Surveyor or Professional Engineer's field records and computed settlement measurements in format acceptable to the Engineer submitted within three calendar days after each survey.

1.06 ENGINEER'S APPROVAL:

- A. The Engineer will review all test results submitted by the Contractor for conformance with materials requirements given in Article 2.02. Earthwork operations involving the use of materials from a particular borrow source will not be allowed until the Contractor receives written notification by the Engineer indicating that the source has been accepted for use.
- B. No soil or waste materials may be taken off-site without prior approval by the Engineer.

1.07 JOB CONDITIONS:

- A. Existing Utilities:
 - 1. Locate underground utilities in the area of work.
 - 2. If utilities are to remain in place, provide adequate means of protection during earthwork operations.
 - 3. Should uncharted or incorrectly charted piping or other utilities be encountered during excavation, consult the Engineer immediately for directions.
 - 4. Cooperate with the Engineer and utility companies in keeping respective services and facilities in operation.
 - 5. Repair damaged utilities to satisfaction of the utility owner.
 - 6. Do not interrupt existing utilities serving facilities except when permitted in writing by the Engineer, and then only after acceptable temporary utility services have been provided.
- B. Protection of Persons and Property:
 - 1. Barricade open excavations occurring as part of this work and post with warning lights.
 - 2. Operate warning lights during hours from dusk to dawn each day and as otherwise required.

PART 2 - PRODUCTS

2.01 DEFINITIONS:

- A. Cohesionless Soil Materials: Gravels, sand-gravel mixtures, sands, and gravelly-sands.
- B. Cohesive Soil Materials: Clayey and silty gravels, and sand-clay mixtures, gravel-silt mixtures, clayey and silty sands, sand-silt mixtures, clays silts.
- C. Unsatisfactory Soil Materials: Peats, highly organic soils, and soils which are too wet to compact.

2.02 SOIL MATERIALS:

A. Landfill Subgrade Material:

1. Earth, suitable for embankment construction, maximum 6-inch stone size.
2. Free of frozen material, perishable rubbish, peat, organics, and other unsuitable material.
3. Moisture Content: Sufficient to provide the required compaction and stable embankment.

B. Gas Collection Layer:

1. Soil for the Gas Collection Layer shall be rounded, well graded sand or gravel free from vegetative matter, lumps or balls of clay, and other deleterious substances.
2. Provide a minimum permeability of 5×10^{-3} cm/sec.
3. Meet the following gradation requirements:

<u>Screen Size Square Openings</u>	<u>Percent by Weight Passing</u>
3/4 inch	100
1/2 inch	70-100
No. 4	40-90
No. 40	0-35
No. 200	0-5

C. Hydraulic Barrier Layer:

1. Inorganic material containing no roots and no stones larger than the 3/4-inch sieve size, at least 35 percent of the particle size by weight passing the No. 200 sieve size, and a maximum permeability of 1×10^{-6} cm/sec when placed and compacted to 95% of its maximum dry density (ASTM D 698).

D. Drainage Layer:

1. Well graded sand or gravel free from vegetative matter, lumps, or balls of clay and other deleterious substances.
2. Provide a minimum permeability of 1×10^{-2} cm/sec.
3. Meet the following gradation requirements:

<u>Screen Size Square Openings</u>	<u>Percent by Weight Passing</u>
3/4 inch	100
1/2 inch	70-100
No. 4	40-90
No. 40	0-35
No. 200	0-5

E. Vegetative Material:

1. Good quality fertile friable loamy soil, free of stones over 2 inches in size and a fines content passing the 200 size sieve between 35 and 70 percent capable of supporting a vegetative growth of grass.

2. Free from clay lumps, stones, brush, objectionable stumps, roots, litter, toxic substances, and other material or substances which may be harmful to plant growth or be a hindrance to grading, planting, and maintenance operations.
 3. Organic content greater than 1.5% by weight and no soluble salt greater than 500 parts per billion.
- F. Tank, Pipe Bedding and Structure Backfill Material - "River Run" Gravel:
1. The material shall be clean, durable, and sound quartz or chert type material such as creek or river run gravel.
 2. Crushed limestone shall not be used.
 3. The material shall contain no more than 5 percent of dirt, sand, clay, or rock fines.
 4. The screened material shall be well graded within the gradation limits, with a maximum particle size of 2 inches, 95% passing the 1 inch sieve and 95% retained on the number 4 sieve.
 5. Acceptance of quality and size of material may be made by visual inspection at the job site.
 6. Structures include manholes, pump stations, and any other subsurface structures installed as part of the leachate collection system.
- G. Backfill For Trenches:
1. Backfill for trenches shall consist of natural material excavated during the course of construction, excluding trash, debris, pieces of pavement, organic matter, topsoil, all wet or soft muck, peat, or clay, all excavated ledge material, and all rocks over 6 inches in the largest dimension, or any material which will not provide sufficient support or maintain the completed construction in a stable condition. All material will be subject to approval by the Engineer.
 2. Borrow Soil:
 - a. Clean granular material consisting of fine, hard durable particles resulting from the natural disintegration of rock.
 - b. Free from organic matter.
 - c. Wear: Not more than 60 percent.
 - d. Meeting the following gradation:

<u>Screen Size Square Openings</u>	<u>Percent by Weight Passing</u>
1 inch	100
3/4 inch	80-100
No. 4	50-100
No. 40	10-55
No. 200	0-15

H. Perimeter Access Roadway Materials:

1. Roadway Base Material shall be 2 1/2 inch oversized limestone meeting the following gradation requirements:

<u>Screen Size Square Openings</u>	<u>Percent by Weight Passing</u>
2 1/2 inch	100
1 inch	20-40
No. 40	0-6

2. Roadway Surface Material shall be MSSHC 1007.2, Type 1 Crushed Limestone meeting the following gradation requirements:

<u>Screen Size Square Openings</u>	<u>Percent by Weight Passing</u>
1 in.	100
1/4 in.	60-100
No. 4	40-60
No. 40	15-35
No. 200	0-4

I. Sinkhole Reinforcement Bedding Material:

1. Sinkhole Reinforcement Bedding Material shall conform to MSSHC 1007.2, Type 2 Aggregate, Gradation A.
2. Material shall consist of crushed stone, sand, and gravel, or chert to conform to the requirements of the following gradation:

<u>Screen Size Square Openings</u>	<u>Percent by Weight Passing</u>
1 inch	100
1/2 inch	60-90
No. 4	40-60
No. 40	15-35
No. 200	0-5

PART 3 - EXECUTION

3.01 PREPARATION:

- A. Examine the areas and conditions under which excavating, filling, and grading are to be performed and notify the Engineer in writing of conditions detrimental to the proper and timely completion of the work.
- B. Prior to beginning of excavation, grading, and landfill cap operations, perform all necessary grubbing.

C. Settlement Platforms:

1. Temporary Settlement Platforms:

- a. Prior to placing Subgrade Material, install temporary settlement platforms at locations as shown on the Drawings.
- b. Initial survey elevations shall be taken at the base of the platform and at the top of the riser pipe, prior to placing Subgrade Material, after installing settlement platforms.
- c. Monitoring of the temporary settlement platforms shall be conducted once per week during placement of the Subgrade Material, Gas Collection Layer and Hydraulic Barrier Layer.
- d. Prior to placing the geomembrane, the riser pipes associated with the temporary settlement platforms shall be removed and the hole grouted with bentonite grout in accordance with the Drawings. Grouting activities will be subject to approval by the Engineer.

2. Permanent Settlement Platforms:

- a. During placement of the cover Drainage Layer, install permanent settlement platforms at the locations shown on the Drawings.
- b. Initial survey elevations shall be taken at the base of the platform and the top of the riser pipe, prior to placement of the remaining cover soils after installing settlement platforms.
- c. No monitoring of the permanent settlement platforms is required.

3. General:

- a. All survey activities specified here in shall be performed by the Contractor's Registered Land Surveyor or Professional Engineer registered in the State of Missouri.
- b. All surveyed elevations shall be within a tolerance of 0.01 feet.
- c. Submit the Registered Land Surveyor or Professional Engineer's field records and computed measurements which have been sealed to the Engineer as specified in Article 1.05 of this section.

3.02 EXCAVATION:

A. Classifications:

1. Earth Excavation: Removal and disposal of concrete slabs and other obstructions visible on ground surface, material of any classification indicated on the Drawings, and other materials encountered that are not classified as rock excavation or unauthorized excavation.
2. Rock Excavation:
 - a. Removal and disposal of materials encountered that cannot be excavated without continuous and systematic drilling and blasting or continuous use of a ripper or other special equipment except such materials that are classed as earth excavation.
 - b. Typical Materials: Boulders 3 cu. yds. or more in volume, solid rock, and rock-hard cementitious aggregate deposits.
 - c. Intermittent drilling performed to increase production and not necessary to permit excavation of material encountered will be classified as earth excavation.
3. Unauthorized Excavation:
 - a. Removal of materials beyond indicated subgrade elevations or dimensions without specific direction of the Engineer.

- b. Backfill and compact unauthorized excavation as specified for authorized excavations of same classification, unless otherwise directed by the Engineer.
 - c. Any unauthorized excavation conducted by the Contractor at the site will not be paid for by the Owner.
- B. Stability of Excavations:
 - 1. Slope sides of excavations to comply with local codes and ordinances having jurisdiction.
 - 2. Sheet, shore, and brace where sloping is not possible either because of space restrictions or stability of material excavated.
 - 3. Maintain sides and slopes of excavations in a safe condition until completion of backfilling.
 - 4. Stability of excavations is the responsibility of the Contractor.
- C. Material Storage:
 - 1. Stockpile satisfactory excavated materials where directed, until required for backfill or fill.
 - 2. Place, grade, and shape stockpiles for proper drainage.
- D. Removal of Unsatisfactory Soil Materials:
 - 1. Any soil materials contaminated with leachate shall be spoiled within the limits of the landfill.
 - 2. Excavate unsatisfactory soil materials encountered that extend below required elevations, to additional depth directed by the Engineer.
 - 3. Such additional excavation, provided it is not due to fault or neglect of Contractor, will be measured as directed by the Engineer and paid for under the appropriate bid item.
 - 4. Remove unsatisfactory soil and dispose off-site as directed by the Engineer.
- E. Cold Weather Protection:
 - 1. Protect excavation bottoms against freezing when atmospheric temperature is less than 35 °F.
 - 2. Do not place fill or backfill on frozen soil or use frozen material for backfill.

3.03 BACKFILL AND FILL:

- A. General:
 - 1. Prior to placement of cover materials, remove temporary settlement platform riser pipes. Settlement platforms shall not be dismantled without prior approval by the Engineer.
 - 2. Backfill and fill to contours, elevations, and dimensions indicated. Compact each lift before placing overlying lift.
- B. Backfilling excavations as promptly as work permits, but not until completion of the following:
 - 1. Acceptance by the Engineer of construction below finish grade.
 - 2. Removal of sheeting, shoring and bracing, and backfilling of voids with satisfactory materials.
- C. Ground Surface Preparation:
 - 1. Remove vegetation, debris, unsatisfactory soil materials, obstructions, and deleterious materials from ground surface in conformance with Section 02102, Clearing and Grubbing prior to placement of fills. Grubbing is not required within landfill limits.
 - 2. Break up the existing ground surface, pulverize, moisture-condition, and compact by proof rolling.

D. Placement (all backfill and fill materials):

1. Place backfill and fill materials in lifts having a loose thickness such that when compacted, the lifts will have the following maximum thicknesses:
 - a. Subgrade Material: 12 inch
 - b. Vegetative Material: 9 inches
 - c. Drainage and Gas Collection Layers: 12 inches
 - d. Hydraulic Barrier Layer: 9 inches
 2. Before compaction, moisten or aerate each lift as necessary to provide the moisture content required to meet the specified permeability and compaction requirements.
 3. Do not place backfill or fill materials on surfaces that are muddy, frozen, or contain frost or ice.
 4. Place backfill and fill materials evenly adjacent to structures, to required elevations.
 5. Place the material uniformly around the structure to approximately the same elevation in each lift.
 6. No fill materials with maximum dimension exceeding 6 inches shall be placed within 2 feet of the finished subgrade elevation.
 7. The Contractor shall be responsible for providing the required compaction for all materials.
 8. Trenches and excavations for structures shall provide a minimum clearance of 1 foot horizontally and 6 inches vertically as required by structures.
- E. The hydraulic barrier layer shall be covered within 3 days of placement. Approval of the permeability and compaction requirements will be dependent on the results of the laboratory QA testing. Failing tests will result in reworking of material to provide samples meeting the requirements. At all times it will be the Contractor's responsibility to prevent dessication cracking and drying of the surface of the hydraulic barrier layer.

3.04 COMPACTION:

A. General:

1. Control soil compaction during construction to meet required density for each soil and/or condition.

B. Moisture Requirements:

1. Provide moisture control to the extent that the soil mix remains in a workable state during placement.
2. Where subgrade or layer of soil material must be moisture-conditioned before compaction, uniformly apply water to surface of subgrade, or layer of soil material at such a rate as to avoid free water from appearing on surface during or subsequent to compaction operations.
3. Remove and replace, or scarify and air dry, soil material that is too wet to permit compaction to specified density.
4. Excessively wet soil that has been removed may be stockpiled or spread and allowed to dry. Assist drying by disking, harrowing or pulverizing, until moisture content is reduced to a satisfactory value, as determined by moisture-density relation tests.

C. Density Requirements:

1. The Contractor will measure compaction as in-place density according to the following schedule:

MATERIAL	TEST METHOD	REQUIRED PERCENT OF MAXIMUM DRY DENSITY	MINIMUM FREQUENCY
a. Hydraulic Barrier Layer	(ASTM D 698-82 ASTM D 2922-81)	Min. 95%	5 per acre/ per lift
b. Drainage Layer	(ASTM D 698-82 ASTM D 2922-81)	As required to achieve permeability	5 per acre/ per lift
c. Gas Collection Layer	(ASTM D 698-82 ASTM D 2922-81)	As required to achieve permeability	5 per acre/ per lift
d. Access Roadway Subgrade	(ASTM D 698-82 ASTM D 2922-81)	95%	1/100 linear feet
e. Sinkhole Reinforce ment Bedding Material	(ASTM D 698-82 ASTM D 2922-81)	95%	1/2000 square feet

2. Landfill Subgrade Material shall be compacted with a roller making a minimum of 4 passes per lift.
3. Drainage Layer: Drainage Layer shall be compacted to an in-place density such that it meets the permeability requirements. The compaction requirements will be established prior to placement.
4. Gas Collection Layer: Gas Collection Layer shall be compacted to an in-place density such that it meets the permeability requirements. The compaction requirements will be established prior to placement.
5. Hydraulic Barrier Layer: Hydraulic Barrier Layer shall be compacted using a sheepsfoot roller to an in-place density such that it meets the permeability requirements. The compaction requirements will be verified through borrow study and source testing prior to placement. The moisture content during placement of the Hydraulic Barrier Layer shall be held to within minus one to plus four percent of the optimum moisture content determine by Proctor testing.
6. If, in the opinion of the Engineer, based on testing and inspection, subgrade or fills do not satisfy specified density or thickness, provide additional compaction or undertake necessary corrective actions and testing at no additional expense to the Owner.

3.05 GRADING:

A. General:

1. Uniformly grade areas within limits of grading under this Section, including adjacent transition areas, and in conformance to the Drawings.
2. Smooth finish surface, compact with uniform levels or slopes between points where elevations are shown, or between such points and existing grades.
3. Grade areas to drain and to prevent ponding.
4. Elevations shall be within ± 0.10 feet.

B. Regrading:

1. After the settlement observation period for subgrade, common borrow material will be added as necessary.
2. The requirements under 3.05A will apply to regrading.

3.06 VEGETATIVE MATERIAL:

- A. Deposit on prepared areas to obtain a reasonable, uniform compacted depth as shown on the Drawings. Spread and till, raking out all pieces of sod, roots, and grass.
- B. Compact into an even, uniform layer by rolling to prepare for liming, fertilizing, and seeding.

3.07 MAINTENANCE:

A. Protection of Graded Areas:

1. Protect newly graded areas from traffic and erosion, and keep free of trash and debris.
2. Repair and re-establish grades in settled, eroded, and rutted areas to specified tolerances.

B. Reconditioning Compacted Areas:

1. Where completed compacted areas are disturbed by subsequent construction operations or adverse weather, scarify surface, reshape, and compact to required density prior to further construction.

3.08 DISPOSAL OF WASTE MATERIALS:

- A. Remove trash, debris, and waste materials from the site and legally dispose of it in a lawful and acceptable manner, at no additional cost to the Owner.
- B. Do not dispose in designated flood plain or wetlands area.
- C. No materials may be taken off-site without prior approval by the Engineer.

END OF SECTION

SECTION 02271

EROSION CONTROL

PART 1 - GENERAL

1.01 RELATED WORK SPECIFIED ELSEWHERE:

- A. Excavation, Backfill, and Compaction: Section 02221
- B. Dewatering: Section 02140

1.02 DESCRIPTION:

- A. Work Included: It is the Contractor's responsibility to provide and install all materials, equipment, and labor necessary for the control of surface water and as required to provide silt and erosion control structures as specified herein or as directed by the Engineer.
- B. Permanent Control: Furnish and place mulch or matting on surfaces prepared and seeded under other items, at locations shown on the Drawings.
- C. Temporary Control:
 - 1. When the use of hay bales is specified, furnish and place hay bales as a temporary erosion and sediment control device at locations shown on the Drawings.
 - 2. When siltation fence is specified, install siltation fence at locations shown on the Drawings.
 - 3. When seeding is specified, sow seed of the type specified on the areas as directed by the Engineer.
 - 4. Install stone check dams at locations shown on the Drawings and as directed by the Engineer.
 - 5. Matting for erosion control in drain ditches and as directed by the Engineer.

1.03 SEDIMENT CONTROL GUIDELINES:

- A. U.S. Environmental Protection Agency Publication 430/9-73-007 Processes, Procedures and Methods to Control Pollution Resulting from All Construction Activity.
- B. U.S. Department of Agriculture Soil Conservation Service Publication dated July 1975, Standards and Specifications for Soil Erosion and Sediment Control in Developing Areas.

1.04 REVIEW AND/OR INSPECTION OF SEDIMENTATION CONTROL MEASURES: All construction under this project shall be subject to review and/or inspection by the appropriate State and Federal agencies responsible for ensuring the adequacy of sedimentation control measures.

PART 2 - PRODUCTS

2.01 MATERIALS:

- A. Mulch:
 - 1. Late cut, matured, and cured straw or hay.
 - 2. When air-dried in the loose state, the contents of a representative bale shall lose not more than 15 percent of the resulting air-dry weight of the bale.

3. Free from primary noxious weed seeds as stated in the Missouri Seed Law.
- B. Matting for Erosion Control:
 1. Plastic Netting:
 - a. The netting shall consist of green degradable polypropylene extended oriented plastic net with bonded joints having openings not to exceed 4-1/2 square inches with either dimension not to exceed 3 inches.
 2. Excelsior Mat:
 - a. Wood excelsior, with approximately 80 percent of the fibers having a minimum length of 6 inches.
 - b. The wood from which the excelsior is cut shall be properly cured to achieve adequately curled and barbed fibers.
 - c. The blanket shall be of consistent thickness, with fibers evenly distributed over the entire area of the blanket.
 - d. The blanket shall be covered on the top side with a netting having a maximum mesh size of 1-1/2 x 3 inches composed of cotton cord, twisted Kraft paper yarn, or degradable extended plastic. The netting shall be entwined with the excelsior mat for maximum strength and ease of handling.
 - e. The blanket shall be made smolder resistant with a treatment that shall be nonleaching, non-toxic to vegetation, and shall not be toxic or injurious to humans. In dry-air conditions, the blanket shall not flame or smolder for a distance of more than 12 inches from where alighted cigarette is placed on the surface.
 - f. The blanket shall weigh at least 0.75 pounds per square yard.
 3. Other Types of Matting: Those accepted by the Engineer as equal in effectiveness to one of those specified above.
- C. Staples: No. 11 (or heavier) ungalvanized steel wire, made from lengths of at least 6 inches each.
- D. Seed for Erosion Control:
 1. For Temporary Control: Annual winter ryegrass.
- E. Hay Bales:
 1. Consist of rectangular-shaped bales of hay or straw weighing at least 50 pounds per bale with a minimum size of 1.0 ft.x1.5 ft.x3.0 ft.
 2. Free from primary noxious weed seeds and rough or woody materials.
- F. Siltation Fence: Envirofence as manufactured by Mirafi Inc. or comparable siltation fence by Advanced Drainage Systems, Inc. (ADS), American Engineering Fabrics, Inc. or approved equal.

PART 3 - EXECUTION

3.01 PERFORMANCE:

- A. Diverting Surface Water:
 1. Build, maintain, and operate all channels, flumes, sumps, and other temporary diversion and protection works needed to divert surface water through or around the construction site and away from the construction work while construction is in progress.
 2. Unless otherwise specified, stream diversion must discharge into the same natural drainageway in which its headworks are located.

B. Erosion Control Provisions:

1. Construct all haul roads of a durable coarse granular surface material sufficiently protected from erosion through water and wind action by channeling water flow around the structure, protecting side slopes with riprap or fiber mats or by using straw bale dikes or stone check dams.
2. Protect areas where existing bankings are to be excavated by constructing straw dikes at the top of slope to divert storm runoff from the disturbed area or at the toe of the slope to retain sediments, as conditions permit.
3. Straw bale dikes may be required parallel to the drain channels in order to contain sediments from the excavation operation.
4. Prior to removal of all sediment control dikes remove all retained silt or other materials at no additional cost to the Owner.

C. Mulch:

1. Undertake immediately after each area has been properly prepared.
2. When seed for erosion control is sown prior to placing the mulch, place on the seeded areas within 48 hours after seeding.
3. Apply straw that has been thoroughly fluffed at approximately 2 tons per acre unless ordered otherwise.
4. Blowing chopped mulch will be permitted when authorized.
5. Authorization will be given when it can be determined that the mulch fibers will be of such length and applied in such a manner that there will be a minimum amount of matting that would retard the growth of plants.
6. Straw mulch should cover the ground enough to shade it, but the mulch should not be so thick that a person standing cannot see ground through the mulch.
7. Remove matted mulch or bunches.
8. Employ a light covering of loose branches, a system of pegs and strings, or other approved method and remove prior to the acceptance of the project.
9. Dispose of all baling wire or rope outside the limits of the project in approved areas.

D. Matting:

1. Preparation:
 - a. Surfaces of Ditches and Slopes:
 - (1) Conform to grades and cross sections shown on the Drawings.
 - (2) Finish to a smooth and even condition with all debris, roots, stones, and lumps raked out and removed.
 - (3) Loosen soil surface to permit bedding of the matting.
 - (4) Unless otherwise directed, apply seed prior to placement.
2. Excelsior:
 - a. Unroll in the direction of the flow of water.
 - b. Where strips are laid end to end, butt adjoining ends.
 - c. When adjoining rolls are laid parallel to one another, butt matting snugly.
3. Laying and Joining:
 - a. Except where matting is turned down, spread evenly and smoothly in close contact with the ground.
 - b. Cutout bulging seams and make joints as described above.
 - c. When ordered, additional seed shall be spread over matting, particularly at those locations disturbed by building the slots. Matting shall then be pressed onto the ground with a light lawn roller or by other satisfactory means.

- d. Drive staples vertically into the ground flush with the surface.
 - e. On slopes flatter than 4:1, space staples not more than 3 feet apart in three rows for each strip, with one row along each edge and one row, alternately spaced, down the center.
 - f. On grades 4:1 or steeper, place staples in the same three rows, but spaced 2 feet apart.
 - g. On all overlapping or butting edges, double the number of staples, with the spacing halved; all ends of the matting and all required check slots shall likewise have staples spaced every foot.
 - h. Matting Placed Adjacent to Boulders or Other Obstructions: Staple with no space between the staples, to eliminate any loose edges of matting.
 - i. The above specified spacing of staples may be changed as ordered, depending upon varying factors such as the season of the year or the amount of water encountered or anticipated.
 - j. In driving the staples, take care so as not to form depressions or bulges in the surface of the matting.
5. Other Matting: Approved, alternate matting shall be applied in accordance with the recommendations of the manufacturer and as directed.
- E. Seed for Erosion Control:
- 1. Temporary Seeding: Seed with a winter ryegrass sown at the rate of approximately 50 pounds per acre on the pure live seed basis.
- F. Siltation Fence:
- 1. Install per manufacturer's requirements and in locations shown on the Drawings and as directed by the Engineer.
- G. Stone Check Dams: Install where shown on Drawings. Upon completion, dams may be spread out evenly to supplement rip-rap protection.

3.02 MAINTENANCE:

- A. If any staples become loosened or raised, or if any matting becomes loose, torn, or undermined, make satisfactory repairs immediately.
- B. Maintain areas mulched or matted, with no extra compensation, until the completion of the Contract.

3.03 HAY BALES FOR EROSION CONTROL:

- A. Place as ordered to provide for temporary control of erosion or pollution or both.
- B. Stake with the required stakes.
- C. Upon acceptance of the Contract, the bales shall be left in place unless released to the Contractor.

3.04 REMOVAL OF TEMPORARY WORKS:

- A. Remove or level and grade to the extent required to present a sightly appearance and to prevent any obstruction of the flow of water or any other interference with the operation of or access to the permanent works.


END OF SECTION

CONTRACTOR SUPPLIED TESTING & SURVEY DATA

COMPILED SOIL TESTING
AND
SURVEYED AS-BUILT DATA
FOR
SULLIVAN MUNICIPAL LANDFILL CLOSURE
SULLIVAN, MISSOURI
FEBRUARY 1995

STACK & ASSOCIATES, INC.
Engineers, Architects & Surveyors
120 S. Jefferson
St. James, Missouri 65559

Project No. 4425.010



STACK &
ASSOCIATES, INC.

Engineers • Architects • Surveyors

314-265-3751

February 15, 1995

Mr. Mark Spraul
O'Brien & Gere Technical Services
5000 Cedar Plaza Parkway
St. Louis, MO 63128

RE: Final Report For Sullivan Municipal Landfill Closure

Dear Mark:

The following is the final report for the surveying and materials testing services provided by Stack and Associates, Inc. from May 1994 through February 1995 on the Sullivan Municipal Landfill closure project.

The compiled data in this report is categorized by the layer of material to which the data pertains. For instance, the hydraulic barrier section contains separate divisions for laboratory soil tests on the clay material, in-place clay density tests and topographic survey data of the in-place clay layer. This is typical of each layer of material placed and the subgrade. Any survey data which does not pertain to any particular layer can be found in the Miscellaneous Survey Data section of this report.

Thank you for the opportunity to serve you. Should you have any questions or need further assistance, please contact our office.

Sincerely,

Terris L. Cates, P.E.
Project Manager

MIDWEST TESTING & ENVIRONMENTAL SERVICES

A STACK & ASSOCIATES COMPANY

Environmental
Site Assessment
Laboratory Testing
Wastewater
Soil
Pollutants

Materials Testing
Asphalt
Concrete
Soils
Drive Cylinder
Nuclear
Densometer
Sand Cone

Site Sampling
Industrial
Leakage Testing
Percolation Tests
Permeability Tests
Soils
Water

TABLE OF CONTENTS

- I. SUBGRADE
- II. GAS VENT LAYER
- III. HYDRAULIC BARRIER LAYER
- IV. DRAINAGE LAYER
- V. VEGETATIVE LAYER
- VI. MISCELLANEOUS SURVEY DATA

SUBGRADE

- A. TOPOGRAPHIC SURVEY DATA
- B. SINKHOLE COORDINATES
- C. WASTE LIMIT BACKHOE PIT COORDINATES

TOPOGRAPHIC SURVEY DATA

TOPOGRAPHIC SURVEY DATA
OF ORIGINAL SITE CONTOURS

SLAND1.TXT

1,3098.160000,2441.800000,918.459000,17	REBAR
3,2828.662694,2081.715682,925.448065,17	REBAR
4,2994.166250,2453.675149,921.398050,161	GRND SHOT
5,2996.925310,2396.630931,922.687009,161	GRND SHOT
6,2998.682361,2343.859511,922.969812,161	GRND SHOT
7,2999.341785,2293.587868,922.903475,161	GRND SHOT
8,2998.752494,2242.830227,921.828783,161	GRND SHOT
9,2998.656558,2201.303767,921.385088,161	GRND SHOT
10,3000.676900,2152.742244,920.938630,161	GRND SHOT
11,2999.316159,2103.110033,919.850705,161	GRND SHOT
12,2999.165060,2068.606741,918.819716,161	GRND SHOT
13,3000.367431,2052.583276,917.271448,161	GRND SHOT
14,3001.435348,2045.019530,915.503956,172.18	DITCH
15,3001.365133,2041.867650,915.915928,169.22	TOP BANK
16,3001.242616,2036.960232,916.010163,178.3	E. EDGE RD
17,2999.231942,2020.376500,915.857419,179.4	W. EDGE RD
18,2998.898060,2014.026096,914.401427,173.19	DITCH
19,2998.682575,2007.835822,915.531380,170.23	TOP BANK
20,3052.914304,2051.233829,913.918351,169.22	TOP BANK
21,3053.720874,2058.829694,915.089047,161	GRND SHOT
22,3054.220554,2104.917306,917.248313,161	GRND SHOT
23,3049.523692,2154.041260,918.821649,161	GRND SHOT
24,3050.418523,2204.250110,919.175899,161	GRND SHOT
25,3051.688750,2247.503103,919.963625,161	GRND SHOT
26,3051.949758,2299.205581,920.080368,161	GRND SHOT
27,3058.367145,2345.903859,920.664110,161	GRND SHOT
28,3066.034969,2395.230184,920.545704,161	GRND SHOT
29,3071.440062,2444.613749,919.687711,161	GRND SHOT
30,3125.216573,2459.227862,915.908554,161	GRND SHOT
31,3118.268225,2411.969304,917.536513,161	GRND SHOT
32,3111.086217,2370.894408,917.959504,161	GRND SHOT
33,3103.396076,2323.881372,917.768383,161	GRND SHOT
34,3108.213182,2276.273014,917.244288,161	GRND SHOT
35,3113.574513,2225.860995,916.640445,161	GRND SHOT
36,3115.061806,2176.235402,915.771173,161	GRND SHOT
37,3115.758422,2129.096477,915.190123,161	GRND SHOT
38,3117.018833,2079.397173,912.880146,161	GRND SHOT
39,3185.496374,2025.689791,904.869654,179.4	W. EDGE RD
40,3184.077981,2039.334201,904.938510,178.3	E. EDGE RD
41,3182.467393,2044.198194,905.300905,169.22	TOP BANK
42,3182.316337,2047.192751,903.786762,172.18	DITCH
43,3179.545667,2053.817113,906.515464,171.24	TOP BANK
44,3175.114464,2097.431413,908.715458,161	GRND SHOT
45,3171.647953,2138.577564,910.994594,169.22	TOP BANK
46,3174.330171,2152.091840,910.191294,175.21	DITCH
47,3174.876788,2167.585749,910.059608,175.21	DITCH
48,3167.804488,2179.175647,912.357643,171.24	TOP BANK
49,3172.671891,2226.824758,912.204099,171.24	TOP BANK
50,3177.340842,2275.264378,911.712135,171.24	TOP BANK
51,3182.628694,2324.942982,910.712292,171.24	TOP BANK
52,3190.812088,2381.379739,909.601311,171.24	TOP BANK
53,3201.109491,2429.092510,908.512678,171.24	TOP BANK
54,3220.375995,2478.470431,906.268506,161	GRND SHOT
55,3184.613802,2231.050416,910.149620,175.21	DITCH
56,3188.578945,2279.715554,909.812032,175.21	DITCH
57,3193.104127,2327.728740,908.730142,175.21	DITCH
58,3201.569283,2378.506542,907.185146,175.21	DITCH
59,3210.554078,2427.111123,905.219842,175.21	DITCH
60,3231.813367,2474.923316,903.798730,175.21	DITCH
61,3236.885443,2475.250889,903.947513,171.24	TOP BANK
62,3221.270400,2427.663293,906.864302,171.24	TOP BANK

64,3200.029213,2329.538158,909.521103,171.24	TOP BANK
65,3195.867010,2280.762707,911.120232,171.24	TOP BANK
66,3191.427659,2231.001315,911.136568,171.24	TOP BANK
67,3185.334374,2183.735420,911.157065,171.24	TOP BANK
68,3169.347453,2049.680932,906.566584,171.24	TOP BANK
69,3196.596530,2082.613017,903.891464,171.24	TOP BANK
70,3212.283024,2127.348622,902.974115,171.24	TOP BANK
71,3223.699131,2172.089025,903.061410,171.24	TOP BANK
72,3232.493891,2215.035351,903.563110,171.24	TOP BANK
73,3234.987440,2263.388107,903.558065,171.24	TOP BANK
74,3234.718412,2318.018611,903.139700,171.24	TOP BANK
75,3232.673597,2366.221852,902.571014,171.24	TOP BANK
76,3232.297483,2410.883291,902.834825,171.24	TOP BANK
77,3238.461227,2431.096775,904.122832,171.24	TOP BANK
78,3249.298351,2428.813347,903.622862,171.24	TOP BANK
79,3252.969745,2385.167252,903.272365,171.24	TOP BANK
80,3253.529213,2339.325859,903.182391,171.24	TOP BANK
81,3251.910607,2291.136954,903.116361,171.24	TOP BANK
82,3252.244711,2242.613370,903.450698,171.24	TOP BANK
83,3246.950334,2194.059769,903.428141,171.24	TOP BANK
84,3236.331006,2148.714019,903.650162,171.24	TOP BANK
85,3218.956113,2104.563491,903.684871,171.24	TOP BANK
86,3208.018954,2068.324068,904.603892,171.24	TOP BANK
87,3188.648029,2044.736357,905.380334,171.24	TOP BANK
88,3182.162796,2047.218788,903.878414,174.20	DITCH
89,3196.657550,2058.154205,903.436787,174.20	DITCH
90,3202.041245,2067.568626,902.695049,174.20	DITCH
91,3202.423721,2081.710232,902.280364,174.20	DITCH
92,3209.610008,2097.446354,901.920118,174.20	DITCH
93,3204.273453,2047.469689,904.343404,168	TOE SLOPE
94,3226.227948,2087.280658,902.888592,168	TOE SLOPE
95,3239.186932,2133.999164,902.102367,168	TOE SLOPE
96,3255.155308,2177.176472,901.502361,168	TOE SLOPE
97,3263.310071,2221.193238,901.542962,168	TOE SLOPE
98,3264.383907,2269.387629,900.973927,168	TOE SLOPE
99,3263.726112,2316.304247,901.240828,168	TOE SLOPE
100,3263.875871,2360.221753,901.314638,168	TOE SLOPE
101,3263.437087,2407.951139,900.716454,168	TOE SLOPE
102,3260.960225,2431.525782,900.461060,168	TOE SLOPE
103,3246.097726,2436.077300,901.632714,168	TOE SLOPE
104,3237.549358,2438.970126,902.352577,168	TOE SLOPE
105,2828.665749,2081.694290,925.435326,17	REBAR
106,3271.026343,2003.532811,901.401295,17	REBAR
107,3264.757844,2012.433302,900.189470,173.19	DITCH
108,3277.233471,2011.138777,899.292108,173.19	DITCH
109,3279.653159,2019.481786,901.989315,179.4	W. EDGE RD
110,3266.748863,2023.471407,902.059444,179.4	W. EDGE RD
111,3277.819451,2036.200226,901.846732,178.3	E. EDGE RD
112,3265.374621,2038.384815,902.202939,178.3	E. EDGE RD
113,3243.707257,2041.302125,902.607375,178.3	E. EDGE RD
114,3229.334532,2049.571072,903.097672,161	GRND SHOT
115,3236.879397,2094.067695,902.404752,161	GRND SHOT
116,3250.841912,2141.100475,900.568509,161	GRND SHOT
117,3263.964364,2186.489089,900.114678,161	GRND SHOT
118,3268.414004,2233.882818,901.181593,161	GRND SHOT
119,3267.309212,2277.314366,900.786591,161	GRND SHOT
120,3272.023523,2320.103412,900.816657,161	GRND SHOT
121,3272.200118,2363.441239,900.713695,161	GRND SHOT
122,3270.550305,2412.207182,900.187237,161	GRND SHOT
123,3264.578456,2450.664827,899.655549,161	GRND SHOT
124,3258.531028,2486.042140,899.533988,161	GRND SHOT
125,3296.437398,2481.743725,896.752533,169.22	TOP BANK
126,3290.897834,2442.221424,897.800613,169.22	TOP BANK
127,3289.860974,2401.490591,897.648145,169.22	TOP BANK
128,3288.312807,2358.599096,899.626728,169.22	TOP BANK

130,3291.472227,2316.769957,899.568429,169.22	TOP BANK
131,3297.575184,2289.278890,899.137488,169.22	TOP BANK
132,3295.155698,2248.838909,898.996433,169.22	TOP BANK
133,3296.363394,2218.163184,899.239012,169.22	TOP BANK
134,3294.985673,2203.836353,899.032815,169.22	TOP BANK
135,3308.783420,2205.532941,897.918419,169.22	TOP BANK
136,3304.674048,2220.192216,896.098006,124	WELL
137,3309.852690,2224.098960,895.557788,161	GRND SHOT
138,3308.939283,2244.680787,895.552135,161	GRND SHOT
139,3303.337802,2267.274319,895.580313,161	GRND SHOT
140,3275.217980,2189.120161,899.103230,161	GRND SHOT
141,3261.460640,2157.636168,899.555899,161	GRND SHOT
142,3260.113495,2115.455435,899.972124,161	GRND SHOT
143,3254.718115,2084.161790,901.092362,161	GRND SHOT
144,3252.821534,2055.227291,901.191525,161	GRND SHOT
145,3302.548776,2065.410573,897.258209,172.18	DITCH
146,3313.102062,2104.014769,895.480971,172.18	DITCH
147,3312.708045,2148.973139,894.926657,172.18	DITCH
148,3315.928629,2198.903439,894.207467,172.18	DITCH
149,3317.244678,2245.936713,894.237782,172.18	DITCH
150,3315.515616,2301.141498,893.120893,172.18	DITCH
151,3312.812802,2349.276932,892.153005,172.18	DITCH
152,3315.615189,2398.683548,892.599284,80.42	PIPE-IN
153,3338.695756,2399.573405,891.332387,80.42	PIPE-IN
154,3314.981482,2447.150542,893.030820,172.18	DITCH
155,3315.615853,2500.050171,893.585724,172.18	DITCH
156,3317.512478,2500.125328,894.048354,177.2	S. EDGE RD
157,3317.213938,2457.646095,893.480877,177.2	S. EDGE RD
158,3316.479195,2400.124865,893.097050,177.2	S. EDGE RD
159,3317.054048,2346.197871,893.350535,177.2	S. EDGE RD
160,3317.849445,2299.810952,893.755196,177.2	S. EDGE RD
161,3318.615198,2252.813669,894.378693,177.2	S. EDGE RD
162,3318.522608,2196.952741,895.140641,177.2	S. EDGE RD
163,3317.722170,2145.292264,895.825352,177.2	S. EDGE RD
164,3317.762172,2100.168167,896.856951,177.2	S. EDGE RD
165,3315.733992,2040.781879,899.787838,177.2	S. EDGE RD
166,3304.934186,2034.949596,900.711441,177.2	S. EDGE RD
167,3286.673920,2033.844469,901.648852,177.2	S. EDGE RD
168,2972.572120,2417.189722,922.331523,161	GRND SHOT
169,2957.882901,2460.071375,921.248505,161	GRND SHOT
170,2901.622620,2471.573192,919.315880,161	GRND SHOT
171,2902.881276,2498.842866,919.400357,168	TOE SLOPE
172,2902.168886,2517.186608,923.592287,161	GRND SHOT
173,2904.109715,2539.663672,926.479988,161	GRND SHOT
174,2902.194101,2557.040861,926.407626,161	GRND SHOT
175,2897.619892,2587.089845,923.455881,161	GRND SHOT
176,2894.401929,2602.098607,920.653134,161	GRND SHOT
177,2897.995191,2616.090457,916.834786,168	TOE SLOPE
178,2921.520768,2595.387733,917.309894,168	TOE SLOPE
179,2916.342569,2500.046868,919.406820,168	TOE SLOPE
180,2914.981331,2459.335926,920.188586,177.2	S. EDGE RD
181,2927.336651,2507.546888,919.603645,177.2	S. EDGE RD
182,2935.562678,2551.810803,917.864236,177.2	S. EDGE RD
183,2930.417324,2599.994043,916.950536,177.2	S. EDGE RD
184,2924.400873,2646.730009,915.655280,177.2	S. EDGE RD
185,2917.919474,2695.975916,915.123490,177.2	S. EDGE RD
186,2913.878133,2744.665454,913.943880,177.2	S. EDGE RD
187,2911.240624,2791.204054,912.102237,177.2	S. EDGE RD
188,2906.606826,2842.949034,910.404554,177.2	S. EDGE RD
189,2901.111402,2892.516662,909.489237,177.2	S. EDGE RD
190,2897.572478,2939.055683,908.079719,177.2	S. EDGE RD
191,2908.681334,2937.404291,907.249199,176.1	N. EDGE RD
192,2917.437786,2859.224497,909.781386,176.1	N. EDGE RD
193,2922.351093,2813.125377,910.997828,176.1	N. EDGE RD
194,2925.168473,2759.785493,913.326628,176.1	N. EDGE RD

196	,2933.138183	,2660.528681	,915.455010	,176.1	N.	EDGE RD
197	,2940.312271	,2611.613198	,916.418765	,176.1	N.	EDGE RD
198	,2945.789659	,2561.321331	,917.535917	,176.1	N.	EDGE RD
199	,2942.382185	,2508.910015	,919.674074	,176.1	N.	EDGE RD
200	,2930.903446	,2460.468052	,920.274200	,176.1	N.	EDGE RD
201	,2989.894840	,2505.819336	,919.881859	,161	GRND	SHOT
202	,2981.817221	,2554.009295	,918.034031	,161	GRND	SHOT
203	,2965.501755	,2601.252306	,916.146960	,161	GRND	SHOT
204	,2955.683933	,2651.893828	,914.968075	,161	GRND	SHOT
205	,2948.767449	,2701.438462	,914.761833	,161	GRND	SHOT
206	,2942.924901	,2751.036794	,913.320117	,161	GRND	SHOT
207	,2931.703140	,2792.664590	,911.494026	,161	GRND	SHOT
208	,2924.436033	,2845.446462	,909.778316	,161	GRND	SHOT
209	,2976.419565	,2860.802995	,907.568286	,161	GRND	SHOT
210	,2987.195144	,2812.657827	,908.693962	,161	GRND	SHOT
211	,2994.105272	,2764.419483	,910.960982	,161	GRND	SHOT
212	,3003.981183	,2713.968484	,913.229409	,161	GRND	SHOT
213	,3012.637718	,2664.987642	,913.296440	,161	GRND	SHOT
214	,3023.935891	,2617.517828	,913.865744	,161	GRND	SHOT
215	,3034.467652	,2570.129273	,915.867927	,161	GRND	SHOT
216	,3044.712659	,2524.916224	,918.310340	,161	GRND	SHOT
217	,3055.719104	,2465.799139	,919.584973	,161	GRND	SHOT
218	,3101.566738	,2472.965344	,917.240293	,161	GRND	SHOT
219	,3089.451640	,2522.263367	,916.242389	,161	GRND	SHOT
220	,3077.317732	,2575.809671	,914.357421	,161	GRND	SHOT
221	,3064.107584	,2629.405822	,912.552179	,161	GRND	SHOT
222	,3052.691553	,2684.303311	,912.294963	,161	GRND	SHOT
223	,3042.881250	,2734.261255	,911.262124	,161	GRND	SHOT
224	,3030.826172	,2785.109109	,908.746503	,161	GRND	SHOT
225	,3023.317506	,2834.520812	,906.626084	,161	GRND	SHOT
226	,3014.462155	,2885.418466	,905.726857	,161	GRND	SHOT
227	,2999.918569	,2933.289119	,904.534267	,161	GRND	SHOT
228	,3045.773167	,2945.132905	,901.911795	,161	GRND	SHOT
229	,3060.747062	,2896.997496	,903.357143	,161	GRND	SHOT
230	,3073.352859	,2850.941280	,904.751860	,161	GRND	SHOT
231	,3083.657629	,2806.137123	,906.489306	,161	GRND	SHOT
232	,3091.857604	,2760.689438	,908.631548	,161	GRND	SHOT
233	,3103.509014	,2713.516938	,909.950775	,161	GRND	SHOT
234	,3111.580227	,2666.400587	,911.088730	,161	GRND	SHOT
235	,3121.788578	,2620.981500	,911.696408	,161	GRND	SHOT
236	,3133.182733	,2572.844551	,912.484489	,161	GRND	SHOT
237	,3144.549423	,2518.569292	,913.579494	,161	GRND	SHOT
238	,3155.382962	,2474.550167	,913.271102	,161	GRND	SHOT
239	,3205.840378	,2486.200361	,907.924034	,161	GRND	SHOT
240	,3198.829211	,2532.974603	,908.563747	,161	GRND	SHOT
241	,3190.238034	,2583.441866	,908.593762	,161	GRND	SHOT
242	,3179.195407	,2632.743487	,908.755355	,161	GRND	SHOT
243	,3169.115861	,2677.457010	,908.767482	,161	GRND	SHOT
244	,3159.392802	,2725.899687	,907.777157	,161	GRND	SHOT
245	,3147.715676	,2772.343292	,906.793240	,161	GRND	SHOT
246	,3135.362660	,2818.178027	,904.758358	,161	GRND	SHOT
247	,3123.295766	,2867.217180	,902.452948	,161	GRND	SHOT
248	,3109.066591	,2915.026945	,900.318788	,161	GRND	SHOT
249	,3151.288071	,2933.985618	,898.575284	,161	GRND	SHOT
250	,3167.831962	,2891.881175	,898.272498	,161	GRND	SHOT
251	,3187.511111	,2876.221111	,898.000000	,161	GRND	SHOT
252	,3188.000000	,2876.000000	,898.000000	,161	GRND	SHOT
253	,3188.000000	,2876.000000	,898.000000	,161	GRND	SHOT
254	,3211.000000	,2876.000000	,898.000000	,176.21	DITCH	
255	,3211.000000	,2876.000000	,898.000000	,176.21	DITCH	
256	,3211.000000	,2876.000000	,898.000000	,176.21	DITCH	
257	,3211.000000	,2876.000000	,898.000000	,171.20	DITCH	
258	,3211.000000	,2876.000000	,898.000000	,174.20	DITCH	
259	,3211.000000	,2876.000000	,898.000000	,174.20	DITCH	
260	,3211.000000	,2876.000000	,898.000000	,161	GRND	SHOT

262,3236.419096,2639.274828,904.556057,161	GRND SHOT
263,3242.198879,2633.686334,903.889256,161	GRND SHOT
264,3243.415152,2611.773457,904.121556,161	GRND SHOT
265,3232.294436,2628.723955,905.412444,161	GRND SHOT
266,3236.421210,2631.196988,906.622616,161	GRND SHOT
267,3239.416686,2588.363970,904.640081,161	GRND SHOT
268,3249.641403,2568.229928,902.186916,161	GRND SHOT
269,3244.949589,2524.780048,902.498500,161	GRND SHOT
270,3259.338295,2524.736162,899.330868,161	GRND SHOT
271,3304.828185,2524.409080,895.264724,161	GRND SHOT
272,3296.089407,2485.675866,896.685541,161	GRND SHOT
273,3291.609969,2574.029406,897.671388,161	GRND SHOT
274,3261.896616,2573.910930,900.532759,161	GRND SHOT
275,3252.134845,2594.190017,902.312370,161	GRND SHOT
276,3263.711137,2602.618196,901.001952,171.24	TOP BANK
277,3264.538352,2643.662988,900.972728,171.24	TOP BANK
278,3262.274308,2682.390096,901.018506,171.24	TOP BANK
279,3254.326223,2718.119732,900.888210,171.24	TOP BANK
280,3243.533040,2763.528511,900.850417,171.24	TOP BANK
281,3239.182413,2779.071893,901.636448,171.24	TOP BANK
282,3256.966250,2778.420135,900.773732,171.24	TOP BANK
283,3272.283881,2741.285297,901.241096,171.24	TOP BANK
284,3289.943951,2700.178599,900.999165,171.24	TOP BANK
285,3292.951990,2657.346952,901.677133,171.24	TOP BANK
286,3286.534527,2608.375060,901.907505,171.24	TOP BANK
287,3257.942034,2589.910942,902.862006,171.24	TOP BANK
288,3297.738949,2599.369259,896.383293,168	TOE SLOPE
289,3306.103180,2614.541663,895.387782,168	TOE SLOPE
290,3307.940731,2654.472710,896.071998,168	TOE SLOPE
291,3304.587801,2693.149066,897.036433,168	TOE SLOPE
292,3297.860974,2728.514665,897.051600,168	TOE SLOPE
293,3280.323265,2762.889277,897.685534,168	TOE SLOPE
294,3266.508640,2781.589424,897.960087,168	TOE SLOPE
295,3246.729241,2789.172649,898.963344,168	TOE SLOPE
296,3224.588687,2850.688212,895.990856,161	GRND SHOT
297,3198.655051,2885.584369,894.773840,161	GRND SHOT
298,3260.285833,2838.769115,895.352330,172.18	DITCH
299,3281.402145,2794.451653,896.899334,172.18	DITCH
300,3298.534127,2754.181216,897.195728,172.18	DITCH
301,3309.086643,2709.599428,896.955936,172.18	DITCH
302,3313.261262,2667.461599,896.130405,172.18	DITCH
303,3312.555944,2620.697559,895.596235,172.18	DITCH
304,3314.613843,2560.786942,894.622517,172.18	DITCH
305,3316.212887,2516.242480,894.278704,172.18	DITCH
306,3317.183664,2501.426014,894.051999,177.2	S. EDGE RD
307,3317.253054,2549.884356,894.984801,177.2	S. EDGE RD
308,3317.228782,2600.070405,895.764574,177.2	S. EDGE RD
309,3316.420567,2648.563868,896.341051,177.2	S. EDGE RD
310,3313.507068,2699.707728,897.112265,177.2	S. EDGE RD
311,3304.857406,2746.155435,897.800621,177.2	S. EDGE RD
312,3290.684383,2793.052640,898.112845,177.2	S. EDGE RD
313,3269.654699,2836.372963,896.912003,177.2	S. EDGE RD
314,3235.467998,2899.543956,893.673851,177.2	S. EDGE RD
315,2740.328122,2983.977061,904.713461,17	REBAR

SLAND2.TXT

1,2870.000000,3027.500000,903.456000,17	REBAR
2,3022.804630,3336.077595,879.051418,17	REBAR
3,3024.233207,3363.870312,879.766518,177.2	S. EDGE RD
4,3038.645950,3325.614429,879.259709,177.2	S. EDGE RD
5,3046.970305,3303.863436,879.213600,177.2	S. EDGE RD
6,3063.343214,3261.126457,879.495123,177.2	S. EDGE RD
7,3089.954071,3199.890267,881.591909,177.2	S. EDGE RD
8,3108.321211,3157.844930,883.704336,177.2	S. EDGE RD
9,3135.137922,3100.113668,886.260672,177.2	S. EDGE RD
10,3158.579515,3050.669273,887.826850,177.2	S. EDGE RD
11,3182.781138,3000.248266,889.454101,177.2	S. EDGE RD
12,3206.320193,2954.503338,891.236360,177.2	S. EDGE RD
13,3235.194198,2899.455754,893.755345,177.2	S. EDGE RD
14,3258.043733,2857.014843,896.141415,177.2	S. EDGE RD
15,3243.836508,2868.220843,893.792443,172.18	DITCH
16,3227.803491,2900.603790,892.077060,172.18	DITCH
17,3203.380395,2950.999392,889.609940,172.18	DITCH
18,3179.403313,2999.422251,888.072144,172.18	DITCH
19,3154.994499,3047.643978,886.930800,172.18	DITCH
20,3132.934171,3091.726104,882.874587,172.18	DITCH
21,3111.516570,3134.542223,881.146076,172.18	DITCH
22,3093.089772,3183.082955,880.152827,172.18	DITCH
23,3071.647939,3229.860903,878.751671,172.18	DITCH
24,3049.638008,3275.240173,878.535692,172.18	DITCH
25,3037.860264,3307.201091,877.119355,172.18	DITCH
26,3038.922385,3313.242803,876.836846,78.41	RCP-IN
27,3067.228988,3324.672207,873.801013,78.41	RCP-IN
28,3019.973587,3360.756863,879.095704,172.18	DITCH
29,3001.952044,3410.119886,881.150229,172.18	DITCH
30,3043.660604,3247.350824,881.031416,161	GRND SHOT
31,3059.857232,3209.243468,881.610782,161	GRND SHOT
32,3026.050260,3172.790250,887.612004,161	GRND SHOT
33,2992.930178,3236.307443,886.993154,161	GRND SHOT
34,2935.314169,3341.892206,884.450431,161	GRND SHOT
35,2989.354837,3145.863689,892.882781,161	GRND SHOT
36,3010.230343,3100.853074,894.204514,161	GRND SHOT
37,3034.706142,3056.365973,895.423798,161	GRND SHOT
38,3056.216081,3013.193249,897.116858,161	GRND SHOT
39,3080.657407,2968.435614,898.596550,161	GRND SHOT
40,3093.532854,2932.217915,900.055543,161	GRND SHOT
41,3049.644718,2924.217088,902.938602,161	GRND SHOT
42,3029.632418,2970.491709,901.536765,161	GRND SHOT
43,3007.260341,3017.483788,899.141224,161	GRND SHOT
44,2986.492010,3061.613698,897.933381,161	GRND SHOT
45,2966.397273,3106.481452,896.292130,161	GRND SHOT
46,2949.779363,3150.955252,895.442993,161	GRND SHOT
47,2930.199957,3195.127326,893.854126,161	GRND SHOT
48,2913.303937,3243.664116,892.151172,161	GRND SHOT
49,2903.596839,3271.653601,891.397195,161	GRND SHOT
50,2899.941809,3278.433990,890.070596,161	GRND SHOT
51,2895.822542,3286.806354,888.680958,161	GRND SHOT
52,2886.096665,3305.891918,889.053596,161	GRND SHOT
53,2899.856030,3360.407873,886.597712,161	GRND SHOT
54,2836.399222,3299.650965,892.623677,161	GRND SHOT
55,2854.294591,3248.737361,893.229387,161	GRND SHOT
56,2875.802516,3195.625342,895.176961,161	GRND SHOT
57,2895.781137,3149.147367,896.786687,161	GRND SHOT
58,2914.604280,3101.143169,898.391169,161	GRND SHOT
59,2934.091241,3055.994686,899.931231,161	GRND SHOT
60,2952.364330,3012.064855,901.761347,161	GRND SHOT
61,2968.530346,2965.912143,904.746920,161	GRND SHOT

63,2930.181467,2906.768267,908.327873,161 GRND SHOT
64,2943.308502,2921.231073,908.717699,116.57 BLDG CNR
65,2963.699631,2941.119699,907.382523,116.57 BLDG CNR
66,2948.970336,2955.303770,907.395861,116.57 BLDG CNR
67,2929.526284,2934.812883,908.470520,116.57 BLDG CNR
68,2943.702351,2922.027878,908.956461,116.57 BLDG CNR
69,2941.466098,2961.147690,906.469188,116.57 BLDG CNR
70,2946.414700,2967.253501,906.171699,116.57 BLDG CNR
71,2940.053964,2971.921699,906.242369,116.57 BLDG CNR
72,2936.494981,2965.756494,906.352825,116.57 BLDG CNR
73,2818.752535,3244.578767,895.384662,116.57 BLDG CNR
74,2818.746527,3244.618337,895.381013,17 REBAR

SLAND3.TXT

1,2870.000000,3027.500000,903.456000,17 REBAR
 2,2818.750565,3244.601233,895.337356,17 REBAR
 3,2993.828986,3353.758436,881.007851,168 TOE SLOPE
 4,3006.734041,3340.612529,879.775253,168 TOE SLOPE
 5,3026.415030,3305.684504,878.229969,168 TOE SLOPE
 6,3027.233032,3281.110137,880.627316,168 TOE SLOPE
 7,3011.741044,3252.830418,883.022220,168 TOE SLOPE
 8,3008.267763,3279.447742,886.648988,169.22 TOP BANK
 9,3005.584166,3303.188474,886.254006,169.22 TOP BANK
 10,2992.798887,3324.288265,886.313795,169.22 TOP BANK
 11,2967.736426,3334.262090,886.032812,169.22 TOP BANK
 12,3013.372801,3240.305856,884.181904,168 TOE SLOPE
 13,3031.315455,3231.838181,882.539102,168 TOE SLOPE
 14,3045.258947,3210.524586,881.969264,168 TOE SLOPE
 15,3048.388956,3196.876868,882.316189,168 TOE SLOPE
 16,3031.189002,3186.184424,885.285713,168 TOE SLOPE
 17,3023.318293,3188.454749,887.774623,169.22 TOP BANK
 18,3032.124238,3204.799957,886.837953,169.22 TOP BANK
 19,3023.503283,3216.556104,886.987484,169.22 TOP BANK
 20,3007.981434,3226.708586,887.337697,169.22 TOP BANK
 21,3050.659343,3178.015239,884.342533,170.23 TOP BANK
 22,3074.126526,3179.113092,881.764043,168 TOE SLOPE
 23,3088.506800,3162.363297,882.292020,168 TOE SLOPE
 24,3102.448190,3143.450681,882.306915,168 TOE SLOPE
 25,3113.083275,3125.133986,882.157995,168 TOE SLOPE
 26,3124.388543,3102.560959,883.176925,168 TOE SLOPE
 27,3130.441034,3079.449345,884.491638,168 TOE SLOPE
 28,3140.945138,3061.521496,886.558262,168 TOE SLOPE
 29,3148.910174,3039.463434,887.129342,168 TOE SLOPE
 30,3151.071877,3023.229048,887.938987,168 TOE SLOPE
 31,3141.935375,3007.367272,888.965814,168 TOE SLOPE
 32,3131.350763,3010.405796,890.470900,170.23 TOP BANK
 33,3140.582144,3022.049966,888.942814,170.23 TOP BANK
 34,3136.383509,3039.769822,888.755681,170.23 TOP BANK
 35,3127.699305,3056.169062,888.522029,170.23 TOP BANK
 36,3121.184444,3073.091342,888.510472,170.23 TOP BANK
 37,3107.425966,3097.452064,888.221350,170.23 TOP BANK
 38,3097.759755,3117.428761,887.900490,170.23 TOP BANK
 39,3088.545936,3133.694848,888.755704,170.23 TOP BANK
 40,3072.765363,3154.942554,889.341011,170.23 TOP BANK
 41,3055.317220,3161.014370,888.646065,170.23 TOP BANK
 42,3040.151740,3152.023381,889.025760,170.23 TOP BANK
 43,3040.603336,3128.883007,890.691701,170.23 TOP BANK
 44,3044.573155,3105.353806,892.071367,170.23 TOP BANK
 45,2809.928037,3287.694504,894.426345,177.2 S. EDGE RD
 46,2824.551908,3251.440179,894.767378,177.2 S. EDGE RD
 47,2843.176528,3208.649843,895.693137,177.2 S. EDGE RD
 48,2861.314420,3163.067490,896.812104,177.2 S. EDGE RD
 49,2874.971614,3120.281128,898.864996,177.2 S. EDGE RD
 50,2885.379942,3077.544213,900.371474,177.2 S. EDGE RD
 51,2891.949649,3032.950175,902.662688,177.2 S. EDGE RD
 52,2895.491288,2988.190557,904.607406,177.2 S. EDGE RD
 53,2896.303416,2941.578644,907.996637,177.2 S. EDGE RD
 54,2900.760095,2890.991264,909.699753,177.2 S. EDGE RD
 55,2906.294304,2843.432385,910.639612,177.2 S. EDGE RD
 56,2911.458986,2790.790998,912.127885,177.2 S. EDGE RD
 57,2914.017479,2740.198491,914.103408,177.2 S. EDGE RD
 58,2919.077198,2690.126256,915.243949,177.2 S. EDGE RD
 59,2925.289649,2637.387821,915.915023,177.2 S. EDGE RD
 60,2937.666019,2638.644813,915.666284,176.1 N. EDGE RD
 61,2929.420432,2689.369366,915.064837,176.1 N. EDGE RD
 62,2926.022220,2727.012000,911.011222,176.1 N. EDGE RD

63,2923.439969,2791.648061,911.617709,176.1	N. EDGE RD
64,2918.481519,2843.943561,910.133541,176.1	N. EDGE RD
65,2910.454449,2895.342178,909.193734,176.1	N. EDGE RD
66,2907.194901,2945.506409,907.106925,176.1	N. EDGE RD
67,2905.195501,2992.698494,904.318940,176.1	N. EDGE RD
68,2899.948657,3041.495881,902.026694,176.1	N. EDGE RD
69,2891.340872,3091.888489,899.888755,176.1	N. EDGE RD
70,2879.185308,3136.290312,898.118836,176.1	N. EDGE RD
71,2863.707639,3181.448571,896.191579,176.1	N. EDGE RD
72,2844.894659,3229.193250,894.903931,176.1	N. EDGE RD
73,2823.780494,3282.588671,894.095598,176.1	N. EDGE RD
74,2814.133233,3320.279018,893.383611,176.1	N. EDGE RD
75,2915.738838,3312.499677,886.144940,161	GRND SHOT
76,2920.318662,3309.472652,885.263643,172.18	DITCH
77,2939.867457,3272.029033,887.980613,172.18	DITCH
78,2956.604607,3224.720654,889.896614,172.18	DITCH
79,2968.428100,3174.786419,892.526482,172.18	DITCH
80,2991.074774,3134.552003,893.437894,161	GRND SHOT
81,3016.786141,3096.183302,894.176913,161	GRND SHOT
82,3042.169517,3053.295764,894.773603,161	GRND SHOT
83,3065.292969,3011.985296,896.515468,161	GRND SHOT
84,3084.388776,2974.538994,898.279307,161	GRND SHOT
85,3111.107832,2933.295283,899.043269,161	GRND SHOT
86,3140.060560,2892.149093,900.260677,161	GRND SHOT
87,3171.509291,2851.000272,901.175504,161	GRND SHOT
88,3200.119783,2808.498683,902.252842,161	GRND SHOT
89,3217.383342,2758.041859,904.374533,161	GRND SHOT
90,3071.794377,2872.159742,904.087438,161	GRND SHOT
91,3048.124112,2915.706388,903.419601,161	GRND SHOT
92,3023.341781,2959.672756,902.169451,161	GRND SHOT
93,3000.100820,3005.569697,900.301176,161	GRND SHOT
94,2976.962683,3052.430358,898.775026,161	GRND SHOT
95,2950.036899,3098.774785,897.032854,161	GRND SHOT
96,2928.931818,3145.356757,896.248072,161	GRND SHOT
97,2906.710551,3191.003610,894.257987,161	GRND SHOT
98,2885.073593,3238.073776,893.477438,161	GRND SHOT
99,2868.768401,3266.928103,891.538185,161	GRND SHOT
100,2808.954041,3286.072924,894.517346,179.4	W. EDGE RD
101,2804.655196,3236.826102,896.701038,179.4	W. EDGE RD
102,2803.369829,3189.395235,898.764122,179.4	W. EDGE RD
103,2800.055582,3141.518525,900.539624,179.4	W. EDGE RD
104,2795.590207,3091.572847,902.655533,179.4	W. EDGE RD
105,2782.659854,3045.012618,904.204560,179.4	W. EDGE RD
106,2732.863643,3057.475788,902.429691,178.3	E. EDGE RD
107,2778.567623,3078.961695,903.557047,178.3	E. EDGE RD
108,2787.978567,3129.746336,901.381215,178.3	E. EDGE RD
109,2789.715424,3179.081416,899.558823,178.3	E. EDGE RD
110,2789.715424,3179.081416,899.558823,178.3	E. EDGE RD
111,2786.332574,3228.682248,897.317803,178.3	E. EDGE RD
112,2792.673191,3279.798865,895.191720,178.3	E. EDGE RD
113,2792.832407,3330.295727,893.518668,178.3	E. EDGE RD
114,2819.673684,3229.097987,895.666256,161	GRND SHOT
115,2844.977301,3184.164484,896.805777,161	GRND SHOT
116,2869.243938,3140.341312,897.762418,161	GRND SHOT
117,2893.398945,3090.480477,899.797299,161	GRND SHOT
118,2914.202376,3045.886600,901.185748,161	GRND SHOT
119,2935.970478,3001.101076,902.982367,161	GRND SHOT
120,2893.214698,2991.218405,904.482085,161	GRND SHOT
121,2872.428318,3037.695207,902.581790,161	GRND SHOT
122,2851.039958,3079.680427,901.082554,161	GRND SHOT
123,2819.861944,3138.405828,899.646250,161	GRND SHOT
124,2819.870170,3138.387632,899.647506,161	GRND SHOT
125,2794.667529,3087.740639,902.916290,161	GRND SHOT
126,2818.190726,3042.724829,903.761476,161	GRND SHOT
127,2830.907782,2994.581944,905.571738,161	GRND SHOT

130,2887.103312,2867.173388,910.509704,161	GRND SHOT
131,2916.562637,2825.654342,910.553661,161	GRND SHOT
132,2950.037022,2789.086120,911.147957,161	GRND SHOT
133,2906.109033,2761.519633,913.526583,161	GRND SHOT
134,2876.296338,2805.367346,912.600454,161	GRND SHOT
135,2848.971013,2846.374774,911.762306,161	GRND SHOT
136,2820.118288,2885.541345,910.478862,161	GRND SHOT
137,2795.782530,2932.603684,907.744251,161	GRND SHOT
138,2776.345912,2980.408278,906.328010,161	GRND SHOT
139,2745.826388,3004.871013,904.276826,116.57	BLDG CNR
140,2701.406470,2991.804419,901.933889,116.57	BLDG CNR
141,2743.009788,3014.443414,903.996221,116.57	BLDG CNR
142,2728.353932,3053.572170,901.969344,116.57	BLDG CNR
143,2725.579550,3061.232452,901.783279,116.57	BLDG CNR
144,2701.960242,3042.759959,900.584762,116.57	BLDG CNR
145,2735.772167,2996.242252,904.141992,161	GRND SHOT
146,2747.512098,2947.728123,906.458059,161	GRND SHOT
147,2759.902549,2900.300372,907.819787,161	GRND SHOT
148,2779.062113,2854.700237,907.255245,161	GRND SHOT
149,2791.527151,2806.441207,908.344986,161	GRND SHOT
150,2740.411076,2984.062594,904.851998,17	REBAR

SLAND4.TXT

1,2257.150000,2587.080000,898.157000,9	HUB\TACK
2,2869.952396,3027.445718,903.012563,17	REBAR
3,2869.987012,3027.466088,903.012984,17	REBAR
4,2759.015821,2943.009248,906.832683,161	GRND SHOT
5,2771.048371,2899.118935,907.667739,161	GRND SHOT
6,2787.191926,2853.837205,907.043535,161	GRND SHOT
7,2796.368410,2810.024344,907.880207,161	GRND SHOT
8,2810.753111,2763.709974,908.626567,161	GRND SHOT
9,2826.812325,2719.306902,908.093435,172.18	DITCH
10,2827.114024,2718.451201,908.024124,172.18	DITCH
11,2800.701258,2820.867190,906.044733,172.18	DITCH
12,2815.422067,2778.709246,906.885703,172.18	DITCH
13,2825.495804,2729.803448,907.756971,172.18	DITCH
14,2834.885612,2675.308255,908.895277,172.18	DITCH
15,2842.764737,2651.312935,909.321671,172.18	DITCH
16,2833.513830,2651.528679,909.833648,169.22	TOP BANK
17,2825.975524,2701.244515,909.125822,169.22	TOP BANK
18,2815.933218,2751.165060,908.698928,169.22	TOP BANK
19,2803.774417,2797.396097,907.993768,169.22	TOP BANK
20,2792.221194,2820.173713,907.322125,169.22	TOP BANK
21,2824.598956,2826.449213,910.484134,169.22	TOP BANK
22,2831.476067,2782.910411,911.171997,169.22	TOP BANK
23,2839.078508,2735.751281,911.833123,169.22	TOP BANK
24,2850.072493,2685.332192,912.366253,169.22	TOP BANK
25,2847.016802,2657.431860,910.417514,161	GRND SHOT
26,2868.002215,2628.235810,914.611673,168	TOE SLOPE
27,2852.546244,2610.233231,910.490121,168	TOE SLOPE
28,2855.908365,2584.705446,910.680701,168	TOE SLOPE
29,2860.552284,2551.912337,911.563626,168	TOE SLOPE
30,2867.286209,2514.439662,912.776643,168	TOE SLOPE
31,2873.723701,2485.145083,914.343600,168	TOE SLOPE
32,2879.722394,2535.016941,918.031716,167	ON SLOPE
33,2903.878225,2550.236578,926.339818,167	ON SLOPE
34,2907.154910,2527.047846,925.619739,164.24	RDG LINE
35,2898.177141,2577.339445,925.137990,164.24	RDG LINE
36,2894.482110,2596.993113,921.170794,167	ON SLOPE
37,2840.584747,2596.333033,911.253715,161	GRND SHOT
38,2822.262915,2639.128151,910.285871,161	GRND SHOT
39,2807.840103,2689.854256,909.521850,161	GRND SHOT
40,2793.010808,2739.395398,908.984363,161	GRND SHOT
41,2776.305921,2788.114388,908.256809,161	GRND SHOT
42,2795.782419,2821.753057,906.190675,173.19	DITCH
43,2751.521256,2819.766152,904.235221,173.19	DITCH
44,2702.923621,2819.629713,902.635062,173.19	DITCH
45,2654.032482,2818.759411,900.930182,173.19	DITCH
46,2583.528722,2834.530739,897.931593,173.19	DITCH
47,2540.857447,2852.272197,896.263787,173.19	DITCH
48,2504.096911,2874.393521,893.069988,173.19	DITCH
49,2465.587022,2898.302400,889.917932,173.19	DITCH
50,2441.493978,2925.143975,887.018871,173.19	DITCH
51,2409.783475,2931.228686,886.496823,170.23	TOP BANK
52,2451.061671,2903.911459,890.307439,170.23	TOP BANK
53,2487.705560,2875.198014,894.086187,170.23	TOP BANK
54,2528.879756,2849.066623,897.432431,170.23	TOP BANK
55,2573.320746,2826.974864,899.345349,170.23	TOP BANK
56,2620.085726,2817.218475,901.603498,170.23	TOP BANK
57,2670.748460,2811.155182,903.494911,170.23	TOP BANK
58,2722.387187,2810.555886,906.241668,170.23	TOP BANK
59,2776.106617,2816.327881,907.344005,170.23	TOP BANK
60,2794.234646,2816.661672,907.521366,170.23	TOP BANK
61,2790.453712,2834.364269,906.850170,170.23	TOP BANK

63,2701.245166,2832.438810,906.167830,170.23	TOP BANK
64,2655.945031,2839.778076,903.578282,170.23	TOP BANK
65,2610.132461,2853.259226,900.947486,170.23	TOP BANK
66,2564.897210,2865.527880,898.663901,170.23	TOP BANK
67,2519.874382,2881.096177,894.528517,170.23	TOP BANK
68,2481.210942,2903.708349,891.354027,170.23	TOP BANK
69,2452.715026,2936.294424,889.269079,170.23	TOP BANK
70,2417.872282,2943.948776,886.056977,170.23	TOP BANK
71,2601.108770,2915.997540,901.184311,97.52	PWR POLE
72,2764.668700,2834.857122,907.535669,161	GRND SHOT
73,2740.869481,2877.833327,907.242218,161	GRND SHOT
74,2721.241525,2919.585396,906.232064,161	GRND SHOT
75,2704.455156,2964.131540,903.541115,161	GRND SHOT
76,2682.054266,3006.926305,899.568100,161	GRND SHOT
77,2659.748650,3047.685161,896.106521,161	GRND SHOT
78,2630.377862,2997.459856,896.945627,161	GRND SHOT
79,2648.797464,2951.598462,901.368307,161	GRND SHOT
80,2657.176999,2910.405815,903.906807,161	GRND SHOT
81,2672.469318,2864.957535,904.678566,161	GRND SHOT
82,2694.896990,2805.401498,904.318417,161	GRND SHOT
83,2711.793972,2761.644463,904.683837,161	GRND SHOT
84,2729.371854,2715.694566,906.295767,161	GRND SHOT
85,2745.808799,2669.430746,908.330788,161	GRND SHOT
86,2759.961096,2624.298253,909.537814,161	GRND SHOT
87,2777.046594,2581.153978,911.321785,161	GRND SHOT
88,2792.899571,2540.493255,914.533687,161	GRND SHOT
89,2809.729713,2495.719371,913.765950,161	GRND SHOT
90,2759.746881,2511.864255,914.664732,161	GRND SHOT
91,2742.278079,2557.382327,911.465840,161	GRND SHOT
92,2726.164754,2601.721511,909.315806,161	GRND SHOT
93,2712.230796,2644.722503,907.579173,161	GRND SHOT
94,2691.693709,2689.399238,904.238636,161	GRND SHOT
95,2672.724697,2733.680639,901.034743,161	GRND SHOT
96,2654.097098,2780.217331,899.343517,161	GRND SHOT
97,2641.394279,2805.240409,900.468640,161	GRND SHOT
98,2627.188728,2861.233111,901.762966,161	GRND SHOT
99,2608.396423,2907.347074,900.598426,161	GRND SHOT
100,2595.861994,2933.622781,899.096027,161	GRND SHOT
101,2599.669991,2919.485083,900.332596,21.67	FENCE
102,2677.915086,2954.230190,902.412613,21.67	FENCE
103,2779.035603,2999.811767,905.560089,21.67	FENCE
104,2552.983121,2940.787888,896.577903,161	GRND SHOT
105,2559.820888,2895.824788,897.377608,161	GRND SHOT
106,2573.844319,2852.047167,898.658822,161	GRND SHOT
107,2590.123236,2808.618827,897.673929,161	GRND SHOT
108,2606.483416,2770.654853,894.056050,161	GRND SHOT
109,2614.346370,2756.345640,892.698906,161	GRND SHOT
110,2626.234946,2716.179059,896.321921,161	GRND SHOT
111,2638.666214,2669.378942,901.367430,161	GRND SHOT
112,2651.312952,2624.622809,905.335844,161	GRND SHOT
113,2666.079450,2580.180085,908.433746,161	GRND SHOT
114,2680.668771,2537.848308,910.866253,161	GRND SHOT
115,2686.123471,2510.683207,914.932125,161	GRND SHOT
116,2630.647994,2522.254230,909.794386,161	GRND SHOT
117,2612.648491,2567.318654,906.971747,161	GRND SHOT
118,2595.805087,2609.162856,903.023066,161	GRND SHOT
119,2579.448828,2653.034925,897.727354,161	GRND SHOT
120,2566.355248,2694.605405,891.071809,161	GRND SHOT
121,2553.977788,2729.143909,886.615900,161	GRND SHOT
122,2539.691134,2775.703541,891.383245,161	GRND SHOT
123,2524.602304,2822.444935,894.124451,161	GRND SHOT
124,2514.980321,2879.102712,894.506772,161	GRND SHOT
125,2509.865638,2925.069576,893.146447,161	GRND SHOT
126,2472.846451,2923.058169,891.763701,161	GRND SHOT
127,2480.659332,2875.622019,893.681515,161	GRND SHOT

129,2503.1242567,2785.875376,890.281475,161	GRND SHOT
130,2517.171756,2742.432835,885.720862,161	GRND SHOT
131,2551.577660,2723.211297,885.741556,168	TOE SLOPE
132,2527.744471,2729.282528,885.399563,168	TOE SLOPE
133,2495.019129,2725.543210,882.484372,168	TOE SLOPE
134,2474.015808,2720.502532,881.385677,168	TOE SLOPE
135,2468.666375,2684.595358,881.744081,168	TOE SLOPE
136,2450.468466,2662.072996,880.882395,168	TOE SLOPE
137,2481.068878,2652.475981,889.504974,171.24	TOP BANK
138,2491.321359,2671.390724,889.554000,171.24	TOP BANK
139,2492.169483,2692.915664,888.962743,171.24	TOP BANK
140,2503.474712,2710.860709,888.786581,171.24	TOP BANK
141,2520.747754,2716.767127,888.937576,171.24	TOP BANK
142,2542.851266,2709.692429,888.881927,171.24	TOP BANK
143,2552.308114,2705.727814,889.842464,171.24	TOP BANK
144,2545.454288,2642.978536,896.863661,161	GRND SHOT
145,2562.232645,2601.111582,901.858731,161	GRND SHOT
146,2576.767270,2557.542526,906.048520,161	GRND SHOT
147,2582.038634,2530.061303,907.959835,161	GRND SHOT
148,2524.567457,2542.891908,904.372060,161	GRND SHOT
149,2505.209259,2586.629015,899.252286,161	GRND SHOT
150,2487.334741,2622.552233,892.814914,161	GRND SHOT
151,2469.208551,2648.450195,887.340759,161	GRND SHOT
152,2456.604272,2686.579776,880.365019,161	GRND SHOT
153,2442.428959,2729.955854,879.845280,161	GRND SHOT
154,2432.062662,2772.451382,881.741296,161	GRND SHOT
155,2424.058438,2814.929751,885.041478,161	GRND SHOT
156,2419.046288,2863.719565,887.258617,161	GRND SHOT
157,2402.086008,2904.387111,886.492475,161	GRND SHOT
158,2357.365095,2903.903761,883.713958,161	GRND SHOT
159,2363.868684,2856.888110,884.130452,161	GRND SHOT
160,2372.942108,2811.057964,882.014016,161	GRND SHOT
161,2379.474814,2767.199445,878.920254,161	GRND SHOT
162,2391.184957,2722.961408,878.935110,161	GRND SHOT
163,2405.356003,2675.137578,879.441990,161	GRND SHOT
164,2413.304614,2638.819803,886.245416,161	GRND SHOT
165,2414.418862,2618.694968,892.027007,161	GRND SHOT
166,2411.667879,2577.739058,898.955821,161	GRND SHOT
167,2409.065334,2560.930674,900.649661,161	GRND SHOT
168,2359.827101,2567.875322,899.543345,161	GRND SHOT
169,2353.481159,2613.465352,895.364955,161	GRND SHOT
170,2346.313029,2656.343769,887.045518,161	GRND SHOT
171,2347.185549,2682.919938,879.820180,161	GRND SHOT
172,2340.790400,2723.318043,873.752890,161	GRND SHOT
173,2336.925182,2767.121782,878.622298,161	GRND SHOT
174,2330.479398,2813.451590,881.008643,161	GRND SHOT
175,2317.981537,2855.940932,882.860207,161	GRND SHOT
176,2303.650740,2898.709440,883.362001,161	GRND SHOT
177,2264.468651,2892.914247,882.845549,161	GRND SHOT
178,2276.987674,2851.684701,883.001133,161	GRND SHOT
179,2290.671039,2813.574921,881.742886,161	GRND SHOT
180,2300.914284,2772.244018,878.599295,161	GRND SHOT
181,2310.204295,2727.490293,877.006355,161	GRND SHOT
182,2310.684553,2684.546278,881.537240,161	GRND SHOT
183,2317.750200,2652.902118,890.067791,161	GRND SHOT
184,2324.810541,2610.001574,895.863281,161	GRND SHOT
185,2326.285702,2575.038064,899.539042,161	GRND SHOT
186,2317.518825,2534.322525,901.586003,161	GRND SHOT
187,2313.589397,2489.857122,903.154728,161	GRND SHOT
188,2265.846834,2548.137127,900.040369,161	GRND SHOT
189,2254.549118,2601.102478,896.460135,161	GRND SHOT
190,2245.131162,2647.742523,891.816822,161	GRND SHOT
191,2235.147767,2689.801146,884.695393,161	GRND SHOT
192,2231.140222,2703.698641,880.136905,161	GRND SHOT
193,2228.163143,2718.264610,875.278004,161	GRND SHOT

195,2223.006884,2765.149709,874.961426,161	GRND SHOT
196,2224.238550,2780.347621,878.143308,161	GRND SHOT
197,2259.087925,2788.446919,879.960069,161	GRND SHOT
198,2267.217344,2757.033709,876.133944,161	GRND SHOT
199,2220.818360,2808.124220,877.133680,161	GRND SHOT
200,2209.256260,2846.417611,878.850409,161	GRND SHOT
201,2109.429001,2761.571660,873.001815,168	TOE SLOPE
202,2148.761530,2754.082853,872.262677,168	TOE SLOPE
203,2184.600059,2739.081691,872.913826,168	TOE SLOPE
204,2217.657891,2729.077521,874.045317,168	TOE SLOPE
205,2260.510981,2715.383136,875.181687,168	TOE SLOPE
206,2296.685221,2709.343548,876.309723,168	TOE SLOPE
207,2334.608097,2700.355427,877.401865,168	TOE SLOPE
208,2379.132944,2690.351261,878.161726,168	TOE SLOPE
209,2416.338967,2677.202865,878.714312,168	TOE SLOPE
210,2452.066398,2670.705181,880.476072,168	TOE SLOPE
211,2454.878959,2604.202286,894.344073,165	BRK SLOPE
212,2421.768902,2606.479771,894.315074,165	BRK SLOPE
213,2372.052211,2637.514558,890.515436,165	BRK SLOPE
214,2317.854199,2659.946626,888.158286,165	BRK SLOPE
215,2266.978924,2677.166255,886.339032,165	BRK SLOPE
216,2214.177689,2696.900075,883.993342,165	BRK SLOPE
217,2164.431446,2713.611893,882.268177,165	BRK SLOPE
218,2138.940027,2717.462679,881.551191,165	BRK SLOPE
219,2140.654482,2790.627626,873.246128,161	GRND SHOT
220,2189.044705,2809.973782,876.036844,161	GRND SHOT
221,2192.496576,2794.325546,875.018901,161	GRND SHOT
222,2205.378820,2769.518836,875.450792,161	GRND SHOT
223,2105.178490,2781.212200,871.989052,178.3	E. EDGE RD
224,2194.619694,2824.900467,876.466811,178.3	E. EDGE RD
225,2280.896591,2842.817838,881.251225,178.3	E. EDGE RD
226,2330.230373,2864.113127,883.147658,178.3	E. EDGE RD
227,2392.072497,2884.438350,885.725598,178.3	E. EDGE RD
228,2460.905984,2888.772444,891.879772,178.3	E. EDGE RD
229,2587.020376,2878.440329,899.401778,178.3	E. EDGE RD
230,2685.191375,2889.686208,904.982252,178.3	E. EDGE RD
231,2788.846986,2909.665223,907.292728,178.3	E. EDGE RD
232,2881.402144,2945.119269,908.079181,178.3	E. EDGE RD
233,2891.418604,2919.603972,908.958096,179.4	W. EDGE RD
234,2796.526444,2897.928041,907.639453,179.4	W. EDGE RD
235,2705.341068,2882.093422,906.118270,179.4	W. EDGE RD
236,2614.886202,2863.182308,901.283239,179.4	W. EDGE RD
237,2518.672696,2876.400092,894.927292,179.4	W. EDGE RD
238,2422.516739,2875.885041,887.839258,179.4	W. EDGE RD
239,2337.605949,2858.670554,883.000826,179.4	W. EDGE RD
240,2248.500295,2823.439686,879.596773,179.4	W. EDGE RD
241,2158.726548,2803.117165,874.170906,179.4	W. EDGE RD
242,2117.549221,2777.820277,872.796872,179.4	W. EDGE RD
243,2259.143334,2597.180994,897.000883,161	GRND SHOT
244,2227.838497,2628.108803,893.754312,161	GRND SHOT
245,2198.821964,2658.573881,889.313754,161	GRND SHOT
246,2171.066844,2681.979504,886.286662,161	GRND SHOT
247,2133.513414,2699.991107,880.846111,161	GRND SHOT
248,2093.147973,2720.724289,877.603090,161	GRND SHOT
249,2068.878360,2729.781771,876.895757,161	GRND SHOT
250,2064.894093,2699.670488,880.404606,21.67	FENCE
251,2053.829840,2691.406696,879.996456,161	GRND SHOT
252,2090.025657,2670.832479,883.075626,161	GRND SHOT
253,2125.394419,2645.484379,886.832847,161	GRND SHOT
254,2161.417797,2616.108390,892.156304,161	GRND SHOT
255,2198.541963,2592.876201,895.662286,161	GRND SHOT
256,2237.364505,2570.344334,898.301032,161	GRND SHOT
257,2276.513123,2545.244695,900.236663,161	GRND SHOT
258,2266.625208,2498.641439,901.984103,161	GRND SHOT
259,2218.082601,2525.224401,898.940638,161	GRND SHOT

261,2138.556018,2567.075735,893.238355,161 GRND SHOT
262,2097.056683,2588.883083,888.460836,161 GRND SHOT
263,2060.155060,2612.797266,885.864499,161 GRND SHOT
264,2034.515397,2613.845442,883.429848,161 GRND SHOT
265,2025.532467,2571.900113,883.162892,161 GRND SHOT
266,2073.897250,2554.377213,887.070765,161 GRND SHOT
267,2114.454052,2541.670990,891.085997,161 GRND SHOT
268,2152.701121,2525.555590,894.503201,161 GRND SHOT
269,2184.560314,2505.486144,897.367585,161 GRND SHOT
270,2193.158455,2489.929273,897.500121,161 GRND SHOT
271,2229.210391,2464.417193,900.818415,161 GRND SHOT
272,2213.563911,2424.924038,900.527273,161 GRND SHOT
273,2172.962897,2452.723818,897.356473,161 GRND SHOT
274,2148.274623,2480.559542,895.225681,161 GRND SHOT
275,2110.215955,2500.536909,891.154795,161 GRND SHOT
276,2072.202434,2514.434293,887.184055,161 GRND SHOT
277,2213.527135,2129.317490,903.848325,8 HUB\TACK

SLAND5.TXT

1,2213.520000,2129.380000,907.824000,9	HUB\TACK
2,2300.034575,2087.829067,910.010771,9	HUB\TACK
3,2237.539690,2186.962384,907.288064,161	GRND SHOT
4,2283.679481,2200.913418,909.139763,161	GRND SHOT
5,2329.630135,2217.752182,911.026685,161	GRND SHOT
6,2375.489387,2230.655230,912.890998,161	GRND SHOT
7,2421.619504,2248.413715,913.770585,161	GRND SHOT
8,2466.979441,2263.224508,915.562093,161	GRND SHOT
9,2516.589672,2280.136555,915.921860,161	GRND SHOT
10,2564.483112,2295.743962,916.368678,161	GRND SHOT
11,2613.744624,2312.755634,917.008257,161	GRND SHOT
12,2660.999169,2328.704151,916.901006,161	GRND SHOT
13,2708.232537,2346.904153,916.163485,161	GRND SHOT
14,2750.594727,2367.216791,916.704653,161	GRND SHOT
15,2795.527595,2381.337684,920.426379,161	GRND SHOT
16,2762.851652,2415.232264,915.792913,161	GRND SHOT
17,2715.643843,2395.515232,915.680176,161	GRND SHOT
18,2667.063714,2381.439164,916.266330,161	GRND SHOT
19,2620.461024,2367.240657,915.953124,161	GRND SHOT
20,2573.969355,2344.374120,916.637978,161	GRND SHOT
21,2525.048874,2325.024860,914.491487,161	GRND SHOT
22,2475.111983,2305.591773,914.164832,161	GRND SHOT
23,2428.123694,2289.463702,913.287971,161	GRND SHOT
24,2377.252803,2274.136689,912.108782,161	GRND SHOT
25,2328.438575,2258.881649,911.054755,161	GRND SHOT
26,2284.296383,2240.467159,909.039755,161	GRND SHOT
27,2239.292001,2219.234631,906.279791,161	GRND SHOT
28,2223.478263,2258.988115,904.065994,161	GRND SHOT
29,2264.388617,2272.551887,905.872136,161	GRND SHOT
30,2311.093088,2290.940979,908.903643,161	GRND SHOT
31,2357.563893,2309.115444,910.073300,161	GRND SHOT
32,2403.745655,2327.034523,911.382704,161	GRND SHOT
33,2449.594642,2345.166250,912.263090,161	GRND SHOT
34,2494.488346,2362.074321,912.614690,161	GRND SHOT
35,2544.749712,2381.047700,913.113033,161	GRND SHOT
36,2594.801519,2399.872774,914.074689,161	GRND SHOT
37,2644.626878,2412.609169,914.635898,161	GRND SHOT
38,2625.759545,2452.684872,913.297236,161	GRND SHOT
39,2581.243966,2437.175282,912.681289,161	GRND SHOT
40,2535.107660,2423.625123,911.490473,161	GRND SHOT
41,2482.539252,2408.910665,910.381034,161	GRND SHOT
42,2431.154224,2393.451413,909.901757,161	GRND SHOT
43,2382.523005,2379.782729,909.260498,161	GRND SHOT
44,2334.952892,2358.804817,908.042067,161	GRND SHOT
45,2285.344757,2346.191241,905.200661,161	GRND SHOT
46,2237.870842,2338.232847,902.811727,161	GRND SHOT
47,2225.155466,2383.007913,901.745817,161	GRND SHOT
48,2273.943403,2395.000783,904.066867,161	GRND SHOT
49,2321.146674,2407.790530,905.813850,161	GRND SHOT
50,2369.295828,2425.774929,907.001103,161	GRND SHOT
51,2417.987709,2439.812029,907.510825,161	GRND SHOT
52,2464.622332,2451.590179,907.643760,161	GRND SHOT
53,2503.609432,2467.252578,908.708979,161	GRND SHOT
54,2485.440864,2509.849366,905.503987,161	GRND SHOT
55,2434.997866,2509.437999,904.394229,161	GRND SHOT
56,2385.125776,2511.264732,903.309141,161	GRND SHOT
57,2336.531234,2513.673401,902.729914,161	GRND SHOT
58,2288.475007,2514.621123,901.773502,161	GRND SHOT
59,2020.678680,2528.158206,881.997357,161	GRND SHOT
60,1992.777540,2493.470643,880.641599,161	GRND SHOT
61,2040.246829,2474.457818,883.736429,161	GRND SHOT
62,2000.150000,2457.500000,885.000000,161	GRND SHOT

63,2133.688971,2447.148487,893.460378,161	GRND SHOT
64,2183.365941,2437.591855,898.479581,161	GRND SHOT
65,2191.411965,2393.025454,898.320646,161	GRND SHOT
66,2136.797985,2400.755903,891.405590,161	GRND SHOT
67,2089.412019,2407.883954,885.752372,161	GRND SHOT
68,2041.401223,2414.448265,880.506050,161	GRND SHOT
69,1998.150570,2414.252762,876.254216,161	GRND SHOT
70,1988.313477,2437.151434,878.658865,17	REBAR
71,1987.843218,2381.820225,873.178649,17	REBAR
72,2024.935975,2380.618826,875.617792,17	REBAR
73,2053.675989,2409.174947,880.902004,168	TOE SLOPE
74,2029.909124,2391.327712,877.625712,168	TOE SLOPE
75,2025.892752,2370.474968,874.940162,168	TOE SLOPE
76,2029.848106,2351.550269,875.195445,168	TOE SLOPE
77,2047.999240,2334.292492,876.075429,168	TOE SLOPE
78,2065.412377,2330.158223,877.482092,168	TOE SLOPE
79,2070.178651,2343.191165,882.365913,170.23	TOP BANK
80,2044.620055,2355.285622,882.335039,170.23	TOP BANK
81,2046.469321,2389.313663,883.506387,170.23	TOP BANK
82,2070.093467,2400.729858,884.589796,170.23	TOP BANK
83,2096.315515,2394.550406,887.290303,170.23	TOP BANK
84,2094.640505,2374.538330,885.687915,170.23	TOP BANK
85,2099.462566,2362.451827,884.665970,161	GRND SHOT
86,2142.034183,2344.545921,890.629827,161	GRND SHOT
87,2182.279294,2326.465264,897.491900,161	GRND SHOT
88,2188.275330,2277.421743,900.173704,161	GRND SHOT
89,2142.420168,2274.562695,892.202918,161	GRND SHOT
90,2095.252141,2280.417578,885.046794,161	GRND SHOT
91,2056.095240,2292.886008,877.927842,161	GRND SHOT
92,2014.923535,2306.973455,875.692247,161	GRND SHOT
93,1992.069341,2299.996945,875.630448,21.67	FENCE
94,1981.217570,2319.081408,873.447477,161	GRND SHOT
95,1973.069791,2277.339703,875.232613,161	GRND SHOT
96,2012.863747,2259.289730,879.423312,161	GRND SHOT
97,2062.279283,2247.720602,882.547513,161	GRND SHOT
98,2106.146413,2233.781059,889.995807,161	GRND SHOT
99,2150.016510,2226.339354,897.172654,161	GRND SHOT
100,2197.779126,2217.853104,903.005924,161	GRND SHOT
101,2203.082606,2168.864574,905.480694,161	GRND SHOT
102,2157.191184,2177.102910,900.137131,161	GRND SHOT
103,2106.376571,2181.071381,893.651286,161	GRND SHOT
104,2056.564130,2189.052451,887.311005,161	GRND SHOT
105,2009.390298,2199.700704,882.173580,161	GRND SHOT
106,1992.043352,2199.830395,880.599592,21.67	FENCE
107,1995.324084,2155.198753,884.191564,161	GRND SHOT
108,2042.458312,2148.570162,888.614429,161	GRND SHOT
109,2087.013265,2140.266849,894.181910,161	GRND SHOT
110,2123.137651,2135.305292,898.575445,161	GRND SHOT
111,2162.264901,2128.669020,902.964217,161	GRND SHOT
112,2205.989679,2121.610894,907.393661,161	GRND SHOT
113,2206.600465,2312.250923,901.215257,165	BRK SLOPE
114,2183.113458,2274.023841,899.647701,165	BRK SLOPE
115,2177.104144,2227.657886,900.769301,165	BRK SLOPE
116,2170.952529,2188.043228,901.097009,165	BRK SLOPE
117,2341.891611,2090.145109,910.993654,165	BRK SLOPE
118,2300.875349,2084.267332,909.173170,165	BRK SLOPE
119,2257.263496,2083.683174,907.962504,165	BRK SLOPE
120,2211.159088,2079.218793,906.244050,165	BRK SLOPE
121,2165.809558,2073.505635,902.805280,165	BRK SLOPE
122,2120.574138,2067.958281,899.207181,165	BRK SLOPE
123,2091.612962,2063.690261,896.540332,165	BRK SLOPE
124,2187.180707,2089.441528,905.262458,161	GRND SHOT
125,2145.937878,2091.884345,901.826207,161	GRND SHOT
126,2102.012249,2098.770896,897.484469,161	GRND SHOT
127,2059.113027,2090.562223,893.082019,161	GRND SHOT

129,2021.198046,2030.333583,888.889008,161 GRND SHOT
130,2070.179505,2042.669611,893.980806,161 GRND SHOT
131,2087.571530,2054.234248,894.856908,168 TOE SLOPE
132,2133.283566,2062.547315,898.565737,168 TOE SLOPE
133,2189.720952,2063.034497,900.668087,168 TOE SLOPE
134,2226.678891,2021.925196,894.541662,165 BRK SLOPE
135,2179.652714,2017.539355,894.597555,165 BRK SLOPE
136,2138.554410,2018.572990,895.059471,165 BRK SLOPE
137,2090.898942,2014.450236,893.669009,165 BRK SLOPE
138,2099.811277,2001.056383,890.297487,21.67 FENCE
139,2097.045415,2000.473766,890.164301,168 TOE SLOPE
140,2138.752594,1999.132019,889.807637,168 TOE SLOPE
141,2185.273757,2000.503608,890.149845,168 TOE SLOPE
142,2224.600862,2004.020258,889.553091,168 TOE SLOPE
143,2199.770290,1966.123181,886.202089,21.67 FENCE
144,2300.003891,2087.835031,910.024200,17 REBAR

SLAND6.TXT

1,2299.995000,2087.870000,909.906000,9	HUB\TACK
2,2213.493231,2129.381241,907.709194,9	HUB\TACK
3,2331.958976,2009.528384,893.135972,165	BRK SLOPE
4,2303.956438,2022.450472,894.613069,165	BRK SLOPE
5,2261.359275,2022.302818,893.455885,165	BRK SLOPE
6,2237.631376,2016.730091,893.885950,165	BRK SLOPE
7,2232.427548,1985.921006,888.277088,169.22	TOP BANK
8,2257.113358,1979.825121,888.463330,169.22	TOP BANK
9,2296.621382,1973.112759,889.490759,169.22	TOP BANK
10,2329.041601,1979.146190,889.532948,169.22	TOP BANK
11,2316.200895,1958.523162,887.148953,168	TOE SLOPE
12,2287.079931,1959.191042,883.626097,168	TOE SLOPE
13,2259.626844,1964.745631,883.310210,168	TOE SLOPE
14,2240.803306,1972.143954,883.821339,168	TOE SLOPE
15,2230.469157,1939.682064,880.501882,161	GRND SHOT
16,2269.104702,1930.169941,883.362325,161	GRND SHOT
17,2299.913911,1946.125093,886.440330,21.67	FENCE
18,2348.599094,1965.477749,890.425528,161	GRND SHOT
19,2387.716296,1967.795548,893.361341,161	GRND SHOT
20,2400.148511,1942.740407,894.619762,21.67	FENCE
21,2430.098988,1981.864768,896.726826,161	GRND SHOT
22,2473.692308,1982.083829,901.296503,161	GRND SHOT
23,2519.036867,1977.225324,903.449884,161	GRND SHOT
24,2500.454883,1945.154452,902.517299,21.67	FENCE
26,2556.300605,1967.713721,906.487030,161	GRND SHOT
27,2598.910051,1971.140871,911.381240,161	GRND SHOT
28,2600.309429,1944.975713,911.812654,21.67	FENCE
29,2643.921002,1987.566820,914.754475,161	GRND SHOT
30,2635.112057,2034.351238,919.312550,161	GRND SHOT
31,2621.892727,2032.384317,918.313953,165	BRK SLOPE
32,2569.909031,2035.227462,916.186422,165	BRK SLOPE
33,2517.990904,2046.736163,913.192391,165	BRK SLOPE
34,2468.222495,2054.549041,911.639915,165	BRK SLOPE
35,2419.108719,2063.011762,910.314505,165	BRK SLOPE
36,2394.547560,2092.130993,912.867265,165	BRK SLOPE
37,2349.885736,2093.396106,911.071417,165	BRK SLOPE
38,2347.479632,2054.752817,903.213686,167	ON SLOPE
39,2313.864941,2057.556397,902.100149,167	ON SLOPE
40,2338.252899,1998.737746,891.215875,168	TOE SLOPE
41,2385.519923,2006.531598,895.719690,168	TOE SLOPE
42,2432.261445,2006.864641,898.225349,168	TOE SLOPE
43,2479.455070,2005.684663,901.622031,168	TOE SLOPE
44,2527.015782,2001.979067,905.283938,168	TOE SLOPE
45,2574.780163,2002.643332,909.520770,168	TOE SLOPE
46,2622.240271,1999.727103,913.835541,168	TOE SLOPE
47,2674.541067,2316.930296,916.579928,161	GRND SHOT
48,2621.682367,2303.419729,916.856438,161	GRND SHOT
49,2576.798020,2290.566368,916.697384,161	GRND SHOT
50,2533.797577,2275.181185,916.342445,161	GRND SHOT
51,2489.649815,2260.086613,916.031992,161	GRND SHOT
52,2444.790297,2240.162320,914.549553,161	GRND SHOT
53,2400.363156,2219.712182,913.069987,161	GRND SHOT
54,2355.649172,2203.327417,911.945992,161	GRND SHOT
55,2275.840468,2168.694351,909.656294,161	GRND SHOT
56,2284.740395,2116.358840,909.910819,161	GRND SHOT
57,2329.513381,2130.228230,911.491447,161	GRND SHOT
58,2375.734398,2155.652294,913.241419,161	GRND SHOT
59,2423.993654,2175.813137,913.973122,161	GRND SHOT
60,2472.236193,2197.071021,915.336010,161	GRND SHOT
61,2523.887737,2212.829960,917.447433,161	GRND SHOT
62,2569.226387,2229.359533,918.751867,161	GRND SHOT

64,2666.846644,2257.521724,918.445417,161	GRND SHOT
65,2710.870835,2276.412710,914.610490,161	GRND SHOT
66,2699.300920,2213.394058,918.558955,161	GRND SHOT
67,2651.410865,2193.721504,920.857422,161	GRND SHOT
68,2606.332969,2174.498767,920.160234,161	GRND SHOT
69,2556.625237,2156.461871,918.454342,161	GRND SHOT
70,2509.350441,2137.397040,916.510391,161	GRND SHOT
71,2459.630224,2121.905876,914.728660,161	GRND SHOT
72,2414.728849,2103.406415,913.431993,161	GRND SHOT
73,2434.206678,2060.978097,910.856684,161	GRND SHOT
74,2482.494725,2082.728047,914.606337,161	GRND SHOT
75,2526.512626,2106.094070,917.512464,161	GRND SHOT
76,2571.078041,2128.362134,919.478611,161	GRND SHOT
77,2619.398929,2152.593875,920.773652,161	GRND SHOT
78,2668.293536,2170.501994,921.606608,161	GRND SHOT
79,2720.825743,2186.241383,919.942044,161	GRND SHOT
81,2768.408898,2202.011289,918.270371,161	GRND SHOT
82,2784.293209,2157.171977,920.938662,161	GRND SHOT
83,2740.900635,2136.198122,922.100923,161	GRND SHOT
84,2740.900522,2136.198109,922.105223,161	GRND SHOT
85,2698.095747,2102.937344,922.209218,161	GRND SHOT
86,2655.412241,2084.401267,922.524041,161	GRND SHOT
87,2616.089217,2051.032619,920.084053,161	GRND SHOT
88,2657.609905,2021.494944,918.847627,161	GRND SHOT
89,2681.969678,2066.053571,922.254649,161	GRND SHOT
90,2711.348416,2103.998164,922.276518,161	GRND SHOT
91,2756.586095,2137.697892,922.477755,161	GRND SHOT
92,2257.122693,2587.100630,898.087792,9	HUB\TACK

1,2828.610000	,2081.770000	,925.458000	,17	REBAR
3,3258.766394	,2026.752600	,901.939595	,179.4	W. EDGE RD
4,3224.182594	,2028.548146	,903.094880	,179.4	W. EDGE RD
5,3115.420101	,2024.887584	,908.147351	,179.4	W. EDGE RD
6,3065.637972	,2022.089735	,911.791362	,179.4	W. EDGE RD
7,3014.351600	,2021.737318	,914.889814	,179.4	W. EDGE RD
8,2964.333909	,2022.536360	,917.722726	,179.4	W. EDGE RD
9,2909.058478	,2021.676222	,920.284135	,179.4	W. EDGE RD
10,2855.987501	,2020.334443	,921.651936	,179.4	W. EDGE RD
11,2805.342195	,2018.224967	,921.184616	,179.4	W. EDGE RD
12,2809.797945	,2049.260497	,922.208531	,178.3	E. EDGE RD
13,2861.204470	,2036.479071	,921.726315	,178.3	E. EDGE RD
14,2914.016856	,2037.473547	,920.316765	,178.3	E. EDGE RD
15,2914.052309	,2037.455159	,920.314539	,178.3	E. EDGE RD
16,2968.646115	,2038.161800	,917.807432	,178.3	E. EDGE RD
17,3020.069922	,2037.258932	,914.920545	,178.3	E. EDGE RD
18,3072.530495	,2037.478781	,911.205676	,178.3	E. EDGE RD
19,3199.590489	,2041.364891	,904.079258	,178.3	E. EDGE RD
20,3260.407819	,2038.497471	,901.936315	,178.3	E. EDGE RD
21,2809.689407	,2099.742240	,924.158347	,170.23	TOP BANK
22,2833.238676	,2147.373517	,924.350466	,170.23	TOP BANK
23,2822.230901	,2261.446381	,918.828794	,168	TOP BANK
24,2823.879675	,2239.042749	,919.131444	,168	TOP BANK
25,2794.257896	,2229.431522	,918.211111	,168	TOP BANK
27,2798.970341	,2237.811111	,918.137322	,168	ON SCALE
28,2804.333511	,2219.821111	,920.847111	,161	HIGH SHOT
29,2765.333112	,2228.134822	,917.801130	,161	GRND SHOT
30,2727.528407	,2217.235027	,915.118533	,161	GRND SHOT
31,2704.821920	,2271.418071	,918.837117	,161	GRND SHOT
32,2709.613210	,2218.128888	,915.888100	,161	GRND SHOT
33,2743.884010	,2301.197710	,918.827001	,161	GRND SHOT
34,2704.801278	,2308.893100	,918.112100	,161	GRND SHOT
35,2882.817110	,2323.788707	,920.363733	,161	GRND SHOT
36,2843.878335	,2202.822737	,920.986446	,161	GRND SHOT
37,2838.440207	,2253.489413	,920.462809	,161	GRND SHOT
38,2753.253910	,2288.775146	,910.348867	,161	GRND SHOT
39,2743.230934	,2261.805359	,913.275808	,161	GRND SHOT
41,2725.278155	,2272.732177	,913.287398	,161	GRND SHOT
42,2735.027286	,2298.817483	,912.677069	,161	GRND SHOT
43,2757.400652	,2306.871131	,913.303589	,161	GRND SHOT
44,2750.040841	,2158.458793	,920.807047	,161	GRND SHOT
45,2720.325679	,2112.402302	,921.814331	,161	GRND SHOT
46,2689.578556	,2067.918685	,922.322968	,161	GRND SHOT
47,2677.387173	,2015.199733	,919.045812	,161	GRND SHOT
48,2655.825586	,1948.277869	,915.125408	,161	GRND SHOT
49,2707.499978	,1945.748834	,916.416553	,161	GRND SHOT
50,2731.008508	,1988.740503	,919.010066	,161	GRND SHOT
51,2752.013481	,2028.724913	,920.770663	,161	GRND SHOT
52,2213.559764	,2129.386499	,907.453953	,9	HUB\TACK

SLAND8.TXT

1,2257.150000,2587.080000,898.157000,9	HUB\TACK
2,2502.561637,2920.157811,893.337968,18	"X"
3,2502.134460,2921.301971,896.405286,124	WELL
4,2491.283745,2925.247097,895.858622,124	WELL
5,2092.175270,2690.160980,879.342354,18	"X"
6,2092.812191,2691.224480,882.010287,124	WELL
7,2740.350082,2984.008562,904.636333,17	REBAR

1,3098.160000,2441.800000,918.459000,17 REBAR
2,3305.431622,2220.380035,896.503323,18 "X"
3,2828.585169,2081.783133,925.479601,17 REBAR

TOPOGRAPHIC SURVEY DATA
OF AS-BUILT SUBGRADE

SUBGRADE ELEVATIONS
SGASBLT.TXT

00469,2850.05297,2899.96558,909.53199,7	LATHE
00470,2800.05823,2899.92656,908.90148,7	LATHE
00449,2800.09081,2849.79219,909.55735,7	LATHE
00448,2749.99597,2850.09119,907.96788,7	LATHE
00450,2850.11324,2849.87289,910.78112,7	LATHE
00451,2900.09079,2849.91891,910.72346,7	LATHE
00452,2949.98465,2849.99796,908.83163,7	LATHE
00453,3000.01410,2849.90973,906.94316,7	LATHE
00454,3050.04489,2849.59281,905.05607,7	LATHE
00455,3100.01063,2850.05478,903.90190,7	LATHE
00409,3149.98117,2799.93798,905.01134,7	LATHE
00410,3100.00086,2800.00791,906.28698,7	LATHE
00411,3049.95391,2800.26374,907.34458,7	LATHE
00412,2999.95100,2800.12947,909.00176,7	LATHE
00413,2949.97464,2800.07176,910.60920,7	LATHE
00414,2900.01662,2799.98780,911.99788,7	LATHE
00415,2850.03104,2799.94652,911.83757,7	LATHE
00416,2800.02161,2799.93809,910.23594,7	LATHE
00417,2750.00363,2799.92279,907.71423,7	LATHE
00395,2800.02789,2749.88655,910.55807,7	LATHE
00396,2850.03045,2749.93516,912.55283,7	LATHE
00397,2899.98485,2750.01613,913.36781,7	LATHE
00398,2950.10802,2749.77311,913.30058,7	LATHE
00399,3000.04312,2749.89047,911.71362,7	LATHE
00400,3049.98162,2750.07666,910.34916,7	LATHE
00401,3100.00676,2750.48397,908.78970,7	LATHE
00402,3149.96894,2749.81994,907.50528,7	LATHE
00403,3200.00245,2749.75313,906.47569,7	LATHE
00354,3199.98598,2699.92224,906.49172,7	LATHE
00355,3149.98708,2699.93797,909.02791,7	LATHE
00356,3100.00578,2699.73497,910.59873,7	LATHE
00357,3049.96053,2700.20371,911.81902,7	LATHE
00358,3000.15392,2699.98351,913.33078,7	LATHE
00359,2949.98383,2700.02482,914.30720,7	LATHE
00360,2900.08014,2699.86118,914.53113,7	LATHE
00361,2850.00084,2699.99896,912.84445,7	LATHE
00343,2900.03212,2649.93599,915.35736,7	LATHE
00344,2950.03704,2649.93086,915.41226,7	LATHE
00345,2999.96631,2650.09834,914.87593,7	LATHE
00346,3050.00414,2649.97111,913.44456,7	LATHE
00347,3100.00603,2650.12407,911.75825,7	LATHE
00348,3149.99162,2649.97057,909.67937,7	LATHE
00349,3199.99548,2649.99120,907.43746,7	LATHE
00350,3249.88261,2649.83609,902.76428,7	LATHE
00301,3150.02358,2600.08304,910.83603,7	LATHE
00302,3100.15239,2600.21887,913.14175,7	LATHE
00303,3050.00279,2599.98608,915.03821,7	LATHE
00304,3000.02910,2599.76544,916.26327,7	LATHE
00305,2949.96475,2600.05072,916.89527,7	LATHE
00290,2950.24112,2549.70596,918.09934,7	LATHE
00291,2999.96968,2550.06177,917.89302,7	LATHE
00292,3049.99256,2550.04204,916.68531,7	LATHE
00293,3100.00428,2550.03648,914.82675,7	LATHE
00294,3149.96685,2549.92039,911.75416,7	LATHE
00295,3199.97440,2549.96681,908.43,7	LATHE
00246,3199.97033,2499.97106,909.24,7	LATHE
00247,3149.99195,2499.98822,912.91711,7	LATHE
00248,3099.26917,2499.89818,916.28741,7	LATHE
00249,3049.98435,2500.05202,918.41615,7	LATHE
00250,2999.84758,2499.94484,919.61800,7	LATHE
00251,2950.01406,2499.90215,920.02919,7	LATHE

00235, 3000.02461, 2449.98023, 920.97496, 7	LATHE
00237, 3000.02461, 2449.98023, 920.97496, 7	LATHE
00238, 3049.96163, 2450.07422, 919.71025, 7	LATHE
00239, 3100.01555, 2450.05880, 917.32258, 7	LATHE
00240, 3150.08206, 2450.08070, 914.01989, 7	LATHE
00186, 3150.01085, 2349.99384, 913.99105, 7	LATHE
00184, 3049.99438, 2349.99432, 920.85384, 7	LATHE
00182, 2949.97734, 2349.99422, 922.74718, 7	LATHE
00128, 2949.99988, 2250.00357, 923.68304, 7	LATHE
00130, 3049.96818, 2249.86930, 920.06400, 7	LATHE
00132, 3150.00122, 2249.99228, 913.87652, 7	LATHE
00078, 3150.02638, 2149.90480, 912.67555, 7	LATHE
00076, 3049.99523, 2149.97848, 918.83544, 7	LATHE
00074, 2949.87504, 2149.77710, 923.10279, 7	LATHE
00017, 2850.07923, 2049.93569, 922.43367, 7	LATHE
00019, 2950.06985, 2049.98929, 919.82326, 7	LATHE
00021, 3049.99650, 2050.00135, 914.58268, 7	LATHE
00023, 3149.95389, 2050.24231, 908.09712, 7	LATHE
00418, 2699.98715, 2799.94460, 904.98331, 7	LATHE
00392, 2650.05674, 2750.13121, 898.34053, 7	LATHE
00394, 2750.00299, 2749.96091, 907.68648, 7	LATHE
00342, 2850.02527, 2649.93712, 913.34215, 7	LATHE
00340, 2750.00472, 2649.88654, 908.97814, 7	LATHE
00338, 2650.02931, 2650.08389, 903.47482, 7	LATHE
00336, 2549.85050, 2650.64637, 895.69970, 7	LATHE
00334, 2449.87451, 2649.95421, 884.62387, 7	LATHE
00280, 2450.09570, 2549.98078, 901.65542, 7	LATHE
00282, 2550.06128, 2549.99013, 905.27470, 7	LATHE
00284, 2650.05035, 2550.19238, 909.35706, 7	LATHE
00286, 2750.00598, 2549.92602, 912.05181, 7	LATHE
00288, 2849.96503, 2550.14694, 915.22015, 7	LATHE
00234, 2849.99403, 2450.03534, 917.73155, 7	LATHE
00232, 2750.00298, 2450.02961, 914.76245, 7	LATHE
00230, 2649.75896, 2450.08158, 913.42291, 7	LATHE
00228, 2549.81025, 2450.08826, 910.89282, 7	LATHE
00226, 2450.14812, 2449.89662, 907.39776, 7	LATHE
00172, 2450.07649, 2350.07168, 912.04631, 7	LATHE
00174, 2549.89445, 2349.93760, 914.66901, 7	LATHE
00015, 2749.75275, 2049.94274, 921.05232, 7	LATHE
00013, 2649.87148, 2049.98928, 918.38143, 7	LATHE
00011, 2550.06661, 2049.97853, 916.44753, 7	LATHE
00009, 2449.78640, 2050.07049, 909.61178, 7	LATHE
00064, 2450.06564, 2150.00946, 915.67074, 7	LATHE
00062, 2350.07545, 2150.01300, 912.05025, 7	LATHE
00066, 2550.10757, 2150.00937, 919.29812, 7	LATHE
00068, 2649.97466, 2150.02732, 921.90153, 7	LATHE
00070, 2749.99870, 2150.00109, 920.23593, 7	LATHE
00124, 2749.96541, 2250.08883, 918.41155, 7	LATHE
00122, 2649.95168, 2249.98935, 918.89289, 7	LATHE
00120, 2549.90650, 2249.96414, 917.85524, 7	LATHE
00118, 2449.92803, 2249.96780, 914.98721, 7	LATHE
00116, 2350.07220, 2250.06084, 911.28731, 7	LATHE
00176, 2650.17449, 2350.08689, 916.30876, 7	LATHE
00178, 2749.96095, 2350.15814, 917.17236, 7	LATHE
00180, 2850.01444, 2350.20660, 919.67106, 7	LATHE
00193, 3149.96126, 2399.99155, 914.30380, 7	LATHE
00194, 3100.13652, 2399.97000, 918.36891, 7	LATHE
00195, 3049.96762, 2400.01429, 920.73215, 7	LATHE
00196, 2999.84594, 2400.08988, 922.07064, 7	LATHE
00197, 2949.97285, 2400.00439, 921.91869, 7	LATHE
00181, 2900.05421, 2350.00954, 921.06288, 7	LATHE
00183, 2999.94354, 2349.97658, 922.80535, 7	LATHE
00185, 3100.01239, 2349.97581, 917.98147, 7	LATHE
00187, 3200.11341, 2349.96538, 908.72395, 7	LATHE
00139, 3150.02075, 2299.97649, 913.94386, 7	LATHE

00142,2999.91274,2299.95712,922.68662,7 LATHE
00143,2949.99427,2299.99880,923.55934,7 LATHE
00144,2900.28533,2299.80964,923.45797,7 LATHE
00127,2900.00502,2250.00513,923.20659,7 LATHE
00129,2999.93261,2249.88031,922.31729,7 LATHE
00131,3099.99001,2250.02951,917.38088,7 LATHE
00085,3150.05037,2199.86200,914.00156,7 LATHE
00086,3099.93208,2199.90208,916.94872,7 LATHE
00087,3049.99340,2199.96390,919.61735,7 LATHE
00088,3000.07828,2199.79238,921.87592,7 LATHE
00089,2949.91031,2200.01330,923.24972,7 LATHE
00090,2900.00319,2200.00109,923.85784,7 LATHE
00077,3099.99782,2150.02458,916.03336,7 LATHE
00075,2999.96847,2149.92444,921.30902,7 LATHE
00073,2900.03246,2150.03685,923.90477,7 LATHE
00033,2999.93427,2099.94828,920.04639,7 LATHE
00032,3050.00524,2100.05016,917.28388,7 LATHE
00031,3100.00069,2099.99727,914.40836,7 LATHE
00030,3150.03866,2099.83608,911.07733,7 LATHE
00022,3100.00039,2049.93911,911.28183,7 LATHE
00393,2700.05845,2750.30344,903.52180,7 LATHE
00362,2800.03098,2699.85441,910.49226,7 LATHE
00363,2750.00259,2699.90826,907.96176,7 LATHE
00365,2650.03884,2700.11088,900.01444,7 LATHE
00339,2699.99171,2649.92779,906.58670,7 LATHE
00341,2799.98668,2650.07758,910.97919,7 LATHE
00306,2900.00087,2600.00622,916.10517,7 LATHE
00307,2850.00859,2599.97732,914.12925,7 LATHE
00308,2800.06187,2599.60390,911.98693,7 LATHE
00309,2750.00886,2599.79469,910.53305,7 LATHE
00310,2700.00555,2600.01622,908.78835,7 LATHE
00311,2650.01211,2600.03473,906.77502,7 LATHE
00285,2699.98493,2549.88811,910.84183,7 LATHE
00287,2799.98908,2550.07241,913.39172,7 LATHE
00289,2899.98598,2550.03433,917.15776,7 LATHE
00252,2899.97678,2500.07630,918.37268,7 LATHE
00253,2850.00832,2499.97113,916.48356,7 LATHE
00254,2799.99687,2500.07053,914.88656,7 LATHE
00255,2749.99496,2499.97802,913.46903,7 LATHE
00233,2800.01100,2449.91579,916.11208,7 LATHE
00235,2900.02838,2449.91678,919.42783,7 LATHE
00198,2900.02192,2399.91784,920.30037,7 LATHE
00199,2849.99369,2399.92750,918.80092,7 LATHE
00035,2900.11685,2100.05390,923.36646,7 LATHE
00036,2849.95514,2099.93473,923.80973,7 LATHE
00037,2800.00263,2099.99765,922.57180,7 LATHE
00016,2799.91935,2049.94807,922.33589,7 LATHE
00018,2899.77857,2050.05620,921.51984,7 LATHE
00020,2999.87524,2050.01494,917.40691,7 LATHE
00366,2599.88351,2699.82334,894.70495,7 LATHE
00337,2600.02533,2650.06058,899.79407,7 LATHE
00312,2599.80887,2599.99408,903.95016,7 LATHE
00283,2600.00651,2549.99531,907.31267,7 LATHE
00258,2600.12061,2499.96948,910.13479,7 LATHE
00256,2700.01923,2500.21567,912.31259,7 LATHE
00313,2549.99608,2600.00392,901.13474,7 LATHE
00335,2499.98024,2649.99699,890.73632,7 LATHE
00314,2500.02214,2599.99967,897.37809,7 LATHE
00281,2500.06250,2549.99232,902.85286,7 LATHE
00260,2499.99550,2500.00517,906.57652,7 LATHE
00227,2500.04044,2449.97614,909.03083,7 LATHE
00259,2549.85862,2500.04378,908.27880,7 LATHE
00229,2600.08195,2449.96908,912.55337,7 LATHE
00231,2700.01962,2450.00307,913.82158,7 LATHE
00257,2619.92621,2500.00059,911.17129,7 LATHE

00093,2749.91683,2200.14364,919.34571,7	LATHE
00094,2699.95016,2200.05540,916.50003,7	LATHE
00069,2700.07101,2149.95774,917.24761,7	LATHE
00071,2799.98193,2150.05083,921.91681,7	LATHE
00038,2749.91116,2100.03786,920.75793,7	LATHE
00039,2699.88275,2100.02960,918.46343,7	LATHE
00040,2649.92561,2100.01230,921.94881,7	LATHE
00014,2699.82011,2049.97422,918.71765,7	LATHE
00542,3000.014,3200.03,889.3,7	
00541,3049.84,3199.84,884.29,7	
00551,2999.95,3249.87,886.15,7	
00536,3000.03,3150.01,892.32,7	
00526,3049.95,3099.98,891.95,7	
00525,3100.32,3100.12,887.27,7	
00520,3099.85,3049.98,891.1,7	
00519,3049.96,3050.04,894.95,7	
00501,3049.89,3000.01,898.28,7	
00500,3099.98,3000.01,895.18,7	
00495,3149.67,3000.03,890.36,7	
00490,3100.24,2850.05,899.25,7	
00456,3150.06,2849.96,902.31,7	
00457,3199.90,2850.05,899.25,7	
00408,3199.95,2800.03,902.92,7	
00300,3199.99,2600.19,908.4,7	
00295,3199.97,2549.69,908.43,7	
00245,3249.98,2499.96,902.87,7	
00246,3199.97,2500.01,909.24,7	
00241,3200,2450.05,909.44,7	
00242,3249.99,2449.96,902.53,7	
00188,3250.08,2350.27,902.76,7	
00192,3199.98,2399.75,909.48,7	
00187,3200.03,2349.77,909.40,7	
00138,3200,2300.06,909.5,7	
00133,3199.99,2249.97,909.28,7	
00084,3200.01,2200.06,908.96,7	
00079,3199.98,2149.95,908.33,7	
00299,3250.03,2600.04,902.61,7	
00191,3249.97,2399.91,902.86,7	
00029,3200.08,2100.11,906.68,7	

SINKHOLE COORDINATES

SINKHOLE COORDINATES

1,2833.660000,2414.740000,918.280000,9	HUB\TACK
2,2828.139822,2067.946722,923.400668,9	HUB\TACK
3,2828.037536,2274.752876,919.065696,161	GRND SHOT
4,2778.955552,2225.115386,916.044600,161	GRND SHOT
5,2802.428667,2247.011496,915.885515,161	GRND SHOT
6,2760.268740,2219.336157,915.575098,161	GRND SHOT
7,2746.823514,2214.608015,915.989115,161	GRND SHOT
8,2735.242170,2213.856539,915.784437,161	GRND SHOT
9,2707.214268,2230.389109,916.707944,161	GRND SHOT
10,2697.061139,2245.160338,917.305013,161	GRND SHOT
11,2689.484469,2257.062709,917.637504,161	GRND SHOT
12,2692.897897,2273.245792,916.647928,161	GRND SHOT
13,2691.034583,2290.390526,916.368714,161	GRND SHOT
14,2699.561386,2305.740501,915.794964,161	GRND SHOT
15,2707.836587,2317.375635,916.212919,161	GRND SHOT
16,2717.860662,2330.831382,915.800855,161	GRND SHOT
17,2726.313418,2332.382473,915.042558,161	GRND SHOT
18,2741.076851,2340.816409,914.156683,161	GRND SHOT
19,2764.308211,2328.680456,912.483586,161	GRND SHOT
20,2790.839920,2314.469636,912.714445,161	GRND SHOT
21,2811.562858,2300.824192,914.807941,161	GRND SHOT
22,2820.013859,2296.839904,916.983623,161	GRND SHOT
23,3082.922331,2385.433903,919.645161,9	HUB\TACK

WASTE LIMIT BACKHOE PIT COORDINATES

BACKHOE PITS TO DETERMINE WASTE LIMITS IN THE SOUTHWEST CORNER
JULY, 1994

1,2828.085000,2067.910000,923.297000,9	HUB\TACK
2,2740.490004,2984.089846,904.831451,17	REBAR
3,2744.336784,2973.361020,905.095351,9	HUB\TACK
4,2739.817430,2068.568174,919.479359,60	TEST PIT
5,2675.378876,2057.820065,916.443787,60	TEST PIT
6,2698.425206,2144.445572,917.473414,60	TEST PIT
7,2744.335131,2973.331020,905.109196,9	HUB\TACK
8,2740.466720,2984.052096,904.814328,17	REBAR
9,3082.840671,2385.366820,919.578968,9	HUB\TACK

GAS VENT LAYER

- A. LABORATORY SOIL TEST DATA
- B. IN-PLACE DENSITY DATA
- C. TOPOGRAPHIC SURVEY DATA

LABORATORY SOIL TEST DATA

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

GRAIN SIZE ANALYSIS-MECHANICAL

Data Sheet 6

Project OBG Tech - Sullivan Landfill Job No. 4425.030

Location of Project _____ Boring No. _____ Sample No. 1

Description of Soil Sandy Gravel Depth of Sample 4"

Tested By Lance Stack Date of testing July 18, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 sieve	200
No. 4 sieve	500
3/4 in.	1500

Wt. of dry sample + container	2930.5
Wt. of container	210.8
Wt. of dry sample, W _s	2719.6

Sieve analysis and grain shape

Sieve no.	Diam. (mm)	Wt. retained	% retained	% passing
3	0	0	0	100
1 1/2	312.33	312.33	11.49	88.51
3/4	663.40	975.73	35.89	64.11
3/8	511.96	1487.69	54.72	45.28
4	415.66	1903.35	70.01	29.99
8	297.89	2201.24	80.97	19.03
16	178.11	2379.35	87.52	12.48
30	149.00	2528.35	93.00	7.00
50	141.73	2670.08	98.22	1.78
100	33.21	2703.29	99.44	.56
200	8.80	2712.09	99.76	.24
PAN	6.46	2718.55	100.00	-0-

% passing = 100 - ∑ % retained.

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297; St. James, MO 65559
(314) 5-5695

RELATIVE DENSITY

MINIMUM AND MAXIMUM DENSITY DETERMINATIONS

DATE July 19, 1994

PROJECT Sullivan Landfill 4425.030

BORING NO. 1 SAMPLE NO. 1

CLASSIFICATION

MOLD NO. A MOLD DIAMETER, IN. = 6" WEIGHT OF MOLD, W_s , LB = 7486 g

VOLUME OF MOLD, V_m , CU FT = .09765 ft³ END AREA OF MOLD, A_m , SQ FT = 0.19635 ft²

t = Plate Thickness = 0.497"

MINIMUM DENSITY

Amplitude			0.004 5%	0.008 12%	0.012 20%	0.016 100%		
WEIGHT LB	MOLD (OR TARE) AND SOIL, DRY	g	W_s	12063.5	12097	12096	12106	
	MOLD (OR TARE)	g	W_m	7486	7486	7486	7486	
	SOIL, DRY	g	W_s	4577.5	4611	4610	4620	
MIN DRY DENSITY, LB/CU FT = W_s/V			pcf	γ_d	103.35	104.10	104.08	104.30
MIN DRY DENSITY, AVERAGE				104.0	LB/CU FT			

MAXIMUM DENSITY

METHOD USED

TRIAL NO:			1	2	3	4		
HEIGHT, IN.	LEFT DIAL READING	h_L	.076	0.121	0.217	.2835		
	RIGHT DIAL READING	h_R	.086	0.108	0.169	.3065		
	AVERAGE DIAL = $(h_L + h_R)/2$	h_{avg}	0.081	0.1145	0.1928	0.295		
	INITIAL DIAL READING	h_0						
	HEIGHT CHANGE = $h_0 - h_{avg} + t$	Δh	.578	.6115	0.6898	0.792		
VOL CU FT	VOLUME CHANGE = $(\Delta h)/12 = \Delta V_m$	ΔV	0.009458	0.01001	0.01129	0.1206		
	VOLUME OF SOIL = $V_m - \Delta V$	V	0.08819	0.08764	0.08636	0.08469		
WEIGHT LB	MOLD (OR TARE) AND SOIL, DRY	g	W_s	12063.5	12097	12096	12106	
	MOLD (OR TARE)	g	W_m	7486	7486	7486	7486	
	SOIL, DRY	g	W_s	4577.5	4611	4610	4620	
MAX DRY DENSITY, LB/CU FT = W_s/V			pcf	γ_d	114.43	115.99	117.68	120.27
MAX DRY DENSITY, AVERAGE				117.1	LB/CU FT			

REMARKS

TECHNICIAN J. Medows COMPUTED BY J. Medows CHECKED BY T. Cates


RELATIVE DENSITY

DATE July 19, 1994

PROJECT Sullivan Landfill 4425.030

BORING NO.

SAMPLE NO. 1



Graphical determination of relative density

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

J. Box 297;
(314) 265-5695

St. James, MO 65559

GRAIN SIZE ANALYSIS-MECHANICAL

Data Sheet 6

Project OBG Tech - Sullivan Landfill Job No. 4425.030

Location of Project _____ Boring No. _____ Sample No. 2

Description of Soil Sandy Gravel Depth of Sample 4"

Tested By Lance Stack Date of testing July 18, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 sieve	200
No. 4 sieve	500
3/4 in.	1500

Wt. of dry sample + container	2888.0
Wt. of container	221.8
Wt. of dry sample, W_s	2666.2

Sieve analysis and grain shape

Sieve no.	Diam. (mm)	Wt. retained	% retained	% passing
3	0	0	0	100
1 1/2	251.18	251.18	9.43	90.57
3/4	242.48	493.66	18.53	81.47
3/8	415.16	908.82	34.11	65.89
4	534.36	1443.18	54.16	45.84
8	431.88	1875.06	70.37	29.63
16	302.48	2177.54	81.72	18.28
30	245.99	2423.43	90.95	9.05
50	189.39	2612.82	98.05	1.95
100	38.28	2651.10	99.49	.51
200	8.54	2659.64	99.81	.19
PAN	5.02	2664.66	100.00	-0-

% passing = $100 - \sum$ % retained.

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. # 297;
(314) 635-5695

St. James, MO 65559

RELATIVE DENSITY

MINIMUM AND MAXIMUM DENSITY DETERMINATIONS

DATE July 19, 1994

PROJECT Sullivan Landfill 4425.030

BORING NO. 2 SAMPLE NO. 2

CLASSIFICATION

MOLD NO. A MOLD DIAMETER, IN. = 6" WEIGHT OF MOLD, W_m , LB = 7486 g.

VOLUME OF MOLD, V_m , CU FT = 0.09765 ft³ END AREA OF MOLD, A_m , SQ FT = 0.19635 ft²

t = Plate Thickness = 0.497"

MINIMUM DENSITY

Amplitude			0.004 5%	0.008 12%	0.012 20%	0.016 100%		
WEIGHT LB	MOLD (OR TARE) AND SOIL, DRY	g	W	12021	12055	12105	12089	
	MOLD (OR TARE)	g	W_m	7486	7486	7486	7486	
	SOIL, DRY	g	W_s	4535	4569	4619	4603	
MIN DRY DENSITY, LB/CU FT = W_s/V			pcf	γ_d	102.39	103.15	104.28	103.92
MIN DRY DENSITY, AVERAGE					103.44		LB/CU FT	

MAXIMUM DENSITY

METHOD USED

TRIAL NO:			1	2	3	4		
HEIGHT, IN.	LEFT DIAL READING	h_L	0.017	0.151	.137	0.1915		
	RIGHT DIAL READING	h_R	0.0115	0.196	.141	0.262		
	AVERAGE DIAL = $(h_L + h_R)/2$	h_{avg}	0.01425	0.1735	.139	0.2267		
	INITIAL DIAL READING	h_0						
	HEIGHT CHANGE = $h_{avg} + t$	Δh	0.51125	0.693	0.636	0.7237		
VOL CU FT	VOLUME CHANGE = $(\Delta h/12) \times A_m$	Δv	0.008365	0.01134	0.010406	0.01184		
	VOLUME OF SOIL = $V_m - \Delta v$	v	0.08928	0.8631	0.8724	0.08581		
WEIGHT LB	MOLD (OR TARE) AND SOIL, DRY	g	W	12021	12055	12105	12089	
	MOLD (OR TARE)	g	W_m	7486	7486	7486	7486	
	SOIL, DRY	g	W_s	4535	4569	4619	4603	
MAX DRY DENSITY, LB/CU FT = W_s/v			pcf	γ_d	111.98	116.71	116.72	118.26
MAX DRY DENSITY, AVERAGE					117.2		LB/CU FT	

REMARKS Trial 1 data not used in average due to precision.

TECHNICIAN J. Medows COMPUTED BY J. Medows CHECKED BY _____


RELATIVE DENSITY

DATE July 19, 1994

PROJECT Sullivan Landfill 4425.030

BORING NO _____

SAMPLE NO. 2



Graphical determination of relative density

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

Box 297;
(314) 265-5695

St. James, MO 65559

GRAIN SIZE ANALYSIS-MECHANICAL

Data Sheet 6

Project OBG Tech - Sullivan Landfill Job No. 4425.030

Location of Project _____ Boring No. _____ Sample No. 3

Description of Soil Sandy Gravel Depth of Sample 4"

Tested By Lance Stack Date of testing July 18, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 sieve	200
No. 4 sieve	500
3/4 in.	1500

Wt. of dry sample + container	2708
Wt. of container	208.3
Wt. of dry sample, W _s	2499.7

Sieve analysis and grain shape

Sieve no.	Diam. (mm)	Wt. retained	% retained	% passing
3	0	0	0	100
1 1/2	52.50	52.50	2.1	97.90
3/4	689.12	741.62	29.67	70.33
3/8	557.28	1298.90	51.97	48.03
4	445.83	1744.73	69.80	30.20
8	299.10	2043.83	81.77	18.23
16	188.79	2232.62	89.32	10.68
30	149.83	2382.45	95.32	4.68
50	79.94	2462.39	98.52	1.48
100	21.21	2483.60	99.36	.64
200	7.70	2491.30	99.67	.33
PAN	8.18	2499.48	100.00	-0-

% passing = 100 - ∑ % retained.

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. 297;
(314) 265-5695

St. James, MO 65559

RELATIVE DENSITY

MINIMUM AND MAXIMUM DENSITY DETERMINATIONS

DATE July 19, 1994

PROJECT Sullivan Landfill 4425.030

BORING NO. 3

SAMPLE NO. 3

CLASSIFICATION

MOLD NO. A MOLD DIAMETER, IN. = 6" WEIGHT OF MOLD, w_m , LB = 7486 g.

VOLUME OF MOLD, v_m , CU FT = 0.09765 ft^3 END AREA OF MOLD, A_m , SQ FT = 0.19635 ft^2

t = Plate Thickness = 0.497"

MINIMUM DENSITY

Amplitude				0.004 5%	0.008 12%	0.012 20%	0.016 100%
WEIGHT LB	MOLD (OR TARE) AND SOIL, DRY	g	w	11841	11846	11816	11788
	MOLD (OR TARE)	g	w_m	7486	7486	7486	7486
	SOIL, DRY	g	w_s	4355	4360	4330	4302
MIN DRY DENSITY, LB/CU FT = w_s/v		pcf	γ_d	98.32	98.43	97.76	97.13
MIN DRY DENSITY, AVERAGE				97.9 LB/CU FT			

MAXIMUM DENSITY

METHOD USED

TRIAL NO:			1	2	3	4	
HEIGHT, IN.	LEFT DIAL READING	h_L	-0.016	0.199	0.310	.375	
	RIGHT DIAL READING	h_R	0.62	0.104	0.301	.219	
	AVERAGE DIAL = $(h_L + h_R)/2$	h_{avg}	0.023	0.1515	0.3055	0.297	
	INITIAL DIAL READING	h_0					
	HEIGHT CHANGE = $h_{avg} + t$	Δh	0.5200	0.6485	0.8025	0.7940	
VOL CU FT	VOLUME CHANGE = $(\Delta h/12) \times A_m$	Δv	0.008509	0.01061	0.01313	0.01299	
	VOLUME OF SOIL = $v_m - \Delta v$	v	0.08914	0.08704	0.8452	0.08466	
WEIGHT LB	MOLD (OR TARE) AND SOIL, DRY	g	w	11841	11846	11816	11788
	MOLD (OR TARE)	g	w_m	7486	7486	7486	7486
	SOIL, DRY	g	w_s	4355	4360	4330	4302
MAX DRY DENSITY, LB/CU FT = w_s/v		pcf	γ_d	107.71	110.44	112.95	112.03
MAX DRY DENSITY, AVERAGE				110.8 LB/CU FT			

REMARKS

TECHNICIAN J. Medows

COMPUTED BY J. Medows

CHECKED BY

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. 297;
(314) 265-5635

St. James, MO 65559


RELATIVE DENSITY

PROJECT Sullivan Landfill 4425.030

DATE July 19, 1994

BORING NO _____

SAMPLE NO. 3



Graphical determination of relative density

MIDWEST TESTING & ENVIRONMENTAL SERVICES

A STACK & ASSOCIATES COMPANY

Environmental
Site Assessment
Laboratory Testing
Wastewater
Soil
Pollutants

Materials Testing
Asphalt
Concrete
Soils
Drive Cylinder
Nuclear
Densometer
Sand Cone

Site Sampling
Industrial
Leakage Testing
Percolation Tests
Permeability Tests
Soils
Water

PERMEABILITY RESULTS

Sample	Moisture Content (%)	Dry Density (lb/ft ³)	Permeability "K" (cm/sec)
1	6.4	105	358 x 10 ⁻⁴
1	6.1	110.3	377 X 10 ⁻⁴
2	7.0	106.3	340 X 10 ⁻⁴
2	6.6	116.5	321 X 10 ⁻⁴
3	7.9	105.2	401 X 10 ⁻⁴
3	7.7	116.3	357 x10 ⁻⁴

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL

Project: Sullivan Landfill Closure
 Location of Project: Sullivan
 Description of Soil: Sandy Gravel
 Tested By: Lance Stack

Job No. 4425.030
 Boring No. _____ Sample No. 4
 Depth of Sample _____
 Date of Testing August 12, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	2887.5
Wt. of container	210.76
Wt. of dry sample, W _s	2676.74

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulative Wt. retained	Accumulative % retained	% passing
3	0	0	0	100
1 1/2	0	0	0	100
3/4	553.91	553.91	20.73	79.27
3/8	623.96	1177.87	44.07	55.93
4	614.25	1792.12	67.05	32.95
8	402.35	2194.47	82.11	17.89
16	192.93	2387.40	89.33	10.67
30	128.18	2515.58	94.12	5.88
50	111.25	2626.83	98.29	1.71
100	34.05	2660.88	99.56	.44
200	5.84	2666.72	99.78	.22
PAN	5.92	2672.64	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL

Project: Sullivan Landfill Closure

Job No. 4425.030

Location of Project: Sullivan

Boring No. _____ Sample No. 5

Description of Soil: Sandy Gravel

Depth of Sample _____

Tested By: Lance Stack

Date of Testing August 12, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	2167.5
Wt. of container	207.81
Wt. of dry sample, W_s	1959.69

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulative Wt. retained	Accumulative % retained	% passing
3	0	0	0	100
1 1/2	112.07	112.07	5.72	94.28
3/4	231.53	343.6	17.54	82.46
3/8	435.62	779.22	39.78	60.22
4	432.45	1211.67	61.86	38.14
8	309.96	1521.63	77.69	22.31
16	175.82	1697.45	86.67	13.33
30	126.63	1824.08	93.13	6.87
50	97.68	1921.76	98.12	1.88
100	26.48	1948.24	99.47	.53
200	4.38	1952.62	99.69	.31
PAN	5.98	1958.60	100	0

% passing = 100 -- \sum % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

A STACK & ASSOCIATES COMPANY

Environmental
Site Assessment
Laboratory Testing
Wastewater
Soil
Pollutants

Materials Testing
Asphalt
Concrete
Soils
Drive Cylinder
Nuclear
Densometer
Sand Cone

Site Sampling
Industrial
Leakage Testing
Percolation Tests
Permeability Tests
Soils
Water

PERMEABILITY RESULTS

<u>Sample</u>	<u>Moisture Content</u> (%)	<u>Dry Density</u> (lb/ft ³)	<u>Permeability</u> "K" (cm/sec)
4	4.7	105	270 x 10 ⁻⁴
5	5.9	105	264 X 10 ⁻⁴

IN-PLACE DENSITY DATA

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan, MO Landfill Closure

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2618	562
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST July 18 19 94

WEATHER 85 ° Partly Sunny

TESTED BY: J. Medows

CHECKED BY: T. Cates

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	1	1	1	2	2	2	3	3	3	
OFFSET										
ELEVATION	12"	12"	12"	12"	12"	12"	12"	12"	12"	
MODE & DEPTH	4"	4"	4"	4"	4"	4"	4"	4"	4"	
DENS. CNT.	4091	4315	4053	4057	3945	3870	3914	3905	3750	
WET DENS.	111.1	108.6	111.6	111.5	112.8	113.7	113.2	113.3	115.2	
MSTRE. CNT.	76	76	80	89	80	86	91	93	97	
MOISTURE	6.2	6.2	6.6	7.6	6.6	7.3	7.8	8.0	8.5	
DRY DENS.	105.0	102.4	104.9	103.8	106.2	106.4	105.3	105.2	106.7	
% MOISTURE	5.9	6.0	6.3	7.3	6.2	6.8	7.4	7.6	8.0	
STD. DENS.										
OPT. MSTR.										
% COMP.										
MSTRE. CORR.										
PROCTOR NO.										
% REQUIRED										


REMARKS There is no Proctor for this material.

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft3



REPLACE DIRT 17' DIA
BY NEW 36" DIA GALV
E 2 - 160'
N 2093
E 2782
CAUTION UNDERGROUND

STORAGE
LEAD-OUT
SEE STA.
10' HOLE
SEE STA.

ACCESS ROAD PL
E 2 - 160'
N 2093
E 2782

ACCESS ROAD PL
E 2 - 160'
N 2093
E 2782

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan, MO Landfill Closure

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2607	556
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST July, 27 19 94
 WEATHER 70 °Partly Cloudy
 TESTED BY: J. Medows
 CHECKED BY: T. Cates

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	10	11	12	13	14	15	16			
OFFSET										
ELEVATION	12"	12"	12"	12"	12"	12"	12"			
MODE & DEPTH	Norm/4"	Norm/4"	Norm/4"	Norm/4"	Norm/4"	Norm/4"	Norm/4"			
DENS. CNT.	4427	3826	4284	4182	4288	3630	3779			
WET DENS.	109.4	114.0	108.7	109.8	108.7	116.4	114.5			
MSTRE. CNT.	73	92	85	84	86	123	118			
MOISTURE	5.9	8.0	7.3	7.2	7.4	11.5	10.9			
DRY DENS.	103.5	106.0	101.4	102.7	101.3	104.9	103.5			
% MOISTURE	5.7	7.6	7.2	7.0	7.3	11.0	10.6			
STD. DENS.										
OPT. MSTR.										
% COMP.										
MSTRE. CORR.										
PROCTOR NO.										
% REQUIRED										

REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
 SURFACE MOISTURE - DENSITY
 GAUGE

SERIAL NUMBER 13769
 CALIBRATION DATE 14 DEC 93
 NRC LICENSE 24-24708-01
 AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1			
2			
3			
4			
5			
6			
7			
8			
9			

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297; St. James, MO 65559
(314) 265-5695

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2603	567
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST August 3, 19 94

WEATHER 90 ° Sunny

TESTED BY: Jeff Medows

CHECKED BY: Terris Cates

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	17	18	19	20	21	22	23	24	25	26
OFFSET										
ELEVATION	12"	12"	12"	12"	12"	12"	12"	12"	12"	12"
MODE & DEPTH	4"	4"	4"	4"	4"	4"	4"	4"	4"	4"
DENS. CNT.	4760	4078	4469	3490	3474	4200	4215	4083	4130	4011
WET DENS.	103.7	110.9	106.7	118.1	118.5	109.5	109.4	111.0	110.4	111.8
MSTRE. CNT.	78	98	83	140	106	95	85	74	75	80
MOISTURE	6.3	8.5	6.9	13.1	9.4	8.2	7.1	5.9	6.0	6.6
DRY DENS.	97.4	102.4	99.8	105.0	109.1	101.3	102.3	105.1	104.4	105.2
% MOISTURE	6.5	8.3	6.9	12.5	8.6	8.1	6.9	5.6	5.8	6.2
STD. DENS.										
OPT. MSTR.										
% COMP.										
MSTRE. CORR.										
PROCTOR NO.										
% REQUIRED										

REMARKS In Place Gravel/Gas Vent Layer.

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft3
1			
2			
3			
4			
5			
6			
7			
8			
9			

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2603	567
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST August 3, 19 94
 WEATHER 90 ° Sunny
 TESTED BY: Jeff Medows
 CHECKED BY: Terris Cates

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	27	28								
OFFSET										
ELEVATION	12"	12"								
MODE & DEPTH	4"	4"								
DENS. CNT.	4259	4103								
WET DENS.	108.9	110.8								
MSTRE. CNT.	84	67								
MOISTURE	7.0	5.1								
DRY DENS.	101.9	105.6								
% MOISTURE	6.9	4.9								
STD. DENS.										
OPT. MSTR.										
% COMP.										
MSTRE. CORR.										
PROCTOR NO.										
% REQUIRED										

REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
 SURFACE MOISTURE - DENSITY
 GAUGE

SERIAL NUMBER 13769
 CALIBRATION DATE 14 DEC 93
 NRC LICENSE 24-24708-01
 AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1			
2			
3			
4			
5			
6			
7			
8			
9			

TOPOGRAPHIC SURVEY DATA

GAS VENT LAYER ELEVATIONS
GASVENT.TXT

00302,3100.15239,2600.21887,913.14175,7	LATHE
00304,3000.02910,2599.76544,916.26327,7	LATHE
00248,3099.26917,2499.89818,916.28741,7	LATHE
00250,2999.84758,2499.94484,919.61800,7	LATHE
00284,2650.05035,2550.19238,909.35706,7	LATHE
00286,2750.00598,2549.92602,912.05181,7	LATHE
00288,2849.96503,2550.14694,915.22015,7	LATHE
00234,2849.99403,2450.03534,917.73155,7	LATHE
00232,2750.00298,2450.02961,914.76245,7	LATHE
00230,2649.75896,2450.08158,913.42291,7	LATHE
00172,2450.07649,2350.07168,912.04631,7	LATHE
00174,2549.89445,2349.93760,914.66901,7	LATHE
00015,2749.75275,2049.94274,921.05232,7	LATHE
00013,2649.87148,2049.98928,918.38143,7	LATHE
00011,2550.06661,2049.97853,916.44753,7	LATHE
00066,2550.10757,2150.00937,919.29812,7	LATHE
00068,2649.97466,2150.02732,921.90153,7	LATHE
00070,2749.99870,2150.00109,920.23593,7	LATHE
00124,2749.96541,2250.08883,918.41155,7	LATHE
00122,2649.95168,2249.98935,918.89289,7	LATHE
00120,2549.90650,2249.96414,917.85524,7	LATHE
00176,2650.17449,2350.08689,916.30876,7	LATHE
00178,2749.96095,2350.15814,917.17236,7	LATHE
00180,2850.01444,2350.20660,919.67106,7	LATHE
00194,3100.13652,2399.97000,918.36891,7	LATHE
00196,2999.84594,2400.08988,922.07064,7	LATHE
00140,3099.98247,2300.07995,918.3619,7	LATHE
00142,2999.91274,2299.95712,923.67876,7	LATHE
00144,2900.28533,2299.80964,923.45797,7	LATHE
00086,3099.93208,2199.90208,916.94872,7	LATHE
00088,3000.07828,2199.79238,921.87592,7	LATHE
00033,2999.93427,2099.94828,920.04639,7	LATHE
00311,2650.01211,2600.03473,906.77502,7	LATHE
00313,2549.99608,2600.00392,901.13474,7	LATHE
00259,2549.85862,2500.04378,908.27880,7	LATHE
00257,2649.92631,2500.00958,911.17439,7	LATHE
00261,2449.95220,2500.01859,905.10687,7	LATHE
00315,2450.02155,2600.00416,895.12614,7	LATHE
00263,2350.16203,2499.84953,903.47491,7	LATHE
00321,2150.04066,2599.99424,892.03896,7	LATHE
00319,2249.89905,2600.18202,896.76034,7	LATHE
00375,2150.07143,2699.92274,883.26753,7	LATHE
00373,2250.01364,2699.76816,880.22529,7	LATHE
00317,2349.98093,2599.99668,897.18938,7	LATHE
00265,2250.00535,2500.05124,900.73427,7	LATHE
00267,2149.98698,2500.05738,894.88218,7	LATHE
00207,2450.01831,2400.01762,909.77409,7	LATHE
00209,2350.04239,2400.08076,907.02559,7	LATHE
00211,2250.01490,2400.11844,902.85912,7	LATHE
00213,2149.97366,2400.09929,893.07482,7	LATHE
00153,2450.10793,2300.07592,913.55974,7	LATHE
00155,2349.98731,2299.98014,909.95971,7	LATHE
00157,2250.00776,2300.06143,904.28487,7	LATHE
00159,2150.01061,2299.97712,892.96260,7	LATHE
00099,2450.02922,2200.01138,915.49205,7	LATHE
00101,2350.10613,2200.05286,911.95868,7	LATHE
00103,2250.01102,2200.02267,907.18013,7	LATHE
00105,2150.11059,2199.87805,898.02057,7	LATHE
00052,2050.11397,2100.01707,891.43476,7	LATHE
00050,2149.84117,2099.92565,902.30081,7	LATHE
00048,2250.04582,2099.96107,908.31231,7	LATHE

00044,2449.93979,2100.01073,914.67794,7

LATHE

HYDRAULIC BARRIER LAYER

- A. LABORATORY SOIL TEST DATA
- B. IN-PLACE SOIL DENSITY DATA
- C. TOPOGRAPHIC SURVEY DATA

LABORATORY SOIL TEST DATA

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL

Project: OBG Tech. Services Job No. 4425.030
 Location of Project: Sullivan Landfill Boring No. _____ Sample No. 1
 Description of Soil: Red Clay Depth of Sample _____
 Tested By: John Marshall Date of Testing: 8-17-94

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

"Wet Sieve"

Wt. of dry sample + container	2295.17
Wt. of container	210.97
Wt. of dry sample, W _s	2084.20

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	17.20	17.20	82	99.2
3/8	25.21	42.41	2.03	97.97
4	38.17	80.58	3.86	96.14
10	30.45	111.03	5.32	94.68
20	26.96	137.99	6.62	93.38
40	18.74	156.73	7.52	92.48
60	16.14	172.87	8.29	91.71
140	15.98	188.85	9.06	90.94
200	2.98	191.83	9.20	90.80
PAN	1893.23	2085.06	100	0

% passing = 100 - Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;


P.O. Box 297; St. James, MO 65559
(314) 265-5695

ATTERBERG LIMITS DETERMINATION

Project OBG Tech. Services Job No. 4425.030
 Location of Project Sullivan Landfill Boring No. _____ Sample No. 1
 Description of Soil Red Clay
 Depth of Sample _____ Tested By TLC Date 8-16-94

Liquid Limit Determination

Can no.	A4	1	10	3		
Wt. of wet soil + can	50.52	48.88	51.10	48.79		
Wt. of dry soil + can	45.27	43.87	45.33	43.49		
Wt. of can	31.44	32.16	32.16	32.43		
Wt. of dry soil	13.83	11.71	13.17	11.06		
Wt. of moisture	5.25	5.01	5.77	5.30		
Water content, w%	37.96	42.80	43.80	47.9		
No. of blows, N	36	29	23	13		



Flow index $F_i =$ _____
 Liquid Limit = 44
 Plastic limit = 18
 Plasticity index $I_p =$ 26

Plastic Limit Determination			
Can no.	G	A	
Wt. of wet soil + can	21.03	20.88	
Wt. of dry soil + can	20.20	20.08	
Wt. of can	15.54	15.64	
Wt. of dry soil	4.66	4.44	
Wt. of moisture	.83	.80	
Water content, w% = w_p	17.8	18.0	

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559


COMPACTION TEST

Project OBG Tech. Services Job No. 4425.030
 Location of Project Sullivan Landfill Boring No. _____ Sample No. 1
 Description of Soil Red Clay
 Test Performed By John Marshall Date of Test 8-17-94
 Blows/Layer 25 No. of Layers 3 Wt. of Hammer 5.5 lb
 Mold dimensions: Diam. .33 ft. Ht. .38 ft. Vol. .0333 cu ft.

Water Content Determination

Sample no.	1		2		3		4		5		6	7
Moisture can no	10	D2	12	B2	FR	A2	F	T	C1	A1		
Wt. of can + wet soil	996.37	1173.45	820.65	959.01	994.96	949.09	1119.72	1110.96	947.90	924.75		
Wt. of can + dry soil	912.56	1045.10	707.46	826.53	830.51	789.24	940.03	938.59	766.05	763.58		
Wt. of water	83.81	128.35	113.19	132.48	164.45	159.85	179.69	172.37	181.85	171.17		
Wt. of can	344.92	207.95	87.52	92.24	91.01	89.30	191.63	191.63	87.57	91.02		
Wt. of dry soil	567.64	837.15	619.94	734.29	739.50	699.94	748.40	746.96	678.48	662.56		
Water content, w%	14.8	15.3	18.2	18.0	22.2	22.8	24.0	23.1	26.8	25.8		

Density Determination					
Assumed water content	16	18	22	24	25
Water content, w%	15.0	18.1	22.5	23.6	26.3
Wt. of soil + mold	3699.7	3876.5	3929.0	3925.5	3905.7
Wt. of mold	2074	2074	2074	2074	2074
Wt. of soil in mold	1625.70	1802.50	1855.00	1851.50	1831.70
Wet density, pcf	107.54	119.24	122.71	122.48	121.2
Dry density, pcf	93.51	101.0	100.2	99.1	95.96



Optimum moisture = 20.0 %

Maximum dry density = 102.3 pcf

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL

Project: Sullivan Landfill Closure

Job No. 4425.030

Location of Project: Sullivan

Boring No. _____ Sample No. 2

Description of Soil: Brown Clay

Depth of Sample _____

Tested By: John Marshall

Date of Testing August 9, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

"Dry Sieve"

Wt. of dry sample + container	2112.8
Wt. of container	345.0
Wt. of dry sample, W _s	1767.8

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulative Wt. retained	Accumulative % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	.8	.8	.04	99.96
4	31.2	32	1.8	98.2
10	170	202	11.4	88.6
20	563	765	43.3	56.7
40	383	1148	65.0	35.0
60	176	1321	74.8	25.2
140	186	1507	85.3	14.7
200	88	1595	90.3	9.7
PAN	171	1766	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559


COMPACTION TEST

Project OBG Tech. Services Job No. 4425.030
 Location of Project Sullivan Landfill Boring No. _____ Sample No. 2
 Description of Soil Clay
 Test Performed By John Marshall Date of Test August 5, 1994
 Blows/Layer 25 No. of Layers 3 Wt. of Hammer 5.5 lb
 Mold dimensions: Diam. .33 ft. Ht. .38 ft. Vol. .0333 cu ft.

Water Content Determination

Sample no.	1		2		3		4		5	6	7
Moisture can no	208	210	B1	A1	FR	AZ	G	D			
Wt. of can + wet soil	812.30	688.04	1001.60	916.00	878.66	853.25	1153.10	903.96			
Wt. of can + dry soil	703.70	601.00	886.66	822.24	768.54	739.15	1010.55	787.60			
Wt. of water	108.60	87.04	114.94	93.76	110.12	114.10	142.55	116.36			
Wt. of can	207.83	210.82	207.90	212.66	91.01	89.30	222.94	221.24			
Wt. of dry soil	495.87	390.18	678.76	609.58	677.53	649.85	787.61	566.36			
Water content, w%	21.9	22.3	16.9	15.4	16.2	17.6	18.1	20.5			

Density Determination				
Assumed water content	23%	16%	18%	20%
Water content, w%	22.1	16.2	16.9	19.3
Wt. of soil + mold (Kg)	3934.7	3851.3	3855.0	3909.3
Wt. of mold (Kg)	2076	2076	2076	2076
Wt. of soil in mold (kg)	1858.7	1775.3	1779.0	1833.3
Wet density, pcf	122.95	117.4	117.7	121.3
Dry density, pcf	100.7	101.0	100.7	101.7



Optimum moisture = 19.9 %

Maximum dry density = 101.8 pcf

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL

Project: Sullivan Landfill Closure

Job No. 4425.030

Location of Project: Sullivan

Boring No. _____ Sample No. 3

Description of Soil: Brown Silt Clay

Depth of Sample _____

Tested By: Lance Stack

Date of Testing August 10, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

"Dry Sieve"

Wt. of dry sample + container	2824.5
Wt. of container	346.51
Wt. of dry sample, W _s	2477.99

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulative Wt. retained	Accumulative % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	1.40	1.40	.058	99.94
4	197.90	199.30	8.07	91.93
10	760.40	959.7	38.87	61.13
20	539.93	1499.63	60.74	39.26
40	361.69	1861.32	75.39	24.61
60	177.59	2038.91	82.58	17.42
140	192.92	2231.83	90.40	9.6
200	96.18	2328.01	94.29	5.71
PAN	140.94	2468.95	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL

Project: OBG Tech. Services

Job No. 4425.030

Location of Project: Sullivan Landfill

Boring No. _____ Sample No. 3

Description of Soil: Brown Silt Clay

Depth of Sample _____

Tested By: John Marshall

Date of Testing: 8-16-94

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

"Wet Sieve"

Wt. of dry sample + container	2413.31
Wt. of container	210.99
Wt. of dry sample, W _s	2202.32

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	0
1	0	0	0	0
3/4	0	0	0	0
3/8	24.92	24.92	1.13	98.87
4	66.76	91.68	4.16	95.84
10	61.15	152.83	6.94	93.06
20	38.10	190.93	8.67	91.33
40	29.05	219.98	9.99	90.01
60	21.67	241.65	10.98	89.02
140	21.35	263.00	11.95	88.05
200	4.29	267.29	12.14	87.86
PAN	1933.90	2201.19	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559


COMPACTION TEST

Project Sullivan Landfill Closure Job No. 4425.030
 Location of Project Sullivan Boring No. _____ Sample No. 3
 Description of Soil Brown Silt Clay
 Test Performed By Lance Stack Date of Test August 10, 1994
 Blows/Layer 25 No. of Layers 3 Wt. of Hammer 5.5 lb
 Mold dimensions: Diam. .33 ft. Ht. .38 ft. Vol. .0333 cu ft.

Water Content Determination

Sample no.	1	2	3	4	5	6	7
Moisture can no	D4 (FR) A2	8	5	12	B2	P	Z
Wt. of can + wet soil	796.37	793.21	352.4	382.94	664.97	634.91	367.18
Wt. of can + dry soil	637.03	640.34	314.16	339.97	552.13	528.76	334.87
Wt. of water	159.34	152.87	38.24	42.97	112.84	106.15	32.31
Wt. of can	91.05	89.62	123.10	123.33	87.57	92.27	149.52
Wt. of dry soil	545.98	550.72	191.06	216.64	464.56	436.49	185.35
Water content, w%	29.2	27.8	20.0	19.8	24.3	24.3	17.4

Density Determination				
Assumed water content	27	21	24	18
Water content, w%	28.5	19.9	24.3	17.2
Wt. of soil + mold (Kg)	3.858	3.875	3.940	3.782
Wt. of mold (Kg)	2.074	2.074	2.074	2.074
Wt. of soil in mold (kg)	1.784	1.801	1.8997	1.708
Wet density, pcf	117.99	119.12	125.64	112.96
Dry density, pcf	91.82	99.35	101.08	96.38



Optimum moisture = 22.7 % Maximum dry density = 101.6 pcf

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG Tech. Services
 Location of Project: Sullivan Landfill
 Description of Soil: Yellow Gray Clay
 Tested By: Larry Harmon

Job No. 4425.030
 Boring No. _____ Sample No. 4
 Depth of Sample _____
 Date of Testing 8-29-94

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	2591.17
Wt. of container	222.01
Wt. of dry sample, W _s	2369.16

WET SIEVE

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	0	0	0	100
4	4.08	4.08	.17	99.83
10	423.30	427.38	18.03	81.97
20	617.19	1044.57	44.06	55.94
40	378.90	1423.47	60.04	39.96
60	161.34	1584.81	66.85	33.15
140	186.55	1771.36	74.72	25.28
200	87.94	1859.30	78.43	21.57
PAN	511.43	2370.73	100	0

% passing = 100 - Σ % retained

COMPACTION TEST

Data Sheet 9


Project OBG Tech. Services Job No. 4425.030
 Location of Project Sullivan Landfill Boring No. _____ Sample No. 4
 Description of Soil Yellow Gray Clay
 Test Performed By Larry Harmon Date of Test 8-29-94
 Blows/Layer 25 No. of Layers 3 Wt. of Hammer 5.5 lb
 Mold dimensions: Diam. 0.33 ft Ht. 0.38 ft Vol. 0.03333 cu ft

Water Content Determination

Sample no.	1		2		3		4		5		6
Moisture can no.	12	FR	A2	F	B2	T	10	D	12	B2	
Wt. of can + wet soil	956.28	687.16	836.37	938.41	917.71	1024.73	1273.99	1043.67	832.74	893.07	
Wt. of can + dry soil	828.34	596.26	701.16	805.32	760.05	862.80	1072.38	864.06	646.94	651.09	
Wt. of water	127.94	90.90	135.21	133.09	157.66	161.93	201.61	179.61	190.75	201.38	
Wt. of can	87.50	91.04	98.25	151.60	92.34	191.61	344.77	221.62	68.73	92.23	
Wt. of dry soil	740.84	505.22	602.91	613.72	667.71	671.19	727.61	642.44	558.26	559.46	
Water content, w%	17.3	18.0	22.4	21.7	23.6	24.1	27.7	28.0	34.2	33.6	

Density Determination

Assumed water content	18	20	22	25	32
Water content, w%	17.6	22.0	23.8	27.8	33.9
Wt. of soil + mold Kg	3.545	3.581	3.738	3.829	3.715
Wt. of mold Kg	2.066	2.066	2.066	2.066	2.066
Wt. of soil in mold Kg	1.479	1.515	1.672	1.763	1.649
Wet density, pcf	97.82	100.2	110.6	116.6	109.1
Dry density γ_d , pcf	83.2	82.1	89.3	91.2	81.5



Optimum moisture = 26.3 % Maximum dry density = 91.8 pcf

MIDWEST TESTING & ENVIRONMENTAL SERVICES

A STACK & ASSOCIATES COMPANY

Environmental
Site Assessment
Laboratory Testing
Wastewater
Soil
Pollutants

Materials Testing
Asphalt
Concrete
Soils
Drive Cylinder
Nuclear
Densometer
Sand Cone

Site Sampling
Industrial
Leakage Testing
Percolation Tests
Permeability Tests
Soils
Water

SULLIVAN LANDFILL CLOSURE HYDRAULIC BARRIER PERMEABILITY RESULTS

<u>Clay Sample</u>	<u>Moisture Content (%)</u>	<u>Permeability "K" (cm/sec)</u>
4	22.9	2.8×10^{-8}

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG Tech. Services

Job No. 4425.030

Location of Project: _____

Boring No. _____ Sample No. 5

Description of Soil Reddish Brown Clay

Depth of Sample _____

Tested By Larry G. Harmon

Date of Testing 9-16-94

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

WET SIEVE

Wt. of dry sample + container	2123.63
Wt. of container	343.58
Wt. of dry sample, W _s	1780.05

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	24.3	24.3	1.36	98.64
3/4	0	24.3	1.36	98.64
3/8	17.2	41.5	2.32	97.68
4	82.2	123.7	6.92	93.08
10	253.6	377.3	21.12	78.88
20	317.7	695.0	38.90	61.10
40	284.7	979.7	54.84	45.16
60	171.8	1,151.5	64.45	35.55
140	144.2	1,295.7	72.52	27.48
200	29.3	1,325.0	74.16	25.84
PAN	461.6	1,786.6	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

COMPACTION TEST


Project OBG Tech. Services Job No. 4425.030
 Location of Project Sullivan Landfill Boring No. _____ Sample No. 5
 Description of Soil Reddish Brown Clay
 Test Performed By Larry G. Harman Date of Test 9-16-94
 Blows/Layer 25 No. of Layers 3 Wt. of Hammer 5.5 lb
 Mold dimensions: Diam. .33 ft Ht. .38 ft Vol. .0333 cu ft

Water Content Determination

Sample no.	1	2	3	4	5	6				
Moisture can no.	T	F	FR	12	10	1	F	T	B	D
Wt. of can + wet soil	985.76	897.16	990.85	851.53	1130.69	1244.44	1132.65	1132.90	1098.75	1155.46
Wt. of can + dry soil	880.73	802.54	852.43	737.70	998.00	1064.80	983.42	984.21	919.28	957.86
Wt. of water	105.03	94.62	138.42	113.83	132.69	179.64	149.23	148.69	179.47	197.60
Wt. of can	191.60	191.59	90.99	87.71	344.87	210.82	191.60	191.71	222.94	221.37
Wt. of dry soil	689.13	610.95	759.44	649.99	653.13	853.98	791.82	792.50	696.34	736.49
Water content, w%	15.2	15.5	18.2	17.5	20.3	21.0	19.8	18.8	25.77	26.83

Density Determination

Assumed water content	14.5	18	20	22	24
Water content, w%	15.35	17.85	20.65	18.8	26.3
Wt. of soil + mold	3580.5	3744	3890	3961	3882
Wt. of mold	2066	2066	2066	2066	2066
Wt. of soil in mold	1514.5	1678	1824	1895	1816
Wet density, pcf	100.2	110.98	120.64	125.36	120.1
Dry density γ_d , pcf	86.9	94.2	100.0	105.52	95.1



MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695


St. James, MO 65559

ATTERBERG LIMITS DETERMINATION

Project OBG Technical Services Job No. 4425.030
 Location of Project Sullivan Landfill Boring No. _____ Sample No. 5
 Description of Soil Reddish Brown Clay
 Depth of Sample _____ Tested By Larry G. Harmon Date 9-16-94

Liquid Limit Determination

Can no.	A	B	C	E	F	
Wt. of wet soil + can	30.9	33.42	35.37	33.12	34.05	
Wt. of dry soil + can	26.22	27.86	29.04	27.24	27.74	
Wt. of can	15.59	15.47	15.63	15.63	15.41	
Wt. of dry soil	10.63	12.39	13.41	11.61	12.33	
Wt. of moisture	4.68	5.56	6.33	5.88	6.31	
Water content, w%	44.0	44.9	47.2	50.65	51.2	
No. of blows, N	63	37	25	24	14	



Flow index $F_i =$ _____
 Liquid Limit = 48
 Plastic limit = 25
 Plasticity index $I_p =$ 23

Plastic Limit Determination			
Can no.	<u>6</u>	<u>B2</u>	
Wt. of wet soil + can	<u>20.96</u>	<u>39.75</u>	
Wt. of dry soil + can	<u>19.89</u>	<u>38.20</u>	
Wt. of can	<u>15.47</u>	<u>32.06</u>	
Wt. of dry soil	<u>4.42</u>	<u>6.14</u>	
Wt. of moisture	<u>1.07</u>	<u>1.55</u>	
Water content, w% = w_p	<u>24.2</u>	<u>25.2</u>	

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBL TECHNICAL SERVICES Job No. 4425.030
 Location of Project: SULLIVAN LANDFILL Boring No. _____ Sample No. 6
 Description of Soil: ORANGE GRAY CLAY Depth of Sample _____
 Tested By: LARRY G. HARMON Date of Testing: SEPTEMBER 30, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

"WET SIEVE"

Wt. of dry sample + container	2297.30
Wt. of container	210.83
Wt. of dry sample, W _s	2086.47

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	14.58	14.58	.70	99.30
3/8	55.36	69.94	3.35	96.65
4	110.99	180.93	8.67	91.33
10	122.24	303.17	14.53	85.47
20	76.42	379.59	18.19	81.81
40	59.49	439.08	21.04	78.96
60	97.62	536.70	25.71	74.29
140	113.98	650.68	31.18	68.82
200	52.55	703.23	33.69	66.31
PAN	1383.94	2087.17	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695


St. James, MO 65559

ATTERBERG LIMITS DETERMINATION

Project DBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project SULLIVAN LANDFILL Boring No. _____ Sample No. 6
 Description of Soil ORANGE GRAY CLAY
 Depth of Sample _____ Tested By TERRIS CATES Date SEPT. 30, 1994

Liquid Limit Determination

Can no.	C	G	E	D	B-2	B
Wt. of wet soil + can	29.81	30.61	29.88	29.40	55.49	30.48
Wt. of dry soil + can	26.30	26.91	26.37	25.95	49.36	26.53
Wt. of can	15.63	15.47	15.64	15.53	32.06	15.59
Wt. of dry soil	10.67	11.44	10.73	10.42	17.30	10.94
Wt. of moisture	3.51	3.70	3.51	3.45	6.13	3.95
Water content, w%	32.90	32.34	32.71	33.11	35.48	36.11
No. of blows, N	46	33	25	30	17	20



Flow index F_i = _____
 Liquid Limit = 34
 Plastic limit = 16
 Plasticity index I_p = 18

Plastic Limit Determination				
Can no.	A	F		
Wt. of wet soil + can	24.67	25.73		
Wt. of dry soil + can	23.50	24.30		
Wt. of can	15.60	15.45		
Wt. of dry soil	7.9	8.85		
Wt. of moisture	1.17	1.43		
Water content, w% = w_p	17.8	16.2		

COMPACTION TEST


Project OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project JULLIVAN LANDFILL Boring No. _____ Sample No. 6
 Description of Soil ORANGE GRAY CLAY
 Test Performed By LARRY HARMON Date of Test SEPT. 30, 1994
 Blows/Layer 25 No. of Layers 3 Wt. of Hammer 5.5 lb
 Mold dimensions: Diam. 1.33 ft Ht. 1.38 ft Vol. .0333 cu ft

Water Content Determination

Sample no.	1		2		3		4		5		6	
Moisture can no.	B2	A2	FR	10	12	1	7	T	12	A2	T	7(F)
Wt. of can + wet soil	1141.00	934.31	973.50	1354.94	815.23	1258.97	1192.54	1076.43	844.71	816.37	805.32	873.22
Wt. of can + dry soil	975.37	820.64	829.56	1184.04	675.14	1056.03	1006.58	923.26	747.13	735.46	734.57	797.36
Wt. of water	148.63	118.67	143.94	170.85	140.09	202.94	175.96	153.15	97.58	72.91	70.75	75.84
Wt. of can	923.7	892.4	91.01	344.96	87.54	210.79	197.81	191.68	87.64	89.27	191.66	192.77
Wt. of dry soil	923.00	791.40	738.55	837.14	587.60	845.24	823.77	731.60	654.47	636.19	542.91	604.61
Water content, w%	16.46	16.23	19.49	20.36	23.84	24.01	21.36	20.93	14.80	14.60	13.03	12.54

Density Determination

Assumed water content	17	20	23	21.5	15.2	12.14
Water content, w%	16.3	19.9	23.9	21.1	14.70	12.9
Wt. of soil + mold	3981.0	3972.5	3885.0	3965.0	3993.0	3856.5
Wt. of mold	2067.0	2067.0	2067.0	2067.0	2067.0	2067.0
Wt. of soil in mold	1914	1905.50	1818.0	1898.0	1926.0	1789.5
Wet density, pcf	126.74	126.18	120.38	125.68	127.42	118.49
Dry density γ_{dry} , pcf	109.0	105.2	97.2	103.8	111.09	104.95



Optimum moisture = 15.3 % Maximum dry density = 112.5 pcf

MIDWEST TESTING & ENVIRONMENTAL SERVICES

A STACK & ASSOCIATES COMPANY

Environmental
Site Assessment
Laboratory Testing
Wastewater
Soil
Pollutants

Materials Testing
Asphalt
Concrete
Soils
Drive Cylinder
Nuclear
Densometer
Sand Cone

Site Sampling
Industrial
Leakage Testing
Percolation Tests
Permeability Tests
Soils
Water

SULLIVAN LANDFILL CLOSURE HYDRAULIC BARRIER PERMEABILITY RESULTS

<u>Clay Sample</u>	<u>Moisture Content (%)</u>	<u>Permeability "K" (cm/sec)</u>
6	16.83	3.2×10^{-8}

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: ORG TECHNICAL SERVICES

Job No. 4425.030

Location of Project: SULLIVAN LANDFILL

Boring No. _____ Sample No. 7

Description of Soil BROWN CLAY

Depth of Sample _____

Tested By LANCE STACK

Date of Testing OCTOBER 7, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	<u>2342.29</u>
Wt. of container	<u>191.17</u>
Wt. of dry sample, W _s	<u>2151.12</u>

"WET SIEVE"

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	13.00	13.00	.6	99.4
4	30.18	43.18	2.01	97.99
10	41.07	84.25	3.92	96.08
20	58.10	142.35	6.62	93.38
40	46.36	188.71	8.77	91.23
60	25.93	214.64	9.98	90.02
140	60.22	274.86	12.78	87.22
200	3.26	278.12	12.93	87.07
PAN	1873.29	2151.41	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695


St. James, MO 65559

ATTERBERG LIMITS DETERMINATION

Project OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project SULLIVAN LANDFILL Boring No. _____ Sample No. 7
 Description of Soil BROWN CLAY
 Depth of Sample _____ Tested By LANCE STACK Date OCTOBER 7, 1994

Liquid Limit Determination

Can no.	A	D	E	F	B	C
Wt. of wet soil + can	30.32	30.42	28.34	28.34	30.80	28.22
Wt. of dry soil + can	25.72	26.07	24.46	24.26	25.77	24.01
Wt. of can	15.56	15.52	15.63	15.44	15.58	15.75
Wt. of dry soil	10.16	10.55	8.83	8.82	10.19	8.26
Wt. of moisture	4.60	4.35	3.82	4.13	5.03	4.21
Water content, w%	45.3	41.23	43.9	46.8	49.4	50.97
No. of blows, N	28	53	38	22	18	15



Flow index $F_i =$ _____
 Liquid Limit = 47
 Plastic limit = 20
 Plasticity index $I_p =$ 27

Plastic Limit Determination			
Can no.	G	K	
Wt. of wet soil + can	23.47	21.49	
Wt. of dry soil + can	22.13	20.46	
Wt. of can	15.47	15.19	
Wt. of dry soil	6.66	5.27	
Wt. of moisture	1.34	1.03	
Water content, w% = w_p	20.1	19.5	

COMPACTION TEST


Project DBG TECHNICAL SERVICES Job No. 4425-030
 Location of Project SULLIVAN LANDFILL Boring No. _____ Sample No. 7
 Description of Soil BROWN CLAY
 Test Performed By LANCE STACK Date of Test OCTOBER 7, 1994
 Blows/Layer 25 No. of Layers 3 Wt. of Hammer 5.5 lb
 Mold dimensions: Diam. 0.33 ft Ht. 0.38 ft Vol. .0333 cu ft

Water Content Determination

Sample no.	1	2	3	4	5	6
Moisture can no.	D4(FR) 12	A2 B2	T #7	P Z		
Wt. of can + wet soil	757.23	715.57	707.56	829.68	877.18	760.31
Wt. of can + dry soil	664.23	600.06	770.65	707.77	762.10	810.56
Wt. of water	93.0	115.51	136.91	121.91	137.08	149.75
Wt. of can	41.03	87.26	89.23	92.32	191.55	192.43
Wt. of dry soil	573.20	712.78	681.42	615.45	570.55	618.13
Water content, w%	16.2	16.2	20.1	19.8	24.0	24.2

Density Determination

Assumed water content	16.5	19	23	21.5
Water content, w%	16.2	19.9	24.1	21.4
Wt. of soil + mold	3796.0	3902.0	3910.0	3450.0
Wt. of mold	2066.0	2066.0	2066.0	2066.0
Wt. of soil in mold	1730.0	1836.0	1844.0	1884.0
Wet density, pcf	114.55	121.57	122.10	124.75
Dry density γ_{dry} , pcf	98.58	101.39	98.39	102.76



Optimum moisture = 21.2 % Maximum dry density = 102.8 pcf

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project: SULLIVAN LANDFILL Boring No. _____ Sample No. 8
 Description of Soil: DARK RED CLAY Depth of Sample _____
 Tested By: LARRY NARMON Date of Testing: OCTOBER 14, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

"WET SIEVE"

Wt. of dry sample + container	2311.06
Wt. of container	198.58
Wt. of dry sample, W _s	2112.48

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	18.35	18.35	0.87	99.13
3/4	8.32	26.67	1.26	98.74
3/8	49.26	75.93	3.59	96.41
4	158.05	233.98	11.08	88.92
10	181.99	415.97	19.69	80.31
20	73.67	489.64	23.18	76.82
40	85.81	575.45	27.24	72.76
60	292.64	868.09	41.09	58.91
140	211.78	1079.87	51.12	48.88
200	.24	1080.11	51.13	48.87
PAN	1032.32	2112.43	100	0

% passing = 100 -- Σ % retained

COMPACTION TEST


Project OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project SULLIVAN LANDFILL Boring No. _____ Sample No. 8
 Description of Soil DARK RED CLAY
 Test Performed By JOHN MARSHALL Date of Test OCTOBER 17, 1994
 Blows/Layer 25 No. of Layers 3 Wt. of Hammer 5.5 lb
 Mold dimensions: Diam. 0.5 ft Ht. 0.382 ft Vol. 1/13.333 cu ft

Water Content Determination

Sample no.	1		2		3		4		5		6	
Moisture can no.	B2	F	B2	FR	#12	A2	F	T	FR	12	T	A2
Wt. of can + wet soil	457.36	477.90	383.53	370.13	319.95	368.83	517.08	610.63	441.06	418.98	715.63	537.94
Wt. of can + dry soil	405.48	457.26	340.35	362.52	292.72	338.54	476.27	559.39	382.00	362.80	617.36	457.11
Wt. of water	51.88	42.64	43.18	8.21	27.23	30.24	40.76	51.24	59.06	56.18	96.27	85.83
Wt. of can	92.30	92.25	92.29	91.05	87.51	89.24	192.30	171.58	91.12	87.67	191.69	89.48
Wt. of dry soil	313.18	265.01	248.06	291.47	205.21	249.35	283.97	287.81	264.36	275.13	427.67	362.63
Water content, w%	16.6	16.1	17.4	2.8	13.3	12.1	14.4	13.9	20.3	20.4	22.5	23.7

Density Determination

Assumed water content	16	17	12	14	20.5	23.5
Water content, w%	16.3	17.4	12.7	14.2	20.4	23.1
Wt. of soil + mold	9277	9594	8541	8668	9398.7	9333.7
Wt. of mold	3770	3770	3770	3770	3770	3770
Wt. of soil in mold	5507	5824	4771	4898	5628.70	5563.70
Wet density, pcf	161.90	171.22	140.27	144.00	165.48	163.57
Dry density γ_d , pcf	139.16	145.84	124.46	126.09	137.44	132.88



Optimum moisture = 18.0 % Maximum dry density = 147.0 pcf

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695


St. James, MO 65559

ATTERBERG LIMITS DETERMINATION

Project OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project SULLIVAN LANDELL Boring No. _____ Sample No. 8
 Description of Soil DARK RED CLAY
 Depth of Sample _____ Tested By JOHN MARSHALL Date OCTOBER 17, 1994

Liquid Limit Determination

Can no.	A4	.3	2 ¹⁰	6	A-1	B-1
Wt. of wet soil + can	47.02	47.49	48.81	45.06	51.57	48.28
Wt. of dry soil + can	42.91	43.55	44.64	41.99	46.45	43.59
Wt. of can	31.42	32.44	32.20	32.12	32.18	31.64
Wt. of dry soil	11.49	11.11	12.44	9.87	14.27	11.95
Wt. of moisture	4.11	3.94	4.17	3.07	5.12	4.69
Water content, w%	35.8	35.5	33.5	31.1	35.9	39.2
No. of blows, N	23	39	55	98	18	9



Flow index $F_i =$ _____
 Liquid Limit = 36
 Plastic limit = 15
 Plasticity index $I_p =$ 21

Plastic Limit Determination			
Can no.	C	G	
Wt. of wet soil + can	26.78	23.94	
Wt. of dry soil + can	25.38	22.84	
Wt. of can	15.66	15.46	
Wt. of dry soil	9.72	7.38	
Wt. of moisture	1.4	1.1	
Water content, w% = w_p	14.4	14.9	

MIDWEST TESTING & ENVIRONMENTAL SERVICES

A STACK & ASSOCIATES COMPANY

Environmental
Site Assessment
Laboratory Testing
Wastewater
Soil
Pollutants

Materials Testing
Asphalt
Concrete
Soils
Drive Cylinder
Nuclear
Densometer
Sand Cone

Site Sampling
Industrial
Leakage Testing
Percolation Tests
Permeability Tests
Soils
Water

SULLIVAN LANDFILL CLOSURE HYDRAULIC BARRIER PERMEABILITY RESULTS

<u>Clay</u> <u>Sample</u>	<u>Moisture Content</u> <u>(%)</u>	<u>Permeability</u> <u>"K" (cm/sec)</u>
7	19.9	4.75×10^{-8}
8	13.6	2.2×10^{-7}

IN-PLACE DENSITY DATA

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297; St. James, MO 65559
(314) 265-5695

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2603	567
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST August 3, 19 94
 WEATHER 90 ° Sunny
 TESTED BY: Jeff Medows
 CHECKED BY: Terris Cates

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	Test Pad	Test Pad								
OFFSET										
ELEVATION	1' 10"	1' 18"								
MODE & DEPTH	4"	4"								
DENS. CNT.	3038	3067								
WET DENS.	124.5	124.1								
MSTRE. CNT.	217	201								
MOISTURE	21.5	19.7								
DRY DENS.	103.0	104.4								
% MOISTURE	20.9	18.9								
STD. DENS.	101.8	101.8								
OPT. MSTR.	19.9	19.9								
% COMP.	101.2	102.6								
MSTRE. CORR.										
PROCTOR NO.										
% REQUIRED										

REMARKS In Place Hydraulic Barrier

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
 CALIBRATION DATE 14 DEC 93
 NRC LICENSE 24-24708-01
 AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft3
1	Brown clay	19.9	101.8
2			
3			
4			
5			
6			
7			
8			
9			

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297; St. James, MO 65559
(314) 265-5695

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2590	567
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST August 4, 19 94

WEATHER 80 ° Cloudy

TESTED BY: Jeff Medows

CHECKED BY: Terris Cates

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION										
OFFSET										
ELEVATION	10"	10"	18"	18"						
MODE & DEPTH	6"	6"	4"	4"						
DENS. CNT.	3651	2853	3630	3726						
WET DENS.	115.5	116.4	115.7	114.4						
MSTRE. CNT.	172	197	185	201						
MOISTURE	16.9	19.7	18.3	20.1						
DRY DENS.	98.6	96.7	97.4	94.3						
% MOISTURE	17.1	20.3	18.8	21.3						
STD. DENS.	95.7	95.7	95.7	95.7						
OPT. MSTR.	21.7	21.7	21.7	21.7						
% COMP.	103.0	101.0	101.1	98.5						
MSTRE. CORR.										
PROCTOR NO.										
% REQUIRED										


REMARKS Hydraulic Barrier

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft3
1	"Brucker" Borrow Study	21.7	95.7
2			
3			
4			
5			
6			
7			
8			
9			



**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2589	562
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST August 5, 19 94

WEATHER 80 ° Sunny

TESTED BY: Jeff Medows

CHECKED BY: Terris Cates

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	K,825	L,810	K+10,760	J+50,840	J+75,800	K+90,750	L,775			
OFFSET										
ELEVATION	6"	6"	6"	18"	18"	6"	18"			
MODE & DEPTH	4"	4"	4"	6"	6"	4"	6"			
DENS. CNT.	3227	3336	3243	2436	2701	3109	2588			
WET DENS.	121.1	119.5	120.9	122.8	118.5	122.9	120.3			
MSTRE. CNT.	247	236	242	230	217	242	221			
MOISTURE	25.1	23.9	24.6	23.2	21.8	24.6	22.2			
DRY DENS.	96.0	95.8	96.3	99.6	96.7	98.4	98.0			
% MOISTURE	26.2	25.0	25.5	23.3	22.5	25.0	22.7			
STD. DENS.	101.8	101.8	101.8	101.8	101.8	101.8	101.8			
OPT. MSTR.	19.9	19.9	19.9	19.9	19.9	19.9	19.9			
% COMP.	94.3	94.1	94.6	97.8	95.0	96.7	96.3			
MSTRE. CORR.										
PROCTOR NO.										
% REQUIRED	95	95	95	95	95	95	95			


REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2			
3			
4			
5			
6			
7			
8			
9			



**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297; St. James, MO 65559
(314) 265-5695

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2597	556
STANDARDIZATION LIMITS	6.4	11.9

DATE OF TEST August 15, 19 94

WEATHER 80 ° Sunny

TESTED BY: Jeff Medows

CHECKED BY: Terris Cates

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	H75, 625	H50, 550	H50, 500	I, 600	H75, 525	G75, 575	I, 500	H, 480	H, 610	
OFFSET										
ELEVATION	9"	9"	9"	18"	18"	9"	9"	18"	18"	
MODE & DEPTH	4"	4"	4"	6"	6"	4"	4"	6"	6"	
DENS. CNT.	3387	3283	3413	2512	2442	3124	3054	2554	2676	
WET DENS.	119.0	120.5	118.6	121.6	122.9	122.9	123.4	120.9	119.8	
MSTRE. CNT.	222	220	218	230	224	234	227	237	221	
MOISTURE	22.5	22.3	22.0	23.4	22.7	23.8	23.0	24.1	22.4	
DRY DENS.	96.5	98.3	96.6	98.2	100.2	99.1	100.4	96.7	97.4	
% MOISTURE	23.3	22.6	22.8	23.8	22.7	24.0	23.0	25.0	23.0	
STD. DENS.	101.6	101.6	101.6	101.6	101.6	101.6	101.6	101.6	101.6	
OPT. MSTR.	22.7	22.7	22.7	22.7	22.7	22.7	22.7	22.7	22.7	
% COMP.	95.0	96.7	95.1	96.7	98.6	97.5	98.8	95.2	95.9	
MSTRE. CORR.										
PROCTOR NO.										
% REQUIRED										


REMARKS

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft3
1	Brown Clay	22.7	101.6
2			
3			
4			
5			
6			
7			
8			
9			



8/15/94

EARTH BERM

ELASTIC TANK

CLUSTER OF
4 BAYS
2-10'
1-22'
1-25'

FIRING RANGE

WOOD SHED
(F-EC)

Δ7

Δ4

Δ5

Δ1

Δ3

Δ2

Δ8

Δ9

Δ6

84.5

400

500

600

700

800

916

X 915.6

X 918.8

X 925

X 913.8

912.0

926.0

X 933.0

910

910

908

906

904

902

900

898

896

894

892

890

888

886

884

882

880

878

876

874

872

870

868

866

864

862

860

858

856

854

852

916

5.2

6

25%

910.0

902.0

903.0

904.0

905.0

906.0

907.0

908.0

909.0

910.0

911.0

912.0

913.0

914.0

915.0

916.0

917.0

918.0

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297; St. James, MO 65559
(314) 265-5695

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2593	566
STANDARDIZATION LIMITS	6.4	11.9

DATE OF TEST August 9, 19 94

WEATHER 95 ° Sunny

TESTED BY: Jeff Medows

CHECKED BY: Terris Cates

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	K25, 575	L10, 555	K25, 590	K75, 550	L50, 575	K50, 500	L, 500	K75, 490	J95, 505	
OFFSET										
ELEVATION	8"	8"	18"	18"	18"	8"	8"	18"	18"	
MODE & DEPTH	4"	4"	6"	6"	6"	4"	4"	6"	6"	
DENS. CNT.	3088	3016	2480	2397	2538	3175	3781	2560	2570	
WET DENS.	123.4	124.6	122.1	123.6	121.3	122.0	121.4	122.5	121.8	
MSTRE. CNT.	244	232	226	227	210	237	229	244	228	
MOISTURE	24.4	23.1	22.5	22.6	20.7	23.7	22.8	24.6	22.9	
DRY DENS.	98.9	101.5	99.6	101.0	100.5	98.3	98.5	98.2	97.7	
% MOISTURE	24.7	22.8	77.6	22.4	20.6	74.1	73.1	24.0	23.5	
STD. DENS.	101.8	101.8	101.8	101.8	101.8	101.8	101.8	101.8	101.8	
OPT. MSTR.	19.9	19.9	19.9	19.9	19.9	19.9	19.9	19.9	19.9	
% COMP.	97.2	99.7	97.9	99.2	98.7	96.6	96.8	96.5	96.0	
MSTRE. CORR.										
PROCTOR NO.										
% REQUIRED										


REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft3
1	Brown Clay	19.9	101.8
2			
3			
4			
5			
6			
7			
8			
9			



**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297; St. James, MO 65559
(314) 265-5695

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2608	564
STANDARDIZATION LIMITS	6.4	11.9

DATE OF TEST August 11, 19 94
 WEATHER 90 ° Partly Sunny
 TESTED BY: Jeff Medows
 CHECKED BY: Terris Gates


TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	I25, 750	H50, 800	H24, 725	H50, 750	H, 775	H25, 755	I, 700	I50, 710	G25, 725	
OFFSET										
ELEVATION	9"	9"	9"	9"	9"	18"	18"	18"	18"	
MODE & DEPTH	4"	4"	4"	4"	4"	6"	6"	6"	4"	
DENS. CNT.	3265	3196	3219	3102	3192	2551	2451	2569	3328	
WET DENS.	120.8	121.9	121.5	123.3	121.9	121.0	122.7	120.8	119.9	
MSTRE. CNT.	233	233	239	245	239	233	242	229	229	
MOISTURE	23.5	23.5	24.1	24.8	24.1	23.5	24.5	23.0	23.0	
DRY DENS.	97.3	98.4	97.3	98.5	97.7	97.5	98.2	97.7	96.9	
% MOISTURE	24.1	23.9	24.8	25.2	24.7	24.1	24.9	23.6	23.8	
STD. DENS.	101.6	101.6	101.6	101.6	101.6	101.6	101.6	101.6	101.6	
OPT. MSTR.	22.7	22.7	22.7	22.7	22.7	22.7	22.7	22.7	22.7	
% COMP.	95.8	96.9	95.8	96.9	96.2	96.0	96.7	96.2	95.4	
MSTRE. CORR.										
PROCTOR NO.										
% REQUIRED										

REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
 SURFACE MOISTURE - DENSITY
 GAUGE
 SERIAL NUMBER 13769
 CALIBRATION DATE 14 DEC 93
 NRC LICENSE 24-24708-01
 AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft3
1	Brown Clay	22.7	101.6
3			
4			
5			
6			
7			
8			
9			



8/11/94

A8

A1A

A7

A4

A2

A3

A6

A5

A9

CLUSTER OF
4 PAYS
2-10'
1-22'
1-25'

FIRING
RANGE

WOOD
SHELTER
(1-10)

EARTH BERM

LAST
TANK

918.2

x 925.6

x 916.8

x 912.5

x 913.8

912.0

902.5

913.0

84.5

570

610

700

823

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297; St. James, MO 65559
(314) 265-5695

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2605	564
STANDARDIZATION LIMITS	6.4	11.9

DATE OF TEST August 12, 19 94
 WEATHER 90 ° Mostly Sunny
 TESTED BY: Jeff Medows
 CHECKED BY: Terris Cates

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	K75, 460	J75, 425	J75, 375	K75, 375	K75, 425	L75, 375	J75, 325	K75, 375	L25, 325	L, 350
OFFSET										
ELEVATION	9"	9"	9"	9"	18"	18"	9"	9"	9"	18"
MODE & DEPTH	4"	4"	4"	4"	6"	6"	4"	4"	4"	6"
DENS. CNT.	3257	3157	3273	3504	2694	2545	3314	3353	3153	2568
WET DENS.	121.0	132.6	120.8	117.6	118.9	121.3	120.2	119.7	122.6	120.9
MSTRE. CNT.	243	325	232	218	219	218	231	217	234	231
MOISTURE	24.4	22.4	23.2	22.2	22.3	22.2	23.6	22.1	24.6	23.6
DRY DENS.	96.6	101.3	97.6	96.8	96.6	99.1	96.6	97.6	98.7	97.2
% MOISTURE	25.2	22.4	23.7	23.2	23.1	22.4	24.5	22.6	24.3	24.3
STD. DENS.	101.6	101.6	101.6	101.6	101.6	101.6	101.6	101.6	101.6	101.6
OPT. MSTR.	22.7	22.7	22.7	22.7	22.7	22.7	22.7	22.7	22.7	22.7
% COMP.	95.1	98.6	96.1	95.3	95.1	97.6	95.1	96.1	97.1	95.7
MSTRE. CORR.										
PROCTOR NO.										
% REQUIRED										


REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE


SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft3
1			
2			
3			
4			
5			
6			
7			
8			
9			



8/12/94

APPROXIMATE LIMITS OF
 AREA TO BE TREATED WITH
 REINFORCEMENT SYSTEM



CLUSTER OF

#5

#1

#4

#2

#3

BRUSH(R)

GATE

IRON

0.62

5' CAMP

891.2

892.0

894.0

899.5

x 90.0

896.0

900

910

900.0

902.0

904.0

906.0

908.0

N 3625

x 919.3

920

918

916

914

912

x 923.9

x 923.0

922.7

x 922.1

x 924.6

x 923.3

x 923.7

918.2

x 925.7

913.0

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE BY NUCLEAR METHODS ASTM D - 2922

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2594	556
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST 8/17 19 94
WEATHER 85° SUNNY
TESTED BY: JEFF MEDRUS
CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	J50,100	L,100	K50,200	K,100	I75,475	I25,375	H75,425	I60,425	I25,475	H75,375
OFFSET										
ELEVATION	9"	9"	18"	18"	9"	9"	9"	18"	18"	18"
MODE & DEPTH	4"	4"	6"	6"	4"	4"	4"	6"	6"	6"
DENS. CNT.	3378	3270	2537	2533	3251	3374	3357	2698	2622	2468
WET DENS.	119.2	120.7	121.2	121.4	121.0	119.2	119.5	118.7	119.9	122.4
MSTRE. CNT.	230	239	239	224	237	230	233	226	236	243
MOISTURE	22.7	23.7	23.7	22.1	23.5	22.1	23.1	22.3	23.4	24.2
DRY DENS.	96.6	97.0	97.5	99.3	92.5	96.5	96.5	96.6	96.5	98.2
% MOISTURE	23.6	24.5	24.3	22.3	24.1	23.6	23.9	23.1	24.2	24.6
STD. DENS.	101.6	101.6	101.6	101.6	101.6	101.6	101.6	101.6	101.6	101.6
OPT. MSTR.	22.7	22.7	22.7	22.7	22.7	22.7	22.7	22.7	22.7	22.7
% COMP.	95.1	95.5	96.0	97.7	96.0	95.0	95.0	95.1	95.0	96.7
MSTRE. CORR.										
PROCTOR NO.	5	5	5	5	5	5	5	5	5	5
% REQUIRED	95	95	95	95	95	95	95	95	95	95


REMARKS _____


DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Light Brown Clay	20.0	102.3





**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2612	544
STANDARDIZATION LIMITS	6.4	11.7

DATE OF TEST 8/18 19 94
WEATHER 95° Sunny
TESTED BY: JEFF MEDOWS
CHECKED BY: TLC

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	H400	H25,475	G52,400	G25,475	G52,152	G75,375	G75,425			
OFFSET										
ELEVATION	9"	9"	9"	9"	18"	18"	18"			
MODE & DEPTH	4"	4"	4"	4"	6"	6"	6"			
DENS. CNT.	3277	3236	3300	3379	2731	2459	2630			
WET DENS.	120.9	121.6	120.6	119.5	118.5	122.9	120.1			
MSTRE. CNT.	226	214	228	219	205	214	236			
MOISTURE	23.9	22.5	24.1	23.1	21.4	22.5	23.4			
DRY DENS.	97.1	99.1	96.5	96.6	97.1	100.4	96.5			
% MOISTURE	24.6	22.7	25.0	23.9	22.1	22.4	24.2			
STD. DENS.	101.6	101.6	101.6	101.6	101.6	101.6	101.6			
OPT. MSTR.	22.7	22.7	22.7	22.7	22.7	22.7	22.7			
% COMP.	95.6	97.6	95.0	95.1	95.6	98.9	95.0			
MSTRE. CORR.										
PROCTOR NO.	5	5	5	5	5	5	5			
% REQUIRED	95	95	95	95	95	95	95			

REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Light Brown Clay	20.0	102.3

APPROXIMATE LIMITS OF
AREA TO BE TREATED WITH
REINFORCEMENT SYSTEM
SEE DWG. C-503.

B/18/94

CONC.
BLOCK
BLDG. W/
SLAB (R)

CLUSTER OF
4 BAYS (R)
2-10'
1-22'
1-25'

FIRING
RANGE
(R)

WOOD
SHED
(R-BC)

I

4

7

E

△1
△2
△3
△4
△5
△6
△7


100

200

300

400

500



MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE BY NUCLEAR METHODS ASTM D - 2922

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	6.4	556
STANDARDIZATION LIMITS	2606	11.7

DATE OF TEST 8/19 19 94
 WEATHER 85° CLOUDY
 TESTED BY: JEFF MEDDERS
 CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	F75.550	F25.550	F50.600	F75.650	F50.550	F25.600	F75.650	E75.400	E75.450	
OFFSET										
ELEVATION	9"	9"	9"	9"	18"	18"	18"	9"	18"	
MODE & DEPTH	4"	4"	4"	4"	6"	6"	6"	4"	6"	
DENS. CNT.	3333	3217	3403	3464	2429	2699	2424	3380	2649	
WET DENS.	120.0	121.6	119.0	118.1	123.1	118.7	123.1	119.2	119.5	
MSTRE. CNT.	215	235	218	213	229	217	246	213	221	
MOISTURE	21.7	23.9	22.0	21.5	23.6	22.2	25.5	21.8	22.7	
DRY DENS.	98.3	97.7	96.9	96.6	99.5	96.5	97.6	97.4	96.8	
% MOISTURE	22.1	24.5	22.7	22.2	23.7	23.0	26.1	22.4	23.4	
STD. DENS.	101.6	101.6	101.6	101.6	101.6	101.6	101.6	101.6	101.6	
OPT. MSTR.	22.7	22.7	22.7	22.7	22.7	22.7	22.7	22.7	22.7	
% COMP.	96.8	96.2	95.4	95.1	98.0	95.0	96.1	95.9	95.3	
MSTRE. CORR.										
PROCTOR NO.	5	5	5	5	5	5	5	5	5	
% REQUIRED	95	95	95	95	95	95	95	95	95	


REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Light Brown Clay		



MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE BY NUCLEAR METHODS ASTM D - 2922

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	6.4	550 11.7
STANDARDIZATION LIMITS	2607	550

DATE OF TEST 8/22 19 94

WEATHER 85° SUNNY

TESTED BY: JEFF MEDDAS

CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	E20,400	E50,475	E,425	E50,450	E400	E,450	E,550	E50,575		
OFFSET										
ELEVATION	9"	9"	9"	18"	18"	18"	9"	9"		
MODE & DEPTH	4"	4"	4"	6"	6"	6"	4"	4"		
DENS. CNT.	3200	3226	3201	2598	2539	2603	3482	3176		
WET DENS.	122.0	121.5	122.0	120.4	121.3	120.3	117.9	122.3		
MSTRE. CNT.	214	227	211	225	229	231	204	226		
MOISTURE	21.4	23.3	21.5	23.1	23.5	23.8	20.7	23.2		
DRY DENS.	100.1	98.2	100.5	97.3	97.8	97.6	97.2	99.1		
% MOISTURE	21.8	23.7	21.4	23.7	24.1	24.6	21.3	23.4		
STD. DENS.	102.3	102.3	102.3	102.3	102.3	102.3	102.3	102.3		
OPT. MSTR.	20.0	20.0	20.0	20.0	20.0	20.0	20.0	20.0		
% COMP.	98.6	96.7	98.2	95.1	95.6	95.4	95.0	96.9		
MSTRE. CORR.										
PROCTOR NO.	8	8	8	8	8	8	8	8		
% REQUIRED	95	95	95	95	95	95	95	95		

REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Light Brown Clay	20.0	102.7

B/22/94


F

E

D

C

W



81.5

302
200(R)
302

898
896
894
892

888
886
884
882

880

878

876

874

872

870

868

679.2

3044
E 2452

300

400

500

600

700

B 205

• S •

• S •

• S •

• S •

880

890

888

886

884

882

880

878

876

874

872

870

868

866

864

862

860

858

856

854

852

850

848

846

844

842

840

838

836

834

832

830

828

826

824

822

820

818

816

814

812

810

808

806

804

802

800

798

796

794

792

790

788

786

784

782

780

778

776

774

772

770

768

766

764

762

760

758

756

754

752

750

748

746

744

742

740

738

736

734

732

730

728

726

724

722

720

718

716

714

712

710

708

706

704

702

700

698

696

694

692

690

688

686

684

682

680

678

676

674

672

670

668

666

664

662

660

658

656

654

652

650

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2611	532
STANDARDIZATION LIMITS	6.4	11.7

DATE OF TEST 8/24 19 94
 WEATHER 90° P. SUNNY
 TESTED BY: JEFF MEDARS
 CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	E.550	E.600	D2.400	C52.425	D2.450	D.375	C50.400			
OFFSET										
ELEVATION	18"	18"	9"	9"	18"	18"	9"			
MODE & DEPTH	6"	6"	4"	4"	6"	6"	4"			
DENS. CNT.	2557	2473	3306	3763	2511	2509	3265			
WET DENS.	121.1	122.5	120.5	121.7	121.9	121.9	121.1			
MSTRE. CNT.	219	220	210	200	220	216	214			
MOISTURE	23.2	23.4	22.2	21.0	23.4	22.9	22.7			
DRY DENS.	97.8	99.1	98.2	100.1	98.5	99.0	98.4			
% MOISTURE	23.8	23.6	22.6	21.0	23.7	23.1	23.0			
STD. DENS.	102.3	102.3	102.3	102.3	102.3	102.3	102.3			
OPT. MSTR.	20.0	20.0	20.0	20.0	20.0	20.0	20.0			
% COMP.	95.7	96.9	96.1	97.9	96.3	96.8				
MSTRE. CORR.										
PROCTOR NO.	8	8	8	8	8	8	8			
% REQUIRED										

REMARKS _____

DENSITY	MOISTURE


TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
 CALIBRATION DATE 14 DEC 93
 NRC LICENSE 24-24708-01
 AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Light Brown Clay	20.0	102.3

8/24/94

2ND LIFT ONLY



E

D

B

A

936

910

892

890

888

886

884

882

880

X 879.2

N 20-14

E 4432

S

S

S

300

400

500

600

700

E 703

550

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE BY NUCLEAR METHODS ASTM D - 2922

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2602	560
STANDARDIZATION LIMITS	6.4	11.7

DATE OF TEST 8/26 19 94
 WEATHER 90° CLOUDY
 TESTED BY: JEFF MEDDUS
 CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	B50.375	B50.450	C.600	B50.650	B50.900	B75.475	B25.525	B25.350	B25.450	
OFFSET										
ELEVATION	9	9	9	9	18	18	18	9	18	
MODE & DEPTH	4	4	4	4	6	6	6	4	6	
DENS. CNT.	3148	3390	3316	3112	2567	2706	2577	3412	2536	
WET DENS.	122.5	118.9	119.9	123.1	120.7	118.5	120.5	118.6	121.3	
MSTRE. CNT.	230	216	233	226	222	208	229	20.7	205	
MOISTURE	23.5	21.8	23.7	22.9	22.5	20.9	23.3	20.8	20.6	
DRY DENS.	99.1	97.2	97.3	100.1	98.2	97.6	97.2	97.8	100.7	
% MOISTURE	23.6	22.5	24.6	22.9	22.9	21.4	23.9	21.3	20.5	
STD. DENS.	102.3	102.3	102.3	102.3	102.3	102.3	102.3	102.3	102.3	
OPT. MSTR.	20.0	20.0	20.0	20.0	20.0	20.0	20.0	20.0	20.0	
% COMP.	96.9	95.1	95.1	97.9	96.0	95.4	95.1	95.7	98.5	
MSTRE. CORR.										
PROCTOR NO.	8	8	8	8	8	8	8	8	8	
% REQUIRED										


REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
 CALIBRATION DATE 14 DEC 93
 NRC LICENSE 24-24708-01
 AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Light Brown Clay	20.0	102.3



8/26/94

(R)
898
896
894
892
890
888
886
884
882
880

A1 A5 A2 A6 A7 A4 A8 A9

879.2

(N 2044
E 4432)

300 400 500 600 700

A

D

A

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2606	556
STANDARDIZATION LIMITS	6.4	11.7

DATE OF TEST 9/1 19 94

WEATHER 68° Cloudy

TESTED BY: Jeff Medders

CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	B50.300									
OFFSET										
ELEVATION	9	9	9	9	9	18	18	18	18	
MODE & DEPTH	4	4	4	4	4	6	6	6	6	
DENS. CNT.	3177	3222	3231	3432	3500	2731	2524	2779	2551	
WET DENS.	122.1	121.7	121.5	118.6	122.0	118.4	121.7	117.4	121.2	
MSTRE. CNT.	213	208	210	205	213	206	210	199	224	
MOISTURE	26.2	20.9	21.2	20.6	21.5	20.7	21.2	19.9	22.7	
DRY DENS.	100.9	100.8	100.4	98.0	100.5	97.7	100.5	97.4	98.4	
% MOISTURE	21.0	20.8	21.1	21.0	21.4	21.2	21.0	20.4	23.1	
STD. DENS.	102.3	102.3	102.3	102.3	102.3	102.3	102.3	102.3	102.3	
OPT. MSTR.	20.0	20.0	20.0	20.0	20.0	20.0	20.0	20.0	20.0	
% COMP.	98.6	98.5	98.2	95.8	98.3	95.5	98.3	95.3	96.3	
MSTRE. CORR.										
PROCTOR NO.	8	8	8	8	8	8	8	8	8	
% REQUIRED										

REMARKS _____


DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Light Brown Clay	20.0	102.3

9/1/94



1ST
LIFT
ONLY

STAFFING BAD (R)

2000

100

200

300

400

P.L. R=50'

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 207,
(314) 268-6695

St. James, MO 65559

DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE BY NUCLEAR METHODS ASTM D - 2922

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DATE OF TEST: 9/2 19 94
WEATHER: 70 SUNNY
TESTED BY: JEFF MEDOWS
CHECKED BY: _____

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2610	547
STANDARDIZATION LIMITS	6.4	11.7

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	E25,225	F,300	F50,250	D50,250	E,300	E50,275				
OFFSET										
ELEVATION	9	9	9	18	18	18				
MODE & DEPTH	4	4	4	6	6	6				
DENS. CNT.	3185	3229	3444	2561	2719	2761				
WET DENS.	122.2	121.6	118.5	121.0	118.6	118.0				
MSTRE. CNT.	220	221	206	231	201	201				
MOISTURE	22.7	22.8	21.1	23.9	20.5	20.5				
DRY DENS.	99.6	98.8	97.4	97.2	98.1	97.5				
% MOISTURE	22.8	23.1	21.6	24.6	20.9	21.1				
STD. DENS.	102.3	102.3	102.3	102.3	102.3	102.3				
OPT. MSTR.	20.0	20.0	20.0	20.0	20.0	20.0				
% COMP.	97.4	96.6	95.3	95.0	95.9	95.3				
MSTRE. CORR.										
PROCTOR NO.	8	8	8	8	8	8				
% REQUIRED										

REMARKS

DENSITY	MOISTURE


TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 0-1

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Light Brown Clay	20.0	102.3

9/2/94

1ST
LIFT
ONLY



8' x 8' CONC. PAD (R)

100

200

300

400

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2600	500
STANDARDIZATION LIMITS	6.4	11.7

DATE OF TEST 9/7 19 94
WEATHER 80° SWINY
TESTED BY: JEFF MEDDIS
CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	G.300	F75,25	F50,250	G75,300	H.275	H40,225	J8,455	J,540		
OFFSET										
ELEVATION	18	18	18	9	9	9	9	9		
MODE & DEPTH	6	6	6	4	4	4	4	4		
DENS. CNT.	2505	2533	2523	3282	3149	3724	3673	3994		
WET DENS.	121.8	121.4	121.5	120.6	122.5	114.3	115.1	111.3		
MSTRE. CNT.	239	226	237	226	239	258	271	227		
MOISTURE	24.2	22.7	24.0	22.7	24.2	26.3	27.4	22.6		
DRY DENS.	97.6	98.6	97.5	97.8	98.3	88.0	87.7	88.7		
% MOISTURE	24.8	23.1	24.6	23.3	24.6	29.8	31.2	25.5		
STD. DENS.	102.3	102.3	102.3	102.3	102.3	91.8	91.8	91.8		
OPT. MSTR.	20.0	20.0	20.0	20.0	20.0	26.3	26.3	26.3		
% COMP.	95.4	96.4	95.3	95.7	96.2	95.9	95.6	96.7		
MSTRE. CORR.										
PROCTOR NO.	3	3	3	3	3	4	4	4		
% REQUIRED										

REMARKS _____

DENSITY	MOISTURE


TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft3
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1

APPROXIMATE UNITS OF
AREA TO BE TREATED WITH
REINFORCEMENT SYSTEM
SEE DWG. C-30

9/17/94



1st LIFT ONLY


2nd LIFT ONLY

100

200

300

400



9/7/94

K

J

I

H

TSP3

TSP4

TSP5

TSP6

TSP7

923.9

927.7

922.1

913.0

912.5

911.0

910.0

400

500

600

700

800

AT (R)

EART BERM (R)

CLUSTER OF 4 TSPs (R)

DITCH

RAISE (R)

MUD SPILL (R-EC)

REL

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DATE OF TEST 9/8 19 94
WEATHER 85° Sunny
TESTED BY: JEFF MEDOWS
CHECKED BY: _____

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	<u>2598</u>	<u>560</u>
STANDARDIZATION LIMITS	<u>6.4</u>	<u>11.8</u>

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION										
OFFSET										
ELEVATION	<u>9</u>	<u>9</u>	<u>18</u>	<u>18</u>	<u>18</u>					
MODE & DEPTH	<u>4</u>	<u>4</u>	<u>6</u>	<u>6</u>	<u>6</u>					
DENS. CNT.	<u>3481</u>	<u>3282</u>	<u>2893</u>	<u>2744</u>	<u>2783</u>					
WET DENS.	<u>117.6</u>	<u>121.3</u>	<u>115.8</u>	<u>117.9</u>	<u>117.3</u>					
MSTRE. CNT.	<u>232</u>	<u>234</u>	<u>223</u>	<u>231</u>	<u>232</u>					
MOISTURE	<u>23.4</u>	<u>23.6</u>	<u>22.4</u>	<u>23.3</u>	<u>23.4</u>					
DRY DENS.	<u>94.2</u>	<u>97.6</u>	<u>93.3</u>	<u>94.6</u>	<u>93.9</u>					
% MOISTURE	<u>24.8</u>	<u>24.2</u>	<u>24.0</u>	<u>24.6</u>	<u>24.9</u>					
STD. DENS.	<u>97.1</u>	<u>102.3</u>	<u>97.1</u>	<u>97.1</u>	<u>97.1</u>					
OPT. MSTR.	<u>23.2</u>	<u>20.0</u>	<u>23.2</u>	<u>23.2</u>	<u>23.2</u>					
% COMP.	<u>97.0</u>	<u>95.4</u>	<u>96.1</u>	<u>97.4</u>	<u>96.7</u>					
MSTRE. CORR.										
PROCTOR NO.	<u>Ave 3 & 4</u>	<u>3</u>	<u>Ave 3 & 4</u>	<u>Ave 3/4</u>	<u>Ave 3/4</u>					
% REQUIRED										

REMARKS _____

DENSITY	MOISTURE


TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1

-914

9/8/94



K

J

I

H

400

500

600

700

800

A1

A2

TSP3

TSP4

TSP5

TSP6

TSP7

EARTH BERM (R)

CLUSTER OF 4 BAYS (R)

TRAIL RANGE (R)

GRASSY PLOT (R)

SITE 10 (R-BC)

METAL S-7 (R-BC)

METAL S-7 (R)

(R)

(R)

(R)

(R)

(R)

260

REL

9/8/94

APPROXIMATE LIMITS OF
AREA TO BE TREATED WITH
REINFORCEMENT SYSTEM -
SEE DWG. C-303

923.7

922

CLUSTER OF

CONC
BLK
SLAB

912.0 x 98.2

911.0

Δ83 H-2ND

LIFT ONLY

x 920.8

912

x 945.2

WOOD
SHED
(P-15)

910.0

x 95.0

909.0

x 921.5

912

3.1

3.1

28.0

808

915

916

914

912

910

1508

E

D

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2602	5763
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST 9/9 19 94
WEATHER 85° SUNNY
TESTED BY: JEFF MEDDOWS
CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	J25,980	J,8520	J25,925	J20,520	J,600	J25,450	J25,680	J25,745	I6,925	J,900
OFFSET										
ELEVATION	9	9	9	18	18	18	18	18	18	18
MODE & DEPTH	4	4	4	6	6	6	6	6	6	6
DENS. CNT.	3390	3856	3055	2670	2627	2521	2909	2712	2666	2757
WET DENS.	119.1	112.8	115.4	119.3	119.6	121.5	114.3	118.4	119.1	117.7
MSTRE. CNT.	220	237	225	237	269	290	254	238	251	244
MOISTURE	22.0	23.8	22.5	23.8	27.3	24.2	25.7	23.9	25.1	24.6
DRY DENS.	97.2	89.0	92.9	95.5	92.3	97.4	88.6	94.5	93.7	93.1
% MOISTURE	22.6	26.8	24.2	24.9	29.6	24.8	29.0	25.3	27.0	26.4
STD. DENS.	97.1	91.8	97.1	97.1	97.1	102.3	91.8	97.1	97.1	97.1
OPT. MSTR.	23.2	26.3	23.2	23.2	23.2	20.0	26.3	23.2	23.2	23.2
% COMP.	95.0	96.9	95.7	98.4	95.1	95.2	96.5	97.3	96.5	95.9
MSTRE. CORR.										
PROCTOR NO.	3	4	Avg 3/4	Avg 3/4	Avg 3/4	3	4	Avg 3/4	Avg 3/4	Avg 3/4
% REQUIRED										

REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft3
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2602	563
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST 9/9 19 94
 WEATHER 85° Sunny
 TESTED BY: JEFF MEDOWS
 CHECKED BY: _____

TEST NUMBER	11	2	3	4	5	6	7	8	9	10
STATION	525, 950									
OFFSET										
ELEVATION	18									
MODE & DEPTH	6									
DENS. CNT.	2598									
WET DENS.	120.2									
MSTRE. CNT.	255									
MOISTURE	25.8									
DRY DENS.	94.4									
% MOISTURE	27.3									
STD. DENS.	97.1									
OPT. MSTR.	23.2									
% COMP.	97.2									
MSTRE. CORR.										
PROCTOR NO.	Ave 3/4									
% REQUIRED										

REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
 CALIBRATION DATE 14 DEC 93
 NRC LICENSE 24-24708-01
 AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft3
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Grav Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2610	563
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST 9/12 19 94
WEATHER 88° SUNNY
TESTED BY: JEFF MADDIS
CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	H50,175	H25,140								
OFFSET										
ELEVATION	9	9								
MODE & DEPTH	4	4								
DENS. CNT.	3289	3238								
WET DENS.	120.7	121.4								
MSTRE. CNT.	218	232								
MOISTURE	21.8	23.4								
DRY DENS.	98.9	98.0								
% MOISTURE	22.1	23.8								
STD. DENS.	102.3	102.3								
OPT. MSTR.	20.0	20.0								
% COMP.	96.7	95.8								
MSTRE. CORR.										
PROCTOR NO.	3	3								
% REQUIRED										

REMARKS _____

DENSITY	MOISTURE




TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Grav Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1

APPROXIMATE LIMITS OF
AREA TO BE TREATED WITH
REINFORCEMENT SYSTEM
SEE DWG. C-303

9/12/94



**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297; St. James, MO 65559
(314) 265-5695

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2615	560
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST 9/13 19 94
WEATHER 80° SUNNY
TESTED BY: JEFF MEADOWS
CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	H25,90	H55,55	660,140	650,75						
OFFSET										
ELEVATION	9	9	9	9						
MODE & DEPTH	4	4	4	4						
DENS. CNT.	3292	3161	3190	3437						
WET DENS.	122.8	122.6	122.2	118.5						
MSTRE. CNT.	220	242	231	252						
MOISTURE	22.1	24.5	23.3	25.6						
DRY DENS.	98.6	98.1	98.9	92.8						
% MOISTURE	22.4	25.0	23.5	27.6						
STD. DENS.	102.3	102.3	102.3	97.1						
OPT. MSTR.	20.0	20.0	20.0	23.2						
% COMP.	96.5	95.9	96.7	95.6						
MSTRE. CORR.										
PROCTOR NO.	3	3	3	Avg. 3/4						
% REQUIRED										

REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft3
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297; St. James, MO 65559
(314) 265-5695

DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE BY NUCLEAR METHODS ASTM D - 2922

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2600	502
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST 9/14 19 94
WEATHER 90° Sunny
TESTED BY: JEFF MEDDENS
CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	F30, 150	E, 150	660, 140	H25, 150	H, 50	H75, 75				
OFFSET										
ELEVATION	9	9	18	18	18	18				
MODE & DEPTH	4	4	6	6	6	6				
DENS. CNT.	3415	3382	2638	2607	2590	2711				
WET DENS.	118.6	119.0	119.7	120.2	120.2	118.4				
MSTRE. CNT.	234	248	218	223	262	243				
MOISTURE	23.5	25.1	21.8	22.3	26.6	24.5				
DRY DENS.	95.1	93.9	97.9	97.8	93.6	93.9				
% MOISTURE	24.8	26.7	22.2	22.8	28.4	26.1				
STD. DENS.	97.1	97.1	102.3	102.3	97.1	97.1				
OPT. MSTR.	23.2	23.2	20.0	20.0	23.2	23.2				
% COMP.	97.9	96.7	95.7	95.6	96.4	96.6				
MSTRE. CORR.										
PROCTOR NO.	Avg 3/4	Avg 3/4	3	3	Avg 3/4	Avg 3/4				
% REQUIRED										

REMARKS _____

DENSITY	MOISTURE


TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04


No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1

9/14/94

APPROXIMATE LIMITS OF
AREA TO BE TREATED WITH
REINFORCEMENT SYSTEM
SEE DWG. C-303



1ST LIFT ONLY



1ST LIFT ONLY

WOOD
SHEATHING
(1/4" - 5/8")

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2610	550
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST 9/16 19 94
 WEATHER 80° M Cloudy
 TESTED BY: JEFF MEDDERS
 CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	J75, 1250	J85, 1210	J40, 1148	J5, 1160	J30, 1210	K5, 1250	J75, 1190	J28, 1115		
OFFSET										
ELEVATION	9"	9	9	9	18	18	18	18		
MODE & DEPTH	4	4	4	4	6	6	6	6		
DENS. CNT.	3161	3513	3410	3361	2802	2793	2890	2620		
WET DENS.	122.5	117.4	118.7	119.5	117.3	117.3	115.8	120.0		
MSTRE. CNT.	243	238	231	243	224	233	251	246		
MOISTURE	25.1	24.5	23.8	25.1	23.0	24.0	26.0	25.4		
DRY DENS.	97.4	92.8	95.0	94.4	94.3	93.3	89.8	94.5		
% MOISTURE	25.8	26.4	25.0	26.6	24.4	25.7	29.0	26.9		
STD. DENS.	102.3	97.1	97.1	97.1	97.1	97.1	91.8	97.1		
OPT. MSTR.	20.0	23.2	23.2	23.2	23.2	23.2	26.3	23.2		
% COMP.	95.2	95.6	97.8	97.2	97.1	96.1	97.9	97.3		
MSTRE. CORR.										
PROCTOR NO.	3	Avg 3/4	Avg 3/4	Avg 3/4	Avg 3/4	Avg 3/4	4	Avg 3/4		
% REQUIRED	95	95	95	95	95	95	95	95		

REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1
5	Reddish Brown Clay	21.5	102.0

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2609	566
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST 9/20 19 94
WEATHER 85° SUNNY
TESTED BY: JEFF MENDOZA
CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	K50,1025	K50,1075	K60,1120	K, 1075	K25,1060	K25,1110	K60,1080			
OFFSET										
ELEVATION	9	9	9	9	18	18	18			
MODE & DEPTH	4	4	4	4	6	6	6			
DENS. CNT.	3133	3222	3134	3135	2518	2475	2684			
WET DENS.	123.0	121.6	123.0	122.9	121.6	122.4	119.4			
MSTRE. CNT.	232	242	224	252	236	232	214			
MOISTURE	23.1	24.2	22.3	25.3	24.2	23.7	21.7			
DRY DENS.	99.9	97.3	100.8	97.5	97.5	98.6	97.3			
% MOISTURE	23.2	24.9	22.1	26.0	24.9	24.1	22.3			
STD. DENS.	102.3	102.3	102.3	102.3	102.3	102.3	102.3			
OPT. MSTR.	20.0	20.0	20.0	20.0	20.0	20.0	20.0			
% COMP.	97.6	95.2	98.5	95.4	95.3	96.5	95.2			
MSTR. CORR.										
PROCTOR NO.	3	3	3	3	3	3	3			
% REQUIRED	95	95	95	95	95	95	95			


REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1
5	Reddish Brown Clay	21.5	102.0



APPROXIMATE LIMITS OF
AREA TO BE TREATED WITH
REINFORCEMENT SYSTEM --
SEE DWG. C-303

9/21/94

100 200 300 400

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2619	556
STANDARDIZATION LIMITS		

DATE OF TEST 9/23 19 94
WEATHER 94° P.C.
TESTED BY: GAV
CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION										
OFFSET										
ELEVATION	9	9	9	9	9	18				
MODE & DEPTH	6	6	6	6	6	6				
DENS. CNT.	2573	2365	2228	2672	2298	2339				
WET DENS.	121.1	124.5	127.2	119.4	125.8	125.1				
MSTRE. CNT.	212	244	218	213	223	219				
MOISTURE	21.4	24.9	22.1	21.6	22.7	22.2				
DRY DENS.	99.7	99.5	105.0	97.9	103.1	102.9				
% MOISTURE	21.4	25.0	21.1	22.0	22.0	21.6				
STD. DENS.	102.3	102.3	102.3	102.3	102.3	102.3				
OPT. MSTR.	20.0	20.0	20.0	20.0	20.0	20.0				
% COMP.	97.5	97.3	102.7	95.7	100.8	100.5				
MSTRE. CORR.										
PROCTOR NO.	3	3	3	3	3					
% REQUIRED	95	95	95	95	95					

REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1
5	Reddish Brown Clay	21.5	102.0

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS		
STANDARDIZATION LIMITS		

DATE OF TEST 9/28 19 94
WEATHER 65° SUNNY
TESTED BY: GAV
CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION										
OFFSET										
ELEVATION	9	9	18	9	9	9				
MODE & DEPTH	6	6	4	6	6	6				
DENS. CNT.	2685	2371	3271	2778	2487	2676				
WET DENS.	120.2	124.5	121.1	117.8	122.6	119.5				
MSTRE. CNT.	215	209	218	207	214	218				
MOISTURE	21.5	20.9	21.9		21.2	21.7				
DRY DENS.	98.6	103.7	99.2	96.8	101.4	97.8				
% MOISTURE	21.8	20.1	22.1	21.7	20.7	22.1				
STD. DENS.	102.3	102.3	102.3	102.3	102.3	102.3				
OPT. MSTR.	20.0	20.0	20.0	20.0	20.0	20.0				
% COMP.	96.4	101.4	97.0	94.6	99.1	95.7				
MSTRE. CORR.										
PROCTOR NO.	3	3	3	3	3	3				
% REQUIRED	95	95	95	95	95	95				

REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1
5	Reddish Brown Clay	21.5	102.0

90.62

BRUSH(R)

DEEP NO. 1

GHE(R)

x 90.0

891.0

896.0

912

914

906

908

910

910

912

914

916

918

125'
(TYP.)

H 30000
E 20000

x 923.9

x 923.9

TSP3

TSP

x 1

TSP1

920

TSP2

922

920

x 924

924

x 923.3

924

MEME
SP2

x 923.7

(R-BC)

(R)

913.0

APPROXIMATE LIMITS OF
AREA TO BE TREATED WITH
REINFORCEMENT SYSTEM
SEE DWG. C-303

CLUSTER OF
4 DMS (R)

CONC
BLOCK
BLDG W/
SLAB (R)

912.0 x 918.2

911.0

912.0

25 INCH
HOLE

x 920.8

x 915.7

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2605	563
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST 9/29 19 94
 WEATHER 88° SUNNY
 TESTED BY: JEFF MEDOWS
 CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	M, 350	M25, 400								
OFFSET										
ELEVATION	9	9								
MODE & DEPTH	4	4								
DENS. CNT.	2757	2900								
WET DENS.	129.7	126.9								
MSTRE. CNT.	187	222								
MOISTURE	18.3	22.2								
DRY DENS.	111.4	104.7								
% MOISTURE	16.5	21.2								
STD. DENS.	102.3	102.3								
OPT. MSTR.	20.0	20.0								
% COMP.	108.9	102.4								
MSTRE. CORR.										
PROCTOR NO.	3	3								
% REQUIRED	95	95								


REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
 CALIBRATION DATE 14 DEC 93
 NRC LICENSE 24-24708-01
 AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
5	Ave. # 3 and # 4 Clays	23.2	97.1
	Reddish Brown Clay	21.5	102.0



16/62/10

APPROXIMATE AREA TO BE PLANTED WITH
CORN OR OTHER CROPS

CLUSTER

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy; P.O. Box 297; St. James, MO 65559
(314) 265-5695

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2613	560
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST 9/30 19 94
WEATHER 88° SUNNY
TESTED BY: JEFF MEDDOWS
CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	M, 500	L 75, 575	M 40, 600	M 10, 675	L 90, 350	M 65, 410	M 20, 550	L 90, 625	M 45, 660	L 75, 700
OFFSET										
ELEVATION	9	9	9	9	18	18	18	18	18	18
MODE & DEPTH	4	4	4	4	6	6	6	6	6	6
DENS. CNT.	3080	3044	2933	3332	2311	2222	2312	2546	2204	2413
WET DENS.	101.4	124.5	126.3	120.3	125.5	127.1	125.4	121.4	127.6	123.8
MSTRE. CNT.	224	235	236	194	227	241	234	210	206	200
MOISTURE	22.5	23.7	23.8	19.2	22.9	24.4	23.6	21.0	20.5	19.9
DRY DENS.	101.4	100.7	102.5	101.0	102.6	102.7	101.8	100.5	107.1	103.9
% MOISTURE	22.2	23.6	23.3	19.0	22.3	23.8	23.2	20.9	19.2	19.1
STD. DENS.	102.3	102.3	102.3	102.3	102.3	102.3	102.3	102.3	102.3	102.3
OPT. MSTR.	20.0	20.0	20.0	20.0	20.0	20.0	20.0	20.0	20.0	20.0
% COMP.	99.2	98.5	100.2	98.8	100.3	100.4	99.5	98.2	101.7	101.6
MSTRE. CORR.										
PROCTOR NO.	3	3	3	3	3	3	3	3	3	3
% REQUIRED	95	95	95	95	95	95	95	95	95	95


REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1
5	Reddish Brown Clay	21.5	102.0



2ND LIST ONLY

9/30/94

400

500

600 (E)

N
M
L

**MIDWEST TESTING
& ENVIRONMENTAL SERVICES**

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2593	559
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST 10/4 19 94
WEATHER 70° CLOUDY
TESTED BY: JEFF MEDOWS
CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	F50.50	E50.50	E, 75	D50.50						
OFFSET										
ELEVATION	9	9	9	9						
MODE & DEPTH	4	4	4	4						
DENS. CNT.	3288	3331	3216	3236						
WET DENS.	120.4	119.7	121.5	121.2						
MSTRE. CNT.	2220	225	219	225						
MOISTURE	22.4	22.7	22.0	22.7						
DRY DENS.	98.0	97.0	99.4	98.5						
% MOISTURE	22.8	23.4	22.1	23.0						
STD. DENS.	102.0	102.0	102.0	102.0						
OPT. MSTR.	21.5	21.5	21.5	21.5						
% COMP.	96.1	95.2	97.5	96.5						
MSTRE. CORR.										
PROCTOR NO.	5	5	5	5						
% REQUIRED	95	95	95	95						


REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1
5	Reddish Brown Clay	21.5	102.0



MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

**DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE
BY NUCLEAR METHODS ASTM D - 2922**

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2615	561
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST 10/5 19 94
 WEATHER 75° SUNNY
 TESTED BY: JEFF MOODS
 CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	E, 50	F, 50	F30,100	F, 150	E, 150	D50,125	C50,100	C, 150	B50,100	B, 150
OFFSET										
ELEVATION	18	18	18	18	18	18	9	9	9	9
MODE & DEPTH	6	6	6	6	6	6	4	4	4	4
DENS. CNT.	2557	2496	2697	2585	2538	2365	3261	2908	3121	2850
WET DENS.	121.4	122.3	119.0	120.9	121.5	124.6	121.3	127.0	123.5	128.0
MSTRE. CNT.	190	209	218	213	222	216	207	205	196	209
MOISTURE	18.7	20.0	21.8	21.3	22.3	21.6	20.6	20.4	19.4	20.8
DRY DENS.	102.6	101.5	97.2	99.5	99.3	103.0	100.7	106.6	104.1	107.1
% MOISTURE	18.3	20.5	22.5	21.4	22.4	21.0	20.5	19.1	18.6	19.4
STD. DENS.	102.3	102.3	102.3	102.3	102.3	102.3	102.3	102.3	102.3	102.3
OPT. MSTR.	20.0	20.0	20.0	20.0	20.0	20.0	20.0	20.0	20.0	20.0
% COMP.	100.4	99.2	95.0	97.3	97.1	100.7	98.4	104.2	101.8	104.7
MSTRE. CORR.										
PROCTOR NO.	3	3	3	3	3	3	3	3	3	3
% REQUIRED	95	95	95	95	95	95	95	95	95	95

REMARKS _____


DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1
5	Reddish Brown Clay	21.5	102.0

10/5/94



A3

A2

A4

2ND LIFT ONLY

914

A5

912

A6

910

908

1ST LIFT ONLY

906

904

A7

902

4x8' CONC. PAD(R)

A8

898

896

894

892

890

888

886

884

882

880

878

876

874

872

870

A9

900

A10

900

N 2047
E 532

100

200

300

MIDWEST TESTING & ENVIRONMENTAL SERVICES

111 East Hardy;

P.O. Box 297;
(314) 265-5695

St. James, MO 65559

DENSITY OF SOIL AND SOIL - AGGREGATE IN PLACE BY NUCLEAR METHODS ASTM D - 2922

PROJECT: Sullivan Landfill Closure
Sullivan, MO

PROJECT NO.: 4425.030

TESTS PROVIDED FOR: OBG Technical Services
295 Emma Lane
Sullivan, MO 63080
314 860-2432

DAILY STANDARD COUNTS		
	DENSITY (DS)	MOISTURE (MS)
COUNTS	2612	554
STANDARDIZATION LIMITS	6.4	11.8

DATE OF TEST 10/6 19 94
 WEATHER 75° Sunny / Breezy
 TESTED BY: Jeff Meadows
 CHECKED BY: _____

TEST NUMBER	1	2	3	4	5	6	7	8	9	10
STATION	BSD, 250	BSD, 300	B, 250	B, 300	C, 100	C, 150	B, 150	B, 25, 25	B, 300	
OFFSET										
ELEVATION	9	9	9	9	18	18	18	18	18	
MODE & DEPTH	4	4	4	4	6	6	6	6	6	
DENS. CNT.	3446	3442	3414	3004	2625	2678	2194	2344	2309	
WET DENS.	118.6	118.6	119.0	125.2	120.2	119.3	127.7	124.9	125.4	
MSTRE. CNT.	191	210	203	216	200	205	221	210	233	
MOISTURE	19.1	21.2	20.5	21.9	20.1	20.7	22.5	21.2	23.8	
DRY DENS.	99.5	97.3	98.5	103.3	100.1	98.6	105.2	103.7	101.6	
% MOISTURE	19.2	21.8	20.8	21.2	20.1	21.0	21.3	20.5	23.4	
STD. DENS.	102.3	102.3	102.3	102.3	102.3	102.3	102.3	102.3	102.3	
OPT. MSTR.	20.0	20.0	20.0	20.0	20.0	20.0	20.0	20.0	20.0	
% COMP.	97.3	95.2	96.3	101.0	97.8	96.4	102.9	101.4	99.4	
MSTRE. CORR.										
PROCTOR NO.	3	3	3	3	3	3	3	3	3	
% REQUIRED	95	95	95	95	95	95	95	95	95	

REMARKS _____

DENSITY	MOISTURE

TROXLER 3411B
SURFACE MOISTURE - DENSITY
GAUGE

SERIAL NUMBER 13769
CALIBRATION DATE 14 DEC 93
NRC LICENSE 24-24708-01
AMEND 04

No.	Soil Description	Optimum Water Content %	Maximum Dry Density lb/ft ³
1	Brown Clay	19.9	101.8
2	Brown Silt Clay	22.7	101.6
3	Red Clay	20.0	102.3
4	Yellow Gray Clay	26.3	91.8
	Ave. # 3 and # 4 Clays	23.2	97.1
5	Reddish Brown Clay	21.5	102.0

10/6/94

2ND LIFT ONLY

Δ5

Δ6

Δ7

Δ1
Δ2
Δ8
Δ3 Δ4
Δ9

EXC. CONC. PAD (R)


P.I. R=50'

100

200

300

400




TOPOGRAPHIC SURVEY DATA

HYDRAULIC BARRIER ELEVATIONS
CLAY.TXT

00304,2999.99600,2600.07,918.92,7	LATHE
00248,3100.14643,2500.17785,922.36611,7	LATHE
00250,2999.95803,2499.86882,922.25334,7	LATHE
00284,2650.08395,2550.20854,910.29838,7	LATHE
00286,2749.82729,2550.15438,912.85086,7	LATHE
00288,2849.96503,2550.14694,915.22015,7	LATHE
00234,2850.09660,2450.17661,918.44786,7	LATHE
00232,2750.15472,2449.95399,915.67258,7	LATHE
00230,2649.83155,2449.93880,914.31441,7	LATHE
00174,2549.86164,2349.79934,915.45674,7	LATHE
00011,2549.67330,2049.80833,917.29275,7	LATHE
00066,2549.84514,2150.34748,920.21316,7	LATHE
00120,2549.84336,2249.91110,918.82286,7	LATHE
00176,2650.11543,2349.92016,917.20963,7	LATHE
00178,2749.85231,2350.23120,918.06884,7	LATHE
00194,3100.14384,2400.15961,920.46442,7	LATHE
00196,3000.16222,2400.21966,924.62819,7	LATHE
00140,3100.03345,2299.74758,920.07487,7	LATHE
00142,2999.84696,2299.77897,925.27222,7	LATHE
00086,3100.17240,2200.06441,919.36223,7	LATHE
00088,3000.18911,2200.11336,924.41280,7	LATHE
00033,2999.93427,2099.94828,920.83751,7	LATHE
00311,2649.87453,2599.94028,907.54692,7	LATHE
00313,2549.97717,2599.91632,901.98427,7	LATHE
00259,2549.66091,2500.12726,909.21724,7	LATHE
00257,2650.11630,2500.46303,912.09349,7	LATHE
00261,2449.99582,2499.94711,905.98422,7	LATHE
00315,2450.01763,2600.18331,896.09599,7	LATHE
00263,2350.10563,2499.95916,904.41811,7	LATHE
00321,2150.10630,2599.91051,892.96715,7	LATHE
00319,2249.76033,2600.24898,897.63689,7	LATHE
00375,2150.02492,2700.06826,884.16249,7	LATHE
00373,2250.08387,2699.85532,881.12705,7	LATHE
00317,2349.97603,2599.77954,898.05302,7	LATHE
00265,2250.04399,2500.09541,901.48774,7	LATHE
00267,2150.01704,2500.14125,895.67049,7	LATHE
00207,2449.95617,2400.06918,910.67301,7	LATHE
00209,2350.06645,2400.04222,907.90300,7	LATHE
00211,2249.24508,2399.49592,903.68165,7	LATHE
00213,2149.89292,2400.06357,893.89487,7	LATHE
00153,2449.46310,2299.64940,914.41004,7	LATHE
00155,2349.97180,2300.20233,910.87807,7	LATHE
00157,2249.95021,2299.94930,905.19788,7	LATHE
00159,2149.89684,2300.01476,893.66820,7	LATHE
11,2549.97,2050,918.63,7	LATHE
66,2550.02,2149.99,921.57,7	LATHE
99,2450.04,2199.97,917.71,7	LATHE
101,2349.82,2200.09,914.15,7	LATHE
103,2249.98,2200.01,909.63,7	LATHE
52,2050.1,2100.01,897.34,7	LATHE
50,2149.85,2100.06,904.39,7	LATHE
48,2249.78,2100.04,910.56,7	LATHE
46,2349.86,2100.01,913.57,7	LATHE
44,2450.12,2099.97,916.9,7	LATHE

8-15-94

TOTAL AREA=4.36 Ac.
TOTAL CLAY VOLUME=10,550 cu. yds.



STACK &
ASSOCIATES, INC.

314-266-7241
P.O. Box 287
St. Joseph, Missouri


Engineers • Architects • Surveyors

2,2914.919375,3089.601843,900.429977,161	GRND SHOT
3,2929.081393,3012.490969,903.766587,161	GRND SHOT
4,2928.775553,2907.282325,909.520162,161	GRND SHOT
5,2967.610019,2647.693383,917.124078,161	GRND SHOT
6,2953.429035,2430.110389,923.053852,161	GRND SHOT
7,2910.388437,2331.674574,927.377758,161	GRND SHOT
8,2895.725724,2247.557578,924.145456,161	GRND SHOT
9,3116.422425,2252.711703,925.900990,161	GRND SHOT
10,3144.806590,2484.123616,915.605185,161	GRND SHOT
11,3148.487916,2635.118008,912.787763,161	GRND SHOT
12,2767.356878,2876.913984,908.751515,161	GRND SHOT
13,2795.462589,2818.459894,911.498553,161	GRND SHOT
14,2848.836393,2795.763194,913.853382,161	GRND SHOT
15,2882.498925,2768.577359,913.673958,161	GRND SHOT
16,2877.287041,2729.806985,914.625869,161	GRND SHOT
17,2881.004628,2650.023806,916.572902,161	GRND SHOT
18,2626.943610,2632.535688,904.379189,161	GRND SHOT
19,2601.231815,2685.883730,897.325305,161	GRND SHOT
20,2583.093035,2696.592505,894.917370,161	GRND SHOT
21,2621.748975,2756.428056,896.221166,161	GRND SHOT
22,2718.306189,2843.145487,907.233975,161	GRND SHOT
1001,2870.000000,3027.500000,903.456000,17	REBAR
1016,2744.340000,2973.340000,905.120000,9	HUB\TACK


8-23-94

TOTAL AREA=8.6 Ac.

TOTAL CLAY VOLUME = 20,800 cu. yds.



314-585-3781
P.O. Box 227
St. James, Missouri




STACK &
ASSOCIATES, INC.

Engineers • Architects • Surveyors


2,2766.045656,2879.695386,908.319253,161	GRND SHOT
3,2609.182101,2750.096954,893.788042,161	GRND SHOT
4,2591.922409,2723.476493,891.837780,161	GRND SHOT
5,2464.372606,2642.983323,887.401599,161	GRND SHOT
6,2416.701899,2651.545741,884.277502,161	GRND SHOT
7,2395.140646,2655.528041,883.859788,161	GRND SHOT
8,2357.136623,2668.823327,883.259637,161	GRND SHOT
9,2382.781683,2514.595683,904.379944,161	GRND SHOT
10,2386.626549,2448.514553,907.278799,161	GRND SHOT
11,2382.914869,2390.212648,909.372251,161	GRND SHOT
12,2365.484940,2386.397348,908.831113,161	GRND SHOT
13,2371.359589,2348.252251,910.104836,161	GRND SHOT
14,2650.141836,2349.890834,917.837196,161	GRND SHOT
15,2743.782653,2345.137447,917.945232,161	GRND SHOT
16,2814.085161,2347.080641,919.510606,161	GRND SHOT
17,2840.184171,2351.612794,920.375513,161	GRND SHOT
18,2857.445591,2378.162572,920.195892,161	GRND SHOT
19,2855.261496,2397.723603,919.235152,161	GRND SHOT
20,2878.219742,2471.368173,918.763823,161	GRND SHOT
21,2885.100357,2683.548457,915.687536,161	GRND SHOT
22,2884.512756,2766.623196,913.541467,161	GRND SHOT
23,2848.617471,2798.071131,912.703195,161	GRND SHOT
24,2806.640354,2811.800918,911.191375,161	GRND SHOT
25,2788.767561,2827.983669,910.279047,161	GRND SHOT
26,2870.053907,3027.536605,903.395859,17	REBAR
27,2953.654381,2448.611835,922.258136,161	GRND SHOT
28,2916.980209,2360.503686,923.586476,161	GRND SHOT
29,2887.811148,2179.849409,924.995603,161	GRND SHOT
30,2904.162218,2143.517304,924.759210,161	GRND SHOT
31,3025.713939,2091.953093,919.418220,161	GRND SHOT
32,3125.789724,2100.315339,913.760223,161	GRND SHOT
33,3139.880331,2454.142074,915.654146,161	GRND SHOT
1016,2744.340000,2973.340000,905.120000,9	HUB\TACK
1017,2828.085000,2067.910000,923.297000,9	HUB\TACK

TOTAL AREA=14.24 Ac.
TOTAL CLAY VOLUME = 34,470 cu. yds.

SEPTEMBER 15, 1994



314-285-3781
P.O. Box 287
St. James, Missouri


STACK ASSOCIATES, INC.
Engineers • Architects • Surveyors

AC912.TXT

1,2257.150000,2587.080000,898.157000,9	HUB\TACK
2,2136.149981,2215.275265,896.484054,161	GRND SHOT
3,2319.003123,2202.470406,911.350304,161	GRND SHOT
4,2585.165036,2210.232900,921.861758,161	GRND SHOT
5,2803.460684,2210.486887,922.014375,161	GRND SHOT
6,2821.214345,2347.306713,920.058739,161	GRND SHOT
7,2846.269255,2352.336545,919.918273,161	GRND SHOT
8,2856.615157,2404.234046,920.290841,161	GRND SHOT
9,2943.726179,2425.908048,922.498372,161	GRND SHOT
10,2891.969811,3063.793204,901.875619,161	GRND SHOT
11,2855.793792,2973.833276,907.361146,161	GRND SHOT
12,2704.081706,2831.182504,906.260843,161	GRND SHOT
13,2514.106145,2659.012826,891.200096,161	GRND SHOT
14,2458.741947,2645.514359,886.843246,161	GRND SHOT
15,2215.414236,2735.678619,875.591481,161	GRND SHOT
16,2166.526227,2745.474688,874.380091,161	GRND SHOT
17,2136.698192,2736.230272,877.169404,161	GRND SHOT
18,2112.908502,2703.326268,880.129840,161	GRND SHOT
19,2074.210824,2571.159794,887.736984,161	GRND SHOT
20,2044.499869,2458.661994,887.167178,161	GRND SHOT
21,2139.596227,2442.594779,894.660629,161	GRND SHOT

DRAINAGE LAYER

- A. LABORATORY SOIL TEST DATA
- B. TOPOGRAPHIC SURVEY DATA

LABORATORY SOIL TEST DATA

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - GRAVEL

Project: CBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project: SULLIVAN LANDFILL Boring No. _____ Sample No. 1
 Description of Soil: SANDY GRAVEL Sample DRAINAGE LAYER
 Tested By: JEFF MEDOWS Date of Testing OCTOBER 17, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	2076.3
Wt. of container	207.60
Wt. of dry sample, W _s	1868.70

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulative Wt. retained	Accumulative % retained	% passing
3	0	0	0	100
1 1/2	220.2	220.2	11.8	88.2
3/4	841.4	1061.6	56.8	43.2
3/8	330.9	1392.5	74.5	25.5
4	155.8	1548.4	82.9	17.1
8	74.5	1622.9	86.8	13.2
16	42.9	1665.8	89.1	10.9
30	56.8	1722.5	92.2	7.8
50	94.36	1816.9	97.2	2.8
100	47.3	1864.2	99.8	0.02
200	4.0	1868.2	100	0
PAN	3.0	1871.2	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - GRAVEL

Project: OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project: SULLIVAN LANDFILL Boring No. _____ Sample No. 2
 Description of Soil: SANDY GRAVEL Sample DRAINAGE LAYER
 Tested By: JEFF MEADOWS Date of Testing OCTOBER 17, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	2089.3
Wt. of container	221.27
Wt. of dry sample, W_s	1868.03

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulative Wt. retained	Accumulative % retained	% passing
3	0	0	0	100
1 1/2	0	0	0	100
3/4	692.79	692.79	37.02	62.98
3/8	767.55	1460.34	78.04	21.96
4	215.96	1676.30	89.58	10.42
8	62.29	1738.59	92.90	7.1
16	31.97	1770.56	94.61	5.39
30	30.28	1800.84	96.23	3.77
50	44.01	1844.85	98.58	1.42
100	22.34	1867.19	99.78	0.22
200	1.40	1868.59	99.85	0.15
PAN	1.80	1871.39	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

A STACK & ASSOCIATES COMPANY

Environmental
Site Assessment
Laboratory Testing
Wastewater
Soil
Pollutants

Materials Testing
Asphalt
Concrete
Soils
Drive Cylinder
Nuclear
Densometer
Sand Cone

Site Sampling
Industrial
Leakage Testing
Percolation Tests
Permeability Tests
Soils
Water

SULLIVAN LANDFILL CLOSURE DRAINAGE LAYER PERMEABILITY RESULTS

<u>Gravel</u> <u>Sample</u>	<u>Moisture Content</u> <u>(%)</u>	<u>Permeability</u> <u>"K" (cm/sec)</u>
2	7.4	212 x 10 ⁻⁴

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - GRAVEL

Project: OBG Tech Services Job No. 4425.030
 Location of Project: Sullivan Land Fill Boring No. _____ Sample No. 3
 Description of Soil: Sandy Gravel Depth of Sample Surface
 Tested By: JRK Date of Testing 10-28-94
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date 10-25-94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	2923.3
Wt. of container	344.94
Wt. of dry sample, W _s	2578.36

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulative Wt. retained	Accumulative % retained	% passing
3	0	0	0	100
1 1/2	212.56	212.56	8.24	91.76
3/4	823	1035.56	40.16	59.84
3/8	657.2	1692.76	65.65	34.35
4	391	2083.76	80.81	19.19
8	175	2258.76	87.60	12.4
16	92.3	2351.06	91.18	8.82
30	90.7	2441.76	94.70	5.3
50	115.3	2557.06	99.17	.83
100	19.5	2576.56	99.93	.07
200	1.2	2577.76	99.97	.03
PAN	.6	2578.36	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - GRAVEL

Project: OBG Tech Services

Job No. 4425.030

Location of Project: Sullivan Land Fill

Boring No. _____ Sample No. 4

Description of Soil: Sandy Gravel

Depth of Sample Surface

Tested By: JRK

Date of Testing 11/4/94

Soil Sample Size (ASTM D1140-54)

Sample Arrival Date 11/3/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	<u>2383</u>
Wt. of container	<u>344.81</u>
Wt. of dry sample, W _s	<u>2038.19</u>

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulative Wt. retained	Accumulative % retained	% passing
3	0	0	0	100
1 1/2	125.69	125.69	6.17	93.8
3/4	631.5	757.19	37.2	62.8
3/8	636	1393.19	68.4	31.6
4	287	1680.19	82.4	17.6
8	142	1822.19	89.4	10.6
16	71	1893.19	92.9	7.1
30	58.3	1951.49	95.7	4.3
50	73.2	2024.69	99.3	.66
100	12	2036.69	99.9	.07
200	1	2037.69	99.9	.02
PAN	.5	2038.19	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

A STACK & ASSOCIATES COMPANY

Environmental
Site Assessment
Laboratory Testing
Wastewater
Soil
Pollutants

Materials Testing
Asphalt
Concrete
Soils
Drive Cylinder
Nuclear
Densometer
Sand Cone

Site Sampling
Industrial
Leakage Testing
Percolation Tests
Permeability Tests
Soils
Water

SULLIVAN LANDFILL CLOSURE DRAINAGE LAYER PERMEABILITY RESULTS

<u>Gravel Sample</u>	<u>Moisture Content (%)</u>	<u>Permeability "K" (cm/sec)</u>
4	1.86	191×10^{-4}

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - GRAVEL

Project: OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project: SULLIVAN, MO Boring No. _____ Sample No. 6
 Description of Soil: GRAVEL Depth of Sample 42AB
 Tested By: J. MARSHAL Date of Testing 12/18/94

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	2251.3
Wt. of container	217.5
Wt. of dry sample, W _s	2033.8

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulative Wt. retained	Accumulative % retained	% passing
3	0	0	0	100
1 1/2	346.6	346.6	17.0	83.0
3/4	387.2	733.8	36.1	63.9
3/8	591.8	1325.6	65.2	34.8
4	400.4	1726.0	84.9	15.1
8	162.0	1888.0	92.8	7.17
16	58.3	1946.3	95.7	4.30
30	30.7	1977.0	97.2	2.79
50	29.0	2006.0	98.6	1.37
100	13.6	2019.6	99.3	0.70
200	3.4	2023.0	99.5	0.50
PAN	3.3	2026.3	99.6	0

% passing = 100 - Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

A STACK & ASSOCIATES COMPANY

Environmental
Site Assessment
Laboratory Testing
Wastewater
Soil
Pollutants

Materials Testing
Asphalt
Concrete
Soils
Drive Cylinder
Nuclear
Densometer
Sand Cone

Site Sampling
Industrial
Leakage Testing
Percolation Tests
Permeability Tests
Soils
Water

SULLIVAN LANDFILL CLOSURE DRAINAGE LAYER PERMEABILITY RESULTS

<u>Gravel Sample</u>	<u>Permeability "K" (cm/sec)</u>
6	194.5×10^{-4}

TOPOGRAPHIC SURVEY DATA

DRAINAGE LAYER ELEVATIONS

00543,2950.03517,3200.01955,895.80708,7	LATHE
00542,3000.01383,3200.02896,893.01,7	LATHE
00551,3000.02242,3250.03148,889.60514,7	LATHE
00528,2949.98935,3100.09424,900.45641,7	LATHE
00526,3049.83966,3099.94096,895.77799,7	LATHE
00503,2949.92655,3000.02892,906.09526,7	LATHE
00501,3049.97904,2999.33481,902.14712,7	LATHE
00495,3150.19017,2999.99694,897.25617,7	LATHE
00467,2949.88915,2900.17869,911.63834,7	LATHE
00469,2850.12758,2899.85655,912.56411,7	LATHE
00415,2850.00651,2800.00230,915.08608,7	LATHE
00417,2749.96648,2799.95919,911.86451,7	LATHE
00361,2849.99428,2699.96632,916.51833,7	LATHE
00363,2749.90781,2699.75616,911.72355,7	LATHE
00307,2850.01376,2600.21503,918.03848,7	LATHE
00309,2750.04616,2600.07457,914.32964,7	LATHE
408,3199.94,2800.05,906.56,7	LATHE
410,3099.92,2800.30,910.16,7	LATHE
412,2999.97,2800.30,913.25,7	LATHE
414,2900.00,2800.31,915.26,7	LATHE
354,3199.95,2699.86,910.68,7	LATHE
356,3100.1,2699.67,914.35,7	LATHE
358,2999.95,2699.73,917.12,7	LATHE
360,2899.88,2699.70,917.29,7	LATHE
300,3199.97,2599.98,912.35,7	LATHE
302,3099.96,2600.06,916.92,7	LATHE
304,2999.97,2599.92,919.80,7	LATHE

00290,2950.21925,2549.74120,921.33753,7	LATHE
00246,3200.06081,2499.58198,912.24246,7	LATHE
00248,3100.00890,2500.03398,919.58217,7	LATHE
00236,2949.93371,2450.10457,924.61250,7	LATHE
00234,2850.05665,2449.91844,921.11717,7	LATHE
00232,2750.03385,2449.85048,918.34406,7	LATHE
00230,2650.00306,2449.94554,916.99884,7	LATHE
00228,2549.95303,2449.85420,914.30262,7	LATHE
00226,2449.92440,2449.81477,911.34805,7	LATHE
00192,3200.01841,2399.89576,912.90713,7	LATHE
00194,3099.96202,2400.15478,921.42732,7	LATHE
00196,2999.75775,2400.32068,925.13568,7	LATHE
00138,3200.02718,2299.90049,912.50873,7	LATHE
00140,3100.09014,2299.85980,921.03150,7	LATHE
00142,2999.98974,2300.01318,926.47275,7	LATHE
00084,3200.11204,2199.72667,912.04489,7	LATHE
00086,3099.92364,2200.07090,920.14459,7	LATHE
00088,3000.01362,2199.99454,925.43156,7	LATHE
00090,2899.79849,2199.98469,927.23904,7	LATHE
00033,3000.19484,2099.96653,923.01635,7	LATHE
00031,3100.10054,2099.96858,918.11036,7	LATHE
00029,3200.12132,2099.90341,910.14347,7	LATHE
00365,2649.99442,2699.96688,903.68404,7	LATHE
00311,2649.99537,2599.87639,909.57929,7	LATHE
00035,2900.08274,2099.97923,926.65427,7	LATHE
00313,2549.93407,2600.15875,904.35311,7	LATHE
00259,2549.93635,2499.81356,912.18208,7	LATHE
00257,2649.98305,2500.25215,914.87656,7	LATHE
00261,2449.91305,2499.90162,909.04136,7	LATHE
00315,2449.98182,2599.95314,898.85298,7	LATHE
284,2649.99951,2549.88,912.62,7	LATHE
286,2749.93,2550.21,916.02,7	LATHE
288,2849.98,2550.01,918.01,7	LATHE

00172,2449.88410,2349.68038,915.42457,7	LATHE
00174,2549.94988,2349.75006,918.24523,7	LATHE
00176,2649.94814,2349.98445,920.07215,7	LATHE
00178,2750.00431,2350.10323,921.15970,7	LATHE
00180,2850.02860,2349.94604,923.38058,7	LATHE
00263,2350.04032,2500.07688,907.33131,7	LATHE
00317,2349.67767,2599.64972,900.72560,7	LATHE
00209,2350.16447,2400.28263,910.67867,7	LATHE
00151,2549.85336,2299.59417,920.06404,7	LATHE
00153,2449.98761,2300.06664,917.10302,7	LATHE
00155,2349.95239,2300.11808,913.03627,7	LATHE
00170,2349.94,2350.02,912.03,7	LATHE

00015,2749.86747,2050.12797,924.26426,7	LATHE
00013,2649.77088,2050.11206,922.18133,7	LATHE
00068,2649.81539,2150.20898,924.49097,7	LATHE
00070,2749.98862,2150.03457,923.49189,7	LATHE
00124,2749.96981,2250.12961,922.07931,7	LATHE
00122,2650.07418,2249.88193,922.32325,7	LATHE
00037,2800.00319,2100.02509,925.81246,7	LATHE

00011,2550.28072,2049.94348,919.85972,7	LATHE
00321,2150.67027,2600.32513,895.92337,7	LATHE
00319,2250.08404,2599.68180,900.40601,7	LATHE
00375,2150.02471,2700.03810,886.72525,7	LATHE
00265,2249.94559,2499.81863,904.72210,7	LATHE
00267,2150.37651,2499.89254,898.29635,7	LATHE
00211,2250.77851,2399.47611,906.08943,7	LATHE
00213,2150.01595,2399.97781,896.66465,7	LATHE
00157,2250.16442,2299.73310,908.00674,7	LATHE
00159,2150.00813,2299.94959,896.45837,7	LATHE
00099,2449.84422,2199.41992,918.86726,7	LATHE
00101,2349.95545,2200.01492,915.21232,7	LATHE
00052,2050.46971,2099.91692,895.04292,7	LATHE
00050,2150.11025,2099.40706,905.36463,7	LATHE
00048,2249.92124,2100.02716,911.82122,7	LATHE
00046,2350.25906,2099.54801,914.61801,7	LATHE
00044,2450.28963,2099.92784,917.90328,7	LATHE
103,2250.15,2199.78,910.90,7	LATHE
105,2150.48,2199.90,901.72,7	LATHE
107,2049.95,2200.52,888.89,7	LATHE

VEGETATIVE LAYER

- A. LABORATORY SOIL TEST DATA
- B. TOPOGRAPHIC SURVEY DATA

LABORATORY SOIL TEST DATA

LANDING BORROW STUDY

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG Technical Services

Job No. 4425.030

Location of Project: Sullivan Landfill

Boring No. _____ Sample No. 1

Description of Soil Topsoil

Depth of Sample _____

Tested By Lance Stack

Date of Testing September 30, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	2,589.44
Wt. of container	345.40
Wt. of dry sample, W _s	2,244.04

"WET SIEVE"

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	6.92	6.92	.3	99.7
4	23.66	30.58	1.4	98.6
10	41.60	72.18	3.2	96.8
20	31.96	104.14	4.6	95.4
40	40.21	144.35	6.4	93.6
60	62.41	206.76	9.2	90.8
140	80.12	286.88	12.8	87.2
200	7.37	294.25	13.1	86.9
PAN	1949.79	2244.04	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG Technical Services

Job No. 4425.030

Location of Project: Sullivan Landfill

Boring No. _____ Sample No. 2

Description of Soil Clayey Topsoil

Depth of Sample _____

Tested By Lance Stack

Date of Testing September 30, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	2,102.02
Wt. of container	191.73
Wt. of dry sample, W _s	1,910.29

"WET SIEVE"

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	0	0	0	100
4	27.18	27.18	1.42	98.58
10	59.57	86.75	4.54	95.46
20	40.46	127.21	6.66	93.34
40	45.45	172.66	9.04	90.96
60	95.07	267.73	14.02	85.98
140	143.37	411.10	21.52	78.48
200	11.46	422.56	22.12	77.88
PAN	1487.73	1910.29	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - GRAVEL

Project: OBG Technical Services
 Location of Project: Sullivan Landfill
 Description of Soil: SILTY TOPSOIL
 Tested By: Greg Vaughn

Job No. 4425.030
 Boring No. _____ Sample No. 3
 Depth of Sample _____
 Date of Testing September 30, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	2306.72
Wt. of container	204.00
Wt. of dry sample, W_s	2002.72

"WET SIEVE"

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulative Wt. retained	Accumulative % retained	% passing
3	0	0	0	100
1 1/2	0	0	0	100
3/4	0	0	0	100
3/8	28.72	28.72	1.43	98.57
4	19.81	48.53	2.42	97.58
8	30.32	78.85	3.94	96.06
16	29.86	108.71	5.43	94.57
30	52.81	161.52	8.07	91.93
50	125.45	286.97	14.33	85.67
100	228.91	515.88	25.76	74.24
200	81.83	597.71	29.84	70.16
PAN	1405.01	2002.72	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - GRAVEL

Project: OBG Technical Services

Job No. 4425.030

Location of Project: Sullivan Landfill

Boring No. _____ Sample No. 4

Description of Soil: SANDY TOPSOIL

Depth of Sample _____

Tested By: Greg Vaughn

Date of Testing September 30, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	<u>2177.64</u>
Wt. of container	<u>191.63</u>
Wt. of dry sample, W_s	<u>1983.01</u>

"WET SIEVE"

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulative Wt. retained	Accumulative % retained	% passing
3	<u>0</u>	<u>0</u>	<u>0</u>	<u>100</u>
1 1/2	<u>0</u>	<u>0</u>	<u>0</u>	<u>100</u>
3/4	<u>28.34</u>	<u>28.34</u>	<u>1.43</u>	<u>98.57</u>
3/8	<u>137.29</u>	<u>165.63</u>	<u>8.38</u>	<u>91.62</u>
4	<u>111.08</u>	<u>276.71</u>	<u>14.00</u>	<u>86.00</u>
8	<u>85.18</u>	<u>361.89</u>	<u>18.31</u>	<u>81.69</u>
16	<u>54.26</u>	<u>416.15</u>	<u>21.05</u>	<u>78.95</u>
30	<u>59.74</u>	<u>475.89</u>	<u>24.07</u>	<u>75.93</u>
50	<u>201.43</u>	<u>677.32</u>	<u>34.26</u>	<u>65.74</u>
100	<u>212.89</u>	<u>890.21</u>	<u>45.03</u>	<u>54.97</u>
200	<u>51.06</u>	<u>941.27</u>	<u>47.61</u>	<u>52.39</u>
PAN	<u>1035.70</u>	<u>1976.97</u>	<u>100</u>	<u>0</u>

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - GRAVEL

Project: OBG Technical Services

Job No. 4425.030

Location of Project: Sullivan Landfill

Boring No. _____ Sample No. 5

Description of Soil: CLAYEY SILTY TOPSOIL

Depth of Sample _____

Tested By: Greg Vaughn

Date of Testing September 30, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	<u>2473.71</u>
Wt. of container	<u>344.52</u>
Wt. of dry sample, W _s	<u>2129.19</u>

"WET SIEVE"

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulative Wt. retained	Accumulative % retained	% passing
3	<u>0</u>	<u>0</u>	<u>0</u>	<u>100</u>
1 1/2	<u>0</u>	<u>0</u>	<u>0</u>	<u>100</u>
3/4	<u>0</u>	<u>0</u>	<u>0</u>	<u>100</u>
3/8	<u>0</u>	<u>0</u>	<u>0</u>	<u>100</u>
4	<u>1.74</u>	<u>1.74</u>	<u>.08</u>	<u>99.92</u>
8	<u>29.64</u>	<u>31.38</u>	<u>1.47</u>	<u>98.53</u>
16	<u>41.35</u>	<u>72.73</u>	<u>3.41</u>	<u>96.59</u>
30	<u>37.21</u>	<u>109.94</u>	<u>5.16</u>	<u>94.84</u>
50	<u>28.04</u>	<u>137.98</u>	<u>6.48</u>	<u>93.52</u>
100	<u>29.16</u>	<u>167.14</u>	<u>7.85</u>	<u>92.15</u>
200	<u>18.56</u>	<u>185.70</u>	<u>8.72</u>	<u>91.28</u>
PAN	<u>1944.03</u>	<u>2129.73</u>	<u>100</u>	<u>0</u>

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - GRAVEL

Project: OBG Technical Services Job No. 4425.030
 Location of Project: Sullivan Landfill Boring No. _____ Sample No. 6
 Description of Soil: BROWN SANDY CLAYEY TOPSOIL Depth of Sample _____
 Tested By: Greg Vaughn Date of Testing September 30, 1994

Soil Sample Size (ASTM D1140-54)

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	2115.91
Wt. of container	221.54
Wt. of dry sample, W _s	1894.37

"WET SIEVE"

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulative Wt. retained	Accumulative % retained	% passing
3	0	0	0	100
1 1/2	0	0	0	100
3/4	49.35	49.35	2.60	97.40
3/8	76.21	125.56	6.62	93.38
4	90.97	216.53	11.42	88.58
8	71.71	288.24	15.21	84.79
16	40.69	328.93	17.35	82.65
30	44.95	373.88	19.72	80.28
50	164.34	538.22	28.39	71.61
100	279.23	817.45	43.12	56.88
200	77.50	894.95	47.21	52.79
PAN	1000.72	1895.67	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG Tech. Services

Job No. 4425.030

Location of Project: Sullivan Landfill

Boring No. _____ Sample No. 7

Description of Soil DARK BROWN Topsoil

Depth of Sample 6" - 12"

Tested By J. Meadows

Date of Testing 11/22 - 11/25

Soil Sample Size (ASTM D1140-54)

Sample Arrival Date 11/21/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	<u>1417.5</u>
Wt. of container	<u>250.5</u>
Wt. of dry sample, W _s	<u>1167</u>

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	0	0	0	100
4	<u>25.95</u>	<u>25.95</u>	<u>2.22</u>	<u>97.8</u>
10	<u>57.84</u>	<u>83.79</u>	<u>7.18</u>	<u>92.8</u>
20	<u>38.08</u>	<u>121.87</u>	<u>10.4</u>	<u>89.6</u>
40	<u>38.70</u>	<u>160.57</u>	<u>13.8</u>	<u>86.2</u>
60	<u>54.34</u>	<u>214.91</u>	<u>18.4</u>	<u>81.6</u>
140	<u>57.08</u>	<u>271.99</u>	<u>23.3</u>	<u>76.7</u>
200	<u>7.43</u>	<u>279.42</u>	<u>23.9</u>	<u>76.1</u>
PAN	<u>887.58</u>	<u>1167</u>	<u>100</u>	<u>0</u>

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG Tech. Services Job No. 4425.030
 Location of Project: Sullivan Land Fill Boring No. _____ Sample No. 8
 Description of Soil: Dark Brown Topsoil Depth of Sample 6"-12"
 Tested By J. Meadows Date of Testing 11/22 - 11/25
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date 11/21/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	2571.84
Wt. of container	245
Wt. of dry sample, W _s	2326.84

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	0	0	0	100
4	29.51	29.51	1.26	98.7
10	62.01	91.52	3.93	96.1
20	68.86	160.38	6.90	93.1
40	99.28	259.66	11.2	88.8
60	205.97	465.63	20.0	80.0
140	164.57	630.20	27.1	72.9
200	8.54	638.74	27.5	72.5
PAN	1687.26	2326.84	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG Tech Services Job No. 4425.030
 Location of Project: Sullivan LandFill Boring No. _____ Sample No. 9
 Description of Soil: Dark Brown Topsoil Depth of Sample 6"-12"
 Tested By J. Meadows Date of Testing 11/22 - 11/25
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date 11/21/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	1748.93
Wt. of container	253
Wt. of dry sample, W _s	1495.93

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	0	0	0	100
4	4.28	4.28	0.286	99.7
10	22.13	26.41	1.77	98.2
20	29.84	56.25	3.76	96.2
40	111.91	168.16	11.2	88.8
60	131.85	300.01	20.1	79.9
140	165.16	465.17	31.1	68.9
200	13.56	478.73	32.0	68.0
PAN	1017.2	1495.93	100	0

% passing = 100 - Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG Tech Services Job No. 4425.030
 Location of Project: Sullivan Land Fill Boring No. _____ Sample No. 10
 Description of Soil: Dark Brown Topsoil Depth of Sample 6"-12"
 Tested By: J. Meadows Date of Testing 11/22-11/25
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date 11/21/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	1700.99
Wt. of container	250
Wt. of dry sample, W _s	1450.99

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	0	0	0	100
4	14.7	14.70	1.00	99.0
10	1.42	16.12	1.11	98.9
20	47.8	63.92	4.41	95.6
40	84.83	148.75	10.3	89.7
60	104.87	253.62	17.5	82.5
140	160.83	414.45	28.6	71.4
200	18.16	432.61	29.8	70.2
PAN	1018.38	1450.99	99.8	0

% passing = 100 - Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG Tech Services Job No. 4425.030
 Location of Project: Sullivan Landfill Boring No. _____ Sample No. 11
 Description of Soil: Dark Brown Topsoil Depth of Sample 6" - 12"
 Tested By: J. Meadows Date of Testing 11/22 - 11/25
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date 11/21/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	1613.5
Wt. of container	245
Wt. of dry sample, W _s	1368.5

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	0	0	0	100
4	30.35	30.35	2.22	97.8
10	20.50	50.85	3.72	96.3
20	102.25	153.10	11.2	88.8
40	135.34	288.44	21.1	78.9
60	180.44	468.89	34.3	65.7
140	73.81	542.70	39.7	60.3
200	140.8	683.5	50.0	50.0
PAN	685	1368.5	100	0

% passing = 100 - Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG Tech. Services Job No. 4425.030
 Location of Project: Sullivan Land Fill Boring No. _____ Sample No. 12
 Description of Soil: Dark Brown Topsoil Depth of Sample 6" - 12"
 Tested By J. Meadows Date of Testing 11/22 - 11/25
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date 11/21/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	1481.20
Wt. of container	249.4
Wt. of dry sample, W _s	1231.8

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	0	0	0	100
4	13.55	13.55	1.1	98.9
10	20.94	34.49	2.8	97.2
20	11.09	45.58	3.7	96.3
40	91.15	136.73	11.1	88.9
60	103.47	240.20	19.5	80.5
140	133.04	373.24	30.3	69.7
200	13.55	386.79	31.4	68.6
PAN			100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG Tech Services

Job No. 4425.030

Location of Project: Sullivan Landfill

Boring No. _____ Sample No. 13

Description of Soil: Dark Brown Topsoil

Depth of Sample 6"-12"

Tested By J. Meadows

Date of Testing 11/22 - 11/25

Soil Sample Size (ASTM D1140-54)

Sample Arrival Date 11/21/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	1397.62
Wt. of container	244
Wt. of dry sample, W _s	1153.62

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	0	0	0	100
4	58.54	58.54	5.1	94.94
10	110.82	169.66	14.7	85.29
20	40.9	210.56	18.3	81.7
40	51.04	261.60	22.7	77.3
60	63.23	324.83	28.2	71.8
140	36.01	360.84	31.3	68.7
200	2.77	363.61	31.5	68.4
PAN	790.01	1153.62	100	0

% passing = 100 -- Σ % retained

TYREE BORROW STUDY

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project: SULLIVAN, MO Boring No. _____ Sample No. P-1
 Description of Soil: TOPSOIL Depth of Sample GPAB
 Tested By: J. Meadows Date of Testing 12/17/94
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date 12/15/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	1917.6
Wt. of container	247.3
Wt. of dry sample, W _s	1670.3

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	0	0	0	100
4	4.08	4.08	0.24	99.8
10	9.04	13.12	0.79	99.2
20	16.41	29.53	1.77	98.2
40	19.84	49.37	2.96	97.0
60	19.48	68.85	4.12	95.9
140	17.59	86.44	5.18	94.8
200	1.76	88.20	5.28	94.7
PAN	1582.10	1670.30	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project: SULLYVILLE, MO Boring No. _____ Sample No. P-2
 Description of Soil: TOPSOIL Depth of Sample GPAB
 Tested By: JJM Date of Testing 12-17-94
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date 12-15-94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	1870.6
Wt. of container	250.3
Wt. of dry sample, W _s	1620.3

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	1.83	1.83	0.11	99.9
4	0.22	2.05	0.13	99.9
10	2.15	4.20	0.26	99.7
20	9.30	13.50	0.83	99.2
40	15.50	29.01	1.79	98.2
60	14.60	43.61	2.69	97.3
140	13.38	56.99	3.52	96.5
200	1.42	58.41	3.60	96.4
PAN	1562.29	1620.7	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING
& ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project: SULLYVALE, MO Boring No. _____ Sample No. P-3
 Description of Soil TOPSOIL Depth of Sample GPAB
 Tested By JJM Date of Testing 12/12/94
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date 12/15/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	1893.9
Wt. of container	250.3
Wt. of dry sample, W _s	1643.6

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	0	0	0	100
4	1.72	1.72	0.10	99.9
10	10.85	12.57	0.76	99.2
20	22.62	35.19	2.14	97.9
40	19.85	55.04	3.35	96.7
60	14.86	69.90	4.25	95.8
140	12.81	82.71	5.03	95.0
200	1.46	84.17	5.12	94.9
PAN	1560.07	1644.24	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING
& ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project: SULLIVAN, MO Boring No. _____ Sample No. P-4
 Description of Soil TOPSOIL Depth of Sample GPAB
 Tested By JJM Date of Testing 12/17/94
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date 12/15/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	1899.24
Wt. of container	250.3
Wt. of dry sample, W _s	1648.9

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	0	0	0	100
4	.94	.94	0.06	100.0
10	11.8	12.74	0.77	99.2
20	24.24	36.98	2.24	97.8
40	21.68	58.66	3.56	96.4
60	15.2	73.86	4.48	95.5
140	12.37	86.23	5.23	94.8
200	1.42	87.65	5.31	94.7
PAN	1562.36	1650.01	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project: SULLYVA, MO Boring No. _____ Sample No. P-5
 Description of Soil: TOPSOIL Depth of Sample GPAB
 Tested By: JJM Date of Testing 12/12/94
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date 12/15/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	1918.3
Wt. of container	250.3
Wt. of dry sample, W _s	1668.0

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	0	0	0	100
4	.15	.15	0.01	100.0
10	16.62	16.77	1.01	99.0
20	30.86	47.63	7.86	97.1
40	19.03	66.66	4.00	96.0
60	11.53	78.19	4.69	95.3
140	9.68	87.87	5.27	94.7
200	1.20	89.07	5.34	94.7
PAN	579.11	1668.18	100	0

% passing = 100 - Σ % retained

MIDWEST TESTING
& ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project: SULLIVAN, MO Boring No. _____ Sample No. P-6
 Description of Soil: TOPSOIL Depth of Sample: GPAB
 Tested By: JJM Date of Testing: 12/17/94
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date: 12/15/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	1900.7
Wt. of container	250.3
Wt. of dry sample, W _s	1650.4

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	53.04	53.04	3.21	96.8
3/8	27.54	80.58	4.88	95.1
4	13.65	94.23	5.71	94.3
10	21.12	115.35	6.99	93.0
20	28.9	144.25	8.74	91.26
40	31.61	175.86	10.7	89.3
60	24.41	200.27	12.1	87.9
140	21.87	222.14	13.5	86.5
200	2.58	224.72	13.6	86.4
PAN	1425.4	1650.15	100	0

% passing = 100 -- Σ % retained

IN PLACE SOIL QUALITY COTROL

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG TECHNICAL SERVICES Job No. 4425.030
 Location of Project: SULLYVILLE, MO Boring No. _____ Sample No. 1
 Description of Soil: TOPSOIL Depth of Sample: GPAB
 Tested By: J Meadows Date of Testing: 12/9/94
 Soil Sample Size (ASTM D1140-54): _____ Sample Arrival Date: 12/6/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	1921.1
Wt. of container	243.5
Wt. of dry sample, W _s	1677.6

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	15.56	15.56	0.928	99.1
3/8	18.75	34.31	2.05	98.0
4	51.14	85.45	5.10	94.9
10	47.31	132.76	7.92	92.1
20	26.94	159.70	9.53	90.5
40	35.28	194.98	11.6	88.4
60	111.86	306.84	18.3	81.7
140	128.76	435.60	26.0	74.0
200	6.86	442.46	26.4	73.6
PAN	1233.61	1676.07	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG TECHNICAL SERVICES Job No. 4475.030
 Location of Project: SULLYVA, MD Boring No. _____ Sample No. 2
 Description of Soil: TOPSOIL Depth of Sample: 6 PAB
 Tested By: J. Meadows Date of Testing: 12/17/94
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date: 12/15/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	2623.19
Wt. of container	1560.00
Wt. of dry sample, W _s	1063.19

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	32.54	32.54	3.06	96.9
3/8	26.75	59.29	5.58	94.4
4	63.05	122.34	11.5	88.5
10	66.72	189.06	17.8	82.2
20	38.95	228.01	21.5	78.5
40	41.21	269.22	25.3	74.7
60	105.49	374.71	35.3	64.7
140	114.67	489.38	46.1	53.9
200	7.65	497.03	46.8	53.2
PAN	565.70	1062.73	100	0

% passing = 100 -- Σ % retained

MIDWEST TESTING & ENVIRONMENTAL SERVICES

GRAIN SIZE ANALYSIS - MECHANICAL - SOILS

Project: OBG TECHNICAL SERVICES Job No. 5.030
 Location of Project: SULLIVAN, MO Boring No. _____ Sample No. 3
 Description of Soil: TOPSOIL Depth of Sample: GPAB
 Tested By: J. Meadows Date of Testing: 12/17/94
 Soil Sample Size (ASTM D1140-54) Sample Arrival Date: 12/15/94

Nominal diameter of largest particle	Approximate minimum Wt. of sample, g
No. 10 Sieve	200
No. 4 Sieve	500
3/4 inc.	1500

Wt. of dry sample + container	1807.8
Wt. of container	250.3
Wt. of dry sample, W _s	1557.5

Sieve analysis and grain shape

Sieve no.	Wt. Retained	Accumulation Wt. retained	Accumulation % retained	% passing
1-1/2	0	0	0	100
1	0	0	0	100
3/4	0	0	0	100
3/8	18.50	18.50	1.19	98.8
4	15.32	33.82	2.17	97.8
10	30.49	64.31	4.13	95.9
20	23.08	87.39	5.61	94.4
40	42.36	129.75	8.33	91.7
60	105.08	234.83	15.1	84.9
140	152.72	387.55	24.9	75.1
200	8.47	396.02	25.4	74.6
PAN	1161.59	1557.61	100	0

% passing = 100 - Σ % retained

TOPOGRAPHIC SURVEY DATA

VEGETATIVE LAYER ELEVATIONS

00467,2949.88703,2899.68225,912.63441,7 LATHE
 00469,2849.81927,2900.00591,913.76258,7 LATHE
 00414,2900.08634,2799.96386,916.39214,7 LATHE
 00415,2849.97509,2799.99798,916.48520,7 LATHE
 00360,2900.08814,2699.91555,918.69295,7 LATHE
 00361,2849.85560,2700.15681,917.70891,7 LATHE

00543,2949.99782,3200.02740,896.48287,7 LATHE
 00542,2999.94590,3200.15002,893.90179,7 LATHE
 00551,3000.19793,3249.68812,890.82649,7 LATHE
 00528,2949.99147,3100.07622,901.65676,7 LATHE
 00526,3050.12138,3099.71784,896.43627,7 LATHE
 00503,2949.98991,2999.96396,907.15303,7 LATHE
 00501,3050.01988,2999.87367,903.20679,7 LATHE
 00495,3149.94456,3000.06556,894.18252,7 LATHE
 00463,3149.68450,2900.25492,903.78793,7 LATHE
 00408,3199.97047,2799.99754,907.28051,7 LATHE
 00410,3100.03561,2799.85057,911.49655,7 LATHE
 00412,2999.96765,2800.14075,914.88457,7 LATHE
 00354,3199.90637,2700.16243,911.67726,7 LATHE
 00356,3100.02135,2699.84941,915.26366,7 LATHE
 00358,2999.96847,2699.96598,917.78018,7 LATHE
 00300,3200.02034,2599.97561,913.00570,7 LATHE
 00302,3099.96173,2600.10598,917.95463,7 LATHE
 00304,2999.97387,2600.18931,920.80144,7 LATHE
 00246,3200.03367,2499.84808,913.60536,7 LATHE
 00248,3100.15353,2499.70262,920.59988,7 LATHE
 00192,3199.91007,2400.44665,913.51685,7 LATHE
 00194,3099.89358,2400.11276,922.40369,7 LATHE
 00138,3200.00946,2300.10761,913.75460,7 LATHE
 00140,3099.47812,2300.58085,922.04055,7 LATHE
 00084,3199.93038,2200.20594,913.37188,7 LATHE
 00086,3100.16898,2199.85653,921.56103,7 LATHE
 00088,2999.59312,2200.23746,926.44485,7 LATHE
 00033,2999.87134,2100.02953,924.11436,7 LATHE
 00031,3099.77067,2099.90391,918.76910,7 LATHE
 00029,3200.55557,2099.36157,911.01454,7 LATHE

00417,2749.86310,2800.15676,912.55846,7 LATHE
 00290,2950.21422,2549.72984,922.46389,7 LATHE
 00126,2849.92797,2250.19548,926.02337,7 LATHE
 00284,2649.99341,2550.12915,913.28936,7 LATHE
 00286,2749.88500,2550.42196,916.66371,7 LATHE
 00234,2850.05250,2450.18259,922.02858,7 LATHE
 00232,2750.00431,2449.97052,919.31697,7 LATHE
 00230,2649.99366,2449.89835,917.65723,7 LATHE
 00228,2549.97391,2450.03262,915.35596,7 LATHE
 00226,2449.89398,2449.79450,912.18551,7 LATHE
 00015,2749.92628,2050.09550,925.37612,7 LATHE
 00011,2550.10169,2050.00699,920.38258,7 LATHE
 00068,2649.76240,2150.26665,925.61958,7 LATHE
 00070,2749.94510,2150.15993,924.76006,7 LATHE
 00124,2749.97681,2250.18792,923.20852,7 LATHE
 00122,2649.95198,2249.80954,923.40570,7 LATHE
 00120,2550.00858,2250.17742,922.29436,7 LATHE
 00176,2650.00283,2349.83309,920.54868,7 LATHE
 00178,2749.97360,2350.05686,921.95615,7 LATHE
 00180,2850.10906,2349.67409,924.04958,7 LATHE
 00090,2899.89564,2199.70030,928.23340,7 LATHE
 00363,2750.07108,2699.82063,912.32047,7 LATHE
 00265,2610.00000,2700.00000,901.00000,7 LATHE

00309,2749.98194,2599.98778,914.75866,7	LATHE
00311,2649.99416,2599.88990,910.55044,7	LATHE
00259,2550.09637,2500.42241,912.88726,7	LATHE
00257,2650.00571,2499.92997,915.77474,7	LATHE
00261,2449.84845,2499.71255,909.46934,7	LATHE
00315,2449.93501,2599.93164,899.31690,7	LATHE
00263,2349.99518,2499.98905,907.96479,7	LATHE
00373,2249.95588,2699.96899,884.91690,7	LATHE
00317,2349.94110,2599.94872,901.14352,7	LATHE
00265,2249.95192,2499.97193,905.26819,7	LATHE
00209,2349.85317,2399.77638,911.36640,7	LATHE
00101,2350.01535,2200.00623,916.22339,7	LATHE
00103,2249.87855,2199.80998,911.46641,7	LATHE
00105,2150.14624,2200.22084,902.39179,7	LATHE
00052,2049.99847,2100.00300,895.45351,7	LATHE
00050,2150.17378,2100.12051,906.60593,7	LATHE
00048,2250.01391,2100.00535,912.29599,7	LATHE
00046,2350.03109,2100.00224,915.16374,7	LATHE
00044,2450.27279,2100.03978,918.53870,7	LATHE
00039,2700.12206,2099.85421,922.57837,7	LATHE

00172,2449.96671,2350.04153,915.96053,7	LATHE
00174,2549.98542,2349.95018,918.52188,7	LATHE
00090,2899.89564,2199.70030,928.23340,7	LATHE
00035,2900.13240,2100.21895,927.78827,7	LATHE
00037,2800.03676,2099.73507,927.28967,7	LATHE
00321,2149.95020,2599.57850,896.51620,7	LATHE
00319,2249.65222,2599.82728,900.79689,7	LATHE
00267,2149.98538,2499.87017,898.80662,7	LATHE
00170,2349.98790,2349.96135,912.92653,7	LATHE
00099,2450.02158,2200.09799,919.83661,7	LATHE
00107,2049.95464,2199.57115,889.31033,7	LATHE

00142,2999.96081,2299.95865,927.27458,7	LATHE
00213,2149.96991,2399.91780,897.55922,7	LATHE
00159,2149.95575,2299.90687,897.66556,7	LATHE


MISCELLANEOUS SURVEY DATA

- A. TOP OF SLOPE AREA
- B. TOE OF SLOPE AREA
- C. TEMPORARY SETTLEMENT PLATFORM DATA
- D. ANCHOR TRENCH DESCRIPTION


TOP OF SLOPE FOR SULLIVAN LANDFILL CLOSURE, SULLIVAN, MO

PREPARED FOR
OBG TECHNICAL SERVICES, INC.

AREA=109,720 sq. yds.
=22.7 Ac.




314-998-2791
P.O. Box 237
St. Joseph, Missouri



STACK &
ASSOCIATES, INC.
Engineers • Architects • Surveyors

1,2872,3000,0
2,2833,2950,0
3,2750,2855,0
4,2690,2800,0
5,2626,2750,0
6,2564,2700,0
7,2500,2650,0
8,2450,2638,0
9,2403,2650,0
10,2290,2700,0
11,2200,2736,0
12,2150,2717,0
13,2117,2650,0
14,2082,2550,0
15,2048,2450,0
16,2042,2400,0
17,2040,2300,0
18,2040,2200,0
19,2040,2100,0
20,2060,2068,0
21,2100,2056,0
22,2200,2047,0
23,2300,2037,0
24,2400,2027,0
25,2500,2015,0
26,3150,2033,0
27,3179,2045,0
28,3200,2060,0
29,3230,2100,0
30,3242,2150,0
31,3245,2200,0
32,3250,2250,0
33,3253,2300,0
34,3257,2350,0
35,3260,2400,0
36,3263,2450,0
38,3271,2550,0
40,3275,2650,0
42,3255,2750,0
44,3210,2850,0
45,3168,2950,0
46,3125,3050,0
47,3083,3150,0
48,3040,3250,0
49,3000,3287,0
50,2950,3265,0
51,2925,3250,0
52,3227,2900,0

TOE OF SLOPE
AS PER ABB DRAWING



314-283-3751
P.O. Box 287
St. Joseph, Missouri


STACK &
ASSOCIATES, INC.
Engineers • Architects • Surveyors

1.3168.51,2012.2
2.3227.16,2070.49
3.3272.34,2180.70
4.3302.22,2703.72
5.3170.85,2997.10
6.2997.64,3321.16
7.2959.99,3319.83
8.2893.71,3265.31
9.2859.58,3215.54
10.2871.65,3075.24
11.2846.69,2997.72
12.2724.26,2847.43
13.2570.01,2733.69
14.2506.84,2718.65
15.2426.19,2680.17
16.2178.63,2759.42
17.2130.76,2748.01
18.2111.35,2709.26
19.2074.79,2559.32
20.2051.84,2512.20
21.2014.65,2381.77
22.2022.90,2075.46
23.2061.60,2049.48
24.2176.58,2016.33
25.2210.48,1988.01
26.2220.60,1957.40
27.2261.67,1941.03
28.2329.38,1964.89
29.2561.75,1991.70
30.2639.90,1970.22
31.2706.63,1970.50
32.2798.57,0985.65
33.2854.13,2002.74

TEMPORARY SETTLEMENT PLATFORM DATA

TEMPORARY SETTLEMENT PAD
(TSP)
JULY 7,1994

<u>TSP#</u>	<u>ELEVATION</u>
1	919.908
2	922.325
3	922.851
4	920.634
5	916.584
6	913.202
7	907.985
8	902.520
9	895.317
10	888.013

NOTE: Existing elevations of "X" in center of platform.

TEMPORARY SETTLEMENT PAD
(TSP)
JULY 21,1994

<u>TSP#</u>	<u>ELEVATION</u>
1	925.05
2	927.37
3	927.90
4	925.65
5	921.65
6	918.26
7	912.92
8	907.58
9	900.28
10	893.09

NOTE: Existing elevations of top of post.

TEMPORARY SETTLEMENT PAD
(TSP)
JULY 27,1994

<u>TSP#</u>	<u>ELEVATION</u>
1	925.04
2	927.36
3	927.90
4	925.63
5	921.61
6	918.23
7	912.90
8	907.54
9	900.25
10	893.09

NOTE: Existing elevations of top of post.

TEMPORARY SETTLEMENT PAD
(TSP)
AUGUST 15,1994

<u>TSP#</u>	<u>ELEVATION</u>
1	925.04
2	927.35
3	927.88
4	DESTROYED
5	921.56
6	918.17
7	912.81
8	907.53
9	900.25
10	893.09

NOTE: Existing elevations of top of post.

TEMPORARY SETTLEMENT PAD
(TSP)
AUGUST 23,1994

<u>TSP#</u>	<u>ELEVATION</u>
1	925.00
2	927.28
3	927.83
4	DESTROYED
5	921.57
6	918.19
7	912.78
8	907.54
9	900.26
10	893.06

NOTE: Existing elevations of top of post.

ANCHOR TRENCH PROPERTY DESCRIPTION

ANCHOR TRENCH PROPERTY DESCRIPTION

All that part of Lot 2 of the Northeast quarter of Section Three (3), Township Forty (40) North, Range Two(2) West of the 5th. P.M., described as follows: Commencing at the Southwest corner of Lot 2 of the Northeast quarter of said Section 3; thence with the West line thereof proceed North $0^{\circ} 05' 02''$ West - 35.0 feet to an iron rod, thence North $33^{\circ} 43' 56''$ East - 40.92 feet to a point, being the true point of beginning of the anchor trench hereinafter described; thence South $51^{\circ} 37' 53''$ East - 38.21 feet to a point; thence South $69^{\circ} 55' 15''$ East - 34.19 feet to a point; thence South $89^{\circ} 10' 03''$ East - 164.9 feet to a point; thence North $88^{\circ} 26' 44''$ East - 52.98 feet to a point; thence North $83^{\circ} 37' 33''$ East - 125.16 feet to a point; thence North $70^{\circ} 26' 01''$ East - 34.34 feet to a point; thence North $78^{\circ} 52' 12''$ East - 45.92 feet to a point; thence North $82^{\circ} 56' 13''$ East - 114.95 feet to a point; thence North $76^{\circ} 52' 15''$ East - 22.15 feet to a point; thence North $64^{\circ} 38' 50''$ East - 86.72 feet to a point; thence North $48^{\circ} 14' 07''$ East - 24.10 feet to a point; thence North $08^{\circ} 22' 08''$ East - 24.70 feet to a point; thence North $07^{\circ} 03' 18''$ West - 23.42 feet to a point; thence North $19^{\circ} 38' 02''$ West - 69.19 feet to a point; thence North $12^{\circ} 50' 51''$ - 189.70 feet to a point; thence North $04^{\circ} 16' 39''$ West - 25.71 feet to a point; thence North $07^{\circ} 57' 38''$ East - 22.50 feet to a point; thence North $16^{\circ} 11' 42''$ East - 23.20 feet to a point; thence North $20^{\circ} 33' 47''$ East - 67.55 feet to a point; thence North $29^{\circ} 40' 34''$ East - 21.78 feet to a point; thence North $36^{\circ} 49' 21''$ East - 47.59 feet to a point; thence North $48^{\circ} 01' 25''$ East - 87.04 feet to a point; thence North $43^{\circ} 21' 02''$ East - 70.17 feet to a point; thence North $39^{\circ} 59' 31''$ East - 60.04 feet to a point; thence North $46^{\circ} 37' 50''$ East - 65.94 feet to a point; thence North $55^{\circ} 39' 59''$ East - 81.55 feet to a point; thence North $88^{\circ} 05' 38''$ - 137.90 feet to a point; thence North $61^{\circ} 28' 18''$ East - 130.53 feet to a point; thence North $60^{\circ} 49' 47''$ - 49.10 feet to a point; thence North $46^{\circ} 57' 23''$ East - 33.20 feet to a point; thence North $22^{\circ} 47' 21''$ East - 20.65 feet to a point; thence North $68^{\circ} 14' 19''$ West - 15.38 feet to a point; thence North $62^{\circ} 06' 02''$ West - 22.79 feet to a point; thence North $71^{\circ} 42' 33''$ West - 23.02 feet to a point; thence North $70^{\circ} 09' 26''$ - 45.16 feet to a point; thence North $63^{\circ} 00' 35''$ West - 68.00 feet to a point; thence North $65^{\circ} 15' 17''$ West - 67.99 feet to a point; thence North $62^{\circ} 54' 10''$ West - 45.74 feet to a point; thence North $67^{\circ} 17' 36''$ West - 22.34 feet to a point; thence North $62^{\circ} 54' 02''$ West - 45.23 feet to a point; thence North $65^{\circ} 33' 51''$ West - 23.17 feet to a point; thence North $79^{\circ} 51' 30''$ West - 23.13 feet to a point; thence North $54^{\circ} 39' 43''$ West - 25.27 feet to a point; thence North $64^{\circ} 03' 51''$ - 158.30 feet to a point; thence North $61^{\circ} 52' 03''$ West - 23.37 feet to a point; thence North $65^{\circ} 10' 15''$ West - 46.21 feet to a point; thence North $67^{\circ} 23' 16''$ West - 18.69 feet to a point; thence North $81^{\circ} 26' 32''$ West - 45.08 feet to a point; thence South $88^{\circ} 17' 57''$ West - 24.22 feet to a point; thence South $80^{\circ} 45' 55''$ West - 40.31 feet to a point; thence South $79^{\circ} 35' 46''$ West - 23.88 feet to a point; thence South $84^{\circ} 17' 30''$ West - 137.29 feet to a point; thence South $84^{\circ} 57' 21''$ West - 217.98 feet to a point; thence South $69^{\circ} 35' 50''$ West - 43.98 feet to a point; thence South $51^{\circ} 59' 00''$ West - 23.73 feet to a point; thence South $08^{\circ} 13' 12''$ West - 67.05 feet to a point; thence South $07^{\circ} 48' 25''$ West - 47.64 feet to a point; thence South $05^{\circ} 19' 12''$ West - 90.47 feet to a point; thence South $06^{\circ} 52' 08''$ West - 46.09 feet to a point; thence South $00^{\circ} 27' 05''$ West - 91.28 feet to a point; thence South $05^{\circ} 54' 35''$ West - 23.36 feet to a point; thence South $00^{\circ} 54' 35''$ West - 90.57 feet to a point; thence South - 67.80 feet to a point; thence South $63^{\circ} 26' 37''$ West - 2.68 feet to a point; thence South $01^{\circ} 32' 37''$ West - 71.18 feet to a point; thence South $03^{\circ} 32' 27''$ West 23.28 feet to a point; thence South $05^{\circ} 58' 48''$ West - 46.01 feet to a point; thence South $01^{\circ} 48' 34''$ East - 45.54 feet to a point; thence South $01^{\circ} 13' 10''$ East - 45.05 feet to a point; thence South $03^{\circ} 36' 55''$ East - 45.61 feet to a point;

thence South 03° 39' 13" East - 22.57 feet to a point; thence South 01° 48' 11" East - 68.55 feet to a point; thence South 02° 21' 44" West - 23.26 feet to a point; thence South 18° 15' 40" West - 48.18 feet to a point; thence South 10° 21' 46" East - 22.65 feet to a point; thence South 01° 46' 20" East - 46.50 feet to a point; thence South 03° 57' 26" East - 45.15 feet to a point; thence South 08° 25' 48" East - 45.77 feet to a point; thence South 22° 37' 39" East - 24.92 feet to the point of beginning.

Containing 23.8 acres, more or less.