

Proposed Milestone Schedule for JFOS Stage 2 CMP Removal Project

Item	Description	Start Date	Finish Date
1	Initial Pre-Construction Meeting with EPA (afternoon of 10 April)	10-Apr	10-Apr
2	General Mobilization	24-Apr	26-Apr
3	Pre-Construction Meeting for EPA approval for Stage 1 Phase - Sheet Pile and Drilled Shafts	26-Apr	26-Apr
4	Install Sheet Piles and Drilled Shafts	27-Apr	4-May
5	Install Stage 2 Process, Staging and Control Areas	27-Apr	4-May
6	EPA Approval to Begin Excavation	4-May	4-May
7	Excavation, Flooding, Flocculation and Disposal	4-May	22-May
8	Confirmation Sampling and Testing	22-May	23-May
9	EPA Approval to Begin Excavation Backfill (assuming objectives achieved)	24-May	24-May
10	Backfill Excavation and Initial Regrade	24-May	2-Jun
	Holiday closure	27-May	29-May
11	Post-Construction Seepage Geoprobe Sampling	31-May	2-Jun
12	Pull and Decontaminate Sheet Pile; Final Regrade	5-Jun	12-Jun
13	Remove and Dispose Process Area	12-Jun	15-Jun
14	Demobilization	12-Jun	16-Jun

Blue text indicate EPA action items and/or approvals required.

Green text indicate approximate start and finish dates dependent on predecessor items.

Revision Date: 1-Mar-17