

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
4/21	4/22	4/23	4/24	4/25	4/26	4/27
		Move Icebreaker to Alpha Pier	Bravo Pier <u>Surface Sampling</u> Berth 10, 03, 11, 02, 12, 01	Bravo Pier <u>Surface Sampling</u> Pier 13, 14, 15, 16	Bravo Pier <u>Surface Sampling</u> Pier 17, 18, 19 Install Sed. Traps	
4/28	4/29	4/30	5/1	5/2	5/3	5/4
	Bravo Pier <u>Subsurface Sampling</u> Berth 10, 03, 11	Bravo Pier <u>Subsurface Sampling</u> Berth 02, 12, 01	Bravo Pier <u>Subsurface Sampling</u> Pier 13, 14, 15	Bravo Pier <u>Subsurface Sampling</u> Pier 16, 17, 18	Bravo Pier <u>Subsurface Sampling</u> Pier 19 Finish Hydro Survey	
5/5	5/6	5/7	5/8	5/9	5/10	5/11
	Bravo Pier Sampling Contingency Days	Bravo Pier Sampling Contingency Days	Move Icebreaker to Bravo Pier	Alpha Pier <u>Surface Sampling</u> Pier 20, 21, 22, 23, 24	Alpha Pier <u>Surface Sampling</u> Berth 06, 07, 05, 08, 04, 09	
5/12	5/13	5/14	5/15	5/16	5/17	5/18
	Alpha Pier <u>Subsurface Sampling</u> Berth 06, 07, 05	Alpha Pier <u>Subsurface Sampling</u> Berth 08, 04, 09	Alpha Pier <u>Subsurface Sampling</u> Pier 20, 21, 22	Alpha Pier <u>Subsurface Sampling</u> Pier 23, 24	Alpha Pier Sampling Contingency Days	
5/19	5/20	5/21	5/22	5/23	5/24	5/25
	Alpha Pier Sampling Contingency Days					