WORTHINGTON MILLER ENVIRONMENTAL, LLC

1027 W. Horsetooth Rd., Ste. 200 Fort Collins, Colorado 80526 970.672.8770

April 9, 2021

Linda Meyer USEPA Region 10 1200 Sixth Avenue, Suite 155 (ECL-122) Seattle, Washington 98101

Re: Midnite Mine Monthly Report – March 2021; Midnite Mine Superfund Site, Spokane Indian Reservation, WA, RD/RA Consent Decree, No. CV-05-020-JLQ

Dear Ms. Meyer:

In accordance with the RD/RA Consent Decree (CD) for the Midnite Mine, the following presents the Monthly Report for March 2021. The requirements for the Monthly Report as specified in the CD and the associated Statement of Work (SOW) are quoted, followed by the required information:

- a) Describe the actions which have been taken toward achieving compliance with this Consent Decree during the prior month:
 - Interim Water Treatment Plant and Surface Water Collection System Operation
 - → The WTP closed down operations on November 5 for the season. WTP operation will recommence in the Spring 2021. The surface water collection system continued to operate as usual.
 - → As previously reported, leaks have been discovered in the primary liner in both the East and West Cell of the South Pond. Most of the water is currently in the West Cell and calculations show that the West Cell leakage rate through the primary liner is approximately 100 gallons per day. The South Pond contains meteoric water resulting from rain/snow. No mine impacted waters have been introduced to the South Pond. Leakage rates continue to be monitored. There is approximately 12 feet of water in the East Cell from this winter's rain/snow. There is no indication that the secondary liner is leaking. As per the Operating, Monitoring and Maintenance (OM&M) Plan EPA was verbally notified of the leak in the West Cell and monitoring in both the East and West Cell will continue. EPA will be informed of significant changes. While efforts have been made, and will continue to be made, to dewater the cells of the South Pond so repairs can be implemented, it is likely that repairs will not be possible until this spring. It is estimated that there will be approximately 10 million gallons of meteoric water in the South pond by April. The total capacity of the South Pond is more than 60 million gallons, therefore, the anticipated meteoric water level this Spring will be well below the total capacity.
 - Phase I RD/RA OM&M Plan (including QAPP, HASP)
 - \rightarrow None.
 - Sitewide Monitoring Plan (SMP)

→ The SMP data transmittal for the second half of 2020 was submitted February 15, 2021. Surface water samples for the first half of 2021 were taken March 15 – 23, 2021. Trip Reports for the samples are included in Attachment 1.

• Residuals Management Plan (RMP) / Sludge Management

- → On May 20, 2014, Revised SOPs for managing residuals at the WTP were submitted to EPA. Comments were received from EPA on June 12, 2014. Responses to comments and revised SOPs were submitted on June 30, 2014.
- → In accordance with the RMP, the off-site rule notification was submitted to EPA on March 3, 2021 for shipment of sludge to the Energy Fuels Facility in Utah. EPA provided notice on March 25 that the Energy Fuels Facility remained in compliance with the off-site rule.
- → As the WTP was not in operation, sludge was not shipped during March.

• Pre-Design Data Needs Report

The following summarizes the open and on-going items related to the Pre-Design Data Needs:

- → A (b) (6) Borrow Area Plan of Operations was submitted to the Tribe on October 9, 2012. Comments were received from the Tribe on August 26, 2013. Responses to these comments were submitted to the Tribe on September 6, 2013. A Revised Plan of Operations (POO) was submitted to the Tribe on November 12, 2013. On February 24, a resolution from the Spokane Tribal Council was received authorizing use of the (b) (6) property with conditions. Additional modifications to the POO including an updated cost estimate were submitted to the Tribe.
- → The POO requires that monitoring wells be installed to determine if the borrow activities are impacting groundwater. A plan to install the wells was submitted to the Tribe and EPA on February 15, 2021 for review and approval. EPA stated that the plan was acceptable and had minor suggestions. This was documented in their letter of February 22.
- → On July 30, 2014, DMC was granted an Administrative Conditional Use Permit (ACUP) with a final decision and determination of non-significance from Stevens County to develop the (b) (6) Borrow Area.
- → Additional permits will be required prior to the development of the resources. The first use of borrow material from the (b) (6) Borrow Area is scheduled for the summer of 2023. It is anticipated that application for the remaining permits will be submitted before December 2021. These permits include:
 - Forest Practices Act Permit WA State DNR
 - Mine Reclamation Permit WA State DNR
 - Storm Water NPDES EPA
 - 401 Certification Tribe

- → As EPA requested, Midnite Mine Western Drainage Alluvial wells pumping rates, water levels, and the updated version of Figure 1 from the testing plan is included in the monthly report as Attachment 2.
- → The fieldwork for Phase I of the Work Plan for Whitetail Creek Sediment Evaluation was completed on August 23, 2013, and the Phase I Data Transmittal Report providing the results and proposed Phase II sampling was submitted on September 6, 2013. Additional information was provided on September 18, 24, and 27th. Upon discussion of the results with EPA, EPA requested that the scope of work for the Phase II investigations be modified from the Work Plan. EPA provided written comments on September 30, 2013. Additional information was provided to EPA on October 9, 2013, documenting the agreed upon modifications. The Phase II field investigation and sampling was conducted the week of October 14, 2013. The Phase I, Revision 1 Data Transmittal Report, response to EPA comments, and Phase II, Revision 0 Data Transmittal Report were submitted to EPA February 20, 2014. EPA provided comments on the Phase II Report on May 19, 2014. A Revised Phase II report and response to comments was submitted to EPA on June 18, 2014. EPA provided another set of comments on July 24, 2014. A Response to Comments and Revised Phase II report was submitted to EPA on August 25, 2014.
- → The final work plan to investigate the old Man Camp well as a possible water supply source was submitted on June 5, 2013. On October 2 and 3, 2013 a new Water Supply Well for the Midnite Mine was located, drilled and completed for possible use as a potable water supply during remedy implementation. The well was developed on October 4, 2013 using air lift for 3 hours. The well produced 4 to 5 gpm during the entire development process without going dry. The pumping tests and water quality analyses were initiated May 20, 2014, and final laboratory data were received in August 2014. The data evaluation report was submitted to EPA on November 21, 2014. It was requested by EPA on December 2 to resample the well for water quality analyses to include total metals, field parameters and general chemistry. The well was resampled on January 8, 2015, and results were received on January 28, 2015. The updated Man Camp well report with the supplemental data was submitted on February 27, 2015.
- → A work plan for the installation of the additional monitoring wells requested by the Tribe in the lower portion of Blue Creek was submitted on March 3, 2014. Comments were received from EPA on April 9, 2014. A revised work plan and Response to Comments was submitted to EPA on May 9, 2014. Additional comments were received from EPA on May 16. A Revised work plan, QAPP and response to comments were submitted to EPA on May 29, 2014. EPA approved the work on May 30, 2014. The wells were installed in October. A well completion report was submitted on December 1, 2014.
- → A revised Blue Creek and Delta Assessment Work Plan was submitted on August 28, 2020. Comments from EPA were received on January 11, 2021. A meeting was held on January 14, 2021 to discuss the Work Plan and EPA provided an e-mail on February 2, 2021 stating that the Work Plan should include biological components. A revised Work Plan was submitted on March 29, 2021.

• Fencing and Signage Plan

→ There was no fence inspection done in March. As consistent with previous years, fence inspections will be discontinued during the winter months and will recommence in April, 2021. The October inspection identified area where minor repairs to the fence will be required. These repairs are anticipated to occur this Spring when conditions allow for safe repair.

• Treatability Test Plan (TTP)

→ A Response to the EPA Pilot Scale Study Comments and Revised Report was submitted to EPA on March 7, 2013.

Interim Water Treatment Plant Modification

→ On February 1, 2013, modifications were made to the previously approved filter press design to change the location of the press. On February 20, 2013, EPA conditionally approved the design of the filter press. On March 25, 2013, a response was submitted to address the conditions in the approval. On April 4, EPA commented on the radon mitigation measures for the filter press building. Responses to those comments and design modifications were submitted on April 9, 2013. On April 15, 2013, the Work Plan, Quality Assurance Plan and the Health and Safety Plan for the construction of the Filter Press were submitted. Comments on these documents were received on May 7, 2013. Revisions to address the comments were submitted on June 6. Construction of the filter press was initiated in July 2013. A pre-final inspection was conducted by EPA contractors on February 19, 2014. The filter press construction was completed in March. A site inspection was conducted by EPA contractor on May 22, 2014. A final inspection report was received on June 13, 2014. A completion report was submitted on July 11, 2014.

EPA WQX Database

→ The SMP data for the second half of 2020 was uploaded to the WQX database March 30.

Remedial Design

→ As approved by the EPA, the design of the WTP and discharge pipeline was held at the 60% stage pending the ongoing NPDES permitting process. The 90% design for the WTP was submitted on August 27 and the 90% design of the discharge pipeline was submitted on August 29, 2018. EPA provided comments to the 90% design documents on October 9, 2018. The 100% design for the WTP and discharge pipeline was submitted on December 4, 2018. EPA was notified during a meeting on February 5, 2019 that the WTP design was being re-evaluated and additional information would be provided to support the redesign. On April 22, a memorandum entitled "Revised water balance model results for Water Treatment Plant with capacity for 250 gpm continuous operation" was submitted to EPA to support the resizing of the WTP. The annual treatment volumes from 1995 through 2018 were submitted to EPA on May 24 to further support the 250 gpm plant size. Comments on the memorandum were received from EPA on June 10. Responses to those comments and a revised memorandum was submitted on July 10. EPA approved the

design change to a treatment flow rate of 250 gpm for the new WTP on July 25. A teleconference meeting with EPA and Tribal representatives was held on May 21, 2020 to discuss alternatives to the pipeline route. A letter was received from the Spokane Tribe on September 10, 2020 in which they supported the consideration of a new alignment of the pipeline route.

The modified preliminary WTP design was submitted on November 16, 2020. EPA provided comments to the preliminary design on December 15 and 21, 2020. Responses to those comments were sent on January 26, 2021. On February 3, EPA provided notice that the responses to comments on the preliminary design were acceptable. On March 2, 2021 the Final WTP was submitted. EPA provided comments to the Final Design on March 16.

The Pipeline design was submitted on November 18, 2020. It was noted that the submitted pipeline design included the original pipeline route. However, an evaluation of the alternative pipeline route proposed by the Tribe will be conducted and the pipeline design will be modified if the alternative route is chosen. The pipeline design was approved on December 8, 2020.

- → An Institutional Controls and Implementation and Assurance Plan (ICIAP) was submitted to EPA on May 11, 2012. On September 30, 2013, EPA disapproved the plan and provided comments. A response to comments and revised ICIAP was submitted February 20, 2014.
- → On December 10, 2014, EPA submitted a letter outlining additional requirements for determination of wetlands and waters of the US to be in substantive compliance with Section 404 of the Clean Water Act. A meeting was held with EPA on December 18, 2014 to discuss these issues. Preliminary data were submitted via e-mail to EPA to address specific issues outlined in the December 10 letter on January 26, 2015. A more detailed wetlands delineation report was submitted on February 2, 2015. Additional information on the delineation was requested on February 26 and was submitted on March 9, 2015. A conceptual wetlands mitigation plan was submitted on March 16, 2015. A site visit to review wetlands issues occurred on April 14-16, 2015. A revised wetlands delineation report incorporating information from the field trip was submitted on May 8, 2015. A meeting was held on July 16 to discuss the anticipated hydrologic conditions in the drainages and wetlands after implementation of the Remedy. EPA provided their field summary on September 8, 2015.

Remedial Action

The Remedial Action Work Plan (RAWP) specified information that would be submitted in the monthly report relative to the Remedial Action (RA). Each of these items are addressed below.

Progress made this month

→ COVID-19 workplace social distancing and sanitation requirements continued to be followed for all personnel during March.

- → Storm water management continued as specified in the Storm Water Management Plan.
- → Spill Prevention, Control and Countermeasures Plan (SPCC) inspections continued as specified in the SPCC Plan.
- → The Pit 4 sumps were checked for level and pumped when necessary with the logging of data uploaded to the project data electronic repository.
- → Continued site maintenance during winter shutdown.
- → All other site construction activities were discontinued in November and will recommence in the Spring of 2021.
- → Planning activities for 2021 construction and the operation of the WTP continued in March with employee training.
- → Construction activities began on March 29 for the 2021 construction season.

Problems resolved last month

- → There were no problems last month.
- Problem areas and recommended solutions
 - → None

• Deliverables submitted last month

- → Deliverables associated with the RA which remained open in March included the following:
 - The 2018 Annual ALARA (as low as reasonably achievable) report as required by the Radiation Protection Plan was submitted on April 4, 2019. EPA provided comments to this report on June 10, 2019. Responses to comments and a revised report were submitted on July 26. EPA provided preliminary comments on the report on July 29 and provided additional comments on August 19. EPA provided additional comments on September 24, 2019. Responses to these comments were submitted on October 8. Additional comments were received from EPA on April 1. Responses to those comments were submitted on April 23, 2020.
 - The 2019 Annual ALARA (as low as reasonably achievable) report as required by the Radiation Protection Plan was submitted on April 23, 2020.
 - An updated Remedial Action Construction Schedule (Appendix X of the RAWP) was submitted on November 16, 2020.
 - The 2020 Vegetation Monitoring Report for the reclaimed West Access Road was submitted on December 1, 2020.

- The Pit 3 Rockfall Protection Work Plan was submitted on February 18, 2021.
 EPA provided comments to this plan on March 9. Responses to comments and a revised plan was submitted on March 17. Additional comments were received on March 26.
- The Pit 4 Tie-In Final Status Survey Report was submitted on February 24, 2021. Comments on this plan were received on March 11.
- The South Construction Support Zone Cleanup Work Plan was submitted on February 25, 2021. Comments on this plan were received on March 15. Responses to comments and a revised work plan were submitted on March 17. The revised work plan was approved on March 17 and a final version was submitted on March 18, 2021.
- The 2021 Pit 4 Overburden Waste Removal Work Plan was submitted on March 5, 2021.On March 8, EPA requested a clarification to figures in the Work Plan. Updated figures were submitted on March 15 and March 18.
- On March 11, 2021 a plan to replace one of the Grade Control Structures in the South Pond Spillway was submitted. EPA approved this plan on March 28.
- The 2020 Construction Annual Report was submitted on March 12, 2021.
- The Pit 3 Dewatering Work Plan was submitted on March 15, 2021.
- The Blue Creek Effluent Pipeline Alternative Alignment Geotechnical Investigation Work Plan was submitted on March 16, 2021. Comments to this plan were received on March 29.
- The 2021 Crushing and Stockpiling Work plan was submitted on March 16, 2021.
 Comments on this work plan were received on March 21. Responses to these comments and a revised work plan were submitted on March 23. EPA approved the revised work plan on March 25.
- On March 17, 2021 an e-mail from the Spokane Tribe Natural Resources
 Department which stated that there are no eagle nests in the mine area was
 forwarded to EPA. Evaluation of eagle nests along the pipeline construction route
 will be required before pipeline construction can commence.
- On March 18, 2021, the revised Remedial Action Work Plan (RAWP) main text was submitted.
- An updated Appendix R of the RAWP (Staging/Temporary Stockpile Plan) was submitted on March 23, 2021.

Air Monitoring

→ Air monitoring began on March 29 with the recommencement of construction activities. Air monitoring results are included in the Weekly Construction Reports and are not repeated in this Monthly Report.

Vertical Dewatering Wells

→ There were no issues with the construction or operation of the dewatering wells.

• Alluvial Dewatering Trenches

→ There were no issues with the construction or operation of the Alluvial Dewatering Trenches as construction for these trenches has yet to begin.

• Construction Water

→ There was 13,300 gallons of off-site and 185,800 gallons of on-site construction water utilized during March.

Submittal Register

→ Submittals during March are summarized in Attachment 3, along with other CQA Documentation. The submittal register will be a part of the Weekly Construction Reports during the construction season.

Storm Water Management

→ Implementation of storm water management best management practices (BMPs) continued in March in accordance with the Storm Water Management Plan. There were no storm water issues in March.

Schedule updates/potential schedule delays

→ There were no schedule update or schedule delays in March.

• Activities planned for the next month

- → Activities planned for April 2021 include the following:
 - Continue storm water management measures in accordance with the Storm Water Management Plan.
 - Continued implementation of the Spill Prevention, Control and Countermeasures Plan (SPCC).
 - Continued operation of the site surface water collection system.
 - Continued evaluation and repair of the South Pond leak as weather allows.
 - Continued evaluation of the COVID-19 situation and modification of site activities as necessary.
 - Begin Construction Activities for the 2021 construction season. Details of the actual construction being conducted and the anticipated work in the near future is documented in the Weekly Construction Reports.

Summary of confirmation sampling

 \rightarrow None.

Key personnel changes

→ Brandan Lyons is the new Health and Safety Manager.

Health and safety issues

 \rightarrow None.

Coordination activities

- → Routine coordination activities between Newmont, CQA/CQC contractors, and various other contractors and the EPA and Tribe occurred in February.
- Project modifications/field adjustments/change orders
 - → There were no field adjustments/change orders in March.
- b) Include a summary of all results of sampling and tests and all other data received or generated by Settling Defendants or their contractors or agents in the previous month;
 - There was 0.21 inches of precipitation recorded in March at Midnite Mine. The daily weather data output for March, which is collected on-site as part of the air monitoring system, is included in Attachment 4. Flow in the Western Drainage was approximately 62 gpm on March 3, and decreased to approximately 48 gpm on March 31.
- c) Identify all plans, reports and other deliverables required by this Consent Decree completed and submitted during the previous month;
 - Submittals associated with the RA are detailed above.
- d) Describe all actions, including, but not limited to, data collection and implementation of work plans, which are scheduled for the next six weeks and provide other information relating to the progress of construction, including, but not limited to, critical path diagrams, Gantt charts and Pert charts;
 - Work as part of the RA will continue as discussed above.
- e) Include information regarding percentage of completion, unresolved delays encountered or anticipated that may affect the schedule for implementation of the Work, and a description of efforts made in the previous month to mitigate those delays or anticipated delays;
 - An updated Remedial Action Construction Schedule (Appendix X of the RAWP) was submitted to EPA on November 16, 2020. Future evaluation of construction activities will be discussed relative to this schedule.
- f) Include any modifications to the work plans or other schedules that Settling Defendants have proposed to EPA or that have been approved by EPA during the previous month;
 - None.
- g) Describe all activities undertaken pursuant to Paragraph 110 during the previous month and those to be undertaken in the next six weeks;
 - Mr. Ricky Sherwood, the community liaison, continued to received notifications and updates
 of meetings, construction activities and major mobilization and demobilization activities.
 - Communications continue with Tribal representatives regarding TERO issues, the alignment of the Water Treatment Plan Effluent Pipeline and employment of Tribal members.

Linda Meyer, USEPA Region 10 Page 10 of 10 April 9, 2021

We trust that this information satisfies the Monthly Progress Report requirements of the CD. If you have any questions or require additional information, please contact me at your convenience.

Sincerely,

WORTHINGTON MILLER ENVIRONMENTAL, LLC


Louis Miller

Supervising Contractor

cc: Brian Crossley, Spokane Tribe of Indians

Bill Lyle, Newmont Mining Corporation

Mark Henry, Jacobs



Monitoring Activities Conducted:

Description of any deviations from prescribed field methods or procedures (QAPP and FSP):

	i i i i i i i i i i i i i i i i i i i	
A/A	8.	

Field conditions requiring maintenance or other action:

NA

Monitoring Activities Conducted:

Description of any deviations from prescribed field methods or procedures (QAPP and FSP):

Field conditions requiring maintenance or other action:

ALH

Monitoring Activities Conducted:

Description of any deviations from prescribed field methods or procedures (QAPP and FSP):

,	
NA	

Field conditions requiring maintenance or other action:


NIA			

Monitoring Activities Conducted:

Description of any deviations from prescribed field methods or procedures (QAPP and FSP):

Field conditions requiring maintenance or other action:

4/4



Date	Pumping Rates PBW-01 (gpm)	Pumping Rates PBW-02 (gpm)	Water Levels ¹ PBW-01 (ft amsl)	PBW-01 Notes	Water Levels ¹ PBW-02 (ft amsl)	PBW-02 Notes
01/03/12	0.88	0.86	2392.33		2386.78	
01/09/12	0.89	0.84	2392.33		2386.78	
01/17/12	0.85	0.81	2393.03		2386.78	
01/23/12 01/31/12	0.86 0.95	0.83 0.87	2392.42 2397.94	pump replaced 1/30/12	2386.79 2386.80	
02/07/12	0.87	0.8	2392.33	pump replaced 1/30/12	2386.79	
02/13/12	1.0	0.88	2396.21		2386.79	
02/20/12	0.89	0.84	2392.28		2386.79	
02/27/12	0.93	0.84	2392.27		2386.79	
03/05/12 03/12/12	0.89 0.87	0.81 0.84	2392.28 2392.26		2386.79 2386.80	
03/16/12	0.98	0.91	2392.82		2386.80	
03/19/12	0.99	0.88	2392.41		2386.80	
03/28/12	1.14	0.95	2398.87		2386.79	
04/01/12	1.35	1.05	2398.67		2386.93	
04/07/12 04/09/12	1.25 1.17	0.9 0.88	2392.28 2392.27		2386.80 2386.79	
04/13/12	1.0	0.87	2392.28		2386.80	
04/17/12	0.96	0.84	2392.28		2386.80	
04/23/12	0.90	0.83	2392.28		2386.79	
05/02/12	0.91 0.90	0.84	2392.28	+	2386.80	<u> </u>
05/11/12 05/15/12	0.90	0.89 0.88	2392.28 2392.28	+	2386.81 2386.82	+
05/21/12	0.87	0.78	2392.28		2386.83	
05/29/12	0.85	0.82	2392.28		2386.83	
06/07/12	1.06	1.16	2394.37		2395.53	
06/11/12	0.92	1.11	2392.27		2386.85 2386.87	
06/19/12 06/25/12	0.92 0.97	0.99 0.96	2392.27 2392.27		2386.85	
07/02/12	0.96	0.94	2392.27		2386.87	
07/09/12	0.95	0.35	2392.27		2386.85	cleaned flow meter
07/16/12	0.93	0.79	2392.27		2386.85	
07/24/12 07/30/12	0.92 0.95	0.81 0.8	2392.27 2392.27		2386.88 2386.87	
08/06/12	0.88	0.78	2392.27		2386.89	
08/13/12	0.94	0.75	2392.28		2386.91	
08/20/12	0.8	0.56	2392.28		2386.90	installed new pump
08/27/12	0.88	0.97	2392.28		2386.81	
09/03/12 09/11/12	0.91 0.89	0.74 1.01	2392.28 2392.28		2386.80 2386.83	
09/18/12	0.09	0.77	2392.28		2386.80	
09/24/12	0.89	0.76	2392.29		2386.79	
10/02/12	0.78	0.71	2392.29		2386.80	
10/08/12	0.8	0.75	2392.30		2386.81	
10/15/12 10/22/12	0.91 0.94	0.77 0.8	2392.30 2392.30		2386.79 2386.81	
10/29/12	0.92	0.8	2392.31		2386.81	
11/05/12	0.92	0.8	2392.31		2386.81	
11/13/12	0.91	0.82	2392.30		2386.82	
11/21/12	0.97	0.88	2392.31		2386.85	
11/26/12 12/03/12	0.89 0.97	0.81 0.89	2392.31 2392.32		2386.82 2386.84	
12/11/12	0.94	0.84	2392.32		2386.85	
12/17/12	0.98	0.85	2392.32		2386.83	
12/26/12	0.97	0.91	2392.32		2386.85	
12/31/12	0.94	0.89	2392.32	+	2386.87	<u> </u>
01/08/13 01/14/13	0.95 0.97	0.92 0.93	2392.27 2392.28		2386.87 2386.88	+
01/21/13	0.97	0.94	2392.28	<u> </u>	2386.88	
01/28/13	0.98	0.94	2392.28		2386.89	
02/04/13	0.97	0.96	2392.28		2386.90	
02/11/13	1.00	0.94	2392.29	+	2386.90	-
02/18/13 02/25/13	1.04 1.07	0.97 0.98	2392.30 2392.30	+	2386.90 2386.90	+
03/04/13	1.29	1.11	2398.65	turned up pump to 24 vdc on	2386.91	
				3/4/13; then to 26 vdc on 3/5/13		
03/11/13	1.4	1.13	2392.30	+	2386.91	-
03/17/13 03/24/13	1.24 1.08	0.81 0.79	2392.30 2392.30		2386.91 2386.91	-
03/30/13	1.0	0.78	2392.30	†	2386.91	†
04/08/13	1.07	1.17	2392.31		2397.38	pump not working; replaced
04/15/13	0.94	0.87	2392.29		2386.77	
04/18/13	0.0	0.04	2392.30		2222 72	
04/22/13 04/30/13	0.9	0.84 0.84	2392.29 2392.29	+	2386.79 2386.79	
05/06/13	0.81	0.84	2392.29	1	2386.79	
05/13/13	0.86	0.87	2392.29	1	2386.80	
05/20/13	0.85	0.82	2392.29		2386.80	
05/28/13	0.83	0.81	2392.29		2386.80	
06/04/13	0.81	8.0	2392.29 2392.29		2386.80 2386.80	

Date	Pumping Rates PBW-01 (gpm)	Pumping Rates PBW-02 (gpm)	Water Levels ¹ PBW-01 (ft amsl)	PBW-01 Notes	Water Levels ¹ PBW-02 (ft amsl)	PBW-02 Notes
06/17/13	0.82	0.78	2392.29		2386.80	
06/24/13	0.81	0.81	2392.29		2386.80	
07/01/13	0.82	0.76	2392.29		2386.81	
07/08/13	0.83	0.76	2392.29		2386.81	
07/16/13 07/24/13	0.84 0.83	0.72 0.64	2392.29 2392.29		2386.83 2386.86	
07/24/13	0.83	0.62	2392.29		2386.86	
08/06/13	0.72	0.63	2392.29		2386.90	
08/12/13	0.75	0.76	2392.29		2386.91	
08/20/13	0.86	0.79	2392.29		2386.90	
08/27/13 09/02/13	0.84 0.82	1.04 0.84	2392.29 2392.29		2395.47 2386.90	recovering after power outage
09/02/13	0.84	0.87	2392.29		2386.90	
09/17/13	0.85	0.85	2392.29		2387.23	
09/23/13	0.83	0.87	2392.29		2386.91	
09/30/13	0.86	0.92	2392.29		2386.78	
10/07/13 10/15/13	0.85 0.83	0.89 0.86	2392.29 2392.29		2386.78 2386.78	
10/13/13	0.83	0.84	2392.29		2386.78	
10/28/13	0.8	0.84	2392.29		2386.78	
11/04/13	0.83	0.87	2392.29		2386.79	
11/13/13	0.82	0.80	2392.29		2386.78	
11/19/13 11/25/13	0.83 0.87	0.78 0.79	2392.29 2392.27		2386.78 2386.78	
12/02/13	0.85	0.79	2392.27		2386.78	
12/09/13	0.87	0.81	2392.27		2386.78	
12/16/13	0.86	0.81	2392.27		2386.78	
12/26/13	0.86	0.82	2392.27		2386.78	
12/30/13 01/06/14	0.86 0.82	0.81 0.8	2392.27 2392.27		2386.78	
01/06/14	0.85	0.81	2392.27		2386.78 2386.78	
01/21/14	0.84	0.8	2392.27		2386.78	
01/28/14	0.84	0.81	2392.27		2386.78	
02/03/14	0.82	0.8	2392.27		2386.78	
02/10/14 02/17/14	0.83 0.96	0.79 0.84	2392.27 2392.28	alconed flow mater	2386.78 2386.78	
02/17/14	0.84	0.84	2392.20	cleaned flow meter	2386.78	cleaned flow meter
03/04/14	0.82	0.76	2392.27		2386.78	dicarred now meter
03/10/14	1.12	0.93	2392.29		2386.78	
03/17/14	1.00	0.85	2392.29		2386.78	
03/24/14 03/31/14	0.92	0.86	2392.29 2392.29		2386.77	
04/07/14	0.93 0.91	0.85 0.82	2392.29		2386.78 2386.78	
04/14/14	0.86	0.78	2392.27		2386.78	
04/21/14	0.86	0.82	2392.27		2386.78	
04/28/14	0.89	0.84	2392.28		2386.78	
05/05/14	0.88	0.80	2392.28		2386.78	
05/12/14 05/19/14	0.82 0.82	0.77 0.75	2392.28 2392.29		2386.78 2386.78	
05/27/14	0.86	0.76	2392.29		2386.78	
06/02/14	0.84	0.72	2392.29		2386.78	
06/09/14		0.71	2392.28	flow meter broken	2386.78	
06/16/14	0.8	0.67	2392.28		2386.78	<u> </u>
06/23/14 06/30/14	0.8	0.74 0.68	2392.28 2392.28		2386.78 2386.80	
07/08/14	0.8	0.67	2392.28		2386.81	
07/14/14	0.81	0.67	2392.28	<u> </u>	2386.83	
07/21/14	0.82	0.67	2392.27		2386.81	
07/28/14	0.8	0.62	2392.28		2386.83	recovering offer news-
08/06/14 08/11/14	0.84	1.12 0.79	2392.28 2392.28		2396.07 2386.83	recovering after power outage
08/18/14	0.82	0.78	2392.28		2386.83	
08/25/14	0.83	0.78	2392.28		2386.84	
09/03/14	0.85	1.23	2392.28		2398.29	pump replaced
09/08/14	0.8	1.12	2392.28		2386.80	cleaned flow meter
09/15/14 09/22/14	0.78 0.79	0.89 0.87	2392.27 2392.27		2386.80 2386.80	
09/23/14	NM	NM	2392.27		NM	
09/29/14	0.81	0.87	2392.27		2386.80	
10/06/14	0.8	0.83	2392.27		2386.80	
10/13/14 10/21/14	0.78	0.82	2392.28 2392.28		2386.80	
10/21/14	0.8	0.83 0.85	2392.28		2386.80 2386.80	
11/03/14	0.79	0.84	2392.28		2386.79	
11/11/14	0.81	0.82	2392.28		2386.79	
11/18/14	0.79	0.79	2392.28		2386.79	
11/24/14	0.79	0.81	2392.28		2386.79 2386.79	-
12/01/14 12/08/14	0.8	0.81 0.8	2392.28 2392.28		2386.79	
12/17/14	0.79	0.77	2392.29	1	2386.79	†

Date	Pumping Rates PBW-01	Pumping Rates PBW-02	Water Levels ¹ PBW-01	PBW-01 Notes	Water Levels ¹ PBW-02	PBW-02 Notes
	(gpm)	(gpm)	(ft amsl)		(ft amsl)	
12/22/14	0.81	0.86	2397.78	turned up pump to 20 vdc to get	2386.79	
12/29/14	0.8	0.8	2392.29	WL back down	2386.79	
01/05/15	0.8	0.8	2392.29		2386.79	
01/12/15	0.78	0.77	2392.29		2386.79	
01/19/15	0.86	0.78	2392.29		2386.79	
01/26/15	0.86	0.78	2392.29		2386.79	
02/02/15 02/10/15	0.81 1.09	0.74 0.89	2392.29 2392.30		2386.79 2386.80	
02/10/15	0.95	0.89	2392.30		2386.79	
02/23/15	0.9	0.75	2392.29		2386.79	
03/02/15	0.88	0.71	2392.29		2386.79	
03/09/15	0.86	0.74	2392.29		2386.79	
03/16/15	1.01	0.79	2397.30		2386.79	
03/23/15	0.9	0.74	2392.29		2386.79	
03/29/15	0.89	0.71	2392.29		2386.79	
04/07/15	0.88	0.73	2392.29		2386.79	
04/13/15 04/20/15	0.86 0.85	0.70 0.69	2392.29 2392.28		2386.79 2386.79	
04/27/15	0.83	0.69	2392.28		2386.79	
05/04/15	0.83	0.64	2392.28	<u> </u>	2386.79	
05/11/15	0.81	0.58	2392.28		2386.79	
05/18/15	0.81	0.62	2392.28		2386.79	
05/26/15	0.82	0.6	2392.27		2386.79	
06/02/15	0.83	0.59	2392.28		2386.79	
06/09/15	0.81	0.58	2392.27	+	2386.79	
06/16/15 06/22/15	0.80	0.59	2392.27 2392.27	+	2386.79 2386.79	-
06/30/15	0.80	0.53 0.52	2392.27		2386.79	
07/06/15	0.79	0.52	2392.27		2386.79	
07/14/15	0.79	0.57	2392.27		2386.79	
07/20/15	0.78	0.58	2392.27		2386.79	
07/27/15	0.78	0.59	2392.27		2386.79	
08/03/15	0.77	0.57	2392.27		2386.79	
08/12/15	0.76	0.56	2392.27		2386.79	
8/17/15*	0.76	0.54	2392.27		2386.79	
09/10/15 09/14/15	0.75 0.75	0.58 0.58	2392.84		2386.81	
09/21/15	0.76	0.55	2392.27 2393.38		2386.81 2386.81	
09/28/15	0.75	0.61	2392.27		2386.81	
10/05/15	0.80	0.59	2392.25		2386.81	
10/13/15	0.78	0.6	2392.27		2386.81	
10/19/15	0.81	0.77	2392.28		2386.81	
10/26/15	0.81	0.75	2392.86		2386.81	
11/03/15	0.82	0.86	2392.26		2386.81	
11/10/15	0.82	0.80	2392.26		2386.80	
11/16/15 11/23/15	0.82 0.83	0.76 0.82	2392.25 2392.26		2386.81 2386.80	
11/30/15	0.82	0.62	2392.25		2386.80	
12/07/15	0.89	0.79	2398.40	turned up pump to 20 vdc to get	2386.81	
12/14/15	1.15	1.04	2401.17	WL back down pump 22 vdc	2397.27	circuit breaker feeding pump back wel
				F		pumps tripped out; fixed problem and reset breaker
12/21/15	0.88	0.78	2392.25		2386.81	
12/28/15	0.86	0.79	2392.26	+	2386.81	
01/04/16 01/11/16	0.87 0.86	0.72 0.72	2392.26 2392.26		2386.81 2386.81	
01/11/16	1.00	0.72	2392.26	1	2386.81	
01/25/16	1.46	0.91	2392.29		2386.81	
02/01/16	1.44	0.88	2392.30		2386.81	
02/08/16	1.10	0.8	2392.30		2386.81	
02/15/16	1.06	0.77	2392.30		2386.81	
02/22/16	1.27	0.8	2392.29		2386.81	
02/29/16	1.22	0.75	2392.29	+	2386.81	
03/07/16	1.24	0.78	2392.29	turned up pump to 32 vdc to get	2386.81	
03/14/16	1.73	0.92	2400.85	WL back down	2386.87	
03/21/16	1.52	0.81	2392.33	pump 30 vdc	2386.81	
03/30/16	1.58	0.8	2392.31		2386.83	
04/04/16	1.60	0.76	2392.33		2386.82	
04/11/16	1.23	0.71	2392.30		2386.83	
04/18/16	1.09	0.63	2392.29		2386.83	
04/25/16	1.02	0.61	2392.29	-	2386.83	
05/02/16	0.95	0.58	2392.29	+	2386.83	
05/09/16 05/16/16	0.86	0.54	2392.28 2392.28	+	2386.85	
05/16/16	0.83 0.94	0.56 0.55	2392.28	+	2386.85 2386.84	+
05/31/16	0.82	0.52	2392.20	†	2386.85	<u> </u>
06/08/16	0.78	0.51	2392.29		2386.87	
00/00/10						

Date	Pumping Rates PBW-01 (gpm)	Pumping Rates PBW-02 (gpm)	Water Levels ¹ PBW-01 (ft amsl)	PBW-01 Notes	Water Levels ¹ PBW-02 (ft amsl)	PBW-02 Notes
00/00/40						
06/20/16 06/27/16	0.68 0.73	0.50 0.49	2392.29 2392.29		2386.89 2386.89	
07/05/16	0.62	0.49	2392.30		2386.89	
07/11/16	0.70	0.52	2392.31		2386.90	
07/19/16	0.77	0.51	2392.31		2386.90	
07/25/16	0.70	0.51	2392.31		2386.90	
08/01/16	0.76	0.53	2392.31		2386.90	
08/08/16	0.73	0.49	2392.33		2386.90	
08/15/16	0.72	0.53	2392.33		2386.90	
08/23/16	0.70	0.51	2392.33		2386.90	
08/30/16	0.73	0.49	2392.33		2386.90	
09/06/16	0.73	0.48	2392.33		2386.91	
09/13/16	0.76	0.48	2392.33		2386.91	
09/26/16	0.74	0.45	2392.34		2386.91	
10/03/16 10/10/16	0.77	0.42	2392.34		2386.91	
10/10/16	0.77 0.78	0.41 0.38	2392.36 2392.34		2386.90 2386.90	
10/19/10	0.83	0.34	2392.35		2386.91	
10/24/16	1.02	0.53	2392.35		2386.90	
11/07/16	0.90	0.33	2392.35		2386.91	
11/15/16	0.90	0.51	2392.35		2386.90	
12/01/16	0.92	0.51	2392.35		2386.91	
01/04/17	NM	NM	2392.34		2386.91	
01/06/17	0.82	0.48	NM		NM	
01/10/17	0.82	0.69	NM		NM	
01/16/17	0.83	0.58	NM		NM	
01/23/17	1.03	0.57	NM		NM	
01/24/17	NM	NM	2392.38		2386.87	
01/30/17	0.84	0.48	NM		NM	
02/07/17	0.83	0.49	NM		NM	
02/13/17	0.88	0.59	NM NM		NM NM	
)2/22/17)3/01/17	1.32 1.08	0.79 0.69	2392.30		2386.79	
03/06/17	1.04	0.70	NM		NM	
03/00/17	1.52	0.76	2392.31		2386.81	
03/20/17	1.28	0.76	NM		NM	
03/29/17	1.56	0.80	NM		NM	
04/04/17	1.08	0.74	NM		NM	
04/10/17	0.96	0.70	NM		NM	
04/17/17	1.32	0.76	NM		NM	
04/24/17	1.04	0.72	2392.30		2386.83	
05/01/17	0.72	0.74	NM		NM	
05/08/17	0.75	0.62	NM		NM	
05/15/17	0.73	0.50	NM		NM	
05/22/17	0.68	0.64	2392.31		2386.91	
05/30/17	0.61	0.54	NM		NM	
06/05/17 06/12/17	0.62 0.54	0.52 0.52	NM NM		NM NM	
06/12/17	0.68	0.52	NM		NM	
06/20/17	NM	NM	2392.34		2386.90	
06/27/17	0.59	0.44	NM		NM	
07/05/17	0.46	0.50	NM		NM	
7/10/17	0.58	0.54	NM		NM	
7/12/17	NM	NM	2392.38		2386.90	
7/17/17	0.52	0.48	NM		NM	
7/25/17	0.48	0.44	NM		NM	
7/31/17	0.52	0.32	NM		NM	
08/07/17	0.62	0.47	NM		NM	
08/14/17	0.30	0.37	NM		NM	
8/15/17 8/21/17	NM 0.40	NM 0.37	2392.38 NM		2386.91 NM	
18/28/17	0.40	0.37 0.32	NM		NM	
19/05/17 19/05/17	0.46	0.32	NM		NM	
9/11/17	0.40	0.35	2392.36		2387.53	
9/19/17	0.64	0.52	NM		NM	
9/25/17	0.43	0.48	NM		NM	
0/02/17	0.45	0.46	NM		NM	
0/04/17	NM	NM	2392.37		2388.87	
0/11/17	0.43	0.52	NM		NM	
0/16/17	0.38	0.42	NM		NM	
0/23/17	0.46	0.62	NM		NM	
0/30/17	0.45	0.45	NM		NM	
1/07/17	0.47	0.43	NM		NM	
1/10/17	NM	NM	2392.36		2386.90	
1/13/17	0.47	0.40	NM		NM	
1/20/17	0.49	0.57	NM		NM	
1/27/17	0.50	0.47	NM		NM	
2/04/17	0.50	0.57	NM		NM	
2/11/17 2/18/17	0.49	0.42	2392.37 NM		2386.93 NM	
Z/10/1/	0.54	0.44 0.44	NM NM		NM NM	

Date	Pumping Rates PBW-01 (gpm)	Pumping Rates PBW-02 (gpm)	Water Levels ¹ PBW-01 (ft amsl)	PBW-01 Notes	Water Levels ¹ PBW-02 (ft amsl)	PBW-02 Notes
1/03/18			NM		NM	
1/03/18	0.52 0.54	0.32 0.40	2392.35		2386.93	
1/15/18	0.57	0.40	NM		NM	
1/21/18	0.60	0.30	NM		NM	
1/28/18	0.68	0.79	NM		NM	
2/04/18	0.7	0.64	NM		NM	
2/11/18	0.67	0.59	NM		NM	
2/18/18	0.6	0.57	NM		NM	
2/19/18 2/25/18	NM 0.58	NM 0.54	2392.36 NM		2386.73 NM	
3/04/18	0.60	0.65	NM		NM	
3/12/18	0.71	0.67	NM		NM	
3/18/18	0.74	0.60	NM		NM	
3/20/18	NM	NM	2392.37		2386.81	
3/25/18	0.72	0.57	NM		NM	
4/02/18	0.68	0.52	NM		NM	
4/08/18	0.67	0.47 0.50	NM NM		NM NM	
4/15/18 4/23/18	0.73 0.71	0.50	NM		NM	
4/30/18	0.65	0.43	NM		NM	
5/08/18	0.54	0.46	NM		NM	
5/14/18	0.57	0.20	NM		NM	
5/22/18	0.58	0.34	2392.39		2386.87	·
5/29/18	0.56	0.34	NM		NM	
6/04/18	0.54	0.45	NM		NM	
6/12/18	0.53	0.45	NM		NM	
6/18/18 6/25/18	0.47 0.47	0.49 0.36	NM NM		NM NM	
7/02/18	0.52	0.34	2395.06		2386.91	
7/09/18	0.42	0.37	NM		NM	
7/16/18	0.39	0.24	NM		NM	
7/23/18	0.40	0.22	NM		NM	
7/30/18	0.40	0.52	NM		NM	
8/08/18	0.50	0.31	NM		NM	
8/13/18	0.40	0.29	NM		NM	
8/21/18 8/27/18	0.42 0.42	0.30 0.29	NM NM		NM NM	
9/04/18	0.42	0.29	NM		NM	
9/05/18	NM	NM	2392.37		2387.43	
9/10/18	0.52	0.58	NM		NM	
9/17/18	0.42	0.48	NM		NM	
9/24/18	0.44	0.27	NM		NM	
0/02/18	0.46	0.29	NM		NM	
0/08/18	0.42	0.36	NM		NM	
0/15/18 0/22/18	0.46 0.62	0.36 0.56	NM NM		NM NM	
0/29/18	0.51	0.52	NM		NM	
1/05/18	0.48	0.46	NM		NM	
1/12/18	0.47	0.38	NM		NM	
1/19/18	0.52	0.28	NM		NM	
1/20/18	NM	NM	2392.37		2386.83	
1/26/18	0.54	0.36	NM		NM	
2/03/18	0.52	0.28	NM		NM	
2/10/18 2/19/18	0.52 0.54	0.2	NM NM		NM NM	
2/19/18 2/26/18	0.54	0.14 0.72	NM NM		NM NM	
2/20/10 2/31/18	0.6	0.72	NM		NM	
1/07/19	0.57	0.3	NM		NM	
1/14/19	0.52	0.36	NM		NM	
1/15/19	NM	NM	2392.38		2386.87	
1/21/19	0.52	0.38	NM		NM	
1/28/19	0.45	0.36	NM		NM	
2/04/19 2/11/19	0.5	0.34 0.29	NM NM		NM NM	
2/11/19 2/18/19	0.5 0.5	0.29	NM NM		NM NM	
2/25/19	0.56	0.34	NM		NM	
3/04/19	0.54	0.34	NM		NM	
3/11/19	0.52	0.46	NM		NM	
3/18/19	0.54	0.57	NM		NM	
3/19/19	NM	NM	2392.38		2386.90	
3/25/19	0.67	0.64	NM		NM	
4/01/19	0.62	0.64	NM		NM	
4/08/19 1/15/10	0.64	0.65	NM		NM	
4/15/19 4/22/19	0.65 0.60	0.76 0.68	NM NM		NM NM	
4/22/19 4/29/19	0.54	0.64	NM		NM	
5/06/19	0.49	0.62	NM		NM	
5/13/19	0.56	0.58	2392.38		2386.91	
5/20/19	0.58	0.58	NM		NM	
5/30/19	0.56	0.32	NM		NM	


Date	Pumping Rates PBW-01 (gpm)	Pumping Rates PBW-02 (gpm)	Water Levels ¹ PBW-01 (ft amsl)	PBW-01 Notes	Water Levels ¹ PBW-02 (ft amsl)	PBW-02 Notes
06/11/19	0.57	0.32	NM		NM	
6/17/19	0.54	0.30	NM		NM	
6/24/19	0.56	0.26	NM		NM	
7/01/19	0.52	0.24	NM		NM	
7/09/19	0.54	0.23	NM		NM	
7/15/19	0.58	0.71	NM		NM	
7/22/19	0.56	0.62	2392.38		2399.51	on timer 1 hour on, 2 hours off
7/29/19	0.58	0.72	NM		NM	on timer i nour on, 2 nours on
8/05/19	0.58	0.72	NM		NM	
3/13/19	0.64	0.73	NM		NM	
3/13/19	0.60	0.72	NM			
		0.71			NM	
3/27/19	0.68		NM		NM	
9/03/19	0.58	0.62	NM		NM	
9/09/19	0.64	0.68	NM		NM	
9/16/19	0.73	0.68	NM		NM	
9/17/19	NM	NM	2392.37		2386.81	
9/23/19	0.52	0.54	NM		NM	
9/30/19	0.58	0.60	NM		NM	
)/07/19	0.60	0.68	NM		NM	
)/16/19	0.58	0.56	NM		NM	
)/21/19	0.60	0.70	NM		NM	
0/26/19	0.54	0.60	NM		NM	
1/04/19	0.42	0.50	NM		NM	
1/11/19	0.46	0.77	NM		NM	
1/19/19	0.50	0.76	NM		NM	
1/20/19	NM	NM	2392.34		2386.87	
1/25/19	0.46	0.76	NM		NM	1
2/02/19	0.45	0.78	NM		NM	<u> </u>
2/10/19	0.45	0.80	NM		NM	
2/16/19	0.45	0.82	NM		NM	
2/23/19	0.46	0.84	NM		NM	
2/30/19	0.45	1.00	NM		NM	
1/06/20					NM	
	0.49	0.81	NM			
1/13/20	0.46	0.78	NM		NM	
1/20/20	0.47	0.76	NM		NM	
1/26/20	0.52	0.98	NM		NM	
2/01/20	0.52	0.60	NM		NM	
2/09/20	0.58	0.60	NM		NM	
2/16/20	0.52	0.64	NM		NM	
2/17/20	NM	NM	2392.32		2386.79	
2/24/20	0.51	0.56	NM		NM	
3/02/20	0.50	0.49	NM		NM	
3/10/20	0.51	0.50	NM		NM	
3/16/20	0.49	0.50	NM		NM	
1/03/20	0.49	0.52	NM		NM	
1/06/20	0.48	0.46	NM		NM	
1/13/20	0.47	0.44	NM		NM	
1/20/20	0.52	0.48	2392.33		2386.81	
4/27/20	0.56	0.47	NM		NM	
5/04/20	0.46	0.42	NM		NM	
5/11/20	0.56	0.46	NM		NM	
5/19/20	0.57	0.49	NM		NM	
5/26/20	0.46	0.41	NM		NM	
6/01/20	0.57	0.61	NM		NM	<u> </u>
6/08/20	0.58	0.62	NM		NM	1
6/15/20	0.61	0.54	NM		NM	<u> </u>
6/22/20	0.56	0.50	NM		NM	<u>† </u>
6/29/20	0.49	0.30	NM		NM	1
7/07/20	0.49	0.48	NM		NM	1
7/13/20	0.49	0.50	NM		NM	+
7/13/20 7/14/20	NM	0.46 NM	2392.34		2386.83	+
7/20/20	_					+
7/20/20	0.50	0.45	NM NM		NM	+
	0.50	0.54	NM		NM	
3/04/20	0.38	0.49	NM		NM	
3/10/20	0.52	0.40	NM		NM	
3/18/20	0.50	0.46	NM		NM	1
3/24/20	0.52	0.38	NM		NM	
3/31/20	0.72	0.38	NM		NM	1
9/08/20	0.48	0.43	NM		NM	ļ
9/17/20	0.47	0.42	NM		NM	
9/21/20	0.50	0.32	NM		NM	
)/01/20	0.64	0.39	2392.35		2386.87	
)/05/20	0.61	0.34	NM		NM	
)/12/20	0.46	0.37	NM		NM	
)/27/20	0.50	0.64	NM		NM	
/09/20	0.44	0.45	NM		NM	
/16/20	0.48	0.38	NM		NM	
/23/20	0.52	0.38	NM		NM	
/07/20	0.64	0.33	NM		NM	<u>†</u>
2/14/20	0.54	0.32	NM		NM	1
_,,	0.07	0.32	NM		NM	ļ

Date	Pumping Rates PBW-01 (gpm)	Pumping Rates PBW-02 (gpm)	Water Levels ¹ PBW-01 (ft amsl)	PBW-01 Notes	Water Levels ¹ PBW-02 (ft amsl)	PBW-02 Notes
12/28/20	0.42	0.30	NM		NM	
01/04/21	0.68	0.42	NM		NM	
01/11/21	0.54	0.38	NM		NM	
01/18/21	0.74	0.36	NM		NM	
01/31/21	0.44	0.34	NM		NM	
02/03/21	NM	NM	2392.37		2387.83	
02/08/21	0.56	0.44	NM		NM	
02/16/21	0.58	0.47	NM		NM	
02/22/21	0.64	0.51	NM		NM	
03/01/21	0.52	0.50	NM		NM	
03/08/21	0.52	0.40	NM		NM	
03/15/21	0.52	0.40	NM		NM	
03/22/21	0.52	0.34	NM		NM	
03/29/21	0.51	0.38	NM		NM	_

Pumping criteria water level is four feet above the bottom of the wel
PBW-01 Criteria = 2395.34; PBW-02 Criteria = 2390.25

* Late August/early Sept 2015 measurements not taken due site closure from fire conditions
NM = not measured on that date

Figure 1 **Groundwater Elevations at Western Drainage Wells** 2405 2403 MWWD-02 (1) 2401 PBW-01 (1) 2399 ■ PBW-02 (1) **GW Elevation (ft, amsl)** PBW-01 Criteria(2) 2397 - PBW-02 Criteria(2) 2395 2393 (1) Water level measurement frequency 2391 was reduced starting April 2018 per the RAWP revision. 2389 (2) Pumping water level criteria is 4 feet above the bottom of the well 2387 2385 20/2026 04/2019 ~ OA/2016 04/2018 2012018 2012027 LONDID ON LOT ON LOTS 319,012019,012020,012020,012020 **Date**






Project Documentation

Project Submittals, Engineering Change Notices (ECNs), Requests for Information (RFIs), Notice of Non-Compliance (NNC), CQA-CQC Field Acceptance Forms and Other Items received, revised or noted during this time-period are shown in the table below.

CQA Documentation

COC-COA Field	Acceptance Forms		
Acceptance	Title		CQC-CQA Issue Date
No.	Tido	OQO OQA 10000 Duto	
None			
Project DCNs			
DCN No.	Title	Submittal Date	EPA Response Date
None			
Project ECNs			
ECN No.	Title	Submittal Date	EPA Response Date
2021-01	Monitoring and Control of Phreatic Levels in the South Pond Embankment	3/19/2021	TBD
Notice of Non-C	Compliance		
NNC No. and Dates	Title/Description	CQA	CQA/EPA Response Date(s)
NNC 2020-01 11/5/2020	South Pond Emergency Spillway Grout	Close-out TBD	NNC 2020-01 Close- out <i>Pending April</i> 2021 Construction of Supplemental GCS at GCS-04
Project RFIs			
RFI No.	Title	CQC Submittal Date	CQA/EPA Response Date(s)
None			, ,
Submittals	_		
Submittal No.	Title	CQC Submittal Date	CQA/EPA Response Date(s)
01018-42	2020 End of Year Survey Data	2/2/2021	CQA Acceptance 2/11/2021 EPA: TBD
02272-14	South Pond Geomembrane – 2020 Liner Repairs	2/15/2021	CQA Acceptance with Notes 2/19/2021 EPA Disapproved on 3/30/2021
Other Items			
Item	Title		Comments
None			
110.10			1

Copies of the updated CQA Logs are located on the project SharePoint site under the CQA Folder.



March 2021 Wind **Relative Humidity** Air Temperature Max Solar Day of Precip. Ave Rad Ave. Max Min Max Min Ave. Max Ave. Month (in) Dir. (W/m²)(mph) (mph) (°F) (°F) (%) (°F) (%) (%) (deg) 3/1/2021 3.6 8.7 0.00 3/2/2021 13.5 0.00 4.6 3/3/2021 2.9 0.00 5.7 3/4/2021 2.8 0.00 6.8 3/5/2021 3.7 10.8 0.00 3/6/2021 4.1 10.6 0.00 3/7/2021 3.3 14.6 0.04 3/8/2021 2.1 5.2 0.00 3/9/2021 2.8 7.0 0.00 3/10/2021 3.0 0.00 6.3 3/11/2021 3.6 9.4 0.00 3/12/2021 3.5 0.00 6.8 3/13/2021 2.9 6.6 0.00 3/14/2021 2.8 8.0 0.00 3/15/2021 2.5 7.2 0.00 3/16/2021 3.0 7.5 0.00 3/17/2021 2.5 6.5 0.00 3/18/2021 3.9 13.8 0.00 3/19/2021 5.0 9.7 0.00 3/20/2021 0.00 4.3 11.3 3/21/2021 3.8 12.5 0.00 3/22/2021 4.4 13.4 0.01 3/23/2021 4.0 9.9 0.00 3/24/2021 3.0 11.1 0.15 3/25/2021 3.4 9.0 0.01 3/26/2021 6.0 12.7 0.00 3/27/2021 4.8 10.8 0.00 3/28/2021 9.2 25.7 0.00 3/29/2021 9.4 21.4 0.00 3/30/2021 6.2 13.2 0.00 3/31/2021 4.1 10.3 0.00 **MONTHLY STATISTICS** 0.21 Total Ave. 9.4 25.7 Max Min 2.1 5.2

Monthly Weather Summary for Midnite Mine

Notes:

^{1.} Rain gage data of 1.29" of precipitation from a system calibration was removed from 3/24/2021.