

# ALTA GEOSCIENCES, Inc.

11711 Northcreek Parkway S., Suite 101  
Bothell, Washington 98011-8224

Phone (425) 485-1053  
Fax (425) 486-7651

RECEIVED

NOV 20 1998

November 16, 1998

Environmental Cleanup Office

Mr. Christopher Cora  
U.S. Environmental Protection Agency  
1200 Sixth Avenue, 12th Floor  
Seattle, WA 98101

Re: Prefinal Inspection Report  
Standard Steel and Metals Salvage Yard Superfund Site  
Anchorage, Alaska

Dear Mr. Cora:

This Prefinal Construction Inspection Report for the Standard Steel and Metals Salvage Yard Superfund Site is submitted on behalf of the Standard Steel RD/RA PRP Group, consisting of (listed alphabetically): Chugach Electric Association, Inc.; J.C. Penny Company, Inc.; Montgomery Ward and Co.; Sears, Roebuck and Co., Inc.; and Westinghouse Electric Corporation. This report is submitted in accordance with the Statement of Work for Remedial Design/Remedial Action, Section 4.4.2, for this Site. The Prefinal Construction Inspection was performed on October 13, 1998. Specific reference is made to your letter dated October 26, 1998.

## OUTSTANDING CONSTRUCTION ITEMS

The following outstanding construction items were identified, together with the anticipated date of completion:

<u>Item</u>	<u>Anticipated Completion</u>
1. Flood Plain Revegetation	June 1, 1999
2. Surface Drainage Ditches	Already completed
3. Side slope hydroseeding	June 1, 1999
4. Removal of original riprap wall	May 1, 1999

142.057

USEPA SF



1095565

## **ALTA GEOSCIENCES, Inc.**

---

Mr. Christopher Cora  
November 16, 1998  
Page 2

Concurrence of the State of Alaska Department of Fish and Game and the Alaska Railroad Corporation is needed prior to removal of the original riprap erosion control wall.

### **ADDITIONAL DOCUMENTS**

As required by the Statement of Work, draft final copies of the Groundwater Monitoring Plan and Operations and Maintenance Plan are attached with this report. The Performance Standards Verification Plan will be submitted on or before January 31, 1999.

### **FINAL INSPECTION**

The final inspection is tentatively scheduled for June 15, 1999.

If you have any questions, please call at your earliest convenience.

Sincerely,  
**ALTA Geosciences Inc.**



Alex Tula, R.G.  
Project Coordinator

attachment: Project schedule

cc: Mr. Curtis King; Corps of Engineers  
Mr. David Duvall; Westinghouse Electric Corporation  
Paul Beveridge, Esq.; Heller, Ehrman, White & McAuliffe  
Jerome Maynard, Esq.; Dykema Gossett  
George R. Lyle, Esq.; Guess & Rudd  
Joseph Reece, Esq.; Davis Wright Tremaine  
Mr. Bruce Noble; Defense Reutilization & Marketing Service  
Ms. Jennifer Roberts, Alaska Department of Environmental Conservation