



# Oregon

Theodore R. Kulongoski, Governor

## Department of Environmental Quality

Northwest Region Portland Office

2020 SW 4th Avenue, Suite 400

Portland, OR 97201-4987

(503) 229-5263

Fax: (503) 229-6945

TTY: (503) 229-5471

### RECEIVED

OCT 06 2010

Environmental  
Cleanup Office

September 30, 2010

Kristine Koch  
Remedial Project Manager  
U.S. Environmental Protection Agency  
1200 Sixth Avenue, Ste 900, M/S ECL-115  
Seattle, WA 98101-3140

RE: Milestone Report for Upland Source Control at the Portland Harbor Superfund Site

Dear Kristine,

Please find enclosed two copies of the DEQ "*Milestone Report for Upland Source Control at the Portland Harbor Superfund Site*" dated September 2010. The report will also be posted on DEQ's web site within the next two weeks.<sup>1</sup> DEQ will provide hard copies to project partners upon request.

DEQ's "*Update on Stormwater Source Control at the Portland Harbor Superfund Site*" dated September 2010 is also enclosed. This new update describes DEQ's strategy for achieving stormwater source control and the status and timeline for completing this work.

DEQ continues to be an active partner with EPA in the Portland Harbor project on a number of fronts. In addition to the many source control milestones highlighted below, we continue to be an active partner to EPA in its important work completing the in-water the remedial investigation (RI), feasibility study (FS), and record of decision (ROD); in addition to our support for EPA's early actions and ongoing Natural Resource Damage Assessment (NRDA) work.

As you will see below and in the report, DEQ continues our work with potentially responsible parties (PRPs) in the Harbor, and continues to progress our efforts to identify, evaluate and control sources of contamination in Portland Harbor. Several important source control removal actions have either been recently completed, selected, or are being considered for the near future. In addition to moving forward with source control measures at a number of sites, our focus over this past year has been to ensure each site has a clear path forward to evaluating and controlling sources. Each DEQ project manager identified source control goals at each site and established clear actions, timelines, and agreements to complete them. As a result, we feel confident that all

<sup>1</sup> Milestone Reports are available at [www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/jointsource.htm](http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/jointsource.htm).

USEPA SF



1356507

significant sources will be controlled prior to or shortly after EPA's Record of Decision, now anticipated in 2012 or perhaps later.

### **Significant Achievements**

Some of the more significant achievements we've made in Portland Harbor source control in the past year include:

**-Evraz Oregon Steel Mills-** Two separate source control efforts are moving forward at the EOSM site. 1<sup>st</sup>, stormwater is being addressed through a combination of best management practices and end-of-pipe treatment. Phase I of the end-of-pipe treatment, addressing stormwater flow to the northern facility outfall, was installed in 2007 and underwent pilot testing in 2007/2008. Based on the results of the pilot test, the system was expanded to capture stormwater flow going to the central facility outfall in 2008. A Phase II pilot study was conducted in 2009. EOSM will conduct testing to evaluate any toxicity associated with the coagulant they are using followed by a loading evaluation to assess contaminant releases to the Willamette River via stormwater. EOSM is hoping to complete both studies in the 2010/2011 water year, and determine if any further stormwater source control action is necessary. 2<sup>nd</sup>, riverbank treatment source control measures are in re-design largely to resolve stakeholder concerns regarding mitigation, habitat conservation and restoration, and to incorporate bioengineering components. EOSM plans to re-submit their 404 Permit application in 1<sup>st</sup> quarter 2011, re-engage natural resource trustee stakeholders in the new design, and construct the riverbank source control measure in 2012 or 2013.

**-Schnitzer Steel-** Schnitzer Steel proposed a stormwater management plan in fall 2008. The plan will provide comprehensive management of stormwater including both re-use as on-site process water and end-of-pipe treatment. Phase 1A of the plan calls for abandoning a number of stormwater outfalls, collecting stormwater from most of the site, routing the stormwater thru screen filters to a storage tank, and then either re-using the water or discharging the water under an NPDES permit. The storage tank discharges to the river will be monitored and compared to JSCS SLVs. Additional treatment will be added if necessary. Phase 1A was completed late 2009. Phase 1B consists of paving the Phase 1A construction area. Phase 2 will capture stormwater from several additional on-site drainage basins and route the stormwater to the new filtration and storage system. Phase 2 stormwater improvements are expected to be constructed in fall 2010 and summer 2011. Stormwater basins not captured by the on-site end-of-pipe treatment will be evaluated by the SCE process.

**-Arco/BP-** A new permanent seawall sheetpile wall was installed in summer 2007. The sheetpile wall will enhance existing hydraulic control of contaminated groundwater. A riverbank soil and near-shore sediment removal and capping was completed in fall 2008. Approximately 16,000 cubic yards (cy) of petroleum-contaminated soil/sediment were removed and shipped offsite for disposal. The project was completed in summer 2009 by removing the in-river temporary sheetpile wall, final site grading, and planting.

**-Gasco-** NW Natural's Gasco site (which includes NW Natural's manufactured gas plant contamination on the Siltronic site) is a High Priority site for upland source control. The distribution and magnitude of upland contamination at the Gasco site is extensive and very significant. Based on an October 2007 Focused Feasibility Study (FFS), DEQ selected a SCM combination consisting of a vertical barrier wall and groundwater pump-and-treat system in the Gasco former tar pond area and pump-and-treat elsewhere along the shoreline. NW Natural recently completed a number of studies to support the design

of this SCM. Based on their studies, NW Natural recommended a revised SCM in summer 2009 for the former tar pond area consisting of only the pump-and-treat component. DEQ has a number of concerns with NW Natural's recommended SCM..., particularly that it will exacerbate existing conditions by potentially mobilizing manufactured gas plant waste (dense non-aqueous phase liquid) without capturing it. In June 2010, DEQ directed NW Natural to move forward with source control of dissolved phase contamination along approximately 1,300 feet of shoreline and defer source control in the former tar pond area to the upland feasibility study so that source control could be considered comprehensively. DEQ and NW Natural are currently in formal dispute resolution over source control in the former tar pond area. We expect to resolve the dispute in fall 2010.

**-Siltronic-** An amended FFS was submitted December 2007 recommending an enhanced in-situ bioremediation (EIB) SCM for the Siltronic chlorinated solvent groundwater plume. DEQ selected EIB to be applied in the release area. Siltronic completed application of EIB treatment media in the source area in summer 2008, has recently proposed expanding use of EIB further upgradient of the release area, and is currently monitoring results from the SCM.

**-Arkema-** Arkema is working on three separate upland source control efforts at their site. 1<sup>st</sup>, Arkema submitted an FFS for groundwater/NAPL in summer 2008. DEQ selected a slurry wall/groundwater extraction system as the SCM in 2009, and the SCM is in design. We anticipate SCM construction to begin in summer 2011. 2<sup>nd</sup>, Arkema submitted a stormwater FFS in summer 2008, DEQ selected a stormwater SCM earlier this year and Arkema entered a DEQ Water Quality Mutual Agreement and Order in July 2010 to design, construct and monitor a new stormwater system. The stormwater SCM will consist of berming the perimeter of the site to prevent off-site overland flow, temporarily capping higher-level contaminated soil, decommissioning the existing collection and conveyance system including 3 of the 4 existing outfalls, installing a new collection/conveyance system which will route stormwater to a detention pond to reduce the suspended load, and discharging stormwater from the pond through a filter system to the river. Stormwater SCM construction is expected to begin in 2011 and conclude by the end of 2011. 3<sup>rd</sup>, Arkema evaluated their riverbank and the threat that portion of the site poses to the river. Riverbank source control is anticipated to be incorporated into the EPA-lead in-water Early Action at Arkema. Arkema will evaluate riverbank SCM options in 2010-11.

**-Rhône-Poulenc-** The responsible party at Rhône Poulenc, SLLI, is working on three major upland source control/evaluation efforts at their site. 1<sup>st</sup>, SLLI submitted a comprehensive SCE report in early-2008, DEQ reviewed the report, SLLI will revise the report after collecting significant additional hydrogeologic information to inform the conceptual site model, and submit the revised report in October 2010. 2<sup>nd</sup>, SLLI pilot tested several SCMs to treat and/or control their most significant groundwater plume threatening the river. SLLI has completed an extensive, long-term groundwater pumping test to support the design of their North Front Avenue SCM which targets contaminated groundwater moving in the highly conductive fractured basalt zone. The pumping test includes a number of extraction wells that could largely comprise the SCM. The pumping test concluded in August 2010. Construction of any supplemental portions of the SCM is anticipated for early 2011. 3<sup>rd</sup>, SLLI removed accumulated sediment from Outfall 22B stormwater lines and grouted the lines to at least partially prevent contaminated

groundwater from invading the lines. In the second half of 2009, SLLI cleaned out the lines and installed impermeable liners in the stormwater lines to further prevent groundwater invasion. In addition to these three ongoing source control efforts, SLLI: 1) spent two field seasons removing drums and debris from the Doane Lake area, 2) completed an on-site Facility Structures Interim Remedial Action Measure (IRAM); 3) completed the Groundwater Extraction and Treatment System (GETS IRAM) in 2005 designed to capture alluvial zone groundwater in the Herbicide Area; and 4) started the West Doane Lake (WDL IRAM) in 2010 to stabilize and cap West Doane Lake sediments.

#### **Other Recent Achievements**

- 1) **Collaboration with the City of Portland-** DEQ continues to work collaboratively with the City to identify and evaluate stormwater discharges under the Joint Source Control Strategy. DEQ is working closely with the City of Portland to identify upland sources contributing contamination via both the City's municipal stormwater system and private stormwater systems (see Section 2.1 of the report).
- 2) **River Mile 11 east Focused Stormwater Investigation-** Round 3 Portland Harbor sediment data collected by the LWG identified sediments contaminated by polychlorinated biphenyls (PCBs) on the east side of the river between RMs 11 and 11.3. Subsequent in-river sediment sampling by the City identified elevated PCBs between RMs 11 and 11.5. The current conceptual model is that the sediment contamination is largely due to past releases from historic operations in the area, but that current stormwater and bank erosion pathways may still exist. To evaluate whether there are ongoing stormwater sources, the City implemented a sampling plan in three City stormwater basins discharging into the river between RM 11 and 11.3 (Basins 43, 44, and 44A). Source investigation efforts are presumed to be complete for Basins 44 and 44A and are still underway in the Outfall 43 basin. In Basin 44, PacifiCorp is currently implementing source investigation and control measures to address PCB-contaminated soils and to prevent contaminants from migrating offsite and to the river in stormwater runoff.
- 3) **City of Portland's "Stormwater Evaluation Report" (February 2010)-** In 2009, the City undertook a comprehensive evaluation of stormwater and sediment trap data collected from City outfall basins to evaluate additional source tracing needs and help shape future data collection objectives. The evaluation included data collected by the City as well as data collected by the LWG and Port of Portland in support of the in-water Remedial Investigation. The findings from this evaluation generally support the City's and DEQ's belief that all major sources within City outfall basins have been identified. However, the results also indicate that additional investigation may be warranted in a small number of basins where slightly elevated concentrations of certain contaminants could not be explained by the known sources/land uses in those basins. A status of the source identification efforts in the City outfall basins as of August 2010 is provided in the Milestone Report.
- 4) **Downtown Portland Sediment Characterization-** DEQ continues our work with the City of Portland and other partners to investigate sediment quality in the Willamette River upstream of the Portland Harbor in downtown Portland. The results of the initial investigation broadened our understanding of the previously existing limited sediment quality data, and allowed us to gain a better understanding of the nature and extent of



hazardous substances in the downtown reach. The first phase of the investigation is completed and summarized in a GSI's 2009 report "*Field and Data Report, Downtown Portland Sediment Characterization*". DEQ's evaluation of the results can be found in our 2009 report "*Downtown Portland Willamette River Sediment Evaluation-Preliminary Identification of Areas of Interest*". A focused second phase of the investigation was completed in early 2010. This Phase II sampling was completed to better prioritize areas of interest for follow-up action, lay the foundation for source identification investigations, and in some cases begin to assess contaminant extent. Results from the Phase II work are compiled in GSI's 2010 "*Field and Data Report, Downtown Portland Sediment Characterization Phase II*". All reports can be viewed at: <http://www.deq.state.or.us/lq/cu/nwr/willametteriver.htm>

### **General Status**

DEQ believes we have identified all of the significant upland sources threatening the river in the Portland Harbor Study area. All of these sites are under agreement to complete SCE or develop and/or construct SCMs. Where progress has been lagging or delayed, DEQ worked to clarify source control expectations and timing, and provide guidance for expected work.

DEQ continues to primarily focus on completing SCEs and implementing SCMs at High Priority sites. While much work remains to be done, we've made significant progress in all the High Priority sites, and for the majority of the High Priority sites, the stormwater pathway is the only remaining contaminant migration pathway that needs to be evaluated. Furthermore, interim SCMs are in-place in 12 of the 16 High Priority sites.

### **Focus for the Future**

The primary focus for the future will continue to be completing SCEs and implementing SCMs at the Portland Harbor High Priority sites. With our new stormwater guidance, and further refinement of the in-water RI, we should also be able to close out many stormwater pathway sites we are working on. Continued progress at stormwater sites, as well as the implementation of groundwater and bankline remedies will help inform broader source control tools and actions that will be required in order to achieve our shared objectives for a healthy river.

As you review the September 2010 Milestone Report, please contact me or Matt McClincy with any suggestions, comments, or questions.

Portland Harbor Upland Source Control Milestone Report  
September 2010

Thank you for your continued assistance in coordinating EPA's support to DEQ on Portland Harbor source control work. Please let us know if you would like to convene a meeting with DEQ and interested EPA partners to discuss the September 2010 Milestone Report, including site prioritization and source control progress.

We anticipate submitting the next Milestone Report in March 2011.

Sincerely,

A handwritten signature in blue ink, appearing to read "James M. Anderson", with a long horizontal flourish extending to the right.

James M Anderson, Manager  
Portland Harbor Section

cc: Matt McClincy, DEQ/NWR (without reports)  
Chuck Harman, DEQ/NWR (without reports)  
Dick Pedersen, DEQ/HQ (without reports)  
Nina DeConcini, DEQ/NWR (without reports)  
EPA Oregon Operations Office (full report)

# Milestone Report

## for Upland Source Control at the Portland Harbor Superfund Site

September 2010

Prepared by the Oregon Department of Environmental Quality



State of Oregon  
Department of  
Environmental  
Quality

This document is posted on DEQ's web page at  
<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/jointsource.htm>.

## Table of Contents

1.0 Introduction .....	1
1.1 Organization of the Milestone Report.....	1
2.0 Identifying Potential Sources of Contamination in Portland Harbor .....	2
2.1 Recent Site Discovery and Site Assessment activities.....	3
2.2 Downtown Portland Willamette River Sediment Investigation.....	4
3.0 Evaluating Potential Sources of Contamination to the River .....	5
4.0 Taking Measures to Control Sources and Making Source Control Decisions. ....	6
4.1 Types of source control measures.....	6
4.2 DEQ coordination with EPA and partners on source control decisions .....	7
4.3 Public involvement in source control decisions .....	8
5.0 Status of Ongoing and Completed Source Control Activities .....	8
6.0 Issues Encountered in Source Control Work .....	13
7.0 Summary.....	15
8.0 Obtaining Additional Information on Upland Source Control Work .....	16
9.0 Information about Table 1: Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor .....	16
9.1 Acronyms and abbreviations.....	20
9.2 Contact information for DEQ Project Managers.....	23

## Attachments

Table 1. Controlling Confirmed or Suspected Upland Sources of Contamination to  
Portland Harbor

Table 2. Status of High Priority Sites

Figure 1. Status of Source Identification in City Stormwater Basins

Figure 2-a-c. Land Zoning and Ownership



## 1.0 Introduction

On December 1, 2000, a section of the lower Willamette River within the City of Portland, the Portland Harbor, was added to the Superfund National Priority List (NPL). In February 2001, the Oregon Department of Environmental Quality (DEQ), United States Environmental Protection Agency (EPA), and other governmental parties<sup>1</sup> signed a Memorandum of Understanding (MOU) that provided a framework for cooperation in the investigation and cleanup of the Portland Harbor Superfund Site to optimize federal, state, tribal and trustee expertise and available resources.

Under the 2001 MOU, EPA was designated as the Lead Agency for investigating and cleaning up “in-water” contamination in the Harbor, i.e., contamination in the river water and underlying sediment using federal Superfund authorities. DEQ, using state cleanup authority, was designated as the Lead Agency for identifying and controlling “upland” sources of contamination, i.e., those sources of pollution adjacent to or near the river that may be contaminating river water or sediments. To coordinate in-water cleanup and upland source control work, the MOU directed DEQ and EPA to jointly develop a source control strategy that defines a process for identifying and controlling potential sources of contamination threatening the river.

DEQ and EPA finalized the Portland Harbor Joint Source Control Strategy (JSCS) in December 2005<sup>2</sup>. The overarching goal of the JSCS is to identify, evaluate and control sources of contamination that may affect the Willamette River in coordination with the objectives and schedule for the Portland Harbor remedial investigation and feasibility study (RI/FS). Upland source control is necessary to allow cleanup of the river to proceed without risk of significant recontamination. DEQ is currently implementing the JSCS in the Portland Harbor Superfund Site study area – approximately River Mile (RM) 1.9 to River Mile 11.8<sup>3</sup>.

The JSCS requires DEQ to prepare a Milestone Report on a quarterly basis that summarizes the status of DEQ’s upland source control work. The report submittal schedule has been changed to bi-yearly. This is the ninth Milestone Report. Milestone Reports are submitted to EPA, and provide the basis for potential meetings with EPA and our government partners to discuss site prioritization and source control progress. These reports also serve as documentation of progress on river-wide source control within Portland Harbor.

### 1.1 Organization of the Milestone Report

The Milestone Report is organized as follows.

---

<sup>1</sup> The signatory partners to the MOU include the EPA, DEQ, Confederated Tribes and Bands of the Yakama Nation, Confederated Tribes of the Grand Ronde Community of Oregon, Confederated Tribes of Siletz Indians, Confederated Tribes of the Umatilla Indian Reservation, Confederated Tribes of the Warm Springs Reservation of Oregon, Nez Perce Tribe, National Oceanic and Atmospheric Administration, Oregon Department of Fish and Wildlife, and U.S. Department of the Interior.

<sup>2</sup> The JSCS is available on DEQ’s web site at <http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/jointsource.htm>

<sup>3</sup> “River Mile” indicates the distance from the Willamette River’s confluence with the Columbia River (i.e., River Mile 11.8 is 11.8 miles upstream of the confluence).

- Section 2.0: Identifying Potential Sources of Contamination in Portland Harbor – This section describes DEQ’s work to identify potential sources of contamination to the Willamette River in Portland Harbor, including site discovery and site assessment activities.
- Section 3.0: Evaluating Potential Sources of Contamination to the River – This section describes DEQ’s status and schedule for the evaluation of all confirmed or suspected upland sources of contamination to Portland Harbor, as summarized in Table 1.
- Section 4.0: Taking Measures to Control Sources and Making Source Control Decisions – This section describes the source control measures used at upland sites in Portland Harbor and the process for making source control decisions, including coordination with EPA and our government partners, and public involvement opportunities. Source control measures and decisions are summarized in Table 1.
- Section 5.0: Status of Ongoing and Completed Source Control Activities – This section describes the information presented in Table 1 that summarizes the status of ongoing and completed source control measures. This section also describes the specific status of the 16 High Priority and Preliminary High Priority sites (Table 2). This section also presents five specific source control goals designed to help DEQ focus our efforts to achieve the overarching goal of source control.
- Section 6.0: Issues Encountered in Source Control Work – This section describes issues affecting DEQ’s ability to conduct source control work and identifies paths forward towards resolution.
- Section 7.0: Summary – This section summarizes the overall status of source control work in Portland Harbor, highlighting accomplishments, key issues and next steps for moving forward.
- Section 8.0: Obtaining Additional Information on Upland Source Control Work – This section indicates where additional information can be found on the status of source control work at upland sites in Portland Harbor.
- Section 9.0: Information on Table 1: Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor – This section provides helpful information for interpreting Table 1, including definition of key terms and acronyms used.

## **2.0 Identifying Potential Sources of Contamination in Portland Harbor**

DEQ’s strategy for identifying and investigating potential sources of contamination to Portland Harbor prior to the December 2000 Superfund Site listing was described in the March 2006 Milestone Report. Those site identification and investigation activities were initially focused on a six-mile stretch of the lower Willamette River (now known as the Initial Study Area) extending from the southern tip of Sauvie Island upstream to Swan Island, from approximately River Mile 3.5 to River Mile 9.2. For more information, please see the March 2006 Milestone Report or please contact DEQ’s Portland Harbor project manager, Jim Anderson at (503) 229-6825 or [anderson.jim@deq.state.or.us](mailto:anderson.jim@deq.state.or.us)

## 2.1 Recent Site Discovery and Site Assessment activities

As would be expected, DEQ's site discovery/site assessment activities have decreased now that we've reached an intermediate stage of the upland source control effort and the significant sources are being addressed. This is not to say that additional site discovery work won't be necessary, it simply means that we are currently directing our energy toward completing site investigations and source control measures at existing Environmental Cleanup Site Information (ECSI) sites.

There are two main efforts that will help shape DEQ's future site discovery activities. One is the information contained in the Lower Willamette Group's (LWG) Draft Risk Assessment and Remedial Investigation documents and the ongoing process to develop the draft Feasibility Study. It's possible that information from these documents could identify specific areas where additional source identification is warranted.

The second effort involves discovering stormwater sites. New stormwater site discovery efforts tend to be targeted and are triggered by recently collected data. The majority of this work is conducted as a collaborative effort between the City and DEQ under the Intergovernmental Agreement (IGA) between DEQ and the City's Bureau of Environmental Services (BES), to identify, investigate, and control contaminant discharges to shared City stormwater conveyance lines. Over the past two years, the City has undertaken a comprehensive source investigation effort on the east side of the river between RM 11 and 11.3. The City is also undertaking additional source investigations in Outfall Basins 52, 52C and 53 based upon the findings presented in their February 2010 *Stormwater Evaluation Report*. These efforts are described below.

### River Mile 11-East Source Investigations

Round 3 Portland Harbor sediment data collected by the LWG identified sediments contaminated by polychlorinated biphenyls (PCBs) on the east side of the river between RMs 11 and 11.3. Subsequent in-river sediment sampling by the City identified elevated PCBs between RMs 11 and 11.5. The current conceptual model is that the sediment contamination is largely due to past releases from historic operations in the area, but that current stormwater and bank erosion pathways may still exist. To evaluate whether there are ongoing stormwater sources, the City implemented a sampling plan in three City stormwater basins discharging into the river between RM 11 and 11.3 (Basins 43, 44, and 44A). Source investigation efforts are presumed to be complete for Basins 44 and 44A and are still underway in the Outfall 43 basin. In Basin 44, PacifiCorp is currently implementing source investigation and control measures to address PCB-contaminated soils and to prevent contaminants from migrating offsite and to the river in stormwater runoff.

### City of Portland's Stormwater Evaluation Report (February 2010)

There are 38 City outfalls in Portland Harbor. As part of the City's 20-year combined-sewer overflows abatement program, to be completed by 2011, all or a portion of the stormwater discharging through fifteen City outfalls are being diverted to the wastewater treatment plant. For basins that will continue to discharge to the river, the City conducted basin evaluations to determine if there was potential for significant sources in the basins. If so, source tracing was conducted to identify sources that need to be controlled through either DEQ or City authorities.

In 2009, the City undertook a comprehensive evaluation of stormwater and sediment trap data collected from City outfall basins to evaluate additional source tracing needs and help shape future data collection objectives. The evaluation included data collected by the City as well as data collected by the LWG and Port of Portland in support of the in-water Remedial Investigation. The findings from this evaluation generally support the City's and DEQ's belief that all major sources within City outfall basins have been identified. However, the results also indicate that additional investigation may be warranted in a small number of basins where slightly elevated concentrations of certain contaminants could not be explained by the known sources/land uses in those basins.

A status of the source identification efforts in the City outfall basins as of August 2010 is provided below. This information is also presented in Figure 1.

<b>August 2010 Status of Source Identification at City Outfalls in Portland Harbor</b>	
<b>No Significant Sources in Basin and Insignificant or Incomplete Pathway</b>	
19 Outfalls	Outfall Designations: M-2, M-3, S-2, S-5, 10A, 11, 13, 14, 19A, 22D, 23, 24, 42, 44A, 47, 48, 49, 50, 52A
<b>Source Identification in Basin is Complete</b>	
15 Outfalls	Outfall Designations: M-1, S-1, S-6, 15, 16, 17, 18, 19, 22, 22B, 22C, 46, 44, 45, 53A
<b>Additional Source Identification Needed or May be Needed in Basin</b>	
4 Outfalls	Outfall Designations: 43, 52, 52C, 53

## **2.2 Downtown Portland Willamette River Sediment Investigation**

DEQ continues our work with the City of Portland and other partners to investigate sediment quality in the Willamette River upstream of the Portland Harbor in downtown Portland. The results of the initial investigation broadened our understanding of the previously existing limited sediment-quality data, and allowed us to gain a better understanding of the nature and extent of hazardous substances in the downtown reach. The first phase of the investigation collected surface sediment and/or cores samples from nearly 80 locations.

The field work for the downtown reach sediment investigation was completed in June 2008. Results from this first phase are compiled in the GSI Water Solutions, Inc 2009 report "*Field and Data Report, Downtown Portland Sediment Characterization*". This report can be viewed at: <http://www.deq.state.or.us/lq/cu/nwr/willametteriver.htm>

DEQ completed a review of this first phase of the investigation. The results of the review are found in a 2009 DEQ report entitled "*Downtown Portland Willamette River Sediment Evaluation- Preliminary Identification of Areas of Interest*." A focused second phase of investigation was completed in early 2010. This Phase II sampling was completed to better prioritize areas of interest for follow-up action, lay the foundation for source identification investigations, and in some cases begin to assess contaminant extent. Results from the Phase II



work are compiled in GSI's 2010 "*Field and Data Report, Downtown Portland Sediment Characterization Phase II*". All reports can be viewed at:  
<http://www.deq.state.or.us/lq/cu/nwr/willametterriver.htm>

DEQ is evaluating the investigation results for both phases of work to help assess area-wide contaminant levels and identify areas where source identification efforts are warranted.

Within the downtown reach, PGE is conducting an investigation of in-water sediment and upland source control between RM 13.1 -13.5 east. Two upland preliminary assessments and data reports from three upland investigations and the in-water sediment investigation have been completed in 2010. A remedial investigation covering both in-water and upland data is due in late-2010. This information will help determine potential remedial and source control actions.

The Zidell Waterfront property is located at the upstream edge of the downtown reach on the west side of the river beneath the Ross Island Bridge. The ZRZ Realty Company (Zidell Company) and other site operators conducted ship dismantling, ship building, welding, and other miscellaneous industrial activities at the site from approximately 1925 to the mid-1960s. The Zidell Company began on-site barge-building operations in 1968 and those activities continue today. Portions of the upland property are impacted by releases of metals, petroleum hydrocarbons, PCBs, asbestos, and other contaminants. The Zidell Company is working under a DEQ consent judgment to cleanup contaminated upland soil and Willamette River sediment adjacent to their property. The Zidell Company initiated upland soil cleanup this summer, and plans to begin sediment remediation summer 2011.

### **3.0 Evaluating Potential Sources of Contamination to the River**

DEQ is investigating or directing source control work at over 60 upland sites in Portland Harbor. Preliminary investigation activities at these sites are designed to determine whether the site is a potential or ongoing source of contamination to the river. These investigations, or "source control evaluations," consider all potential, current and historic contaminant sources and current or reasonably likely future contaminant migration pathways for the contaminants to be transported to the river. Potential pathways include:

- Direct discharges – Pollutants from commercial, industrial, private or municipal outfalls have in the past and continue to be discharged directly to the Portland Harbor Superfund Site. Levels of contaminants in historic discharge streams were much greater than recent and current loads due to better environmental awareness and government controls (e.g., permits. Many current discharges are permitted (general or individual permits) under the Clean Water Act National Pollutant Discharge Elimination System (NPDES). Permitted discharges include industrial wastes, stormwater runoff, and combined-sewer overflows (CSOs)<sup>4</sup>.
- Groundwater – Contaminated groundwater may enter the river directly via discharge through sediments, bank seeps, or it may infiltrate into storm drains/pipes, ditches or creeks that

---

<sup>4</sup> CSO events are untreated discharges of combined stormwater, sanitary sewage from residential, commercial, and industrial sources that overflow from the sewer system into the river during heavy rainfall periods when the amount of stormwater and sewage exceeds the capacity of the collection system.

discharge to the river. Contaminant migration may occur as non-aqueous phase liquids (NAPLs) or as chemicals dissolved in the groundwater itself.

- Stormwater – Contaminants may be carried to the river by water that runs off a site into storm drains after it rains, delivered to the river by stormwater pipes (including permitted and unpermitted stormwater discharges).
- Overland transport/sheet flow – The uncontrolled flow of water from a site to the river and the transport of other materials from a site may deliver contaminants to the river.
- Bank erosion/leaching – River bank soil, contaminated fill, waste piles, landfills and surface impoundments may release contaminants directly to the river through erosion, via soil erosion to stormwater, or by leaching to groundwater.
- Overwater activities – Contaminants from overwater activities (e.g., sandblasting, painting, unloading, maintenance, repair and operations) at riverside docks, wharves, or piers; discharges from vessels (e.g., gray, bilge, ballast waters); full releases; and spills may affect the river.

These potential contaminant migration pathways are evaluated for each site, and upland contaminant concentrations are screened against conservative screening level values (SLVs) protective of human health and the environment. Sites that are identified as significant current or potential sources of pollution to the river are characterized and prioritized. Based on the resulting priority, either further source control evaluation is completed or source control measures are initiated.

Table 1 provides a summary of confirmed and suspected upland sources of contamination to the river that DEQ is either actively working on or has finished source control work on by issuing a final source control decision. Table 1 also provides the basis for the determination that a site is a source of contamination to the river, the status of and schedule for source control evaluation, and the priority of the site for source control. The table includes the priority of each contaminant migration pathway for each site, as well as the overall priority of the site based on the pathway priorities.

High priority sites are identified in the table based on existing site information, and subsequent Milestone Reports will identify any new high priority sites as new information becomes available. Source control is expected to move forward at high priority sites without delay.

#### **4.0 Taking Measures to Control Sources and Making Source Control Decisions**

DEQ determines the need for source control measures at each upland site, in consultation with EPA, based on the completeness of contaminant migration pathways, exceedances of SLV, and other factors as appropriate. See p. 3-1 through 3-6 of the JSCS for more information about SLVs, and p. 4-1 through 4-10 of the JSCS for more information about the source control decision process.

##### **4.1 Types of source control measures**

Upland source control is an iterative process where early steps may be revisited and conclusions refined by information gathered later in the process. A combination of tools may be used to control a source, including but not limited to the following.

- Technical assistance – Technical assistance, often provided during inspections, provides technical information designed to help individual businesses bring their facilities into compliance with environmental regulations. DEQ's Hazardous Waste Program has and continues to provide technical assistance to facilities within the Portland Harbor Superfund Site area.
- Cleaning-up contaminated upland areas – Cleanup work addresses contaminated soil, groundwater, stormwater and other sources; and focuses on reducing or eliminating contaminant migration to the river. Common source control measures include removing highly contaminated soil areas, stabilizing or capping contaminated bank areas, treating or containing contaminated groundwater, and extracting contaminated sediment from storm sewer systems. Source control measures vary from site to site.
- Source control of active discharges – Tools to control active discharges include best management practices (BMPs), industrial process changes, pollution prevention practices, and technology-based effluent controls. Compliance is achieved voluntarily or through administrative actions, including permits or enforcement.
- Source control of stormwater – Stormwater source control is complex because storm drain systems capture discharges from many different sources (e.g., land use activities, runoff from contaminated sites, and infiltration of contaminated groundwater into the storm drain system). Stormwater regulation also involves state and local agencies implementing MS4 and 1200Z general stormwater permits. Because of this complexity, all of the tools described above are useful for stormwater source control and will be used as appropriate.
- Administrative actions and enforcement – Administrative actions include licenses, permits, deed restrictions, requirements for site development plans, and enforcement actions; which may be necessary when administrative actions are violated. Agencies rarely take enforcement actions without first conducting an inspection and documenting findings, requested changes, warnings and offers of technical assistance. When enforcement actions are warranted, they are usually taken in escalating order, starting with notices of violation, moving to enforcement or compliance orders requiring specific changes by a set date, and ending with monetary penalties, court action or DEQ's takeover of investigation or cleanup work. Formal cleanup actions performed under an order or decree use oversight and enforcement to ensure that appropriate actions are taken in a timely manner.

Table 1 summarizes source control decisions at upland sites, the basis for the determination that upland source control measures are necessary, a summary of the selected source control measure(s), and a schedule for implementing the source control measure(s). Figure 2-a-c displays most sites listed in Table 1.

#### **4.2 DEQ coordination with EPA and partners on source control decisions**

As the Lead Agency for identifying and controlling sources of upland contamination threatening the river in Portland Harbor, DEQ coordinates with EPA and our government partners on source

control work. This includes documenting, tracking and coordinating source control efforts as described in Sections 2.5 and 7 of the JSCS.

DEQ provides EPA and our partners an opportunity to review and comment on source control decisions prior to being finalized. These decisions typically fall into the following three categories.

- DEQ determined that a site is not a current or future significant source of contaminants to Portland Harbor and that no source control measures are required.
- DEQ selected the source control measures for a site.
- DEQ concluded that source control at a site is complete, or in the case of systems that require operation and maintenance (e.g., hydraulic containment), that the source control action is effective.

DEQ informs EPA and our partners of pending source control decisions and the schedule for review, and provides copies of source control decision documentation to EPA and partners upon request. EPA and partners have 30 days to provide comments to DEQ on source control decisions.

In addition to this regular review and comment process, some upland sites in Portland Harbor may warrant closer coordination between DEQ, EPA, and our partners for source control (e.g., the Gasco site and potential source control measures for the chlorinated solvent groundwater plume at the Siltronic site). In these instances, DEQ and EPA source control coordinators will develop project-specific coordination strategies.

#### **4.3 Public involvement in source control decisions**

DEQ Cleanup Program statutes and rules require that a public notice and comment opportunity be provided prior to DEQ's selection of a final site cleanup remedy and before DEQ determines that the cleanup is complete. For upland Portland Harbor cleanup projects, this means that DEQ issues a public notice and seeks public comments on the recommended final site cleanup strategy. Once public input is considered, DEQ's final decision is typically documented in a Record of Decision (ROD) for the site. For most sites, the upland DEQ ROD includes elements that address both source control for Portland Harbor and cleanup actions specific to areas of upland contamination that are not related to pollution in the Harbor.

Many of the source control measures implemented at upland sites are conducted prior to the selection of the final upland site-wide remedy. While public notice and comment is not required for these "interim" removal actions under DEQ statutes and rules, DEQ typically issues a public notice and seeks public comments when the action is likely to be a substantive piece of the final site remedy, or as the DEQ project manager determines is appropriate.

DEQ does not typically seek public comments for small-scale interim source control measures and time-critical actions. Project managers will, however, issue notices and/or press releases as appropriate to let the public know that the activity is being conducted.

### **5.0 Status of Ongoing and Completed Source Control Activities**



Table 1 summarizes the status of ongoing source control activities; including source control evaluations (SCEs), source control decisions (SCDs), and source control measures (SCMs). Table 1 also provides information on source control activities completed to date, proposed SCM activities, and a target schedule for completion.

Table 1 also summarizes completed SCMs and provides the date that the SCM was completed, the date of EPA review and comment, and any operation and maintenance requirements associated with the SCM.

As of September 2010, the DEQ categorized 90 sites (see Table 1) into the following source control categories:

**High Priority Sites- 11**

**Preliminary High Priority Sites- 5**

**Medium Priority Sites- 24**

**Low Priority Sites- 23**

**Priority "To Be Determined" Sites- 3**

**Sites with Source Control Decisions- 24**

The status of High Priority and Preliminary High Priority sites is presented in Table 2. Twelve of the 16 High Priority sites currently have at least interim SCMs in place. Some of the more important actions in-place or anticipated at the High Priority sites include:

**-Evraz Oregon Steel Mills-** Two separate source control efforts are moving forward at the EOSM site. 1<sup>st</sup>, stormwater is being addressed through a combination of best management practices and end-of-pipe treatment. Phase I of the end-of-pipe treatment, addressing stormwater flow to the northern facility outfall, was installed in 2007 and underwent pilot testing in 2007/2008. Based on the results of the pilot test, the system was expanded to capture stormwater flow going to the central facility outfall in 2008. A Phase II pilot study was conducted in 2009. EOSM will conduct testing to evaluate any toxicity associated with the coagulant they are using followed by a loading evaluation to assess contaminant releases to the Willamette River via stormwater. EOSM is hoping to complete both studies in the 2010/2011 water year, and determine if any further stormwater source control action is necessary. 2<sup>nd</sup>, riverbank treatment source control measures are in re-design largely to resolve stakeholder concerns regarding mitigation, habitat conservation and restoration, and to incorporate bioengineering components. EOSM plans to re-submit their 404 Permit application in 1<sup>st</sup> quarter 2011, re-engage natural resource trustee stakeholders in the new design, and construct the riverbank source control measure in 2012 or 2013.

**-Schnitzer Steel-** Schnitzer Steel proposed a stormwater management plan in fall 2008. The plan will provide comprehensive management of stormwater including both re-use as on-site process water and end-of-pipe treatment. Phase 1A of the plan calls for abandoning a number of stormwater outfalls, collecting stormwater from most of the site, routing the stormwater thru screen filters to a storage tank, and then either re-using the water or discharging the water under an NPDES permit. The storage tank discharges to the river will be monitored and compared to JSCS SLVs. Additional treatment will be added if necessary. Phase 1A was completed late 2009. Phase 1B consists of paving the Phase 1A construction area. Phase 2 will capture stormwater from several additional on-site

drainage basins and route the stormwater to the new filtration and storage system. Phase 2 stormwater improvements are expected to be constructed in fall 2010 and summer 2011. Stormwater basins not captured by the on-site end-of-pipe treatment will be evaluated by the SCE process.

- Arco/BP**- A new permanent seawall sheetpile wall was installed in summer 2007. The sheetpile wall will enhance existing hydraulic control of contaminated groundwater. A riverbank soil and near-shore sediment removal and capping was completed in fall 2008. Approximately 16,000 cubic yards (cy) of petroleum-contaminated soil/sediment were removed and shipped offsite for disposal. The project was completed in summer 2009 by removing the in-river temporary sheetpile wall, final site grading, and planting.
- Gasco**- NW Natural's Gasco site (which includes NW Natural's manufactured gas plant contamination on the Siltronic site) is a High Priority site for upland source control. The distribution and magnitude of upland contamination at the Gasco site is extensive and very significant. Based on an October 2007 Focused Feasibility Study (FFS), DEQ selected a SCM combination consisting of a vertical barrier wall and groundwater pump-and-treat system in the Gasco former tar pond area and pump-and-treat elsewhere along the shoreline. NW Natural recently completed a number of studies to support the design of this SCM. Based on their studies, NW Natural recommended a revised SCM in summer 2009 for the former tar pond area consisting of only the pump-and-treat component. DEQ has a number of concerns with NW Natural's recommended SCM..., particularly that it will exacerbate existing conditions by potentially mobilizing manufactured gas plant waste (dense non-aqueous phase liquid) without capturing it. In June 2010, DEQ directed NW Natural to move forward with source control of dissolved phase contamination along approximately 1,300 feet of shoreline and defer source control in the former tar pond area to the upland feasibility study so that source control could be considered comprehensively. DEQ and NW Natural are currently in formal dispute resolution over source control in the former tar pond area. We expect to resolve the dispute in fall 2010.
- Siltronic**- An amended FFS was submitted December 2007 recommending an enhanced in-situ bioremediation (EIB) SCM for the Siltronic chlorinated solvent groundwater plume. DEQ selected EIB to be applied in the release area. Siltronic completed application of EIB treatment media in the source area in summer 2008, has recently proposed expanding use of EIB further upgradient of the release area, and is currently monitoring results from the SCM.
- Arkema**- Arkema is working on three separate upland source control efforts at their site. 1<sup>st</sup>, Arkema submitted an FFS for groundwater/NAPL in summer 2008. DEQ selected a slurry wall/groundwater extraction system as the SCM in 2009, and the SCM is in design. We anticipate SCM construction to begin in summer 2011. 2<sup>nd</sup>, Arkema submitted a stormwater FFS in summer 2008, DEQ selected a stormwater SCM earlier this year and Arkema entered a DEQ Water Quality Mutual Agreement and Order in July 2010 to design, construct and monitor a new stormwater system. The stormwater SCM will consist of berming the perimeter of the site to prevent off-site overland flow, temporarily capping higher-level contaminated soil, decommissioning the existing collection and conveyance system including 3 of the 4 existing outfalls, installing a new collection/conveyance system which will route stormwater to a detention pond to reduce the suspended load, and discharging stormwater from the pond through a filter system to

the river. Stormwater SCM construction is expected to begin in 2011 and conclude by the end of 2011. 3<sup>rd</sup>, Arkema evaluated their riverbank and the threat that portion of the site poses to the river. Riverbank source control is anticipated to be incorporated into the EPA-lead in-water Early Action at Arkema. Arkema will evaluate riverbank SCM options in 2010-11.

**-Rhône-Poulenc-** The responsible party at Rhône Poulenc, SLLI, is working on three major upland source control/evaluation efforts at their site. 1<sup>st</sup>, SLLI submitted a comprehensive SCE report in early-2008, DEQ reviewed the report, SLLI will revise the report after collecting significant additional hydrogeologic information to inform the conceptual site model, and submit the revised report in October 2010. 2<sup>nd</sup>, SLLI pilot tested several SCMs to treat and/or control their most significant groundwater plume threatening the river. SLLI has completed an extensive, long-term groundwater pumping test to support the design of their North Front Avenue SCM which targets contaminated groundwater moving in the highly conductive fractured basalt zone. The pumping test includes a number of extraction wells that could largely comprise the SCM. The pumping test concluded in August 2010. Construction of any supplemental portions of the SCM is anticipated for early 2011. 3<sup>rd</sup>, SLLI removed accumulated sediment from Outfall 22B stormwater lines and grouted the lines to at least partially prevent contaminated groundwater from invading the lines. In the second half of 2009, SLLI cleaned out the lines and installed impermeable liners in the stormwater lines to further prevent groundwater invasion. In addition to these three ongoing source control efforts, SLLI: 1) spent two field seasons removing drums and debris from the Doane Lake area, 2) completed an on-site Facility Structures Interim Remedial Action Measure (IRAM); 3) completed the Groundwater Extraction and Treatment System (GETS IRAM) in 2005 designed to capture alluvial zone groundwater in the Herbicide Area; and 4) started the West Doane Lake (WDL IRAM) in 2010 to stabilize and cap West Doane Lake sediments.

DEQ developed five specific goals for our source control efforts. These goals will track DEQ source control efforts to achieve the overarching goal of source control: to identify, evaluate and control sources of contamination that may affect the Willamette River in coordination with the objectives and schedule for the Portland Harbor RI/FS.

The goals described below are aggressive goals that were based on an anticipated ROD date of 2010. While much progress has been made to reach these goals, some remain outstanding. Some of the reasons these goals have not been achieved include the complexity of the work, work load for both DEQ and upland responsible parties, and obstacles in implementing the work. While all the goals have not been met, DEQ believes these sites remain on-track to achieve source control at the High Priority sites by the time of the Portland Harbor ROD. The Portland Harbor ROD is now optimistically anticipated to be completed in late-2012. Dates for the goals below have been adjusted to better reflect the current status and the new anticipated ROD date.

#### **Goals and Status for High Priority Sites**

**Goal 1-** Source Control Evaluations (SCE) completed at all High Priority sites by 1/1/10.

##### **Goal 1 Status as of 9/10**

-2 of 16 SCEs completed

- 2 of 16 SCEs currently under review by DEQ, to be completed in 2010
- 5 of 16 SCEs to be completed in 2010
- Of the 7 remaining High Priority sites (16 minus 9) that are either not completed or are not on schedule to be completed by the end of 2010, stormwater is the only outstanding pathway to be completed in 4 of the 7 sites.

**Goal 2-** SCMs selected at all High Priority sites by 7/1/10.

**Goal 2 Status as of 9/10**

- Interim or final SCMs have been selected and have been implemented at 12 of 16 sites. These sites include: 1) EOSM (stormwater), 2) Schnitzer Steel (stormwater), 3) Kinder Morgan Linnton (groundwater), 4) Exxon/Mobil (groundwater), 5) Arco/BP (groundwater and riverbank/beach), 6) MarCom South (overland runoff), 7) Siltronic (groundwater), 8) Rhone Poulenc (groundwater and stormwater), 9) Arkema (groundwater), 10) Willbridge (groundwater), 11) Gunderson (groundwater), and 12) City Stormwater (line cleanouts).
- Selection of SCMs at other High Priority sites is anticipated over the next 6-12 months. For instance, 1) DEQ selected a significant SCM at the Gasco site in March 2008. NW Natural completed a series of field efforts designed to support the detailed design of this SCM, a vertical barrier wall/groundwater extraction well system. NW Natural proposed a revised SCM in their 11/09 Interim Design Report, and DEQ and NW Natural are currently in formal dispute resolution over the next steps in source control and the upland RI/FS. We expect the dispute to be resolved in fall 2010...., 2) EOSM has further characterized the nature and extent of riverbank contamination, produced initial designs, and has been in negotiation with the Corps and natural resource trustees for the construction of riverbank treatment SCM at their facility. Construction of that river bank SCM is expected to begin in 2011 or 2012...., 3) late-2009 construction of an end-of-pipe stormwater filtration, storage and reuse at the Schnitzer Steel site. Schnitzer Steel is currently expanding the area of their facility that drains into the stormwater re-use/treatment system...., 4) DEQ recently selected a vertical barrier wall/groundwater extraction wells system as a groundwater/NAPL SCM for the Arkema site. The SCM is currently in final design and construction is scheduled to begin in 2011. DEQ also recently selected a stormwater SCM for the Arkema site. The stormwater SCM is currently in design and construction is expected to begin in 2011.

**Goal 3-** SCMs constructed and effectively operating at all High Priority sites by 1/1/12.

**Goal 3 Status as of 9/10**

- 5 of 16 sites have effective groundwater SCMs operating. These 5 sites include: 1) Exxon/Mobil, 2) Gunderson, 3) Willbridge, 4) Arco/BP, and 5) Siltronic.

**Goals and Status for Medium and Low Priority Sites**

**Goal 4-** SCE completed at all Medium and Low Priority sites by 1/1/11

**Goal 4 Status as of 9/10**

- Two of the 24 Medium Priority sites currently have completed SCEs..., 10 of the 24 sites have interim source control measures in-place..., and 7 of the 24 sites are on schedule to be completed in 2010. Two of the 23 Low Priority sites currently have



completed SCEs..., 13 of the 23 have interim source control measures in-place..., and 7 of the 23 sites are on schedule to be completed in 2010.

### **Goals and Status for Priority “To Be Determined (TBD)” Sites**

**Goal 5-** Completed prioritization at all TBD sites by 1/1/10.

#### **Goal 5 Status as of 9/10**

- 2 of the 3 sites are EPA-lead sites (Vanwaters-&-Rogers & US Moorings).
- Koppers is the one last TBD site.

## **6.0 Issues Encountered in Source Control Work**

This section summarizes issues affecting DEQ’s completion of source control work. This section also presents the steps DEQ is taking to resolve the issues and complete source control work.

### **Issue 1: Moving projects through the source control process**

Certain DEQ Portland Harbor cleanup projects are not proceeding through the source control process at an acceptable pace. There continues to be a number of reasons for the lack of adequate progress at these sites, including: complexity of the site, limited DEQ staff resources, uncertainty regarding liability/responsibility for the needed environmental work, reluctance of the responsible party to move forward, and economic strains on many of the responsible parties. Source control activities at these sites need to be accelerated in order to identify, evaluate and control upland contaminant sources before the Portland Harbor ROD. Moving High Priority sites forward has been an ongoing issue for DEQ. We are focusing our attention on these sites and working with the upland responsible parties to move these projects forward. Two of these sites include:

- **Burgard Industrial Park**

**Problem:** At one time, Schnitzer Investment Corporation (SIC) owned the roughly 200-acre Burgard Industrial Park (BIP) that partially surrounds the International Terminals Slip at RM 4. A number of tenants leased properties in BIP. Over the past several years, SIC sold much of the BIP, including approximately 81 acres to Schnitzer Steel in May 2005. Schnitzer Steel operates their scrap metal recycling yard and marine terminal on property sold in 2005. DEQ now understands SIC currently owns approximately 21.5 acres of the BIP. SIC entered into a DEQ Voluntary Agreement in 2000 to perform a remedial investigation and source control measures for BIP. Since signing the agreement, DEQ and SIC have focused on the Schnitzer Steel portion of the BIP area. DEQ recently requested SIC conduct SCE in BIP outside the Schnitzer Steel site. SIC initially declined our request stating that since SIC didn’t have access rights to the property they sold, and SIC would not be able to perform SCE for the portions which have been sold.

**Path to resolving and Progress Made since the December 2009 Milestone Report:** SIC has now agreed in concept to conduct stormwater source control evaluations at BIP, and DEQ and SIC are negotiating a scope of work and implementation schedule for that work. However, that scope of work and implementation schedule has not been finalized.

- **GS Roofing**

**Problem:** The DEQ project manager overseeing work at GS Roofing left DEQ in 2007, and the vacant position was not filled in a timely manner due to agency budget constraints. This,

and continuing staff-resource challenges has affected the progress of source control work at the site.

Path to Resolving: DEQ made GS Roofing site a priority for staffing and accelerated source control work. GS Roofing conducted independent investigations of the facility. The next step in the project is for DEQ to review this information and provide direction regarding what additional work is required and a schedule for this work. DEQ assigned a new project team to the GS Roofing project in early 2009.

Progress made since December 2009 Milestone Report: GS Roofing completed a stormwater system characterization effort and implemented several BMPs in response to the findings. The stormwater SCE report is expected to be completed in early 2011. The responsible party is developing a scope of work for the remaining elements of a comprehensive SCE.

#### Issue 2: Completing source control at the Gasco site

NW Natural's Gasco site (which includes NW Natural's manufactured gas plant contamination on the adjoining Siltronic property) is a High Priority site for upland source control. The distribution and magnitude of upland contamination at the Gasco site is extensive and very significant. Based on an October 2007 Focused Feasibility Study, DEQ selected a SCM combination consisting of a vertical barrier wall and groundwater pump-and-treat system in the Gasco former tar pond area and pump-and-treat elsewhere along the shoreline. NW Natural recently completed a number of studies to support the design of this SCM. Based on their studies, NW Natural recommended a revised SCM in summer 2009 for the former tar pond area consisting of only the pump-and-treat component. DEQ has a number of concerns with NW Natural's recommended SCM..., particularly that it will exacerbate existing conditions by potentially mobilizing manufactured gas plant waste (dense non-aqueous phase liquid) without capturing it. In June 2010, DEQ directed NW Natural to move forward with source control of dissolved phase contamination along approximately 1,300 feet of shoreline and defer source control in the former tar pond area to the upland feasibility study so that source control could be considered comprehensively. DEQ and NW Natural are currently in formal dispute resolution over source control in the former tar pond area. We expect to resolve the dispute in fall 2010.

#### Issue 3: Completing source control at the Arkema site

As stated in Section 5, Arkema is working on three separate upland source control efforts at their site. 1<sup>st</sup>, Arkema submitted an FFS for groundwater/NAPL in summer 2008. DEQ selected a slurry wall/groundwater extraction system as the SCM in 2009, and the SCM is in design. We anticipate SCM construction to begin in summer 2011. 2<sup>nd</sup>, Arkema submitted a stormwater FFS in summer 2008, DEQ selected a stormwater SCM earlier this year and Arkema entered a DEQ Water Quality Mutual Agreement and Order in July 2010 to design, construct and monitor a new stormwater system. The stormwater SCM will consist of berming the perimeter of the site to prevent off-site overland flow, temporarily capping higher-level contaminated soil, decommissioning the existing collection and conveyance system including 3 of the 4 existing outfalls, installing a new collection/conveyance system which will route stormwater to a detention pond to reduce the suspended load, and discharging stormwater from the pond through a filter system to the river. Stormwater SCM construction is expected to begin in 2011 and conclude by the end of 2011. 3<sup>rd</sup>, Arkema evaluated their riverbank and the threat that portion of the site poses to the river. Riverbank source control is anticipated to be incorporated into the

EPA-lead in-water Early Action at Arkema. Arkema will evaluate riverbank SCM options in 2010-11.

#### Issue 4: DEQ staff resource limitations

Limited staff resources continue to affect DEQ's ability to conduct and complete source control work in Portland Harbor. Current and projected future state budget estimates continue to challenge DEQ. Over the last several years DEQ hired four new project managers and a GIS Coordinator to work on Portland Harbor projects and other projects. DEQ continually looks at staff work load and develops priorities to address the most important work. DEQ will continue Portland Harbor source control efforts focusing on the most significant and potentially significant upland sources.

#### Issue 5: Stormwater evaluation and control

Stormwater pathway evaluations are a relatively new and evolving effort for DEQ's Cleanup Program. In January 2009, DEQ issued its *Guidance for Evaluating the Stormwater Pathway at Upland Sites*. The guidance is currently being updated and this version will be available in October 2010 on DEQ's Portland Harbor website at:

<http://www.deq.state.or.us/lq/cu/stmwtrguidance.htm>

The updates to the guidance are intended to accomplish two objectives:

1. Make minor revisions to the text to clarify decision-making criteria.
2. Add a tool for evaluating stormwater data. This tool is described below.

Using the sizeable stormwater dataset generated by Portland Harbor investigations, DEQ developed a tool to assist with data interpretation. The tool can be used to help distinguish "typical" concentrations of contaminants in industrial stormwater from "elevated" concentrations that may indicate an uncontrolled source of contamination at a site. This distinction is important because it helps to determine the type of response warranted at the site. In general, stormwater discharges related to "normal" industrial operations are managed with stormwater Best Management Practices (BMPs) and, where appropriate, are regulated under Water Quality permits. If an uncontrolled contaminant source is suspected, it may be appropriate to invoke Cleanup Program regulations to conduct additional investigation and source control measures.

## **7.0 Summary**

DEQ is making significant progress in controlling sources of contamination to the lower Willamette River in Portland Harbor, and is coordinating resources of its Cleanup, Hazardous and Solid Waste, Water Quality and Spills Programs to achieve upland source control objectives by the expected time of the Portland Harbor Record of Decision or shortly after. To date, DEQ has identified 90 upland sites that may be potential sources of contaminants in Portland Harbor, and most of these sites have been prioritized for additional investigation or source control. Additionally, DEQ evaluated a number of sites in our site discovery process throughout the Portland Harbor project and concluded these sites do not threaten the river.

As of September 2010, the DEQ categorized 90 sites (see Table 1) into the following source control categories:

**High Priority Sites-11**  
**Preliminary High Priority Sites- 5**  
**Medium Priority Sites- 24**  
**Low Priority Sites- 23**  
**Priority To Be Determined Sites- 3**  
**Sites with Source Control Decisions- 24**

DEQ will submit a Milestone Report to EPA twice a year, with the next Milestone Report scheduled for March 2011, and update Table 1 and Table 2 with the current status of source control work at all upland sites. For more information about the Milestone Report or DEQ's source control work generally, please contact Jim Anderson, DEQ Portland Harbor Project Manager, at (503) 229-6825, or [anderson.jim@deq.state.or.us](mailto:anderson.jim@deq.state.or.us).

## **8.0 Obtaining Additional Information on Upland Source Control Work**

For more information on DEQ's source control work at any of the sites listed in Table 1, see DEQ's Portland Harbor web page

(<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/index.htm>)

and click on "Upland Sites map" in the right hand corner. This link provides a map showing all Portland Harbor upland sites and summary reports of the status of source control work. Just open the map and click on the site you are interested in to connect to DEQ's Environmental Cleanup Site Information (ESCI) database, which houses current information on work at each site.

Alternatively, contact the DEQ project manager (PM) that is leading work on the site you are interested in. Contact information for each DEQ PM is listed on the last page of this report.

For more information on the status work on the Portland Harbor Superfund Site, see EPA's Portland Harbor web page (<http://yosemite.epa.gov/r10/cleanup.nsf/sites/ptldharbor>).

## **9.0 Information about Table 1: Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

The purpose of Table 1, entitled Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor, is to track and share information on the status of DEQ's efforts to evaluate and control sources of pollution to the Willamette River in Portland Harbor. The table provides information on each upland site that DEQ is working on in the Harbor, including the status of evaluations to determine whether source control is needed, the progress of source control measures, and the status of source control decisions and EPA review. Below is some helpful information for interpreting the table, including definitions for key terms and acronyms.

### **Site Information and Project Status**

The first columns of Table 1 provide basic background information on each site, including:

- the name of the site,

- the site's reference number for DEQ's Environmental Cleanup Site Information (ESCI) database,
- the location of the site (river mile and address),
- the DEQ project manager that is leading source control work,
- the type of agreement DEQ is using to direct cleanup activities at the site (i.e., Intergovernmental Agreement, Portland Harbor Agreement, Unilateral Order, etc.), and
- the status of work occurring at the site (i.e., Preliminary Assessment, Remedial Investigation, completed Source Control Decision, Remedial Design/Remedial Action, etc.).

Sites are listed in Table 1 based on their position alongside the Willamette River, or the "River Mile" associated with their location. The River Mile indicates distance of the site from the Willamette River's confluence with the Columbia River. Sites associated with a lower river mile occur downstream of sites with a higher river mile.

Sites listed in Table 1 are those in Portland Harbor at which DEQ is actively overseeing upland investigation or source control actions, or for which source control decisions have been made. DEQ updates the site information in ECSI when a Strategy Recommendation is made, but a site is not added to Table 1 until active oversight of the project is provided by DEQ.

### **Source Control Evaluation**

The Source Control Evaluation (SCE) columns in Table 1 provide information on the status of DEQ's work to evaluate the need for source control measures, including the status of SCE for each potential pathway, the schedule for completing SCE, the basis for determining whether source control measures are needed, and the status of EPA review.

#### Potential pathways

Six standard pathways represent the major potential pathways that contaminants could follow to reach the river from an upland site. These pathways include:

- overland transport/sheet flow – the uncontrolled flow of water and other material to the river from a site
- bank erosion – erosion of material within the sloping bank areas of the site to the river
- groundwater – groundwater plumes or discharges to the river via seeps or through preferential pathways
- stormwater – stormwater discharges to the river that originate from a pipe or stormwater system, including unpermitted stormwater discharges and discharges under a DEQ general stormwater permit
- overwater activities – the storage or use of hazardous substances over the water (i.e., storage tanks on docks, permanent work activities conducted over water), that if released would be a potential current or future source of contamination to the river; pipelines and other conveyance systems are not considered in this category, releases from these types of systems are reported to the Oregon Emergency Response System (OERS) system for clean up
- other – may include permitted wastewater discharges, individually permitted stormwater discharges, air deposition or other pathways

Each of these standard pathways appears for each site in Table 1 to track SCE work on a pathway-specific basis.

Basis for determining the need for source control

DEQ evaluates each of the pathways listed above to determine the need for source control measures. DEQ makes this determination based on: (1) whether contaminants are present and whether the pathway is capable of carrying them to the river (if it is, the pathway is called “complete”); and if a complete pathway exists, (2) whether it is carrying contaminants to the river at concentrations that exceed the Screening Level Values (SLVs) provided in the Joint Source Control Strategy (JSCS)<sup>5</sup>.

Three general examples are provided below.

- Example 1: Initial investigations of a site that is adjacent to the river indicate that bank soils have the potential to erode and carrying contaminants into the river. DEQ oversees a SCE to determine whether contaminants are in fact present in the bank soils and whether the eroded bank soils are carrying or could carry those contaminants into the river. The SCE concludes that contaminants are present in the bank soils and the soils are carrying contaminants into the river; the pathway is deemed “complete.” The SCE then determines whether the bank soils are carrying or could carry contaminants to the river at concentrations that exceed the SLVs in the JSCS. If they are or could carry contaminants to the river at concentrations exceeding SLVs, DEQ determines that source control measures may be needed and assigns a priority of high or medium to the pathway based on the degree of SLV exceedance (see “Priority levels for each pathway and site” below for more information on the priority levels). If it is a high priority, then the RP should move forward aggressively evaluating, designing, and implementing SCMs. If it is medium priority, then the RP should use the weight-of-evidence approach to determine if further SCE is needed or if SCMs are needed.
- Example 2: Initial investigations of a site adjacent to the river indicate that groundwater has the potential to migrate toward the river and carry contaminants. DEQ oversees a SCE to determine whether contaminants are present in the groundwater and whether the groundwater is carrying or could carry those contaminants into the river. The SCE concludes that groundwater is or could carry contaminants into the river, but only at concentrations significantly below the SLVs listed in the JSCS. DEQ determines that the pathway is “complete,” but no source control actions are needed because SLVs are not exceeded.
- Example 3: Initial investigations of a site near (but not adjacent to) the river indicate that stormwater has the potential to migrate toward the river and carry contaminants. DEQ oversees a SCE to determine whether stormwater is in fact migrating to the river and whether it is or could carry contaminants to the river. The SCE concludes that stormwater is actually not reaching the river and could not reach the river because it is diverted to a stormwater treatment system. DEQ determines that the pathway is “not complete” and no source control actions are needed.

Definition of “Insignificant pathway; no actions recommended”

---

<sup>5</sup> See p. 3-1 through 3-6 of the JSCS for more information about SLVs.

The term “insignificant pathway; no actions recommended,” is used in Table 1 when (1) the pathway is complete, and (2) contaminant concentrations are near or below SLVs at a point of compliance (e.g., river bank monitoring wells) and are not anticipated to increase.

#### Use of “N/A” for the pathways

“N/A” is used in Table 1 to indicate that the particular pathway does not exist at the site. For example, for an upland site that is set back from the river (i.e., not adjacent to the river’s edge) N/A would indicate that the overland transport/sheet flow, overwater activities, and bank erosion pathways do not exist at the site. For a site that is adjacent to the river, but where a concrete seawall lines the river bank, N/A would indicate that the pathway bank erosion does not exist at the site.

#### Priority levels for each pathway and site

Each pathway evaluated at each site is given a priority level for source control upon completion of the SCE, or when adequate information exists to determine the pathway’s priority. Pathways are prioritized based on their ability to carry contaminants from upland areas to the river at concentrations that exceed SLVs. Each site is then given a priority level based on the highest priority of the pathways. For example, if a site has two low priority pathways and one high priority pathway, the site is determined to be a high priority for source control. Definitions for high, medium and low priority determinations follow.


- High – High priority pathways and sites are those where a complete contaminant migration pathway exists and the upland source is significantly impacting the river or poses a significant and imminent threat to the river based on initial evaluation of key source control prioritization factors (listed on p. 4-3 of the JSCS). A primary consideration is that one or more media (soil, groundwater or stormwater) significantly exceed applicable SLVs at the point of discharge to the river (e.g., water at the end of a discharge pipe or soil or material at the riverbank) or the most reliable and cost-effective data point (e.g., groundwater measured at the shoreline), or where a bioaccumulative chemical is detected at concentrations significantly above the SLV. In addition, if an upland source is violating DEQ narrative water quality criteria for the Willamette River, the site may be considered a high priority. High priority sites are expected to move forward with aggressive source control measures without delay or be subject to enforcement action.
- Medium – Medium priority pathways and sites are those where a complete contaminant migration pathway exists and the upland source is impacting the river or poses a significant and/or imminent threat to the river based on an initial evaluation of key source control prioritization factors (listed on p. 4-3 of the JSCS). A primary consideration is that one or more media exceed applicable SLVs, but not significantly, at the point of discharge to the river, or where a bioaccumulative chemical is detected at concentrations above the SLV. Although exceedance of SLVs does not necessarily indicate that a site poses a significant and/or imminent threat or needs to immediately implement source control measures, it does indicate that the site may pose a threat to human health or the environment and that additional evaluation may be needed to determine if source control measures are required to prevent, minimize or mitigate the migration of hazardous substances to the river. If the site exceeds one or more SLVs, the need for further characterization or for implementation of source control measures will be based on a site-specific weight-of-evidence determination.

Medium priority sites are expected to perform a weight-of-evidence evaluation to determine if source control measures are required (see p. 4-5 of the JSCS for more information on the weight-of-evidence evaluation).

- Low – Low priority pathways and sites are those where upland data indicate, based on an initial evaluation of key source control prioritization factors (listed on p. 4-3 JSCS), that the site likely poses a low threat to the river (e.g., concentrations are near or below SLVs) or where DEQ, in consultation with EPA, may issue an upland “No Further Action” (NFA) determination or lower the State’s priority of the site for further upland investigation or remedial action under DEQ’s cleanup authority. Source control measures will not be required at low priority sites unless determined necessary by the results of the Portland Harbor RIFS or ROD.
- p High – DEQ’s preliminary determination is that this is likely a high priority pathway or site based on available information. A final determination of pathway or site priority will be made upon completion of the SCE.
- p Med – DEQ’s preliminary determination is that this is likely a medium priority pathway or site based on available information. A final determination of pathway or site priority will be made upon completion of the SCE.
- p Low – DEQ’s preliminary determination is that this is likely a low priority pathway or site based on available information. A final determination of pathway or site priority will be made upon completion of the SCE.

### **Source Control Decisions and Status of Source Control Measures**

The Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs) columns in Table 1 provide information on actions taken or needed to control sources of contamination to the river, including the selected SCMs for each pathway, status of SCM implementation, status of EPA review, and ongoing operation and maintenance requirements.

For many sites listed in Table 1, boxes for information on SCDs and SCMs will be blank because source control work at those sites is still in the evaluation (SCE) phase. Other sites may be in the process of implementing SCMs, and still others may have completed all source control work. For those sites that have completed upland source control and SCMs have been determined to be effective, shading  indicates that work is finished at this point in time. Upon completion of the Portland Harbor in-water RIFS, however, DEQ will reevaluate all source control work to ensure that it adequately controlled contaminants to the final cleanup levels developed for the Harbor.

### **9.1 Acronyms and abbreviations**

Agr	Agreement
AOC	Administrative Order on Consent
AS/SVE	Air sparge/soil vapor extraction – a Source Control Measure used to remove volatile contaminants from groundwater; often combined with treatment measures
AST	Above ground Storage Tank



AWQC	Ambient Water Quality Criteria
BES	Bureau of Environmental Services
BIP	Burgard Industrial Park
BMPs	Best Management Practices
BRA	Baseline Risk Assessment
CERCLA	Comprehensive Environmental Response, Compensation and Liability Act
COI	Contaminant of Interest – chemicals present in Portland Harbor at levels that could threaten human health and the environment
CSOs	Combined-Sewer Overflows
cy	Cubic Yard
DEQ	Oregon Department of Environmental Quality
ECSI	DEQ's Environmental Cleanup Site Information database
EIB	Enhanced In-situ Bioremediation
EPA	Environmental Protection Agency
FS	Feasibility Study – a phase of the cleanup process; evaluating cleanup alternatives after the Remedial Investigation has been completed
FFS	Focused Feasibility Study
GW or gw	Groundwater
ICP	Independent Cleanup Pathway
IGA	Inter-Governmental Agreement
IRAM	Interim Remedial Action Measure
HVOCs	Halogenated Volatile Organic Compounds
IRAM	Interim Remedial Action Measure
JSCS	Joint Source Control Strategy – issued by DEQ and EPA in December 2005 <sup>6</sup>
LNAPL	Low density Non-Aqueous Phase Liquid
LWG	Lower Willamette Group
MOA	Memorandum of Agreement
MOU	Memorandum of Understanding
MS4	Municipal Separate Storm Sewer System
N/A	Not Applicable – used in Table 1 to indicate that the particular pathway does not exist at the site
NAPL	Non-Aqueous Phase Liquid
N&E	Nature and extent of the contamination at the site
NFA	No Further Action – a DEQ notice to a Responsible Party declaring that no further cleanup action is needed at the site
NPDES	National Pollutant Discharge Elimination System
NPL	National Priority List
OF	Outfall
p&t	Pump & Treat system – a Source Control Measure used to remove or contain and treat contaminated groundwater
PA	Preliminary Assessment – an early assessment stage of the cleanup process
PCB	Polychlorinated Biphenyls
PH	Portland Harbor

<sup>6</sup> The JSCS is available on DEQ's web site at (<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/index.htm>); click "Joint Source Control Strategy" on the left side bar.

PH Agr	Portland Harbor Agreement – a formal agreement to conduct the remedial investigation and source control work
PH Ltr Agr	Portland Harbor Letter Agreement – an initial agreement to conduct limited investigation and cleanup activities and cover DEQ's oversight costs
PM	DEQ Project Manager leading cleanup work at the site
PPA	Prospective Purchaser Agreement – a tool for negotiating and agreeing upon potential liability for prospective purchasers of sites
PRP	Potentially Responsible Party
ROD	Record of Decision
RD/RA	Remedial Design/Remedial Action – a phase of the cleanup process that occurs after the Record of Decision; designing and implementing the cleanup action
RI	Remedial Investigation – a phase of the cleanup process; investigating the nature and extent of contamination and understanding the potential risks posed by the contaminants to human health and the environment
RI/FS	Remedial Investigation/Feasibility Study
RM	River Mile
RP	Responsible Party
SC	Source Control
SCD	Source Control Decision
SCE	Source Control Evaluation
SCM	Source Control Measure
SIC	Schnitzer Investment Corp
SLV	Screening Level Value – a contaminant-specific level established in the JSCS (see JSCS Table 3.1) that is used to screen upland pathways and sites to identify potential threats to human health and the environment.
SOW	Scope of Work
SVE	Soil Vapor Extraction – a Source Control Measure used to remove volatile contaminants from subsurface soils; often combined with soil vapor treatment
TBD	To Be Determined
TCA	Trichloroethane
UIC	Underground Injection Control system
UST	Underground Storage Tank
VCP	Voluntary Cleanup Program
VOCs	Volatile Organic Compounds
WO	Waiting on
XPA	Expanded Preliminary Assessment – an early assessment stage of the cleanup process

## 9.2 Contact information for DEQ Project Managers

Jim Anderson	(503) 229-6825	<a href="mailto:anderson.jim@deq.state.or.us">anderson.jim@deq.state.or.us</a>
Dana Bayuk	(503) 229-5543	<a href="mailto:bayuk.dana@deq.state.or.us">bayuk.dana@deq.state.or.us</a>
Tom Gainer	(503) 229-5326	<a href="mailto:gainer.tom@deq.state.or.us">gainer.tom@deq.state.or.us</a>
Dave Lacey	(503) 229-5354	<a href="mailto:lacey.david@deq.state.or.us">lacey.david@deq.state.or.us</a>
Scott Manzano	(503) 229-6748	<a href="mailto:manzano.scott@deq.state.or.us">manzano.scott@deq.state.or.us</a>
Matt McClincy	(503) 229-5538	<a href="mailto:mcclincy.matt@deq.state.or.us">mcclincy.matt@deq.state.or.us</a>
Jim Orr	(503) 229-5039	<a href="mailto:orr.jim@deq.state.or.us">orr.jim@deq.state.or.us</a>
Mark Pugh	(503) 229-5587	<a href="mailto:pugh.mark@deq.state.or.us">pugh.mark@deq.state.or.us</a>
Shawn Rapp	(503) 229-5614	<a href="mailto:rapp.shawn@deq.state.or.us">rapp.shawn@deq.state.or.us</a>
Mike Romero	(503) 229-5563	<a href="mailto:romero.mike@deq.state.or.us">romero.mike@deq.state.or.us</a>
Bob Schwarz	(541) 298-7255/30	<a href="mailto:schwarz.bob@deq.state.or.us">schwarz.bob@deq.state.or.us</a>
Jennifer Sutter	(503) 229-6148	<a href="mailto:sutter.jennifer@deq.state.or.us">sutter.jennifer@deq.state.or.us</a>
Karen Tarnow	(503) 229-6843	<a href="mailto:tarnow.karen@deq.state.or.us">tarnow.karen@deq.state.or.us</a>
Ken Thiessen	(503) 229-6015	<a href="mailto:thiessen.ken@deq.state.or.us">thiessen.ken@deq.state.or.us</a>



Table 1: DEQ Milestone Report  
Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor

10/1/2010

Note: Sites in this table are listed in order of their position along the Willamette River, or the "River Mile" associated with their location; the River Mile indicates distance from the Willamette River's confluence with the Columbia River.

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information					Project status																			
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Terminal 5	1686	1.5 E	15540, 15550, & 15560 N Lombard	Tom Gainer	IGA	NFA	02/19/09	Overland Transport/Sheet Flow	N/A	NA	N/A	N/A	none	Low	N/A	N/A	NA	NA	NA	NA	NA	NA	NA	NA
Terminal 5	1686	1.5 E	15540, 15550, & 15560 N Lombard	Tom Gainer	IGA	NFA	02/19/09	Bank Erosion	N/A	NA	N/A	N/A	none		N/A	NA	NA	NA	NA	NA	NA	NA	NA	NA
Terminal 5	1686	1.5 E	15540, 15550, & 15560 N Lombard	Tom Gainer	IGA	NFA	02/19/09	Groundwater	Completed	NA		Insignificant pathway; no actions recommended	Low		SCE submitted to EPA 6/07 - EPA comments received 6/07									
Terminal 5	1686	1.5 E	15540, 15550, & 15560 N Lombard	Tom Gainer	IGA	NFA	02/19/09	Stormwater	Completed	NA		Insignificant pathway; no actions recommended	Low		SCE submitted to EPA 6/07 - EPA comments received 6/07									
Terminal 5	1686	1.5 E	15540, 15550, & 15560 N Lombard	Tom Gainer	IGA	NFA	02/19/09	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Terminal 5	1686	1.5 E	15540, 15550, & 15560 N Lombard	Tom Gainer	IGA	NFA	02/19/09	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RVSCM (6/00)	RI	08/03/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	no pathway, berm prevents overland transport/sheet flow	None	High	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RVSCM (6/00)	RI	08/03/10	Bank Erosion	Completed		SCE is part of June 06 Alternatives Evaluation	Pathway is complete	High		Deferred to Alternatives Evaluation	Original permit for shoreline action withdrawn based on Agency input. New permit with modified design to be submitted once additional shoreline sampling results evaluated.		Evaluating path forward considering EPA/Natural Resource Trustee comments						
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RVSCM (6/00)	RI	08/03/10	Groundwater (UST & AST AOCs)	Completed			Insignificant pathway, no actions recommended	Low		SCE submitted to EPA 10/2004; no comments received		Soil removal completed at time of spill, prior to SCE				SCE submitted to EPA 10/2004; no comments received		Operation and Maintenance requirements	
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RVSCM (6/00)	RI	08/03/10	Groundwater (other AOCs)	Ongoing	DEQ SCE memo for EPA in preparation	1st qtr 2011	Pathway is complete	Medium		Pending completion of SCE									
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RVSCM (6/00)	RI	08/03/10	Stormwater	Completed			Pathway is complete	High		SCE is part of Alternatives Evaluation	alternative evaluation completed 2006	End of pipe treatment	EPA agreed with proposed approach 9/14/06	Full-scale pilot operating 10/07; end of pipe treatment expanded to central outfall Fall 2008; loading evaluation approved 2010 however, evaluating appropriate treatment chemical		pilot testing completed, loading evaluation approved 2010, evaluating treatment chemical			
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RVSCM (6/00)	RI	08/03/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RVSCM (6/00)	RI	08/03/10	Other - current NPDES permitted discharge	Completed	N/A	Addressed under NPDES permit	Pathway addressed via NPDES permit	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Esco Landfill Sauvie Island	4409	2.6	14444 NW Gilliam Loop	No PM Assigned	Industrial landfill disposal permit	Solid Waste Landfill Permit	08/20/08	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Low		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Esco Landfill Sauvie Island	4409	2.6	14444 NW Gilliam Loop	No PM Assigned	Industrial landfill disposal permit	Solid Waste Landfill Permit	08/20/08	Bank Erosion	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Esco Landfill Sauvie Island	4409	2.6	14444 NW Gilliam Loop	No PM Assigned	Industrial landfill disposal permit	Solid Waste Landfill Permit	08/20/08	Groundwater	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Esco Landfill Sauvie Island	4409	2.6	14444 NW Gilliam Loop	No PM Assigned	Industrial landfill disposal permit	Solid Waste Landfill Permit	08/20/08	Stormwater	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Esco Landfill Sauvie Island	4409	2.6	14444 NW Gilliam Loop	No PM Assigned	Industrial landfill disposal permit	Solid Waste Landfill Permit	08/20/08	Overwater Activities	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Esco Landfill Sauvie Island	4409	2.6	14444 NW Gilliam Loop	No PM Assigned	Industrial landfill disposal permit	Solid Waste Landfill Permit	08/20/08	Other	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Consolidated Metco	3295	2.8 E	3940 N Rivergate	Mike Romero	PH Letter Agr for XPA	XPA	06/30/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Consolidated Metco	3295	2.8 E	3940 N Rivergate	Mike Romero	PH Letter Agr for XPA	XPA	06/30/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information				Project status																				
Site name	ECIS #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Consolidated Metco	3295	2.8 E	3940 N Rivergate	Mike Romero	PH Letter Agr for XPA	XPA	06/30/10	Groundwater	Completed	None	N/A	Incomplete pathway	none	Medium	Anticipate providing SCE to EPA 2nd Qtr 2011									
Consolidated Metco	3295	2.8 E	3940 N Rivergate	Mike Romero	PH Letter Agr for XPA	XPA	06/30/10	Stormwater	Completed			Complete	Medium		Anticipate providing SCE to EPA 2nd Qtr 2011		Cleaned stormsewer lines, proposed line repair options and post SCM monitoring plan.		Stormwater system repair completed 2nd quarter 2010		Performance monitoring ongoing - anticipate providing EPA summary of remedy effectiveness 2nd Qtr 2011			
Consolidated Metco	3295	2.8 E	3940 N Rivergate	Mike Romero	PH Letter Agr for XPA	XPA	06/30/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Consolidated Metco	3295	2.8 E	3940 N Rivergate	Mike Romero	PH Letter Agr for XPA	XPA	06/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
PGE Harborton	2353	3.2 W	NW Marina Way	Matt McClincy	PH Agr for RI/SCM (6/00)	Completed SCD	03/06/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
PGE Harborton	2353	3.2 W	NW Marina Way	Matt McClincy	PH Agr for RI/SCM (6/00)	Completed SCD	03/06/06	Bank Erosion	Completed			Insignificant pathway, no actions recommended	Low		EPA reviewed and commented 5/04		No SCM needed							
PGE Harborton	2353	3.2 W	NW Marina Way	Matt McClincy	PH Agr for RI/SCM (6/00)	Completed SCD	03/06/06	Groundwater	Completed			Insignificant pathway, no actions recommended	Low		EPA reviewed and commented 5/04		No SCM needed							
PGE Harborton	2353	3.2 W	NW Marina Way	Matt McClincy	PH Agr for RI/SCM (6/00)	Completed SCD	03/06/06	Stormwater	Completed			Insignificant pathway, no actions recommended	Low		EPA reviewed and commented 5/04		No SCM needed							
PGE Harborton	2353	3.2 W	NW Marina Way	Matt McClincy	PH Agr for RI/SCM (6/00)	Completed SCD	03/06/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
PGE Harborton	2353	3.2 W	NW Marina Way	Matt McClincy	PH Agr for RI/SCM (6/00)	Completed SCD	03/06/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Overland Transport/Sheet Flow	Completed	None	First Quarter 2011	Incomplete pathway	none	Medium	SCE will be submitted to EPA when stormwater assessment is complete									
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Bank Erosion	Completed	None	First Quarter 2011	Insignificant pathway, no actions recommended	p Low		SCE will be submitted to EPA when stormwater assessment is complete									
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Groundwater (Main Tank Farm Petroleum Plume)	Completed	None	First Quarter 2011	Pathway is complete. GW Monitoring ongoing	Medium		SCE will be submitted to EPA when stormwater assessment is complete	Work plan for soil removal in tank farm area in review	Impacted source area soil to be removed							
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Groundwater (Bell Terminal Petroleum Plume)	Completed	None	First Quarter 2011	Pathway is incomplete. GW Monitoring ongoing	p Low		SCE will be submitted to EPA when stormwater assessment is complete									
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Groundwater (Penta Plume)	Completed			SCMs retard penta migration and prevent penta discharge to private stormwater outfall	Medium		SCE submitted to EPA.	alternatives evaluation completed 2004	Source area pump & treat; instu chemical oxidation (ISCO); gw to sw intercept pump & treat; plans for additional source area soil removal in development	SCD for SCM selection submitted to EPA May 2004; partners responded with questions	Ongoing pump & treat provides containment; 4 rounds of ISCO conducted through Spring '07	Over 45 million gallons of groundwater pumped and treated; ISCO has treated groundwater instlu (no estimate of volume)	Ongoing groundwater pump & treat; evaluation of ISCO effectiveness TBD - bioremediation methods being tested		Ongoing maintenance and monitoring of pump & treat system	
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Stormwater	Ongoing	Complete stormwater characterization	4th Quarter 2010	Pathway is complete	p Low		Waiting on SCE phase to be completed									
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Overwater Activities	N/A	N/A	N/A	No known current sources (no spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
City of Portland Outfalls	various	3.5 to 9.2	various	Karen Tamow	IGA for RI SCM (8/03)	RI	08/05/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
City of Portland Outfalls	various	3.5 to 9.2	various	Karen Tamow	IGA for RI SCM (8/03)	RI	08/05/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
City of Portland Outfalls	various	3.5 to 9.2	various	Karen Tamow	IGA for RI SCM (8/03)	RI	08/05/10	Groundwater	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information				Project status			SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status					Pathway determination	Pathway priority level	Site priority level										
City of Portland Outfalls	various	3.5 to 9.2	various	Karen Tarnow	IGA for RI SCM (8/03)	RI	08/05/10	Stormwater	Ongoing	Complete outfall basin characterizations, site-specific investigations and source control.	Ongoing (corresponding to Portland Harbor ROD)	Pathway is complete; priority varies from basin to basin	to be determined	to be determined	Waiting on SCE to be completed.	Final SCM TBD. Ongoing SW inspections, investigations of illicit discharges, identification of potential contributors to City system. Site-specific catch basin cleanouts, line cleaning, and implementation of BMPs							
City of Portland Outfalls	various	3.5 to 9.2	various	Karen Tarnow	IGA for RI SCM (8/03)	RI	08/05/10	Overwater Activities	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
City of Portland Outfalls	various	3.5 to 9.2	various	Karen Tarnow	IGA for RI SCM (8/03)	RI	08/05/10	Other	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Georgia Pacific Linton	2370	3.5 W	12222 NW Marina	Tom Gainer	PH Letter Agr for XPA (10/99)	XPA	06/12/06	Overland Transport/Sheet Flow	Completed		Insignificant pathway; no actions recommended	Low		EPA reviewed in 2000 and did not provide comments		No SCM needed							
Georgia Pacific Linton	2370	3.5 W	12222 NW Marina	Tom Gainer	PH Letter Agr for XPA (10/99)	XPA	06/12/06	Bank Erosion	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Georgia Pacific Linton	2370	3.5 W	12222 NW Marina	Tom Gainer	PH Letter Agr for XPA (10/99)	XPA	06/12/06	Groundwater	Completed	10/2001 DEQ concluded not a current source. 5/2002 DEQ requested additional groundwater work based on new PH strategies. 8/2002 GP declined. DEQ considers groundwater pathway not fully characterized, but not a high priority.		Low	Low	EPA reviewed in 2000 and did not provide comments	NA	No SCM needed	NA	NA	NA	NA	NA	NA	N/A
Georgia Pacific Linton	2370	3.5 W	12222 NW Marina	Tom Gainer	PH Letter Agr for XPA (10/99)	XPA	06/12/06	Stormwater	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Georgia Pacific Linton	2370	3.5 W	12222 NW Marina	Tom Gainer	PH Letter Agr for XPA (10/99)	XPA	06/12/06	Overwater Activities	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Georgia Pacific Linton	2370	3.5 W	12222 NW Marina	Tom Gainer	PH Letter Agr for XPA (10/99)	XPA	06/12/06	Other	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
ACF Industries	794	3.6 W	12160 NW St Helens	Dan Hafley	Unilateral Order (8/00)	NFA	11/28/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
ACF Industries	794	3.6 W	12160 NW St Helens	Dan Hafley	Unilateral Order (8/00)	NFA	11/28/06	Bank Erosion	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
ACF Industries	794	3.6 W	12160 NW St Helens	Dan Hafley	Unilateral Order (8/00)	NFA	11/28/06	Groundwater	Completed		Insignificant pathway; no actions recommended	Low		SCE submitted to EPA (10/04); no comments		No SCM needed						SCM submitted to EPA (10/04); No comments.	
ACF Industries	794	3.6 W	12160 NW St Helens	Dan Hafley	Unilateral Order (8/00)	NFA	11/28/06	Stormwater	Completed		Currently insignificant pathway; stormwater pipe suspected past migration pathway	Low	Low	SCE submitted to EPA (10/04); no comments		Completed FS proposes removal of contaminated off-site soil potentially available for transport to river.	SCM submitted to EPA (10/04). No comments	6,400 tons of contaminated soil removed in 2006 and site capped with 1.5 feet of clean fill in 2007				SCM submitted to EPA (10/04); No comments.	
ACF Industries	794	3.6 W	12160 NW St Helens	Dan Hafley	Unilateral Order (8/00)	NFA	11/28/06	Overwater Activities	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
ACF Industries	794	3.6 W	12160 NW St Helens	Dan Hafley	Unilateral Order (8/00)	NFA	11/28/06	Other	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Linton Oil Fire Training Grounds	1189	3.6 W	NW Marina Way	Tom Gainer	IGA	NFA	03/02/06	Overland Transport/Sheet Flow	Completed		Insignificant pathway; no actions recommended	Low		Complete									
Linton Oil Fire Training Grounds	1189	3.6 W	NW Marina Way	Tom Gainer	IGA	NFA	03/02/06	Bank Erosion	Completed		Insignificant pathway; no actions recommended	Low		Complete									
Linton Oil Fire Training Grounds	1189	3.6 W	NW Marina Way	Tom Gainer	IGA	NFA	03/02/06	Groundwater	Completed		Currently no complete pathway; groundwater monitoring to confirm plume stability	Low		Complete									Annual groundwater monitoring (conditional NFA)



Table 1: DEQ Milestone Report  
Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)								Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information				Project status																					
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements	
												Pathway determination	Pathway priority level	Site priority level											
Linton Oil Fire Training Grounds	1189	3.6 W	NW Marina Way	Tom Gainer	IGA	NFA	03/02/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low	P Low	Complete										
Linton Oil Fire Training Grounds	1189	3.6 W	NW Marina Way	Tom Gainer	IGA	N/A	03/02/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Linton Oil Fire Training Grounds	1189	3.6 W	NW Marina Way	Tom Gainer	IGA	N/A	03/02/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Premier Edible Oils	2013	3.6 E	10400 N Burgard	Ken Thiessen	PH Agr for RVSCM (7/01)	RI	07/06/10	Overland Transport/Sheet Flow	Ongoing	To be evaluated as part of stormwater evaluation	Estimated Fourth Quarter 2011	Pending	p Low	High											
Premier Edible Oils	2013	3.6 E	10400 N Burgard	Ken Thiessen	PH Agr for RVSCM (7/01)	RI	07/06/10	Bank Erosion	Ongoing	Additional sampling needed	Estimated Fourth Quarter 2011	Pending	p Low												
Premier Edible Oils	2013	3.6 E	10400 N Burgard	Ken Thiessen	PH Agr for RVSCM (7/01)	RV/SCE	07/06/10	Stormwater	Ongoing	Complete stormwater system characterization	Estimated Fourth Quarter 2011	Pending	p Low		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Premier Edible Oils	2013	3.6 E	10400 N Burgard	Ken Thiessen	PH Agr for RVSCM (7/01)	RV/SCE	07/06/10	Overwater Activities	Ongoing	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Premier Edible Oils	2013	3.6 E	10400 N Burgard	Ken Thiessen	PH Agr for RVSCM (7/01)	RV/SCE	07/06/10	Groundwater and LNAPL to surface water at site shoreline	Completed	None	N/A adequate documentation exists	Complete	High		SCM Evaluation (FFS) in preparation										
RoMar Realty of Oregon	2437	3.6 E	9333 N Time Oil	Tom Gainer	PH Ltr Agr for XPA	NFA	06/12/06	Overland Transport/Sheet Flow	Completed			Insignificant pathway; no actions recommended	Low	Low	SCE submitted to EPA (3/06); DEQ responds 4/06										
RoMar Realty of Oregon	2437	3.6 E	9333 N Time Oil	Tom Gainer	PH Ltr Agr for XPA	NFA	06/12/06	Bank Erosion	Completed			Insignificant pathway; no actions recommended	Low		N/A										
RoMar Realty of Oregon	2437	3.6 E	9333 N Time Oil	Tom Gainer	PH Ltr Agr for XPA	NFA	06/12/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		SCE submitted to EPA (3/06); DEQ responds 4/06										
RoMar Realty of Oregon	2437	3.6 E	9333 N Time Oil	Tom Gainer	PH Ltr Agr for XPA	NFA	06/12/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		SCE submitted to EPA (3/06); DEQ responds 4/06										
RoMar Realty of Oregon	2437	3.6 E	9333 N Time Oil	Tom Gainer	PH Ltr Agr for XPA	NFA	06/12/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
RoMar Realty of Oregon	2437	3.6 E	9333 N Time Oil	Tom Gainer	PH Ltr Agr for XPA	NFA	06/12/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Jefferson Smurfit	2371	3.7 E	9930 N Burgard	Matt McClincy	PH Letter Agr for XPA (12/00)	XPA	03/06/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Jefferson Smurfit	2371	3.7 E	9930 N Burgard	Matt McClincy	PH Letter Agr for XPA (12/00)	XPA	03/06/06	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Jefferson Smurfit	2371	3.7 E	9930 N Burgard	Matt McClincy	PH Letter Agr for XPA (12/00)	XPA	03/06/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		EPA Reviewed and commented 10/20/02		No SCM needed								
Jefferson Smurfit	2371	3.7 E	9930 N Burgard	Matt McClincy	PH Letter Agr for XPA (12/00)	XPA	03/06/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		EPA Reviewed and commented 10/20/02		No SCM needed								
Jefferson Smurfit	2371	3.7 E	9930 N Burgard	Matt McClincy	PH Letter Agr for XPA (12/00)	XPA	03/06/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Jefferson Smurfit	2371	3.7 E	9930 N Burgard	Matt McClincy	PH Letter Agr for XPA (12/00)	XPA	03/06/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Owens-Corning Fiberglass (Trumbull Asp)	1036	3.8 W	11444 NW St Helens	Shawn Rapp	PH Letter Agr for XPA (12/99)	XPA	07/01/10	Overland Transport/Sheet Flow	Ongoing	Review draft SCE	4th Qtr 2010	Insignificant pathway; no actions recommended	p Low	P Low	Pending completion of SCE										
Owens-Corning Fiberglass (Trumbull Asp)	1036	3.8 W	11444 NW St Helens	Shawn Rapp	PH Letter Agr for XPA (12/99)	XPA	07/01/10	Bank Erosion	Ongoing	Review draft SCE	4th Qtr 2010	Insignificant pathway; no actions recommended	p Low		Pending completion of SCE										
Owens-Corning Fiberglass (Trumbull Asp)	1036	3.8 W	11444 NW St Helens	Shawn Rapp	PH Letter Agr for XPA (12/99)	XPA	07/01/10	Groundwater	Ongoing	Review draft SCE	4th Qtr 2010	Insignificant pathway; no actions recommended	p Low		Pending completion of SCE										
Owens-Corning Fiberglass (Trumbull Asp)	1036	3.8 W	11444 NW St Helens	Shawn Rapp	PH Letter Agr for XPA (12/99)	XPA	07/01/10	Stormwater	Ongoing	Review draft SCE	4th Qtr 2010	Waiting on SCE to be completed	p Low		Pending completion of SCE										
Owens-Corning Fiberglass (Trumbull Asp)	1036	3.8 W	11444 NW St Helens	Shawn Rapp	PH Letter Agr for XPA (12/99)	XPA	07/01/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site Information				Project status			Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements		
												Pathway determination	Pathway priority level	Site priority level												
Owens-Corning Fiberglass (Trumbull Asp)	1036	3.8 W	11444 NW St Helens	Shawn Rapp	PH Letter Agr for XPA (12/99)	XPA	07/01/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Schnitzer Burgard Industrial Park	5324	3.8 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (3/00)	RI	07/29/10	Overland Transport/Sheet Flow	Ongoing	Investigation scope of work under review	TBD	Waiting on SCE to be completed	p High	pHigh	Waiting on SCE completion											
Schnitzer Burgard Industrial Park	5324	3.8 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (3/00)	RI	07/29/10	Bank Erosion	Ongoing	Additional sampling needed	TBD	Waiting on SCE to be completed	p Med		Waiting on SCE completion											
Schnitzer Burgard Industrial Park	5324	3.8 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (3/00)	RI	07/29/10	Groundwater	Ongoing	Additional groundwater characterization	TBD	Waiting on SCE to be completed	p Med		Waiting on SCE completion											
Schnitzer Burgard Industrial Park	5324	3.8 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (3/00)	RI	07/29/10	Stormwater	Ongoing	Additional stormwater characterization	TBD	Waiting on SCE to be completed	p High		Waiting on SCE completion											
Schnitzer Burgard Industrial Park	5324	3.8 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (3/00)	RI	07/29/10	Overwater Activities	N/A	N/A	N/A	N/A	N/A			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Schnitzer Burgard Industrial Park	5324	3.8 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (3/00)	RI	07/29/10	Other	N/A	N/A	N/A	N/A	N/A			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
NW Pipe	138	3.9 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (2/05)	RI	07/29/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	N/A	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
NW Pipe	138	3.9 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (2/05)	RI	07/29/10	Bank Erosion	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
NW Pipe	138	3.9 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (2/05)	RI	07/29/10	Groundwater	Ongoing	SCE report in revision	4th Quarter 2011	Not believed to be a complete pathway	none			Waiting on SCE to be completed										
NW Pipe	138	3.9 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (2/05)	RI	07/29/10	Stormwater	Ongoing	SCE report in revision	4th Quarter 2011	SW suspected migration pathway	p Med			Waiting on SCE to be completed										
NW Pipe	138	3.9 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (2/05)	RI	07/29/10	Overwater Activities	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
NW Pipe	138	3.9 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (2/05)	RI	07/29/10	Other	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Schnitzer Steel	2355	4.0 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (3/00)	RI	07/29/10	Overland Transport/Sheet Flow	Ongoing	Additional sampling needed	4th Quarter 2011	Waiting on SCE to be completed	p High	p High	Waiting on SCE to be completed				Asphalt berm constructed in summer 2009 along 925 feet of landward edge of Schnitzer dock to help prevent overland runoff to slip							
Schnitzer Steel	2355	4.0 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (3/00)	RI	07/29/10	Bank Erosion	Ongoing	Additional sampling needed	4th Quarter 2011	Waiting on SCE to be completed	p Med			Waiting on SCE to be completed										
Schnitzer Steel	2355	4.0 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (3/00)	RI	07/29/10	Groundwater	Ongoing	ongoing monitoring	4th Quarter 2011	Waiting on SCE to be completed	p Med			Waiting on SCE to be completed										
Schnitzer Steel	2355	4.0 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (3/00)	RI	07/29/10	Stormwater	Ongoing	Ongoing monitoring - and engineering improvements including stormwater filtration and storage	4th Quarter 2011	Complete	p High			Waiting on SCE to be completed		Signicant stormwater system upgrades in progress								
Schnitzer Steel	2355	4.0 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (3/00)	RI	07/29/10	Overwater Activities	Not Started	To be determined	4th Quarter 2011	Waiting on SCE to be completed	p Med			Waiting on SCE to be completed										
Schnitzer Steel	2355	4.0 E	12005 N Burgard	Jim Orr	PH Agr for RVSCM (3/00)	RI	07/29/10	Air Deposition	Not Started	To be determined	4th Quarter 2011	Waiting on SCE to be completed	p Med			Waiting on SCE to be completed										
Kinder Morgan (Aka GATX)	1096	4.2 W	11400 NW St Helens	Mike Romero	PH Agr for RVCSM (3/00)	RI	06/30/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Kinder Morgan (Aka GATX)	1096	4.2 W	11400 NW St Helens	Mike Romero	PH Agr for RVSCM (6/00)	RI	06/30/10	Bank Erosion	Ongoing	To be determined	1st qtr 2011	Physical evalution of bank, sampling if possible 4th quarter 2010	to be determined			Waiting on SCE to be complete										



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site Information				Project status																				
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Kinder Morgan (Aka GATX)	1096	4.2 W	11400 NW St Helens	Mike Romero	PH Agr for RI/SCM (6/00)	RI	06/30/10	Groundwater	Ongoing	RP will conduct IRAM effectiveness evaluation and FFS for barrier wall installation	1st qtr 2011	LNAPL seeps on shoreline and dissolved petroleum likely discharging to river	p High	p High	Waiting on SCE to be complete		Interim LNAPL removal and groundwater pump and treat system in operation, FFS for barrier wall is in development phase							
Kinder Morgan (Aka GATX)	1096	4.2 W	11400 NW St Helens	Mike Romero	PH Agr for RI/SCM (6/00)	RI	06/30/10	Stormwater	Ongoing	Stormwater SCE received, DEQ review and approval need	3rd Qtr 2010	to be determined	to be determined		Waiting on SCE to be complete									
Kinder Morgan (Aka GATX)	1096	4.2 W	11400 NW St Helens	Mike Romero	PH Agr for RI/SCM (6/00)	RI	06/30/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Kinder Morgan (Aka GATX)	1096	4.2 W	11400 NW St Helens	Mike Romero	PH Agr for RI/SCM (6/00)	RI	06/30/10	NPDES Permit for groundwater treatment discharge	Ongoing	GW treatment system & oil/water separator on NPDES - Evaluate existing data set	3rd qtr 2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be complete									
Terminal 4 Slip 1	2356	4.3 E	11040 N Lombard	Tom Gainer	PH Agr for RI/SCE	RI	08/02/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Terminal 4 Slip 1	2356	4.3 E	11040 N Lombard	Tom Gainer	PH Agr for RI/SCE	RI	08/02/10	Bank Erosion	Completed	SCM necessary; coordinate with T4 Early Action	Tied to T4 Early Action schedule	Pathway is complete	Low		Tied to T4 Early Action schedule	Part of T-4 Early Action Process	Cap	Selected SCMs	Wheeler Bay SCMs 10-08	Completion report submitted 9-09	Wheeler Bay bank regraded and capped fall 2008	10-08	EPA reviewed and commented	periodic inspection and maintenance
Terminal 4 Slip 1	2356	4.3 E	11040 N Lombard	Tom Gainer	PH Agr for RI/SCE	RI	08/02/10	Groundwater	Completed	None	N/A	Preliminary determination that pathway is insignificant	p Low		Waiting on results of stormwater remedy effectiveness monitoring									
Terminal 4 Slip 1	2356	4.3 E	11040 N Lombard	Tom Gainer	PH Agr for RI/SCE	RI	08/02/10	Stormwater	Completed	None	N/A	Complete	p Med		Waiting on results of stormwater remedy effectiveness monitoring			Stormwater BMPs and line cleanout implemented - effectiveness monitoring ongoing						
Terminal 4 Slip 1	2356	4.3 E	11040 N Lombard	Tom Gainer	PH Agr for RI/SCE	RI	08/02/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Terminal 4 Slip 1	2356	4.3 E	11040 N Lombard	Tom Gainer	PH Agr for RI/SCE	RI	08/02/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Linton Plywood	2373	4.6 W	10504 NW St Helens	Matt McClincy	PH Letter Agr for XPA (3/01)	NFA	03/13/06	Overland Transport/Sheet Flow	Completed			SCM addressed this potentially complete pathway	Low	Low	EPA reviewed and commented		Independent removal of two small upland source areas and offsite disposal in 2002	Received review 8/29/03				Received review 8/29/03		
Linton Plywood	2373	4.6 W	10504 NW St Helens	Matt McClincy	PH Letter Agr for XPA (3/01)	NFA	03/13/06	Bank Erosion	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented		No SCM needed	Received review 8/29/03				Received review 8/29/03		
Linton Plywood	2373	4.6 W	10504 NW St Helens	Matt McClincy	PH Letter Agr for XPA (3/01)	NFA	03/13/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented		No SCM needed	Received review 8/29/03				Received review 8/29/03		
Linton Plywood	2373	4.6 W	10504 NW St Helens	Matt McClincy	PH Letter Agr for XPA (3/01)	NFA	03/13/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented		Ongoing Stormwater BMPs and monitoring	Received review 8/29/03				Received review 8/29/03		
Linton Plywood	2373	4.6 W	10504 NW St Helens	Matt McClincy	PH Letter Agr for XPA (3/01)	NFA	03/13/06	Overwater Activities	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented		No SCM needed	Received review 8/29/03				Received review 8/29/03		
Linton Plywood	2373	4.6 W	10504 NW St Helens	Matt McClincy	PH Letter Agr for XPA (3/01)	NFA	03/13/06	Other	N/A	N/A	N/A	N/A	none		N/A		N/A					N/A		
Terminal 4 Slip 3	272	4.6 E	10400 Lombard	Tom Gainer	Judgment for RD/RA (4/04)	RD/RA	08/02/10	Overland Transport/Sheet Flow	N/A	N/A - see Bank Erosion and Stormwater pathways	N/A	N/A	none	Medium	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Terminal 4 Slip 3	272	4.6 E	10400 Lombard	Tom Gainer	Judgment for RD/RA (4/04)	RD/RA	08/02/10	Bank Erosion	Completed			Pencil pitch observed and PAHs detected in river bank soils above PECs	Medium		Spring 2009		Excavation and capping	Spring 2009			Excavation and capping at 1 of 3 areas (fall 2009); remaining 2 areas to be implemented with Phase II Early Action	1 of 3 areas completed 2009		
Terminal 4 Slip 3	272	4.6 E	10400 Lombard	Tom Gainer	Judgment for RD/RA (4/04)	RD/RA	08/02/10	Groundwater	Completed			Complete pathway - remedy recommended and implemented	Medium		EPA reviewed and commented, 2/2003		Bank excavation and backfill remedial action, NAPL recovery, monitoring	EPA reviewed and commented, 2/2003	Bank excavation and backfill remedial action (BEBRA) 11/04	2,700 cubic yards of contaminated soil removed; 30.2 gallons NAPL recovered to date	NAPL recovery and monitoring ongoing			
Terminal 4 Slip 3	272	4.6 E	10400 Lombard	Tom Gainer	Judgment for RD/RA (4/04)	RD/RA	08/02/10	Stormwater	Ongoing	Stormwater sampling ongoing	4th Quarter 2011	Complete pathway; BMPs in place	p Med		Waiting on SCE to be completed									
Terminal 4 Slip 3	272	4.6 E	10400 Lombard	Tom Gainer	Judgment for RD/RA (4/04)	RD/RA	08/02/10	Overwater Activities	N/A	N/A - Historic releases to be addressed by the in-water T4 Early Action	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Terminal 4 Slip 3	272	4.6 E	10400 Lombard	Tom Gainer	Judgment for RD/RA (4/04)	RD/RA	08/02/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
UPRR St Johns Tank Farm	2017	4.6 E	6908 N Roberts	Jim Anderson	Pre-PH VCP Letter Agr	NFA	03/07/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	



Table 1: DEQ Milestone Report  
Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information				Project status																				
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
UPRR St Johns Tank Farm	2017	4.6 E	6908 N Roberts	Jim Anderson	Pre-PH VCP Letter Agr	NFA	03/07/06	Bank Erosion	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
UPRR St Johns Tank Farm	2017	4.6 E	6908 N Roberts	Jim Anderson	Pre-PH VCP Letter Agr	NFA	03/07/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		SCE submitted to EPA April 2004, no comments received		No SCM needed							
UPRR St Johns Tank Farm	2017	4.6 E	6908 N Roberts	Jim Anderson	Pre-PH VCP Letter Agr	NFA	03/07/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		SCE submitted to EPA April 2004, no comments received		No SCM needed							
UPRR St Johns Tank Farm	2017	4.6 E	6908 N Roberts	Jim Anderson	Pre-PH VCP Letter Agr	NFA	03/07/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
UPRR St Johns Tank Farm	2017	4.6 E	6908 N Roberts	Jim Anderson	Pre-PH VCP Letter Agr	NFA	03/07/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
BP Terminal 22T (ARCO)	1528	4.8W	9930 NW St Helens	Tom Gainer	PH Agr for R/SCM (6/00)	RI	08/02/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	High	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
BP Terminal 22T (ARCO)	1528	4.8W	9930 NW St Helens	Tom Gainer	PH Agr for R/SCM (6/00)	RI	08/02/10	Bank Erosion	N/A	No Bank -concrete sea wall	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
BP Terminal 22T (ARCO)	1528	4.8W	9930 NW St Helens	Tom Gainer	PH Agr for R/SCM (6/00)	RI	08/02/10	Groundwater	Completed			Free product & dissolved phase potentially reaching river	High		EPA reviewed and commented 2007	alternatives evaluation completed 3/2007 for on site GW	New sheetpile barrier wall with hydraulic control and GW pump & treat system	EPA reviewed 3/2007	Hydraulic Control system installed 1/2005, new sheetpile seawall 11/2007	700 linear feet of plume controlled at riverbank		11/08	Recontamination evaluation due 4th quarter 2010	
BP Terminal 22T (ARCO)	1528	4.8W	9930 NW St Helens	Tom Gainer	PH Agr for R/SCM (6/00)	RI	08/02/10	Stormwater	Ongoing	Sampling stormwater system	4th Quarter 2010	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed.									
BP Terminal 22T (ARCO)	1528	4.8W	9930 NW St Helens	Tom Gainer	PH Agr for R/SCM (6/00)	RI	08/02/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
BP Terminal 22T (ARCO)	1528	4.8W	9930 NW St Helens	Tom Gainer	PH Agr for R/SCM (6/00)	RI	08/02/10	Near shore sediment	N/A	N/A	N/A	N/A	none		N/A	alternatives evaluation for near-shore sediment completed 3/07	Revetment and near-shore sediment removal and off-site disposal	EPA reviewed 3/07	Sediment removal complete 11/08	16,300 CY sediment	Final grading and planting summer 2009	11/08	TBD	Recontamination evaluation
Port of Portland Auto Storage Area (ASA)	172	5.0 E	10400 Lombard	Tom Gainer	Pre-PH DEQ/Port IGA (11/00)	NFA	03/06/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Port of Portland Auto Storage Area (ASA)	172	5.0 E	10400 Lombard	Tom Gainer	Pre-PH DEQ/Port IGA (11/00)	NFA	03/06/06	Bank Erosion	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 6/04		No SCM needed							
Port of Portland Auto Storage Area (ASA)	172	5.0 E	10400 Lombard	Tom Gainer	Pre-PH DEQ/Port IGA (11/00)	NFA	03/06/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 6/04		No SCM needed							
Port of Portland Auto Storage Area (ASA)	172	5.0 E	10400 Lombard	Tom Gainer	Pre-PH DEQ/Port IGA (11/00)	NFA	03/06/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 6/04		No SCM needed							
Port of Portland Auto Storage Area (ASA)	172	5.0 E	10400 Lombard	Tom Gainer	Pre-PH DEQ/Port IGA (11/00)	NFA	03/06/06	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Port of Portland Auto Storage Area (ASA)	172	5.0 E	10400 Lombard	Tom Gainer	Pre-PH DEQ/Port IGA (11/00)	NFA	03/06/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Exxon Mobil	137	5.1 W	9420 NW St Helens	Tom Gainer	VCP Agr for Remedial Action (5/02)	RD/RA	08/02/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	High	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Exxon Mobil	137	5.1 W	9420 NW St Helens	Tom Gainer	VCP Agr for Remedial Action (5/02)	RD/RA	08/02/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Exxon Mobil	137	5.1 W	9420 NW St Helens	Tom Gainer	VCP Agr for Remedial Action (5/02)	RD/RA	08/02/10	Groundwater	Completed			Groundwater is a complete pathway	High		DEQ issued a ROD in 1997 requiring groundwater treatment	DEQ issued a ROD in 1997 requiring groundwater treatment	Operating air sparge & SVE system. Expansion of air sparge system (1/2005) - Additional GW hydraulic control planned for "hydraulic gap" area in 4th quarter 2010	Possibility only if remedy is shown not to be protective and alternative remedial action is proposed	Operating air sparge & SVE system. Expansion of air sparge system (1/2005)		Additional SCMs in hydraulic gap at downstream end of site planned for 4th quarter 2010			System inspection , operation, and effectiveness monitoring ongoing
Exxon Mobil	137	5.1 W	9420 NW St Helens	Tom Gainer	VCP Agr for Remedial Action (5/02)	RD/RA	08/02/10	Stormwater	Pending EPA Review	Current facility owner NuStar will conduct SCE for bulk plant, ExxonMobil will conduct SCE at their Lube Plant	2nd Quarter 2011	Waiting on SCE to be completed	to be determined											



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)								Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information				Project status																				
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Exxon Mobil	137	5.1 W	9420 NW St Helens	Tom Gainer	VCP Agr for Remedial Action (5/02)	RD/RA	06/02/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Exxon Mobil	137	5.1 W	9420 NW St Helens	Tom Gainer	VCP Agr for Remedial Action (5/02)	RD/RA	06/02/10	Other	Not Started	N/A	N/A	N/A	to be determined											
Olympic Pipeline Portland Facility within ExxonMobil	3342	5.2W	9420 NW St Helens	Tom Gainer	ICP	XPA	02/19/09	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Olympic Pipeline Portland Facility within ExxonMobil	3342	5.2W	9420 NW St Helens	Tom Gainer	ICP	XPA	06/02/10	Bank Erosion	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Olympic Pipeline Portland Facility within ExxonMobil	3342	5.2W	9420 NW St Helens	Tom Gainer	ICP	XPA	06/02/10	Groundwater	Completed			Insignificant pathway; no actions recommended	p Low		Waiting on SCE completion		Conducted soil removal following petroleum spill in mid 1990s							
Olympic Pipeline Portland Facility within ExxonMobil	3342	5.2W	9420 NW St Helens	Tom Gainer	ICP	XPA	06/02/10	Stormwater	Ongoing	Dependent upon groundwater conditions	4th Quarter 2011	Waiting on SCE to be completed	to be determined		Waiting on SCE completion									
Olympic Pipeline Portland Facility within ExxonMobil	3342	5.2W	9420 NW St Helens	Tom Gainer	ICP	XPA	06/02/10	Overwater Activities	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Olympic Pipeline Portland Facility within ExxonMobil	3342	5.2W	9420 NW St Helens	Tom Gainer	ICP	XPA	06/02/10	Other	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Shore Terminals (aka NuStar and Valero was ECSI #1989)	5130	5.4W	9400 NW St Helens Rd	Jim Orr	VCP Agreement for Stormwater Assessment & Source Control	SCE	07/29/10	Overland Transport/Sheet Flow	Not Started	Source Control Evaluation Assessment SOW under review implementation fall 2010	2nd Quarter 2011	Pathway derermination	to be determined	p Med	Waiting on SCE completion March 2011									
Shore Terminals (aka NuStar and Valero was ECSI #1989)	5130	5.4W	9400 NW St Helens Rd	Jim Orr	VCP Agreement for Stormwater Assessment & Source Control	SCE	07/29/10	Bank Erosion	Not Started	Source Control Evaluation Assessment SOW under review	2nd Quarter 2011	Pathway is complete	p Med		Waiting on SCE completion March 2011									
Shore Terminals (aka NuStar and Valero was ECSI #1989)	5130	5.4W	9400 NW St Helens Rd	Jim Orr	VCP Agreement for Stormwater Assessment & Source Control	SCE	07/29/10	Groundwater	Not Started	Source Control Evaluation Assessment SOW under review	2nd Quarter 2011	Pathway is complete	p Med		Waiting on SCE completion March 2011									
Shore Terminals (aka NuStar and Valero was ECSI #1989)	5130	5.4W	9400 NW St Helens Rd	Jim Orr	VCP Agreement for Stormwater Assessment & Source Control	SCE	07/29/10	Stormwater	Not Started	Source Control Evaluation Assessment SOW under review implementation fall 2010	2nd Quarter 2011	to be determined	to be determined		Waiting on SCE completion March 2011									
Shore Terminals (aka NuStar and Valero was ECSI #1989)	5130	5.4W	9400 NW St Helens Rd	Jim Orr	VCP Agreement for Stormwater Assessment & Source Control	SCE	07/29/10	Overwater Activities	Not Started	Source Control Evaluation Assessment SOW under review	2nd Quarter 2011	to be determined	to be determined		Waiting on SCE completion March 2011									
Shore Terminals (aka NuStar and Valero was ECSI #1989)	5130	5.4W	9400 NW St Helens Rd	Jim Orr	VCP Agreement for Stormwater Assessment & Source Control	SCE	07/29/10	Loading Rack Investigation	Ongoing	Characterization of releases from loading rack	to be determined	to be determined	to be determined		Waiting on SCE completion									
Brix Maritime (aka Foss)	2364	5.5 W	9030 NW St Helens	Jim Orr	PH Agr for RV/SCM (5/02)	RV/SCE	07/29/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Brix Maritime (aka Foss)	2364	5.5 W	9030 NW St Helens	Jim Orr	PH Agr for RV/SCM (5/02)	RV/SCE	07/29/10	Bank Erosion	Ongoing	Evaluated as part of SCE	4th Quarter 2011	Not believed to be a complete pathway	p Low		Waiting on SCE to be completed									
Brix Maritime (aka Foss)	2364	5.5 W	9030 NW St Helens	Jim Orr	PH Agr for RV/SCM (5/02)	RV/SCE	07/29/10	Groundwater	Ongoing	SCE Report Under Development	4th Quarter 2011	Pathway is complete	pMed		Waiting on SCE to be completed									
Brix Maritime (aka Foss)	2364	5.5 W	9030 NW St Helens	Jim Orr	PH Agr for RV/SCM (5/02)	RV/SCE	07/29/10	Stormwater	SCE Report is being Produced. All data collected	Catch basin sediment sampling/screening for site COI plus PCBs and phthalates, and follow-up storm water sampling per JSCS.	4th Quarter 2011	to be determined	to be determined		Waiting on SCE to be completed									
Brix Maritime (aka Foss)	2364	5.5 W	9030 NW St Helens	Jim Orr	PH Agr for RV/SCM (5/02)	RV/SCE	07/29/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills will be reported to OERS)	none		Waiting on SCE to be completed									
Brix Maritime (aka Foss)	2364	5.5 W	9030 NW St Helens	Jim Orr	PH Agr for RV/SCM (5/02)	RV/SCE	07/29/10	Other	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information				Project status																						
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements		
												Pathway determination	Pathway priority level	Site priority level												
Mar Com Marine (N Parcel)	4797	5.8 E	8790 N Bradford	Mike Romero	PH Agr for R/SCM (11/01)	NFA	03/06/09	Overland Transport/Sheet Flow	Completed			overland soil transport suspected migration pathway	Low	p Med	EPA reviewed and commented 2004	alternatives evaluation completed in 2004	removal of 278 cubic yards of sandblast grit and soil, DEQ issues SCD in 2004	EPA reviewed and approved 2004	2007	278 CY soil	Port of Portland condemned property, Port conducted soil removal as prescribed in ROD 5/07	5/07	EPA commented 5/08	None		
Mar Com Marine (N Parcel)	4797	5.8 E	8790 N Bradford	Mike Romero	PH Agr for R/SCM (11/01)	NFA	03/06/09	Bank Erosion	Not Started			Deferred investigation of beach to Mar Com South Parcel	p Med				Deferred investigation of beach to Mar Com South Parcel									
Mar Com Marine (N Parcel)	4797	5.8 E	8790 N Bradford	Mike Romero	PH Agr for R/SCM (11/01)	NFA	03/06/09	Groundwater	Completed			Insignificant pathway, no actions recommended	Low		EPA reviewed and commented 2004		N/A									
Mar Com Marine (N Parcel)	4797	5.8 E	8790 N Bradford	Mike Romero	PH Agr for R/SCM (11/01)	NFA	03/06/09	Stormwater	Completed			Insignificant pathway, no actions recommended	Low		EPA reviewed and commented 2004		N/A									
Mar Com Marine (N Parcel)	4797	5.8 E	8790 N Bradford	Mike Romero	PH Agr for R/SCM (11/01)	NFA	03/06/09	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Mar Com Marine (N Parcel)	4797	5.8 E	8790 N Bradford	Mike Romero	PH Agr for R/SCM (11/01)	NFA	03/06/09	Other	N/A		N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Marine Finance, AKA Advanced American	2352	5.8 W	8444 NW St Helens	Mark Pugh	PPA	NFA	06/16/08	Overland Transport/Sheet Flow	Completed			contaminated over screening criteria in soil potentially susceptible to runoff	Low	Low	SCE submitted to EPA 9/30/04. No comments received.	alternatives evaluation completed 2004	Dig and haul soil contamination; capping with clean fill and/or building	SCM submitted to EPA 9/2004, no comments received	Soil removed 08/05; selected site areas capped with building and/or clean fill	1,150 cubic yards of soil removed (estimated); report pending		11/05	SCD submitted to EPA July 18, 2007.	institutional control for cap and building will be required.		
Marine Finance, AKA Advanced American	2352	5.8 W	8444 NW St Helens	Mark Pugh	PPA	NFA	06/16/08	Bank Erosion	Completed			Insignificant pathway, no actions recommended	Low		SCE submitted to EPA 9/30/04. No comments received.	alternatives evaluation completed 2004	No SCM needed						SCD submitted to EPA July 18, 2007.	N/A		
Marine Finance, AKA Advanced American	2352	5.8 W	8444 NW St Helens	Mark Pugh	PPA	NFA	06/16/08	Groundwater	Completed			Insignificant pathway, no actions recommended	Low		SCE submitted to EPA 9/30/04. No comments received.	alternatives evaluation completed 2004	No SCM needed						*SCD submitted to EPA July 18, 2007.	N/A		
Marine Finance, AKA Advanced American	2352	5.8 W	8444 NW St Helens	Mark Pugh	PPA	NFA	06/16/08	Stormwater	completed			Insignificant pathway, no actions recommended	Low		N/A	N/A	N/A	N/A	N/A	N/A	Storm drain system was installed in May 2006; 3 storm water sampling events complete. 1 more pending.	*SCD submitted to EPA July 18, 2007.	N/A			
Marine Finance, AKA Advanced American	2352	5.8 W	8444 NW St Helens	Mark Pugh	PPA	NFA	06/16/08	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Marine Finance, AKA Advanced American	2352	5.8 W	8444 NW St Helens	Mark Pugh	PPA	NFA	06/16/08	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Mar Com (S Parcel)	2350	5.8 E	8790 N Bradford	Mike Romero	PH Agr	RI	06/30/10	Overland Transport/Sheet Flow	Ongoing	Reviewing revised SCE	Pending review	Complete	p High	p High	To be determined											
Mar Com (S Parcel)	2350	5.8 E	8790 N Bradford	Mike Romero	PH Agr	RI	06/30/10	Bank Erosion	Ongoing	Reviewing revised SCE	Pending review	TBD	p Med		To be determined											
Mar Com (S Parcel)	2350	5.8 E	8790 N Burgard	Mike Romero	PH Agr	RI	06/30/10	Groundwater	Ongoing	Reviewing revised SCE	Pending review	TBD	p Med		To be determined											
Mar Com (S Parcel)	2350	5.8 E	8790 N Bradford	Mike Romero	PH Agr	RI	06/30/10	Stormwater	Ongoing	Reviewing revised SCE	Pending review	TBD	to be determined		To be determined											
Mar Com (S Parcel)	2350	5.8 E	8790 N Bradford	Mike Romero	PH Agr	RI	06/30/10	Overwater Activities	N/A	No current overwater activities, only historic	N/A	N/A	N/A		N/A	N/A	Floating dry dock sold in 2004, and removed from site									
Mar Com (S Parcel)	2350	5.8 E	8790 N Bradford	Mike Romero	PH Agr	RI	06/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
BES Water Lab	2452	6.0E	6543 N Burlington	Mark Pugh	IGA	NFA	05/25/10	Overland Transport/Sheet Flow	Completed	none	Complete	Insignificant pathway, no actions recommended	Low		EPA has reviewed and commented on SCD	no alternatives evaluation needed					no alternatives evaluation needed	no alternatives evaluation needed	no alternatives evaluation needed	no alternatives evaluation needed		
BES Water Lab	2452	6.0E	6543 N Burlington	Mark Pugh	IGA	NFA	05/25/10	Bank Erosion	Completed	none	Complete	Insignificant pathway, no actions recommended	Low		EPA has reviewed and commented on SCD	no alternatives evaluation needed										



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information					Project status			SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)					Pathway determination	Pathway priority level	Site priority level										
BES Water Lab	2452	6.0E	6543 N Burlington	Mark Pugh	IGA	NFA	05/25/10	Groundwater	Completed	none	Complete	Insignificant pathway; no actions recommended	Low	Low	EPA has reviewed and commented on SCD	no alternatives evaluation needed								
BES Water Lab	2452	6.0E	6543 N Burlington	Mark Pugh	IGA	NFA	05/25/10	Stormwater	Completed	none	Complete	Insignificant pathway; no actions recommended	Low		EPA has reviewed and commented on SCD	no alternatives evaluation needed								
BES Water Lab	2452	6.0E	6543 N Burlington	Mark Pugh	IGA	NFA	05/25/10	Overwater Activities	Completed	N/A	N/A	No known current sources (spills will be reported to OERS)	Low		EPA has reviewed and commented on SCD	no alternatives evaluation needed								
BES Water Lab	2452	6.0E	6543 N Burlington	Mark Pugh	IGA	NFA	05/25/10	Other	Completed	N/A	N/A	No known current sources (spills will be reported to OERS)	Low		EPA has reviewed and commented on SCD	no alternatives evaluation needed								
US Moorings	1641	6.2W	8010 NW St. Helens Rd.	Mark Ader EPA	Federal RCRA Order	FS	08/02/10	Overland Transport/Sheet Flow	Completed						EPA preparing proposed Plan October 2010									
US Moorings	1641	6.2W	8010 NW St. Helens Rd.	Mark Ader EPA	Federal RCRA Order	FS	08/02/10	Bank Erosion	Completed						EPA preparing proposed Plan October 2010									
US Moorings	1641	6.2W	8010 NW St. Helens Rd.	Mark Ader EPA	Federal RCRA Order	FS	08/02/10	Groundwater	Completed						EPA preparing proposed Plan October 2010									
US Moorings	1641	6.2W	8010 NW St. Helens Rd.	Mark Ader EPA	Federal RCRA Order	FS	08/02/10	Stormwater	Completed						EPA preparing proposed Plan October 2010									
US Moorings	1641	6.2W	8010 NW St. Helens Rd.	Mark Ader EPA	Federal RCRA Order	FS	08/02/10	Overwater Activities	Completed						EPA preparing proposed Plan October 2010									
US Moorings	1641	6.2W	8010 NW St. Helens Rd.	Mark Ader EPA	Federal RCRA Order	FS	08/02/10	Other	Completed						EPA preparing proposed Plan October 2010									
Crawford Street Corp	2363	6.3 E	84248 N Crawford	Shawn Rapp	PH Letter Agr for XPA (11/99)	XPA	07/01/10	Overland Transport/Sheet Flow	Ongoing	See Stormwater Pathway	2nd Quarter 2011	Waiting on SCE to be completed	to be determined	p Low	Waiting on SCE completion		Work plan to sample erodible surface soils approved; results pending							
Crawford Street Corp	2363	6.3 E	84248 N Crawford	Shawn Rapp	PH Letter Agr for XPA (11/99)	XPA	07/01/10	Bank Erosion	Ongoing	Bank characterization underway	2nd Quarter 2011	Waiting on SCE to be completed	to be determined		Waiting on SCE completion		RP removed black sand from beach and bank in 10/01. Residual contamination exists on beach, deferred to in-water RI. Bank was replaced with clean fill.							
Crawford Street Corp	2363	6.3 E	84248 N Crawford	Shawn Rapp	PH Letter Agr for XPA (11/99)	XPA	07/01/10	Groundwater	Ongoing	None	2nd Quarter 2011	Insignificant pathway; no actions recommended	p Low		Waiting on SCE completion									
Crawford Street Corp	2363	6.3 E	84248 N Crawford	Shawn Rapp	PH Letter Agr for XPA (11/99)	XPA	07/01/10	Stormwater	Ongoing	Storm water sampling per JSCS	2nd Quarter 2011	Waiting on SCE to be completed	to be determined		Waiting on SCE completion		RP currently evaluating possible stormwater piping and seep sources							
Crawford Street Corp	2363	6.3 E	84248 N Crawford	Shawn Rapp	PH Letter Agr for XPA (11/99)	XPA	07/01/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Crawford Street Corp	2363	6.3 E	84248 N Crawford	Shawn Rapp	PH Letter Agr for XPA (11/99)	XPA	07/01/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
NW Natural - "Gasco" Site	84	6.4 W	7900 NW St Helens	Dana Bayuk	Pre-PH VCP Agr for RI/FS (8/94) amended 7/06	RI	10/30/10	Overland Transport/Sheet Flow	Completed	None	4th Quarter 2010	Pathway potentially complete	p Low		N/A	Potential runoff in eastern corner of site will be controlled by future bank remedial work which will be EPA lead.	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
NW Natural - "Gasco" Site	84	6.4 W	7900 NW St Helens	Dana Bayuk	Pre-PH VCP Agr for RI/FS (8/94) amended 7/06	RI	07/30/10	Bank Erosion	Completed	N/A, NW Natural moving forward with source control	N/A, NW Natural submitted SCM evaluation (FFS)	Pathway is complete	High		N/A	SCM Evaluation (FFS) received 11/07, DEQ review complete (3/08)	Depending on location, riverbank SCMs to include bank regrading, repair, removal, and replacement combined with shallow groundwater controls.	EPA comments received 2/08				NW Natural, EPA, and DEQ agreed riverbank remediation will take place concurrently with the construction phase of the NW Natural & Siltronic in-water sediment action, both to be overseen by EPA. AOC for in-water work finalized 9/09.		



Table 1: DEQ Milestone Report  
Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site Information				Project status																				
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
NW Natural "Gasco" Site	84	6.4 W	7900 NW St Helens	Dana Bayuk	Pre-PH VCP Agr for RvFS (8/94) amended 7/06	RI	07/30/10	Groundwater	Completed	N/A, NW Natural submitted SCM Evaluation (FFS)	N/A, NW Natural submitted SCM Evaluation	Pathway is complete	High	High	N/A	SCM Evaluation (FFS) submitted 11/07, DEQ review complete 3/08	Vertical barrier in most contaminated shoreline area (Segment 1), hydraulic containment along site shoreline (segments 1 and 2), and DNAPL removal beneath former effluent ponds	EPA comments received 2/08	Preliminary design received (8/08); DEQ review complete (8/08); Interim Design received (11/09); DEQ review complete (3/10); DEQ conditionally approved Segment 2 design. Due to DNAPL concerns and timing of implementation DEQ deferred source control along "Gasco" portion of Segment 1 to uplands FS.		NW Natural formally disputing DEQ Segment 1 source control decision.			
NW Natural "Gasco" Site	84	6.4 W	7900 NW St Helens	Dana Bayuk	Pre-PH VCP Agr for RvFS (8/94) amended 7/06	RI	07/30/10	Stormwater	Ongoing	Complete stormwater & catch basin sampling report for JSCS screening purposes.	4th Quarter 2010	Pathway is complete	to be determined		Waiting on SCE to be completed.									
NW Natural "Gasco" Site	84	6.4 W	7900 NW St Helens	Dana Bayuk	Pre-PH VCP Agr for RvFS (8/94) amended 7/06	RI	07/30/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to CERS)	none		N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A
NW Natural - "Gasco" Site	84	6.4 W	7900 NW St Helens	Dana Bayuk	Pre-PH VCP Agr for RvFS (8/94) amended 7/06	RI	07/30/10	Other - Koppers NPDES Permit	Ongoing	Complete catch basin sediment sampling report for JSCS screening purposes.	4th Quarter 2010	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed									
Koppers Inc	2348	6.5 W	7540 NW St. Helens Rd.	Dana Bayuk	Part of NW Natural "Gasco" Site; see ESCI #84		07/30/10	Overland Transport/Sheet Flow																
Koppers Inc	2348	6.5 W	7540 NW St. Helens Rd.	Dana Bayuk			07/30/10	Bank Erosion																
Koppers Inc	2348	6.5 W	7540 NW St. Helens Rd.	Dana Bayuk			07/30/10	Groundwater																
Koppers Inc	2348	6.5 W	7540 NW St. Helens Rd.	Dana Bayuk			07/30/10	Stormwater																
Koppers Inc	2348	6.5 W	7540 NW St. Helens Rd.	Dana Bayuk			07/30/10	Overwater Activities																
Koppers Inc	2348	6.5 W	7540 NW St. Helens Rd.	Dana Bayuk		Ongoing	07/30/10	Other - Koppers NPDES Permit	Ongoing	Complete catch basin sediment sampling report for JSCS screening purposes.	4th Quarter 2010	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed									
NW Natural - "Siltronic MGP" Site	183	6.6 W	7700 NW Front	Dana Bayuk	Joint NW Natural/Siltronic Order (10/00) & Amendment #1 (7/06) to Pre-PH VCP Agr for RvFS (8/94)	RI	08/02/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
NW Natural - "Siltronic MGP" Site	183	6.6 W	7700 NW Front	Dana Bayuk	Joint NW Natural/Siltronic Order (10/00) & Amendment #1 (7/06) to Pre-PH VCP Agr for RvFS (8/94)	RI	08/02/10	Bank Erosion	Ongoing	Complete characterization of MGP waste/contamination along shoreline per NW Natural's "Siltronic MGP Site" RI work plan approved 10/07	to be determined	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed									
NW Natural - "Siltronic MGP" Site	183	6.6 W	7700 NW Front	Dana Bayuk	Joint NW Natural/Siltronic Order (10/00) & Amendment #1 (7/06) to Pre-PH VCP Agr for RvFS (8/94)	RI	08/02/10	Groundwater	Siltronic portion of Segment 1 complete, Segment 3 ongoing	MGP waste and contamination being investigated along shoreline upstream of Segment 1 (i.e., Segment 3) per MGP RI work plan. Review draft of Segment 3 SCE submitted 2/09.	4th Quarter 2010 (Segment 3 projected)	Pathway is complete	High	High	SCM Evaluation (FFS) received 11/07, including Siltronic portion of Segment 1; DEQ review complete (3/08)	Hydraulic containment of Siltronic portion of Segment 1	EPA comments received 2/08	Preliminary design received (8/08); DEQ review complete (8/08); Interim design received (11/09); DEQ review complete (3/10); DEQ conditionally approved NW Natural's Interim design for two extraction wells along Siltronic portion of Segment 1.		NW Natural formally disputing DEQ Segment 1 source control decision for "Gasco" site portion of Segment 1.				
NW Natural - "Siltronic MGP" Site	183	6.6 W	7700 NW Front	Dana Bayuk	Joint NW Natural/Siltronic Order (10/00) & Amendment #1 (7/06) to Pre-PH VCP Agr for RvFS (8/94)	RI	08/02/10	Stormwater	Ongoing	Evaluate MGP waste/contamination in shallow soils per MGP RI work plan and combine with Siltronic stormwater system data.	4th Quarter 2010	Pathway is complete	to be determined		Waiting on SCE to be completed									



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river								Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information					Project status			SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)					Pathway determination	Pathway priority level	Site priority level										
NW Natural - "Siltronic MGP" Site	183	6.6 W	7700 NW Front	Dana Bayuk	Joint NW Natural/Siltronic Order (10/00) & Amendment #1 (7/06) to Pre-PH VCP Agr for RUFs (8/94)	RI	08/02/10	Overwater Activities	N/A	N/A	N/A	N/A	none	High	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
NW Natural - "Siltronic MGP" Site	183	6.6 W	7700 NW Front	Dana Bayuk	Joint NW Natural/Siltronic Order (10/00) & Amendment #1 (7/06) to Pre-PH VCP Agr for RUFs (8/94)	RI	08/02/10	Other - Doane Creek	Ongoing	Investigate COI contributions to Doane Creek & City's OF-22C per Siltronic MGP Site RI work plan (Summer 2010)	TBD pending results of bank soil, stream sediment, and surface water sampling proposed in MGP RI	Pathway is complete	to be determined		Waiting on SCE to be completed									
Siltronic Corp. TCE Investigation	183	6.5 W	7200 NW Front	Dana Bayuk	VCP Order (2/04) & Joint NW Natural/Siltronic Order (10/00)	RI	08/02/10	Overland Transport/Sheet Flow	N/A	N/A, subsurface releases from UST system	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Siltronic Corp. TCE Investigation	183	6.5 W	7200 NW Front	Dana Bayuk	VCP Order (2/04) & Joint NW Natural/Siltronic Order (10/00)	RI	08/02/10	Bank Erosion	N/A	N/A, subsurface releases from UST system	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Siltronic Corp. TCE Investigation	183	6.5 W	7200 NW Front	Dana Bayuk	VCP Order (2/04) & Joint NW Natural/Siltronic Order (10/00)	RI	08/02/10	Groundwater	Completed	N/A, Siltronic moving forward with source control, SCM Evaluation (FFS) submitted 10/07	N/A, Siltronic submitted SCM Evaluation	Pathway is complete	N/A, Siltronic submitted SCM Evaluation		SCM Evaluation (FFS) complete (12/07), DEQ review complete (2/08)	Enhanced in-situ bioremediation (EIB) in source area of TCE release, hydraulic containment in coordination with NW Natural along shoreline	EPA comments communicated to Siltronic 5/08	Final EIB work plan received (10/08), approved by DEQ (12/08); EIB performance monitoring well network established (2/09), EIB injections complete (7/09)	Groundwater monitoring within and downgradient of source area (i.e., former UST system) to assess EIB performance and effectiveness is ongoing.			Contingency measures(hydraulic control/containment) may be implemented based on downgradient groundwater performance monitoring data and trends.		
Siltronic Corp. TCE Investigation	183	6.5 W	7200 NW Front	Dana Bayuk	VCP Order (2/04) & Joint NW Natural/Siltronic Order (10/00)	RI	08/02/10	Stormwater	Ongoing	Complete storm water and catch basin report per JSCS	4th Quarter 2010	Pathway is complete	to be determined		Waiting on SCE to be completed									
Siltronic Corp. TCE Investigation	183	6.5 W	7200 NW Front	Dana Bayuk	VCP Order (2/04) & Joint NW Natural/Siltronic Order (10/00)	RI	08/02/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Siltronic Corp. TCE Investigation	183	6.5 W	7200 NW Front	Dana Bayuk	VCP Order (2/04) & Joint NW Natural/Siltronic Order (10/00)	RI	08/02/10	Other - Sediment contamination (Area 2) effluents of northern facility outfall (Outfall 001)	N/A	N/A	N/A	N/A			N/A					Area 2 sediment contamination will be included in NW Natural/Siltronic in-water sediment action overseen by EPA. AOC for in-water work finalized 9/09.				
Willamette Cove	2066	6.8 E	Foot of N Edgewater	Ken Thiessen	PH Agr for RI/SCM (11/00)	RI	07/06/10	Overland Transport/Sheet Flow	Completed	None	Waiting on completion of riverbank work	Waiting on SCE WP to be completed	p Low	p Low	Waiting on SCE to be completed				Removal of contaminated soil completed June 2008	625 cubic yards				
Willamette Cove	2066	6.8 E	Foot of N Edgewater	Ken Thiessen	PH Agr for RI/SCM (11/00)	RI	07/06/10	Bank Erosion	Ongoing	Additional sampling planned Fourth quarter 2010	TBD	TBD	p Low		Waiting on SCE to be completed									
Willamette Cove	2066	6.8 E	Foot of N Edgewater	Ken Thiessen	PH Agr for RI/SCM (11/00)	RI	07/06/10	Groundwater	Ongoing	Additional sampling planned Fourth quarter 2010	TBD	TBD	p Low		Waiting on SCE to be completed									
Willamette Cove	2066	6.8 E	Foot of N Edgewater	Ken Thiessen	PH Agr for RI/SCM (11/00)	RI	07/06/10	Stormwater	N/A	No site-related stormwater outfalls	NA	Insignificant pathway; no actions recommended	none		NA	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Willamette Cove	2066	6.8 E	Foot of N Edgewater	Ken Thiessen	PH Agr for RI/SCM (11/00)	RI	07/06/10	Overwater Activities	N/A	N/A	N/A	No current source; likely historic sources	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	08/21/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p High	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	08/21/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	08/21/10	Groundwater (plume discharge to river)	Ongoing	SCE Report and Alternatives Analysis	SCE Report in revision - 9/2010	Pathway is complete	p High		Waiting on SCE to be completed	Interim measure pilot study ongoing.								
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	08/21/10	Groundwater (plume discharge to City Outfall 22B)	Ongoing	Phased dry weather flow investigation completed	Part of SCE 9/2010	Pathway is complete	p High		Waiting on SCE to be completed	Interim measures implemented	Interim SCMs to stormwater line to prevent gw infiltration, effectiveness monitoring ongoing		Lining of entire 22B system in progress, early measures not effective, expected to be complete 3rd quarter 2010					



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information				Project status																						
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operator and maintenance requirements		
												Pathway determination	Pathway priority level	Site priority level												
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	06/21/10	Stormwater	Ongoing	Complete SCE write up	Part of SCE 9/2010	Waiting on SCE to be completed	p Med	High	Waiting on SCE to be completed											
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	06/21/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	06/21/10	Other - historical drainage ditch	Ongoing	Complete remedial investigation	Part of SCE 9/2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed											
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	06/21/10	Other - current NPDES permitted discharge	Ongoing	Data collection for PH COI	Part of SCE 9/2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed											
McCormick & Baxter	74	7.0E	6900 N Edgewater Street	Scott Manzano	Superfund agreement with EPA	remedy implemented	03/09/06	Overland Transport/Sheet Flow	Completed			Pathway is complete	High	High	Complete		contaminated soil removal, sheet-pile barrier wall, sediment cap, riparian soil cap, upland soil cap, creosote extraction	all SCMs have been implemented		6,200 gallons of creosote recovered from groundwater, 33,000 tons of contaminated soil and debris removed, 23 acres of contaminated sediment capped, 6 acres of contaminated bank soil capped, 35 acres of contaminated upland soil capped		EPA reviewed and commented	periodic inspection and maintenance, effectiveness monitoring, site use restrictions			
McCormick & Baxter	74	7.0E	6900 N Edgewater Street	Scott Manzano	Superfund agreement with EPA	remedy implemented	03/09/06	Bank Erosion	Completed			Pathway is complete	High		Complete				EPA reviewed and commented							
McCormick & Baxter	74	7.0E	6900 N Edgewater Street	Scott Manzano	Superfund agreement with EPA	remedy implemented	03/09/06	Groundwater	Completed			Pathway is complete	High		Complete				EPA reviewed and commented							
McCormick & Baxter	74	7.0E	6900 N Edgewater Street	Scott Manzano	Superfund agreement with EPA	remedy implemented	03/09/06	Stormwater	Completed			Pathway is complete	High		Complete				EPA reviewed and commented							
McCormick & Baxter	74	7.0E	6900 N Edgewater Street	Scott Manzano	Superfund agreement with EPA	remedy implemented	03/09/06	Overwater Activities	Completed			Pathway is complete	High		Complete				EPA reviewed and commented							
McCormick & Baxter	74	7.0E	6900 N Edgewater Street	Scott Manzano	Superfund agreement with EPA	remedy implemented	03/09/06	Other	N/A			N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A				
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Groundwater (Chlorobenzene/DOF Plume)	Completed		Completed April 07	Pathway is complete	High	High	EPA May 07 Completed	Draft focused feasibility study (ffs) for proposed hydraulic containment wall/system submitted May 08, Response to EPA/DEQ comments received Sept. 2008.	1,800 foot top of bank slurry wall, groundwater pump and treat system recommended.	Submitted for EPA review February 24, 2009	Interim SCMs include AS/SVE system, initiated in-situ chem-ox treatment		Groundwater containment system in design scheduled to be operational Jan 2012					
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Groundwater (Hexavalent Chromium Plume)	Completed		Completed April 07	Pathway is complete	High		EPA May 07 Completed	Draft focused feasibility study (ffs) for proposed hydraulic containment wall/system submitted May 08, Response to EPA/DEQ comments received Sept. 2008.	1,800 foot top of bank slurry wall, groundwater pump and treat system recommended.	Submitted for EPA review February 24, 2009	Interim SCMs include in-situ calcium polysulfide treatment		Groundwater containment system in design scheduled to be operational Jan 2012					
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Groundwater (Perchlorate Plume)	Completed		Completed April 07	Pathway is complete	High		EPA May 07 Completed	Draft focused feasibility study (ffs) for proposed hydraulic containment wall/system submitted May 08, Response to EPA/DEQ comments received Sept. 2008.	1,800 foot top of bank slurry wall, groundwater pump and treat system recommended.	Submitted for EPA review February 24, 2009	Bench scale treatability study completed April 2008		Groundwater containment system in design scheduled to be operational Jan 2012					
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Groundwater (Loks 1, 2 and northern portion of Lot 3)	Ongoing	Rhone Poulenc SCE	4th Quarter 2010	Pathway is complete	p High													
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Overland Transport/Sheet Flow	Ongoing	Part of Stormwater FFS	DEQ currently reviewing	Waiting on SCE to be completed	to be determined		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Bank Erosion	Completed			River Bank soil contaminant levels exceed action levels	High		Anticipate integrating with EPA in-water action	Review of riverbank remedial alternatives in progress	Timing of SCM to be coordinated with EPA Early Action		None							
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Stormwater	Completed			Contaminants in stormwater exceed screening values (AWQC)	High			DEQ Water Quality Mutual Agreement and Order signed for new stormwater collection and treatment system		Interim SCMs include BMPs, surface soil removals and surface soil caps		Abandon existing system, update temporary caps to limit stormwater transport, construct new stormwater collection and treatment system by Jan 2012						
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Air Liquide	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Letter Agreement 1/09	XPA	06/21/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Air Liquide	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Letter Agreement 1/09	XPA	06/21/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Air Liquide	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Letter Agreement 1/09	XPA	06/21/10	Groundwater	Ongoing	TBD	TBD	Waiting on SCE to be completed	to be determined		Waiting on SCE completion											



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information				Project status																				
Site name	ECIS #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Air Liquide	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Letter Agreement 1/09	XPA	06/21/10	Stormwater	Ongoing	Stormwater Assessment	4th Qtr 2010	Waiting on SCE to be completed	p Med	p Med	Waiting on SCE completion									
Air Liquide	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Letter Agreement 1/09	XPA	06/21/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Air Liquide	3342	7.2 W	6529 NW Front Ave.	Dave Lacey	Letter Agreement 1/09	XPA	06/21/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Metro Central Transfer Station	1398	7.2 W	6161 NW 61 Ave	Dave Lacey	Letter Agreement 1/10	XPA	06/21/10	Groundwater	Ongoing	TBD	TBD	Waiting on SCE to be completed	to be determined	p Med	Waiting on SCE completion									
Metro Central Transfer Station	1398	7.2 W	6161 NW 61 Ave	Dave Lacey	Letter Agreement 1/10	XPA	06/21/10	Stormwater	Ongoing	Stormwater Assessment	4th Qtr 2010	Waiting on SCE to be completed	p Med		Waiting on SCE completion									
Metro Central Transfer Station	1398	7.2 W	6161 NW 61 Ave	Dave Lacey	Letter Agreement 1/10	XPA	06/21/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Metro Central Transfer Station	1398	7.2 W	6161 NW 61 Ave	Dave Lacey	Letter Agreement 1/10	XPA	06/21/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Schnitzer Investment Doane Lake	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Agreement negotiations ongoing	XPA	06/21/10	Overland Transport/Sheet Flow	Not Started	TBD	No current schedule.	N/A	to be determined	p Med	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Schnitzer Investment Doane Lake	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Agreement negotiations ongoing	XPA	06/21/10	Bank Erosion	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Schnitzer Investment Doane Lake	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Agreement negotiations ongoing	XPA	06/21/10	Groundwater	Not Started	TBD	No current schedule.	TBD	p Med		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Schnitzer Investment Doane Lake	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Agreement negotiations ongoing	XPA	06/21/10	Stormwater	Not Started	TBD	No current schedule.	TBD	p Med		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Schnitzer Investment Doane Lake	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Agreement negotiations ongoing	XPA	06/21/10	Overwater Activities	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Schnitzer Investment Doane Lake	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Agreement negotiations ongoing	XPA	06/21/10	Other	Not Started	TBD	No current schedule.	TBD	to be determined		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Schnitzer Investment Doane Lake	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Agreement negotiations ongoing	XPA	06/21/10	Other	Not Started	TBD	No current schedule.	TBD	to be determined		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
GS Roofing	117	7.5 W	6350 NW Front	Ken Thiessen	VCP - PH Agr	RI	07/06/10	Overland Transport/Sheet Flow	Ongoing	Finish characterization by First Quarter 2011	TBD	TBD	p Low	p Med	Waiting on SCE to be completed.									
GS Roofing	117	7.5 W	6350 NW Front	Ken Thiessen	VCP - PH Agr	RI	07/06/10	Bank Erosion	Ongoing	Finish characterization by First Quarter 2011	TBD	TBD	p Low		Waiting on SCE to be completed.									
GS Roofing	117	7.5 W	6350 NW Front	Ken Thiessen	VCP - PH Agr	RI	07/06/10	Groundwater	Ongoing	Finish characterization by First Quarter 2011	TBD	TBD	p Low		Waiting on SCE to be completed.									
GS Roofing	117	7.5 W	6350 NW Front	Ken Thiessen	VCP - PH Agr	RI	07/06/10	Stormwater	Ongoing	Follow up stormwater system characterization by First Quarter 2011	TBD	Complete	p Med		Waiting on SCE to be completed.									
GS Roofing	117	7.5 W	6350 NW Front	Ken Thiessen	VCP - PH Agr	RI	07/06/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
GS Roofing	117	7.5 W	6350 NW Front	Ken Thiessen	VCP - PH Agr	RI	07/06/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Triangle Park (N PDX Yard)	277	7.5 E	5828 N Van Houten	Mark Ader EPA	Federal PPA 2006	EE/CA	08/02/10	Overland Transport/Sheet Flow	Completed				Medium based on DEQ 2004	Medium	EPA reviewed & commented on DEQ's 2004 SCD	EPA EE/CA planned for 4th Quarter 2010								
Triangle Park (N PDX Yard)	277	7.5 E	5828 N Van Houten	Mark Ader EPA	Federal PPA 2006	EE/CA	08/02/10	Bank Erosion	Completed				Medium based on DEQ 2004		EPA reviewed & commented on DEQ's 2004 SCD	EPA EE/CA planned for 4th Quarter 2010								
Triangle Park (N PDX Yard)	277	7.5 E	5828 N Van Houten	Mark Ader EPA	Federal PPA 2006	EE/CA	08/02/10	Groundwater	Completed				TBD based on DEQ 2004		EPA reviewed & commented on DEQ's 2004 SCD	EPA EE/CA planned for 4th Quarter 2010								
Triangle Park (N PDX Yard)													Medium based on DEQ 2004		EPA reviewed & commented on DEQ's 2004 SCD	EPA EE/CA planned for 4th Quarter 2010								
Triangle Park (N PDX Yard)	277	7.5 E	5828 N Van Houten	Mark Ader EPA	Federal PPA 2006	EE/CA	08/02/10	Overwater Activities	Completed				none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Triangle Park (N PDX Yard)								Other - Petroleum pipeline enters at south end of site from beneath the river	Completed				Low based on DEQ 2004		EPA reviewed & commented on DEQ's 2004 SCD	EPA EE/CA planned for 4th Quarter 2010								
Triangle Park (N PDX Yard)	277	7.5 E	5828 N Van Houten	Mark Ader EPA	Federal PPA 2006	EE/CA	08/02/10	Other - Petroleum pipeline enters at south end of site from beneath the river	Completed				Low based on DEQ 2004		EPA reviewed & commented on DEQ's 2004 SCD	EPA EE/CA planned for 4th Quarter 2010								
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead: Chip Humphrey	EPA Consent Decree		03/15/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information					Project status																						
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements			
												Pathway determination	Pathway priority level	Site priority level													
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead, Chip Humphrey	EPA Consent Decree		03/15/06	Bank Erosion	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead, Chip Humphrey	EPA Consent Decree		03/15/06	Groundwater	Completed			Insignificant pathway, no actions recommended	Low		EPA issued groundwater NFA based upon risk assessment		No SCM needed						EPA lead				
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead, Chip Humphrey	EPA Consent Decree		03/15/06	Groundwater/ City Storm Sewer	Completed			Pathway has been eliminated	none		EPA lead												
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead, Chip Humphrey	EPA Consent Decree		03/15/06	Stormwater	Completed			Historically pathway existed. Current discharge insignificant pathway, no actions recommended	Low		EPA lead		1) Contaminated soil removal and containment (landfill); 2) Sediment removal; 3) RCRA waste containment; 4) Removed waste pond 5) O&M ongoing						EPA lead				
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead, Chip Humphrey	EPA Consent Decree		03/15/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead, Chip Humphrey	EPA Consent Decree		03/15/06	Other - Historic and Current NPDES permit	Completed			Historically pathway existed. Current discharge insignificant pathway, no actions recommended	Low		EPA lead		Removed waste pond (East Doane Lake); O&M ongoing						EPA lead				
Willbridge (Kinder Morgan, Chevron, Conoco Phillips)	1549	7.7 W	Front Ave & NW Doane	Mike Romero	Pre-PH Consent Order (3/94)	R/VFS	06/30/10	Overland Transport/Sheet Flow	Completed			Insignificant pathway, no actions recommended	Low	High	Submitted to EPA fall 2004; no comments		No SCM needed					N/A					
Willbridge (Kinder Morgan, Chevron, Conoco Phillips)	1549	7.7 W	Front Ave & NW Doane	Mike Romero	Pre-PH Consent Order (3/94)	R/VFS	06/30/10	Bank Erosion	Completed	Erodable Soils sampling conducted	Spring 2010	Insignificant pathway, no actions recommended	Low		Submitted to EPA fall 2004; no comments.							N/A					
Willbridge (Kinder Morgan, Chevron, Conoco Phillips)	1549	7.7 W	Front Ave & NW Doane	Mike Romero	Pre-PH Consent Order (3/94)	R/VFS	06/30/10	Groundwater	Ongoing	Chevron and Conoco conducting one GW SCE, Kinder Morgan conducting individual SCE	2nd qtr 2011 for Kinder Morgan, 4th qtr 2010 for Chevron/Conoco	GW suspected migration pathway	High		1st SCE submitted to EPA fall 2004; no comments. Waiting for revised GW SCE that includes deep groundwater and new site info to be completed	no alternatives evaluation needed	Product recovery & hydraulic containment for shallow GW (sheet pile wall)	Proposed SCM submitted to EPA fall 2004; no comments	hydraulic containment and treatment		containment system installed 2006,		Effectiveness monitoring and operation and maintenance on going				
Willbridge (Kinder Morgan, Chevron, Conoco Phillips)	1549	7.7 W	Front Ave & NW Doane	Mike Romero	Pre-PH Consent Order (3/94)	R/VFS	06/30/10	Stormwater	Ongoing	Stormwater characterization started fall 07, Chevron SCE complete	4th Quarter 2010	Waiting on SCE to be completed at KinderMorgan and Conoco, Chevron SCE under review	to be determined		Waiting on SCE to be completed at 3 facilities.		Leaking stormwater covenanyce system repaired to stop GW infiltration at Conoco and KM (Saltzman creek)		OF-22 repaired 8/09, Conoco and Ceheron site specific repairs, KM-Saltzman creek repairs		Repair stormwater system begun 11/07						
Willbridge (Kinder Morgan, Chevron, Conoco Phillips)	1549	7.7 W	Front Ave & NW Doane	Mike Romero	Pre-PH Consent Order (3/94)	R/VFS	06/30/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Willbridge (Kinder Morgan, Chevron, Conoco Phillips)	1549	7.7 W	Front Ave & NW Doane	Mike Romero	Pre-PH Consent Order (3/94)	R/VFS	06/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
McCall Oil	134	7.8 W	5550 NW Front	Jim Orr	PH Agr for R/VCSM (3/00)	RI	07/01/10	Overland Transport/Sheet Flow	Ongoing	Part of stormwater characterization	1st Qtr 2011	Waiting on SCE to be completed	p Low	p Med	Waiting on SCE to be completed	NA	NA	NA	NA	NA	NA	NA	NA	NA			
McCall Oil	134	7.8 W	5550 NW Front	Jim Orr	PH Agr for R/VCSM (3/00)	RI	07/01/10	Bank Erosion	Ongoing	Additional riverbank sampling	1st Qtr 2011	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed.	NA	NA				NA	NA	NA	NA			
McCall Oil	134	7.8 W	5550 NW Front	Jim Orr	PH Agr for R/VCSM (3/00)	RI	07/01/10	Groundwater	Ongoing	Additional groundwater data needed	1st Qtr 2011	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed.	NA	NA				NA	NA	NA	NA			
McCall Oil	134	7.8 W	5550 NW Front	Jim Orr	PH Agr for R/VCSM (3/00)	RI	07/01/10	Stormwater	Ongoing	Stormwater characterization and evaluation	1st Qtr 2011	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed.	NA	NA				NA	NA	NA	NA			



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site Information				Project status			SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements	
Site name	ECIS #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status					Date last modified (m-d-y)	Pathway determination	Pathway priority level											Site priority level
McCall Oil	134	7.8 W	5550 NW Front	Jim Orr	PH Agr for RVCSM (3/00)	RI	07/01/10	Overwater Activities	Ongoing	Pathway needs to be evaluated in SCE	1st Qtr 2011	Waiting on SCE to be completed	p Low		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
McCall Oil	134	7.8 W	5550 NW Front	Jim Orr	PH Agr for RVCSM (3/00)	RI	07/01/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Anderson Brothers Property	970	8 W	5275 & 5315 NW St. Helens Rd.	Bob Schwarz	ICP	NFA	12/10/09	Overland Transport/Sheet Flow	Completed	None	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Anderson Brothers Property	970	8 W	5275 & 5315 NW St. Helens Rd.	Bob Schwarz	ICP	NFA	12/10/09	Bank Erosion	Completed	None	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Anderson Brothers Property	970	8 W	5275 & 5315 NW St. Helens Rd.	Bob Schwarz	ICP	NFA	12/10/09	Groundwater	Completed	None	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Anderson Brothers Property	970	8 W	5275 & 5315 NW St. Helens Rd.	Bob Schwarz	ICP	NFA	12/10/09	Stormwater	Completed	None	NA	Complete	Low		December 2009	NA	NA	NA	NA	NA	NA	NA	NA	
Anderson Brothers Property	970	8 W	5275 & 5315 NW St. Helens Rd.	Bob Schwarz	ICP	NFA	12/10/09	Overwater Activities	Completed	None	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Anderson Brothers Property	970	8 W	5275 & 5315 NW St. Helens Rd.	Bob Schwarz	ICP	NFA	12/10/09	Other	Completed	None	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Chevron Asphalt	1281	8.0 W	5501 NW Front	Mark Pugh	PH Letter Agr for SCE (6/06)	O&M	05/25/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Chevron Asphalt	1281	8.0 W	5501 NW Front	Mark Pugh	PH Letter Agr for SCE (6/06)	O&M	05/25/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Chevron Asphalt	1281	8.0 W	5501 NW Front	Mark Pugh	PH Letter Agr for SCE (6/06)	O&M	05/25/10	Groundwater	Completed	N/A	N/A	Insignificant pathway; no actions recommended	Low		EPA has reviewed and commented on SCD	No measures needed	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Chevron Asphalt	1281	8.0 W	5501 NW Front	Mark Pugh	PH Letter Agr for SCE (6/06)	O&M	05/25/10	Stormwater	Completed	N/A	N/A	Pathway is complete	Low		EPA has reviewed and commented on SCD	Completed;	in-line sediment removal; enhanced BMPs	Completed and ongoing Source control measures	BMPs such as catch basin inserts, inspection and catch	approximately 1 ton of catch basin and in-line solids removed to	Additional cleanout of line segment completed in August 2009.	August 2009; ongoing	EPA has reviewed and commented on	BMPs as documented in revised SWPCP
Chevron Asphalt	1281	8.0 W	5501 NW Front	Mark Pugh	PH Letter Agr for SCE (6/06)	O&M	05/25/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Chevron Asphalt	1281	8.0 W	5501 NW Front	Mark Pugh	PH Letter Agr for SCE (6/06)	O&M	05/25/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Willbridge Railway	3395	8.0 W	5814 NW Doane Ave.	Shawn Rapp	Letter Agr for XPA	XPA	07/27/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Willbridge Railway	3395	8.0 W	5814 NW Doane Ave.	Shawn Rapp	Letter Agr for XPA	XPA	07/27/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Willbridge Railway	3395	8.0 W	5814 NW Doane Ave.	Shawn Rapp	Letter Agr for XPA	XPA	07/27/10	Groundwater	Ongoing	None	2nd Qtr 2011	No known current sources (spills will be reported to OERS)	p Low		Waiting on SCE completion	No measures needed	N/A							
Willbridge Railway	3395	8.0 W	5814 NW Doane Ave.	Shawn Rapp	Letter Agr for XPA	XPA	07/27/10	Stormwater	Ongoing	Working with neighboring sites to determine pipe locations, flow, ownership and conditions	2nd Qtr 2011	Waiting on SCE to be completed	p Low		Waiting on SCE completion		Pending SCE completion. Site piping receiving contaminants from city streets							
Willbridge Railway	3395	8.0 W	5814 NW Doane Ave.	Shawn Rapp	Letter Agr for XPA	XPA	07/27/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Willbridge Railway	3395	8.0 W	5814 NW Doane Ave.	Shawn Rapp	Letter Agr for XPA	XPA	07/27/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Glacier Northwest Inc.	2378	8.1 W	5034 NW Front Ave.	Mike Romero	Part of Front Ave LP site, see ESCI #1239			Overland Transport/Sheet Flow																
Glacier Northwest Inc.	2378	8.1 W	5034 NW Front Ave.	Mike Romero				Bank Erosion																
Glacier Northwest Inc.	2378	8.1 W	5034 NW Front Ave.	Mike Romero				Groundwater																
Glacier Northwest Inc.	2378	8.1 W	5034 NW Front Ave.	Mike Romero				Stormwater																
Glacier Northwest Inc.	2378	8.1 W	5034 NW Front Ave.	Mike Romero				Overwater Activities																
Glacier Northwest Inc.	2378	8.1 W	5034 NW Front Ave.	Mike Romero				Other																
Front Ave LP	1239	8.2 W	4950, 5034 & 5200 NW Front	Mike Romero	VCP Letter Agr for PA (1/02)	RI	06/30/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	NA	NA	NA	NA	NA	NA	N/A	N/A	N/A	
Front Ave LP	1239	8.2 W	4950, 5034 & 5200 NW Front	Mike Romero	VCP Letter Agr for PA (1/02)	RI	06/30/10	Bank Erosion	Ongoing	Conducting XPA and SCE	4thQtr 2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed.									
Front Ave LP	1239	8.2 W	4950, 5034 & 5200 NW Front	Mike Romero	VCP Letter Agr for PA (1/02)	RI	06/30/10	Groundwater	Ongoing	Conducting XPA and SCE	4th Qtr 2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed.									
Front Ave LP	1239	8.2 W	4950, 5034 & 5200 NW Front	Mike Romero	VCP Letter Agr for PA (1/02)	RI	06/30/10	Stormwater	Ongoing	Conducting XPA, additional sampling needed for SCE completion	4th Qtr 2010	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed.									
Front Ave LP	1239	8.2 W	4950, 5034 & 5200 NW Front	Mike Romero	VCP Letter Agr for PA (1/02)	RI	06/30/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	



Table 1: DEQ Milestone Report  
Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site Information					Project status																			
Site name	ECIS #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Front Ave LP	1239	8.2 W	4950, 5034 & 5200 NW Front	Mike Romero	VCP Letter Agr for PA (1/02)	RI	06/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
US Navy Reserve	5109	8.2 W	6735 North Basin Avenue	Jim Orr	Agreement Not Established	RVSCE	07/29/10	Overland Transport/Sheet Flow	Not Started	Not Started	Unknown Waiting for Navy Funding	Unknown	p Med	p Med	Waiting on SCE to be completed.									
US Navy Reserve	5109	8.2 W	6735 North Basin Avenue	Jim Orr	Agreement Not Established	RVSCE	07/29/10	Bank Erosion	Not Started	Not Started	Unknown Waiting for Navy Funding	Unknown	p Med		Waiting on SCE to be completed.									
US Navy Reserve	5109	8.2 E	6735 North Basin Avenue	Jim Orr	Agreement Not Established	RVSCE	07/29/10	Groundwater	Not Started	Not Started	Unknown Waiting for Navy Funding	Unknown	p Med		Waiting on SCE to be completed.									
US Navy Reserve	5109	8.2 E	6735 North Basin Avenue	Jim Orr	Agreement Not Established	RVSCE	07/29/10	Stormwater	Not Started	Not Started	Unknown Waiting for Navy Funding	Unknown	p Med		Waiting on SCE to be completed.									
US Navy Reserve	5109	8.2 E	6735 North Basin Avenue	Jim Orr	Agreement Not Established	RVSCE	07/29/10	Overwater Activities	Not Started	Not Started	Unknown Waiting for Navy Funding	Unknown	p Med		Waiting on SCE to be completed.									
US Navy Reserve	5109	8.2 E	6735 North Basin Avenue	Jim Orr	Agreement Not Established	RVSCE	07/29/10	Other	Not Started	Not Started	Unknown Waiting for Navy Funding	Unknown	p Med		Waiting on SCE to be completed.									
USCG	1338	8.2 E	6767 N Basin Ave.	Shawn Rapp	VCP Letter Agr (2/04)	RI	07/01/10	Overland Transport/Sheet Flow	Ongoing		4th Quarter 2010	Insignificant pathway, no actions recommended	p Low	p Med	Waiting on SCE to be completed.									
USCG	1338	8.2 E	6767 N Basin Ave.	Shawn Rapp	VCP Letter Agr (2/04)	RI	07/01/10	Bank Erosion	Ongoing		4th Quarter 2010	Insignificant pathway, no actions recommended	p Low		Waiting on SCE to be completed.									
USCG	1338	8.2 E	6767 N Basin Ave.	Shawn Rapp	VCP Letter Agr (2/04)	RI	07/01/10	Groundwater	Ongoing		4th Quarter 2010	Insignificant pathway, no actions recommended	p Low		Waiting on SCE to be completed.									
USCG	1338	8.2 E	6767 N Basin Ave.	Shawn Rapp	VCP Letter Agr (2/04)	RI	07/01/10	Stormwater	Ongoing	Sampling stormwater system	4th Quarter 2010	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed.									
USCG	1338	8.2 E	6767 N Basin Ave.	Shawn Rapp	VCP Letter Agr (2/04)	RI	07/01/10	Overwater Activities	Ongoing		4th Quarter 2010	No known current sources (spills will be reported to OERS)	Low		Waiting on SCE to be completed.									
USCG	1338	8.2 E	6767 N Basin Ave.	Shawn Rapp	VCP Letter Agr (2/04)	RI	07/01/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Kittridge	2442	8.3 W	4959 NW Front	Matt McClincy	PH Letter Agr for XPA (9/00)	NFA	03/13/06	Overland Transport/Sheet Flow	Completed			Insignificant pathway, no actions recommended	Low	Low	EPA reviewed and commented 8/2002		No SCM needed							
Kittridge	2442	8.3 W	4959 NW Front	Matt McClincy	PH Letter Agr for XPA (9/00)	NFA	03/13/06	Bank Erosion	N/A			N/A	none		EPA reviewed and commented 8/2002		No SCM needed							
Kittridge	2442	8.3 W	4959 NW Front	Matt McClincy	PH Letter Agr for XPA (9/00)	NFA	03/13/06	Groundwater	Completed			Insignificant pathway, no actions recommended	Low		EPA reviewed and commented 8/2002		No SCM needed							
Kittridge	2442	8.3 W	4959 NW Front	Matt McClincy	PH Letter Agr for XPA (9/00)	NFA	03/13/06	Stormwater	Completed			Insignificant pathway	Low		EPA reviewed and commented 8/2002		No SCM needed							
Kittridge	2442	8.3 W	4959 NW Front	Matt McClincy	PH Letter Agr for XPA (9/00)	NFA	03/13/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Kittridge	2442	8.3 W	4959 NW Front	Matt McClincy	PH Letter Agr for XPA (9/00)	NFA	03/13/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fred Devine	2365	8.3 E	6211 N Ensign	Karen Tamow	VCP Letter Agreement 11/06	XPA	07/27/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	No known current sources (spills will be reported to OERS)	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fred Devine	2365	8.3 E	6211 N Ensign	Karen Tamow	VCP Letter Agreement 11/06	XPA	07/27/10	Bank Erosion	N/A	N/A	No current schedule.	No known current sources (spills will be reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fred Devine	2365	8.3 E	6211 N Ensign	Karen Tamow	VCP Letter Agreement 11/06	XPA	07/27/10	Groundwater	N/A	N/A	No current schedule.	No known current sources (spills will be reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fred Devine	2365	8.3 E	6211 N Ensign	Karen Tamow	VCP Letter Agreement 11/06	XPA	07/27/10	Stormwater	Ongoing	Complete stormwater system characterization	4th Qtr 2010	to be determined	p Low		Waiting on SCE to be completed.				BMPs such as catch basin inserts, inspection and catch basin cleanout on periodic basis					
Fred Devine	2365	8.3 E	6211 N Ensign	Karen Tamow	VCP Letter Agreement 11/06	XPA	07/27/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fred Devine	2365	8.3 E	6211 N Ensign	Karen Tamow	VCP Letter Agreement 11/06	XPA	07/27/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Freightliner Truck Plant	2366	8.3 E	6936 N Fathom	Mike Romero	PH Agr for RVSCM (12/02)	RI	06/30/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site Information					Project status			SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)					Pathway determination	Pathway priority level	Site priority level										
Freightliner Truck Plant	2366	8.3 E	6936 N Fathom	Mike Romero	PH Agr for RVSCM (12/02)	RI	06/30/10	Bank Erosion	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Freightliner Truck Plant	2366	8.3 E	6936 N Fathom	Mike Romero	PH Agr for RVSCM (12/02)	RI	06/30/10	Groundwater	Ongoing	determine nature and extent of VOC plume	4th Qtr 2010	Waiting on SCE/RI report to be completed	p Low		Waiting on SCE/RI to be completed.									
Freightliner Truck Plant	2366	8.3 E	6936 N Fathom	Mike Romero	PH Agr for RVSCM (12/02)	RI	06/30/10	Stormwater	Ongoing	SW evaluation started 07'	1st Qtr 2011	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed.		RP voluntarily applying SW engineering controls on Ensign Street Outfall; coating metal roof; stormwater system sediment cleanout 06-07' prior to completing screening							
Freightliner Truck Plant	2366	8.3 E	6936 N Fathom	Mike Romero	PH Agr for RVSCM (12/02)	RI	06/30/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Freightliner Truck Plant	2366	8.3 E	6936 N Fathom	Mike Romero	PH Agr for RVSCM (12/02)	RI	06/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Lakeside Industries	2372	8.4 W	4850 NW Front	Jim Orr	PH Letter Agr for XPA (3/02)	XPA	07/11/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Lakeside Industries	2372	8.4 W	4850 NW Front	Jim Orr	PH Letter Agr for XPA (3/02)	XPA	07/01/10	Bank Erosion	Ongoing	Prepare SCE report	To be determined	Insignificant pathway; no actions recommended	p Low		Waiting on SCE completion									
Lakeside Industries	2372	8.4 W	4850 NW Front	Jim Orr	PH Letter Agr for XPA (3/02)	XPA	07/01/10	Groundwater	Ongoing	Prepare SCE report	To be determined	Waiting on SCE to be completed	p Low		Waiting on SCE completion		UIC closures in 2003							
Lakeside Industries	2372	8.4 W	4850 NW Front	Jim Orr	PH Letter Agr for XPA (3/02)	XPA	07/01/10	Stormwater	Ongoing	Initiate stormwater evaluation	To be determined	Waiting on SCE to be completed	to be determined		Waiting on SCE completion		Interim SCM: stormwater UICs							
Lakeside Industries	2372	8.4 W	4850 NW Front	Jim Orr	PH Letter Agr for XPA (3/02)	XPA	07/01/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Lakeside Industries	2372	8.4 W	4850 NW Front	Jim Orr	PH Letter Agr for XPA (3/02)	XPA	07/01/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Lakeside Industries	2372	8.4 W	4850 NW Front	Jim Orr	PH Letter Agr for XPA (3/02)	XPA	07/01/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Shaver Transportation	2377	8.4 W	4900 NW Front	Mark Pugh	PH Letter Agr for XPA (3/01)	NFA	03/03/06	Overland Transport/Sheet Flow	Completed			Insignificant pathway; no actions recommended	Low	Low	EPA reviewed and commented, 8/2002		No SCM needed							
Shaver Transportation	2377	8.4 W	4900 NW Front	Mark Pugh	PH Letter Agr for XPA (3/01)	NFA	03/03/06	Bank Erosion	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented, 8/2002		No SCM needed							
Shaver Transportation	2377	8.4 W	4900 NW Front	Mark Pugh	PH Letter Agr for XPA (3/01)	NFA	03/03/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented, 8/2002		No SCM needed							
Shaver Transportation	2377	8.4 W	4900 NW Front	Mark Pugh	PH Letter Agr for XPA (3/01)	NFA	03/03/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented, 8/2002		No SCM needed							
Shaver Transportation	2377	8.4 W	4900 NW Front	Mark Pugh	PH Letter Agr for XPA (3/01)	NFA	03/03/06	Overwater Activities	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented, 8/2002		No SCM needed							
Shaver Transportation	2377	8.4 W	4900 NW Front	Mark Pugh	PH Letter Agr for XPA (3/01)	NFA	03/03/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Portland Shipyard (Vigor Industrial Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	XPA	6/21/2010	Overland Transport/Sheet Flow	To be evaluated by Port of Portland.	N/A	N/A	N/A	N/A	p Med	N/A									
Portland Shipyard (Vigor Industrial Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	XPA	6/21/2010	Bank Erosion	To be evaluated by Port of Portland.	N/A	N/A	N/A	N/A		N/A									
Portland Shipyard (Vigor Industrial Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	XPA	6/21/2010	Groundwater	To be evaluated by Port of Portland.	N/A	N/A	N/A	N/A		N/A									
Portland Shipyard (Vigor Industrial Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	XPA	6/21/2010	Stormwater	Ongoing	Draft SCE in review	4th Qtr 2010	Complete	p Med		Waiting on SCE to be completed.									
Portland Shipyard (Vigor Industrial Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	XPA	6/21/2010	Overwater Activities	Ongoing	Draft SCE Submitted 4/10 in review	4th Qtr 2010	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed.									
Portland Shipyard (Vigor Industrial Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	XPA	6/21/2010	Other	N/A	N/A	N/A	N/A	N/A		N/A									



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information					Project status																					
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements		
												Pathway determination	Pathway priority level	Site priority level												
Portland Shipyard (Port of Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	RI	12/21/09	Overland Transport/Sheet Flow	Ongoing	OU-1 SCE in prepartaion, OU-2 SCE draft submitted 4/10, OU-3 SCE draft submitted 4/10	4th Qtr 2010	Waiting on SCE to be completed	p Med	p Med	Waiting on SCE to be completed											
Portland Shipyard (Port of Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	RI	12/21/09	Bank Erosion	Ongoing	OU-1 SCE in prepartaion, OU-2 SCE draft submitted 4/10, OU-3 SCE draft submitted 4/10	4th Qtr 2010	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed											
Portland Shipyard (Port of Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	RI	12/21/09	Groundwater	Ongoing	OU-1 SCE in prepartaion, OU-2 SCE draft submitted 4/10, OU-3 SCE draft submitted 4/10	4th Qtr 2010	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed											
Portland Shipyard (Port of Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	RI	12/21/09	Stormwater	Ongoing	OU-2 SCE draft submitted 4/10, OU-3 SCE draft submitted on 4/10	4th Qtr 2010	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed											
Portland Shipyard (Port of Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	RI	12/21/09	Overwater Activities	Ongoing	N/A	N/A	N/A	N/A		N/A											
Mt Hood Chemicals	81	8.5 W	4444 NW Yeon	Jim Orr	Agreement for Stormwater Assessment & Source Control	R/SCE	07/29/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Mt Hood Chemicals	81	8.5W	4444 NW Yeon	Jim Orr	Agreement for Stormwater Assessment & Source Control	R/SCE	07/29/10	Bank Erosion	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Mt Hood Chemicals	81	8.5W	4444 NW Yeon	Jim Orr	Agreement for Stormwater Assessment & Source Control	R/SCE	07/29/10	Groundwater	Ongoing	Compliance Monitoring of groundwater and sub slab vapors. Treatment of groundwater by Hydrogen Release Compound and Vapor extraction	4th Qtr 2011	Waiting on SCE to be completed	p Low	p Low	Waiting on SCE to be completed		Operating insitu groundwater VOC treatment HRC and vapor extraction system		Operating insitu groundwater VOC treatment HRC and vapor extraction system December 2010		SCM Complete	December 2010	Schedule for completing final evaluation report: December 2010	periodic inspection and maintenance		
Mt Hood Chemicals	81	8.5W	4444 NW Yeon	Jim Orr	Agreement for Stormwater Assessment & Source Control	R/SCE	07/29/10	Stormwater	Ongoing	SCE Work Plan and implementation	4th Qtr 2011	Waiting on SCE to be completed	p Low	p Low	Waiting on SCE to be completed											
Mt Hood Chemicals	81	8.5W	4444 NW Yeon	Jim Orr	Agreement for Stormwater Assessment & Source Control	R/SCE	07/29/10	Overwater Activities	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Mt Hood Chemicals	81	8.5W	4444 NW Yeon	Jim Orr	Agreement for Stormwater Assessment & Source Control	R/SCE	07/29/10	Other	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
PGE Forest Park	2406	8.5 W	4400 Block Street	Karen Tamow	1999 ICP Agreement	NFA	07/27/10	Overland Transport/Sheet Flow	Completed	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
PGE Forest Park	2406	8.5 W	4400 Block Street	Karen Tamow	1999 ICP Agreement	NFA	07/27/10	Bank Erosion	Completed	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
PGE Forest Park	2406	8.5 W	4400 Block Street	Karen Tamow	1999 ICP Agreement	NFA	07/27/10	Groundwater	Completed	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
PGE Forest Park	2406	8.5 W	4400 Block Street	Karen Tamow	PPA	SCE	07/27/10	Stormwater	Ongoing	None		Complete	Low		SCD document needs to be prepared by DEQ schedule TBD	PPA with City of Portland requires ongoing erosion control pending site development										
PGE Forest Park	2406	8.5 W	4400 Block Street	Karen Tamow	1999 ICP Agreement	N/A	07/27/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
PGE Forest Park	2406	8.5 W	4400 Block Street	Karen Tamow	1999 ICP Agreement	N/A	07/27/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
PGE Forest Park	2406	8.5 W	4400 Block Street	Karen Tamow	1999 ICP Agreement	N/A	07/27/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	03/06/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Medium	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	03/06/06	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	03/06/06	Groundwater	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	08/02/10	Stormwater	Completed			Pathway is complete	Medium		EPA reviewed and commented on preliminary SCD, 6/2004	alternatives evaluation completed, submitted to EPA 9/2005	stormwater catch basin in-line cleanout, stormwater BMPs, monitoring	SCM SCD finalized 11/2005, EPA commented	stormwater catch basin in-line cleanout, stormwater BMPs, monitoring	New data resulted in DEQ reopening project and reviewing the adequacy of the 2005 source control action. Re-evaluate stormwater solids fall 2010		EPA reviewed and commented 11/2005				
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	03/06/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	03/06/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	03/06/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Texasco Product Pipeline	2117	8.7 W	4500 Block Front Ave.	Matt McClincy	PH Agr for R/USCM (6/00)	RI	08/09/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Texasco Product	2117	8.7 W	4500 Block Front Ave.	Matt McClincy	PH Agr for R/USCM (6/00)	RI	08/09/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Texasco Product Pipeline	2117	8.7 W	4500 Block Front Ave.	Matt McClincy	PH Agr for R/USCM (6/00)	RI	08/09/10	Groundwater	Ongoing	Review of Guilds Lake Rail Yard data and Gunderson data	4th quarter 2010	Waiting on SCE to be completed	p Low		Waiting for SCE to be completed.											



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information					Project status																			
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Texaco Product	2117	8.7 W	4500 Block Front Ave.	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Stormwater	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Texaco Product	2117	8.7 W	4500 Block Front Ave.	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Texaco Product Pipeline	2117	8.7 W	4500 Block Front Ave.	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Container Recovery	4015	8.8 W	3900 NW Yeon	Karen Tamow	Pre-PH VCP Letter Agr for RVFS	conditional NFA 2004	11/04/09	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Container Recovery	4015	8.8 W	3900 NW Yeon	Karen Tamow	Pre-PH VCP Letter Agr for RVFS	conditional NFA 2004	11/04/09	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Container Recovery	4015	8.8 W	3900 NW Yeon	Karen Tamow	Pre-PH VCP Letter Agr for RVFS	conditional NFA 2004	11/04/09	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		N/A		No SCM needed							
Container Recovery	4015	8.8 W	3900 NW Yeon	Karen Tamow	None	conditional NFA 2004	11/04/09	Stormwater	Deferred	Stormwater characterization	No current schedule	Waiting on SCE to be completed	to be determined		Waiting on SCE completion									
Container Recovery	4015	8.8 W	3900 NW Yeon	Karen Tamow	Pre-PH VCP Letter Agr for RVFS	conditional NFA 2004	11/04/09	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Container Recovery	4015	8.8 W	3900 NW Yeon	Karen Tamow	Pre-PH VCP Letter Agr for RVFS	conditional NFA 2004	11/04/09	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Christensen Oil	2426	8.9 W	3821 NW St Helens	Shawn Rapp	VCP Letter Agr for PA (8/00)	XPA	07/27/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Christensen Oil	2426	8.9 W	3821 NW St Helens	Shawn Rapp	VCP Letter Agr for PA (8/00)	XPA	07/27/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Christensen Oil	2426	8.9 W	3821 NW St Helens	Shawn Rapp	VCP Letter Agr for PA (8/00)	XPA	07/27/10	Groundwater	Ongoing	Part of Stormwater Assessment	3rd Qtr 2011	to be determined	to be determined		Waiting on SCE to be completed;		Product recovery from groundwater - dual phase extraction							
Christensen Oil	2426	8.9 W	3821 NW St Helens	Shawn Rapp	VCP Letter Agr for PA (8/00)	XPA	07/27/10	Stormwater	Ongoing	Storm water sampling per JSCS and evaluation of groundwater preferential flow to storm sewer	3rd Qtr 2011	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed;	N/A	Storm water BMPs and filtering catch basin sediment	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Christensen Oil	2426	8.9 W	3821 NW St Helens	Shawn Rapp	VCP Letter Agr for PA (8/00)	XPA	07/27/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Christensen Oil	2426	8.9 W	3821 NW St Helens	Shawn Rapp	VCP Letter Agr for PA (8/00)	XPA	07/27/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Texaco Terminal	169	8.9 W	3800 NW St Helens	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Texaco Terminal	169	8.9 W	3800 NW St Helens	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Texaco Terminal	169	8.9 W	3800 NW St Helens	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Groundwater	Ongoing	2nd Quarter 2011	2nd Quarter 2011	Waiting on SCE to be completed	p Low		Waiting for SCE to be completed.									
Texaco Terminal	169	8.9 W	3800 NW St Helens	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Stormwater	Ongoing	Evaluating groundwater infiltration to storm sewer system	2nd Quarter 2011	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed									
Texaco Terminal	169	8.9 W	3800 NW St Helens	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Texaco Terminal	169	8.9 W	3800 NW St Helens	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Vanwater and Rogers (Univar)	330	9 W	3950 NW Yeon Ave	EPA lead; Holly Arrigoni	RCRA Corrective Action Order	Corrective Measures Implementation	08/05/10	Overland Transport/Sheet Flow	N/A	NA	NA	NA	None		N/A									
Vanwater and Rogers (Univar)	330	9 W	3950 NW Yeon Ave	EPA lead; Holly Arrigoni	RCRA Corrective Action Order	Corrective Measures Implementation	08/05/10	Bank Erosion	N/A	NA	NA	NA	None		N/A									
Vanwater and Rogers (Univar)	330	9 W	3950 NW Yeon Ave	EPA lead; Holly Arrigoni	RCRA Corrective Action Order	Corrective Measures Implementation	08/05/10	Groundwater	Completed			Groundwater under control			NA	Corrective Measures Study Completed 4/21/06	Soil Vapor Extraction and Groundwater Pump and Treat	Completed	Soil Vapor Extraction and Groundwater Pump and Treat	488,000 lbs	Optimization of SVE and Groundwater Extraction Systems/2008 through 2010		EPA notes that the discovery of NAPL warrants a re-evaluation to the remedy - schedule for this is in development	Ongoing maintenance of SVE wells, extraction wells and treatment system
Vanwater and Rogers (Univar)	330	9 W	3950 NW Yeon Ave	EPA lead; Holly Arrigoni	RCRA Corrective Action Order	Corrective Measures Implementation	08/05/10	Stormwater	Ongoing	Stormwater Pathway Evaluation	1st Quarter 2011	Waiting on SCE to be completed			NA	Planned for 2nd Quarter 2011								



Table 1: DEQ Milestone Report  
Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information					Project status																			
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Vanwater and Rogers (Univar)	330	9 W	3950 NW Yeon Ave	EPA lead; Holly Arrigoni	RCRA Corrective Action Order	Corrective Measures Implement ation	08/05/10	Overwater Activities	N/A	NA	NA	NA	None		NA									
Vanwater and Rogers (Univar)	330	9 W	3950 NW Yeon Ave	EPA lead; Holly Arrigoni	RCRA Corrective Action Order	Corrective Measures Implement ation	08/05/10	Other																
Gulds Lake RR Yard	100	9.0 W	3500 NW Yeon	Jim Orr	PH Agr for RI/SCM (12/02)	RI	07/30/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Gulds Lake RR Yard	100	9.0 W	3500 NW Yeon	Jim Orr	PH Agr for RI/SCM (12/02)	RI	07/30/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Gulds Lake RR Yard	100	9.0 W	3500 NW Yeon	Jim Orr	PH Agr for RI/SCM (12/02)	RI	07/30/10	Groundwater	Ongoing	GW Investigation ongoing	3rd Qtr 2011	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed									
Gulds Lake RR Yard	100	9.0 W	3500 NW Yeon	Jim Orr	PH Agr for RI/SCM (12/02)	RI	07/30/10	Stormwater	Ongoing	SW Investigation ongoing	3rd Qtr 2011	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed									
Gulds Lake RR Yard	100	9.0 W	3500 NW Yeon	Jim Orr	PH Agr for RI/SCM (12/02)	RI	07/30/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Gulds Lake RR Yard	100	9.0 W	3500 NW Yeon	Jim Orr	PH Agr for RI/SCM (12/02)	RI	07/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Overland Transport/Sheet Flow - Area 1	N/A	N/A, entirely paved and/or developed	N/A	N/A	none	High	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Overland Transport/Sheet Flow - Area 2	Ongoing	DEQ review of Focused Area 2 RI report & source control screening	TBD pending DEQ's review of Focused Area 2 RI report	Pathway is complete	p High		Waiting on SCE to be completed.									
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Overland Transport/Sheet Flow - Area 3	Ongoing	DEQ review of Focused Area 3 RI report & source control screening	TBD pending DEQ's review of Area 3 RI report	Pathway is complete	p High		Waiting on SCE completion									
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Bank Erosion - Area 1	Ongoing	Survey of erodible soils, follow up sampling	1st Quarter 2011	Waiting on SCE to be completed	p Low		Waiting on SCE completion									
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Bank Erosion - Area 2	Ongoing	Bank characterization needs to be completed.	1st Quarter 2011	Pathway is complete	High		2 FFS's drafted and rejected by DEQ for lack of data, sampling work plans and FFS revisions pending			Final SCMs TBD. Interim SCMs being considered: excavation of soil/blastsand grit, engineered sediments/grit traps, selected area revegetation, and additional operations reviews & improvements.		Interim SCM currently includes shrouding work areas during barge welding & sandblasting.				
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Bank Erosion - Area 3	Ongoing	Bank characterization needs to be completed.	1st Quarter 2011	Pathway is complete	High		Gunderson working on Area 3 FFS revisions based on Area 2 FFS comments.			Final SCMs TBD. Interim SCMs being considered include soil excavation, selected area revegetation, and engineered bank stabilization.						
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Overwater Activities - Area 3	N/A	N/A	N/A	No known current sources (spills will be reported to CERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Groundwater - Area 1	Ongoing	Complete site wide groundwater screening to update sampling program	1st Qtr 2011	Groundwater is a complete pathway, VOC plume migrating to/under river.	p Med		EPA comments received 5/03	Alternatives evaluation completed, EPA comments received 5/2003		Hydraulic containment and source removal using air.	SCD submitted to EPA 2/2003, EPA comments received 5/2003	P&T and AS/SVE systems installed and operating	~40 lbs. of HVOCs removed as of 7/07	Conduct SCMs effectiveness evaluation(s). Schedule TBD.		Quarterly performance monitoring and reporting
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Groundwater - Area 2	Ongoing	RI in review, also see comment for Area 1	1st Qtr 2011	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed.									



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information				Project status																				
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RIFS (1994)	RI	08/05/10	Groundwater - Area 3	Ongoing	RI in review, also see comment for Area 1	1st Qtr 2011	Pathway is complete	p Mid	p Low	Waiting on SCE to be completed.									
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RIFS (1994)	RI	08/05/10	Stormwater - Area 1	Ongoing	Review stormwater sampling plan (10/08) and catch basin sediment sampling report (01/08)	2nd Quarter 2011	Waiting on SCE to be completed	p Mid		Waiting on SCE to be completed.		Interim SCMs being evaluated		Current BMPs include catch basin filter inserts & annual clean-out of catch basins					
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RIFS (1994)	RI	08/05/10	Stormwater - Area 2	Ongoing	Upgrade SW system around launchways - piping and treatment	2nd Quarter 2011	Pathway is complete	p High		Waiting on SCE to be completed.		Interim SCMs in design include, legacy sediment piping cleanouts		Current BMPs include catch basin filter inserts, annual clean-out of catch					
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RIFS (1994)	RI	08/05/10	Stormwater - Area 3	Completed		2nd Quarter 2011	Pathway is complete	High			TBD pending DEQ's review of RI report and 2008/2009 storm water system sampling reports	Final SCMs TBD & Interim SCMs being considered include		Current BMPs include catch basin filter inserts, annual clean-out of catch					
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RIFS (1994)	RI	08/05/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Freightliner (Parts Mfg Plant)	115	9.2 E	5400 N Basin	Mike Romero	PH Agr for R/SCM (12/02)	RI	06/30/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Freightliner (Parts Mfg Plant)	115	9.2 E	5400 N Basin	Mike Romero	PH Agr for R/SCM (12/02)	RI	06/30/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Freightliner (Parts Mfg Plant)	115	9.2 E	5400 N Basin	Mike Romero	PH Agr for R/SCM (12/02)	RI	06/30/10	Groundwater	Ongoing	Review draft Groundwater SCE	1st Qtr 2011	to be determined	p Low											
Freightliner (Parts Mfg Plant)	115	9.2 E	5400 N Basin	Mike Romero	PH Agr for R/SCM (12/02)	RI	06/30/10	Stormwater	Ongoing	Additional stormwater sampling needed	1st Qtr 2011	Waiting on SCE to be completed	to be determined				RP voluntary cleanout of stormwater system prior to completing screening							
Freightliner (Parts Mfg Plant)	115	9.2 E	5400 N Basin	Mike Romero	PH Agr for R/SCM (12/02)	RI	06/30/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Freightliner (Parts Mfg Plant)	115	9.2 E	5400 N Basin	Mike Romero	PH Agr for R/SCM (12/02)	RI	06/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Container Management	4784	9.3W	3000 NW St Helens Rd	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	N/A	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Container Management	4784	9.3W	3000 NW St Helens Rd	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Bank Erosion	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Container Management	4784	9.3W	3000 NW St Helens Rd	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Groundwater Investigation of Dry Wells Only	Ongoing	Complete characterization	TBD	Waiting on SCE to be completed	p Low		Waiting on SCE completion									
Container Management	4784	9.3W	3000 NW St Helens Rd	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Stormwater	Ongoing	Complete characterization	TBD	Waiting on SCE to be completed	p Med		Waiting on SCE completion									
Container Management	4787	9.3W	3000 NW St Helens Rd	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Overwater Activities	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Container Management	4784	9.3W	3000 NW St Helens Rd	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Other	N/A	N/A	No current schedule.	Waiting on SCE to be completed	to be determined		Waiting on SCE completion (m-y)	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Columbia American Plating	29	9.3W	3003 NW 35th Ave	Mark Pugh	Consent Judgment	SCE	05/25/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Columbia American Plating	29	9.3W	3003 NW 35th Ave	Mark Pugh	Consent Judgment	SCE	05/25/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Columbia American Plating	29	9.3W	3003 NW 35th Ave	Mark Pugh	Consent Judgment	SCE	05/25/10	Groundwater	Completed	N/A	N/A	Incomplete pathway	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Columbia American Plating	29	9.3W	3003 NW 35th Ave	Mark Pugh	Consent Judgment	SCE	05/25/10	Stormwater	Completed	None	SCE will be submitted with performance monitoring expected 3rd Qtr 2011	Pathway is complete	p Low		Waiting on SCE completion	Waiting on SCE completion	Line Cleanout completed and new stormwater system constructed 2010	pending SCD	Line Cleanout completed	3,740 gallons of standing water and storm line cleanout water removed; 2.50 tons in-line sediment disposed of as F-listed waste	Performance monitoring 4th Qtr 2010 - 2nd Qtr 2011	TBD	TBD	TBD



Table 1: DEQ Milestone Report  
Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site Information					Project status																						
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements			
												Pathway determination	Pathway priority level	Site priority level													
Columbia American Plating	29	9.3W	3003 NW 35th Ave	Mark Pugh	Consent Judgment	SCE	05/25/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Columbia American Plating	29	9.3W	3003 NW 35th Ave	Mark Pugh	Consent Judgment	SCE	05/25/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Wilhelm Trucking	69	9.3W	3250 and 3074 NW St. Helens Road	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	N/A	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Wilhelm Trucking	69	9.3W	3250 and 3074 NW St. Helens Road	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Bank Erosion	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Wilhelm Trucking	69	9.3W	3251 and 3074 NW St. Helens Road	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Groundwater	N/A	N/A	NA	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Wilhelm Trucking	69	9.3W	3252 and 3074 NW St. Helens Road	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Stormwater	Ongoing	Work plan under review	4th Quarter 2010 est	to be determined	p Med			Waiting on SCE completion											
Wilhelm Trucking	69	9.3W	3253 and 3074 NW St. Helens Road	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Overwater Activities	N/A	N/A	NA	N/A	N/A			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Wilhelm Trucking	69	9.3W	3250 and 3074 NW St. Helens Road	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Other	N/A	N/A	N/A	N/A	N/A			N/A	NA	NA	NA	NA	NA	NA	NA	N/A			
Wilhelm Trucking	69	9.3W	3250 and 3074 NW St. Helens Road	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Other	N/A	N/A	N/A	N/A	N/A			N/A	NA	NA	NA	NA	NA	NA	NA	N/A			
GE Decommissioning	4003	9.5 W	2727 NW 29th	Tom Gainer	PH Agr for XPA (1/04)	XPA	08/02/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Medium	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
GE Decommissioning	4003	9.5 W	2727 NW 29th	Tom Gainer	PH Agr for XPA (1/04)	XPA	08/02/10	Bank Erosion	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
GE Decommissioning	4003	9.5 W	2727 NW 29th	Tom Gainer	PH Agr for XPA (1/04)	XPA	08/02/10	Groundwater	Ongoing	Review draft SCE	3rd Quarter 2011	N/A	p Low			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
GE Decommissioning	4003	9.5 W	2727 NW 29th	Tom Gainer	PH Agr for XPA (1/04)	XPA	08/02/10	Stormwater	Completed		2/06 SCE Report submitted	Pathway is complete	Medium			Done	SCM implementation report summer 2007	Removal of PCB contaminated sediment from onsite catch basins and pipes, new CBs/filters, new pipes, paving		1st qtr. 2007		11/25/08 Post-SCM monitoring completed		Continued BMPs			
GE Decommissioning	4003	9.5 W	2727 NW 29th	Tom Gainer	PH Agr for XPA (1/04)	XPA	08/02/10	Overwater Activities	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Galvanizers Company	1196	9.6 W	2406 NW 30th	Jim Orr	PH Agr for XPA (10/03)	XPA	07/29/10	Overland Transport/Sheet Flow	N/A	N/A, site located ~4,500 feet from river	N/A	N/A	none		p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Galvanizers Company	1196	9.6 W	2406 NW 30th	Jim Orr	PH Agr for XPA (10/03)	XPA	07/29/10	Bank Erosion	N/A	N/A, site located ~4,500 feet from river	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Galvanizers Company	1196	9.6 W	2406 NW 30th	Jim Orr	PH Agr for XPA (10/03)	XPA	07/29/10	Groundwater	Ongoing	Draft SCE in review	4th Qtr 2010	Pathway is complete	p Med			Waiting on SCE to be completed.											
Galvanizers Company	1196	9.6 W	2406 NW 30th	Jim Orr	PH Agr for XPA (10/03)	XPA	07/29/10	Stormwater	Ongoing	Draft SCE in review	4th Qtr 2010	Pathway is complete	p Med			Waiting on SCE to be completed.	Stormwater RX System Installed and Operational	Collecting/reusing Main Plant canopy roof run-off in galvanizing process (5/07), repairing/sealing pavement in NE plant yard (8/07).			Sealing unused/unecessary connections to City piping (Winter 2008), site paving and pavement sealing (Summer 2006)	Stormwater RX operating January 2010		Maintenance of Stormwater RX System			
Galvanizers Company	1196	9.6 W	2406 NW 30th	Jim Orr	PH Agr for XPA (10/03)	XPA	07/29/10	Overwater Activities	N/A	N/A, site located ~4,500 feet from river	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Galvanizers Company	1196	9.6 W	2406 NW 30th	Jim Orr	PH Agr for XPA (10/03)	XPA	07/29/10	Other	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Paco Pumps	146	9.6 W	2551 NW 30th	Jim Anderson	ICP Agreement (01/03/07)	NFA	01/24/08	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Paco Pumps	146	9.6 W	2551 NW 30th	Jim Anderson	ICP Agreement (01/03/07)	NFA	01/24/08	Bank Erosion	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Paco Pumps	146	9.6 W	2551 NW 30th	Jim Anderson	ICP Agreement (01/03/07)	NFA	01/24/08	Groundwater	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Paco Pumps	146	9.6 W	2551 NW 30th	Jim Anderson	ICP Agreement (01/03/07)	NFA	01/24/08	Stormwater	Completed	N/A		No current pathway, legacy solids in storm lines to be investigated	Low			Waiting on SCE completion											



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river								Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information					Project status			SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)					Pathway determination	Pathway priority level	Site priority level										
Paco Pumps	146	9.8 W	2551 NW 30th	Jim Anderson	ICP Agreement (01/03/07)	NFA	01/24/08	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Paco Pumps	146	9.8 W	2551 NW 30th	Jim Anderson	ICP Agreement (01/03/07)	NFA	01/24/08	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Port of Portland Terminal 2	2769	10.0 W	3556 NW Front	Tom Gainer	IGA	XPA	02/19/09	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Port of Portland Terminal 2	2769	10.0 W	3556 NW Front	Tom Gainer	IGA	XPA	02/19/09	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Port of Portland Terminal 2	2769	10.0 W	3556 NW Front	Tom Gainer	IGA	XPA	08/02/10	Groundwater	Ongoing		4th Qtr 2010	Insignificant pathway; no actions recommended	p Low		Waiting on SCE to be completed									
Port of Portland Terminal 2	2769	10.0 W	3556 NW Front	Tom Gainer	IGA	XPA	08/02/10	Stormwater	Ongoing	Evaluate stormwater system	4th Qtr 2010	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed									
Port of Portland Terminal 2	2769	10.0 W	3556 NW Front	Tom Gainer	IGA	XPA	02/19/09	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Port of Portland Terminal 2	2769	10.0 W	3556 NW Front	Tom Gainer	IGA	XPA	02/19/09	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Calbag Metals	5059	10.1 W	2495 NW Nicolli St.	Jim Orr	Letter Agreement for Source Control Assessment 2009	SCE	07/28/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Calbag Metals	5059	10.1 W	2495 NW Nicolli St.	Jim Orr	Letter Agreement for Source Control Assessment 2009	SCE	07/28/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Calbag Metals	5059	10.1 W	2495 NW Nicolli St.	Jim Orr	Letter Agreement for Source Control Assessment 2009	SCE	07/28/10	Groundwater	Ongoing	Two quarters of GW monitoring complete. Final report due in October 2010. No significant issues.	December 2010	Pathway is complete	none	Medium	Waiting on SCE completion (m-y)	evaluation to be part of upland FS; schedule for completing draft/final: December 2010	No SCM needed	June 2011 Tentative Date	N/A	N/A	N/A	N/A	Review Pending. SCA not submitted.	no alternatives evaluation needed
Calbag Metals	5059	10.1 W	2495 NW Nicolli St.	Jim Orr	Letter Agreement for Source Control Assessment 2009	SCE	07/28/10	Stormwater	Ongoing	Pilot study to evaluate surface washing of PCB contamination is complete. Focused Feasibility Study in production. Most likely surface capping and SW treatment.	No current schedule.	Pathway is complete	Medium		Waiting on SCE completion (m-y)	evaluation to be part of upland FS; schedule for completing draft/final: August 2011	stormwater catch basin in-line cleanout, stormwater BMPs, asphalt and concrete surface capping/sealing, Stormwater RX System Installation, and monitoring	June 2011 Tentative Date	stormwater catch basin in-line cleanout, stormwater BMPs, monitoring	ongoing stormwater monitoring through spring 2011	August 2011	Review Pending. SCA not Submitted.	effectiveness monitoring	
Calbag Metals	5059	10.1 W	2495 NW Nicolli St.	Jim Orr	Letter Agreement for Source Control Assessment 2009	SCE	07/28/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Calbag Metals	5059	10.1 W	2495 NW Nicolli St.	Jim Orr	Letter Agreement for Source Control Assessment 2009	SCE	07/28/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
UPRR Albina	178	10.3 E	2745 N Interstate	Mike Romero	PH Agr for RVSCM (3/02)	RI	06/30/10	Overland Transport/Sheet Flow	Submitted	Review document	4th Quarter 2010	SCE complete, DEQ review underway	p Low	p Low	Waiting on SCE to be completed									
UPRR Albina	178	10.3 E	2745 N Interstate	Mike Romero	PH Agr for RVSCM (3/02)	RI	06/30/10	Bank Erosion	Submitted	Review document	4th Quarter 2010	SCE complete, DEQ review underway	p Low		Waiting on SCE to be completed									
UPRR Albina	178	10.3 E	2745 N Interstate	Mike Romero	PH Agr for RVSCM (3/02)	RI	06/30/10	Groundwater	under revision	Review document	4th Quarter 2010	SCE complete, DEQ review underway	to be determined		Waiting on SCE to be completed									
UPRR Albina	178	10.3 E	2745 N Interstate	Mike Romero	PH Agr for RVSCM (3/02)	RI	06/30/10	Stormwater	Submitted	Review document	4th Quarter 2010	SCE complete, DEQ review underway	to be determined		Waiting on SCE to be completed		RP cleaned out stormwater system prior to completion of							
UPRR Albina	178	10.3 E	2745 N Interstate	Mike Romero	PH Agr for RVSCM (3/02)	RI	06/30/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
UPRR Albina	178	10.3 E	2745 N Interstate	Mike Romero	PH Agr for RVSCM (3/02)	RI	06/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Goldendale Aluminum	2440	10.3 E	2600 N River	Tom Gainer	PH Letter Agr for XPA (2/00)	NFA 5/2004	03/06/06	Overland Transport/Sheet Flow	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 5/04		No SCM needed						N/A	
Goldendale Aluminum	2440	10.3 E	2600 N River	Tom Gainer	PH Letter Agr for XPA (2/00)	NFA 5/2004	03/06/06	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)								Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information				Project status																					
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements	
Goldendale Aluminum	2440	10.3 E	2600 N River	Tom Gainer	PH Letter Agr for XPA (2/00)	NFA 5/2004	03/06/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low	Low	EPA reviewed and commented 5/04		No SCM needed						N/A		
Goldendale Aluminum	2440	10.3 E	2600 N River	Tom Gainer	PH Letter Agr for XPA (2/00)	NFA 5/2004	03/06/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 5/04		No SCM needed						N/A		
Goldendale Aluminum	2440	10.3 E	2600 N River	Tom Gainer	PH Letter Agr for XPA (2/00)	NFA 5/2004	03/06/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Goldendale Aluminum	2440	10.3 E	2600 N River	Tom Gainer	PH Letter Agr for XPA (2/00)	NFA 5/2004	03/06/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
PGE Substation E	3976	10.4 W	2635 NW Front Ave.	Tom Gainer	VCP	NFA	12/22/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
PGE Substation E	3976	10.4 W	2635 NW Front Ave.	Tom Gainer	VCP	NFA	12/22/06	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
PGE Substation E	3976	10.4 W	2635 NW Front Ave.	Tom Gainer	VCP	NFA	12/22/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		EPA commended on SCD in 10/06	Source Control Decision and NFA issued 12/6/06									
PGE Substation E	3976	10.4 W	2635 NW Front Ave.	Tom Gainer	VCP	NFA	12/22/06	Stormwater	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
PGE Substation E	3976	10.4 W	2635 NW Front Ave.	Tom Gainer	VCP	NFA	12/22/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
PGE Substation E	3976	10.4 W	2635 NW Front Ave.	Tom Gainer	VCP	NFA	12/22/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Sulzer Pump	1235	10.4 W	2800 NW Front	Mark Pugh	Letter Agr for XPA (9/02)	SCE	05/25/10	Overland Transport/Sheet Flow	N/A	Qualitative Assessment	N/A	N/A	none	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Sulzer Pump	1235	10.4 W	2800 NW Front	Mark Pugh	Letter Agr for XPA (9/02)	SCE	05/25/10	Bank Erosion	Completed	None	Pending completion of storm water evaluation	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed										
Sulzer Pump	1235	10.4 W	2800 NW Front	Mark Pugh	Letter Agr for XPA (9/02)	SCE	05/25/10	Groundwater	Ongoing	Need for additional evaluation and possible sampling	4th Quarter 2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed										
Sulzer Pump	1235	10.4 W	2800 NW Front	Mark Pugh	Letter Agr for XPA (9/02)	SCE	05/25/10	Stormwater	Ongoing	Complete SCE sampling and reporting	4th Quarter 2010	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed	Storm line and catch basin cleanout		Cleanout completed in Oct 2006	25 tons of sludge	twice annual cleaning of catch basins			periodic inspection and maintenance; twice annual cleanout		
Sulzer Pump	1235	10.4 W	2800 NW Front	Mark Pugh	Letter Agr for XPA (9/02)	SCE	05/25/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to CERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Sulzer Pump	1235	10.4 W	2800 NW Front	Mark Pugh	Letter Agr for XPA (9/02)	SCE	05/25/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Port of Portland Terminal 1 North	3377	10.6 W	2200 NW Front	Tom Gainer	PH Agr for RVSCM	FS	09/01/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Port of Portland Terminal 1 North	3377	10.6 W	2200 NW Front	Tom Gainer	PH Agr for RVSCM	FS	09/01/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Port of Portland Terminal 1 North	3377	10.6 W	2200 NW Front	Tom Gainer	PH Agr for RVSCM	FS	09/01/10	Groundwater	Completed			Insignificant pathway; no actions recommended	p Low		Waiting on SW SCE to be completed										
Port of Portland Terminal 1 North	3377	10.6 W	2200 NW Front	Tom Gainer	PH Agr for RVSCM	RI	09/01/10	Stormwater	Ongoing	Complete stormwater sampling by BES	4th Qtr 2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed										



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)								Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site Information				Project status																				
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Port of Portland Terminal 1 North	3377	10.8 W	2200 NW Front	Tom Gainer	PH Agr for R/SCM	FS	06/01/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Port of Portland Terminal 1 North	3377	10.8 W	2200 NW Front	Tom Gainer	PH Agr for R/SCM	FS	06/01/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Riverscape (aka Port of Portland T1S)	2642	10.9 W	2100 NW Front	Matt McClincy	RD/RA Agreement (06/06/03)	Conditional NFA 6/2003	03/13/06	Overland Transport/Sheet Flow	Completed			Insignificant pathway, no actions recommended	Low	Low	EPA did not review SCD since site was outside PH		Soil removal and management plan during development, Deed restrictions					EPA did not review SCD since site was outside PH		
Riverscape (aka Port of Portland T1S)	2642	10.9 W	2100 NW Front	Matt McClincy	RD/RA Agreement (06/06/03)	Conditional NFA 6/2003	03/13/06	Bank Erosion	Completed			Insignificant pathway, no actions recommended	Low		EPA did not review SCD since site was outside PH		No SCM needed					EPA did not review SCD since site was outside PH		
Riverscape (aka Port of Portland T1S)	2642	10.9 W	2100 NW Front	Matt McClincy	RD/RA Agreement (06/06/03)	Conditional NFA 6/2003	03/13/06	Groundwater	Completed			Insignificant pathway, no actions recommended	Low		EPA did not review SCD since site was outside PH		No SCM needed					EPA did not review SCD since site was outside PH		
Riverscape (aka Port of Portland T1S)	2642	10.9 W	2100 NW Front	Matt McClincy	RD/RA Agreement (06/06/03)	Conditional NFA 6/2003	03/13/06	Stormwater	Completed			Insignificant pathway, no actions recommended	Low		EPA did not review SCD since site was outside PH		No SCM needed					EPA did not review SCD since site was outside PH		
Riverscape (aka Port of Portland T1S)	2642	10.9 W	2100 NW Front	Matt McClincy	RD/RA Agreement (06/06/03)	Conditional NFA 6/2003	03/13/06	Overwater Activities	Completed			Insignificant pathway, no actions recommended	Low		EPA did not review SCD since site was outside PH		No SCM needed					EPA did not review SCD since site was outside PH		
Riverscape (aka Port of Portland T1S)	2642	10.9 W	2100 NW Front	Matt McClincy	RD/RA Agreement (06/06/03)	Conditional NFA 6/2003	03/13/06	Other	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Pacificorp	5117	11.6 E	Multiple sites in Albina Riverlots area	Dan Hafley	PH Agr for R/SCM	XPA	07/27/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none											
Pacificorp	5117	11.6 E	Multiple sites in Albina Riverlots area	Dan Hafley	PH Agr for R/SCM	XPA	07/27/10	Bank Erosion	N/A	N/A	N/A	N/A	none											
Pacificorp	5117	11.6 E	Multiple sites in Albina Riverlots area	Dan Hafley	PH Agr for R/SCM	XPA	07/27/10	Groundwater	Ongoing	PA in progress	4th quarter 2010	Waiting on SCE to be completed	p Low											
Pacificorp	5117	11.6 E	Multiple sites in Albina Riverlots area	Dan Hafley	PH Agr for R/SCM	XPA	07/27/10	Stormwater	Ongoing	Soil abatement and stormwater monitoring	1st Qtr 2011	Waiting on SCE to be completed	p Med			Selected soil removals in progress								
Pacificorp	5117	11.6 E	Multiple sites in Albina Riverlots area	Dan Hafley	PH Agr for R/SCM	XPA	07/27/10	Overwater Activities	N/A	N/A	N/A	N/A	none											

## DEQ Milestone Report

### Information about the Source Control Table

#### Use Of This Sheet

This spreadsheet is intended to track and share information regarding the status of current and potential future upland source control measures. Information is logged by the status of the evaluation in each pathway. The following pathways are included: overland transport, bank erosion, groundwater, stormwater, overwater activities, and other (see definitions below). Site included in this spreadsheet are currently being investigated under DEQ oversight or a recent source control decision made for the facility. For more information on these sites please visit DEQ's Environment Cleanup System Information (ECSI) database at <http://www.deq.state.or.us/wmc/ECSI/ecsiquery.htm>

#### Definitions

##### **Potential contaminant migration pathways**

**Overland Transport**= Uncontrolled sheet flow of water and other material to the river from a site.

**Bank Erosion** = Erosion of material within the sloping bank areas of the site to the river.

**Groundwater**= Groundwater plumes or discharges to the river either via seeps or through preferential pathways.

**Stormwater** = Stormwater discharges to the River that originates from a pipe (permitted or unpermitted).

**Overwater Activities** = The storage or use of hazardous substances over the water (i.e., storage tanks on docks, permanent work activities conducted over water), that if released would be a potential current or future source of contamination to the river.

Pipelines and other conveyance systems are not considered in this category. Releases from these types of systems need to be reported to the state Oregon Emergency Response System (OERS) system.

**Other** = Pathway examples: wastewater discharges, air deposition, direct discharges.

##### **Priority levels for pathways and sites**

**High** = High priority pathways and sites are those where a complete contaminant migration pathway exists and the upland source is significantly impacting the river or poses a significant and imminent threat to the river based on initial evaluation of key source control prioritization factors (listed on p. 4-3 JSCS). A primary consideration is that one or more media (soil, water, air) significantly exceed applicable Screening Level Values (SLVs) at the point of discharge to the river (e.g., water at the end of a discharge pipe, or soil or material at the riverbank) or the most reliable and cost-effective data point (e.g., groundwater measured at the shoreline), or where a bioaccumulative chemical is detected at concentrations significantly above the SLV. In addition, if an upland source is violating DEQ narrative water quality criteria for the Willamette River, the site may be considered a high priority. High priority sites are expected to move forward with aggressive source control measures without delay or be subject to enforcement action.

**Medium** = Medium priority pathways and sites are those where a complete contaminant migration pathway exists and the upland source is impacting the river or poses a significant and/or imminent threat to the river based on an initial evaluation of key source control prioritization factors (listed on p. 4-3 JSCS). A primary consideration is that one or more media exceed applicable SLVs, but not significantly, at the point of discharge to the river, or where a bioaccumulative chemical is detected at concentrations above the SLV. Although exceedance of SLVs does not necessarily indicate a site poses a significant and/or imminent threat or needs to immediately implement source control measures, it does indicate that the site may pose a threat to human health or the environment and that additional evaluation may be needed to determine if source control measures are required to prevent, minimize or mitigate the migration of hazardous substances to the river. If the site exceeds one or more SLVs, the need for further characterization or for implementation of source control measures will be based on a site-specific weight-of-evidence determination. Medium priority sites are expected to perform a weight-of-evidence evaluation to determine if source control measures are required.


**Low** = Low priority pathways and sites are those where upland data indicate, based on an initial evaluation of key source control prioritization factors (listed on p. 4-3 JSCS), that the site likely poses a low threat to the river (e.g., concentrations are near or below SLVs) or where DEQ, in consultation with EPA, may issue an upland "No Further Action" (NFA) determination or lower the State's priority of the site for further upland investigation or remedial action under DEQ's cleanup authority. Source control measures will not be required at low priority sites unless determined necessary by the results of the Portland Harbor RIFS or ROD.

**p High** = DEQ's preliminary determination is that this is likely a high priority pathway or site based on available information; pending formal source control evaluation determination.

**p Med** = DEQ's preliminary determination is that this is likely a medium priority pathway or site based on available information; pending formal source control evaluation determination.

**p Low** = DEQ's preliminary determination is that this is likely a low priority pathway or site based on available information; pending formal source control evaluation determination.

#### Shading

 = Upland Source Control Decision has been completed for the specified pathway at this site.

# **DEQ Milestone Report** **Information about the Source Control Table**

## **Pick Lists**

Pick lists are used to facilitate the addition of information to the spreadsheet. A pick list is a list that can be used by the project manager to select an entry from a group of designated choices. Pick lists will appear as a pull down menus in the lower right corner for the following fields: *Project status*, *Status of SCE*, *Schedule for Completing SCE*, *Completeness of pathway to the river*, *Pathway priority level*, *Site priority level*, *Source control alternatives evaluation and schedule*, *Selected SCMs*, *Mass or volume of contaminants controlled*, and *Operation and maintenance requirements*. The pick lists for these fields are shown below.

Project Status
PA
XPA
RI
FS
RD / RA
NFA
PPA
CNFA

Status of SCE
Ongoing
Not Started
Pending EPA Review
Completed
N/A

Schedule for completing SCE
No current schedule. SOW under development, due (type)
SOW currently being implemented.
(PM description of schedule)
N/A

Pathway determination
Pathway is complete
Insignificant pathway; no actions recommended
Waiting on SCE to be completed
No known current sources (spills will be reported to OERS)
(PM description of source and pathway)
N/A (use when the pathway does not exist at the site)

Alternatives evaluation and schedule
no alternatives evaluation needed
schedule for completing draft evaluation report:
schedule for completing final evaluation report: (m/y)
evaluation to be part of upland FS; schedule for completing draft/final: (m/y)
alternatives evaluation completed (m/y)

Priority level
High
Medium
Low
p High
p Med
p Low
to be determined
none (use if SCE determined the pathway to be incomplete)

Status of EPA "Partners" Review of SCA Decision
EPA reviewed and commented.
Review Pending. SCA submitted (type date).
SCA to be submitted on (type date).
Public Comment period (type date) to (type date).
SCA submitted to EPA ( type date). No comments.
N/A

Selected SCMs
No SCM needed
(PM description of SCMs)
N/A

Mass/Volume of contaminants controlled
cubic yards of soil removed
square feet of area capped
linear feet of plume controlled at riverbank
linear feet of riverbank stabilized
gallons of product recovered
(PM description of mass/volume/area controlled)

Operation and Maintenance requirements
periodic inspection and maintenance effectiveness monitoring
site use restrictions (PM description of operation/maintenance requirements)
none

Status of EPA review of SCE decision
Review pending; SCE submitted (m-y)
Waiting on SCE completion (m-y)
SCE to be submitted to EPA on (m-y)
To be determined
SCE submitted to EPA (m-y); no comments
N/A

**DEQ Milestone Report**  
**Information about the Source Control Table**

**Acronyms & Abbreviations**

Agr	Agreement
AOC	Administrative Order on Consent
AS/SVE	Air sparge soil vapor extraction
AST	Above ground Storage Tank
BMPs	Best Management Practices
BRA	Baseline Risk Assessment
CNFA	Conditional No Further Action
ECSI	Environmental Cleanup Site Information
FS	Feasibility Study
GW	Groundwater
IGA	Inter-Governmental Agreement
JSCS	Joint Source Control Strategy
NA	Not Applicable
NFA	No Further Action
OF	Outfall
p&t	Pump & Treat
PA	Preliminary Assessment
PH	Portland Harbor
PH Agr	Portland Harbor Agreement - a formal agreement for a RI and SC
PH Ltr Agr	Portland Harbor Letter Agreement - an initial contract covering DEQ oversight costs and limited investigation and cleanup activities
PM	Project Manager
PPA	Prospective Purchaser Agreement
RD/RA	Remedial Design/Remedial Action
RI	Remedial Investigation
RI/FS	Remedial Investigation/Feasibility Study
SC	Source Control
SCD	Source Control Decision
SCM	Source Control Measure
SLV	Screening Level Value
SOW	Scope of Work
SVE	Soil Vapor Extraction
TCA	Trichloroethane
UST	Underground Storage Tank
WO	Waiting on
XPA	Expanded Preliminary Assessment

**DEQ Project Managers' Phone Numbers**

Jim Anderson	(503) 229-6825
Dana Bayuk	(503) 229-5543
Tom Gainer	(503) 229-5326
Dan Hafley	(503) 229-5417
Dave Lacey	(503) 229-5354
Matt McClincy	(503) 229-5538
Shawn Rapp	(503) 229-5614
Ken Thiessen	(503) 229-6015
Mark Pugh	(503) 229-5587
Dave Lacey	(503) 229-5354
Mike Romero	(503) 229-5563
Jennifer Sutter	(503) 229-6148
Karen Tarnow	(503) 229-6843
Jim Orr	(503) 229-5039
Scott Manzano	(503) 229-6748



**DEQ Source Control Decisions  
Current and Potential Upland Sources to the River**

**Site Location Key**

Link to map of sites:

<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/docs/PortlandHarborMap.pdf>

Site Name	AKA - alternate site names	ECSI # (primary)	ECSI # (secondary)	River Mile	Address
Wilhelm Trucking		69		9.3	3250 and 3074 NW St. Helens Road
McCall Oil		134		7.8	5550 NW Front
NW Pipe Company		138		3.9	12005 N Burgard
ACF Industries	American Car Foundry, EMC Industries - ACF Car, Pacific Metal Substations, Inc., Richmond Tank Car and Manufacturing Co.	794		3.6	12160 NW St Helens
Air Liquide	Schnitzer Investment - Doane Lake	395		7.2	6529 NW Front Ave.
Anderson Brothers		970		8.9	5275 & 5315 NW St. Helens Road
Atofina	Arkema, Elf Atochem North America, Pennwalt Chemical Corp.	398		7.2	6400 NW Front
Galvanizers Company		1196		9.6	2406 NW 30th Ave.
BP Terminal 22T	ARCO, ARCO Linnton Terminal, BP Atlantic Richfield Company	1528	2373, 2351	4.8	9930 NW St Helens
Brix Maritime	Foss Maritime Co., Knappton Corp.	2364		5.5	9030 NW St Helens
Schnitzer Burgard Industrial Park		5324		3.8	12005 N Burgard
Schnitzer Steel	Schnitzer Burgard Industrial Park	2355		4	12005 N Burgard
Lakeside Industries		2372		8.4	4850 NW Front Ave.
Calbag Metals	ACME Trading and Supply	2454	2425	8.5	4927 NW Front
Chevron Asphalt		1281		8	5501 NW Front
Christensen Oil	HAI, Incorporated	2426		8.9	3821 NW St Helens
City of Portland Outfalls		2425		3.5 to 9.2	various
Columbia American Plating		29		9.3	3003 NW 35th Ave.
Con-Metco		3295		2.8	3940 N Rivergate
Container Management		4784		9.3	3000 NW Saint Helens Rd.
Container Recovery		4015		8.8	3900 NW Yeon
Crawford Street Corp	Columbia Forge & Machine Works, Lampros Steel - 8524 N Crawford, TLS Steel - 8514 N Crawford	2363		6.3	84248 N Crawford
Esco Landfill		4409		NA	14444 NW Gilliam Loop Rd.
Exxon Mobil	ExxonMobil Bulk Plant, ExxonMobil Terminal, Mobil NuStar Oil Bulk Plant - St. Helens RD, Shore Terminals, ST Services, Olympic Pipeline	137		5.1	9420 NW St Helens
Fred Devine	Pacific Coast Environmental, The Marine Salvage Consortium Inc	2365		8.3	6211 N Ensign
Freightliner (Parts Manufacturing Plant)	a.k.a. Freightliner Truck Manufacturing Plant II	115		9.2	5400 N Basin
Freightliner (Truck Plant)		2366		8.3	6936 N. Fathom

**DEQ Source Control Decisions**  
**Current and Potential Upland Sources to the River**

**Site Location Key**

Link to map of sites:

<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/docs/PortlandHarborMap.pdf>

Site Name	AKA - alternate site names	ECSI # (primary)	ECSI # (secondary)	River Mile	Address
Front Ave LP	CMI Northwest, Hampton Lumber Sales, Glacier NW (former Lone Star), Tube Forgings of America	1239	2378	8.2	4950, 5034 & 5200 NW Front
Galvanizers Company		1196	2425	9.6	2406 NW 30th Ave.
Gasco	NW Natural, Koppers Co. - Portland, Pacific Northern Oil Co.	84	183	6.4	7900 NW St Helens
Gasco/Siltronic Corp.	Siltronic Corporation, Walker Siltronic	183	84	6.6	7700 NW Front
GE Decommissioning		4003	2425	9.5	2727 NW 29th Ave.
Georgia Pacific Linnton	Georgia-Pacific / Western Wood Prods Manuf Divn, Georgia-Pacific West, Morge Bms.	2370		3.5	12222 NW Marina
Goldendale Aluminum	Ash Grove Cement, Columbia Aluminum, Martin Marietta, Golden NW Aluminum	2440		10.3	2600 N River
Gould Electronics	NL Industries	49		7.5	5909 NW 61st Ave.
GS Roofing	Bird & Son, Certainteed Corporation, Fibreboard Corporation	117		7.5	6350 NW Front
Guilds Lake RR Yard	Burlington Northern Santa Fe Railroad Lake Yard, Guilds Lake Railyard, Kleen Blast Abrasives, Lake Yard, Portland Terminal Railroad Guilds Lake Yard	100		9	3500 NW Yeon
Gunderson		1155	2372, 2425	9.0	4350 SW Front
Mt. Hood Chemical	Former Chemical Warehouse RI/SC	81		8.5	4444 NW Yeon
Jefferson Smurfit	Burgard Industrial Park	2371		3.7	9930 N Burgard
Kinder Morgan	GATX, GATX Linnton Terminal, GATX St. Helens Road Facility	1096		4.2	11400 NW St Helens
Lakeside Industries		2372	1155	8.4	4850 NW Front
Linnton Oil Fire Training Grounds		1189		3.6	NW Marina Way
Linnton Plywood		2373		4.6	10504 NW St Helens
Mar Com Marine (N Parcel)	L & S Marine, Mar Com Marine Ways, Marine Machine Works (Former), Nichols Marine Ways Inc., Riverside Lumber Co. (Former)	2350		5.6	8790 N Burgard
Mar Com (S Parcel)	St. Johns Langley LLP, Brix (current owner), L & S Marine, Mar Com Marine Ways (former owner), Marine Machine Works (Former), Nichols Marine Ways Inc., Riverside Lumber Co. (Former)	2350		5.8	8790 N Burgard
Marine Finance	Hendren Tow Boat, REH Inc., Riverside Industrial Park, Advanced American	2352		5.8	8444 NW St Helens
McCall Oil	Great Western Chemical, Quadra Chemicals	134		7.8	5550 NW Front
McCormick & Baxter		74		7	6900 N. Edgewater Street
NW Pipe	Northwest Pipe Company	138		3.9	12005 N Burgard
Oregon Steel Mills	Gilmore Steel Corp. - Rivergate	141		2.2	14400 N Rivergate
Owens-Corning Fiberglass	Trumbull Asp, Kingsley Park, Linnton Planing Mill, Paramount Petroleum Site	1036		3.8	11444 NW St Helens
Pacificorp		5517		11.6	various

**DEQ Source Control Decisions**  
**Current and Potential Upland Sources to the River**

**Site Location Key**

Link to map of sites:

<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/docs/PortlandHarborMap.pdf>

Site Name	AKA - alternate site names	ECSI # (primary)	ECSI # (secondary)	River Mile	Address
Paco Pumps		146		9.6	2551 NW 30th
PGE Harborton		2353		3.2	NW Marina Way
PGE Forest Park		2406		8.5	4400 Block NW St. Helens Road
PGE Station E		3976		10.4	2635 NW Front Ave.
Port of Portland Auto Storage Area (ASA)	Toyota	2642		5.0	10400 Lombard
Portland Shipyard	Cascade General, Swan Island Upland Facility, North Channel Ave Fabrication, Berth 311	271		8.4	Swan Island
Premier Edible Oils	C & T Quincy Foods (SEE ECSI 2355), Schnitzer Investment Corp.	2013	2355	3.6	10400 N Burgard
Rhone Poulenc	East Doane Lake, Aventis Crop Science, Rhone Poulenc Agricultural Company	155		7	6200 NW St Helens
Riverscape	Port of Portland T1S	2642		10.9	2100 NW Front
Schnitzer Steel	Schnitzer Steel Part of Industrial Park DEQ Site	2355		3.8	12005 N Burgard
Schnitzer Burgard	International Terminals, North Burgard Industrial Park	5324		3.8	12005 N Burgard
Schnitzer Kittridge	Asset Recovery, Schnitzer Investment Corp	2442		8.3	4959 NW Front
Shaver Transportation		2377		8.4	4900 NW Front

**DEQ Source Control Decisions**  
**Current and Potential Upland Sources to the River**

**Site Location Key**

Link to map of sites:

<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/docs/PortlandHarborMap.pdf>


Site Name	AKA - alternate site names	ECSI # (primary)	ECSI # (secondary)	River Mile	Address
Siltronic Corp. TCE Investigation	Siltronic Corporation, Walker Siltronic	183		6.5	7200 NW Front
Sulzer Pump	Bingham International, Bingham Willamette, Sulzer Pumps, Inc.	1235		10.4	2800 NW Front
Terminal 1 North	BES- Nicolai Shaff	3377		10.6	2200 NW Front
Terminal 2		2769		10	3556 NW Front
Terminal 4 Slip 1	IRM, Cargill	2356		4.3	11040 N Lombard
Port of Portland - Terminal 4 Slip 3	Hall-Buck Marine Inc., Oregon Terminal Company (OTC), OTC Gearlock Maintenance Facility (Former), Quaker State Oil Co., UPRR - Product Transfer Pipeline (Former)	272		4.6	10400 Lombard
Terminal 5	Oregon Steel Mills Slag Pile, Port of Portland - Terminal 5, Blue Lagoon	1686		1.5	15540, 15550, & 15560 N Lombard
Texaco Terminal	Equilon, Shell, Texaco Product Pipeline	169	2117	8.7	3800 NW St Helens
Time Oil (Northwest Terminal)	Bell Terminal	170		3.4	10350 Time Oil Rd
Triangle Park (N PDX Yard)	North Portland Yard, Riedel Environmental Services - N Portland Yard, Sakrete of the Pacific Northwest, Inc., Western Pacific Dredging/Drilling/Piledriving/etc., Willamette-Western Company, World Security Services Company	277		7.5	5828 N Van Houten
UPRR Albina	Albina Rail Yard, Union Pacific RR - Albina Yard	178		10.3	2745 N Interstate
UPRR St Johns Tank Farm	Union Pacific RR - St. Johns Tank Farm, UPRR - Product Transfer Pipeline (Former), UPRR Fuel Loading Facility (Former), Port of Portland Terminal 4 Slip 3	2017		4.6	6908 N Roberts
USCG	US Coast Guard - Portland Station	1338		8.2	6767 N Basin Ave.
US Moorings		1641		6.2	8010 NW St. Helens Rd.
Willamette Cove		2066		6.8	Foot of N Edgewater
Willbridge	Kinder Morgan, Chevron, ConocoPhillips, GATX - Willbridge Terminal, Tosco - Willbridge Terminal, Unocal - Willbridge Terminal	1549		7.7	Front Ave & NW Doane
Vanwater and Rogers	Univar	330		9	3950 NW Yeon Ave.
Willamette Cove		2066		6.8	Foot of N Edgewater
Calbag Metals		5059		10.1	2495 Nicholai St.
US Navy Reserve		5109		8.2	6735 North Basin Avenue
Shore Terminals		5130		5.4	9400 NW Saint Helens Rd.



Status of High Priority Sites  
Table 2

	Site	River Mile	High Priority Pathway	Source Control Evaluation	Selection of Source Control Measure	Implementation of Source Control Measure	Remarks
1	Oregon Steel Mills	2.2E	Bank erosion	Complete	-Currently considering re-design incorporating bioengineering based largely on satisfying ESA concerns	-Summer 2011 or 2012	
			Stormwater	Complete	-Complete	-End-of-pipe treatment system operating since summer '07. -System expanded in 2008. -Loading evaluation to be conducted in 2010-11 water year.	
2	City Stormwater Outfalls	Various	Stormwater	Ongoing	-SCMs being selected at individual upland sites	-SCMs being implemented at individual upland sites -Treatment at end of 3 OF basins in '95-'96 -Partial/complete diversion of stormwater to WWTP/POTW in 15 basins (work to be completed by 2011) -Ongoing City-wide programmatic source control efforts (see Section 2.1)	-Iterative approach done on basin-by-basin basis. Objective of SCE is to identify up-pipe sources
3	Premier Edible Oil	3.6E	Groundwater	Ongoing (to be determined)	-DEQ is requiring a focused feasibility study (FFS) to be performed to support selection of SCM addressing NAPL and groundwater		-Outstanding nature and extent issues (i.e., SCE) to be addressed in FFS
4	Schnitzer Burgard Industrial Park	3.8E	Stormwater	Ongoing (TBD)			-SCE complicated by property ownership
			Overland Transport	Ongoing (TBD)			-SCE complicated by property ownership
5	Schnitzer Steel	4.0E	Stormwater	Ongoing (4th Qtr '11)	-Stormwater capture, re-use, end-of-pipe treatment system installed in 2009		-Stormwater management system to be expanded
			Overland Transport	Ongoing (4th Qtr '11)	-Asphalt berm constructed in 2009 along 925' of landward edge of Schnitzer dock to help prevent overland runoff to slip		
6	Kinder Morgan (former GATX)	4.2W	Groundwater	Ongoing (1st Qtr '11)	-GW pump & treat system in-place -SCE designed to enhance existing interim GW CSM -FFS for barrier wall being prepared		
7	BP/Arco	4.8W	Groundwater	Complete	-Barrier wall & enhanced GW pump & treat system in-place -Riverbank & nearshore sediment removal completed fall '08	-RP started SCM in summer '07 Fish Window & completed work in fall '08 removing 16,000cy of contaminated soil/sediment.	
8	Exxon/Mobil	5.1W	Groundwater	Complete	Complete	Complete	-SCM selected in 1997 DEQ ROD. Ongoing SCM. -Further SCMs (enhancement) are being studied
9	MarCom South	5.8E	Overland Transport	Currently reviewing revised SCE			-RP removed sand blast grit piles in fall '08 as part of "housekeeping" effort
10	Gasco	6.4W	Groundwater	Complete	-SCM Eval report (FFS) submitted 10/07 -Draft interim Design Report submitted 11/09 -Currently in Formal Dispute Resolution regarding next step in SCMs		-See Section 5.0 of text
			Bank erosion	Complete	-Coordinate with in-water Early Action		In-water Early Action AOC with EPA signed 9/09
11	Gasco (Siltronic)	6.6W	Groundwater	-SCE received '09, preliminarily reviewed & deferred	-SCE FFS for Gasco considers this pathway		-Gasco MGP waste on the Siltronic property
12	Siltronic	6.5W	Groundwater	Complete	-SCM Eval report (FFS) submitted 10/07 -Enhanced in-site bioremediation (EIB) SCM applied fall '08. -EIB supplemental work in '09 & '10	-EIB also applied in source area -SCM effectiveness monitoring ongoing	
13	Rhone Poulenc	7.0W	Groundwater	Ongoing (4th Qtr '10)	-RP recently completed long-term pilot testing for potential pump & treat SCM.		-Comprehensive SCE Report due October 2010
14	Arkema	7.2W	Groundwater	Complete	-Revised FFS for barrier wall & hydraulic received 2008. -DEQ selected wall/extraction well SCM in 2009	-Arkema submitted a draft design for the wall/wall SCM in 2010. DEQ provided comments. -Wall/wall SCM is in final design -SCM scheduled to begin 2011	-RP implemented series of pilot & full-scale SCMs
			Stormwater	Complete	-Stormwater SCM in design & permitting	-SCM construction scheduled to begin 2011.	
			Bank erosion	Complete			-To be integrated into in-water Early Action
15	Willbridge	7.7W	Groundwater	Complete (except for deep GW)	Complete	Complete	-Ongoing GW pump & treat SCMs -Further SCM enhancements are being studied
16	Gunderson	9.0W	Groundwater	Ongoing (1st Qtr '11)			-Ongoing GW pump & treat SCM in Area 1
			Stormwater	Ongoing (2nd Qtr '11)			
			Bank erosion	Ongoing (1st Qtr '11)			
			Overland runoff	-TDB, pending DEQ review of RI Report			

Notes: 1) Date in parentheses is expected date of completion  
2) Source Control Evaluation (SCE)



**Figure 1: Status of Source Identification  
in City Stormwater Basins  
(August 2010)**


Base Imagery 2009 from USDA NAIP photography.  
Outfalls, outfall basins, and hydro boundary from City of Portland Bureau of Environmental Services.  
Taxlots from Metro RLIS.

Outfall basin status of source identification

- No Significant Sources in Basin and Insignificant or Incomplete Pathway
- Source Identification in Basin is Complete
- Additional Source Identification Needed or May be Needed in Basin







integral  
consulting inc.

**LWG**  
LOWER WILLAMETTE GROUP

0 1,000 2,000 Feet

FEATURE SOURCES:  
Transportation, Property, Zoning, or Boundaries: Metro RLIS.  
Channel & River Miles: US Army Corps of Engineers.  
Bathymetric Information: David Evans and Associates, Inc.  
ECSI and Outfall Locations: City of Portland, 2008.



**DRAFT**

DO NOT QUOTE OR CITE  
This document is currently under review by US EPA and its federal, state, and tribal partners, and is subject to change in whole or in part.

**Figure 2 - a**  
Land Zoning and Ownership








Figure 2 - b  
 Land Zoning and Ownership







# Update on Stormwater Source Control at the Portland Harbor Superfund Site

September 2010

Prepared by the Oregon Department of Environmental Quality

---



This document is posted on DEQ's web page at  
<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/jointsource.htm>

If you have questions or comments regarding the information in this report, please direct them to  
Karen Tarnow, Portland Harbor Stormwater Coordinator at DEQ (503-229-5988).  
[tarnow.karen.e@deq.state.or.us](mailto:tarnow.karen.e@deq.state.or.us)



## 1.0 Introduction

DEQ is responsible for controlling upland sources of contamination to Portland Harbor on a schedule that ensures cleanup of the river can proceed with minimal risk of recontamination. This document describes DEQ's strategy for achieving this objective for the stormwater pathway, the status of stormwater source control at upland sites and the timeline for completing this work. In addition, Attachment A describes a tool DEQ developed for evaluating stormwater data.

### 1.1 Potential Sources of Stormwater Contaminants

There are two types of contaminant sources at upland sites. One type of source is contaminated media (e.g., soil, groundwater, pavement, etc.) that results from historical releases of hazardous substances. This is sometimes called *legacy contamination*. Legacy contamination can be caused by legacy *contaminants* that have been banned for general use, such as PCBs and DDT, but can also be caused by contaminants currently in use, such as various metals and petroleum-related substances. We use the term "legacy" because most often this contamination resulted from past practices and/or releases.

The other type of contaminant source is a result of the day-to-day activities that take place at a site. Many kinds of activities have the potential to result in minor releases of contaminants, such as zinc released by the wear and tear on tires and brake pads, phthalates off-gassing from paints and PVC piping, and petroleum products in drips of oils, greases and fuels used for vehicles and machinery.

Effective stormwater source control is based upon an understanding of the types and sources of contamination at a site. This information is used to determine the appropriate tools to prevent or minimize the potential for contaminants to become entrained in stormwater runoff.

### 1.2 Preventing Stormwater Contamination

There are many programs and efforts underway that are designed to eliminate or control contaminant sources and minimize the potential for stormwater to come into contact with contaminants. These include stormwater permits and implementation of best management practices (BMPs), hazardous waste regulations, toxics use reduction initiatives, the City of Portland's Stormwater Management Manual and Green Streets initiatives, etc. These programs do the lion's share of the work of preventing stormwater contamination, and have been widely practiced for years and even decades in some instances. As a result, present-day stormwater discharges are *much* cleaner than in years past.

That said, there are certain sites where a higher level of investigation, regulation and oversight may be needed to achieve source control objectives. This is the focus of DEQ's comprehensive stormwater strategy for Portland Harbor.



## 2.0 DEQ's Comprehensive Stormwater Strategy for Portland Harbor

DEQ's objectives for stormwater source control are (1) to identify and address stormwater discharges containing elevated contaminant concentrations, and (2) to ensure future stormwater discharges will not recontaminate harbor sediments. DEQ draws upon its Cleanup and Water Quality authorities to accomplish these objectives. This is how they are being applied:

### 2.1 Identify and address contaminated stormwater discharges<sup>1</sup>

DEQ's Cleanup Program identifies and addresses sites with contaminated stormwater discharges to minimize the potential for contaminants to migrate to the river via the stormwater pathway. This approach involves consideration of several lines of evidence to determine where source control is needed and when it has been achieved. These procedures are described in DEQ's *Guidance for Evaluating the Stormwater Pathway at Upland Sites* (<http://www.deq.state.or.us/lq/cu/stmwtrguidance.htm>).

The guidance is currently being updated to clarify certain policies and procedures and to include a screening tool for stormwater data (see Attachment 1 for a description of the tool). The screening tool is used to help distinguish stormwater containing elevated contaminant concentrations from stormwater that represents "typical" industrial runoff. Elevated contaminant concentrations are an indication that contamination may be present at the site and that additional investigation and source control may be needed.

DEQ will issue a Stormwater Source Control Decision (SCD) when it determines that contaminant sources at the site have been controlled as necessary to minimize potential for contaminant migration to the river via stormwater discharge, and that the resulting discharge is not likely to contaminate in-river sediments.

Stormwater is a unique contaminant pathway for the Cleanup Program to address because releases of certain types of contaminants are *expected* to continue, at some level, due to the nature of industrial operations and other human activities. Whereas the Cleanup Program typically focuses on contaminated media (e.g., soil, sediment, groundwater), these ongoing, incidental releases are commonly managed through Water Quality programs and permits to ensure that stormwater discharges don't result in unacceptable environmental impacts.

For this reason, a Stormwater SCD from DEQ's Cleanup Program does not confer the same degree of finality as a SCD for other contaminant pathways (e.g., groundwater, bank erosion) or a No Further Action (NFA) determination. There is an expectation that appropriate stormwater management measures will continue to be implemented and that water quality regulations and programs will be applied as necessary to ensure adequate measures are being taken to achieve

---

<sup>1</sup> Some industrial sites operate under a stormwater permit that requires certain stormwater control measures. However, these permits do not address all of the contaminants that are most problematic in Portland Harbor and may not be sufficient to address the Portland Harbor cleanup goals. Therefore, a stormwater permit does not necessarily preclude the need for additional evaluation and source control.



environmental objectives. Thus, a Stormwater SCD from the Cleanup Program should be considered a milestone in the stormwater source control process rather than an endpoint.

## **2.2 Manage future stormwater discharges with Water Quality programs and permits**

As mentioned above, there is a wide array of regulatory and non-regulatory programs that directly or indirectly help to minimize the potential for stormwater to come into contact with contaminants. Before cleanup of the river can proceed, there needs to be a high degree of confidence that these efforts, in total, sufficiently minimize the potential for stormwater discharges to recontaminate the harbor sediments. This requires an understanding of the load of contaminants being discharged into the river in spite of all the source control and stormwater management efforts, and the fate and transport of contaminants in the river.

This evaluation will depend in part on modeling and other analyses being conducted as part of the Portland Harbor Remedial Investigation/Feasibility Study (e.g., loading evaluation, modeling results, cleanup goals). Much of this information should be available, at least in draft form, by spring 2011. DEQ is also looking into simple recontamination models to complement these efforts.

If the evaluation determines that stormwater poses a recontamination risk, one or more of the following things may happen.

- a) DEQ could revisit certain SCDs and/or expand its source control evaluation efforts to include additional sites (i.e., those currently considered to be lower priority sites) with the goal of “ratcheting back” on the contaminant load being discharged into the river.
- b) DEQ could issue a more stringent industrial stormwater general permit<sup>2</sup>, require additional facilities to obtain coverage under the general permit, and/or issue individual stormwater permits to facilities where a more protective permit is necessary to prevent recontamination.
- c) The City could improve or expand its stormwater pollution prevention efforts to better address the sources or drivers of recontamination risk.

The results of the evaluation will help DEQ determine which of these actions – or potentially other actions not listed above – are the most appropriate measures to take to minimize the recontamination risk. If additional actions are needed, the objective would be to have them implemented before or shortly after EPA issues the Record of Decision for Portland Harbor. After the Portland Harbor Record of Decision (ROD) is issued and Remedial Design begins, stormwater discharges within or adjacent to Sediment Management Areas may undergo additional scrutiny. If existing controls are found to be inadequate to prevent recontamination,

---

<sup>2</sup> Certain industry types are required to obtain an Industrial Stormwater General Permit from DEQ (aka the 1200Z permit, administered in Portland by the City’s Bureau of Environmental Services). The permit creates a mechanism for providing ongoing oversight of stormwater management practices and evaluating the effectiveness of these practices. If the discharge cannot be adequately controlled by the 1200Z general permit, DEQ can require a facility to obtain a customized “individual” stormwater permit. Information on these permits and the industries required to obtain a permit can be found here: <http://www.deq.state.or.us/wq/stormwater/industrial.htm> DEQ’s Water Quality Program is in the process of revising the 1200Z and expects to propose a revised permit in summer 2011. Once this permit is drafted, DEQ can begin to evaluate its effectiveness for Portland Harbor.



site-specific stormwater treatment technologies and/or customized stormwater permits may be required at sites of concern.

### 3.0 Timeline for Accomplishing Stormwater Source Control Objectives

Figure 1 shows an approximate timeline for DEQ to accomplish its source control objectives. With the possible exception of a small number of complex sites, DEQ expects to have stormwater source control completed by the time that EPA issues the Portland Harbor ROD.

### 4.0 Status of Stormwater Source Control Efforts at Upland Sites


Table 1 lists all of the sites in DEQ's Environmental Cleanup Site Information (ECSI) database located within the Portland Harbor watershed boundary and indicates the status of stormwater source control efforts at each site as of September 2010. This information is also presented in Figure 2. A few notes regarding this status report:

- A number of ECSI sites shown on the map were investigated and remediated prior to the initiation of work on the Portland Harbor Superfund site. Since these sites did not undergo a stormwater evaluation at the time they were being investigated, DEQ reviewed the file information and adjacent in-river sediment data to determine whether additional evaluation was needed. As a result, some of these "closed" sites were asked to undertake source control evaluations but others were not.
- "Lower Priority – Need for SCE To Be Determined" sites include those where there is evidence to suspect that contamination is present and could come into contact with stormwater or stormwater conveyances, but the amount, concentration and/or potential for contaminant migration in stormwater was unlikely to pose a significant threat and therefore additional evaluation is not warranted at this time.
- "Insignificant Pathway" sites include the following:
  - sites that have no or very infrequent, minor stormwater discharges
  - sites where stormwater discharges to the combined sewer system (or *will* discharge to the system by the end of 2011 when the City completes its reengineering of the system) and could only reach the river during an overflow event
  - sites where there is no evidence that stormwater would come into contact with contamination on the site (e.g., contaminants are subsurface and there is no potential for exposure to stormwater or contaminant migration to the river via infiltration into or advection along the backfill surrounding stormwater pipes)
- A small number of ECSI sites that fall within the Portland Harbor watershed boundary have not been depicted on the map because they do not represent true "sites." Examples include a few spills along highways or pipelines and ECSI sites that represent Study Areas rather than sites (e.g., City of Portland Outfalls; Portland Harbor Sediments).




Figure 1: Timeline for achieving stormwater source control in Portland Harbor.

**Controlling sources:**



**Managing future discharges:**





**Table 1: Status of Stormwater Source Control Evaluations at ECSI Sites**

<b>Stormwater SCE Needed (6)</b>		<b>ECSI #</b>
Cargill (Albina River Lots)		9997
Glacier (Albina River Lots)		9998
Glacier NW [Front St.]		2378
Lampros Steel		2441
Ross Island (Albina River Lots)		9999
US Navy And Marine Reserve Center		5109
<b>Stormwater SCE Underway (59)</b>		
Air Liquide/Schnitzer Investment - Doane Lake		395
Arkema		398
Boydston Metal Works Inc		2362
Brix/Foss Maritime		2364
Burlington Northern Hub Center And Lake Yard		100
Calbag Metals - Nicolai		5059
Calbag Metals [Front St.]		2454
Centennial Mills		5136
Chevron Products Company		25
Chevron U.S.A., Inc.		1549
Christenson Oil		2426
Columbia American Plating		29
Conoco Phillips Tank Farm		177
Consolidated Metco, Inc.		3295
Container Management Services LLC		4784
Crawford Street		2363
ExxonMobile Oil Corporation		137
Fred Devine Diving & Salvage Inc		2365
Freightliner, LLC		115
Freightliner, LLC		2366
Galvanizers Company		1196
General Electric Ser Shop		4003
GS Roofing Products, Inc.		117
Gunderson Inc.		1155
Kinder Morgan Liquid Terminals LLC		1096
Koppers Industries, Inc.		2348
Lakeside Industries		2372
McCall Oil		134
Metro Central Transfer Station		1398
Mt. Hood Chemical Corporation		81
Northwest Natural Gas Company		84



Northwest Pipe Company	138
Oregon Steel Mills - Rivergate	141
Owens Corning - Linnton	1036
PacifiCorp Albina Riverlots	5117
Port of Portland - Terminal 1 North	3377
Port of Portland - Terminal 2	2769
Port of Portland - Terminal 4	272
Port of Portland - Terminal 4, Slip 1	2356
Portland Ship Yard [Cascade General And Port Properties]	271
Premier Edible Oils	2013
Rhone Poulenc	155
Schnitzer Steel	2355
Schnitzer Burgard Industrial Park	5324
Shell Oil Co. - Willbridge Plant	160
Shore Terminals LLC	1989
Siltronic [Wacker Siltronic Corporation]	183
Sulzer Pumps	1235
Texaco Portland Terminal	169
Time Oil	170
Triangle Park - North Portland Yard	277
Tube Forgings of America, Inc.	1239
Union Carbide Corp. [NW Container]	176
Univar [Van Waters and Rogers]	330
UPRR Albina Site	178
US Moorings [US Army COE]	1641
USCG Dock	1338
Wilhelm Trucking [Magnus]	69
Willbridge Yard	3395
<b>Stormwater SCE Complete; Source Control Decision Pending (3)</b>	
Arco Bulk Terminal	1528
Mar Com, Inc. - South Parcel	2350
PGE - Forest Park Property	2406
<b>Stormwater Source Control Decision Issued (16)</b>	
ACF Industries	794
Anderson Bros. Property	970
BES Water Pollution Control Facility	2452
Blue Lagoon - Marine Terminal 5	1686
Chevron Asphalt	1281
Jefferson Smurfit Corporation	2371
Linnton Plywood Association	2373
Mar Com, Inc. - North Parcel	4797



Marine Finance Co.	2352
Oil Fire Training Ground	1189
Paco Pumps	146
PGE - Harborton Substation	2353
Port of Portland - Terminal 4 Auto Storage	172
Ro-Mar Transportation Systems Inc	2437
SFI, Inc.	5103
UPRR – St. Johns Tank Farm	2017
<b>Lower Priority - Need for Stormwater SCE TBD (18)</b>	
Ashland Chemical Inc	1076
Borden Chemical, Inc.	1277
Brazil & Co.	1026
Carson Oil Co., Inc.	1405
Color Magic Inc	1328
Container Recovery, Inc.	4015
Dura Industries Inc	111
End of Swan Island Lagoon	3901
Estey Corporation	1430
Federal Express	3807
Fred Meyer - Swan Island	44
GI Trucking	1840
Jinkz Corp	2423
JR Simplot	3343
Office Depot	260
Portland Container Repair Corporation	2375
Santa Fe Pacific Pipelines	2104
Trumball Asphalt [Owens Corning Yeon]	1160
<b>Insignificant Pathway - Minimal stormwater runoff (8)</b>	
Ash Grove Cement - Rivergate Plant	4696
Goldendale Aluminum Company	2440
GPC Linnton	333
Hercules Incorporated	988
Nudelman & Son Inc.	966
Port of Portland Tract O Property	5307
Union Station - Track #5	1414
Willamette Cove	2066
<b>Insignificant Pathway - Stormwater captured/to be captured by combined/sanitary system (4)</b>	
Babcock Land Company	2361
Cascade Brake Products	1019
RK Storage And Warehousing	2376
Unocal SS 3911	1593




<b>Insignificant Pathway - Redeveloped under COP stormwater manual (5)</b>	
ANFRS Holdings/ABF Freight Systems	1820
Greenway Recycling	4655
Penske Truck Leasing	5055
Waterfront Pearl Cond. Construction Site	4535
Westinghouse	4497
<b>Insignificant Pathway - No evidence of contaminated stormwater (20)</b>	
Albers Mill Property	4590
Chapel Steel Inc	4920
Dasic International Corp.	110
Eastman Chemical Company	135
ESCO Corp. - Willbridge Landfill	397
Front Avenue Mp	4008
Glacier Northwest Inc. Linnton	2351
Gould, Inc	49
Hoyt St. Railyard (Former)	1080
Industrial Battery Building	935
Kittridge Distribution Center	2442
Master Chemical Inc.	1302
Mogul Corp.	1307
Pearl Building	4960
Port of Portland - Terminal 1 South	2642
Schnitzer Investment - Near NW 35th And Yeon	2424
Shaver Transportation Co	2377
Transloader International Company, L.L.C.	2367
Tucker Building	3036
Valvoline Inc	3215
<b>No pathway for site COIs (e.g., groundwater site; capped sites) (16)</b>	
ESCO Landfill – Sauvie Island	4409
Guilds Lake - NW Industrial St.	404
Hoyt St Train Yard - Parcel 1	1624
King-Ries Property	4560
Longview City Laundry & Cleaners Inc	1395
Lynden Farms	4461
McCormick & Baxter Creosoting Co.	74
Morse Bros.	2370
ODA Laboratory Services	1962
PGE - Substation E	3976
St. Johns - Keeler #2 Right-of-Way	1067
Tarr Inc	1139




Union Station - Parcel B South	1885
Union Station Horse Barn	2407
USPS - Fleet Operations	2183
WR Grace Co.	2761
<b>Not a true site - Not shown on map (12)</b>	
City of Portland Outfalls	2425
Crosby & Overton	877
Diesel Release - N Edgewater	1345
Doane Lake Study Area	36
Forest Park Drainage Tunnel, Former	3301
Mocks Bottom	1306
Portland Delivery Facility	3342
Portland Harbor Sediments	2068
South Rivergate Industrial Park	2980
St Helens Road Petroleum Contamination	2630
Texaco Product Pipeline	2117
Union Chemical	329
<b>Outside Portland Harbor Watershed - Not shown on map (8)</b>	
Alder Creek Lumber Co., Inc.	2446
Flint Inc.	1753
Graphic Arts Center	187
Harsh Investments	878
Klix Corp of Oregon	1075
Multnomah County - St. Johns Site	2421
ODEQ Clean Up Sylvan Cleaners Site	1897
Zehrung	187





**Figure 2: Status of Stormwater Source Control  
at Portland Harbor ECSI Sites  
(August 2010)**

Base imagery 2008 from USDA NAIP photographs.  
Outfalls, outfall basins, and hydro boundary from City of Portland Bureau of Environmental Services.  
Taxlots from Macro RUS.



A more detailed version of this map, showing ECSI site numbers and outfall locations, will be available on DEQ's website at <http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/jointsource.htm>



## Attachment 1: Evaluating Stormwater Data

DEQ developed a series of charts to assist with the evaluation of stormwater data. The charts were created using contaminant concentration data from stormwater samples collected at Portland Harbor-area industrial sites. They are intended to be used as a screening tool for distinguishing “typical” industrial stormwater from stormwater containing potentially elevated contaminant concentrations. The charts will be presented in Appendix E of DEQ’s *Guidance for Evaluating the Stormwater Pathway and Upland Sites* and will be available on DEQ’s website in October 2010 at: <http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/stormwater.htm>.

### 1.0 Basis for Using the Charts as a Screening Tool

The use of these charts as a screening tool is based on the premise that many kinds of industrial materials and activities have the potential to result in minor releases of contaminants, such as petroleum products in drips of oils, greases and fuels used for vehicles and machinery, phthalates off-gassing from paints and PVC piping, and zinc from galvanized building materials. Off-site sources, including highway traffic, operations at neighboring sites and atmospheric deposition, can also contribute to the contaminant load in stormwater runoff from a site.

As a result, industrial stormwater is likely to contain a somewhat predictable list of contaminants within a predictable concentration range even when good stormwater management practices are being implemented. If contaminant concentrations exceed these ranges, DEQ considers this to be a potential indicator of an uncontrolled source of contaminants at the site.

Some might question this rationale because all of the data used to create the charts were collected at contaminated or suspect sites and therefore would be expected to be more contaminated than typical industrial stormwater. DEQ considered this issue but considers it to be immaterial for two reasons. First, contaminated sites are likely to be contaminated by a few site-specific chemicals, and therefore stormwater would only show elevated concentrations of those specific contaminants and only if they were exposed to stormwater. All of the other contaminants would be expected to be present in stormwater at “typical” concentrations.

Second, as a screening tool, the charts are simply intended to identify sites that “stand out from the crowd.” This information helps DEQ determine the need for additional evaluation or source control at a site. Since the charts are not used for directly evaluating potential waterbody impacts from the stormwater, the upper and lower bounds of the “typical” concentration range are not particularly relevant.

Due to the highly variable nature of stormwater, interpretations made using these charts should only be considered in the context of other lines of evidence and should not be presumed to provide conclusive evidence of the presence or absence of contamination at a site.

### 2.0 Chart Development

The charts were created using stormwater data from industrial sites in the Portland Harbor area of the Willamette River (River Mile 1.9 – 11.8). The largest single dataset was developed by the




Lower Willamette Group (LWG) in the course of their Round 3 sampling events for the Portland Harbor Remedial Investigation. This dataset includes stormwater data collected at 21 heavy industrial locations during 2007 and 2008. The rest of the data was submitted to DEQ by ECSI sites.

The charts present the stormwater data but do not specify the sample locations or methods. This information is only available in the original data reports. In almost all instances, stormwater samples were collected under a DEQ- or EPA-approved workplan. Both grab sample and composite sample data are included in the charts.

To create the charts, all of the detected values for a given contaminant were compiled and organized in rank order (i.e., lowest to highest concentration; charts include J-flagged/estimated values). The data were then plotted on a chart. The chart's X axis is the rank of each data point and the Y axis is the concentration. Information on the number of non-detected values for each contaminant is also provided on the chart.

An example of a typical chart for a stormwater contaminant is provided below. In most charts there is a definitive "knee" in the curve and the majority of data points fall within the relatively flat portion of the curve below the knee.





### 3.0 Screening Stormwater Data Using the Charts

The use of these charts as a screening tool is based on the assumption that the lower, flatter portion of the curve represents the contaminant concentration range that is typical of stormwater from Portland Harbor industrial sites. Consequently, when one or more contaminants are present at significantly higher concentrations (i.e., “elevated” concentrations represented by the steeper portion of the curve) it is an indicator that additional investigation and/or source control may be needed.

To evaluate stormwater data from a specific site, determine where the contaminant concentrations fall along the curve on the relevant chart.

- Concentrations falling within the **lower/flatter portion of the curve** suggest that stormwater discharges are not being unusually impacted by contaminants at the site and are therefore representative of “typical” industrial stormwater for Portland Harbor sites. However, this interpretation should not be considered to be a conclusive line of evidence. A determination that no additional source control or evaluation is necessary should be corroborated by other lines of evidence.
- Concentrations falling within the **upper/steeper portion of the curve** are an indication that uncontrolled contaminant sources may be present at the site and additional evaluation and/or source control measures may be warranted. The objective would be to determine the source(s) of the elevated concentrations and, based upon that, whether and what types of source control measures are needed.

### 4.0 Interpreting the Results

The screening results need to be evaluated based upon the characteristics of the site. Some sites can be expected to have higher concentrations of certain types of contaminants simply as a result of the type of operations (e.g., phthalates associated with painting activities, PAHs associated with heavy equipment and fueling). Slightly higher concentrations of specific contaminants might be considered to be “normal” at these sites but indicate potential contamination at others.

However, “normal” is not the same as acceptable. As stated above, these charts are used for identifying potentially contaminated sites and helping to guide source control evaluations. They are not designed to be used for evaluating the potential waterbody impacts of stormwater discharges.

An additional consideration when evaluating stormwater data is whether the data are likely to be representative of typical stormwater discharges from the site. Stormwater samples taken from the same location can show widely varying concentrations depending on the duration and intensity of the storm events that were sampled, whether the sample was collected early or late in the storm, the length of the dry period preceding the storms, and the activities occurring at the site since the previous storm event. This should be considered when determining how much weight to apply to stormwater data in the course of a stormwater evaluation and/or whether additional data is needed to support a decision.



# Milestone Report

## for Upland Source Control at the Portland Harbor Superfund Site

September 2010

Prepared by the Oregon Department of Environmental Quality



State of Oregon  
Department of  
Environmental  
Quality

This document is posted on DEQ's web page at  
<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/jointsource.htm>.



# Table of Contents

1.0 Introduction .....	1
1.1 Organization of the Milestone Report.....	1
2.0 Identifying Potential Sources of Contamination in Portland Harbor .....	2
2.1 Recent Site Discovery and Site Assessment activities.....	3
2.2 Downtown Portland Willamette River Sediment Investigation.....	4
3.0 Evaluating Potential Sources of Contamination to the River .....	5
4.0 Taking Measures to Control Sources and Making Source Control Decisions.	6
4.1 Types of source control measures.....	6
4.2 DEQ coordination with EPA and partners on source control decisions .....	7
4.3 Public involvement in source control decisions .....	8
5.0 Status of Ongoing and Completed Source Control Activities .....	8
6.0 Issues Encountered in Source Control Work .....	13
7.0 Summary.....	15
8.0 Obtaining Additional Information on Upland Source Control Work .....	16
9.0 Information about Table 1: Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor .....	16
9.1 Acronyms and abbreviations.....	20
9.2 Contact information for DEQ Project Managers.....	23

## Attachments

Table 1. Controlling Confirmed or Suspected Upland Sources of Contamination to  
Portland Harbor

Table 2. Status of High Priority Sites

Figure 1. Status of Source Identification in City Stormwater Basins

Figure 2-a-c. Land Zoning and Ownership

## 1.0 Introduction

On December 1, 2000, a section of the lower Willamette River within the City of Portland, the Portland Harbor, was added to the Superfund National Priority List (NPL). In February 2001, the Oregon Department of Environmental Quality (DEQ), United States Environmental Protection Agency (EPA), and other governmental parties<sup>1</sup> signed a Memorandum of Understanding (MOU) that provided a framework for cooperation in the investigation and cleanup of the Portland Harbor Superfund Site to optimize federal, state, tribal and trustee expertise and available resources.

Under the 2001 MOU, EPA was designated as the Lead Agency for investigating and cleaning up “in-water” contamination in the Harbor, i.e., contamination in the river water and underlying sediment using federal Superfund authorities. DEQ, using state cleanup authority, was designated as the Lead Agency for identifying and controlling “upland” sources of contamination, i.e., those sources of pollution adjacent to or near the river that may be contaminating river water or sediments. To coordinate in-water cleanup and upland source control work, the MOU directed DEQ and EPA to jointly develop a source control strategy that defines a process for identifying and controlling potential sources of contamination threatening the river.

DEQ and EPA finalized the Portland Harbor Joint Source Control Strategy (JSCS) in December 2005<sup>2</sup>. The overarching goal of the JSCS is to identify, evaluate and control sources of contamination that may affect the Willamette River in coordination with the objectives and schedule for the Portland Harbor remedial investigation and feasibility study (RI/FS). Upland source control is necessary to allow cleanup of the river to proceed without risk of significant recontamination. DEQ is currently implementing the JSCS in the Portland Harbor Superfund Site study area – approximately River Mile (RM) 1.9 to River Mile 11.8<sup>3</sup>.

The JSCS requires DEQ to prepare a Milestone Report on a quarterly basis that summarizes the status of DEQ’s upland source control work. The report submittal schedule has been changed to bi-yearly. This is the ninth Milestone Report. Milestone Reports are submitted to EPA, and provide the basis for potential meetings with EPA and our government partners to discuss site prioritization and source control progress. These reports also serve as documentation of progress on river-wide source control within Portland Harbor.

### 1.1 Organization of the Milestone Report

The Milestone Report is organized as follows.

---

<sup>1</sup> The signatory partners to the MOU include the EPA, DEQ, Confederated Tribes and Bands of the Yakama Nation, Confederated Tribes of the Grand Ronde Community of Oregon, Confederated Tribes of Siletz Indians, Confederated Tribes of the Umatilla Indian Reservation, Confederated Tribes of the Warm Springs Reservation of Oregon, Nez Perce Tribe, National Oceanic and Atmospheric Administration, Oregon Department of Fish and Wildlife, and U.S. Department of the Interior.

<sup>2</sup> The JSCS is available on DEQ’s web site at <http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/jointsource.htm>

<sup>3</sup> “River Mile” indicates the distance from the Willamette River’s confluence with the Columbia River (i.e., River Mile 11.8 is 11.8 miles upstream of the confluence).



- Section 2.0: Identifying Potential Sources of Contamination in Portland Harbor – This section describes DEQ’s work to identify potential sources of contamination to the Willamette River in Portland Harbor, including site discovery and site assessment activities.
- Section 3.0: Evaluating Potential Sources of Contamination to the River – This section describes DEQ’s status and schedule for the evaluation of all confirmed or suspected upland sources of contamination to Portland Harbor, as summarized in Table 1.
- Section 4.0: Taking Measures to Control Sources and Making Source Control Decisions – This section describes the source control measures used at upland sites in Portland Harbor and the process for making source control decisions, including coordination with EPA and our government partners, and public involvement opportunities. Source control measures and decisions are summarized in Table 1.
- Section 5.0: Status of Ongoing and Completed Source Control Activities – This section describes the information presented in Table 1 that summarizes the status of ongoing and completed source control measures. This section also describes the specific status of the 16 High Priority and Preliminary High Priority sites (Table 2). This section also presents five specific source control goals designed to help DEQ focus our efforts to achieve the overarching goal of source control.
- Section 6.0: Issues Encountered in Source Control Work – This section describes issues affecting DEQ’s ability to conduct source control work and identifies paths forward towards resolution.
- Section 7.0: Summary – This section summarizes the overall status of source control work in Portland Harbor, highlighting accomplishments, key issues and next steps for moving forward.
- Section 8.0: Obtaining Additional Information on Upland Source Control Work – This section indicates where additional information can be found on the status of source control work at upland sites in Portland Harbor.
- Section 9.0: Information on Table 1: Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor – This section provides helpful information for interpreting Table 1, including definition of key terms and acronyms used.

## **2.0 Identifying Potential Sources of Contamination in Portland Harbor**

DEQ’s strategy for identifying and investigating potential sources of contamination to Portland Harbor prior to the December 2000 Superfund Site listing was described in the March 2006 Milestone Report. Those site identification and investigation activities were initially focused on a six-mile stretch of the lower Willamette River (now known as the Initial Study Area) extending from the southern tip of Sauvie Island upstream to Swan Island, from approximately River Mile 3.5 to River Mile 9.2. For more information, please see the March 2006 Milestone Report or please contact DEQ’s Portland Harbor project manager, Jim Anderson at (503) 229-6825 or [anderson.jim@deq.state.or.us](mailto:anderson.jim@deq.state.or.us)

## 2.1 Recent Site Discovery and Site Assessment activities

As would be expected, DEQ's site discovery/site assessment activities have decreased now that we've reached an intermediate stage of the upland source control effort and the significant sources are being addressed. This is not to say that additional site discovery work won't be necessary, it simply means that we are currently directing our energy toward completing site investigations and source control measures at existing Environmental Cleanup Site Information (ECSI) sites.

There are two main efforts that will help shape DEQ's future site discovery activities. One is the information contained in the Lower Willamette Group's (LWG) Draft Risk Assessment and Remedial Investigation documents and the ongoing process to develop the draft Feasibility Study. It's possible that information from these documents could identify specific areas where additional source identification is warranted.

The second effort involves discovering stormwater sites. New stormwater site discovery efforts tend to be targeted and are triggered by recently collected data. The majority of this work is conducted as a collaborative effort between the City and DEQ under the Intergovernmental Agreement (IGA) between DEQ and the City's Bureau of Environmental Services (BES), to identify, investigate, and control contaminant discharges to shared City stormwater conveyance lines. Over the past two years, the City has undertaken a comprehensive source investigation effort on the east side of the river between RM 11 and 11.3. The City is also undertaking additional source investigations in Outfall Basins 52, 52C and 53 based upon the findings presented in their February 2010 *Stormwater Evaluation Report*. These efforts are described below.

### River Mile 11-East Source Investigations

Round 3 Portland Harbor sediment data collected by the LWG identified sediments contaminated by polychlorinated biphenyls (PCBs) on the east side of the river between RMs 11 and 11.3. Subsequent in-river sediment sampling by the City identified elevated PCBs between RMs 11 and 11.5. The current conceptual model is that the sediment contamination is largely due to past releases from historic operations in the area, but that current stormwater and bank erosion pathways may still exist. To evaluate whether there are ongoing stormwater sources, the City implemented a sampling plan in three City stormwater basins discharging into the river between RM 11 and 11.3 (Basins 43, 44, and 44A). Source investigation efforts are presumed to be complete for Basins 44 and 44A and are still underway in the Outfall 43 basin. In Basin 44, PacifiCorp is currently implementing source investigation and control measures to address PCB-contaminated soils and to prevent contaminants from migrating offsite and to the river in stormwater runoff.

### City of Portland's Stormwater Evaluation Report (February 2010)

There are 38 City outfalls in Portland Harbor. As part of the City's 20-year combined-sewer overflows abatement program, to be completed by 2011, all or a portion of the stormwater discharging through fifteen City outfalls are being diverted to the wastewater treatment plant. For basins that will continue to discharge to the river, the City conducted basin evaluations to determine if there was potential for significant sources in the basins. If so, source tracing was conducted to identify sources that need to be controlled through either DEQ or City authorities.



In 2009, the City undertook a comprehensive evaluation of stormwater and sediment trap data collected from City outfall basins to evaluate additional source tracing needs and help shape future data collection objectives. The evaluation included data collected by the City as well as data collected by the LWG and Port of Portland in support of the in-water Remedial Investigation. The findings from this evaluation generally support the City's and DEQ's belief that all major sources within City outfall basins have been identified. However, the results also indicate that additional investigation may be warranted in a small number of basins where slightly elevated concentrations of certain contaminants could not be explained by the known sources/land uses in those basins.

A status of the source identification efforts in the City outfall basins as of August 2010 is provided below. This information is also presented in Figure 1.

<b>August 2010 Status of Source Identification at City Outfalls in Portland Harbor</b>	
<b>No Significant Sources in Basin and Insignificant or Incomplete Pathway</b>	
19 Outfalls	Outfall Designations: M-2, M-3, S-2, S-5, 10A, 11, 13, 14, 19A, 22D, 23, 24, 42, 44A, 47, 48, 49, 50, 52A
<b>Source Identification in Basin is Complete</b>	
15 Outfalls	Outfall Designations: M-1, S-1, S-6, 15, 16, 17, 18, 19, 22, 22B, 22C, 46, 44, 45, 53A
<b>Additional Source Identification Needed or May be Needed in Basin</b>	
4 Outfalls	Outfall Designations: 43, 52, 52C, 53

## 2.2 Downtown Portland Willamette River Sediment Investigation

DEQ continues our work with the City of Portland and other partners to investigate sediment quality in the Willamette River upstream of the Portland Harbor in downtown Portland. The results of the initial investigation broadened our understanding of the previously existing limited sediment-quality data, and allowed us to gain a better understanding of the nature and extent of hazardous substances in the downtown reach. The first phase of the investigation collected surface sediment and/or cores samples from nearly 80 locations.

The field work for the downtown reach sediment investigation was completed in June 2008. Results from this first phase are compiled in the GSI Water Solutions, Inc 2009 report "*Field and Data Report, Downtown Portland Sediment Characterization*". This report can be viewed at: <http://www.deq.state.or.us/lq/cu/nwr/willametteriver.htm>

DEQ completed a review of this first phase of the investigation. The results of the review are found in a 2009 DEQ report entitled "*Downtown Portland Willamette River Sediment Evaluation- Preliminary Identification of Areas of Interest*." A focused second phase of investigation was completed in early 2010. This Phase II sampling was completed to better prioritize areas of interest for follow-up action, lay the foundation for source identification investigations, and in some cases begin to assess contaminant extent. Results from the Phase II

work are compiled in GSI's 2010 "*Field and Data Report, Downtown Portland Sediment Characterization Phase II*". All reports can be viewed at:  
<http://www.deq.state.or.us/lq/cu/nwr/willametterriver.htm>

DEQ is evaluating the investigation results for both phases of work to help assess area-wide contaminant levels and identify areas where source identification efforts are warranted.

Within the downtown reach, PGE is conducting an investigation of in-water sediment and upland source control between RM 13.1 -13.5 east. Two upland preliminary assessments and data reports from three upland investigations and the in-water sediment investigation have been completed in 2010. A remedial investigation covering both in-water and upland data is due in late-2010. This information will help determine potential remedial and source control actions.

The Zidell Waterfront property is located at the upstream edge of the downtown reach on the west side of the river beneath the Ross Island Bridge. The ZRZ Realty Company (Zidell Company) and other site operators conducted ship dismantling, ship building, welding, and other miscellaneous industrial activities at the site from approximately 1925 to the mid-1960s. The Zidell Company began on-site barge-building operations in 1968 and those activities continue today. Portions of the upland property are impacted by releases of metals, petroleum hydrocarbons, PCBs, asbestos, and other contaminants. The Zidell Company is working under a DEQ consent judgment to cleanup contaminated upland soil and Willamette River sediment adjacent to their property. The Zidell Company initiated upland soil cleanup this summer, and plans to begin sediment remediation summer 2011.

### **3.0 Evaluating Potential Sources of Contamination to the River**

DEQ is investigating or directing source control work at over 60 upland sites in Portland Harbor. Preliminary investigation activities at these sites are designed to determine whether the site is a potential or ongoing source of contamination to the river. These investigations, or "source control evaluations," consider all potential, current and historic contaminant sources and current or reasonably likely future contaminant migration pathways for the contaminants to be transported to the river. Potential pathways include:

- Direct discharges – Pollutants from commercial, industrial, private or municipal outfalls have in the past and continue to be discharged directly to the Portland Harbor Superfund Site. Levels of contaminants in historic discharge streams were much greater than recent and current loads due to better environmental awareness and government controls (e.g., permits. Many current discharges are permitted (general or individual permits) under the Clean Water Act National Pollutant Discharge Elimination System (NPDES). Permitted discharges include industrial wastes, stormwater runoff, and combined-sewer overflows (CSOs)<sup>4</sup>.
- Groundwater – Contaminated groundwater may enter the river directly via discharge through sediments, bank seeps, or it may infiltrate into storm drains/pipes, ditches or creeks that

---

<sup>4</sup> CSO events are untreated discharges of combined stormwater, sanitary sewage from residential, commercial, and industrial sources that overflow from the sewer system into the river during heavy rainfall periods when the amount of stormwater and sewage exceeds the capacity of the collection system.



discharge to the river. Contaminant migration may occur as non-aqueous phase liquids (NAPLs) or as chemicals dissolved in the groundwater itself.

- Stormwater – Contaminants may be carried to the river by water that runs off a site into storm drains after it rains, delivered to the river by stormwater pipes (including permitted and unpermitted stormwater discharges).
- Overland transport/sheet flow – The uncontrolled flow of water from a site to the river and the transport of other materials from a site may deliver contaminants to the river.
- Bank erosion/leaching – River bank soil, contaminated fill, waste piles, landfills and surface impoundments may release contaminants directly to the river through erosion, via soil erosion to stormwater, or by leaching to groundwater.
- Overwater activities – Contaminants from overwater activities (e.g., sandblasting, painting, unloading, maintenance, repair and operations) at riverside docks, wharves, or piers; discharges from vessels (e.g., gray, bilge, ballast waters); full releases; and spills may affect the river.

These potential contaminant migration pathways are evaluated for each site, and upland contaminant concentrations are screened against conservative screening level values (SLVs) protective of human health and the environment. Sites that are identified as significant current or potential sources of pollution to the river are characterized and prioritized. Based on the resulting priority, either further source control evaluation is completed or source control measures are initiated.

Table 1 provides a summary of confirmed and suspected upland sources of contamination to the river that DEQ is either actively working on or has finished source control work on by issuing a final source control decision. Table 1 also provides the basis for the determination that a site is a source of contamination to the river, the status of and schedule for source control evaluation, and the priority of the site for source control. The table includes the priority of each contaminant migration pathway for each site, as well as the overall priority of the site based on the pathway priorities.

High priority sites are identified in the table based on existing site information, and subsequent Milestone Reports will identify any new high priority sites as new information becomes available. Source control is expected to move forward at high priority sites without delay.

#### **4.0 Taking Measures to Control Sources and Making Source Control Decisions**

DEQ determines the need for source control measures at each upland site, in consultation with EPA, based on the completeness of contaminant migration pathways, exceedances of SLV, and other factors as appropriate. See p. 3-1 through 3-6 of the JSCS for more information about SLVs, and p. 4-1 through 4-10 of the JSCS for more information about the source control decision process.

##### **4.1 Types of source control measures**

Upland source control is an iterative process where early steps may be revisited and conclusions refined by information gathered later in the process. A combination of tools may be used to control a source, including but not limited to the following.

- Technical assistance – Technical assistance, often provided during inspections, provides technical information designed to help individual businesses bring their facilities into compliance with environmental regulations. DEQ's Hazardous Waste Program has and continues to provide technical assistance to facilities within the Portland Harbor Superfund Site area.
- Cleaning-up contaminated upland areas – Cleanup work addresses contaminated soil, groundwater, stormwater and other sources; and focuses on reducing or eliminating contaminant migration to the river. Common source control measures include removing highly contaminated soil areas, stabilizing or capping contaminated bank areas, treating or containing contaminated groundwater, and extracting contaminated sediment from storm sewer systems. Source control measures vary from site to site.
- Source control of active discharges – Tools to control active discharges include best management practices (BMPs), industrial process changes, pollution prevention practices, and technology-based effluent controls. Compliance is achieved voluntarily or through administrative actions, including permits or enforcement.
- Source control of stormwater – Stormwater source control is complex because storm drain systems capture discharges from many different sources (e.g., land use activities, runoff from contaminated sites, and infiltration of contaminated groundwater into the storm drain system). Stormwater regulation also involves state and local agencies implementing MS4 and 1200Z general stormwater permits. Because of this complexity, all of the tools described above are useful for stormwater source control and will be used as appropriate.
- Administrative actions and enforcement – Administrative actions include licenses, permits, deed restrictions, requirements for site development plans, and enforcement actions; which may be necessary when administrative actions are violated. Agencies rarely take enforcement actions without first conducting an inspection and documenting findings, requested changes, warnings and offers of technical assistance. When enforcement actions are warranted, they are usually taken in escalating order, starting with notices of violation, moving to enforcement or compliance orders requiring specific changes by a set date, and ending with monetary penalties, court action or DEQ's takeover of investigation or cleanup work. Formal cleanup actions performed under an order or decree use oversight and enforcement to ensure that appropriate actions are taken in a timely manner.

Table 1 summarizes source control decisions at upland sites, the basis for the determination that upland source control measures are necessary, a summary of the selected source control measure(s), and a schedule for implementing the source control measure(s). Figure 2-a-c displays most sites listed in Table 1.

#### **4.2 DEQ coordination with EPA and partners on source control decisions**

As the Lead Agency for identifying and controlling sources of upland contamination threatening the river in Portland Harbor, DEQ coordinates with EPA and our government partners on source



control work. This includes documenting, tracking and coordinating source control efforts as described in Sections 2.5 and 7 of the JSCS.

DEQ provides EPA and our partners an opportunity to review and comment on source control decisions prior to being finalized. These decisions typically fall into the following three categories.

- DEQ determined that a site is not a current or future significant source of contaminants to Portland Harbor and that no source control measures are required.
- DEQ selected the source control measures for a site.
- DEQ concluded that source control at a site is complete, or in the case of systems that require operation and maintenance (e.g., hydraulic containment), that the source control action is effective.

DEQ informs EPA and our partners of pending source control decisions and the schedule for review, and provides copies of source control decision documentation to EPA and partners upon request. EPA and partners have 30 days to provide comments to DEQ on source control decisions.

In addition to this regular review and comment process, some upland sites in Portland Harbor may warrant closer coordination between DEQ, EPA, and our partners for source control (e.g., the Gasco site and potential source control measures for the chlorinated solvent groundwater plume at the Siltronic site). In these instances, DEQ and EPA source control coordinators will develop project-specific coordination strategies.

#### **4.3 Public involvement in source control decisions**

DEQ Cleanup Program statutes and rules require that a public notice and comment opportunity be provided prior to DEQ's selection of a final site cleanup remedy and before DEQ determines that the cleanup is complete. For upland Portland Harbor cleanup projects, this means that DEQ issues a public notice and seeks public comments on the recommended final site cleanup strategy. Once public input is considered, DEQ's final decision is typically documented in a Record of Decision (ROD) for the site. For most sites, the upland DEQ ROD includes elements that address both source control for Portland Harbor and cleanup actions specific to areas of upland contamination that are not related to pollution in the Harbor.

Many of the source control measures implemented at upland sites are conducted prior to the selection of the final upland site-wide remedy. While public notice and comment is not required for these "interim" removal actions under DEQ statutes and rules, DEQ typically issues a public notice and seeks public comments when the action is likely to be a substantive piece of the final site remedy, or as the DEQ project manager determines is appropriate.

DEQ does not typically seek public comments for small-scale interim source control measures and time-critical actions. Project managers will, however, issue notices and/or press releases as appropriate to let the public know that the activity is being conducted.

### **5.0 Status of Ongoing and Completed Source Control Activities**

Table 1 summarizes the status of ongoing source control activities; including source control evaluations (SCEs), source control decisions (SCDs), and source control measures (SCMs). Table 1 also provides information on source control activities completed to date, proposed SCM activities, and a target schedule for completion.

Table 1 also summarizes completed SCMs and provides the date that the SCM was completed, the date of EPA review and comment, and any operation and maintenance requirements associated with the SCM.

As of September 2010, the DEQ categorized 90 sites (see Table 1) into the following source control categories:

**High Priority Sites- 11**

**Preliminary High Priority Sites- 5**

**Medium Priority Sites- 24**

**Low Priority Sites- 23**

**Priority "To Be Determined" Sites- 3**

**Sites with Source Control Decisions- 24**

The status of High Priority and Preliminary High Priority sites is presented in Table 2. Twelve of the 16 High Priority sites currently have at least interim SCMs in place. Some of the more important actions in-place or anticipated at the High Priority sites include:

**-Evraz Oregon Steel Mills-** Two separate source control efforts are moving forward at the EOSM site. 1<sup>st</sup>, stormwater is being addressed through a combination of best management practices and end-of-pipe treatment. Phase I of the end-of-pipe treatment, addressing stormwater flow to the northern facility outfall, was installed in 2007 and underwent pilot testing in 2007/2008. Based on the results of the pilot test, the system was expanded to capture stormwater flow going to the central facility outfall in 2008. A Phase II pilot study was conducted in 2009. EOSM will conduct testing to evaluate any toxicity associated with the coagulant they are using followed by a loading evaluation to assess contaminant releases to the Willamette River via stormwater. EOSM is hoping to complete both studies in the 2010/2011 water year, and determine if any further stormwater source control action is necessary. 2<sup>nd</sup>, riverbank treatment source control measures are in re-design largely to resolve stakeholder concerns regarding mitigation, habitat conservation and restoration, and to incorporate bioengineering components. EOSM plans to re-submit their 404 Permit application in 1<sup>st</sup> quarter 2011, re-engage natural resource trustee stakeholders in the new design, and construct the riverbank source control measure in 2012 or 2013.

**-Schnitzer Steel-** Schnitzer Steel proposed a stormwater management plan in fall 2008. The plan will provide comprehensive management of stormwater including both re-use as on-site process water and end-of-pipe treatment. Phase 1A of the plan calls for abandoning a number of stormwater outfalls, collecting stormwater from most of the site, routing the stormwater thru screen filters to a storage tank, and then either re-using the water or discharging the water under an NPDES permit. The storage tank discharges to the river will be monitored and compared to JSCS SLVs. Additional treatment will be added if necessary. Phase 1A was completed late 2009. Phase 1B consists of paving the Phase 1A construction area. Phase 2 will capture stormwater from several additional on-site



drainage basins and route the stormwater to the new filtration and storage system. Phase 2 stormwater improvements are expected to be constructed in fall 2010 and summer 2011. Stormwater basins not captured by the on-site end-of-pipe treatment will be evaluated by the SCE process.

- Arco/BP**- A new permanent seawall sheetpile wall was installed in summer 2007. The sheetpile wall will enhance existing hydraulic control of contaminated groundwater. A riverbank soil and near-shore sediment removal and capping was completed in fall 2008. Approximately 16,000 cubic yards (cy) of petroleum-contaminated soil/sediment were removed and shipped offsite for disposal. The project was completed in summer 2009 by removing the in-river temporary sheetpile wall, final site grading, and planting.
- Gasco**- NW Natural's Gasco site (which includes NW Natural's manufactured gas plant contamination on the Siltronic site) is a High Priority site for upland source control. The distribution and magnitude of upland contamination at the Gasco site is extensive and very significant. Based on an October 2007 Focused Feasibility Study (FFS), DEQ selected a SCM combination consisting of a vertical barrier wall and groundwater pump-and-treat system in the Gasco former tar pond area and pump-and-treat elsewhere along the shoreline. NW Natural recently completed a number of studies to support the design of this SCM. Based on their studies, NW Natural recommended a revised SCM in summer 2009 for the former tar pond area consisting of only the pump-and-treat component. DEQ has a number of concerns with NW Natural's recommended SCM..., particularly that it will exacerbate existing conditions by potentially mobilizing manufactured gas plant waste (dense non-aqueous phase liquid) without capturing it. In June 2010, DEQ directed NW Natural to move forward with source control of dissolved phase contamination along approximately 1,300 feet of shoreline and defer source control in the former tar pond area to the upland feasibility study so that source control could be considered comprehensively. DEQ and NW Natural are currently in formal dispute resolution over source control in the former tar pond area. We expect to resolve the dispute in fall 2010.
- Siltronic**- An amended FFS was submitted December 2007 recommending an enhanced in-situ bioremediation (EIB) SCM for the Siltronic chlorinated solvent groundwater plume. DEQ selected EIB to be applied in the release area. Siltronic completed application of EIB treatment media in the source area in summer 2008, has recently proposed expanding use of EIB further upgradient of the release area, and is currently monitoring results from the SCM.
- Arkema**- Arkema is working on three separate upland source control efforts at their site. 1<sup>st</sup>, Arkema submitted an FFS for groundwater/NAPL in summer 2008. DEQ selected a slurry wall/groundwater extraction system as the SCM in 2009, and the SCM is in design. We anticipate SCM construction to begin in summer 2011. 2<sup>nd</sup>, Arkema submitted a stormwater FFS in summer 2008, DEQ selected a stormwater SCM earlier this year and Arkema entered a DEQ Water Quality Mutual Agreement and Order in July 2010 to design, construct and monitor a new stormwater system. The stormwater SCM will consist of berming the perimeter of the site to prevent off-site overland flow, temporarily capping higher-level contaminated soil, decommissioning the existing collection and conveyance system including 3 of the 4 existing outfalls, installing a new collection/conveyance system which will route stormwater to a detention pond to reduce the suspended load, and discharging stormwater from the pond through a filter system to

the river. Stormwater SCM construction is expected to begin in 2011 and conclude by the end of 2011. 3<sup>rd</sup>, Arkema evaluated their riverbank and the threat that portion of the site poses to the river. Riverbank source control is anticipated to be incorporated into the EPA-lead in-water Early Action at Arkema. Arkema will evaluate riverbank SCM options in 2010-11.

**-Rhone-Poulenc-** The responsible party at Rhone Poulenc, SLLI, is working on three major upland source control/evaluation efforts at their site. 1<sup>st</sup>, SLLI submitted a comprehensive SCE report in early-2008, DEQ reviewed the report, SLLI will revise the report after collecting significant additional hydrogeologic information to inform the conceptual site model, and submit the revised report in October 2010. 2<sup>nd</sup>, SLLI pilot tested several SCMs to treat and/or control their most significant groundwater plume threatening the river. SLLI has completed an extensive, long-term groundwater pumping test to support the design of their North Front Avenue SCM which targets contaminated groundwater moving in the highly conductive fractured basalt zone. The pumping test includes a number of extraction wells that could largely comprise the SCM. The pumping test concluded in August 2010. Construction of any supplemental portions of the SCM is anticipated for early 2011. 3<sup>rd</sup>, SLLI removed accumulated sediment from Outfall 22B stormwater lines and grouted the lines to at least partially prevent contaminated groundwater from invading the lines. In the second half of 2009, SLLI cleaned out the lines and installed impermeable liners in the stormwater lines to further prevent groundwater invasion. In addition to these three ongoing source control efforts, SLLI: 1) spent two field seasons removing drums and debris from the Doane Lake area, 2) completed an on-site Facility Structures Interim Remedial Action Measure (IRAM); 3) completed the Groundwater Extraction and Treatment System (GETS IRAM) in 2005 designed to capture alluvial zone groundwater in the Herbicide Area; and 4) started the West Doane Lake (WDL IRAM) in 2010 to stabilize and cap West Doane Lake sediments.

DEQ developed five specific goals for our source control efforts. These goals will track DEQ source control efforts to achieve the overarching goal of source control: to identify, evaluate and control sources of contamination that may affect the Willamette River in coordination with the objectives and schedule for the Portland Harbor RI/FS.

The goals described below are aggressive goals that were based on an anticipated ROD date of 2010. While much progress has been made to reach these goals, some remain outstanding. Some of the reasons these goals have not been achieved include the complexity of the work, work load for both DEQ and upland responsible parties, and obstacles in implementing the work. While all the goals have not been met, DEQ believes these sites remain on-track to achieve source control at the High Priority sites by the time of the Portland Harbor ROD. The Portland Harbor ROD is now optimistically anticipated to be completed in late-2012. Dates for the goals below have been adjusted to better reflect the current status and the new anticipated ROD date.

#### **Goals and Status for High Priority Sites**

**Goal 1-** Source Control Evaluations (SCE) completed at all High Priority sites by 1/1/10.

##### **Goal 1 Status as of 9/10**

-2 of 16 SCEs completed



- 2 of 16 SCEs currently under review by DEQ, to be completed in 2010
- 5 of 16 SCEs to be completed in 2010
- Of the 7 remaining High Priority sites (16 minus 9) that are either not completed or are not on schedule to be completed by the end of 2010, stormwater is the only outstanding pathway to be completed in 4 of the 7 sites.

**Goal 2-** SCMs selected at all High Priority sites by 7/1/10.

**Goal 2 Status as of 9/10**

- Interim or final SCMs have been selected and have been implemented at 12 of 16 sites. These sites include: 1) EOSM (stormwater), 2) Schnitzer Steel (stormwater), 3) Kinder Morgan Linnnton (groundwater ), 4) Exxon/Mobil (groundwater), 5) Arco/BP (groundwater and riverbank/beach), 6) MarCom South (overland runoff), 7) Siltronic (groundwater), 8) Rhone Poulenc (groundwater and stormwater), 9) Arkema (groundwater), 10) Willbridge (groundwater), 11) Gunderson (groundwater), and 12) City Stormwater (line cleanouts).
- Selection of SCMs at other High Priority sites is anticipated over the next 6-12 months. For instance, 1) DEQ selected a significant SCM at the Gasco site in March 2008. NW Natural completed a series of field efforts designed to support the detailed design of this SCM, a vertical barrier wall/groundwater extraction well system. NW Natural proposed a revised SCM in their 11/09 Interim Design Report, and DEQ and NW Natural are currently in formal dispute resolution over the next steps in source control and the upland RI/FS. We expect the dispute to be resolved in fall 2010...., 2) EOSM has further characterized the nature and extent of riverbank contamination, produced initial designs, and has been in negotiation with the Corps and natural resource trustees for the construction of riverbank treatment SCM at their facility. Construction of that river bank SCM is expected to begin in 2011 or 2012...., 3) late-2009 construction of an end-of-pipe stormwater filtration, storage and reuse at the Schnitzer Steel site. Schnitzer Steel is currently expanding the area of their facility that drains into the stormwater re-use/treatment system...., 4) DEQ recently selected a vertical barrier wall/groundwater extraction wells system as a groundwater/NAPL SCM for the Arkema site. The SCM is currently in final design and construction is scheduled to begin in 2011. DEQ also recently selected a stormwater SCM for the Arkema site. The stormwater SCM is currently in design and construction is expected to begin in 2011.

**Goal 3-** SCMs constructed and effectively operating at all High Priority sites by 1/1/12.

**Goal 3 Status as of 9/10**

- 5 of 16 sites have effective groundwater SCMs operating. These 5 sites include: 1) Exxon/Mobil, 2) Gunderson, 3) Willbridge, 4) Arco/BP, and 5) Siltronic.

**Goals and Status for Medium and Low Priority Sites**

**Goal 4-** SCE completed at all Medium and Low Priority sites by 1/1/11

**Goal 4 Status as of 9/10**

- Two of the 24 Medium Priority sites currently have completed SCEs..., 10 of the 24 sites have interim source control measures in-place..., and 7 of the 24 sites are on schedule to be completed in 2010. Two of the 23 Low Priority sites currently have

completed SCEs..., 13 of the 23 have interim source control measures in-place..., and 7 of the 23 sites are on schedule to be completed in 2010.

### **Goals and Status for Priority "To Be Determined (TBD)" Sites**

**Goal 5-** Completed prioritization at all TBD sites by 1/1/10.

#### **Goal 5 Status as of 9/10**

- 2 of the 3 sites are EPA-lead sites (Vanwaters-&-Rogers & US Moorings).
- Koppers is the one last TBD site.

## **6.0 Issues Encountered in Source Control Work**

This section summarizes issues affecting DEQ's completion of source control work. This section also presents the steps DEQ is taking to resolve the issues and complete source control work.

### **Issue 1: Moving projects through the source control process**

Certain DEQ Portland Harbor cleanup projects are not proceeding through the source control process at an acceptable pace. There continues to be a number of reasons for the lack of adequate progress at these sites, including: complexity of the site, limited DEQ staff resources, uncertainty regarding liability/responsibility for the needed environmental work, reluctance of the responsible party to move forward, and economic strains on many of the responsible parties. Source control activities at these sites need to be accelerated in order to identify, evaluate and control upland contaminant sources before the Portland Harbor ROD. Moving High Priority sites forward has been an ongoing issue for DEQ. We are focusing our attention on these sites and working with the upland responsible parties to move these projects forward. Two of these sites include:

- **Burgard Industrial Park**

**Problem:** At one time, Schnitzer Investment Corporation (SIC) owned the roughly 200-acre Burgard Industrial Park (BIP) that partially surrounds the International Terminals Slip at RM 4. A number of tenants leased properties in BIP. Over the past several years, SIC sold much of the BIP, including approximately 81 acres to Schnitzer Steel in May 2005. Schnitzer Steel operates their scrap metal recycling yard and marine terminal on property sold in 2005. DEQ now understands SIC currently owns approximately 21.5 acres of the BIP. SIC entered into a DEQ Voluntary Agreement in 2000 to perform a remedial investigation and source control measures for BIP. Since signing the agreement, DEQ and SIC have focused on the Schnitzer Steel portion of the BIP area. DEQ recently requested SIC conduct SCE in BIP outside the Schnitzer Steel site. SIC initially declined our request stating that since SIC didn't have access rights to the property they sold, and SIC would not be able to perform SCE for the portions which have been sold.

**Path to resolving and Progress Made since the December 2009 Milestone Report:** SIC has now agreed in concept to conduct stormwater source control evaluations at BIP, and DEQ and SIC are negotiating a scope of work and implementation schedule for that work. However, that scope of work and implementation schedule has not been finalized.

- **GS Roofing**

**Problem:** The DEQ project manager overseeing work at GS Roofing left DEQ in 2007, and the vacant position was not filled in a timely manner due to agency budget constraints. This,



and continuing staff-resource challenges has affected the progress of source control work at the site.

Path to Resolving: DEQ made GS Roofing site a priority for staffing and accelerated source control work. GS Roofing conducted independent investigations of the facility. The next step in the project is for DEQ to review this information and provide direction regarding what additional work is required and a schedule for this work. DEQ assigned a new project team to the GS Roofing project in early 2009.

Progress made since December 2009 Milestone Report: GS Roofing completed a stormwater system characterization effort and implemented several BMPs in response to the findings. The stormwater SCE report is expected to be completed in early 2011. The responsible party is developing a scope of work for the remaining elements of a comprehensive SCE.

#### Issue 2: Completing source control at the Gasco site

NW Natural's Gasco site (which includes NW Natural's manufactured gas plant contamination on the adjoining Siltronic property) is a High Priority site for upland source control. The distribution and magnitude of upland contamination at the Gasco site is extensive and very significant. Based on an October 2007 Focused Feasibility Study, DEQ selected a SCM combination consisting of a vertical barrier wall and groundwater pump-and-treat system in the Gasco former tar pond area and pump-and-treat elsewhere along the shoreline. NW Natural recently completed a number of studies to support the design of this SCM. Based on their studies, NW Natural recommended a revised SCM in summer 2009 for the former tar pond area consisting of only the pump-and-treat component. DEQ has a number of concerns with NW Natural's recommended SCM..., particularly that it will exacerbate existing conditions by potentially mobilizing manufactured gas plant waste (dense non-aqueous phase liquid) without capturing it. In June 2010, DEQ directed NW Natural to move forward with source control of dissolved phase contamination along approximately 1,300 feet of shoreline and defer source control in the former tar pond area to the upland feasibility study so that source control could be considered comprehensively. DEQ and NW Natural are currently in formal dispute resolution over source control in the former tar pond area. We expect to resolve the dispute in fall 2010.

#### Issue 3: Completing source control at the Arkema site

As stated in Section 5, Arkema is working on three separate upland source control efforts at their site. 1<sup>st</sup>, Arkema submitted an FFS for groundwater/NAPL in summer 2008. DEQ selected a slurry wall/groundwater extraction system as the SCM in 2009, and the SCM is in design. We anticipate SCM construction to begin in summer 2011. 2<sup>nd</sup>, Arkema submitted a stormwater FFS in summer 2008, DEQ selected a stormwater SCM earlier this year and Arkema entered a DEQ Water Quality Mutual Agreement and Order in July 2010 to design, construct and monitor a new stormwater system. The stormwater SCM will consist of berming the perimeter of the site to prevent off-site overland flow, temporarily capping higher-level contaminated soil, decommissioning the existing collection and conveyance system including 3 of the 4 existing outfalls, installing a new collection/conveyance system which will route stormwater to a detention pond to reduce the suspended load, and discharging stormwater from the pond through a filter system to the river. Stormwater SCM construction is expected to begin in 2011 and conclude by the end of 2011. 3<sup>rd</sup>, Arkema evaluated their riverbank and the threat that portion of the site poses to the river. Riverbank source control is anticipated to be incorporated into the

EPA-lead in-water Early Action at Arkema. Arkema will evaluate riverbank SCM options in 2010-11.

#### Issue 4: DEQ staff resource limitations

Limited staff resources continue to affect DEQ's ability to conduct and complete source control work in Portland Harbor. Current and projected future state budget estimates continue to challenge DEQ. Over the last several years DEQ hired four new project managers and a GIS Coordinator to work on Portland Harbor projects and other projects. DEQ continually looks at staff work load and develops priorities to address the most important work. DEQ will continue Portland Harbor source control efforts focusing on the most significant and potentially significant upland sources.

#### Issue 5: Stormwater evaluation and control

Stormwater pathway evaluations are a relatively new and evolving effort for DEQ's Cleanup Program. In January 2009, DEQ issued its *Guidance for Evaluating the Stormwater Pathway at Upland Sites*. The guidance is currently being updated and this version will be available in October 2010 on DEQ's Portland Harbor website at:

<http://www.deq.state.or.us/lq/cu/stmwtrguidance.htm>

The updates to the guidance are intended to accomplish two objectives:

1. Make minor revisions to the text to clarify decision-making criteria.
2. Add a tool for evaluating stormwater data. This tool is described below.

Using the sizeable stormwater dataset generated by Portland Harbor investigations, DEQ developed a tool to assist with data interpretation. The tool can be used to help distinguish "typical" concentrations of contaminants in industrial stormwater from "elevated" concentrations that may indicate an uncontrolled source of contamination at a site. This distinction is important because it helps to determine the type of response warranted at the site. In general, stormwater discharges related to "normal" industrial operations are managed with stormwater Best Management Practices (BMPs) and, where appropriate, are regulated under Water Quality permits. If an uncontrolled contaminant source is suspected, it may be appropriate to invoke Cleanup Program regulations to conduct additional investigation and source control measures.

## **7.0 Summary**

DEQ is making significant progress in controlling sources of contamination to the lower Willamette River in Portland Harbor, and is coordinating resources of its Cleanup, Hazardous and Solid Waste, Water Quality and Spills Programs to achieve upland source control objectives by the expected time of the Portland Harbor Record of Decision or shortly after. To date, DEQ has identified 90 upland sites that may be potential sources of contaminants in Portland Harbor, and most of these sites have been prioritized for additional investigation or source control. Additionally, DEQ evaluated a number of sites in our site discovery process throughout the Portland Harbor project and concluded these sites do not threaten the river.

As of September 2010, the DEQ categorized 90 sites (see Table 1) into the following source control categories:



**High Priority Sites-11**  
**Preliminary High Priority Sites- 5**  
**Medium Priority Sites- 24**  
**Low Priority Sites- 23**  
**Priority To Be Determined Sites- 3**  
**Sites with Source Control Decisions- 24**

DEQ will submit a Milestone Report to EPA twice a year, with the next Milestone Report scheduled for March 2011, and update Table 1 and Table 2 with the current status of source control work at all upland sites. For more information about the Milestone Report or DEQ's source control work generally, please contact Jim Anderson, DEQ Portland Harbor Project Manager, at (503) 229-6825, or [anderson.jim@deq.state.or.us](mailto:anderson.jim@deq.state.or.us).

## **8.0 Obtaining Additional Information on Upland Source Control Work**

For more information on DEQ's source control work at any of the sites listed in Table 1, see DEQ's Portland Harbor web page

(<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/index.htm>)

and click on "Upland Sites map" in the right hand corner. This link provides a map showing all Portland Harbor upland sites and summary reports of the status of source control work. Just open the map and click on the site you are interested in to connect to DEQ's Environmental Cleanup Site Information (ESCI) database, which houses current information on work at each site.

Alternatively, contact the DEQ project manager (PM) that is leading work on the site you are interested in. Contact information for each DEQ PM is listed on the last page of this report.

For more information on the status work on the Portland Harbor Superfund Site, see EPA's Portland Harbor web page (<http://yosemite.epa.gov/r10/cleanup.nsf/sites/ptldharbor>).

## **9.0 Information about Table 1: Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

The purpose of Table 1, entitled Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor, is to track and share information on the status of DEQ's efforts to evaluate and control sources of pollution to the Willamette River in Portland Harbor. The table provides information on each upland site that DEQ is working on in the Harbor, including the status of evaluations to determine whether source control is needed, the progress of source control measures, and the status of source control decisions and EPA review. Below is some helpful information for interpreting the table, including definitions for key terms and acronyms.

### **Site Information and Project Status**

The first columns of Table 1 provide basic background information on each site, including:

- the name of the site,

- the site's reference number for DEQ's Environmental Cleanup Site Information (ESCI) database,
- the location of the site (river mile and address),
- the DEQ project manager that is leading source control work,
- the type of agreement DEQ is using to direct cleanup activities at the site (i.e., Intergovernmental Agreement, Portland Harbor Agreement, Unilateral Order, etc.), and
- the status of work occurring at the site (i.e., Preliminary Assessment, Remedial Investigation, completed Source Control Decision, Remedial Design/Remedial Action, etc.).

Sites are listed in Table 1 based on their position alongside the Willamette River, or the "River Mile" associated with their location. The River Mile indicates distance of the site from the Willamette River's confluence with the Columbia River. Sites associated with a lower river mile occur downstream of sites with a higher river mile.

Sites listed in Table 1 are those in Portland Harbor at which DEQ is actively overseeing upland investigation or source control actions, or for which source control decisions have been made. DEQ updates the site information in ECSI when a Strategy Recommendation is made, but a site is not added to Table 1 until active oversight of the project is provided by DEQ.

### **Source Control Evaluation**

The Source Control Evaluation (SCE) columns in Table 1 provide information on the status of DEQ's work to evaluate the need for source control measures, including the status of SCE for each potential pathway, the schedule for completing SCE, the basis for determining whether source control measures are needed, and the status of EPA review.

#### Potential pathways

Six standard pathways represent the major potential pathways that contaminants could follow to reach the river from an upland site. These pathways include:

- overland transport/sheet flow – the uncontrolled flow of water and other material to the river from a site
- bank erosion – erosion of material within the sloping bank areas of the site to the river
- groundwater – groundwater plumes or discharges to the river via seeps or through preferential pathways
- stormwater – stormwater discharges to the river that originate from a pipe or stormwater system, including unpermitted stormwater discharges and discharges under a DEQ general stormwater permit
- overwater activities – the storage or use of hazardous substances over the water (i.e., storage tanks on docks, permanent work activities conducted over water), that if released would be a potential current or future source of contamination to the river; pipelines and other conveyance systems are not considered in this category, releases from these types of systems are reported to the Oregon Emergency Response System (OERS) system for clean up
- other – may include permitted wastewater discharges, individually permitted stormwater discharges, air deposition or other pathways



Each of these standard pathways appears for each site in Table 1 to track SCE work on a pathway-specific basis.

#### Basis for determining the need for source control

DEQ evaluates each of the pathways listed above to determine the need for source control measures. DEQ makes this determination based on: (1) whether contaminants are present and whether the pathway is capable of carrying them to the river (if it is, the pathway is called “complete”); and if a complete pathway exists, (2) whether it is carrying contaminants to the river at concentrations that exceed the Screening Level Values (SLVs) provided in the Joint Source Control Strategy (JSCS)<sup>5</sup>.

Three general examples are provided below.

- Example 1: Initial investigations of a site that is adjacent to the river indicate that bank soils have the potential to erode and carrying contaminants into the river. DEQ oversees a SCE to determine whether contaminants are in fact present in the bank soils and whether the eroded bank soils are carrying or could carry those contaminants into the river. The SCE concludes that contaminants are present in the bank soils and the soils are carrying contaminants into the river; the pathway is deemed “complete.” The SCE then determines whether the bank soils are carrying or could carry contaminants to the river at concentrations that exceed the SLVs in the JSCS. If they are or could carry contaminants to the river at concentrations exceeding SLVs, DEQ determines that source control measures may be needed and assigns a priority of high or medium to the pathway based on the degree of SLV exceedance (see “Priority levels for each pathway and site” below for more information on the priority levels). If it is a high priority, then the RP should move forward aggressively evaluating, designing, and implementing SCMs. If it is medium priority, then the RP should use the weight-of-evidence approach to determine if further SCE is needed or if SCMs are needed.
- Example 2: Initial investigations of a site adjacent to the river indicate that groundwater has the potential to migrate toward the river and carry contaminants. DEQ oversees a SCE to determine whether contaminants are present in the groundwater and whether the groundwater is carrying or could carry those contaminants into the river. The SCE concludes that groundwater is or could carry contaminants into the river, but only at concentrations significantly below the SLVs listed in the JSCS. DEQ determines that the pathway is “complete,” but no source control actions are needed because SLVs are not exceeded.
- Example 3: Initial investigations of a site near (but not adjacent to) the river indicate that stormwater has the potential to migrate toward the river and carry contaminants. DEQ oversees a SCE to determine whether stormwater is in fact migrating to the river and whether it is or could carry contaminants to the river. The SCE concludes that stormwater is actually not reaching the river and could not reach the river because it is diverted to a stormwater treatment system. DEQ determines that the pathway is “not complete” and no source control actions are needed.

#### Definition of “Insignificant pathway; no actions recommended”

---

<sup>5</sup> See p. 3-1 through 3-6 of the JSCS for more information about SLVs.

The term “insignificant pathway; no actions recommended,” is used in Table 1 when (1) the pathway is complete, and (2) contaminant concentrations are near or below SLVs at a point of compliance (e.g., river bank monitoring wells) and are not anticipated to increase.

#### Use of “N/A” for the pathways

“N/A” is used in Table 1 to indicate that the particular pathway does not exist at the site. For example, for an upland site that is set back from the river (i.e., not adjacent to the river’s edge) N/A would indicate that the overland transport/sheet flow, overwater activities, and bank erosion pathways do not exist at the site. For a site that is adjacent to the river, but where a concrete seawall lines the river bank, N/A would indicate that the pathway bank erosion does not exist at the site.

#### Priority levels for each pathway and site

Each pathway evaluated at each site is given a priority level for source control upon completion of the SCE, or when adequate information exists to determine the pathway’s priority. Pathways are prioritized based on their ability to carry contaminants from upland areas to the river at concentrations that exceed SLVs. Each site is then given a priority level based on the highest priority of the pathways. For example, if a site has two low priority pathways and one high priority pathway, the site is determined to be a high priority for source control. Definitions for high, medium and low priority determinations follow.

- High – High priority pathways and sites are those where a complete contaminant migration pathway exists and the upland source is significantly impacting the river or poses a significant and imminent threat to the river based on initial evaluation of key source control prioritization factors (listed on p. 4-3 of the JSCS). A primary consideration is that one or more media (soil, groundwater or stormwater) significantly exceed applicable SLVs at the point of discharge to the river (e.g., water at the end of a discharge pipe or soil or material at the riverbank) or the most reliable and cost-effective data point (e.g., groundwater measured at the shoreline), or where a bioaccumulative chemical is detected at concentrations significantly above the SLV. In addition, if an upland source is violating DEQ narrative water quality criteria for the Willamette River, the site may be considered a high priority. High priority sites are expected to move forward with aggressive source control measures without delay or be subject to enforcement action.
- Medium – Medium priority pathways and sites are those where a complete contaminant migration pathway exists and the upland source is impacting the river or poses a significant and/or imminent threat to the river based on an initial evaluation of key source control prioritization factors (listed on p. 4-3 of the JSCS). A primary consideration is that one or more media exceed applicable SLVs, but not significantly, at the point of discharge to the river, or where a bioaccumulative chemical is detected at concentrations above the SLV. Although exceedance of SLVs does not necessarily indicate that a site poses a significant and/or imminent threat or needs to immediately implement source control measures, it does indicate that the site may pose a threat to human health or the environment and that additional evaluation may be needed to determine if source control measures are required to prevent, minimize or mitigate the migration of hazardous substances to the river. If the site exceeds one or more SLVs, the need for further characterization or for implementation of source control measures will be based on a site-specific weight-of-evidence determination.




Medium priority sites are expected to perform a weight-of-evidence evaluation to determine if source control measures are required (see p. 4-5 of the JSCS for more information on the weight-of-evidence evaluation).

- Low – Low priority pathways and sites are those where upland data indicate, based on an initial evaluation of key source control prioritization factors (listed on p. 4-3 JSCS), that the site likely poses a low threat to the river (e.g., concentrations are near or below SLVs) or where DEQ, in consultation with EPA, may issue an upland “No Further Action” (NFA) determination or lower the State’s priority of the site for further upland investigation or remedial action under DEQ’s cleanup authority. Source control measures will not be required at low priority sites unless determined necessary by the results of the Portland Harbor RIFS or ROD.
- p High – DEQ’s preliminary determination is that this is likely a high priority pathway or site based on available information. A final determination of pathway or site priority will be made upon completion of the SCE.
- p Med – DEQ’s preliminary determination is that this is likely a medium priority pathway or site based on available information. A final determination of pathway or site priority will be made upon completion of the SCE.
- p Low – DEQ’s preliminary determination is that this is likely a low priority pathway or site based on available information. A final determination of pathway or site priority will be made upon completion of the SCE.

### Source Control Decisions and Status of Source Control Measures

The Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs) columns in Table 1 provide information on actions taken or needed to control sources of contamination to the river, including the selected SCMs for each pathway, status of SCM implementation, status of EPA review, and ongoing operation and maintenance requirements.

For many sites listed in Table 1, boxes for information on SCDs and SCMs will be blank because source control work at those sites is still in the evaluation (SCE) phase. Other sites may be in the process of implementing SCMs, and still others may have completed all source control work. For those sites that have completed upland source control and SCMs have been determined to be effective, shading  indicates that work is finished at this point in time. Upon completion of the Portland Harbor in-water RIFS, however, DEQ will reevaluate all source control work to ensure that it adequately controlled contaminants to the final cleanup levels developed for the Harbor.

### 9.1 Acronyms and abbreviations

Agr	Agreement
AOC	Administrative Order on Consent
AS/SVE	Air sparge/soil vapor extraction – a Source Control Measure used to remove volatile contaminants from groundwater; often combined with treatment measures
AST	Above ground Storage Tank

AWQC	Ambient Water Quality Criteria
BES	Bureau of Environmental Services
BIP	Burgard Industrial Park
BMPs	Best Management Practices
BRA	Baseline Risk Assessment
CERCLA	Comprehensive Environmental Response, Compensation and Liability Act
COI	Contaminant of Interest – chemicals present in Portland Harbor at levels that could threaten human health and the environment
CSOs	Combined-Sewer Overflows
cy	Cubic Yard
DEQ	Oregon Department of Environmental Quality
ECSI	DEQ's Environmental Cleanup Site Information database
EIB	Enhanced In-situ Bioremediation
EPA	Environmental Protection Agency
FS	Feasibility Study – a phase of the cleanup process; evaluating cleanup alternatives after the Remedial Investigation has been completed
FFS	Focused Feasibility Study
GW or gw	Groundwater
ICP	Independent Cleanup Pathway
IGA	Inter-Governmental Agreement
IRAM	Interim Remedial Action Measure
HVOCs	Halogenated Volatile Organic Compounds
IRAM	Interim Remedial Action Measure
JSCS	Joint Source Control Strategy – issued by DEQ and EPA in December 2005 <sup>6</sup>
LNAPL	Low density Non-Aqueous Phase Liquid
LWG	Lower Willamette Group
MOA	Memorandum of Agreement
MOU	Memorandum of Understanding
MS4	Municipal Separate Storm Sewer System
N/A	Not Applicable – used in Table 1 to indicate that the particular pathway does not exist at the site
NAPL	Non-Aqueous Phase Liquid
N&E	Nature and extent of the contamination at the site
NFA	No Further Action – a DEQ notice to a Responsible Party declaring that no further cleanup action is needed at the site
NPDES	National Pollutant Discharge Elimination System
NPL	National Priority List
OF	Outfall
p&t	Pump & Treat system – a Source Control Measure used to remove or contain and treat contaminated groundwater
PA	Preliminary Assessment – an early assessment stage of the cleanup process
PCB	Polychlorinated Biphenyls
PH	Portland Harbor

<sup>6</sup> The JSCS is available on DEQ's web site at (<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/index.htm>); click "Joint Source Control Strategy" on the left side bar.



PH Agr	Portland Harbor Agreement – a formal agreement to conduct the remedial investigation and source control work
PH Ltr Agr	Portland Harbor Letter Agreement – an initial agreement to conduct limited investigation and cleanup activities and cover DEQ's oversight costs
PM	DEQ Project Manager leading cleanup work at the site
PPA	Prospective Purchaser Agreement – a tool for negotiating and agreeing upon potential liability for prospective purchasers of sites
PRP	Potentially Responsible Party.
ROD	Record of Decision
RD/RA	Remedial Design/Remedial Action – a phase of the cleanup process that occurs after the Record of Decision; designing and implementing the cleanup action
RI	Remedial Investigation – a phase of the cleanup process; investigating the nature and extent of contamination and understanding the potential risks posed by the contaminants to human health and the environment
RI/FS	Remedial Investigation/Feasibility Study
RM	River Mile
RP	Responsible Party
SC	Source Control
SCD	Source Control Decision
SCE	Source Control Evaluation
SCM	Source Control Measure
SIC	Schnitzer Investment Corp
SLV	Screening Level Value – a contaminant-specific level established in the JSCS (see JSCS Table 3.1) that is used to screen upland pathways and sites to identify potential threats to human health and the environment.
SOW	Scope of Work
SVE	Soil Vapor Extraction – a Source Control Measure used to remove volatile contaminants from subsurface soils; often combined with soil vapor treatment
TBD	To Be Determined
TCA	Trichloroethane
UIC	Underground Injection Control system
UST	Underground Storage Tank
VCP	Voluntary Cleanup Program
VOCs	Volatile Organic Compounds
WO	Waiting on
XPA	Expanded Preliminary Assessment – an early assessment stage of the cleanup process

## 9.2 Contact information for DEQ Project Managers

Jim Anderson	(503) 229-6825	<a href="mailto:anderson.jim@deq.state.or.us">anderson.jim@deq.state.or.us</a>
Dana Bayuk	(503) 229-5543	<a href="mailto:bayuk.dana@deq.state.or.us">bayuk.dana@deq.state.or.us</a>
Tom Gainer	(503) 229-5326	<a href="mailto:gainer.tom@deq.state.or.us">gainer.tom@deq.state.or.us</a>
Dave Lacey	(503) 229-5354	<a href="mailto:lacey.david@deq.state.or.us">lacey.david@deq.state.or.us</a>
Scott Manzano	(503) 229-6748	<a href="mailto:manzano.scott@deq.state.or.us">manzano.scott@deq.state.or.us</a>
Matt McClincy	(503) 229-5538	<a href="mailto:mcclincy.matt@deq.state.or.us">mcclincy.matt@deq.state.or.us</a>
Jim Orr	(503) 229-5039	<a href="mailto:orr.jim@deq.state.or.us">orr.jim@deq.state.or.us</a>
Mark Pugh	(503) 229-5587	<a href="mailto:pugh.mark@deq.state.or.us">pugh.mark@deq.state.or.us</a>
Shawn Rapp	(503) 229-5614	<a href="mailto:rapp.shawn@deq.state.or.us">rapp.shawn@deq.state.or.us</a>
Mike Romero	(503) 229-5563	<a href="mailto:romero.mike@deq.state.or.us">romero.mike@deq.state.or.us</a>
Bob Schwarz	(541) 298-7255/30	<a href="mailto:schwarz.bob@deq.state.or.us">schwarz.bob@deq.state.or.us</a>
Jennifer Sutter	(503) 229-6148	<a href="mailto:sutter.jennifer@deq.state.or.us">sutter.jennifer@deq.state.or.us</a>
Karen Tarnow	(503) 229-6843	<a href="mailto:tarnow.karen@deq.state.or.us">tarnow.karen@deq.state.or.us</a>
Ken Thiessen	(503) 229-6015	<a href="mailto:thiessen.ken@deq.state.or.us">thiessen.ken@deq.state.or.us</a>



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

10/1/2010

*Note: Sites in this table are listed in order of their position along the Willamette River, or the "River Mile" associated with their location; the River Mile indicates distance from the Willamette River's confluence with the Columbia River.*

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site Information				Project status																				
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Terminal 5	1686	1.5 E	15540, 15550, & 15560 N Lombard	Tom Gainer	IGA	NFA	02/19/09	Overland Transport/Sheet Flow	N/A	NA	N/A	N/A	none	Low	N/A	N/A	NA	NA	NA	NA	NA	NA	NA	NA
Terminal 5	1686	1.5 E	15540, 15550, & 15560 N Lombard	Tom Gainer	IGA	NFA	02/19/09	Bank Erosion	N/A	NA	N/A	N/A	none		N/A	NA	NA	NA	NA	NA	NA	NA	NA	NA
Terminal 5	1686	1.5 E	15540, 15550, & 15560 N Lombard	Tom Gainer	IGA	NFA	02/19/09	Groundwater	Completed	NA		Insignificant pathway; no actions recommended	Low		SCE submitted to EPA 6/07 - EPA comments received 6/07									
Terminal 5	1686	1.5 E	15540, 15550, & 15560 N Lombard	Tom Gainer	IGA	NFA	02/19/09	Stormwater	Completed	NA		Insignificant pathway; no actions recommended	Low		SCE submitted to EPA 6/07 - EPA comments received 6/07									
Terminal 5	1686	1.5 E	15540, 15550, & 15560 N Lombard	Tom Gainer	IGA	NFA	02/19/09	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Terminal 5	1686	1.5 E	15540, 15550, & 15560 N Lombard	Tom Gainer	IGA	NFA	02/19/09	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RI/SCM (6/00)	RI	08/03/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	No pathway; berm prevents overland transport/sheet flow	None	High	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RI/SCM (6/00)	RI	08/03/10	Bank Erosion	Completed		SCE is part of June 06 Alternatives Evaluation	Pathway is complete	High		Deferred to Alternatives Evaluation	Original permit for shoreline action withdrawn based on Agency input. New permit with modified design to be submitted once additional shoreline sampling results evaluated.		Evaluating path forward considering EPA/Natural Resource Trustee comments						
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RI/SCM (6/00)	RI	08/03/10	Groundwater (UST & AST AOCs)	Completed			Insignificant pathway; no actions recommended	Low		SCE submitted to EPA 10/2004; no comments received		Soil removal completed at time of spill, prior to SCE					SCE submitted to EPA 10/2004; no comments received	Operation and Maintenance requirements	
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RI/SCM (6/00)	RI	08/03/10	Groundwater (other AOCs)	Ongoing	DEQ SCE memo for EPA in preparation	1st qtr 2011	Pathway is complete	Medium		Pending completion of SCE									
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RI/SCM (6/00)	RI	08/03/10	Stormwater	Completed			Pathway is complete	High		SCE is part of Alternatives Evaluation	alternative evaluation completed 2006	End of pipe treatment	EPA agreed with proposed approach 9/14/06		Full-scale pilot operating 10/07; end of pipe treatment expanded to central outfall Fall 2008; loading evaluation approved 2010 however, evaluating appropriate treatment chemical		pilot testing completed, loading evaluation approved 2010, evaluating treatment chemical		
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RI/SCM (6/00)	RI	08/03/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Oregon Steel Mills	141	2.2 E	14400 N Rivergate	Jennifer Sutter	PH Agr for RI/SCM (6/00)	RI	08/03/10	Other - current NPDES permitted discharge	Completed	N/A	Addressed under NPDES permit	Pathway addressed via NPDES permit	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Esco Landfill Sauvie Island	4409	2.6	14444 NW Gillihan Loop	No PM Assigned	Industrial landfill disposal permit	Solid Waste Landfill Permit	08/20/08	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Low		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Esco Landfill Sauvie Island	4409	2.6	14444 NW Gillihan Loop	No PM Assigned	Industrial landfill disposal permit	Solid Waste Landfill Permit	08/20/08	Bank Erosion	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Esco Landfill Sauvie Island	4409	2.6	14444 NW Gillihan Loop	No PM Assigned	Industrial landfill disposal permit	Solid Waste Landfill Permit	08/20/08	Groundwater	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Esco Landfill Sauvie Island	4409	2.6	14444 NW Gillihan Loop	No PM Assigned	Industrial landfill disposal permit	Solid Waste Landfill Permit	08/20/08	Stormwater	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Esco Landfill Sauvie Island	4409	2.6	14444 NW Gillihan Loop	No PM Assigned	Industrial landfill disposal permit	Solid Waste Landfill Permit	08/20/08	Overwater Activities	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Esco Landfill Sauvie Island	4409	2.6	14444 NW Gillihan Loop	No PM Assigned	Industrial landfill disposal permit	Solid Waste Landfill Permit	08/20/08	Other	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Consolidated Metco	3295	2.8 E	3940 N Rivergate	Mike Romero	PH Letter Agr for XPA	XPA	06/30/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Consolidated Metco	3295	2.8 E	3940 N Rivergate	Mike Romero	PH Letter Agr for XPA	XPA	06/30/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river								Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information				Project status																				
Site name	ECSE #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Consolidated Metco	3295	2.8 E	3940 N Rivergate	Mike Romero	PH Letter Agr for XPA	XPA	06/30/10	Groundwater	Completed	None	N/A	Incomplete pathway	none	Medium	Anticipate provding SCE to EPA 2nd Qtr 2011									
Consolidated Metco	3295	2.8 E	3940 N Rivergate	Mike Romero	PH Letter Agr for XPA	XPA	06/30/10	Stormwater	Completed			Complete	Medium		Anticipate provding SCE to EPA 2nd Qtr 2011		Cleaned stormsewer lines, proposed line repair options and post SCM monitoring plan.		Stormwater system repair completed 2nd quarter 2010		Performance monitoring ongoing - anticipate providing EPA summary of remedy effectiveness 2nd Qtr 2011			
Consolidated Metco	3295	2.8 E	3940 N Rivergate	Mike Romero	PH Letter Agr for XPA	XPA	06/30/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Consolidated Metco	3295	2.8 E	3940 N Rivergate	Mike Romero	PH Letter Agr for XPA	XPA	06/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
PGE Harborton	2353	3.2 W	NW Marina Way	Matt McClincy	PH Agr for RI/SCM (6/00)	Completed SCD	03/06/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
PGE Harborton	2353	3.2 W	NW Marina Way	Matt McClincy	PH Agr for RI/SCM (6/00)	Completed SCD	03/06/06	Bank Erosion	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 5/04		No SCM needed							
PGE Harborton	2353	3.2 W	NW Marina Way	Matt McClincy	PH Agr for RI/SCM (6/00)	Completed SCD	03/06/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 5/04		No SCM needed							
PGE Harborton	2353	3.2 W	NW Marina Way	Matt McClincy	PH Agr for RI/SCM (6/00)	Completed SCD	03/06/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 5/04		No SCM needed							
PGE Harborton	2353	3.2 W	NW Marina Way	Matt McClincy	PH Agr for RI/SCM (6/00)	Completed SCD	03/06/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
PGE Harborton	2353	3.2 W	NW Marina Way	Matt McClincy	PH Agr for RI/SCM (6/00)	Completed SCD	03/06/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Overland Transport/Sheet Flow	Completed	None	First Quarter 2011	Incomplete pathway	none	Medium	SCE will be submitted to EPA when stormwater assessment is complete									
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Bank Erosion	Completed	None	First Quarter 2011	Insignificant pathway; no actions recommended	p Low		SCE will be submitted to EPA when stormwater assessment is complete									
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Groundwater (Main Tank Farm Petroleum Plume)	Completed	None	First Quarter 2011	Pathway is complete. GW Monitoring ongoing	Medium		SCE will be submitted to EPA when stormwater assessment is complete	Work plan for soil removal in tank farm area in review	Impacted source area soil to be removed							
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Groundwater (Bell Terminal Petroleum Plume)	Completed	None	First Quarter 2011	Pathway is incomplete. GW Monitoring ongoing	p Low		SCE will be submitted to EPA when stormwater assessment is complete									
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Groundwater (Penta Plume)	Completed			SCMs retard penta migration and prevent penta discharge to private stormwater outfall	Medium		SCE submitted to EPA.	alternatives evaluation completed 2004	Source area pump & treat; instlu chemical oxidation (ISCO); gw to sw intercept pump & treat; plans for additional source area soil removal in development	SCD for SCM selection submitted to EPA May 2004; partners responded with questions	Ongoing pump & treat provides containment; 4 rounds of ISCO conducted through Spring '07	Over 45 million gallons of groundwater pumped and treated; ISCO has treated groundwater instlu (no estimate of volume)	Ongoing groundwater pump & treat; evaluation of ISCO effectiveness TBD - bioremediation methods being tested		Ongoing maintenance and monitoring of pump & treat system	
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Stormwater	Ongoing	Complete stormwater characterization	4th Quarter 2010	Pathway is complete	p Low		Waiting on SCE phase to be completed									
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Overwater Activities	N/A	N/A	N/A	No known current sources (no spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Time Oil	170	3.4 E	10350 Time Oil Rd	Ken Thiessen	Pre-PH Agr. (9/96)	BRA	07/06/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
City of Portland Outfalls	various	3.5 to 9.2	various	Karen Tamow	IGA for RI SCM (8/03)	RI	08/05/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
City of Portland Outfalls	various	3.5 to 9.2	various	Karen Tamow	IGA for RI SCM (8/03)	RI	08/05/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
City of Portland Outfalls	various	3.5 to 9.2	various	Karen Tamow	IGA for RI SCM (8/03)	RI	08/05/10	Groundwater	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	



Table 1: DEQ Milestone Report  
Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information					Project status																			
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
City of Portland Outfalls	various	3.5 to 9.2	various	Karen Tamow	IGA for RI SCM (8/03)	RI	08/05/10	Stormwater	Ongoing	Complete outfall basin characterizations, site-specific investigations and source control.	Ongoing (corresponding to Portland Harbor ROD)	Pathway is complete; priority varies from basin to basin	to be determined	to be determined	Waiting on SCE to be completed.		Final SCM TBD. Ongoing SW inspections, investigations of illicit discharges, identification of potential contributors to City system. Site-specific catch basin cleanouts, line cleaning, and implementation of BMPs							
City of Portland Outfalls	various	3.5 to 9.2	various	Karen Tamow	IGA for RI SCM (8/03)	RI	08/05/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
City of Portland Outfalls	various	3.5 to 9.2	various	Karen Tamow	IGA for RI SCM (8/03)	RI	08/05/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Georgia Pacific Linton	2370	3.5 W	12222 NW Marina	Tom Gainer	PH Letter Agr for XPA (10/99)	XPA	06/12/06	Overland Transport/Sheet Flow	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed in 2000 and did not provide comments		No SCM needed							
Georgia Pacific Linton	2370	3.5 W	12222 NW Marina	Tom Gainer	PH Letter Agr for XPA (10/99)	XPA	06/12/06	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Georgia Pacific Linton	2370	3.5 W	12222 NW Marina	Tom Gainer	PH Letter Agr for XPA (10/99)	XPA	06/12/06	Groundwater	Completed	10/2001 DEQ concluded not a current source. 5/2002 DEQ requested additional groundwater work based on new PH strategies. 8/2002 GP declined. DEQ considers groundwater pathway not fully characterized, but not a high priority.			Low	Low	EPA reviewed in 2000 and did not provide comments	N/A	No SCM needed	N/A	N/A	N/A	N/A	N/A	N/A	
Georgia Pacific Linton	2370	3.5 W	12222 NW Marina	Tom Gainer	PH Letter Agr for XPA (10/99)	XPA	06/12/06	Stormwater	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Georgia Pacific Linton	2370	3.5 W	12222 NW Marina	Tom Gainer	PH Letter Agr for XPA (10/99)	XPA	06/12/06	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to QERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Georgia Pacific Linton	2370	3.5 W	12222 NW Marina	Tom Gainer	PH Letter Agr for XPA (10/99)	XPA	06/12/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
ACF Industries	794	3.6 W	12160 NW St Helens	Dan Hatley	Unilateral Order (8/00)	NFA	11/28/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
ACF Industries	794	3.6 W	12160 NW St Helens	Dan Hatley	Unilateral Order (8/00)	NFA	11/28/06	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
ACF Industries	794	3.6 W	12160 NW St Helens	Dan Hatley	Unilateral Order (8/00)	NFA	11/28/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		SCE submitted to EPA (10/04); no comments		No SCM needed					SCM submitted to EPA (10/04). No comments.		
ACF Industries	794	3.6 W	12160 NW St Helens	Dan Hatley	Unilateral Order (8/00)	NFA	11/28/06	Stormwater	Completed			Currently insignificant pathway; stormwater pipe suspected past migration pathway	Low	Low	SCE submitted to EPA (10/04); no comments		Completed FS proposes removal of contaminated off-site soil potentially available for transport to river.	SCM submitted to EPA (10/04). No comments	6,400 tons of contaminated soil removed in 2006 and site capped with 1.5 feet of clean fill in 2007			SCM submitted to EPA (10/04). No comments.		
ACF Industries	794	3.6 W	12160 NW St Helens	Dan Hatley	Unilateral Order (8/00)	NFA	11/28/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
ACF Industries	794	3.6 W	12160 NW St Helens	Dan Hatley	Unilateral Order (8/00)	NFA	11/28/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Linton Oil Fire Training Grounds	1189	3.6 W	NW Marina Way	Tom Gainer	IGA	NFA	03/02/06	Overland Transport/Sheet Flow	Completed			Insignificant pathway; no actions recommended	Low		Complete									
Linton Oil Fire Training Grounds	1189	3.6 W	NW Marina Way	Tom Gainer	IGA	NFA	03/02/06	Bank Erosion	Completed			Insignificant pathway; no actions recommended	Low		Complete									
Linton Oil Fire Training Grounds	1189	3.6 W	NW Marina Way	Tom Gainer	IGA	NFA	03/02/06	Groundwater	Completed			Currently no complete pathway; groundwater monitoring to confirm plume stability	Low		Complete								Annual groundwater monitoring (conditional NFA)	



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)								Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information					Project status																				
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements	
												Pathway determination	Pathway priority level	Site priority level											
Linton Oil Fire Training Grounds	1189	3.6 W	NW Marina Way	Tom Gahner	IGA	NFA	03/02/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		Complete										
Linton Oil Fire Training Grounds	1189	3.6 W	NW Marina Way	Tom Gahner	IGA	N/A	03/02/06	Overwater Activities	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Linton Oil Fire Training Grounds	1189	3.6 W	NW Marina Way	Tom Gahner	IGA	N/A	03/02/06	Other	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Premier Edible Oils	2013	3.6 E	10400 N Burgard	Ken Thiessen	PH Agr for RVSCM (7/01)	RI	07/06/10	Overland Transport/Sheet Flow	Ongoing	To be evaluated as part of stormwater evaluation	Estimated Fourth Quarter 2011	Pending	p Low	High											
Premier Edible Oils	2013	3.6 E	10400 N Burgard	Ken Thiessen	PH Agr for RVSCM (7/01)	RI	07/06/10	Bank Erosion	Ongoing	Additional sampling needed	Estimated Fourth Quarter 2011	Pending	p Low												
Premier Edible Oils	2013	3.6 E	10400 N Burgard	Ken Thiessen	PH Agr for RVSCM (7/01)	RVSCe	07/06/10	Stormwater	Ongoing	Complete stormwater system characterization	Estimated Fourth Quarter 2011	Pending	p Low			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Premier Edible Oils	2013	3.6 E	10400 N Burgard	Ken Thiessen	PH Agr for RVSCM (7/01)	RVSCe	07/06/10	Overwater Activities	Ongoing	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Premier Edible Oils	2013	3.6 E	10400 N Burgard	Ken Thiessen	PH Agr for RVSCM (7/01)	RVSCe	07/06/10	Groundwater and LNAPL to surface water at site shoreline	Completed	None	N/A adequate documentation exists	Complete	High			SCM Evaluation (FFS) in preparation									
RoMar Realty of Oregon	2437	3.6 E	9333 N Time Oil	Tom Gahner	PH Ltr Agr for XPA	NFA	06/12/06	Overland Transport/Sheet Flow	Completed			Insignificant pathway; no actions recommended	Low	Low	SCE submitted to EPA (3/06); DEQ responds 4/06										
RoMar Realty of Oregon	2437	3.6 E	9333 N Time Oil	Tom Gahner	PH Ltr Agr for XPA	NFA	06/12/06	Bank Erosion	Completed			Insignificant pathway; no actions recommended	Low			N/A									
RoMar Realty of Oregon	2437	3.6 E	9333 N Time Oil	Tom Gahner	PH Ltr Agr for XPA	NFA	06/12/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low			SCE submitted to EPA (3/06); DEQ responds 4/06									
RoMar Realty of Oregon	2437	3.6 E	9333 N Time Oil	Tom Gahner	PH Ltr Agr for XPA	NFA	06/12/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low			SCE submitted to EPA (3/06); DEQ responds 4/06									
RoMar Realty of Oregon	2437	3.6 E	9333 N Time Oil	Tom Gahner	PH Ltr Agr for XPA	NFA	06/12/06	Overwater Activities	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
RoMar Realty of Oregon	2437	3.6 E	9333 N Time Oil	Tom Gahner	PH Ltr Agr for XPA	NFA	06/12/06	Other	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Jefferson Smurfit	2371	3.7 E	9930 N Burgard	Matt McClincy	PH Letter Agr for XPA (12/00)	XPA	03/06/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Jefferson Smurfit	2371	3.7 E	9930 N Burgard	Matt McClincy	PH Letter Agr for XPA (12/00)	XPA	03/06/06	Bank Erosion	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Jefferson Smurfit	2371	3.7 E	9930 N Burgard	Matt McClincy	PH Letter Agr for XPA (12/00)	XPA	03/06/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low			EPA Reviewed and commented 10/20/02	No SCM needed								
Jefferson Smurfit	2371	3.7 E	9930 N Burgard	Matt McClincy	PH Letter Agr for XPA (12/00)	XPA	03/06/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low			EPA Reviewed and commented 10/20/02	No SCM needed								
Jefferson Smurfit	2371	3.7 E	9930 N Burgard	Matt McClincy	PH Letter Agr for XPA (12/00)	XPA	03/06/06	Overwater Activities	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Jefferson Smurfit	2371	3.7 E	9930 N Burgard	Matt McClincy	PH Letter Agr for XPA (12/00)	XPA	03/06/06	Other	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Owens-Corning Fiberglass (Trumbull Asp)	1036	3.8 W	11444 NW St Helens	Shawn Rapp	PH Letter Agr for XPA (12/99)	XPA	07/01/10	Overland Transport/Sheet Flow	Ongoing	Review draft SCE	4th Qtr 2010	Insignificant pathway; no actions recommended	p Low	P Low	Pending completion of SCE										
Owens-Corning Fiberglass (Trumbull Asp)	1036	3.8 W	11444 NW St Helens	Shawn Rapp	PH Letter Agr for XPA (12/99)	XPA	07/01/10	Bank Erosion	Ongoing	Review draft SCE	4th Qtr 2010	Insignificant pathway; no actions recommended	p Low			Pending completion of SCE									
Owens-Corning Fiberglass (Trumbull Asp)	1036	3.8 W	11444 NW St Helens	Shawn Rapp	PH Letter Agr for XPA (12/99)	XPA	07/01/10	Groundwater	Ongoing	Review draft SCE	4th Qtr 2010	Insignificant pathway; no actions recommended	p Low			Pending completion of SCE									
Owens-Corning Fiberglass (Trumbull Asp)	1036	3.8 W	11444 NW St Helens	Shawn Rapp	PH Letter Agr for XPA (12/99)	XPA	07/01/10	Stormwater	Ongoing	Review draft SCE	4th Qtr 2010	Waiting on SCE to be completed	p Low			Pending completion of SCE									
Owens-Corning Fiberglass (Trumbull Asp)	1036	3.8 W	11444 NW St Helens	Shawn Rapp	PH Letter Agr for XPA (12/99)	XPA	07/01/10	Overwater Activities	N/A	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site Information				Project status			SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status					Pathway determination	Pathway priority level	Site priority level										
Owens-Corning Fiberglass (Trumbull Asp)	1036	3.8 W	11444 NW St Helens	Shawn Rapp	PH Letter Agr for XPA (12/99)	XPA	07/01/10	Other	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Schnitzer Burgard Industrial Park	5324	3.8 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (3/00)	RI	07/29/10	Overland Transport/Sheet Flow	Ongoing	Investigation scope of work under review	TBD	Waiting on SCE to be completed	p High	p High	Waiting on SCE completion								
Schnitzer Burgard Industrial Park	5324	3.8 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (3/00)	RI	07/29/10	Bank Erosion	Ongoing	Additional sampling needed	TBD	Waiting on SCE to be completed	p Med		Waiting on SCE completion								
Schnitzer Burgard Industrial Park	5324	3.8 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (3/00)	RI	07/29/10	Groundwater	Ongoing	Additional groundwater characterization	TBD	Waiting on SCE to be completed	p Med		Waiting on SCE completion								
Schnitzer Burgard Industrial Park	5324	3.8 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (3/00)	RI	07/29/10	Stormwater	Ongoing	Additional stormwater characterization	TBD	Waiting on SCE to be completed	p High		Waiting on SCE completion								
Schnitzer Burgard Industrial Park	5324	3.8 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (3/00)	RI	07/29/10	Overwater Activities	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Schnitzer Burgard Industrial Park	5324	3.8 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (3/00)	RI	07/29/10	Other	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
NW Pipe	138	3.9 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (2/05)	RI	07/29/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	N/A	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
NW Pipe	138	3.9 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (2/05)	RI	07/29/10	Bank Erosion	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
NW Pipe	138	3.9 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (2/05)	RI	07/29/10	Groundwater	Ongoing	SCE report in revision	4th Quarter 2011	Not believed to be a complete pathway	none		Waiting on SCE to be completed								
NW Pipe	138	3.9 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (2/05)	RI	07/29/10	Stormwater	Ongoing	SCE report in revision	4th Quarter 2011	SW suspected migration pathway	p Med		Waiting on SCE to be completed								
NW Pipe	138	3.9 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (2/05)	RI	07/29/10	Overwater Activities	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
NW Pipe	138	3.9 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (2/05)	RI	07/29/10	Other	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Schnitzer Steel	2355	4.0 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (3/00)	RI	07/29/10	Overland Transport/Sheet Flow	Ongoing	Additional sampling needed	4th Quarter 2011	Waiting on SCE to be completed	p High	p High	Waiting on SCE to be completed				Asphalt berm constructed in summer 2009 along 925 feet of landward edge of Schnitzer dock to help prevent overland runoff to slip				
Schnitzer Steel	2355	4.0 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (3/00)	RI	07/29/10	Bank Erosion	Ongoing	Additional sampling needed	4th Quarter 2011	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed								
Schnitzer Steel	2355	4.0 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (3/00)	RI	07/29/10	Groundwater	Ongoing	ongoing monitoring	4th Quarter 2011	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed								
Schnitzer Steel	2355	4.0 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (3/00)	RI	07/29/10	Stormwater	Ongoing	Ongoing monitoring - and engineering improvements including stormwater filtration and storage	4th Quarter 2011	Complete	p High		Waiting on SCE to be completed			Significant stormwater system upgrades in progress					
Schnitzer Steel	2355	4.0 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (3/00)	RI	07/29/10	Overwater Activities	Not Started	To be determined	4th Quarter 2011	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed								
Schnitzer Steel	2355	4.0 E	12005 N Burgard	Jim Orr	PH Agr for R/VSCM (3/00)	RI	07/29/10	Air Deposition	Not Started	To be determined	4th Quarter 2011	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed								
Kinder Morgan (Aka GATX)	1096	4.2 W	11400 NW St Helens	Mike Romero	PH Agr for R/VSCM (3/00)	RI	06/30/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Kinder Morgan (Aka GATX)	1096	4.2 W	11400 NW St Helens	Mike Romero	PH Agr for R/VSCM (6/00)	RI	06/30/10	Bank Erosion	Ongoing	To be determined	1st qtr 2011	Physical evaluation of bank, sampling if possible 4th quarter 2010	to be determined		Waiting on SCE to be complete								



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)											
Site information				Project status																					
Site name	ECRI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements	
												Pathway determination	Pathway priority level	Site priority level											
Kinder Morgan (Aka GATX)	1096	4.2 W	11400 NW St Helens	Mike Romero	PH Agr for RVSCM (6/00)	RI	06/30/10	Groundwater	Ongoing	RP will conduct IRAM effectiveness evaluation and FFS for barrier wall installation	1st qtr 2011	LNAPL seeps on shoreline and dissolved petroleum likely discharging to river	p High	p High	Waiting on SCE to be complete		Interim LNAPL removal and groundwater pump and treat system in operation, FFS for barrier wall is in development phase								
Kinder Morgan (Aka GATX)	1096	4.2 W	11400 NW St Helens	Mike Romero	PH Agr for RVSCM (6/00)	RI	06/30/10	Stormwater	Ongoing	Stormwater SCE received, DEQ review and approval needed.	3rd Qtr 2010	to be determined	to be determined		Waiting on SCE to be complete										
Kinder Morgan (Aka GATX)	1096	4.2 W	11400 NW St Helens	Mike Romero	PH Agr for RVSCM (6/00)	RI	06/30/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Kinder Morgan (Aka GATX)	1096	4.2 W	11400 NW St Helens	Mike Romero	PH Agr for RVSCM (6/00)	RI	06/30/10	NPDES Permit for groundwater treatment discharge	Ongoing	GW treatment system & oil/water separator on NPDES - Evaluate existing data set	3rd qtr 2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be complete										
Terminal 4 Slip 1	2356	4.3 E	11040 N Lombard	Tom Gainer	PH Agr for RVSCM	RI	08/02/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Terminal 4 Slip 1	2356	4.3 E	11040 N Lombard	Tom Gainer	PH Agr for RVSCM	RI	08/02/10	Bank Erosion	Completed	SCM necessary, coordinate with T4 Early Action	Tied to T4 Early Action schedule	Pathway is complete	Low		Tied to T4 Early Action schedule	Part of T-4 Early Action Process	Cap	Selected SCMs	Wheeler Bay SCMs 10-08	Completion report submitted 9-09	Wheeler Bay bank regraded and capped fall 2008	10-08	EPA reviewed and commented.	periodic inspection and maintenance	
Terminal 4 Slip 1	2356	4.3 E	11040 N Lombard	Tom Gainer	PH Agr for RVSCM	RI	08/02/10	Groundwater	Completed	None	N/A	Preliminary determination that pathway is insignificant	p Low		Waiting on results of stormwater remedy effectiveness monitoring										
Terminal 4 Slip 1	2356	4.3 E	11040 N Lombard	Tom Gainer	PH Agr for RVSCM	RI	08/02/10	Stormwater	Completed	None	N/A	Complete	p Med		Waiting on results of stormwater remedy effectiveness monitoring			Stormwater BMPs and line cleanout implimented - effectiveness monitoring ongoing							
Terminal 4 Slip 1	2356	4.3 E	11040 N Lombard	Tom Gainer	PH Agr for RVSCM	RI	08/02/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Terminal 4 Slip 1	2356	4.3 E	11040 N Lombard	Tom Gainer	PH Agr for RVSCM	RI	08/02/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Linton Plywood	2373	4.6 W	10504 NW St Helens	Matt McClincy	PH Letter Agr for XPA (3/01)	NFA	03/13/06	Overland Transport/Sheet Flow	Completed			SCM addressed this potentially complete pathway	Low	Low	EPA reviewed and commented		Independent removal of two small upland source areas and offsite disposal in 2002	Received review 8/29/03					Received review 8/29/03		
Linton Plywood	2373	4.6 W	10504 NW St Helens	Matt McClincy	PH Letter Agr for XPA (3/01)	NFA	03/13/06	Bank Erosion	Completed			Insignificant pathway, no actions recommended	Low		EPA reviewed and commented		No SCM needed	Received review 8/29/03					Received review 8/29/03		
Linton Plywood	2373	4.6 W	10504 NW St Helens	Matt McClincy	PH Letter Agr for XPA (3/01)	NFA	03/13/06	Groundwater	Completed			Insignificant pathway, no actions recommended	Low		EPA reviewed and commented		No SCM needed	Received review 8/29/03					Received review 8/29/03		
Linton Plywood	2373	4.6 W	10504 NW St Helens	Matt McClincy	PH Letter Agr for XPA (3/01)	NFA	03/13/06	Stormwater	Completed			Insignificant pathway, no actions recommended	Low		EPA reviewed and commented		Ongoing Stormwater BMPs and monitoring	Received review 8/29/03					Received review 8/29/03		
Linton Plywood	2373	4.6 W	10504 NW St Helens	Matt McClincy	PH Letter Agr for XPA (3/01)	NFA	03/13/06	Overwater Activities	Completed			Insignificant pathway, no actions recommended	Low		EPA reviewed and commented		No SCM needed	Received review 8/29/03					Received review 8/29/03		
Linton Plywood	2373	4.6 W	10504 NW St Helens	Matt McClincy	PH Letter Agr for XPA (3/01)	NFA	03/13/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A						N/A		
Terminal 4 Slip 3	272	4.6 E	10400 Lombard	Tom Gainer	Judgment for RD/RA (4/04)	RD/RA	08/02/10	Overland Transport/Sheet Flow	N/A	N/A - see Bank Erosion and Stormwater pathways	N/A	N/A	none	Medium	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Terminal 4 Slip 3	272	4.6 E	10400 Lombard	Tom Gainer	Judgment for RD/RA (4/04)	RD/RA	08/02/10	Bank Erosion	Completed			Pencil pluck observed and PAHs detected in river bank soils above PECs	Medium		Spring 2009		Excavation and capping	Spring 2009			Excavation and capping at 1 of 3 areas (fall 2009); remaining 2 areas to be implimented with Phase II Early Action	1 of 3 areas completed 2009			
Terminal 4 Slip 3	272	4.6 E	10400 Lombard	Tom Gainer	Judgment for RD/RA (4/04)	RD/RA	08/02/10	Groundwater	Completed			Complete pathway - remedy recommended and implimented	Medium		EPA reviewed and commented, 2/2003		Bank excavation and backfill remedial action, NAPL recovery, monitoring	EPA reviewed and commented, 2/2003	Bank excavation and backfill remedial action (BEBRA) 11/04	2,700 cubic yards of contaminated soil removed; 30.2 gallons NAPL recovered to date	NAPL recovery and monitoring ongoing				
Terminal 4 Slip 3	272	4.6 E	10400 Lombard	Tom Gainer	Judgment for RD/RA (4/04)	RD/RA	08/02/10	Stormwater	Ongoing	Stormwater sampling ongoing	4th Quarter 2011	Complete pathway; BMPs in place	p Med		Waiting on SCE to be completed										
Terminal 4 Slip 3	272	4.6 E	10400 Lombard	Tom Gainer	Judgment for RD/RA (4/04)	RD/RA	08/02/10	Overwater Activities	N/A	N/A - Historic releases to be addressed by the in-water T4 Early Action	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Terminal 4 Slip 3	272	4.6 E	10400 Lombard	Tom Gainer	Judgment for RD/RA (4/04)	RD/RA	08/02/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
UPRR St Johns Tank Farm	2017	4.6 E	6908 N Roberts	Jim Anderson	Pre-PH VCP Letter Agr	NFA	03/07/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

10/1/2010

Confirmed or suspected sources of contamination to the river								Source Control Evaluation (SCE)								Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information					Project status																				
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements	
UPRR St Johns Tank Farm	2017	4.6 E	6908 N Roberts	Jim Anderson	Pre-PH VCP Letter Agr	NFA	03/07/06	Bank Erosion	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
UPRR St Johns Tank Farm	2017	4.6 E	6908 N Roberts	Jim Anderson	Pre-PH VCP Letter Agr	NFA	03/07/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		SCE submitted to EPA April 2004, no comments received		No SCM needed								
UPRR St Johns Tank Farm	2017	4.6 E	6908 N Roberts	Jim Anderson	Pre-PH VCP Letter Agr	NFA	03/07/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		SCE submitted to EPA April 2004, no comments received		No SCM needed								
UPRR St Johns Tank Farm	2017	4.6 E	6908 N Roberts	Jim Anderson	Pre-PH VCP Letter Agr	NFA	03/07/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
UPRR St Johns Tank Farm	2017	4.6 E	6908 N Roberts	Jim Anderson	Pre-PH VCP Letter Agr	NFA	03/07/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
BP Terminal 22T (ARCO)	1528	4.8W	9930 NW St Helens	Tom Gainer	PH Agr for RI/SCM (6/00)	RI	08/02/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	High	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
BP Terminal 22T (ARCO)	1528	4.8W	9930 NW St Helens	Tom Gainer	PH Agr for RI/SCM (6/00)	RI	08/02/10	Bank Erosion	N/A	No Bank -concrete sea wall	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
BP Terminal 22T (ARCO)	1528	4.8W	9930 NW St Helens	Tom Gainer	PH Agr for RI/SCM (6/00)	RI	08/02/10	Groundwater	Completed			Free product & dissolved phase potentially reaching river	High		EPA reviewed and commented 2007	alternatives evaluation completed 3/2007 for on site GW	New sheetpile barrier wall with hydraulic control and GW pump & treat system	EPA reviewed 3/2007	Hydraulic Control system installed 1/2005, new sheetpile seawall 11/2007	700 linear feet of plume controlled at riverbank		11/08	Recontamination evaluation due 4th quarter 2010		
BP Terminal 22T (ARCO)	1528	4.8W	9930 NW St Helens	Tom Gainer	PH Agr for RI/SCM (6/00)	RI	08/02/10	Stormwater	Ongoing	Sampling stormwater system	4th Quarter 2010	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed.										
BP Terminal 22T (ARCO)	1528	4.8W	9930 NW St Helens	Tom Gainer	PH Agr for RI/SCM (6/00)	RI	08/02/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
BP Terminal 22T (ARCO)	1528	4.8W	9930 NW St Helens	Tom Gainer	PH Agr for RI/SCM (6/00)	RI	08/02/10	Near shore sediment	N/A	N/A	N/A	N/A	none		N/A	alternatives evaluation for near-shore sediment completed 3/07	Revetment and near-shore sediment removal and off-site disposal	EPA reviewed 3/07	Sediment removal complete 11/08	16,300 CY sediment	Final grading and planting summer 2009	11/08	TBD	Recontamination evaluation	
Port of Portland Auto Storage Area (ASA)	172	5.0 E	10400 Lombard	Tom Gainer	Pre-PH DEQ/Port IGA (11/00)	NFA	03/06/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Port of Portland Auto Storage Area (ASA)	172	5.0 E	10400 Lombard	Tom Gainer	Pre-PH DEQ/Port IGA (11/00)	NFA	03/06/06	Bank Erosion	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 6/04		No SCM needed								
Port of Portland Auto Storage Area (ASA)	172	5.0 E	10400 Lombard	Tom Gainer	Pre-PH DEQ/Port IGA (11/00)	NFA	03/06/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 6/04		No SCM needed								
Port of Portland Auto Storage Area (ASA)	172	5.0 E	10400 Lombard	Tom Gainer	Pre-PH DEQ/Port IGA (11/00)	NFA	03/06/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 6/04		No SCM needed								
Port of Portland Auto Storage Area (ASA)	172	5.0 E	10400 Lombard	Tom Gainer	Pre-PH DEQ/Port IGA (11/00)	NFA	03/06/06	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Port of Portland Auto Storage Area (ASA)	172	5.0 E	10400 Lombard	Tom Gainer	Pre-PH DEQ/Port IGA (11/00)	NFA	03/06/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Exxon Mobil	137	5.1 W	9420 NW St Helens	Tom Gainer	VCP Agr for Remedial Action (5/02)	RD/RA	08/02/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	High	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Exxon Mobil	137	5.1 W	9420 NW St Helens	Tom Gainer	VCP Agr for Remedial Action (5/02)	RD/RA	08/02/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Exxon Mobil	137	5.1 W	9420 NW St Helens	Tom Gainer	VCP Agr for Remedial Action (5/02)	RD/RA	08/02/10	Groundwater	Completed			Groundwater is a complete pathway	High		DEQ issued a ROD in 1997 requiring groundwater treatment	DEQ issued a ROD in 1997 requiring groundwater treatment	Operating air sparge & SVE system. Expansion of air sparge system (1/2005) - Additional GW hydraulic control planned for "hydraulic gap" area in 4th quarter 2010	Possibility only if remedy is shown not to be protective and alternative remedial action is proposed	Operating air sparge & SVE system. Expansion of air sparge system (1/2005)	Additional SCMs in hydraulic gap at downstream end of site planned for 4th quarter 2010			System inspection , operation, and effectiveness monitoring ongoing		
Exxon Mobil	137	5.1 W	9420 NW St Helens	Tom Gainer	VCP Agr for Remedial Action (5/02)	RD/RA	08/02/10	Stormwater	Pending EPA Review	Current facility owner NuStar will conduct SCE for bulk plant, ExxonMobil will conduct SCE at their Lube Plant	2nd Quarter 2011	Waiting on SCE to be completed	to be determined												



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site Information					Project status																					
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements		
												Pathway determination	Pathway priority level	Site priority level												
Exxon Mobil	137	5.1 W	9420 NW St Helens	Tom Gainer	VCP Agr for Remedial Action (5/02)	RD/RA	06/02/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Exxon Mobil	137	5.1 W	9420 NW St Helens	Tom Gainer	VCP Agr for Remedial Action (5/02)	RD/RA	06/02/10	Other	Not Started	N/A	N/A	N/A	to be determined													
Olympic Pipeline Portland Facility within ExxonMobil	3342	5.2W	9420 NW St Helens	Tom Gainer	ICP	XPA	02/19/09	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Olympic Pipeline Portland Facility within ExxonMobil	3342	5.2W	9420 NW St Helens	Tom Gainer	ICP	XPA	06/02/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Olympic Pipeline Portland Facility within ExxonMobil	3342	5.2W	9420 NW St Helens	Tom Gainer	ICP	XPA	06/02/10	Groundwater	Completed			Insignificant pathway; no actions recommended	p Low		Waiting on SCE completion	Conducted soil removal following petroleum spill in mid 1990s										
Olympic Pipeline Portland Facility within ExxonMobil	3342	5.2W	9420 NW St Helens	Tom Gainer	ICP	XPA	06/02/10	Stormwater	Ongoing	Dependent upon groundwater conditions	4th Quarter 2011	Waiting on SCE to be completed	to be determined		Waiting on SCE completion											
Olympic Pipeline Portland Facility within ExxonMobil	3342	5.2W	9420 NW St Helens	Tom Gainer	ICP	XPA	06/02/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Olympic Pipeline Portland Facility within ExxonMobil	3342	5.2W	9420 NW St Helens	Tom Gainer	ICP	XPA	06/02/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Shore Terminals (aka NuStar and Valero was ECSI #1989)	5130	5.4W	9400 NW St Helens Rd	Jim Orr	VCP Agreement for Stormwater Assessment & Source Control	SCE	07/29/10	Overland Transport/Sheet Flow	Not Started	Source Control Evaluation Assessment SOW under review implementation fall 2010	2nd Quarter 2011	Pathway derermination	to be determined	p Med	Waiting on SCE completion March 2011											
Shore Terminals (aka NuStar and Valero was ECSI #1989)	5130	5.4W	9400 NW St Helens Rd	Jim Orr	VCP Agreement for Stormwater Assessment & Source Control	SCE	07/29/10	Bank Erosion	Not Started	Source Control Evaluation Assessment SOW under review	2nd Quarter 2011	Pathway is complete	p Med		Waiting on SCE completion March 2011											
Shore Terminals (aka NuStar and Valero was ECSI #1989)	5130	5.4W	9400 NW St Helens Rd	Jim Orr	VCP Agreement for Stormwater Assessment & Source Control	SCE	07/29/10	Groundwater	Not Started	Source Control Evaluation Assessment SOW under review	2nd Quarter 2011	Pathway is complete	p Med		Waiting on SCE completion March 2011											
Shore Terminals (aka NuStar and Valero was ECSI #1989)	5130	5.4W	9400 NW St Helens Rd	Jim Orr	VCP Agreement for Stormwater Assessment & Source Control	SCE	07/29/10	Stormwater	Not Started	Source Control Evaluation Assessment SOW under review implementation fall 2010	2nd Quarter 2011	to be determined	to be determined		Waiting on SCE completion March 2011											
Shore Terminals (aka NuStar and Valero was ECSI #1989)	5130	5.4W	9400 NW St Helens Rd	Jim Orr	VCP Agreement for Stormwater Assessment & Source Control	SCE	07/29/10	Overwater Activities	Not Started	Source Control Evaluation Assessment SOW under review	2nd Quarter 2011	to be determined	to be determined		Waiting on SCE completion March 2011											
Shore Terminals (aka NuStar and Valero was ECSI #1989)	5130	5.4W	9400 NW St Helens Rd	Jim Orr	VCP Agreement for Stormwater Assessment & Source Control	SCE	07/29/10	Loading Rack Investigation	Ongoing	Characterization of releases from loading rack	to be determined	to be determined	to be determined		Waiting on SCE completion											
Brix Maritime (aka Foss)	2364	5.5 W	9030 NW St Helens	Jim Orr	PH Agr for R/USCM (5/02)	R/USCE	07/29/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Brix Maritime (aka Foss)	2364	5.5 W	9030 NW St Helens	Jim Orr	PH Agr for R/USCM (5/02)	R/USCE	07/29/10	Bank Erosion	Ongoing	Evaluated as part of SCE	4th Quarter 2011	Not believed to be a complete pathway	p Low		Waiting on SCE to be completed											
Brix Maritime (aka Foss)	2364	5.5 W	9030 NW St Helens	Jim Orr	PH Agr for R/USCM (5/02)	R/USCE	07/29/10	Groundwater	Ongoing	SCE Report Under Development	4th Quarter 2011	Pathway is complete	pMed		Waiting on SCE to be completed											
Brix Maritime (aka Foss)	2364	5.5 W	9030 NW St Helens	Jim Orr	PH Agr for R/USCM (5/02)	R/USCE	07/29/10	Stormwater	SCE Report is being Produced. All data collected	Catch basin sediment sampling/screening for site COI plus PCBs and phthalates, and follow-up storm water sampling per JSCS.	4th Quarter 2011	to be determined	to be determined		Waiting on SCE to be completed											
Brix Maritime (aka Foss)	2364	5.5 W	9030 NW St Helens	Jim Orr	PH Agr for R/USCM (5/02)	R/USCE	07/29/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills will be reported to OERS)	none		Waiting on SCE to be completed											
Brix Maritime (aka Foss)	2364	5.5 W	9030 NW St Helens	Jim Orr	PH Agr for R/USCM (5/02)	R/USCE	07/29/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	



Table 1: DEQ Milestone Report  
Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site Information				Project status																						
Site name	ECSE #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements		
												Pathway determination	Pathway priority level	Site priority level												
Mar Com Marine (N Parcel)	4797	5.8 E	8790 N Bradford	Mike Romero	PH Agr for RV/SCM (11/01)	NFA	03/06/09	Overland Transport/Sheet Flow	Completed			overland soil transport suspected migration pathway	Low	p Med	EPA reviewed and commented 2004	alternatives evaluation completed in 2004	removal of 278 cubic yards of sandblast grit and soil; DEQ issues SCD in 2004. Deferred investigation of beach to Mar Com South Parcel	EPA reviewed and approved 2004	2007	275 CY soil	Port of Portland condemned property, Port conducted soil removal as prescribed in ROD 5/07	5/07	EPA commented 5/08	None		
Mar Com Marine (N Parcel)	4797	5.8 E	8790 N Bradford	Mike Romero	PH Agr for RV/SCM (11/01)	NFA	03/06/09	Bank Erosion	Not Started			Deferred investigation of beach to Mar Com South Parcel	p Med													
Mar Com Marine (N Parcel)	4797	5.8 E	8790 N Bradford	Mike Romero	PH Agr for RV/SCM (11/01)	NFA	03/06/09	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 2004		N/A									
Mar Com Marine (N Parcel)	4797	5.8 E	8790 N Bradford	Mike Romero	PH Agr for RV/SCM (11/01)	NFA	03/06/09	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 2004		N/A									
Mar Com Marine (N Parcel)	4797	5.8 E	8790 N Bradford	Mike Romero	PH Agr for RV/SCM (11/01)	NFA	03/06/09	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Mar Com Marine (N Parcel)	4797	5.8 E	8790 N Bradford	Mike Romero	PH Agr for RV/SCM (11/01)	NFA	03/06/09	Other	N/A		N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Marine Finance, AKA Advanced American	2352	5.8 W	8444 NW St Helens	Mark Pugh	PPA	NFA	06/16/08	Overland Transport/Sheet Flow	Completed			contaminated over screening criteria in soil potentially susceptible to runoff	Low	Low	SCE submitted to EPA 9/30/04. No comments received.	alternatives evaluation completed 2004	Dig and haul soil contamination; capping with clean fill and/or building	SCM submitted to EPA 9/2004, no comments received	Soil removed 06/05; selected site areas capped with building and/or clean fill	1,150 cubic yards of soil removed (estimated); report pending		11/05	SCD submitted to EPA July 18, 2007.	Institutional control for cap and building will be required.		
Marine Finance, AKA Advanced American	2352	5.8 W	8444 NW St Helens	Mark Pugh	PPA	NFA	06/16/08	Bank Erosion	Completed			Insignificant pathway; no actions recommended	Low		SCE submitted to EPA 9/30/04. No comments received.	alternatives evaluation completed 2004	No SCM needed						SCD submitted to EPA July 18, 2007.	N/A		
Marine Finance, AKA Advanced American	2352	5.8 W	8444 NW St Helens	Mark Pugh	PPA	NFA	06/16/08	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		SCE submitted to EPA 9/30/04. No comments received.	alternatives evaluation completed 2004	No SCM needed						*SCD submitted to EPA July 18, 2007.	N/A		
Marine Finance, AKA Advanced American	2352	5.8 W	8444 NW St Helens	Mark Pugh	PPA	NFA	06/16/08	Stormwater	completed			Insignificant pathway; no actions recommended	Low		N/A	N/A	N/A	N/A	N/A	N/A	Storm drain system was installed in May 2006; 3 storm water sampling events complete. 1 more pending.		*SCD submitted to EPA July 18, 2007.	N/A		
Marine Finance, AKA Advanced American	2352	5.8 W	8444 NW St Helens	Mark Pugh	PPA	NFA	06/16/08	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Marine Finance, AKA Advanced American	2352	5.8 W	8444 NW St Helens	Mark Pugh	PPA	NFA	06/16/08	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Mar Com (S Parcel)	2350	5.8 E	8790 N Bradford	Mike Romero	PH Agr	RI	06/30/10	Overland Transport/Sheet Flow	Ongoing	Reviewing revised SCE	Pending review	Complete	p High	p High	To be determined											
Mar Com (S Parcel)	2350	5.8 E	8790 N Bradford	Mike Romero	PH Agr	RI	06/30/10	Bank Erosion	Ongoing	Reviewing revised SCE	Pending review	TBD	p Med		To be determined											
Mar Com (S Parcel)	2350	5.8 E	8790 N Burgard	Mike Romero	PH Agr	RI	06/30/10	Groundwater	Ongoing	Reviewing revised SCE	Pending review	TBD	p Med		To be determined											
Mar Com (S Parcel)	2350	5.8 E	8790 N Bradford	Mike Romero	PH Agr	RI	06/30/10	Stormwater	Ongoing	Reviewing revised SCE	Pending review	TBD	to be determined		To be determined											
Mar Com (S Parcel)	2350	5.8 E	8790 N Bradford	Mike Romero	PH Agr	RI	06/30/10	Overwater Activities	N/A	No current overwater activities, only historic	N/A	N/A	N/A		N/A	N/A	Floating dry dock sold in 2004, and removed from site									
Mar Com (S Parcel)	2350	5.8 E	8790 N Bradford	Mike Romero	PH Agr	RI	06/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
BES Water Lab	2452	6.0E	6543 N Burlington	Mark Pugh	IGA	NFA	05/25/10	Overland Transport/Sheet Flow	Completed	none	Complete	Insignificant pathway; no actions recommended	Low		EPA has reviewed and commented on SCD	no alternatives evaluation needed					no alternatives evaluation needed	no alternatives evaluation needed	no alternatives evaluation needed	no alternatives evaluation needed		
BES Water Lab	2452	6.0E	6543 N Burlington	Mark Pugh	IGA	NFA	05/25/10	Bank Erosion	Completed	none	Complete	Insignificant pathway; no actions recommended	Low		EPA has reviewed and commented on SCD	no alternatives evaluation needed										



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)								Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information					Project status			SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)					Pathway determination	Pathway priority level	Site priority level										
BES Water Lab	2452	6.0E	6543 N Burlington	Mark Pugh	IGA	NFA	05/25/10	Groundwater	Completed	none	Complete	Insignificant pathway; no actions recommended	Low	Low	EPA has reviewed and commented on SCD	no alternatives evaluation needed								
BES Water Lab	2452	6.0E	6543 N Burlington	Mark Pugh	IGA	NFA	05/25/10	Stormwater	Completed	none	Complete	Insignificant pathway; no actions recommended	Low		EPA has reviewed and commented on SCD	no alternatives evaluation needed								
BES Water Lab	2452	6.0E	6543 N Burlington	Mark Pugh	IGA	NFA	05/25/10	Overwater Activities	Completed	N/A	N/A	No known current sources (spills will be reported to OERS)	Low		EPA has reviewed and commented on SCD	no alternatives evaluation needed								
BES Water Lab	2452	6.0E	6543 N Burlington	Mark Pugh	IGA	NFA	05/25/10	Other	Completed	N/A	N/A	No known current sources (spills will be reported to OERS)	Low		EPA has reviewed and commented on SCD	no alternatives evaluation needed								
US Moorings	1641	6.2W	8010 NW St. Helens Rd.	Mark Ader EPA	Federal RCRA Order	FS	08/02/10	Overland Transport/Sheet Flow	Completed						EPA preparing proposed Plan October 2010									
US Moorings	1641	6.2W	8010 NW St. Helens Rd.	Mark Ader EPA	Federal RCRA Order	FS	08/02/10	Bank Erosion	Completed						EPA preparing proposed Plan October 2010									
US Moorings	1641	6.2W	8010 NW St. Helens Rd.	Mark Ader EPA	Federal RCRA Order	FS	08/02/10	Groundwater	Completed						EPA preparing proposed Plan October 2010									
US Moorings	1641	6.2W	8010 NW St. Helens Rd.	Mark Ader EPA	Federal RCRA Order	FS	08/02/10	Stormwater	Completed						EPA preparing proposed Plan October 2010									
US Moorings	1641	6.2W	8010 NW St. Helens Rd.	Mark Ader EPA	Federal RCRA Order	FS	08/02/10	Overwater Activities	Completed						EPA preparing proposed Plan October 2010									
US Moorings	1641	6.2W	8010 NW St. Helens Rd.	Mark Ader EPA	Federal RCRA Order	FS	08/02/10	Other	Completed						EPA preparing proposed Plan October 2010									
US Moorings	1641	6.2W	8010 NW St. Helens Rd.	Mark Ader EPA	Federal RCRA Order	FS	08/02/10								EPA preparing proposed Plan October 2010									
Crawford Street Corp	2363	6.3 E	84248 N Crawford	Shawn Rapp	PH Letter Agr for XPA (11/99)	XPA	07/01/10	Overland Transport/Sheet Flow	Ongoing	See Stormwater Pathway	2nd Quarter 2011	Waiting on SCE to be completed	to be determined	p Low	Waiting on SCE completion		Work plan to sample erodible surface soils approved; results pending							
Crawford Street Corp	2363	6.3 E	84248 N Crawford	Shawn Rapp	PH Letter Agr for XPA (11/99)	XPA	07/01/10	Bank Erosion	Ongoing	Bank characterization underway	2nd Quarter 2011	Waiting on SCE to be completed	to be determined		Waiting on SCE completion		RP removed black sand from beach and bank in 10/01. Residual contamination exists on beach, deferred to in-water RI. Bank was replaced with clean fill.							
Crawford Street Corp	2363	6.3 E	84248 N Crawford	Shawn Rapp	PH Letter Agr for XPA (11/99)	XPA	07/01/10	Groundwater	Ongoing	None	2nd Quarter 2011	Insignificant pathway; no actions recommended	p Low		Waiting on SCE completion									
Crawford Street Corp	2363	6.3 E	84248 N Crawford	Shawn Rapp	PH Letter Agr for XPA (11/99)	XPA	07/01/10	Stormwater	Ongoing	Storm water sampling per JSCS	2nd Quarter 2011	Waiting on SCE to be completed	to be determined		Waiting on SCE completion		RP currently evaluating possible stormwater piping and seep sources							
Crawford Street Corp	2363	6.3 E	84248 N Crawford	Shawn Rapp	PH Letter Agr for XPA (11/99)	XPA	07/01/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Crawford Street Corp	2363	6.3 E	84248 N Crawford	Shawn Rapp	PH Letter Agr for XPA (11/99)	XPA	07/01/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Crawford Street Corp	2363	6.3 E	84248 N Crawford	Shawn Rapp	PH Letter Agr for XPA (11/99)	XPA	07/01/10								N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
NW Natural - "Gasco" Site	84	6.4 W	7900 NW St Helens	Dana Bayuk	Pre-PH VCP Agr for RVFS (8/94) amended 7/06	RI	10/30/10	Overland Transport/Sheet Flow	Completed	None	4th Quarter 2010	Pathway potentially complete	p Low		N/A	Potential runoff in eastern corner of site will be controlled by future bank remedial work which will be EPA lead.	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
NW Natural - "Gasco" Site	84	6.4 W	7900 NW St Helens	Dana Bayuk	Pre-PH VCP Agr for RVFS (8/94) amended 7/06	RI	07/30/10	Bank Erosion	Completed	N/A, NW Natural mowing forward with source control	N/A, NW Natural submitted SCM evaluation (FFS)	Pathway is complete	High		N/A	SCM Evaluation (FFS) received 11/07, DEQ review complete (3/08)	Depending on location, riverbank SCMs to include bank regrading, repair, removal, and replacement combined with shallow groundwater controls.	EPA comments received 2/08			NW Natural, EPA, and DEQ agreed riverbank remediation will take place concurrently with the construction phase of the NW Natural & Sitrone in-water sediment action, both to be overseen by EPA. AOC for in-water work finalized 9/09.			



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

10/1/2010

Confirmed or suspected sources of contamination to the river								Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information				Project status																					
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements	
NW Natural "Gasco" Site	84	6.4 W	7900 NW St Helens	Dana Bayuk	Pre-PH VCP Agr for RVFS (8/94) amended 7/06	RI	07/30/10	Groundwater	Completed	N/A, NW Natural submitted SCM Evaluation (FFS)	N/A, NW Natural submitted SCM Evaluation	Pathway is complete	High	High	N/A	SCM Evaluation (FFS) submitted 11/07, DEQ review complete 3/08	Vertical barrier in most contaminated shoreline area (Segment 1), hydraulic containment along site shoreline (segments 1 and 2), and DNAPL removal beneath former effluent ponds.	EPA comments received 2/08	Preliminary design received (8/08); DEQ review complete (8/08); Interim Design received (11/09); DEQ review complete (3/10); DEQ conditionally approved Segment 2 design. Due to DNAPL concerns and timing of implementation DEQ deferred source control along "Gasco" portion of Segment 1 to uplands FS.		NW Natural formally disputing DEQ Segment 1 source control decision.				
NW Natural "Gasco" Site	84	6.4 W	7900 NW St Helens	Dana Bayuk	Pre-PH VCP Agr for RVFS (8/94) amended 7/06	RI	07/30/10	Stormwater	Ongoing	Complete stormwater & catch basin sampling report for JSCS screening purposes.	4th Quarter 2010	Pathway is complete	to be determined		Waiting on SCE to be completed.										
NW Natural "Gasco" Site	84	6.4 W	7900 NW St Helens	Dana Bayuk	Pre-PH VCP Agr for RVFS (8/94) amended 7/06	RI	07/30/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to CERS)	none		N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
NW Natural - "Gasco" Site	84	6.4 W	7900 NW St Helens	Dana Bayuk	Pre-PH VCP Agr for RVFS (8/94) amended 7/06	RI	07/30/10	Other - Koppers NPDES Permit	Ongoing	Complete catch basin sediment sampling report for JSCS screening purposes.	4th Quarter 2010	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed										
Koppers Inc	2348	6.5 W	7540 NW St Helens Rd.	Dana Bayuk	Part of NW Natural "Gasco" Site; see ESCI #84		07/30/10	Overland Transport/Sheet Flow																	
Koppers Inc	2348	6.5 W	7540 NW St Helens Rd.	Dana Bayuk			07/30/10	Bank Erosion																	
Koppers Inc	2348	6.5 W	7540 NW St Helens Rd.	Dana Bayuk			07/30/10	Groundwater																	
Koppers Inc	2348	6.5 W	7540 NW St Helens Rd.	Dana Bayuk			07/30/10	Stormwater																	
Koppers Inc	2348	6.5 W	7540 NW St Helens Rd.	Dana Bayuk			07/30/10	Overwater Activities																	
Koppers Inc	2348	6.5 W	7540 NW St Helens Rd.	Dana Bayuk		Ongoing	07/30/10	Other - Koppers NPDES Permit	Ongoing	Complete catch basin sediment sampling report for JSCS screening purposes.	4th Quarter 2010	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed										
NW Natural - "Siltronic MGP" Site	183	6.6 W	7700 NW Front	Dana Bayuk	Joint NW Natural/Siltronic Order (10/00) & Amendment #1 (7/06) to Pre-PH VCP Agr for RVFS (8/94)	RI	08/02/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
NW Natural - "Siltronic MGP" Site	183	6.6 W	7700 NW Front	Dana Bayuk	Joint NW Natural/Siltronic Order (10/00) & Amendment #1 (7/06) to Pre-PH VCP Agr for RVFS (8/94)	RI	08/02/10	Bank Erosion	Ongoing	Complete characterization of MGP waste/contamination along shoreline per NW Natural's "Siltronic MGP Site" RI work plan approved 10/07.	to be determined	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed										
NW Natural - "Siltronic MGP" Site	183	6.6 W	7700 NW Front	Dana Bayuk	Joint NW Natural/Siltronic Order (10/00) & Amendment #1 (7/06) to Pre-PH VCP Agr for RVFS (8/94)	RI	08/02/10	Groundwater	Siltronic portion of Segment 1 complete, Segment 3 ongoing	MGP waste and contamination being investigated along shoreline upstream of Segment 1 (i.e., Segment 3) per MGP RI work plan. Review draft of Segment 3 SCE submitted 2/09.	4th Quarter 2010 (Segment 3 projected)	Pathway is complete	High	High	SCM Evaluation (FFS) received 11/07, including Siltronic portion of Segment 1; DEQ review complete (3/08)	Hydraulic containment of Siltronic portion of Segment 1	EPA comments received 2/08	Preliminary design received (8/08); DEQ review complete (8/08); Interim design received (11/09); DEQ review complete (3/10); DEQ conditionally approved NW Natural's interim design for two extraction wells along Siltronic portion of Segment 1.		NW Natural formally disputing DEQ Segment 1 source control decision for "Gasco" site portion of Segment 1.					
NW Natural - "Siltronic MGP" Site	183	6.6 W	7700 NW Front	Dana Bayuk	Joint NW Natural/Siltronic Order (10/00) & Amendment #1 (7/06) to Pre-PH VCP Agr for RVFS (8/94)	RI	08/02/10	Stormwater	Ongoing	Evaluate MGP waste/contamination in shallow soils per MGP RI work plan and combine with Siltronic stormwater system data.	4th Quarter 2010	Pathway is complete	to be determined		Waiting on SCE to be completed										



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river								Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information					Project status			SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)					Pathway determination	Pathway priority level	Site priority level										
NW Natural - "Siltronic MGP" Site	183	6.6 W	7700 NW Front	Dana Bayuk	Joint NW Natural/Siltronic Order (10/00) & Amendment #1 (7/06) to Pre-PH VCP Agr for RuFS (8/94)	RI	08/02/10	Overwater Activities	N/A	N/A	N/A	TBD	N/A	none	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
NW Natural - "Siltronic MGP" Site	183	6.6 W	7700 NW Front	Dana Bayuk	Joint NW Natural/Siltronic Order (10/00) & Amendment #1 (7/06) to Pre-PH VCP Agr for RuFS (8/94)	RI	08/02/10	Other - Doane Creek	Ongoing	Investigate COI contributions to Doane Creek & City's OF-22C per Siltronic MGP Site RI work plan (Summer 2010)	TBD pending results of bank soil, stream sediment, and surface water sampling proposed in MGP RI	Pathway is complete	to be determined	Waiting on SCE to be completed										
Siltronic Corp. TCE Investigation	183	6.5 W	7200 NW Front	Dana Bayuk	VCP Order (2/04) & Joint NW Natural/Siltronic Order (10/00)	RI	08/02/10	Overland Transport/Sheet Flow	N/A	N/A, subsurface releases from UST system	N/A	N/A	none	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Siltronic Corp. TCE Investigation	183	6.5 W	7200 NW Front	Dana Bayuk	VCP Order (2/04) & Joint NW Natural/Siltronic Order (10/00)	RI	08/02/10	Bank Erosion	N/A	N/A, subsurface releases from UST system	N/A	N/A	none	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Siltronic Corp. TCE Investigation	183	6.5 W	7200 NW Front	Dana Bayuk	VCP Order (2/04) & Joint NW Natural/Siltronic Order (10/00)	RI	08/02/10	Groundwater	Completed	N/A, Siltronic moving forward with source control, SCM Evaluation (FFS) submitted 10/07	N/A, Siltronic submitted SCM Evaluation	Pathway is complete	N/A, Siltronic submitted SCM Evaluation	High	SCM Evaluation (FFS) complete (12/07), DEQ review complete (2/08)	Enhanced in-situ bioremediation (EIB) in source area of TCE release, hydraulic containment in coordination with NW Natural along shoreline	EPA comments communicated to Siltronic 5/08	Final EIB work plan received (10/08), approved by DEQ (12/08); EIB performance monitoring well network established (2/09), EIB injections complete (7/09)	Groundwater monitoring within and downgradient of source area (i.e., former UST system) to assess EIB performance and effectiveness is ongoing.		Contingency measures(hydraulic control/containment) may be implemented based on downgradient groundwater performance monitoring data and trends.			
Siltronic Corp. TCE Investigation	183	6.5 W	7200 NW Front	Dana Bayuk	VCP Order (2/04) & Joint NW Natural/Siltronic Order (10/00)	RI	08/02/10	Stormwater	Ongoing	Complete storm water and catch basin report per JSCS	4th Quarter 2010	Pathway is complete	to be determined		Waiting on SCE to be completed									
Siltronic Corp. TCE Investigation	183	6.5 W	7200 NW Front	Dana Bayuk	VCP Order (2/04) & Joint NW Natural/Siltronic Order (10/00)	RI	08/02/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Siltronic Corp. TCE Investigation	183	6.5 W	7200 NW Front	Dana Bayuk	VCP Order (2/04) & Joint NW Natural/Siltronic Order (10/00)	RI	08/02/10	Other - Sediment contamination (Area 2) offshore of northern facility outfall (Outfall 001)	N/A	N/A	N/A	N/A			N/A	N/A				Area 2 sediment contamination will be included in NW Natural/Siltronic in-water sediment action overseen by EPA. AOC for in-water work finalized 9/09.				
Willamette Cove	2066	6.8 E	Foot of N Edgewater	Ken Thiessen	PH Agr for Ru/SCM (11/00)	RI	07/06/10	Overland Transport/Sheet Flow	Completed	None	Waiting on completion of riverbank work	Waiting on SCE WP to be completed	p Low	p Low	Waiting on SCE to be completed				Removal of contaminated soil completed June 2008	625 cubic yards				
Willamette Cove	2066	6.8 E	Foot of N Edgewater	Ken Thiessen	PH Agr for Ru/SCM (11/00)	RI	07/06/10	Bank Erosion	Ongoing	Additional sampling planned Fourth quarter 2010	TBD	TBD	p Low		Waiting on SCE to be completed									
Willamette Cove	2066	6.8 E	Foot of N Edgewater	Ken Thiessen	PH Agr for Ru/SCM (11/00)	RI	07/06/10	Groundwater	Ongoing	Additional sampling planned Fourth quarter 2010	TBD	TBD	p Low		Waiting on SCE to be completed									
Willamette Cove	2066	6.8 E	Foot of N Edgewater	Ken Thiessen	PH Agr for Ru/SCM (11/00)	RI	07/06/10	Stormwater	N/A	No site-related stormwater outfalls	NA	Insignificant pathway, no actions recommended	none		NA	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Willamette Cove	2066	6.8 E	Foot of N Edgewater	Ken Thiessen	PH Agr for Ru/SCM (11/00)	RI	07/06/10	Overwater Activities	N/A	N/A	N/A	No current source; likely historic sources	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	06/21/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p High	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	06/21/10	Bank Erosion	N/A	N/A	N/A	N/A	none		Waiting on SCE to be completed	Interim measure pilot study ongoing								
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	06/21/10	Groundwater (plume discharge to river)	Ongoing	SCE Report and Alternatives Analysis	SCE Report in revision - 9/2010	Pathway is complete	p High		Waiting on SCE to be completed	Interim measures implemented	Interim SCMs to stormwater line to prevent gw infiltration, effectiveness monitoring ongoing		Lining of entire 22B system in progress, early measures not effective, expected to be complete 3rd quarter 2010					
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	06/21/10	Groundwater (plume discharge to City Outfall 22B)	Ongoing	Phased dry weather flow investigation completed	Part of SCE 9/2010	Pathway is complete	p High		Waiting on SCE to be completed	Interim measures implemented								



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information					Project status																					
Site name	ECIS #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements		
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	06/21/10	Stormwater	Ongoing	Complete SCE write up	Part of SCE 9/2010	Waiting on SCE to be completed	p Med	High	Waiting on SCE to be completed											
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	06/21/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	06/21/10	Other - historical drainage ditch	Ongoing	Complete remedial investigation	Part of SCE 9/2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed											
Rhone Poulenc	155	7.0 W	6200 NW St Helens	Dave Lacey	Pre-PH Order for RI (1999)	RI	06/21/10	Other - current NPDES permitted discharge	Ongoing	Data collection for PH COI	Part of SCE 9/2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed											
McCormick & Baxter	74	7.0E	6900 N Edgewater Street	Scott Manzano	Superfund agreement with EPA	remedy implemented	03/09/06	Overland Transport/Sheet Flow	Completed			Pathway is complete	High	High	Complete	contaminated soil removal, sheet pile barrier wall, sediment cap, riparian soil cap, upland soil cap, creosote extraction	all SCMs have been implemented			8,200 gallons of creosote recovered from groundwater, 33,000 tons of contaminated soil and debris removed, 23 acres of contaminated sediment capped, 8 acres of contaminated bank soil capped, 35 acres of contaminated upland soil capped		EPA reviewed and commented.	periodic inspection and maintenance, effectiveness monitoring, site use restrictions			
McCormick & Baxter	74	7.0E	6900 N Edgewater Street	Scott Manzano	Superfund agreement with EPA	remedy implemented	03/09/06	Bank Erosion	Completed		Pathway is complete	High	Complete		EPA reviewed and commented.											
McCormick & Baxter	74	7.0E	6900 N Edgewater Street	Scott Manzano	Superfund agreement with EPA	remedy implemented	03/09/06	Groundwater	Completed		Pathway is complete	High	Complete		EPA reviewed and commented.											
McCormick & Baxter	74	7.0E	6900 N Edgewater Street	Scott Manzano	Superfund agreement with EPA	remedy implemented	03/09/06	Stormwater	Completed		Pathway is complete	High	Complete		EPA reviewed and commented.											
McCormick & Baxter	74	7.0E	6900 N Edgewater Street	Scott Manzano	Superfund agreement with EPA	remedy implemented	03/09/06	Overwater Activities	Completed		Pathway is complete	High	Complete		EPA reviewed and commented.											
McCormick & Baxter	74	7.0E	6900 N Edgewater Street	Scott Manzano	Superfund agreement with EPA	remedy implemented	03/09/06	Other	N/A			N/A	none		N/A							N/A		N/A	N/A	N/A
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Groundwater (Chlorobenzene/OT Plume)	Completed		Completed April 07	Pathway is complete	High	High	EPA May 07 Completed	Draft focused feasibility study (ffs) for proposed hydraulic containment wall/system submitted May 08, Response to EPA/DEQ comments received Sept. 2008	1,800 foot top of bank slurry wall, groundwater pump and treat system recommended.	Submitted for EPA review February 24, 2009	Interim SCMs include AS/SVE system, initiated in-situ chem-ox treatment		Groundwater containment system in design scheduled to be operational Jan 2012					
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Groundwater (Hexavalent Chromium Plume)	Completed		Completed April 07	Pathway is complete	High		EPA May 07 Completed	Draft focused feasibility study (ffs) for proposed hydraulic containment wall/system submitted May 08, Response to EPA/DEQ comments received Sept. 2008	1,800 foot top of bank slurry wall, groundwater pump and treat system recommended.	Submitted for EPA review February 24, 2009	Interim SCMs include in-situ calcium polysulfide treatment		Groundwater containment system in design scheduled to be operational Jan 2012					
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Groundwater (Perchlorate Plume)	Completed		Completed April 07	Pathway is complete	High		EPA May 07 Completed	Draft focused feasibility study (ffs) for proposed hydraulic containment wall/system submitted May 08, Response to EPA/DEQ comments received Sept. 2008	1,800 foot top of bank slurry wall, groundwater pump and treat system recommended.	Submitted for EPA review February 24, 2009	Bench scale treatability study completed April 2008		Groundwater containment system in design scheduled to be operational Jan 2012					
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Groundwater Lots 1, 2 and northern portion of Lot 3	Ongoing	Rhone Poulenc SCE	4th Quarter 2010	Pathway is complete	p High													
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Overland Transport/Sheet Flow	Ongoing	Part of Stormwater FFS	DEQ currently reviewing	Waiting on SCE to be completed	to be determined		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Bank Erosion	Completed			River Bank soil contaminant levels exceed action levels	High		Anticipate integrating with EPA in-water action	Review of riverbank remedial alternatives in progress	Timing of SCM to be coordinated with EPA Early Action		None							
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Stormwater	Completed			Contaminants in stormwater exceed screening values (AWQC)	High			DEQ Water Quality Mutual Agreement and Order signed for new stormwater collection and treatment system		Interim SCMs include BMPs, surface soil removals and surface soil caps		Abandon existing system, update temporary caps to limit stormwater transport, construct new stormwater collection and treatment system by Jan 2012						
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Arkema	398	7.2 W	6400 NW Front	Matt McClincy	Pre-PH VCP Formal Agr for RI/FS (9/98)	FS	08/03/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Air Liquide	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Letter Agreement 1/09	XPA	06/21/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Air Liquide	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Letter Agreement 1/09	XPA	06/21/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Air Liquide	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Letter Agreement 1/09	XPA	06/21/10	Groundwater	Ongoing	TBD	TBD	Waiting on SCE to be completed	to be determined		Waiting on SCE completion											



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information					Project status			SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)					Pathway determination	Pathway priority level	Site priority level										
Air Liquide	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Letter Agreement 1/09	XPA	06/21/10	Stormwater	Ongoing	Stormwater Assessment	4th Qtr 2010	Waiting on SCE to be completed	p Med		Waiting on SCE completion									
Air Liquide	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Letter Agreement 1/09	XPA	06/21/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Air Liquide	3342	7.2 W	6529 NW Front Ave.	Dave Lacey	Letter Agreement 1/09	XPA	06/21/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Metro Central Transfer Station	1398	7.2 W	6161 NW 61 Ave	Dave Lacey	Letter Agreement 1/10	XPA	06/21/10	Groundwater	Ongoing	TBD	TBD	Waiting on SCE to be completed	to be determined	p Med	Waiting on SCE completion									
Metro Central Transfer Station	1398	7.2 W	6161 NW 61 Ave	Dave Lacey	Letter Agreement 1/10	XPA	06/21/10	Stormwater	Ongoing	Stormwater Assessment	4th Qtr 2010	Waiting on SCE to be completed	p Med		Waiting on SCE completion									
Metro Central Transfer Station	1398	7.2 W	6161 NW 61 Ave	Dave Lacey	Letter Agreement 1/10	XPA	06/21/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Metro Central Transfer Station	1398	7.2 W	6161 NW 61 Ave	Dave Lacey	Letter Agreement 1/10	XPA	06/21/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Schnitzer Investment Doane Lake	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Agreement negotiations ongoing	XPA	06/21/10	Overland Transport/Sheet Flow	Not Started	TBD	No current schedule.	N/A	to be determined		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Schnitzer Investment Doane Lake	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Agreement negotiations ongoing	XPA	06/21/10	Bank Erosion	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Schnitzer Investment Doane Lake	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Agreement negotiations ongoing	XPA	06/21/10	Groundwater	Not Started	TBD	No current schedule.	TBD	p Med		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Schnitzer Investment Doane Lake	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Agreement negotiations ongoing	XPA	06/21/10	Stormwater	Not Started	TBD	No current schedule.	TBD	p Med		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Schnitzer Investment Doane Lake	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Agreement negotiations ongoing	XPA	06/21/10	Overwater Activities	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Schnitzer Investment Doane Lake	395	7.2 W	6529 NW Front Ave.	Dave Lacey	Agreement negotiations ongoing	XPA	06/21/10	Other	Not Started	TBD	No current schedule.	TBD	to be determined		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
GS Roofing	117	7.5 W	6350 NW Front	Ken Thiessen	VCP - PH Agr	RI	07/06/10	Overland Transport/Sheet Flow	Ongoing	Finish characterization by First Quarter 2011	TBD	TBD	p Low	p Med	Waiting on SCE to be completed.									
GS Roofing	117	7.5 W	6350 NW Front	Ken Thiessen	VCP - PH Agr	RI	07/06/10	Bank Erosion	Ongoing	Finish characterization by First Quarter 2011	TBD	TBD	p Low		Waiting on SCE to be completed.									
GS Roofing	117	7.5 W	6350 NW Front	Ken Thiessen	VCP - PH Agr	RI	07/06/10	Groundwater	Ongoing	Finish characterization by First Quarter 2011	TBD	TBD	p Low		Waiting on SCE to be completed.									
GS Roofing	117	7.5 W	6350 NW Front	Ken Thiessen	VCP - PH Agr	RI	07/06/10	Stormwater	Ongoing	Follow up stormwater system characterization by First Quarter 2011	TBD	Complete	p Med		Waiting on SCE to be completed.									
GS Roofing	117	7.5 W	6350 NW Front	Ken Thiessen	VCP - PH Agr	RI	07/06/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
GS Roofing	117	7.5 W	6350 NW Front	Ken Thiessen	VCP - PH Agr	RI	07/06/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Triangle Park (N PDX Yard)	277	7.5 E	5828 N Van Houten	Mark Ader EPA	Federal PPA 2006	EE/CA	08/02/10	Overland Transport/Sheet Flow	Completed				Medium based on DEQ 2004	Medium	EPA reviewed & commented on DEQ's 2004 SCD	EPA EE/CA planned for 4th Quarter 2010								
Triangle Park (N PDX Yard)	277	7.5 E	5828 N Van Houten	Mark Ader EPA	Federal PPA 2006	EE/CA	08/02/10	Bank Erosion	Completed				Medium based on DEQ 2004		EPA reviewed & commented on DEQ's 2004 SCD	EPA EE/CA planned for 4th Quarter 2010								
Triangle Park (N PDX Yard)	277	7.5 E	5828 N Van Houten	Mark Ader EPA	Federal PPA 2006	EE/CA	08/02/10	Groundwater	Completed				TBD based on DEQ 2004		EPA reviewed & commented on DEQ's 2004 SCD	EPA EE/CA planned for 4th Quarter 2010								
Triangle Park (N PDX Yard)	277	7.5 E	5828 N Van Houten	Mark Ader EPA	Federal PPA 2006	EE/CA	08/02/10	Stormwater	Completed				Medium based on DEQ 2004		EPA reviewed & commented on DEQ's 2004 SCD	EPA EE/CA planned for 4th Quarter 2010								
Triangle Park (N PDX Yard)	277	7.5 E	5828 N Van Houten	Mark Ader EPA	Federal PPA 2006	EE/CA	08/02/10	Overwater Activities	Completed				none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Triangle Park (N PDX Yard)	277	7.5 E	5828 N Van Houten	Mark Ader EPA	Federal PPA 2006	EE/CA	08/02/10	Other - Petroleum pipeline enters at south end of site from beneath the river	Completed				Low based on DEQ 2004		EPA reviewed & commented on DEQ's 2004 SCD	EPA EE/CA planned for 4th Quarter 2010								
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead: Chip Humphrey	EPA Consent Decree		03/15/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information					Project status																						
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements			
												Pathway determination	Pathway priority level	Site priority level													
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead, Chip Humphrey	EPA Consent Decree		03/15/06	Bank Erosion	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead, Chip Humphrey	EPA Consent Decree		03/15/06	Groundwater	Completed			Insignificant pathway, no actions recommended	Low		EPA issued groundwater NFA based upon risk assessment		No SCM needed						EPA lead				
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead, Chip Humphrey	EPA Consent Decree		03/15/06	Groundwater/ City Storm Sewer	Completed			Pathway has been eliminated	none		EPA lead												
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead, Chip Humphrey	EPA Consent Decree		03/15/06	Stormwater	Completed			Historically pathway existed. Current discharge insignificant pathway, no actions recommended	Low		EPA lead		1) Contaminated soil removal and containment (landfill); 2) Sediment removal; 3) RCRA waste containment; 4) Removed waste pond 5) O&M ongoing						EPA lead				
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead, Chip Humphrey	EPA Consent Decree		03/15/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Gould Electronics, Inc aka GA-TEK	49	7.5W	5909 NW 61st Ave	EPA lead, Chip Humphrey	EPA Consent Decree		03/15/06	Other - Historic and Current NPDES permit	Completed			Historically pathway existed. Current discharge insignificant pathway, no actions recommended	Low		EPA lead		Removed waste pond (East Doane Lake); O&M ongoing						EPA lead				
Wilbridge (Kinder Morgan, Chevron, Conoco Phillips)	1549	7.7 W	Front Ave & NW Doane	Mike Romero	Pre-PH Consent Order (3/94)	R/VFS	06/30/10	Overland Transport/Sheet Flow	Completed			Insignificant pathway, no actions recommended	Low	High	Submitted to EPA fall 2004; no comments		No SCM needed						N/A				
Wilbridge (Kinder Morgan, Chevron, Conoco Phillips)	1549	7.7 W	Front Ave & NW Doane	Mike Romero	Pre-PH Consent Order (3/94)	R/VFS	06/30/10	Bank Erosion	Completed	Erodable Soils sampling conducted	Spring 2010	Insignificant pathway, no actions recommended	Low		Submitted to EPA fall 2004; no comments								N/A				
Wilbridge (Kinder Morgan, Chevron, Conoco Phillips)	1549	7.7 W	Front Ave & NW Doane	Mike Romero	Pre-PH Consent Order (3/94)	R/VFS	06/30/10	Groundwater	Ongoing	Chevron and Conoco conducting one GW SCE, Kinder Morgan conducting individual SCE	2nd qtr 2011 for Kinder Morgan, 4th qtr 2010 for Chevron/Conoco	GW suspected migration pathway	High		1st SCE submitted to EPA fall 2004; no comments. Waiting for revised GW SCE that includes deep groundwater and new site info to be completed	no alternatives evaluation needed	Product recovery & hydraulic containment for shallow GW (sheet pile wall)	Proposed SCM submitted to EPA fall 2004; no comments	hydraulic containment and treatment		containment system installed 2006		Effectiveness monitoring and operation and maintenance on going				
Wilbridge (Kinder Morgan, Chevron, Conoco Phillips)	1549	7.7 W	Front Ave & NW Doane	Mike Romero	Pre-PH Consent Order (3/94)	R/VFS	06/30/10	Stormwater	Ongoing	Stormwater characterization started fall 07, Chevron SCE complete	4th Quarter 2010	Waiting on SCE to be completed at KinderMorgan and Conoco, Chevron SCE under review	to be determined		Waiting on SCE to be completed at 3 facilities		Leaking stormwater covenancyce system repaired to stop GW infiltration at Conoco and KM (Saltzman creek)		OF-22 repaired 8/09, Conoco and Ceheron site specific repairs, KM-Saltzman creek repairs		Repair stormwater system begun 11/07						
Wilbridge (Kinder Morgan, Chevron, Conoco Phillips)	1549	7.7 W	Front Ave & NW Doane	Mike Romero	Pre-PH Consent Order (3/94)	R/VFS	06/30/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Wilbridge (Kinder Morgan, Chevron, Conoco Phillips)	1549	7.7 W	Front Ave & NW Doane	Mike Romero	Pre-PH Consent Order (3/94)	R/VFS	06/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
McCall Oil	134	7.8 W	5550 NW Front	Jim Orr	PH Agr for RVCSM (3/00)	RI	07/01/10	Overland Transport/Sheet Flow	Ongoing	Part of stormwater characterization	1st Qtr 2011	Waiting on SCE to be completed	p Low	p Med	Waiting on SCE to be completed	NA	NA	NA	NA	NA	NA	NA	NA	NA			
McCall Oil	134	7.8 W	5550 NW Front	Jim Orr	PH Agr for RVCSM (3/00)	RI	07/01/10	Bank Erosion	Ongoing	Additional riverbank sampling	1st Qtr 2011	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed	NA	NA				NA	NA	NA	NA			
McCall Oil	134	7.8 W	5550 NW Front	Jim Orr	PH Agr for RVCSM (3/00)	RI	07/01/10	Groundwater	Ongoing	Additional groundwater data needed	1st Qtr 2011	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed	NA	NA				NA	NA	NA	NA			
McCall Oil	134	7.8 W	5550 NW Front	Jim Orr	PH Agr for RVCSM (3/00)	RI	07/01/10	Stormwater	Ongoing	Stormwater characterization and evaluation	1st Qtr 2011	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed	NA	NA				NA	NA	NA	NA			



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)								Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information					Project status			SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)					Pathway determination	Pathway priority level	Site priority level										
McCall Oil	134	7.8 W	5550 NW Front	Jim Orr	PH Agr for R/CSCM (3/00)	RI	07/01/10	Overwater Activities	Ongoing	Pathway needs to be evaluated in SCE	1st Qtr 2011	Waiting on SCE to be completed	p Low		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
McCall Oil	134	7.8 W	5550 NW Front	Jim Orr	PH Agr for R/CSCM (3/00)	RI	07/01/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Anderson Brothers Property	970	8 W	5275 & 5315 NW St. Helens Rd.	Bob Schwarz	ICP	NFA	12/10/09	Overland Transport/Sheet Flow	Completed	None	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Anderson Brothers Property	970	8 W	5275 & 5315 NW St. Helens Rd.	Bob Schwarz	ICP	NFA	12/10/09	Bank Erosion	Completed	None	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Anderson Brothers Property	970	8 W	5275 & 5315 NW St. Helens Rd.	Bob Schwarz	ICP	NFA	12/10/09	Groundwater	Completed	None	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Anderson Brothers Property	970	8 W	5275 & 5315 NW St. Helens Rd.	Bob Schwarz	ICP	NFA	12/10/09	Stormwater	Completed	None	NA	Complete	Low		December 2009	NA	NA	NA	NA	NA	NA	NA	NA	NA
Anderson Brothers Property	970	8 W	5275 & 5315 NW St. Helens Rd.	Bob Schwarz	ICP	NFA	12/10/09	Overwater Activities	Completed	None	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Anderson Brothers Property	970	8 W	5275 & 5315 NW St. Helens Rd.	Bob Schwarz	ICP	NFA	12/10/09	Other	Completed	None	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Anderson Brothers Property	970	8 W	5275 & 5315 NW St. Helens Rd.	Bob Schwarz	ICP	NFA	12/10/09	Other	Completed	None	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Chevron Asphalt	1281	8.0 W	5501 NW Front	Mark Pugh	PH Letter Agr for SCE (6/06)	O&M	05/25/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Chevron Asphalt	1281	8.0 W	5501 NW Front	Mark Pugh	PH Letter Agr for SCE (6/06)	O&M	05/25/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Chevron Asphalt	1281	8.0 W	5501 NW Front	Mark Pugh	PH Letter Agr for SCE (6/06)	O&M	05/25/10	Groundwater	Completed	N/A	N/A	Insignificant pathway, no actions recommended	Low		EPA has reviewed and commented on SCD	No measures needed	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Chevron Asphalt	1281	8.0 W	5501 NW Front	Mark Pugh	PH Letter Agr for SCE (6/06)	O&M	05/25/10	Stormwater	Completed	N/A	N/A	Pathway is complete	Low		EPA has reviewed and commented on SCD	Completed;	In-line sediment removal, enhanced BMPs	Completed and ongoing. Source control measures	BMPs such as catch basin inserts, inspection and catch	approximately 1 ton of catch basin and in-line solids removed to	Additional cleanout of line segment completed in August 2009.	August 2009; ongoing	EPA has reviewed and commented on	BMPs as documented in revised SWPCP
Chevron Asphalt	1281	8.0 W	5501 NW Front	Mark Pugh	PH Letter Agr for SCE (6/06)	O&M	05/25/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Chevron Asphalt	1281	8.0 W	5501 NW Front	Mark Pugh	PH Letter Agr for SCE (6/06)	O&M	05/25/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Chevron Asphalt	1281	8.0 W	5501 NW Front	Mark Pugh	PH Letter Agr for SCE (6/06)	O&M	05/25/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Wilbridge Railyard	3395	8.0 W	5814 NW Doane Ave.	Shawn Rapp	Letter Agr for XPA	XPA	07/27/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Wilbridge Railyard	3395	8.0 W	5814 NW Doane Ave.	Shawn Rapp	Letter Agr for XPA	XPA	07/27/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Wilbridge Railyard	3395	8.0 W	5814 NW Doane Ave.	Shawn Rapp	Letter Agr for XPA	XPA	07/27/10	Groundwater	Ongoing	None	2nd Qtr 2011	No known current sources (spills will be reported to OERS)	p Low		Waiting on SCE completion	No measures needed	N/A							
Wilbridge Railyard	3395	8.0 W	5814 NW Doane Ave.	Shawn Rapp	Letter Agr for XPA	XPA	07/27/10	Stormwater	Ongoing	Working with neighboring sites to determine pipe locations, flow, ownership and conditions	2nd Qtr 2011	Waiting on SCE to be completed	p Low		Waiting on SCE completion		Pending SCE completion. Site piping receiving contaminants from city streets.							
Wilbridge Railyard	3395	8.0 W	5814 NW Doane Ave.	Shawn Rapp	Letter Agr for XPA	XPA	07/27/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Wilbridge Railyard	3395	8.0 W	5814 NW Doane Ave.	Shawn Rapp	Letter Agr for XPA	XPA	07/27/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Wilbridge Railyard	3395	8.0 W	5814 NW Doane Ave.	Shawn Rapp	Letter Agr for XPA	XPA	07/27/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Glacier Northwest Inc.	2378	8.1 W	5034 NW Front Ave.	Mike Romero	Part of Front Ave LP site, see ESCI #1239			Overland Transport/Sheet Flow						p Low										
Glacier Northwest Inc.	2378	8.1 W	5034 NW Front Ave.	Mike Romero				Bank Erosion																
Glacier Northwest Inc.	2378	8.1 W	5034 NW Front Ave.	Mike Romero				Groundwater																
Glacier Northwest Inc.	2378	8.1 W	5034 NW Front Ave.	Mike Romero				Stormwater																
Glacier Northwest Inc.	2378	8.1 W	5034 NW Front Ave.	Mike Romero				Overwater Activities																
Glacier Northwest Inc.	2378	8.1 W	5034 NW Front Ave.	Mike Romero				Other																
Front Ave LP	1239	8.2 W	4950, 5034 & 5200 NW Front	Mike Romero	VCP Letter Agr for PA (1/02)	RI	06/30/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	NA	NA	NA	NA	NA	NA	N/A	N/A	N/A	N/A
Front Ave LP	1239	8.2 W	4950, 5034 & 5200 NW Front	Mike Romero	VCP Letter Agr for PA (1/02)	RI	06/30/10	Bank Erosion	Ongoing	Conducting XPA and SCE	4th Qtr 2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed.									
Front Ave LP	1239	8.2 W	4950, 5034 & 5200 NW Front	Mike Romero	VCP Letter Agr for PA (1/02)	RI	06/30/10	Groundwater	Ongoing	Conducting XPA and SCE	4th Qtr 2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed.									
Front Ave LP	1239	8.2 W	4950, 5034 & 5200 NW Front	Mike Romero	VCP Letter Agr for PA (1/02)	RI	06/30/10	Stormwater	Ongoing	Conducting XPA, additional sampling needed for SCE completion	4th Qtr 2010	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed.									
Front Ave LP	1239	8.2 W	4950, 5034 & 5200 NW Front	Mike Romero	VCP Letter Agr for PA (1/02)	RI	06/30/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)							
Site Information					Project status																			
Site name	ECIS #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Front Ave LP	1239	8.2 W	4950, 5034 & 5200 NW Front	Mike Romero	VCP Letter Agr for PA (1/02)	RI	06/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
US Navy Reserve	5109	8.2 W	6735 North Basin Avenue	Jim Orr	Agreement Not Established	RVSCE	07/29/10	Overland Transport/Sheet Flow	Not Started	Not Started	Unknown Waiting for Navy Funding	Unknown	p Med	p Med	Waiting on SCE to be completed.									
US Navy Reserve	5109	8.2 W	6735 North Basin Avenue	Jim Orr	Agreement Not Established	RVSCE	07/29/10	Bank Erosion	Not Started	Not Started	Unknown Waiting for Navy Funding	Unknown	p Med		Waiting on SCE to be completed.									
US Navy Reserve	5109	8.2 E	6735 North Basin Avenue	Jim Orr	Agreement Not Established	RVSCE	07/29/10	Groundwater	Not Started	Not Started	Unknown Waiting for Navy Funding	Unknown	p Med		Waiting on SCE to be completed.									
US Navy Reserve	5109	8.2 E	6735 North Basin Avenue	Jim Orr	Agreement Not Established	RVSCE	07/29/10	Stormwater	Not Started	Not Started	Unknown Waiting for Navy Funding	Unknown	p Med		Waiting on SCE to be completed.									
US Navy Reserve	5109	8.2 E	6735 North Basin Avenue	Jim Orr	Agreement Not Established	RVSCE	07/29/10	Overwater Activities	Not Started	Not Started	Unknown Waiting for Navy Funding	Unknown	p Med		Waiting on SCE to be completed.									
US Navy Reserve	5109	8.2 E	6735 North Basin Avenue	Jim Orr	Agreement Not Established	RVSCE	07/29/10	Other	Not Started	Not Started	Unknown Waiting for Navy Funding	Unknown	p Med		Waiting on SCE to be completed.									
USCG	1338	8.2 E	6767 N Basin Ave.	Shawn Rapp	VCP Letter Agr (2/04)	RI	07/01/10	Overland Transport/Sheet Flow	Ongoing		4th Quarter 2010	Insignificant pathway, no actions recommended	p Low	p Med	Waiting on SCE to be completed.									
USCG	1338	8.2 E	6767 N Basin Ave.	Shawn Rapp	VCP Letter Agr (2/04)	RI	07/01/10	Bank Erosion	Ongoing		4th Quarter 2010	Insignificant pathway, no actions recommended	p Low		Waiting on SCE to be completed.									
USCG	1338	8.2 E	6767 N Basin Ave.	Shawn Rapp	VCP Letter Agr (2/04)	RI	07/01/10	Groundwater	Ongoing		4th Quarter 2010	Insignificant pathway, no actions recommended	p Low		Waiting on SCE to be completed.									
USCG	1338	8.2 E	6767 N Basin Ave.	Shawn Rapp	VCP Letter Agr (2/04)	RI	07/01/10	Stormwater	Ongoing	Sampling stormwater system	4th Quarter 2010	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed.									
USCG	1338	8.2 E	6767 N Basin Ave.	Shawn Rapp	VCP Letter Agr (2/04)	RI	07/01/10	Overwater Activities	Ongoing		4th Quarter 2010	No known current sources (spills will be reported to OERS)	Low		Waiting on SCE to be completed.									
USCG	1338	8.2 E	6767 N Basin Ave.	Shawn Rapp	VCP Letter Agr (2/04)	RI	07/01/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Kitridge	2442	8.3 W	4959 NW Front	Matt McClincy	PH Letter Agr for XPA (9/00)	NFA	03/13/06	Overland Transport/Sheet Flow	Completed			Insignificant pathway, no actions recommended	Low	Low	EPA reviewed and commented 8/2002		No SCM needed							
Kitridge	2442	8.3 W	4959 NW Front	Matt McClincy	PH Letter Agr for XPA (9/00)	NFA	03/13/06	Bank Erosion	N/A			N/A	none		EPA reviewed and commented 8/2002		No SCM needed							
Kitridge	2442	8.3 W	4959 NW Front	Matt McClincy	PH Letter Agr for XPA (9/00)	NFA	03/13/06	Groundwater	Completed			Insignificant pathway, no actions recommended	Low		EPA reviewed and commented 8/2002		No SCM needed							
Kitridge	2442	8.3 W	4959 NW Front	Matt McClincy	PH Letter Agr for XPA (9/00)	NFA	03/13/06	Stormwater	Completed			Insignificant pathway	Low		EPA reviewed and commented 8/2002		No SCM needed							
Kitridge	2442	8.3 W	4959 NW Front	Matt McClincy	PH Letter Agr for XPA (9/00)	NFA	03/13/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Kitridge	2442	8.3 W	4959 NW Front	Matt McClincy	PH Letter Agr for XPA (9/00)	NFA	03/13/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fred Devine	2365	8.3 E	6211 N Ensign	Karen Tamow	VCP Letter Agreement 11/06	XPA	07/27/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	No known current sources (spills will be reported to OERS)	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fred Devine	2365	8.3 E	6211 N Ensign	Karen Tamow	VCP Letter Agreement 11/06	XPA	07/27/10	Bank Erosion	N/A	N/A	No current schedule.	No known current sources (spills will be reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fred Devine	2365	8.3 E	6211 N Ensign	Karen Tamow	VCP Letter Agreement 11/06	XPA	07/27/10	Groundwater	N/A	N/A	No current schedule.	No known current sources (spills will be reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fred Devine	2365	8.3 E	6211 N Ensign	Karen Tamow	VCP Letter Agreement 11/06	XPA	07/27/10	Stormwater	Ongoing	Complete stormwater system characterization	4th Qtr 2010	to be determined	p Low		Waiting on SCE to be completed.				BMPs such as catch basin inserts, inspection and catch basin cleanout on periodic basis					
Fred Devine	2365	8.3 E	6211 N Ensign	Karen Tamow	VCP Letter Agreement 11/06	XPA	07/27/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fred Devine	2365	8.3 E	6211 N Ensign	Karen Tamow	VCP Letter Agreement 11/06	XPA	07/27/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Freightliner Truck Plant	2368	8.3 E	8936 N Fathom	Mike Romero	PH Agr for RVSCM (12/02)	RI	06/30/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)								Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site Information				Project status																					
Site name	ECIS #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements	
												Pathway determination	Pathway priority level	Site priority level											
Freightliner Truck Plant	2366	8.3 E	6936 N Fathom	Mike Romero	PH Agr for RVSCM (12/02)	RI	06/30/10	Bank Erosion	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Freightliner Truck Plant	2366	8.3 E	6936 N Fathom	Mike Romero	PH Agr for RVSCM (12/02)	RI	06/30/10	Groundwater	Ongoing	determine nature and extent of VOC plume	4th Qtr 2010	Waiting on SCE/RI report to be completed	p Low		Waiting on SCE/RI to be completed										
Freightliner Truck Plant	2366	8.3 E	6936 N Fathom	Mike Romero	PH Agr for RVSCM (12/02)	RI	06/30/10	Stormwater	Ongoing	SW evaluation started 07	1st Qtr 2011	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed,		RP voluntarily applying SVV engineering controls on Ensign Street Outfall, coating metal roof, stormwater system sediment cleanout 06-07 prior to completing screening								
Freightliner Truck Plant	2366	8.3 E	6936 N Fathom	Mike Romero	PH Agr for RVSCM (12/02)	RI	06/30/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Freightliner Truck Plant	2366	8.3 E	6936 N Fathom	Mike Romero	PH Agr for RVSCM (12/02)	RI	06/30/10	Other	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Lakeside Industries	2372	8.4 W	4850 NW Front	Jim Orr	PH Letter Agr for XPA (3/02)	XPA	07/11/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Lakeside Industries	2372	8.4 W	4850 NW Front	Jim Orr	PH Letter Agr for XPA (3/02)	XPA	07/01/10	Bank Erosion	Ongoing	Prepare SCE report	To be determined	Insignificant pathway; no actions recommended	p Low		Waiting on SCE completion										
Lakeside Industries	2372	8.4 W	4850 NW Front	Jim Orr	PH Letter Agr for XPA (3/02)	XPA	07/01/10	Groundwater	Ongoing	Prepare SCE report	To be determined	Waiting on SCE to be completed	p Low		Waiting on SCE completion		UIC closures in 2003								
Lakeside Industries	2372	8.4 W	4850 NW Front	Jim Orr	PH Letter Agr for XPA (3/02)	XPA	07/01/10	Stormwater	Ongoing	Initiate stormwater evaluation	To be determined	Waiting on SCE to be completed	to be determined	p Low	Waiting on SCE completion		Interim SCM: stormwater UICs								
Lakeside Industries	2372	8.4 W	4850 NW Front	Jim Orr	PH Letter Agr for XPA (3/02)	XPA	07/01/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Lakeside Industries	2372	8.4 W	4850 NW Front	Jim Orr	PH Letter Agr for XPA (3/02)	XPA	07/01/10	Other	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Shaver Transportation	2377	8.4 W	4900 NW Front	Mark Pugh	PH Letter Agr for XPA (3/01)	NFA	03/03/06	Overland Transport/Sheet Flow	Completed			Insignificant pathway; no actions recommended	Low		Low	EPA reviewed and commented, 8/2002		No SCM needed							
Shaver Transportation	2377	8.4 W	4900 NW Front	Mark Pugh	PH Letter Agr for XPA (3/01)	NFA	03/03/06	Bank Erosion	Completed			Insignificant pathway; no actions recommended	Low	EPA reviewed and commented, 8/2002			No SCM needed								
Shaver Transportation	2377	8.4 W	4900 NW Front	Mark Pugh	PH Letter Agr for XPA (3/01)	NFA	03/03/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low	EPA reviewed and commented, 8/2002			No SCM needed								
Shaver Transportation	2377	8.4 W	4900 NW Front	Mark Pugh	PH Letter Agr for XPA (3/01)	NFA	03/03/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low	EPA reviewed and commented, 8/2002			No SCM needed								
Shaver Transportation	2377	8.4 W	4900 NW Front	Mark Pugh	PH Letter Agr for XPA (3/01)	NFA	03/03/06	Overwater Activities	Completed			Insignificant pathway; no actions recommended	Low	EPA reviewed and commented, 8/2002			No SCM needed								
Shaver Transportation	2377	8.4 W	4900 NW Front	Mark Pugh	PH Letter Agr for XPA (3/01)	NFA	03/03/06	Other	N/A	N/A	N/A	N/A	none	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Portland Shipyard (Vigor Industrial Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	XPA	6/21/2010	Overland Transport/Sheet Flow	To be evaluated by Port of Portland.	N/A	N/A	N/A	N/A	p Med	N/A										
Portland Shipyard (Vigor Industrial Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	XPA	6/21/2010	Bank Erosion	To be evaluated by Port of Portland.	N/A	N/A	N/A	N/A		N/A										
Portland Shipyard (Vigor Industrial Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	XPA	6/21/2010	Groundwater	To be evaluated by Port of Portland.	N/A	N/A	N/A	N/A		N/A										
Portland Shipyard (Vigor Industrial Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	XPA	6/21/2010	Stormwater	Ongoing	Draft SCE in review	4th Qtr 2010	Complete	p Med		Waiting on SCE to be completed.										
Portland Shipyard (Vigor Industrial Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	XPA	6/21/2010	Overwater Activities	Ongoing	Draft SCE Submitted 4/10 in review	4th Qtr 2010	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed.										
Portland Shipyard (Vigor Industrial Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	XPA	6/21/2010	Other	N/A	N/A	N/A	N/A	N/A		N/A										



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information					Project status																						
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements			
												Pathway determination	Pathway priority level	Site priority level													
Portland Shipyard (Port of Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	RI	12/21/09	Overland Transport/Sheet Flow	Ongoing	OU-1 SCE in prepartaion, OU-2 SCE draft submitted 4/10, OU-3 SCE draft submitted 4/10	4th Qtr 2010	Waiting on SCE to be completed	p Med	p Med	Waiting on SCE to be completed												
Portland Shipyard (Port of Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	RI	12/21/09	Bank Erosion	Ongoing	OU-1 SCE in prepartaion, OU-2 SCE draft submitted 4/10, OU-3 SCE draft submitted 4/10	4th Qtr 2010	Waiting on SCE to be completed	p Med		Waiting on SCE to be completd												
Portland Shipyard (Port of Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	RI	12/21/09	Groundwater	Ongoing	OU-1 SCE in prepartaion, OU-2 SCE draft submitted 4/10, OU-3 SCE draft submitted 4/10	4th Qtr 2010	Waiting on SCE to be completed	p Med		Waiting on SCE to be completd												
Portland Shipyard (Port of Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	RI	12/21/09	Stormwater	Ongoing	OU-2 SCE draft submitted 4/10, OU-3 SCE draft submitted on 4/10	4th Qtr 2010	Waiting on SCE to be completed	p Med		Waiting on SCE to be completd												
Portland Shipyard (Port of Portland)	271	8.4 E	Swan Island	Dave Lacey	Voluntary Agreement (6/06)	RI	12/21/09	Overwater Activities	Ongoing	N/A	N/A	N/A	N/A		N/A					*							
Mt Hood Chemicals	81	8.5 W	4444 NW Yeon	Jim Orr	Agreement for Stormwater Assessment & Source Control	RVSCE	07/29/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Mt Hood Chemicals	81	8.5W	4444 NW Yeon	Jim Orr	Agreement for Stormwater Assessment & Source Control	RVSCE	07/29/10	Bank Erosion	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Mt Hood Chemicals	81	8.5W	4444 NW Yeon	Jim Orr	Agreement for Stormwater Assessment & Source Control	RVSCE	07/29/10	Groundwater	Ongoing	Compliance Monitoring of groundwater and sub slab vapors. Treatment of groundwater by Hydrogen Release Compound and Vapor extraction.	4th Qtr 2011	Waiting on SCE to be completed	p Low	p Low	Waiting on SCE to be completed		Operating in situ groundwater VOC treatment HRC and vapor extraction system		Operating in situ groundwater VOC treatment HRC and vapor extraction system December 2010		SCM Complete	December 2010	Schedule for completing final evaluation report: December 2010	periodic inspection and maintenance			
Mt Hood Chemicals	81	8.5W	4444 NW Yeon	Jim Orr	Agreement for Stormwater Assessment & Source Control	RVSCE	07/29/10	Stormwater	Ongoing	SCE Work Plan and implementation	4th Qtr 2011	Waiting on SCE to be completed	p Low	p Low	Waiting on SCE to be completed												
Mt Hood Chemicals	81	8.5W	4444 NW Yeon	Jim Orr	Agreement for Stormwater Assessment & Source Control	RVSCE	07/29/10	Overwater Activities	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Mt Hood Chemicals	81	8.5W	4444 NW Yeon	Jim Orr	Agreement for Stormwater Assessment & Source Control	RVSCE	07/29/10	Other	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
PGE Forest Park	2408	8.5 W	4400 Block Street	Karen Tamow	1999 ICP Agreement	NFA	07/27/10	Overland Transport/Sheet Flow	Completed	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
PGE Forest Park	2408	8.5 W	4400 Block Street	Karen Tamow	1999 ICP Agreement	NFA	07/27/10	Bank Erosion	Completed	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
PGE Forest Park	2408	8.5 W	4400 Block Street	Karen Tamow	1999 ICP Agreement	NFA	07/27/10	Groundwater	Completed	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
PGE Forest Park	2408	8.5 W	4400 Block Street	Karen Tamow	PPA	SCE	07/27/10	Stormwater	Ongoing	None		Complete	Low		SCD document needs to be prepared by DEQ schedule TBD	PPA with City of Portland requires ongoing erosion control pending site development											
PGE Forest Park	2408	8.5 W	4400 Block Street	Karen Tamow	1999 ICP Agreement	N/A	07/27/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
PGE Forest Park	2408	8.5 W	4400 Block Street	Karen Tamow	1999 ICP Agreement	N/A	07/27/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
PGE Forest Park	2408	8.5 W	4400 Block Street	Karen Tamow	1999 ICP Agreement	N/A	07/27/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	03/06/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Medium	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	03/06/06	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	03/06/06	Groundwater	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	08/02/10	Stormwater	Completed			Pathway is complete	Medium		EPA reviewed and commented on preliminary SCD, 6/2004	alternatives evaluation completed, submitted to EPA 9/2005	stormwater catch basin in-line cleanout, stormwater BMPs, monitoring	SCM SCD finalized 11/2005, EPA commented	stormwater catch basin in-line cleanout, stormwater BMPs, monitoring		New data resulted in DEQ reopening project and reviewing the adequacy of the 2005 source control action. Re-evaluate stormwater solids fall 2010	EPA reviewed and commented 11/2005					
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	03/06/06	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	03/06/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Calbag Metals	2454	8.5 W	4927 NW Front	Tom Gainer	PH Letter Agr for XPA (1/01)	XPA	03/06/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Texaco Product Pipeline	2117	8.7 W	4500 Block Front Ave.	Matt McClincy	PH Agr for RUSCM (8/00)	RI	08/09/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Texaco Product Pipeline	2117	8.7 W	4500 Block Front Ave.	Matt McClincy	PH Agr for RUSCM (8/00)	RI	08/09/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Texaco Product Pipeline	2117	8.7 W	4500 Block Front Ave.	Matt McClincy	PH Agr for RUSCM (8/00)	RI	08/09/10	Groundwater	Ongoing	Review of Guilds Lake Rail Yard data and Gunderson data	4th quarter 2010	Waiting on SCE to be completed	p Low		Waiting for SCE to be completed.												



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information				Project status																				
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Texaco Product	2117	8.7 W	4500 Block Front Ave.	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Stormwater	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Texaco Product	2117	8.7 W	4500 Block Front Ave.	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Texaco Product Pipeline	2117	8.7 W	4500 Block Front Ave.	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Container Recovery	4015	8.8 W	3900 NW Yeon	Karen Tamow	Pre-PH VCP Letter Agr for RVFS	conditional NFA 2004	11/04/09	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Container Recovery	4015	8.8 W	3900 NW Yeon	Karen Tamow	Pre-PH VCP Letter Agr for RVFS	conditional NFA 2004	11/04/09	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Container Recovery	4015	8.8 W	3900 NW Yeon	Karen Tamow	Pre-PH VCP Letter Agr for RVFS	conditional NFA 2004	11/04/09	Groundwater	Completed			Insignificant pathway, no actions recommended	Low		N/A		No SCM needed							
Container Recovery	4015	8.8 W	3900 NW Yeon	Karen Tamow	None	conditional NFA 2004	11/04/09	Stormwater	Deferred	Stormwater characterization	No current schedule	Waiting on SCE to be completed	to be determined		Waiting on SCE completion									
Container Recovery	4015	8.8 W	3900 NW Yeon	Karen Tamow	Pre-PH VCP Letter Agr for RVFS	conditional NFA 2004	11/04/09	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Container Recovery	4015	8.8 W	3900 NW Yeon		Pre-PH VCP Letter Agr for RVFS	conditional NFA 2004	11/04/09	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Christensen Oil	2426	8.9 W	3821 NW St Helens	Shawn Rapp	VCP Letter Agr for PA (8/00)	XPA	07/27/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Christensen Oil	2426	8.9 W	3821 NW St Helens	Shawn Rapp	VCP Letter Agr for PA (8/00)	XPA	07/27/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Christensen Oil	2426	8.9 W	3821 NW St Helens	Shawn Rapp	VCP Letter Agr for PA (8/00)	XPA	07/27/10	Groundwater	Ongoing	Part of Stormwater Assessment	3rd Qtr 2011	to be determined	to be determined		Waiting on SCE to be completed;		Product recovery from groundwater - dual phase extraction							
Christensen Oil	2426	8.9 W	3821 NW St Helens	Shawn Rapp	VCP Letter Agr for PA (8/00)	XPA	07/27/10	Stormwater	Ongoing	Storm water sampling per JSCS and evaluation of groundwater preferential flow to storm sewer	3rd Qtr 2011	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed;	N/A	Storm water BMPs and filtering catch basin sediment	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Christensen Oil	2426	8.9 W	3821 NW St Helens	Shawn Rapp	VCP Letter Agr for PA (8/00)	XPA	07/27/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Christensen Oil	2426	8.9 W	3821 NW St Helens	Shawn Rapp	VCP Letter Agr for PA (8/00)	XPA	07/27/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Texaco Terminal	169	8.9 W	3800 NW St Helens	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Texaco Terminal	169	8.9 W	3800 NW St Helens	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Texaco Terminal	169	8.9 W	3800 NW St Helens	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Groundwater	Ongoing	2nd Quarter 2011	2nd Quarter 2011	Waiting on SCE to be completed	p Low		Waiting for SCE to be completed.									
Texaco Terminal	169	8.9 W	3800 NW St Helens	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Stormwater	Ongoing	Evaluating groundwater infiltration to storm sewer system	2nd Quarter 2011	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed									
Texaco Terminal	169	8.9 W	3800 NW St Helens	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Texaco Terminal	169	8.9 W	3800 NW St Helens	Matt McClincy	PH Agr for RVSCM (8/00)	RI	08/09/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Vanwater and Rogers (Univar)	330	9 W	3950 NW Yeon Ave	EPA lead; Holly Arrigoni	RCRA Corrective Action Order	Corrective Measures Implementation	08/05/10	Overland Transport/Sheet Flow	N/A	NA	NA	NA	None	to be determined	N/A									
Vanwater and Rogers (Univar)	330	9 W	3950 NW Yeon Ave	EPA lead; Holly Arrigoni	RCRA Corrective Action Order	Corrective Measures Implementation	08/05/10	Bank Erosion	N/A	NA	NA	NA	None		N/A									
Vanwater and Rogers (Univar)	330	9 W	3950 NW Yeon Ave	EPA lead; Holly Arrigoni	RCRA Corrective Action Order	Corrective Measures Implementation	08/05/10	Groundwater	Completed			Groundwater under control			NA	Corrective Measures Study Completed 4/21/08	Soil Vapor Extraction and Groundwater Pump and Treat	Completed	Soil Vapor Extraction and Groundwater Pump and Treat	468,000 lbs	Optimization of SVE and Groundwater Extraction Systems/2008 through 2010	EPA notes that the discovery of NAPL warrants a re-evaluation to the remedy - schedule for this is in development	Ongoing maintenance of SVE wells, extraction wells and treatment system	
Vanwater and Rogers (Univar)	330	9 W	3950 NW Yeon Ave	EPA lead; Holly Arrigoni	RCRA Corrective Action Order	Corrective Measures Implementation	08/05/10	Stormwater	Ongoing	Stormwaer Pathway Evaluation	1st Quarter 2011	Waiting on SCE to be completed			NA	Planned for 2nd Quarter 2011								



Table 1: DEQ Milestone Report  
Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor

10/1/2010

Confirmed or suspected sources of contamination to the river								Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site Information					Project status																			
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements
												Pathway determination	Pathway priority level	Site priority level										
Vanwater and Rogers (Univar)	330	9 W	3950 NW Yeon Ave	EPA lead; Holly Arrigoni	RCRA Corrective Action Order	Corrective Measures Implementation	08/05/10	Overwater Activities	N/A	NA	NA	NA	NA		NA									
Vanwater and Rogers (Univar)	330	9 W	3950 NW Yeon Ave	EPA lead; Holly Arrigoni	RCRA Corrective Action Order	Corrective Measures Implementation	08/05/10	Other																
Gulds Lake RR Yard	100	9.0 W	3500 NW Yeon	Jim Orr	PH Agr for RI/SCM (12/02)	RI	07/30/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Gulds Lake RR Yard	100	9.0 W	3500 NW Yeon	Jim Orr	PH Agr for RI/SCM (12/02)	RI	07/30/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Gulds Lake RR Yard	100	9.0 W	3500 NW Yeon	Jim Orr	PH Agr for RI/SCM (12/02)	RI	07/30/10	Groundwater	Ongoing	GW Investigation ongoing	3rd Qtr 2011	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed									
Gulds Lake RR Yard	100	9.0 W	3500 NW Yeon	Jim Orr	PH Agr for RI/SCM (12/02)	RI	07/30/10	Stormwater	Ongoing	SW Investigation ongoing	3rd Qtr 2011	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed									
Gulds Lake RR Yard	100	9.0 W	3500 NW Yeon	Jim Orr	PH Agr for RI/SCM (12/02)	RI	07/30/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Gulds Lake RR Yard	100	9.0 W	3500 NW Yeon	Jim Orr	PH Agr for RI/SCM (12/02)	RI	07/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Overland Transport/Sheet Flow - Area 1	N/A	N/A, entirely paved and/or developed	N/A	N/A	none	High	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Overland Transport/Sheet Flow - Area 2	Ongoing	DEQ review of Focused Area 2 RI report & source control screening	TBD pending DEQ's review of Focused Area 2 RI report	Pathway is complete	p High		Waiting on SCE to be completed.									
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Overland Transport/Sheet Flow - Area 3	Ongoing	DEQ review of Focused Area 3 RI report & source control screening	TBD pending DEQ's review of Area 3 RI report	Pathway is complete	p High		Waiting on SCE completion									
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Bank Erosion - Area 1	Ongoing	Survey of erodible soils, follow up sampling	1st Quarter 2011	Waiting on SCE to be completed	p Low		Waiting on SCE completion									
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Bank Erosion - Area 2	Ongoing	Bank characterization needs to be completed.	1st Quarter 2011	Pathway is complete	High		2 FFS's drafted and rejected by DEQ for lack of data, sampling work plans and FFS revisions pending	Final SCMs TBD. Interim SCMs being considered: excavation of soil/blastand grit, engineered sediment/grit traps, selected area revegetation, and additional operations reviews & improvements.	Interim SCM currently includes shrouding work areas during barge welding & sandblasting.							
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Bank Erosion - Area 3	Ongoing	Bank characterization needs to be completed.	1st Quarter 2011	Pathway is complete	High		Gunderson working on Area 3 FFS revisions based on Area 2 FFS comments.	Final SCMs TBD. Interim SCMs being considered include soil excavation, selected area revegetation, and engineered bank stabilization.								
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Overwater Activities - Area 3	N/A	N/A	N/A	No known current sources (spills will be reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Groundwater - Area 1	Ongoing	Complete site wide groundwater screening to update sampling program	1st Qtr 2011	Groundwater is a complete pathway. VOC plume migrating to/under river.	p Med		EPA comments received 5/03	Alternatives evaluation completed, EPA comments received 5/2003	Hydraulic containment and source removal using air-lift	SCD submitted to EPA 2/2003, EPA comments received 5/2003	P&T and AS/SVE systems installed and operating	~40 lbs. of HVOCs removed as of 7/07	Conduct SCMs effectiveness evaluation(s). Schedule TBD.			Quarterly performance monitoring and reporting
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RI/FS (1994)	RI	08/05/10	Groundwater - Area 2	Ongoing	RI in review, also see comment for Area 1	1st Qtr 2011	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed.									



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river								Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information					Project status																						
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements			
												Pathway determination	Pathway priority level	Site priority level													
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RIFS (1994)	RI	08/05/10	Groundwater - Area 3	Ongoing	RI in review, also see comment for Area 1	1st Qtr 2011	Pathway is complete	p Med	p Low	Waiting on SCE to be completed.												
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RIFS (1994)	RI	08/05/10	Stormwater - Area 1	Ongoing	Review stormwater sampling plan (10/08) and catch basin sediment sampling report (01/08)	2nd Quarter 2011	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed.		Interim SCMs being evaluated		Current BMPs include catch basin filter inserts & annual clean-out of catch basins								
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RIFS (1994)	RI	08/05/10	Stormwater - Area 2	Ongoing	Upgrade SW system around launchways - piping and treatment	2nd Quarter 2011	Pathway is complete	p High		Waiting on SCE to be completed.		Interim SCMs in design include, legacy sediment piping cleanouts		Current BMPs include catch basin filter inserts, annual clean-out of catch								
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RIFS (1994)	RI	08/05/10	Stormwater - Area 3	Completed		2nd Quarter 2011	Pathway is complete	High			TBD pending DEQ's review of RI report and 2008/2009 storm water system sampling reports	Final SCMs TBD & Interim SCMs being considered include:		Current BMPs include catch basin filter inserts, annual clean-out of catch								
Gunderson	1155	9.0 W	4350 SW Front	Shawn Rapp	Pre-PH VCP Formal Agr for RIFS (1994)	RI	08/05/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Freightliner (Parts Mfg Plant)	115	9.2 E	5400 N Basin	Mike Romero	PH Agr for R/SCM (12/02)	RI	06/30/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Freightliner (Parts Mfg Plant)	115	9.2 E	5400 N Basin	Mike Romero	PH Agr for R/SCM (12/02)	RI	06/30/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Freightliner (Parts Mfg Plant)	115	9.2 E	5400 N Basin	Mike Romero	PH Agr for R/SCM (12/02)	RI	06/30/10	Groundwater	Ongoing	Review draft Groundwater SCE	1st Qtr 2011	to be determined	p Low														
Freightliner (Parts Mfg Plant)	115	9.2 E	5400 N Basin	Mike Romero	PH Agr for R/SCM (12/02)	RI	06/30/10	Stormwater	Ongoing	Additional stormwater sampling needed	1st Qtr 2011	Waiting on SCE to be completed	to be determined			RP voluntary cleanout of stormwater system prior to completing screening											
Freightliner (Parts Mfg Plant)	115	9.2 E	5400 N Basin	Mike Romero	PH Agr for R/SCM (12/02)	RI	06/30/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Freightliner (Parts Mfg Plant)	115	9.2 E	5400 N Basin	Mike Romero	PH Agr for R/SCM (12/02)	RI	06/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Container Management	4784	9.3W	3000 NW St Helens Rd	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	N/A	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Container Management	4784	9.3W	3000 NW St Helens Rd	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Bank Erosion	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Container Management	4784	9.3W	3000 NW St Helens Rd	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Groundwater Investigation of Dry Wells Only	Ongoing	Complete characterization	TBD	Waiting on SCE to be completed	p Low		Waiting on SCE completion												
Container Management	4784	9.3W	3000 NW St Helens Rd	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Stormwater	Ongoing	Complete characterization	TBD	Waiting on SCE to be completed	p Med		Waiting on SCE completion												
Container Management	4787	9.3W	3000 NW St Helens Rd	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Overwater Activities	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Container Management	4784	9.3W	3000 NW St Helens Rd	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Other	N/A	N/A	No current schedule.	Waiting on SCE to be completed	to be determined		Waiting on SCE completion (m-y)	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Columbia American Plating	29	9.3W	3003 NW 35th Ave	Mark Pugh	Consent Judgment	SCE	05/25/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Columbia American Plating	29	9.3W	3003 NW 35th Ave	Mark Pugh	Consent Judgment	SCE	05/25/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Columbia American Plating	29	9.3W	3003 NW 35th Ave	Mark Pugh	Consent Judgment	SCE	05/25/10	Groundwater	Completed	N/A	N/A	Incomplete pathway	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Columbia American Plating	29	9.3W	3003 NW 35th Ave	Mark Pugh	Consent Judgment	SCE	05/25/10	Stormwater	Completed	None	SCE will be submitted with performance monitoring expected 3rd Qtr 2011	Pathway is complete	p Low		Waiting on SCE completion	Waiting on SCE completion	Line Cleanout completed and new stormwater system constructed 2010	pending SCD	Line Cleanout completed	3,740 gallons of standing water and storm line cleanout water removed; 2.50 tons in-line sediment disposed of as F-listed waste.	Performance monitoring 4th Qtr 2010 - 2nd Qtr 2011	TBD	TBD	TBD			



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

10/1/2010

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)										Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information				Project status																						
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements		
												Pathway determination	Pathway priority level	Site priority level												
Columbia American Plating	29	9.3W	3003 NW 35th Ave	Mark Pugh	Consent Judgment	SCE	05/25/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Columbia American Plating	29	9.3W	3003 NW 35th Ave	Mark Pugh	Consent Judgment	SCE	05/25/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Wilhelm Trucking	69	9.3W	3250 and 3074 NW St. Helens Road	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Wilhelm Trucking	69	9.3W	3250 and 3074 NW St. Helens Road	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Wilhelm Trucking	69	9.3W	3251 and 3074 NW St. Helens Road	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Groundwater	N/A	N/A	NA	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Wilhelm Trucking	69	9.3W	3252 and 3074 NW St. Helens Road	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Stormwater	Ongoing	Work plan under review	4th Quarter 2010 est	to be determined	p Med		Waiting on SCE completion											
Wilhelm Trucking	69	9.3W	3253 and 3074 NW St. Helens Road	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Overwater Activities	N/A	N/A	NA	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Wilhelm Trucking	69	9.3W	3250 and 3074 NW St. Helens Road	Jim Orr	Letter Agreement for Stormwater Assessment and Source Control 5/26/08	SCE	07/29/10	Other	N/A	N/A	N/A	N/A	N/A		N/A	NA	NA	NA	NA	NA	NA	NA	NA	N/A		
GE Decommissioning	4003	9.5 W	2727 NW 29th	Tom Gainer	PH Agr for XPA (1/04)	XPA	08/02/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
GE Decommissioning	4003	9.5 W	2727 NW 29th	Tom Gainer	PH Agr for XPA (1/04)	XPA	08/02/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
GE Decommissioning	4003	9.5 W	2727 NW 29th	Tom Gainer	PH Agr for XPA (1/04)	XPA	08/02/10	Groundwater	Ongoing	Review draft SCE	3rd Quarter 2011	N/A	p Low		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
GE Decommissioning	4003	9.5 W	2727 NW 29th	Tom Gainer	PH Agr for XPA (1/04)	XPA	08/02/10	Stormwater	Completed		2/06 SCE Report submitted	Pathway is complete	Medium		Done	SCM implementation report summer 2007	Removal of PCB contaminated sediment from onsite catch basins and pipes, new CBs/filters, new pipes, paving		1st qtr. 2007		11/25/08 Post-SCM monitoring completed		Continued BMPs			
GE Decommissioning	4003	9.5 W	2727 NW 29th	Tom Gainer	PH Agr for XPA (1/04)	XPA	08/02/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Galvanizers Company	1196	9.6 W	2406 NW 30th	Jim Orr	PH Agr for XPA (10/03)	XPA	07/29/10	Overland Transport/Sheet Flow	N/A	N/A, site located ~4,500 feet from river	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Galvanizers Company	1196	9.6 W	2406 NW 30th	Jim Orr	PH Agr for XPA (10/03)	XPA	07/29/10	Bank Erosion	N/A	N/A, site located ~4,500 feet from river	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Galvanizers Company	1196	9.6 W	2406 NW 30th	Jim Orr	PH Agr for XPA (10/03)	XPA	07/29/10	Groundwater	Ongoing	Draft SCE in review	4th Qtr 2010	Pathway is complete	p Med		Waiting on SCE to be completed.											
Galvanizers Company	1196	9.6 W	2406 NW 30th	Jim Orr	PH Agr for XPA (10/03)	XPA	07/29/10	Stormwater	Ongoing	Draft SCE in review	4th Qtr 2010	Pathway is complete	p Med		Waiting on SCE to be completed.		Stormwater RX System installed and Operational		Collecting/reusing Main Plant canopy roof run-off in galvanizing process (5/07), repairing/sealing pavement in NE plant yard (6/07).		Sealing unused/unecessary connections to City piping (Winter 2008), site paving and pavement sealing (Summer 2008)	Stormwater RX operating January 2010		Maintenance of Stormwater RX System		
Galvanizers Company	1196	9.6 W	2406 NW 30th	Jim Orr	PH Agr for XPA (10/03)	XPA	07/29/10	Overwater Activities	N/A	N/A, site located ~4,500 feet from river	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Galvanizers Company	1196	9.6 W	2406 NW 30th	Jim Orr	PH Agr for XPA (10/03)	XPA	07/29/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Paco Pumps	146	9.6 W	2551 NW 30th	Jim Anderson	ICP Agreement (01/03/07)	NFA	01/24/08	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Paco Pumps	146	9.6 W	2551 NW 30th	Jim Anderson	ICP Agreement (01/03/07)	NFA	01/24/08	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Paco Pumps	146	9.6 W	2551 NW 30th	Jim Anderson	ICP Agreement (01/03/07)	NFA	01/24/08	Groundwater	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Paco Pumps	146	9.6 W	2551 NW 30th	Jim Anderson	ICP Agreement (01/03/07)	NFA	01/24/08	Stormwater	Completed	N/A		No current pathway, legacy solids in storm lines to be investigated	Low		Waiting on SCE completion											



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river								Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site Information					Project status			SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements	
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)					Pathway determination	Pathway priority level	Site priority level											
Paco Pumps	146	9.6 W	2551 NW 30th	Jim Anderson	ICP Agreement (01/03/07)	NFA	01/24/08	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Paco Pumps	146	9.6 W	2551 NW 30th	Jim Anderson	ICP Agreement (01/03/07)	NFA	01/24/08	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Port of Portland Terminal 2	2789	10.0 W	3556 NW Front	Tom Gainer	IGA	XPA	02/19/09	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Port of Portland Terminal 2	2789	10.0 W	3556 NW Front	Tom Gainer	IGA	XPA	02/19/09	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Port of Portland Terminal 2	2789	10.0 W	3556 NW Front	Tom Gainer	IGA	XPA	08/02/10	Groundwater	Ongoing		4th Qtr 2010	Insignificant pathway; no actions recommended	p Low		Waiting on SCE to be completed										
Port of Portland Terminal 2	2789	10.0 W	3556 NW Front	Tom Gainer	IGA	XPA	08/02/10	Stormwater	Ongoing	Evaluate stormwater system	4th Qtr 2010	Waiting on SCE to be completed	to be determined		Waiting on SCE to be completed										
Port of Portland Terminal 2	2789	10.0 W	3556 NW Front	Tom Gainer	IGA	XPA	02/19/09	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Port of Portland Terminal 2	2789	10.0 W	3556 NW Front	Tom Gainer	IGA	XPA	02/19/09	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Calbag Metals	5059	10.1 W	2495 NW Nicolli St.	Jim Orr	Letter Agreement for Source Control Assessment 2009	SCE	07/28/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	Medium	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Calbag Metals	5059	10.1 W	2495 NW Nicolli St.	Jim Orr	Letter Agreement for Source Control Assessment 2009	SCE	07/28/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Calbag Metals	5059	10.1 W	2495 NW Nicolli St.	Jim Orr	Letter Agreement for Source Control Assessment 2009	SCE	07/28/10	Groundwater	Ongoing	Two quarters of GW monitoring complete. Final report due in October 2010. No significant issues.	December 2010	Pathway is complete	none		Waiting on SCE completion (m-y)	evaluation to be part of upland FS; schedule for completing draft/final: December 2010	No SCM needed	June 2011 Tentative Date	N/A	N/A	N/A	Review Pending. SCA not submitted.	no alternatives evaluation needed		
Calbag Metals	5059	10.1 W	2495 NW Nicolli St.	Jim Orr	Letter Agreement for Source Control Assessment 2009	SCE	07/28/10	Stormwater	Ongoing	Pilot study to evaluate surface washing of PCB contamination is complete. Focused Feasability Study in production. Most likely surface capping and SW treatment.	No current schedule.	Pathway is complete	Medium		Waiting on SCE completion (m-y)	evaluation to be part of upland FS; schedule for completing draft/final: August 2011	stormwater catch basin in-line cleanout, stormwater BMPs, asphalt and concrete surface capping/sealing, Stormwater RX System Installation, and monitoring	June 2011 Tentative Date	stormwater catch basin in-line cleanout, stormwater BMPs, monitoring	ongoing stormwater monitoring through spring 2011	August 2011	Review Pending. SCA not Submitted.	effectiveness monitoring		
Calbag Metals	5059	10.1 W	2495 NW Nicolli St.	Jim Orr	Letter Agreement for Source Control Assessment 2009	SCE	07/28/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Calbag Metals	5059	10.1 W	2495 NW Nicolli St.	Jim Orr	Letter Agreement for Source Control Assessment 2009	SCE	07/28/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
UPRR Albina	178	10.3 E	2745 N Interstate	Mike Romero	PH Agr for RI/SCM (3/02)	RI	06/30/10	Overland Transport/Sheet Flow	Submitted	Review document	4th Quarter 2010	SCE complete, DEQ review underway	p Low	p Low	Waiting on SCE to be completed										
UPRR Albina	178	10.3 E	2745 N Interstate	Mike Romero	PH Agr for RI/SCM (3/02)	RI	06/30/10	Bank Erosion	Submitted	Review document	4th Quarter 2010	SCE complete, DEQ review underway	p Low		Waiting on SCE to be completed										
UPRR Albina	178	10.3 E	2745 N Interstate	Mike Romero	PH Agr for RI/SCM (3/02)	RI	06/30/10	Groundwater	under revision	Review document	4th Quarter 2010	SCE complete, DEQ review underway	to be determined		Waiting on SCE to be completed										
UPRR Albina	178	10.3 E	2745 N Interstate	Mike Romero	PH Agr for RI/SCM (3/02)	RI	06/30/10	Stormwater	Submitted	Review document	4th Quarter 2010	SCE complete, DEQ review underway	to be determined		Waiting on SCE to be completed	RP cleaned out stormwater system prior to completion of									
UPRR Albina	178	10.3 E	2745 N Interstate	Mike Romero	PH Agr for RI/SCM (3/02)	RI	06/30/10	Overwater Activities	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
UPRR Albina	178	10.3 E	2745 N Interstate	Mike Romero	PH Agr for RI/SCM (3/02)	RI	06/30/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Goldendale Aluminum	2440	10.3 E	2600 N River	Tom Gainer	PH Letter Agr for XPA (2/00)	NFA 5/2004	03/06/06	Overland Transport/Sheet Flow	Completed			Insignificant pathway; no actions recommended	Lw		EPA reviewed and commented 5/04		No SCM needed					N/A			
Goldendale Aluminum	2440	10.3 E	2600 N River	Tom Gainer	PH Letter Agr for XPA (2/00)	NFA 5/2004	03/06/06	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)							Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)										
Site information				Project status																				
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status	Date last modified (m-d-y)	SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operation and maintenance requirements
Goldendale Aluminum	2440	10.3 E	2600 N River	Tom Gainer	PH Letter Agr for XPA (2/00)	NFA 5/2004	03/06/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low	Low	EPA reviewed and commented 5/04		No SCM needed						N/A	
Goldendale Aluminum	2440	10.3 E	2600 N River	Tom Gainer	PH Letter Agr for XPA (2/00)	NFA 5/2004	03/06/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		EPA reviewed and commented 5/04		No SCM needed						N/A	
Goldendale Aluminum	2440	10.3 E	2600 N River	Tom Gainer	PH Letter Agr for XPA (2/00)	NFA 5/2004	03/06/06	Overwater Activities	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Goldendale Aluminum	2440	10.3 E	2600 N River	Tom Gainer	PH Letter Agr for XPA (2/00)	NFA 5/2004	03/06/06	Other	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
PGE Substation E	3976	10.4 W	2635 NW Front Ave.	Tom Gainer	VCP	NFA	12/22/06	Overland Transport/Sheet Flow	N/A	N/A	N/A	none	Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
PGE Substation E	3976	10.4 W	2635 NW Front Ave.	Tom Gainer	VCP	NFA	12/22/06	Bank Erosion	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
PGE Substation E	3976	10.4 W	2635 NW Front Ave.	Tom Gainer	VCP	NFA	12/22/06	Groundwater	Completed			Insignificant pathway; no actions recommended		Low	EPA commented on SCD in 10/06	Source Control Decision and NFA issued 12/6/06								
PGE Substation E	3976	10.4 W	2635 NW Front Ave.	Tom Gainer	VCP	NFA	12/22/06	Stormwater	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
PGE Substation E	3976	10.4 W	2635 NW Front Ave.	Tom Gainer	VCP	NFA	12/22/06	Overwater Activities	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
PGE Substation E	3976	10.4 W	2635 NW Front Ave.	Tom Gainer	VCP	NFA	12/22/06	Other	N/A	N/A	N/A	none			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Sulzer Pump	1235	10.4 W	2800 NW Front	Mark Pugh	Letter Agr for XPA (9/02)	SCE	05/25/10	Overland Transport/Sheet Flow	N/A	Qualitative Assessment	N/A	N/A	none	p Med	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Sulzer Pump	1235	10.4 W	2800 NW Front	Mark Pugh	Letter Agr for XPA (9/02)	SCE	05/25/10	Bank Erosion	Completed	None	Pending completion of storm water evaluation	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed									
Sulzer Pump	1235	10.4 W	2800 NW Front	Mark Pugh	Letter Agr for XPA (9/02)	SCE	05/25/10	Groundwater	Ongoing	Need for additional evaluation and possible sampling	4th Quarter 2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed									
Sulzer Pump	1235	10.4 W	2800 NW Front	Mark Pugh	Letter Agr for XPA (9/02)	SCE	05/25/10	Stormwater	Ongoing	Complete SCE sampling and reporting	4th Quarter 2010	Waiting on SCE to be completed	p Med		Waiting on SCE to be completed	Storm line and catch basin cleanout		Cleanout completed in Oct 2006	25 tons of sludge	twice annual cleaning of catch basins			periodic inspection and maintenance; twice annual cleanout	
Sulzer Pump	1235	10.4 W	2800 NW Front	Mark Pugh	Letter Agr for XPA (9/02)	SCE	05/25/10	Overwater Activities	N/A	N/A	N/A	No known current sources (spills reported to OERS)	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Sulzer Pump	1235	10.4 W	2800 NW Front	Mark Pugh	Letter Agr for XPA (9/02)	SCE	05/25/10	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Port of Portland Terminal 1 North	3377	10.6 W	2200 NW Front	Tom Gainer	PH Agr for RVSCM	FS	09/01/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none	p Low	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Port of Portland Terminal 1 North	3377	10.6 W	2200 NW Front	Tom Gainer	PH Agr for RVSCM	FS	09/01/10	Bank Erosion	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Port of Portland Terminal 1 North	3377	10.6 W	2200 NW Front	Tom Gainer	PH Agr for RVSCM	FS	09/01/10	Groundwater	Completed			Insignificant pathway; no actions recommended	p Low		Waiting on SW SCE to be completed									
Port of Portland Terminal 1 North	3377	10.6 W	2200 NW Front	Tom Gainer	PH Agr for RVSCM	RI	09/01/10	Stormwater	Ongoing	Complete stormwater sampling by BES	4th Qtr 2010	Waiting on SCE to be completed	p Low		Waiting on SCE to be completed									



**Table 1: DEQ Milestone Report**  
**Controlling Confirmed or Suspected Upland Sources of Contamination to Portland Harbor**

Confirmed or suspected sources of contamination to the river							Source Control Evaluation (SCE)								Source Control Decisions (SCDs) and Status of Source Control Measures (SCMs)									
Site information				Project status			SCE Pathway	Status of SCE	Major SCE tasks to be completed	Schedule for completing SCE	Basis for determination that source control is needed			Status of EPA review of SCE decision	Source control alternatives evaluation and schedule (m-y)	Selected SCMs	Status of EPA review of SCM selection decision	SCM activities completed to date (m-y)	Mass or volume of contaminants controlled	Additional Proposed SCM activities to be done and schedule (m-y)	Date SCM completed (m-y)	Status of EPA review of completed SCM	Operaton and maintenance requirements	
Site name	ECSI #	River mile	Address	DEQ PM	Type of agreement directing source control	Project status					Date last modified (m-d-y)	Pathway determination	Pathway priority level											Site priority level
Port of Portland Terminal 1 North	3377	10.6 W	2200 NW Front	Tom Gainer	PH Agr for R/SCM	FS	09/01/10	Overwater Activities	N/A	N/A	N/A	N/A	none	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Port of Portland Terminal 1 North	3377	10.6 W	2200 NW Front	Tom Gainer	PH Agr for R/SCM	FS	09/01/10	Other	N/A	N/A	N/A	N/A	none	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Riverscape (aka Port of Portland T1S)	2642	10.9 W	2100 NW Front	Matt McClincy	RD/RA Agreement (06/06/03)	Conditional NFA 6/2003	03/13/06	Overland Transport/Sheet Flow	Completed			Insignificant pathway; no actions recommended	Low	Low	EPA did not review SCD since site was outside PH		Soil removal and management plan during development; Deed restrictions					EPA did not review SCD since site was outside PH		
Riverscape (aka Port of Portland T1S)	2642	10.9 W	2100 NW Front	Matt McClincy	RD/RA Agreement (06/06/03)	Conditional NFA 6/2003	03/13/06	Bank Erosion	Completed			Insignificant pathway; no actions recommended	Low		EPA did not review SCD since site was outside PH		No SCM needed					EPA did not review SCD since site was outside PH		
Riverscape (aka Port of Portland T1S)	2642	10.9 W	2100 NW Front	Matt McClincy	RD/RA Agreement (06/06/03)	Conditional NFA 6/2003	03/13/06	Groundwater	Completed			Insignificant pathway; no actions recommended	Low		EPA did not review SCD since site was outside PH		No SCM needed					EPA did not review SCD since site was outside PH		
Riverscape (aka Port of Portland T1S)	2642	10.9 W	2100 NW Front	Matt McClincy	RD/RA Agreement (06/06/03)	Conditional NFA 6/2003	03/13/06	Stormwater	Completed			Insignificant pathway; no actions recommended	Low		EPA did not review SCD since site was outside PH		No SCM needed					EPA did not review SCD since site was outside PH		
Riverscape (aka Port of Portland T1S)	2642	10.9 W	2100 NW Front	Matt McClincy	RD/RA Agreement (06/06/03)	Conditional NFA 6/2003	03/13/06	Overwater Activities	Completed			Insignificant pathway; no actions recommended	Low		EPA did not review SCD since site was outside PH		No SCM needed					EPA did not review SCD since site was outside PH		
Riverscape (aka Port of Portland T1S)	2642	10.9 W	2100 NW Front	Matt McClincy	RD/RA Agreement (06/06/03)	Conditional NFA 6/2003	03/13/06	Other	N/A	N/A	N/A	N/A	none		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Pacificorp	5117	11.6 E	Multiple sites in Albina Riverlots area	Dan Hatley	PH Agr for R/SCM	XPA	07/27/10	Overland Transport/Sheet Flow	N/A	N/A	N/A	N/A	none											
Pacificorp	5117	11.6 E	Multiple sites in Albina Riverlots area	Dan Hatley	PH Agr for R/SCM	XPA	07/27/10	Bank Erosion	N/A	N/A	N/A	N/A	none											
Pacificorp	5117	11.6 E	Multiple sites in Albina Riverlots area	Dan Hatley	PH Agr for R/SCM	XPA	07/27/10	Groundwater	Ongoing	PA in progress	4th quarter 2010	Waiting on SCE to be completed	p Low											
Pacificorp	5117	11.6 E	Multiple sites in Albina Riverlots area	Dan Hatley	PH Agr for R/SCM	XPA	07/27/10	Stormwater	Ongoing	Soil abatement and stormwater monitoring	1st Qtr 2011	Waiting on SCE to be completed	p Med			Selected soil removals in progress								
Pacificorp	5117	11.6 E	Multiple sites in Albina Riverlots area	Dan Hatley	PH Agr for R/SCM	XPA	07/27/10	Overwater Activities	N/A	N/A	N/A	N/A	none											



## DEQ Milestone Report

### Information about the Source Control Table

#### Use Of This Sheet

This spreadsheet is intended to track and share information regarding the status of current and potential future upland source control measures. Information is logged by the status of the evaluation in each pathway. The following pathways are included: overland transport, bank erosion, groundwater, stormwater, overwater activities, and other (see definitions below). Sites included in this spreadsheet are currently being investigated under DEQ oversight or a recent source control decision made for the facility. For more information on these sites please visit DEQ's Environment Cleanup System Information (ECSI) database at <http://www.deq.state.or.us/wmc/ECSI/ecsiquery.htm>

#### Definitions

##### **Potential contaminant migration pathways**

**Overland Transport** = Uncontrolled sheet flow of water and other material to the river from a site.

**Bank Erosion** = Erosion of material within the sloping bank areas of the site to the river.

**Groundwater** = Groundwater plumes or discharges to the river either via seeps or through preferential pathways.

**Stormwater** = Stormwater discharges to the River that originates from a pipe (permitted or unpermitted).

**Overwater Activities** = The storage or use of hazardous substances over the water (i.e., storage tanks on docks, permanent work activities conducted over water), that if released would be a potential current or future source of contamination to the river.

Pipelines and other conveyance systems are not considered in this category. Releases from these types of systems need to be reported to the state Oregon Emergency Response System (OERS) system.

**Other** = Pathway examples: wastewater discharges, air deposition, direct discharges.

##### **Priority levels for pathways and sites**

**High** = High priority pathways and sites are those where a complete contaminant migration pathway exists and the upland source is significantly impacting the river or poses a significant and imminent threat to the river based on initial evaluation of key source control prioritization factors (listed on p. 4-3 JSCS). A primary consideration is that one or more media (soil, water, air) significantly exceed applicable Screening Level Values (SLVs) at the point of discharge to the river (e.g., water at the end of a discharge pipe, or soil or material at the riverbank) or the most reliable and cost-effective data point (e.g., groundwater measured at the shoreline), or where a bioaccumulative chemical is detected at concentrations significantly above the SLV. In addition, if an upland source is violating DEQ narrative water quality criteria for the Willamette River, the site may be considered a high priority. High priority sites are expected to move forward with aggressive source control measures without delay or be subject to enforcement action.

**Medium** = Medium priority pathways and sites are those where a complete contaminant migration pathway exists and the upland source is impacting the river or poses a significant and/or imminent threat to the river based on an initial evaluation of key source control prioritization factors (listed on p. 4-3 JSCS). A primary consideration is that one or more media exceed applicable SLVs, but not significantly, at the point of discharge to the river, or where a bioaccumulative chemical is detected at concentrations above the SLV. Although exceedance of SLVs does not necessarily indicate a site poses a significant and/or imminent threat or needs to immediately implement source control measures, it does indicate that the site may pose a threat to human health or the environment and that additional evaluation may be needed to determine if source control measures are required to prevent, minimize or mitigate the migration of hazardous substances to the river. If the site exceeds one or more SLVs, the need for further characterization or for implementation of source control measures will be based on a site-specific weight-of-evidence determination. Medium priority sites are expected to perform a weight-of-evidence evaluation to determine if source control measures are required.


**Low** = Low priority pathways and sites are those where upland data indicate, based on an initial evaluation of key source control prioritization factors (listed on p. 4-3 JSCS), that the site likely poses a low threat to the river (e.g., concentrations are near or below SLVs) or where DEQ, in consultation with EPA, may issue an upland "No Further Action" (NFA) determination or lower the State's priority of the site for further upland investigation or remedial action under DEQ's cleanup authority. Source control measures will not be required at low priority sites unless determined necessary by the results of the Portland Harbor RIFS or ROD.

**p High** = DEQ's preliminary determination is that this is likely a high priority pathway or site based on available information; pending formal source control evaluation determination.

**p Med** = DEQ's preliminary determination is that this is likely a medium priority pathway or site based on available information; pending formal source control evaluation determination.

**p Low** = DEQ's preliminary determination is that this is likely a low priority pathway or site based on available information; pending formal source control evaluation determination.

#### Shading

 = Upland Source Control Decision has been completed for the specified pathway at this site.



# **DEQ Milestone Report** **Information about the Source Control Table**

## **Pick Lists**

Pick lists are used to facilitate the addition of information to the spreadsheet. A pick list is a list that can be used by the project manager to select an entry from a group of designated choices. Pick lists will appear as a pull down menus in the lower right corner for the following fields: *Project status*, *Status of SCE*, *Schedule for Completing SCE*, *Completeness of pathway to the river*, *Pathway priority level*, *Site priority level*, *Source control alternatives evaluation and schedule*, *Selected SCMs*, *Mass or volume of contaminants controlled*, and *Operation and maintenance requirements*. The pick lists for these fields are shown below.

Project Status
PA
XPA
RI
FS
RD / RA
NFA
PPA
CNFA

Status of SCE
Ongoing
Not Started
Pending EPA Review
Completed
N/A

Schedule for completing SCE
No current schedule. SOW under development, due (type
SOW currently being implemented.
(PM description of schedule)
N/A

Pathway determination
Pathway is complete
Insignificant pathway; no actions recommended
Waiting on SCE to be completed
No known current sources (spills will be reported to OERS)
(PM description of source and pathway)
N/A (use when the pathway does not exist at the site)

Alternatives evaluation and schedule
no alternatives evaluation needed
schedule for completing draft evaluation report:
schedule for completing final evaluation report: (m/y)
evaluation to be part of upland FS; schedule for completing draft/final: (m/y)
alternatives evaluation completed (m/y)

Priority level
High
Medium
Low
p High
p Med
p Low
to be determined
none (use if SCE determined the pathway to be incomplete)

Status of EPA "Partners" Review of SCA Decision
EPA reviewed and commented.
Review Pending. SCA submitted (type date).
SCA to be submitted on (type date).
Public Comment period (type date) to (type date).
SCA submitted to EPA (type date). No comments.
N/A

Selected SCMs
No SCM needed
(PM description of SCMs)
N/A

Mass/Volume of contaminants controlled
cubic yards of soil removed
square feet of area capped
linear feet of plume controlled at riverbank
linear feet of riverbank stabilized
gallons of product recovered
(PM description of mass/volume/area controlled)

Status of EPA review of SCE decision
Review pending; SCE submitted (m-y)
Waiting on SCE completion (m-y)
SCE to be submitted to EPA on (m-y)
To be determined
SCE submitted to EPA (m-y); no comments
N/A

Operation and Maintenance requirements
periodic inspection and maintenance effectiveness monitoring
site use restrictions (PM description of operation/maintenance requirements)
none



## DEQ Milestone Report

### Information about the Source Control Table

#### Acronyms & Abbreviations

Agr	Agreement
AOC	Administrative Order on Consent
AS/SVE	Air sparge soil vapor extraction
AST	Above ground Storage Tank
BMPs	Best Management Practices
BRA	Baseline Risk Assessment
CNFA	Conditional No Further Action
ECSI	Environmental Cleanup Site Information
FS	Feasibility Study
GW	Groundwater
IGA	Inter-Governmental Agreement
JSCS	Joint Source Control Strategy
NA	Not Applicable
NFA	No Further Action
OF	Outfall
p&t	Pump & Treat
PA	Preliminary Assessment
PH	Portland Harbor
PH Agr	Portland Harbor Agreement - a formal agreement for a RI and SC
PH Ltr Agr	Portland Harbor Letter Agreement - an initial contract covering DEQ oversight costs and limited investigation and cleanup activities
PM	Project Manager
PPA	Prospective Purchaser Agreement
RD/RA	Remedial Design/Remedial Action
RI	Remedial Investigation
RI/FS	Remedial Investigation/Feasibility Study
SC	Source Control
SCD	Source Control Decision
SCM	Source Control Measure
SLV	Screening Level Value
SOW	Scope of Work
SVE	Soil Vapor Extraction
TCA	Trichloroethane
UST	Underground Storage Tank
WO	Waiting on
XPA	Expanded Preliminary Assessment

#### DEQ Project Managers' Phone Numbers

Jim Anderson	(503) 229-6825
Dana Bayuk	(503) 229-5543
Tom Gainer	(503) 229-5326
Dan Hafley	(503) 229-5417
Dave Lacey	(503) 229-5354
Matt McClincy	(503) 229-5538
Shawn Rapp	(503) 229-5614
Ken Thiessen	(503) 229-6015
Mark Pugh	(503) 229-5587
Dave Lacey	(503) 229-5354
Mike Romero	(503) 229-5563
Jennifer Sutter	(503) 229-6148
Karen Tarnow	(503) 229-6843
Jim Orr	(503) 229-5039
Scott Manzano	(503) 229-6748



**DEQ Source Control Decisions  
Current and Potential Upland Sources to the River**

**Site Location Key**

Link to map of sites:

<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/docs/PortlandHarborMap.pdf>

Site Name	AKA - alternate site names	ECSI # (primary)	ECSI # (secondary)	River Mile	Address
Wilhelm Trucking		69		9.3	3250 and 3074 NW St. Helens Road
McCall Oil		134		7.8	5550 NW Front
NW Pipe Company		138		3.9	12005 N Burgard
ACF Industries	American Car Foundry, EMC Industries - ACF Car, Pacific Metal Substations, Inc., Richmond Tank Car and Manufacturing Co.	794		3.6	12160 NW St Helens
Air Liquide	Schnitzer Investment - Doane Lake	395		7.2	6529 NW Front Ave.
Anderson Brothers		970		8.9	5275 & 5315 NW St. Helens Road
Atofina	Arkema, Elf Atochem North America, Pennwalt Chemical Corp.	398		7.2	6400 NW Front
Galvanizers Company		1196		9.6	2406 NW 30th Ave.
BP Terminal 22T	ARCO, ARCO Linnton Terminal, BP Atlantic Richfield Company	1528	2373, 2351	4.8	9930 NW St Helens
Brix Maritime	Foss Maritime Co., Knappton Corp.	2364		5.5	9030 NW St Helens
Schnitzer Burgard Industrial Park		5324		3.8	12005 N Burgard
Schnitzer Steel	Schnitzer Burgard Industrial Park	2355		4	12005 N Burgard
Lakeside Industries		2372		8.4	4850 NW Front Ave.
Calbag Metals	ACME Trading and Supply	2454	2425	8.5	4927 NW Front
Chevron Asphalt		1281		8	5501 NW Front
Christensen Oil	HAJ, Incorporated	2426		8.9	3821 NW St Helens
City of Portland Outfalls		2425		3.5 to 9.2	various
Columbia American Plating		29		9.3	3003 NW 35th Ave.
Con-Metco		3295		2.8	3940 N Rivergate
Container Management		4784		9.3	3000 NW Saint Helens Rd.
Container Recovery		4015		8.8	3900 NW Yeon
Crawford Street Corp	Columbia Forge & Machine Works, Lampros Steel - 8524 N Crawford, TLS Steel - 8514 N Crawford	2363		6.3	84248 N Crawford
Esco Landfill		4409		NA	14444 NW Gilliam Loop Rd.
Exxon Mobil	ExxonMobil Bulk Plant, ExxonMobil Terminal, Mobil NuStar Oil Bulk Plant - St. Helens RD, Shore Terminals, ST Services, Olympic Pipeline	137		5.1	9420 NW St Helens
Fred Devine	Pacific Coast Environmental, The Marine Salvage Consortium Inc.	2365		8.3	6211 N Ensign
Freightliner (Parts Manufacturing Plant)	a.k.a. Freightliner Truck Manufacturing Plant II	115		9.2	5400 N Basin
Freightliner (Truck Plant)		2366		8.3	6936 N. Fathom



**DEQ Source Control Decisions  
Current and Potential Upland Sources to the River**

**Site Location Key**

Link to map of sites:

<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/docs/PortlandHarborMap.pdf>

Site Name	AKA - alternate site names	ECSI # (primary)	ECSI # (secondary)	River Mile	Address
Front Ave LP	CMI Northwest, Hampton Lumber Sales, Glacier NW (former Lone Star), Tube Forming of America	1239	2378	8.2	4950, 5034 & 5200 NW Front
Galvanizers Company		1196	2425	9.6	2406 NW 30th Ave.
Gasco	NW Natural, Koppers Co. - Portland, Pacific Northern Oil Co.	84	183	6.4	7900 NW St Helens
Gasco/Siltronic Corp.	Siltronic Corporation, Walker Siltronic	183	84	6.6	7700 NW Front
GE Decommissioning		4003	2425	9.5	2727 NW 29th Ave.
Georgia Pacific Linnton	Georgia-Pacific / Western Wood Prods Manuf Divn, Georgia-Pacific West, Morge Bros	2370		3.5	12222 NW Marina
Goldendale Aluminum	Ash Grove Cement, Columbia Aluminum, Martin Marietta, Golden NW Aluminum	2440		10.3	2600 N River
Gould Electronics	NL Industries	49		7.5	5909 NW 61st Ave.
GS Roofing	Bird & Son, Certainteed Corporation, Fibreboard Corporation	117		7.5	6350 NW Front
Guilds Lake RR Yard	Burlington Northern Santa Fe Railroad Lake Yard, Guilds Lake Railyard, Kleen Blast Abrasives, Lake Yard, Portland Terminal Railroad Guilds Lake Yard	100		9	3500 NW Yeon
Gunderson		1155	2372, 2425	9.0	4350 SW Front
Mt. Hood Chemical	Former Chemical Warehouse RI/SC	81		8.5	4444 NW Yeon
Jefferson Smurfit	Burgard Industrial Park	2371		3.7	9930 N Burgard
Kinder Morgan	GATX, GATX Linnton Terminal, GATX St. Helens Road Facility	1096		4.2	11400 NW St Helens
Lakeside Industries		2372	1155	8.4	4850 NW Front
Linnton Oil Fire Training Grounds		1189		3.6	NW Marina Way
Linnton Plywood		2373		4.6	10504 NW St Helens
Mar Com Marine (N Parcel)	L & S Marine, Mar Com Marine Ways, Marine Machine Works (Former), Nichols Marine Ways Inc., Riverside Lumber Co. (Former)	2350		5.6	8790 N Burgard
Mar Com (S Parcel)	St. Johns Langley LLP, Brix (current owner), L & S Marine, Mar Com Marine Ways (former owner), Marine Machine Works (Former), Nichols Marine Ways Inc., Riverside Lumber Co. (Former)	2350		5.8	8790 N Burgard
Marine Finance	Hendren Tow Boat, REH Inc., Riverside Industrial Park, Advanced American	2352		5.8	8444 NW St Helens
McCall Oil	Great Western Chemical, Quadra Chemicals	134		7.8	5550 NW Front
McCormick & Baxter		74		7	6900 N. Edgewater Street
NW Pipe	Northwest Pipe Company	138		3.9	12005 N Burgard
Oregon Steel Mills	Gilmore Steel Corp. - Rivergate	141		2.2	14400 N Rivergate
Owens-Corning Fiberglass	Trumbull Asp, Kingsley Park, Linnton Planing Mill, Paramount Petroleum Site	1036		3.8	11444 NW St Helens
Pacificorp		5517		11.6	various



**DEQ Source Control Decisions**  
**Current and Potential Upland Sources to the River**

**Site Location Key**

Link to map of sites:

<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/docs/PortlandHarborMap.pdf>

Site Name	AKA - alternate site names	ECSI # (primary)	ECSI # (secondary)	River Mile	Address
Paco Pumps		146		9.6	2551 NW 30th
PGE Harborton		2353		3.2	NW Marina Way
PGE Forest Park		2406		8.5	4400 Block NW St. Helens Road
PGE Station E		3976		10.4	2635 NW Front Ave.
Port of Portland Auto Storage Area (ASA)	Toyota	2642		5.0	10400 Lombard
Portland Shipyard	Cascade General, Swan Island Upland Facility, North Channel Ave Fabrication, Berth 311	271		8.4	Swan Island
Premier Edible Oils	C & T Quincy Foods (SEE ECSI 2355), Schnitzer Investment Corp.	2013	2355	3.6	10400 N Burgard
Rhone Poulenc	East Doane Lake, Aventis Crop Science, Rhone Poulenc Agricultural Company	155		7	6200 NW St Helens
Riverscape	Port of Portland T1S	2642		10.9	2100 NW Front
Schnitzer Steel	Schnitzer Steel Part of Industrial Park DEQ Site	2355		3.8	12005 N Burgard
Schnitzer Burgard	International Terminals, North Burgard Industrial Park	5324		3.8	12005 N Burgard
Schnitzer Kittridge	Asset Recovery, Schnitzer Investment Corp	2442		8.3	4959 NW Front
Shaver Transportation		2377		8.4	4900 NW Front



**DEQ Source Control Decisions  
Current and Potential Upland Sources to the River**

**Site Location Key**

Link to map of sites:

<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/docs/PortlandHarborMap.pdf>

Site Name	AKA - alternate site names	ECSI # (primary)	ECSI # (secondary)	River Mile	Address
Siltronic Corp. TCE Investigation	Siltronic Corporation, Walker Siltronic	183		6.5	7200 NW Front
Sulzer Pump	Bingham International, Bingham Willamette, Sulzer Pumps, Inc.	1235		10.4	2800 NW Front
Terminal 1 North	BES- Nicolai Shaff	3377		10.6	2200 NW Front
Terminal 2		2769		10	3556 NW Front
Terminal 4 Slip 1	IRM, Cargill	2356		4.3	11040 N Lombard
Port of Portland - Terminal 4 Slip 3	Hall-Buck Marine Inc., Oregon Terminal Company (OTC), OTC Gearlock Maintenance Facility (Former), Quaker State Oil Co., UPRR - Product Transfer Pipeline (Former)	272		4.6	10400 Lombard
Terminal 5	Oregon Steel Mills Slag Pile, Port of Portland - Terminal 5, Blue Lagoon	1686		1.5	15540, 15550, & 15560 N Lombard
Texaco Terminal	Equilon, Shell, Texaco Product Pipeline	169	2117	8.7	3800 NW St Helens
Time Oil (Northwest Terminal)	Bell Terminal	170		3.4	10350 Time Oil Rd
Triangle Park (N PDX Yard)	North Portland Yard, Riedel Environmental Services - N Portland Yard, Sakrete of the Pacific Northwest, Inc., Western Pacific Dredging/Drilling/Piledriving/etc., Willamette-Western Company, World Security Services Company	277		7.5	5828 N Van Houten
UPRR Albina	Albina Rail Yard, Union Pacific RR - Albina Yard	178		10.3	2745 N Interstate
UPRR St Johns Tank Farm	Union Pacific RR - St. Johns Tank Farm, UPRR - Product Transfer Pipeline (Former), UPRR Fuel Loading Facility (Former), Port of Portland Terminal 4 Slip 3	2017		4.6	6908 N Roberts
USCG	US Coast Guard - Portland Station	1338		8.2	6767 N Basin Ave.
US Moorings		1641		6.2	8010 NW St. Helens Rd.
Willamette Cove		2066		6.8	Foot of N Edgewater
Willbridge	Kinder Morgan, Chevron, ConocoPhillips, GATX - Willbridge Terminal, Tosco - Willbridge Terminal, Unocal - Willbridge Terminal	1549		7.7	Front Ave & NW Doane
Vanwater and Rogers	Univar	330		9	3950 NW Yeon Ave.
Willamette Cove		2066		6.8	Foot of N Edgewater
Calbag Metals		5059		10.1	2495 Nicolai St.
US Navy Reserve		5109		8.2	6735 North Basin Avenue
Shore Terminals		5130		5.4	9400 NW Saint Helens Rd.




Status of High Priority Sites  
Table 2

	Site	River Mile	High Priority Pathway	Source Control Evaluation	Selection of Source Control Measure	Implementation of Source Control Measure	Remarks
1	Oregon Steel Mills	2.2E	Bank erosion	Complete	-Currently considering re-design incorporating bioengineering based largely on satisfying ESA concerns	-Summer 2011 or 2012	
			Stormwater	Complete	-Complete	-End-of-pipe treatment system operating since summer '07. -System expanded in 2008. -Loading evaluation to be conducted in 2010-11 water year.	
2	City Stormwater Outfalls	Various	Stormwater	Ongoing	-SCMs being selected at individual upland sites	-SCMs being implemented at individual upland sites -Treatment at end of 3 OF basins in '95-'96 -Partial/complete diversion of stormwater to WWTP/POTW in 15 basins (work to be completed by 2011) -Ongoing City-wide programmatic source control efforts (see Section 2.1)	-Iterative approach done on basin-by-basin basis. -Objective of SCE is to identify up-pipe sources
3	Premier Edible Oil	3.6E	Groundwater	Ongoing (to be determined)	-DEQ is requiring a focused feasibility study (FFS) to be performed to support selection of SCM addressing NAPL and groundwater		-Outstanding nature and extent issues (i.e., SCE) to be addressed in FFS
4	Schnitzer Burgard Industrial Park	3.8E	Stormwater	Ongoing (TBD)			-SCE complicated by property ownership
			Overland Transport	Ongoing (TBD)			-SCE complicated by property ownership
5	Schnitzer Steel	4.0E	Stormwater	Ongoing (4th Qtr '11)	-Stormwater capture, re-use, end-of-pipe treatment system installed in 2009		-Stormwater management system to be expanded
			Overland Transport	Ongoing (4th Qtr '11)	-Asphalt berm constructed in 2009 along 925' of landward edge of Schnitzer dock to help prevent overland runoff to slip		
6	Kinder Morgan (former GATX)	4.2W	Groundwater	Ongoing (1st Qtr '11)	-GW pump & treat system in-place -SCE designed to enhance existing interim GW CSM -FFS for barrier wall being prepared		
7	BP/Arco	4.8W	Groundwater	Complete	-Barrier wall & enhanced GW pump & treat system in-place -Riverbank & nearshore sediment removal completed fall '08	-RP started SCM in summer '07 Fish Window & completed work in fall '08 removing 16,000cy of contaminated soil/sediment.	
8	Exxon/Mobil	5.1W	Groundwater	Complete	Complete	Complete	-SCM selected in 1997 DEQ ROD. Ongoing SCM. -Further SCMs (enhancement) are being studied
9	MarCom South	5.8E	Overland Transport	Currently reviewing revised SCE			-RP removed sand blast grit piles in fall '08 as part of "housekeeping" effort
10	Gasco	6.4W	Groundwater	Complete	-SCM Eval report (FFS) submitted 10/07 -Draft Interim Design Report submitted 11/09 -Currently in Formal Dispute Resolution regarding next step in SCMs		-See Section 5.0 of text
			Bank erosion	Complete	-Coordinate with in-water Early Action		In-water Early Action AOC with EPA signed 9/09
11	Gasco (Siltronic)	6.6W	Groundwater	-SCE received '09, preliminarily reviewed & deferred	-SCE FFS for Gasco considers this pathway		-Gasco MGP waste on the Siltronic property
12	Siltronic	6.5W	Groundwater	Complete	-SCM Eval report (FFS) submitted 10/07 -Enhanced in-site bioremediation (EIB) SCM applied fall '08. -EIB supplemental work in '09 & '10	-EIB also applied in source area -SCM effectiveness monitoring ongoing	
13	Rhone Poulenc	7.0W	Groundwater	Ongoing (4th Qtr '10)	-RP recently completed long-term pilot testing for potential pump & treat SCM.		-Comprehensive SCE Report due October 2010
14	Arkema	7.2W	Groundwater	Complete	-Revised FFS for barrier wall & hydraulic received 2008. -DEQ selected wall/extraction well SCM in 2008	-Arkema submitted a draft design for the well/wall SCM in 2010. DEQ provided comments. -Well/wall SCM is in final design -SCM scheduled to begin 2011	-RP implemented series of pilot & full-scale SCMs
			Stormwater	Complete	-Stormwater SCM in design & permitting	-SCM construction scheduled to begin 2011.	
			Bank erosion	Complete			-To be integrated into in-water Early Action
15	Willbridge	7.7W	Groundwater	Complete (except for deep GW)	Complete	Complete	-Ongoing GW pump & treat SCMs -Further SCM enhancements are being studied
16	Gunderson	9.0W	Groundwater	Ongoing (1st Qtr '11)			-Ongoing GW pump & treat SCM in Area 1
			Stormwater	Ongoing (2nd Qtr '11)			
			Bank erosion	Ongoing (1st Qtr '11)			
			Overland runoff	-TDB, pending DEQ review of RI Report			

Notes: 1) Date in parentheses is expected date of completion  
2) Source Control Evaluation (SCE)





**Figure 1: Status of Source Identification  
in City Stormwater Basins  
(August 2010)**



Base Imagery 2008 from USDA NAIP photography.  
Outfalls, outfall basins, and hydro boundary from City of Portland Bureau of Environmental Services.  
Taxlots from Metro RLIS.

Outfall basin status of source identification



- No Significant Sources in Basin and Insignificant or Incomplete Pathway
- Source Identification in Basin is Complete
- Additional Source Identification Needed or May be Needed in Basin

















**DRAFT**

DO NOT QUOTE OR CITE  
This document is currently under review by US EPA and its federal, state, and tribal partners, and is subject to change in whole or in part.

**Figure 2 - c**

Land Zoning and Ownership



# Update on Stormwater Source Control at the Portland Harbor Superfund Site

September 2010

Prepared by the Oregon Department of Environmental Quality

---



This document is posted on DEQ's web page at  
<http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/jointsource.htm>

If you have questions or comments regarding the information in this report, please direct them to  
Karen Tarnow, Portland Harbor Stormwater Coordinator at DEQ (503-229-5988).  
[tarnow.karen.e@deq.state.or.us](mailto:tarnow.karen.e@deq.state.or.us)



## 1.0 Introduction

DEQ is responsible for controlling upland sources of contamination to Portland Harbor on a schedule that ensures cleanup of the river can proceed with minimal risk of recontamination. This document describes DEQ's strategy for achieving this objective for the stormwater pathway, the status of stormwater source control at upland sites and the timeline for completing this work. In addition, Attachment A describes a tool DEQ developed for evaluating stormwater data.

### 1.1 Potential Sources of Stormwater Contaminants

There are two types of contaminant sources at upland sites. One type of source is contaminated media (e.g., soil, groundwater, pavement, etc.) that results from historical releases of hazardous substances. This is sometimes called *legacy contamination*. Legacy contamination can be caused by *legacy contaminants* that have been banned for general use, such as PCBs and DDT, but can also be caused by contaminants currently in use, such as various metals and petroleum-related substances. We use the term "legacy" because most often this contamination resulted from past practices and/or releases.

The other type of contaminant source is a result of the day-to-day activities that take place at a site. Many kinds of activities have the potential to result in minor releases of contaminants, such as zinc released by the wear and tear on tires and brake pads, phthalates off-gassing from paints and PVC piping, and petroleum products in drips of oils, greases and fuels used for vehicles and machinery.

Effective stormwater source control is based upon an understanding of the types and sources of contamination at a site. This information is used to determine the appropriate tools to prevent or minimize the potential for contaminants to become entrained in stormwater runoff.

### 1.2 Preventing Stormwater Contamination

There are many programs and efforts underway that are designed to eliminate or control contaminant sources and minimize the potential for stormwater to come into contact with contaminants. These include stormwater permits and implementation of best management practices (BMPs), hazardous waste regulations, toxics use reduction initiatives, the City of Portland's Stormwater Management Manual and Green Streets initiatives, etc. These programs do the lion's share of the work of preventing stormwater contamination, and have been widely practiced for years and even decades in some instances. As a result, present-day stormwater discharges are *much* cleaner than in years past.

That said, there are certain sites where a higher level of investigation, regulation and oversight may be needed to achieve source control objectives. This is the focus of DEQ's comprehensive stormwater strategy for Portland Harbor.



## 2.0 DEQ's Comprehensive Stormwater Strategy for Portland Harbor

DEQ's objectives for stormwater source control are (1) to identify and address stormwater discharges containing elevated contaminant concentrations, and (2) to ensure future stormwater discharges will not recontaminate harbor sediments. DEQ draws upon its Cleanup and Water Quality authorities to accomplish these objectives. This is how they are being applied:

### 2.1 Identify and address contaminated stormwater discharges<sup>1</sup>

DEQ's Cleanup Program identifies and addresses sites with contaminated stormwater discharges to minimize the potential for contaminants to migrate to the river via the stormwater pathway. This approach involves consideration of several lines of evidence to determine where source control is needed and when it has been achieved. These procedures are described in DEQ's *Guidance for Evaluating the Stormwater Pathway at Upland Sites* (<http://www.deq.state.or.us/lq/cu/stmwtrguidance.htm>).

The guidance is currently being updated to clarify certain policies and procedures and to include a screening tool for stormwater data (see Attachment 1 for a description of the tool). The screening tool is used to help distinguish stormwater containing elevated contaminant concentrations from stormwater that represents "typical" industrial runoff. Elevated contaminant concentrations are an indication that contamination may be present at the site and that additional investigation and source control may be needed.

DEQ will issue a Stormwater Source Control Decision (SCD) when it determines that contaminant sources at the site have been controlled as necessary to minimize potential for contaminant migration to the river via stormwater discharge, and that the resulting discharge is not likely to contaminate in-river sediments.

Stormwater is a unique contaminant pathway for the Cleanup Program to address because releases of certain types of contaminants are *expected* to continue, at some level, due to the nature of industrial operations and other human activities. Whereas the Cleanup Program typically focuses on contaminated media (e.g., soil, sediment, groundwater), these ongoing, incidental releases are commonly managed through Water Quality programs and permits to ensure that stormwater discharges don't result in unacceptable environmental impacts.

For this reason, a Stormwater SCD from DEQ's Cleanup Program does not confer the same degree of finality as a SCD for other contaminant pathways (e.g., groundwater, bank erosion) or a No Further Action (NFA) determination. There is an expectation that appropriate stormwater management measures will continue to be implemented and that water quality regulations and programs will be applied as necessary to ensure adequate measures are being taken to achieve

---

<sup>1</sup> Some industrial sites operate under a stormwater permit that requires certain stormwater control measures. However, these permits do not address all of the contaminants that are most problematic in Portland Harbor and may not be sufficient to address the Portland Harbor cleanup goals. Therefore, a stormwater permit does not necessarily preclude the need for additional evaluation and source control.



environmental objectives. Thus, a Stormwater SCD from the Cleanup Program should be considered a milestone in the stormwater source control process rather than an endpoint.

## **2.2 Manage future stormwater discharges with Water Quality programs and permits**

As mentioned above, there is a wide array of regulatory and non-regulatory programs that directly or indirectly help to minimize the potential for stormwater to come into contact with contaminants. Before cleanup of the river can proceed, there needs to be a high degree of confidence that these efforts, in total, sufficiently minimize the potential for stormwater discharges to recontaminate the harbor sediments. This requires an understanding of the load of contaminants being discharged into the river in spite of all the source control and stormwater management efforts, and the fate and transport of contaminants in the river.

This evaluation will depend in part on modeling and other analyses being conducted as part of the Portland Harbor Remedial Investigation/Feasibility Study (e.g., loading evaluation, modeling results, cleanup goals). Much of this information should be available, at least in draft form, by spring 2011. DEQ is also looking into simple recontamination models to complement these efforts.

If the evaluation determines that stormwater poses a recontamination risk, one or more of the following things may happen.

- a) DEQ could revisit certain SCDs and/or expand its source control evaluation efforts to include additional sites (i.e., those currently considered to be lower priority sites) with the goal of “ratcheting back” on the contaminant load being discharged into the river.
- b) DEQ could issue a more stringent industrial stormwater general permit<sup>2</sup>, require additional facilities to obtain coverage under the general permit, and/or issue individual stormwater permits to facilities where a more protective permit is necessary to prevent recontamination.
- c) The City could improve or expand its stormwater pollution prevention efforts to better address the sources or drivers of recontamination risk.

The results of the evaluation will help DEQ determine which of these actions – or potentially other actions not listed above – are the most appropriate measures to take to minimize the recontamination risk. If additional actions are needed, the objective would be to have them implemented before or shortly after EPA issues the Record of Decision for Portland Harbor. After the Portland Harbor Record of Decision (ROD) is issued and Remedial Design begins, stormwater discharges within or adjacent to Sediment Management Areas may undergo additional scrutiny. If existing controls are found to be inadequate to prevent recontamination,

---

<sup>2</sup> Certain industry types are required to obtain an Industrial Stormwater General Permit from DEQ (aka the 1200Z permit, administered in Portland by the City’s Bureau of Environmental Services). The permit creates a mechanism for providing ongoing oversight of stormwater management practices and evaluating the effectiveness of these practices. If the discharge cannot be adequately controlled by the 1200Z general permit, DEQ can require a facility to obtain a customized “individual” stormwater permit. Information on these permits and the industries required to obtain a permit can be found here: <http://www.deq.state.or.us/wq/stormwater/industrial.htm> DEQ’s Water Quality Program is in the process of revising the 1200Z and expects to propose a revised permit in summer 2011. Once this permit is drafted, DEQ can begin to evaluate its effectiveness for Portland Harbor.



site-specific stormwater treatment technologies and/or customized stormwater permits may be required at sites of concern.

### 3.0 Timeline for Accomplishing Stormwater Source Control Objectives

Figure 1 shows an approximate timeline for DEQ to accomplish its source control objectives. With the possible exception of a small number of complex sites, DEQ expects to have stormwater source control completed by the time that EPA issues the Portland Harbor ROD.

### 4.0 Status of Stormwater Source Control Efforts at Upland Sites


Table 1 lists all of the sites in DEQ's Environmental Cleanup Site Information (ECSI) database located within the Portland Harbor watershed boundary and indicates the status of stormwater source control efforts at each site as of September 2010. This information is also presented in Figure 2. A few notes regarding this status report:

- A number of ECSI sites shown on the map were investigated and remediated prior to the initiation of work on the Portland Harbor Superfund site. Since these sites did not undergo a stormwater evaluation at the time they were being investigated, DEQ reviewed the file information and adjacent in-river sediment data to determine whether additional evaluation was needed. As a result, some of these "closed" sites were asked to undertake source control evaluations but others were not.
- "Lower Priority – Need for SCE To Be Determined" sites include those where there is evidence to suspect that contamination is present and could come into contact with stormwater or stormwater conveyances, but the amount, concentration and/or potential for contaminant migration in stormwater was unlikely to pose a significant threat and therefore additional evaluation is not warranted at this time.
- "Insignificant Pathway" sites include the following:
  - sites that have no or very infrequent, minor stormwater discharges
  - sites where stormwater discharges to the combined sewer system (or *will* discharge to the system by the end of 2011 when the City completes its reengineering of the system) and could only reach the river during an overflow event
  - sites where there is no evidence that stormwater would come into contact with contamination on the site (e.g., contaminants are subsurface and there is no potential for exposure to stormwater or contaminant migration to the river via infiltration into or advection along the backfill surrounding stormwater pipes)
- A small number of ECSI sites that fall within the Portland Harbor watershed boundary have not been depicted on the map because they do not represent true "sites." Examples include a few spills along highways or pipelines and ECSI sites that represent Study Areas rather than sites (e.g., City of Portland Outfalls; Portland Harbor Sediments).




**Figure 1: Timeline for achieving stormwater source control in Portland Harbor.**

**Controlling sources:**



**Managing future discharges:**





**Table 1: Status of Stormwater Source Control Evaluations at ECSI Sites**

<b>Stormwater SCE Needed (6)</b>		<b>ECSI #</b>
Cargill (Albina River Lots)		9997
Glacier (Albina River Lots)		9998
Glacier NW [Front St.]		2378
Lampros Steel		2441
Ross Island (Albina River Lots)		9999
US Navy And Marine Reserve Center		5109
<b>Stormwater SCE Underway (59)</b>		
Air Liquide/Schnitzer Investment - Doane Lake		395
Arkema		398
Boydston Metal Works Inc		2362
Brix/Foss Maritime		2364
Burlington Northern Hub Center And Lake Yard		100
Calbag Metals - Nicolai		5059
Calbag Metals [Front St.]		2454
Centennial Mills		5136
Chevron Products Company		25
Chevron U.S.A., Inc.		1549
Christenson Oil		2426
Columbia American Plating		29
Conoco Phillips Tank Farm		177
Consolidated Metco, Inc.		3295
Container Management Services LLC		4784
Crawford Street		2363
ExxonMobile Oil Corporation		137
Fred Devine Diving & Salvage Inc		2365
Freightliner, LLC		115
Freightliner, LLC		2366
Galvanizers Company		1196
General Electric Ser Shop		4003
GS Roofing Products, Inc.		117
Gunderson Inc.		1155
Kinder Morgan Liquid Terminals LLC		1096
Koppers Industries, Inc.		2348
Lakeside Industries		2372
McCall Oil		134
Metro Central Transfer Station		1398
Mt. Hood Chemical Corporation		81
Northwest Natural Gas Company		84



Update on Stormwater Source Control  
September 2010

Northwest Pipe Company	138
Oregon Steel Mills - Rivergate	141
Owens Corning - Linnton	1036
PacifiCorp Albina Riverlots	5117
Port of Portland - Terminal 1 North	3377
Port of Portland - Terminal 2	2769
Port of Portland - Terminal 4	272
Port of Portland - Terminal 4, Slip 1	2356
Portland Ship Yard [Cascade General And Port Properties]	271
Premier Edible Oils	2013
Rhone Poulenc	155
Schnitzer Steel	2355
Schnitzer Burgard Industrial Park	5324
Shell Oil Co. - Willbridge Plant	160
Shore Terminals LLC	1989
Siltronic [Wacker Siltronic Corporation]	183
Sulzer Pumps	1235
Texaco Portland Terminal	169
Time Oil	170
Triangle Park - North Portland Yard	277
Tube Forgings of America, Inc.	1239
Union Carbide Corp. [NW Container]	176
Univar [Van Waters and Rogers]	330
UPRR Albina Site	178
US Moorings [US Army COE]	1641
USCG Dock	1338
Wilhelm Trucking [Magnus]	69
Willbridge Yard	3395
<b>Stormwater SCE Complete; Source Control Decision Pending (3)</b>	
Arco Bulk Terminal	1528
Mar Com, Inc. - South Parcel	2350
PGE - Forest Park Property	2406
<b>Stormwater Source Control Decision Issued (16)</b>	
ACF Industries	794
Anderson Bros. Property	970
BES Water Pollution Control Facility	2452
Blue Lagoon - Marine Terminal 5	1686
Chevron Asphalt	1281
Jefferson Smurfit Corporation	2371
Linnton Plywood Association	2373
Mar Com, Inc. - North Parcel	4797



Marine Finance Co.	2352
Oil Fire Training Ground	1189
Paco Pumps	146
PGE - Harborton Substation	2353
Port of Portland - Terminal 4 Auto Storage	172
Ro-Mar Transportation Systems Inc	2437
SFI, Inc.	5103
UPRR - St. Johns Tank Farm	2017
<b>Lower Priority - Need for Stormwater SCE TBD (18)</b>	
Ashland Chemical Inc	1076
Borden Chemical, Inc.	1277
Brazil & Co.	1026
Carson Oil Co., Inc.	1405
Color Magic Inc	1328
Container Recovery, Inc.	4015
Dura Industries Inc	111
End of Swan Island Lagoon	3901
Estey Corporation	1430
Federal Express	3807
Fred Meyer - Swan Island	44
GI Trucking	1840
Jinkz Corp	2423
JR Simplot	3343
Office Depot	260
Portland Container Repair Corporation	2375
Santa Fe Pacific Pipelines	2104
Trumball Asphalt [Owens Corning Yeon]	1160
<b>Insignificant Pathway - Minimal stormwater runoff (8)</b>	
Ash Grove Cement - Rivergate Plant	4696
Goldendale Aluminum Company	2440
GPC Linnton	333
Hercules Incorporated	988
Nudelman & Son Inc.	966
Port of Portland Tract O Property	5307
Union Station - Track #5	1414
Willamette Cove	2066
<b>Insignificant Pathway - Stormwater captured/to be captured by combined/sanitary system (4)</b>	
Babcock Land Company	2361
Cascade Brake Products	1019
RK Storage And Warehousing	2376
Unocal SS 3911	1593




<b>Insignificant Pathway - Redeveloped under COP stormwater manual (5)</b>	
ANFRS Holdings/ABF Freight Systems	1820
Greenway Recycling	4655
Penske Truck Leasing	5055
Waterfront Pearl Cond. Construction Site	4535
Westinghouse	4497
<b>Insignificant Pathway - No evidence of contaminated stormwater (20)</b>	
Albers Mill Property	4590
Chapel Steel Inc	4920
Dasic International Corp.	110
Eastman Chemical Company	135
ESCO Corp. - Willbridge Landfill	397
Front Avenue Mp	4008
Glacier Northwest Inc. Linnton	2351
Gould, Inc	49
Hoyt St. Railyard (Former)	1080
Industrial Battery Building	935
Kittridge Distribution Center	2442
Master Chemical Inc.	1302
Mogul Corp.	1307
Pearl Building	4960
Port of Portland - Terminal 1 South	2642
Schnitzer Investment - Near NW 35th And Yeon	2424
Shaver Transportation Co	2377
Transloader International Company, L.L.C.	2367
Tucker Building	3036
Valvoline Inc	3215
<b>No pathway for site COIs (e.g., groundwater site; capped sites) (16)</b>	
ESCO Landfill – Sauvie Island	4409
Guilds Lake - NW Industrial St.	404
Hoyt St Train Yard - Parcel 1	1624
King-Ries Property	4560
Longview City Laundry & Cleaners Inc	1395
Lynden Farms	4461
McCormick & Baxter Creosoting Co.	74
Morse Bros.	2370
ODA Laboratory Services	1962
PGE - Substation E	3976
St. Johns - Keeler #2 Right-of-Way	1067
Tarr Inc	1139



Union Station - Parcel B South	1885
Union Station Horse Barn	2407
USPS - Fleet Operations	2183
WR Grace Co.	2761
<b>Not a true site - Not shown on map (12)</b>	
City of Portland Outfalls	2425
Crosby & Overton	877
Diesel Release - N Edgewater	1345
Doane Lake Study Area	36
Forest Park Drainage Tunnel, Former	3301
Mocks Bottom	1306
Portland Delivery Facility	3342
Portland Harbor Sediments	2068
South Rivergate Industrial Park	2980
St Helens Road Petroleum Contamination	2630
Texaco Product Pipeline	2117
Union Chemical	329
<b>Outside Portland Harbor Watershed - Not shown on map (8)</b>	
Alder Creek Lumber Co., Inc.	2446
Flint Inc.	1753
Graphic Arts Center	187
Harsh Investments	878
Klix Corp of Oregon	1075
Multnomah County - St. Johns Site	2421
ODEQ Clean Up Sylvan Cleaners Site	1897
Zehring	187





**Figure 2: Status of Stormwater Source Control  
at Portland Harbor ECSI Sites  
(August 2010)**

Base Imagery 2008 from USDA NAIP photography.  
Outfalls, outfall basins, and hydro boundary from City of Portland Bureau of Environmental Services.  
Taxlots from Metro RLS.

- Source Control Evaluation Needed
- Source Control Evaluation Underway or Complete, Source Control Decision Pending
- Source Control Decision Issued
- Lower Priority - Need for Source Control Evaluation to be Determined
- Insignificant Pathway



A more detailed version of this map, showing ECSI site numbers and outfall locations, will be available on DEQ's website at <http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/jointsource.htm>



## Attachment 1: Evaluating Stormwater Data

DEQ developed a series of charts to assist with the evaluation of stormwater data. The charts were created using contaminant concentration data from stormwater samples collected at Portland Harbor-area industrial sites. They are intended to be used as a screening tool for distinguishing “typical” industrial stormwater from stormwater containing potentially elevated contaminant concentrations. The charts will be presented in Appendix E of DEQ’s *Guidance for Evaluating the Stormwater Pathway and Upland Sites* and will be available on DEQ’s website in October 2010 at: <http://www.deq.state.or.us/lq/cu/nwr/PortlandHarbor/stormwater.htm>.

### 1.0 Basis for Using the Charts as a Screening Tool

The use of these charts as a screening tool is based on the premise that many kinds of industrial materials and activities have the potential to result in minor releases of contaminants, such as petroleum products in drips of oils, greases and fuels used for vehicles and machinery, phthalates off-gassing from paints and PVC piping, and zinc from galvanized building materials. Off-site sources, including highway traffic, operations at neighboring sites and atmospheric deposition, can also contribute to the contaminant load in stormwater runoff from a site.

As a result, industrial stormwater is likely to contain a somewhat predictable list of contaminants within a predictable concentration range even when good stormwater management practices are being implemented. If contaminant concentrations exceed these ranges, DEQ considers this to be a potential indicator of an uncontrolled source of contaminants at the site.

Some might question this rationale because all of the data used to create the charts were collected at contaminated or suspect sites and therefore would be expected to be more contaminated than typical industrial stormwater. DEQ considered this issue but considers it to be immaterial for two reasons. First, contaminated sites are likely to be contaminated by a few site-specific chemicals, and therefore stormwater would only show elevated concentrations of those specific contaminants and only if they were exposed to stormwater. All of the other contaminants would be expected to be present in stormwater at “typical” concentrations.

Second, as a screening tool, the charts are simply intended to identify sites that “stand out from the crowd.” This information helps DEQ determine the need for additional evaluation or source control at a site. Since the charts are not used for directly evaluating potential waterbody impacts from the stormwater, the upper and lower bounds of the “typical” concentration range are not particularly relevant.

Due to the highly variable nature of stormwater, interpretations made using these charts should only be considered in the context of other lines of evidence and should not be presumed to provide conclusive evidence of the presence or absence of contamination at a site.

### 2.0 Chart Development

The charts were created using stormwater data from industrial sites in the Portland Harbor area of the Willamette River (River Mile 1.9 – 11.8). The largest single dataset was developed by the




Lower Willamette Group (LWG) in the course of their Round 3 sampling events for the Portland Harbor Remedial Investigation. This dataset includes stormwater data collected at 21 heavy industrial locations during 2007 and 2008. The rest of the data was submitted to DEQ by ECSI sites.

The charts present the stormwater data but do not specify the sample locations or methods. This information is only available in the original data reports. In almost all instances, stormwater samples were collected under a DEQ- or EPA-approved workplan. Both grab sample and composite sample data are included in the charts.

To create the charts, all of the detected values for a given contaminant were compiled and organized in rank order (i.e., lowest to highest concentration; charts include J-flagged/estimated values). The data were then plotted on a chart. The chart's X axis is the rank of each data point and the Y axis is the concentration. Information on the number of non-detected values for each contaminant is also provided on the chart.

An example of a typical chart for a stormwater contaminant is provided below. In most charts there is a definitive "knee" in the curve and the majority of data points fall within the relatively flat portion of the curve below the knee.





### 3.0 Screening Stormwater Data Using the Charts

The use of these charts as a screening tool is based on the assumption that the lower, flatter portion of the curve represents the contaminant concentration range that is typical of stormwater from Portland Harbor industrial sites. Consequently, when one or more contaminants are present at significantly higher concentrations (i.e., "elevated" concentrations represented by the steeper portion of the curve) it is an indicator that additional investigation and/or source control may be needed.

To evaluate stormwater data from a specific site, determine where the contaminant concentrations fall along the curve on the relevant chart.

- Concentrations falling within the **lower/flatter portion of the curve** suggest that stormwater discharges are not being unusually impacted by contaminants at the site and are therefore representative of "typical" industrial stormwater for Portland Harbor sites. However, this interpretation should not be considered to be a conclusive line of evidence. A determination that no additional source control or evaluation is necessary should be corroborated by other lines of evidence.
- Concentrations falling within the **upper/steeper portion of the curve** are an indication that uncontrolled contaminant sources may be present at the site and additional evaluation and/or source control measures may be warranted. The objective would be to determine the source(s) of the elevated concentrations and, based upon that, whether and what types of source control measures are needed.

### 4.0 Interpreting the Results

The screening results need to be evaluated based upon the characteristics of the site. Some sites can be expected to have higher concentrations of certain types of contaminants simply as a result of the type of operations (e.g., phthalates associated with painting activities, PAHs associated with heavy equipment and fueling). Slightly higher concentrations of specific contaminants might be considered to be "normal" at these sites but indicate potential contamination at others.

However, "normal" is not the same as acceptable. As stated above, these charts are used for identifying potentially contaminated sites and helping to guide source control evaluations. They are not designed to be used for evaluating the potential waterbody impacts of stormwater discharges.

An additional consideration when evaluating stormwater data is whether the data are likely to be representative of typical stormwater discharges from the site. Stormwater samples taken from the same location can show widely varying concentrations depending on the duration and intensity of the storm events that were sampled, whether the sample was collected early or late in the storm, the length of the dry period preceding the storms, and the activities occurring at the site since the previous storm event. This should be considered when determining how much weight to apply to stormwater data in the course of a stormwater evaluation and/or whether additional data is needed to support a decision.