



New Bedford Harbor Superfund Site

U.S. Army Corps of Engineers New England District

Final Cable Crossing Area Dredge Data Report

ACE-J23-35BG2000-M17-0066 | 1

September 2019



New Bedford Harbor Superfund Site

Project No: 35BG2000
Document Title: Final Cable Crossing Area Dredge Data Report
Document No.: ACE-J23-35BG2000-M17-0066
Revision 1
Date: September 2019
Client Name: U.S. Army Corps of Engineers New England District
Project Manager: Beth Anderson
Author: Josh Cummings

Jacobs Engineering

6 Otis Park Drive
Bourne, Massachusetts 02532-3870
United States
T +1.508.743.0214
F +1.508.743.9177
www.jacobs.com

Table of Contents

| | |
|---|-----|
| Acronyms and Abbreviations | iii |
| 1. Introduction..... | 1 |
| 2. Overview..... | 1 |
| 3. Significant Activities in Cable Crossing Area | 1 |
| 4. Significant Changes to Cable Crossing Dredge Plan Addendum | 2 |
| 5. Confirmatory and Verification Sampling..... | 2 |
| 6. Summary of Cable Crossing Dredge Activities | 3 |
| 7. References | 4 |

Figures

| | |
|--------------------------|---|
| Figure 1 | CCA Design with Dredge Lanes |
| Figure 2 | Cable Crossing Area Confirmatory Locations with Results |
| Figure 3 | Pre-dredge Bathymetry |
| Figure 4 | Progress Map Cable Crossing Dredge Area |
| Figure 5 | Interim Final Bathymetry and Proposed Crib Cap Location |

Tables

| | |
|-------------------------|--|
| Table 1 | Summary of CCA Dredge Quantities and Rates |
| Table 2 | CCA Confirmatory Results |
| Table 3 | Mass of PCBs Removed in Sand, Oversize and Filter Cake |

New Bedford Harbor Superfund Site
Final Cable Crossing Area Dredge Data Report



(intentionally blank)

Acronyms and Abbreviations

| | |
|--------|---|
| CCA | cable crossing area |
| cy | cubic yards |
| EPA | U.S. Environmental Protection Agency |
| ft. | foot/feet |
| IA | immunoassay |
| Jacobs | Jacobs Engineering Group, Inc. |
| mg/kg | milligrams per kilogram |
| NAE | U.S. Army Corps of Engineers – New England District |
| NBHSS | New Bedford Harbor Superfund Site |
| PCB | polychlorinated biphenyl |
| QC | quality control |
| RAL | remedial action limit |
| ROD | Record of Decision |
| SES | Sevenson Environmental Services |
| SWAC | surface weighted average concentration |
| TCL | target cleanup level |
| % | percent |

New Bedford Harbor Superfund Site
Final Cable Crossing Area Dredge Data Report



(intentionally blank)

1. Introduction

Hybrid and mechanical dredging of subtidal sediments in the cable crossing area (CCA), located in the Upper Harbor of the New Bedford Harbor Superfund Site (NBHSS) was conducted by Jacobs Engineering Group, Inc. (Jacobs) and Severson Environmental Services (SES) under U.S. Army Corps of Engineers – New England District (NAE) Remedial Action Contract No. W912WJ-15-D-0001 between October 2017 and July 2019. The primary objective of the remedial action is removal and offsite disposal of sediment contaminated with polychlorinated biphenyl (PCB) sufficient to meet the overall target cleanup level (TCL) of 10 milligrams per kilogram (mg/kg) for the Upper Harbor as a surface weighted average concentration (SWAC). The subtidal TCL of 10 mg/kg was established in the 1998 Record of Decision (ROD) for the NBHSS (U.S. Environmental Protection Agency [EPA] 1998). The dredging was designed to remove sediment in excess of a remedial action level (RAL) of 30 mg/kg in order to meet the SWAC of 10 mg/kg.

The hydraulic dredging and related activities conducted within the CCA and the post dredge conditions following completion of hybrid dredging were summarized in the Jacobs September 2018 document titled *Final Cable Crossing Area Hybrid Dredge Data Report* (Jacobs 2018). The purpose of this updated dredge data report is to document the mechanical dredging and related activities conducted within the CCA that occurred after the completion of the hybrid dredging. This update also summarizes the post-dredge conditions left following the completion of mechanical dredge activities.

2. Overview

Table 1 provides a summary of metrics documenting the CCA dredge effort.

3. Significant Activities in Cable Crossing Area

To date several major activities have taken place in the CCA on the path to remediation. The first was the construction of a cable crossing conduit in 2001 that allowed electric power cables to cross under the harbor from the Acushnet sub-station on the eastern shore to the western shore in New Bedford. Eversource installed new power cables through the conduit and decommissioned the old cables in 2015. Jacobs and SES removed the de-energized original cables from the harbor during the fall of 2015. Following the removal of the old cables, side-scan and magnetometer data collected in 2014 was reprocessed to identify debris within the CCA. Identified debris was removed during the spring of 2016 to allow for dredging. A sunken wooden shipwreck was discovered in the CCA during debris removal activities. The wreck was removed during the summer of 2017 and documented by the project's archaeologist, David S. Robinson and Associates; documentation was completed during 2018. Following the de-energization of cables, various sampling rounds and surveys were conducted to support dredge plan development. Beginning in October 2017, full-scale dredging of the CCA with the newly constructed hybrid dredge system was initiated following plans described in the Draft Final Upper Harbor Generic Work Plan (Jacobs 2017a) and the Draft-Final Addendum to the Upper Harbor Hybrid Generic Work Plan for the Cable Crossing Area (Jacobs 2017b). Evaluation of dredge prism performance was conducted during the execution of CCA dredging via the periodic collection of verification and confirmatory samples by AECOM per the October 2017 *Upper Harbor Sediment Monitoring Field Sampling Plan Addendum 2 Cable Crossing Area* (AECOM 2017); this activity is discussed further in Section 5.

4. Significant Changes to Cable Crossing Dredge Plan Addendum

The decision to return to a dredge area and re-dredge at a location to achieve the cleanup level was made applying a scaling factor to the verification immunoassay (IA) results to account for the IA uncertainty. For a RAL of 30 mg/kg, verification locations with an IA result of greater than 20 mg/kg were re-dredged. During the fall of 2017, verification sampling conducted in the CCA resulted in approximately 40 percent (%) of the locations requiring re-dredging. To reduce the re-dredge rate, during the winter shutdown, an analysis of verification cores was conducted. The analysis included an evaluation of locations that were found to have either less than or more than 20 mg/kg PCBs by IA analysis against the planned dredge depths and the amount of over-dredge included. This investigation concluded that increasing the over-dredge allowance to 0.4 feet (ft.) from the previous 0.2 ft. had the potential to greatly decrease the return rate going forward. After institution of the change, the return rate dropped from over 40% to approximately 20% during the remainder of the CCA hybrid work from March-June 2018.

Due to operational changes, the layout of the dredge lanes was modified since the release of the CCA work plan (Jacobs 2017b). [Figure 1](#) shows the final modified dredge lane layout employed at the CCA.

Within the CCA are two derelict wooden intake cribs, which were once integral to providing the mills adjacent to the west side of the harbor with river water. Verification samples collected following dredging around these cribs found that the PCB contamination extended beyond the length of the 5-ft. core barrels used to collect the samples. Given this information and previous experience at Parcel 265 where an intake structure was removed and excavated, it was determined that capping the sediments is a protective, cost-effective way to isolate and contain the PCB contaminated sediments. Removal of the wood structures was completed from August 28, 2019 through September 3, 2019, in accordance with the February 2019 Jacobs document titled *Draft Final Crib Demolition Plan Memo* (Jacobs 2019a).

Capping of these sediments is in the planning stage and is anticipated to be initiated following the completion of subtidal dredging. The capping of the former Crib Cap will follow the procedures outlined in the Jacobs August 2019 document titled *Draft Upper Harbor Permanent Caps Generic Design* (Jacobs 2019b) and the Jacobs 2019 document titled *Draft Crib Cap Location Specific Addendum* (Jacobs 2019c).

5. Confirmatory and Verification Sampling

As stated in Section 1, the TCL for the Upper Harbor is 10 mg/kg PCBs as calculated as a SWAC. In the case of the CCA dredge plan, modeling determined that a RAL of 30 mg/kg would result in a post-dredge environment with a SWAC of <10 mg/kg in the Upper Harbor.

As hybrid dredging of the CCA progressed, AECOM collected verification and confirmation samples from pre-assigned locations from dredged areas (AECOM 2017). The number of confirmatory samples was statistically determined so that the probability of making decision errors can be controlled and minimized given the management objectives of the Upper Harbor. Confirmatory samples were collected from the top 0.5 ft. of sediment following dredging and analyzed for PCB congeners. A denser grid of verification samples, also collected from the top 0.5 ft. of sediment following dredging and analyzed by IA, was also collected to provide additional assurance of reaching the project goals. The verification samples are not used to calculate the

SWAC because they provide screening level data, evaluate dredge performance and are useful in tracking dredge progress due to the ability to obtain data more rapidly than congener data. Verification locations that were >20 mg/kg when tested using IA analysis were re-dredged to elevations identified as <20 mg/kg by further analysis of intervals in the verification sample core. Follow-up verification sampling was not conducted after re-dredge. When a verification sample appeared to pass the RAL using the IA screening analysis at a confirmatory location, it was sent for confirmatory analysis by congener. The results of confirmatory sampling and results are summarized on [Figure 2](#) and in [Table 2](#).

The confirmatory results indicate that CCA contamination levels have been reduced significantly through dredging. Data gap sampling indicated that the contaminated sediment in the CCA had an average PCB concentration of 544 mg/kg before the work began. Dredge confirmatory sampling indicates that the average PCB concentration was lowered to 2.37 mg/kg. This average assumes confirmation sample location CCA-237 is to be capped ([Figure 2](#), [Table 2](#)) per the above discussion regarding the crib locations.

6. Summary of Cable Crossing Dredge Activities

A hybrid multibeam/single beam bathymetric survey was completed on August 10, 2017 following debris removal activities to provide the pre-dredge surface elevations to be utilized in the dredge plan ([Figure 3](#)). Mobilization of the hybrid mechanical/hydraulic dredge system began during September 2017 with the set-up and assembly of two dredge barges, pipelines and the Manomet North booster pump station. Additionally, maintenance and repair of the desanding, dewatering and water treatment plant was performed during mobilization.

Dredging in the CCA was initiated on October 16, 2017 with a day of system testing, called shakedown. Full-scale dredging was initiated on the following day, October 17. Hybrid dredging continued until a winter shutdown on December 22, 2017. Hybrid dredging resumed operation on March 1, 2018 and continued until May 23, 2018. Beginning thereafter, one dredge was repositioned to dredge a toe trench for a cap north of the CCA. Toe trench dredging was initiated on June 7, 2018 and continued until mid-day June 11 when hybrid dredging resumed in the CCA. Hybrid dredging in the CCA was completed on June 13, 2018. Between June 2018 and July 2019 the sediments not suitable for the hybrid system were mechanically dredged and taken to Area C at Sawyer Street for processing as described below.

A total of 47,458 cubic yards (cy) of PCB-contaminated material was dredged from the CCA, treated and transported offsite for disposal. 1,279 cy of that material were dredged, placed in scows, offloaded at Area C and stabilized with Portland cement prior to disposal, while the balance of the material was dredged via the hybrid system.

Daily single beam surveys were performed by SES with supplemental quality control (QC) surveys performed by CR Environmental on a weekly basis. The daily and weekly surveys were used to keep track of volumes dredged and to monitor the accuracy and precision of the dredge system, which were reported daily. An example tracking figure is included as [Figure 4](#). Following the completion of hybrid and some mechanical to scow dredging, a post-dredge multibeam survey was conducted on June 19 and 20, 2018 to document post-dredge conditions. This June 19 and 20, 2018 survey focused on the deeper water portions of the CCA following the completion of nearshore mechanical dredging into scows. Supplemental single beam survey data


was used to update the post-dredge survey data set and to produce a final post-dredge survey figure for the CCA (Figure 5).

Utilizing sampling and production data, approximately 10.7 tons of PCBs were removed from NBHSS through hybrid dredging of the CCA (Table 3). This estimate is based on analytical data from periodic sampling of sand and filter cake generated during dredging and the weight of filter cake and sand generated. It should be noted that this estimate does not include contributions from the 1,279 cy of material dredged into scows, this represents approximately 2.7% of the CCA dredging by volume. If it is assumed that the material dredged mechanically into scows contained similar contamination levels, then it is estimated that a total of approximately 11 tons of PCBs were removed from the CCA through dredging (Table 1).

7. References

- AECOM. 2017 (October). *Upper Harbor Sediment Monitoring Field Sampling Plan Addendum 2 Cable Crossing Area – Draft Final*.
- U.S. Environmental Protection Agency (EPA). 1998. *Record of Decision for the Upper and Lower Harbor Operable Unit, New Bedford Harbor Superfund Site. September 1998. USEPA Region 1 – New England*.
- Jacobs Engineering Group Inc. (Jacobs). 2019a (February). *Draft Final Crib Demolition Plan Memo*. ACE-J23-35BG2000-M1-0089.
- . 2019b (August). *Draft Upper Harbor Permanent Caps Generic Design*. ACE-J23-35BG6000-M17-0004.
- . 2019c (August). *Draft Crib Cap Location Specific Addendum*. ACE-J23-35BG6000-M17-0007.
- . 2018. (September). *Final Cable Crossing Area Hybrid Dredge Data Report*. ACE-J23-35BG2000-M1-0038.
- . 2017a (August). *Draft-Final Upper Harbor Hybrid Generic Work Plan*. ACE-J23-35BG1001-M1-0110|0.
- . 2017b (October) *Draft-Final Addendum to the Upper Harbor Hybrid Generic Work Plan for the Cable Crossing Area*. ACE-J23-35BG1001-M1-0113|1.

Figures



Path: Y:\INBH\Projects\358\GIS\1001\20180808\ArcGIS\fig1_UH_Cable_Crossing_Dredge_Lanes_DDA_20180808.mxd

USGS, MassGIS

Aerial Photography MASSGIS 2014

Legend

Thickness of Sediment to Remove, ft

| | |
|-----------|-----------|
| > 4 | 2.1 - 2.5 |
| 3.6 - 4.0 | 1.6 - 2 |
| 3.1 - 3.5 | 1.1 - 1.5 |
| 2.6 - 3 | 0.5 - 1 |

Plan Design: RAL 30 mg/kg PCBs

- Cable Crossing Survey Point
- ⊕ Sheet Pile Anchor Location
- Cable Crossing Centerline
- ▭ Cable Crossing Conduit
- ▨ No Spud Zone


0 150 Feet

1:1,800

JACOBS

CCA Design with Dredge Lanes

NAME: jpicault Date: 8/10/2018 **Figure 1**




USGS, MassGIS

Aerial Photography MASSGIS 2014


Legend

- Cable Crossing Survey Point
 - ⊕ Sheet Pile Anchor Location
 - Cable Crossing Centerline
 - ▭ Cable Crossing Conduit
 - ▨ No Spud Zone
- CCA-315 Id
- Confirmatory Location
- 0.1 results are the sum of 209 PCB congeners reported in milligrams/kilogram
- Note: Confirmatory Location 237 to be capped.



Cable Crossing Area Confirmatory Locations with Results

Path: Y:\IN\BHP\Projects\358\GIS\1001\20180808\ArcGIS\IFG_UH_Cable_Crossing_Confirmatory_Results_DDA_20180808.mxd












CABLE CROSSING

USGS, MassGIS


Path: Y:\INBH\Projects\358\GIS\1001\20180808\ArcGIS\Fig2_UH_Cable_Crossing_Pre_Dredge_Bathymetry_DDA_20180808.mxd

Legend

Pre-Dredge Elevation NAVD88 - ft (Jan 2016)

| | | | |
|---|-----------------|---|-----------------|
|  | -1.972 - -0.985 |  | -6.908 - -5.921 |
|  | -2.959 - -1.972 |  | -7.896 - -6.908 |
|  | -3.947 - -2.959 |  | -8.883 - -7.896 |
|  | -4.934 - -3.947 |  | -9.87 - -8.883 |
|  | -5.921 - -4.934 | | |

Aerial Photography MASSGIS 2014





JACOBS

Pre-dredge Bathymetry

NAME: jpicault Date: 8/10/2018

Figure 3



LEGEND


- > 0.5' ABOVE DESIGN
- 0.167' TO 0.5' ABOVE DESIGN
- 0' TO 0.167' ABOVE DESIGN
- 0.33' TO 0' BELOW DESIGN
- < -0.33' BELOW DESIGN

Debris

- Cobbles/Rock
- Brick
- Concrete Blocks
- Asphalt

NOTES:

- 1) Bathymetry map compares Design Template vs Survey/Dredge Data. Where positive soundings indicate areas remaining above design template and negative soundings indicate areas below design template.
- 2) Design Template updated on 6/10/18 to include high spot targets.



PROGRESS MAP CABLE CROSSING DREDGE AREA


USACE
NEW BEDFORD HARBOR

NEW BEDFORD, MA






Figure
4











| | |
|-------------|--------------|
| DATE: | 8-27-19 |
| DRAWN BY: | DEF |
| CHECKED BY: | - |
| CAD FILE: | PROGRESS MAP |
| SCALE: | AS SHOWN |




Path: Y:\NIBH\Projects\36BG1001\20190829\ArcGIS\Fig_6_UH_Cable_Crossing_Final_Bathymetry_DDA_20190829.mxd

USGS, MassGIS

- Legend**
-  Extent of Dredging
 -  Proposed Cap Limit
 -  Proposed Cap Plan Area

| Post-Dredge Elevation NAVD88 - ft | | | |
|---|-------------|---|---------------|
|  | -2.1 - -1.0 |  | -7.2 - -6.2 |
|  | -3.1 - -2.1 |  | -8.2 - -7.2 |
|  | -4.1 - -3.1 |  | -9.2 - -8.2 |
|  | -5.1 - -4.1 |  | -10.3 - -9.2 |
|  | -6.2 - -5.1 |  | -11.3 - -10.3 |

Aerial Photography MASSGIS 2014



JACOBS

Interim Final Bathymetry
and Proposed
Crib Cap Location

Tables

**Table 1
Summary of CCA Dredge Quantities and Rates**

| Project Metric | Quantity |
|---|-----------------|
| Cubic Yards of Sediment Mechanically Dredged via Hybrid System ¹ | 46,179 |
| Cubic Yards of Sediment Mechanically Dredged into Scows | 1,279 |
| Tons of Filter Cake Produced | 34,319 |
| Tons of Sand and Oversize Produced at Desander | 6,255 |
| Gallons of Water Treated and Discharged | 53,793,000 |
| Number of Hybrid Dredge Days | 99 |
| Number of Mechanical to Scow Dredge Days | 2 |
| Tons of PCBs Removed in Dredged Sediment ² | 11.0 |
| Cubic Yards Dredged per day 10/17/17-12/22/17 ³ | 437 |
| Cubic Yards Dredged per day 03/01/18-05/23/18 ³ | 483 |
| Cubic Yards Dredged per day Overall 10/17/18-5/23/18 ³ | 466 |

Notes:

- 1) Quantities include AVX toe trench dredging
- 2) Please see section 6 of CCA DDR for explanation
- 3) Production rates do not include shakedown, AVX toe trench or scow dredging

**Table 2
CCA Confirmatory Results**

| Location | | | PCB Concentration (mg/kg) | Replicate Sample PCB Concentration (mg/kg) |
|-----------------|----------|---------|--|---|
| CCA-014 | 815315.1 | 2705847 | 4.67 | |
| CCA-019 | 815564.7 | 2705849 | 0.69 | |
| CCA-024 | 815816.3 | 2705848 | 12.40 | |
| CCA-079 | 815189.4 | 2705632 | 0.05 | |
| CCA-084 | 815440.2 | 2705630 | 2.32 | |
| CCA-089 | 815689.1 | 2705630 | 0.29 | |
| CCA-158 | 815063 | 2705416 | 0.60 | |
| CCA-163 | 815315 | 2705414 | 1.45 | |
| CCA-168 | 815564.7 | 2705414 | 0.05 | |
| CCA-237 | 814939.2 | 2705198 | see note 1 | |
| CCA-242 | 815190.7 | 2705197 | 0.20 | |
| CCA-247 | 815440 | 2705196 | 0.03 | |
| CCA-252 | 815690.2 | 2705197 | 4.47 | |
| CCA-315 | 815065 | 2704981 | 0.10 | |
| CCA-320 | 815314 | 2704984 | 8.11 | 14.20 |
| CCA-325 | 815562.2 | 2704982 | 0.18 | |
| Average | | | 2.37 | |

Notes:

- 1 CCA-237 and vicinity to be capped during future work.

Table 3
Mass of PCBs Removed in Sand, Oversize and Filter Cake

| Sand Sample ID (sand generated at Desanding Facility) | Total PCBs (mg/kg) | % Solids |
|---|--------------------|----------|
| V1-102417-1 | 116 | 79 |
| V1-102417-2 | 94 | 79 |
| V1-102417-3 | 109 | 81 |
| V1-103117-1 | 291 | 79 |
| V1-103117-2 | 286 | 78 |
| V1-110917-1 | 356 | 76 |
| V1-110917-2 | 540 | 75 |
| V1-120417-1 | 263 | 81 |
| V1-120417-2 | 286 | 85 |
| V1-120417-3 | 69 | 84 |
| V1-120417-4 | 138 | 86 |
| V1-120817-1 | 263 | 91 |
| V1-120817-2 | 286 | 87 |
| V1-120817-3 | 199 | 84 |
| V1-121417-1 | 47 | 91 |
| V1-121417-2 | 170 | 81 |
| V1-121417-3 | 64 | 88 |
| V1-122117-1 | 319 | 88 |
| V1-030918-1 | 146 | 85 |
| V1-030918-2 | 29 | 84 |
| V1-030918-3 | 139 | 86 |
| V1-031918-1 | 33 | 86 |
| V1-031918-2 | 74 | 92 |
| V1-032618-1 | 51 | 88 |
| V1-032618-2 | 39 | 89 |
| V1-032618-3 | 44 | 90 |
| V1-032918-1 | 72 | 90 |
| V1-032918-2 | 50 | 85 |
| V1-040218-1 | 147 | 85 |
| V1-040218-2 | 83 | 87 |
| V1-040218-3 | 95 | 86 |
| V1-040418-1 | 23 | 92 |
| V1-040418-2 | 21 | 90 |
| V1-040418-3 | 109 | 88 |
| V1-041218-1 | 32 | 83 |
| V1-041218-2 | 104 | 91 |
| V1-041218-3 | 172 | 92 |
| V1-041218-4 | 33.5 | 83 |
| V1-042318-1 | 18.6 | 88 |
| V1-042318-2 | 25.2 | 89 |
| V1-042318-3 | 23.4 | 90 |
| V1-042318-4 | 19.3 | 89 |
| V1-042718-1 | 50.7 | 89 |
| V1-042718-2 | 8.3 | 93 |
| V1-042718-3 | 21.8 | 92 |
| V1-042718-4 | 32.2 | 89 |
| V1-050318-1 | 14.2 | 89 |

| Filter Cake Sample ID (filter cake generated at Dewatering Facility) | Total PCBs (mg/kg) | % Solids |
|--|--------------------|----------|
| V2-20171019 | 180 | 62 |
| V2-20171024 | 300 | 62 |
| V2-20171025 | 742 | 58 |
| V2-20171027 | 1050 | 58 |
| V2-20171101 | 1210 | 55 |
| V2-20171102 | 1030 | 57 |
| V2-20171103 | 1080 | 57 |
| V2-20171107 | 1330 | 56 |
| V2-20171108 | 1740 | 55 |
| V2-20171109 | 1150 | 57 |
| V2-20171115 | 940 | 59 |
| V2-20171116 | 1560 | 57 |
| V2-20171127 | 407 | 58 |
| V2-20171129 | 540 | 59 |
| V2-20171129-FD | 610 | 58 |
| V2-20171204 | 196 | 58 |
| V2-20171206 | 700 | 58 |
| V2-20171207 | 720 | 57 |
| V2-20171211 | 550 | 57 |
| V2-20171213 | 610 | 57 |
| V2-20171214 | 311 | 52 |
| V2-20171219-01 | 760 | 52 |
| V2-20171219-02 | 810 | 54 |
| V2-20171220 | 740 | 55 |
| V2-20171222 | 850 | 55 |
| V2-20180306 | 418 | 61 |
| V2-20180309-1 | 151 | 61 |
| V2-20180309-2 | 192 | 57 |
| V2-20180315 | 177 | 58 |
| V2-20180316 | 217 | 58 |
| V2-20180319 | 102 | 58 |
| V2-20180320 | 206 | 58 |
| V2-20180326-1 | 206 | 57 |
| V2-20180327 | 410 | 54 |
| V2-20180328 | 470 | 55 |
| V2-20180329 | 550 | 58 |
| V2-20180330 | 590 | 59 |
| V2-20180402 | 590 | 58 |
| V2-20180404 | 690 | 57 |
| V2-20180406 | 1040 | 56 |
| V2-20180410 | 1310 | 56 |
| V2-20180411 | 312 | 58 |
| V2-20180413 | 102 | 60 |
| V2-20180417 | 183 | 61 |
| V2-20180419 | 281 | 60 |
| V2-20180427-1 | 58 | 58 |
| V2-20180427-2 | 141 | 58 |

Table 3
Mass of PCBs Removed in Sand, Oversize and Filter Cake

| Sand Sample ID (sand generated at Desanding Facility) | Total PCBs (mg/kg) | % Solids |
|---|--------------------|----------|
| V1-050318-2 | 13.6 | 92 |
| V1-050318-3 | 18.4 | 93 |
| V1-050718-1 | 7.2 | 95 |
| V1-050718-2 | 23.2 | 91 |
| V1-050718-3 | 9.3 | 94 |
| V1-051018-1 | 28.7 | 91 |
| V1-051518-1 | 24.3 | 93 |
| V1-051518-2 | 34.3 | 82 |
| V1-052118-1 | 60.0 | 85 |
| V1-052218-1 | 33.4 | 80 |
| V1-052218-2 | 102.0 | 76 |
| V1-052418-1 | 47.5 | 88 |
| Average PCBs | 102 | 87 |

| Filter Cake Sample ID (filter cake generated at Dewatering Facility) | Total PCBs (mg/kg) | % Solids |
|--|--------------------|----------|
| V2-20180430 | 166 | 56 |
| V2-20180501 | 128 | 60 |
| V2-20180504-1 | 71 | 60 |
| V2-20180504-2 | 97 | 61 |
| V2-20180508 | 50 | 60 |
| V2-20180509 | 82 | 60 |
| V2-20180511 | 150 | 61 |
| V2-20180518-1 | 113 | 62 |
| V2-20180518-2 | 67 | 62 |
| V2-20180521-1 | 72 | 62 |
| V2-20180521-2 | 268 | 59 |
| V2-20180523 | 450 | 59 |
| V2-20180524 | 111 | 58 |
| Average PCBs | 506 | 58 |

| | |
|---|-------------|
| Total tons of damp sand | 6,452.3 |
| Total tons of dry sand | 5,591.6 |
| Total kilograms of dry sand | 5,072,641.8 |
| Calculated kilograms of Aroclor removed | 516.5 |
| Calculated tons of Aroclor removed | 0.6 |

| | |
|---|--------------|
| Total tons of damp filter cake | 34,389.3 |
| Total tons of dry filter cake | 19,940.1 |
| Total kilograms of dry filter cake | 18,089,322.7 |
| Calculated kilograms of Aroclor removed | 9,146.3 |
| Calculated tons of Aroclor removed | 10.1 |