U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION/SITUATION REPORT Buckeye Quality Cleaners - Removal Polrep Final Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region V

Subject: POLREP #3 Final

al

Buckeye Quality Cleaners

Dayton, OH

To: John Nelson, DOI Mark Durno, EPA

Shelly Lam, EPA Steve Ridenour, EPA

General Email, Ohio Department of Health

Mick Hans, US EPA
Steve Wolfe, US EPA
Motria Caudill, ATSDR
Keith Wise, Ohio EPA
Valincia Darby, U.S. DOI
HQ EOC, U.S. EPA
John Glover, U.S. EPA
Allison Lippert, EPA
Maria Gonzalez, EPA
Michael Perkowski, U.S. EPA
Susan Lingenfelser, U.S. DOI
Jamie Stoik, U.S. EPA

Aleshia Kennedy, USFWS

From: Jason Cashmere, On-Scene Coordinator

 Date:
 2/19/2025

 Reporting Period:
 2/17-18/2025

1. Introduction

1.1 Background

Site Number: D561 Contract Number: D.O. Number: Action Memo Date:

Response Authority: CERCLA Response Type: Emergency
Response Lead: EPA Incident Category: Removal Action

NPL Status: Non NPL Operable Unit:

 Mobilization Date:
 1/7/2025
 Start Date:
 1/7/2025

 Demob Date:
 2/18/2025
 Completion Date:
 2/18/2025

 CERCLIS ID:
 RCRIS ID:

 ERNS No.:
 State Notification:
 OEPA

 FPN#:
 Reimbursable Account #:

1.1.1 Incident Category

Emergency Response - structure fire at a former dry cleaning facility.

1.1.2 Site Description

1.1.2.1 Location

The site is located at 2934 Salem Ave. in Dayton, Montgomery County, Ohio (lat. 39.788970°, long. -84.238670°) and is a commercial parcel. According to the property owner, the building was originally constructed in the 1920s, which multiple additions added since. The facility has operated as a dry cleaner since at least the 1970s under various names and at one time employed over 200 people. Several Sanborn maps were provided by the City of Dayton that depict the building additions as well as seven underground storage tanks (USTs). A storm sewer inlet is located on the property that conveys runoff surface water to nearby Wolf Creek.

1.1.2.2 Description of Threat

Following the fire, the structure and hazardous materials within the building are not secure. During the site walk conducted by EPA with the City of Dayton, evidence of tresspassing in the form of graffiti was observed throughout the building. Mattresses were also observed along with clothing and food wrappers that suggests squatters are using the building. The City of Dayton has made numerous attempts to the secure the building; however, tresspassers continue to break in and enter. The unsecure nature of the building and hazardous materials poses a threat to tresspassers and nearby passersby on the adjacent

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

Upon entry into the building, EPA observed numerous small containers that included gear lubes, motor oil, roofing tar, various epoxies, gasoline and diesel cans, paints, aerosol cans, degreasers, glues, concrete crack fillers, and antifreeze. EPA also observed numerous PCB-containing fluorescent light ballasts and numerous mercury-containing fluorescent light bulbs. The dry cleaning machine was also observed to still contain fluids that are suspected to contain volatile organic compounds (VOCs).

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

On January 5, 2025, the Montgomery County Emergency Management Agency (EMA) and the City of Dayton Fire Department responded to a fire at the former Buckeye Quality Cleaners. The City of Dayton Fire Department made an entrance into the structure following the fire to assess the presence and amount of hazardous materials remaining in the building. During a site walk conducted on January 5, 2025, the City observed numerous small containers containing hazardous materials associated with dry cleaning operations, a dry cleaning machine that still contained unknown fluids, asbestos pipe wrap, and four to six underground storage tanks containing unknown contents. Water from firefighting operations is believed to have entered the storm sewer and nearby Wolf Creek.

On January 6, 2025, EPA received NRC Report #1420520. The City of Dayton reported a two-story structure fire which destroyed the majority of the second floor and a portion of the first story where the second story had collapsed. The building materials consisted of concrete block and timber and steel

story had collapsed. The building materials consisted of concrete block and timber and steel framing. During a conference call discussing the incident, the City and Ohio EPA provided EPA with various sources of information citing numerous hazardous waste violations as well as ongoing trespasser and vandalism incidents, and site photos exhibiting several containers labelled as containing hazardous materials. The Montgomery County EMA, the City of Dayton Planning, Neighborhoods, and Development, and Ohio EPA subsequently requested EPA's assistance to remove hazardous materials from within the structure, secure the hazardous materials, sample underground storage tanks, and remove their contents.

On January 7, 2025, EPA mobilized both START and ERRS contractors and met with the City of Dayton Fire Department and the City of Dayton Planning, Neighborhoods, and Development to conduct a site walk. When EPA arrived on-scene, the property was unsecured and the fire had been extinguished. EPA obtained access from the property owner, identified containers to be sampled, located the seven underground storage tanks, began inventorying small containers, mercury-containing fluorescent light bulbs and ballasts. EPA also obtained storms sewer system maps from the City of Dayton Division of Environmental Management and will scope the outfall to Wolf Creek to look for impacts. EPA will erect temporary fencing to secure building and begin staging containers for disposal.

EPA has sent samples it collected from the site to the laboratory and the sample results indicated that hazardous materials (as identified under CERCLA) were present in several containers at the site. EPA then selected a disposal facility, sent the laboratory results to the facility, and a hazardous waste profile was generated by the disposal facility. EPA and its contractors are currently coordinating with the disposal facility to schedule a crew to remove the hazardous materials, arrange for trucking of the hazardous materials, and mobe equipment needed to remove the hazardous materials.

2.1.2 Response Actions to Date

On February 17, 2025, EPA returned to the site to remove fluids from the dry-cleaning machine. Approximately 50 gallons of dry cleaning fluids were removed from the machine and will be shipped to an approved facility in compliance with EPA's Off-Site Rule 40 CFR 300.440.

On February 18, 2025, EPA removed numerous containers of petroleum distillates (toluene), corrosive liquids (hydrochloric acid, nitric acid, and sodium hydroxide), aerosols, mercury-containing fluorescent light bulbs, poly-chlorinated biphenyls (PCB)-containing fluorescent light ballasts, and 5,600 gallons of flammable liquids (naphthalene) from the onsite underground storage tanks.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs) The PRP has been identified and is cooperating.

2.1.4 Progress Metrics

Waste Stream	Medium	Quantity	Manifest No.	Disposal
D001 - Naphthalene	Liquid waste	5,265 gal.	027387313	Reworld; Avon Lake, OH
UN3432 - PCBs, solid	Solid waste	75 kg.	019104394	Reworld; Avon Lake, OH
Universal waste - fluorescent bulbs	Solid waste	100 lbs.	019104394	Reworld; Avon Lake, OH
D001 - Toluene, petroleum distillates	Liquid waste	400 lbs.	019104394	Reworld; Avon Lake, OH
UN3266 - Corrosive liquids (sodium hydroxide)	Liquid waste	100 lbs.	019104394	Reworld; Avon Lake, OH
UN1950 - waste aerosols	Liquid waste	10 lbs.	019104394	Reworld; Avon Lake, OH
UN3266 - Corrosive liquids (HCl, nitric acid)	Liquid waste	40 lbs.	019104394	Reworld; Avon Lake, OH
Labpack	Liquid waste	600 lbs.	019104394	Reworld; Avon Lake, OH

		Regional Metrics		
		Waste	0 gal.	
		Cubic yards of contaminated sediments	Net englischle	
This is an Integrated River Assessment. The numbers should overlap.		removed and/or capped	Not applicable.	
		Gallons of oil/water recovered	0 gal. Not applicable.	
		Acres of soil/sediment cleaned up in		
		floodplains and riverbanks	пот аррисавіе.	
		Number of contaminated residential		
Stand Alone Assessment		yards cleaned up	Not applicable.	
		Number of workers on site	10	
	Contaminant(s) of Concern	Toluene, naphthalene, HCl, nitric acid, s	odium l	hydroxide, Hg, PCBs
		Dil Response Tracking		1112
	Estimated volume	Initial amount released	Not applicable.	
Estimated volume		Final amount collected	Not applicable.	
	US CONFIDENCE	FPN Ceiling Amount	Not applicable.	
CANAPS Info		FPN Number	Not applicable.	
	40000 VK. S. 800.5 K	Body of Water affected	Not ap	plicable.
	Adminis	trative and Logistical Factors		
	Precedent-Setting HQ Consultations (e.g., fracing,	Community challenges or high		Radiological
	asbestos)	involvement		Radiological
	More than one PRP	Endangered Species Act / Essential Fish		Explosives
_	15-5	Habitat issues		
	AOC	Historic preservation issues		Residential impacts
	UAO	NPL site		Relocation
	DOJ involved	Remote location		Drinking water impacted
(Criminal Investigation Division involved	Extreme weather or abnormal field season		High media interest
	Tribal consultation or coordination or other issues	Congressional involvement	X	Active fire present
	Statutory Exemption for \$2 Million	Statutory Exemption for 1 Year		Actual air release
K	Hazmat Entry Conducted - Level A, B, or C	IC or UC established		

Green Metrics					
Metric	Amount	Units			
Diesel Fuel Used	Not applicable.	gallons			
Unleaded Fuel Used	100	gallons			
Alternative/E-85 Fuel Used	Not applicable.	gallons			
Electricity from electric company	Not applicable.	kWh			
Electric Company Name and Account #	Not applicable.				
Electricity from sources other than the electric company	Not applicable.	kWh			
Solid waste reused	Not applicable.	lbs			
Solid waste recycled	Not applicable.	lbs			
Scrap metal recycled	Not applicable.	tons			
Recycled tires	Not applicable.	tires			
Water Used	Not applicable.	gallons			

2.2 Planning Section

2.2.1 Anticipated Activities

2.2.1.1 Planned Response Activities
 No additional response activities are planned.

2.2.1.2 Next Steps
- The emergency response phase has concluded, EPA plans no additional response activities.

2.3 Logistics Section

The OSC is currently fulfilling this role.

2.4 Finance Section

2.4.1 Narrative

On January 7, 2025, the OSC requested \$100,000 for the START and ERRS contractors to initate emergency response actions and was approved.

On January 31, 2025, the OSC requested an additional \$20,000 for the START contractor and an additional \$30,000 for the ERRS contracter and was approved.

Estimated Costs *

Estillated Costs									
	Budgeted	Total To Date	Remaining	% Remaining					
Extramural Costs									
ERRS - Cleanup Contractor	\$105,000.00	\$86,000.00	\$19,000.00	18.10%					
TAT/START	\$50,000.00	\$25,000.00	\$25,000.00	50.00%					
Intramural Costs									
Total Site Costs	\$155,000.00	\$111,000.00	\$44,000.00	28.39%					

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

2.5.1 Safety Officer

The ERRS Removal Manager (RM) is fulfilling this role.

2.5.2 Liaison Officer

The OSC is currently fulfilling this role.

2.5.3 Information Officer

EPA's Public Affairs office is currently fulfilling this role.

3. Participating Entities

3.1 Unified Command

Unified Command was not established for this incident.

3.2 Cooperating Agencies

Ohio EPA

City of Dayton Fire Department

City of Dayton Police Department

City of Dayton Department of Water

City of Dayton Division of Environmental Management

Montgomery County EMA

City of Dayton Planning, Neighborhoods, & Development

4. Personnel On Site

EPA - 1

START - 1

5. Definition of Terms

ACM - Asbestos-Containing Material

ASPECT - Airborne Spectral Photometric Environmental Collection Technology

ATSDR - Agency for Toxic Substances & Disease Registry

 ${\sf CERCLA-Comprehensive\ Environmental\ Response,\ Compensation\ \&\ Liability\ Act}$

CERCLIS - Comprehensive Environmental Response, Compensation, & Liability Information System

COD - Chemical Oxygen Demand

DITRA - Defense Threat Reduction Agency

DOT - United States Department Of Transportation

DRO - Diesel Range Organics

EGLE - Michigan Environment, Great Lakes, & Energy

EMA - Emergency Management Agency

EPA - United States Environmental Protection Agency

ERNS - Emergency Response Notification System

ERRS - Emergency Rapid Response Services

GRO - Gasoline Range Organics

IC - Incident Command or Incident Commander

ICP - Inductively Coupled Plasma

ICS - Incident Command System

IMAAC - InterAgency Modeling Atmospheric Assessment Center

KLP - Key Leadership Position

MS - Mass Spectrometry

NCP - National Oil & Hazardous Substance Pollution Contingency Plan

ng/m³ - Nanograms Per Cubic Meter

NOAA - National Oceanic & Atmospheric Administration

NPDES - National Pollution Discharge Elimination System

NPL - National Priorities List

NRC - National Response Center

OEPA - Ohio Environmental Protection Agency

ORO - Oil Range Organics

OSC - On-Scene Coordinator

OSHA - Occupational Safety & Health Administration

PAH - Poly-Aromatic Hydrocarbons

PIO - Public Information Officer

ppb - Parts Per Billion

ppm - Parts Per Million

PRP - Potentially Responsible Party

RCRA - Resource Conservation and Recovery Act

RCRIS - Resource Conservation & Recovery Act Information System

RP - Responsible Party SITREP - Situation Report SPM Flex - Single Point Monitor (Flex) START - Superfund Technical & Response Team SVOC - Semi-Volatile Organic Compound SVOC - Semi-Volanie Organic Compound
TO - Toxic Organic
UC - Unified Command
USCG - United States Coast Guard
USDOI - United States Department Of The Interior
USFWS - United States Fish & Wildlife Service

VI - Vapor Intrusion VOC - Volatile Organic Compound

6. Additional sources of information

6.1 Internet location of additional information/report response.epa.gov/bqc

6.2 Reporting Schedule This is the final SITREP.

7. Situational Reference Materials

NCP and CERCLA.