STANDARD CHLORINE CHEMICAL CO. INC. SUPERFUND SITE MONTHLY PROGRESS REPORT NOVEMBER 2013

I. Actions Completed During the Reporting Period (November 2013)

The soil sampling and analysis program specified in the RI/FFS Work Plan was completed. Sampling of groundwater from existing piezometer HC-PZ-13L was conducted to supplement the activities specified in the RI/FFS Work Plan.

Preparation of the Site Characterization Summary Report Addendum was initiated.

Preparation of a Community Involvement Plan, as requested by EPA, was initiated.

II. Results of Sampling and Tests and Data Received by Respondents

Results for the samples submitted for analysis were received from the laboratory. Compilation and quality assurance/quality control review and validation of the data are ongoing. Submittal of the data to the EPA will occur upon receipt of all results and completion of the data quality and validation review.

III. Work Planned for the Next Two Months (December and January 2013)

Monthly progress reports will be prepared and submitted to EPA.

Implementation of the RI/FFS Work Plan will continue.

Data quality and validation reviews will be completed.

Preparation of the Community Involvement Plan will be completed.

Preparation of the Site Characterization Summary Report Addendum will continue.

IV. Problems Encountered/Anticipated Delays

No delays are anticipated. The laboratory was unable to complete dioxin analyses for certain samples via the high resolution method (EPA Method 8290) due to the constituent concentrations present. As a result, the samples which cannot be analyzed using the high resolution method were and will be analyzed using EPA Method 8280. The Quality Assurance Project Plan will be updated to include dioxin/furan analysis by EPA Method 8280.

V. Operations and Maintenance Information

Routine operations and maintenance activities were completed. A summary of operations and maintenance activities are provided on a quarterly basis. The next quarterly summary will be appended to the January 2014 progress report.