

**STANDARD CHLORINE CHEMICAL CO. INC. SUPERFUND SITE  
MONTHLY PROGRESS REPORT  
FEBRUARY 2014**

**I. Actions Completed During the Reporting Period (February 2014)**

Preparation of the Site Characterization Summary Report Addendum continued.

The Final Community Involvement Plan (CIP) was completed and submitted to EPA on February 27, 2014.

Preparation of the Pathway Analysis Report (PAR) was initiated.

Preparation of the Candidate Technologies Memorandum (CTM) was initiated.

**II. Results of Sampling and Tests and Data Received by Respondents**

Submittal of the validated Remedial Investigation analytical data was made to the EPA on February 11, 2013.

**III. Work Planned for the Next Two Months (March and April 2014)**

Monthly progress reports will be prepared and submitted to EPA.

Implementation of the RI/FFS Work Plan will continue.

Preparation of the Site Characterization Summary Report (SCSR) Addendum will continue. Consistent with the project schedule included in the RI/FFS Work Plan, the SCSR Addendum will be submitted to EPA and NJDEP on or before March 28, 2014.

If requested by EPA, the Group will make a presentation of the SCSR Addendum.

Implementation of the Cultural Resources Survey Work Plan will be initiated.

Preparation of the PAR will continue. Consistent with the project schedule included in the RI/FFS Work Plan, the PAR will be submitted to EPA and NJDEP on or before April 12, 2014.

Preparation of the CTM will continue. Consistent with the project schedule included in the RI/FFS Work Plan, the CTM will be submitted to EPA and NJDEP on or before April 12, 2014.

Preparation of a Screening Level Ecological Risk Assessment (SLERA) will be initiated. Consistent with the project schedule included in the RI/FFS Work Plan, the SLERA will be submitted to EPA and NJDEP on or before April 27, 2014.



**IV. Problems Encountered/Anticipated Delays**

No problems were encountered. No delays are anticipated.

**V. Operations and Maintenance Information**

Routine operations and maintenance activities were completed. A summary of operations and maintenance activities are provided on a quarterly basis. The summary for the fourth quarter of 2013 was included as Appendix A to the January 2014 monthly progress report. The summary for the first quarter of 2014 will be included as an Appendix A to the April 2014 monthly progress report.