	EPA Proposed New FS								LWG Review Text					
Existing		Sections			SubGroup Team Members Is		Issue Resol	Issue Resolution Dates		EPA Draft Text Dates <sup>6</sup>		tes <sup>6</sup>	<b> </b>	
Draft FS	EPA Sec.		Issue		·								Completion of	
Sections	No.	<b>EPA Section Name</b>	No.	Issue Decisions	LWG <sup>1</sup>	EPA	Start	Finish	Start	Finish	Start	Finish	Section Date <sup>6</sup>	
Exec. Sum.	Exec. Sum.	Executive Summary	ES	NA	NA	NA	NA	NA	1-Sep-14	30-Sep-14	1-Oct-14	31-Oct-14	30-Nov-14	
1, 2	1	Introduction	1.1	FS database update (or not); decide			27-Jan-14	31-Jan-14	1-Jan-14	2-Feb-14	1-May-14	31-May-14	30-Jun-14	
				which evaluations impacted <sup>2</sup>							,	,		
3.2-3.7, 6	2	Ident. & Screening	2.1	RAO description changes			10-Feb-14	14-Feb-14	1-Mar-14	30-Apr-14	1-May-14	31-May-14	30-Jun-14	
5.2 5.7, 0	_	of Technologies		in to description changes			10.001.	1110011	1 1 .	50 / IP: 11	1 1	31 may 11	30 34 2 .	
			2.2	PRG selections (including background	Kennedy, Toll		27-Jan-14	7-Feb-14						
				values as needed)										
			2.3	Conceptual Site Model including: MNR	Russell, Werth,		17-Feb-14	28-Feb-14						
					Ziegler									
•				MNR areas, bed elevation changes,										
				propwash, HST modeling, erosion										
				analyses, surface/subsurface sediment										
				ratios, and other).										
			2.4	Capping evaluation methods (suitable	Henderson		7-Δnr-1/	11-Apr-14						
			2.4	areas): flux and stability	richaerson		7 Apr 14	11 Apr 14						
			2.5	EMNR evaluation methods (suitable	Russell, Werth		14-Apr-14	18-Apr-14						
			2.0	areas)	rassen, weren		1.7,p. 1.	20 / Ip: 2 /						
			2.6	In-situ treatment evaluation methods	Gardner		21-Apr-14	25-Apr-14						
				(suitable areas)										
			2.7	Changes to identification and selection	Russell, Werth,		28-Apr-14	9-May-14						
				of technologies (or not) (e.g., technology	Henderson, Gardner,									
				assignment decision tree)	Verduin, Laplante									
3.1, 4, 5,	3	Development and	3.1	COC selections	Kennedy, Toll		27-Jan-14	7-Feb-14	1-May-14	30-Jun-14	1-Jul-14	31-Jul-14	31-Aug-14	
7		Screening of Alts.			,.									
			3.2	Integration of SDU analysis	Iverson		17-Mar-14	4-Apr-14						
			3.3	RAL selections and application			27-Jan-14	7-Feb-14						
			3.4	Comprehensive benthic risk area	Toll		3-Feb-14	14-Feb-14						
				changes (or not)										
			3.5	Principal Threat Material and Oregon			3-Mar-14	17-Mar-14						
				Hot Spots determinations										
			3.6	TZW area changes (or not)				21-Mar-14						
			3.7	SMA revisions (or not)			24-Mar-14							
			3.8	Buried contamination analysis revisions			31-Mar-14	4-Apr-14						
			3.9	(or not)			12-May-14	23-May-14						
				SubSMA revisions (or not) <sup>3</sup> Disposal site assignments to each alt.	Schwarz, Verduin			30-May-14						
			3.10	(including CDF decisions)	Scriwarz, verduin		20-ividy-14	30-iviay-14						
			3.11	CDF sediment and discharge water	Schwarz, Verduin		2-Jun-14	6-Jun-14						
		1	5.11	treatment	Jonivaria, verdum		2 3011 14	5 7411 14						
			3.12	Changes to volume estimates (or not)	Verduin		9-Jun-14	20-Jun-14	1					
		1												
			3.13	Screening of alternatives methods			23-Jun-14	27-Jun-14	1					
		<u> </u>		(including screen of Alt G.)					]					
			3.14	Number of alternatives selection			30-Jun-14	4-Jul-14						
			3.15	Alternative options selections or	Verduin		7-Jul-14	11-Jul-14						
				refinements (e.g., -r and -i)					]					

Existing	EPA Proposed New FS Existing Sections				SubGroup Team Members		Issue Resolution Dates		ERA Draft Toxt Dates		LWG Review Text  Dates <sup>6</sup>		Completion of
Draft FS			Issue		Subdroup ream wembers		issue Resolution Dates		EPA Draft Text Dates		Dates		
Sections		EPA Section Name		Issue Decisions	LWG <sup>1</sup>	EPA	Start	Finish	Start	Finish	Start	Finish	Section Date <sup>6</sup>
			3.16	Sequence of SMA remediation	Verduin		14-Jul-14	18-Jul-14					
			3.17	Duration calcs. (prod. rates, no. of	Verduin, Laplante		21-Jul-14	25-Jul-14					
				dredges, hour/day, etc.)									
			3.18	NMFS work window assumptions	Laplante, Appy		28-Jul-14	1-Aug-14					
			3.19	Dock removal decisions	Verduin, Laplante		4-Aug-14	8-Aug-14					
			3.20	Dredge water quality containment	Verduin, Laplante		11-Aug-14	15-Aug-14					
				decisions (e.g., sheet piles)									
			3.21	Dredge residuals and release	Verduin, Laplante,		18-Aug-14	22-Aug-14					
				assumptions	Patmont								
			3.22	Habitat mitigation calculations	Appy, Oster		25-Aug-14	29-Aug-14					
			3.23	Changes to cost estimate methods (or	Verduin		1-Sep-14	5-Sep-14					
				not) <sup>4</sup>									
8, 9, 10	4	Detailed Eval. of	4.1	Changes to evaluation spatial scales	Iverson		8-Sep-14	12-Sep-14	1-Jul-14	31-Aug-14	1-Sep-14	30-Sep-14	31-Oct-14
		Alternatives		presentation									
			4.2	T=0 risk reduction and forward	Russell, Werth		15-Sep-14	26-Sep-14					
				projections (e.g., T=45)									
			4.3	Changes to time to meet RAOs			29-Sep-14	3-Oct-14					
				evaluation									
			4.4	F&T modeling revisions/reruns vs.	Russell, Werth,		6-Oct-14	17-Oct-14					
				alternate approaches	Zeigler								
			4.5	Flood rise modeling changes (or not)	Zeigler		20-Oct-14	24-Oct-14					
			4.6	Worker risk calculation methods	Merritts		27-Oct-14	31-Oct-14					
			4.7	ESA compliance determinations	Appy, Oster		3-Nov-14	7-Nov-14					
			4.8	Cost effectiveness evaluation	Patmont		10-Nov-14	14-Nov-14					
			4.9	Scoring/weighting of alternatives <sup>5</sup>	Patmont		17-Nov-14	21-Nov-14					
			4.10	Place holder for any other changes to									
				alt. evaluation methods									
11	5	References	Ref	NA	NA	NA	NA	NA	1-Sep-14	30-Sep-14	1-Oct-14	31-Oct-14	30-Nov-14

- 1 All LWG teams include Carl Stivers and Amanda Shellenberger.
- 2 Dates shown only include time to decide whether to update the FS database or not. If the database is updated, the update would likely take several additional months.
- 3 Per the LWG's 16-Jan-2014 RALs memo, developing new subSMAs and assigning new technologies is expected to take 4 to 10 weeks in total. About 4 weeks of this period is included in the dates shown above for resolution of issues prior to 3.9. Therefore, depending on the level of EPA changes, an additional 4 to 6 weeks could be needed at this point in the above process to fully integrate all the EPA changes into revised alternatives.
- 4 Per the LWG's 16-Jan-2014 RALs memo, developing new alternatives with changes to the methods addressed by issues 3.10 through 3.23 is expected to take 4 to 8 weeks. None of this additional time is included in the dates shown above, which only include time to determine and resolve the need for changes for each of the noted issues.
- 5 Per the LWG's 16-Jan-2014 RALs memo, conducting revised evaluations of new alternatives with changes to the evaluation methods addressed by issues 4.1 through 4.10 is expected to take 6 to 12 weeks. None of this additional time is included in the dates shown above, which only include time to determine and resolve the need for changes for each of the noted issues.
- 6 The dates for text revisions shown are consistent with EPA's 16-Jan-2014 handout. Importantly, most of these text revision dates occur prior to resolution of key issues dates shown in prior columns in this table. This indicates the need for EPA and LWG to resolve a more consistent process for both issue resolution and text revisions.

Do Not Quote or Cite – Preliminary Discussion Draft – May Contain Errors – Restricted Distribution. The comments or changes (including redlines) on this document may not reflect LWG positions or the final resolution of EPA comments.