

January 10, 2020

Linda Meyer
USEPA Region 10
1200 Sixth Avenue, Suite 155 (ECL-122)
Seattle, Washington 98101

Re: Midnite Mine Monthly Report – December 2019; Midnite Mine Superfund Site, Spokane Indian Reservation, WA, RD/RA Consent Decree, No. CV-05-020-JLQ

Dear Ms. Meyer:

In accordance with the RD/RA Consent Decree (CD) for the Midnite Mine, the following presents the Monthly Report for December 2019. The requirements for the Monthly Report as specified in the CD and the associated Statement of Work (SOW) are quoted, followed by the required information:

a) *Describe the actions which have been taken toward achieving compliance with this Consent Decree during the prior month:*

- Interim Water Treatment Plant and Surface Water Collection System Operation

- The WTP closed down operations on November 15 for the season. WTP operation will recommence in the Spring 2020. The surface water collection system continued to operate as usual.

- Phase I RD/RA OM&M Plan (including QAPP, HASP)

- Revision 3 of the Operation, Maintenance and Monitoring (OM&M) Plan was submitted to EPA on January 31, 2014, and incorporates the addition of the Filter Press to the water treatment plant. Comments were received from EPA on May 20, 2014. A revised OM&M Plan and Response to EPA comments was submitted on June 20, 2014.

- Sitewide Monitoring Plan (SMP)

- Surface water samples for the second half of 2019 were taken October 7-10. Groundwater samples taken for the second half were taken October 16-31. Annual sediment samples for 2019 were taken on October 30. The SMP data transmittal for the second half of 2019 will be submitted 30 days after the final lab report is received, as per the SMP QAPP.

- Residuals Management Plan (RMP) / Sludge Management

- The updated RMP, Revision 15, was submitted on March 21, 2017. EPA approved this revision on March 21, 2017. On January 9, 2019 a letter notifying EPA that an annual review of the RMP was conducted and it was determined that the current RMP remains appropriate for 2019. EPA approved this submittal on April 15, 2019. Water treatment plant residuals will continue to be managed and shipped for off-Site processing at the Energy Fuels White Mesa Mill as documented in the March 21, 2017, Revision 15, RMP. Therefore, the RMP will not be changed at this time.

- On May 20, 2014, Revised SOPs for managing residuals at the WTP were submitted to EPA. Comments were received from EPA on June 12, 2014. Responses to comments and revised SOPs were submitted on June 30, 2014.
- In accordance with the RMP, EPA was notified on November 4, 2019 that shipment of sludge from the 2019 treatment season would continue. Notification was received from EPA on November 5 that the Energy Fuels White Mesa Mill facility continues to be acceptable pursuant to the CERCLA Off-Site Rule. Continued notification will occur every 60 days during which time sludge will be shipped, to confirm that the Energy Fuels facility continues to be acceptable to receive sludge.
- As the WTP was not in operation, sludge was not shipped during December.

- Pre-Design Data Needs Report

The following summarizes the open and on-going items related to the Pre-Design Data Needs:

- A Rhoads Borrow Area Plan of Operations was submitted to the Tribe on October 9, 2012. Comments were received from the Tribe on August 26, 2013. Responses to these comments were submitted to the Tribe on September 6, 2013. A Revised Plan of Operations (POO) was submitted to the Tribe on November 12, 2013. On February 24, a resolution from the Spokane Tribal Council was received authorizing use of the Rhoads property with conditions. Additional modifications to the POO including an updated cost estimate were submitted to the Tribe.
- On July 30, 2014, DMC was granted an Administrative Conditional Use Permit (ACUP) with a final decision and determination of non-significance from Stevens County to develop the Rhoads Borrow Area.
- Additional permits from the State of Washington will be required prior to the development of the resources. The first use of borrow material from the Rhoads Borrow Area is scheduled for the summer of 2021. It is anticipated that application for the remaining permits will be submitted before December 2020. These permits include:
 - Forest Practices Act Permit – WA State DNR
 - Mine Reclamation Permit – WA State DNR
 - Storm Water NPDES – EPA
 - 401 Certification – Tribe
- As EPA requested, Midnite Mine Western Drainage Alluvial wells pumping rates, water levels, and the updated version of Figure 1 from the testing plan is included in the monthly report as Attachment 1.
- The fieldwork for Phase I of the Work Plan for Whitetail Creek Sediment Evaluation was completed on August 23, 2013, and the Phase I Data Transmittal Report providing the results and proposed Phase II sampling was submitted on September 6, 2013. Additional information was provided on September 18, 24, and 27th. Upon discussion of the results with EPA, EPA requested that the scope of work for the Phase II investigations be modified from the Work Plan. EPA provided written comments on September 30, 2013. Additional information was provided to EPA on October 9, 2013, documenting the agreed upon

modifications. The Phase II field investigation and sampling was conducted the week of October 14, 2013. The Phase I, Revision 1 Data Transmittal Report, response to EPA comments, and Phase II, Revision 0 Data Transmittal Report were submitted to EPA February 20, 2014. EPA provided comments on the Phase II Report on May 19, 2014. A Revised Phase II report and response to comments was submitted to EPA on June 18, 2014. EPA provided another set of comments on July 24, 2014. A Response to Comments and Revised Phase II report was submitted to EPA on August 25, 2014.

- The final work plan to investigate the old Man Camp well as a possible water supply source was submitted on June 5, 2013. On October 2 and 3, 2013 a new Water Supply Well for the Midnite Mine was located, drilled and completed for possible use as a potable water supply during remedy implementation. The well was developed on October 4, 2013 using air lift for 3 hours. The well produced 4 to 5 gpm during the entire development process without going dry. The pumping tests and water quality analyses were initiated May 20, 2014, and final laboratory data were received in August 2014. The data evaluation report was submitted to EPA on November 21, 2014. It was requested by EPA on December 2 to resample the well for water quality analyses to include total metals, field parameters and general chemistry. The well was resampled on January 8, 2015, and results were received on January 28, 2015. The updated Man Camp well report with the supplemental data was submitted on February 27, 2015.
- A work plan for the installation of the additional monitoring wells requested by the Tribe in the lower portion of Blue Creek was submitted on March 3, 2014. Comments were received from EPA on April 9, 2014. A revised work plan and Response to Comments was submitted to EPA on May 9, 2014. Additional comments were received from EPA on May 16. A Revised work plan, QAPP and response to comments were submitted to EPA on May 29, 2014. EPA approved the work on May 30, 2014. The wells were installed in October. A well completion report was submitted on December 1, 2014.
- The Blue Creek and Delta Assessment Work Plan was submitted to EPA on October 3, 2011. Comments were received from EPA on June 13, 2014. A meeting was held on June 25 to discuss the work. One conclusion of that meeting was that additional work needed to be done to define or redefine the scope and objectives of the overall Blue Creek contingency as well as the assessment work plan. It was therefore decided that responding to EPA comments and updating the assessment work plan would be premature at this time. A field reconnaissance to determine the approximate location and thickness of sediments in Blue Creek occurred on March 9, 2015. A report with the results of the field reconnaissance was submitted on April 21, 2015. EPA provided comments on the reconnaissance report on June 8, 2015. Responses to those comments and a revised report were submitted on July 7, 2015. Comments on the revised report were received on August 5, 2015. A draft revised report was submitted on September 1, 2015. The final revised report was submitted on September 15, 2015 and the revision was approved by EPA on September 17, 2015.

- Fencing and Signage Plan

- There was no fence inspection during December. As consistent with previous years, fence inspections are discontinued during the winter months and will recommence in April, 2020.

- Treatability Test Plan (TTP)

- A Response to the EPA Pilot Scale Study Comments and Revised Report was submitted to EPA on March 7, 2013.

- Interim Water Treatment Plant Modification

- On February 1, 2013, modifications were made to the previously approved filter press design to change the location of the press. On February 20, 2013, EPA conditionally approved the design of the filter press. On March 25, 2013, a response was submitted to address the conditions in the approval. On April 4, EPA commented on the radon mitigation measures for the filter press building. Responses to those comments and design modifications were submitted on April 9, 2013. On April 15, 2013, the Work Plan, Quality Assurance Plan and the Health and Safety Plan for the construction of the Filter Press were submitted. Comments on these documents were received on May 7, 2013. Revisions to address the comments were submitted on June 6. Construction of the filter press was initiated in July 2013. A pre-final inspection was conducted by EPA contractors on February 19, 2014. The filter press construction was completed in March. A site inspection was conducted by EPA contractor on May 22, 2014. A final inspection report was received on June 13, 2014. A completion report was submitted on July 11, 2014.

- EPA WQX Database

- There were no data uploaded into the WQX Database in December.

- Remedial Design

- As approved by the EPA, the design of the WTP and discharge pipeline was held at the 60% stage pending the ongoing NPDES permitting process. The 90% design for the WTP was submitted on August 27 and the 90% design of the discharge pipeline was submitted on August 29, 2018. EPA provided comments to the 90% design documents on October 9, 2018. The 100% design for the WTP and discharge pipeline was submitted on December 4, 2018. EPA was notified during a meeting on February 5, 2019 that the WTP design was being re-evaluated and additional information would be provided to support the redesign. On April 22, a memorandum entitled "Revised water balance model results for Water Treatment Plant with capacity for 250 gpm continuous operation" was submitted to EPA to support the resizing of the WTP. The annual treatment volumes from 1995 through 2018 were submitted to EPA on May 24 to further support the 250 gpm plant size. Comments on the memorandum were received from EPA on June 10. Responses to those comments and a revised memorandum was submitted on July 10. EPA approved the design change to a treatment flow rate of 250 gpm for the new WTP on July 25.

- An Institutional Controls and Implementation and Assurance Plan (ICIAP) was submitted to EPA on May 11, 2012. On September 30, 2013, EPA disapproved the plan and provided comments. A response to comments and revised ICIAP was submitted February 20, 2014.

- On December 10, 2014, EPA submitted a letter outlining additional requirements for determination of wetlands and waters of the US to be in substantive compliance with Section 404 of the Clean Water Act. A meeting was held with EPA on December 18, 2014

to discuss these issues. Preliminary data were submitted via e-mail to EPA to address specific issues outlined in the December 10 letter on January 26, 2015. A more detailed wetlands delineation report was submitted on February 2, 2015. Additional information on the delineation was requested on February 26 and was submitted on March 9, 2015. A conceptual wetlands mitigation plan was submitted on March 16, 2015. A site visit to review wetlands issues occurred on April 14-16, 2015. A revised wetlands delineation report incorporating information from the field trip was submitted on May 8, 2015. A meeting was held on July 16 to discuss the anticipated hydrologic conditions in the drainages and wetlands after implementation of the Remedy. EPA provided their field summary on September 18, 2015.

- Remedial Action

The Remedial Action Work Plan (RAWP) specified information that would be submitted in the monthly report relative to the Remedial Action (RA). Each of these items are addressed below.

- Progress made this month

- The Water Treatment Plant (WTP) remained shut down for the season with contractor maintenance activities ongoing. These included bearing, seal, motor, and gearbox replacements, pipe replacements at the filter press area, and clarifier head tank removal and foundation preparation for replacement. Operational staff continued WTP maintenance in preparation for operational start-up in 2020. Staff continued ongoing pump station maintenance and daily flow rate checks and winter activities including: pollution control pond and GW54 water level management, alarm testing, and chemical containment inspection at the WTP and RO facilities.
- Weekly SPCC inspections for drum/tank containment and equipment containment continued.
- South Pond Pump Station activities continued including procurement, subcontractor selection, valve vault ground work, leakage instrumentation installation preparation, and field routing grade checks for influent and other water pipes.
- Stormwater management occurred without any issues. Completion of stormwater inspection deficiencies at the west access road wattles and north construction support zone sediment trap. The Pit 4 sumps were checked for level and pumped when necessary with the logging of data uploaded to the project data electronic repository.
- The Caterpillar maintenance crew continued maintenance and repairs of all Caterpillar equipment. Equipment was transported on and off site for in-shop repairs as required.
- The office village annual HVAC maintenance was completed with snow removal from transit areas as required.
- Notifications continued to the Spokane Tribe during equipment transport and HDPE pipe delivery to site.
- The south pond perimeter fence installation was completed.

- Problems resolved last month
 - There were no problems last month.
- Problem areas and recommended solutions
 - None
- Deliverables submitted last month
 - Deliverables associated with the RA in December included the following:
 - A memorandum was submitted on July 24, 2018 to request an Explanation of Significant Difference (ESD) to revise the Site cleanup levels for Surface Materials. This request was based on site cleanup experiences using the existing cleanup levels and on a reevaluation of EPA's background investigation and data that were collected for the Site. EPA provided comments to this memo on August 13. Responses to these comments were submitted on August 16. A conference call was held on August 23 to further discuss this issue. Additional information was submitted to EPA on September 5, 2018. A meeting was held to discuss this topic on October 22, 2018 and February 5, 2019. Additional background information was submitted on November 13, November 26, 2018, January 10, February 13 and February 18, 2019. A meeting was held on April 10 and 11 to further discuss this issue. Additionally, a bullet point list of potential changes to Appendix S was provided to EPA on April 23, 2019. A call was conducted on May 3 and a meeting was held on May 16 with EPA representatives to further discuss the issues associated with the cleanup limits. On June 20, EPA provided a letter stating that an ESD to revise the cleanup limits would not be considered and suggested that a revision to the Appendix S criteria should be further explored. Discussions and submittal of additional information regarding cleanup continued in July with additional information submitted on July 9, 12 and 23 and conference calls on July 12 and 25. A technical memo justifying 35 uR/hr as the gamma cutoff level was submitted on August 1. A site visit was held on August 6, a meeting was held in Seattle on August 12 and another meeting was held on August 21 at the site to further the discussion. A Cleanup Decision Document was submitted on August 16 which summarized the results of the August 12 meeting. Comments to this document were received on August 21. A revised Cleanup Decision Document was submitted on August 29 which included the discussions from the August 21 meeting and responses to the comments received on August 21. Additional comments on the Decision Document were received on September 17, 24 and 25. A revised Decision Document was submitted on September 25 and a revised Appendix S incorporating the Decision Document language was submitted on September 26, 2019. EPA provided comments on the revised Appendix S on October 1. An updated Appendix S was submitted on October 7. EPA provided additional comments on October 22 and 23. A meeting was held with EPA on October 28 and 29 to further discussion of the revised Appendix S and a revised Appendix S was submitted on October 29. A revised Appendix S was submitted on November 1 and the associated QAPP was submitted on November 4. An updated version was submitted on November 11. A meeting was held with EPA on November 13 and 14 to further discuss and edit Appendix S and a revised version

based on these meeting was submitted on November 19. EPA provided additional comments on November 22 and a revised plan was submitted on November 24. EPA provided a letter on November 26 stating that EPA and the Tribe was in general agreement with the technical approach and that final editing of the report was all that remained prior to approval. Additional comments were received from EPA on December 4. The final version of the Appendix S, Revision 2 was submitted on December 9, and EPA approved the revised Appendix S on December 9, 2019.

- The 2018 Annual ALARA (As low as reasonably achievable) report as required by the Radiation Protection Plan was submitted on April 4. EPA provided comments to this report on June 10, 2019. Responses to comments and a revised report were submitted on July 26. EPA provided preliminary comments on the report on July 29 and provided additional comments on August 19. EPA provided additional comments on September 24, 2019. Responses to these comments were submitted on October 8.
- Air Monitoring
 - Air monitoring was discontinued for the season as earthmoving activities were discontinued for the season. Air monitors were sent off site for maintenance and calibration. Air monitoring will recommence in the spring when earthmoving activities begin.
 - The third quarter 2019 Air Monitoring Report was submitted on November 7, 2019. EPA approved this report on December 10, 2019.
- Vertical Dewatering Wells
 - There were no issues with the construction or operation of the dewatering wells.
- Alluvial Dewatering Trenches
 - There were no issues with the construction or operation of the Alluvial Dewatering Trenches as construction for these trenches has yet to begin.
- Construction Water
 - There was 1,900 gallons of off-site and 0 gallons on-site construction water utilized during December.
- Submittal Register
 - The South Pond As-Built Submittal was submitted on November 27, 2019. EPA approved this submittal on December 9, 2019.
 - The 2019 Well Decommissioning Data Submittal was submitted on December 11. EPA approved this submittal on December 12, 2019.
 - The South Pond Fence Details Submittal was submitted on December 12. This submittal was approved on December 17, 2019.
- Storm Water Management

→ Implementation of storm water management best management practices (BMPs) continued in December in accordance with the Storm Water Management Plan. There were no storm water issues in December. EPA requested photographs of repairs to stormwater control features on December 18. These photographs were sent to EPA on December 23, 2019.

- Schedule updates/potential schedule delays

→ The schedule for 2020 (Appendix X of the RAWP) will be submitted to EPA prior to construction beginning in April 2020. Activities during the next construction season will be evaluated to this schedule to determine if the project is meeting the anticipated schedule.

- Activities planned for the next month

→ Activities planned for January 2020 include the following:

- Continue equipment maintenance activities.
- Continued activities for installation of the South Pond Pumping facilities.
- Continue storm water management measures in accordance with the Storm Water Management Plan.
- Site maintenance of the site during winter shutdown.

- Summary of confirmation sampling

→ Laboratory analyses, in accordance with the FSS Work Plans for the Class 2 South-South West and Pit 4 Tie-In Areas were completed in November and the reports are anticipated to be submitted by the end of January 2020.

- Key personnel changes

→ None.

- Health and safety issues

→ There were no Health and Safety issues during December.

- Coordination activities

→ Routine coordination activities between Newmont, CQA/CQC contractors, and various other contractors and the EPA and Tribe occurred in December.

- Project modifications/field adjustments/change orders

→ There were no field adjustments/change orders in December.

b) *Include a summary of all results of sampling and tests and all other data received or generated by Settling Defendants or their contractors or agents in the previous month;*


- There was 2.24 inches of precipitation recorded in December at Midnite Mine. The daily weather data output for December, which is collected on-site as part of the air monitoring system, is included in Attachment 2. Flow in the Western Drainage was approximately 45 gpm on December 23, and decreased to approximately 26 gpm on December 29.

- c) *Identify all plans, reports and other deliverables required by this Consent Decree completed and submitted during the previous month;*
- Submittals associated with the RA are detailed above.
- d) *Describe all actions, including, but not limited to, data collection and implementation of work plans, which are scheduled for the next six weeks and provide other information relating to the progress of construction, including, but not limited to, critical path diagrams, Gantt charts and Pert charts;*
- Work as part of the RA will continue as discussed above.
- e) *Include information regarding percentage of completion, unresolved delays encountered or anticipated that may affect the schedule for implementation of the Work, and a description of efforts made in the previous month to mitigate those delays or anticipated delays;*
- There are no unresolved delays that were encountered in December that would impact the schedule.
- f) *Include any modifications to the work plans or other schedules that Settling Defendants have proposed to EPA or that have been approved by EPA during the previous month;*
- None.
- g) *Describe all activities undertaken pursuant to Paragraph 110 during the previous month and those to be undertaken in the next six weeks;*
- Mr. Ricky Sherwood, the community liaison, continued to receive notifications and updates of meetings, construction activities and major mobilization and demobilization activities.
 - A meeting was held on December 4 that included Tribal representatives to discuss 2019 work and the construction schedule for future years.

We trust that this information satisfies the Monthly Progress Report requirements of the CD. If you have any questions or require additional information, please contact me at your convenience.

Sincerely,

WORTHINGTON MILLER ENVIRONMENTAL, LLC




Louis Miller
Supervising Contractor

cc: Brian Crossley, Spokane Tribe of Indians
Bill Lyle, Newmont Mining Corporation
Mark Henry, Jacobs

ATTACHMENT 1

Figure 1
Groundwater Elevations at Western Drainage Wells



Western Drainage Alluvial Wells

Date	Pumping Rates PBW-01 (gpm)	Pumping Rates PBW-02 (gpm)	Water Levels ¹ PBW-01 (ft amsl)	PBW-01 Notes	Water Levels ¹ PBW-02 (ft amsl)	PBW-02 Notes
01/03/12	0.88	0.86	2392.33		2386.78	
01/09/12	0.89	0.84	2392.33		2386.78	
01/17/12	0.85	0.81	2393.03		2386.78	
01/23/12	0.86	0.83	2392.42		2386.79	
01/31/12	0.95	0.87	2397.94	pump replaced 1/30/12	2386.80	
02/07/12	0.87	0.8	2392.33		2386.79	
02/13/12	1.0	0.88	2396.21		2386.79	
02/20/12	0.89	0.84	2392.28		2386.79	
02/27/12	0.93	0.84	2392.27		2386.79	
03/05/12	0.89	0.81	2392.28		2386.79	
03/12/12	0.87	0.84	2392.26		2386.80	
03/16/12	0.98	0.91	2392.82		2386.80	
03/19/12	0.99	0.88	2392.41		2386.80	
03/28/12	1.14	0.95	2398.87		2386.79	
04/01/12	1.35	1.05	2398.67		2386.93	
04/07/12	1.25	0.9	2392.28		2386.80	
04/09/12	1.17	0.88	2392.27		2386.79	
04/13/12	1.0	0.87	2392.28		2386.80	
04/17/12	0.96	0.84	2392.28		2386.80	
04/23/12	0.90	0.83	2392.28		2386.79	
05/02/12	0.91	0.84	2392.28		2386.80	
05/11/12	0.90	0.89	2392.28		2386.81	
05/15/12	0.86	0.88	2392.28		2386.82	
05/21/12	0.87	0.78	2392.28		2386.83	
05/29/12	0.85	0.82	2392.28		2386.83	
06/07/12	1.06	1.16	2394.37		2395.53	
06/11/12	0.92	1.11	2392.27		2386.85	
06/19/12	0.92	0.99	2392.27		2386.87	
06/25/12	0.97	0.96	2392.27		2386.85	
07/02/12	0.96	0.94	2392.27		2386.87	
07/09/12	0.95	0.35	2392.27		2386.85	cleaned flow meter
07/16/12	0.93	0.79	2392.27		2386.85	
07/24/12	0.92	0.81	2392.27		2386.88	
07/30/12	0.95	0.8	2392.27		2386.87	
08/06/12	0.88	0.78	2392.27		2386.89	
08/13/12	0.94	0.75	2392.28		2386.91	
08/20/12	0.8	0.56	2392.28		2386.90	installed new pump
08/27/12	0.88	0.97	2392.28		2386.81	
09/03/12	0.91	0.74	2392.28		2386.80	
09/11/12	0.89	1.01	2392.28		2386.83	
09/18/12	0.9	0.77	2392.28		2386.80	
09/24/12	0.89	0.76	2392.29		2386.79	
10/02/12	0.78	0.71	2392.29		2386.80	
10/08/12	0.8	0.75	2392.30		2386.81	
10/15/12	0.91	0.77	2392.30		2386.79	
10/22/12	0.94	0.8	2392.30		2386.81	
10/29/12	0.92	0.8	2392.31		2386.81	
11/05/12	0.92	0.8	2392.31		2386.81	
11/13/12	0.91	0.82	2392.30		2386.82	
11/21/12	0.97	0.88	2392.31		2386.85	
11/26/12	0.89	0.81	2392.31		2386.82	
12/03/12	0.97	0.89	2392.32		2386.84	
12/11/12	0.94	0.84	2392.32		2386.85	
12/17/12	0.98	0.85	2392.32		2386.83	
12/26/12	0.97	0.91	2392.32		2386.85	
12/31/12	0.94	0.89	2392.32		2386.87	
01/08/13	0.95	0.92	2392.27		2386.87	
01/14/13	0.97	0.93	2392.28		2386.88	
01/21/13	0.97	0.94	2392.28		2386.88	
01/28/13	0.98	0.94	2392.28		2386.89	
02/04/13	0.97	0.96	2392.28		2386.90	
02/11/13	1.00	0.94	2392.29		2386.90	
02/18/13	1.04	0.97	2392.30		2386.90	
02/25/13	1.07	0.98	2392.30		2386.90	
03/04/13	1.29	1.11	2398.65	turned up pump to 24 vdc on 3/4/13; then to 26 vdc on 3/5/13	2386.91	
03/11/13	1.4	1.13	2392.30		2386.91	
03/17/13	1.24	0.81	2392.30		2386.91	
03/24/13	1.08	0.79	2392.30		2386.91	
03/30/13	1.0	0.78	2392.30		2386.91	
04/08/13	1.07	1.17	2392.31		2397.38	pump not working; replaced
04/15/13	0.94	0.87	2392.29		2386.77	
04/18/13			2392.30			
04/22/13	0.9	0.84	2392.29		2386.79	
04/30/13	0.8	0.84	2392.29		2386.79	
05/06/13	0.81	0.83	2392.29		2386.80	
05/13/13	0.86	0.87	2392.29		2386.80	
05/20/13	0.85	0.82	2392.29		2386.80	
05/28/13	0.83	0.81	2392.29		2386.80	
06/04/13	0.81	0.8	2392.29		2386.80	

Western Drainage Alluvial Wells

Date	Pumping Rates PBW-01 (gpm)	Pumping Rates PBW-02 (gpm)	Water Levels ¹ PBW-01 (ft amsl)	PBW-01 Notes	Water Levels ¹ PBW-02 (ft amsl)	PBW-02 Notes
06/10/13	0.82	0.78	2392.29		2386.80	
06/17/13	0.82	0.78	2392.29		2386.80	
06/24/13	0.81	0.81	2392.29		2386.80	
07/01/13	0.82	0.76	2392.29		2386.81	
07/08/13	0.83	0.76	2392.29		2386.81	
07/16/13	0.84	0.72	2392.29		2386.83	
07/24/13	0.83	0.64	2392.29		2386.86	
07/29/13	0.83	0.62	2392.29		2386.86	
08/06/13	0.72	0.63	2392.29		2386.90	
08/12/13	0.75	0.76	2392.29		2386.91	
08/20/13	0.86	0.79	2392.29		2386.90	
08/27/13	0.84	1.04	2392.29		2395.47	recovering after power outage
09/02/13	0.82	0.84	2392.29		2386.90	
09/09/13	0.84	0.87	2392.29		2386.90	
09/17/13	0.85	0.85	2392.29		2387.23	
09/23/13	0.83	0.87	2392.29		2386.91	
09/30/13	0.86	0.92	2392.29		2386.78	
10/07/13	0.85	0.89	2392.29		2386.78	
10/15/13	0.83	0.86	2392.29		2386.78	
10/21/13	0.83	0.84	2392.29		2386.78	
10/28/13	0.8	0.84	2392.29		2386.78	
11/04/13	0.83	0.87	2392.29		2386.79	
11/13/13	0.82	0.80	2392.29		2386.78	
11/19/13	0.83	0.78	2392.29		2386.78	
11/25/13	0.87	0.79	2392.27		2386.78	
12/02/13	0.85	0.80	2392.27		2386.78	
12/09/13	0.87	0.81	2392.27		2386.78	
12/16/13	0.86	0.81	2392.27		2386.78	
12/26/13	0.86	0.82	2392.27		2386.78	
12/30/13	0.86	0.81	2392.27		2386.78	
01/06/14	0.82	0.8	2392.27		2386.78	
01/13/14	0.85	0.81	2392.27		2386.78	
01/21/14	0.84	0.8	2392.27		2386.78	
01/28/14	0.84	0.81	2392.27		2386.78	
02/03/14	0.82	0.8	2392.27		2386.78	
02/10/14	0.83	0.79	2392.27		2386.78	
02/17/14	0.96	0.84	2392.28	cleaned flow meter	2386.78	
02/24/14	0.84	0.97	2392.27		2386.78	cleaned flow meter
03/04/14	0.82	0.76	2392.27		2386.78	
03/10/14	1.12	0.93	2392.29		2386.78	
03/17/14	1.00	0.85	2392.29		2386.78	
03/24/14	0.92	0.86	2392.29		2386.77	
03/31/14	0.93	0.85	2392.29		2386.78	
04/07/14	0.91	0.82	2392.27		2386.78	
04/14/14	0.86	0.78	2392.27		2386.78	
04/21/14	0.86	0.82	2392.27		2386.78	
04/28/14	0.89	0.84	2392.28		2386.78	
05/05/14	0.88	0.80	2392.28		2386.78	
05/12/14	0.82	0.77	2392.28		2386.78	
05/19/14	0.82	0.75	2392.29		2386.78	
05/27/14	0.86	0.76	2392.29		2386.78	
06/02/14	0.84	0.72	2392.29		2386.78	
06/09/14	--	0.71	2392.28	flow meter broken	2386.78	
06/16/14	0.8	0.67	2392.28		2386.78	
06/23/14	0.8	0.74	2392.28		2386.78	
06/30/14	0.81	0.68	2392.28		2386.80	
07/08/14	0.8	0.67	2392.28		2386.81	
07/14/14	0.81	0.67	2392.28		2386.83	
07/21/14	0.82	0.67	2392.27		2386.81	
07/28/14	0.8	0.62	2392.28		2386.83	
08/06/14	0.84	1.12	2392.28		2396.07	recovering after power outage
08/11/14	0.8	0.79	2392.28		2386.83	
08/18/14	0.82	0.78	2392.28		2386.83	
08/25/14	0.83	0.78	2392.28		2386.84	
09/03/14	0.85	1.23	2392.28		2398.29	pump replaced
09/08/14	0.8	1.12	2392.28		2386.80	cleaned flow meter
09/15/14	0.78	0.89	2392.27		2386.80	
09/22/14	0.79	0.87	2392.27		2386.80	
09/23/14	NM	NM	2392.27		NM	
09/29/14	0.81	0.87	2392.27		2386.80	
10/06/14	0.8	0.83	2392.27		2386.80	
10/13/14	0.78	0.82	2392.28		2386.80	
10/21/14	0.8	0.83	2392.28		2386.80	
10/28/14	0.81	0.85	2392.28		2386.80	
11/03/14	0.79	0.84	2392.28		2386.79	
11/11/14	0.81	0.82	2392.28		2386.79	
11/18/14	0.79	0.79	2392.28		2386.79	
11/24/14	0.79	0.81	2392.28		2386.79	
12/01/14	0.8	0.81	2392.28		2386.79	
12/08/14	0.79	0.8	2392.28		2386.79	
12/17/14	0.79	0.77	2392.29		2386.79	

Western Drainage Alluvial Wells

Date	Pumping Rates PBW-01 (gpm)	Pumping Rates PBW-02 (gpm)	Water Levels ¹ PBW-01 (ft amsl)	PBW-01 Notes	Water Levels ¹ PBW-02 (ft amsl)	PBW-02 Notes
12/22/14	0.81	0.86	2397.78	turned up pump to 20 vdc to get WL back down	2386.79	
12/29/14	0.8	0.8	2392.29		2386.79	
01/05/15	0.8	0.8	2392.29		2386.79	
01/12/15	0.78	0.77	2392.29		2386.79	
01/19/15	0.86	0.78	2392.29		2386.79	
01/26/15	0.86	0.78	2392.29		2386.79	
02/02/15	0.81	0.74	2392.29		2386.79	
02/10/15	1.09	0.89	2392.30		2386.80	
02/17/15	0.95	0.77	2392.29		2386.79	
02/23/15	0.9	0.75	2392.29		2386.79	
03/02/15	0.88	0.71	2392.29		2386.79	
03/09/15	0.86	0.74	2392.29		2386.79	
03/16/15	1.01	0.79	2397.30		2386.79	
03/23/15	0.9	0.74	2392.29		2386.79	
03/29/15	0.89	0.71	2392.29		2386.79	
04/07/15	0.88	0.73	2392.29		2386.79	
04/13/15	0.86	0.70	2392.29		2386.79	
04/20/15	0.85	0.69	2392.28		2386.79	
04/27/15	0.83	0.67	2392.28		2386.79	
05/04/15	0.83	0.64	2392.28		2386.79	
05/11/15	0.81	0.58	2392.28		2386.79	
05/18/15	0.81	0.62	2392.28		2386.79	
05/26/15	0.82	0.6	2392.27		2386.79	
06/02/15	0.83	0.59	2392.28		2386.79	
06/09/15	0.81	0.58	2392.27		2386.79	
06/16/15	0.80	0.59	2392.27		2386.79	
06/22/15	0.80	0.53	2392.27		2386.79	
06/30/15	0.80	0.52	2392.27		2386.79	
07/06/15	0.79	0.54	2392.27		2386.79	
07/14/15	0.79	0.57	2392.27		2386.79	
07/20/15	0.78	0.58	2392.27		2386.79	
07/27/15	0.78	0.59	2392.27		2386.79	
08/03/15	0.77	0.57	2392.27		2386.79	
08/12/15	0.76	0.56	2392.27		2386.79	
8/17/15*	0.76	0.54	2392.27		2386.79	
09/10/15	0.75	0.58	2392.84		2386.81	
09/14/15	0.75	0.58	2392.27		2386.81	
09/21/15	0.76	0.55	2393.38		2386.81	
09/28/15	0.75	0.61	2392.27		2386.81	
10/05/15	0.80	0.59	2392.25		2386.81	
10/13/15	0.78	0.6	2392.27		2386.81	
10/19/15	0.81	0.77	2392.28		2386.81	
10/26/15	0.81	0.75	2392.86		2386.81	
11/03/15	0.82	0.86	2392.26		2386.81	
11/10/15	0.82	0.80	2392.26		2386.80	
11/16/15	0.82	0.76	2392.25		2386.81	
11/23/15	0.83	0.82	2392.26		2386.80	
11/30/15	0.82	0.79	2392.25		2386.80	
12/07/15	0.89	0.84	2398.40	turned up pump to 20 vdc to get WL back down	2386.81	
12/14/15	1.15	1.04	2401.17	pump 22 vdc	2397.27	circuit breaker feeding pump back well pumps tripped out; fixed problem and reset breaker
12/21/15	0.88	0.78	2392.25		2386.81	
12/28/15	0.86	0.79	2392.26		2386.81	
01/04/16	0.87	0.72	2392.26		2386.81	
01/11/16	0.86	0.72	2392.26		2386.81	
01/18/16	1.00	0.82	2393.10		2386.81	
01/25/16	1.46	0.91	2392.29		2386.81	
02/01/16	1.44	0.88	2392.30		2386.81	
02/08/16	1.10	0.8	2392.30		2386.81	
02/15/16	1.06	0.77	2392.30		2386.81	
02/22/16	1.27	0.8	2392.29		2386.81	
02/29/16	1.22	0.75	2392.29		2386.81	
03/07/16	1.24	0.78	2392.29		2386.81	
03/14/16	1.73	0.92	2400.85	turned up pump to 32 vdc to get WL back down	2386.87	
03/21/16	1.52	0.81	2392.33	pump 30 vdc	2386.81	
03/30/16	1.58	0.8	2392.31		2386.83	
04/04/16	1.60	0.76	2392.33		2386.82	
04/11/16	1.23	0.71	2392.30		2386.83	
04/18/16	1.09	0.63	2392.29		2386.83	
04/25/16	1.02	0.61	2392.29		2386.83	
05/02/16	0.95	0.58	2392.29		2386.83	
05/09/16	0.86	0.54	2392.28		2386.85	
05/16/16	0.83	0.56	2392.28		2386.85	
05/23/16	0.94	0.55	2392.28		2386.84	
05/31/16	0.82	0.52	2392.29		2386.85	

Western Drainage Alluvial Wells

Date	Pumping Rates PBW-01 (gpm)	Pumping Rates PBW-02 (gpm)	Water Levels ¹ PBW-01 (ft amsl)	PBW-01 Notes	Water Levels ¹ PBW-02 (ft amsl)	PBW-02 Notes
06/08/16	0.78	0.51	2392.29		2386.87	
06/14/16	0.75	0.51	2392.29		2386.87	
06/20/16	0.68	0.50	2392.29		2386.89	
06/27/16	0.73	0.49	2392.29		2386.89	
07/05/16	0.62	0.49	2392.30		2386.89	
07/11/16	0.70	0.52	2392.31		2386.90	
07/19/16	0.77	0.51	2392.31		2386.90	
07/25/16	0.70	0.51	2392.31		2386.90	
08/01/16	0.76	0.53	2392.31		2386.90	
08/08/16	0.73	0.49	2392.33		2386.90	
08/15/16	0.72	0.53	2392.33		2386.90	
08/23/16	0.70	0.51	2392.33		2386.90	
08/30/16	0.73	0.49	2392.33		2386.90	
09/06/16	0.73	0.48	2392.33		2386.91	
09/13/16	0.76	0.48	2392.33		2386.91	
09/26/16	0.74	0.45	2392.34		2386.91	
10/03/16	0.77	0.42	2392.34		2386.91	
10/10/16	0.77	0.41	2392.36		2386.90	
10/19/16	0.78	0.38	2392.34		2386.90	
10/24/16	0.83	0.34	2392.35		2386.91	
10/31/16	1.02	0.53	2392.35		2386.90	
11/07/16	0.90	0.49	2392.35		2386.91	
11/15/16	0.90	0.51	2392.35		2386.90	
12/01/16	0.92	0.51	2392.35		2386.91	
01/04/17	NM	NM	2392.34		2386.91	
01/06/17	0.82	0.48	NM		NM	
01/10/17	0.82	0.69	NM		NM	
01/16/17	0.83	0.58	NM		NM	
01/23/17	1.03	0.57	NM		NM	
01/24/17	NM	NM	2392.38		2386.87	
01/30/17	0.84	0.48	NM		NM	
02/07/17	0.83	0.49	NM		NM	
02/13/17	0.88	0.59	NM		NM	
02/22/17	1.32	0.79	NM		NM	
03/01/17	1.08	0.69	2392.30		2386.79	
03/06/17	1.04	0.70	NM		NM	
03/13/17	1.52	0.76	2392.31		2386.81	
03/20/17	1.28	0.76	NM		NM	
03/29/17	1.56	0.80	NM		NM	
04/04/17	1.08	0.74	NM		NM	
04/10/17	0.96	0.70	NM		NM	
04/17/17	1.32	0.76	NM		NM	
04/24/17	1.04	0.72	2392.30		2386.83	
05/01/17	0.72	0.74	NM		NM	
05/08/17	0.75	0.62	NM		NM	
05/15/17	0.73	0.50	NM		NM	
05/22/17	0.68	0.64	2392.31		2386.91	
05/30/17	0.61	0.54	NM		NM	
06/05/17	0.62	0.52	NM		NM	
06/12/17	0.54	0.52	NM		NM	
06/19/17	0.68	0.59	NM		NM	
06/20/17	NM	NM	2392.34		2386.90	
06/27/17	0.59	0.44	NM		NM	
07/05/17	0.46	0.50	NM		NM	
07/10/17	0.58	0.54	NM		NM	
07/12/17	NM	NM	2392.38		2386.90	
07/17/17	0.52	0.48	NM		NM	
07/25/17	0.48	0.44	NM		NM	
07/31/17	0.52	0.32	NM		NM	
08/07/17	0.62	0.47	NM		NM	
08/14/17	0.30	0.37	NM		NM	
08/15/17	NM	NM	2392.38		2386.91	
08/21/17	0.40	0.37	NM		NM	
08/28/17	0.56	0.32	NM		NM	
09/05/17	0.46	0.44	NM		NM	
09/11/17	0.40	0.35	2392.36		2387.53	
09/19/17	0.64	0.52	NM		NM	
09/25/17	0.43	0.48	NM		NM	
10/02/17	0.45	0.46	NM		NM	
10/04/17	NM	NM	2392.37		2388.87	
10/11/17	0.43	0.52	NM		NM	
10/16/17	0.38	0.42	NM		NM	
10/23/17	0.46	0.62	NM		NM	
10/30/17	0.45	0.45	NM		NM	
11/07/17	0.47	0.43	NM		NM	
11/10/17	NM	NM	2392.36		2386.90	
11/13/17	0.47	0.40	NM		NM	
11/20/17	0.49	0.57	NM		NM	
11/27/17	0.50	0.47	NM		NM	
12/04/17	0.50	0.57	NM		NM	
12/11/17	0.49	0.42	2392.37		2386.93	

Western Drainage Alluvial Wells

Date	Pumping Rates PBW-01 (gpm)	Pumping Rates PBW-02 (gpm)	Water Levels ¹ PBW-01 (ft amsl)	PBW-01 Notes	Water Levels ¹ PBW-02 (ft amsl)	PBW-02 Notes
12/18/17	0.54	0.44	NM		NM	
12/27/17	0.52	0.44	NM		NM	
01/03/18	0.52	0.32	NM		NM	
01/08/18	0.54	0.40	2392.35		2386.93	
01/15/18	0.57	0.40	NM		NM	
01/21/18	0.60	0.30	NM		NM	
01/28/18	0.68	0.79	NM		NM	
02/04/18	0.7	0.64	NM		NM	
02/11/18	0.67	0.59	NM		NM	
02/18/18	0.6	0.57	NM		NM	
02/19/18	NM	NM	2392.36		2386.73	
02/25/18	0.58	0.54	NM		NM	
03/04/18	0.60	0.65	NM		NM	
03/12/18	0.71	0.67	NM		NM	
03/18/18	0.74	0.60	NM		NM	
03/20/18	NM	NM	2392.37		2386.81	
03/25/18	0.72	0.57	NM		NM	
04/02/18	0.68	0.52	NM		NM	
04/08/18	0.67	0.47	NM		NM	
04/15/18	0.73	0.50	NM		NM	
04/23/18	0.71	0.48	NM		NM	
04/30/18	0.65	0.43	NM		NM	
05/08/18	0.54	0.46	NM		NM	
05/14/18	0.57	0.20	NM		NM	
05/22/18	0.58	0.34	2392.39		2386.87	
05/29/18	0.56	0.34	NM		NM	
06/04/18	0.54	0.45	NM		NM	
06/12/18	0.53	0.45	NM		NM	
06/18/18	0.47	0.49	NM		NM	
06/25/18	0.47	0.36	NM		NM	
07/02/18	0.52	0.34	2395.06		2386.91	
07/09/18	0.42	0.37	NM		NM	
07/16/18	0.39	0.24	NM		NM	
07/23/18	0.40	0.22	NM		NM	
07/30/18	0.40	0.52	NM		NM	
08/08/18	0.50	0.31	NM		NM	
08/13/18	0.40	0.29	NM		NM	
08/21/18	0.42	0.30	NM		NM	
08/27/18	0.42	0.29	NM		NM	
09/04/18	0.44	0.30	NM		NM	
09/05/18	NM	NM	2392.37		2387.43	
09/10/18	0.52	0.58	NM		NM	
09/17/18	0.42	0.48	NM		NM	
09/24/18	0.44	0.27	NM		NM	
10/02/18	0.46	0.29	NM		NM	
10/08/18	0.42	0.36	NM		NM	
10/15/18	0.46	0.36	NM		NM	
10/22/18	0.62	0.56	NM		NM	
10/29/18	0.51	0.52	NM		NM	
11/05/18	0.48	0.46	NM		NM	
11/12/18	0.47	0.38	NM		NM	
11/19/18	0.52	0.28	NM		NM	
11/20/18	NM	NM	2392.37		2386.83	
11/26/18	0.54	0.36	NM		NM	
12/03/18	0.52	0.28	NM		NM	
12/10/18	0.52	0.2	NM		NM	
12/19/18	0.54	0.14	NM		NM	
12/26/18	0.56	0.72	NM		NM	
12/31/18	0.6	0.34	NM		NM	
01/07/19	0.57	0.3	NM		NM	
01/14/19	0.52	0.36	NM		NM	
01/15/19	NM	NM	2392.38		2386.87	
01/21/19	0.52	0.38	NM		NM	
01/28/19	0.45	0.36	NM		NM	
02/04/19	0.5	0.34	NM		NM	
02/11/19	0.5	0.29	NM		NM	
02/18/19	0.5	0.34	NM		NM	
02/25/19	0.56	0.24	NM		NM	
03/04/19	0.54	0.34	NM		NM	
03/11/19	0.52	0.46	NM		NM	
03/18/19	0.54	0.57	NM		NM	
03/19/19	NM	NM	2392.38		2386.90	
03/25/19	0.67	0.64	NM		NM	
04/01/19	0.62	0.64	NM		NM	
04/08/19	0.64	0.65	NM		NM	
04/15/19	0.65	0.76	NM		NM	
04/22/19	0.60	0.68	NM		NM	
04/29/19	0.54	0.64	NM		NM	
05/06/19	0.49	0.62	NM		NM	
05/13/19	0.56	0.58	2392.38		2386.91	
05/20/19	0.58	0.58	NM		NM	

Western Drainage Alluvial Wells

Date	Pumping Rates PBW-01 (gpm)	Pumping Rates PBW-02 (gpm)	Water Levels ¹ PBW-01 (ft amsl)	PBW-01 Notes	Water Levels ¹ PBW-02 (ft amsl)	PBW-02 Notes
05/30/19	0.56	0.32	NM		NM	
06/03/19	0.54	0.32	NM		NM	
06/11/19	0.57	0.32	NM		NM	
06/17/19	0.54	0.30	NM		NM	
06/24/19	0.56	0.26	NM		NM	
07/01/19	0.52	0.24	NM		NM	
07/09/19	0.54	0.23	NM		NM	
07/15/19	0.58	0.71	NM		NM	
07/22/19	0.56	0.62	2392.38		2399.51	on timer 1 hour on, 2 hours off
07/29/19	0.58	0.72	NM		NM	
08/05/19	0.58	0.73	NM		NM	
08/13/19	0.64	0.72	NM		NM	
08/19/19	0.60	0.71	NM		NM	
08/27/19	0.68	0.74	NM		NM	
09/03/19	0.58	0.62	NM		NM	
09/09/19	0.64	0.68	NM		NM	
09/16/19	0.73	0.68	NM		NM	
09/17/19	NM	NM	2392.37		2386.81	
09/23/19	0.52	0.54	NM		NM	
09/30/19	0.58	0.60	NM		NM	
10/07/19	0.60	0.68	NM		NM	
10/16/19	0.58	0.56	NM		NM	
10/21/19	0.60	0.70	NM		NM	
10/26/19	0.54	0.60	NM		NM	
11/04/19	0.42	0.50	NM		NM	
11/11/19	0.46	0.77	NM		NM	
11/19/19	0.50	0.76	NM		NM	
11/20/19	NM	NM	2392.34		2386.87	
11/25/19	0.46	0.76	NM		NM	
12/02/19	0.45	0.78	NM		NM	
12/10/19	0.45	0.80	NM		NM	
12/16/19	0.45	0.82	NM		NM	
12/23/19	0.46	0.84	NM		NM	
12/30/19	0.45	1.00	NM		NM	

¹ Pumping criteria water level is four feet above the bottom of the well

PBW-01 Criteria = 2395.34

PBW-02 Criteria = 2390.25

* Late August/early Sept 2015 measurements not taken due site closure from fire conditions

NM = not measured on that date

ATTACHMENT 2

Monthly Weather Summary for Midnite Mine

December 2019

Day of Month	Max Solar Rad (W/m ²)	Wind			Air Temperature			Relative Humidity			Precip. (in)
		Ave. (mph)	Ave Dir.	Max (mph)	Ave. (°F)	Max (°F)	Min (°F)	Ave. (%)	Max (%)	Min (%)	
12/1/2019	69	2.0	131	5.8	25	28	21	76	93	66	0.08
12/2/2019	89	1.0	165	2.6	27	29	25	92	94	87	0.00
12/3/2019	95	1.2	67	2.2	30	34	25	93	94	91	0.00
12/4/2019	150	1.3	141	2.2	37	41	32	87	94	78	0.00
12/5/2019	94	1.1	109	2.2	37	40	35	91	95	87	0.00
12/6/2019	43	2.2	54	3.7	38	40	35	83	94	77	0.00
12/7/2019	43	1.9	162	4.1	37	40	32	94	98	72	0.59
12/8/2019	315	3.0	260	6.9	36	40	32	74	98	49	0.00
12/9/2019	276	1.7	194	3.2	28	33	22	80	94	62	0.00
12/10/2019	310	1.4	122	2.7	30	38	24	89	94	74	0.02
12/11/2019	61	1.5	123	3.5	29	32	26	94	95	89	0.16
12/12/2019	111	1.4	102	5.7	32	33	31	97	98	96	0.26
12/13/2019	121	0.7	71	4.1	32	34	31	97	98	95	0.00
12/14/2019	58	0.4	109	2.2	29	31	28	96	97	94	0.00
12/15/2019	61	0.0	0	0.0	27	28	23	94	96	91	0.01
12/16/2019	80	0.0	0	0.0	25	28	22	92	93	89	0.00
12/17/2019	145	0.0	8	0.1	29	32	27	78	89	71	0.00
12/18/2019	203	1.2	24	4.2	30	35	26	76	85	66	0.00
12/19/2019	31	2.0	69	3.8	31	37	27	93	97	79	0.60
12/20/2019	58	6.6	219	11.0	44	48	38	77	93	65	0.01
12/21/2019	25	3.7	223	7.4	45	48	40	71	91	61	0.07
12/22/2019	157	2.1	152	4.4	39	44	34	84	92	68	0.00
12/23/2019	48	0.9	118	1.7	35	36	33	94	97	86	0.00
12/24/2019	143	1.6	195	3.4	32	34	30	93	97	86	0.00
12/25/2019	165	1.0	213	2.4	31	34	29	86	91	79	0.00
12/26/2019	34	0.8	136	1.5	28	29	26	91	95	86	0.01
12/27/2019	38	1.7	210	3.7	27	28	25	89	94	86	0.02
12/28/2019	54	1.9	106	3.8	26	27	25	87	91	83	0.00
12/29/2019	57	1.3	124	2.2	27	28	26	92	94	90	0.00
12/30/2019	69	1.3	123	2.3	29	30	27	91	96	87	0.07
12/31/2019	34	1.8	161	5.7	33	38	29	95	98	92	0.34
MONTHLY STATISTICS											
Total											2.24
Ave.	104	1.6	126	3.5	32	35	29	88	94	80	
Max	315	6.6	260	11.0	45	48	40	97	98	96	
Min	25	0.0	0	0.0	25	27	21	71	85	49	