

November 9, 2018

Mr. Matthew J. Ohl
Remedial Project Manager
U.S. EPA – Region 5
77 West Jackson Blvd., SR-6J
Chicago, IL 60604

**Subject: Revision 1 of the Final Closure Report
Non-Asbestos-Containing On-Site Landfill
Permit Exempt “815” Facility #0971900014
Johns Manville, Waukegan, Lake County, Illinois**

Dear Mr. Ohl:

On behalf Johns Manville, included with this submittal is two copies of Revision 1 of the Final Closure Report for the Non-Asbestos Containing On-Site Landfill (“On-Site Landfill”), a permit exempt “815” facility at the former Johns Manville manufacturing facility located in Waukegan, Illinois (#0971900014). This Final Closure report provides the documentation to confirm that the final closure of On-Site Landfill remedial activity has been completed in accordance to the Final Phase II Remedial Work Plan (Revision 1) dated June 20, 2008, and satisfactorily meets the full requirements of the First Amended Consent Decree, the Adjusted Standard Order dated December 6, 2007, and regulations for existing landfills set forth in 35 IAC Part 814, Subparts A and C.

If you have any questions, please contact me at 312.861.4030.

Yours sincerely,



Tim Dull, P.E.
Senior Project Manager
timothy.dull@aecom.com



William A. Bow, C.P.G.
Vice President
william.bow@aecom.com

Attachment: Revision 1 of the Final Closure Report, Non-Asbestos-Containing On-Site Landfill

Copies:

Charlene Falco, Illinois EPA, Charlene.Falco@Illinois.gov (1 hardcopy, electronic copy)
Scott Myers, Johns Manville, Scott.Myers@jm.com (electronic copy)
Brent Tracy, Johns Manville, Brent.Tracy@jm.com (electronic copy)
Kirston Buczak, USACE, Kirston.A.Buczak@usace.army.mil (electronic copy)
Dave Peterson, DMP, dmpete@dmpete.cnc.net (electronic copy)
Ben O'Neil, USACE, benjamin.r.oneil@usace.army.mil (electronic copy)



Prepared for:
Johns Manville

Prepared by:
AECOM
Warrenville, Illinois
Project No. 60556851
November 2018

Non-Asbestos Containing On-Site Landfill Construction Final Closure Report - State Facility ID# 0971900014


Johns Manville Facility
1871 N. Pershing Road
Waukegan, Illinois

Revision 1

Non-Asbestos Containing On-Site Landfill Construction Final Closure Report - State Facility ID# 0971900014

Johns Manville Facility
1871 N. Pershing Road
Waukegan, Illinois

Revision 1

A handwritten signature in black ink that reads "Bridget A. Bulthaup". The signature is written in a cursive style and is positioned above a horizontal line.

Prepared By: Bridget Bulthaup
Project Geologist

A handwritten signature in blue ink that reads "Tim Dull". The signature is written in a cursive style and is positioned above a horizontal line.

Reviewed By: Tim Dull, PE
Project Manager

Contents

- Executive Summary 1**
- 1.0 Introduction..... 1-1**
- 2.0 Background.....2-1**
 - 2.1 Property Location and Description 2-1
 - 2.2 Property History 2-1
- 3.0 Chronology of Events3-1**
- 4.0 Final Closure Requirements.....4-1**
 - 4.1 Adjusted Standards 4-1
 - 4.1.1 Landfill Gas Monitoring 4-1
 - 4.1.2 Landfill Gas Management System 4-2
 - 4.1.3 Groundwater Monitoring 4-3
 - 4.1.4 Zone of Attenuation 4-3
 - 4.2 95% Phase II Work Plan..... 4-4
 - 4.3 Completion of Construction 4-4
 - 4.4 Ongoing Regulatory Requirements..... 4-5
- 5.0 Certifications.....5-1**
- 6.0 References6-1**

List of Appendices

Appendix A Adjusted Standard Correspondence

Appendix B Well Logs

Appendix C Landfill Gas Monitoring Results from 2015 Annual Report February 14, 2013

Appendix D Phase II Remedial Work Plan Regulatory Correspondence

Appendix E On-Site Landfill Capping Construction Completion Report

Appendix F On-Site Landfill Response to December 5, 2017 Comments (RTC #1)

Appendix G On-Site Landfill Response to July 26, 2018 Comments (RTC #2)

Appendix H On-Site Landfill Response to September 13, 2018 Comments (RTC #3)

Appendix I On-Site Landfill Response to October 19, 2018 Comments (RTC #4)

List of Figures

Figure 1 – General Property Location Map

Figure 2 – On-Site Landfill – Leachate and Groundwater Monitoring Locations

List of Tables

Table 1 – Response to U.S. EPA Comments Cross-Reference Table

Table 2 – Chronology of Events and Construction Activities

Table 3 – On-Site Landfill Reporting Summary

Table 4 – Comparison of First Amended Consent Decree Requirements and the Remedial Work Plan

List of Acronyms

ACMs	Asbestos containing materials
AECOM	AECOM Technical Services, Inc.
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
FACD	First Amended Consent Decree
IAC	Illinois Administrative Code
Illinois EPA	Illinois Environmental Protection Agency
IPCB	Illinois Pollution Control Board
JM	Johns Manville
LEL	Lower Explosive Limit
LFR	LFR, Inc.
MDP	Miscellaneous Disposal Pit
NRG	NRG Energy Inc.
OCD	Original Consent Decree
O&M	Operation and Maintenance
ND	non-detected
QAPP	Quality Assurance Project Plan
RWP	Remedial Work Plan
U.S. EPA	United States Environmental Protection Agency

Executive Summary

AECOM Technical Services, Inc. (AECOM) has prepared the Final Closure Report for the Non-Asbestos Containing On-Site Landfill, Revision 1 (On-Site Landfill), a permit exempt "815" Facility at the former Johns Manville (JM) manufacturing facility, located at 1871 North Pershing Road in Waukegan, Illinois; State Facility ID# 0971900014. This Final Closure Report is being submitted as part of fulfilling the documentation of activities governed by the First Amended Consent Decree (FACD), Civil Action No. 88C 630, entered in 2004. This Revision 1 to the Final Closure Report incorporates U.S. EPA comments and AECOM responses presented in the following documents and on **Table 1**:

- 1) Final Closure Report submitted to the U.S. Environmental Protection Agency (EPA) on March 31, 2017.
- 2) Response to U.S. EPA Comments Received December 5, 2017 (RTC #1) (**Appendix F**) was submitted to the U.S. EPA on April 25, 2018.
- 3) Response to U.S. EPA Comments Received July 26, 2018 (RTC #2) (**Appendix G**) was submitted to the U.S. EPA on August 22, 2018.
- 4) Response to U.S. EPA Comments Received September 13, 2018 (RTC #3) (**Appendix H**) was submitted to the U.S. EPA on September 26, 2018.
- 5) Response to U.S. EPA Comments Received October 19, 2018 (RTC #4) (**Appendix I**) was submitted to the U.S. EPA on November 9, 2018.

The On-Site Landfill was closed and stopped accepting waste in 1998. The On-Site Landfill meets the definition of "existing facility or existing unit" contained in 35 IAC Section 810.103, it is subject to the standards for existing landfills and units, set forth in 35 IAC Part 814, Subparts A and C. The final cover for the landfill was constructed in 2008. The completed final cover consists of a 1-foot thick barrier layer, a 1-foot thick sand drainage layer, a 3-foot thick compacted clay soil cover, and surface vegetation.

This Final Closure report provides the documentation to confirm that the final closure of the On-Site Landfill (#0971900014) remedial activity has been completed in accordance to the Final Phase II Remedial Work Plan (Revision 1) dated June 20, 2008, and satisfactorily meets the full requirements of the FACD, the Adjusted Standard Order dated December 6, 2007, and regulations for existing landfills set forth in 35 IAC Part 814, Subparts A and C.

1.0 Introduction

AECOM Technical Services, Inc. (AECOM) prepared this Final Closure Report for the Non-Asbestos Containing On-Site Landfill, Revision 1 (On-Site Landfill), a permit exempt "815" Facility at the former Johns Manville (JM) manufacturing facility, located at 1871 North Pershing Road in Waukegan, Illinois, State Facility ID# 0971900014). This Revision 1 to the Final Closure Report incorporates U.S. EPA comments and AECOM responses presented in the following documents and on **Table 1**:

- 1) Final Closure Report submitted to the U.S. Environmental Protection Agency (EPA) on March 31, 2017.
- 2) Response to U.S. EPA Comments Received December 5, 2017 (RTC #1) (**Appendix F**) was submitted to the U.S. EPA on April 25, 2018.
- 3) Response to U.S. EPA Comments Received July 26, 2018 (RTC #2) (**Appendix G**) was submitted to the U.S. EPA on August 22, 2018.
- 4) Response to U.S. EPA Comments Received September 13, 2018 (RTC #3) (**Appendix H**) was submitted to the U.S. EPA on September 26, 2018.
- 5) Response to U.S. EPA Comments Received October 19, 2018 (RTC #4) (**Appendix I**) was submitted to the U.S. EPA on November 9, 2018.

The On-Site Landfill is located in the southeast corner of the JM property as shown on **Figure 1**. Fill Area 1 of the On-Site Landfill, also known as the Miscellaneous Disposal Pit (MDP), is an approximately 12-acre rectangular area to the south of the former Collection Basin and former Settling Basin. Fill Area 2 is an approximately 3.5-acre square-shaped area comprising roughly the southern one-third of the former Collection Basin. These two fill areas of the Non-Asbestos Containing On-Site Landfill are hereafter referred to collectively as the "On-Site Landfill."

This Final Closure Report is being submitted as part of fulfilling the documentation of activities governed by the First Amended Consent Decree (FACD), Civil Action No. 88C 630, entered in 2004. Under the terms of the FACD, JM was required to develop and implement the approved Final Phase II Remedial Work Plan(s) (RWPs) for three areas of the JM property: (1) Wastewater Treatment Ponds, (2) the On-Site Landfill; and (3) the Industrial Canal, Pumping Lagoon, and Collection Basin. Following closure, JM is required to implement measures and perform activities required for operation and maintenance (O&M) of the closed areas for a minimum period of 30 years after completion of construction.

The On-Site Landfill is closed. The On-Site Landfill stopped accepting waste in 1998, and the final cover was constructed in 2008 and is considered to have a fully established vegetated final cover as documented in this Final Closure Report. Because the On-Site Landfill meets the definition of "existing facility or existing unit" contained in 35 IAC Section 810.103, it is subject to the standards for existing landfills and units, set forth in 35 IAC Part 814, Subparts A and C.

Between 2005 and 2008, data was collected related to landfill gas monitoring, leachate collection, and groundwater monitoring. Additional work completed between 2005 and 2008 was related to developing a design basis for the On-Site Landfill cap and deriving an appropriate HELP Model that was acceptable to the U.S. EPA. Data was submitted to the Illinois Pollution Control Board (IPCB) in support of the adjusted standards, comments were received, and responses to comments were made.

On December 6, 2007, the IPCB issued an Opinion and Order regarding adjusted standards for the On-Site Landfill. The IPCB granted JM adjusted standards for (i) landfill gas monitoring frequency, (ii) landfill gas management system, (iii) standards for location of monitoring points, and (iv) the horizontal extent of the zone of attenuation.

The gap between the conclusion of substantial work in November 2008 to 2016 was in-part, due to ongoing O&M of the vegetative cover and changes to the Industrial Canal and Pumping Lagoon closure methods. Submittal of the March 2017 Final Closure Report was tabled until all work described in the FACD was complete.

2.0 Background

2.1 Property Location and Description

JM's approximately 353-acre Property is located along the shoreline of Lake Michigan primarily in the City of Waukegan, Lake County, Illinois (**Figure 1**). It is bounded on the west by the Union Pacific Railroad, on the south by Greenwood Avenue, NRG Energy Inc. Waukegan Generating Station, Commonwealth Edison, and City of Waukegan property, on the east by the shoreline of Lake Michigan, and on the north by the Illinois Beach State Park Nature Preserve.

For discussion purposes, the Property may be divided into five general areas (**Figure 1**): former Manufacturing Area (roughly 109 acres), former Disposal Area (142 acres), Borrow Pit (roughly 50 acres), Beach (roughly 23 acres) and former Industrial Canal and former Pumping Lagoon (roughly 29 acres). The On-Site Landfill (approximately 15.5 acres) is located within the south east corner of the former JM Disposal Area. The former Settling Basin occupies the central portion of the former JM Disposal area, with the former Collection Basin to the east and the Mixing Basin and Catch Basin to the immediate west.

2.2 Property History

JM has occupied the Property since approximately 1920. Prior to that time, the area was largely undeveloped. Manufacturing facilities were constructed within the former Manufacturing Area (**Figure 1**) beginning in the early 1920s with various changes and additions made until the late 1970s. At its peak, the manufacturing plant employed up to several thousand workers and produced a wide range of asbestos-containing products. The manufacture of asbestos-containing materials (ACMs) was discontinued at the Site circa December 1985. Manufacturing of other building materials continued until September 1998.

By October 2001, the manufacturing buildings in the southwestern portion of the JM Property were demolished. The only permanent structure that currently remains on the Property is a building to house property maintenance staff and equipment, adjacent to the Pumping Lagoon.

Historically, waste manufacturing debris and other ACMs were placed in the former JM Disposal Area. In September 1983, pursuant to the Comprehensive Environmental Response, Compensation and Liability Act (CERCLA), U.S. EPA placed the Disposal Area on the National Priorities List. In July 1985, JM submitted a Remedial Investigation Report for the JM Disposal Area. In accordance with the original federal Consent Decree (OCD) between JM, U.S. EPA, and the State of Illinois dated March 18, 1988, the former JM Disposal Area was closed and capped with an engineered cover. These closure and capping activities began in 1989 and were completed in 1992.

As stated above, JM has previously conducted substantial closure activities within the former Disposal Area pursuant to the OCD between the United States of America, the State of Illinois, and JM. That work was substantially completed prior to 1992. Other areas of the Site, including the On-Site Landfill were, by agreement, left open for continued use as part of the manufacturing operations until they were no longer needed for that purpose.

To support post-1992 (non-asbestos) manufacturing operations, a portion of the southeast corner of the former Disposal Area was utilized for on-site disposal of non-asbestos waste materials generated at the plant (On-Site Landfill). During its operating history from 1992 to 1998, the predominant waste that was placed in the On-Site Landfill was calcium silicate, an inert, nonhazardous material used by JM to produce T-12, a high temperature calcium silicate block insulation material. JM also disposed of lesser quantities of roofing materials, wood, paper, and cardboard, materials in the On-Site Landfill that Illinois Environmental Protection Agency (Illinois EPA) subsequently considered to be putrescible wastes.

Subsequent to manufacturing activity, through 2016, the property activity involved regulatory activities with the objective of final closure as described in **Table 2** and described in sections to follow.

3.0 Chronology of Events

A summary of key milestones and chronology of closure events and associated construction activities for the On-Site Landfill is provided in **Table 2**. This summary includes time periods of non-asbestos containing landfilling operations, interim and final landfill capping and closure activities with key regulatory milestones through final vegetative cover establishment from 1989 through 2016.

4.0 Final Closure Requirements

Performance of work for the On-Site Landfill closure is described in Section V of the FACD, paragraph 15 (c). JM is required to close the MDP and portion of the collection basin where non-asbestos containing waste materials were deposited in accordance with 35 IAC Part 814 – Standards for Existing Landfills and Units, or an adjusted standard of 35 IAC Part 814. Completion of work identified in FACD is described in this section. **Table 4** compares the FACD with the Final Phase II Remedial Work Plan (Revision 1) dated June 20, 2008 and references the document approving any scope change.

4.1 Adjusted Standards

JM was granted adjusted standards to 35 IAC Part 814 Subpart A and C for the On-Site Landfill. This included exemption to the requirement for a leachate collection or management system. Prior to construction of the On-Site Landfill cap in 2008, periodic removal of leachate from wells was performed. Leachate recovery documentation is included in the 2009 to 2017 Annual Reports for On-Site Permit Exempt “815” Facility (Reports #8 to #16 identified in **Table 3**). Following the cap construction, leachate no longer accumulated, as expected. The key milestone dates for the initial petition, regulatory correspondence, and final order by the IPCB is as follows:

- On June 30, 2004, JM filed an adjusted standard petition with the IPCB.
- On August 5, 2004, the IPCB issued an order to address deficiencies in the petition.
- On September 30, 2004, JM filed an amended adjusted standard petition with IPCB.
- Illinois EPA comments dated November 17, 2004, August 30, 2005, September 14, 2005, and November 23, 2005 were addressed by JM in various meetings and report submittals.
- On November 14, 2006, JM submitted a request for U.S. EPA opinion regarding proposed groundwater monitoring well locations.
- On December 5, 2006, U.S. EPA issued a letter of agreement that alternate groundwater monitoring locations were acceptable.
- On December 6, 2007, the IPCB issued an Opinion and Order regarding Adjusted Standards for the On-Site Landfill.

Adjusted standard supporting documents and correspondence reflected the key milestones above are provided in **Appendix A**. The IPCB Opinion and Order of December 6, 2007 granted JM adjusted standards for (i) landfill gas monitoring frequency, (ii) landfill gas management system, (iii) standards for location of monitoring points, and (iv) the horizontal extent of the zone of attenuation. Additional details regarding these four adjusted standards are provided in Section 4.1.1 to 4.1.4 below.

4.1.1 Landfill Gas Monitoring

Landfill gas monitoring procedures and data are presented in the 2009 to 2017 Annual Reports for On-Site Permit Exempt “815” Facility (Reports #8 to #16 identified in **Table 3**). The Adjusted Standard Order (IPCB, 2007) granted the following landfill gas monitoring program an adjusted standard as follows:

Johns Manville must operate all gas monitoring devices, including the ambient air monitors, such that samples will be collected on a semi-annual basis for a period of five years following approval of this adjusted standard. If, at the end of five years, the requirements for implementing a Landfill Gas Collection System (35 Ill. Adm. Code 811.311) are not met, no further monitoring must be conducted.

The landfill gas monitoring system was comprised of subsurface and ambient air monitoring locations described in the Final Phase II RWP Non-Asbestos Containing On-Site Landfill Closure (Revision 1) by LFR dated June 2008. Sixteen monitoring locations were used to detect migrating landfill gases within, and in, the immediate perimeter of the On-Site Landfill. Well logs for landfill monitoring locations are provided in **Appendix B**. As the Site is comprised of two distinct fill areas, three ambient air monitoring locations were located downwind of each fill area.

The landfill gas monitoring events required by the adjusted standard was conducted from May 21, 2008 to September 17, 2012. The results are summarized in data tables from the 2012 annual report (AECOM, 2013) submitted to the Illinois EPA and U.S. EPA dated February 14, 2014 and provided in **Appendix C**. The results indicate that the requirements for implementing a landfill gas collection system were not met, so no further monitoring was conducted per the Adjusted Standard Order.

Landfill gas monitoring is no longer required nor is there a need for further monitoring of landfill gas emissions as described in the 2012 Annual Report for On-Site Permit Exempt "815" Facility (Report #11 in **Table 3**) and the Petition of Johns Manville for an Adjusted Standard from: 35 Ill. Adm. Code 811.310, 811.311, 811.318, 811.320, and 814 (Report #23 in **Table 3**). Landfill gas monitoring data described in the 2012 Annual Report indicated that no substantial pressure was measured and the On-Site Landfill cap minimized the introduction of water, which further mitigated the generation of landfill gas. Therefore, there is no buildup of pressure beneath the On-Site Landfill cap. Additionally, the On-Site Landfill vegetation is thriving and there has not been any visual indication of vegetative stress due to landfill gas (i.e. "vegetation burnout"), even prior to On-Site Landfill capping activities.

4.1.2 Landfill Gas Management System

The Adjusted Standard Order (IPCB, 2007) granted the following landfill gas monitoring program adjusted standard:

Johns Manville must install a gas management system if a methane concentration greater than 50 percent of the lower explosive limit in air, is detected below the ground surface by a monitoring device or is detected by an ambient air monitor located as close as possible to, but outside the boundary line shown on Figure 7 of the amended adjusted standard petition (attached to and made a part of this order) or the property line, whichever is less.

Landfill gas samples from monitoring points shown on **Figure 2** located outside the landfill boundary (i.e., LMW-12, LMW-19, LMW-21, LMW-23, LMW-25, SMW-07A, SMW-08AR, SMW-10A, and SMW-12R) were monitored semi-annually from fall 2008 to September 17, 2012. The methane concentrations were less than 50% of the lower explosive limit (LEL, or 5% methane) for the period May 21, 2008 to September 17, 2012. The results are summarized in data tables from the 2012 annual report (AECOM, 2013) submitted to the Illinois EPA and U.S. EPA dated February 14, 2014 and provided in **Appendix C**. Soil gas monitoring data was not collected from LMW-20, LMW-22, LMW-24, and LMW-26 due to submerged well screens.

Monitoring ceased at these locations when data indicated it was not required by the December 2007 Adjusted Standard Order (Report #23 in **Table 3**) to install a landfill gas collection system nor perform further landfill gas monitoring as discussed in the 2012 Annual Report for On-Site Permit Exempt "815" Facility (Report #11 in **Table 3**).

Based on results of the landfill gas monitoring program (Report #11 of **Table 3**), no landfill gas management system is required per the adjusted standards (Report #23 of **Table 3**).

4.1.3 Groundwater Monitoring

The Adjusted Standard Order (IPCB, 2007) granted the following groundwater monitoring well location adjusted standard:

Johns Manville must install groundwater monitoring wells at the locations specified on Figure 8 (Rev. 1, July 19, 2007) (attached to and made a part of this order) of the amended adjusted standard petition. Those monitoring wells located along the proposed zone of attenuation boundary (see condition 4) shall be considered "Applicable Groundwater Quality Standard" (AGQS) wells consistent with the requirements of 35 Ill. Adm. Code 811.318(b)(5)

During August 20 to August 26, 2008, JM installed groundwater monitoring wells as identified in Figure 8 of the December 7, 2007 Adjusted Standard Order. The final locations of the groundwater monitoring wells are shown in **Figure 2**, and well construction logs are provided in **Appendix B**.

A total of eleven (11) temporary piezometers were installed to assist in the determination of groundwater elevations, flow direction, and gradients within the shallow sand aquifer. These temporary piezometers and three additional piezometers (04-89, 04-91, and 04-92) were also used to assess the soil gas quality before and after the adjusted standards were approved. Two inch diameter PVC piezometers were installed within or near Fill Area 1 at three (3) locations (LMW-04, LMW-06 and LMW-07) and one inch diameter PVC piezometers were installed south and east of Fill Area 1 at eight (8) locations (P-87 through P-94) and east of Fill Area 2 at three (3) locations (04-89, 04-91, 04-92). Two inch diameter piezometers were installed using a drill rig equipped with hollow stem augers and constructed of two inch polyvinyl chloride (PVC) risers and 5 feet of 0.010 inch screen. One inch diameter piezometers were installed using a Geoprobe® drill rig with an expendable aluminum drive point and constructed of one inch PVC risers and 5 feet of 0.010 inch screen. Temporary piezometers, 04-89, 04-91 and 04-92, were installed with a Geoprobe® drill rig to a depth of five feet below ground surface (bgs) with 2.5 feet of 0.010 slotted screen on the bottom. Both diameters of temporary piezometers were installed to a depth below the surface of the shallow water table. Additional details of the temporary well installation and construction are provided in the Site Investigation Report dated September 26, 2005 (Report #28 in **Table 3**) and the Final Phase II Remedial Work Plan, Revision 1 dated June 20, 2008 (Report #32 in **Table 3**). Comparisons of groundwater and leachate monitoring results to standards as well as data trends are provided in the 2009 to 2017 Annual Reports for On-Site Permit Exempt "815" Facility (Reports #8 to #16 in **Table 3**).

4.1.4 Zone of Attenuation

The Adjusted Standard Order (IPCB, 2007) granted the following zone of attenuation adjusted standard to JM:

The zone of attenuation for Johns Manville's on-site landfill, within which concentrations of constituents in leachate discharged from the unit may exceed the applicable groundwater

quality standard set forth at 35 Ill. Adm. Code 811.320, is a volume bounded by a vertical plane located as shown on the amended adjusted standard petition Figure 8 (Rev. 1, July 19, 2007) (attached to and made a part of this order), extending from the ground surface to the bottom of the uppermost aquifer and excluding the volume occupied by the waste.

The zone of attenuation was established by the Illinois EPA for O&M of the On-Site Landfill as depicted in Figure 8 (Revision 1, July 19, 2007) of the December 6, 2007 Adjusted Standard Order provided in **Appendix A**.

With final closure of the On-Site Landfill, the zone of attenuation will continue to be referenced during the post-closure monitoring phase of landfill O&M.

4.2 95% Phase II Work Plan

Under the terms of the FACD, a Draft Phase II RWP (35% design) was to be submitted within 60 days following issuance of the IPCB's final decision on the adjusted standard petition. That decision was issued on December 6, 2007. However, rather than submit the work plan at the 35% design level, as the design elements were largely completed and to expedite the overall schedule, JM elected to submit a Final Phase II RWP at the 95% level, bypassing the Draft Phase II RWP.

The U.S. EPA approved the Final Phase II RWP with modifications on April 14, 2008. On June 8, 2008, JM submitted Revision 1 of the Final Phase II RWP (LFR, 2008a) addressing each modification requested by U.S. EPA, as described in the transmittal letter for the Final Phase II RWP. A copy of the U.S. EPA and JM correspondences dated; February 8, 2008, April 14, 2008, and June 20, 2008 for the Final Phase II RWP are provided in **Appendix D**.

4.3 Completion of Construction

After detailed review, the final barrier layer grades, sand drainage layer, and final clay protection layer construction was completed in accordance with the Final Phase II RWP (Revision 1) dated June 8, 2008 (LFR, 2008a), including supporting plans for quality assurance and construction quality control. The final vegetative cover is considered to meet the requirements of 35 IAC 811.322 referenced in 35 IAC 814.302. No issues or emergency conditions were encountered during completion of On-Site Landfill capping activities.

Appendix E contains a written report and as-built drawings documenting final remedial construction stamped by a registered professional engineer.

Approval of the Final Phase II Remedial Work Plan dated June 20, 2008 (Report #32 in **Table 3**) served as the basis for approving sand for the drainage layer. Sand testing results indicated that standards were achieved and the sand was suitable for use.

Under the terms of the FACD, JM shall submit a written report to the U.S. EPA for approval, with a copy to the Illinois EPA, when it has completed construction of remedial activities for the On-Site Landfill. This Final Closure Report provides supporting documentation and notice to the Illinois EPA that the construction of the On-Site Landfill remedial activity has been completed in full satisfaction of the requirements of the FACD.

4.4 Ongoing Regulatory Requirements

The following paragraphs provide a description of the closure requirements from 35 IAC 811, 814, and 815 that are applicable to the On-Site Landfill.

35 IAC 811: The On-Site Landfill meets the definition of “existing facility or existing unit” contained in 35 IAC Section 810.103. The only requirements in 35 IAC 811 that are applicable to the On-Site Landfill are the general requirements in 35 IAC Section 811.110 (Closure and Written Closure Plan) and 35 IAC Section 811.111 (Post-Closure Maintenance). This Final Closure Report and the Final Phase II Remedial Work Plan dated June 20, 2008 (Report #32 in **Table 3**) satisfy the requirements of the Closure and Written Closure Plan in 35 IAC 811.110. Post-closure maintenance has been performed since January 2009 and will continue to be performed in accordance with 35 IAC Section 811.111 per the current O&M Manual which will be revised as necessary.

35 IAC 814: The requirements in 35 IAC 814 Subparts A and C are no longer applicable as they are addressed in the Final Phase II Remedial Work Plan dated June 20, 2008 (Report #32 in **Table 3**) and the Petition for Adjusted Standards (Report #23 in **Table 3**) with one exception. Section 814.302 (b)(2), which requires the owner or operator to provide a long-term static safety factor of at least 1.5 (and 1.3 under seismic conditions) to protect the completed units against slope failure, is applicable. However, a soil cover with a grade averaging 10 horizontal to 1 vertical (10 percent grade), and flatter, are common covers at Fill Areas #1 and #2. Fill Area #1 was constructed by filling a depression that was surrounded by the CERCLA landfill. The CERCLA landfill cap was completed in the early 1990s and approved by the U.S. EPA in the First Amended Consent Decree (FACD) and Explanation of Significant Differences (ESDs). Fill Area #2 was constructed by filling a depression called the Collection Basin, and that too was approved by the U.S. EPA in the FACD and ESDs.

35 IAC 815: The On-Site Landfill is considered a permit exempt “815” Facility. As such, an annual report is required pursuant to 35 IAC 815 Subpart C. Data gathered and submitted with the annual report (Reports #3 through #16 of **Table 3**) fulfills the requirements identified in Part 815.303.

5.0 Certifications

Certification of this report by a licensed professional engineer in the State of Illinois is provided below:

I attest that this document and all attachments were prepared under my direction or reviewed by me, and to the best of my knowledge and belief, the work described in the report has been completed in accordance with the Phase II Remedial Work Plan (Revision 1) dated June 20, 2008, and meets the requirements of the FACD, the Adjusted Standard Order dated December 6, 2007, and regulations for existing landfills set forth in 35 IAC Part 814, Subparts A and C, and the information presented is accurate and complete.

Professional Engineer's Seal or Stamp

Name: Timothy Dull
 Title: Senior Project Manager
 Company: AECOM Technical Services, Inc.
 Registration Number: 062-048470
 License Expiration Date:

Signature:  Date: 11/8/2018



The certification required in the FACD for construction completion of the JM On-Site Landfill is provided below:

To the best of my knowledge, after thorough investigation, I certify that the information contained in or accompanying this submission is true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name: Scott Myers
 Title: Director of Environmental Programs
 Company: Johns Manville

Signature:  Date: 11/08/2018

6.0 References

- AECOM Technical Services, Inc. (2013), 2012 Annual Report for On-Site Permit Exempt "815" Facility, Johns Manville, Waukegan, Illinois (#0971900014), February 14.
- Consent Decree (1988). United States v. Manville Sales Corporation, Civil Action No. 88C 630, United States District Court for the Northern District of Illinois, Eastern Division, March 18.
- First Amended Consent Decree (2004). United States v. Manville Sales Corporation, Civil Action No. 88C 630, United States District Court for the Northern District of Illinois, Eastern Division.
- Illinois Pollution Control Board (IPCB) (2007), Order AS 04-4 (Adjusted Standard – Land), Petition of Johns Manville for an Adjusted Standard from 35 Ill. Adm. Code 811.310, 811.318, 811.320 and 814, December 6.
- LFR Inc. (2005), Site Investigation Report, On-site Landfill, Johns Manville, Waukegan, Illinois, September 26.
- LFR Inc. (2008a), Final Phase II Remedial Work Plan Non-Asbestos Containing On-Site Landfill, Revision 1, Johns Manville, Waukegan, Illinois, June 20.

Tables

Table 1 - Response to U.S. EPA Comments Cross-Reference Table
On-Site Landfill - Johns Manville
Waukegan, Illinois

Response to Comment (RTC) Document	Comment Number	Reference in Final Closure Report
Response to December 5, 2017 U.S. EPA Comments (RTC #1)	1	Section 1.0
	2	Table 3, Compact Discs
	3	Tables 2 and 3, Compact Discs
	4	Section 3.3 of Appendix E
	5	Appendix M of Appendix E
	6	Sections 2.1 and 2.2.2 of Appendix E
	7	Section 4.0 and 5.0 of Appendix E
	8	Section 4.0 and 5.0 and Appendix M of Appendix E
	9	Section 4.3
	10	Section 4.1, Table 3, Compact Discs
	11	Sections 4.1.1. and 4.1.2, Table 3, Compact Discs
	12	Sections 4.1.1, 4.1.2, and 4.1.3, Table 3, Compact Discs
	13	Sections 4.1.2 and 4.1.3, Appendix B, Table 3, Compact Discs
	14	Section 4.1.1, Table 3, Compact Discs
	15	Section 4.1.3, Table 3, Compact Discs
	16	Section 5.0 of Appendix E
	17	Section 8.3 of Appendix E
	18	Appendix H of Appendix E
	19	Section 3.2 and Appendix L of Appendix E
	20	Section 2.1
	21	Section 2.1 and Appendix C of Appendix E
	22	Section 5.0 of Appendix E
	23	Section 5.0 of Appendix E
Response to July 26, 2018 U.S. EPA Comments (RTC #2)	1	Table 3, Compact Discs
	2	Table 2
	3	Tables 2 and 3, Compact Discs
	4	Table 4
	5	Section 3.3 and Appendices A and F of Appendix E
	6	Section 2.2.1 and 3.5 Appendices A, D, E, and H of Appendix E
	7	No Action
	8	Section 4.4
	9	Section 5.0 and Appendices A and O of Appendix E
	10	Section 8.3 of Appendix E
	11	Sections 3.3 and 3.5 of Appendix E
	12	Section 2.1 of Appendix E
	13	No Action
Response to September 13, 2018 U.S. EPA Comments (RTC #3)	1	Section 3.5.2 and Appendices A and N of Appendix E
	1a	Section 3.5.2 and Appendices A and N of Appendix E
	1b	Section 3.5.2 and Appendices A and N of Appendix E
	1c	Section 3.5.2 and Appendices A and N of Appendix E
	1d	No Action
	1e	Section 2.2.2 of Appendix E
	1f	Sections 5.0 and 6.0 of Appendix E
	1g	No Action
	2	Section 3.1 and 8.3 of Appendix E
Response to October 19, 2018 U.S. EPA Comments (RTC #4)	1	No Action
	2	Section 3.5.2 and Appendices A and N of Appendix E, Table 3, Compact Discs
	3	Section 3.5.2 and Appendices A and N of Appendix E
	4	Appendix N of Appendix E
	5	Section 8.3 of Appendix E
	6	Sections 3.1 and 3.5.2 of Appendix E

Table 2. Chronology of Events and Construction Activities

Date	Milestone
July 13, 1989 to August 7, 1989	As part of CERCLA Disposal Area closure activities, JM completed installation of a 6-inch sand layer over the sideslopes and base of the Miscellaneous Disposal Pit (MDP). After the sand layer installation, JM continued to place non-asbestos containing manufacturing wastes in the MDP.
December 20, 1989 to January 1990	A 15-inch clay cover was placed on the sideslopes of the MDP as part of closure activities for the CERCLA Disposal Area.
May 8, 1990	JM completed installation of an additional six-inch sand layer over regraded wastes of the MDP. Placement of the sand layer concluded USEPA requirements for closure of the MDP prior to the closure of the CERCLA Disposal Area.
September 1992	JM prepared and submitted an Initial Facility Report (IFR) to the Illinois Environmental Protection Agency (IEPA) describing the disposal activities that had taken place and the plans for future disposal in the On-Site Landfill. The IFR filed in 1992 indicated JM's intention to operate the On-Site Landfill as an inert waste landfill, based on leachate data for the wastes that were intended to be placed in the unit.
1992 to 1998	Non-asbestos-containing waste placement activities into the On-Site Landfill. Daily and interim cover was periodically placed over waste material in Fill Area #1 and Fill Area #2.
September 22, 2000	The U.S. EPA issued a Second ESD to the OCD. In the ESD, U.S. EPA determined that the On-Site Landfill should be closed.
April 2003	Thickness of interim clay barrier was placed over Fill Area #1 and Fill Area #2 was confirmed with 86 soil borings.
July 10, 2003	A Compliance Plan for closure of the On-site Landfill was submitted to the U.S. EPA and the Illinois Environmental Protection Agency (IEPA) regarding activities that are planned to meet the regulatory requirements for closure and to identify those requirements that cannot be met; and for which JM intends to seek adjusted standards from the IPCB. Appendix D (Construction Compliance Plan) of the Final Phase II Remedial Work Plan (RWP) (Revision 1) superseded the July 10, 2003 Compliance Plan.
September 6, 2005	Site Investigation Report submitted to U.S. EPA and IEPA.
February 8, 2008	Final Phase II Remedial Work Plan (Revision 0) submitted to U.S. EPA and IEPA.
April 14, 2008	U.S. EPA approval of Phase II Remedial Work Plan with modifications.
June 20, 2008	Final Phase II Remedial Work Plan (Revision 1) submitted to U.S. EPA and IEPA.
August 4, 2008 to November 7, 2008	Completed final capping of On-site Landfill. Achievement of design barrier layer sub-base grades, a 1-foot thick sand drainage layer and a 3-foot thick compacted clay final protective layer was completed as described in the Construction Completion Report (Appendix E).
November 8, 2008 to November 30, 2016	Operations and Maintenance for the final cover per the activities described in Section 4 of the Final Phase II RWP (Revision 1). Closure of the On-site Landfill was delayed due to changes to the Industrial Canal and Pumping Lagoon closure methods, and closure of the On-site Landfill was tabled until all the work described in the First Amended Consent Decree (FACD) was completed in November 2016.

Table 3 - On-Site Landfill Reporting Summary
On-Site Landfill - Johns Manville
Waukegan, Illinois


Reporting Programs	Report #	Title of Report	Date of Report
Consent Decrees	1	Consent Decree (1988)	3/18/1988
	2	First Amended Consent Decree	2/4/2004
815 Reports	3	2004 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2005
	4	2005 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2006
	5	2006 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2007
	6	2007 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2008
	7	2008 Annual Report for On-Site Permit Exempt "815" Facility	2/12/2009
	8	2009 Annual Report for On-Site Permit Exempt "815" Facility	2/12/2010
	9	2010 Annual Report for On-Site Permit Exempt "815" Facility	2/15/2011
	10	2011 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2012
	11	2012 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2013
	12	2013 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2014
	13	2014 Annual Report for On-Site Permit Exempt "815" Facility	2/13/2015
	14	2015 Annual Report for On-Site Permit Exempt "815" Facility	2/3/2016
	15	2016 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2017
	16	2017 Annual Report for On-Site Permit Exempt "815" Facility	2/13/2018
5-Year Post-Remedial Construction Reports	17	First 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	4/1/1997
	18	Second 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	6/7/2002
	19	Third 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	3/21/2008
	20	Fourth 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	11/22/2013
	21	Fifth 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	2/16/2018
Adjusted Standard Petition and Order	22	Petition of Johns Manville for an Adjusted Standard from 35 Ill. Adm. Code 814, 811.310, 811.311, 811.318, 811.320	9/30/2004
	23	Petition of Johns Manville for an Adjusted Standard from: 35 Ill. Adm. Code 811.310, 811.311, 811.318, 811.320, and 814	12/6/2007
Miscellaneous Reports	24	Initial Facility Report	9/1/1992
	25	Operation and Maintenance Manual, Revision 1	10/11/2002
	26	On-Site Landfill Supporting Documents to Describe Historical Activities at Johns Manville Site	2/24/2003
	27	Proposed Final Cover Soil and Thickness On-Site Landfill	9/17/2004
	28	Site Investigation Report On-Site Landfill	9/26/2005
	29	Response to IEPA Comments on HELP Model (August 30, 2005) and Petition for Adjusted Standards	4/25/2006
	30	Request for U.S. EPA Opinion on Proposed Groundwater Monitoring Well Locations; On-Site Landfill	11/14/2006
	31	Final Phase II Remedial Work Plan Non-Asbestos Containing On-Site Landfill Closure	2/8/2008
	32	Final Phase II Remedial Work Plan Non-Asbestos Containing On-Site Landfill Closure, Revision 1	6/20/2008
	33	Operation and Maintenance Manual, Revision 2	5/18/2010
	34	Revised Quality Assurance Project Plan (Revision 1)	1/24/2013
	35	Non-Asbestos Containing ON-Site Landfill Construction Final Closure Report - State Facility ID# 0971900014	3/31/2017
	36	CERCLA Operations and Maintenance Manual, Revision 3	3/24/2018

**Table 4 - Comparison of First Amended Consent Decree Requirements and the Remedial Work Plan
On-Site Landfill - Johns Manville
Waukegan, Illinois**

Final Phase II Remedial Work Plan On-Site Landfill, Revision 1 (RWP) dated June 20, 2008		First Amended Consent Decree (FACD) or Regulatory Reference	Document Indicating Scope Change
Section 3.1 Final Cover	Barrier Soil Layer: minimum 12-inch vertical thickness of previously placed clay (as interim cover), or equivalent.	FACD Section III(4)(x) and V(15)(c).	Described in "Proposed Final Cover Soil and Thickness" (LFR, September 17, 2004) and equivalent cover per 35 IAC Part 811.314(b)(3)(A)(iii).
	Lateral Drainage Layer: 12-inch vertical thickness of sand overlying the Barrier Soil Layer.		
	Final Protective Layer: 36-inch vertical thickness of clay overlying the lateral drainage layer capable of supporting vegetation.		
Section 3.2 Landfill Gas Monitoring	Landfill gas monitoring plan and schedule and ambient air monitoring	35 IAC Part 811.310 and Adjusted Standard Order.	Adjusted Standard Order dated 12/6/2007 describes the reduction in landfill gas monitoring in multiple sections. Landfill gas management changes described in the 2012 Annual Report dated 2/14/2013.
Section 3.3 Leachate Monitoring and Management System	Includes design of leachate collection and monitoring system, leachate sampling and recovery.	35 IAC Part 811.309; Monitoring Results provided in On-Site Permit Exempt "815" Facility Reports to Illinois EPA.	Adjusted Standard Order dated 12/6/2007 describes changes to the "zone of attenuation" [Section 811.320(c)(1)] for leachate monitoring in multiple sections.
Section 3.4 Groundwater Monitoring System	Includes design of well construction, location, sampling plans and schedules, and contingency plan.	35 IAC Part 811.318 and 811.319, and the Adjusted Standard Order.	Adjusted Standard Order dated 12/6/2007 describes changes in well locations and groundwater quality monitoring in multiple sections.
Section 4.0 Operation and Maintenance Activities	Site Security - 6 ft high perimeter fence and swinging gates with key entry pads and signage.	35 IAC Part 811.11; Operations and Maintenance Manual, Revision 1; FACD.	CERCLA Operations and Maintenance Manual, Revision 3 dated 3/24/2018.
	Access Roads - Class I to Class II access roads located along south and east boundaries of Site and between Fill Area #1 and Fill Area #2.		
	Inspection Frequency - A minimum frequency of quarterly inspections of the final cover and all vegetated areas for a period of five years.		
	Final Cover Maintenance - The final cover will consist of 36 inches of clay over a 12 inch sand drainage layer over a 12 inch minimum compacted clay barrier layer. The top surface of the final cover will be vegetated. The primary function of the final cover is to reduce water percolation and infiltration through the waste material and to route water drainage from the sand drainage layer to surface drainage. Normal O&M consists of regular inspections, tree/shrub removal, and erosion repair. Non-routine O&M includes differential settlement and slope repair. The required O&M period in accordance with the FACD is 30 years after completion of construction. After 30 years, U.S. EPA and the State of Illinois shall evaluate the need for further operation and maintenance as specified in the FACD.		
	Cover Inspections - On-Site Landfill cover inspections will consist of weekly inspections until vegetative cover is thriving, monthly inspections conducted thereafter, and inspections within 72 hours of heavy rainfall events. Inspections will be conducted concurrently with inspection requirements for the CERCLA vegetative cover in the approved O&M Manual for the JM Disposal Area.		
Maintenance - The detailed construction of the vegetated soil cover for the site is described in Section 3.0. Replacement materials should meet the specifications established in Section 3.0.			
Section 5.0 Other Submittals	Construction Compliance Plan	FACD Section V(15)(b)	No update.
	Emergency and Contingency Plan		No update.
	Sampling and Analysis Plan		Revised Quality Assurance Project Plan (Revision 1) dated 1/24/2013 Section 3.3.
	Quality Assurance Project Plan Addendum		Revised Quality Assurance Project Plan (Revision 1) dated 1/24/2013.
	Site Health and Safety Plan		CERCLA Operations and Maintenance Manual, Revision 3 dated 3/24/2018.

Figures


File: V:\DCS\GIS\Project_Data\Johns Manville\CAD\Production Drawings\General Property Location Map (3).dwg Layout: Layout1 User: Brian.Ranstead Plotted: Mar 27, 2017 - 4:48pm



JOHNS MANVILLE
 WAUKEGAN, ILLINOIS
 PROJECT NO. 60326956
 DATE: 01/25/2017 DRWN: BKR

GENERAL PROPERTY LOCATION MAP
 FIGURE 1

P:\01_Grad_Drive_Map\Johns Manville\On-Site Landfill\Leachate & GW Locations.dwg Layout: MDC-B-L User: Brian Reinhold Plotted: Mar 23 2017 1:24:00pm



JM Southern Property Line

LEGEND:

- + EXISTING WELL LOCATION
- + LEACHATE WELL LOCATION (NOT IN USE)

NOTE:

LEACHATE WELL SAMPLING CEASED DECEMBER 2013,
THESE WELLS ARE NO LONGER BEING SAMPLED



JOHNS MANVILLE
WAUKEGAN, ILLINOIS
PROJECT NO. 60458421

**ON-SITE LANDFILL
LEACHATE & GROUNDWATER
MONITORING LOCATIONS**

DATE: 01/26/16

DRWN: JG

FIGURE 2

Appendix A

Adjusted Standard Correspondence

BEFORE THE ILLINOIS POLLUTION CONTROL BOARD JUN 30 2004

STATE OF ILLINOIS
Pollution Control Board

IN THE MATTER OF:)
)
PETITION OF JOHNS MANVILLE)
FOR AN ADJUSTED STANDARD FROM)
35 ILL.ADM. CODE PART 814, §§ 811.310,)
811.311, 811.318)
)
)

AS 04- *04*
(Adjusted Standard-Land)

NOTICE OF FILING

To: Attached Service List

Please take notice that on June 30, 2004, Johns Manville has filed the attached adjusted standard petition, a copy of which is hereby served upon you.

Johns Manville, Petitioner.

By: *Edward P. Kenney*
One of Its Attorneys

Edward P. Kenney
Sidley Austin Brown & Wood LLP
Bank One Plaza
10 South Dearborn Street
Chicago, Illinois 60603
(312) 853-7000

RECEIVED
CLERK'S OFFICE

JUN 30 2004

STATE OF ILLINOIS
Pollution Control Board

BEFORE THE ILLINOIS POLLUTION CONTROL BOARD

IN THE MATTER OF:)

PETITION OF JOHNS MANVILLE)
FOR AN ADJUSTED STANDARD FROM)
35 ILL.ADM. CODE PART 814, §§ 811.310,)
811.311, 811.318)

AS 04- 04
(Adjusted Standard-Land)

**PETITIONER JOHNS MANVILLE'S PETITION FOR AN ADJUSTED STANDARD
FOR CERTAIN PROVISIONS OF 35 ILL.ADM.CODE, PARTS 814 AND 811**

**Statement Describing Standard From Which Adjusted Standard is Sought, Pursuant to 35
Ill.Adm.Code § 104.406**

Johns Manville ("JM"), a Delaware corporation, comes by its attorneys, and pursuant to Section 28.1 of the Illinois Environmental Protection Act ("the Act"), 415 ILCS 5/28.1 and 35 Ill.Adm.Code §§ 104.400 et seq., seeks an adjusted standard to requirements contained in 35 Ill.Adm.Code Part 814, which incorporates specific requirements of 35 Ill.Adm.Code §§ 811.310, 811.311, , and 811.318- concerning its onsite landfill. These rules became effective September 18, 1990. Johns Manville is requesting the concurrence of the Illinois Environmental Protection Agency (IEPA) in this petition.

**Statement That Regulation of General Applicability Was Not Promulgated to Implement
Federal Requirements Pursuant to 35 Ill.Adm.Code § 104.406(b)**

The regulations of general applicability that are the subject of this adjusted standard petition were not promulgated to implement the requirements of the Clean Water Act,

Safe Drinking Water Act, Comprehensive Environmental Response, Compensation and Liability Act, Clean Air Act, or the State programs concerning RCRA, UIC, or NPDES. The regulations in question implement State, not federal requirements.

Level of Justification 35 Ill.Adm.Code § 104.406(c)

The regulations for which the adjusted standards are sought do not contain specified levels of justification, so the factors set forth in Section 28.1(c) of the Act apply to this petition. As will be described in more detail below, JM can establish that: the factors relating to its onsite landfill are substantially different from the factors relied upon by the Board in adopting the regulations of general applicability; the existence of these different factors justifies an adjusted standard; the requested standard will not result in environmental health effects more adverse than the effects considered by the Board in adopting the rules of general applicability; and, the adjusted standard is consistent with applicable federal law. The justification for this adjusted standard is set forth below.

BACKGROUND OF JOHNS MANVILLE'S ONSITE LANDFILL

Description of Petitioner's Activities 35 Ill.Adm.Code § 104.406(d)

JM Facility Background and Regulatory History

JM owns a facility in Waukegan, Illinois in Lake County at which JM previously manufactured building materials, including roofing and insulation products. The facility is located on a tract consisting of approximately 350 acres on the shore of Lake Michigan. The facility began operations *ca.* 1920, and employed several thousand employees at its peak. Historically, asbestos-containing building materials were manufactured at the plant, but all such manufacture of asbestos-containing building materials ceased in 1985. After a gradual phaseout, all of the remaining manufacturing operations at the facility completely ceased in

1998, and the manufacturing buildings (which represented over 1,700,000 square feet under roof) were demolished in 2000-2001. At present, only a few contract employees associated with maintaining the site are located at the facility. As will be described below, the on-site landfill at issue in this proceeding began operations in 1992 and was not used to dispose of asbestos-containing materials. The Illinois Attorney General's Office and Illinois Environmental Protection Agency have acknowledged that the landfill that is subject to this petition is an "existing landfill" and therefore subject to 35 Ill. Adm. Code Part 814. Specific requirements contained in 35 Ill. Adm. Code Part 811, including the provisions for which the adjusted standards are sought, are incorporated by 35 Ill. Adm. Code § 814.302.

In 1983, relying on its authority in Section 105 of the Comprehensive Environmental Response, Compensation and Liability Act (CERCLA), 42 USC § 9605, the United States Environmental Protection Agency (USEPA) placed a portion of the facility (consisting of approximately 120 acres) on the National Priorities List (NPL), which is set forth in 40 CFR Part 300, Appendix B, by publication at 48 Fed. Reg. 40658 (September 8, 1983). The on-site landfill at issue in this petition is physically located on the tract identified on the NPL, and it is located on and surrounded by units that were remediated under CERCLA. On June 14, 1984, JM and USEPA executed an Administrative Order on Consent, under which JM conducted a Remedial Investigation Feasibility Study (RIFS), pursuant to 40 CFR § 300.68. The Remedial Investigation Report was submitted on July 3, 1985, and the Feasibility Study Report was submitted to USEPA in December 1986. USEPA adopted an Addendum to the Feasibility Study Report on January 28, 1987. After notice and public hearing, on June 30, 1987 USEPA issued a Record of Decision (ROD) in which the State of Illinois concurred. The ROD provided for the placement of cover over a number of areas at which asbestos containing waste materials had

been disposed of at the JM facility. JM, USEPA and the State of Illinois executed a consent decree that implemented the ROD, and that consent decree was entered by the United States District Court for the Northern District of Illinois on or about March 18, 1988, in United States v. Manville Sales Corporation, C.A. No. 88C 630.

In addition to providing for cover of historical disposal areas, the Consent Decree contemplated that ongoing non-asbestos manufacturing operations at the JM site would continue. The Consent Decree therefore provided for ongoing operation of both the wastewater treatment system, which consisted of a number of settling and retention basins, as well as the onsite landfill. JM conducted substantial remedial actions at the facility, placing cover over the historic areas where asbestos containing waste materials had been disposed. JM's remedial activities were largely completed in 1991.

USEPA issued two Explanations of Significant Differences (ESD), the first on February 9, 1993, and the second on September 22, 2000. The first ESD addressed primarily the differences between the remedial action as described in the June 1987 ROD and the remedial action actually constructed as necessitated by field conditions. The second ESD provided, in light of cessation of manufacturing operations at the facility, for closure of both the wastewater treatment system and the on-site landfill which is the subject of this petition.

Description of Nature of Efforts Necessary to Comply With Regulations of General Applicability, 35 Ill.Adm.Code § 104.406(e)

Because the onsite landfill is located in the midst of the CERCLA site, any activities relating to it must be coordinated with both USEPA and IEPA. The United States Department of Justice, USEPA, Illinois Attorney General's Office, IEPA, and JM signed an amended federal consent decree which was lodged with the United States District Court for the Northern District of Illinois on February 11, 2004 (notice published at 69 Fed. Reg. 7982

(February 20, 2004)). Comments have been filed, and a responsiveness summary is due to be filed by July 16, 2004. JM anticipates the federal amended consent decree will be entered by the Court in the near future. The Illinois Attorney General's Office, IEPA and JM have also signed a consent order which addresses this landfill. This consent order should be submitted to the Lake County Circuit Court for approval in the near future. Both the federal amended consent decree and consent order provide for final closure of the landfill that is subject of this petition, and this adjusted standard petition should result in final closure in the most effective and expeditious manner. JM advised the agencies of the probable need for an adjusted standard in the negotiations which resulted in the federal amended consent decree, and the State Consent Order, and each of these documents specifically provides for the filing of an adjusted standards petition. Therefore, this adjusted standard proceeding will not be contrary to either document when and if they are entered; it will in fact, assist in implementation of these documents.

JM's On-site Landfill

JM's on-site landfill has always operated pursuant to the statutory permit exception contained in Section 21(d) of the Act, 415 ILCS 5/21(d); since JM has used the onsite landfill to dispose of only that waste generated by its own activities at this location, JM has neither received nor been required to hold an IEPA solid waste operating permit. Pursuant to 35 Ill. Adm. Code § 815.200 *et seq.*, JM submitted its initial facility report to IEPA in September 1992. As described in the initial facility report and as operated, the onsite landfill consisted of two areas: 1) the miscellaneous disposal pit, that was constructed on top of clean fill that had been placed during CERCLA remedial activities and 2) a portion of the collection basin, which had formerly been operated as part of the wastewater treatment system. These units are depicted in Figure 1 (Site Plan).

The initial facility report filed in 1992 indicated JM's intention to operate the onsite landfill as an inert waste landfill, based on leachate data for the wastes that were intended to be placed in the onsite landfill. During its operating history from 1992 to 1998, the predominant waste that was placed in the landfill was calcium silicate, an inert, nonhazardous material used by JM to produce T-12, a high temperature calcium silicate block insulation material.

JM also disposed of lesser quantities of roofing materials, wood, paper, and cardboard, materials that IEPA considers to be putrescible wastes. Because the onsite landfill arguably meets the definition of "existing facility or existing unit" contained in 35 Ill. Adm. Code § 810.103, the onsite landfill is subject to the standards for existing landfills and units, set forth in 35 Ill. Adm. Code Part 814, pursuant to 35 Ill. Adm. Code § 814.101.

In order to accomplish the most efficient final closure that considers the landfill contents and the landfill's location on units previously remediated under CERCLA, JM is seeking an adjusted standard for (i) the Monitoring Frequency for Landfill Gas Monitoring (35 Ill. Adm. Code § 811.310(c)(1)), (ii) the requirements for implementing a Landfill Gas Management System, specifically, the provisions relating to detection distance for implementing such a system (35 Ill. Adm. Code § 811.311(a)(1)), and (iii) the Standards for the Location of Monitoring Points found in 35 Ill. Adm. Code § 811.318(b)(4), specifically, the requirement that monitoring wells shall be located within half the distance from the edge of the potential discharge source to the edge of the zone of attenuation.¹

¹ The costs of complying with the regulations are very difficult to quantify because, as described below, compliance with the regulations as adopted would involve drilling gas monitoring devices and groundwater monitoring wells through engineered cover that was built pursuant to the Superfund remedial activities at the site. The motivation for this adjusted standard is not to provide for lower costs, but to prevent the adverse effects that could result from installing the gas monitoring and groundwater wells in locations that would damage the cover of the remediated

Narrative Description of Proposed Adjusted Standard, 35 Ill. Adm. Code § 104.406(f)

**PROPOSED ADJUSTED STANDARD FOR LANDFILL GAS MONITORING
FREQUENCY REQUIREMENTS**

In adopting its comprehensive regulations governing nonhazardous waste landfills, the Pollution Control Board specifically addressed two broad types of landfills: landfills for inert waste, and landfills for chemical and putrescible wastes.² The Board later adopted requirements for municipal solid waste landfills in order to ensure that the state regulations met the requirements for the Resource Conservation and Recovery Act (RCRA) Subpart D program. Because the landfill in question here is not a municipal solid waste landfill (and is therefore not addressed in the federal program), granting the petition sought here will in no way be inconsistent with federal requirements³. There are also no federal procedural requirements that would apply to this petition.

As discussed above, JM originally contended that its on-site landfill was properly characterized as an inert waste landfill, because the wastes placed in the landfill were primarily inert (calcium silicate materials, concrete, and similar materials)⁴. However, IEPA advised that

areas and potentially create pathways for migration of contaminants.

² The Pollution Control Board has also adopted special requirements for other types of landfills, (e.g., landfills used for certain wastes from iron and steel manufacturing facilities and foundries (see 35 Ill. Adm. Code Part 817)). These regulations contain three classes of waste, and wastes which present more potential to generate potentially harmful leachate are subject to more stringent requirements.

³ Moreover, both the federal amended consent decree and the State consent order described above would require final closure of the landfill that is the subject of this petition.

⁴ The requirements for inert waste landfills are considerably less stringent than those for chemical and putrescible and municipal solid waste landfills, due to significant differences between the types of materials disposed of in each type of landfill. Unlike chemical or putrescible landfills and municipal solid waste landfills, inert waste landfills need not have gas collection systems, groundwater monitoring systems or leachate collection systems, on the theory that the leachate generated by inert waste landfills is so innocuous in terms of quantity

the presence of materials like wood, cardboard and paper in the landfill *in any amount* meant that the landfill should be more properly characterized as a chemical and putrescible waste landfill.

The requirements in 35 Ill. Adm. Code § 811.310(c)(1) (applicable to chemical and putrescible landfills but not to inert waste landfills) specify that landfill gas monitoring devices shall be operated to obtain samples on a monthly basis for the entire operating period and for a minimum of five years after closure. Given the nature of the wastes disposed in the On-Site Landfill, studies were undertaken to determine the general physical properties within the landfill and whether landfill gas was currently present within or outside the landfill limits in quantities that might warrant the required level of monitoring.

As described in the Site Investigation Report for the On-Site Landfill, it was determined that methane generation was more consistent with an inert waste landfill, rather than a typical chemical and putrescible landfill. Specifically, the following observations were made:

- Measured landfill gas temperatures (approximately 50°F) were not typical of landfill gas temperatures in a solid waste landfill, which typically ranges from 100 to 130 °F during substantial anaerobic activity and between 130 and 160 °F during substantial aerobic activity.
- The vegetative grass cover over the landfill was intact, growing and healthy, and showed no signs of burn-out, which is indicative of methane release to the landfill surface. Moreover, there are no buildings, structures or utilities on or around the landfill that could serve as a conduit for relieving methane pressures.
- Landfill gas pressures measured in monitoring wells were typically extremely low (less than 0.01" of water). This indicates negligible gas generation.
- No malodors were noted within the landfill at any time, indicating little or no landfill gas generation.
- The carbon dioxide levels in the On-Site Landfill were measured to be less than 1%. This is not consistent with an active chemical and putrescible landfill, where the levels of carbon dioxide typically range from 40-48%.

and constituents that such systems are not warranted. Final cover for inert waste landfills consists of a minimum three foot thick layer of soil capable of supporting vegetation. In contrast, final cover for chemical and putrescible landfills and municipal solid waste landfills must consist of a low permeability layer with a thickness of at least three feet (or equivalent) overlain by a protective layer with a thickness of at least three feet.

- No methane was present above regulatory criteria (50% of the Lower Explosive Level (LEL)) outside the limits of the waste boundary, despite the lack of any landfill gas collection system. Given that wastes have not been added to the On-Site Landfill for almost six years, and that very little additional wastes, if any, are expected to be added in the future, it is unlikely that the landfill gas generation rate would increase, thereby resulting in an increased potential to detect migrating landfill gas.

These results were not particularly surprising, in light of the relatively low percentage of organic material disposed in the landfill, and the relatively small size of the units. While the on-site Landfill may technically meet the requirements for chemical and putrescible waste landfills, the above-described data confirm that the landfill is actually more similar to the inert waste landfills considered by the Board in adopting the regulations. As a result, the frequency of landfill gas monitoring as technically required by 35 Ill. Adm. Code § 811.310(c)(1) is not necessary and would not provide any additional degree of protection to human health or the environment as compared to the proposed adjusted standard.

For all of these reasons, JM is proposing the following adjusted standard:

“In lieu of compliance with 35 Ill. Adm. Code § 811.310(c)(1) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, Johns Manville shall operate all gas monitoring devices, including the ambient air monitors, such that samples will be collected on a semi-annual basis for a period of five years following approval of this adjusted standard. If, at the end of five years, the requirements for implementing a Landfill Gas Collection System (35 Ill. Adm. Code § 811.311) are not met, no further monitoring will be conducted.

Based on the data collected, compliance with the proposed adjusted standard will not have a more adverse effect on the environment than would compliance with the regulations.

PROPOSED ADJUSTED STANDARD FOR IMPLEMENTATION OF A LANDFILL GAS MANAGEMENT SYSTEM

As shown on Figure 2 (Proposed Landfill Gas Monitoring Device Locations), the miscellaneous disposal pit unit (Fill Area #1) is located within the aerial limits of the remediated

area of the CERCLA site. The On-Site Landfill is essentially a landfill constructed within and overlying the "CERCLA" landfill that was previously closed through placement of a two-foot engineered cover over both topographically flat areas, as well as the steeply sloping sides of the original miscellaneous disposal pit. The lateral limits of the steeply sloping sides are shown on Figure 2. The regulations governing implementation of a Landfill Gas Collection System (35 Ill. Adm. Code § 811.311(a)(1)) contemplate detection of elevated methane levels below the "ground surface" at a distance of 100 feet outside the edge of the unit, or at the property boundary, whichever is closer. As the property boundary is further away, the distance of 100 feet from the edge of the unit would appear to apply. However, at this distance (100 feet) from the edge of Fill Area #1 within the On-Site Landfill, the monitoring locations would fall on the steep side slopes and covered areas within the now-closed CERCLA landfill.

Landfill gas monitoring at this location would require installation of monitoring wells on the steeply sloping sides and through the engineered cover placed for closure of the CERCLA landfill. Installation, monitoring, and maintenance of wells installed within this steep incline may result in compromising the integrity of the CERCLA cover and thereby trigger maintenance obligations not otherwise required, as well as potentially expose the now-covered asbestos materials to personnel collecting the air samples and/or cause the release of asbestos fibers to ambient air. Furthermore, it is not clear whether monitoring for landfill gas beneath the cover of an adjacent landfill meets the intention of "ground surface," in that the goal is to detect whether elevated levels of methane generated within the On-Site Landfill are migrating away from that unit. As a result, locating the landfill gas monitoring devices at a distance of 100 feet from Unit #1, as technically required by 35 Ill. Adm. Code § 811.311(a)(1) would be very burdensome, potentially harmful to the CERCLA remedy, and due to the extremely low levels of

gas generated, would not provide any additional degree of protection to human health or the environment.

For all of these reasons, JM is proposing the following adjusted standard:

“In lieu of compliance with 35 Ill. Adm. Code § 811.311(a)(1) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, Johns Manville shall install a gas management system if a methane concentration greater than 50 percent of the lower explosive limit in air, is detected below the ground surface by a monitoring device or is detected by an ambient air monitor located at 200 feet from the edge of the unit or the property line, whichever is less.”

Based on the data collected, compliance with the adjusted standard proposed will not have a more adverse effect on the environment than would compliance with the regulations.

PROPOSED ADJUSTED STANDARD FOR THE LOCATIONS OF GROUNDWATER MONITORING WELLS

As shown on Figure 3 (Proposed Groundwater Monitoring Well Locations), the miscellaneous disposal pit unit (Fill Area #1) is located within the aerial limits of the remediated area of the CERCLA site. The On-Site Landfill is essentially a landfill constructed within and overlying the “CERCLA” landfill that was previously closed through placement of a two-foot engineered cover over both topographically flat areas, as well as the steeply sloping sides. The lateral limits of the steeply sloping sides are shown on Figure 3. The regulation governing the Design, Construction, and Operation of Groundwater Monitoring Systems (35 Ill. Adm. Code § 811.318(b)(4)) contemplates locating the monitoring wells within half the distance from the edge of the potential source of the discharge to the edge of the zone of attenuation downgradient, with respect to groundwater flow, from the source. However, at this distance from the edge of the On-Site Landfill (50 feet), the monitoring locations would fall on the steep side slopes and covered areas of the now-closed CERCLA landfill.

Groundwater monitoring at this location would require installation of monitoring wells on the steeply sloping sides and through the engineered cover placed for closure of the CERCLA landfill. Installation, monitoring, and maintenance of wells installed within this steep incline may result in compromising the integrity of the CERCLA cover and thereby trigger maintenance obligations not otherwise required, as well as potentially expose the now-covered asbestos materials to personnel collecting the air samples and/or cause the release of asbestos fibers to ambient air. As a result, locating groundwater monitoring wells at a distance of 50 feet from Unit #1, as technically required by 35 Ill. Adm. Code § 811.318(b)(4) would be very burdensome, potentially harmful to the CERCLA remedy, and would not provide any additional degree of protection to human health or the environment.

For all of these reasons, JM is proposing the following adjusted standard:

“In lieu of compliance with 35 Ill. Adm. Code § 811.318(b)(4) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, Johns Manville shall install groundwater monitoring wells at a distance of no more than 200 feet from the edge of the unit or the property line, whichever is less.”

Based on the data collected, compliance with the adjusted standard proposed will not have a more adverse effect on the environment than would compliance with the regulations.

Description of Impact of Compliance With General Standard As Compared to Proposed Adjusted Standard, and Justification, 35 Ill. Adm. Code §§ 104.4-6(g)-(h)

For the reasons described above, compliance with the Proposed Adjusted Standard will be, at a minimum, equally protective of the environment as would compliance with the regulations of general applicability. JM believes that granting the adjusted standard would be justified for the reasons set forth above, and would create a lesser risk of damage to the remediated areas at the Superfund site.

Board May Grant Adjusted Standard Consistent With Federal Law, 35 Ill.Adm.Code § 104.406(i)

As described above, if the Board were to grant the adjusted standard, it would in no way be contrary to federal statutory or regulatory requirements. Moreover, the federal consent decree described above, expressly contemplated that an adjusted standard petition could be filed, so granting the adjusted standard would not be inconsistent with any federal judicial order or consent decree.

Hearing Requested 35 Ill.Adm.Code 104.406(j)

JM has discussed these proposed adjusted standards with the Illinois Environmental Protection Agency(IEPA), and is requesting the Agency's concurrence. If Agency concurs with this petition, it may not be necessary to have a hearing (assuming that members of the public do not request one. If the IEPA concurs with the petition, and there are no requests for a hearing from the public or other interested parties, JM can waive its request for a hearing.

Documentation to Be Relied Upon, 35 Ill.Adm.Code § 104.406(k)-(l)

As described above, JM has collected data which is in the form of a Site Investigation Report. This document is very voluminous, and can be submitted in the future.

CONCLUSION

For the reasons set forth above, JM respectfully requests that the Pollution Control Board grant the adjusted standards to 35 Ill.Adm.Code Part 814, incorporating 35 Ill.Adm.Code §§ 811.310, 811.311, and 811.318 as described in this petition, and as set forth below:


“In lieu of compliance with 35 Ill. Adm. Code § 811.310(c)(1) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, Johns Manville shall operate all gas monitoring devices, including the ambient air monitors, such that samples will be collected on a semi-annual basis for a period of five years following approval of this adjusted standard. If, at the end of five years, the requirements for implementing a Landfill Gas Collection System (35 Ill. Adm. Code § 811.311) are not met, no further monitoring will be conducted.”

“In lieu of compliance with 35 Ill. Adm. Code § 811.311(a)(1) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, Johns Manville shall install a gas management system if a methane concentration greater than 50 percent of the lower explosive limit in air, is detected below the ground surface by a monitoring device or is detected by an ambient air monitor located at 200 feet from the edge of the unit or the property line, whichever is less.”

“In lieu of compliance with 35 Ill. Adm. Code § 811.318(b)(4) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, Johns Manville shall install groundwater monitoring wells at a distance of no more than 200 feet from the edge of the unit or the property line, whichever is less.”


Respectfully submitted,

**JOHNS MANVILLE,
Petitioner,**

By: 
One of Its Attorneys

**Edward P. Kenney
Sidley, Austin, Brown & Wood LLP
10 South Dearborn Street
BankOne Plaza
Chicago, Illinois 60603
(312)853-2062**

T:\Johns Manville\7982.00 Waukegan\SRP\Sol Boring Master.dwg Fig 1-REC25



Johns Manville, Waukegan, Illinois
On-Site Landfill
Site Plan





Figure 1

T:\Johns Manville\1992.00 Waukegan\SPR\Soil Boring Master.dwg Fig 14-REC3




Lake Michigan: Shoreline as of June 2003

Johns Manville, Waukegan, Illinois
On-Site Landfill
Proposed Location of
Below-Ground Landfill Gas Monitors




Figure 2

T:\Johns Manville\7992.DD\Waukegan\SRP\Soil_Spring_Monitor.dwg Fig 14-RECS



Lake Michigan: Shoreline as of June 2003



Johns Manville, Waukegan, Illinois
On-Site Landfill
 Existing and Proposed GW Monitoring Wells
 and April 2004 Water Levels



Figure 3

CERTIFICATE OF SERVICE


The undersigned, an attorney, hereby certifies that he caused the foregoing notice and petition for adjusted standard to be served upon:

Division of Legal Counsel
Illinois Environmental Protection Agency
1021 North Grand Avenue East
P.O. Box 19276
Springfield, Illinois 62794-9276

Peter Orlinsky
Assistant Counsel, Northern Region
Illinois Environmental Protection Agency
9511 West Harrison Street
Des Plaines, Illinois 60016

Elizabeth Wallace
Assistant Attorney General, Environmental Law
188 West Randolph Street, 20th Floor
Chicago, Illinois 60601

by placing the same in the United States mail, first-class postage prepaid, this 30th day of June, 2004.


Edward P. Kenney

BEFORE THE ILLINOIS POLLUTION CONTROL BOARD
RECEIVED
CLERK'S OFFICE

IN THE MATTER OF:)
)
PETITION OF JOHNS MANVILLE)
FOR AN ADJUSTED STANDARD FROM)
35 ILL.ADM. CODE PART 814, §§ 811.310,)
811.311, 811.318, 811.320)
)
)

SEP 30 2004
STATE OF ILLINOIS
Pollution Control Board


AS 04-04
(Adjusted Standard-Land)

NOTICE OF FILING

To: Attached Service List

Please take notice that on September 30, 2004, Johns Manville has filed the attached amended petition for an adjusted standard with the Illinois Pollution Control Board, a copy of which is hereby served upon you.

Johns Manville,
Petitioner.

By: 
One of Its Attorneys

Edward P. Kenney
Sidley Austin Brown & Wood LLP
Bank One Plaza
10 South Dearborn Street
Chicago, Illinois 60603
(312) 853-7000

BEFORE THE ILLINOIS POLLUTION CONTROL BOARD

IN THE MATTER OF:

PETITION OF JOHNS MANVILLE
FOR AN ADJUSTED STANDARD FROM
35 ILL.ADM. CODE PART 814, §§ 811.310,
811.311, 811.318, 811.320

)
)
)**RECEIVED**
) CLERK'S OFFICE
)
)**SEP 30 2004**
)
)**STATE OF ILLINOIS**
) **Pollution Control Board**
) **(Adjusted Standard-Land)**
)
)
)
)
)
)
)

**PETITIONER JOHNS MANVILLE’S AMENDED PETITION FOR AN ADJUSTED
STANDARD FOR CERTAIN PROVISIONS OF 35 ILL.ADM.CODE, PARTS 814 AND
811**

INTRODUCTION

Johns Manville (“JM”), a Delaware corporation, comes by its attorneys, and pursuant to Section 28.1 of the Illinois Environmental Protection Act (“the Act”), 415 ILCS 5/28.1 and 35 Ill.Adm.Code §§ 104.400 et seq., seeks an adjusted standard to certain requirements of the Pollution Control Board’s regulations governing on-site landfills, as will be described below. JM owns a facility in Waukegan, Illinois located on a 350 acre tract on the shore of Lake Michigan (See Figure 1).

JM previously filed a petition with the Board on June 30, 2004. By Order dated August 5, 2004, the Board found that petition to be deficient because the factors contained in

Section 814.402(b)(3) had not been addressed. The Board directed petitioner to address the information requirements of Section 28.1 of the Act (415 ILCS 5/28.1) and Section 104.406 of the Board's rules in an amended petition. After consulting with the Board's staff attorneys, JM is submitting this amended petition. The caption has changed slightly to reflect an additional related regulatory provision for which an adjusted standard is sought. Since the filing of the original petition, JM has had additional discussions with the Illinois Environmental Protection Agency concerning this proposed adjusted standard and is requesting the Agency's concurrence in this amended petition.

JM filed a public notice in a local newspaper shortly after filing the original petition. Because the language of the proposed adjusted standard requested in this amended petition is somewhat different from that in the original petition, JM intends to file a new public notice in accordance with 35 Ill. Adm. Code § 104.408.

Statement Describing Standards From Which Adjusted Standard is Sought, Pursuant to 35 Ill. Adm. Code § 104.406

JM is seeking an adjusted standard to requirements contained in 35 Ill. Adm. Code Part 814, which incorporates specific requirements of 35 Ill. Adm. Code §§ 811.310, 811.311, 811.318, and 811.320 concerning its onsite landfill, which consists of two units: 1) the miscellaneous disposal pit; and 2) a portion of the collection basin. These units are depicted in Figure 2 (General Property Map and On-Site Landfill Location). The relevant rules became effective September 18, 1990.

Statutory Section 28.1(c) Factors

The regulations which are the subject of this adjusted standard petition were adopted by the Pollution Control Board In the Matter of: Development of Operating and Reporting Requirements for Non-Hazardous Waste Landfills, R88-7, and were effective on September 8, 1990. A review of the rulemaking record in that proceeding indicates that the Board was attempting to update and expand its existing regulations governing sanitary landfills (Previously Chapter 7 of the Pollution Control Board's regulations) to incorporate more modern approaches for addressing a variety of industrial and municipal non-hazardous waste landfills.

In this rulemaking, the Board adopted different standards for landfills which were going to remain open for short periods of time, landfills that would remain open for longer duration, and for existing and new landfills. The Board also adopted differing standards for inert waste landfills (no leachate collection, no landfill gas collection, minimal cover, and no groundwater monitoring requirements) than for landfills where chemical and putrescible waste would be managed (leachate collection, more substantial final cover, gas collection and monitoring, and groundwater monitoring) due to the greater likelihood that groundwater quality could be adversely impacted by the latter category of landfill. The regulations were designed to accommodate both permitted landfills and onsite landfills which were exempt from permit requirements.

The JM landfill is different from the landfills considered by the Board in a couple of respects. First, much of the waste in the landfill is virtually inert, being composed primarily of calcium silicate and fiber glass-based roofing materials. Although some of the waste in the landfill may not meet the technical requirements in the inert waste regulations, JM's landfill differs from chemical and putrescible landfill in that very little landfill gas is generated. The

second major difference is that, unlike most landfills in Illinois, the JM site was under intense federal and state oversight since before the adoption of the Pollution Control Board's solid waste landfill regulations as a result of its inclusion on the Superfund National Priority List in 1983. There is nothing in the rulemaking record indicating that the Board considered situations similar to that of the JM facility, where the facility as a whole was subject to a Superfund consent decree which required the construction of cover to isolate asbestos that had been historically disposed of on-site. See the federal consent decree entered by the United States District Court for the Northern District of Illinois in United States v. Manville Sales Corporation, C.A. No. 88C 630. At the time the rules were adopted in 1990, JM was well into the construction of remedial measures to isolate the asbestos on the site, and was subject to a federal consent decree which described in detail how these landfills were to be constructed and maintained, under the close oversight of the USEPA and IEPA.

After the adoption of the Board's solid waste regulations, JM submitted an initial facility report for the units (collection basin and miscellaneous disposal pit) which the consent decree authorized to remain open. In September 1992, JM submitted an Initial Facility Report to IEPA for these units. Due to the nature of the waste, JM managed the landfills as inert waste landfills. Subsequent testing has verified that, despite the presence of small amounts of putrescible material, very little landfill gas is generated by decomposition of the wastes in the miscellaneous disposal pit and the collection basin, as is the case with inert waste landfills. (Gas generation data is included as Exhibit 1.) As a result, the gas collection and monitoring requirements for chemical and putrescible landfills do not fit the JM landfill. Similarly, percolation of stormwater through the collection basin and miscellaneous disposal pit has not resulted in the generation of much leachate.

Strict compliance with the Board's solid waste regulations governing landfill gas collection and monitoring and groundwater monitoring in this instance would involve drilling gas collection wells and groundwater monitoring wells through the closed Superfund cells. This presents the potential for disturbing the underlying Superfund waste, and also breaching the Superfund cover. There is no evidence in the rulemaking record that the Board addressed or even considered a similar situation.

The JM landfill also differs from the landfills considered by the Board in adopting the rules in that the units subject to the groundwater monitoring requirements are surrounded by units that were constructed pursuant to a federal consent decree under federal and state oversight. The operating and maintenance requirements imposed on JM through that decree restricts JM's ability to drill groundwater monitoring wells or gas wells through engineered covers which isolate asbestos. Without obtaining the concurrence of the USEPA and IEPA, JM is not as able to place groundwater monitoring wells where required by the Pollution Control Board's rules as would be a landfill that does not have a remediated Superfund site surrounding the units to be monitored.

In accordance with Section 28.1(c)(2), the existence of these different factors justifies the issuance of the adjusted standard that JM is requesting. JM is requesting an adjusted standard to the landfill gas monitoring and frequency requirements. Because the JM landfill is different from the more typical chemical and putrescible landfills at which the Board's solid waste landfill regulations were directed, in that much less gas is generated at the JM landfill, the landfill gas collection and monitoring program described in this adjusted standard petition is better tailored to this situation than the one otherwise required by the regulations.

Likewise, the risks associated with drilling groundwater monitoring wells through Superfund cover and the underlying asbestos wastes are different from the landfills addressed by the regulations, and justify the groundwater monitoring program that JM is proposing. JM's proposed program would minimize the amount of disturbance to the Superfund remediated areas, while providing for a protective monitoring program that will allow timely action in the event that either of the Part 814 regulated landfill units adversely affects groundwater.

The requested adjusted standards will not result in environmental or health effects that are substantially and significantly more adverse than the effects the Board considered in adopting the rules of general applicability. In adopting the rules, the Board was trying to provide for landfills in which waste would be isolated, and operated in such a way that migration of gas or leachate to groundwater or to ambient air would not be a problem. To the extent that landfill gas would be generated, the Board's regulations provided for it to be monitored and collected. To the extent that a chemical and putrescible waste landfill (or later, a municipal solid waste landfill) would present a potential adverse impact on groundwater, the regulations provided for implementation of a groundwater monitoring program that would provide for detection, assessment and potentially corrective action if a regulated unit is adversely affecting the groundwater. The groundwater monitoring program presented in this adjusted standard petition will similarly provide for detection of potential issues in a timely fashioned, allowing officials to make decisions as to how to protect the groundwater.

Statement That Regulation of General Applicability Was Not Promulgated to Implement Federal Requirements Pursuant to 35 Ill. Adm. Code § 104.406(b)

The regulations of general applicability that are the subject of this adjusted standard petition were not promulgated to implement the requirements of the Clean Water Act,

Safe Drinking Water Act, Comprehensive Environmental Response, Compensation and Liability Act (CERCLA), Clean Air Act, or the State programs concerning RCRA, UIC, or NPDES. The regulations in question implement State, not federal requirements. According to 35 Ill. Adm. Code §§ 807.101, 811.101, the Board relied upon Sections 5, 21.1, 22, 22.17, 28.1 and 27 of the Illinois Environmental Protection Act in adopting the regulations from which the adjusted standards are sought.

Level of Justification 35 Ill. Adm. Code § 104.406(c)

The regulations for which the adjusted standards are sought do not contain specified levels of justification, so the factors set forth in Section 28.1(c) of the Act apply to this petition. Those factors are discussed above. As will be described in more detail below, JM can establish that: the factors relating to its onsite landfill are substantially different from the factors relied upon by the Board in adopting the regulations of general applicability; the existence of these different factors justifies an adjusted standard; the requested standard will not result in environmental health effects more adverse than the effects considered by the Board in adopting the rules of general applicability; and, the adjusted standard is consistent with applicable federal law.

BACKGROUND OF JOHNS MANVILLE'S ONSITE LANDFILL

Description of Petitioner's Activities 35 Ill. Adm. Code § 104.406(d)

JM Facility Background and Regulatory History

JM owns a facility in Waukegan, Illinois in Lake County at which JM previously manufactured building materials, including roofing and insulation products. The facility is located on a tract consisting of approximately 350 acres on the shore of Lake Michigan. (See Figure 1). The facility began operations *ca.* 1920, and employed several thousand employees at

its peak. Historically, asbestos-containing building materials were manufactured at the plant, but all such manufacture of asbestos-containing building materials ceased in 1985. After a gradual phaseout, all of the remaining manufacturing operations at the facility completely ceased in 1998, and the manufacturing buildings (which represented over 1,700,000 square feet under roof) were demolished in 2000-2001. At present, only a few contract employees associated with maintaining the site are located at the facility.

In 1983, relying on its authority in Section 105 of the Comprehensive Environmental Response, Compensation and Liability Act (CERCLA), 42 USC § 9605, the United States Environmental Protection Agency (USEPA) placed a portion of the facility (consisting of approximately 120 acres) on the National Priorities List (NPL), which is set forth in 40 CFR Part 300, Appendix B, by publication at 48 Fed.Reg. 40658 (September 8, 1983). On June 14, 1984, JM and USEPA executed an Administrative Order on Consent, under which JM conducted a Remedial Investigation /Feasibility Study (RI/FS), pursuant to 40 CFR § 300.68. The Remedial Investigation Report was submitted on July 3, 1985, and the Feasibility Study Report was submitted to USEPA in December 1986. USEPA adopted an Addendum to the Feasibility Study Report on January 28, 1987. After notice and public hearing, on June 30, 1987 USEPA issued a Record of Decision (ROD) in which the State of Illinois concurred. The ROD provided for the placement of cover over a number of areas at which asbestos containing waste materials had been disposed of at the JM facility. JM, USEPA and the State of Illinois executed a consent decree that implemented the ROD, and that consent decree was entered by the United States District Court for the Northern District of Illinois on or about March 18, 1988, in United States v. Manville Sales Corporation, C.A. No. 88C 630.

In addition to providing for cover of historical disposal areas, the Consent Decree contemplated that ongoing non-asbestos manufacturing operations at the JM site would continue. The Consent Decree therefore provided for ongoing operation of both the wastewater treatment system, which consisted of a number of settling and retention basins, as well as the onsite landfill. JM conducted substantial remedial actions at the facility, placing cover over the historic areas where asbestos containing waste materials had been disposed. JM's remedial activities were largely completed in 1991.

USEPA issued two Explanations of Significant Differences (ESD), the first on February 9, 1993, and the second on September 22, 2000. The first ESD addressed primarily the differences between the remedial action as described in the June 1987 ROD and the remedial action actually constructed as necessitated by field conditions. The second ESD provided, in light of cessation of manufacturing operations at the facility, for closure of both the wastewater treatment system and the on-site landfill which is the subject of this petition. This adjusted standard and a amended federal consent decree (lodged in the United States District Court for the Northern District of Illinois and likely to be entered in the near future) are intended to implement the second ESD.

The On-Site Landfill at issue in this petition is physically located on the tract identified on the NPL, and it is located on and surrounded by units that were remediated under CERCLA. The On-Site Landfill at issue in this proceeding began operations in 1992 and was not used to dispose of asbestos-containing materials. The Illinois Attorney General's Office and Illinois Environmental Protection Agency have acknowledged that the landfill that is subject to this petition is an "existing landfill" and therefore subject to 35 Ill. Adm. Code Part 814. Specific

requirements contained in 35 Ill.Adm.Code Part 811, including the provisions for which the adjusted standards are sought, are incorporated by 35 Ill.Adm.Code § 814.302.

As Figure 2 shows, the On-Site Landfill is located within the areal limits of the former Disposal Area landfill that was previously closed (completed in 1992) pursuant to CERCLA through placement of a two-foot engineered cover over both topographically flat areas, as well as the steeply sloping sides of the original miscellaneous disposal pit. Figure 3 is a Site Plan of the On-Site Landfill; Figures 4, 5, and 6 are cross sections showing the vertical and horizontal relationship between the On Site Landfill and the underlying "CERCLA" landfill.

Description of Nature of Efforts Necessary to Comply With Regulations of General Applicability, 35 Ill.Adm.Code § 104.406(e)

Because the onsite landfill is located in the midst of the CERCLA NPL site, any activities relating to it must be coordinated with both USEPA and IEPA. The United States Department of Justice, USEPA, Illinois Attorney General's Office, IEPA, and JM signed an amended federal consent decree which was lodged with the United States District Court for the Northern District of Illinois on February 11, 2004 (Notice of that lodging was published at 69 Fed. Reg. 7982 (February 20, 2004)). Comments have been filed, and a responsiveness summary was filed on or about July 16, 2004. JM anticipates the federal amended consent decree will be entered by the Court in the near future. The Illinois Attorney General's Office, IEPA and JM have also signed a consent order that addresses the landfill units that are the subject of this petition. This consent order was submitted to the Lake County Circuit Court for approval, and is being evaluated by the Court. It also allows for the filing of this petition.

Both the federal amended consent decree and the State consent order provide for final closure of the landfill that is subject of this petition, and this adjusted standard petition should result in final closure in the most effective and expeditious manner. JM advised the

agencies of the probable need for this adjusted standard in the negotiations which resulted in the federal amended consent decree, and the State Consent Order, and each of these documents specifically provides for the filing of an adjusted standards petition. Therefore, this adjusted standard proceeding will not be contrary to either document when and if they are entered; it will in fact, assist in implementation of these documents.

JM's On-site Landfill

JM's on-site landfill has always operated pursuant to the statutory permit exception contained in Section 21(d) of the Act, 415 ILCS 5/21(d); since JM has used the onsite landfill to dispose of only that waste generated by its own activities at this location, JM has neither received nor been required to hold an IEPA solid waste operating permit. Pursuant to 35 Ill. Adm. Code § 815.200 *et seq.*, JM submitted its initial facility report to IEPA in September 1992. As described in the initial facility report and as operated, the onsite landfill consisted of two areas: 1) the miscellaneous disposal pit, that was constructed on top of clean fill that had been placed during CERCLA remedial activities and 2) a portion of the collection basin. These units are depicted in Figure 2 (Site Plan).

The initial facility report filed in 1992 indicated JM's intention to operate the onsite landfill as an inert waste landfill, based on leachate data for the wastes that were intended to be placed in the onsite landfill. During its operating history from 1992 to 1998, the predominant waste that was placed in the landfill was calcium silicate, an inert, nonhazardous material used by JM to produce T-12, a high temperature calcium silicate block insulation material.

JM also disposed of lesser quantities of fiber glass-based roofing materials, wood pallets, paper, and cardboard packaging, materials that IEPA considers to be putrescible wastes.

Because the onsite landfill arguably meets the definition of “existing facility or existing unit” contained in 35 Ill. Adm. Code § 810.103, the Onsite Landfill is subject to the standards for existing landfills and units, set forth in 35 Ill. Adm. Code Part 814, pursuant to 35 Ill. Adm. Code § 814.101.

In order to accomplish the most efficient final closure that considers the landfill contents and the landfill’s location on units previously remediated under CERCLA, JM is seeking an adjusted standard for (i) the Monitoring Frequency for Landfill Gas Monitoring (35 Ill. Adm. Code § 811.310(c)(1)), (ii) the requirements for implementing a Landfill Gas Management System, specifically, the provisions relating to detection distance for implementing such a system (35 Ill. Adm. Code § 811.311(a)(1)), and (iii) the Standards for the Location of Monitoring Points found in 35 Ill. Adm. Code §§ 811.318(b)(3), and 811.320, specifically, the requirement that monitoring wells shall be located within half the distance from the edge of the potential discharge source to the edge of the zone of attenuation.¹

Narrative Description of Proposed Adjusted Standard, 35 Ill. Adm. Code § 104.406(f)

**PROPOSED ADJUSTED STANDARD FOR LANDFILL GAS MONITORING
FREQUENCY REQUIREMENTS**

In adopting its comprehensive regulations governing nonhazardous waste landfills, the Pollution Control Board specifically addressed two broad types of landfills: landfills for inert waste, and landfills for chemical and putrescible wastes.² The Board later

¹ The costs of complying with the regulations are very difficult to quantify because, as described below, compliance with the regulations as adopted would involve drilling gas monitoring devices and groundwater monitoring wells through engineered cover that was built pursuant to the Superfund remedial activities at the site. The motivation for this adjusted standard is not to provide for lower costs, but to prevent the adverse effects that could result from installing the gas monitoring and groundwater wells in locations that would damage the cover of the remediated areas and potentially create pathways for migration of contaminants.

² The Pollution Control Board has also adopted special requirements for other types of landfills, (e.g., landfills used for certain wastes from iron and steel manufacturing facilities and foundries

adopted requirements for municipal solid waste landfills in order to ensure that the state regulations met the requirements for the Resource Conservation and Recovery Act (RCRA) Subpart D program. Because the landfill in question here is not a municipal solid waste landfill (and is therefore not addressed in the federal program), granting the petition sought here will in no way be inconsistent with federal requirements³. There are also no federal procedural requirements that would apply to this petition.

As discussed above, JM originally contended that its on-site landfill was properly characterized as an inert waste landfill, because the wastes placed in the landfill were primarily inert (calcium silicate materials, concrete, fiber glass, and similar materials)⁴. However, IEPA advised that the presence of materials like wood, cardboard and paper in the landfill *in any amount* meant that the landfill should be more properly characterized as a chemical and putrescible waste landfill.

The requirements in 35 Ill. Adm. Code § 811.310(c)(1) (applicable to chemical and putrescible landfills but not to inert waste landfills) specify that landfill gas monitoring devices shall be operated to obtain samples on a monthly basis for the entire operating period and for a

(see 35 Ill. Adm. Code Part 817)). These regulations contain three classes of waste, and wastes which present more potential to generate potentially harmful leachate are subject to more stringent requirements.

³ Moreover, both the federal amended consent decree and the State consent order described above contemplate final closure of the landfill that is the subject of this petition.

⁴ The requirements for inert waste landfills are considerably less stringent than those for chemical and putrescible and municipal solid waste landfills, due to significant differences between the types of materials disposed of in each type of landfill. Unlike chemical or putrescible landfills and municipal solid waste landfills, inert waste landfills need not have gas collection systems, groundwater monitoring systems or leachate collection systems, on the theory that the leachate generated by inert waste landfills is so innocuous in terms of quantity and constituents that such systems are not warranted. Final cover for inert waste landfills consists of a minimum three foot thick layer of soil capable of supporting vegetation. In contrast, final cover for chemical and putrescible landfills and municipal solid waste landfills must consist of a low permeability layer with a thickness of at least three feet (or equivalent) overlain by a protective layer with a thickness of at least three feet.

minimum of five years after closure. Given the nature of the wastes disposed in the On-Site Landfill, studies were undertaken to determine the general physical properties within the landfill and whether landfill gas was currently present within or outside the landfill limits in quantities that might warrant the required level of monitoring.

Previous investigations of the On-Site Landfill gas determined that methane generation was more consistent with an inert waste landfill, rather than a typical chemical and putrescible landfill. Specifically, the following observations were made:

- Measured landfill gas temperatures (approximately 50°F) were not typical of landfill gas temperatures in a solid waste landfill, which typically ranges from 100 to 130 °F during substantial anaerobic activity and between 130 and 160 °F during substantial aerobic activity.
- The vegetative grass cover over the landfill was intact, growing and healthy, and showed no signs of burn-out, which is indicative of methane release to the landfill surface. Moreover, there are no buildings, structures or utilities on or around the landfill that could serve as a conduit for relieving methane pressures.
- Landfill gas pressures measured in monitoring wells were typically extremely low (less than 0.01" of water). This indicates negligible gas generation.
- No malodors were noted within the landfill at any time, indicating little or no landfill gas generation.
- The carbon dioxide levels in the On-Site Landfill were measured to be less than 1%. This is not consistent with an active chemical and putrescible landfill, where the levels of carbon dioxide typically range from 40-48%.
- No methane was present above regulatory criteria (50% of the Lower Explosive Level (LEL)) outside the limits of the waste boundary, despite the lack of any landfill gas collection system. Given that wastes have not been added to the On-Site Landfill for almost six years, and that very little additional wastes, if any, are expected to be added in the future, it is unlikely that the landfill gas generation rate would increase, thereby resulting in an increased potential to detect migrating landfill gas.

Copies of the July, August and September 2004 landfill gas monitoring reports are included as an Exhibit 1 to this Amended Petition. These results, which confirm previous observations were not particularly surprising, in light of the relatively low percentage of organic material disposed in the landfill, and the relatively small size of the units. While the On-Site

Landfill may technically meet the requirements for chemical and putrescible waste landfills, the above-described data confirm that the landfill is actually more similar to the inert waste landfills considered by the Board in adopting the regulations. As a result, the frequency of landfill gas monitoring as technically required by 35 Ill. Adm. Code § 811.310(c)(1) is not necessary and would not provide any additional degree of protection to human health or the environment as compared to the proposed adjusted standard.

For all of these reasons, JM is proposing the following adjusted standard:

“In lieu of compliance with 35 Ill. Adm. Code § 811.310(c)(1) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, Johns Manville shall operate all gas monitoring devices, including the ambient air monitors, such that samples will be collected on a semi-annual basis for a period of five years following approval of this adjusted standard. If, at the end of five years, the requirements for implementing a Landfill Gas Collection System (35 Ill. Adm. Code § 811.311) are not met, no further monitoring will be conducted.

Based on the data collected, compliance with the proposed adjusted standard will not have a more adverse effect on the environment than would compliance with the regulations.

PROPOSED ADJUSTED STANDARD FOR IMPLEMENTATION OF A LANDFILL GAS MANAGEMENT SYSTEM

The regulations governing implementation of a Landfill Gas Collection System (35 Ill. Adm. Code § 811.311(a)(1)) contemplate detection of elevated methane levels below the “ground surface” at a distance of 100 feet outside the edge of the unit, or at the property boundary, whichever is closer. As the property boundary is further away, the distance of 100 feet from the edge of the unit would appear to apply. However, at this distance (100 feet) from the edge of the On-Site Landfill, the subsurface monitoring locations would fall within the area where CERCLA wastes were covered. Within the area adjacent to Miscellaneous Disposal Pit (also called Fill Area #1), the lateral limits of waste material are substantially defined by the toe

of the steep side slopes of the CERCLA landfill. Adjacent to the Collectin Basin (also called Fill Area # 2), seven soil borings were advanced in the area located between the eastern limit of the On-Site Landfill (Fill Area # 2) and the perimeter road. Figure 7 shows these boring locations; the subsurface logs for these borings are also attached, as Exhibit 2. As the logs indicate, waste materials (roofing, transite, and white granular materials) are present within the subsurface in this area. Based upon the history of the site, these waste materials are likely not present beneath the surface in the area east of the perimeter road.

Landfill gas monitoring within these areas (west of the perimeter road) would require installation of wells through the engineered cover placed for closure of the CERCLA landfill and into the underlying waste materials. Installation, monitoring, and maintenance of wells installed in these locations not only compromises the integrity of the CERCLA cover and thereby triggers maintenance obligations not otherwise required, it also potentially exposes the now-covered asbestos-containing waste materials to personnel collecting the air samples and/or cause the release of asbestos fibers to ambient air. Furthermore, it is not clear whether monitoring for On-Site Landfill gas beneath the cover of an adjacent landfill meets the intention of "ground surface," in that the goal is to detect whether elevated levels of methane generated within the On-Site Landfill are migrating away from that unit. As a result, locating the landfill gas monitoring devices at a distance of 100 feet from the On-Site Landfill as technically required by 35 Ill.Adm.Code § 811.311(a)(1) would be very burdensome, potentially harmful to the CERCLA remedy, and due to the extremely low levels of gas being generated, would not provide any additional degree of protection to human health or the environment.

For all of these reasons, JM is proposing the following adjusted standard:

"In lieu of compliance with 35 Ill.Adm.Code § 811.311(a)(1) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, Johns Manville shall

install a gas management system if a methane concentration greater than 50 percent of the lower explosive limit in air, is detected below the ground surface by a monitoring device or is detected by an ambient air monitor located as close as possible to, but outside the boundary line shown on Figure 7 or the property line, whichever is less.”

Based on the data collected, compliance with the adjusted standard proposed will not have a more adverse effect on the environment than would compliance with the regulations.

PROPOSED ADJUSTED STANDARD FOR THE LOCATIONS OF GROUNDWATER MONITORING WELLS

The regulation governing the Design, Construction, and Operation of Groundwater Monitoring Systems (35 Ill. Adm. Code § 811.318(b)(3)) contemplates locating monitoring points for the On-Site Landfill (as Maximum Allowable Predicted Concentration or “MAPC” wells) within one-half the distance from the edge of the potential source of the discharge to the edge of the zone of attenuation downgradient, with respect to groundwater flow, from the source. Additionally, at least one monitoring well (as an Applicable Groundwater Quality Standard or “AGQS” well) is required at the downgradient limit of the Zone of Attenuation (35 Ill. Adm. Code § 811.318(b)(5)). However, at these distances from the edge of the On-Site Landfill (50 feet for “MAPC” wells and 100 feet for “AGQS” wells), the monitoring locations would fall within the areal limits of where subsurface waste materials are present as part of the now-closed CERCLA landfill. JM is therefore proposing to move the Zone of Attenuation a short distance (maximum of 115 feet) in the southeast corner of the Miscellaneous Disposal Pit (Fill Area # 1) (See Figure 8). In most cases, the distance will be approximately 50 feet beyond the regulatory limits.

Groundwater monitoring at these locations would require installation of wells either (i) on the steeply sloping sides of the CERCLA landfill (Fill Area #1), (ii) through the engineered cover placed for closure of the CERCLA landfill (Fill Areas #1 and #2) and/or (iii)

into and through the underlying "CERCLA" waste materials, prior to penetrating the underlying groundwater-bearing zone (Fill Areas #1 and #2). Installation, monitoring, and maintenance of wells installed in these locations is not desirable for the following reasons:

- Drilling through waste materials prior to installing a monitoring well within the underlying groundwater increases the risk of cross-contamination of that groundwater either through (i) carrying contaminants vertically downward during the drilling process and/or (ii) providing a conduit for ongoing vertical migration of waste material leachate down an inefficient annular seal within the borehole. It is acknowledged that the final landfill cover is intended to minimize leachate generation and that the use of various drilling techniques and grouts are available to minimize the possibility of cross contamination. However, these methods and their intended application are not without risk and thus, their use is not consistent with good environmental management practices, provided that the applicable data may be obtained without substantial compromise.
- In the case of Fill Area #1, ongoing and repetitive operations for many years on the steeply sloping, more erosion-prone sides of the CERCLA landfill increases both the cover maintenance obligations (as solely a cost-related issue) and the risk of ambient release of asbestos fiber and subsequent exposure to surrounding populations from incremental erosion events or catastrophic slope failure (e.g., due to drilling operations using heavy equipment).
- As specified in the Operating and Maintenance Manual governing closure of the CERCLA landfill, activities that may result in penetration or damage to the existing CERCLA cover must (i) be pre-approved by U.S. EPA and IEPA, and (ii) must adhere to Health and Safety protocols designed to limit exposure to asbestos.

As a result, locating groundwater monitoring wells at a distance of 50 feet from Unit #1, as technically required by 35 Ill. Adm. Code § 811.318(b)(3) would be very burdensome, would increase the risk of contaminating underlying groundwater, would increase the risk of ambient release and human exposure to asbestos fiber through inadvertent and potentially catastrophic failure of the CERCLA remedy, and would not provide any additional degree of protection to human health or the environment.

For all of these reasons, JM is proposing adjusted standards to those regulations governing the definition of the Zone of Attenuation and the location of monitoring points, as follows:

“In lieu of compliance with 35 Ill. Adm. Code § 811.320(c)(1) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, the Zone of Attenuation, within which concentrations of constituents in leachate discharged from the unit may exceed the applicable groundwater quality standard of this Section, is a volume bounded by a vertical plane located as shown on Figure 8, extending from the ground surface to the bottom of the uppermost aquifer and excluding the volume occupied by the waste.”

“In lieu of compliance with 35 Ill. Adm. Code § 811.318(b)(3) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, Johns Manville shall install groundwater monitoring wells at the locations specified on the attached Figure 8. Those monitoring wells located along the proposed Zone of Attenuation boundary shall be considered Applicable Groundwater Quality Standards or “AGQS” wells consistent with the requirements of 35 Ill. Adm. Code § 811.318(b)(5)”

The following additional clarifications to potentially applicable regulations are offered, based on discussions with the IEPA:

The location of the bottom of the uppermost aquifer shall be determined in a manner consistent with the requirements of 35 Ill. Adm. Code § 811.311(c)(2)(B).

Compliance with 35 Ill. Adm. Code § 811.317(b) shall be assessed by modeling all applicable Zone of Attenuation distances, as shown on Figure 8.

It is recognized that no Maximum Allowable Predicted Concentration or “MAPC” wells are being proposed; all monitoring points are considered Applicable Groundwater Quality Standards or “AGQS” locations. As such, the obligations described in 35 Ill. Adm. Code § 811.319(b)(3) immediately apply, if the concentration of one or more constituents monitored at or beyond the Zone of Attenuation, as shown on Figure 8, is above the applicable groundwater quality standards of Section 811.320 and is attributable to the On-Site Landfill.

These proposed adjusted standards are designed to implement the applicable regulations in a manner that is consistent with maximizing protection of the environment without increasing the potential accidental harm that might be caused inadvertently.

In reviewing any petition related to groundwater standards and the Zone of Attenuation, the Board may adjust the compliance boundary based on a consideration of the factors listed in 814.402(b)(3), as long as the alternative compliance boundary will not result in

contamination of groundwater that is or may be needed for human consumption. In its August 5, 2004 Order, the Board directed JM to address these factors, and JM addresses the applicable factors below. In this Amended Petition, JM has requested an adjusted standard to Section 811.320(c)(1) by explaining that compliance with the applicable regulations may result in (i) inadvertent impacts to underlying groundwater (814.402(b)(3)(F)) and (ii) exposure to asbestos fiber present beneath the CERCLA cap, thus potentially impacting public safety (814.402(b)(3)(G)). Any adjustments to the compliance boundary would not impact groundwater that is or may be used for human consumption, because there are no existing groundwater users in the immediate area, and because there will be prohibitions on the use of groundwater on the JM property pursuant to the amended federal consent decree. The proximity of the facility to Lake Michigan makes it very unlikely that any adjacent properties would attempt to use groundwater for human consumption. Moreover, the following factors also serve to show that compliance with the adjusted standards proposed will not have a more adverse effect on the environment than would compliance with the regulations:

- Native soils at the site consist of moderately sorted sand from the surface to approximately 40 feet below grade (see attached well log for LMW-11). Below this unit is a dry, lean clay that, based upon water production logs from the 1920s, is approximately 45 to 75 feet in thickness (see attached well logs for JM Wells 1, 2, 3, and 4). Confirmation of the thickness of the underlying clay will be conducted pursuant to the requirements of 811.315(c)(2)(b). The consistency in the soil type and the lack of intervening clay layers in the uppermost aquifer serves to minimize the number of potential migration pathways that contaminants might seek. Therefore, extending the Zone of Attenuation laterally (by a maximum of 115 feet) will not result in masking contaminants in the uppermost aquifer due to alternate migration pathways.
- Figure 8 also depicts the April 2004 groundwater flow contours in the vicinity of the On-Site Landfill. As would be expected, the flow direction is towards Lake Michigan, at an average gradient of 0.004 feet per foot. Figures 9, 10, 11, and 12 depict the groundwater elevations for April 2003, July 2003, December 2003, and April 2004, respectively. As can be seen, the groundwater flow direction and gradient is very

consistent during these 4 quarters of data. Therefore, moving the Zone of Attenuation laterally will not result in masking contaminant transport due to an unexpected change in the groundwater flow characteristics.

- The proposed lateral adjustment to the location of the Zone of Attenuation (maximum of 115 feet in the southwest corner of Fill Area #1) is further mitigated by the deed restriction requirement contained with the First Amended Consent Decree currently lodged in District Court prohibiting use of the groundwater on the Johns Manville property. As the proposed Zone of Attenuation boundary is still located on the JM property, this will not result in any further limitations on the use of groundwater that might be impacted within the Zone of Attenuation.

Description of Impact of Compliance With General Standard As Compared to Proposed Adjusted Standard, and Justification, 35 Ill.Adm.Code §§ 104.4-6(g)-(h)

As has been described above, because of the presence of the adjacent remediated Superfund cells, strict compliance with the regulations could result in drilling through engineered cover and waste, compromising the Superfund remedy. On the other hand, compliance with the proposed adjusted standard should meet the goals of the Board's Solid Waste Regulations with respect to gas control and groundwater monitoring. JM's proposed adjusted standard should provide sufficient information with respect to gas generation and groundwater impact so that future action can be taken, if necessary, under other provisions of the Board's solid waste regulations. Compliance with the Proposed Adjusted Standard will be, at a minimum, equally protective of the environment as would compliance with the regulations of general applicability. JM believes that granting the adjusted standard would be justified for the reasons set forth above, and would create a lesser risk of damage to the remediated areas at the Superfund site.

The Board May Grant Adjusted Standard Consistent With Federal Law, 35 Ill.Adm.Code § 104.406(i)

As described above, if the Board were to grant the adjusted standard, it would in no way be contrary to federal statutory or regulatory requirements. Moreover, the federal consent decree described above, expressly contemplated that an adjusted standard petition could

be filed, so granting the adjusted standard would not be inconsistent with any federal judicial order or consent decree.

Hearing Requested 35 Ill. Adm. Code 104.406(j)

JM has discussed these proposed adjusted standards with the Illinois Environmental Protection Agency (IEPA), and is requesting the Agency's concurrence. If the Agency concurs with this petition, it may not be necessary to have a hearing (assuming that members of the public do not request one). If the IEPA concurs with the petition, and there are no requests for a hearing from the public or other interested parties, JM can waive its request for a hearing.

Documentation to Be Relied Upon, 35 Ill. Adm. Code § 104.406(k)-(l)

JM has attached a number of documents, including gas generation data and chart showing the locations of Superfund remediated areas in support of this petition. Due to the site's Superfund history, there is voluminous data and numerous reports concerning the conditions of the site prior to remedial activities, and the construction of the cap over the cells. This data can be provided to the Board or to the IEPA in the event that additional information is required.

CONCLUSION

For the reasons set forth above, JM respectfully requests that the Pollution Control Board grant the adjusted standards to 35 Ill. Adm. Code Part 814, incorporating 35 Ill. Adm. Code §§ 811.310, 811.311, and 811.318 as described in this petition, and as set forth below:

“In lieu of compliance with 35 Ill. Adm. Code § 811.310(c)(1) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, Johns Manville shall operate all gas monitoring devices, including the ambient air monitors, such that samples will be collected on a semi-annual basis for a period of five years following approval of this adjusted standard. If, at the end of five years, the requirements for implementing a Landfill Gas Collection System (35

Ill. Adm. Code § 811.311) are not met, no further monitoring will be conducted.”

“In lieu of compliance with 35 Ill. Adm. Code § 811.311(a)(1) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, Johns Manville shall install a gas management system if a methane concentration greater than 50 percent of the lower explosive limit in air, is detected below the ground surface by a monitoring device or is detected by an ambient air monitor located as close as possible to the boundary line shown on Figure 7 or the property line, whichever is less.”

“In lieu of compliance with 35 Ill. Adm. Code § 811.320(c)(1) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, the Zone of Attenuation, within which concentrations of constituents in leachate discharged from the unit may exceed the applicable groundwater quality standard of this Section, is a volume bounded by a vertical plane located as shown on Figure 8, extending from the ground surface to the bottom of the uppermost aquifer and excluding the volume occupied by the waste.”

“In lieu of compliance with 35 Ill. Adm. Code § 811.318(b)(3) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, Johns Manville shall install groundwater monitoring wells at the locations specified on the attached Figure 8. Those monitoring wells located along the proposed Zone of Attenuation boundary shall be considered Applicable Groundwater Quality Standards or “AGQS” wells consistent with the requirements of 35 Ill. Adm. Code § 811.318(b)(5)”

Respectfully submitted,

JOHNS MANVILLE,
Petitioner,



By: Edward P. Kenney
One of Its Attorneys

Edward P. Kenney
Sidley, Austin, Brown & Wood LLP
10 South Dearborn Street
BankOne Plaza
Chicago, Illinois 60603
(312)853-2062

FIGURES AND EXHIBITS

Figure 1	Property Location Map
Figure 2	General Property Map and On-Site Landfill Location
Figure 3	On-Site Landfill Site Plan and Location of Cross Sections
Figure 4	On-Site Landfill West-East Cross Section, April 2003
Figure 5	On-Site Landfill, South-North Cross Section, April 2003
Figure 6	On-Site Landfill, West-East Cross Section, April 2003
Figure 7	On-Site Landfill, Soil Boring Locations and Proposed Landfill Gas Monitoring Boundary
Figure 8	On-Site Landfill, Existing and Proposed GW Monitoring Wells and Proposed Zone of Attenuation
Figure 9	Groundwater Levels, Data Date April 2003
Figure 10	Groundwater Levels, Data Date July 2003
Figure 11	Groundwater Levels, Data Date December 2003
Figure 12	Groundwater Levels Data Date April 2004
Exhibit 1	On-Site Landfill Gas Monitoring Forms
Exhibit 2	Boring Logs Showing Waste Encountered on Site

T:\Johns Manville\7992.00Waukegan\2ndESD\On-SiteLandfillClosure\SIR Report\Drawings\Figure01-SiteLocationMap.dwg




Source:
 Zion, Illinois (1993) USGS
 7.5 Minute Series
 Quadrangle Map

Property Location Map
 Johns Manville
 1871 North Pershing Road
 Waukegan, Illinois



Figure 1





- Property Line
- On-Site Landfill Area

JOHNS MANVILLE, WAUKEGAN, ILLINOIS
General Property Map
and On-Site Landfill Location



Figure 2

T:\Johna Manville\7992.00 Waubesa\Znd\F3D\On-Site Landfill\Closure\SiteReport\Drawings\Figure3.7.dwg - Wells - Figure 03.dwg



- LEGEND
- PROPERTY LINE
 - - - On-Site Landfill Limits

Note:
Figure adapted from Aerial Survey dated 1998, generated by Harrington Associates.

JOHNS MANVILLE
**On Site Landfill
Site Plan and
Location of Cross Sections**

LFR
LEVINE-PRICKE

Figure 3

T:\Johns_Manville\1992_Decontigation\2\m\ESD\01-Site Landfill Closure\Drawings\Figure 04-05-06\par-sections.dwg







Figure 4




NOT TO SCALE



- LEGEND**
- ON-SITE LANDFILL COVER (CLAY)
 - ON-SITE LANDFILL WASTE (NON-ASBESTOS)
 - CERCLIA WASTE


JOHNS MANVILLE
 On-Site Landfill
 South-North Cross Section
 April 2003



JOHNS MANVILLE
 On-Site Landfill
 West-East Cross Section
 April 2003


Figure 6

E:\Johns_Manville\7992.00_Waukegan\OnSite\Landfill\Closure\SPR\Report\Drawings\Figure08.dwg



04-93 Soil Boring Location

Pertinent Areas of CERCLA Cover w/ Underlying Visible Waste Materials




Johns Manville, Waukegan, Illinois
**On-Site Landfill
Soil Boring Locations
and Proposed Landfill Gas Monitoring Boundary**

LFR
LEVINE-FRICKE

Figure 7


T:\Johnn... Manville\1992.00 Waukegan\2ndESD\GIS\Site Landfill\Closure\SR\Report\Crowings\Figure8.dwg



Johns Manville, Waukegan, Illinois
On-Site Landfill
 Existing and Proposed GW Monitoring Wells
 and Proposed Zone of Attenuation

LFR
 LEVINE-FRICKE


Figure 8



JOHNS MANVILLE
Groundwater Levels
Delta Date: April 2003

DLFR
LEVINE-FRITONE

Figure 9




Johns Manville, Waukegan, Illinois
Groundwater Levels
Data Date: December 2003



LEVINE-FRICOKE

Figure 11




LFR
LEVINE FRICKE

Johns Manville, Waukegan, Illinois
Groundwater Levels
Data Date: April 2004

Figure 12

EXHIBIT 1




Mark ambient air methane monitoring locations on this drawing and indicate the wind direction by drawing an arrow on this map.

Monitoring Date: 07/12/04

Personnel: David Peterson

- Location 1 Methane Level: 0%
- Location 2 Methane Level: 0%
- Location 3 Methane Level: 0%
- Location 4 Methane Level: 0%
- Location 5 Methane Level: 0%
- Location 6 Methane Level: 0%



- LEGEND
- PROPERTY LINE
 - - - BOUNDARY OF CLAY COVER
 - ⊕ MONITORING WELL
 - ⊕ SOIL BORING
 - ⊗ PIEZOMETER

Note:
Figure adapted from Aerial Survey dated 1998, generated by Hartman Associates.

JOHNS MANVILLE
Site Plan
On-Site Landfill
Soil Borings and Well Locations

I:\Johns Manville\1992-00 Hazardous Waste\Site\Drawings\06-June-2003\Figures\Figures.dwg

Johns Manville – Waukegan Plant On-Site Landfill Gas Monitoring Form

Date: <u>7/14/04</u>	Personnel: <u>David Peterson</u>
Ambient Temperature: <u>76</u> deg. F	Landfill Gas Instrument: <u>Landtec GA-90 (Rented from F.E.I.)</u>
Barometric Pressure: <u>29.87</u> in Hg	Pressure Instrument: <u>Magnehelic Gauges (0-1 and 0-10 in. water)</u>
Wind Speed: <u>9</u> mph	Water Level Instrument: <u>Solonist</u>
Wind Direction: <u>From the NW</u>	Weather Conditions: <u>Partly Sunny</u>

Monitoring Location	Subsurface Pressure (in. water)	CH ₄ Level (%)	CO ₂ Level (%)	O ₂ Level (%)	Depth to Water below TOC (ft)	TOS below Top of Casing (TOC) (ft)	Top of Screen (TOS) Elev. (ft)	Bottom of Screen Elev. (ft)	Screen Interval Description
LGW-01	0	55	0	0.6	38.03 Dry	11.00	622.67	597.67	In MDP waste
LMW-05	0	12.3	0	0.1	9.22 Dry	2.00	635.22	628.22	In MDP waste
LMW-06	0	0	0.1	19.8	34.71	37.50	582.99	577.99	West of MDP
LMW-07	0.18	0	0	20.8	36.96	44.00	579.01	574.01	North of MDP
LMW-12	0	0	6.8	9.4	10.19	5.00	586.28	576.28	East of MDP
SMW-8A	0	0	0.1	20.1	11.20	8.30	584.97	579.97	East of MDP
SMW-10A	0	0	0	20.6	10.88	8.60	583.87	578.87	East of MDP
SMW-12	0	0	0	20.8	7.38	8.40	583.07	578.57	South of MDP
LMW-9	0	2.4	2.8	0.3	17.67	12.00	588.92	578.92	East of CB, below asbestos landfill cap
LMW-10	0	3.2	0	15.6	16.89	13.50	587.38	582.38	In CB waste

Ambient Location	CH ₄ Level (%)	Sample Location Description
1	0	MDP - Sampled 07/12/04 at 8:00 pm, west side of landfill, south sample
2	0	MDP - Sampled 07/12/04 at 8:00 pm, west side of landfill, middle sample
3	0	MDP - Sampled 07/12/04 at 8:00 pm, west side of landfill, north sample
4	0	CB - Sampled 07/12/04 at 8:10 pm, west side of landfill, south sample
5	0	CB - Sampled 07/12/04 at 8:10 pm, west side of landfill, middle sample
6	0	CB - Sampled 07/12/04 at 8:10 pm, west side of landfill, north sample

Note: Surface methane levels measured with a MSA Microgard O2/LEL meter calibrated to 50% pentane, corrected for methane using a response factor of 0.5.
Water levels collected on July 12, 2004

**Johns Manville – Waukegan Plant
On-Site Landfill Gas Monitoring Form
Optional Additional Data**

Date: <u>7/14/04</u>	Personnel: <u>David Peterson</u>
Ambient Temperature: <u>76</u> deg. F	Landfill Gas Instrument: <u>Landtec GA-90 (Rented from F.E.I.)</u>
Barometric Pressure: <u>29.87</u> in Hg	Pressure Instrument: <u>Magnehelic Gauges (0-1 and 0-10 in. water)</u>
Wind Speed: <u>9</u> mph	Water Level Instrument: <u>Solonist</u>
Wind Direction: <u>From the NW</u>	Weather Conditions: <u>Partly Sunny</u>

Monitoring Location	Subsurface Pressure (in. water)	CH ₄ Level (%)	CO ₂ Level (%)	O ₂ Level (%)	Depth to Water below TOC (ft)	TOS below Top of Casing (TOC) (ft)	Top of Screen (TOS) Elev. (ft)	Bottom of Screen Elev. (ft)	Screen Interval Description
LMW-02	0	2.6	0	19.6	39.51	38.00	595.48	590.48	In MDP waste
LMW-03	-0.18	15.4	2.2	9.1	44.87 Dry	38.00	596.37	591.37	In MDP waste
LMW-04	0.50	0.1	0.2	19.0	56.39	59.00	582.22	577.22	Beneath MDP
P-87	0.52	0	0	20.9	10.05	6.00	588.62	583.62	South of MDP
P-88	NM	0	0	20.8	10.37	5.50	589.17	584.17	South of MDP
P-89	0.60	0	0	20.7	9.65	5.75	587.89	582.89	South of MDP
P-90	0.72	0	0	20.8	10.09	6.50	586.83	581.83	South of MDP
P-91	0.20	0	0	20.8	10.11	6.50	586.24	581.24	South of MDP
P-92	0.20	0	0.2	20.7	10.20	6.80	585.04	580.04	South of MDP
P-93	0	0	0.2	19.7	10.33	6.50	584.69	579.69	South of MDP
P-94	NM	0	0	20.6	13.45	9.00	585.76	580.76	South of MDP
04-92	0	0	3.6	16.6	5.98	4.80	0.8 ft BGS	3.8 ft BGS	50 ft E. of CB
04-89	NM	NM	NM	NM	Dry at 6.60	4.75	0.75 ft BGS	3.75 ft BGS	100 ft E. of CB
04-91	NM	NM	NM	NM	Dry at 6.35	4.64	0.1 ft BGS	2.6 ft BGS	140 ft E. of CB
LF-SB02	0	15	0.7	11.7	22.90	35.50	32 ft BGS	37 ft BGS	In MDP waste
LF-SB05	NM	0	9.8	0.3	8.00	9.50	7.5 ft BGS	12.5 ft BGS	In CB waste

Note: NM = not measured.
Water levels collected on July 12, 2004

Johns Manville – Waukegan Plant On-Site Landfill Gas Monitoring Form

Date: <u>8/31/04</u>	Personnel: <u>David Peterson</u>
Ambient Temperature: <u>70</u> deg. F	Landfill Gas Instrument: <u>Landtec GA-90 (Rented from F.E.I.)</u>
Barometric Pressure: <u>30.24</u> in Hg	Pressure Instrument: <u>Magnehelic Gauges (0-1 and 0-10 in. water)</u>
Wind Speed: <u>4</u> Mph	Water Level Instrument: <u>Heron (Rented from F.E.I.)</u>
Wind Direction: <u>From the NE</u>	Weather Conditions: <u>Sunny and clear</u>

Monitoring Location	Subsurface Pressure (in. water)	CH ₄ Level (%)	CO ₂ Level (%)	O ₂ Level (%)	Depth to Water below TOC (ft)	TOS below Top of Casing (TOC) (ft)	Top of Screen (TOS) Elev. (ft)	Bottom of Screen Elev. (ft)	Screen Interval Description
LGW-01	-0.02	55	0.5	0.8	Dry	11.00	622.67	597.67	In MDP waste
LMW-05	0	0.3	0.5	5.9	Dry	2.00	635.22	628.22	In MDP waste
LMW-06	0	0	0.1	20.1	36.15	37.50	582.99	577.99	West of MDP
LMW-07	-1.0	0	0	20.5	38.20	44.00	579.01	574.01	North of MDP
LMW-12	0	0	0	20.7	10.66	5.00	586.28	576.28	East of MDP
SMW-8A	0	0	1.1	18.4	Dry	8.30	584.97	579.97	East of MDP
SMW-10A	0	0	0	20.6	11.51	8.60	583.87	578.87	East of MDP
SMW-12	-0.04	0	0	20.5	8.52	8.40	583.07	578.57	South of MDP
LMW-9	0	0.7	3.2	0.4	18.88	12.00	588.92	578.92	East of CB, below asbestos landfill cap
LMW-10	0	27.0	1.9	2.3	17.70	13.50	587.38	582.38	In CB waste

Ambient Location	CH ₄ Level (%)	Sample Location Description
1	0	MDP - south side of landfill, east sample
2	0	MDP - south side of landfill, middle sample
3	0	MDP - south side of landfill, west sample
4	0	CB - south side of landfill, east sample
5	0	CB - south side of landfill, middle sample
6	0	CB - south side of landfill, west sample


Note: Surface methane levels measured with a Landtec GA-90.

Johns Manville – Waukegan Plant
On-Site Landfill Gas Monitoring Form
Optional Additional Data

Date: <u>8/31/04</u>	Personnel: <u>David Peterson</u>
Ambient Temperature: <u>70</u> deg. F	Landfill Gas Instrument: <u>Landtec GA-90 (Rented from F.E.I.)</u>
Barometric Pressure: <u>30.24</u> in Hg	Pressure Instrument: <u>Magnehelic Gauges (0-1 and 0-10 in. water)</u>
Wind Speed: <u>4</u> mph	Water Level Instrument: <u>Heron (Rented from F.E.I.)</u>
Wind Direction: <u>From the NE</u>	Weather Conditions: <u>Sunny and clear</u>

Monitoring Location	Subsurface Pressure (in. water)	CH ₄ Level (%)	CO ₂ Level (%)	O ₂ Level (%)	Depth to Water below TOC (ft)	TOS below Top of Casing (TOC) (ft)	Top of Screen (TOS) Elev. (ft)	Bottom of Screen Elev. (ft)	Screen Interval Description
LMW-02	0.20	2.1	0	19.9	39.56	38.00	595.48	590.48	In MDP waste
LMW-03	-0.25	8.4	1.6	13.0	Dry	38.00	596.37	591.37	In MDP waste
LMW-04	-1.2	0.1	0.4	18.6	57.55	59.00	582.22	577.22	Beneath MDP
P-87	0	0	7.6	3.9	11.35	6.00	588.62	583.62	South of MDP
P-88	0	0	6.4	5.1	11.61	5.50	589.17	584.17	South of MDP
P-89	NM	0	1.8	15.2	10.75	5.75	587.89	582.89	South of MDP
P-90	0	0	4.5	4.9	11.06	6.50	586.83	581.83	South of MDP
P-91	0	0.4	4.6	0.4	11.13	6.50	586.24	581.24	South of MDP
P-92	0	0	5.2	1.0	10.85	6.80	585.04	580.04	South of MDP
P-93	0	0	5.8	11.5	10.68	6.50	584.69	579.69	South of MDP
P-94	0	0	0	20.7	13.94	9.00	585.76	580.76	South of MDP
04-92	0	0	2.5	17.6	Dry	4.80	0.8 ft BGS	3.8 ft BGS	50 ft E. of CB
04-89	NM	NM	NM	NM	Dry	4.75	0.75 ft BGS	3.75 ft BGS	100 ft E. of CB
04-91	NM	NM	NM	NM	Dry	4.64	0.1 ft BGS	2.6 ft BGS	140 ft E. of CB
LF-SB02	NM	13	1.0	11.2	23.03	35.50	32 ft BGS	37 ft BGS	In MDP waste
LF-SB05	NM	0	1.1	19.3	12.11	9.50	7.5 ft BGS	12.5 ft BGS	In CB waste

Note: NM = not measured.



Mark ambient air methane monitoring locations on this drawing and indicate the wind direction by drawing an arrow on this map.

Monitoring Date: 08/31/04

Personnel: David Peterson

- Location 1 Methane Level: 0%
- Location 2 Methane Level: 0%
- Location 3 Methane Level: 0%
- Location 4 Methane Level: 0%
- Location 5 Methane Level: 0%
- Location 6 Methane Level: 0%



LEGEND

---	PROPERTY LINE
- - -	BOUNDARY OF CLAY COVER
◆	MONITORING WELL
⊕	SOIL BORING
⊗	PIEZOMETER

Note: Figure adapted from Aerial Survey dated 1978, generated by Harrington Associates.

JOHNS MANVILLE
Site Plan
On-Site Landfill
Soil Borings and Well Locations

T:\Johns Manville\7892.00 Workarea\2ndESD\On-Site Landfill\Closure\Drawing-06-June-2003\Figures\Figures.7.dwg

Johns Manville – Waukegan Plant On-Site Landfill Gas Monitoring Form

Date:	9/01/04	Personnel:	David Peterson
Ambient Temperature:	70 deg. F	Landfill Gas Instrument:	Landtec GA-90 (Rented from F.E.I.)
Barometric Pressure:	30.27 in Hg	Pressure Instrument:	Magnehelic Gauges (0-1 and 0-10 in. water)
Wind Speed:	1 mph	Water Level Instrument:	Heron (Rented from F.E.I.)
Wind Direction:	From the S	Weather Conditions:	Sunny and clear

Monitoring Location	Subsurface Pressure (in. water)	CH ₄ Level (%)	CO ₂ Level (%)	O ₂ Level (%)	Depth to Water below TOC (ft)	TOS below Top of Casing (TOC) (ft)	Top of Screen (TOS) Elev. (ft)	Bottom of Screen Elev. (ft)	Screen Interval Description
LGW-01	0	52.6	0.7	0.8	Dry	11.00	622.67	597.67	In MDP waste
LMW-05	0	0.2	0.6	4.2	Dry	2.00	635.22	628.22	In MDP waste
LMW-06	0	0	0.1	20.1	36.15	37.50	582.99	577.99	West of MDP
LMW-07	0	0	0	20.6	38.19	44.00	579.01	574.01	North of MDP
LMW-12	0	0	4.4	14.8	10.73	5.00	586.28	576.28	East of MDP
SMW-8A	0	0	1.2	18.0	Dry	8.30	584.97	579.97	East of MDP
SMW-10A	0.12	0	0	20.6	11.56	8.60	583.87	578.87	East of MDP
SMW-12	-0.60	0	0	20.6	8.48	8.40	583.07	578.57	South of MDP
LMW-9	0	0.6	3.3	0.4	18.88	12.00	588.92	578.92	East of CB, below asbestos landfill cap
LMW-10	0	26.0	1.3	2.4	17.71	13.50	587.38	582.38	In CB waste

Ambient Location	CH ₄ Level (%)	Sample Location Description
1	0	MDP - north side of landfill, east sample
2	0	MDP - north side of landfill, middle sample
3	0	MDP - north side of landfill, west sample
4	0	CB - north side of landfill, east sample
5	0	CB - north side of landfill, middle sample
6	0	CB - north side of landfill, west sample

Note: Surface methane levels measured with a Landtec GA-90.

**Johns Manville – Waukegan Plant
On-Site Landfill Gas Monitoring Form
Optional Additional Data**

Date:	<u>9/01/04</u>	Personnel:	<u>David Peterson</u>
Ambient Temperature:	<u>70</u> deg. F	Landfill Gas Instrument:	<u>Landtec GA-90 (Rented from F.E.I.)</u>
Barometric Pressure:	<u>30.27</u> in Hg	Pressure Instrument:	<u>Magnehelic Gauges (0-1 and 0-10 in. water)</u>
Wind Speed:	<u>1</u> Mph	Water Level Instrument:	<u>Heron (Rented from F.E.I)</u>
Wind Direction:	<u>From the S</u>	Weather Conditions:	<u>Sunny and clear</u>

Monitoring Location	Subsurface Pressure (In. water)	CH ₄ Level (%)	CO ₂ Level (%)	O ₂ Level (%)	Depth to Water below TOC (ft)	TOS below Top of Casing (TOC) (ft)	Top of Screen (TOS) Elev. (ft)	Bottom of Screen Elev. (ft)	Screen Interval Description
LMW-02	-0.04	1.9	0	20.0	39.51	38.00	595.48	590.48	In MDP waste
LMW-03	-0.1	14.4	2.7	8.9	Dry	38.00	596.37	591.37	In MDP waste
LMW-04	0.60	0	0.2	19.3	57.55	59.00	582.22	577.22	Beneath MDP
P-87	0	0	7.3	4.7	11.37	6.00	588.62	583.62	South of MDP
P-88	0	0	7.2	3.3	11.57	5.50	589.17	584.17	South of MDP
P-89	NM	0	3.8	4.8	10.78	5.75	587.89	582.89	South of MDP
P-90	0	0	2.4	11.7	11.03	6.50	586.83	581.83	South of MDP
P-91	0	0.5	2.9	2.6	11.09	6.50	586.24	581.24	South of MDP
P-92	0	0	4.9	2.3	10.89	6.80	585.04	580.04	South of MDP
P-93	0	0	5.1	12.4	10.76	6.50	584.69	579.69	South of MDP
P-94	0	0	0	20.7	14.00	9.00	585.76	580.76	South of MDP
04-92	0	0	3.2	17.4	Dry	4.80	0.8 ft BGS	3.8 ft BGS	50 ft E. of CB
04-89	NM	NM	NM	NM	Dry	4.75	0.75 ft BGS	3.75 ft BGS	100 ft E. of CB
04-91	NM	NM	NM	NM	Dry	4.64	0.1 ft BGS	2.6 ft BGS	140 ft E. of CB
LF-SB02	NM	5.3	0.4	17.4	23.03	35.50	32 ft BGS	37 ft BGS	In MDP waste
LF-SB05	NM	0	9.2	10.7	12.14	9.50	7.5 ft BGS	12.5 ft BGS	In CB waste

Note: NM = not measured.

EXHIBIT 2

Log of Borehole: 04-89

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill	Project No: 009-07992-00
	Project Location: Waukegan, IL	Total Depth: 12	Elevation:
Surface Conditions: Topsoil			Date Start: 5/10/04
Drilling Contractor: Terra Trace		Driller: Dennis	Geologist/Engineer: W. Teskey

SAMPLE DATA						SUBSURFACE PROFILE				
Sample Number	Sample Type	N Value (ppt)	Recovery (%)	PID/FID (ppmv)	Analytical Sample	Well Data	Depth (ft)	Symbol	Soil Description	Remarks
1	Tube	70	0			Well Data	0	Ground Surface	Topsoil-Silty Sand (SM) Dark brown; dry; 10% roots	Boring advanced with a geoprobe using a 4" long by 2" OD macrotube sampler. CERCLA landfill cap encountered at 0.25 ft.
							1	Lean Clay (CL) Brown; dry; stiff.		
							2	Poorly Graded Sand (SP) Brown; dry.		
2	Tube	40	0.5			Well Data	3	Lean Clay (CL) Gray; dry; stiff; 5% with fibrous material.		
							4	Poorly Graded Sand (SP) Brown; dry.		
3	Tube	50	0.8			Well Data	5	Poorly Graded Sand (SP) Brown; dry.	Temporary gas monitoring well installed: 1 inch diameter PVC. Screened from 1.0 to 4.0 ft.	
							6	Lean Clay (CL) Gray; dry; stiff; 5% with fibrous material.		
							7	dark gray clay grades in; moist. Fibrous Material Dark gray; white fibers; moist; 15% paper, brown cardboard.		
3	Tube	50	0.8			Well Data	8	Poorly Graded Sand (SP) Black; dry; loose.		
							9	Poorly Graded Sand (SP) Black; dry; loose.		
3	Tube	50	0.8			Well Data	10	Poorly Graded Sand (SP) Black; dry; loose.		
							11	Roofing Shingles Black; dry; dense; fragments.		
						Well Data	12	Poorly Graded Sand (SP) Dark gray; dry; loose.		
						Well Data	13	End of Borehole		
						Well Data	14			
						Well Data	15			

Log of Borehole: 04-90

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill	Project No: 009-07992-00
	Project Location: Waukegan, IL	Total Depth: 8	Ground Elevation:

Surface Conditions: Topsoil	Date Start: 5/10/04
Date End: 5/10/04	

Drilling Contractor: Terra Trace	Driller: Dennis	Geologist/Engineer: W. Teskey
----------------------------------	-----------------	-------------------------------


SAMPLE DATA					SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	PID/FID (ppmv)	Analytical Soil Sample	Depth (ft)	Symbol	Soil Description	Remarks
1	Tube	25	0		0	[Symbol]	Ground Surface	Boring advanced with a geoprobe using a 4' long by 2" OD macrotube sampler. CERCLA landfill cap encountered at 0.25 ft.
					0.25	[Symbol]	Topsoil-Silty Sand (SM) Brown; dry; 15% roots. Lean Clay (CL) Brown; dry; stiff.	
2	Tube	60	0.4		2.5	[Symbol]	Poorly Graded Gravel (GP) Gray; dry; angular; coarse.	
					3.5	[Symbol]	Roofing Black; dry; hard; crushed shingle material.	
					4.5	[Symbol]	Roofing Shingles Black; dry; dense; fragments.	
					8	[Symbol]	Fine Grained Material White; dry; crumbles; trace blue; no fibers.	
					8		End of Borehole	






Log of Borehole: 04-91

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill		Project No: 009-07992-00
	Project Location: Waukegan, IL	Total Depth: 3	Elevation:	Date Start: 5/10/04
Surface Conditions: Topsoil				Date End: 5/10/04
Drilling Contractor: Terra Trace		Driller: Dennis	Geologist/Engineer: W. Teskey	

SAMPLE DATA						SUBSURFACE PROFILE				
Sample Number	Sample Type	N Value (ppf)	Recovery (%)	PID/FID (ppmv)	Analytical Sample	Well Data	Depth (ft)	Symbol	Soil Description	Remarks
							0		Ground Surface	
							0.25	[Diagonal Hatching]	Topsoil-Silty Sand (SM) Brown; dry; 10% roots	Boring advanced with a geoprobe using a 4' long by 2" OD macrotube sampler.
			80	0.2			1	[Diagonal Hatching]	Lean Clay (CL) Brown; dry; stiff.	CERCLA landfill cap encountered at 0.25 ft.
	1	Tube					3	[Dotted Pattern]	Fine Grained Material Off white and tan; dry; crumbles.	
							4		End of Borehole	Temporary gas monitoring well installed: 1 inch diameter PVC. Screened from 0.5 to 3.0 ft.
							5			
							6			
							7			
							8			
							9			
							10			
							11			
							12			
							13			
							14			
							15			

Log of Borehole: 04-92

 LFR LEVINE-FRICKE	Client: Johns Manville	Project: Landfill	Project No: 009-07992-00
	Project Location: Waukegan, IL	Total Depth: 8	Elevation:
Surface Conditions: Topsoil			Date End: 5/10/04
Drilling Contractor: Terra Trace		Driller: Dennis	Geologist/Engineer: W. Teskey

SAMPLE DATA					SUBSURFACE PROFILE					
Sample Number	Sample Type	N Value (bpf)	Recovery (%)	PID/FID (ppmv)	Analytical Sample	Well Data	Depth (ft)	Symbol	Soil Description	Remarks
							0		Ground Surface	
1	Tube	95	0.1				0.5		Lean Clay (CL) Brown; dry; stiff; 10% fine gravel.	Boring advanced with a geoprobe using a 4' long by 2" OD macrotube sampler.
							4		dark brown clay grades in.	
							4.5		Lean Clay (CL) Dark brown to brown; very stiff; dry.	CERCLA landfill cap encountered at 4 ft.
2	Tube	90	0.6				5.5		Sand (SP) Brown; dry.	
							7.5		Lean Clay (CL) Brown; sl. moist.	
							7.8		Crushed transite Pieces; gray; dry.	
							8		Roofing Black; dry; hard; full shingles.	Temporary gas monitoring well: 1-inch diameter PVC. Screened from 1.0 to 4.0 ft.
							8		End of Borehole	
							9			
							10			
							11			
							12			
							13			
							14			
							15			

Log of Borehole: 04-93


LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill	Project No: 009-07992-00						
	Project Location: Waukegan, IL	Total Depth: 8	Ground Elevation:						
Surface Conditions: Topsoil/clay			Date Start: 5/10/04						
Drilling Contractor: Terra Trace		Driller: Dennis	Geologist/Engineer: W. Teskey						
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	PID/FID (ppmv)	Analytical Soil Sample	Depth (ft)	Symbol	Soil Description	Remarks	
1	Tube	80	0.5		0	[Diagonal Hatching]	Ground Surface Lean Clay (CL) Brown; dry; stiff; 10% roots at surface; 5% fine gravel.	Boring advanced with a geoprobe using a 4' long by 2" OD macrotube sampler. CERCLA landfill cap encountered at surface.	
					1	[Diagonal Hatching]			
					2	[Dotted]	Poorly Graded Sand (SP) Brown; dry; 5% fine gravel.		
					3	[Dotted]	Silty Sand (SP) Black; dry.		
					4	[Dotted]	Crushed transite; gray.		
					5	[Dotted]	Roofing Black; dry; shingles.		
2	Tube	75	0.9		6	[Dotted]	Roofing Granules Green and gray; dry; loose.		
					7	[Dotted]	Crushed transite; gray; dry.		
					8	[Dotted]	Wood pulp; brown. Fine grained material; off white; trace blue.		
					9	[Dotted]	End of Borehole	Boring backfilled to surface with cuttings.	
					10	[Dotted]			
					11	[Dotted]			
					12	[Dotted]			
					13	[Dotted]			
					14	[Dotted]			
					15	[Dotted]			

Log of Borehole: 04-94

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill	Project No: 009-07992-00
	Project Location: Waukegan, IL	Total Depth: 4	Ground Elevation:
Surface Conditions: Clay			Date Start: 5/10/04
Drilling Contractor: Terra Trace		Driller: Dennis	Geologist/Engineer: W. Teskey

SAMPLE DATA					SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	PID/FID (ppmw)	Analytical Soil Sample	Depth (ft)	Symbol	Soil Description	Remarks
1	Tube	90	0.3		0	[Diagonal Hatching]	Ground Surface Lean Clay (CL) Brown; dry; stiff; 10% fine gravel.	Boring advanced with a geoprobe using a 4' long by 2" OD macrotube sampler. CERCLA landfill cap encountered at surface.
					2	[Dotted]	Poorly Graded Sand (SP) Brown; dry; 5% fine gravel.	
					3	[Diagonal Hatching]	Lean Clay (CL) Brown; dry; stiff.	
					4	[Diagonal Hatching]	trace fine grained white; fibrous material. End of Borehole	Boring backfilled to surface with cuttings.
					5			
					6			
					7			
					8			
					9			
					10			
					11			
					12			
					13			
					14			
					15			

Log of Borehole: 04-95

 <small>LEVINE • FRICKE</small>	Client: Johns Manville	Project: Landfill		Project No: 009-07992-00
	Project Location: Waukegan, IL	Total Depth: 4	Ground Elevation:	Date Start: 5/10/04
Surface Conditions: Clay				Date End: 5/10/04
Drilling Contractor: Terra Trace		Driller: Dennis	Geologist/Engineer: W. Teskey	
SAMPLE DATA				
Sample Number	Sample Type	Recovery (%)	PID/FID (ppmv)	Analytical Soil Sample
1	Tube	90	0	
SUBSURFACE PROFILE				
Depth (ft)	Symbol	Soil Description	Remarks	
0	[Diagonal Hatching]	Ground Surface Lean Clay (CL) Brown; dry; very stiff.	Boring advanced with a geoprobe using a 4' long by 2" OD macrotube sampler.	
1	[Diagonal Hatching]			
2	[Dotted]	Poorly Graded Sand (SP) Brown; dry.	CERCLA landfill cap encountered at surface.	
3	[Diagonal Hatching]	Lean Clay (CL) Gray; dry; stiff.		
4	[Dotted]	Fibrous roofing; black; moist; trace fine grained gray material.	Boring backfilled to surface with cuttings.	
5		End of Borehole		
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				

Log of Borehole: LMW-11

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 41'	Ground Elev.: 588.22

Surface Conditions: Topsoil	Date End: 5/16/03
-----------------------------	-------------------

Drilling Contractor: Mid-America	Driller: Brian	Geologist/Engineer: W. Teskey
----------------------------------	----------------	-------------------------------

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
					▲	0	/ / / / /	Ground Surface	
						0.5	/ / / / /	Lean Clay (CL) Dark brown; slightly moist; moderately stiff; 15% rootlets	Boring advanced using 4.25" ID hollow stem augers. Sampled using 3" diameter by 5' long CME spoons or 2' long split spoons.
						1	/ / / / /	Grading brown; dry; very stiff; compacted; 5% fine gravel	
						2	- - - - -	Sand (SP) Brown; dry; loose; 5-10% fine gravel	
CME	30	NA	NA			3		
						4		
						5	Grading black with 5% roofing granules Very moist; 10-15% roofing granules; poor recovery	
						6		
2	CME	20	NA	NA		7		
						8		Poor recovery: 5-10' Limestone cobble in shoe of sampler.
						9		
						10	o o o o	Sand with Gravel (SP) Dark gray; moderately dense; wet; 15% fine gravel	
3	SS	50	NA	NA		11	Sand (SP) Dark gray; wet; moderately dense; medium sand; 5% fine gravel	
						12		Heaving sand encountered while drilling.

Log of Borehole: LMW-11


LFR LEVINE-FRICKE	Client: Johns Manville	Project: Landfill Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 41'	Ground Elev.: Date Start: 5/16/03

Surface Conditions: Topsoil Date End: 5/16/03

Drilling Contractor: Mid-America Driller: Brian Geologist/Engineer: W. Teskey



SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
4	SS	70	NA	NA		13		Sand (SP) Dark gray; wet; moderately dense; medium sand; 5% fine gravel Increase to 10-12% gravel	
5	SS	70	NA	NA		14			
6	SS	70	NA	NA		15			
7	SS	30	NA	NA		16		Grading grayish brown; decrease to 5% gravel	
8	SS	70	NA	NA		17			
9	SS	50	NA	NA		18			
						19			
						20			
						21			
						22		1/4" layer peat; black; soft 1/2" layer silt; gray; dense Sand (SP) Dark gray; wet; moderately dense; medium grained sand; 5% fine gravel	
						23			
						24			

Log of Borehole: LMW-11


 LFR LEVINE-FRICKE	Client: Johns Manville	Project: Landfill Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 41'	Ground Elev.:

Surface Conditions: Topsoil	Date End: 5/16/03
-----------------------------	-------------------

Drilling Contractor: Mid-America	Driller: Brian	Geologist/Engineer: W. Teskey
----------------------------------	----------------	-------------------------------

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
10	SS	40	NA	NA		25		Sand (SP) Dark gray; wet; moderately dense; medium grained sand; 5% fine gravel	
11	SS	80	NA	NA		26		Grading brown	
12	SS	80	NA	NA		27		Grading to fine sand	
						28			
						29			
					30				
					31				
					32				
					33				
					34				
13	SS	100	NA	NA	35		Grading brownish-gray		
					36				

Log of Borehole: LMW-11

 LFR LEVINE-FRICKE	Client: Johns Manville	Project: Landfill Well		Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 41'	Ground Elev.:	Date Start: 5/16/03
Surface Conditions: Topsoil				Date End: 5/16/03
Drilling Contractor: Mid-America		Driller: Brian	Geologist/Engineer: W. Teskey	
SAMPLE DATA				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample
				Monitoring Well
14	SS	90	NA	NA
15	SS	100	NA	NA

SUBSURFACE PROFILE		Soil Description	Remarks
Depth (ft)	Symbol		
37	[Symbol]	Grading brownish-gray	
38	[Symbol]		
39	[Symbol]		
40	[Symbol]		
41	[Symbol]	Lean Clay (CL) Gray; dry; stiff; 5% fine gravel	<p>Monitoring well constructed with stainless steel riser and screen on 5/16/03. Screen (0.010" slot) from 35' to 40'. Silica sand (#5) from 32' to 40'. Cement bentonite grout: 2' to 32'. Bentonite chips from 0.5' to 2'. Concrete pad 0' to 0.5'. Above ground steel protective casing w/ locking cap. Water level on 5/19/03: approximately 8.5 ft. below grade.</p>
42	[Symbol]	End of Borehole	
43	[Symbol]		
44	[Symbol]		
45	[Symbol]		
46	[Symbol]		
47	[Symbol]		
48	[Symbol]		

WELL LOG SUMMARY

County Lake State Illinois
 Township Waukegan T45N8, R12E1
 Section No. 10


(1) P=Public Supply ? Human
 D=Domestic } Consumption

WELL LOG NO.	OWNERS NAME	OWNERS NO.	WELL TYPE P.D.L.O.	LOCATION	DEPTH FEET	DIA. INCHES	STATIC W.L. FT. B. L.S.	Q	Topo Static Elev	LOG	DRIFT OR ROCK	REMARKS
1	Johns-Manville	¹ / ₆ *1720		SE, SE, SW	108				580	✓	D&R	drilled 1920
2	Johns-Manville	² / ₆ *1729		NW, SE, SW	127				580	✓	D&R	drilled 1920
3	Johns-Manville	³ / ₆ *1730		NW, SE, SW	132				580	✓	D&R	drilled 1920
4	Johns-Manville	⁴ / ₆ *1731		SW, SE, SW	132				580	✓	D&R	drilled 1920

* Limestone Aquifer
 and sl. sand Aquifer

30

TOWN TOWNSHIP Waukegan Map No. 8
 COMPANY No. R. 12 E.
 FARM Johns-Manville No. 1 T
 AUTHORITY Supt.
 ELEVATION 588 45 N.
 COLLECTOR W.D.G. DATE DRILLED 1920
 CONFIDENTIAL




No.	COUNTY NO. 1728 DATA	Thickness		Depth	
		Feet	In.	Feet	In.
	Sand	30		30	
	Hard pan	25		55	
	Clay, blue	50		105	
	Sand	3		108	
	Rock at 108'				
	NO ENVELOPE				

County LAKE Index No. 0810
 T.—DRILL RECORD 10-45N-12E
 (30819-5M-7-31) 2 Illinois Geological Survey, Urbana.

-84-

10-4

TOWN TOWNSHIP **Waukegan** Map No. **8**
 COMPANY No. R. **12 E.**
 FARM **Johns-Manville** No. **2** T
 AUTHORITY **Supt.**
 ELEVATION **588** **45 N.**
 COLLECTOR **W.D.G.** DATE DRILLED **1920**
 CONFIDENTIAL



Sec. **10**
 NW, SE, SW

No.	COUNTY NO. 1729 DATA	Thickness		Depth	
		Feet	In.	Feet	In.
	Sand	34		34	
	Hard pan	21		55	
	Clay, blue	43		98	
	Sand and gravel	14		112	
	Rock	15		127	
	NO ENVELOPE				


-85-

10-3

TOWN
 COMPANY
 FARM Johns-Manville
 AUTHORITY Supt.
 ELEVATION 588
 COLLECTOR W.D.G. DATE DRILLED 1920
 CONFIDENTIAL

TOWNSHIP **Waukegan**
 No. 3 T


Map No. 8
 R. 12 E.



No.	COUNTY NO. <i>1730</i> STRATA	Thickness		Depth	
		Feet	In.	Feet	In.
	Sand	30		30	
	Hard pan	25		55	
	Clay, blue	47		102	
	Sand and gravel	13		115	
	Rock	17		132	
	NO ENVELOPE				

County **LAKE** Index No. **0810**
 T.—DRILL RECORD **10-45N-12E**
 (30819-5M-7-34) 2 Illinois Geological Survey, Urbana.

TOWN TOWNSHIP **Waukegan**
 COMPANY No.
 FARM **Johns-Manville** No. **4** T
 AUTHORITY **Supt.**
 ELEVATION **588** **45 N.**
 COLLECTOR **W.D.G.** DATE DRILLED **1920**
 CONFIDENTIAL



No.	COUNTY NO. 1731 LAKE	Thickness		Depth	
		Feet	In.	Feet	In.
	Sand	50		50	
	Hard pan	10		60	
	Clay, blue	37		97	
	Sand and gravel	18		115	
	Rock	17		132	
NO ENVELOPE					

County **LAKE** Index No. **0610**
 T.—DRILL RECORD **10-45N-12E**
 (30810—5M—7-31) Illinois Geological Survey, Urbana.

-87-

CERTIFICATE OF SERVICE


The undersigned, an attorney, hereby certifies that he caused the foregoing notice and amended petition for adjusted standard to be served upon:

Division of Legal Counsel
Illinois Environmental Protection Agency
1021 North Grand Avenue East
P.O. Box 19276
Springfield, Illinois 62794-9276


Peter Orlinky
Assistant Counsel, Northern Region
Illinois Environmental Protection Agency
9511 West Harrison Street
Des Plaines, Illinois 60016

Elizabeth Wallace
Assistant Attorney General, Environmental Law
188 West Randolph Street, 20th Floor
Chicago, Illinois 60601

by placing the same in the United States mail, first-class postage prepaid, this 30th day of September, 2004.



Edward P. Kenney



ILLINOIS POLLUTION CONTROL BOARD

August 5, 2004

IN THE MATTER OF:)
)
PETITION OF JOHNS MANVILLE FOR AN) AS 04-04
ADJUSTED STANDARD FROM: 35 Ill.) (Adjusted Standard – Land)
Adm. Code 811.310, 811.311, 811.318, and)
814)

ORDER OF THE BOARD (by G.T. Girard):

On June 30, 2004, Johns Manville (JM) filed a request (Pet.) for an adjusted standard pursuant to Section 28.1 of the Environmental Protection Act (Act) (415 ILCS 5/28.1 (2002)). JM seeks relief from the landfill closure requirements pertaining to landfill gas monitoring and management, and groundwater monitoring under 35 Ill. Adm. Code 814, 811.310(c)(1), 811.311(a)(1), and 811.318(b)(4).

The landfill is located on a 350-acre tract bordering Lake Michigan owned by JM in Waukegan, Lake County. The landfill is located on and surrounded by units remediated under the Comprehensive Environmental Response, Compensation and Liability Act (CERCLA), 42 USC §9605. Pet. at 3. During its operating period from 1992 to 1998, the facility was intended to accept inert waste, but also received some putrescible waste, such as roofing materials, wood, paper, and cardboard. Pet. at 6. Since the production of methane gas is expected to be very small, the petitioner is seeking to opt out of installing a landfill gas management system if 5 years of monitoring fail to show significant gas production. Pet. at 9. Additionally, to avoid compromising the integrity of the CERCLA engineered cover and steep side slopes of the site, petitioner is also seeking to install gas and groundwater monitoring points at a greater distance than required by 35 Ill. Adm. Code 811.311 and 811.318. Pet. at 11.

Section 28.1 of the Act (415 ILCS 5/28.1 (2002)) and 35 Ill. Adm. Code 104.408 require publication of a notice of an adjusted standard proceeding in a newspaper of general circulation in the area affected by the petitioner's activity. The notice must be published within 14 days of filing a petition for an adjusted standard with the Board. See 35 Ill. Adm. Code 104.408(a). As required by 35 Ill. Adm. Code 104.410, the petitioner timely filed a certificate of publication with the Board on July 15, 2004. The notice of petition was published in the *News-Sun* on July 7, 2004.

Although the notice is proper, the Board finds that the petition has not adequately addressed the requirements of Section 28.1(c) of the Act (415 ILCS 5/28.1(c) (2002)) and the Board's rules at 35 Ill. Adm. Code 104.406. The Board finds that the petition is deficient because the factors in Section 814.402(b)(3) have not been addressed.

The petition does not adequately explain how petitioner will demonstrate compliance with groundwater standards. The requested adjusted standard would effectively change the compliance boundary where groundwater standards must be met by extending that boundary to


200 feet. The Board rules at Section 811.320(a)(1) requires that “groundwater quality shall be maintained . . . at or beyond the zone of attenuation (ZOA).” The ZOA is generally 100 feet from the edge of the unit or the property boundary, whichever is less. *See* 35 Ill. Adm. Code 811.320(c). Pursuant to Section 814.402(b)(3), the Board may adjust the compliance boundary with an adjusted standard, as long as the petitioner addresses the factors set forth in that section. The petition before the Board does not establish how petitioner will demonstrate compliance with the groundwater standards relative to the zone of attenuation. Further, the petition lacks information on how the compliance boundary will be determined. Finally, a review of the petition indicates that the petitioner may also need to seek an adjusted standard from Section 811.320(c) by addressing the factors in Section 814.402(b)(3).

The Board notes that the petition has sparse descriptions of the site and numerous references to other documents that may have more information pertinent to the Board’s consideration of this petition. For example, the petition at page 5 states that “. . . the onsite landfill consisted of two areas: 1) the miscellaneous disposal pit, that was constructed on top of clean fill that had been placed during CERCLA remedial activities and 2) a portion of the collection basin, which had formerly been operated as part of the wastewater treatment system.” Pet. at 5. On page 6, the petition describes wastes that were placed in the landfill: calcium silicate, roofing materials, wood, paper, and cardboard. Pet. at 6. The petition is not clear as to whether or not the collection basin from the wastewater treatment system will be included with the landfill. If that is the case, petitioner should describe the type of material that was accumulated and remains in the collection basin as well as the landfill gas production potential of the materials. These questions and additional Board inquiries can be addressed at hearing if an amended petition is filed and accepted by the Board.

Due to the deficiency in addressing the factors in Section 814.402(b)(3), the Board cannot accept the petition. The Board therefore directs petitioner to address the information requirements of Section 28.1 of the Act (415 ILCS 5/28.1 (2002)) and Section 104.406 of the Board’s rules in an amended petition.

IT IS SO ORDERED.

I, Dorothy M. Gunn, Clerk of the Illinois Pollution Control Board, certify that the Board adopted the above order on August 5, 2004, by a vote of 4-0.



Dorothy M. Gunn, Clerk
Illinois Pollution Control Board

**DRAFT Summary of IEPA Comments and Responses
On-Site Landfill**

Source	IEPA Comment	Response
November 17, 2004 email message from Ed Kenney summarizing comments from Gwentyth Thompson	Comment 1: Figure 8 scale should be 1 in. = 200 ft. to determine distances from wells to the proposed zone of attenuation (ZOA)	Map was reduced from 1"=200' scale for inclusion in Adjusted Standard Petition submitted. Full scale map printed and provided to agency.
	Comment 2: Need properly scaled map or cross sections showing limits of waste, CERCLA cover, proposed zone of attenuation, and well locations	Site Investigation Report, Sept. 26, 2005, Figures 15, 16, and 17.
	Comment 3(a): Additional information requested regarding hydrogeological characteristics of the [waste] unit and surrounding land	Site Investigation Report, Sept. 26 2005, Section 3.3 and Appendices B, C, and D
	Comment 3(b): Additional information requested regarding volume and physical and chemical characteristics of leachate	Groundwater and Leachate Monitoring Data, June 20, 2005. Quality issues were described in June 20, 2005 correspondence to IEPA regarding Groundwater and Leachate Monitoring Data
	Comment 3(c): Additional information requested regarding quantity, quality and direction of groundwater flow	Site Investigation Report, Sept. 26 2005, Figures 8, 9, 10 and 11
	Comment 3(d): Additional information requested regarding proximity and withdrawal rates of groundwater users	Site Investigation Report, Sept. 26 2005, Table 6
	Comment 3(e): {comment missing}	

**DRAFT Summary of IEPA Comments and Responses
On-Site Landfill**

Source	IEPA Comment	Response
November 17, 2004 email message from Ed Kenney summarizing comments from Gwentyth Thompson	Comment 3 (f): The existing quality of groundwater including other sources of contamination and their cumulative impacts on groundwater	Preliminary Groundwater and Leachate Monitoring Data provided by LFR in a report to Gwyneth Thompson dated June 20, 2005
	Comment 3 (g): Public health, safety and welfare effects including potential impacts from an extended zone of attenuation	LFR Site Investigation Report, Sept. 26 2005, Section 4.4, Table 6, and Appendix H
	Comment 3 (h): Need to demonstrate that the zone of compliance does not extend [beyond the facility property line or] beyond the annual high water mark of any navigable surface water	LFR Site Investigation Report, Sept. 26 2005, Figures 15, 16, and 17. The ordinary high watermark for Lake Michigan is 581.5 ft. (1985 IGLD). The ground surface for proposed wells is approximately 590 ft. ASL.
	Comment 3 (i): Need adequately scaled maps to show the distance of the ZOA to the waste to confirm that in no case will the zone of compliance at an existing MSWLF unit extend beyond 150 meters from the edge of the unit	Not applicable?
August 30, 2005 email message to Peter Orlinsky from Gwentyth Thompson	The Uppermost Aquifer has not been adequately defined	LFR Site Investigation Report, Sept. 26 2005 provides a description of the uppermost aquifer at the Site.

**DRAFT Summary of IEPA Comments and Responses
On-Site Landfill**

Source	IEPA Comment	Response
<p>September 14, 2005 fax from Peter Orlinsky Comments from Gwenyth Thompson on June 22, 2005 document on groundwater and leachate</p>	<p>Comment 1: Sampling techniques not discussed.</p>	<p>Sampling techniques provided in quarterly monitoring reports, including field logs. Reports currently being compiled.</p>
	<p>Comment 2: Compliance levels based on background concentrations not determined</p>	<p>Tolerance limits, will be determined for the well data presented for UMW-14 and UMW-28. The tolerance limit method is one of several statistical methods for initial assessment of individual downgradient monitoring well results compared to background results. For normally-distributed datasets, the tolerance limit, K, will be based on n=8 quarterly sample results from March 2004 to December 2005. Two-sided values of K for normal or lognormal datasets will be developed for 95% and 99% coverage of future downgradient monitoring results. For non-parametric datasets, the maximum concentration value will be used as the prediction limit.</p>
	<p>Comment 3: Need clarification on which parameters were normally-distributed</p>	<p>While preliminary Ryan-Joiner normal distribution test results were provided in Appendix E, Shapiro-Wilk normality test results will be provided for final statistical analysis of sample results from sample results from March 2004 to December 2005. The value of the W test statistic for the Shapiro-Wilk test will be provided in the final report. Shapiro-Wilk normality testing will be used for upgradient groundwater quality data.</p>

**DRAFT Summary of IEPA Comments and Responses
On-Site Landfill**

Source	IEPA Comment	Response
September 14, 2005 fax from Peter Orlinsky Comments from Gwentyh Thompson on June 22, 2005	Comment 4: Need to document data transformation techniques used (e.g. ladder of powers) to determine if data are normally distributed.	Log transformation of sample results will be evaluated in the final statistical analysis. Ladder of powers data transformation will be evaluated, if necessary, for the final statistical analysis of background groundwater quality data from March 2004 to December 2005.
	Comment 5: Need clarification on shallow background cadmium results	Cadmium in well UMW-14 was 100% non-detect for March 2004 to March 2005. Table 2A incorrectly reported 80% ND; has been corrected.
	Comment 6: Groundwater exceedances need to be developed based on compliance levels.	The preliminary data analyses included individual well comparisons to background quality. The tolerance limits will be used for initial screening of groundwater
November 23, 2005 email message to Ed Kenny from Peter Orlinsky regarding Gwentyh Thompson comments	Comment 1: Document (hydrogeological report) does not address Agency Technical Comments from August 30, 2005 regarding groundwater quality and statistics.	Preliminary statistical analysis was presented correspondence to Gwyneth Thompson dated June 20, 2005. Updated groundwater statistical analysis is being provided as obtained.
	Comment 2: Document (hydrogeological report) does not address comments to Chris Bergmann from August 2005.	Comments addressed in submittal dated April 27, 2006.
	Comment 3(a): Document (hydrogeological report) does not provide detail on which IEPA comments are being addressed	
	Comment 3(b): Public health and safety not addressed (previous comment 3G.)	Information provided in LFR Site Investigation Report, Sept. 26 2005, Section 4.4, Table 6, and Appendix H



November 14, 2006

Brad Bradley
Remedial Project Manager
U.S. Environmental Protection Agency
Region V
77 West Jackson Boulevard
Chicago, IL 60604

Subject: Request for U.S. EPA Opinion on Proposed Groundwater Monitoring Well Locations; On-Site Landfill; Johns Manville, Waukegan, IL

Dear Mr. Bradley:

As you are aware, the First Amended Consent Decree (FACD) requires Johns Manville (JM) to close their "on-site" landfill located in Waukegan, Illinois pursuant to state regulations governing such landfills. You may recall that the on-site landfill is located in the southeastern corner of the JM property and, more importantly, inside the physical boundary of the former Disposal Area that was previously closed in the early 1990s pursuant to a federal Consent Decree.

At this site, Illinois regulations governing landfill closure require ongoing groundwater monitoring at a distance of 50 feet from the edge of the waste that is being regulated by the state, unless a formal legal variance is sought (so-called "adjusted standard"). This 50-foot distance would require the installation of approximately 12 monitoring wells roughly halfway up the side-slopes of the closed CERCLA landfill.

Alternatively, JM is seeking an "adjusted standard" to the regulation to allow for installation of these monitoring wells at the base of the CERCLA-closed landfill slope. The adjusted standard petition was submitted to the Illinois Pollution Control Board (IPCB) on September 30, 2004 and is currently under review. We expect that the IPCB will seek resolution of this matter via hearing within the next several months.

JM is seeking the adjusted standard because installation, sampling, and maintenance of the wells on the now-closed CERCLA landfill side-slope is not considered prudent or reasonable for the following reasons:

1. Wells placed on the steep side-slopes increases the risk for ambient release of asbestos fibers and increased landfill cover maintenance obligations. Heavy equipment used to install monitoring wells may compromise slope stability and lead to slope failure, potentially exposing asbestos-containing waste materials. In addition, routine access to monitoring wells on steep side-slopes may lead to increased cover erosion.



2. Penetration of monitoring wells through CERCLA regulated waste materials increases the risk of contamination to underlying groundwater by overlying waste materials and leachate. While it is acknowledged that drilling techniques and grouts are available to minimize cross-contamination, installation of wells through waste materials is not considered good engineering practice when alternative well locations are available.

JM's proposed adjusted standard has the effect of moving the location of monitoring wells laterally by a maximum of 115 feet. We note that the new locations are still located on the JM property and at least 100 feet inside the property boundary.

JM is seeking written concurrence from U.S. EPA that locating the monitoring wells on the side-slopes of the now closed CERCLA landfill is neither reasonable nor prudent. Given the nature of the aquifer (sand, with no layering), the alternate locations will not result in obscuring impacts the on-site landfill may have on groundwater quality. Thus, there is no need to incur the potential risks as described above.

If you have any questions, please do not hesitate to contact me at (847) 695-8855, extension 101.

Sincerely,

A handwritten signature in black ink, appearing to read 'William A. Bow'.

William A. Bow, C.P.G.
Principal

Cc: Denny Clinton



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
REGION 5
77 WEST JACKSON BOULEVARD
CHICAGO, IL 60604-3590

December 5, 2006

REPLY TO THE ATTENTION OF:

William Bow
Levine-Fricke
630 Tollgate Road, Suite D
Elgin, IL 60123-9302

Dear Mr. Bow:

The U.S. Environmental Protection Agency (EPA) has reviewed your November 14, 2006 correspondence titled "Request for U.S. EPA opinion on Proposed Groundwater Monitoring Well Locations; On-Site Landfill; Johns Manville, Waukegan, IL". EPA agrees that placing monitoring wells on the side slopes of the now closed CERCLA landfill is not acceptable and agrees that alternate locations that are beyond the current "footprint" of the landfill would be acceptable.

EPA is concerned that placing groundwater monitoring wells on the side slopes of the current closed landfill could breach and/or compromise the soil cover required under the June 30, 1987 Record of Decision for the Johns-Manville Site and may cause cross-contamination of the ground water with asbestos-containing waste materials. Additionally, the restrictive covenants for the Johns-Manville Site prohibit such activities unless EPA and the State of Illinois provide approval in advance. EPA is not inclined to approve the installation of any groundwater monitoring wells that would be located within the current boundaries of the CERCLA landfill area.

Please contact me at (312) 886-4742 if you have any questions concerning this letter.

Sincerely,

A handwritten signature in cursive script that reads "Brad Bradley".

Brad Bradley
Remedial Project Manager

cc: Sandy Bron, Illinois EPA

ILLINOIS POLLUTION CONTROL BOARD
December 6, 2007

IN THE MATTER OF:)
)
PETITION OF JOHNS MANVILLE FOR AN) AS 04-4
ADJUSTED STANDARD FROM: 35 Ill.) (Adjusted Standard – Land)
Adm. Code 811.310, 811.311, 811.318,)
811.320 and 814)

EDWARD P. KENNEY APPEARED ON BEHALF OF PETITIONER; and

PETER E. ORLINSKY APPEARED ON BEHALF OF THE ILLINOIS ENVIRONMENTAL PROTECTION AGENCY.

OPINION AND ORDER OF THE BOARD (by G.T. Girard):

Johns Manville (JM) seeks an adjusted standard from specific landfill closure requirements for monitoring groundwater and gas at an on-site landfill in Waukegan, Lake County. The Illinois Environmental Protection Agency (IEPA) recommends that the adjusted standard be granted.

The Board's responsibility in this matter arises from the Environmental Protection Act (Act) (415 ILCS 5/1 *et seq.* (2006)). The Board is charged to "determine, define and implement the environmental control standards applicable in the State of Illinois" (415 ILCS 5/5(b) (2006)), and to "grant . . . an adjusted standard for persons who can justify such an adjustment" (415 ILCS 5/28.1(a) (2006)). More generally, the Board's responsibility in this matter is based on the checks and balances integral to Illinois environmental governance: the Board is charged with the rulemaking and principal adjudicatory functions, and the IEPA is responsible for carrying out the principal administrative duties.

The Board finds that JM has demonstrated that the factors relating to JM are substantially and significantly different from the factors considered by the Board in adopting the rules of general applicability. Further, the Board finds that JM has justified the grant of the adjusted standard and the request is consistent with federal law. The Board also finds that the requested standard will not result in environmental or health effects substantially and significantly more adverse than the effects considered by the Board in adopting the rule of general applicability. Therefore the Board grants the adjusted standard as set forth in the Board's order.

PROCEDURAL HISTORY

On June 30, 2004, JM filed a request (Pet.) for an adjusted standard pursuant to Section 28.1 of the Act (415 ILCS 5/28.1 (2006)). JM seeks relief from the landfill closure requirements pertaining to landfill gas monitoring and management, and groundwater monitoring under 35 Ill. Adm. Code 814, 811.310(c)(1), 811.311(a)(1), 811.318(b)(4), and 811.320.

Section 28.1 of the Act (415 ILCS 5/28.1 (2006)) and 35 Ill. Adm. Code 104.408 require publication of a notice of an adjusted standard proceeding in a newspaper of general circulation in the area affected by the petitioner's activity. The notice must be published within 14 days of filing a petition for an adjusted standard with the Board. *See* 35 Ill. Adm. Code 104.408(a). As required by 35 Ill. Adm. Code 104.410, the petitioner timely filed a certificate of publication with the Board on July 15, 2004. The notice of petition was published in the *News-Sun* on July 7, 2004.

Although JM had met the notice requirements, on August 5, 2004, the Board asked for additional information regarding the request for adjusted standard and declined to accept the petition. On September 30, 2004, petitioner filed an amended petition (Am. Pet.). The amended petition addressed most of the deficiencies cited by the Board, changed Section 811.318(b)(4) to Section 811.318(b)(3), and also requested relief from an additional provision set forth under 35 Ill. Adm. Code 811.320(c)(1). On November 4, 2004, the Board accepted the amended petition for hearing and directed JM to address the two issues concerning leachate characteristics and groundwater quality that were not addressed in the amended petition at hearing. During 2005-2006, the petitioner was working with the IEPA to address informational deficiencies and resolve IEPA concerns. *See* Joint Status Report (Sept. 29, 2006).

On May 22, 2007, the IEPA filed a recommendation (Rec.) and a motion to file the recommendation *instanter*. The Board grants the motion and accepts the recommendation. The IEPA recommends that the adjusted standard be granted as requested by JM.

On July 18, 2007, hearing was held before Board Hearing Officer Bradley Halloran (Tr. at @). The hearing was held in Waukegan, Lake County. At the hearing, JM presented the testimony of William Bow. The IEPA did not present witnesses and no members of the public attended the hearing.

ADJUSTED STANDARD PROCEDURE

In both a general rulemaking and a site-specific rulemaking, the Board is required to take the following factors into consideration: the existing physical conditions; the character of the area involved, including the character of the surrounding land uses; zoning classifications; the nature of the receiving body of water; and the technical feasibility and economic reasonableness of measuring or reducing a particular type of pollution. 415 ILCS 5/27(a) (2006). The general procedures that govern an adjusted standard proceeding are found at Section 28.1 of the Act and the Board's procedural rules at 35 Ill. Adm. Code 104. Section 28.1 also requires that the adjusted standard procedure be consistent with Section 27(a) of the Act. *Id.*

JM seeks an adjusted standard from rules of general applicability, which do not specify a level of justification for an adjusted standard. Therefore, in determining whether an adjusted standard should be granted from a rule of general applicability, the Board must consider, and JM has the burden to prove, the factors at Section 28.1(c) of the Act (415 ILCS 5/28.1(c) (2006)):

- 1) factors relating to that petitioner are substantially and significantly different from the factors relied upon by the Board in adopting the general regulation applicable to the petitioner;
- 2) the existence of those factors justifies an adjusted standard;
- 3) the requested standard will not result in environmental or health effects substantially and significantly more adverse than the effects considered by the Board in adopting the rule of general applicability; and
- 4) the adjusted standard is consistent with any applicable federal law. 35 Ill. Adm. Code 104.426(a) and 415 ILCS 5/28.1(c) (2006).

FACILITY DESCRIPTION

JM's facility is located in Waukegan, Lake County and is a 350-acre tract on the shore of Lake Michigan. Am. Pet. at 2. JM previously manufactured building materials including roofing and insulation products at the site. Am. Pet. at 8. The facility began operation in 1920 and employed several thousand people at the peak of manufacturing. Am. Pet. at 8-9. During the plant's operation, asbestos-containing building materials were manufactured until 1985 when manufacture of asbestos-containing building materials ceased. Am. Pet. at 9. JM gradually phased out manufacturing at the site until all manufacturing ceased in 1998 and the manufacturing buildings were demolished in 2000-2001. *Id.* Currently only a few contract employees are located at the facility. *Id.*

In 1983, pursuant to Section 105 of the Comprehensive Environmental Response, Compensation and Liability Act (CERCLA) (42 U.S.C. § 9605), the United States Environmental Protection Agency (USEPA) placed a portion of the JM facility on the National Priorities List (NPL). Am. Pet. at 9. The NPL is set forth in 40 C.F.R. Part 300, Appendix B and was published at 48 *Fed. Reg.* 40658 (Sept. 9, 1993). *Id.* The portion of the facility placed on the NPL consists of approximately 120 acres. *Id.*

On June 14, 1984, JM and the USEPA executed an "Administrative Order and Consent Decree" that required JM to conduct a "Remedial Investigation/Feasibility Study" which was submitted on July 3, 1985. Am. Pet. at 9. On June 30, 1987, the USEPA issued a decision and the State of Illinois concurred with that decision. *Id.* On March 18, 1998, USEPA, JM, and the State of Illinois entered the consent decree in the United States District Court of the Northern District of Illinois. *Id.* The consent decree required placement of cover over a number of areas where asbestos-containing waste had been disposed of at the JM facility. *Id.*

USEPA issued two "Explanations of Significant Differences" to the consent decree. The first, in June 1987, addressed differences in remedial actions taken and the second, on September 22, 2000, provided for the closure of the wastewater treatment system and the on-site landfill. Am. Pet. at 10. The on-site landfill was no longer required due to cessation of manufacturing activities. *Id.* This adjusted standard and an amended federal consent decree are intended to

implement the provisions of the second “Explanation of Significant Differences” issued by USEPA. *Id.*

After completion of the CERCLA action in 1992, JM filed an initial facility report to provide for the disposal of non-asbestos waste generated from manufacturing activities at the facility. Tr. at 22-23. The report provided that non-asbestos containing materials would be disposed of in the former miscellaneous disposal pit that had been created as a result of the surrounding area being built up during the CERCLA landfill work (Fill Area #1). Tr. at 23. The former collection basin would also be used for disposal of non-asbestos containing materials (Fill Area #2). Tr. at 23. The on-site landfill is physically located on the NPL tract and is on and surrounded by the CERCLA units. Am. Pet. at 10; Tr. at 28.

The landfill was intended to accept inert waste but also received some putrescible waste. More specifically, the waste deposited in the landfills was calcium silicate, which is crushed lime and sand (limestone) used in the insulation material, roofing materials, some granules, and miscellaneous smaller amounts of paper, cardboard, and occasional pieces of wood. Tr. at 23. The main materials were however calcium silicate and roofing materials. *Id.* No asbestos-containing materials were disposed of in the either of the two fill areas. *Id.* Furthermore, the consent decree specifically prohibited disposal of asbestos-containing materials in the two fill areas. Tr. at 24.

In preparing this adjusted standard, JM’s consultants performed additional work to evaluate and verify what was in the on-site landfill. Tr. at 24. One method used for evaluation was well drilling which showed that the materials disposed of in the pit were consistent with the items JM had indicated were disposed in the landfill. *Id.*, and Petitioner’s Group A at Exh. 7, pgs. 20-21. Work was also performed to establish that how much landfill gas was being generated and that work indicated very low pressure. Tr. at 25. Gas monitoring continued from April 2003 until the present on a monthly basis. Tr. at 25-26. The monthly monitoring shows very low gas pressure and no detections of landfill gas migrating. Tr. at 26.

REQUESTED RELIEF

The IEPA and the Illinois Attorney General have acknowledged that the on-site landfill is an existing landfill subject to the Board’s rules at 35 Ill. Adm. Code 814. *Id.* Part 814 incorporates the provisions of Part 811 from which JM seeks an adjusted standard. Specifically JM seeks and adjusted standard from:

1. the requirements of Section 814.302 to the extent that the provisions of Sections 811.310(c)(1), 811.311(a)(1), 811.318(b)(4), and 811.320 are incorporated by reference;
2. the monitoring frequency for landfill gas monitoring (35 Ill. Adm. Code 811.310(c)(1));

3. the requirements for implementing a landfill gas management system, specifically the provisions relating to detection distance from the edge of the unit for implementing such a system (35 Ill. Adm. Code 811.311(a)(1)); and
4. the standards for the location of monitoring points found in 35 Ill. Adm. Code 811.318(b)(3) and 811.320(c)(1), specifically the requirement that monitoring wells shall be located within half the distance from the edge of the unit to the edge of the zone of attenuation. Am. Pet. at 13.

JM is specifically seeking two types of relief. Tr. at 26. First, JM is seeking reduction in the frequency of landfill gas monitoring from a monthly period to semi-annual for a total of five years. Tr. at 26-27. Secondly, JM is seeking relief from the location requirements for monitoring wells for groundwater and monitoring for gas that are currently required 100 feet away from the edge of the waste. Tr. at 27.

The specific language requested by JM for landfill gas monitoring frequency is:

In lieu of compliance with 35 Ill. Adm. Code 811.310(c)(1) as applied to the On-Site Landfill at its facility in Waukegan, Illinois Johns Manville shall operate all gas monitoring devices, including the ambient air monitors, such that samples will be collected on a semi-annual basis for a period of five years following approval of this adjusted standard. If, at the end of five years, the requirements for implementing a Landfill Gas collection System (35 Ill. Adm. Code 811.311) are not met, no further monitoring will be conducted. Petitioner's Group A, Exh. 8.

And for installation of a landfill gas management system, JM offers this specific language:

In lieu of compliance with 35 Ill. Adm. Code 811.311(a)(1) as applied to the On-Site Landfill at its facility in Waukegan, Illinois Johns Manville shall install a gas management system if a methane concentration greater than 50 percent of the lower explosive limit in air, is detected below the ground surface by a monitoring device or is detected by an ambient air monitor located as close as possible to, but outside the boundary line shown on Figure 7 or the property line, whichever is less. *Id.*

The specific language requested by JM for determination of the zone of attenuation:

In lieu of compliance with 35 Ill. Adm. Code 811.320(c)(1) as applied to the On-Site Landfill at its facility in Waukegan, Illinois, the zone of attenuation, within which concentrations of constituents in leachate discarded from the unit may exceed the applicable groundwater quality standard of this Section is a volume bounded by a vertical plane located as shown on Figure 8, extending from the ground surface to the bottom of the uppermost aquifer and excluding the volume occupied by the waste. Petitioner's Group A, Exh. 9.

And for the location of the groundwater monitoring points, JM offers the following:

In lieu of compliance with 35 Ill. Adm. Code 811.318(b)(3) as applied to the On-Site Landfill at its facility in Waukegan, Illinois Johns Manville shall install groundwater monitoring wells at the locations specified on the attached Figure 8. Those monitoring wells located along the proposed zone of attenuation boundary shall be considered “AGQS” wells consistent with the requirements of 35 Ill. Adm. Code 811.318(b)(5). *Id.*

JM offers additional clarification, based on discussion with the IEPA as follows:

The location of the bottom of the uppermost aquifer shall be determined in a manner consistent with the requirements of 35 Ill. Adm. Code 811.311(c)(2)(B).

Compliance with 35 Ill. Adm. Code 811.317(b) shall be assessed by modeling all applicable zone of attenuation distances, as shown on Figure 8.

It is recognized that no Maximum Allowable Predicted Concentrations or “MAPC” wells are being proposed; all monitoring points are considered Applicable Groundwater Quality Standards or “AGQS” locations. As such, the obligations described in 35 Ill. Adm. Code 319(b)(3) immediately apply, if the concentration of one or more constituents monitored at or beyond the zone of attenuation, as shown on Figure 8, is above the applicable groundwater quality standards of Section 811.320 and is attributable to the On-Site Landfill. Am. Pet. at 20.

REGULATORY FRAMEWORK

JM seeks and adjusted standard from the requirements contained in 35 Ill. Adm. Code 814 which incorporate specific requirements of 35 Ill. Adm. Code 811.310(c)(1), 811.311(a)(1), 811.320(c)(1), and 811.318(b)(3). Also, JM references 35 Ill. Adm. Code 811.318(b)(5) in the requested adjusted standard.

Section 814.302 is in Subpart C, which is entitled “Standards of Existing Units Accepting Chemical or Putrescible Wastes that Remain Open for more than Seven Years”. Section 814.302(a), in relevant part provides:

All of the requirements for new units described in 35 Ill. Adm. Code 811 shall apply to units regulated under this Subpart 35 Ill. Adm. Code 814.302(a).

Section 811.310(c)(1) provides:

- c) Monitoring Frequency.
 - 1) All gas monitoring devices, including the ambient air monitors must be operated to obtain samples on a monthly basis for the

entire operating period and for a minimum of five years after closure. 35 Ill. Adm. Code 811.310(c)(1).

Section 811.311(a)(1) provides:

- a) The operator shall install a gas management system if any one of the following conditions are met:
 - 1) A methane concentration greater than 50 percent of the lower explosive limit in air, is detected below the ground surface by a monitoring device or is detected by an ambient air monitor located at or beyond the property boundary or 30.5 meters (100 feet) from the edge of the unit, whichever is less, unless the operator can demonstrate that the detected methane concentration is not attributable to the facility. 35 Ill. Adm. Code 811.311(a)(1).

Section 811.320(c)(1) provides:

- c) Determination of the Zone of Attenuation
 - 1) The zone of attenuation, within which concentrations of constituents in leachate discharged from the unit may exceed the applicable groundwater quality standard of this Section, is a volume bounded by a vertical plane at the property boundary or 100 feet from the edge of the unit, whichever is less, extending from the ground surface to the bottom of the uppermost aquifer and excluding the volume occupied by the waste. 35 Ill. Adm. Code 811.320(c)(1).

Section 811.318(b)(3) and (5) provide:

- b) Standards for the Location of Monitoring Points
 - 3) Monitoring wells shall be established as close to the potential source of discharge as possible without interfering with the waste disposal operations, and within half the distance from the edge of the potential source of discharge to the edge of the zone of attenuation downgradient, with respect to groundwater flow, from the source.

* * *

- 5) A minimum of at least one monitoring well shall be established at the edge of the zone of attenuation and shall be located downgradient with respect to groundwater flow and not excluding the downward direction, from the unit. Such well or wells shall be used to monitor any statistically significant increase in the

concentration of any constituent, in accordance with Section 811.320(e) and shall be used for determining compliance with an applicable groundwater quality standard of Section 811.320. An observed statistically significant increase above the applicable groundwater quality standards of Section 811.320 in a well located at or beyond the compliance boundary shall constitute a violation. 35 Ill. Adm. Code 811.318(b)(3) and (5).

DISCUSSION

Before granting an adjusted standard, the Board must find that the factors delineated in Section 28.1(c) of the Act (415 ILCS 5/28.1(c) (2006)) have been addressed such that JM is entitled to the relief sought. The Board will summarize JM's arguments on each of those factors, then the Board will summarize the IEPA's position. The Board will also summarize the comment received. Then the Board will set forth the Board's findings on the requested adjusted standard.

Substantially Different Factors

The Board will first discuss generally the reasons why JM believes that the on-site landfill is substantially different than those considered by the Board in adopting the rules of general applicability. Next, the Board will discuss the specifics concerning the gas monitoring requirements, then the gas management system requirements. Finally, the Board will discuss the placement of the groundwater monitoring wells.

Generally

Mr. Bow testified that because of the characteristics of the waste disposed in JM's on-site landfill, the on-site landfill is much more similar to an inert waste landfill than a chemical and putrescible waste landfill. Tr. at 53. JM states, "much of the waste in the landfill is virtually inert, being composed primarily of calcium silicate and fiber glass-based roofing materials." Am. Pet. at 4. Technically, the on-site landfill is classified as a chemical and putrescible waste landfill; however, the limited amount of landfill gas generation is much more like an inert waste landfill. Tr. at 53. Mr. Bow testified that the difference between treating the on-site landfill as an inert waste landfill rather than a chemical and putrescible waste landfill would have made a difference in the adjusted standard. Tr. at 56-57.

Additionally, JM states "unlike most landfills in Illinois, the JM site was under intense federal and state oversight since before the adoption of the Pollution Control Board's solid waste landfill regulations as a result of its inclusion on the Superfund National Priority List in 1983." Pet at 5. JM asserts that the landfill rulemaking record does not indicate that the Board considered situations similar to JM's on-site landfill facility, "where the [JM] facility as a whole was subject to a Superfund consent decree which required the construction of cover to isolate asbestos that had been historically disposed of on-site" and the on-site landfill is "surrounded by units that were remediated under CERCLA." Am. Pet. at 5, 10.

Gas Monitoring

JM points out that the Board's statewide regulations on landfills specifically address two types of landfills: landfills for inert waste and landfills for chemical and putrescible wastes. Am. Pet. at 13. JM initially characterized the on-site landfill as an inert waste landfill but the IEPA indicated that the presence of materials like wood, cardboard and paper in the landfill in any amount meant the landfill should more properly be characterized as a chemical and putrescible waste landfill. Am. Pet. at 14.

JM notes that Section 811.310(c)(1) of the Board's rules applies to chemical and putrescible waste landfills and requires landfill gas monitoring devices to be operated to obtain samples on a monthly basis for the entire operating period of the landfill and for five years after closure. 35 Ill. Adm. Code 811.310(c)(1); Am. Pet. 14-15. However, JM asserts that investigation of the on-site landfill has found that the methane generation is more consistent with an inert waste landfill rather than a chemical and putrescible waste landfill. Am. Pet. at 15. JM's investigation resulted in the following observations:

1. measured landfill gas temperatures (approximately 50°F) were not typical of landfill gas temperatures in a solid waste landfill, which typically range from 100 to 130°F during substantial anaerobic activity and between 130 and 160°F during substantial aerobic activity;
2. the vegetative grass cover over the landfill was intact, growing and healthy, and showed no signs of burn-out, which is indicative of methane release to the landfill surface;
3. landfill gas pressures measured in monitoring wells were typically extremely low (less than 0.01" of water);
4. no malodors were noted within the landfill at any time;
5. the carbon dioxide levels in the on-site landfill were measured to be less than 1%.
6. no methane was present above regulatory criteria (50% of the Lower Explosive Level (LEL)) outside the limits of the waste boundary, despite the lack of any landfill gas collection system. Am. Pet. at 15.

These observations, according to JM, indicate negligible gas generation. *Id.*

JM maintains that while the on-site landfill may technically meet the requirements for chemical and putrescible waste landfills, the landfill characteristics for methane are more like an inert waste landfill. Am. Pet. at 16. JM argues that the frequency of landfill gas monitoring required by Section 811.310(c) is not necessary and would not provide additional protection to human health or the environment as compared to the requested adjusted standard. *Id.*

Gas Management System

JM notes that Section 811.311(a)(1) of the Board's rules contemplates detection of elevated methane levels below the ground surface 100 feet from the edge of the unit or the property boundary, whichever is closer. 35 Ill. Adm. Code 811.311(a)(1); Am. Pet. at 16. JM indicates that the property boundary is more than 100 feet from the edge of the unit, so the 100 feet mark applies to JM's on-site landfill. *Id.* However, JM states that 100 feet from the boundary of the on-site landfill is the area of the CERCLA landfill. *Id.*

JM states that within the area adjacent to Fill Area #1, the lateral limits of waste material are substantially defined by the toe of the steep side slopes of the CERCLA landfill. Am. Pet. at 16-17. As to Fill Area #2, JM advanced seven soil borings between the eastern limit of the on-site landfill and the perimeter road. Am. Pet. at 17. The soil borings indicate that roofing materials, transite, and white granular materials are present in the area; however based on the site history are not likely present below the surface east of the perimeter road. *Id.*

JM asserts that landfill gas monitoring, west of the perimeter road, would require installation of wells through the engineered cover placed for closure over the CERCLA landfill and into the underlying waste. Am. Pet. at 17. JM argues that installing, monitoring and maintaining wells in these locations compromises the integrity of the CERCLA cover and triggers maintenance obligations. *Id.* JM further argues that such placement also potentially exposes the now-covered asbestos-containing waste materials to personnel collecting the air samples. *Id.*

JM notes that whether monitoring gas beneath the cover of an adjacent landfill meets the intention of "ground surface" as used in the rule is not clear. Am. Pet. at 17. JM opines that the intent of the monitoring is to detect whether elevated levels of methane are generated by the landfill and are migrating away from the unit. *Id.* JM asserts that locating landfill gas monitoring devices at a distance of 100 feet from the on-site landfill would be very burdensome, potentially harmful to the CERCLA site and would not provide any additional protection to human health or the environment than the proposed adjusted standard due to extremely low levels of gas being generated by the on-site landfill. *Id.*

Groundwater Monitoring

JM points out that Section 811.318(b)(3) of the Board's rules provides for the placement of Maximum Allowable Predicted Concentration (MAPC) wells within one-half the distance from the edge of the potential source of the discharge to the edge of the zone of attenuation downgradient, with respect to groundwater flow, from the source. 35 Ill. Adm. Code 811.318(b)(3); Am. Pet. at 18. Further, JM notes that Section 811.318(b)(5) requires at least one monitoring well as an Applicable Groundwater Quality Standard (AGQS) well at the downgradient limit of the zone of attenuation. 35 Ill. Adm. Code 811.318(b)(5); Am. Pet. at 18. Additionally, Section 811.320(c)(1) sets forth that the horizontal extent of the zone of attenuation as the vertical plane at the property boundary or 100 feet from the edge of the unit, whichever is less. 35 Ill. Adm. Code 811.320(c)(1). JM indicates that the property boundary is more than 100 feet from the edge of the unit, so the 100 feet mark applies to JM's on-site landfill. Am. Pet. at 16.

JM asserts that placement of monitoring wells at locations specified in the rules, *i.e.* 50 feet for “MAPC” wells and 100 feet for “AGQS” wells, would result in the wells being located in the areal limits of where subsurface waste materials are present as part of the CERCLA landfill. Am. Pet. at 18. JM maintains that groundwater monitoring at the locations required in the rules of general applicability would require either placement of the wells on the steeply sloping sides of the CERCLA landfill or through the engineered cover placed for closure of the CERCLA landfill. Am. Pet. at 18. Further, such placement could result in the wells being placed through the underlying CERCLA waste materials before actually entering the underlying groundwater-bearing zone. Am. Pet. at 18-19.

JM argues that installation, monitoring and maintenance of wells at the locations required in the rules of general applicability is not desirable for several reasons. First drilling through waste prior to installing monitoring wells can increase the risk of cross-contamination either by carrying contaminants vertically downward during drilling or providing a conduit for downward migration. Am. Pet. at 19. JM acknowledges that there are methods that can minimize the possibility of cross contamination; however, the practices are not without risk. *Id.* JM asserts that the use of these methods is not consistent with good environmental management practices. *Id.*

A second reason for concern is that in the case of Fill Area #1, ongoing and repetitive operations on the steeply sloping, more erosion-prone sides of the CERCLA landfill increases cover maintenance obligations. Am. Pet. at 19. Also such operations increase the risk of ambient release of asbestos fiber and subsequent exposure to surrounding populations from incremental erosion events or catastrophic slope failure. *Id.* A third concern is that any activities that result in penetration or damage to the existing CERCLA cover must be pre-approved by USEPA and IEPA and must adhere to health and safety protocols for the site. *Id.*

JM argues that for all these reasons locating groundwater monitoring wells as required by the rules of general applicability would be very burdensome and would increase the risk of contaminating the underlying groundwater. Am. Pet. at 19. Furthermore, JM asserts that the risk of ambient release and human exposure to asbestos fiber through inadvertent and potential catastrophic failure of the CERCLA remedy would be increased. *Id.* JM maintains that the increased risk would not be offset by any additional degree of protection to human health or the environment than the requested relief. *Id.* Therefore, JM argues the Board should grant the requested relief. *Id.*

Justification

JM argues that because of the presence of the adjacent CERCLA landfill, strict compliance with the rules of general applicability for monitoring of both gas and groundwater could result in drilling through an engineered cover into asbestos-containing waste. Am. Pet. at 22. Such drilling could compromise the CERCLA site and the CERCLA remedy. *Id.* In contrast, JM asserts that compliance with the proposed adjusted standard should meet the goals of the Board regulations and be equally protective of the environment. *Id.* JM states that

granting the adjusted standard is justified due to the uniqueness of the site and the granting of the adjusted standard will create a lesser risk for the CERCLA site. *Id.*

Environmental Effect

The following discussion of JM's reasoning regarding the environmental effect of the adjusted standard begins with a general discussion. Then the Board will discuss the gas monitoring and gas management system requirements. Finally, the Board will discuss the placement of the groundwater monitoring wells.

Generally

Mr. Bow testified that if both the gas management system and the groundwater monitoring wells were placed as required by the rules of general applicability, there would be health and safety issues. Tr. at 34. Specifically, Mr. Bow testified that the wells would be installed halfway up the slope of a now closed CERCLA landfill and not only the actual drilling but the equipment needed for the drilling could cause disturbances of the CERCLA landfill. Tr. at 34-35. Furthermore, IEPA, USEPA and JM would prefer to avoid drilling through a CERCLA cap as much as possible. Tr. at 35. Mr. Bow further testified that in his opinion the adjusted standard requested is equally protective of the environment as the rules of general applicability. Tr. at 54.

Gas Monitoring and Gas Management

JM contends that the intent of the gas monitoring is to detect whether elevated levels of methane generated by the landfill are migrating away from the unit. Am. Pet. at 17. JM concedes that the on-site landfill may technically meet the definition of a chemical and putrescible waste unit; however, the on-site landfill is really more similar to an inert waste landfill. Am. Pet. at 16; Tr. at 53. Thus, JM maintains that the frequency of the gas monitoring and location of the wells as required by the rules of general applicability would not be more protective of the environment or human health than the adjusted standard. *Id.*; Tr. at 53-54. JM further argues that this is especially true given the potential disturbance of the CERCLA landfill. Am. Pet. at 17.

Groundwater Monitoring

JM is requesting an adjusted standard from the groundwater monitoring requirements, because compliance with Sections 811.318(b)(3) and 811.320(c)(1) could result in inadvertent impacts to groundwater and exposure to asbestos fiber present beneath the CERCLA cap. Am. Pet. at 19 and 21. JM asserts that "[a]ny adjustment to the compliance boundary would not impact groundwater that is or may be used for human consumption" because there are no existing users of groundwater in the area. *Id.* Further, JM opines that any adjacent properties would not use the groundwater given the proximity of Lake Michigan. *Id.*

JM also points to factors such as the native soils, which due to the nature of the soils will minimize the number of potential migration pathways that contamination will follow. Am. Pet.

at 21. JM notes that the groundwater flow and data developed about the flow indicates that moving the zone of attenuation laterally will not result in the masking of contaminant transport due to an unexpected change in the groundwater flow characteristics. Am. Pet. at 21-22. Finally, JM notes that the adjusted standard will still have the edge of the zone of attenuation located on JM's property. Am. Pet. at 22.

JM states that the implementation of a groundwater monitoring program under Part 811 is intended to provide for detection, assessment and potentially corrective action if a regulated unit is adversely affecting the groundwater. JM asserts that the groundwater monitoring program proposed in the adjusted standard petition will similarly provide for detection of potential issues in a timely fashion, allowing officials to make decisions as to how to protect the groundwater. Am. Pet. at 7.

Consistency with Federal Law

JM opines that because the on-site landfill is not a municipal solid waste landfill as defined by Resource Conservation and Recovery Act (42 U.S.C. §§ 6921 *et. seq.*) (RCRA), granting the adjusted standard is consistent with federal law. Am. Pet. at 13. Further JM notes that the federal consent decree expressly contemplated the potential need for an adjusted standard from Illinois regulations. Am. Pet. at 22-23. Thus, the granting of the adjusted standard would not be contrary to the federal court case. Am. Pet. at 23.

IEPA Recommendation and Brief

The IEPA recommends that the adjusted standard be granted to JM. Resp. at 4. The IEPA agrees that the adjusted standard requested is consistent with federal law and that JM has provided sufficient justification to warrant the adjusted standard. *Id.* The IEPA also believes that the requested adjusted standard is "at least as protective of the environment" as the rules of general applicability. *Id.*

More specifically, the IEPA notes that on January 6, 2005, the State of Illinois and JM entered into a consent decree that included an agreement by JM to close the on-site landfill. Resp. at 1. The consent decree "contemplated the possibility that JM would have to obtain an adjusted standard from the Board" to complete closure. *Id.* The IEPA has met with JM and asked questions at hearing and as a result recommends that the adjusted standard be approved. *Id.*; Br. at 1.

The IEPA has no knowledge of the costs associated with JM's complying with the rules of general applicability; however, the IEPA is aware of non-monetary problems. Resp. at 3. The IEPA agrees that very little gas is being generated and that semi-annual monitoring for gas will be sufficient. *Id.* Further, the IEPA acknowledges that in order to locate the monitoring wells, pursuant to the rules of general applicability, JM would need to drill through the CERCLA engineered barrier. *Id.* The IEPA therefore agrees that the alternative locations required by the requested adjusted standard are preferable. *Id.*

Public Comment

On November 23, 2004, the Board received one public comment from Jeffery C. Camplin on behalf of the Illinois Dunesland Preservation Society (Society) (PC 1). The Society notes that groundwater flows from the JM site to the “Federally Protected Critical Habitat and State Dedicated Nature Preserve of Illinois Beach State Park (Nature Preserve)” and the Society is currently seeking re-classification of the groundwater at the Nature Preserve. PC 1. In addition, the Society points out that the JM site is bordered by property used for public access and recreation. The Society asks that the Board consider the special protection afforded the Nature Preserve and the surrounding land uses when considering the adjusted standard. *Id.*

The Society also has concerns that the JM site has additional pollution which could be contaminating the groundwater and that the groundwater in the Nature Preserve could be contaminated. PC 1. The Society asks that the Board “review” the testing done of contaminants in the “soils, sludges, sediments, and groundwater” on the JM site and that proper testing be performed before the adjusted standard petition is considered. *Id.* The Society commented on the consent decrees and asked that the Board delay any decision on the petition until the State and Federal court rule. *Id.*

Board Findings

The Board agrees that the rules of general applicability from which JM is seeking an adjusted standard do not include a level of justification. Therefore, JM must prove the criteria of Section 28.1(c) of the Act (415 ILCS 5/28.1(c) (2006)) to establish that an adjusted standard is warranted. JM is seeking relief from the Board’s landfill regulations regarding gas monitoring, implementation of gas management system, and location requirements for groundwater monitoring wells. In this section of the opinion, the Board will evaluate JM’s petition, expert testimony, and supporting documentation to determine whether JM has demonstrated compliance with the Section 28.1(c) criteria.

As noted above, JM contends that its on-site landfill is different from the landfills considered by the Board because: the waste contained in the landfill is virtually inert; and the JM facility as a whole was subject to a Superfund consent decree which required the construction of cover to isolate asbestos that had been historically disposed of on-site. Am. Pet. at 4-5.

Landfill Gas Monitoring Frequency (Section 811.310(c)(1))

Substantially different factors. The Board’s landfill regulations under Parts 811 and 814 set forth appropriate requirements for inert waste landfills, chemical waste landfills, putrescible waste landfills and municipal solid waste landfills. The Board’s rules do not require gas monitoring and placement of gas monitoring systems for an inert waste landfill (*see* 35 Ill. Adm. Code 811.201-207). The Board rules also do not require monitoring of landfill gas for “chemical waste” landfills because by definition “chemical waste” is non-putrescible, *i.e.* the waste is not subject to biological processes that result in emission of landfill gas. *See* 35 Ill. Adm. Codes 810.103 and 811.310(a). In this regard, there appears to be some misunderstanding of the Board rules by the petitioner when it states that the gas monitoring requirements under Section 811.310 apply to chemical and putrescible waste landfills. Am. Pet. at 14. However,

because of the placement of a small amount of materials such as wood, cardboard and paper, JM's on-site landfill cannot be classified as either an inert waste landfill or a chemical waste landfill, but rather a putrescible waste landfill. Therefore, gas monitoring and placement of gas monitoring systems is required (*see* 35 Ill. Adm. Code 811.310, 811.311) and JM must comply with those regulations or seek relief when appropriate.

The Board notes that gas-monitoring requirements under Part 811 are intended mainly to apply to putrescible or municipal solid waste landfills, which emit significant amounts of landfill gas. While the Board regulations address wastes that do not produce landfill gas, the Board did not consider situations where a landfill would be classified as a putrescible waste landfill because of small amount putrescible waste being placed in an otherwise inert or chemical waste landfill. Therefore, the Board finds that the factors applicable to JM's request for relief from landfill gas monitoring requirements are substantially and significantly different from those considered by the Board in adopting the rule of general applicability. 415 ILCS 5/28.1(c)(1) (2006).

Justification for Relief. As to the requested relief from the gas monitoring requirements, JM's justification for seeking a lower monitoring frequency is that the on-site landfill generates little gas due to the fact that the on-site landfill is more representative of an inert waste landfill than a putrescible waste landfill. The Board notes that the results of monthly gas monitoring data are consistent with JM's assertions that methane production is low. Am. Pet. Exh. 1. Some of the other observations made by JM regarding landfill gas temperature, vegetative cover and malodor are also indicative of low landfill gas production. The Board finds that the petitioner has provided sufficient information to justify the granting of the adjusted standard. 415 ILCS 5/28.1(c)(2) (2006).

Environmental Impact. JM's testimony at hearing is that semi-annual monitoring is equally protective of the environment and the IEPA agrees. Again, the Board notes the monthly monitoring frequency required by the rule of general applicability at Section 811.310(c) is intended to address putrescible or municipal solid waste landfills where landfill gas is produced at higher rates. The record shows that JM's on-site landfill has very low gas production due to the inert characteristics of the waste contained in the landfill. In light of this, the Board finds that the requested adjusted standard will not result in environmental or health effects substantially and significantly more adverse than the effects considered by the Board in adopting the rule of general applicability. 415 ILCS 5/28.1(c)(3) (2006).

Consistency with Federal Law. Finally, both JM and the IEPA agree that the granting of the adjusted standard is consistent with federal law. The Board finds that the proposed adjusted standard is consistent with federal law. 415 ILCS 5/28.1(c)(4) (2006).

Finding. The Board finds that JM has demonstrated that an adjusted standard from the gas-monitoring requirement at Section 811.310(c)(1) is warranted and the Board will grant the adjusted standard.

Implementation of Landfill Gas Management System (Section 811.311(a)(1))

Substantially Different Factors. The landfill gas management system provision at Section 811.311(a)(1) requires the implementation of a gas management system if a methane concentration greater than 50% of the lower explosive limit is detected below the ground surface or in the ambient air at 100 feet from the edge of the unit or the property boundary, whichever is less. Since the property boundary is at a greater distance, the 100-foot distance from the edge of the unit applies to JM's landfill. JM asserts that the factors that apply to its on-site landfill are substantially different than those considered by the Board because JM's site includes a Superfund site that has been remediated pursuant to CERCLA and includes a closed landfill with an engineered barrier. The CERCLA areas surround the on-site landfill at issue in this proceeding.

According to JM, compliance with Section 811.311(a)(1) would require the placement of the gas monitoring devices or monitoring wells approximately half way up the side slope of the closed CERCLA landfill. Clearly, the Board's landfill rules requiring placement of gas and groundwater monitoring wells did not contemplate placement of such wells that would result in significant disturbance of a closed Superfund site. Thus, the Board finds that there exist substantially and significantly different factors for JM than those considered in adopting the rules of general applicability. 415 ILCS 5/28.1(c)(1) (2006).

Justification for Relief. JM has submitted detailed information including topographic maps to show the location of the CERCLA landfill with respect to the on-site landfill and demonstrate that the placement of gas monitoring devices or wells in accordance with Section 811.311(a)(1) would compromise the integrity of the closed RCRA landfill. The Board notes that JM also provided additional information and a revised Figure 8 to address concerns about the zone of attenuation. Finally, as noted above, JM has provided sufficient information to show that the on-site landfill does not produce significant quantities of landfill gas. The Board finds that the existence of the substantially different factors and the supporting data justifies granting the adjusted standard. 415 ILCS 5/28.1(c)(2) (2006).

Environmental Impact. As to the environmental impact of the requested adjusted standard, the Board agrees with the petitioner that the placement of gas monitoring devices that affect the integrity of the closed CERCLA landfill is potentially hazardous. Further, the Board notes that under the adjusted standard, JM will continue to monitor landfill gas levels at locations farther away from the edge of the on-site landfill. Given the inert nature of the wastes contained in the on-site landfill and continued monitoring of landfill gas at or within the property boundary, the Board is convinced that the proposed adjusted standard from the gas management system requirements are at least as protective of the environment as the rules of general applicability. Therefore, the Board finds that the proposed adjusted standard "will not result in environmental or health effects substantially and significantly more adverse than the effects considered by the Board in adopting the rule of general applicability." 415 ILCS 5/28.1(c)(3) (2006).

Consistency with the Federal Law. JM and the IEPA agree that the proposed adjusted standard is consistent with federal law. Further, both JM and the IEPA indicate that the consent decree in federal court contemplated this adjusted standard. The Board has reviewed the record and finds that the proposed adjusted standard is consistent with federal law. 415 ILCS 5/28.1(c)(4) (2006).

Finding. The Board finds that JM has demonstrated that an adjusted standard from the implementation of a gas monitoring system requirement at Section 811.311(a)(1) is warranted and the Board will grant the adjusted standard.

Location of Groundwater Monitoring Wells (Sections 811.318(b)(3) and 811.320(c)(1))

Substantially Different Factors. JM seeks relief from groundwater monitoring well location requirements to avoid drilling monitoring wells through the engineered cover of the closed CERCLA landfill. Specifically, JM requests relief from Section 811.318(b)(3), which requires placement of monitoring wells within half the distance from the edge of the potential source of discharge to the edge of the zone of attenuation, downgradient with respect to groundwater flow. JM also seeks relief from Section 811.320(c)(1), which sets forth, in part, that the extent of the zone of attenuation is a volume bounded by a vertical plane at the property boundary or 100 feet from the edge of the unit, whichever is less. JM seeks relief from Section 811.320(c)(1) because Section 811.318(b)(5) requires the placement of at least one monitoring well at the edge of the zone of attenuation, downgradient with respect to groundwater flow.

As noted earlier, for JM's on-site landfill, the edge of the zone of attenuation is located at 100 feet from edge of the unit, since JM's property boundary is at a distance greater than 100 feet from the edge of the unit. The placement of monitoring wells at 100 feet from the edge of the unit, and at a distance halfway from the edge of the unit and the edge of the zone of attenuation, would involve the installation of wells: 1) on the steeply sloping sides of the CERCLA landfill (Fill Area #1); 2) through the engineered cover placed for closure of the CERCLA landfill (Fill Areas #1 and #2); and/or 3) into and through the underlying "CERCLA" waste materials, prior to penetrating the underlying groundwater-bearing zone (Fill Areas #1 and #2). Am. Pet. at 18-19.

The Board rules pertaining to location of monitoring wells at Section 811.318 (b)(3) are intended to be part of the early warning groundwater monitoring requirements for chemical and putrescible waste landfills. See 35 Ill. Adm. Code 811.318(c) and 811.319(a)(4)(A)(ii). The zone of attenuation requirement at Section 811.320(c)(1) is intended "to provide a buffer area between the source of the discharge and the point at which the applicable groundwater standards are enforced." See Development, Operating And Reporting Requirements For Non-Hazardous Waste Landfills, R88-7 (Aug. 17, 1990) at Exh. 1 pg. 76. While the groundwater monitoring well location provisions at issue are intended for addressing groundwater contamination issues in a timely manner, the landfill rules did not contemplate drilling wells through closed CERCLA landfills. Thus, the Board finds that there exist substantially and significantly different factors for JM than those considered in adopting the rules of general applicability. 415 ILCS 5/28.1(c)(1) (2006).

Justification for Relief. JM has submitted detailed information including topographic maps to show the location of the CERCLA landfill with respect to the on-site landfill and demonstrate that the placement of monitoring wells in accordance with Sections 811.318(b)(3) and 811.320(c)(1) would compromise the integrity of the closed CERCLA site. The Board notes that JM also provided additional information and a revised Figure 8 to address concerns about

the zone of attenuation. The revised Figure 8 shows the zone of attenuation under the proposed adjusted standard along with alternative locations of the monitoring wells. The Board finds that the existence of the substantially different factors and the supporting data justifies granting the adjusted standard. 415 ILCS 5/28.1(c)(2) (2006).

Environmental Impact. Regarding the environmental impact of the proposed adjusted standard, the Board agrees with the petitioner that the placement of groundwater monitoring wells that affect the integrity of the closed CERCLA site is potentially hazardous. As noted by JM, compliance with the rule of general applicability would increase the risk of: contaminating underlying groundwater; and ambient release and human exposure to asbestos fiber through inadvertent and potentially catastrophic failure of the CERCLA remedy. Further, the Board notes that under the adjusted standard JM is still subject to the groundwater monitoring and compliance requirements. As clarified by the petitioner, the requirements of Section 811.319(b)(3) “immediately apply, if the concentration of one or more constituents monitored at or beyond the zone of attenuation, as shown on Figure 8, is above the applicable groundwater quality standards of Section 811.320 and is attributable to the On-Site Landfill.” Am. Pet. at 20. In light of this, the Board finds that the proposed adjusted standard “will not result in environmental or health effects substantially and significantly more adverse than the effects considered by the Board in adopting the rule of general applicability.” 415 ILCS 5/28.1(c)(3) (2006).

Consistency with the Federal Law. As noted above, JM and the IEPA agree that the proposed adjusted standard is consistent with federal law. Further, both JM and the IEPA indicate that the consent decree in federal court contemplated this adjusted standard. At hearing, JM added that there has not been any development associated with either the State consent order or the federal consent decree that would affect the adjusted standard proceeding. Tr. at 44. The Board has reviewed the record and finds that the proposed adjusted standard is consistent with federal law. 415 ILCS 5/28.1(c)(4) (2006).

Finding. The Board finds that JM has demonstrated that an adjusted standard from the location requirements for groundwater monitoring wells at Sections 811.318(b)(3) and 811.320(c)(1) is warranted and the Board will grant the adjusted standard.

Requested Adjusted Standard from Part 814

Although JM seeks an adjusted standard from Part 814, the Board finds that JM’s request for relief from Part 814 is unnecessary. Section 814.302(a) requires JM to comply with the provisions of 35 Ill. Adm. Code 811, with a few exceptions. In this proceeding, JM has demonstrated that relief from the provisions discussed more thoroughly above is warranted. Therefore, the Board is granting an adjusted standard to JM from specific sections in Part 811 and the Board finds that an adjusted standard from Part 814 is not necessary.

CONCLUSION

The Board finds that JM has proven that the factors in Section 28.1(c) of the Act (415 ILCS 5/28.1(c) (2006)) support granting the adjusted standard. Therefore, the Board will grant JM an adjusted standard from the following requirements:

1. the monitoring frequency for landfill gas monitoring set forth at 35 Ill. Adm. Code 811.310(c)(1);
2. the requirements for implementing a landfill gas management system, specifically the provisions relating to detection distance for implementing such a system found in 35 Ill. Adm. Code 811.311(a)(1);
3. the standards for the location of monitoring points found in 35 Ill. Adm. Code 811.318(b)(3), specifically the requirement that monitoring wells shall be located within half the distance from the edge of the potential discharge source to the edge of the zone of attenuation; and
4. the horizontal extent of the zone of attenuation specified at 35 Ill. Adm. Code 811.320(c)(1).

This opinion constitutes the Board's findings of fact and conclusions of law.


ORDER

Johns Manville is hereby granted an adjusted standard from 35 Ill. Adm. Code 811.310(c)(1), 811.311(a)(1), 811.318(b)(3) and 811.320(c)(1). Pursuant to this adjusted standard, 35 Ill. Adm. Code 811.310(c)(1), 811.311(a), 811.318(b)(3) and 811.320(c)(1) shall not apply to Johns Manville's on-site landfill located at its facility at 1871 North Pershing Road in Waukegan, Illinois. The granting of this adjusted standard is contingent upon the following conditions:


1. Johns Manville must operate all gas monitoring devices, including the ambient air monitors, such that samples will be collected on a semi-annual basis for a period of five years following approval of this adjusted standard. If, at the end of five years, the requirements for implementing a Landfill Gas Collection System (35 Ill. Adm. Code 811.311) are not met, no further monitoring must be conducted.
2. Johns Manville must install a gas management system if a methane concentration greater than 50 percent of the lower explosive limit in air, is detected below the ground surface by a monitoring device or is detected by an ambient air monitor located as close as possible to, but outside the boundary line shown on Figure 7 of the amended adjusted standard petition (attached to and made a part of this order) or the property line, whichever is less.

3. Johns Manville must install groundwater monitoring wells at the locations specified on Figure 8 (Rev. 1, July 19, 2007) (attached to and made a part of this order) of the amended adjusted standard petition. Those monitoring wells located along the proposed zone of attenuation boundary (see condition 4) shall be considered “Applicable Groundwater Quality Standard” (AGQS) wells consistent with the requirements of 35 Ill. Adm. Code 811.318(b)(5).

4. The zone of attenuation for Johns Manville’s on-site landfill, within which concentrations of constituents in leachate discharged from the unit may exceed the applicable groundwater quality standard set forth at 35 Ill. Adm. Code 811.320, is a volume bounded by a vertical plane located as shown on the amended adjusted standard petition Figure 8 (Rev. 1, July 19, 2007) (attached to and made a part of this order), extending from the ground surface to the bottom of the uppermost aquifer and excluding the volume occupied by the waste.



T:\Jobs\Manville\1992.00_Waukegan\GIS\ESD\04-93\04-93\GIS\Map\Drawings\Figure07.dwg



T:\Johns_Marville\7192.L00_Waukegan\GIS\ESRI\MapServer\wwwroot\images\1\Drawings\1\Figure08.dwg
 Revision 1: July 19, 2007

Johns Marville, Waukegan, Illinois
On-Site Landfill
Existing and Proposed GW Monitoring Wells
and Proposed Zone of Attenuation


LFR
Figure 8 - Revision 1



IT IS SO ORDERED.

Section 41(a) of the Environmental Protection Act provides that final Board orders may be appealed directly to the Illinois Appellate Court within 35 days after the Board serves the order. 415 ILCS 5/41(a) (2006); *see also* 35 Ill. Adm. Code 101.300(d)(2), 101.906, 102.706. Illinois Supreme Court Rule 335 establishes filing requirements that apply when the Illinois Appellate Court, by statute, directly reviews administrative orders. 172 Ill. 2d R. 335. The Board's procedural rules provide that motions for the Board to reconsider or modify its final orders may be filed with the Board within 35 days after the order is received. 35 Ill. Adm. Code 101.520; *see also* 35 Ill. Adm. Code 101.902, 102.700, 102.702.


I, John T. Therriault, Assistant Clerk of the Illinois Pollution Control Board, certify that the Board adopted the above opinion and order on December 6, 2007, by a vote of 4-0.

A handwritten signature in black ink, reading "John T. Therriault". The signature is written in a cursive style with a long horizontal flourish extending to the right.

John T. Therriault, Assistant Clerk
Illinois Pollution Control Board

Appendix B

Well Logs



MONITORING WELL CONSTRUCTION INFORMATION

JOB NO. 813280

BORING/WELL NO. MW 7A

DATE 11-30-89

CHIEF/UNIT KT/9910

1. PROTECTIVE CASING YES NO
 LOCKING YES NO
2. CONCRETE SEAL YES NO
3. TYPE OF SURFACE SEAL (IF INSTALLED)
Cement Bentonite Grout
4. SOLID PIPE TYPE 304 Stainless Steel
 SOLID PIPE LENGTH 12.0 ft.
 JOINT TYPE SLIP/GLUED THREADED
5. TYPE OF BACKFILL Cement Bentonite Grout
 HOW INSTALLED - TREHIE FROM SURFACE
6. TYPE OF LOWER SEAL (IF INSTALLED)
Bentonite Pellets
7. SCREEN TYPE Stainless Steel Channel Pack
 SCREEN LENGTH 5.0
 SLOT-SIZE .010 LENGTH 5.0 ft.
 SCREEN DIAMETER 2.0 in.
8. TYPE OF BACKFILL AROUND SCREEN
#30 Flint Sand
9. TYPE OF BACKFILL Natural Soils
10. DRILLING METHOD 6 1/4" HSA
11. ADDITIVES USED (IF ANY)
None

WATER LEVEL _____ DATE _____

*ALL DEPTHS MEASURED FROM GROUND SURFACE.

CCJM ENVIRONMENTAL ENGINEERS & SCIENTISTS

3310 Eagle Park Drive, N.E., Suite # 101
Grand Rapids, Michigan 49505
(616) 940-2007
FAX (616) 940-1603

Job No. 651-011-00001
LOG OF TEST BORING NO. MW 7A

Sheet 1 of 1
Project Marquette Remedial Action
Location Whitekay, Illinois

Date Completed 11-30-89
Hydrogeologist Joe Mack
Driller & Rig Type ETI - CMF550
Boring Method 6 1/4" Hollow Stem Auger
Hole Plugged with See below

GROUNDWATER:

Encountered @ ~ 7.5'
After Completion na
After na hrs.
Seepage na
Boring Caved at na

MONITOR WELL DATA:

Pipe/Type 2" Stainless Steel
Length 1-10' + 1-2' = 12' total
Above Ground 3.8'
Cap Stainless Steel
Screen/Type 2" Stainless Chisel Point
Size 5 1/2" x 2" diam. (ID)
Slot 10
Set @ 13.2' to 8.2'
Backfilled 13.2' to 5.5' - Sand Pack
Bentonite Seal 5.5' to 3.5'
Grout/Type Cement/Bentonite
Depth 3.5' to 1.5' cement to 0.5'
Protective Casing yes
Materials Cleaned Steam
Development 300 gallons removed w/ 1/2" pump by ETI - Lab: very clean - CCJM - (3x) 5 gallons then proper 300 gallons
Remarks

LEGEND:

Blow Count/Blows per 5"
w/100# hammer = 30" drop
SS - 2" Split Spoon Sampler
LS - Brass Liner Sample
ST - Shelby Tube Sample
SND - Sample not recovered

Permit # 140244

Sample Type	AEC	Blow Count	WATER OVA	Depth in Feet	Soil Description
				4.5'	Black, fine to medium sand. Fill Material(?)
				5'	Brown fine to medium sand
				7.5'	Water
				10'	
				13.2'	End of Boring
				15'	
				20'	Backfill Materials 1 - bag portland cement 4 - bags filter sand 2 - buckets (5 gallon) Britank Pellets
				25'	1 - bag Quick Gel
				30'	

Smw-07A

LOG of TEST BORING
Page 1 of 1

PROJECT NO. 813280
PROJECT NAME Manville Corporation
PROJECT LOCATION Waukegan, IL

BORING No. MW 7A
BORING LOCATION As Staked
OFFSET
ELEVATION
DRILL METHOD Hollow Stem Auger

CLIENT C.C. Johnson & Malhotra Inc.
DRILLER KT

BORING DIA. 10.0"
DATE STARTED 11-30-89
DATE COMPLETED 11-30-89

RIG 550
CHECKED BY TCR

SMP NO.	MOIS TURE	BPF /W	REC (in.)	DEPTH (ft.)	CLASSIFICATION/DESCRIPTION	HNu TSF	REMARKS
				1	Black fine to coarse Sandy SILT, trace of		
				2	Garbage		
				3			
				4			
				5	Brown fine to coarse SAND, trace of Silt		
				6			
				7			
				8			
				9			
				10			
				11			
				12			
				13			
				14	End of boring 13.5'		
				15			
				16			
				17			
				18			
				19			
				20			
				21			
				22			
				23			
				24			
				25			
				26			
				27			
				28			
				29			
				30			
				31			
				32			
				33			
				34			
				35			

W.L. MEASUREMENTS:
While drilling
1/4 Hrs. after boring
____ Hrs. after boring
Cave in depth

DRILL CASING INSTALLED 4.0'
ADDITIVES USED None
WELL INSTALLATION DEPTH 13.5'
ABANDONMENT PROCEDURE NA



SMW-08A

MONITORING WELL CONSTRUCTION INFORMATION

JOB NO. 813280

BORING/WELL NO. MW 8A

DATE 11-30-89

CHIEF/UNIT KT/9910

1. PROTECTIVE CASING YES NO

LOCKING YES NO

2. CONCRETE SEAL YES NO

3. TYPE OF SURFACE SEAL (IF INSTALLED)
Cement Bentonite Grout

4. SOLID PIPE TYPE 304 Stainless Steel

SOLID PIPE LENGTH 12.0 ft.

JOINT TYPE SLIP/GLUED THREADED

5. TYPE OF BACKFILL Cement Bentonite Grout

HOW INSTALLED TRENCH FROM SURFACE

6. TYPE OF LOWER SEAL (IF INSTALLED)
Bentonite Pellets

7. SCREEN TYPE Stainless Steel Channel Pac
SCREEN LENGTH 5.0

SLOT-SIZE .010 LENGTH 5.0 ft.

SCREEN DIAMETER 2.0 in.

8. TYPE OF BACKFILL AROUND SCREEN
#30 Flint Sand


9. TYPE OF BACKFILL Natural Soils

10. DRILLING METHOD 6 1/4" HSA

11. ADDITIVES USED (IF ANY)
None

WATER LEVEL _____ DATE _____

*ALL DEPTHS MEASURED FROM GROUND SURFACE.



CCJM ENVIRONMENTAL ENGINEERS & SCIENTISTS

3310 Eagle Park Drive, N.E., Suite #101
 Grand Rapids, Michigan 49505
 (616) 940-2007
 FAX (616) 940-1603

Job No. 651-011-00001

LOG OF TEST BORING NO. MW BA

Sheet 1 of 1

Project Menville Remedial Action

Location Waukegan Illinois

Date Completed 11-30-89

Hydrogeologist Joe Mark

Driller & Rig Type ETI - CME 550

Boring Method 6 1/4" Hole

Stem Auger

Hole Plugged with Sand Below

GROUNDWATER:

Encountered @ ~ 7.0'

After Completion na

After na hrs.

Seepage na

Boring Caved at na

MONITOR WELL DATA:

Pipe/Type 2" Stainless Steel

Length 1-10' + 1-2' = 12' total

Above Ground 3.5'

Cap Stainless Steel

Screen/Type 2" Stainless Channel Pack

Size 5.0' x 2" diam (ID)

Slot 10

Set @ 13.3 to 8.3

Backfilled 13.3 to 6.0 - Sand Pack

Bentonite Seal 6.0 to 4.0'

Grout/Type Cement/Bentonite

Depth 4.0' to 2.0' Cement to 0.5'

Protective Casing Yes

Materials Cleaned Stem

Development 30 gallons removed w/

pump by ETI - looks very clear

Ccm-Bailed 5 gallons, then pumped

300 gallons.


Remarks

LEGEND:

Show Count/Blows per 5"
 w/140# hammer + 30" drop
 SS - 2" Split Spoon Sampler
 LS - Brass Liner Sample
 ST - Shelby Tube Sample
 SNA - Sample not recovered

Print # 140245

Sample Type	REC	Show Count	Show OVA	Depth in Feet	Soil Description
				3.5	Black, Fine to Medium Sand with trace of debris Fill material (?)
				5	Brown, fine to medium sand with trace of fine gravel
				7.0	Water
				10	Sediments are slightly greyer with more fines
				13.5	End of Boring
				15	
				20	Backfill Materials 1 - bag portland cement 4 - bags sand 2 - buckets (5 gallons) Bentonite Pellets 1 - bag Quick Gel
				25	
				30	



MONITORING WELL CONSTRUCTION INFORMATION

JOB NO. 812585

BORING/WELL NO. MW-9

DATE 10-28-88

CHIEF/UNIT KT/9920

1. PROTECTIVE CASING YES NO

LOCKING YES NO

2. CONCRETE SEAL YES NO

3. TYPE OF SURFACE SEAL (IF INSTALLED)
Concrete

4. SOLID PIPE TYPE 304 Stainless Steel

SOLID PIPE LENGTH 37.5 ft.

JOINT TYPE SLIP/GLUED THREADED

5. TYPE OF BACKFILL Cement Bentonite Slurry

HOW INSTALLED - TREMIE
FROM SURFACE

6. TYPE OF LOWER SEAL (IF INSTALLED)
Bentonite Pellets

7. SCREEN TYPE 304 Stainless Steel

SCREEN LENGTH 5.0

SLOT-SIZE .008 LENGTH 4.5 ft.

SCREEN DIAMETER 2.0 in.

8. TYPE OF BACKFILL AROUND SCREEN
Natural Soils

9. TYPE OF BACKFILL Natural Soils

10. DRILLING METHOD 4 1/4" HSA

11. ADDITIVES USED (IF ANY)
None

WATER LEVEL _____ DATE _____

*ALL DEPTHS MEASURED FROM GROUND SURFACE.

CASING PENETR. RESIST. BL/FT	DESCRIPTION	PIEZ.	DEPTH, FT	SAMPLES					READINGS (PPM)		REMARKS
				TYPE NUMBER	RECOV. FT	PENETR RESIST BL/IN	RECOVERY %	ROD	SAMPLE	AMB. AIR	
	SW; medium dense, brownish gray C-F SAND, trace gravel, saturated		21								
			22					0	0		
			23								
			24								
			25								
	SW; medium dense, brownish gray C-F SAND, trace gravel, saturated		26								
			27					0	0		
			28								
			29								
			30								
	SW; loose, brownish gray M-VF SAND trace c sand, f. gravel, and silt, saturated		31								
			32					0	0		
			33								
			34								
			35								
			36								
	SP; loose, brownish gray F-VF SAND, some silt, trace C-M sand, saturated		37								
			38								
			39								
	silt/clay Till		40					0	0		> 1' sand lower wash w/ tricone
	Bottom of Boring 40.5'		41								Evidence tile
			42								- drillability
			43								- color and grain size of last of wash water
			44								
			45								- clay on the Auger kelly of lead Auger

PROJECT NO. 812585
 PROJECT NAME Johns Manville Plant
 PROJECT LOCATION Waukegan, IL

BORING No. MW-9
 BORING LOCATION As Staked SMW-09
 OFFSET
 ELEVATION
 DRILL METHOD 4 1/4" Hollow Stem Auger

CLIENT C.C. Johnson & Malhotra P.C.
 DRILLER KT

BORING DIA. 3.0"
 DATE STARTED 10-28-88
 DATE COMPLETED 10-28-88

RIG 9920
 CHECKED BY TCR

SMP NO.	MOIS TURE	BPF /N	REC (in.)	DEPTH (ft.)	CLASSIFICATION/DESCRIPTION	QU TSF	REMARKS
				1	Dark brown Silty fine SAND, some Garbage		
				2			
				3			
				4			
				5			
				6	Brown fine SAND, trace of Silt		
				7			
				8			
				9			
				10			
				11			
				12			
				13			
				14			
				15			
				16			
				17			
				18			
				19			
				20			
				21			
				22			
				23			
				24			
				25			
				26			
				27			
				28			
				29			
				30			
				31			
				32			
				33			
				34			
				35	Very fine SAND		

W.L. MEASUREMENTS:
 while drilling 6.0'
 1/4 Hrs. after boring
 ___ Hrs. after boring
 Cave in depth

DRILL CASING INSTALLED None
 ADDITIVES USED None
 WELL INSTALLATION DEPTH 39.9'
 ABANDONMENT PROCEDURE NA

Smw-09

PROJECT NO. 812585
 PROJECT NAME Johns Manville Plant
 PROJECT LOCATION Waukegan, IL
 CLIENT C.C. Johnson & Malhotra P.C.
 DRILLER KT
 RIG 9920
 CHECKED BY TCR

BORING No. MW-9
 BORING LOCATION As Staked
 OFFSET
 ELEVATION
 DRILL METHOD 4 1/4" Hollow Stem Auger
 BORING DIA. 8.0"
 DATE STARTED 10-28-88
 DATE COMPLETED 10-28-88


SMP NO.	MOIS TURE	BPF /N	REC (in.)	DEPTH (ft.)	CLASSIFICATION/DESCRIPTION	QU	REMARKS
				35			
				36			
				37			
				38			
				39	Hard Gray SILT, trace of fine Gravel		
				40			
				41	End of boring MW-9 @ 40.5'		
				42			
				43			
				44			
				45			
				46			
				47			
				48			
				49			
				50			
				51			
				52			
				53			
				54			
				55			
				56			
				57			
				58			
				59			
				60			
				61			
				62			
				63			
				64			
				65			
				66			
				67			
				68			
				69			

W.L. MEASUREMENTS:
 While drilling 6.0'
 1/4 Hrs. after boring
 Hrs. after boring
 ave in depth

DRILL CASING INSTALLED None
 ADDITIVES USED None
 WELL INSTALLATION DEPTH 39.9'
 ABANDONMENT PROCEDURE NA



SMW-10A



MONITORING WELL CONSTRUCTION INFORMATION

JOB NO. 813280

BORING/WELL NO. MW 10A

DATE 11-30-89

CHIEF/UNIT KT 9910

1. PROTECTIVE CASING YES NO
 LOCKING YES NO
2. CONCRETE SEAL YES NO
3. TYPE OF SURFACE SEAL (IF INSTALLED)
Cement Bentonite Slurry
4. SOLID PIPE TYPE 304 Stainless Steel
 SOLID PIPE LENGTH 12.0 ft.
 JOINT TYPE SLIP/GLUED THREADED
5. TYPE OF BACKFILL Cement Bentonite Grout
 HOW INSTALLED - TREMIE
 FROM SURFACE
6. TYPE OF LOWER SEAL (IF INSTALLED)
Bentonite Pellets
7. SCREEN TYPE Stainless Steel Channel Pack
 SCREEN LENGTH 5.0
 SLOT-SIZE .010 LENGTH 5.0 ft.
 SCREEN DIAMETER 2.0 in.
8. TYPE OF BACKFILL AROUND SCREEN
#30 Flint Sand
9. TYPE OF BACKFILL None
10. DRILLING METHOD 6 1/4" HSA
11. ADDITIVES USED (IF ANY)
None

WATER LEVEL _____ DATE _____

*ALL DEPTHS MEASURED FROM GROUND SURFACE.

CCJM ENVIRONMENTAL ENGINEERS & SCIENTISTS

3310 Eagle Park Drive, N.E., Suite # 101
 Grand Rapids, Michigan 49505
 (616) 940-2007
 FAX (616) 940-1603

Job No. 651-011-00001
 LOG OF TEST BORING NO. MW 10A
 Sheet 1 of 1
 Project Monville Remedial Action
 Location Waukegan, Illinois

Date Completed 11-30-89
 Hydrogeologist Joe Mark
 Driller & Rig Type ETI - CME 500
 Boring Method 6 1/4" Hole Auger
 Hole Plugged with See Below

GROUNDWATER:

Encountered @ ~ 7.0'
 After Completion NA
 After NA hrs.
 Seepage NA
 Boring Caved at NA

MONITOR WELL DATA:

Pipe/Type 2" Stainless Steel
 Length 1-10' + 1-2' = 12' total
 Above Ground 3.4'
 Cap Stainless Steel
 Screen/Type 2" Stainless Chisel Pt
 Size 5.0' x 2" dia. (ID)
 Slot 10
 Set @ 13.6 to 8.6
 Backfilled 13.6 to 5.9 - Sand Pack
 Bentonite Seal 5.9 to 3.9'
 Grout/Type Cement/Bentonite
 Depth 3.9 to 2.0 Cover to 0.5'
 Protective Casing Yes
 Materials Cleaned Skim
 Development 30 gallons removed w/BR pump by ETI - Water very clear
CCJM - Bore 3 sites, pumped 240 gallons
 Remarks Had to move rig 3 times and start boring due to presence of debris at ~ 3.0'

LEGEND:

Blow Count/Blows per ft.
 with hammer = 30" drop
 S1 - 2" Split Spoon Sampler
 L1 - Brass Line Sampler
 S1 - Shelby Tube Sampler
 SNA - Sample not recovered

Permit # 140246

Sample Type	ACC	Bore Count	Water Obs	Depth in Feet	Soil Description
				0 - 5	Grayish, fine to medium Sand - Trace of fine gravel
				7.0	Water
				10	
				13.6	End of Boring
				15	
				20	Backfill Materials
				25	2 - bags portland cement 4 - bags sand 2 - Buckets (5 gallon) Bentonite Pellets 1 - bag Quick Gel
				30	

LOG of TEST BORING

Page 1 of 1

SMW-10A

PROJECT NO. 813280
 PROJECT NAME Manville Corporation
 PROJECT LOCATION Waukegan, IL

BORING No. MW 10-A
 BORING LOCATION As Staked
 OFFSET
 ELEVATION
 DRILL METHOD Hollow Stem Auger

CLIENT C.C. Johnson & Malhotra Inc.
 DRILLER KT

BORING DIA. 10.0"
 DATE STARTED 11-30-89
 DATE COMPLETED 11-30-89


RIG 550
 CHECKED BY TCR

SMP NO.	MOIS TURE	BPF /H	REC (in.)	DEPTH (ft.)	CLASSIFICATION/DESCRIPTION	HNU TSF	REMARKS
				1	Black fine to coarse Sandy SILT, trace of		
				2	Garbage		
				3			
				4			
				5	Brown fine to coarse SAND, trace of Silt		
				6			
				7			
				8			
				9			
				10			
				11			
				12			
				13			
				14	End of boring 13.5'		
				15			
				16			
				17			
				18			
				19			
				20			
				21			
				22			
				23			
				24			
				25			
				26			
				27			
				28			
				29			
				30			
				31			
				32			
				33			
				34			
				35			

W.L. MEASUREMENTS:
 While drilling 6.0'
 1/4 Hrs. after boring
 ___ Hrs. after boring
 Cave in depth

DRILL CASING INSTALLED 4.0'
 ADDITIVES USED None
 WELL INSTALLATION DEPTH 13.5'
 ABANDONMENT PROCEDURE NA





MONITORING WELL CONSTRUCTION INFORMATION

JOB NO. 813210

BORING/WELL NO. MW 11A

DATE 11-29-89

CHIEF/UNIT KT/9910

1. PROTECTIVE CASING YES NO

LOCKING YES NO

2. CONCRETE SEAL YES NO

3. TYPE OF SURFACE SEAL (IF INSTALLED)
Cement Bentonite Slurry

4. SOLID PIPE TYPE 304 Stainless Steel

SOLID PIPE LENGTH 37.0 ft.

JOINT TYPE SLIP/GLUED THREADED

5. TYPE OF BACKFILL Cement Bentonite Grout

HOW INSTALLED - TREMIE
FROM SURFACE

6. TYPE OF LOWER SEAL (IF INSTALLED)
Bentonite Slurry

7. SCREEN TYPE Stainless Steel Channel Pack

SCREEN LENGTH 5.0

SLOT-SIZE .010 LENGTH 5.0 ft.

SCREEN DIAMETER 2.0 in.

8. TYPE OF BACKFILL AROUND SCREEN
#30 Flint Sand

9. TYPE OF BACKFILL Natural Soils

10. DRILLING METHOD 6 1/4" HSA

11. ADDITIVES USED (IF ANY)
Clear Water

WATER LEVEL _____ DATE _____

*ALL DEPTHS MEASURED FROM GROUND SURFACE.

CCJM ENVIRONMENTAL ENGINEERS & SCIENTISTS

3310 Eagle Park Drive, N.E., Suite #101
 Grand Rapids, Michigan 49505
 (616) 940-2007
 FAX (616) 940-1603

Job No. 651-011-00001

LOG OF TEST BORING NO. MW 11A

Sheet 1 of 2

Project Maxville Remedial Action

Location Jackson, Illinois

Date Completed 11-30-89

Hydrogeologist Joe Mark

Driller & Rig Type ETI - CM550

Boring Method 6 1/4" Hole Stem

Auger

Hole Plugged with See Below

GROUNDWATER:

Encountered @ ~ 6.5'

After Completion NA

After NA hrs.

Seepage NA

Boring Caved at NA

MONITOR WELL DATA:

Pipe/Type 2" Stainless Steel

Length 3'-10" + 1'-5" + 1'-2" = 37' h.w.

Above Ground 3.3

Cap Stainless steel

Screen/Type Stainless 2" Channel Pack

Size 5.0' x 2" diam. (ID)

Slot 10

Set @ 38.7 to 33.7

Backfilled 38.7 to 30.0 in. pack

Bentonite Seal 30.0' to 18.0'

Grout/Type Cement/Bentonite

Depth 18.0' to 2.0' concrete to 0.5'

Protective Casing Yes

Materials Cleaned Steam

Development 45 gallons removed

w/10k pump by ETI - water very clear

Remarks _____

LEGEND:
 Blow Count/Blows per 5"
 w/100# hammer & 20" drop
 SS - 2" Split Spoon Sampler
 LS - Brass Line Sample
 ST - Shelby Tube Sample
 SNA - Sample not recovered

Permit # 140247

Sample Type	REC	Blow Count	SPW/DVA	Depth in Feet	Soil Description
				0	SMW-11A Grey, fine to medium sand with trace of black flints
				5	
				6.5'	Water
				10	
				15	
				20	
				23'	
				25	Grey, fine to medium sand with a trace of silt.
				30	

SMW-11A

LOG of TEST BORING

Page 1 of 2

PROJECT NO. 813280
 PROJECT NAME Manville Corporation
 PROJECT LOCATION Waukegan, IL
 CLIENT C.C. Johnson & Malhotra Inc.
 DRILLER KT
 RIG 550
 CHECKED BY TCR

BORING No. MW 11-A
 BORING LOCATION As Staked
 OFFSET
 ELEVATION
 DRILL METHOD Hollow Stem Auger
 BORING DIA. 10.0"
 DATE STARTED 11-28-89
 DATE COMPLETED 11-28-89

SMP NO.	MOIS TURE	BPF /N	REC (in.)	DEPTH (ft.)	CLASSIFICATION/DESCRIPTION	HMU TSF	REMARKS
				1	Brown fine to medium SAND, trace of Silt,		
				2	little Garbage		
				3			
				4	Brown fine to coarse SAND, trace of little		
				5	Silt		
				6			
				7			
				8			
				9			
				10			
				11			
				12			
				13			
				14			
				15			
				16			
				17			
				18			
				19			
				20			
				21			
				22			
				23	Very fine SAND		
				24			
				25			
				26			
				27			
				28			
				29			
				30			
				31			
				32			
				33			
				34			
				35			

W.L. MEASUREMENTS:
 While drilling 6.0'
 1/4 Hrs. after boring 5.7'
 ___ Hrs. after boring
 Cave in depth

DRILL CASING INSTALLED 4.0'
 ADDITIVES USED None
 WELL INSTALLATION DEPTH 39.5'
 ABANDONMENT PROCEDURE NA

EXPLORATION
 TECHNOLOGY
 INC.

SMW-11A

LOG of TEST BORING

Page 2 of 2

PROJECT NO. 813280
 PROJECT NAME Manville Corporation
 PROJECT LOCATION Waukegan, IL

BORING No. MW 11-A
 BORING LOCATION As Staked
 OFFSET
 ELEVATION
 DRILL METHOD Hollow Stem Auger

CLIENT C.C. Johnson & Malhotra Inc.
 DRILLER KT


BORING DIA. 10.0"
 DATE STARTED 11-28-89
 DATE COMPLETED 11-28-89

RIG 550
 CHECKED BY TCR

SMP NO.	MOIS TURE	BPF /N	REC (in.)	DEPTH (ft.)	CLASSIFICATION/DESCRIPTION	QU TSF	REMARKS
				36			
				37			
				38			
				39			
				40	End of boring MW-11A @ 39.5'		
				41			
				42			
				43			
				44			
				45			
				46			
				47			
				48			
				49			
				50			
				51			
				52			
				53			
				54			
				55			
				56			
				57			
				58			
				59			
				60			
				61			
				62			
				63			
				64			
				65			
				66			
				67			
				68			
				69			
				70			

W.L. MEASUREMENTS:		DRILL CASING INSTALLED	4.0'
While drilling	6.0'	ADDITIVES USED	None
1/4 Hrs. after boring	5.7'	WELL INSTALLATION DEPTH	39.5'
___ Hrs. after boring		ABANDONMENT PROCEDURE	NA
Cave in depth			





MONITORING WELL CONSTRUCTION INFORMATION

JOB NO. 812585

BORING/WELL NO. MW-12

DATE 10-29-88

CHIEF/UNIT KT/9920

1. PROTECTIVE CASING YES NO
- LOCKING YES NO
2. CONCRETE SEAL YES NO
3. TYPE OF SURFACE SEAL (IF INSTALLED)
Concrete
4. SOLID PIPE TYPE 304 Stainless Steel
SOLID PIPE LENGTH 10.5 ft.
JOINT TYPE SLIP/GLUED THREADED
5. TYPE OF BACKFILL Cement Bentonite Slurry
HOW INSTALLED - TREMIE
 FROM SURFACE
6. TYPE OF LOWER SEAL (IF INSTALLED)
Bentonite Pellets
7. SCREEN TYPE 304 Stainless Steel
SCREEN LENGTH 5.0
SLOT-SIZE .008 LENGTH 4.5 ft.
SCREEN DIAMETER 2.0 in.
8. TYPE OF BACKFILL AROUND SCREEN
Natural Soils
9. TYPE OF BACKFILL Natural Soils
10. DRILLING METHOD 4 1/4" HSA
11. ADDITIVES USED (IF ANY)
None

WATER LEVEL _____ DATE _____

*ALL DEPTHS MEASURED FROM GROUND SURFACE.

PROJECT AND LOCATION <i>Johns. Mansville Disposal Area, Waukegan IL</i>				ELEVATION AND DATUM		PROJECT NO <i>0651-0001-10000</i>	
DRILLING AGENCY <i>Exploration Technologies INC</i>			FOREMAN <i>Ken Trunker</i>		DATE STARTED <i>10/29/88</i>		DATE FINISHED <i>10/29/88</i>
DRILLING EQUIPMENT <i>Diedrich W-50</i>				COMPLETION DEPTH <i>15.0'</i>		ROCK DEPTH <i>Not Encountered</i>	
SIZE AND TYPE OF BIT		SIZE AND TYPE CORE BARREL		NO. SAMPLES		DIST	UNDIST.
CASING				WATER LEVEL (FT)		FIRST	COMPL.
CASING HAMMER		WEIGHT		DROP		BORING ANGLE AND DIRECTION	
SAMPLER <i>2' x 1" split spoon</i>				INSPECTOR <i>David T. Kidlan</i>			
SAMPLER HAMMER		WEIGHT <i>140 lbs</i>		DROP <i>30"</i>			

CASING PENETR. RESIST. (LBS/FT)	DESCRIPTION	PIEZ.	DEPTH, FT	SAMPLES			READINGS (PPM)		REMARKS
				TYPE NUMBER	RECOV. FT	PENETR. RESIST. (LBS/IN)	RECOVERY %	ROD	
	<i>SP; medium dense, black silty SAND, some gravel (FILL)</i>		1						
			2						
			3						
	<i>SP; loose, light gray brown m-f SAND, trace gravel, moist</i>		4						
			5						
			6						
	<i>SP; loose, dull gray brown m-f SAND, trace gravel, wet</i>		7						
			8						
			9						
			10						
			11						
			12						
	<i>SP; loose, gray, m-f SAND trace of gravel, saturated</i>		13					<i>0</i>	<i>0</i>
			14						
			15						
	<i>Bottom of Boring</i>		16						
			17						
			18						
			19						

LOG of TEST BORING

Page 1 of 1


smw-12

PROJECT NO. 812585
 PROJECT NAME Johns Manville Plant
 PROJECT LOCATION Waukegan, IL
 CLIENT C.C. Johnson & Malhotra P.C.
 DRILLER KT
 RIG 9920
 CHECKED BY TCR

BORING No. MW-12
 BORING LOCATION As Staked
 OFFSET
 ELEVATION
 DRILL METHOD 4 1/4" Hollow Stem Auger
 BORING DIA. 8.0"
 DATE STARTED 10-27-88
 DATE COMPLETED 10-27-88

SMP NO.	MOIS TURE	BPF /N	REC (in.)	DEPTH (ft.)	CLASSIFICATION/DESCRIPTION	QU TSF	REMARKS
1					Black Silty SAND, little fine Gravel		
2							
3							
4					Brown fine SAND, little silt		
5							
6							
7							
8							
9							
10					Trace of Gravel		
11							
12							
13							
14							
15							
16					End of boring MW-12 @ 15.0'		
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							

W.L. MEASUREMENTS:		DRILL CASING INSTALLED	None
While drilling	6.5'	ADDITIVES USED	None
1/4 Hrs. after boring	5.2'	WELL INSTALLATION DEPTH	13.2'
___ Hrs. after boring		ABANDONMENT PROCEDURE	NA
Case in depth			



MONITORING WELL CONSTRUCTION INFORMATION

JOB NO. 812585

BORING/WELL NO. MW-13

DATE 10-29-88

CHIEF/UNIT KT/9920

- PROTECTIVE CASING YES NO
LOCKING YES NO
- CONCRETE SEAL YES NO
- TYPE OF SURFACE SEAL (IF INSTALLED)
Concrete
- SOLID PIPE TYPE 304 Stainless Steel
SOLID PIPE LENGTH 35.5 ft.
JOINT TYPE SLIP/GLUED THREADED
- TYPE OF BACKFILL Cement Bentonite Slurry
HOW INSTALLED - TREMIE FROM SURFACE
- TYPE OF LOWER SEAL (IF INSTALLED)
Bentonite Pellets
- SCREEN TYPE 304 Stainless Steel
SCREEN LENGTH 5.0
SLOT-SIZE .008 LENGTH 4.5 ft.
SCREEN DIAMETER 2.0 in.
- TYPE OF BACKFILL AROUND SCREEN
Natural Soils
- TYPE OF BACKFILL Natural Soils
- DRILLING METHOD 4 1/4" HSA
- ADDITIVES USED (IF ANY)
None

WATER LEVEL _____ DATE _____

*ALL DEPTHS MEASURED FROM GROUND SURFACE.

PROJECT AND LOCATION <i>Johns-Manville Disposal Area, Waukegan IL</i>			ELEVATION AND DATUM		PROJECT NO <i>0651-0001-1000 D</i>
DRILLING AGENCY <i>Exploration Technology Inc</i>		FOREMAN <i>Ken Tanker</i>		DATE STARTED <i>10/29/88</i>	DATE FINISHED <i>10/29/88</i>
DRILLING EQUIPMENT <i>Diedrich 050</i>			COMPLETION DEPTH <i>39' Bgs</i>		ROCK DEPTH <i>Not Encountered</i>
SIZE AND TYPE OF BIT		SIZE AND TYPE CORE BARREL		NO. SAMPLES	DIST.
CASING				WATER LEVEL (FT)	FIRST
CASING HAMMER		WEIGHT		DROP	
SAMPLER <i>2' x " split spoon</i>			BORING ANGLE AND DIRECTION <i>vertical</i>		
SAMPLER HAMMER		WEIGHT <i>140 lbs</i>		DROP <i>30"</i>	
			INSPECTOR <i>David T Heidlauf</i>		

CASING PENETR. RESIST. HL/FT	DESCRIPTION	PIEZ.	DEPTH, FT	SAMPLES			READINGS (PPM)		REMARKS
				TYPE NUMBER	RECOV. FT	PENETR. RESIST. BL/IN.	RECOVERY %	ROD	
	<i>SM, medium dense, black silty SAND, some gravel (F.11)</i>		1						
			2						
			3						
			4						
			5						
			6						
	<i>SP, loose, gray m-f SAND, trace gravel, wet</i>		7						
			8						
			9						
			10						
			11						
			12						
	<i>SP, loose, gray m-f SAND trace gravel, saturated</i>		13						
			14						
			15						
			16						
			17						
	<i>Sil, medium dense, brown gray c.m-f SAND, trace gravel wet</i>		18						
			19						

PROJECT NO. 812585
 PROJECT NAME Johns Manville Plant
 PROJECT LOCATION Waukegan, IL
 OWNER C.C. Johnson & Malhotra P.C.
 DRILLER KT
 RIG 9920
 CHECKED BY TCR

BORING No. MW-13
 BORING LOCATION As Staked
 OFFSET
 ELEVATION
 DRILL METHOD 4 1/4" Hollow Stem Auger
 BORING DIA. 3.0"
 DATE STARTED 10-29-88
 DATE COMPLETED 10-29-88

SMP ID.	MOIS TURE	BPF /N	REC (in.)	DEPTH (ft.)	CLASSIFICATION/DESCRIPTION	QU TSF	REMARKS
				1	Black Silty SAND, some fine Gravel		
				2			
				3			
				4			
				5	Black Silty SAND		
				6			
				7			
				8			
				9			
				10			
				11	Brown fine SAND, trace of Silt		
				12			
				13			
				14			
				15			
				16			
				17			
				18			
				19			
				20			
				21			
				22			
				23			
				24			
				25			
				26			
				27			
				28			
				29			
				30			
				31			
				32			
				33			
				34			
				35			

W.L. MEASUREMENTS:
 While drilling 6.5' ← DRILL CASING INSTALLED None
 /4 Hrs. after boring 5.8' ADDITIVES USED None
 ___ Hrs. after boring WELL INSTALLATION DEPTH 38.2'
 e in depth ABANDONMENT PROCEDURE NA



LOG of TEST BORING
Page 2 of 2

smw-13

PROJECT NO. 812585
PROJECT NAME Johns Manville Plant
PROJECT LOCATION Waukegan, IL

BORING No. MW-13
BORING LOCATION As Staked
OFFSET
ELEVATION
DRILL METHOD 4 1/4" Hollow Stem Auger

CLIENT C.C. Johnson & Malhotra P.C.
DRILLER KT

BORING DIA. 3.0"
DATE STARTED 10-29-88
DATE COMPLETED 10-29-88

RIG 9920
CHECKED BY TCR

SMP NO.	MOIS TURE	BPF /N	REC (in.)	DEPTH (ft.)	CLASSIFICATION/DESCRIPTION	QU TSP	REMARKS
				35			
				36			
				37			
				38	Dense gray SILT, trace of Gravel, little Clay		
				39			
				40	End of boring MW-13 @ 39.0'		
				41			
				42			
				43			
				44			
				45			
				46			
				47			
				48			
				49			
				50			
				51			
				52			
				53			
				54			
				55			
				56			
				57			
				58			
				59			
				60			
				61			
				62			
				63			
				64			
				65			
				66			
				67			
				68			
				69			

W.L. MEASUREMENTS:
While drilling 6.5'
1/4 Hrs. after boring 5.8'
____ Hrs. after boring
Cave in depth

DRILL CASING INSTALLED None
ADDITIVES USED None
WELL INSTALLATION DEPTH 38.2'
ABANDONMENT PROCEDURE NA



CCJM

Environmental Engineers & Scientists

3310 Eagle Park Dr., NE, Suite 101
Grand Rapids, MI 49505
(616) 940-2007 FAX (616) 940-1603

Job No. 651-051-00001

LOG OF TEST BORING NO. 14

Sheet 1 of 1

Project Marville UST

Location Waukegan, Illinois

Date Completed 10-30-91

Hydrogeologist Randy Mattzela

Driller & Rig Type Fox-D-25

Boring Method 3.75" HSA

GROUNDWATER

Encountered @ 6'

After Completion NA

After NA Hours

Seepage NA

Boring Caved at: NA

REMARKS

The natural cuttings were used to backfill the boring around the screen and above the hole plug.

The remaining cuttings were drummed on site.

MONITORING WELL DATA

Monitor well data presented on

Well Construction Diagram

LEGEND:

- Blow Count/Blows per 6"
- w/140# hammer x 30" drop
- SS - 2" Split Spoon Sampler
- LS - Brass Liner Sample
- ST - Shelby Tube Sample
- SNR - Sample Not Recovered

Sample Type	BEC	Blow Count	HNU/OMM	Depth in Feet
				0
				0
				0
				0
				0
				0
				5
				0
				6
				0
				0
				0
				9.5
				10

Soil Description

Asphalt

Brown gravel sub base

Light brown fine to medium sand

? ? ? ?
Light gray to black mottled fine to medium grained sand

End of Boring

CCJM

Environmental Engineers & Scientists

3310 Eagle Park Dr., NE, Suite 101
 Grand Rapids, MI 49505
 (616) 940-2007 FAX (616) 940-1603

Job No. 651-051-00001

WELL NUMBER 14

Project Manville UST
 Location Waukegan, Illinois
 Date Completed 10-30-91
 Hydrogeologist Randy Mattzela
 Driller & Rig Type Fox-D-25
 Boring Method 3.75" HSA

GROUNDWATER:

Encountered @ 6'
 After Completion NA
 After NA Hours
 Seepage NA
 Boring Caved at: NA

MONITOR WELL DATA

Pipe/Type 2" Galvanized riser
 Length 3' 11"
 Above Ground 0
 Cap Plug
 Screen/Type Stainless steel
 Size 5'
 Slot 10
 Set @ 5' to 9.5'
 Backfilled Natural Collapse 3' to 9.5'
 and 1.5' to 2'
 Bentonite Seal Hole plug 2' to 3'
 Grout/Type None used


Protective Casing 6" Flushmount Manhole
 Materials Cleaned Steamed

Development 7 gallons were bailed from the well during development.

Remarks This well is located in the southwest part of the southwest parking lot. Below the gravel base a light brown sand was encountered and below that a light gray sand was encountered. No organic odor or oily sheen were observed while developing the well.

Well Construction Diagram

Depth
in Feet



Screened Interval

Natural Cutting








Hole Plug

Concrete

9.5'

End of Boring

Log of Borehole: UMW-28

		Client: Johns Manville		Project: Groundwater Well		Project No: 009-07992			
		Project Location: Waukegan, IL		Total Depth: 27'	Ground Elev.: 590.49'	Date Start: 4/23/03			
Surface Conditions: Asphalt						Date End: 4/23/03			
Drilling Contractor: Mid-America				Driller: D. McCoy		Geologist/Engineer: W. Teskey			
SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
						0		Ground Surface Asphalt Black; dry; hard	Boring advanced using 4.25" ID hollow stem augers. Sampled using 3" diameter by 5' long CME spoons or 2" by 2' long split spoons.
					1		Gravel with Fibrous Material Tan and light brown; dry; loose; 30% fibrous material		
					2		Sand (SP) Brown; dry; loose; 5% fine gravel		
1	CME	10	NA	NA		3			
						4		Grading wet	
						5			
						6			
						7			
2	CME	25	NA	NA		8			
						9		Peat Black; slightly moist; moderately dense; spongy; 5% roots	
						10		Sand (SP) Dark gray to black; wet; medium grained	
						11		Grading brown with 5% fine gravel	

Log of Borehole: UMW-28

LF <small>LEVINE•FRICKE</small>	Client: Johns Manville	Project: Groundwater Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 27'	Ground Elev.: 590.49'

Surface Conditions: Asphalt	Date End: 4/23/03
-----------------------------	-------------------

Drilling Contractor: Mid-America	Driller: D. McCoy	Geologist/Engineer: W. Teskey
----------------------------------	-------------------	-------------------------------

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
3	CME	30	NA	NA		12		Grading brown with 5% fine gravel	
						13			
						14			
						15			Heaving sand encountered.
4	CME	25	NA	NA		16			
						17			
						18		Grading grayish-brown with 5-10% fine gravel	
						19			
						20			
						21		Gray grades in	
						22			

Log of Borehole: UMW-28

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Groundwater Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 27'	Ground Elev.: 590.49'

Surface Conditions: Asphalt

Date End: 4/23/03


Drilling Contractor: Mid-America

Driller: D. McCoy

Geologist/Engineer: W. Teskey



























SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
5	CME	50	NA	NA	[Symbol]	23	[Symbol]	Gray grades in	Monitoring well constructed with stainless steel riser and screen on 4/23/03. Screen (0.010" slot) from 21.5' to 26.5'. Silica sand (#5) from 19.5' to 26.5'. Bentonite grout from 2' to 19.5'. Hydrated bentonite chips: 1' to 2'. Concrete pad 0' to 1'. Above ground steel protective casing w/ locking cap. Water level at 5.3' 1 hour after construction.
6	SS	80	NA	NA	[Symbol]	24	[Symbol]	[Symbol]	
					[Symbol]	25	[Symbol]	[Symbol]	
					[Symbol]	26	[Symbol]	Gravel (GP) Tan to gray; wet; moderately dense; very angular coarse gravel	
					[Symbol]	26	[Symbol]	Silt (ML) Gray; dry; moderately stiff	
					[Symbol]	27	[Symbol]	End of Borehole	
					[Symbol]	28	[Symbol]		
					[Symbol]	29	[Symbol]		
					[Symbol]	30	[Symbol]		
					[Symbol]	31	[Symbol]		
					[Symbol]	32	[Symbol]		
					[Symbol]	33	[Symbol]		

Log of Borehole: LGW-01

 <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill Gas Well		Project No: 009-07992	
	Project Location: Waukegan, IL	Total Depth: 42'	Ground Elev.: 631.26'	Date Start: 4/15/03	
Surface Conditions: Clay and weeds				Date End: 4/15/03	
Drilling Contractor: CS Drilling		Driller: M. Jatali	Geologist/Engineer: W. Teskey		
SAMPLE DATA					
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well
1	Tube	100	NA	NA	NA
2	Tube	60	NA	NA	NA
3	Tube	100	NA	NA	NA

SUBSURFACE PROFILE				
Depth (ft)	Symbol	Soil Description	Remarks	
0		Ground Surface		
0	/ / / / /	Lean Clay (CL) Brown; slightly moist; soft; 5% roots	Boring advanced using 4.25" ID hollow stem augers. Sampled using 4' long tubes or 2" by 2' long split spoons.	
1	/ / / / /	Grading dry; stiff; 10% fine gravel grades in		
2	/ / / / /			
3	/ / / / /			
4	/ / / / /			
5	/ / / / /	Grading soft		
6	/ / / / /			
7	/ / / / /	Grading moderately stiff		
7	x x x x x	Roofing Material Black; dry; hard; shingle-like		
8	/ / / / /	Lean Clay (CL) Brown; dry; soft; 10% black tar		
9	/ / / / /	Lean Clay (CL) Gray; very moist; spoon is wet; soft		
10	/ / / / /			
11	x x x x x	Roofing Material Black; very moist; hard; shingles		
12	/ / / / /			

Log of Borehole: LGW-01

		Client: Johns Manville		Project: Landfill Gas Well		Project No: 009-07992			
		Project Location: Waukegan, IL		Total Depth: 42'	Ground Elev.: 631.26'	Date Start: 4/15/03			
Surface Conditions: Clay and weeds						Date End: 4/15/03			
Drilling Contractor: CS Drilling				Driller: M. Jatali		Geologist/Engineer: W. Teskey			
SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
4	Tube	50	NA	NA		13		Roofing Material Black; very moist; hard; shingles	
						13		Lean Clay (CL) Grayish brown; slightly moist; 20% fine gravel; moderately dense	
4	Tube	50	NA	NA		14		Sand (SP) Grayish brown; dry; moderately dense; 90% coarse sand; 10% fine gravel	Poor recovery in 12' to 16' interval: sleeve was stuck.
						14		Lean Clay with Gravel (CL) Brownish gray; dry; moderately dense; 20% fine gravel; 5-10% sand	
4	Tube	50	NA	NA		15		Roofing Material Black; dry; hard; shingles	
						16		Calcium Silicate Bright blue; dry; moderately stiff	
5	SS	60	NA	NA		17		Lean Clay (CL) Dark brown; dry; stiff; 10% fine gravel	
6	SS	100	NA	NA		18		Calcium Silicate Bright blue; dry; moderately stiff 1/2" layer roofing shingles on 1" layer sand with gravel @ 21'	
7	SS	100	NA	NA		19		Lean Clay (CL) Brown; dry; stiff; 5% fine gravel	
8	SS	100	NA	NA		20		Calcium Silicate Bright blue; dry; moderately stiff; fibrous	
						21			
						22			
						23			
						24			

Log of Borehole: LGW-01

LFR <small>LEVINE•FRICKE</small>	Client: Johns Manville	Project: Landfill Gas Well		Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 42'	Ground Elev.: 631.26'	Date Start: 4/15/03

Surface Conditions: Clay and weeds

Date End: 4/15/03




Drilling Contractor: CS Drilling

Driller: M. Jatali


Geologist/Engineer: W. Teskey

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
9	SS	100	NA	NA	●	25	☐	Calcium Silicate Bright blue; dry; moderately stiff; fibrous Sand with Gravel (SP) Gray and black; dry; very loose; 25% fine black gravel; trace green roofing granules	
10	SS	100	NA	NA	●	27	▨	Calcium Silicate Bright blue; dry; moderately stiff Lean Clay (CL) Dark brown; very stiff; 10% fine gravel Calcium Silicate Bright blue; dry; moderately stiff	
11	SS	100	NA	NA	●	29	▨		
12	SS	100	NA	NA	●	31	▨	5% gray grades in @ 30.5'; then grades out	
13	SS	100	NA	NA	●	33	☐	Sand (SP) Very dark gray; dry; loose; 5% roots Calcium Silicate Bright blue; dry; moderately stiff	
14	SS	100	NA	NA	●	35	▨	20% gray grades in with 5% very dark gray sand	
					●	36	▨		Monitoring well constructed with PVC riser and screen on 4/15/03. Screen (0.020" slot) from 11' to 36'. Silica sand (#5) from 10' to 36'. Hydrated bentonite pellets: 8' to 10'. Hydrated bentonite chips: 1.5' to 8'. Concrete pad 0' to 1.5'. Above ground steel protective casing w/ locking cap. No water in well 2 hours after construction.













Log of Borehole: LGW-01

		Client: Johns Manville		Project: Landfill Gas Well		Project No: 009-07992			
		Project Location: Waukegan, IL		Total Depth: 42'	Ground Elev.: 631.26'	Date Start: 4/15/03			
Surface Conditions: Clay and weeds						Date End: 4/15/03			
Drilling Contractor: CS Drilling				Driller: M. Jatali		Geologist/Engineer: W. Teskey			
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
15	SS	100	NA	NA		37		Roofing Slate Gray; wet; moderately dense; 80% fine gravel; 20% sand; trace green; grading black	Estimated May 1990 sand level.
16	SS	100	NA	NA		38		Sludge Black; very moist; moderately dense	
17	SS	100	NA	NA		39		Sand (SP) Very dark gray; very moist; moderately dense	
						40		Lean Clay with Gravel (CL) Brown; dry; stiff; 15% fine gravel; 15% blue calcium silicate. 1" layer of roofing and plastic at top of interval.	
						41		Blue calcium silicate grades out; 15% gray fibrous material grades in	
						42		Roofing Material Black; dry; no granules; 10% tar	
								1" layer clay (CL); dark brown; dry; soft	
								Sand (SP) Light gray; dry; loose; medium grained	
								End of Borehole	
						43			
						44			
						45			
						46			
						47			
						48			
















Log of Borehole: LMW-02

 LFR LEVINE-FRICKE		Client: Johns Manville		Project: Landfill Leachate Well		Project No: 009-07992			
		Project Location: Waukegan, IL		Total Depth: 46'	Ground Elev.: 631.10'	Date Start: 4/15/03			
Surface Conditions: Clay and weeds						Date End: 4/16/03			
Drilling Contractor: CS Drilling				Driller: M. Jatali		Geologist/Engineer: W. Teskey			
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
1	Tube	95	NA	NA		0		Ground Surface Lean Clay (CL) Brown; slightly moist; soft; 5% roots	Boring advanced using 4.25" ID hollow stem augers. Sampled using 4' long tubes or 2" by 2' long split spoons.
						1		Grading dry; stiff; increase to 10% fine gravel	
						2			
						3			
						4			
						5		Dark gray grades in	
2	Tube	90	NA	NA		6		Very moist to wet; soft; gravel grades out	
						7		Roofing Material Black; dry; hard; shingle-like	
						8		wet	
3	SS	90	NA	NA		9		1/2" piece of sheet metal at 9 ft.	
						10			
4	SS	95	NA	NA		11			
						12		Lean Clay (CL) Grayish-brown; slightly moist; soft; 10% fine gravel; 15% black sludge (non-petroleum)	



Log of Borehole: LMW-02

	Client: Johns Manville	Project: Landfill Leachate Well	Project No: 009-07992						
	Project Location: Waukegan, IL	Total Depth: 46'	Ground Elev.: 631.10'	Date Start: 4/15/03					
Surface Conditions: Clay and weeds			Date End: 4/16/03						
Drilling Contractor: CS Drilling		Driller: M. Jatali	Geologist/Engineer: W. Teskey						
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
5	SS	100	NA	NA		13		Lean Clay (CL) Grayish-brown; slightly moist; soft; 10% fine gravel; 15% black sludge (non-petroleum)	
								Roofing Material Black; dry; hard; shingles; with black granular surfaces	
6	SS	100	NA	NA		15		Lean Clay (CL) Brown; dry; very stiff; 10% fine gravel; 1% glass fragments	
7	SS	100	NA	NA		17		Roofing Material Black; dry; hard; shingles with granular surfaces	
8	SS	80	NA	NA		19		Lean Clay (CL) Brown; slightly moist; soft; 10% fine gravel	
								Roofing Material Black; dry; hard; shingles with granular surfaces	
9	SS	70	NA	NA		21		Lean Clay (CL) Brown; dry; stiff; 10% fine gravel	
								Sand with Gravel (SP) Gray and black; dry; very loose; 25% fine black gravel; trace green roofing granules	
								Calcium Silicate Bright blue; dry; moderately stiff	
10	SS	90	NA	NA		23		Lean Clay (CL) Brown; slightly moist; soft; 5% fine gravel; 5-10% black fibrous material	
								Calcium Silicate Bright blue; dry; moderately stiff; fibrous	
						24			


Log of Borehole: LMW-02

		Client: Johns Manville		Project: Landfill Leachate Well		Project No: 009-07992			
		Project Location: Waukegan, IL		Total Depth: 46'	Ground Elev.: 631.10'	Date Start: 4/15/03			
Surface Conditions: Clay and weeds						Date End: 4/16/03			
Drilling Contractor: CS Drilling				Driller: M. Jatali		Geologist/Engineer: W. Teskey			
SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
11	SS	90	NA	NA		25		Calcium Silicate Bright blue; dry; moderately stiff; fibrous	
						26		Lean Clay (CL) Brown; dry; stiff	
						26		25% blue calcium silicate grades in 1" layer white material; soft; dry; fiberglass Grading very stiff	
12	SS	100	NA	NA		27		Calcium Silicate Bright blue; dry; moderately stiff	
						28			
13	SS	80	NA	NA		29			
						30		Lean Clay (CL) Dark brown; dry; stiff	
						30		Roofing Material Black; dry; hard; plastic layer at bottom Black fibrous material; dry; moderately stiff with wood fragment at top	Poor recovery in 30' to 32' and 32' to 34' intervals.
14	SS	5	NA	NA		31		Sand (SP) Gray; dry; loose; fine sand; 25% dark gray	
						32		Calcium Silicate Bright blue; dry; moderately stiff	
15	SS	<5	NA	NA		33			
						34		20% gray grades in Gray grades out	
16	SS	100	NA	NA		35			
						36		Roofing Slate Black and white; dry; very loose; fine to medium grained	














Log of Borehole: LMW-02

 LFR LEVINE•FRICKE		Client: Johns Manville		Project: Landfill Leachate Well		Project No: 009-07992			
		Project Location: Waukegan, IL		Total Depth: 46'	Ground Elev.: 631.10'	Date Start: 4/15/03			
Surface Conditions: Clay and weeds						Date End: 4/16/03			
Drilling Contractor: CS Drilling				Driller: M. Jatali		Geologist/Engineer: W. Teskey			
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
17	SS	100	NA	NA		0		Roofing Slate Black and white; dry; very loose; fine to medium grained	
						37		Roofing Granules Dark gray; moist; loose; very coarse grained	
						38			
18	SS	60	NA	NA		39		Sand (SP) Dark gray; very moist to wet; moderately loose; medium grained	Estimated May 1990 level.
						40		Lean Clay (CL) Dark gray and brown; slightly moist; dense; 15% gravel; 20% fibrous material; blue and black; 5% shingles	
						41		1" layer roofing shingles and tar; wet	
19	SS	95	NA	NA		42		Sand (SP) Brown; dry; loose; medium grained	Monitoring well constructed with stainless steel riser and screen on 4/16/03. Screen (0.010" slot) from 38' to 43'. Silica sand (#5) from 36' to 43'. Hydrated bentonite pellets: 34' to 36'. Hydrated bentonite chips: 1.5' to 34'. Concrete pad 0' to 1.5'. Above ground steel protective casing w/ locking cap. Water level at 41.4' 2 hours after construction.
						43		1 piece of wood 4" layer saturated sand	
20	SS	60	NA	NA		44		Sludge Gray; moist; moderately stiff; 5% white	
						45			
21	SS	100	NA	NA		46			
						47		End of Borehole	
						48			





















Log of Borehole: LMW-03

 LFR LEVINE-FRICKE	Client: Johns Manville	Project: Landfill Leachate Well		Project No: 009-07992					
	Project Location: Waukegan, IL	Total Depth: 44'	Ground Elev.: 632.31'	Date Start: 4/16/03					
Surface Conditions: Clay and weeds				Date End: 4/16/03					
Drilling Contractor: CS Drilling		Driller: M. Jatali	Geologist/Engineer: W. Teskey						
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
1	Tube	70	NA	NA	█	0	/ / / / /	Ground Surface Lean Clay (CL) Brown; slightly moist; soft; 10% coarse gravel	Boring advanced using 4.25" ID hollow stem augers. Sampled using 4' long tubes or 2" by 2' long split spoons.
						1	/ / / / /	Coarse gravel grades out; 10% fine gravel grades in; stiff	
						2	/ / / / /		
						3	/ / / / /		
						4	/ / / / /		
						5	/ / / / /		
2	Tube	100	NA	NA	█	6	/ / / / /	Grayish brown grades in; moderately stiff	
						7	/ / / / /		
						8	/ / / / /	Grading soft	
						8	/ / / / /	Roofing Material Black; dry; hard; shingles; 1" layer	
						9	/ / / / /	Lean Clay (CL) As above	
						9	/ / / / /		
						10	/ / / / /	Sandy Lean Clay (CL) Grayish brown; wet; soft; 20% sand; 10% fine gravel	
3	Tube	70	NA	NA	█	11	/ / / / /		
						11	/ / / / /		
						12	/ / / / /	Roofing shingles; 1" layer	
						12	/ / / / /	Lean Clay (CL) Grayish brown; dry; stiff-grading soft	

Log of Borehole: LMW-03

 <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill Leachate Well		Project No: 009-07992					
	Project Location: Waukegan, IL	Total Depth: 44'	Ground Elev.: 632.31'	Date Start: 4/16/03					
Surface Conditions: Clay and weeds				Date End: 4/16/03					
Drilling Contractor: CS Drilling		Driller: M. Jatali	Geologist/Engineer: W. Teskey						
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
4	Tube	100	NA	NA		13		Lean Clay (CL) Grayish brown; dry; stiff-grading soft	
						14		Crushed roofing material; 2" layer	
						15		10% fine gravel grades in Crushed roofing material; 1" layer	
						16		Roofing shingles; 1" layer	
5	SS	40	NA	NA		17		Roofing Material Black; dry; hard; shingles	
6	SS	35	NA	NA		18		Calcium Silicate Bright blue; dry; moderately dense; fibrous	
7	SS	40	NA	NA		19			
						20			
						21			
						22		Roofing Granules Black and gray; dry; loose; trace red and green; medium grained	
8	SS	90	NA	NA		23		Lean Clay with Gravel (CL) Gray and brown; dry; very stiff; 20% fine gravel; 2% roofing shingles; 2% black fibrous material	
						24			

Log of Borehole: LMW-03
















		Client: Johns Manville		Project: Landfill Leachate Well		Project No: 009-07992			
		Project Location: Waukegan, IL		Total Depth: 44'	Ground Elev.: 632.31'	Date Start: 4/16/03			
Surface Conditions: Clay and weeds						Date End: 4/16/03			
Drilling Contractor: CS Drilling				Driller: M. Jatali		Geologist/Engineer: W. Teskey			
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
9	SS	90	NA	NA		25	 <p>Lean Clay with Gravel (CL) Gray and brown; dry; very stiff; 20% fine gravel; 2% roofing shingles; 2% black fibrous material</p>		
						25	 <p>Roofing Material Black; dry; hard; shingles</p>		
						26	 <p>Calcium Silicate Blue and gray; dry; fibrous; 10% crushed black asphalt</p>		
						26	 <p>Lean Clay (CL) Brown; dry; stiff; 10-15% fine gravel</p>		
10	SS	85	NA	NA		27	 <p>Calcium Silicate Bright blue; dry; moderately stiff; 1" layer brown sand; dry; loose; at bottom of interval</p>		
						27	 <p>Roofing Material Black; dry; hard</p>		
						28	 <p>Calcium Silicate Bright blue; dry; moderately stiff</p>		
						28	 <p>Sand (SP) Sand layer; brown; dry; loose; 2" layer at 27.3'</p>		
11	SS	95	NA	NA		29			
						30	 <p>Sand (SP) Gray; dry; loose; 2% fine gravel; medium grained sand</p>		
12	SS	90	NA	NA		31	 <p>Roofing Material Black; dry; hard; shingles</p>		
						32	 <p>Cardboard Dry; hard; brown paper with blue printing; solid wood fragment at 32 ft.</p>		
13	SS	80	NA	NA		33	 <p>Calcium Silicate Bright blue; dry; moderately stiff</p>		
						33	 <p>1" layer cardboard material</p>		
					34	 <p>Tar with Cardboard Black tar; brown cardboard; 20% black sludge; trace gravel</p>			
					35	 <p>Calcium Silicate Bright blue; dry; moderately stiff</p>			
14	SS	75	NA	NA	36				
					36	 <p>Roofing Slate Gray and black; dry; loose; trace red and green; 30% very fine gray sand</p>			

Log of Borehole: LMW-03

LF LEVINE•FRICKE	Client: Johns Manville	Project: Landfill Leachate Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 44'	Ground Elev.: 632.31'
Surface Conditions: Clay and weeds			Date Start: 4/16/03
Drilling Contractor: CS Drilling		Driller: M. Jatali	Geologist/Engineer: W. Teskey

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
15	SS	0	NA	NA	•••••	37		No Sample	No recovery in 36' to 38' interval due to locked rods.
16	SS	90	NA	NA	•••••	38	* * * * *	Roofing Material Black; dry; hard; shingles	Estimated May 1990 level.
					•••••	39	/ / / / /	Lean Clay (CL) Brown; dry; stiff; 15% fine gravel	
					•••••	40	•••••	Sand (SP) Brownish-gray; dry; loose; medium grained	Monitoring well constructed with stainless steel riser and screen on 4/16/03. Screen (0.010" slot) from 38' to 43'. Silica sand (#5) from 36' to 43'. Hydrated bentonite pellets: 34' to 36'. Hydrated bentonite chips: 1.5' to 34'. Concrete pad 0' to 1.5'. Above ground steel protective casing w/ locking cap. No water in well 2 hours after construction.
17	SS	80	NA	NA	•••••	41			
18	SS	15	NA	NA	•••••	43	•••••		
					•••••	44	•••••	Sludge Gray; moist; soft; fibrous	
					•••••			End of Borehole	
					•••••	45			
					•••••	46			
					•••••	47			
					•••••	48			

Log of Borehole: LMW-04

		Client: Johns Manville		Project: Landfill Well		Project No: 009-07992			
		Project Location: Waukegan, IL		Total Depth: 65'	Ground Elev.: 638.40'	Date Start: 4/17/03			
Surface Conditions: Clay and weeds						Date End: 4/18/03			
Drilling Contractor: CS Drilling				Driller: M. Jatali		Geologist/Engineer: W. Teskey			
SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
						0		Ground Surface	Boring advanced using 4.25" ID hollow stem augers. Sampled using 4' long tubes or 2" by 2' long split spoons.
						0		Lean Clay with Gravel (CL) Brown; dry; moderately stiff; 15-20% fine gravel	
						1		Grading stiff	
1	Tube	70	NA	NA		2		Grading soft	
						3		Grading soft	
						4		Grading stiff	
						5		Grading stiff	
						6		Cardboard Brown with blue printing; slightly moist; multiple layers of paper	
2	Tube	75	NA	NA		7		Lean Clay (CL) Brownish gray; dry; stiff; 10% fine to coarse gravel; grading soft	
						8		Grading soft	
						9		1/2" layer roofing granules: black and white; dry	
		100				10		5-10% gray fibrous material grades in	
						11			

Log of Borehole: LMW-04



Client: Johns Manville	Project: Landfill Well	Project No: 009-07992
Project Location: Waukegan, IL	Total Depth: 65'	Ground Elev.: 638.40'
Surface Conditions: Clay and weeds		Date Start: 4/17/03
Drilling Contractor: CS Drilling	Driller: M. Jatali	Geologist/Engineer: W. Teskey

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
3	Tube	100	NA	NA		12		Calcium Silicate Light tan; dry; moderately stiff; 5% gray	
4	Tube	70	NA	NA		13			
						14		Light gray grades in	
						15		Lean Clay (CL) Dark brown; dry; soft; 10% fine gravel	
						16			
5	Tube	100	NA	NA		17		Calcium Silicate Light tan; dry; moderately stiff; 5% gray	
					18	Lean Clay (CL) Dark gray; moist; moderately soft; 5% gray fibrous material			
					19	Fibrous Material Light gray; moist; moderately dense; dark gray and black grades in			
					20		Lean Clay (CL) Very dark brown; dry 5-10% roots; moderately stiff	CERCLA landfill cap encountered at 18.9'.	
					21		Brown grades in: very stiff; compacted; 10% fine gravel		
6	SS	90	NA	NA	22		Sand (SP) Brown; dry; loose; medium grained		
					23		Lean Clay (CL) Brown; dry; stiff		

Log of Borehole: LMW-04


LF LEVINE•FRICKE	Client: Johns Manville	Project: Landfill Well		Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 65'	Ground Elev.: 638.40'	Date Start: 4/17/03

Surface Conditions: Clay and weeds Date End: 4/18/03











Drilling Contractor: CS Drilling Driller: M. Jatali Geologist/Engineer: W. Teskey

SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
7	SS	100	NA	NA	●●●●●	23		Sand with Gravel (SP) Black and brown; dry; loose; 20% coarse gravel; 5% cinders; 10% fibrous roofing material	
						23		Roofing Material Black; dry; hard; shingles	
8	SS	80	NA	NA	●●●●●	24		Fibrous Material Gray; dry; hard; flakey	
						24		Asphaltic Roofing Black; dry; crushed pieces	
9	SS	2	NA	NA	●●●●●	25		Roofing Material Black; dry; hard	
						26		Fibrous Material Gray; dry; hard; flakey	
10	SS	5	NA	NA	●●●●●	27		Fibrous Material Gray; dry; hard; flakey	
						28		Fibrous Material Gray; dry; hard; flakey	
11	SS	5	NA	NA	●●●●●	29		Fibrous Material Gray; dry; hard; flakey	
						30		Fibrous Material Gray; dry; hard; flakey	3" piece of wood 1" section of hard, black roofing
80	SS	80	NA	NA	●●●●●	31		Fibrous Material Gray; dry; hard; flakey	
						32		Fibrous Material Light gray; slightly moist to dry; moderately stiff; fine grained material; compacted	2" piece woven plastic material
						33		Fibrous Material Light gray; slightly moist to dry; moderately stiff; fine grained material; compacted	

















Log of Borehole: LMW-04

 LEVINE•FRICKE	Client: Johns Manville	Project: Landfill Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 65'	Ground Elev.: 638.40'
Surface Conditions: Clay and weeds			Date End: 4/18/03













Drilling Contractor: CS Drilling	Driller: M. Jatali	Geologist/Engineer: W. Teskey
----------------------------------	--------------------	-------------------------------

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
12	SS	80	NA	NA		34		Fibrous Material Light gray; slightly moist to dry; moderately stiff; fine grained material; compacted	
13	SS	100	NA	NA		35		Grading to white with 5% gray	
14	SS	100	NA	NA		36			Poor recovery in 26' to 32' intervals.
15	SS	100	NA	NA		37			
16	SS	90	NA	NA		40		Green fine grained material; soft; dry; 1/4" layer	
16	SS	90	NA	NA		41		Black fine grained material; moderately dense; dry; 20% fibrous; 10% dark gray Dark gray grades in	
17	SS	100	NA	NA		42		Roofing Material Black; dry; hard; layered	
17	SS	100	NA	NA	43				
					44				


Log of Borehole: LMW-04

		Client: Johns Manville		Project: Landfill Well		Project No: 009-07992			
		Project Location: Waukegan, IL		Total Depth: 65'	Ground Elev.: 638.40'	Date Start: 4/17/03			
Surface Conditions: Clay and weeds						Date End: 4/18/03			
Drilling Contractor: CS Drilling				Driller: M. Jatali		Geologist/Engineer: W. Teskey			
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
18	SS	100	NA	NA		45		Fibrous Material Black; dry; moderately stiff to soft; fine grained	
						46		Fibrous Material White; moderately stiff to soft; fine grained	
19	SS	100	NA	NA		47		Fibrous Material - paper Dark yellow; soft; layered	
						48		Gray fibrous material; dry; moderately stiff Coarse black asphaltic roofing sand Blue and gray fibrous paper-like material; layered	
20	SS	80	NA	NA		49		Asphaltic Roofing Black; compacted debris; 10% brown sand	
						50		I piece of wood at 48.8 Fibrous soft material; dry; bright white; fluffy insulation	
21	SS	30	NA	NA		51		No sample	
						52		Transite; gray; hard; fibrous; solid	
						53		Roofing debris; tar paper; black; hard; fibrous	
22	SS	80	NA	NA		54		Gray fine-grained material; slightly moist; moderately dense; 20% roofing granules	
						55		Asphaltic roofing; black; crushed	
						56		Brown paper; layered; compacted; hard	
						57		Fibrous Material Greenish-gray; dry; stiff	
						58		1/4" layer multilayered plastic	
						59		Fibrous Material Gray to dark gray; dry; soft; fine grained; 5% white	
		90				60			

Log of Borehole: LMW-04















		Client: Johns Manville		Project: Landfill Well		Project No: 009-07992			
		Project Location: Waukegan, IL		Total Depth: 65'	Ground Elev.: 638.40'	Date Start: 4/17/03			
Surface Conditions: Clay and weeds						Date End: 4/18/03			
Drilling Contractor: CS Drilling				Driller: M. Jatali		Geologist/Engineer: W. Teskey			
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
23	SS	90	NA	NA		56		Roofing Material Black; dry; hard; layered shingles	
24	SS	70	NA	NA		57		Sand (SP) Dark gray; wet; 5% fine gravel; medium grained Brown grades in	Native sand level.
25	SS	60	NA	NA		58		Dark gray grades in	Heaving sands encountered.
26	SS	40	NA	NA		59		Slightly coarser sand grades in	
						60			
					61				Monitoring well constructed with PVC riser and screen on 4/16/03. Screen (0.010" slot) from 59' to 64'. Silica sand (#5) from 58' to 64'. Hydrated bentonite pellets: 52' to 58'. Hydrated bentonite chips: 2' to 52'. Concrete pad 0' to 1.5'. Above ground steel protective casing w/ locking cap. Water level after construction: 58.11' bgs.
					62				
					63				
					64				
					65				
							End of Borehole		
						66			

Log of Borehole: LMW-05

	Client: Johns Marville	Project: Landfill Leachate Well		Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 16'	Ground Elev.: 634.72'	Date Start: 4/18/03
Surface Conditions: Clay and weeds				Date End: 4/18/03
Drilling Contractor: CS Drilling		Driller: M. Jatali	Geologist/Engineer: W. Teskey	

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
					0			Ground Surface	
					1	1	1	Lean Clay (CL) Brown; dry; stiff; 10% fine to coarse gravel	Boring advanced using 4.25" ID hollow stem augers. Sampled using 2" by 4' long tubes.
					2	2	2	1" layer roofing material; black; dry; hard; shingles	
1	Tube	100	NA	NA	3	3	3	Fibrous Material - Calcium Silicate Light tan to light pinkish orange; dry; moderately soft; fine grained	
					4	4	4	2" long piece of cardboard; brown	Monitoring well constructed with stainless steel riser and screen on 4/18/03. Screen (0.010" slot) from 2' to 7'. Silica sand (#5) from 1.5' to 7'. Hydrated bentonite chips: 1' to 1.5'. Concrete pad 0' to 1.5'. Above ground steel protective casing w/ locking cap. No water in well 1 hour after construction.
					5	5	5	Grading slightly moist from 5 to 6 ft.	
					6	6	6	Gray grades in	
					7	7	7	Light blue grades in	
					8	8	8	Lean Clay (CL) Dark brown; dry; moderately stiff; 5% roots	CERCLA landfill cap encountered at 7'.
					9	9	9	Brown grades in with 10% fine gravel; very stiff; compacted	
					10	10	10	Sand (SP) Brown; dry; loose; 5% fine gravel	
					11	11	11	Fibrous Material Gray; dry; moderately stiff; fine grained	
					12	12	12		

Log of Borehole: LMW-05

	Client: Johns Manville	Project: Landfill Leachate Well		Project No: 009-07992	
	Project Location: Waukegan, IL	Total Depth: 16'	Ground Elev.: 634.72'	Date Start: 4/18/03	
Surface Conditions: Clay and weeds				Date End: 4/18/03	
Drilling Contractor: CS Drilling		Driller: M. Jatali	Geologist/Engineer: W. Teskey		
SAMPLE DATA					
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well
4	Tube	30	NA	NA	
SUBSURFACE PROFILE					
Depth (ft)	Symbol	Soil Description			Remarks
13		2% white grades in			
14					
15					
16		End of Borehole			
17					
18					
19					
20					
21					
22					
23					
24					

Log of Borehole: LMW-06

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 43'	Ground Elev.: 618.09'
Surface Conditions: Clay and weeds			Date End: 4/21/03
Drilling Contractor: Mid-America		Driller: D. McCoy	Geologist/Engineer: W. Teskey

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
						0		Ground Surface	
						0 - 1		Lean Clay (CL) Very dark brown; dry; stiff; 5% roots	Boring advanced using 4.25" ID hollow stem augers. Sampled using 3" diameter by 5' long CME spoons or 2" 2' long split spoons. CERCLA landfill cap encountered at surface.
						1 - 2		Grading brown; very stiff; compacted	
1	CME	50	NA	NA		2 - 4			
						4 - 5		Sand (SP) Brown; dry; loose; 5% fine gravel	
						5 - 10		No sample	Poor recovery 5-10 ft. interval.
2	CME	<5	NA	NA		6 - 10			
						10 - 12		Sandy Lean Clay (CL) Dark brown; dry; moderately stiff; 20% sand; 5% fine gravel	
						12 - 13		5-10% roofing granules grade in; red, white and black	

Log of Borehole: LMW-06

LFR <small>LEVINE•FRICKE</small>	Client: Johns Manville	Project: Landfill Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 43'	Ground Elev.: 618.09'
Surface Conditions: Clay and weeds			Date End: 4/21/03
Drilling Contractor: Mid-America		Driller: D. McCoy	Geologist/Engineer: W. Teskey

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
3	CME	40	NA	NA	●●●●●	13	▧	5-10% roofing granules grade in; red, white and black	
					●●●●●	14	▧	10-20% fibrous material grades in; black	
					●●●●●	15	▧	Fibrous Material Gray; slightly moist; fibrous	
4	CME	60	NA	NA	●●●●●	16	▧	Sandy Clay with Fibrous Material (CL) Black, tan and brown; slightly moist; moderately stiff; 20% sand; 20% tan fibrous waste	
					●●●●●	17	▧	Reddish-oranges grades in	
					●●●●●	18	▧	Gray and tan waste grades in	
					●●●●●	19	▧	Crushed Asphalt Black; dry; loose	
					●●●●●	20	▧	Hard asphalt/tar grades in	
					●●●●●	21	▧	No sample	
					●●●●●	22	▧		
					●●●●●	23	▧		
					●●●●●	24	▧		
0					●●●●●				No sample from 20' to 25'.

Log of Borehole: LMW-06

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 43'	Ground Elev.: 618.09'

Surface Conditions: Clay and weeds

Date End: 4/21/03

Drilling Contractor: Mid-America

Driller: D. McCoy

Geologist/Engineer: W. Teskey

SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
5	CME	0	NA	NA		25		No sample	
6	SS	40	NA	NA		25	/ / / / /	Clayey Sand (SC) Black; dry; moderately loose; 25% black sand; 5-10% roofing granules; 5% asphalt pieces	
7	SS	5	NA	NA		27	- - - - -	Woven plastic; white with blue printing; multi-layered Transite Light green; fibrous; hard	
8	SS	5	NA	NA		29	~ ~ ~ ~ ~		Poor recovery 27' to 31'
9	SS	60	NA	NA		31	Sand (SP) Brownish-gray; wet; loose; 5% fine gravel; grading black	
						32	= = = = =	Sludge Gray; moist; fibrous; black @ top	
						32	/ / / / /	Sandy Clay (SC) Brown; dry; moderately stiff; 20% sand and roofing granules; 5% transite pieces	
10	SS	30	NA	NA		34	/ / / / /		
						35	Sand (SP) Gray; wet; moderately dense; medium grained; grading coarse; 5% fine gravel	Native sand encountered.
		80				36		

Log of Borehole: LMW-06

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 43'	Ground Elev.: 618.09'
Surface Conditions: Clay and weeds			Date End: 4/21/03
Drilling Contractor: Mid-America		Driller: D. McCoy	Geologist/Engineer: W. Teskey

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
11	SS	80	NA	NA		37		2" layer with 10-15% fine gravel	
						37		Dark gray grades in; gravel grades out	
12	SS	90	NA	NA		38			
						39		<i>Sand with Gravel (SP)</i> Black; wet; loose; 25% fine gravel	
						39		<i>Sand (SP)</i> Dark gray to black; wet; loose; medium grained; 5-10% fine gravel	
13	SS	75	NA	NA		40			Heaving sand encountered.
						41			
						42			
						43		End of Borehole	
						44			
						45			
						46			
						47			
					48				

Monitoring well constructed with PVC riser and screen on 4/21/03. Screen (0.010" slot) from 37.5' to 42.5'. Silica sand (#5) from 35' to 42.5'. Hydrated bentonite pellets: 33' to 35'. Hydrated bentonite chips: 1.5' to 33'. Concrete pad 0' to 1.5'. Above ground steel protective casing w/ locking cap. Water encountered at 34.5 ft. 1 day after construction.

Log of Borehole: LMW-07


LFR <small>LEVINE•FRICKE</small>	Client: Johns Manville	Project: Landfill Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 51'	Ground Elev.: 620.22'

Surface Conditions: Clay and weeds Date End: 4/21/03


Drilling Contractor: Mid-America Driller: D. McCoy Geologist/Engineer: W. Teskey

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
					█	0	▨	Ground Surface Lean Clay (CL) Very dark brown; dry; stiff; 5% roots	CERCLA landfill cap encountered at surface.
					█	1	▨	Grading brown; very stiff; compacted; 5% fine gravel	Boring advanced using 4.25" ID hollow stem augers. Sampled using 3" diameter by 5' long CME spoons or 2' long split spoons.
1	CME	50	NA	NA	█	2	▨		
					█	3	○	Sand (SP) Brown; dry; loose; 5% fine gravel	
					█	4	○	Silty Sand with Gravel (SP) Black; dry; moderately dense; 20% fine gravel; 5% roofing granules; 2% plastic; 2-5% white fibrous material	
					█	5	x	Roofing Material Black; dry; hard; fibrous; shingles with granular surfaces	
					█	6	x		
					█	7	x		
2	CME	5	NA	NA	█	8	x		
					█	9	x		
					█	10	x		
					█	11	x	Fibrous Material Gray; slightly moist; moderately stiff to soft; possible sludge	

Log of Borehole: LMW-07

		Client: Johns Manville		Project: Landfill Well		Project No: 009-07992			
		Project Location: Waukegan, IL		Total Depth: 51'	Ground Elev.: 620.22'	Date Start: 4/21/03			
Surface Conditions: Clay and weeds						Date End: 4/21/03			
Drilling Contractor: Mid-America				Driller: D. McCoy		Geologist/Engineer: W. Teskey			
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
3	SS	90	NA	NA	•••••	12	▨	Fibrous Material Gray; slightly moist; moderately stiff to soft; possible sludge Light gray to white grades in; dry	
4	SS	30	NA	NA	•••••	13	▨		
5	SS	90	NA	NA	•••••	14	▨	Dark gray grades in; very fine grained	
6	CME	90	NA	NA	•••••	15	▨		
					•••••	16	▨		
					•••••	17	▨		
					•••••	18	▨		
					•••••	19	▨		
					•••••	20	▨		
					•••••	21	▨		
					•••••	22	▨		

Log of Borehole: LMW-07

		Client: Johns Manville		Project: Landfill Well		Project No: 009-07992			
		Project Location: Waukegan, IL		Total Depth: 51'	Ground Elev.: 620.22'	Date Start: 4/21/03			
Surface Conditions: Clay and weeds						Date End: 4/21/03			
Drilling Contractor: Mid-America				Driller: D. McCoy		Geologist/Engineer: W. Teskey			
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
7	CME	100	NA	NA	●●●●●	23	▬	Dark gray grades in; very fine grained	
8	CME	100	NA	NA	●●●●●	24	▬	1" layer white	
					●●●●●	25	▬	3" layer black	
					●●●●●	26	▬	Gray grades in	
					●●●●●	27	▬	Black grades in	
					●●●●●	28	▬	Gray grades in	
					●●●●●	29	▬		
					●●●●●	30	▬		
					●●●●●	31	▬		
					●●●●●	32	▬		
					●●●●●	33	▬		

Log of Borehole: LMW-07

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 51'	Ground Elev.: 620.22'

Surface Conditions: Clay and weeds	Date End: 4/21/03
------------------------------------	-------------------

















Drilling Contractor: Mid-America	Driller: D. McCoy	Geologist/Engineer: W. Teskey
----------------------------------	-------------------	-------------------------------

SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
9	CME	35	NA	NA	↓	34	[Symbol]	Gray grades in	
					↓	35	[Symbol]	Black grades in Lean Clay (CL) Dark brown to black; 15% fine gravel	
					↓	36	[Symbol]	Transite; 1" layer Roofing Material Black; dry; mixed with peat and roots	
					↓	37	[Symbol]	Tar Black; dry; hard	
					↓	38	[Symbol]	Sludge Gray; very moist to wet; moderately dense; with 20% transite; hard; light green; fibrous	
10	CME	60	NA	NA	↓	39	[Symbol]	Roofing Sand Black; dry; dense; 30% black tar; 15% roofing granules; fibrous	
					↓	40	[Symbol]		
					↓	41	[Symbol]	No Sample	
					↓	42	[Symbol]		
					↓	43	[Symbol]		
					↓	44	[Symbol]		Heaving sand encountered while drilling. Probable top of native sand.

Log of Borehole: LMW-07

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill Well		Project No: 009-07992	
	Project Location: Waukegan, IL	Total Depth: 51'	Ground Elev.: 620.22'	Date Start: 4/21/03	
Surface Conditions: Clay and weeds				Date End: 4/21/03	
Drilling Contractor: Mid-America		Driller: D. McCoy	Geologist/Engineer: W. Teskey		
SAMPLE DATA					
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well
11	CME	25	NA	NA	[Symbol]
12	CME	40	NA	NA	[Symbol]
SUBSURFACE PROFILE					
Depth (ft)	Symbol	Soil Description			Remarks
45	[Symbol]	Sand (SP) Black; wet; 10% fine to coarse gravel			Monitoring well constructed with PVC riser and screen on 4/21/03. Screen (0.010" slot) from 44' to 49'. Silica sand (#5) from 42' to 49'. Hydrated bentonite pellets: 40' to 42'. Hydrated bentonite chips: 1.5' to 40'. Concrete pad 0' to 1.5'. Above ground steel protective casing w/ locking cap. Water encountered at 36.6 ft. 1 day after construction.
46	[Symbol]	Grading dark gray; gravel grades out			
47	[Symbol]				
48	[Symbol]				
49	[Symbol]				
50	[Symbol]				
51	[Symbol]	End of Borehole			
52	[Symbol]				
53	[Symbol]				
54	[Symbol]				
55	[Symbol]				

Log of Borehole: LMW-09


	Client: Johns Manville	Project: Landfill Leachate Well	Project No: 009-07992						
	Project Location: Waukegan, IL	Total Depth: 22'	Ground Elev.: 597.68'	Date Start: 4/22/03					
Surface Conditions: Clay and weeds			Date End: 4/22/03						
Drilling Contractor: Mid-America		Driller: D. McCoy	Geologist/Engineer: W. Teskey						
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
						0		Ground Surface	
						0		Lean Clay (CL) Brown; dry; stiff; 10% fine gravel	Boring advanced using 4.25" ID hollow stem augers. Sampled using 3" diameter by 5' long CME spoons or 2" by 2' long split spoons.
						1		Lean Clay with Gravel (CL) Brown; dry; stiff; 20-25% fine to coarse gravel	
1	CME	60	NA	NA		2			
						3		Sand (SP) Dark gray; wet; medium grained; 5-10% fibers	
						4		Lean Clay (CL) Dark brown; dry; stiff; 5% roots	CERCLA landfill cap encountered at 4.6'.
						5		Grading brown; very stiff; compacted; 5% fine gravel	
2	CME	50	NA	NA		6			
						7			
						8		Sand (SP) Brown; dry; moderately dense; 5% fine gravel	
						9		Lean Clay (CL) Brown; dry; stiff; 5% fine gravel	
						10		Roofing Material Black; dry; hard; shingles with roofing granules	
						11			
						12			

Log of Borehole: LMW-09

LFR <small>LEVINE•FRICKE</small>	Client: Johns Manville	Project: Landfill Leachate Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 22'	Ground Elev.: 597.68'
Surface Conditions: Clay and weeds			Date Start: 4/22/03
Drilling Contractor: Mid-America		Driller: D. McCoy	Geologist/Engineer: W. Teskey

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
3	CME	40	NA	NA		13	X X X X	Roofing Material Black; dry; hard; shingles with roofing granules	Native sand encountered. Monitoring well constructed with stainless steel riser and screen on 4/22/03. Screen (0.010" slot) from 12' to 22'. Silica sand (#5) from 10' to 22'. Hydrated bentonite pellets: 8' to 10'. Hydrated bentonite chips: 1' to 8'. Concrete pad 0' to 1'. Above ground steel protective casing w/ locking cap. Water level at 16.3' 1 hour after construction.
4	SS	60	NA	NA		14	X X X X	Transite with Clay Light green to gray; dry; hard; 30% clay; brown; dry; hard	
5	SS	50	NA	NA		15	X X X X	Roofing Material Black; dry; hard; shingles	
6	SS	70	NA	NA		16	X X X X	Sand (SP) Dark gray to black; wet; moderately dense; medium grained; 2% fine gravel	
						17	X X X X		
						18	X X X X		
					19	X X X X			
					20	X X X X			
					21	X X X X			
					22	X X X X		End of Borehole	
					23	X X X X			
					24	X X X X			

Log of Borehole: LMW-10

	Client: Johns Manville		Project: Landfill Leachate Well		Project No: 009-07992				
	Project Location: Waukegan, IL		Total Depth: 19'	Ground Elev.: 597.90'	Date Start: 4/22/03				
Surface Conditions: Clay and weeds					Date End: 4/23/03				
Drilling Contractor: Mid-America			Driller: D. McCoy	Geologist/Engineer: W. Teskey					
SAMPLE DATA			SUBSURFACE PROFILE						
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
						0		Ground Surface	
1	CME	10	NA	NA		0		Lean Clay with Gravel (CL) Brown; dry; stiff; 15-20% fine to coarse gravel; 2% roots	Boring advanced using 4.25" ID hollow stem augers. Sampled using 3" diameter by 5' long CME spoons or 2" by 2' long split spoons.
						1			
						2			
						3			
						4			
						5			
2	CME	25	NA	NA		6			
						7			
						8			
						9			
						10			
						11			
						12			

Log of Borehole: LMW-10

LF LEVINE-FRICKE	Client: Johns Manville	Project: Landfill Leachate Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 19'	Ground Elev.: 597.90'
Surface Conditions: Clay and weeds			Date Start: 4/22/03
Drilling Contractor: Mid-America		Driller: D. McCoy	Geologist/Engineer: W. Teskey

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
3	CME	80	NA	NA	[Symbol]	13	[Symbol]	Sludge Dark gray; slightly moist; moderately soft	Monitoring well constructed with stainless steel riser and screen on 4/23/03. Screen (0.010" slot) from 13.5' to 18.5'. Silica sand (#5) from 11.5' to 18.5'. Hydrated bentonite pellets: 9.5' to 11.5'. Hydrated bentonite chips: 1' to 9.5'. Concrete pad 0' to 1'. Above ground steel protective casing w/ locking cap. Water level at 16.1' 1 hour after construction.
4	SS	90	NA	NA	[Symbol]	14	[Symbol]		
5	SS	90	NA	NA	[Symbol]	15	[Symbol]		
					[Symbol]	16	[Symbol]		
					[Symbol]	17	[Symbol]		
					[Symbol]	18	[Symbol]	Clay with Fibrous Material Dark gray to black; dry; moderately stiff; 20% fibers	
					[Symbol]	19	[Symbol]	Sand (SP) Dark gray to black; wet; moderately dense; medium grained	Native sand encountered.
						20		End of Borehole	
						21			
						22			
						23			
						24			

Log of Borehole: LMW-11

LF LEVINE-FRICKE	Client: Johns Manville	Project: Landfill Well		Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 41'	Ground Elev.:	Date Start: 5/16/03

Surface Conditions: Topsoil	Date End: 5/16/03
-----------------------------	-------------------

Drilling Contractor: Mid-America	Driller: Brian	Geologist/Engineer: W. Teskey
----------------------------------	----------------	-------------------------------

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
					0		Ground Surface		
					0	/ / / /	Lean Clay (CL)	Dark brown; slightly moist; moderately stiff; 15% rootlets	Boring advanced using 4.25" ID hollow stem augers. Sampled using 3" diameter by 5' long CME spoons or 2' long split spoons.
					1	Grading brown: dry; very stiff; compacted; 5% fine gravel		
1	CME	30	NA	NA	2	- - - - -	Sand (SP)	Brown; dry; loose; 5-10% fine gravel	
					3			
					4			
					5	Grading black with 5% roofing granules	Very moist; 10-15% roofing granules; poor recovery	
2	CME	20	NA	NA	6			Poor recovery: 5-10'. Limestone cobble in shoe of sampler.
					7			
					8			
					9			
					10	- - - - -	Sand with Gravel (SP)	Dark gray; moderately dense; wet; 15% fine gravel	
3	SS	50	NA	NA	11	- - - - -	Sand (SP)	Dark gray; wet; moderately dense; medium sand; 5% fine gravel	
					12			Heaving sand encountered while drilling.

Log of Borehole: LMW-11

LF LEVINE•FRICKE	Client: Johns Manville	Project: Landfill Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 41'	Ground Elev.:

Surface Conditions: Topsoil	Date End: 5/16/03
-----------------------------	-------------------

Drilling Contractor: Mid-America	Driller: Brian	Geologist/Engineer: W. Teskey
----------------------------------	----------------	-------------------------------

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
4	SS	70	NA	NA		13		Sand (SP) Dark gray; wet; moderately dense; medium sand; 5% fine gravel Increase to 10-12% gravel	
5	SS	70	NA	NA		14			
6	SS	70	NA	NA		15		Grading grayish brown; decrease to 5% gravel	
7	SS	30	NA	NA		16			
8	SS	70	NA	NA		17			
9	SS	50	NA	NA		18			
						19			
						20			
						21			
						22		1/4" layer peat: black; soft 1/2" layer silt: gray; dense Sand (SP) Dark gray; wet; moderately dense; medium grained sand; 5% fine gravel	
						23			
						24			

Log of Borehole: LMW-11

LFR <small>LEVINE•FRICKE</small>	Client: Johns Manville	Project: Landfill Well		Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 41'	Ground Elev.:	Date Start: 5/16/03

Surface Conditions: Topsoil	Date End: 5/16/03
-----------------------------	-------------------

Drilling Contractor: Mid-America	Driller: Brian	Geologist/Engineer: W. Teskey
----------------------------------	----------------	-------------------------------

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
10	SS	40	NA	NA		25		Sand (SP) Dark gray; wet; moderately dense; medium grained sand; 5% fine gravel	
11	SS	80	NA	NA		26		Grading brown	
12	SS	80	NA	NA		27		Grading to fine sand	
13	SS	100	NA	NA		28		Grading brownish-gray	
						29			
						30			
						31			
						32			
						33			
						34			
						35			
						36			

Log of Borehole: LMW-11

LFR <small>LEVINE • FRICKE</small>	Client: Johns Manville	Project: Landfill Well		Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 41'	Ground Elev.:	Date Start: 5/16/03
Surface Conditions: Topsoil				Date End: 5/16/03
Drilling Contractor: Mid-America		Driller: Brian	Geologist/Engineer: W. Teskey	

SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
					[Monitoring Well Diagram]	37	[Symbol]	Grading brownish-gray	Monitoring well constructed with stainless steel riser and screen on 5/16/03. Screen (0.010" slot) from 35' to 40'. Silica sand (#5) from 32' to 40'. Cement bentonite grout: 2' to 32'. Bentonite chips from 0.5' to 2'. Concrete pad 0' to 0.5'. Above ground steel protective casing w/ locking cap. Water level on 5/19/03: approximately 8.5 ft. below grade.
14	SS	90	NA	NA	[Monitoring Well Diagram]	38	[Symbol]		
15	SS	100	NA	NA	[Monitoring Well Diagram]	39	[Symbol]		
					[Monitoring Well Diagram]	40	[Symbol]	Lean Clay (CL) Gray; dry; stiff; 5% fine gravel	
					[Monitoring Well Diagram]	41	[Symbol]	End of Borehole	
					[Monitoring Well Diagram]	42	[Symbol]		
					[Monitoring Well Diagram]	43	[Symbol]		
					[Monitoring Well Diagram]	44	[Symbol]		
					[Monitoring Well Diagram]	45	[Symbol]		
					[Monitoring Well Diagram]	46	[Symbol]		
					[Monitoring Well Diagram]	47	[Symbol]		
					[Monitoring Well Diagram]	48	[Symbol]		

Log of Borehole: LMW-12

LFR LEVINE-FRICKE	Client: Johns Manville	Project: Landfill Well	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 15'	Ground Elev.: Date Start: 5/16/03




Surface Conditions: Topsoil Date End: 5/16/03

Drilling Contractor: Mid-America Driller: Brian Geologist/Engineer: W. Teskey

SAMPLE DATA						SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
					▲	0		Ground Surface	Boring advanced using 4.25" ID hollow stem augers. Sampled using 2" by 2' split spoons.
					▲	0	/ / / / /	Lean Clay (CL) Dark brown; slightly moist; moderately stiff; 15% rootlets	
					▲	1	/ / / / /	Grading brown; dry; very stiff; compacted; 5% fine gravel	
					▲	2	Sand (SP) Brown; dry; loose; 5% fine gravel	
					▲	3		
					▲	4		
					▲	5		
					▲	6		
					▲	7		
					▲	8	Concrete fragment	
					▲	8	Grading black	
					▲	9		
					▲	9	Peat Black; moist; soft	
					▲	9	Sand with Gravel (SP) Very dark gray; wet; moderately dense; 25% coarse gravel	
					▲	10		
					▲	11		
					▲	12		

I SS 100 NA NA

Log of Borehole: LMW-12

	Client: Johns Manville	Project: Landfill Well		Project No: 009-07992					
	Project Location: Waukegan, IL	Total Depth: 15'	Ground Elev.:	Date Start: 5/16/03					
Surface Conditions: Topsoil				Date End: 5/16/03					
Drilling Contractor: Mid-America		Driller: Brian	Geologist/Engineer: W. Teskey						
SAMPLE DATA		SUBSURFACE PROFILE							
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Monitoring Well	Depth (ft)	Symbol	Soil Description	Remarks
							Gravel decreases to 5% or less End of Borehole	<p>Monitoring well constructed with stainless steel riser and screen on 5/16/03. Screen (0.010" slot) from 5' to 15'. Silica sand (#5) from 3' to 15'. Hydrated bentonite chips: 0.5' to 3'. Concrete pad 0' to 0.5'. Above ground steel protective casing w/ locking cap. Water level on 5/19/03: approximately 8.5 feet below grade.</p>	
						13			
						14			
						15			
						16			
						17			
						18			
						19			
						20			
						21			
						22			
						23			
						24			

PROJECT NAME Landfill Groundwater Well

LOG OF BORING/WELL: LMW-19

CLIENT Johns Manville

PAGE: 1 of 1

PROJECT LOCATION Waukegan, Illinois

DRILLING CONTRACTOR CS Drilling

PROJECT NUMBER 009-07992-00, 001

DRILLING METHOD Hollow Stem Auger

LOCATION South of Landfill, west of LMW-20 and P-90

STAMP (IF APPLICABLE) AND/OR NOTES

OVA EQUIPMENT Not Measured


GROUND ELEVATION 589.92' AMSL HOLE DIAMETER 8.25 Inch

TOP OF CASING ELEVATION 592.19' AMSL HOLE DEPTH 14 ft bgs

▽ FIRST ENCOUNTERED WATER 8 ft bgs

▼ STABILIZED WATER 7.95 ft bgs

LOGGED BY Stuart Engelke DATE August 26, 2008



APPROVED BY: _____ DATE: _____



PROJECT NAME Landfill Groundwater Well

LOG OF BORING/WELL: LMW-20

CLIENT Johns Manville

PAGE: 1 of 1

PROJECT LOCATION Waukegan, Illinois

DRILLING CONTRACTOR CS Drilling

PROJECT NUMBER 009-07992-00, 001

DRILLING METHOD Hollow Stem Auger/Split Spoon

LOCATION South of Landfill, east of LMW-19

STAMP (IF APPLICABLE) AND/OR NOTES

OVA EQUIPMENT Not Measured


GROUND ELEVATION 589.86' AMSL HOLE DIAMETER 8.25 Inch

TOP OF CASING ELEVATION 592.10' AMSL HOLE DEPTH 41.0 ft bgs

▽ FIRST ENCOUNTERED WATER 9 ft bgs

▽ STABILIZED WATER 7.88 ft bgs

LOGGED BY Stuart Engelke DATE August 26, 2008



APPROVED BY: _____ DATE: _____



PROJECT NAME Landfill Groundwater Well

LOG OF BORING/WELL: LMW-21

CLIENT Johns Manville

PROJECT LOCATION Waukegan, Illinois

DRILLING CONTRACTOR CS Drilling

PROJECT NUMBER 009-07992-00, 001

DRILLING METHOD Hollow Stem Auger

LOCATION South of Landfill, west of LMW-22

STAMP (IF APPLICABLE) AND/OR NOTES

OVA EQUIPMENT Not Measured


GROUND ELEVATION 589.33' AMSL HOLE DIAMETER 8.25 Inch

TOP OF CASING ELEVATION 591.65' AMSL HOLE DEPTH 14.02 ft bgs

▽ FIRST ENCOUNTERED WATER 9 ft bgs

▼ STABILIZED WATER 8.6 ft bgs

LOGGED BY Stuart Engelke DATE August 22, 2008



APPROVED BY: _____ DATE: _____



PROJECT NAME Landfill Groundwater Well

LOG OF BORING/WELL: LMW-22

CLIENT Johns Manville

PROJECT LOCATION Waukegan, Illinois

DRILLING CONTRACTOR CS Drilling

PROJECT NUMBER 009-07992-00, 001

DRILLING METHOD Hollow Stem Auger/Split Spoon

LOCATION South of Landfill, east of LMW-21, south of P-92

STAMP (IF APPLICABLE) AND/OR NOTES

OVA EQUIPMENT Not Measured


GROUND ELEVATION 589.31' AMSL HOLE DIAMETER 8.25 Inch

TOP OF CASING ELEVATION 591.72' AMSL HOLE DEPTH 39.5 ft bgs

▽ FIRST ENCOUNTERED WATER 10 ft bgs

▼ STABILIZED WATER 8.65 ft bgs

LOGGED BY Stuart Engelke DATE August 22, 2008



APPROVED BY: _____ DATE: _____



PROJECT NAME Landfill Groundwater Well

LOG OF BORING/WELL: LMW-23

CLIENT Johns Manville

PAGE: 1 of 1

PROJECT LOCATION Waukegan, Illinois

DRILLING CONTRACTOR CS Drilling

PROJECT NUMBER 009-07992-00, 001

DRILLING METHOD Hollow Stem Auger

LOCATION East of Landfill, south of LMW-24 and SMW-7A

STAMP (IF APPLICABLE) AND/OR NOTES

OVA EQUIPMENT Not Measured


GROUND ELEVATION 591.80' AMSL HOLE DIAMETER 8.25 Inch

TOP OF CASING ELEVATION 593.82' AMSL HOLE DEPTH 15.00 ft bgs

▽ FIRST ENCOUNTERED WATER 11 ft bgs

▼ STABILIZED WATER 10.34 ft bgs

LOGGED BY Stuart Engelke DATE August 20, 2008



APPROVED BY: _____ DATE: _____



PROJECT NAME Landfill Groundwater Well

LOG OF BORING/WELL: LMW-24

CLIENT Johns Manville

PAGE: 1 of 1

PROJECT LOCATION Waukegan, Illinois

DRILLING CONTRACTOR CS Drilling

PROJECT NUMBER 009-07992-00, 001

DRILLING METHOD Hollow Stem Auger/Split Spoon

LOCATION East of Landfill, south of SMW-07A

STAMP (IF APPLICABLE) AND/OR NOTES

OVA EQUIPMENT Not Measured


GROUND ELEVATION 591.67' AMSL HOLE DIAMETER 8.25 Inch

TOP OF CASING ELEVATION 593.75' AMSL HOLE DEPTH 44.0 ft bgs

▽ FIRST ENCOUNTERED WATER 11 ft bgs

▼ STABILIZED WATER 10.51 ft bgs

LOGGED BY Stuart Engelke DATE August 20, 2008



APPROVED BY: _____ DATE: _____



PROJECT NAME Landfill Groundwater Well

LOG OF BORING/WELL: LMW-25

CLIENT Johns Manville

PROJECT LOCATION Waukegan, Illinois

DRILLING CONTRACTOR CS Drilling

PROJECT NUMBER 009-07992-00, 001

DRILLING METHOD Hollow Stem Auger

LOCATION East of Landfill, North of LMW-26

STAMP (IF APPLICABLE) AND/OR NOTES

OVA EQUIPMENT Not Measured


GROUND ELEVATION 592.65' AMSL HOLE DIAMETER 8.25 Inch

TOP OF CASING ELEVATION 595.02' AMSL HOLE DEPTH 15.00 ft bgs

▽ FIRST ENCOUNTERED WATER 13 ft bgs

▼ STABILIZED WATER 11.51 ft bgs

LOGGED BY Stuart Engelke DATE August 21, 2008



APPROVED BY: _____ DATE: _____



PROJECT NAME Landfill Groundwater Well

LOG OF BORING/WELL: LMW-26

CLIENT Johns Manville

PAGE: 1 of 1

PROJECT LOCATION Waukegan, Illinois

DRILLING CONTRACTOR CS Drilling

PROJECT NUMBER 009-07992-00, 001

DRILLING METHOD Hollow Stem Auger/Split Spoon

LOCATION East of Landfill, south of LMW-25

STAMP (IF APPLICABLE) AND/OR NOTES

OVA EQUIPMENT Not Measured


GROUND ELEVATION 592.5' AMSL HOLE DIAMETER 8.25 Inch

TOP OF CASING ELEVATION 594.92' AMSL HOLE DEPTH 44.0 ft bgs

▽ FIRST ENCOUNTERED WATER 12 ft bgs

▼ STABILIZED WATER 11.61 ft bgs

LOGGED BY Stuart Engelke DATE August 21, 2008



APPROVED BY: _____ DATE: _____



PROJECT NAME Landfill Groundwater Well

LOG OF BORING/WELL: SMW-08AR

CLIENT Johns Manville

PAGE: 1 of 1

PROJECT LOCATION Waukegan, Illinois

DRILLING CONTRACTOR CS Drilling

PROJECT NUMBER 009-07992-00, 001

DRILLING METHOD Hollow Stem Auger

LOCATION East of Landfill, south of SMW-09

STAMP (IF APPLICABLE) AND/OR NOTES

OVA EQUIPMENT Not Measured


GROUND ELEVATION 592.11' AMSL HOLE DIAMETER 8.25 Inch

TOP OF CASING ELEVATION 594.47' AMSL HOLE DEPTH 15 ft bgs

▽ FIRST ENCOUNTERED WATER 11 ft bgs

▼ STABILIZED WATER 11.20 ft bgs

LOGGED BY Stuart Engelke DATE August 25, 2008



APPROVED BY: _____ DATE: _____



PROJECT NAME Landfill Groundwater Well

LOG OF BORING/WELL: SMW-12R

CLIENT Johns Manville

PROJECT LOCATION Waukegan, Illinois

DRILLING CONTRACTOR CS Drilling

PROJECT NUMBER 009-07992-00, 001

DRILLING METHOD Split Spoon/Hollow Stem Auger

LOCATION South of Landfill, east of SMW-13

STAMP (IF APPLICABLE) AND/OR NOTES

OVA EQUIPMENT Not Measured

GROUND ELEVATION 590.30' AMSL HOLE DIAMETER 8.25 Inch

TOP OF CASING ELEVATION 592.54' AMSL HOLE DEPTH 14 ft bgs

▽ FIRST ENCOUNTERED WATER 8 ft bgs

▼ STABILIZED WATER 7.71 ft bgs

LOGGED BY Stuart Engelke DATE August 26, 2008

DEPTH (Feet)	SAMPLE TYPE	SAMPLE RECOVERY	GRAPHIC LOG	DEPTHS (ft bgs)	LITHOLOGIC DESCRIPTION	Elevations (ft)	PID or OVA (ppmv)	Depths (ft bgs)	Well Construction Diagram
0				0	Ground Surface Gravel and silt fill.	590.3		0	<p>Procover (2.5 ft AG) set in concrete. Bentonite Seal #5 Filter Sand 0.010" Slot Screen 2" Stainless Steel</p>
	SS				Fill Brown silt and sand mix, moist.		N/M		
	SS				Fill Brown sand and silt mix, moist.				
5	SS			5		585.0		5	
	SS				Poorly Graded Sand (SP) Grey, medium grained, well sorted, moist to wet, dense, trace fine rounded gravel.				
10	SS			10		580.0		10	
	SS								
15				15	End of Borehole	575.0		15	
20				20				20	

APPROVED BY: _____ DATE: _____



Log of Borehole: P-87

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill Groundwater Levels	Project No: 07992
	Project Location: Waukegan, Illinois	Total Depth: 11.25	Elevation:
Surface Conditions: Topsoil along road			Date Start: 4/21/03
Drilling Contractor: CS Drilling		Driller: Joe	Geologist/Engineer: D. Kulczycki

SAMPLE DATA							SUBSURFACE PROFILE			
Sample Number	Sample Type	N Value (bpf)	Recovery (%)	PID/FID (ppmv)	Analytical Sample	Well Data	Depth (ft)	Symbol	Soil Description	Remarks
1	Tube		75				0	Ground Surface		Boring advanced with a geoprobe using a 2" OD by 4' long macrotube sampler.
							0.5	<i>Lean clay (CL)</i>	Dark brown; moist; stiff; low plasticity; 5% rootlets grading to brown; slightly moist; hard; trace fine gravel.	
							2.5	<i>Poorly Graded Sand (SP)</i>	Brown; moist; mod. dense; mostly medium sand with trace fine gravel.	
							3.5	<i>Silty Sand (SM)</i>	Black; slightly moist; dense; mostly roofing shingles, transite, slag, cinders, little fine sand, trace fines.	Interval (4-8') advanced with a geoprobe using a 2" OD direct push drive casing with expendable aluminum point.
2	Tube		NA				4.5			
							5.5			
							6.5			
							7.5			
							8.5	<i>Poorly Graded Sand (SP)</i>	Grayish brown; moist; mod. dense; mostly medium sand with trace fine gravel.	
3	Tube		50				9.5			
							10.5			
						11.25	End of Borehole		1" diameter PVC piezometer installed 4/21/03.	
						12				
						13				
						14				
						15				

Log of Borehole: P-88

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill Groundwater Levels	Project No: 07992
	Project Location: Waukegan, Illinois	Total Depth: 10.5	Elevation:
Surface Conditions: Topsoil along road			Date Start: 4/21/03
Drilling Contractor: CS Drilling		Driller: Joe	Geologist/Engineer: D. Kulczycki

SAMPLE DATA							SUBSURFACE PROFILE			
Sample Number	Sample Type	N Value (bpf)	Recovery (%)	PID/FID (ppmv)	Analytical Sample	Well Data	Depth (ft)	Symbol	Soil Description	Remarks
							0		Ground Surface	Boring advanced with a geoprobe using a 2" OD direct push drive casing with expendable aluminum point.
						1				
						2				
						3				
						4				
						5				
						6				
						7				
						8				
						9				
						10				
						11			End of Borehole	1" diameter PVC piezometer installed on 4/21/03
						12				
						13				
						14				
						15				

Log of Borehole: P-89

LFR <small>LEVINE • FRICKE</small>	Client: Johns Manville	Project: Landfill Groundwater Levels	Project No: 07992
	Project Location: Waukegan, Illinois	Total Depth: 10.75	Elevation:
Surface Conditions: Topsoil along road			Date Start: 4/21/03
Drilling Contractor: CS Drilling		Driller: Joe	Geologist/Engineer: D. Kulczycki

SAMPLE DATA							SUBSURFACE PROFILE			
Sample Number	Sample Type	N Value (bpf)	Recovery (%)	PID/FID (ppmv)	Analytical Sample	Well Data	Depth (ft)	Symbol	Soil Description	Remarks
						0	Ground Surface			
1	Tube	80				1	<i>Poorly Graded Sand (SP)</i> Brown; moist; mod. dense; mostly medium sand, trace coarse angular gravel at top.		Boring advanced with a geoprobe using a 2" OD by 4' long macrotube sampler.	
						2	<i>Lean Clay (CL)</i> Dark brown; moist; stiff; medium plasticity; few fine gravel.			
						3	<i>Transite</i> Gray; dry; hard; fibrous; layered.			
						4	<i>Silty Sand (SM)</i> Black; slightly moist; dense; mostly coarse sand, little fines, few slag, cinders, red brick.			
2	Tube	100				5				
						6	<i>Poorly Graded Sand (SP)</i> Grayish brown; moist; mod. dense; mostly medium sand with trace fine gravel.			
						7				
						8	grading to wet.			
3		NA				9			Interval (8-10.75') advanced with a geoprobe using a 2" OD direct push drive casing with expendable aluminum point.	
						10				
						11	End of Borehole		1" diameter PVC piezometer installed 4/21/03.	
						12				
						13				
						14				
						15				

Log of Borehole: P-90

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill Groundwater Levels	Project No: 07992
	Project Location: Waukegan, Illinois	Total Depth: 11.8	Elevation:
Surface Conditions: Gravel Road			Date Start: 4/21/03
Drilling Contractor: CS Drilling		Driller: Joe	Geologist/Engineer: D. Kulczycki

SAMPLE DATA							SUBSURFACE PROFILE			
Sample Number	Sample Type	N Value (bpf)	Recovery (%)	PID/FID (ppmv)	Analytical Sample	Well Data	Depth (ft)	Symbol	Soil Description	Remarks
							0		Ground Surface	Boring advanced with a geoprobe using a 2" OD direct push drive casing with expendable aluminum point.
						1				
						2				
						3				
						4				
						5				
						6				
						7				
						8				
						9				
						10				
						11				
						12		End of Borehole	1" diameter PVC piezometer installed on 4/21/03.	
						13				
						14				
						15				

Log of Borehole: P-91

LFR <small>LEVINE•FRICKE</small>	Client: Johns Manville	Project: Landfill Groundwater Levels	Project No: 07992
	Project Location: Waukegan, Illinois	Total Depth: 11.8	Elevation:
Surface Conditions: Gravel Road			Date Start: 4/21/03
Drilling Contractor: CS Drilling		Driller: Joe	Geologist/Engineer: D. Kulczycki

SAMPLE DATA							SUBSURFACE PROFILE			
Sample Number	Sample Type	N Value (bpf)	Recovery (%)	PID/FID (ppmv)	Analytical Sample	Well Data	Depth (ft)	Symbol	Soil Description	Remarks
							0 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15		Ground Surface	Boring advanced with a geoprobe using a 2" OD direct push drive casing with expendable aluminum point.
									End of Borehole	

Log of Borehole: P-92

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Landfill Groundwater Levels	Project No: 07992
	Project Location: Waukegan, Illinois	Total Depth: 11.9	Elevation:
Surface Conditions: Gravel Road			Date Start: 4/21/03
Drilling Contractor: CS Drilling		Driller: Joe	Geologist/Engineer: D. Kulczycki

SAMPLE DATA							SUBSURFACE PROFILE			
Sample Number	Sample Type	N Value (bpf)	Recovery (%)	PID/FID (ppmv)	Analytical Sample	Well Data	Depth (ft)	Symbol	Soil Description	Remarks
							0 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15		Ground Surface	Boring advanced with a geoprobe using a 2" OD direct push drive casing with expendable aluminum point.
								End of Borehole	1" diameter PVC piezometer installed on 4/21/03.	

Log of Borehole: P-93

LFR <small>LEVINE-FRICKE</small>	Client: Johns Marville	Project: Landfill Groundwater Levels	Project No: 07992
	Project Location: Waukegan, Illinois	Total Depth: 11.75	Elevation:
Surface Conditions: Topsoil along road			Date Start: 4/21/03
Drilling Contractor: CS Drilling		Driller: Joe	Geologist/Engineer: D. Kulczycki

SAMPLE DATA							SUBSURFACE PROFILE			
Sample Number	Sample Type	N Value (bpf)	Recovery (%)	PID/FID (ppmv)	Analytical Sample	Well Data	Depth (ft)	Symbol	Soil Description	Remarks
						0			Ground Surface	
						1	/ / / / /	/ / / / /	Lean clay (CL) Dark brown; moist; stiff; low plasticity; 10% rootlets	Boring advanced with a geoprobe using a 2" OD by 4' long macrotube sampler.
1	Tube		75			2	o o o o o	o o o o o	Well Graded Gravel with Sand (GW) Gray; dry; dense; mostly coarse gravel with trace coarse sand.	
						3	o o o o o	o o o o o		
						4			Silty Sand (SM) Black; moist; dense; mostly coarse sand, little roofing shingles, transite, slag, cinders, trace fines.	
2	Tube		100			5	Well Graded Sand (SW) Tan; dry; dense; mostly fine sand, little fibrous material, trace transite.	
						6	x x x x x	x x x x x	Roofing Material Black; dry; hard; shingle-like with granules.	
						7	x x x x x	x x x x x	Transite Gray; moist; dense; fibrous; layered	
3	Tube		75			8	Poorly Graded Sand (SP) Grayish brown; moist; mod. dense; mostly coarse sand with trace fine gravel.	
						9	grading to wet; medium sand.	
						10		
						11		
						12	End of Borehole	1" diameter PVC piezometer installed 4/21/03.
						13		
						14		
						15		

Log of Borehole: P-94

LFR <small>LEVINE•FRICKE</small>	Client: Johns Manville	Project: Landfill Groundwater Levels	Project No: 07992
	Project Location: Waukegan, Illinois	Total Depth: 14.25	Elevation:
Surface Conditions: Grassy soil			Date Start: 4/21/03
Drilling Contractor: CS Drilling		Driller: Joe	Geologist/Engineer: D. Kulczycki

SAMPLE DATA							SUBSURFACE PROFILE			
Sample Number	Sample Type	N Value (bpf)	Recovery (%)	PID/FID (ppmv)	Analytical Sample	Well Data	Depth (ft)	Symbol	Soil Description	Remarks
							0		Ground Surface	Boring advanced with a geoprobe using a 2" OD direct push drive casing with expendable aluminum point.
						1				
						2				
						3				
						4				
						5				
						6				
						7				
						8				
						9				
						10				
						11				
						12				
						13				
						14				
						15		End of Borehole	1" diameter PVC piezometer installed on 4/21/03.	

Appendix C

Landfill Gas Monitoring Results from 2015 Annual Report February 14, 2013

Table 2
Johns Manville - Waukegan Plant
On-Site Landfill Gas Monitoring
Below Ground Monitoring Locations

Monitoring Location	Pressures (in. water)									
	5/21/2008	9/23/2008	3/20/2009	9/17/2009	3/24/2010	9/20/2010	3/21/2011	9/21/2011	3/22/2012	9/17/2012
LGW-01	0.00	0.35	0.30	0.00	0.13	0.26	0.16	0.00	0.1	0.01
LMW-02	0.00	0.20	0.14	0.01	0.00	0.20	0.00	0.00	0.1	0.00
LMW-03	-0.43	0.00	0.29	0.03	0.18	0.27	0.12	0.00	0.1	0.03
LMW-04	0.43	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
LMW-05	0.00	0.15	0.20	0.10	0.08	0.15	0.18	0.00	0.0	0.03
LMW-06	0.00	0.00	0.00	0.00	0.00	0.00	0.03	0.00	0.0	0.00
LMW-07	-0.02	0.00	0.00	0.02	0.00	0.36	0.80	0.00	0.1	0.22
LMW-09	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
LMW-10	0.18	0.14	0.00	0.00	0.00	0.07	0.06	0.00	0.0	0.10
LMW-12	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.1	0.10
LMW-19	NA	0.00	0.00	0.01	0.00	0.00	0.00	0.00	0.0	0.02
LMW-21	NA	0.00	0.12	0.03	0.00	0.01	0.10	0.00	0.1	0.02
LMW-23	NA	0.00	0.04	0.03	0.00	0.00	0.02	0.02	0.0	0.03
LMW-25	NA	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0	0.01
SMW-07A	NA	0.32	0.08	0.00	0.00	0.00	0.00	0.00	0.0	0.00
SMW-08A	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
SMW-08AR	NA	0.00	0.00	0.00	0.00	0.00	0.02	0.00	0.0	0.00
SMW-10A	0.38	-0.48	0.24	0.80	0.07	0.00	0.00	0.00	0.0	0.20
SMW-12	-0.02	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
SMW-12R	NA	0.00	0.00	0.04	0.00	0.00	0.00	0.00	0.0	0.02
P-87	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-88	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-89	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-90	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-91	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-92	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-93	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-94	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-92	-0.02	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-89	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-91	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM

NM = Not Measured

NA = Not Available (well not installed yet)

NLM = No Longer Measured (due to Adjusted Standard)

A negative pressure indicates a vacuum.

Depth to water is measured from top of casing.

Table 2 (continued)
Johns Manville - Waukegan Plant
On-Site Landfill Gas Monitoring
Below Ground Monitoring Locations

Monitoring Location	CH ₄ Levels (%)									
	5/21/2008	9/23/2008	3/20/2009	9/17/2009	3/24/2010	9/20/2010	3/21/2011	9/21/2011	3/22/2012	9/17/2012
LGW-01	63.40	67.10	0.00	84.40	46.80	61.80	28.30	60.50	40.8	55.8
LMW-02	2.30	5.00	0.00	2.00	0.00	5.20	0.50	26.60	4.3	45.8
LMW-03	3.10	0.30	0.00	0.10	0.00	26.30	17.20	14.50	9.0	23.7
LMW-04	15.20	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
LMW-05	0.00	0.50	0.00	21.60	14.00	29.70	5.40	25.20	8.0	22.9
LMW-06	0.00	0.00	0.00	0.00	0.00	0.00	0.10	0.20	0.0	0.1
LMW-07	0.00	0.00	0.00	0.10	0.00	0.00	0.10	0.10	0.0	0.1
LMW-09	0.20	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
LMW-10	0.00	10.50	0.00	0.00	0.00	0.00	0.10	0.00	0.0	0.1
LMW-12	0.00	0.00	0.00	0.10	0.00	0.00	0.00	0.10	0.0	0.0
LMW-19	NA	0.00	0.00	0.10	0.00	0.00	0.00	0.10	0.0	0.1
LMW-21	NA	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0	0.0
LMW-23	NA	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0	0.0
LMW-25	NA	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0	0.0
SMW-07A	NA	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0	0.0
SMW-08A	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
SMW-08AR	NA	0.00	0.00	0.00	0.00	0.00	0.00	0.20	0.0	0.0
SMW-10A	0.00	0.00	0.00	0.10	0.00	0.00	0.00	0.00	0.0	0.0
SMW-12	0.10	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
SMW-12R	NA	0.00	0.00	0.10	0.00	0.00	0.00	0.10	0.0	0.0
P-87	0.10	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-88	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-89	0.10	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-90	0.10	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-91	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-92	0.10	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-93	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-94	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-92	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-89	0.00	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-91	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM

NM = Not Measured

NA = Not Available (well not installed yet)

NLM = No Longer Measured (due to Adjusted Standard)

A negative pressure indicates a vacuum.

Depth to water is measured from top of casing.

Table 2 (continued)
Johns Manville - Waukegan Plant
On-Site Landfill Gas Monitoring
Below Ground Monitoring Locations

Monitoring Location	CO ₂ Levels (%)									
	5/21/2008	9/23/2008	3/20/2009	9/17/2009	3/24/2010	9/20/2010	3/21/2011	9/21/2011	3/22/2012	9/17/2012
LGW-01	0.2	0.1	0.0	6.4	2.0	2.5	3.6	2.3	5.3	2.0
LMW-02	0.1	0.0	0.0	0.1	0.1	0.4	0.3	1.3	1.2	1.1
LMW-03	1.1	0.0	0.1	0.0	0.1	4.7	3.3	3.7	2.1	2.3
LMW-04	2.0	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
LMW-05	0.3	0.2	0.0	1.6	0.2	0.5	0.7	1.0	0.5	1.5
LMW-06	0.1	0.8	0.0	0.2	0.2	0.4	0.1	0.1	0.0	0.6
LMW-07	1.2	0.9	0.0	3.2	0.3	0.5	0.1	0.0	0.1	0.2
LMW-09	7.5	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
LMW-10	0.0	0.8	0.0	0.8	0.4	0.2	0.0	0.0	0.1	0.1
LMW-12	1.7	6.6	0.0	7.2	2.1	7.5	1.1	5.1	1.3	6.8
LMW-19	NA	6.3	0.0	7.9	1.0	6.4	0.8	6.2	2.1	6.8
LMW-21	NA	0.0	0.0	0.0	0.1	0.1	0.9	0.0	0.0	0.0
LMW-23	NA	2.2	0.0	3.6	0.1	3.9	1.2	2.5	0.5	3.3
LMW-25	NA	0.0	0.0	5.6	2.0	5.3	2.0	4.8	1.7	6.5
SMW-07A	NA	0.8	0.0	3.7	0.1	0.0	1.8	2.7	1.3	4.5
SMW-08A	0.3	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
SMW-08AR	NA	3.8	0.0	4.8	0.1	5.1	0.8	3.1	0.3	4.3
SMW-10A	0.2	0.0	0.0	0.1	1.3	0.4	0.6	0.0	0.0	3.0
SMW-12	0.0	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
SMW-12R	NA	10.8	0.0	12.4	4.0	9.9	2.0	0.1	3.9	10.7
P-87	3.1	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-88	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-89	1.3	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-90	1.9	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-91	0.9	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-92	2.5	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-93	2.1	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-94	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-92	0.9	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-89	1.5	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-91	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM

NM = Not Measured

NA = Not Available (well not installed yet)

NLM = No Longer Measured (due to Adjusted Standard)

A negative pressure indicates a vacuum.

Depth to water is measured from top of casing.

Table 2 (continued)
Johns Manville - Waukegan Plant
On-Site Landfill Gas Monitoring
Below Ground Monitoring Locations

Monitoring Location	O ₂ Levels (%)									
	5/21/2008	9/23/2008	3/20/2009	9/17/2009	3/24/2010	9/20/2010	3/21/2011	9/21/2011	3/22/2012	9/17/2012
LGW-01	0.9	0.0	20.7	1.1	5.7	0.9	0.9	0.0	1.7	0.4
LMW-02	19.2	18.3	20.7	16.7	20.1	17.2	19.1	5.8	16.5	3.1
LMW-03	17.0	19.7	20.7	20.1	20.3	2.7	6.5	4.4	11.5	9.6
LMW-04	9.1	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
LMW-05	13.6	0.5	20.7	1.2	11.8	0.4	3.7	0.0	7.8	0.2
LMW-06	20.8	19.0	20.7	19.8	19.7	19.8	20.8	20.1	20.8	20.6
LMW-07	16.6	18.2	20.6	14.9	19.0	19.5	20.8	20.1	20.5	21.0
LMW-09	0.8	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
LMW-10	20.5	7.1	20.7	14.6	16.9	18.9	21.1	20.7	18.8	20.1
LMW-12	17.2	7.1	20.7	10.1	13.7	10.5	18.2	13.4	17.2	9.6
LMW-19	NA	3.3	20.9	9.7	18.8	12.0	16.3	10.3	15.2	11.4
LMW-21	NA	20.4	21.0	20.1	20.5	20.1	19.7	20.6	20.8	20.5
LMW-23	NA	1.7	20.8	8.9	20.5	10.7	10.3	10.5	18.2	8.3
LMW-25	NA	20.2	20.7	11.8	1.4	3.7	5.4	4.1	5.6	3.0
SMW-07A	NA	18.3	20.7	12.9	20.2	20.4	12.7	17.1	15.4	13.0
SMW-08A	19.7	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
SMW-08AR	NA	10.6	20.8	13.2	20.6	12.5	18.9	14.3	19.6	13.0
SMW-10A	20.8	20.2	20.8	20.0	19.5	20.0	19.5	20.7	20.8	17.7
SMW-12	20.7	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
SMW-12R	NA	9.1	20.8	8.8	12.8	10.5	17.2	20.3	14.4	9.7
P-87	15.0	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-88	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-89	14.6	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-90	8.8	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-91	11.3	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-92	5.0	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-93	11.3	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-94	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-92	19.3	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-89	17.9	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-91	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM

NM = Not Measured

NA = Not Available (well not installed yet)

NLM = No Longer Measured (due to Adjusted Standard)

A negative pressure indicates a vacuum.

Depth to water is measured from top of casing.

Table 2 (continued)
Johns Manville - Waukegan Plant
On-Site Landfill Gas Monitoring
Below Ground Monitoring Locations

Monitoring Location	Depth to Water (ft)									
	5/21/2008	9/23/2008	3/20/2009	9/17/2009	3/24/2010	9/20/2010	3/21/2011	9/21/2011	3/22/2012	9/17/2012
LGW-01	Dry	Dry	Dry	Dry	Dry	Dry	Dry	Dry	Dry	41.87
LMW-02	40.02	45.35	47.24	49.09	49.58	Dry	Dry	Dry	Dry	50.19
LMW-03	41.16	45.74	Dry	Dry	Dry	Dry	Dry	Dry	Dry	49.95
LMW-04	58.20	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
LMW-05	9.18	13.95	Dry	Dry	Dry	Dry	13.85	13.76	13.68	13.89
LMW-06	36.89	36.63	36.35	37.50	37.39	38.05	37.74	37.48	37.89	38.74
LMW-07	39.31	39.05	38.85	39.94	39.77	39.77	40.25	39.78	40.21	41.05
LMW-09	19.47	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
LMW-10	16.53	18.45	Dry	Dry	Dry	Dry	Dry	Dry	Dry	20.48
LMW-12	11.45	10.79	10.72	10.94	11.16	11.74	11.79	11.49	11.88	12.49
LMW-19	NA	9.79	9.32	10.27	10.06	10.90	10.06	10.41	10.60	11.42
LMW-21	NA	10.53	10.30	10.81	10.75	11.52	11.15	11.21	11.39	12.16
LMW-23	NA	12.18	12.04	12.69	12.66	13.33	13.20	12.86	13.22	14.03
LMW-25	NA	18.47	13.11	13.88	13.73	14.47	14.26	14	14.31	15.13
SMW-07A	NA	12.40	12.22	12.89	12.83	13.52	13.38	13.05	13.42	14.16
SMW-08A	Dry	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
SMW-08AR	NA	10.94	12.91	13.43	13.49	14.14	14.08	13.69	14.11	14.87
SMW-10A	12.08	11.45	11.36	11.78	11.89	12.53	12.5	12.17	12.56	13.23
SMW-12	8.77	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
SMW-12R	NA	9.62	9.17	10.17	10.03	10.77	10.11	10.28	10.45	11.21
P-87	11.84	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-88	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-89	11.22	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-90	11.38	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-91	11.76	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-92	11.56	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-93	11.52	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
P-94	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-92	7.25	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-89	Dry	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM
04-91	NM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM	NLM

NM = Not Measured

NA = Not Available (well not installed yet)

NLM = No Longer Measured (due to Adjusted Standard)

A negative pressure indicates a vacuum.

Depth to water is measured from top of casing.

Table 3
Johns Manville - Waukegan Plant
On-Site Landfill Gas Monitoring
Ambient Monitoring Locations

Ambient Monitoring Location	5/21/2008		9/30/2008		3/20/2009		9/17/2009	
	CH ₄ Level (%)	Location	CH ₄ Level (%)	Location	CH ₄ Level (%)	Location	CH ₄ Level (%)	Location
Miscellaneous Disposal Pit Locations								
1	0.1	S Side, W	0	E Side	0	E Side	0.2	W Side
2	0.1	S Side, M	0	E Side	0	E Side	0.2	W Side
3	0.1	S Side, E	0	E Side	0	E Side	0.1	W Side
Collection Basin Locations								
4	0.1	NR	0	S Side	0	E Side	0.1	W Side
5	0.1	NR	0	E Side	0	E Side	0.3	W Side
6	0.1	NR	0	E Side	0	E Side	0.2	W Side
Wind Direction	NNW		WNW		WNW		E	
Wind Speed (mph)	NR		7-18		3		2.9	

Ambient Surface Methane (CH₄) Levels (% by volume in air). Measurements are collected at 1 inch above the ground. Locations vary depending upon wind direction and are 100 feet downwind from the waste boundary.

NR = Not Recorded

Table 3 (continued)
Johns Manville - Waukegan Plant
On-Site Landfill Gas Monitoring
Ambient Monitoring Locations

Ambient Monitoring Location	3/24/2010		9/20/2010		3/21/2011		9/21/2011	
	CH ₄ Level (%)	Location	CH ₄ Level (%)	Location	CH ₄ Level (%)	Location	CH ₄ Level (%)	Location
Miscellaneous Disposal Pit Locations								
1	0	N Side	0	W Side	0.1	W Side	0	E Side
2	0	N Side	0	W Side	0.1	W Side	0	E Side
3	0	N Side	0	W Side	0.1	W Side	0	E Side
Collection Basin Locations								
4	0	N Side	0	W Side	0.1	W Side	0	E Side
5	0	N Side	0	W Side	0.1	W Side	0	E Side
6	0	N Side	0	W Side	0.1	W Side	0	E Side
Wind Direction	S		E		E		W	
Wind Speed (mph)	1.4		3.0		2.7		10	

Ambient Surface Methane (CH₄) Levels (% by volume in air). Measurements are collected at 1 inch above the ground. Locations vary depending upon wind direction and are 100 feet downwind from the waste boundary.
 NR = Not Recorded

Table 3 (continued)
Johns Manville - Waukegan Plant
On-Site Landfill Gas Monitoring
Ambient Monitoring Locations

Ambient Monitoring Location	3/22/2012		9/19/2012	
	CH ₄ Level (%)	Location	CH ₄ Level (%)	Location
Miscellaneous Disposal				
1	0.0	W Side	0.0	E Side
2	0.1	W Side	0.0	E Side
3	0.0	W Side	0.0	E Side
Collection Basin				
4	0.0	W Side	0.0	E Side
5	0.0	W Side	0.0	E Side
6	0.0	W Side	0.0	E Side
Wind Direction	SE		NW	
Wind Speed (mph)	5		0-5	

Ambient Surface Methane (CH₄) Levels (% by volume in air). Measurements are collected at 1 inch above the ground. Locations vary depending upon wind direction and are 100 feet downwind from the waste boundary.
 NR = Not Recorded

Appendix D

Phase II Remedial Work Plan Regulatory Correspondence



ENVIRONMENTAL MANAGEMENT & CONSULTING ENGINEERING

February 8, 2008

Via Overnight Mail

Mr. Brad Bradley
Project Manager
United States Environmental Protection Agency Region 5
77 West Jackson Boulevard
Chicago, Illinois 60604-3507

Subject: Letter of Transmittal; Final Phase II Remedial Work Plan (Revision 0); On-Site Landfill Closure; Johns Manville, Waukegan, Illinois

Dear Mr. Bradley:

In accordance with the First Amended Consent Decree, enclosed are three copies of the Final Phase II Remedial Work Plan (Revision 0) for closure of the On-Site Landfill at the Johns Manville facility located at 1871 North Pershing Road, Waukegan, Illinois. This work plan describes placement of the final cover, monitoring of landfill gas, leachate, and groundwater, and proposed modifications to the O&M plan.

If you have any questions, please contact me at 847-649-2021 or Denny Clinton of JM at 303-808-2127.

Sincerely,

A handwritten signature in black ink, appearing to read 'William A. Bow', written in a cursive style.

William A. Bow, C.P.G.
Principal/Vice President

cc: Denny Clinton/JM
Brent Tracy/JM
Jan Carlson/U.S. EPA (electronic copy only)
Sandra Bron/IEPA (2 copies)
Peter Orlinsky/IEPA (electronic copy only)
Elizabeth Wallace/IAG (electronic copy only)




UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
REGION 5
77 WEST JACKSON BOULEVARD
CHICAGO, IL 60604-3590

REPLY TO THE ATTENTION OF:

VIA TELEFAX AND
CERTIFIED MAIL

April 14, 2008

Bill Bow, Principal
Levin-Fricke
630 Tollgate Road, Suite D
Elgin, IL 60123-9364



Dear Mr. Bow:

The U.S. Environmental Protection Agency (EPA), in consultation with the State of Illinois, has reviewed the February 8, 2008 "Final Phase II Remedial Work Plan- On-Site Landfill Closure" (the Work Plan) for the Johns-Manville Site in Waukegan, Illinois (the Site). EPA hereby approves the Work Plan with the following modifications:

1. The title of the document should be changed to avoid confusion with the 150-acre CERCLA landfill area. Possible alternate titles for the document are "Final Phase II Remedial Work Plan- Former Miscellaneous Disposal Pit Closure" and "Final Phase II Remedial Work Plan- Non-Asbestos-Containing Landfill Area Closure".
2. The potential exists for the CERCLA cap to be penetrated during the work, especially near the east side of Fill Area #2. The Work Plan must describe how this will be verified during construction and, if it is penetrated, how the cap will be repaired.
3. The Barrier Layer must be verified to have 12 inch thickness after the cut and fill activities. How this will be accomplished must be stated in the Work Plan.
4. The Sand Drainage Layer, Final Protective Layer, and Vegetative Cover must meet the criteria (soil type, compaction) used for input to the HELP modeling; how this will be demonstrated must be stated in the Work Plan.
5. Page 28: Schedule: remove "anticipated" and add definite completion date for construction activities. Either "November 15, 2008" or "4 months after contractor mobilization" would be acceptable.


Please submit amended pages for insertion into the Work Plan at your earliest convenience. If you have any questions concerning this letter, please contact me at (312) 886-4742.

Sincerely,



Brad Bradley
Remedial Project Manager

cc: Sandy Bron, Illinois EPA
Beth Wallace, Illinois Attorney General's Office





June 20, 2008

Via Overnight Mail

Mr. Patrick Hamblin
Remedial Project Manager
United States Environmental Protection Agency Region 5
SRF-6J
77 West Jackson Boulevard
Chicago, Illinois 60604-3507

Subject: Letter of Transmittal; Final Phase II Remedial Work Plan (Revision 1); On-Site Landfill Closure; Johns Manville, Waukegan, Illinois

Dear Mr. Hamblin:

Enclosed are three sets of replacement pages for revisions made to the referenced Work Plan: (i) Binder Cover page and spine label, (ii) report cover page, table of contents and main Work Plan text, (iii) Tables B-1 and B-2 to insert before first page of Appendix B (added pages, not a replacement), (iv) Appendix D Construction Compliance Plan, and (v) Appendix F Sampling and Analysis Plan. Revision 1 of the referenced Work Plan reflects modifications requested by U.S. EPA in written correspondence to LFR dated April 14, 2008.

The modifications requested by U.S. EPA were addressed as follows:

EPA Item 1. The document title was revised to "Final Phase II Remedial Work Plan – Non-Asbestos-Containing On-Site Landfill" to provide clarification requested by U.S. EPA. Document titles and document references were also revised for Appendix D (Construction Compliance Plan) and Appendix F (Sampling and Analysis Plan).

EPA Item 2. The Work Plan was amended to clarify handling of work areas regarding potential CERCLA cap penetration east of Fill Area #2. CERCLA cap penetration is discussed in the Work Plan (Section 3.1.1) and Appendix D (Section 7.2).

EPA Item 3. Barrier layer thickness verification is discussed in the Work Plan (Section 3.1.1) and Appendix D (Section 7.1 and 8.0). Calculated barrier thicknesses are provided in Appendix B (Tables B-1 and B-2).

EPA Item 4. Cover layer soil type and compaction criteria are discussed in the Work Plan (Sections 3.1.1, 3.1.2, and 3.1.3) and Appendix D (Section 8.0).

EPA Item 5. A revised construction activities schedule is provided in the Work Plan (Section 6.0).



Please insert the pages as indicated, and discard the replaced pages. We are considering this to be "Revision 1" of the Work Plan originally transmitted to U.S. EPA on February 8, 2008 and March 7, 2008 (Revised Drawings).

If you have any questions, please contact me at 847-649-2021 or Denny Clinton of JM at 303-808-2127.

Sincerely,

A handwritten signature in black ink, appearing to read "W.A. Bow".

William A. Bow, C.P.G.
Principal/Vice President

cc: Denny Clinton/JM
Brent Tracy/JM
Jan Carlson/U.S. EPA (electronic copy only)
Sandra Bron/IEPA (3 copies)
Peter Orlinsky/IEPA (electronic copy only)
Elizabeth Wallace/IAG (electronic copy only)

Appendix E

On-Site Landfill Capping Construction Completion Report

DAVID M. PETERSON, PE, PC

A PROFESSIONAL ENGINEERING CORPORATION
SPECIALIZING IN ENVIRONMENTAL SOLUTIONS

7000 BRIDLEWOOD DRIVE
CONCORD TWP., OH 44077
EMAIL: DMPETE@CONCENTRIC.NET

NON-ASBESTOS CONTAINING ON-SITE LANDFILL

CAPPING ACTIVITIES

CONSTRUCTION COMPLETION REPORT

JOHNS MANVILLE
1871 N. PERSHING ROAD
WAUKEGAN, ILLINOIS 60087

November 2018

Prepared for:
Mr. Scott Myers
Environmental Director
Johns Manville
717 17th Street
Denver, CO 80202

Prepared by:
David M. Peterson, PE, PC
7000 Bridlewood Drive
Concord Twp, OH 44077



David M. Peterson, PE – Illinois PE# 062-050310

TABLE OF CONTENTS

Executive Summary.....	1
1.0 Introduction	2
2.0 Prequalification of Capping Materials	3
2.1 Borrow Pit Sand	3
2.2 Lake County Clayey Soils.....	4
2.2.1 Barrier Layer.....	4
2.2.2 Final Protective Cover	4
3.0 Barrier Layer Construction.....	6
3.1 Clearing and Grubbing	6
3.2 Drainage Swale Construction.....	6
3.3 Fill Area 1	8
3.4 Fill Area 2	8
3.5 Barrier Layer Testing.....	9
3.5.1 Compaction.....	9
3.5.2 Surveying.....	9
4.0 Sand Drainage Layer Construction.....	11
5.0 Final Protective Layer Construction.....	12
6.0 Vegetative Cover.....	13
7.0 Field Activities.....	14
7.1 Equipment.....	14
7.2 Materials	14
7.3 Weekly Work.....	15
8.0 Operation and Maintenance Activities.....	18
8.1 Site Security	18
8.2 Access Roads.....	19
8.3 OSL Final Cover	19
9.0 Conclusion.....	20

FIGURES

- Figure 1 Project Location Map
Figure 2 Project Site Map
Figure 3 On-Site Landfill Map

APPENDICES

Appendix A	Construction Documentation Drawings
A-1	Title Sheet
A-2	Existing Conditions (prior to August 2008)
A-3	Barrier Layer Fill/Density Test Locations
A-4	Barrier Layer
A-5	Sand Drainage Layer and Piping
A-6	Protective Layer
A-7	Protective Layer Density Test Locations
A-8	Details
A-9	Clay Barrier Layer Thickness
Appendix B	Borrow Pit Sand Laboratory Analytical Results
Appendix C	Borrow Pit Sand Geotechnical Results
Appendix D	Clayey Soil Laboratory Analytical Results
Appendix E	Clayey Soil Geotechnical Results
Appendix F	Barrier Layer Compaction Testing Results
Appendix G	Protective Layer Compaction Testing Results
Appendix H	Field Reports
Appendix I	Photographs
Appendix J	Sand Validation Summaries
Appendix K	Clay Validation Summaries
Appendix L	Asbestos Landfill Disposal Manifests
Appendix M	Troxler 3440 Density Meter SOP and Calibration Logs
Appendix N	Barrier Layer Design Basis Information
Appendix O	Storm Water Drainage Map
Appendix P	Protective Cover Survey Map

Executive Summary

This Construction Completion Report (CCR) has been prepared to document capping activities associated with the non-asbestos containing On-Site Landfill (OSL). The OSL encompasses two areas described in the First Amended Consent Decree (FACD) including the Miscellaneous Disposal Pit (Fill Area 1) and a portion of the Collection Basin (Fill Area 2). The United States Environmental Protection Agency (USEPA) approved the Final Phase II Remedial Work Plan – On-Site Landfill Closure with modifications on April 14, 2008. A revised final Work Plan addressed the requested modifications and was submitted to the USEPA on June 20, 2008. This revised Work Plan provided for capping the OSL using existing soils at a minimum thickness of one foot to create a low permeability layer, covered with a one foot sand drainage layer, and capped with a three foot vegetated protective cover layer.

Four independent contractors completed this work on behalf of Johns Manville including Lake County Grading (earthworks contractor), Levine-Fricke Recon (environmental consultant), Construction Quality Management (compaction testing and surveying) and David M. Peterson, PE, PC (Resident Site Engineer). This work was completed between August 7, 2008 and November 5, 2008.

This CCR documents that the thicknesses were achieved for each layer as measured on a maximum 70-foot grid. The same grid was used for each layer to ensure consistent results. It also documents that compaction efforts were successful in achieving the necessary compaction standards for each layer as measured not less than one test per 20,000 square feet for every lift that was no more than 8-inches thick. A vegetative cover has been established and the OSL cap is in a stable condition.

The OSL cap is performing as designed, demonstrated by the fact that there has been no leachate collected from the OSL since 2011, the vegetative cover remains intact, no significant erosion has occurred, and landfill gas monitoring is no longer required. Consequently, no further cap construction work is warranted at this time. Periodic inspections (currently monthly) are completed, as required by the current Operation and Maintenance (O&M) Plan. OSL O&M commenced on January 1, 2009 and is scheduled to continue for 30 years (until January 1, 2039).

1.0 Introduction

This Construction Completion Report (CCR) has been developed to document the capping closure activities performed in relation to the non-asbestos containing On-Site Landfill (OSL), located at the Johns Manville (JM) property at 1871 North Pershing Road in Waukegan Illinois (**Figure 1** – Site Location Map). The General Site Map (**Figure 2**) depicts the location of the OSL within the limits of the former JM Disposal Area and other significant features. The OSL area, subject to this CCR, include Fill Area #1 (FA1) and Fill Area #2 (FA2), shown on **Figure 3**.

Under the terms of the First Amended Consent Decree (FACD) a work plan titled Final Phase II Remedial Work Plan – On-Site Landfill Closure dated February 8, 2008 was prepared by Levine-Fricke Recon (LFR) of Elgin, Illinois, submitted to the United States Environmental Protection Agency (EPA), and subsequently approved with modifications on April 14, 2008. A Phase II Remedial Work Plan (Revision 1) dated June 20, 2008 (Work Plan) addressed all five modifications requested by the EPA as described in the transmittal letter accompanying the Work Plan. In the vernacular of the FACD, the OSL consists of the Miscellaneous Disposal Pit (MDP) that is FA1 and a portion of the Collection Basin portion that is FA2.

Bid specifications were prepared, following EPA approval, to solicit costs to cap the OSL in accordance with the approved Work Plan. Bids were received, evaluated by Johns Manville, and environmental remediation work was performed by Lake County Grading of Libertyville, Illinois. Site surveying and compaction testing work was completed by Construction Quality Management (CQM) of Green Bay, Wisconsin in consultation with LFR. David M. Peterson, PE, PC (DMP) acted as the Resident Site Engineer (RSE) during the project. All of these companies acted as independent contractors, reporting to Johns Manville.

OSL capping activities commenced August 7, 2008 and were substantially completed on November 5, 2008. Remedial activities included: clearing and grubbing, soil and non-ACM cut/fill, construction of a drainage swale, and construction of a one foot thick barrier (low permeability) from materials already on-site. The one foot thick clay barrier was then covered with a one foot thick sand drainage layer, including 4-inch PVC lateral drain pipes. The sand drainage layer was covered with a three foot thick final protective layer of compacted clayey soil. Upon completion of the cap, a vegetative cover was established. The final grade was constructed in a manner that ensures minimum component layer thicknesses and creates slopes suitable for drainage and long-term maintenance requirements. The barrier and final protective layers were compacted to minimize the infiltration of storm water beneath the cap. Final as-built drawings are included in **Appendix A (Drawings A-1 through A-9)**.

The following sections of the report describe prequalification of capping materials, barrier layer construction, sand drainage layer construction, final protective layer construction, vegetative cover, field activities, operation and maintenance activities, and a conclusion.

2.0 Prequalification of Capping Materials

2.1 Borrow Pit Sand

The sand drainage layer was constructed using stockpiled sand obtained from the on-site JM Borrow Pit. Sand was removed using long-stick excavators, hauled with off-road trucks, and stockpiled west of the CERCLA landfill (Sand Stockpile 1). Stockpiled sand was not mixed with other soils. Mechanical dredging limits in the Borrow Pit were not expanded any nearer to boring B-3 than shown in Figure 09-02 of **Appendix C**. No non-asbestos containing shingle tabs and other roofing debris near or within the JM Borrow Pit were moved during OSL capping activities. Dredging was expanded to the south as shown in Figure 1 of **Appendix B** to generate supplemental sand used for capping the OSL. Note that soil sample B-3 on Figure 1 (from 2005) was not at the same location as soil sample B-3 on Figure 09-02 (from 2003); these were two different sampling locations.

The OSL one foot thick sand drainage layer spanned 9.6 acres in FA1 and 4.1 acres in FA2. Approximately 22,100 cubic yards (CY) of clean sand was placed in-situ to create the drainage layer. The volume of sand used to construct the drainage layer was calculated by multiplying a thickness of 1 foot by the area of FA1 (9.6 acres) and area of FA2 (4.1 acres). These areas exceeded the limits of waste: 1 ft x (9.6 + 4.1 acres) x 43,560 sq.ft./acre x CY/27cu.ft. = 22,100 CY.

Prior to excavating the sand, it was sampled and analyzed to demonstrate compliance with the analytical requirements established for fill material within the approved Phase II Remedial Work Plan (Revision 1A) Wastewater Treatment Pond Closure submitted to the USEPA on January 13, 2005. Laboratory analytical testing results are included in **Appendix B** along with a map of sand stockpile 1 location.

Representative sand samples were collected from undisturbed Borrow Pit sand at various depth intervals. Shallow samples were collected using a shovel while deeper samples were collected using a Geoprobe equipped with disposable liners. Once collected, sand samples were transferred to sample containers using disposable gloves, the sample containers were put on loose ice in a cooler, and the samples were transported under chain of custody protocol to the laboratory for analysis. Sample identifications were BP-NW-1, BP-2, BP-3, BP-4, BP-5, BP-6, BP-7, BP-3 (0.5'), BP-6 (0.5'), BP-8 (16"), BP-8 (3'), BP-9 (15"), BP-9 (3'), BP-10 (14"), BP-10 (3'), BP-11 (16"), BP-11 (3'), BP-12 (13"), BP-12 (3'), BP-13 (12"), BP-13 (3'), BP-14 (15"), BP-14 (3'), and DUP-1.

The 23 sand samples plus one duplicate sample (DUP-1) were analyzed for volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs), Resource Conservation and Recovery Act (RCRA) metals, antimony, pH, pesticides, polychlorinated biphenyls (PCBs), and asbestos. At the required sampling frequency of one sample per 10,000 cubic yards (CY), this sampling event prequalified 230,000 CY of sand which exceeded the volume used to construct the one foot thick drainage layer. All sand laboratory analyses for VOCs, SVOCs, RCRA Metals, antimony, pH, pesticides, PCBs, and asbestos were below criteria. Therefore, no summary tables were prepared. Sand data validation summaries are included in **Appendix J**.

Samples of sand were also collected for geotechnical analysis in 2003 by advancing soil borings in the perimeter of the Borrow Pit area. **Appendix C** provides the boring logs, sieve analysis results, and a map of the boring locations. A drill rig utilizing hollow stem augers was used to collect sand samples at four separate locations around the Borrow Pit down to the underlying clay up to approximately 27 feet below grade. The sand was evaluated by a geologist using the Unified Soil Classification System (USCS) and was determined to be generally fine to medium grained and moderately dense. The sieve analyses were consistent with these observations.

2.2 Lake County Clayey Soils

2.2.1 Barrier Layer

The barrier layer was constructed using Lake County clayey soils. This clay was placed in the 1990s while the Johns Manville Waukegan Plant was operational. This existing clay was approved for use as barrier material by USEPA approval of the Work Plan. There is no record of the clay source(s). Environmental testing was also performed of existing barrier clay and the results are included in **Appendix D**. Geotechnical testing of the existing barrier clay was presented in the Site Investigation Report dated September 26, 2005 (Report #27 of Table 1); these are provided in **Appendix E**.

2.2.2 Final Protective Cover

The final protective layer was constructed using Lake County clayey soils. The three foot thick final protective layer spanned 10.7 acres in Fill Area 1 and 4.5 acres in Fill Area 2. Approximately 73,600 cubic yards (CY) of clayey soils were placed in-situ. The volume of clay used to construct the protective cover was calculated by multiplying a thickness of 3 feet of compacted clay by the area of FA1 (10.7 acres) and area of FA2 (4.5 acres). Clay extended beyond the sand so the areas of clay cover are larger than those of sand: $3 \text{ ft} \times (10.7 + 4.5 \text{ acres}) \times 43,560 \text{ sq.ft./acre} \times \text{CY}/27\text{cu.ft.} = 73,600 \text{ CY}$.

The Lake County clayey soils were obtained from a nearby existing stockpile, located north and east of the OSL on the JM property (clay stockpile 12). Clay stockpile 12 was created on top of orange snow fence, that served to mark the bottom of the pile, so there was no over-excavation into the CERCLA cover.

This clayey soil was originally imported in 2007 to the JM property from a virgin overburden stockpile / borrow area at the Veolia Landfill located in Zion, Illinois. An excavator was used to dig six test holes that were spaced apart at the landfill. Clay samples were collected at 6 foot and 12 foot depths from each hole using disposable gloves to fill sample containers which were then put on loose ice in a cooler and transported under chain of custody protocol to the laboratory for analysis. Sample identifications were OZL-14 (6'), OZL-14 (12'), OZL-14 (12') DUP, OZL-15 (6'), OZL-15 (12'), OZL-16 (6'), OZL-16 (12'), OZL-17 (6'), OZL-17 (6') DUP, OZL-17 (12'), OZL-18 (6'), OZL-18 (12'), OZL-19 (6'), OZL-19 (12').

This clayey soil was sampled and analyzed to demonstrate compliance with the analytical requirements established for fill material within the approved Phase II Remedial Work Plan (Revision 1A) Wastewater Treatment Pond Closure, submitted to the USEPA on January 13, 2005. The 12 clay samples plus two duplicate samples (suffix DUP) were analyzed for VOCs, SVOCs, RCRA Metals, antimony, pH, pesticides, PCBs, and asbestos. At the required sampling frequency of one sample per 10,000 CY, this sampling event prequalified 120,000 CY of clay which exceeded the volume used to construct the three foot thick protective cover. Laboratory analytical testing results are included in **Appendix D** along with a surveyed drawing of clay stockpile #12.

All clay laboratory analyses for VOCs, SVOCs, RCRA Metals, antimony, pH, pesticides, PCBs, and asbestos were below criteria with the exception of one arsenic result. The arsenic result was 13.6 mg/kg which was above the metropolitan background level of 13 mg/kg. Consequently, a 95% upper confidence limit (UCL) calculation was performed including all other arsenic results. The mean and standard deviation for the 12 samples were 8.57 mg/kg and 2.10 mg/kg, respectively. For this calculation duplicate samples were averaged with the original samples to calculate the data point that was used. The 95% UCL calculation was 9.76 mg/kg which was less than 13 mg/kg, therefore, the clay was accepted for use. Clay data validation summaries are presented in **Appendix K**.

Samples of the clayey soils were also collected for geotechnical analysis. On May 14, 2008 six samples were collected from clay stockpile 12, and two samples were collected from clay stockpiled in FA2. An excavator was used to dig test pits at six random locations around the perimeter of clay stockpile 12. Similarly, the excavator was used to excavate two test pits into the FA2 clay. Test pits were excavated approximately four feet into the clay. A shovel was then used to scrape clay from the internal side walls of the excavations and fill 5-gallon buckets. One 5-gallon bucket of clay was collected from each test pit

for each sample. The buckets were then transported to the geotechnical testing laboratory for analysis. The locations of the test pits were not surveyed.

All eight samples were analyzed for modified Proctor density, grain size, hydrometer, moisture content, Atterberg limits, and soil classification. Five source samples were also analyzed for coefficient permeability and permeability compaction. Geotechnical results are included in **Appendix E**. Samples JM-TP-1 through JM-TP-6 were collected from Clay Stockpile 12. Samples JM-TP-7 and JM-TP-8 were collected from Fill Area 2 clay. Stockpile 12 was used for both the barrier and the protective cover. Sample JM-TP-2 provided the maximum density via modified proctor testing for Clay Stockpile 12. Sample JM-TP-2 also had a higher maximum density than the average of JM-TP-7 and JM-TP-8. Consequently, due to its use in both the barrier and compacted clay cover, sample JM-TP-2 was used for all compaction testing.

3.0 Barrier Layer Construction

The primary site preparation tasks included clearing and grubbing, drainage swale construction, and barrier clay cut/fill operations to achieve final barrier layer elevations.

3.1 Clearing and Grubbing

The construction of the final cover system began with initial clearing and grubbing of FA1 and FA2 using a skid steer equipped with a mowing blade and bailers. This resulted in vegetation that was approximately two inches high and left the barrier clay intact. Roots were not pulled from the soil. Therefore, the barrier clay thickness was not tested following clearing and grubbing.

3.2 Drainage Swale Construction

There was no excavation of, or impacts to, the existing CERCLA cover within the perimeter of Fill Area 1 and Fill Area 2 during OSL capping activities. The CERCLA cover remained intact. Construction of the drainage swale to the east of FA2 required penetration of the CERCLA cover to achieve the necessary design elevations and allow for proper drainage. During construction of the drainage swale the following means and methods were used:

- Survey stakes were established identifying where excavation was required to construct the drainage swale and the thickness of the excavation.
- Overburden soil consisting of sand and clay (not underlying waste material) was removed and transported to the MDP east access road in FA1 for filling (prior to being capped with compacted barrier clay).

- A water truck equipped with a pump, hose, and nozzle was used to wet the excavation. An asbestos trained laborer and supervisor were equipped in Level C personal protective equipment including using half-face respirators equipped with HEPA cartridges.
- Roll-off boxes were imported, strategically staged, and lined with plastic sheeting.
- An excavator removed waste materials to achieve the target elevations. Excavated waste materials were loaded directly into roll-off boxes and the excavator tracks did not contact the waste material. The excavator operator was equipped in Level C personal protective equipment including using half-face respirator equipped with HEPA cartridges.
- After roll-off boxes were filled, the excess plastic sheeting was wrapped over the roll-off box contents and secured with adhesive and/or duct tape effectively “burrito wrapping” the box contents. Roll-off boxes were then placarded (asbestos) for transportation.
- Trucks picking up the roll-off boxes covered them with a tarp and the drivers were issued manifests. Truck drivers transported the roll-off boxes to Veolia Environmental Services, Zion Landfill (now called Advanced Disposal Zion Landfill) for disposal.
- Excavation, transportation, and disposal activities lasted five days from August 14 to August 20, 2008 (no work occurred on August 16 and 17). A total of 43 roll-off boxes were transported to the Veolia Zion Landfill and resulted in the disposal of 546.47 tons. Manifests are included in **Appendix L**.
- Clay from stockpile 12 was imported and used to fill the excavation. Clay was placed in maximum 8-inch lifts and compacted to a minimum of 90% modified proctor density until a thickness of 26 inches of clay was achieved. Machines only drove over clay, no machines drove over waste material. The clay was compacted in the drainage swale using the same means and methods used to compact clay within Fill Area 1 and Fill Area 2. The final clay surface served as the bottom of the drainage swale.
- The drainage swale clay was seeded and erosion control matting was installed over the seed to establish a stabilized vegetative cover.

3.3 Fill Area 1

The barrier layer grades for FA1 were developed in a manner that minimized cutting and filling of interim soil cover materials, while providing adequate grades for water drainage and cover maintenance. No waste material was used within the barrier layer.

The Work Plan discussed cutting and filling activities to achieve the design elevations. In doing such work it was necessary to relocate non-ACM waste materials. It was understood that this would occur as non-ACM waste materials were encountered in soil borings prior to commencing work described in the Work Plan. Relocated non-ACM waste material from FA1 was placed within the former Miscellaneous Disposal Pit (MDP) access road on the east side of FA1. This was accomplished using an excavator, off-road trucks, and a bulldozer. The volume of material placed to fill the Miscellaneous Disposal Pit former access road below the barrier layer surface is estimated to be 5,000 cubic yards. The volume of non-ACM waste materials represented a fraction of this amount; estimated to be 10%, or 500 cubic yards.

Relocated non-ACM waste material was covered with compacted Barrier Layer clay from FA1, compacted Barrier Layer clay from FA2, and compacted clay from Stockpile 12. Clay was relocated using an excavator and off-road trucks, placed with a bulldozer, and compacted with a vibratory sheepsfoot compactor.

Excavation and regrading of portions of the southern and eastern boundary slopes of FA1 was completed in a manner that decreased the existing interim soil cover slopes. Excavation and regrading in these areas was necessary to maintain the existing bench between the toe of FA1 final cover and the crest of the CERCLA cover slope to the south and east. Barrier layer elevations on the bench between the toe of FA1 slope and the crest of the CERCLA cover slope were graded in a manner that allows runoff and drainage from the final cover sand drainage layer to flow toward the outside slopes of the existing CERCLA landfill. Grading of the CERCLA cap was accomplished by placing additional soil over the existing cover; there was no excavation of the existing CERCLA cover.

3.4 Fill Area 2

Cutting and regrading of the interim soil cover in FA2 was completed in a manner that achieved the desired barrier layer grades. As described in the Work Plan, the thickness of the interim soil cover for FA2 ranges from approximately 1 to 15.6 feet following completed cut-fill operations. Excess excavated soils from FA2 not needed as part of the final protective layer were placed in the MDP Access Road area and compacted.

3.5 Barrier Layer Testing

Compaction testing and surveying were completed to document that construction of the OSL met the project requirements.

3.5.1 Compaction

Appendix F contains results of barrier layer moisture and density testing and Drawing A-3 illustrates the locations of the barrier density tests. Drawing A-9 illustrates where the Barrier Layer was constructed. Clay was compacted in a maximum of 8-inch lifts to 90% of modified Proctor at a moisture content slightly above optimum as established by ASTM D1557. Compaction testing was performed using a Troxler 3440 density meter where barrier layer clay was relocated to confirm it met the minimum requirements. Compaction testing was performed at a minimum frequency of one test per 20,000 square feet. Only final conforming compaction tests were recorded. If there were any non-conforming test results, then that data was not recorded since it did not represent a final condition, and there was no requirement to document it. **Appendix M** contains the standard operating procedure (SOP) and calibration logs for the density meter.

3.5.2 Surveying

Initial barrier layer design locations and elevations were based upon a 2003 survey, developed by LFR, and presented in the Work Plan. CQM surveyed the OSL on April 1, 2008 to document pre-construction conditions to determine if any elevations had changed since 2003. This more recent survey data was used by CQM to establish surveying locations for construction. Additional surveying locations were identified by CQM to improve accuracy and achieve the project requirement of one survey point no more than every 5,000 square feet while also including features such as breaks, crests, and toes of slopes. CQM applied a different survey point numbering system than LFR due to the increased number of survey locations. The pre-construction survey and design barrier layout are presented in **Appendix N**. These same points were consistently measured during the construction of the OSL cap for the barrier elevation, sand elevation, and clay surface elevation of the protective cover. The following table provides a cross reference of the LFR points that coincided with CQM points.

LFR Point (C-Boring)	CQM Point	LFR Point (C-Boring)	CQM Point	LFR Point (C-Boring)	CQM Point
1102 (C-02)	1050	1122 (C-22)	1061	1135 (C-35)	1074
1104 (C-04)	1051	1123 (C-23)	1062	1136 (C-36)	1075
1105 (C-05)	1052	1124 (C-24)	1063	1137 (C-37)	1076
1107 (C-07)	1053	1125 (C-25)	1064	1138 (C-38)	1077
1110 (C-10)	1054	1126 (C-26)	1065	1141 (C-41)	1078

LFR Point (C-Boring)	CQM Point	LFR Point (C-Boring)	CQM Point	LFR Point (C-Boring)	CQM Point
1112 (C-12)	1055	1128 (C-28)	1067	1144 (C-44)	1080
1114 (C-14)	1056	1129 (C-29)	1068	1145 (C-45)	1081
1115 (C-15)	1057	1130 (C-30)	1069	1146 (C-46)	1082
1116 (C-16)	1058	1131 (C-31)	1070	1149 (C-49)	1083
1117 (C-17)	1059	1132 (C-32)	1071	1150 (C-50)	1084
1119 (C-19)	1060	1133 (C-33)	1072	1151 (C-51)	1085
1121 (C-21)	1109	1134 (C-34)	1073	1158 (C-58)	1086

In addition, CQM discovered that some elevations had changed, and therefore, some of the design barrier elevations were modified. Those points included:

- LFR Boring C-16 (CQM Pt 1058): RWP Table B-1 barrier design elevation of 628.4 ft ASL changed to 628.88 ft ASL.
- LFR Boring C-28 (CQM Pt 1067): RWP Table B-1 barrier design elevation of 623.6 ft ASL changed to 624.49 ft ASL.
- LFR Boring C-31 (CQM Pt 1070): RWP Table B-1 barrier design elevation of 628.9 ft ASL changed to 628.83 ft ASL.
- LFR Boring C-43 (CQM Pt 1079): RWP Table B-1 barrier design elevation of 616.4 ft ASL changed to 616.70 ft ASL.
- LFR Boring C-47 (Near CQM Pt 1033): RWP Table B-1 barrier design elevation of 617.5 ft ASL changed to 617.59 ft ASL.
- LFR Boring C-52 (Beyond the Limit of Waste; no cap required): RWP Table B-1 barrier design elevation of 628.8 ft ASL changed to 628.44 ft ASL (settled by 0.36 feet).

Comprehensive tables of the survey point coordinates, LFR design elevations, CQM design elevations, and CQM record elevations for the barrier are included in **Appendix N**. **Appendix N** also includes a drawing that illustrates the locations of all LFR and CQM points along with their coordinates. These coordinates, and the drawing scale, can be used to measure distances and directions between LFR points and CQM points.

Completed barrier surfaces were surveyed on a maximum 70-foot grid pattern with a GPS unit to confirm that the barrier layer was constructed at or above design elevations to conform to the minimum barrier thickness within the limits of waste identified in the Work Plan. Drawing A-4 depicts both the design of the cap and the barrier layer elevations.

CQM compared the LFR design barrier elevation to the actual recorded barrier elevation constructed in the field on Drawing A-4. Barrier design elevations were targeted and ultimately varied a little from the

design while allowing for at least a one foot thickness. These changes were minor modifications that still provided a drainage slope. However, the barrier thickness was not measured after the barrier clay was relocated. Consequently, a Geoprobe was utilized to complete 40 soil borings and confirm that the barrier clay was at least 12 inches thick where it had been relocated. Drawing A-9 contains a figure of the barrier clay thickness measurements and a table of the results. In addition, a hand auger boring was completed at LFR Point C-28 to confirm that the barrier thickness was at least 12 inches thick (15 inches was measured).

After the barrier layer was constructed, then the design sand elevation was calculated to be one foot above the recorded barrier elevation and is on Drawing A-5. The sand layer was constructed, surveyed, and the recorded sand elevation is on Drawing A-5. After the sand layer was constructed, then the design protective cover elevation was calculated to be three feet above the recorded sand elevation and is on Drawing A-6. The protective layer was constructed, surveyed, and the recorded protective cover clay surface elevation is on Drawing A-6. This process ensured that sand and protective clay thicknesses were achieved based upon as-built measurements.

4.0 Sand Drainage Layer Construction

A minimum 1-foot thick sand drainage layer was constructed over the barrier layer. The drainage layer extends over all of FA1 and FA2. An excavator and off-road trucks were used to load and haul sand over designated roads from a sand stockpile 1, west of the CERCLA landfill, to the OSL. Machines and trucks only drove on either sand or barrier layer clay; sand and clay were not mixed. Once sand was placed, it was graded using bulldozers equipped with GPS units.

Wooden stakes marked with surveyor tape at the 12 inch thickness were installed 50 to 70 feet apart. The placement of sand was observed visually during each day of work and measured randomly during construction. The thickness of the sand drainage layer was surveyed on a maximum 70-foot grid pattern with a GPS unit to confirm that the sand drainage layer met the targeted one foot nominal thickness. A grid pattern identical to the barrier layer was used to document the sand layer. Drawing A-5 depicts both the design of the sand layer and the drainage layer elevations.

A perimeter drain was constructed to provide an outlet for water collecting within the sand drainage layer. A perforated lateral drain pipe wrapped with geotextile was embedded in the perimeter of the sand drainage layer parallel to the lateral limits of the final cover in FA1 and FA2 using the specified solid drain pipe outlet locations. Outlets for the drain pipe in FA1 discharge to the perimeter of the final cover in FA1. Outlets for the drain pipe in FA2 discharge to the drainage swales along the east and west boundaries of the final cover in FA2.

5.0 Final Protective Layer Construction

The final protective layer consists of Lake County clayey soils compacted to a minimum thickness of three feet in areas overlying the sand drainage layer. The final protective layer was hauled from clay stockpile 12 using scrapers, placed using track machines, and compacted using a sheepsfoot compactor to 90% modified proctor (ASTM D1557). Machines and trucks only drove on the clay protective layer; sand and clay were not mixed. Once clay was placed, it was graded using bulldozers equipped with GPS units and driven over by loaded and unloaded scrapers before it was compacted using a sheepsfoot compactor.

Compaction testing was performed no more than every 20,000 square feet of each lift using a Troxler 3440 density meter. Only final conforming compaction tests were recorded; if there were any non-conforming test results then the data was not recorded as it did not represent a final condition and there was no requirement to document it.

Wooden stakes marked with surveyor tape at the 8 inch thickness were installed 50 to 70 feet apart. The clay was placed in a maximum of 8 inch lifts to achieve the target elevations. The placement of clay was observed visually during each day of work and the thickness was measured randomly during construction. The thickness of the protective clay layer was surveyed on a maximum 70-foot grid pattern with a GPS unit to confirm that the protective clay layer met the targeted three foot nominal thickness.

The surface of the final protective layer (approximately 6 inches) was not compacted with a sheepsfoot compactor. This layer was compacted via track machines and scrapers, in a manner that facilitated addition of soil amendments and establishment of vegetation. Final cover grades were achieved using bulldozers equipped with GPS units. The upper 6-inch layer of clay (thinner than lower maximum 8-inch lifts) achieved the project compaction requirements in the absence of the sheepsfoot compactor.

Appendix G contains results of final protective layer and east swale moisture and density testing and Drawing A-7 illustrates the locations of the barrier density tests. The final protective layer surface was surveyed on a maximum 70-foot grid pattern, by using a GPS unit to confirm that the final protective layer was a minimum of three feet thick. The thickness of each compacted lift was not surveyed, however, the number of lifts that were installed is accurately represented in the drawings and compaction testing tables. Surveying was performed with the identical grid pattern used to document the sand drainage layer. Drawing A-6 depicts both the design and recorded final protective layer elevations.

The final protective layer was sloped to drain surface water runoff to perimeter areas of FA1 and FA2. Surface water runoff from FA1 “sheet flows” to perimeter areas of the CERCLA cap. Surface water runoff from FA2 “sheet flows” to perimeter drainage swales, located along the south, west, and east boundaries of FA2.

Storm water runoff design was included in the Work Plan and construction of the OSL cap was consistent with the design. Surface pipes serve to route storm water beneath access roads to facilitate drainage. Storm water runoff to the north of FA1 largely flows to the Collection Basin infiltration gallery that was installed in 2014 to minimize ponding water thereby maintaining the integrity of the clay cap. Runoff from FA2 also infiltrates into the ground within the Collection Basin. A small amount of runoff from FA1 drains towards the Settling Basin. Storm water runoff to the south of FA1 flows as it did prior to construction of the OSL cap. The infiltration gallery near the south-east access road entrance (near Greenwood Avenue) was constructed in an effort to contain storm water runoff from construction activities in 2016. The infiltration gallery was not constructed as part of OSL capping activities although it does capture runoff from the OSL.

Appendix O provides an overall survey of the area and shows storm water drainage flow paths. Drawings A-5, A-6, and A-8 in **Appendix A** show details, piping, and more detailed drainage path information including swales and drainage piping beneath access roads nearer the OSL. The overall drawing, A-5, A-6, and A-8 are consistent with one another. Manholes and conveyance piping along the western side of the Collection Basin and OSL Fill Area #2 formerly routed surface water from the Settling Basin to the Industrial Canal. These manholes and conveyance piping are no longer functional now that the Settling Basin, Collection Basin, and Industrial Canal have been filled.

6.0 Vegetative Cover

The surface of the final protective layer was placed in a manner that facilitated growth of the vegetative cover. Following placement of the surficial protective layer, a skid steer, equipped with a spiked roller (pulverizer), was used to pulverize the clay. The surface was then amended with starter fertilizer, as required, to allow and promote the establishment of a good vegetative cover. The vegetative cover was constructed in a manner that was consistent with the cover of the CERCLA landfill, as approved in the Work Plan. Construction of the final cover required seeding with a mixture of Kentucky 31 (minimum 50 lbs/acre), Perennial Rye Grass (minimum 30 lbs/acre), Creeping Red Fescue (minimum 20 lbs/acre), and Cover Crop. Cover Crop is a seed mixture that consists of Winter Wheat, sown with a minimum application rate of 56 lbs/acre. Additional fertilizer was added following the seeding to promote growth. Vegetation emerged through the erosion control blanket within one to two weeks following seeding.

7.0 Field Activities

A pre-construction meeting was held at the JM site on August 7 with Lake County Grading (LCG), Construction Quality Management (CQM), David M. Peterson, PE, PC (DMP), and Johns Manville (JM) personnel to kick-off the project. Work commenced following the meeting and continued until November 5. Equipment and materials used to complete the work are described in this section. In addition, this section contains a summary of the work performed on a weekly basis. A safety tailgate meeting was held prior to commencing work each day. Field reports are included in **Appendix H** and photographs are included in **Appendix I**. Field reports identifying “existing clay placement” identify areas where clay has been previously placed (i.e. not today). Field reports identifying “clay placed today” identify areas where clay was placed today. The nomenclature was used in an effort to distinguish today’s work from previous work during remedial construction.

7.1 Equipment

- 7 Caterpillar 627 scrapers
- 4 Caterpillar off-road trucks
- 2 water trucks
- 1 tractor with disk attachment
- 1 Caterpillar D8R bulldozer
- 1 Caterpillar 850C sheepsfoot compactor
- 1 Bomag smooth drum roller
- 1 John Deere 850 bulldozer with Topcon 3D GPS equipment for grading to target elevations
- 1 John Deere 750J bulldozer with Topcon 3D GPS equipment for grading to target elevations
- 1 John Deere 350 excavator
- 1 John Deere 325 excavator
- 1 Caterpillar 312B excavator
- 1 skid steer equipped with a spiked roller used to pulverize the clay surface
- Troxler Model 3440 nuclear density gauge for in-place nuclear moisture/density testing
- GPS based survey equipment

7.2 Materials

- Sand from the on-site Borrow Pit (stockpiled west of the CERLCA landfill in Sand Stockpile 1).
- Clayey soils from the Zion landfill (Clay Stockpile 12).
- Geosynthetic clay liner: CETCO Claymax 200R
- Drainage pipe: Contech A-2000 4-inch corrugated, perforated plastic piping wrapped in filter fabric and connected to 4-inch Sch. 40 PVC pipe at outlets.

- Seeding: Growmark, Inc (1701 Towanda Ave, Bloomington, IL 61702) – 182 x 50 pound bags of project seeding containing 35.28% rye grain (high-rye 500 brand, origin: South Dakota, germination: 85%), 31.36% tall fescue (Kentucky 31, origin: Oregon, germination: 85%), 18.62% perennial ryegrass (origin: Canada, germination: 90%), 12.63% creeping red fescue (origin: Canada, germination: 85%), 0.42% crop, 0.14% weeds, 1.55% inert.
- Seeding: 180 x 50 pound bags of winter wheat.
- Starter fertilizer: Howard Johnson’s Enterprises, Inc (700 W. Virginia, Milwaukee, WI 53204) – 145 x 50 pound bags of 10-21-10 fertilizer (10% ammonia-nitrogen, 21% available phosphate, 10% soluble potash and 11.4% combined sulfur), derived from ammonium phosphate, ammonium sulfate, potassium chloride (not more than 6% chlorine).
- Secondary fertilizer: Howard Johnson’s Enterprises, Inc – 210 x 50 pound bags of 18-18-18 fertilizer with 60% Meth-Ex 38 slow release nitrogen (54.5 pounds each of nitrogen, phosphorous and potassium per acre).
- Erosion control matting: North American Green S75, 16 ft wide by 108 ft long (192 square yards) per roll.
- Woven geotextile: Mirafi 600X (base for access roads).
- Gravel aggregate: Illinois DOT CA-6 (access road gravel).

7.3 Weekly Work

Week 1: August 4 – August 8

- Preconstruction Meeting – August 7.
- Mobilization.
- Clearing and grubbing vegetation in FA1 and FA2.

Week 2: August 11 – August 15

- Mobilization.
- Clearing and grubbing vegetation in FA1 and FA2.
- Constructed drainage swale east and north of FA2.

Week 3: August 18 – August 22

- Removed excess clayey soil from FA2 and relocated it to FA1.
- Relocated non-ACM waste from the southern and eastern waste boundary of FA1 to within the interior of FA1 to fill the access road at the northeast corner.
- Cut and filled clayey soil in FA1 to achieve target elevations.
- Added water to clayey soil in FA1 prior to compaction.
- Graded and compacted clayey soil in FA1 and FA2 with sheepsfoot compactor.
- Further compacted clayey soil in FA1 and FA2 with smooth drum roller compactor.

- Surveyed and performed compaction testing for barrier layer in FA1.
- Completed western half and northeastern corner of clayey soil in FA1.
- Staked FA1 on a 50 foot grid to a thickness of 1.2 feet for sand placement control.
- Placed sand drainage layer in FA1.
- Staked drainage swale east and north of FA2.
- Constructed drainage swale east and north of FA2.
- Water trucks were used to water the roads for dust suppression.

Week 4: August 25 – August 29

- Project progress meeting.
- Cut and filled clayey soil in FA1 and FA2 to achieve target elevations.
- Graded and compacted clayey soil in FA1 and FA2 with sheepsfoot compactor.
- Further compacted clayey soil in FA1 and FA2 with smooth drum roller compactor.
- Installed geosynthetic clay liner (GCL) with a 4-inch drainage pipe on top in swale west of FA2.
- Surveyed and performed compaction testing for barrier layer in FA1 and FA2.
- Placed sand drainage layer in FA1 and FA2.
- Installed sand drainage pipes in eastern portion of FA2.
- Constructed drainage swale east and north of FA2.
- Placed compacted clay in drainage swale east of FA2.
- Confirmed a minimum of 26 inches of clay beneath east swale by utilizing test pits in areas where compacted clay was not placed.
- Surveyed sand drainage layer in FA1.
- Installed and compacted protective layer of clayey soils in FA1.
- Performed compaction testing for protective layer in FA1.
- Installed perimeter drain pipe in FA1 and covered it with sand.
- Water trucks were used to water the roads for dust suppression.
- Increased monitoring well heights in FA1 and FA2 and protected them with Sono tubes.

Week 5: September 2 – September 5

- Project progress meeting.
- Placed sand drainage layer in FA2.
- Surveyed sand drainage layer in FA2.
- Installed and compacted protective layer of clayey soils in FA1.
- Performed compaction testing for protective layer in FA1.
- Performed road maintenance on haul roads for drainage purposes.
- Water trucks were used to water the roads for dust suppression.

Week 6: September 8 – September 12

- Project progress meeting.
- Placed sand drainage layer in FA2.
- Installed and compacted protective layer of clayey soils in FA1 and FA2.
- Compaction tested the protective layer in FA1 and FA2.
- Surveyed sand drainage layer pipe outlets in FA1 and FA2.
- Water trucks were used to water the roads for dust suppression.

Week 7: September 15 – September 19

- Weekly project meeting.
- Installed and compacted protective layer of clayey soils in FA1.
- Compaction tested the protective layer in FA1.
- Placed and graded surficial clayey soil protective layer for seeding in FA1.
- Water trucks were used to water the roads for dust suppression.

Week 8: September 22 – September 26

- Installed and compacted protective layer of clayey soils in FA1 and FA2.
- Compaction tested the protective layer in FA1 and FA2.
- Placed and graded surficial clayey soil protective layer for seeding in FA1 and FA2.
- Surveyed FA1 protective layer.
- Pulverized the protective layer clayey soil surface of FA1 in preparation for seeding.
- Fertilized and seeded FA1.
- Installed erosion control matting in FA1 and secured it by stapling it to the ground.
- Water trucks were used to water the roads for dust suppression.

Week 9: September 29 – October 3

- Project progress meeting.
- Surveyed FA1 protective layer.
- Graded FA2 to final elevations.
- Pulverized the protective layer clayey soil surface of FA2 in preparation for seeding.
- Fertilized and seeded FA1 and FA2.
- Installed erosion control matting in FA1 and FA2 and secured it by stapling it to the ground.
- Surveyed FA2 protective layer.
- Installed concrete anchor pads around monitoring wells.

Week 10: October 6 – October 10

- Surveyed FA2 protective layer.

- Fertilized and seeded FA2.
- Installed erosion control matting in FA2 and secured it by stapling it to the ground.
- Improved access road south of FA2.

Week 11: October 13 – October 17

- Vegetation starting to grow in FA1.
- Site restoration.
- Demobilization of most equipment.

Week 12: October 20 – October 24

- Vegetation starting to grow in FA2.
- Vegetation continues to grow in FA1.

Week 13: October 27 – October 31

- Vegetation continues to grow in FA1 and FA2.

Week 14: November 3 – November 7

- Installed woven geotextile and 8-inch thick compacted CA-6 gravel for access roads on top of FA1 to access monitoring wells.
- Installed storm water drainage pipes beneath haul road between FA1 and FA2 and beneath access drive (ramp) up to FA1.
- Graded and contoured the ditch on the south side of FA2.
- Pulverized clay, seeded and fertilized the ditch on the south side of FA2.
- Installed erosion control matting in the ditch and secured it by stapling it to the ground.

8.0 Operation and Maintenance Activities

Operation and maintenance (O&M) activities for the OSL necessary to maintain the effectiveness of the constructed cap are described in this Section. O&M operations for the OSL are consistent with those of the JM Disposal Area as described in the current O&M Manual, Revision 1, dated October 11, 2002 (O&M Manual). JM Disposal Area O&M activities pertaining specifically to the OSL cap include site security, access roads, and the OSL final cover. Post closure maintenance requirements for the OSL are also described in 35 Illinois Administrative Code (IAC) 811.111.

8.1 Site Security

The JM property is secured by means of a six foot high perimeter fence and swinging gates, equipped with key entry padlocks. As described in the O&M Manual, site fencing, gates, locks and warning sites

are inspected during weekly and monthly site walks, to identify any areas of breaching or vandalism. Monitoring wells are secured with lockable caps or lockable expandable plugs. Inspection logs from the O&M Manual are completed at the time of inspection. Repairs are completed, as necessary, in accordance with the O&M Manual.

8.2 Access Roads

Illinois Department of Transportation (IDOT) Class I or Class II access roads are located along the south and east boundaries of the OSL. In addition, other access roads constructed for light-duty traffic, by placing geotextile covered with compacted CA-6 gravel are present around the OSL. These roads are inspected weekly, as well as monthly, and are maintained in accordance with the current O&M Manual.

8.3 OSL Final Cover

The final OSL cover consists of three feet of clay (final protective layer) over one foot of sand (sand drainage layer) and over one foot of compacted clay (barrier layer). The final (upper) protective layer is vegetated. The primary function of the final cover is to reduce water percolation and infiltration through buried waste material and to route water from the sand drainage layer and protective cover to surface drainage. Since the OSL cap was completed, leachate recovery volumes have progressively decreased and no leachate has been recovered since 2011. The total amount of leachate collected since the installation of the final cover is 7.63 gallons, as reported in annual reports.

Routine O&M consists of regular inspections, tree/shrub removal, and erosion repair. During the first year following construction of the OSL, additional seed was placed and mowing events occurred. As a result, the vegetative cover thrived. Non-routine O&M requirements precipitated by conditions such as differential settlement and slope repair have not been necessary since construction was completed in 2008. Annual mowing of the OSL occurs.

No erosion control measures have been necessary for storm water drainage following construction of the OSL cap. This is largely due to the gradual slopes of the landfill cap and the established vegetation of the surrounding stable CERCLA cap completed in the early 1990s. The storm water drainage system functions as designed.

In accordance with the currently approved O&M Manual, OSL cover inspections were performed until the vegetative cover thrived. Monthly inspections are currently performed on the CERCLA vegetative cover as required by the currently approved O&M Manual. When cover maintenance is required, replacement materials will consist of seeding, sand and/or Lake County clayey soils meeting the prequalification requirements described in this report.

A revised O&M Manual was submitted to the USEPA, the USEPA provided comments, and a Response to Comments was submitted to the USEPA on June 13, 2018. Long term care of the OSL will be performed in accordance with the revised O&M Manual (once approved by the USEPA) and consistent with the requirements of the FACD. The revised O&M Manual will include a detailed monitoring schedule for the OSL, as well as other CERCLA units. Whenever possible, monitoring events will be completed for the CERCLA units at the same time for on-site efficiency.

The revised O&M Manual will include the following elements, at a minimum:

- Semi-annual visual inspections (April-May and September-October) of gravel access roads, perimeter security fence and gates, vegetative soil cover, and monitoring wells.
- Completion of semi-annual inspection logs.
- Maintenance, as required, of gravel access roads (due to erosion), perimeter security fence and gates (due to trespassers), vegetative soil cover (due to deep rooted vegetation (i.e. tree saplings) and burrowing animals), and monitoring wells (due to flaking paint).
- Groundwater monitoring
- Mowing
- Surveying of the protective cover in 2022 and 2027 to correspond to the next two 5-year monitoring events. Surveying will be completed using the same CQM points presented on Drawing A-6. **Appendix P** contains a drawing that illustrates the survey locations along with a table for future elevations and changes in elevations. If the settlement between the 2022 and 2027 surveying events is less than or equal to 0.25 feet (3 inches), then those particular points will no longer be surveyed. Surveying will continue on the remaining points every five years until the settlement is less than or equal to 0.25 feet between surveying events.

The required O&M period in accordance with the FACD is 30 years after completion of construction which commenced January 1, 2009. After 30 years, U.S. EPA and the State of Illinois shall evaluate the need for further operation and maintenance as specified in the FACD.

9.0 Conclusion

The barrier layer, sand drainage layer, and protective layer were constructed to the specifications included in the approved Work Plan. The surface of the OSL is stable and vegetated. Gravel roads enable access to the OSL. Monitoring wells were preserved during capping activities and remain secure and in good condition. O&M inspections are completed periodically (currently monthly) in concert with other CERCLA inspections. No further OSL capping activities are warranted.

Appendix A

Construction Documentation Drawings

- A-1 Title Sheet**
- A-2 Existing Conditions (prior to August 2008)**
- A-3 Barrier Layer Fill/Density Test Locations**
- A-4 Barrier Layer**
- A-5 Sand Drainage Layer and Piping**
- A-6 Protective Layer**
- A-7 Protective Layer Density Test Locations**
- A-8 Details**
- A-9 Clay Barrier Layer Thickness**

JM *Johns Manville*



CONSTRUCTION DOCUMENTATION DRAWINGS

AREA 1 & 2 FINAL COVER

JOHNS MANVILLE WAUKEGAN PLANT


WAUKEGAN, ILLINOIS

JANUARY 2009



SITE LOCATION MAP - WAUKEGAN, ILLINOIS
NOT TO SCALE

INDEX	
DRAWING NO	DESCRIPTION
A-1	TITLE SHEET
A-2	EXISTING CONDITIONS
A-3	BARRIER LAYER FILL/DENSITY TEST LOCATIONS
A-4	BARRIER LAYER
A-5	SAND DRAINAGE LAYER AND PIPING
A-6	PROTECTIVE LAYER
A-7	PROTECTIVE LAYER DENSITY TEST LOCATIONS
A-8	DETAILS



Drawings Prepared By:

CQM, INC.

Engineering - Surveying - Material Testing

CLAY STOCKPILE	
STOCKPILE NO.	APPROXIMATE YARDAGE
1	25,972 C.Y.
2	57,340 C.Y.
3	18,447 C.Y.
4	8,159 C.Y.
5	31,738 C.Y.
6	23,354 C.Y.
7	13,812 C.Y.
8	38,715 C.Y.
9	437 C.Y.
10	21,139 C.Y.
11	36,805 C.Y.
12	EXCAVATED
13	2,790 C.Y.
14	1,322 C.Y.
15	5,937 C.Y.
16	18,037 C.Y.
17	588 C.Y.
TOTAL:	304,592 C.Y.

TOPSOIL STOCKPILE	
STOCKPILE NO.	APPROXIMATE YARDAGE
1	2,753 C.Y.
2	151 C.Y.
3	1,549 C.Y.
4	13,748 C.Y.
TOTAL:	18,201 C.Y.

CRUSHED CONCRETE	
STOCKPILE NO.	APPROXIMATE YARDAGE
1	3,169 C.Y.
2	298 C.Y.
TOTAL:	3,467 C.Y.

SAND STOCKPILE	
STOCKPILE NO.	APPROXIMATE YARDAGE
1	5,020 C.Y.
2	14,273 C.Y.
TOTAL:	19,293 C.Y.


SURVEY CONTROL				
POINT NO.	NORTH	EAST	ELEVATION	DESCRIPTION
GPS-1	2084543.855	1122116.8	588.43	MONUMENT
GPS-2	2083314.894	1122133.309	590.98	MONUMENT
GPS-3	2085527.624	1123465.866	591.26	MONUMENT
GPS-4	2085420.367	1126505.119	606.22	MONUMENT
GPS-5	2084509.753	1124038.292	592.03	MONUMENT
GPS-6	2083255.269	1123739.256	590.39	MONUMENT
GPS-7	2085723.720	1122259.220	588.83	MONUMENT
GPS-8	2085823.440	1122270.900	589.02	MONUMENT
GPS-9	2083193.050	1116079.760	671.00	WAUKEGAN RM1

LEGEND



- 660 ——— EXISTING CONDITIONS
- — — — — APPROXIMATE PROPERTY LINE
- FINAL CLOSURE LIMITS
- - - - - APPROXIMATE WATER LINE
- — — — — POWER LINES
- ▬ GRAVEL ACCESS ROADWAY
- ⊕ MANHOLE
- ⊗ POWERPOLE
- ⊙ VALVE
- ⊘ POLE
- ⊕ UMW 31 MONITORING WELL
- △ GPS-4 SURVEY CONTROL
- PIEZOMETER
- — — — — CULVERT

NOTES:

1. EXISTING CONDITIONS GENERATED FROM VARIOUS SURVEYS PERFORMED BETWEEN APRIL 2, AND DECEMBER 3, 2008.



RELEASE	DATE:	BY:
Project Review		
NO. DATE: BY:		
DESCRIPTION		
REVISIONS		
JM Johns Manville		
CQM, INC. Engineering-Surveying-Material Testing 2679 Continental Drive Green Bay, WI 54311		
Existing Conditions		
Construction Documentation Drawings Area 1 & 2 Final Cover Johns Manville Waukegan Plant Waukegan, IL		
DRAWN BY: WBE		
DATE: Jan. 2009		
SCALE: 1"=200'		
DRAWING NO. A-2		



LEGEND



- LIMITS OF WASTE
- EXISTING CONDITIONS CONTOURS
- AS-BUILT BARRIER LAYER CONTOURS
- DENSITY TEST LOCATION AND NUMBER

NOTES:
 1. APPENDIX D OF THE DOCUMENTATION REPORT SUMMARIZES THE FIELD MOISTURE/DENSITY TESTING PERFORMED ON THE BARRIER LAYER MATERIAL.

RELEASE	DATE:	BY:		
Project Review				
△				
△				
△				
△				
NO.	DATE:	BY:		
DESCRIPTION				
REVISIONS				
JM Johns Manville				
CQM, INC. Engineering-Surveying-Material Testing 2679 Continental Drive Green Bay, WI 54311		Barrier Layer Fill Density Test Locations		
Construction Documentation Drawings Area 1 & 2 Final Cover Johns Manville Waukegan Plant Waukegan, IL				
DRAWN BY:		WBE		
DATE:		Jan. 2009		
SCALE:		1"=60'		
DRAWING NO.				
A-3				

Area 1 Barrier Layer					Area 2 Barrier Layer							
Point	Coordinate	Design Barrier Elevation	Record Barrier Elevation	Delta	Description	Point	Coordinate	Design Barrier Elevation	Record Barrier Elevation	Delta	Description	
North	East					North	East					
1001	2083601.39	1125531.87	634.03	0.03		1074	2083558.2	1125715.6	635.10	0.00		
1002	2083533.08	1125698.37	635.00	635.10	0.10	1075	2083560.0	1125618.0	634.24	634.27	0.03	
1003	2083560.80	1125643.63	636.00	636.02	0.02	1076	2083575.2	1125610.0	634.25	634.25	0.00	
1004	2083579.59	1126076.07	637.00	637.01	0.01	1077	2083567.0	1125508.7	632.39	632.73	0.34	
1005	2083564.95	1126088.45	636.00	636.06	0.06	1078	2083863.1	1126498.3	614.64	614.69	0.05	
1006	2083540.43	1126141.71	630.00	630.15	0.15	1079	2083836.2	1126396.7	616.70	616.74	0.04	
1010	2083569.63	1126057.18	634.00	634.00	0.00	1080	2083818.8	1126292.48	616.36	616.35	0.01	
1011	2083642.70	1126162.32	632.00	632.22	0.22	1081	2083776.2	1126398.1	620.91	621.09	0.18	
1012	2083582.86	1126221.64	632.00	632.07	0.07	1082	2083786.8	1126501.4	618.98	619.09	0.11	
1013	2083542.79	1126232.77	631.00	631.11	0.11	1083	2083808.1	1126368.6	626.50	626.54	0.04	
1014	2083561.85	1126297.37	629.00	629.05	0.05	1084	2083802.0	1126695.9	631.59	631.59	0.00	
1015	2083511.17	1126313.73	631.00	631.12	0.12	1085	2083786.9	1126299.1	638.03	638.08	0.05	
1016	2083540.89	1126356.84	632.00	632.00	0.00	1086	2083801.4	1126428.1	632.02	632.06	0.04	
1017	2083549.43	1126349.43	632.00	632.01	0.01	1087	2083850.0	1126550.0	NA	633.84	NA	
1018	2083512.29	1126403.94	631.00	631.08	0.08	1088	2083550.0	1126550.0	NA	634.13	NA	
1019	2083554.56	1126499.06	631.00	631.03	0.03	1089	2083600.0	1126550.0	NA	634.39	NA	
1020	2083600.45	1126505.89	631.00	631.01	0.01	1090	2083650.0	1126550.0	NA	633.85	NA	
1021	2083654.86	1126537.02	627.00	627.00	0.00	1091	2083700.0	1126550.0	NA	634.54	NA	
1022	2083718.54	1126630.96	628.00	628.00	0.00	1092	2083600.0	1126570.0	NA	635.16	NA	
1023	2083733.20	1126442.00	630.00	630.02	0.02	1093	2083650.0	1126570.0	NA	635.18	NA	
1024	2083708.44	1126338.35	632.00	632.01	0.01	1094	2083700.0	1126570.0	NA	634.54	NA	
1025	2083636.68	1126348.35	632.00	632.01	0.01	1095	2083600.0	1126570.0	NA	635.16	NA	
1026	2083647.94	1126279.35	632.00	632.01	0.01	1096	2083650.0	1126570.0	NA	635.18	NA	
1027	2083710.45	1126259.43	632.00	632.03	0.03	1097	2083700.0	1126570.0	NA	635.18	NA	
1028	2083712.42	1126195.19	633.00	633.03	0.03	1098	2083600.0	1126580.0	NA	635.71	NA	
1029	2083730.55	1126139.31	633.00	633.07	0.07	1099	2083700.0	1126580.0	NA	636.06	NA	
1030	2083745.81	1126259.75	626.00	626.27	0.27	1100	2083800.0	1126580.0	NA	636.03	NA	
1031	2083800.00	1126306.13	618.00	618.22	0.22	1101	2083850.0	1126580.0	NA	636.40	NA	
1032	2083844.61	1126340.26	616.00	616.74	0.74	1102	2083700.0	1126580.0	NA	636.86	NA	
1033	2083769.60	1126567.10	619.00	619.02	0.02	1103	2083750.0	1126580.0	NA	636.93	NA	
1034	2083860.69	1126261.48	619.00	619.16	0.16	1104	2083800.0	1126580.0	NA	636.41	NA	
1035	2083850.41	1126191.65	626.00	626.16	0.16	1105	2083550.0	1126590.0	NA	637.88	NA	
1036	2083815.16	1126130.35	627.00	627.16	0.16	1106	2083700.0	1126590.0	NA	637.78	NA	
1037	2083804.16	1126096.18	634.00	634.10	0.10	1107	2083850.0	1126590.0	NA	637.94	NA	
1038	2083809.12	1126051.44	636.00	636.01	0.01	1108	2083550.0	1126590.0	NA	637.90	NA	
1039	2083781.32	1125980.01	639.00	639.13	0.13	1109	2083700.0	1126590.0	NA	638.30	NA	
1040	2083710.71	1125996.50	639.00	639.01	0.01	1110	2083850.0	1126590.0	NA	638.16	NA	
1041	2083762.53	1125939.60	639.00	639.05	0.05	1111	2083800.0	1126600.0	NA	638.10	NA	
1042	2083801.44	1125968.99	638.00	638.02	0.02	1112	2083850.0	1126600.0	NA	638.24	NA	
1043	2083732.90	1125978.87	638.00	638.01	0.01	1113	2083850.0	1126600.0	NA	637.88	NA	
1044	2083750.79	1125970.02	636.00	636.04	0.04	1114	2083700.0	1126600.0	NA	637.11	NA	
1045	2083771.44	1125970.31	635.00	635.02	0.02	1115	2083750.0	1126600.0	NA	637.24	NA	
1046	2083753.38	1125961.76	633.00	633.02	0.02	1116	2083850.0	1126600.0	NA	637.27	NA	
1047	2083686.67	1125928.19	633.00	633.01	0.01	1117	2083850.0	1126600.0	NA	637.10	NA	
1048	2083684.10	1125948.38	631.00	631.01	0.01	1118	2083850.0	1126600.0	NA	636.46	NA	
1049	2083745.57	1125941.87	631.00	631.03	0.03	1119	2083700.0	1126600.0	NA	633.92	NA	
1050	2083701.9	1125957.77	626.75	626.85	0.14	1120	2083550.0	1126600.0	NA	629.85	NA	
1051	2083595.4	1125831.0	627.74	627.75	0.01	1121	2083650.0	1126600.0	NA	631.21	NA	
1052	2083605.4	1126433.1	632.00	632.04	0.04	1122	2083700.0	1126600.0	NA	632.88	NA	
1053	2083606.7	1126224.9	632.00	632.08	0.08	1123	2083800.0	1126600.0	NA	624.69	NA	
1054	2083619.0	1125979.4	637.23	637.25	0.02	1124	2083800.0	1126600.0	NA	631.69	NA	
1055	2083640.4	1125982.8	636.72	636.73	0.01	1125	2083600.0	1126600.0	NA	631.86	NA	
1056	2083655.1	1125884.5	633.86	633.86	0.00	1126	2083800.0	1126600.0	NA	631.40	NA	
1057	2083652.2	1125484.4	632.38	632.39	0.01	1127	2083800.0	1126600.0	NA	631.93	NA	
1058	2083656.9	1125392.3	628.88	628.92	0.04	1128	2083700.0	1126600.0	NA	631.23	NA	
1059	2083709.1	1126363.3	631.00	631.08	0.08	1129	2083800.0	1126600.0	NA	631.20	NA	
1060	2083699.4	1126162.6	633.40	633.43	0.03	1130	2083550.0	1126600.0	NA	631.90	NA	
1061	2083712.8	1125855.6	637.06	637.09	0.03	1131	2083650.0	1126600.0	NA	631.97	NA	
1062	2083722.4	1125761.9	636.51	636.51	0.00	1132	2083800.0	1126600.0	NA	631.47	NA	
1063	2083731.6	1125664.0	633.47	633.60	0.13	1133	2083550.0	1126600.0	NA	631.61	NA	
1064	2083739.6	1125568.7	632.03	632.04	0.01	1134	2083600.0	1126600.0	NA	631.74	NA	
1065	2083747.8	1125633.9	629.13	629.19	0.06	1135	2083600.0	1126600.0	NA	631.47	NA	
1066	2083516.8	1126483.8	624.64	624.74	0.10	1136	2083700.0	1126600.0	NA	630.30	NA	
1067	2083482.2	1126402.6	624.49	624.52	0.03	1137	2083800.0	1126600.0	NA	629.01	NA	
1068	2083498.7	1126309.7	628.87	629.03	0.16	1138	2083800.0	1126600.0	NA	629.14	NA	
1069	2083515.2	1126211.2	628.55	628.55	0.00	1139	2083500.0	1126600.0	NA	615.14	NA	
1070	2083526.1	1126107.4	628.83	629.19	0.36	1140	2083700.0	1126600.0	NA	629.29	NA	
1071	2083550.5	1126022.0	634.86	634.87	0.01	1141	2083800.0	1126600.0	NA	614.68	NA	
1072	2083563.0	1125914.2	636.20	636.20	0.00	1142	2083750.0	1126600.0	NA	615.82	NA	
1073	2083551.3	1125813.3	635.60	635.61	0.01	1143	2083800.0	1126600.0	NA	615.14	NA	
						1144	2083802.94	1126608.35	617.40	617.40	0.00	Limits of Waste
						1145	2083756.31	1126595.58	618.84	619.11	0.27	Limits of Waste
						1146	2083699.78	1126599.97	619.00	619.42	0.42	Limits of Waste

- NOTES:
 1. * REPRESENTS RECORD BARRIER LAYER ELEVATION APPROVED BY LEVINE FRICKE (LFR), ELGIN, ILLINOIS.
 2. POINTS 1143, 1146, 1178, 1181, 1182, 1183, 1185, 1186, 1187, 1189, 1192, 1198, 1201, 1202, 1203, 1206, 1207 AND, 1209 RECORD BARRIER LAYER ELEVATIONS APPROVED BY LFR.
 3. TOP OF SAND ELEVATION MODIFIED 6/21/08 TO DEPICT 1.0 ABOVE RECORD BARRIER LAYER ELEVATION.



LEGEND

— 594	LIMITS OF WASTE
— 594	DESIGN BARRIER LAYER CONTOURS
— 594	AS-BUILT BARRIER LAYER CONTOURS
x 100	SURVEY POINT NUMBER AND LOCATION

RELEASE	DATE:	BY:
Project Review		
NO.	DATE:	BY:
DESCRIPTION		
REVISIONS		

Barrier Layer

CQM, INC.
 Engineering - Surveying - Material Testing
 2679 Continental Drive
 Green Bay, WI 54301


Barrier Layer

Construction Documentation Drawings
 Area 1 & 2 Final Cover
 Johns Manville Wauegan Plant
 Wauegan, IL


DRAWN BY:	WBE
DATE:	Jan. 2009
SCALE:	1" = 60'
DRAWING NO.	A-4

Area 1 Sand Drainage Layer										Area 2 Sand Drainage Layer										
Point No.	Coordinate	Design Sand	Record Sand	Delta	Sand Thickness	Description	Point No.	Coordinate	Design Sand	Record Sand	Delta	Sand Thickness	Description	Point No.	Coordinate	Design Sand	Record Sand	Delta	Sand Thickness	Description
1001	2083601.39	112553.87	63.03	63.10	0.07	1.01	1074	2083564.90	1126604.19	620.56	620.03	0.57	1.07	1147	2083644.90	1126604.19	620.56	620.03	0.57	Limits of Waste
1002	2083533.08	112559.37	63.10	63.15	0.05	1.05	1075	2083565.00	1126604.19	620.56	620.03	0.57	1.07	1148	2083595.75	1126604.19	620.56	620.03	0.57	Limits of Waste
1003	2083560.80	112564.53	63.07	63.08	0.04	1.04	1076	2083575.22	1126604.19	620.56	620.03	0.57	1.07	1149	2083572.99	1126604.19	620.56	620.03	0.57	Limits of Waste
1004	2083579.94	112568.02	63.01	63.01	0.00	1.00	1077	2083567.90	1126604.19	620.56	620.03	0.57	1.07	1150	2083567.90	1126604.19	620.56	620.03	0.57	Limits of Waste
1005	2083564.95	112608.45	63.06	63.67	-0.09	0.91	1078	2083663.11	1126604.19	620.56	620.03	0.57	1.07	1151	2083502.89	1126604.19	620.56	620.03	0.57	Limits of Waste
1006	2083540.43	112614.71	63.15	63.21	0.06	1.06	1079	2083636.22	1126604.19	620.56	620.03	0.57	1.07	1152	2083486.72	1126604.19	620.56	620.03	0.57	Limits of Waste
1007	2083561.11	112620.48	63.02	63.02	0.00	1.00	1080	2083618.81	1126604.19	620.56	620.03	0.57	1.07	1153	2083476.75	1126604.19	620.56	620.03	0.57	Limits of Waste
1008	2083624.47	112606.40	63.00	63.01	0.01	1.01	1081	2083776.22	1126604.19	620.56	620.03	0.57	1.07	1154	2083467.80	1126604.19	620.56	620.03	0.57	Limits of Waste
1009	2083599.05	112609.72	63.01	63.02	0.01	1.01	1082	2083786.81	1126604.19	620.56	620.03	0.57	1.07	1155	2083465.25	1126604.19	620.56	620.03	0.57	Limits of Waste
1010	2083609.53	112610.18	63.00	63.00	0.00	1.00	1083	2083808.08	1126604.19	620.56	620.03	0.57	1.07	1156	2083464.28	1126604.19	620.56	620.03	0.57	Limits of Waste
1011	2083642.10	112615.22	63.02	63.13	-0.09	0.91	1084	2083802.02	1126604.19	620.56	620.03	0.57	1.07	1157	2083464.28	1126604.19	620.56	620.03	0.57	Limits of Waste
1012	2083582.86	112621.64	63.07	63.00	-0.07	0.93	1085	2083786.81	1126604.19	620.56	620.03	0.57	1.07	1158	2083467.13	1126604.19	620.56	620.03	0.57	Limits of Waste
1013	2083542.79	112632.77	63.11	63.03	-0.08	0.92	1086	2083630.01	1126604.19	620.56	620.03	0.57	1.07	1159	2083467.99	1126604.19	620.56	620.03	0.57	Limits of Waste
1014	2083501.65	112635.07	63.09	63.12	0.03	1.03	1087	2083650.00	1126604.19	620.56	620.03	0.57	1.07	1160	2083467.99	1126604.19	620.56	620.03	0.57	Limits of Waste
1015	2083511.77	112631.73	63.12	63.18	0.06	1.06	1088	2083550.00	1126604.19	620.56	620.03	0.57	1.07	1161	2083481.62	1126604.19	620.56	620.03	0.57	Limits of Waste
1016	2083540.89	112635.84	63.03	63.01	0.01	1.01	1089	2083600.00	1126604.19	620.56	620.03	0.57	1.07	1162	2083490.97	1126604.19	620.56	620.03	0.57	Limits of Waste
1017	2083560.80	112640.43	63.01	63.02	0.01	1.01	1090	2083600.00	1126604.19	620.56	620.03	0.57	1.07	1163	2083491.64	1126604.19	620.56	620.03	0.57	Limits of Waste
1018	2083512.29	112640.94	63.08	63.24	-0.16	1.16	1091	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1164	2083488.29	1126604.19	620.56	620.03	0.57	Limits of Waste
1019	2083554.56	112649.06	63.02	63.20	0.17	1.17	1092	2083600.00	1126604.19	620.56	620.03	0.57	1.07	1165	2083491.04	1126604.19	620.56	620.03	0.57	Limits of Waste
1020	2083600.45	112650.89	63.01	63.20	0.19	1.19	1093	2083650.00	1126604.19	620.56	620.03	0.57	1.07	1166	2083492.47	1126604.19	620.56	620.03	0.57	Limits of Waste
1021	2083654.86	112657.02	63.02	63.26	0.10	1.10	1094	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1167	2083492.79	1126604.19	620.56	620.03	0.57	Limits of Waste
1022	2083718.54	112653.96	63.00	62.93	0.03	1.03	1095	2083650.00	1126604.19	620.56	620.03	0.57	1.07	1168	2083493.32	1126604.19	620.56	620.03	0.57	Limits of Waste
1023	2083723.20	112644.00	63.02	63.02	0.00	1.00	1096	2083650.00	1126604.19	620.56	620.03	0.57	1.07	1169	2083493.97	1126604.19	620.56	620.03	0.57	Limits of Waste
1024	2083708.44	112637.04	63.02	63.13	0.11	1.11	1097	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1170	2083494.68	1126604.19	620.56	620.03	0.57	Limits of Waste
1025	2083638.68	112646.35	63.01	63.93	-0.08	0.92	1098	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1171	2083495.19	1126604.19	620.56	620.03	0.57	Limits of Waste
1026	2083647.94	112627.35	63.01	63.02	0.01	1.01	1099	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1172	2083495.70	1126604.19	620.56	620.03	0.57	Limits of Waste
1027	2083710.45	112620.93	63.03	63.96	-0.07	0.93	1100	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1173	2083496.36	1126604.19	620.56	620.03	0.57	Limits of Waste
1028	2083712.42	112619.63	63.04	63.93	-0.10	0.90	1101	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1174	2083496.87	1126604.19	620.56	620.03	0.57	Limits of Waste
1029	2083730.55	112618.31	63.04	63.15	0.08	1.08	1102	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1175	2083497.37	1126604.19	620.56	620.03	0.57	Limits of Waste
1030	2083745.81	112625.75	63.07	63.29	0.02	1.02	1103	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1176	2083497.88	1126604.19	620.56	620.03	0.57	Limits of Waste
1031	2083820.01	112630.07	63.02	63.32	0.10	1.10	1104	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1177	2083498.39	1126604.19	620.56	620.03	0.57	Limits of Waste
1032	2083844.61	112630.26	63.04	63.16	0.02	1.02	1105	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1178	2083498.90	1126604.19	620.56	620.03	0.57	Limits of Waste
1033	2083769.60	112657.10	63.02	63.22	0.20	1.20	1106	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1179	2083499.41	1126604.19	620.56	620.03	0.57	Limits of Waste
1034	2083860.69	112626.48	63.02	63.18	0.02	1.02	1107	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1180	2083499.92	1126604.19	620.56	620.03	0.57	Limits of Waste
1035	2083860.69	112626.48	63.02	63.18	0.02	1.02	1108	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1183	2083500.43	1126604.19	620.56	620.03	0.57	Limits of Waste
1036	2083815.16	112631.30	63.02	63.32	0.16	1.16	1109	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1182	2083500.94	1126604.19	620.56	620.03	0.57	Limits of Waste
1037	2083804.16	112606.18	63.10	63.11	0.01	1.01	1110	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1183	2083501.45	1126604.19	620.56	620.03	0.57	Limits of Waste
1038	2083809.12	112606.18	63.10	63.11	0.01	1.01	1111	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1184	2083501.96	1126604.19	620.56	620.03	0.57	Limits of Waste
1039	2083781.32	112598.01	64.03	64.05	-0.08	0.92	1112	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1185	2083502.47	1126604.19	620.56	620.03	0.57	Limits of Waste
1040	2083710.71	112598.50	64.01	64.07	0.06	1.06	1113	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1186	2083502.98	1126604.19	620.56	620.03	0.57	Limits of Waste
1041	2083780.23	112598.50	64.00	63.92	-0.08	0.92	1114	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1187	2083503.49	1126604.19	620.56	620.03	0.57	Limits of Waste
1042	2083801.41	112598.99	63.92	63.92	0.00	1.00	1115	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1188	2083504.00	1126604.19	620.56	620.03	0.57	Limits of Waste
1043	2083732.90	112587.87	63.91	63.91	0.00	1.00	1116	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1189	2083504.51	1126604.19	620.56	620.03	0.57	Limits of Waste
1044	2083750.79	112579.02	63.94	63.11	0.07	1.07	1117	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1190	2083505.02	1126604.19	620.56	620.03	0.57	Limits of Waste
1045	2083771.44	112570.31	63.94	63.12	0.02	1.02	1118	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1191	2083505.53	1126604.19	620.56	620.03	0.57	Limits of Waste
1046	2083753.38	112566.76	63.94	63.07	0.05	1.05	1119	2083700.00	1126604.19	620.56	620.03	0.57	1.07	1192	2083506.04	1126604.19	620.56	620.03	0.57	Limits of Waste
1047	2083688.87	112558.19	63.91	63.07	0.06	1.06	1120	2083700.00	1126604.19											

Area 1 Protective Layer											
Point No.	Coordinate	Design Elevation	Record Elevation	Protective La. Thickness	Description	Point No.	Coordinate	Design Elevation	Record Elevation	Protective La. Thickness	Description
1001	2083601.39	1125531.87	638.10	0.00	3.00	1074	2083558.2	1125715.6	639.20	0.00	3.00
1002	2083553.08	1125698.37	639.15	0.03	3.03	1075	2083560.0	1125610.8	638.27	0.08	3.08
1003	2083560.80	1125643.53	640.06	0.10	3.10	1076	2083575.2	1125610.0	638.28	0.00	3.06
1004	2083579.59	1125670.07	641.02	0.04	3.04	1077	2083567.9	1125508.7	636.74	0.04	3.04
1005	2083564.45	1125685.45	639.97	0.00	3.00	1078	2083583.1	1125498.3	638.69	0.06	3.06
1006	2083540.43	1126141.71	634.21	0.02	3.02	1079	2083582.2	1125968.7	626.75	0.00	3.10
1007	2083604.91	1126025.48	642.08	0.07	3.07	1080	2083918.8	1126298.5	622.75	0.02	3.10
1008	2083624.47	1126065.40	642.01	0.13	3.13	1081	2083782.1	1126398.1	625.39	0.14	3.14
1009	2083599.05	1126090.72	641.02	0.14	3.12	1082	2083786.8	1126501.4	623.21	0.07	3.07
1010	2083609.53	1126130.18	638.00	0.17	3.17	1083	2083808.1	1126195.6	630.60	0.11	3.11
1011	2083642.70	1126133.22	636.13	0.11	3.11	1084	2083802.0	1126095.8	635.92	0.13	3.13
1012	2083582.86	1126221.64	636.00	0.08	3.08	1085	2083786.9	1125999.1	642.00	0.08	3.08
1013	2083542.79	1126232.77	635.03	0.04	3.04	1086	2083601.4	1125428.1	636.13	0.04	3.04
1014	2083501.59	1126297.37	640.16	0.10	3.10	1087	2083650.0	1125500.0	639.74	0.00	3.06
1015	2083511.17	1126313.75	635.18	0.02	3.02	1088	2083550.0	1125650.0	638.33	0.08	3.12
1016	2083540.89	1126335.84	636.01	0.08	3.08	1089	2083600.0	1125650.0	638.59	0.08	3.13
1017	2083567.23	1126444.45	636.02	0.03	3.03	1090	2083650.0	1125650.0	638.44	0.09	3.09
1018	2083512.29	1126403.94	635.24	0.08	3.08	1091	2083700.0	1125650.0	638.05	0.05	3.05
1019	2083554.46	1126499.06	635.20	0.06	3.06	1092	2083650.0	1125650.0	639.10	0.02	3.02
1020	2083600.45	1126505.89	635.20	0.02	3.02	1093	2083700.0	1125650.0	638.81	0.04	3.04
1021	2083654.86	1126537.02	631.26	0.04	3.04	1094	2083700.0	1125700.0	638.64	0.01	3.01
1022	2083718.54	1126535.96	635.14	0.11	3.11	1095	2083650.0	1125750.0	639.14	0.04	3.04
1023	2083723.20	1126444.00	634.02	0.04	3.04	1096	2083650.0	1125750.0	639.38	0.08	3.08
1024	2083708.44	1126324.20	635.13	0.03	3.03	1097	2083700.0	1125750.0	639.49	0.06	3.06
1025	2083638.68	1126348.35	635.83	0.10	3.10	1098	2083650.0	1125800.0	639.81	0.09	3.09
1026	2083647.94	1126279.35	636.02	0.12	3.12	1099	2083700.0	1125800.0	640.26	0.09	3.09
1027	2083710.45	1126250.93	635.96	0.07	3.07	1100	2083650.0	1125850.0	640.23	0.09	3.09
1028	2083712.42	1126195.19	636.93	0.04	3.04	1101	2083650.0	1125850.0	640.60	0.14	3.14
1029	2083730.55	1126139.31	637.15	0.12	3.12	1102	2083700.0	1125850.0	640.08	0.12	3.12
1030	2083745.81	1126259.75	639.29	0.16	3.16	1103	2083750.0	1125850.0	641.03	0.05	3.05
1031	2083820.50	1126306.73	622.32	0.12	3.12	1104	2083600.0	1125900.0	640.81	0.08	3.08
1032	2083844.61	1126340.20	626.76	0.08	3.08	1105	2083650.0	1125900.0	641.01	0.03	3.03
1033	2083789.60	1126367.10	623.22	0.23	3.23	1106	2083700.0	1125900.0	641.88	0.06	3.06
1034	2083860.69	1126261.48	623.18	0.22	3.22	1107	2083800.0	1125900.0	639.04	0.09	3.09
1035	2083850.41	1126179.85	630.06	0.23	3.23	1108	2083550.0	1125950.0	638.90	0.07	3.07
1036	2083815.18	1126130.35	631.32	0.13	3.13	1109	2083700.0	1125950.0	642.43	0.06	3.06
1037	2083804.18	1126066.18	638.11	0.06	3.06	1110	2083850.0	1125950.0	633.28	0.13	3.13
1038	2083809.12	1126031.54	638.09	0.14	3.09	1111	2083800.0	1126000.0	641.10	0.07	3.07
1039	2083781.32	1125980.01	643.05	0.09	3.09	1112	2083800.0	1126000.0	633.41	0.07	3.07
1040	2083710.71	1125996.50	643.07	0.07	3.07	1113	2083850.0	1126050.0	641.88	0.04	3.04
1041	2083762.83	1125939.80	643.00	0.04	3.04	1114	2083700.0	1126050.0	641.11	0.16	3.16
1042	2083801.44	1125968.99	642.02	0.04	3.04	1115	2083750.0	1126050.0	639.27	0.10	3.10
1043	2083732.90	1125878.87	642.01	0.05	3.05	1116	2083850.0	1126050.0	631.67	0.31	3.31
1044	2083750.79	1125927.02	640.11	0.10	3.10	1117	2083650.0	1126100.0	639.10	0.12	3.12
1045	2083771.41	1125870.31	639.02	0.09	3.09	1118	2083700.0	1126100.0	638.46	0.15	3.15
1046	2083753.38	1125861.76	637.07	0.13	3.13	1119	2083750.0	1126100.0	637.92	0.00	3.00
1047	2083688.67	1125926.19	637.07	0.02	3.02	1120	2083550.0	1126200.0	633.85	0.04	3.04
1048	2083745.37	1125941.87	635.20	0.05	3.05	1121	2083650.0	1126200.0	636.28	0.16	3.16
1049	2083701.9	1125957.7	631.02	0.04	3.04	1122	2083750.0	1126200.0	632.28	0.18	3.18
1050	2083595.4	1125851.0	643.00	0.08	3.08	1123	2083650.0	1126200.0	635.69	0.10	3.10
1051	2083605.4	1125831.1	636.50	0.24	3.24	1124	2083550.0	1126200.0	635.69	0.10	3.10
1052	2083606.7	1125822.49	636.10	0.12	3.12	1125	2083600.0	1126200.0	635.40	0.08	3.08
1053	2083619.0	1125879.0	641.27	0.11	3.11	1126	2083600.0	1126200.0	636.50	0.18	3.18
1054	2083640.4	1125823.83	639.83	0.16	3.16	1127	2083750.0	1126200.0	639.20	0.12	3.12
1055	2083555.1	1125854.5	638.02	0.06	3.06	1128	2083800.0	1126200.0	623.50	0.07	3.07
1056	2083652.2	1125844.4	636.56	0.12	3.12	1129	2083550.0	1126400.0	635.90	0.02	3.02
1057	2083650.9	1125830.3	636.50	0.09	3.09	1130	2083650.0	1126400.0	635.97	0.06	3.06
1058	2083709.1	1125833.3	635.00	0.13	3.13	1131	2083650.0	1126400.0	636.04	0.06	3.06
1059	2083699.4	1125826.8	637.45	0.06	3.06	1132	2083550.0	1126400.0	635.61	0.02	3.02
1060	2083712.8	1125850.6	641.18	0.12	3.12	1133	2083600.0	1126400.0	635.84	0.05	3.05
1061	2083722.4	1125761.8	639.59	0.03	3.03	1134	2083650.0	1126400.0	635.57	0.01	3.01
1062	2083731.6	1125664.0	637.82	0.05	3.05	1135	2083700.0	1126400.0	634.40	0.11	3.11
1063	2083739.6	1125668.7	636.05	0.04	3.04	1136	2083750.0	1126400.0	633.57	0.08	3.08
1064	2083747.8	1125643.9	635.25	0.03	3.03	1137	2083800.0	1126400.0	619.24	0.11	3.11
1065	2083816.8	1125643.8	628.90	0.08	3.08	1138	2083650.0	1126400.0	633.76	0.05	3.05
1066	2083848.2	1125602.6	628.71	0.09	3.09	1139	2083700.0	1126400.0	633.29	0.08	3.08
1067	2083849.7	1125609.7	633.18	0.07	3.07	1140	2083800.0	1126400.0	622.40	0.02	3.02
1068	2083850.5	1125611.7	632.70	0.04	3.04	1141	2083850.0	1126400.0	618.78	0.07	3.07
1069	2083826.1	1125610.7	633.19	0.07	3.07	1142	2083800.0	1126400.0	618.85	0.11	3.11
1070	2083850.5	1126022.0	638.91	0.05	3.05	1143	2083800.0	1126400.0	621.41	0.21	3.21
1071	2083863.0	1125914.2	640.34	0.06	3.06	1144	2083750.0	1126400.0	623.12	0.00	3.00
1072	2083851.3	1125813.3	639.70	0.04	3.04	1145	2083699.78	1126599.97	623.44	0.08	3.08



Area 2 East Channel Clay Thickness				
Point No.	Coordinate	Bottom of Clay Elevation	Top of Clay Elevation	Clay Thickness
2001	2084045.7	1126631.7	591.76	593.97
2002	2084104.4	1126531.7	591.28	593.86
2003	2084301.8	1126644.0	590.53	592.98
2004	2084430.7	1126646.1	590.25	592.52



Area 2 Protective Layer											
Point No.	Coordinate	Design Elevation	Record Elevation	Protective Layer Thickness	Description	Point No.	Coordinate	Design Elevation	Record Elevation	Protective Layer Thickness	Description
1	2084098.87	1126211.56	601.15	0.06	3.06	101	2084450.52	1126290.36	598.28	0.15	3.15
2	2084095.52	1126209.36	601.81	0.02	3.02	102	2084450.52	1126290.36	598.28	0.15	3.15
3	2084095.52	1126209.36	601.81	0.02	3.02	103	2084450.52	1126290.36			

RELEASE	DATE:	BY:
Project Review		
4		
3		
2		
1		

NO.	DATE:	BY:
DESCRIPTION		


REVISIONS	
JM Johns Manville	

CQM, INC.
 Engineering - Surveying - Material Testing
 2679 Continental Drive
 Green Bay, WI 54311

**Protective Layer
 Density Test Locations**

Construction Documentation Drawings
 Area 1 & 2 Final Cover
 Johns Manville Waukegan Plant
 Waukegan, IL


DRAWN BY:	WBE
DATE:	Jan. 2009
SCALE:	NTS
DRAWING NO.	A-7



PROTECTIVE LAYER (LIFT NO.1)


PROTECTIVE LAYER (LIFT NO.2)

PROTECTIVE LAYER (LIFT NO.3)



PROTECTIVE LAYER (LIFT NO.4)

PROTECTIVE LAYER (LIFT NO.5)




LEGEND


- LIMITS OF WASTE
- 1 DENSITY TEST LOCATION AND NUMBER FOR EAST CHANNEL
- 40 DENSITY TEST LOCATION AND NUMBER

NOTES:


1. THE PROTECTIVE LAYER FOR AREA 1 AND 2 WAS PLACED IN APPROXIMATE 8-INCH LIFTS AND COMPACTED TO 6-INCHES. THE TOP 6-INCH LIFT OF THE 3-FOOT PROTECTIVE LAYER MATERIAL WAS TRACKED IN BY A DOZER TO PROMOTE VEGETATION GROWTH.
2. APPENDIX E OF THE DOCUMENTATION REPORT SUMMARIZES THE FIELD MOISTURE/DENSITY TESTING PERFORMED ON THE PROTECTIVE LAYER MATERIAL.
3. APPENDIX F OF THE DOCUMENTATION REPORT SUMMARIZES THE FIELD MOISTURE/DENSITY TESTING PERFORMED ON THE CERCLA CAP EAST CHANNEL MATERIAL.




1 CAP TERMINATION ON CERCLA BENCH
8 NOT TO SCALE




2 TYPICAL CAP TERMINATION
8 NOT TO SCALE




3 CAP TERMINATION AT NORTH SLOPE OF AREA 2
8 NOT TO SCALE



4 AREA 2 INTERIOR SWALE DETAIL
8 NOT TO SCALE




5 CAP TERMINATION AGAINST BERM ON WEST SIDE OF AREA 2
8 NOT TO SCALE



6 EAST CHANNEL - TYPICAL SECTION AND CAP TERMINATION
8 NOT TO SCALE





RELEASE	DATE:	BY:
Project Review		
4		
3		
2		
1		
NO.	DATE:	BY:
DESCRIPTION		
REVISIONS		
JM Johns Manville		
CQM, INC. Engineering - Surveying - Material Testing 2679 Continental Drive Green Bay, WI 54311		Details
Construction Documentation Drawings Area 1 & 2 Final Cover Johns Manville Waukegan Plant Waukegan, IL		
DRAWN BY: WBE		
DATE: Jan. 2009		
SCALE: NTS		
DRAWING NO.		A-8

G:\Project Data\WIS-STET\Johns Manville\Site Cap\Documentation\A-8.dwg, 2/10/2009 2:07:48 PM



NOTES:

1. FILL AREA 1 CLAY RELOCATION AREA = 105,114 SQUARE FEET.
2. FILL AREA 2 CLAY RELOCATION AREA = 46,230 SQUARE FEET.
3. BARRIER THICKNESS TESTING FREQUENCY >1 SAMPLE/5,000 SQUARE FEET.
4. BARRIER THICKNESS TESTING COMPLETED BY AECOM ON AUGUST 15 AND 16, 2018 USING A GEOPROBE.



LEGEND

- LIMITS OF WASTE
- DESIGN BARRIER LAYER CONTOURS
- AS-BUILT BARRIER LAYER CONTOURS
- SURVEY POINT NUMBER AND LOCATION
- APPROXIMATE AREA OF CLAY RELOCATION

	RELEASE DATE: BY:
	Project Review
6	
4	
3	
2	
1	
	NO. DATE: BY:
	DESCRIPTION
	REVISIONS
Johns Manville	
CQM, INC. Engineering—Surveying—Material Testing 2679 Continental Drive Green Bay, WI 54311	Clay Barrier Layer Thickness
Area 1 & 2 Final Cover Johns Manville Waukegan Plant Waukegan, IL	
DRAWN BY: WBE	
DATE: Aug. 2018	
SCALE: 1"=60'	
DRAWING NO.	
A-9	



Client: Johns Manville
 Project Number: 60556851.130
 Boring Location: 1871 North Pershing Ave, Waukegan, IL
 Drilling Method: 6620DT Geoprobe Rig with Macro-Core (MC) Sampler
 Weather: Sunny, ~70 to 85° F

Boring ID:
Typical Log¹
 Sheet 1 of 1
 Date Started: 8/15/2018

Logger By: Matt Kyrias and Erica Foley

Drilled By: CS Drilling - Augustin Mendez

Date Finished: 8/16/2018

Depth (ft)	Layer Type and Minimum Barrier Thickness ²	Sample Number	Sample Type	Recovery (in)	U.S.C.S.	Lithologic Description	Well Construction Details
1	Protective Cover	1	MC	52-60	CH	CLAY, trace SILT, trace FG SAND, high plasticity, moist, stiff, light brown.	Borehole backfilled with bentonite chips to grade.
2							
3							
4	SP				FINE-GRAINED SAND, poorly graded, moist, loose, light brown.		
5	CH				CLAY, trace GRAVEL, high plasticity, moist, stiff, light to dark brown.		

End of Boring: 5.5 to 7 feet below ground surface (bgs)

Fill Area #1 Boring Locations		Fill Area #2 Boring Locations
1005	1081	3
1007	1082	5
1010	1083	7
1011	1113	11
1029	1114	13
1031	1115	25
1032	1118	17
1033	1122	21
1034	1123	23
1035	1128	15
1036	1129	
1037	1137	
1040	1138	
1060	1141	
1079	1142	

Notes:

¹ Typical soil boring log from borings advanced on August 15 and 16, 2018.



² Layer Type and Minimum Barrier Thickness from Final Phase II Remedial Work Plan dated June 20, 2008.

--- Minimum thickness of 36 inches for protective cover, 12 inches for drainage layer, and 12 inches for barrier layer met or exceeded in each soil boring.

Appendix B

Borrow Pit Sand Laboratory Analytical Results

T:\JohnsManville\7992-00Waukegan\2ndESD\PhaseIIRemedial\DraftPhaseII\DraftRWP-WasteTrPonds\Figures\Figure04-14.dwg




LEGEND

- - - Proposed Dry Area Excavation Limits
- BP-6 + Soil Sample Locations
Existing: BP-1 to BP-7
Proposed: BP-8 to BP-14

Notes:

A 30-foot width of undisturbed land shall remain between the excavation area and the current Borrow Pit shoreline and the Borrow Pit perimeter road.



Johns Manville
**Proposed Dry Area Excavation Limits and
 Soil Sample Locations**
 April 2006



Figure 1

G:\FRI\Projects\Non-Civil\09-07\982-006\Borrow_Images.dwg LAYOUT: BORROW IMAGE - SAVED: 6/16/2011 2:27 PM ACADVER: 17.1S (LMS TECH) PAGES: 17 PAGES: 17 PLOTTABLE: FR-STD.STB PLOTTED: 6/16/2011 3:19 PM BY: HAYS, MATTHEW




JOHNS MANVILLE
WAUKEGAN, ILLINOIS

**BORROW PIT
WITH 5-27-10 AERIAL PHOTOGRAPHY**



FIGURE
1



CLAY STOCKPILE	
#1	25,972 C.Y.
#2	57,340 C.Y.
#3	18,447 C.Y.
#4	8,159 C.Y.
#5	31,738 C.Y.
#6	23,354 C.Y.
#7	13,812 C.Y.
#8	65,223 C.Y.
#9	437 C.Y.
#10	21,139 C.Y.
#11	36,805 C.Y.
#12	127,595 C.Y.
#13	2,790 C.Y.
#14	1,322 C.Y.
#15*	5,937 C.Y.
TOTAL:	440,070 C.Y.

* STOCKPILE #15 WAS ADDED AND SURVEYED ON 11-1-07.

TOPSOIL STOCKPILE	
#1	2,753 C.Y.
#2	151 C.Y.
#3	1,549 C.Y.
#4*	14,948 C.Y.
TOTAL:	19,401 C.Y.

* STOCKPILE #4 WAS ADDED AND SURVEYED ON 11-1-07.

CRUSHED CONCRETE	
#1	3,169 C.Y.
#2*	298 C.Y.

* STOCKPILE #2 WAS ADDED AND SURVEYED ON 3-11-08.

SAND STOCKPILE	
#1	29,983 C.Y.*

* MATERIAL WAS REMOVED AND SURVEYED ON 3-11-08.

SURVEY CONTROL MONUMENTS			
MONUMENT NO.	NORTH	EAST	ELEVATION
MON 1	2084543.86	1122116.80	588.43
MON 2	2083314.89	1122133.31	590.98
MON 3	2085527.62	1123465.87	591.26
MON 4	2085420.37	1126505.12	606.22
MON 5	2084509.75	1124038.29	592.03
MON 6	2083255.27	1123739.26	590.39
MON 7	2085723.72	1122259.22	588.83
MON 8	2085823.44	1122270.90	589.02



LEGEND

- 660 ——— EXISTING CONDITIONS
- - - - - APPROXIMATE WATER LINE
- - - - - PERIMETER OF SAND
- ▲ TEST PIT LOCATION
- ▲ SURVEY CONTROL MONUMENT

NOTES:
 1. EXISTING CONDITION SURVEYS UTILIZED TO GENERATE STOCKPILE VOLUMES WAS COMPLETED BY CQM, INC. ON AUGUST 10, 16, 21, 2007, AND MARCH 11, 2008.

RELEASE	DATE:	BY:
Project Review		
6		
4		
3		
2		

11-1-07	WBE
ADDED STOCKPILES	
NO.	DATE: BY:
DESCRIPTION	


REVISIONS

CQM, INC.
 Construction Quality Management
 2679 Continental Drive
 Green Bay, WI 54311

Stockpile Volumes

Johns Manville Waukegan Plant
 Waukegan, IL

DRAWN BY: WBE
 DATE: Mar. 2008
 SCALE: 1"=200'
 DRAWING NO.
 1



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292

June 30, 2005

Dave Peterson
JOHNS MANVILLE
1871 N. Pershing Road,
Waukegan, IL 60087

Project ID: Johns Manville
First Environmental File ID: 5-1589
Date Received: June 23, 2005

Dear Dave Peterson:


The above referenced project was analyzed as directed on the enclosed chain of custody record.

All analyses were performed in accordance with established methods and within established holding times. All Quality Control criteria as outlined in the methods and current IL ELAP/NELAP have been met unless otherwise noted. QA/QC documentation and raw data will remain on file for future reference. Our certificate is number 001201: 02/17/05 through 02/28/06.

I thank you for the opportunity to be of service to you and look forward to working with you again in the future. Should you have any questions regarding any of the enclosed analytical data or need additional information, please contact me at (630) 778-1200.

Sincerely,

William Mottashed
Project Manager



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: JOHNS MANVILLE
Project ID: Johns Manville
Sample ID: BP NW 1
Sample No: 5-1589-001

Date Collected: 06/22/05
Time Collected: 10:30
Date Received: 06/23/05
Date Reported: 06/30/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3			
Analysis Date: 06/23/05				
Total Solids	79.65		%	
Volatile Organic Compounds	Method: 5035A/8260B			
Analysis Date: 06/29/05				
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: JOHNS MANVILLE
Project ID: Johns Manville
Sample ID: BP NW 1
Sample No: 5-1589-001

Date Collected: 06/22/05
Time Collected: 10:30
Date Received: 06/23/05
Date Reported: 06/30/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Volatile Organic Compounds		Method: 5035A/8260B		
Analysis Date: 06/29/05				
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	
Semi-Volatile Compounds		Method: 8270C		Preparation Method 3540C
Analysis Date: 06/25/05				
Preparation Date: 06/23/05				
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: JOHNS MANVILLE
Project ID: Johns Manville
Sample ID: BP NW 1
Sample No: 5-1589-001

Date Collected: 06/22/05
Time Collected: 10:30
Date Received: 06/23/05
Date Reported: 06/30/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Preparation Method 3540C		
Analysis Date: 06/25/05		Preparation Date: 06/23/05		
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: JOHNS MANVILLE
Project ID: Johns Manville
Sample ID: BP NW 1
Sample No: 5-1589-001

Date Collected: 06/22/05
Time Collected: 10:30
Date Received: 06/23/05
Date Reported: 06/30/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Preparation Method 3540C		
Analysis Date: 06/25/05		Preparation Date: 06/23/05		
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Preparation Method 3540C		
Analysis Date: 06/30/05		Preparation Date: 06/23/05		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292

Analytical Report

Client: JOHNS MANVILLE
Project ID: Johns Manville
Sample ID: BP NW 1
Sample No: 5-1589-001

Date Collected: 06/22/05
Time Collected: 10:30
Date Received: 06/23/05
Date Reported: 06/30/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Total Metals Analysis Date: 06/29/05	Method: 6010B	Preparation Method 3050B Preparation Date: 06/24/05		
Arsenic	1.8	0.2	mg/kg	
Barium	5.9	0.1	mg/kg	
Cadmium	0.4	0.1	mg/kg	
Chromium	8.9	0.1	mg/kg	
Lead	2.9	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Antimony	< 1.0	1.0	mg/kg	
Total Metals Analysis Date: 06/28/05	Method: 7470A			
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10 Analysis Date: 06/24/05	Method: 4500H+B			
pH @ 25°C, 1:10	8.86		Units	



CHAIN OF CUSTODY REPORT

1900 Busch Parkway
 Buffalo Grove, IL 60089-4505
 (847) 808-7766
 FAX (847) 808-7772

140 E. Ryan Road
 Oak Creek, WI 53154
 (414) 570-9460
 FAX (414) 570-9461

FIRST ENVIRONMENTAL LABORATORIES, INC.
 1600 SHORE RD, WAVERVILLE IL 60563 (630) 778-1200

Client: **JOHN MANVILLE** Bill To: **SAME** TAT: 4 DAY 3 DAY 2 DAY 1 DAY < 24 HRS.
 Address: **1871 N. PERSHING RD.** Address: **SAME** YES - TAT is critical
 NO - TAT is not critical DATE RESULTS NEEDED:

WHAILEGAN IL 60087 State & Program: **IL TACO** Phone #: () () **SAME** Phone #: () () **SAME**
 Dmpete @ concentric.net Report to: **DWIE PETERSON** Phone #: **(214) 554-0413** Fax #: **(817) 360-4558** Fax #: () () **SAME** Fax #: () () **SAME**
 TEMPERATURE UPON RECEIPT: **20°C**
 Deliverable Package Needed: STD Other

Project: **SWD** Sampler: **DMP** PO/Quote #: **FIELD ID, LOCATION**
 # of Bottles Preservative Used: MeOH, NaHSO4, HCl, HNO3, H2SO4, NaOH, NONE
 TOTAL # OF BOTTLES: **VOCs 5035/8260, SVOCs 8210C, RCRA METALS, ANTIMONY 6010C, PH 150, PEST. 3540C/6081A, PCBs 3540C/6082**
 SAMPLE CONTROL: CRACKED-BROKEN IMPROPERLY SEALED
 LABORATORY ID NUMBER: **5-1589-001**

FIELD ID, LOCATION	DATE COLLECTED	TIME COLLECTED	SAMPLE MATRIX	# of Bottles Preservative Used							TOTAL # OF BOTTLES	RECEIVED TIME	RELINQUISHED TIME							
				MeOH	NaHSO4	HCl	HNO3	H2SO4	NaOH	NONE										
1 BP NW 1	6/22/05	1030	SAND	1	2						5	8	X	X	X	X	X	X		
2																				
3																				
4																				
5																				
6																				
7																				
8																				
9																				
10																				

RECEIVED **6/22/05** RELINQUISHED **6/22/05** RECEIVED **6/22/05** RELINQUISHED **6/22/05**
 COMMENTS: **RCRA METALS: ARSENIC, BARIUM, CADMIUM, CHROMIUM, LEAD, MERCURY, SELENIUM, SILVER VIA 3055B/6010C/7470**
 PAGE **1** OF **1**

Asbestos Lead Environmental Materials & Indoor Air Analysis

EMSL Analytical, Inc.

<http://www.emsl.com>

107 Haddon Ave.
Westmont, NJ 08108
Phone: (856) 858-4800
Fax: (856) 858-4960

FACSIMILE TRANSMITTAL SHEET

TO:	David M. Peterson, PE, PC	FROM:	EMSL Analytical, Inc.
COMPANY:	Johns Manville	DATE:	6/30/2005 11:44:16 AM
FAX:	(847) 360-4558	PAGES INCLUDING COVER:	2
PHONE:	(847) 360-4439		

RE: Analysis Results for Order 040511079

The following report covers the analysis performed on samples submitted to EMSL Analytical, Inc. on 6/23/2005. The samples are for SWD.

Notice: If you are not the stated recipient of this fax and have received this in error, please discard immediately and contact EMSL Analytical at the phone number listed above.

If you have any questions, please do not hesitate to contact us at (856) 858-4800.

VISIT OUR WEBSITE AT [HTTP://WWW.EMSL.COM](http://www.emsl.com)
YOU CAN DOWNLOAD AND PRINT
CERTIFICATIONS OF ACCREDITATIONS AND CHAIN OF CUSTODY FORMS

EMSL Analytical, Inc.

107 Madison Ave. Westport, NY 10590

Phone: (847) 360-4339 Fax: (847) 360-4339 Email: petersond@emsl.com

Attn: **David M. Peterson, PE, PC**
Johns Manville
1871 N. Pershing Road
Waukegan, IL 60087

Customer ID: JOVI77
 Customer PO:
 Received: 06/23/05 10:46 AM
 EMSL Order: 040511079

Fax: (847) 360-4558 Phone: (847) 360-4439
 Project: **SWD**

EMSL Proj:
 Analysis Date: 6/30/2005
 Report Date: 6/30/2005

Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy


Sample	Location	Appearance	Non-Asbestos		Asbestos
			% Fibrous	% Non-Fibrous	% Type
BP NW 1		Brown		100% Non-fibrous (other)	None Detected
040511079-0001		Non-Fibrous Heterogeneous			

Analyst(s)

Erica Valent (1)

Stephen Siegel, CIH
 or other approved signatory

Due to magnification limitations inherent in PLM, asbestos fibers in dimensions below the resolution capability of PLM may not be detected. Samples reported as <1% or none detected may require additional testing by TEM to confirm asbestos quantities. The above test report relates only to the items tested and may not be reproduced in any form without the express written approval of EMSL Analytical, Inc. EMSL's liability is limited to the cost of analysis. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. The test results contained within this report meet the requirements of NELAC unless otherwise noted. Analysis performed by EMSL Westport (NYLAP #101048-0), NY ELAP 10872



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292

August 24, 2005

Mr. William Bow, C.P.G.

LEVINE FRICKE

630 Tollgate Rd., Suite D

Elgin, IL 60123

Project ID: 009-07992-00-001; P.O. #06815

First Environmental File ID: 5-2529

Date Received: August 17, 2005

Dear Mr. William Bow, C.P.G.:


The above referenced project was analyzed as directed on the enclosed chain of custody record.

All analyses were performed in accordance with established methods and within established holding times. All Quality Control criteria as outlined in the methods and current IL ELAP/NELAP have been met unless otherwise noted. QA/QC documentation and raw data will remain on file for future reference. Our certificate is number 001201: 02/17/05 through 02/28/06.

I thank you for the opportunity to be of service to you and look forward to working with you again in the future. Should you have any questions regarding any of the enclosed analytical data or need additional information, please contact me at (630) 778-1200.

Sincerely,

William Mottashed
Project Manager



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP2
Sample No: 5-2529-001

Date Collected: 08/17/05
Time Collected: 8:00
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total		Method: 160.3		
Analysis Date: 08/17/05				
Total Solids	89.10		%	
Total Metals		Method: 7470A		
Analysis Date: 08/19/05				
Mercury	< 0.05	0.05	mg/kg	
Volatile Organic Compounds		Method: 5035A/8260B		
Analysis Date: 08/23/05				
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP2
Sample No: 5-2529-001

Date Collected: 08/17/05
Time Collected: 8:00
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Volatile Organic Compounds		Method: 5035A/8260B		
Analysis Date: 08/23/05				
Toluene	7.1	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	
Total Metals		Method: 6010B		Preparation Method 3050B
Analysis Date: 08/22/05				
Preparation Date: 08/18/05				
Antimony	< 1.0	1.0	mg/kg	
Arsenic	0.7	0.2	mg/kg	
Barium	3.8	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	2.9	0.1	mg/kg	
Lead	1.5	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Semi-Volatile Compounds		Method: 8270C		Preparation Method 3540C
Analysis Date: 08/18/05				
Preparation Date: 08/17/05				
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benididine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP2
Sample No: 5-2529-001

Date Collected: 08/17/05
Time Collected: 8:00
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Preparation Method 3540C		
Analysis Date: 08/18/05		Preparation Date: 08/17/05		
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP2
Sample No: 5-2529-001

Date Collected: 08/17/05
Time Collected: 8:00
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds		Method: 8270C	Preparation Method 3540C	
Analysis Date: 08/18/05			Preparation Date: 08/17/05	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs		Method: 8081A/8082	Preparation Method 3540C	
Analysis Date: 08/22/05			Preparation Date: 08/18/05	
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP2
Sample No: 5-2529-001

Date Collected: 08/17/05
Time Collected: 8:00
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs		Method: 8081A/8082	Preparation Method 3540C	
Analysis Date: 08/22/05			Preparation Date: 08/18/05	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
pH @ 25°C, 1:10		Method: 4500H+B		
Analysis Date: 08/18/05				
pH @ 25°C, 1:10	9.15		Units	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292

Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP3
Sample No: 5-2529-002


Date Collected: 08/17/05
Time Collected: 8:20
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total				
Analysis Date: 08/17/05				
Total Solids	86.44		%	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	0.7	0.2	mg/kg	
Barium	4.6	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	2.9	0.1	mg/kg	
Lead	1.5	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	

Total Metals Method: 7470A
Analysis Date: 08/19/05

Mercury	< 0.05	0.05	mg/kg	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP3
Sample No: 5-2529-002

Date Collected: 08/17/05
Time Collected: 8:20
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Total Metals		Method: 7470A		
Analysis Date: 08/19/05				
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	
Semi-Volatile Compounds		Method: 8270C		Preparation Method 3540C
Analysis Date: 08/18/05				
Preparation Date: 08/17/05				
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP3
Sample No: 5-2529-002

Date Collected: 08/17/05
Time Collected: 8:20
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Preparation Method 3540C		
Analysis Date: 08/18/05		Preparation Date: 08/17/05		
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP3
Sample No: 5-2529-002

Date Collected: 08/17/05
Time Collected: 8:20
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds		Method: 8270C	Preparation Method 3540C	
Analysis Date: 08/18/05			Preparation Date: 08/17/05	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs		Method: 8081A/8082	Preparation Method 3540C	
Analysis Date: 08/22/05			Preparation Date: 08/18/05	
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP3
Sample No: 5-2529-002

Date Collected: 08/17/05
Time Collected: 8:20
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs Analysis Date: 08/22/05	Method: 8081A/8082	Preparation Method 3540C Preparation Date: 08/18/05		
Toxaphene	< 160	160	ug/kg	
pH @ 25°C, 1:10 Analysis Date: 08/18/05	Method: 4500H+B			
pH @ 25°C, 1:10	9.35		Units	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP4
Sample No: 5-2529-003

Date Collected: 08/17/05
Time Collected: 8:40
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3			
Analysis Date: 08/17/05				
Total Solids	91.82		%	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	0.5	0.2	mg/kg	
Barium	3.7	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	3.5	0.1	mg/kg	
Lead	1.3	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A			
Analysis Date: 08/19/05				
Mercury	< 0.05	0.05	mg/kg	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP4
Sample No: 5-2529-003

Date Collected: 08/17/05
Time Collected: 8:40
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Total Metals		Method: 7470A		
Analysis Date: 08/19/05				
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	9.3	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	5.4	5.0	ug/kg	
Semi-Volatile Compounds		Method: 8270C		Preparation Method 3540C
Analysis Date: 08/18/05				
Preparation Date: 08/17/05				
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP4
Sample No: 5-2529-003

Date Collected: 08/17/05
Time Collected: 8:40
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Preparation Method 3540C		
Analysis Date: 08/18/05		Preparation Date: 08/17/05		
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP4
Sample No: 5-2529-003

Date Collected: 08/17/05
Time Collected: 8:40
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds		Method: 8270C		Preparation Method 3540C
Analysis Date: 08/18/05				Preparation Date: 08/17/05
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs		Method: 8081A/8082		Preparation Method 3540C
Analysis Date: 08/22/05				Preparation Date: 08/18/05
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP4
Sample No: 5-2529-003

Date Collected: 08/17/05
Time Collected: 8:40
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs Analysis Date: 08/22/05	Method: 8081A/8082	Preparation Method 3540C Preparation Date: 08/18/05		
Toxaphene	< 160	160	ug/kg	
pH @ 25°C, 1:10 Analysis Date: 08/18/05	Method: 4500H+B			
pH @ 25°C, 1:10	9.21		Units	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP5
Sample No: 5-2529-004

Date Collected: 08/17/05
Time Collected: 8:50
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3			
Analysis Date: 08/17/05				
Total Solids	89.08		%	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	1.9	0.2	mg/kg	
Barium	5.4	0.1	mg/kg	
Cadmium	0.1	0.1	mg/kg	
Chromium	8.5	0.1	mg/kg	
Lead	2.6	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A			
Analysis Date: 08/19/05				
Mercury	< 0.05	0.05	mg/kg	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292

Analytical Report


Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP5
Sample No: 5-2529-004

Date Collected: 08/17/05
Time Collected: 8:50
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Total Metals	Method: 7470A			
Analysis Date: 08/19/05				
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	9.6	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	5.8	5.0	ug/kg	

Semi-Volatile Compounds	Method: 8270C		Preparation Method 3540C	
Analysis Date: 08/18/05				
Preparation Date: 08/17/05				
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP5
Sample No: 5-2529-004

Date Collected: 08/17/05
Time Collected: 8:50
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Preparation Method 3540C		
Analysis Date: 08/18/05		Preparation Date: 08/17/05		
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP5
Sample No: 5-2529-004

Date Collected: 08/17/05
Time Collected: 8:50
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds				
Method: 8270C		Preparation Method 3540C		
Analysis Date: 08/18/05		Preparation Date: 08/17/05		
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs				
Method: 8081A/8082		Preparation Method 3540C		
Analysis Date: 08/22/05		Preparation Date: 08/18/05		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP5
Sample No: 5-2529-004

Date Collected: 08/17/05
Time Collected: 8:50
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs Analysis Date: 08/22/05	Method: 8081A/8082	Preparation Method 3540C Preparation Date: 08/18/05		
Toxaphene	< 160	160	ug/kg	
pH @ 25°C, 1:10 Analysis Date: 08/18/05	Method: 4500H+B			
pH @ 25°C, 1:10	9.27		Units	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP6
Sample No: 5-2529-005

Date Collected: 08/17/05
Time Collected: 9:00
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total		Method: 160.3		
Analysis Date: 08/17/05				
Total Solids	84.86		%	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	0.9	0.2	mg/kg	
Barium	4.5	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	3.5	0.1	mg/kg	
Lead	1.3	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals		Method: 7470A		
Analysis Date: 08/19/05				
Mercury	< 0.05	0.05	mg/kg	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP6
Sample No: 5-2529-005

Date Collected: 08/17/05
Time Collected: 9:00
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Total Metals		Method: 7470A		
Analysis Date: 08/19/05				
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	5.8	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	
Semi-Volatile Compounds		Method: 8270C		Preparation Method 3540C
Analysis Date: 08/22/05				
Preparation Date: 08/21/05				
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP6
Sample No: 5-2529-005

Date Collected: 08/17/05
Time Collected: 9:00
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Preparation Method 3540C		
Analysis Date: 08/22/05		Preparation Date: 08/21/05		
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP6
Sample No: 5-2529-005

Date Collected: 08/17/05
Time Collected: 9:00
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds		Method: 8270C	Preparation Method 3540C	
Analysis Date: 08/22/05			Preparation Date: 08/21/05	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs		Method: 8081A/8082	Preparation Method 3540C	
Analysis Date: 08/22/05			Preparation Date: 08/18/05	
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP6
Sample No: 5-2529-005

Date Collected: 08/17/05
Time Collected: 9:00
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs Analysis Date: 08/22/05	Method: 8081A/8082	Preparation Method 3540C		
Toxaphene	< 160	160	ug/kg	
pH @ 25°C, 1:10 Analysis Date: 08/18/05	Method: 4500H+B			
pH @ 25°C, 1:10	9.23		Units	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP7
Sample No: 5-2529-006

Date Collected: 08/17/05
Time Collected: 9:30
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total Method: 160.3				
Analysis Date: 08/17/05				
Total Solids	85.19		%	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	0.9	0.2	mg/kg	
Barium	5.9	0.1	mg/kg	
Cadmium	0.1	0.1	mg/kg	
Chromium	11.2	0.1	mg/kg	
Lead	2.9	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals Method: 7470A				
Analysis Date: 08/19/05				
Mercury	< 0.05	0.05	mg/kg	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP7
Sample No: 5-2529-006

Date Collected: 08/17/05
Time Collected: 9:30
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Total Metals		Method: 7470A		
Analysis Date: 08/19/05				
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	8.6	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	
Semi-Volatile Compounds		Method: 8270C		Preparation Method 3540C
Analysis Date: 08/22/05				
Preparation Date: 08/21/05				
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP7
Sample No: 5-2529-006

Date Collected: 08/17/05
Time Collected: 9:30
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Preparation Method 3540C		
Analysis Date: 08/22/05		Preparation Date: 08/21/05		
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP7
Sample No: 5-2529-006

Date Collected: 08/17/05
Time Collected: 9:30
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds		Method: 8270C		
Analysis Date: 08/22/05		Preparation Method 3540C Preparation Date: 08/21/05		
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs		Method: 8081A/8082		
Analysis Date: 08/22/05		Preparation Method 3540C Preparation Date: 08/18/05		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292

Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001; P.O. #06815
Sample ID: BP7
Sample No: 5-2529-006

Date Collected: 08/17/05
Time Collected: 9:30
Date Received: 08/17/05
Date Reported: 08/24/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs Analysis Date: 08/22/05	Method: 8081A/8082	Preparation Method 3540C		
		Preparation Date: 08/18/05		
Toxaphene	< 160	160	ug/kg	
pH @ 25°C, 1:10 Analysis Date: 08/18/05	Method: 4500H+B			
pH @ 25°C, 1:10	9.23		Units	



First Environmental Laboratories, Inc.

First Environmental Laboratories
 1600 Shore Road, Suite D
 Naperville, Illinois 60563
 Phone: (630) 778-1200 • Fax: (630) 778-1233
 24 Hr. Pager (708) 569-7507
 E-mail: info@firstenv.com
 IEPA Certification# 100292

CHAIN OF CUSTODY RECORD

Company Name: LFR Levine Fricke
 Street Address: 630 Tollgate Rd, Suite D
 City: Elgin State: IL Zip: 60123
 Phone: 847 695 8855 Fax: 847 695 7799
 Send Report To: William Bow
 Sampled By: John Chittwood

Project I.D.: 009-07992-00-001
 P.O. #: 06815

Date/Time Taken	Sample Description	Matrix	Analyses							Comments	Lab I.D.
			VOCs 8260	RCHM Metals	Antimony	Pb 8681A	Pb 8682				
8/17 08:00	BP2	S	X	X	X	X	X	X			58089-001
8/17 08:20	BP3	S	X	X	X	X	X	X			002
8/17 08:40	BP4	S	X	X	X	X	X	X			003
8/17 08:50	BP5	S	X	X	X	X	X	X			004
8/17 09:00	BP6	S	X	X	X	X	X	X			005
8/17 09:30	BP7	S	X	X	X	X	X	X			006

FOR LAB USE ONLY:

Cooler Temperature: 0.1-6°C Yes No °C
 Received within 6 hrs. of collection: Yes No
 Ice Present: Yes No

Sample Refrigerated: Yes No °C
 Refrigerator Temperature: _____ °C
 5035 Vials Frozen: Yes No
 Freezer Temperature: _____ °C

Containers Received Preserved: _____
 Preserved in Lab: _____

Notes and Special Instructions: Metals analysis is for Total concentration. All samples 5-day DAT

Relinquished By: John Chittwood
 Date/Time: 8/17/05 1245

Received By: R. Franlyo
 Date/Time: 8/17/05 1245

EMSL Analytical, Inc.

107 Haddon Ave., Westmont, NJ 08108

Phone: (856) 858-4800 Fax: (856) 858-4960 Email: ssiegel@EMSL.com



Attn: **John Chitwood**
LFR Levine Fricke
630 Tollgate Rd.
Suite D
Elgin, IL 60123

Customer ID: LEVI93
Customer PO: 08780
Received: 08/18/05 10:18 AM
EMSL Order: 040515950

Fax: (847) 695-7799 Phone: (847) 695-8855
Project: 009-07992-00-001

EMSL Proj:
Analysis Date: 8/22/2005
Report Date: 8/22/2005

Qualitative asbestos analysis of soils using the EPA 600/R-93/116 method

Sample	Location	Appearance	Result	Notes
BP2 040515950-0001			None Detected	
BP3 040515950-0002			None Detected	
BP4 040515950-0003			None Detected	
BP5 040515950-0004			None Detected	
BP6 040515950-0005			None Detected	
BP7 040515950-0006			None Detected	

Analyst(s)

Delores Beard (6)

Stephen Siegel, CIH
or other approved signatory

EMSL recommends that soil samples reported as "ND" be tested by the EPA Screening Method/Qualitative. The above report relates only to the items tested. This report may not be reproduced, except in full, without written approval by EMSL Analytical, Inc. The above test must not be used by the client to claim product endorsement by NVLAP nor any agency of the United States Government. The test results contained within this report meet the requirements of NELAC unless otherwise noted.

ACCREDITATIONS: AIHA #100192, NVLAP #1048 and NY STATE ELAP #10872

EMSL Analytical, Inc.

107 Haddon Avenue, Westmont, NJ 08108 Phone: 800-220-3675 Fax: 856-858-4960

Client: LFR Levine Fricke
630 Tollgate Rd.
Suite D
Elgin, IL 60123

EMSL Reference: 040515950

Attention: John Chitwood
Fax: 847-695-7799
Project: 009-07992-00-001

Phone: 847-695-8855

Date Received: 08/18/05
Date Analyzed: 08/19/05
Date Reported: 08/22/05

**Asbestos Analysis of Soil via EPA 600/R-93/116 Method Utilizing
Analytical Electron Microscopy (Section 2.5) with CARB 435 Prep (Milling)
Level C for 0.01% Target Analytical Sensitivity**

Client Sample ID	EMSL Sample ID	Asbestos Type(s)	# of Asbestos Structures Detected	Analytical Sensitivity %	Asbestos Weight %	Comments
BP5	040515950-00007	None Detected	0	0.01	<0.01	

Debbie Little
Analyst



Stephen Siegel, CIH or Approved EMSL Signatory

EMSL maintains liability limited to cost of analysis. This method requires the laboratory to analyze the sample until the first fiber found compromises 5% of the total mass. Due to the size and mass of different asbestos fibers, the analytical sensitivity will vary between samples and may prevent the laboratory from achieving the target sensitivity on all samples. This report relates only to the samples reported above and may not be reproduced, except in full, without written approval by EMSL. EMSL is not responsible for sample collection activities or analytical method limitations. Interpretation and use of results are the responsibility of the client.



040515950

Chain of Custody

EMSL Analytical, Inc.
107 Haddon Avenue
Westmont, NJ 08108

Asbestos Lab Services

Phone: (856) 858-4800
Fax: (856) 858-4960
(856) 427-1608
<http://www.emsl.com>

Please print all information legibly.

Company:	LFR Levine Fricke	Bill To:	LFR Levine Fricke
Address1:	630 Tollgate Road	Address1:	630 Tollgate Road
Address2:	Suite D	Address2:	Suite D
City, State:	Elgin, IL	City, State:	Elgin, IL
Zip/Post Code:	60123	Zip/Post Code:	60123
Country:		Country:	
Contact Name:	John Chitwood	Attn:	Wendy Krahn
Phone:	847 695 8855 x104	Phone:	(847) 695-8855 x11
Fax:	847 695 7799	Fax:	847 695 7799
Email:		Email:	wendy.krahn@lfr.com
EMSL Rep:	Steve Siegel	P.O. Number:	08780
Project Name/Number: 009-07992-00-001			

MATRIX			TURNAROUND			
<input type="checkbox"/> Air	<input checked="" type="checkbox"/> Soil	<input type="checkbox"/> Micro-Vac	<input type="checkbox"/> 3 Hours	<input type="checkbox"/> 6 Hours	<input type="checkbox"/> Same Day or 12 Hours*	<input type="checkbox"/> 24 Hours (1 day)
<input type="checkbox"/> Bulk	<input type="checkbox"/> Drinking Water		<input type="checkbox"/> 48 Hours (2 days)	<input type="checkbox"/> 72 Hours (3 days)	<input type="checkbox"/> 96 Hours (4 days)	<input checked="" type="checkbox"/> 120 Hours (5 days)
<input type="checkbox"/> Wipe	<input type="checkbox"/> Wastewater		<input type="checkbox"/> 144+ hours (6-10 days)			

TEM AIR, 3 hours, 6 hours, Please call ahead to schedule. There is a premium charge for 3-hour tat, please call 1-800-220-3675 for price prior to sending samples. You will be asked to sign an authorization form for this service.

*12 hours (must arrive by 11:00a.m. Mon -Fri.), Please Refer to Price Quote

PCM - Air <input type="checkbox"/> NIOSH 7400(A) Issue 2: August 1994 <input type="checkbox"/> OSHA w/TWA <input type="checkbox"/> Other:	TEM Air <input type="checkbox"/> AHERA 40 CFR, Part 763 Subpart E <input type="checkbox"/> NIOSH 7402 <input type="checkbox"/> EPA Level II	TEM WATER <input type="checkbox"/> EPA 100.1 <input type="checkbox"/> EPA 100.2 <input type="checkbox"/> NYS 198.2
PLM - Bulk <input type="checkbox"/> EPA 600/R-93/116 <input type="checkbox"/> EPA Point Count <input type="checkbox"/> NY Stratified Point Count <input type="checkbox"/> PLM NOB (Gravimetric) NYS 198.1 <input type="checkbox"/> NIOSH 9002: <input type="checkbox"/> EMSL Standard Addition:	TEM BULK <input type="checkbox"/> Drop Mount (Qualitative) <input type="checkbox"/> Chatfield SOP - 1988-02 <input type="checkbox"/> TEM NOB (Gravimetric) NYS 198.4 <input type="checkbox"/> EMSL Standard Addition:	TEM Microvac/Wipe <input type="checkbox"/> ASTM D 5755-95 (quantative method) <input type="checkbox"/> Wipe Qualitative
SEM Air or Bulk <input type="checkbox"/> Qualitative <input type="checkbox"/> Quantitative	PLM Soil <input checked="" type="checkbox"/> EPA Protocol Qualitative - as specified on page 2 <input type="checkbox"/> EPA Protocol Quantitative <input type="checkbox"/> EMSL MSD 9000 Method fibers/gram	XRD <input type="checkbox"/> Asbestos <input type="checkbox"/> Silica NIOSH 7500 OTHER ↑ <input checked="" type="checkbox"/> Carb 435C

SAMPLES ACCEPTED FOR ANALYSIS BY EMSL ANALYTICAL INC.

RECEIVED EMSL WESTMONT, N.J. AUG 18 AM 10:02



Chain of Custody

Asbestos Lab Services

EMSL Analytical, Inc.
107 Haddon Avenue
Westmont, NJ 08108

Phone: (856) 858-4800
Fax: (856) 858-4960
(856) 427-1608
<http://www.emsl.com>

Please print all information legibly.

Client Sample # (s) BP2 - BP7 Total Samples #: 6

Relinquished: [Signature] Date: 8/17/05 Time: 1400 FedEx

Received: [Signature] Date: _____ Time: _____


Relinquished: _____ Date: _____ Time: _____

Received: _____ Date: _____ Time: _____

SAMPLE NUMBER	SAMPLE DESCRIPTION/LOCATION	VOLUME (if applicable)
BP2	Sand PLM	Bags around 4oz each
BP3	Sand PLM	↓
BP4	Sand PLM	
BP5	Sand PLM and CARB 435C	
BP6	Sand PLM	
BP7	Sand PLM	

SAMPLES ACCEPTED
 FOR ANALYSIS BY
 EMSL ANALYTICAL INC

RECEIVED
 EMSL
 WESTMONT, NJ
 05 AUG 18 11:18:18



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292

August 25, 2005

Ms. Wendy Krahn
LEVINE FRICKE
630 Tollgate Rd., Suite D
Elgin, IL 60123

Project ID: 009-07992-00-001 P.O. # 06815
First Environmental File ID: 5-2613
Date Received: August 22, 2005

Dear Ms. Wendy Krahn:


The above referenced project was analyzed as directed on the enclosed chain of custody record.

All analyses were performed in accordance with established methods and within established holding times. All Quality Control criteria as outlined in the methods and current IL ELAP/NELAP have been met unless otherwise noted. QA/QC documentation and raw data will remain on file for future reference. Our certificate is number 001201: 02/17/05 through 02/28/06.

I thank you for the opportunity to be of service to you and look forward to working with you again in the future. Should you have any questions regarding any of the enclosed analytical data or need additional information, please contact me at (630) 778-1200.

Sincerely,

William Mottashed
Project Manager



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292

Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001 P.O. # 06815
Sample ID: BP 3 (0.5)
Sample No: 5-2613-001

Date Collected: 08/22/05
Time Collected: 12:55
Date Received: 08/22/05
Date Reported: 08/25/05

Results are reported on a dry weight basis.


Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3			
Analysis Date: 08/23/05				
Total Solids	90.62		%	

Volatile Organic Compounds

Method: 5035A/8260B

Analysis Date: 08/24/05

Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001 P.O. # 06815
Sample ID: BP 3 (0.5)
Sample No: 5-2613-001

Date Collected: 08/22/05
Time Collected: 12:55
Date Received: 08/22/05
Date Reported: 08/25/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Volatile Organic Compounds		Method: 5035A/8260B		
Analysis Date: 08/24/05				
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	
Semi-Volatile Compounds		Method: 8270C		Preparation Method 3540C
Analysis Date: 08/24/05				
Preparation Date: 08/23/05				
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292

Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001 P.O. # 06815
Sample ID: BP 3 (0.5)
Sample No: 5-2613-001

Date Collected: 08/22/05
Time Collected: 12:55
Date Received: 08/22/05
Date Reported: 08/25/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Preparation Method 3540C		
Analysis Date: 08/24/05		Preparation Date: 08/23/05		
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001 P.O. # 06815
Sample ID: BP 3 (0.5)
Sample No: 5-2613-001

Date Collected: 08/22/05
Time Collected: 12:55
Date Received: 08/22/05
Date Reported: 08/25/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds				
Method: 8270C		Preparation Method 3540C		
Analysis Date: 08/24/05		Preparation Date: 08/23/05		
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs				
Method: 8081A/8082		Preparation Method 3540C		
Analysis Date: 08/24/05		Preparation Date: 08/23/05		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001 P.O. # 06815
Sample ID: BP 3 (0.5)
Sample No: 5-2613-001

Date Collected: 08/22/05
Time Collected: 12:55
Date Received: 08/22/05
Date Reported: 08/25/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Total Metals		Method: 7470A		
Analysis Date: 08/23/05				
Mercury	< 0.05	0.05	mg/kg	
Total Metals		Method: 6010B		Preparation Method 3050B
Analysis Date: 08/24/05				
Preparation Date: 08/23/05				
Arsenic	0.9	0.2	mg/kg	
Barium	3.3	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	2.5	0.1	mg/kg	
Lead	1.3	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Antimony	< 1.0	1.0	mg/kg	
pH @ 25°C, 1:10		Method: 4500H+B		
Analysis Date: 08/23/05				
pH @ 25°C, 1:10	8.83		Units	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292

Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001 P.O. # 06815
Sample ID: BP 6 (0.5)
Sample No: 5-2613-002

Date Collected: 08/22/05
Time Collected: 13:05
Date Received: 08/22/05
Date Reported: 08/25/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total		Method: 160.3		
Analysis Date: 08/23/05				
Total Solids	85.45		%	
Volatile Organic Compounds		Method: 5035A/8260B		
Analysis Date: 08/24/05				
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001 P.O. # 06815
Sample ID: BP 6 (0.5)
Sample No: 5-2613-002

Date Collected: 08/22/05
Time Collected: 13:05
Date Received: 08/22/05
Date Reported: 08/25/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Volatile Organic Compounds		Method: 5035A/8260B		
Analysis Date: 08/24/05				
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	
Semi-Volatile Compounds		Method: 8270C		Preparation Method 3540C
Analysis Date: 08/24/05				
Preparation Date: 08/23/05				
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	



First Environmental Laboratories, Inc.

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001 P.O. # 06815
Sample ID: BP 6 (0.5)
Sample No: 5-2613-002

Date Collected: 08/22/05
Time Collected: 13:05
Date Received: 08/22/05
Date Reported: 08/25/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Preparation Method 3540C		
Analysis Date: 08/24/05		Preparation Date: 08/23/05		
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	


**First
Environmental
Laboratories, Inc.**

 1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
 IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001 P.O. # 06815
Sample ID: BP 6 (0.5)
Sample No: 5-2613-002

Date Collected: 08/22/05
Time Collected: 13:05
Date Received: 08/22/05
Date Reported: 08/25/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds		Method: 8270C		Preparation Method 3540C
Analysis Date: 08/24/05				Preparation Date: 08/23/05
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs		Method: 8081A/8082		Preparation Method 3540C
Analysis Date: 08/24/05				Preparation Date: 08/23/05
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233
IL ELAP / NELAC Accreditation # 100292

Analytical Report

Client: LEVINE FRICKE
Project ID: 009-07992-00-001 P.O. # 06815
Sample ID: BP 6 (0.5)
Sample No: 5-2613-002

Date Collected: 08/22/05
Time Collected: 13:05
Date Received: 08/22/05
Date Reported: 08/25/05

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Total Metals		Method: 7470A		
Analysis Date: 08/23/05				
Mercury	< 0.05	0.05	mg/kg	
Total Metals		Method: 6010B		Preparation Method 3050B
Analysis Date: 08/24/05				
Preparation Date: 08/23/05				
Arsenic	1.2	0.2	mg/kg	
Barium	3.3	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	2.5	0.1	mg/kg	
Lead	0.9	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Antimony	< 1.0	1.0	mg/kg	
pH @ 25°C, 1:10		Method: 4500H+B		
Analysis Date: 08/23/05				
pH @ 25°C, 1:10	8.57		Units	



First Environmental Laboratories, Inc.

First Environmental Laboratories
 1600 Shore Road, Suite D
 Naperville, Illinois 60563
 Phone: (630) 778-1200 • Fax: (630) 778-1233
 24 Hr. Pager (708) 569-7507
 E-mail: info@firstenv.com
 IEPA Certification# 100292

CHAIN OF CUSTODY RECORD

Company Name: LFR Levine-Fricko
 Street Address: 6300 Tollgate Rd SWALD
 City: Edgin State: IL Zip: 60123
 Phone: 847-695-8855 Fax: 847-695-7799
 Send Report To: Wendy Krahn
 Sampled By: W Krahn

Analyses

Project I.D.:	Matrix Codes:	S = Soil	W = Water	O = Other	Date/Time Taken	Sample Description	Matrix	WGS 8400	SVCS 8470	RCR4 Metals	ANTHROMU	PH	pest-80814	CRB 8482	Comments	Lab I.D.
<u>007-07792-001</u>							S	X	X	X	X	X	X			S-2613-001
P.O. #:							S	X	X	X	X	X	X			002

FOR LAB USE ONLY:

Cooler Temperature: 0, 1-6°C Yes No °C
 Refrigerator Temperature: _____ °C
 Ice Present: Yes No
 Sample Refrigerated: Yes No °C
 Refrigerator Temperature: _____ °C
 5035 Vials Frozen: Yes No
 Freezer Temperature: _____ °C
 Containers Received Preserved:
 Preserved in Lab: _____

Notes and Special Instructions: Need results by Friday 8/26/05 at noon.

Relinquished By: W Krahn Date/Time: 8/22/05 3:25 Received By: [Signature] Date/Time: 8/22/05 3:25
 Relinquished By: _____ Date/Time: _____ Received By: _____ Date/Time: _____

EMSL Analytical, Inc.

107 Haddon Ave., Westmont, NJ 08108

Phone: (856) 858-4800 Fax: (856) 858-4960 Email: ssiegel@EMSL.com



Attn: **Wendy Krahn**
LFR Levine Fricke
630 Tollgate Rd.
Suite D
Elgin, IL 60123

Customer ID: LEVI93
Customer PO: 08780
Received: 08/23/05 10:56 AM
EMSL Order: 040516267


Fax: (847) 695-7799 Phone: (847) 695-8855
Project: 009-07992-00-001

EMSL Prcj:
Analysis Date: 8/24/2005
Report Date: 8/24/2005

Qualitative asbestos analysis of soils using the EPA 600/R-93/116 method

Sample	Location	Appearance	Result	Notes
BP3 (0.5) 040516267-0001			None Detected	
BP6 (0.5) 040516267-0002			None Detected	

Analyst(s) _____
Delores Beard (2)



Stephen Siegel, CIH
or other approved signatory

EMSL recommends that soil samples reported as "ND" be tested by the EPA Screening Method/Qualitative. The above report relates only to the items tested. This report may not be reproduced, except in full, without written approval by EMSL Analytical, Inc. The above test must not be used by the client to claim product endorsement by NVLAP nor any agency of the United States Government. The test results contained within this report meet the requirements of NELAC unless otherwise noted.
ACCREDITATIONS: AIHA #100192, NVLAP #1048 and NY STATE ELAP #10872



Chain of Custody Asbestos Lab Services

040516267
PLM
Qual
EMSL Analytical, Inc.
107 Haddon Avenue
Westmont, NJ 08108
Phone: (856) 858-4800
Fax: (856) 858-4960
(856) 427-1608
<http://www.emsl.com>

Please print all information legibly.

Company:	LFR Levine-Fricke	Bill To:	LFR Levine-Fricke
Address1:	630 Tollgate Rd.	Address1:	630 Tollgate Rd.
Address2:	Suite D	Address2:	Suite D
City, State:	Elgin, IL	City, State:	Elgin, IL
Zip/Post Code:	60123	Zip/Post Code:	60123
Country:	USA	Country:	USA
Contact Name:	Wendy Krahn	Attn:	Wendy Krahn
Phone:	847-695-8855 x112	Phone:	847-695-8855 x112
Fax:	847-695-7799	Fax:	847-695-7799
Email:	wendy.krahn@lfr.com	Email:	wendy.krahn@lfr.com
EMSL Rep:	Steve Siegel	P.O. Number:	08780
Project Name/Number: 009-07992-00-001			

LEVI
98

MATRIX			TURNAROUND			
<input type="checkbox"/> Air	<input checked="" type="checkbox"/> Soil	<input type="checkbox"/> Micro-Vac	<input type="checkbox"/> 3 Hours	<input type="checkbox"/> 6 Hours	<input type="checkbox"/> Same Day or 12 Hours*	<input type="checkbox"/> 24 Hours (1 day)
<input type="checkbox"/> Bulk	<input type="checkbox"/> Drinking Water		<input type="checkbox"/> 48 Hours (2 days)	<input checked="" type="checkbox"/> 72 Hours (3 days)	<input type="checkbox"/> 96 Hours (4 days)	<input type="checkbox"/> 120 Hours (5 days)
<input type="checkbox"/> Wipe	<input type="checkbox"/> Wastewater		<input type="checkbox"/> 144+ hours (6-10 days)			


TEM AIR, 3 hours, 6 hours, Please call ahead to schedule. There is a premium charge for 3-hour tat, please call 1-800-220-3675 for price prior to sending samples. You will be asked to sign an authorization form for this service.

*12 hours (must arrive by 11:00a.m. Mon -Fri.), Please Refer to Price Quote

PCM - Air <input type="checkbox"/> NIOSH 7400(A) Issue 2: August 1994 <input checked="" type="checkbox"/> OSHA w/TWA <input type="checkbox"/> Other:	TEM Air <input type="checkbox"/> AHERA 40 CFR, Part 763 Subpart E <input type="checkbox"/> NIOSH 7402 <input type="checkbox"/> EPA Level II	TEM WATER <input type="checkbox"/> EPA 100.1 <input type="checkbox"/> EPA 100.2 <input type="checkbox"/> NYS 198.2
PLM - Bulk <input type="checkbox"/> EPA 600/R-93/116 <input type="checkbox"/> EPA Point Count <input type="checkbox"/> NY Stratified Point Count <input type="checkbox"/> PLM NOB (Gravimetric) NYS 198.1 <input type="checkbox"/> NIOSH 9002: <input type="checkbox"/> EMSL Standard Addition:	TEM BULK <input type="checkbox"/> Drop Mount (Qualitative) <input type="checkbox"/> Chatfield SOP - 1988-02 <input type="checkbox"/> TEM NOB (Gravimetric) NYS 198.4 <input type="checkbox"/> EMSL Standard Addition:	TEM Microvac/Wipe <input type="checkbox"/> ASTM D 5755-95 (quantitative method) <input type="checkbox"/> Wipe Qualitative
SEM Air or Bulk <input type="checkbox"/> Qualitative <input type="checkbox"/> Quantitative	PLM Soil EPA 600R-93/116 (yes/no) <input checked="" type="checkbox"/> EPA Protocol Qualitative <input type="checkbox"/> EPA Protocol Quantitative <input type="checkbox"/> EMSL MSD 9000 Method fibers/gram	XRD <input type="checkbox"/> Asbestos <input type="checkbox"/> Silica NIOSH 7500 OTHER <input type="checkbox"/>

EMSL ANALYTICAL INC. SAMPLES ACCEPTED FOR ANALYSIS BY

RECEIVED
EMSL
WESTMONT, NJ
05 AUG 23 AM 10:56



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

May 08, 2006

Ms. Kate Troyer

LFR, INC.

630 Tollgate Rd.


Suite D

Elgin, IL 60123

Project ID: 009-07992-00/001 John's Manville

First Environmental File ID: 6-1778

Date Received: April 27, 2006



Dear Ms. Kate Troyer:


The above referenced project was analyzed as directed on the enclosed chain of custody record.

All analyses were performed in accordance with established methods and within established holding times. All Quality Control criteria as outlined in the methods and current IL ELAP/NELAP have been met unless otherwise noted. QA/QC documentation and raw data will remain on file for future reference. Our certificate is number 001498: 02/09/06 through 02/28/07.

I thank you for the opportunity to be of service to you and look forward to working with you again in the future. Should you have any questions regarding any of the enclosed analytical data or need additional information, please contact me at (630) 778-1200.

Sincerely,

William Mottashed
Project Manager



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292


1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client:	LFR, INC.	Date Collected:	04/26/06
Project ID:	009-07992-00/001 John's Manville	Time Collected:	10:00
Sample ID:	BP8 (16")	Date Received:	04/27/06
Sample No:	6-1778-001	Date Reported:	05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	8.59		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP8 (16")
Sample No: 6-1778-001

Date Collected: 04/26/06
Time Collected: 10:00
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3		Analysis Date: 04/28/06	
Total Solids	78.37		%	
Volatile Organic Compounds	Method: 5035A/8260B		Analysis Date: 05/01/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP8 (16")
Sample No: 6-1778-001

Date Collected: 04/26/06
Time Collected: 10:00
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP8 (16")
Sample No: 6-1778-001

Date Collected: 04/26/06
Time Collected: 10:00
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 05/02/06		
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP8 (16")
Sample No: 6-1778-001

Date Collected: 04/26/06
Time Collected: 10:00
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 05/03/06		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	1.5	0.2	mg/kg	
Barium	5.5	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	5.6	0.1	mg/kg	
Lead	1.4	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 04/28/06		
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.

Project ID: 009-07992-00/001 John's Manville

Sample ID: BP8 (3')

Sample No: 6-1778-002

Date Collected: 04/26/06


Time Collected: 10:05

Date Received: 04/27/06

Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	9.01		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP8 (3')
Sample No: 6-1778-002

Date Collected: 04/26/06
Time Collected: 10:05
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date: 04/28/06		
Total Solids	78.72		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date: 05/01/06		
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP8 (3')
Sample No: 6-1778-002

Date Collected: 04/26/06
Time Collected: 10:05
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP8 (3')
Sample No: 6-1778-002

Date Collected: 04/26/06
Time Collected: 10:05
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date:	05/04/06	
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP8 (3')
Sample No: 6-1778-002

Date Collected: 04/26/06
Time Collected: 10:05
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 05/03/06		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	1.1	0.2	mg/kg	
Barium	4.7	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	3.7	0.1	mg/kg	
Lead	1.7	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 04/28/06		
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.

Project ID: 009-07992-00/001 John's Manville

Sample ID: BP9 (15")

Sample No: 6-1778-003

Date Collected: 04/26/06


Time Collected: 10:35

Date Received: 04/27/06

Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	8.73		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP9 (15")
Sample No: 6-1778-003

Date Collected: 04/26/06
Time Collected: 10:35
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3		Analysis Date: 04/28/06	
Total Solids	83.01		%	
Volatile Organic Compounds	Method: 5035A/8260B		Analysis Date: 05/01/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP9 (15")
Sample No: 6-1778-003

Date Collected: 04/26/06
Time Collected: 10:35
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP9 (15")
Sample No: 6-1778-003

Date Collected: 04/26/06
Time Collected: 10:35
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date:	05/04/06	
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP9 (15")
Sample No: 6-1778-003

Date Collected: 04/26/06
Time Collected: 10:35
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 05/03/06		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	1.0	0.2	mg/kg	
Barium	5.2	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	4.9	0.1	mg/kg	
Lead	1.7	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 04/28/06		
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.

Project ID: 009-07992-00/001 John's Manville

Sample ID: BP9 (3')

Sample No: 6-1778-004

Date Collected: 04/26/06


Time Collected: 10:40

Date Received: 04/27/06

Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	9.22		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP9 (3')
Sample No: 6-1778-004

Date Collected: 04/26/06
Time Collected: 10:40
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3		Analysis Date: 04/28/06	
Total Solids	80.46		%	
Volatile Organic Compounds	Method: 5035A/8260B		Analysis Date: 05/01/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP9 (3')
Sample No: 6-1778-004

Date Collected: 04/26/06
Time Collected: 10:40
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP9 (3')
Sample No: 6-1778-004

Date Collected: 04/26/06
Time Collected: 10:40
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 05/02/06		
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP9 (3')
Sample No: 6-1778-004

Date Collected: 04/26/06
Time Collected: 10:40
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 05/03/06		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	0.6	0.2	mg/kg	
Barium	4.6	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	5.7	0.1	mg/kg	
Lead	1.9	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 04/28/06		
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.

Project ID: 009-07992-00/001 John's Manville

Sample ID: BP10 (14")

Sample No: 6-1778-005

Date Collected: 04/26/06


Time Collected: 10:15

Date Received: 04/27/06

Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	9.11		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP10 (14")
Sample No: 6-1778-005

Date Collected: 04/26/06
Time Collected: 10:15
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3		Analysis Date: 04/28/06	
Total Solids	86.48		%	
Volatile Organic Compounds	Method: 5035A/8260B		Analysis Date: 05/02/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dicbloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP10 (14")
Sample No: 6-1778-005

Date Collected: 04/26/06
Time Collected: 10:15
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP10 (14")
Sample No: 6-1778-005

Date Collected: 04/26/06
Time Collected: 10:15
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 05/02/06		
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP10 (14")
Sample No: 6-1778-005

Date Collected: 04/26/06
Time Collected: 10:15
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date:	05/04/06	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date:	05/03/06	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	1.0	0.2	mg/kg	
Barium	6.2	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	3.0	0.1	mg/kg	
Lead	1.4	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date:	04/28/06	
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.

Project ID: 009-07992-00/001 John's Manville

Sample ID: BP10 (3')

Sample No: 6-1778-006

Date Collected: 04/26/06


Time Collected: 10:20

Date Received: 04/27/06

Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	9.27		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP10 (3')
Sample No: 6-1778-006

Date Collected: 04/26/06
Time Collected: 10:20
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3		Analysis Date: 04/28/06	
Total Solids	88.01		%	
Volatile Organic Compounds	Method: 5035A/8260B		Analysis Date: 05/01/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP10 (3')
Sample No: 6-1778-006

Date Collected: 04/26/06
Time Collected: 10:20
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidieue	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP10 (3')
Sample No: 6-1778-006

Date Collected: 04/26/06
Time Collected: 10:20
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 05/02/06		
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP10 (3')
Sample No: 6-1778-006

Date Collected: 04/26/06
Time Collected: 10:20
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 05/03/06		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	0.7	0.2	mg/kg	
Barium	3.4	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	3.8	0.1	mg/kg	
Lead	1.4	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 04/28/06		
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.

Project ID: 009-07992-00/001 John's Manville

Sample ID: BP11 (16")

Sample No: 6-1778-007

Date Collected: 04/26/06


Time Collected: 10:45

Date Received: 04/27/06

Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	8.73		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP/NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP11 (16")
Sample No: 6-1778-007

Date Collected: 04/26/06
Time Collected: 10:45
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	04/28/06	
Total Solids	83.17		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	05/01/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP11 (16")
Sample No: 6-1778-007

Date Collected: 04/26/06
Time Collected: 10:45
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP11 (16")
Sample No: 6-1778-007

Date Collected: 04/26/06
Time Collected: 10:45
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date:	05/04/06	
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP11 (16")
Sample No: 6-1778-007

Date Collected: 04/26/06
Time Collected: 10:45
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 05/03/06		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	0.6	0.2	mg/kg	
Barium	3.2	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	4.9	0.1	mg/kg	
Lead	1.6	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 04/28/06		
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292


1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client:	LFR, INC.	Date Collected:	04/26/06
Project ID:	009-07992-00/001 John's Manville	Time Collected:	11:15
Sample ID:	BP11 (3')	Date Received:	04/27/06
Sample No:	6-1778-008	Date Reported:	05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	8.91		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP11 (3')
Sample No: 6-1778-008

Date Collected: 04/26/06
Time Collected: 11:15
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	04/28/06	
Total Solids	84.67		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	05/01/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP11 (3')
Sample No: 6-1778-008

Date Collected: 04/26/06
Time Collected: 11:15
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP11 (3')
Sample No: 6-1778-008

Date Collected: 04/26/06
Time Collected: 11:15
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date:	05/04/06	
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP11 (3')
Sample No: 6-1778-008

Date Collected: 04/26/06
Time Collected: 11:15
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 05/03/06		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	0.5	0.2	mg/kg	
Barium	4.4	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	4.3	0.1	mg/kg	
Lead	1.4	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 04/28/06		
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.

Project ID: 009-07992-00/001 John's Manville

Sample ID: BP12 (13")

Sample No: 6-1778-009

Date Collected: 04/26/06


Time Collected: 11:20

Date Received: 04/27/06

Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	9.11		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP12 (13")
Sample No: 6-1778-009

Date Collected: 04/26/06
Time Collected: 11:20
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3		Analysis Date: 04/28/06	
Total Solids	82.52		%	
Volatile Organic Compounds	Method: 5035A/8260B		Analysis Date: 05/01/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP12 (13")
Sample No: 6-1778-009

Date Collected: 04/26/06
Time Collected: 11:20
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP/NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP12 (13")
Sample No: 6-1778-009

Date Collected: 04/26/06
Time Collected: 11:20
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds		Method: 8270C	Analysis Date: 05/02/06	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs		Method: 8081A/8082	Analysis Date: 05/04/06	
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP/NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP12 (13")
Sample No: 6-1778-009

Date Collected: 04/26/06
Time Collected: 11:20
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 05/03/06		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	0.7	0.2	mg/kg	
Barium	4.6	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	3.5	0.1	mg/kg	
Lead	1.2	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 04/28/06		
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.

Project ID: 009-07992-00/001 John's Manville

Sample ID: BP12 (3')

Sample No: 6-1778-010

Date Collected: 04/26/06


Time Collected: 11:30

Date Received: 04/27/06

Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	9.33		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP/NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP12 (3')
Sample No: 6-1778-010

Date Collected: 04/26/06
Time Collected: 11:30
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	04/28/06	
Total Solids	85.24		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	05/01/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP12 (3')
Sample No: 6-1778-010

Date Collected: 04/26/06
Time Collected: 11:30
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP12 (3')
Sample No: 6-1778-010

Date Collected: 04/26/06
Time Collected: 11:30
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 05/02/06		
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP12 (3')
Sample No: 6-1778-010

Date Collected: 04/26/06
Time Collected: 11:30
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/04/06		
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 05/03/06		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	1.5	0.2	mg/kg	
Barium	6.3	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	4.9	0.1	mg/kg	
Lead	1.6	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 04/28/06		
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.

Project ID: 009-07992-00/001 John's Manville

Sample ID: BP13

Sample No: 6-1778-011

Date Collected: 04/26/06


Time Collected: 11:40

Date Received: 04/27/06

Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	7.85		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP13
Sample No: 6-1778-011

Date Collected: 04/26/06
Time Collected: 11:40
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	04/28/06	
Total Solids	91.86		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	05/01/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP13
Sample No: 6-1778-011

Date Collected: 04/26/06
Time Collected: 11:40
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP/NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP13
Sample No: 6-1778-011

Date Collected: 04/26/06
Time Collected: 11:40
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/02/06	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date:	05/05/06	
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP13
Sample No: 6-1778-011

Date Collected: 04/26/06
Time Collected: 11:40
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/05/06		
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 05/03/06		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	0.9	0.2	mg/kg	
Barium	3.5	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	5.7	0.1	mg/kg	
Lead	1.6	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 04/28/06		
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.

Project ID: 009-07992-00/001 John's Manville

Sample ID: BP13 3')

Sample No: 6-1778-012

Date Collected: 04/26/06


Time Collected: 12:00

Date Received: 04/27/06

Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	8.84		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP13 3')
Sample No: 6-1778-012

Date Collected: 04/26/06
Time Collected: 12:00
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	04/28/06	
Total Solids	88.10		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	05/01/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP13 3')
Sample No: 6-1778-012

Date Collected: 04/26/06
Time Collected: 12:00
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/03/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl pbenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP13 3')
Sample No: 6-1778-012

Date Collected: 04/26/06
Time Collected: 12:00
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C		Analysis Date: 05/03/06	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082		Analysis Date: 05/05/06	
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP13 3')
Sample No: 6-1778-012

Date Collected: 04/26/06
Time Collected: 12:00
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/05/06		
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 05/03/06		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	0.7	0.2	mg/kg	
Barium	3.7	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	5.3	0.1	mg/kg	
Lead	1.8	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 04/28/06		
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.

Date Collected: 04/26/06

Project ID: 009-07992-00/001 John's Manville

Time Collected: 10:20

Sample ID: BP14 (15")


Date Received: 04/27/06

Sample No: 6-1778-013

Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	9.21		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP14 (15")
Sample No: 6-1778-013

Date Collected: 04/26/06
Time Collected: 10:20
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3		Analysis Date: 04/28/06	
Total Solids	90.20		%	
Volatile Organic Compounds	Method: 5035A/8260B		Analysis Date: 05/01/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP14 (15")
Sample No: 6-1778-013

Date Collected: 04/26/06
Time Collected: 10:20
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 05/03/06		
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP14 (15")
Sample No: 6-1778-013

Date Collected: 04/26/06
Time Collected: 10:20
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C		Analysis Date: 05/03/06	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082		Analysis Date: 05/05/06	
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP14 (15")
Sample No: 6-1778-013

Date Collected: 04/26/06
Time Collected: 10:20
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/05/06		
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 05/03/06		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	1.2	0.2	mg/kg	
Barium	5.7	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	11.4	0.1	mg/kg	
Lead	1.6	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 04/28/06		
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.

Project ID: 009-07992-00/001 John's Manville

Sample ID: BP14 (3')

Sample No: 6-1778-014

Date Collected: 04/26/06


Time Collected: 10:25

Date Received: 04/27/06

Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	8.98		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP14 (3')
Sample No: 6-1778-014

Date Collected: 04/26/06
Time Collected: 10:25
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	04/28/06	
Total Solids	88.89		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	05/01/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP14 (3')
Sample No: 6-1778-014

Date Collected: 04/26/06
Time Collected: 10:25
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/03/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP14 (3')
Sample No: 6-1778-014

Date Collected: 04/26/06
Time Collected: 10:25
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C		Analysis Date: 05/03/06	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082		Analysis Date: 05/05/06	
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: BP14 (3')
Sample No: 6-1778-014

Date Collected: 04/26/06
Time Collected: 10:25
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/05/06		
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 05/03/06		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	< 0.2	0.2	mg/kg	
Barium	2.4	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	2.8	0.1	mg/kg	
Lead	0.8	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 04/28/06		
Mercury	< 0.05	0.05	mg/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.

Project ID: 009-07992-00/001 John's Manville

Sample ID: DUP-1

Sample No: 6-1778-015

Date Collected: 04/26/06


Time Collected: 10:30

Date Received: 04/27/06

Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Date Analyzed	Method	Flag
pH @ 25°C, 1:10	8.92		Units	05/01/06	4500H+B	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: DUP-1
Sample No: 6-1778-015

Date Collected: 04/26/06
Time Collected: 10:30
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	04/28/06	
Total Solids	80.27		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	05/01/06	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: DUP-1
Sample No: 6-1778-015

Date Collected: 04/26/06
Time Collected: 10:30
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	05/03/06	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: DUP-1
Sample No: 6-1778-015

Date Collected: 04/26/06
Time Collected: 10:30
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 05/03/06		
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 05/05/06		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: LFR, INC.
Project ID: 009-07992-00/001 John's Manville
Sample ID: DUP-1
Sample No: 6-1778-015

Date Collected: 04/26/06
Time Collected: 10:30
Date Received: 04/27/06
Date Reported: 05/08/06

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs		Method: 8081A/8082	Analysis Date: 05/05/06	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals		Method: 6010B	Analysis Date: 05/03/06	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	1.0	0.2	mg/kg	
Barium	11.1	0.1	mg/kg	
Cadmium	< 0.1	0.1	mg/kg	
Chromium	2.9	0.1	mg/kg	
Lead	1.1	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals		Method: 7470A	Analysis Date: 04/28/06	
Mercury	< 0.05	0.05	mg/kg	

CHAIN OF CUSTODY / ANALYSES REQUEST FORM

Project No.: 009-07992-00/001		Project Location: Waukegan, IL		Date: 4/26/06		Serial No.:			
Project Name: John's Manville		Field Logbook No.: PO#-							
Sampler (Signature): Kathleen Etrayer		SAMPLERS: KE							
SAMPLE NO.	DATE	TIME	LAB SAMPLE NO.	NO. OF CON-TAINERS	SAMPLE TYPE	ANALYSES			REMARKS
						VCS-8270	PCRA Metals	Artimul (w/PCRA)	
BPS (16")	4/26/06	10 ⁰⁰	6e-1774-01	5		X	X	X	
BPS (3')		10 ⁰⁵	603			X	X	X	
BPS (15')		10 ⁰⁵	603			X	X	X	
BPS (3')		10 ⁴⁰	607			X	X	X	
BPS (14")		10 ¹⁵	605			X	X	X	
BPS (3')		10 ²⁰	606			X	X	X	
BPS (16")		10 ⁴⁵	607			X	X	X	
BPS (3')		11 ¹⁵	608			X	X	X	
BPS (13")		11 ²⁰	609			X	X	X	
BPS (3')		11 ³⁰	610			X	X	X	
BPS		11 ⁴⁰	611			X	X	X	
BPS (3')		12 ⁰⁰	612			X	X	X	
BPS (15')		10 ²⁰	613			X	X	X	
BPS (3')		10 ²⁵	614			X	X	X	
DUP-1		10 ³⁰	615			X	X	X	
RELINQUISHED BY: Kathleen Etrayer		DATE: 4-27-06	TIME: 1055	RECEIVED BY: [Signature]		DATE: 4-27-06	TIME: 1055		
RELINQUISHED BY: [Signature]		DATE:	TIME:	RECEIVED BY: [Signature]		DATE:	TIME:		
RELINQUISHED BY: [Signature]		DATE:	TIME:	RECEIVED BY: [Signature]		DATE:	TIME:		
METHOD OF SHIPMENT:		DATE:	TIME:	LAB COMMENTS:					
Sample Collector: LEVINE-FRICKLE-RECON 630 Tollgate Road, Suite D Elgin, Illinois 60123-9364 (847) 695-8855		Analytical Laboratory:							

Shipping Copy (White)

Lab Copy (Green)

File Copy (Yellow)

Field Copy (Pink)

COC-COR 101596

EMSL Analytical, Inc.

107 Haddon Avenue, Westmont, NJ 08108 Phone: 800-220-3675 Fax: 856-858-4960

Client: LFR Levine Fricks
630 Tollgate Rd.
Suite D
Elgin, IL 60123
Attention: Wendy Krahn
Fax: 847-695-7799 Phone: 847-695-8855
Project: JOHNS MANVILLE: 009-07992-00-001


EMSL Reference: 040608086

Date Received: 04/28/06
Date Analyzed: 05/04/06
Date Reported: 05/05/06

Asbestos Analysis of Vermiculite via EPA 600/R-93/116 Method Utilizing
Analytical Electron Microscopy (Section 2.5) with CARB 435 Prep (Milling)
Level C for 0.01% Target Analytical Sensitivity

Client Sample ID	EMSL Sample ID	Asbestos Type(s)	# of Asbestos Structures Detected	Analytical Sensitivity %	Asbestos Weight %	Comments
BP8 (3')	040608036-0001	None Detected	0	0.01	<0.01	
BP11 (3')	040608036-0002	None Detected	0	0.01	<0.01	

Debbie Little
Analyst


Stephen Siegel, CIH or Approved EMSL Signatory

EMSL maintains liability limited to cost of analysis. This method requires the laboratory to analyze the sample until the first fiber found comprises 5% of the total mass. Due to the size and mass of different asbestos fibers, the analytical sensitivity will vary between samples and may prevent the laboratory from achieving the target sensitivity on all samples. This report relates only to the samples reported above and may not be reproduced, except in full, without written approval by EMSL. EMSL is not responsible for sample collection activities or analytical method limitations. Interpretation and use of results are the responsibility of the client.



EMSL Analytical, Inc.

107 Haddon Ave., Westmont, NJ 08108

Phone: (856) 858-4800 Fax: (856) 858-4960 Email: westmonta@emsl.com

Attn: **Wendy Krahn**
LFR Levine Fricke
630 Tollgate Rd.
Suite D
Elgin, IL 60123

Customer ID: LEVI93
 Customer PO: 11100
 Received: 04/28/06 9:40 AM
 EMSL Order: 040608086

Fax: (847) 695-7799 Phone: (847) 695-8855
 Project: JOHNS MANVILLE; 009-07992-00-001

EMSL Proj:
 Analysis Date: 5/10/2006
 Report Date: 5/10/2006

Qualitative asbestos analysis of soils using the EPA 600/R-93/116 method

Sample	Location	Appearance	Result	Notes
BP8 (16") 040608086-0001			None Detected	
BP8 (3') 040608086-0002			None Detected	
BP9 (15") 040608086-0003			None Detected	
BP9 (3') 040608086-0004			None Detected	
BP10 (14") 040608086-0005			None Detected	
BP10 (3') 040608086-0006			None Detected	
BP11 (16") 040608086-0007			None Detected	
BP11 (3') 040608086-0008			None Detected	
BP12 (13") 040608086-0009			None Detected	

Analyst(s)

Delores Beard (15)

Stephan Siegel, CIH
 or other approved signatory

EMSL recommends that soil samples reported as "ND" be tested by the EPA Screening Method/Qualitative. The above report relates only to the items tested. This report may not be reproduced, except in full, without written approval by EMSL Analytical, Inc. The above test must not be used by the client to claim product endorsement by NVLAP nor any agency of the United States Government. The test results contained within this report meet the requirements of NELAC unless otherwise noted.

ACCREDITATIONS: AHA #100192, NVLAP #1048 and NY STATE ELAP #10872

PLMQual w/Types-1



EMSL Analytical, Inc.

107 Haddon Ave., Westmont, NJ 08108

Phone: (856) 858-4800 Fax: (856) 868-4960 Email: westmontaslab@EMSL.com

Attn: **Wendy Krahn**
LFR Levine Fricke
630 Tollgate Rd.
Suite D
Elgin, IL 60123

Customer ID: LEVI93
 Customer PO: 11100
 Received: 04/28/06 9:40 AM
 EMSL Order: 040608086

Fax: (847) 695-7799 Phone: (847) 695-8855
 Project: **JOHNS MANVILLE: 008-07992-00-001**

EMSL Proj:
 Analysis Date: 5/10/2006
 Report Date: 5/10/2006

Qualitative asbestos analysis of soils using the EPA 600/R-93/116 method

Sample	Location	Appearance	Result	Notes
BP12 (3') 040608086-0010			None Detected	
BP13 (12") 040608086-0011			None Detected	
BP13 (3') 040608086-0012			None Detected	
BP14 (15") 040608086-0013			None Detected	
BP14 (3') 040608086-0014			None Detected	
DUP-1 040608086-0015			None Detected	

Analyst(s)

Delores Beard (15)

Stephen Siegel, CIH
 or other approved signatory

EMSL recommends that soil samples reported as "ND" be tested by the EPA Screening Method/Qualitative. The above report relates only to the items tested. This report may not be reproduced, except in full, without written approval by EMSL Analytical, Inc. The above test must not be used by the client to claim product endorsement by NVLAP nor any agency of the United States Government. The test results contained within this report meet the requirements of NELAC unless otherwise noted.
 ACCREDITATIONS: AHA #100182, NVLAP #1048 and NY STATE ELAP #10872



Chain of Custody Asbestos Lab Services

040608086

EMSL Analytical, Inc.
107 Haddon Avenue
Westmont, NJ 08108
Phone: (856) 858-4800
Fax: (856) 858-4960
(856) 427-1608
http://www.emsl.com

Please print all information legibly.

Company:	LFR Inc.	Bill To:	LFR Inc.
Address 1:	630 Tollgate Road	Address 1:	630 Tollgate Road
Address 2:	Suite D	Address 2:	Suite D
City, State:	Elgin, IL	City, State:	Elgin, IL
Zip/Post Code:	60123	Zip/Post Code:	60123
Country:	USA	Country:	USA
Contact Name:	Wendy Krahn	Attn:	Wendy Krahn
Phone:	847-695-8855 x112	Phone:	847-695-8855 x112
Fax:	847-695-7799	Fax:	847-695-7799
Email:	wendy.krahn@lfr.com	Email:	wendy.krahn@lfr.com
EMSL Rep:	Paul Nyfield	P.O. Number:	11100
Project Name/Number: Johns Manville: 009-07992-00-001			

LEVI 93

MATRIX			TURNAROUND			
<input type="checkbox"/> Air	<input type="checkbox"/> Soil	<input type="checkbox"/> Micro-Vac	<input type="checkbox"/> 3 Hours	<input type="checkbox"/> 6 Hours	<input type="checkbox"/> Same Day or 12 Hours*	<input type="checkbox"/> 24 Hours (1 day)
<input type="checkbox"/> Bulk	<input type="checkbox"/> Drinking Water		<input type="checkbox"/> 48 Hours (2 days)	<input type="checkbox"/> 72 Hours (3 days)	<input type="checkbox"/> 96 Hours (4 days)	<input type="checkbox"/> 120 Hours (5 days)
<input type="checkbox"/> Wipe	<input type="checkbox"/> Wastewater		<input checked="" type="checkbox"/> 144+ hours (6-10 days)			

TEM AIR, 3 hours, 6 hours. Please call ahead to schedule. There is a premium charge for 3-hour tat, please call 1-800-220-3675 for price prior to sending samples. You will be asked to sign an authorization form for this service.
*12 hours must arrive by 11:00a.m. Mon - Fri, Please Refer to Price Quote.

SAMPLES ACCEPTED FOR ANALYSIS BY EMSL ANALYTICAL INC.

PCM - Air <input type="checkbox"/> NIOSH 7400(A) Issue 2, August 1994 <input type="checkbox"/> OSHA w/TWA <input type="checkbox"/> Other:	TEM Air <input type="checkbox"/> AHERA 40 CFR, Part 763 Subpart E <input type="checkbox"/> NIOSH 7402 <input type="checkbox"/> EPA Level II	TEM WATER <input type="checkbox"/> EPA 100.1 <input type="checkbox"/> EPA 100.2 <input type="checkbox"/> NYS 198.2
PLM - Bulk <input type="checkbox"/> EPA 600/R-93/116 <input type="checkbox"/> EPA Point Count <input type="checkbox"/> NY Stratified Point Count <input type="checkbox"/> PLM NOB (Gravimetric) NYS 198.1 <input type="checkbox"/> NIOSH 9002: <input type="checkbox"/> EMSL Standard Addition:	TEM BULK <input type="checkbox"/> Drop Mount (Qualitative) <input type="checkbox"/> Chatfield SOP - 1988-02 <input type="checkbox"/> TEM NOB (Gravimetric) NYS 198.4 <input type="checkbox"/> EMSL Standard Addition:	TEM Microvac/Wipe <input type="checkbox"/> ASTM D 5755-95 (quantitative method) <input type="checkbox"/> Wipe Qualitative
SEM Air or Bulk <input type="checkbox"/> Qualitative <input type="checkbox"/> Quantitative	PLM Soil <input type="checkbox"/> EPA Protocol Qualitative <input type="checkbox"/> EMSL MSD 9000 Method fibers/gram	XRD <input type="checkbox"/> Asbestos <input type="checkbox"/> Silica NIOSH 7500 OTHER <input checked="" type="checkbox"/> Cont 4350-TEM

RECEIVED
APR 28 4:18:56
EMSL ANALYTICAL INC.



Chain of Custody

Asbestos Lab Services

040608086

EMSL Analytical, Inc.
107 Haddon Avenue
Westmont, NJ 08108

Phone: (856) 858-4800
Fax: (856) 858-4960
(856) 427-1608
<http://www.emsl.com>

Please print all information legibly.

Client Sample # (s) BP8 - BP14 + DUP-1

Relinquished: Kathleen Etnyre Date: 4/27/06

Received: DML-PX-940A Date: _____

Relinquished: _____ Date: _____

Received: _____ Date: _____

Total Samples #: 15

Time: 1400 FedEx

Time: _____

Time: _____

Time: _____

SAMPLE NUMBER	SAMPLE DESCRIPTION/LOCATION	VOLUME (if applicable)
BP8(16")	Sand PLM (EPA/100R-93/116)	Bags, approx 4oz each
BP8(3')	Sand PLM (EPA/100R-93/116)	approx 8oz
BP9(15")	Sand PLM	
BP9(3')	Sand PLM	
BP10(14")	Sand PLM	
BP10(3')	Sand PLM	
BP11(16")	Sand PLM	
BP11(3')	Sand PLM (EPA/100R-93/116)	approx 8oz
BP12(13")	Sand PLM	
BP12(3')	Sand PLM	
BP13(12")	Sand PLM	
BP13(3')	Sand PLM	
BP14(15")	Sand PLM	
BP14(3')	Sand PLM	
DUP-1	Sand PLM	


RECEIVED
 APR 27 2006
 EMSL ANALYTICAL INC.
 WESTMONT, NJ 08108

SAMPLES ACCEPTED
 FOR ANALYSIS BY
 EMSL ANALYTICAL INC.








Appendix C

Borrow Pit Sand Geotechnical Results














Log of Borehole: BP-1

	Client: Johns Manville		Project: Borrow Pit Soil Borings		Project No: 009-07992			
	Project Location: Waukegan, IL		Total Depth: 36	Ground Elevation: 586.5	Date Start: 10/14/03			
Surface Conditions: Topsoil					Date End: 10/14/03			
Drilling Contractor: Mid-America			Driller: B. Unlandon		Geologist/Engineer: W. Teskey			
SAMPLE DATA					SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Depth (ft)	Symbol	Soil Description	Remarks
					0		Ground Surface	
							Topsoil Black; slightly moist; soft; 20% roots	Boring advanced using 4.25" ID hollow stem augers. Sampled using 2" ID by 2' long split spoons.
1	SS	60	8		1	Clay (CL) Brown; dry; stiff; 10% fine gravel		
						Sand (SP) Brown; dry; loose; medium grained		
					2	Grading to black with 5% cinders		
2	SS	65	27		3			
						1 inch layer hard, gray fibrous material at 3.6 feet		
					4	Sand (SP) Brown; dry; loose; medium grained		
3	SS	70	16		5	Wet at 5 feet		
					6			
4	SS	70	20		7	Gravel with Sand (GP) Brown and gray; wet; loose; 80% fine gravel; 20% medium to coarse sand		
					8	Sand (SP) Brown; wet; loose; medium grained		
5	SS	80	25		9	Grading to brownish gray at 9.2 feet		
					10			
6	SS	50	28		11	10% fine gravel grades in at 10.5 feet	Beginning at 10 feet, augers were repeatedly flooded with water during advancement to prevent sand heave.	
					12			

Log of Borehole: BP-1

	Client: Johns Manville		Project: Borrow Pit Soil Borings		Project No: 009-07992			
	Project Location: Waukegan, IL		Total Depth: 36	Ground Elevation: 586.5	Date Start: 10/14/03			
Surface Conditions: Topsoil					Date End: 10/14/03			
Drilling Contractor: Mid-America			Driller: B. Unlandon		Geologist/Engineer: W. Teskey			
SAMPLE DATA					SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Depth (ft)	Symbol	Soil Description	Remarks
7	SS	50	32		13		10% fine gravel grades in at 10.5 feet Gravel with Sand (GP) Brown and gray; wet; loose; 80% fine gravel; 19% sand; 1% coarse gravel	
8	SS	65	39		14		Sand (SP) Brown; wet; loose; medium grained sand; 2% fine gravel	
9	SS	70	38		16		Sand (SP) Brown and gray; wet ; loose; 75% coarse sand; 24% medium sand; 1% coarse gravel	
10	SS	75	64		17		Sand (SP) Grayish brown; wet; moderately dense; medium grained	
11	SS	60	40		19		4 inch layer coarse sand with 2% fine gravel at 19 feet	
12	SS	70	39		20.5		Grading to gray at 20.5 feet	

Log of Borehole: BP-1


	Client: Johns Manville	Project: Borrow Pit Soil Borings		Project No: 009-07992					
	Project Location: Waukegan, IL	Total Depth: 36	Ground Elevation: 586.5	Date Start: 10/14/03					
Surface Conditions: Topsoil				Date End: 10/14/03					
Drilling Contractor: Mid-America		Driller: B. Unlandon	Geologist/Engineer: W. Teskey						
SAMPLE DATA					SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Depth (ft)	Symbol	Soil Description	Remarks	
13	SS	100	39		25		1 inch layer fine gravel at 25 feet	A soil sample of the interval from 4 to 26 feet was submitted to the laboratory for sieve analysis.	
14	SS	90	36		26				
15	SS	30	39		27		Clay (CL) Gray; dry; stiff; 5-10% fine gravel; 1% coarse gravel		
16	SS	50	30		28				
17	SS	40	69		29				
18	SS	20	72		30				
					31				
					32				
					33				
					34				
					35		1/4 inch layer sand at 34.5 feet (possible cave-in)	Boring filled with bentonite grout to 2 feet below grade using tremmie pipe, and bentonite chips from 2 feet to surface.	
					36		End of Borehole		


Log of Borehole: BP-2

LFR <small>LEVINE·FRICKE</small>	Client: Johns Manville	Project: Borrow Pit Soil Borings	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 32	Ground Elevation: 586.2
Surface Conditions: Topsoil			Date Start: 10/14/03
Drilling Contractor: Mid-America		Driller: B. Unlandon	Geologist/Engineer: W. Teskey


SAMPLE DATA					SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Depth (ft)	Symbol	Soil Description	Remarks
					0		Ground Surface	
					0		Topsoil Black; slightly moist; soft; 15% roots	Boring advanced using 4.25" ID hollow stem augers. Sampled using 2" ID by 2' long split spoons.
1	SS	50	16		0.5	Clay (CL) Brown; dry; stiff; 5% fine gravel		
					1	Sand (SP) Brown; dry; loose; medium grained sand, 2% coarse gravel		
2	SS	40	18		3	Peat Black; dry; soft		
					4	Sand (SP) Brown; dry; loose; medium grained; 2% fine gravel		
3	SS	50	23		5.2	Wet at 5.2 feet		
4	SS	80	18		7	Gravel with Sand (GP) Brown and gray; wet; loose; 70% fine gravel; 20% medium sand		
					8	Sand (SP) Brown; wet; loose; 10% fine gravel		
5	SS	20	21		8.4	Gravel grades out at 8.4		
6	SS	15	15		10.2	Grading to gray at 10.2		
					12		Beginning at 10 feet, augers were repeatedly flooded with water during advancement to prevent sand heave.	

Log of Borehole: BP-2

	Client: Johns Manville	Project: Borrow Pit Soil Borings	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 32	Ground Elevation: 586.2
Surface Conditions: Topsoil			Date End: 10/14/03
Drilling Contractor: Mid-America		Driller: B. Unlandon	Geologist/Engineer: W. Teskey

SAMPLE DATA					SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Depth (ft)	Symbol	Soil Description	Remarks
7	SS	50	30		13		<p>Sand (SP) Grayish brown; wet; loose; 80% medium sand; 19% coarse sand; 1% fine gravel</p>	
8	SS	50	49		14		<p>Fine gravel increases to 10% from 14.5 to 15.5 feet</p>	
9	SS	70	37		15			
9	SS	70	37		16			
10	SS	40	60		17		<p>Sand (SP) Grayish brown; wet; moderately dense; medium grained</p>	
10	SS	40	60		18			
11	SS	90	42		19	<p>Grading gray at 19 feet</p>		
11	SS	90	42		20			
12	SS	60	34		21			
12	SS	60	34		22			
					23			
					24			

Log of Borehole: BP-2

 LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Borrow Pit Soil Borings	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 32	Ground Elevation: 586.2
Surface Conditions: Topsoil			Date End: 10/14/03
Drilling Contractor: Mid-America		Driller: B. Unlandon	Geologist/Engineer: W. Teskey

SAMPLE DATA					SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Depth (ft)	Symbol	Soil Description	Remarks
13	SS	80	35		25	•••••		A soil sample of the interval from 4 to 27 feet was submitted to the laboratory for sieve analysis.
14	SS	15	88		26	•••••		
					27	- - - - -	1 inch layer fine gravel at 26.9 feet; 1% coarse gravel Clay (CL) Gray; dry; hard; 5% fine gravel	Hard drilling began at approximately 27 feet below grade.
15	SS	0	NA		28	/ / / / /		
16	SS	50	88		29	/ / / / /		
					30	/ / / / /		
					31	/ / / / /		Boring filled with bentonite grout to 2 feet below grade using tremmie pipe, and bentonite chips from 2 feet to surface.
					32	/ / / / /	End of Borehole	
					33	/ / / / /		
					34	/ / / / /		
					35	/ / / / /		
					36	/ / / / /		

Log of Borehole: BP-3

LFR <small>LEVINE•FRICKE</small>	Client: Johns Manville	Project: Borrow Pit Soil Borings		Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 28	Ground Elevation:	Date Start: 10/15/03
Surface Conditions: Shingle Tabs				Date End: 10/15/03
Drilling Contractor: Mid-America		Driller: B. Unlandon	Geologist/Engineer: W. Teskey	

SAMPLE DATA					SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Depth (ft)	Symbol	Soil Description	Remarks
					0		Ground Surface	
					0	■	Shingle Tabs Black; dry; hard; loose; 1" to 4" long by 1/4" wide shingles with white/gray/green roofing granules	Boring advanced using 4.25" ID hollow stem augers. Sampled using 2" ID by 2' long split spoons.
					1	■		
					2	■		Blind drill 0 to 4 feet.
					3	■		
					4	■		
1	SS	75	23		4.5	x	Roofing Material Black; dry; hard; soild; with roofing granules	
					5	●	Sand (SP) Brown; wet; loose; coarse sand; 10% fine gravel; 2% roots	
					6	●	Sand (SP) Brown; wet; moderately dense; medium grained	
2	SS	50	20		7	●		
					8	●	Grading to coarse sand; 5% gravel	
3	SS	70	20		9	○	Gravel with Sand (GP) Brown and gray; wet; loose; 70% coarse grave; 30% medium to coarse sand	
					10	●	Sand (SP) Brown; wet; moerately dense; medium to coarse grained; 5% fine gravel	Beginning at 10 feet, augers were repeatedly flooded with water during advancement to prevent sand heave.
4	SS	40	24		11	○	Gravel with Sand (GP) Coarse gravel with 30% medium sand	
					11	●	Sand with Gravel (SP) Brown; wet; loose; 15% fine gravel (possible cave-in)	
					12	●	Sand (SP) Brown; wet; moderately dense; medium grained sand	

Log of Borehole: BP-3

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Borrow Pit Soil Borings	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 28	Ground Elevation: 586
Surface Conditions: Shingle Tabs			Date Start: 10/15/03
Drilling Contractor: Mid-America		Driller: B. Unlandon	Geologist/Engineer: W. Teskey

SAMPLE DATA				SUBSURFACE PROFILE				
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Depth (ft)	Symbol	Soil Description	Remarks
5	SS	40	32		13	•••••	Sand (SP) Brown; wet; moderately dense; medium grained sand	
6	SS	20	19		14	•••••		
7	SS	25	23		15	•••••		
8	SS	70	44		17	•••••		
					17.5		Silt (ML) Gray; moist; moderately dense; 2" layer	
					18	•••••	Sand with Gravel (SP) Brown and gray; wet; loose; 80% coarse to medium sand; 15% coarse to fine gravel	
8	SS	70	44		19	•••••	Sand (SP) Brown; wet; moderately dense; medium grained 3" layer sand with gravel; medium sand with fine to coarse gravel at 19.3	
9	SS	80	70		20	•••••		
10	SS	10	68		21	•••••		
					22	•••••		
					23	•••••		
					23.6		2" layer sand with fine gravel at 23.6	
					24		Clay (CL) Gray; dry; stiff; 5% fine gravel No recovery	
		5			25	•••••		


A soil sample of the interval from 5 to 23.5 feet was submitted to the laboratory for sieve analysis.

Log of Borehole: BP-3

LFR <small>LEVINE • FRICKE</small>	Client: Johns Manville	Project: Borrow Pit Soil Borings	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 28	Ground Elevation:
Surface Conditions: Shingle Tabs			Date Start: 10/15/03
Drilling Contractor: Mid-America		Driller: B. Unlandon	Geologist/Engineer: W. Teskey

SAMPLE DATA					SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Depth (ft)	Symbol	Soil Description	Remarks
11	SS	5	50+		26		Clay with Gravel (CL) Gray; slightly moist; dense; 70% silt; 30% fine gravel; 4" layer No recovery	
12	SS	5	50+		27			
					28		Clay with Gravel (ML) Gray; dry; dense; 65% silt; 35% fine gravel; 4" layer	Boring filled with bentonite grout to 2 feet below grade using tremmie pipe and bentonite chips from 2 feet to surface.
					29		End of Borehole	
					30			
					31			
					32			
					33			
					34			
					35			
					36			
					37			

Log of Borehole: BP-4

 <small>LEVINE·FRICKE</small>	Client: Johns Manville	Project: Borrow Pit Soil Borings	Project No: 009-07992					
	Project Location: Waukegan, IL	Total Depth: 26	Ground Elevation: 586.2	Date Start: 10/15/03				
Surface Conditions: Topsoil			Date End: 10/15/03					
Drilling Contractor: Mid-America		Driller: B. Unlandon	Geologist/Engineer: W. Teskey					
SAMPLE DATA					SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Depth (ft)	Symbol	Soil Description	Remarks
					0		Ground Surface	Boring advanced using 4.25" ID Hollow stem augers. Sampled using 2" ID by 2' long split spoons.
					0		Topsoil Black; slightly moist; root/grass	
					1		Clay Brown; dry; stiff	Blind drilled to 18 ft. Soil types described from auger cuttings
					1		Sand (SP) Brown; wet	
					2			
					3			
					4			
					5			
					6			
					7			
					8			
					9			
					10			
					11			
					12			



Log of Borehole: BP-4

LFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Borrow Pit Soil Borings	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 26	Ground Elevation: 586.2
Surface Conditions: Topsoil			Date Start: 10/15/03
Drilling Contractor: Mid-America		Driller: B. Unlandon	Geologist/Engineer: W. Teskey
			Date End: 10/15/03

SAMPLE DATA					SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Depth (ft)	Symbol	Soil Description	Remarks
					13	•••••	Sand (SP) Brown; wet	
					14	•••••		
					15	•••••		
					16	•••••		
					17	•••••		
					18	•••••		
1	SS	50	34		19	•••••	Sand (SP) Brown; wet; moderately dense; fine to medium grained	
					20	•••••		
2	SS	90	98		21	•••••		
					22	▨▨▨▨▨	Sand with Gravel (SP) Gray and brown; wet; dense; 80% sand; 20% fine gravel	Hard drilling began at 21.5 feet below grade.
					22	▨▨▨▨▨	Clay (CL) Gray; dry; stiff; 10% gravel	
3	SS	2	75+		23	▨▨▨▨▨	No recovery	
					24	▨▨▨▨▨		

Log of Borehole: BP-4

DLFR <small>LEVINE-FRICKE</small>	Client: Johns Manville	Project: Borrow Pit Soil Borings	Project No: 009-07992
	Project Location: Waukegan, IL	Total Depth: 26	Ground Elevation: 586.2
Surface Conditions: Topsoil			Date Start: 10/15/03
Drilling Contractor: Mid-America		Driller: B. Unlandon	Geologist/Engineer: W. Teskey
Date End: 10/15/03			

SAMPLE DATA					SUBSURFACE PROFILE			
Sample Number	Sample Type	Recovery (%)	N Value	Analytical Sample	Depth (ft)	Symbol	Soil Description	Remarks
4	SS	5	50+		25			
					26		Limestone cobbles Gray; wet; fractured cobbles; 3-4" layer	Boring filled with bentonite grout to 2 feet below grade using tremmie pipe and bentonite chips from 2 feet to surface.
					26		Clay (CL) Gray; dry; dense	
					27		End of Borehole	
					28			
					29			
					30			
					31			
					32			
					33			
					34			
					35			
					36			



TESTING SERVICE CORPORATION

Corporate Office:

360 S. Main Place, Carol Stream, IL 60188-2404
630.462.2600 • Fax 630.653.2988

Local Office:

457 E. Gundersen Drive, Carol Stream, IL 60188-2492
630.653.3920 • Fax 630.653.2726

November 5, 2003

Ms. Wendy Teskey
LFR Levine-Fricke
630 Tollgate Road, Suite D
Elgin, Illinois 60123

Re: Johns Manville
TSC Job L-59,271


Dear Ms. Teskey:

Enclosed on three (3) Gradation Sheets is the result of the analysis you requested for three (3) samples delivered to our office. The gradations for Samples BP-1, BP-2 and BP-3 were tested following current ASTM D422 and included a wash on the #200 sieve.


It is a pleasure to assist you on this project. Please call if you have any questions or require additional information.

Respectfully submitted,

TESTING SERVICE CORPORATION


Larry Lockwald
Laboratory Manager

LL:cn
Enc. 3 pages




COBBLES	GRAVEL		SAND			ASTM D 422
	coarse	fine	coarse	medium	fine	

SPECIMEN IDENTIFICATION	SIEVE	% PASS
Sample: BP-1	3"	100.0
	2"	100.0
	1-1/2"	100.0
	1"	100.0
NOTES :	3/4"	100.0
	3/8"	98.8
	#4	98.4
	#10	97.5
	#40	95.2
	#100	62.6
	#200	6.4

PROJECT LOCATION 009-07992-00 JOB NO. L - 59,271
 DATE October 28, 2003

GRADATION SHEET
 Testing Service Corporation
 Carol Stream, IL 60188

ASTM D422 59271.GPJ TSC ALL.GDT 10/28/03



COBBLES	GRAVEL		SAND			ASTM D 422
	coarse	fine	coarse	medium	fine	


SPECIMEN IDENTIFICATION	SIEVE	% PASS
Sample: BP-2	3"	100.0
	2"	100.0
	1-1/2"	100.0
	1"	100.0
NOTES :	3/4"	100.0
	3/8"	100.0
	#4	99.8
	#10	99.4
	#40	98.5
	#100	57.7
	#200	5.7

PROJECT 009-07992-00
 LOCATION _____

JOB NO. L - 59,271
 DATE October 28, 2003

GRADATION SHEET
 Testing Service Corporation
 Carol Stream, IL 60188

ASTM D422, 59271.GPJ, ISC, ALL.GDT, 10/28/03



COBBLES	GRAVEL		SAND			ASTM D 422
	coarse	fine	coarse	medium	fine	

SPECIMEN IDENTIFICATION	SIEVE	% PASS
Sample: BP-3	3"	100.0
	2"	100.0
	1-1/2"	100.0
	1"	100.0
NOTES :	3/4"	100.0
	3/8"	100.0
	#4	98.0
	#10	97.3
	#40	95.0
	#100	53.0
	#200	6.2


PROJECT 009-07992-00
 LOCATION _____

JOB NO. L - 59,271
 DATE October 28, 2003


GRADATION SHEET
 Testing Service Corporation
 Carol Stream, IL 60188

ASTM D 422 58271.GPJ TSC ALL GDT 10/28/03

T:\JohnsManville\Waukegan\SRP\Drawings\SitePrepSpec-DP-Nov2004.dwg



GRAPHIC SCALE



GEOTECHNICAL TESTING RESULTS FROM AROUND BORROW PIT. RESULTS ARE PRESENTED IN ORDER OF BORINGS BP-1, BP-2, BP-3, AND BP-4.

ELEVATION (FT ASL)	BLOW COUNTS/FT (AT 4 LOCATIONS)
584-586	8, 16, NA, NA
582-584	27, 18, NA, NA
580-582	16, 23, 23, NA
578-580	20, 18, 20, NA
576-578	25, 21, 20, NA
574-576	28, 15, 24, NA
572-574	32, 30, 32, NA
570-572	39, 49, 19, NA
568-570	38, 37, 23, NA
566-568	64, 60, 44, 34
564-566	40, 42, 70, 98
562-564	39, 34, 68, >75
560-562	39, 35, >50, >50
558-560	36, 88, >50, X
556-562	39, NA, X, X
554-556	30, 88, X, X
552-554	69, X, X, X
550-552	72, X, X, X

FINE-MEDIUM GRADE SAND AND GRAVEL ABOVE CLAY.

SAND GRADATION:

SIEVE	%PASS (3 SAMPLES)
#4	98.4, 99.8, 98.0
#10	97.5, 99.4, 97.3
#40	95.2, 98.5, 95.0
#100	62.6, 57.7, 53.0
#200	6.4, 5.7, 6.2

LEGEND

- EXISTING GRAVEL ACCESS ROAD
- BP-1 GEOTECHNICAL SOIL BORING

Johns Manville
 Dredging Area
 95% Design
 12/01/05 Revision 0



FACD 09-02

Appendix D

Clayey Soil Laboratory Analytical Results (Barrier Layer and Protective Cover)

BARRIER LAYER CLAY RESULTS

DK PILE

Dirt Supplier: DK Contractors

Dirt Pile Location: East Side of Landfill, South of Collection Basin

Number of Loads Supplied: 1295

Number of loads on-site: 1295

Activity Period: 1999 through 2000

Pile Status: Inactive

Does All Soil meet Illinois Title 35 Subtitle G Chapter 1 Subchapter f Part 742 TACO Standard: Yes

Number of Samples: 5 (including re-tests)

Analytical Method: 8260 VOC, 8310 PNA, RCRA Metals = As, Bd, Cd, Cr, Pb, Hg, Se, Ag, SPLP Lead, pH, PCBs

Comments: Some soil was rejected due to the presence of construction debris.

The samples collected on November 18 and 19, 1999 were not analyzed for PCBs or metals by STL (laboratory).

Contractor DK Contractors
Sample Identification E1W041399
Sample Date 4/13/99
Report Date 4/26/99

Compound	Units	Lab Detection Limit	Back Ground Level	Sample Results	Standard Tier 1 Levels (mg/kg)		
					Residential Soil Ingestion	Inhalation	Class I Groundwater
SPLP Lead	mg/L	0.005	NA	ND	NL	NL	0.0075
pH	SU	0.1	NA	9.1	6 - 9	6 - 9	6 - 9
RCRA Metals							
Arsenic	mg/kg	2	13	8	0.4	750	31
Barium	mg/kg	0.95	110	45.5	5500	690000	2100
Cadmium	mg/kg	2	0.6	ND	78	1800	430
Chromium	mg/kg	0.95	16.2	13	390	270	28
Lead	mg/kg	4.7	36	15.8	400	NL	NL
Mercury	mg/kg	0.0404	0.06	ND	23	10	8
Selenium	mg/kg	2	0.48	ND	390	NL	2.4
Silver	mg/kg	4.7	0.55	ND	390	NL	110
PCBs (EPA Method 8080)							
PCB 1016	mg/kg	0.02	NA	ND	1	NL	0.5
PCB 1221	mg/kg	0.02	NA	ND	1	NL	0.5
PCB 1232	mg/kg	0.02	NA	ND	1	NL	0.5
PCB 1242	mg/kg	0.02	NA	ND	1	NL	0.5
PCB 1248	mg/kg	0.02	NA	ND	1	NL	0.5
PCB 1254	mg/kg	0.02	NA	ND	1	NL	0.5
PCB 1260	mg/kg	0.02	NA	ND	1	NL	0.5
PNAs (EPA Method 8310)							
Acenaphthene	mg/kg	0.2	NA	ND	4700	NL	570
Acenaphthylene	mg/kg	0.2	NA	ND	NL	NL	NL
Anthracene	mg/kg	0.04	NA	ND	23000	NL	12000
Benzo a anthracene	mg/kg	0.004	NA	ND	0.9	NL	2
Benzo a pyrene	mg/kg	0.004	NA	ND	0.09	NL	8
Benzo b fluoanthene	mg/kg	0.004	NA	ND	0.9	NL	5
Benzo ghi perylene	mg/kg	0.004	NA	ND	NL	NL	NL
Benzo k fluoanthene	mg/kg	0.004	NA	ND	9	NL	49
Chrysene	mg/kg	0.04	NA	ND	88	NL	160
Dibenzo a,h anthracene	mg/kg	0.004	NA	ND	0.09	NL	2
Fluoranthene	mg/kg	0.04	NA	ND	3100	NL	4300
Fluorene	mg/kg	0.04	NA	ND	3100	NL	560
Indeno 1,2,3-cd pyrene	mg/kg	0.004	NA	ND	0.9	NL	14
Naphthalene	mg/kg	0.2	NA	ND	3100	NL	84
Phenanthrene	mg/kg	0.04	NA	ND	NL	NL	NL
Pyrene	mg/kg	0.04	NA	ND	2300	NL	4200
VOCs (EPA Method 8260)							
Acetone	mg/kg	0.01	NA	ND	7800	100000	16
Benzene	mg/kg	0.005	NA	ND	22	0.8	0.03
Bromodichloromethane	mg/kg	0.005	NA	ND	10	3000	0.6
Bromoform	mg/kg	0.005	NA	NT	81	53	0.8
Bromomethane	mg/kg	0.01	NA	ND	110	10	0.2
2-Butanone	mg/kg	0.01	NA	NT	NL	NL	NL
Carbon disulfide	mg/kg	0.005	NA	NT	7800	720	32
Carbon tetrachloride	mg/kg	0.005	NA	ND	5	0.3	0.07
Chlorobenzene	mg/kg	0.005	NA	ND	1600	130	1
Chlorodibromomethane	mg/kg	0.005	NA	ND	1600	1300	0.4
Chloroethane	mg/kg	1	NA	ND	NL	NL	NL
2-Chloroethyl vinyl ether	mg/kg	NT	NA	NT	NL	NL	NL
Chloroform	mg/kg	0.005	NA	ND	100	0.3	0.6
Chloromethane	mg/kg	0.005	NA	NT	NL	NL	NL
1,1-Dichloroethane	mg/kg	0.005	NA	ND	7800	1300	23
1,2-Dichloroethane	mg/kg	0.005	NA	ND	7	0.4	0.02
1,1-Dichloroethene	mg/kg	0.005	NA	ND	700	1500	0.06
cis-1,2-Dichloroethene	mg/kg	0.005	NA	ND	780	1200	0.4
trans-1,2-Dichloroethene	mg/kg	0.005	NA	ND	1600	3100	0.7
1,2-Dichloropropane	mg/kg	0.005	NA	ND	9	15	0.03
cis-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
trans-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
Ethylbenzene	mg/kg	0.005	NA	ND	7800	400	13
2-Hexanone	mg/kg	0.02	NA	NT	NL	NL	NL
Methylene chloride	mg/kg	0.005	NA	ND	85	13	0.02
4-Methyl-2-pentanone	mg/kg	0.01	NA	NT	NL	NL	NL
Styrene	mg/kg	0.005	NA	ND	16000	1500	4
1,1,2,2-Tetrachloroethane	mg/kg	0.005	NA	NT	NL	NL	NL
Tetrachloroethene	mg/kg	0.005	NA	ND	12	11	0.06
Toluene	mg/kg	0.005	NA	ND	16000	650	12
1,1,1-Trichloroethane	mg/kg	0.005	NA	ND	NL	1200	2
1,1,2-Trichloroethane	mg/kg	0.005	NA	ND	310	1800	0.02
Trichloroethene	mg/kg	0.005	NA	ND	58	5	0.06
Trichlorofluoromethane	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Acetate	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Chloride	mg/kg	0.01	NA	ND	0.3	0.03	0.01
Total Xylenes	mg/kg	0.01	NA	ND	160000	410	150

Notes:

- NL = Not Listed
- NA = Not Applicable
- ND = Not Detected
- NT = Not Tested
- Illinois Title 35, Subtitle G, Chapter I, Subchapter f, Part 742 titled Tiered Approach to Corrective Action Objectives supercedes this summary table.

Contractor DK Contractors
Sample Identification E2W111599
Sample Date 11/18/99
Report Date 12/1/99

Compound	Units	Lab Detection Limit	Back Ground Level	Sample Results	Standard Tier 1 Levels (mg/kg)		
					Residential Soil Ingestion	Inhalation	Class I Groundwater
SPLP Lead	mg/L	0.005	NA	ND	NL	NL	0.0075
pH	SU	0.1	NA	8.5	6 - 9	6 - 9	6 - 9
RCRA Metals							
Arsenic	mg/kg	NT	13	NT	0.4	750	31
Barium	mg/kg	NT	110	NT	5500	690000	2100
Cadmium	mg/kg	NT	0.6	NT	78	1800	430
Chromium	mg/kg	NT	16.2	NT	390	270	28
Lead	mg/kg	NT	36	NT	400	NL	NL
Mercury	mg/kg	NT	0.06	NT	23	10	8
Selenium	mg/kg	NT	0.48	NT	390	NL	2.4
Silver	mg/kg	NT	0.55	NT	390	NL	110
PCBs (EPA Method 8080)							
PCB 1016	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1221	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1232	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1242	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1248	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1254	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1260	mg/kg	NT	NA	NT	1	NL	0.5
PNAs (EPA Method 8310)							
Acenaphthene	mg/kg	0.2	NA	ND	4700	NL	570
Acenaphthylene	mg/kg	0.2	NA	ND	NL	NL	NL
Anthracene	mg/kg	0.04	NA	ND	23000	NL	12000
Benzo a anthracene	mg/kg	0.004	NA	ND	0.9	NL	2
Benzo a pyrene	mg/kg	0.004	NA	ND	0.09	NL	8
Benzo b fluoanthene	mg/kg	0.004	NA	ND	0.9	NL	5
Benzo ghi perylene	mg/kg	0.004	NA	ND	NL	NL	NL
Benzo k fluoranthene	mg/kg	0.004	NA	ND	9	NL	49
Chrysene	mg/kg	0.04	NA	ND	88	NL	160
Dibenzo a,h anthracene	mg/kg	0.004	NA	ND	0.09	NL	2
Fluoranthene	mg/kg	0.04	NA	ND	3100	NL	4300
Fluorene	mg/kg	0.04	NA	ND	3100	NL	560
Indeno 1,2,3-cd pyrene	mg/kg	0.004	NA	ND	0.9	NL	14
Naphthalene	mg/kg	0.2	NA	ND	3100	NL	84
Phenanthrene	mg/kg	0.04	NA	ND	NL	NL	NL
Pyrene	mg/kg	0.04	NA	ND	2300	NL	4200
VOCs (EPA Method 8260)							
Acetone	mg/kg	0.01	NA	ND	7800	100000	16
Benzene	mg/kg	0.005	NA	ND	22	0.8	0.03
Bromodichloromethane	mg/kg	0.005	NA	ND	10	3000	0.6
Bromoform	mg/kg	NT	NA	NT	81	53	0.8
Bromomethane	mg/kg	0.01	NA	ND	110	10	0.2
2-Butanone	mg/kg	NT	NA	NT	NL	NL	NL
Carbon disulfide	mg/kg	NT	NA	NT	7800	720	32
Carbon tetrachloride	mg/kg	0.005	NA	ND	5	0.3	0.07
Chlorobenzene	mg/kg	0.005	NA	ND	1600	130	1
Chlorodibromomethane	mg/kg	0.005	NA	ND	1600	1300	0.4
Chloroethane	mg/kg	0.005	NA	ND	NL	NL	NL
2-Chloroethyl vinyl ether	mg/kg	NT	NA	NT	NL	NL	NL
Chloroform	mg/kg	0.005	NA	ND	100	0.3	0.6
Chloromethane	mg/kg	NT	NA	NT	NL	NL	NL
1,1-Dichloroethane	mg/kg	0.005	NA	ND	7800	1300	23
1,2-Dichloroethane	mg/kg	0.005	NA	ND	7	0.4	0.02
1,1-Dichloroethene	mg/kg	0.005	NA	ND	700	1500	0.06
cis-1,2-Dichloroethene	mg/kg	0.005	NA	ND	780	1200	0.4
trans-1,2-Dichloroethene	mg/kg	0.005	NA	ND	1600	3100	0.7
1,2-Dichloropropane	mg/kg	0.005	NA	ND	9	15	0.03
cis-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
trans-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
Ethylbenzene	mg/kg	0.005	NA	ND	7800	400	13
2-Hexanone	mg/kg	NT	NA	NT	NL	NL	NL
Methylene chloride	mg/kg	0.005	NA	ND	85	13	0.02
4-Methyl-2-pentanone	mg/kg	NT	NA	NT	NL	NL	NL
Styrene	mg/kg	0.005	NA	ND	16000	1500	4
1,1,2,2-Tetrachloroethane	mg/kg	NT	NA	NT	NL	NL	NL
Tetrachloroethene	mg/kg	0.005	NA	ND	12	11	0.06
Toluene	mg/kg	0.005	NA	0.009	16000	650	12
1,1,1-Trichloroethane	mg/kg	0.005	NA	ND	NL	1200	2
1,1,2-Trichloroethane	mg/kg	0.005	NA	ND	310	1800	0.02
Trichloroethene	mg/kg	0.005	NA	ND	58	5	0.06
Trichlorofluoromethane	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Acetate	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Chloride	mg/kg	0.01	NA	ND	0.3	0.03	0.01
Total Xylenes	mg/kg	0.01	NA	ND	160000	410	150

Notes:

- NL = Not Listed
- NA = Not Applicable
- ND = Not Detected
- NT = Not Tested
- Illinois Title 35, Subtitle G, Chapter I, Subchapter f, Part 742 titled Tiered Approach to Corrective Action Objectives supercedes this summary table.

Contractor **DK Contractors**
Sample Identification **E1E092499**
Sample Date **11/19/99**
Report Date **12/1/99**

Compound	Units	Lab Detection Limit	Back Ground Level	Sample Results	Standard Tier 1 Levels (mg/kg)		
					Residential Soil Ingestion	Inhalation	Class I Groundwater
SPLP Lead	mg/L	0.005	NA	ND	NL	NL	0.0075
pH	SU	0.1	NA	8.2	6 - 9	6 - 9	6 - 9
RCRA Metals							
Arsenic	mg/kg	NT	13	NT	0.4	750	31
Barium	mg/kg	NT	110	NT	5500	690000	2100
Cadmium	mg/kg	NT	0.6	NT	78	1800	430
Chromium	mg/kg	NT	16.2	NT	390	270	28
Lead	mg/kg	NT	36	NT	400	NL	NL
Mercury	mg/kg	NT	0.06	NT	23	10	8
Selenium	mg/kg	NT	0.48	NT	390	NL	2.4
Silver	mg/kg	NT	0.55	NT	390	NL	110
PCBs (EPA Method 8080)							
PCB 1016	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1221	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1232	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1242	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1248	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1254	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1260	mg/kg	NT	NA	NT	1	NL	0.5
PNAs (EPA Method 8310)							
Acenaphthene	mg/kg	0.2	NA	ND	4700	NL	570
Acenaphthylene	mg/kg	0.2	NA	ND	NL	NL	NL
Anthracene	mg/kg	0.04	NA	ND	23000	NL	12000
Benzo a anthracene	mg/kg	0.004	NA	ND	0.9	NL	2
Benzo a pyrene	mg/kg	0.004	NA	ND	0.09	NL	8
Benzo b fluoanthene	mg/kg	0.004	NA	ND	0.9	NL	5
Benzo ghi perylene	mg/kg	0.004	NA	ND	NL	NL	NL
Benzo k fluoranthene	mg/kg	0.004	NA	ND	9	NL	49
Chrysene	mg/kg	0.04	NA	ND	88	NL	160
Dibenzo a,h anthracene	mg/kg	0.004	NA	ND	0.09	NL	2
Fluoranthene	mg/kg	0.04	NA	ND	3100	NL	4300
Fluorene	mg/kg	0.04	NA	ND	3100	NL	560
Indeno 1,2,3-cd pyrene	mg/kg	0.004	NA	ND	0.9	NL	14
Naphthalene	mg/kg	0.2	NA	ND	3100	NL	84
Phenanthrene	mg/kg	0.04	NA	ND	NL	NL	NL
Pyrene	mg/kg	0.04	NA	ND	2300	NL	4200
VOCs (EPA Method 8260)							
Acetone	mg/kg	0.01	NA	ND	7800	100000	16
Benzene	mg/kg	0.005	NA	0.012	22	0.8	0.03
Bromodichloromethane	mg/kg	0.005	NA	ND	10	3000	0.6
Bromoform	mg/kg	NT	NA	NT	81	53	0.8
Bromomethane	mg/kg	0.01	NA	ND	110	10	0.2
2-Butanone	mg/kg	NT	NA	NT	NL	NL	NL
Carbon disulfide	mg/kg	NT	NA	NT	7800	720	32
Carbon tetrachloride	mg/kg	0.005	NA	ND	5	0.3	0.07
Chlorobenzene	mg/kg	0.005	NA	ND	1600	130	1
Chlorodibromomethane	mg/kg	0.005	NA	ND	1600	1300	0.4
Chloroethane	mg/kg	0.005	NA	ND	NL	NL	NL
2-Chloroethyl vinyl ether	mg/kg	NT	NA	NT	NL	NL	NL
Chloroform	mg/kg	0.005	NA	ND	100	0.3	0.6
Chloromethane	mg/kg	NT	NA	NT	NL	NL	NL
1,1-Dichloroethane	mg/kg	0.005	NA	ND	7800	1300	23
1,2-Dichloroethane	mg/kg	0.005	NA	ND	7	0.4	0.02
1,1-Dichloroethene	mg/kg	0.005	NA	ND	700	1500	0.06
cis-1,2-Dichloroethene	mg/kg	0.005	NA	ND	780	1200	0.4
trans-1,2-Dichloroethene	mg/kg	0.005	NA	ND	1600	3100	0.7
1,2-Dichloropropane	mg/kg	0.005	NA	ND	9	15	0.03
cis-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
trans-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
Ethylbenzene	mg/kg	0.005	NA	0.012	7800	400	13
2-Hexanone	mg/kg	NT	NA	NT	NL	NL	NL
Methylene chloride	mg/kg	0.005	NA	ND	85	13	0.02
4-Methyl-2-pentanone	mg/kg	NT	NA	NT	NL	NL	NL
Styrene	mg/kg	0.005	NA	ND	16000	1500	4
1,1,2,2-Tetrachloroethane	mg/kg	NT	NA	NT	NL	NL	NL
Tetrachloroethene	mg/kg	0.005	NA	ND	12	11	0.06
Toluene	mg/kg	0.005	NA	0.04	16000	650	12
1,1,1-Trichloroethane	mg/kg	0.005	NA	ND	NL	1200	2
1,1,2-Trichloroethane	mg/kg	0.005	NA	ND	310	1800	0.02
Trichloroethene	mg/kg	0.005	NA	ND	58	5	0.06
Trichlorofluoromethane	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Acetate	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Chloride	mg/kg	0.01	NA	ND	0.3	0.03	0.01
Total Xylenes	mg/kg	0.01	NA	0.04	160000	410	150

Notes:

- NL = Not Listed
- NA = Not Applicable
- ND = Not Detected
- NT = Not Tested
- Illinois Title 35, Subtitle G, Chapter I, Subchapter f, Part 742 titled Tiered Approach to Corrective Action Objectives supercedes this summary table.

Contractor **DK Contractors**
Sample Identification **E1E092499**
Sample Date **12/14/99**
Report Date **12/21/99**

Compound	Units	Lab Detection Limit	Back Ground Level	Sample Results	Standard Tier 1 Levels (mg/kg)		
					Residential Soil Ingestion	Inhalation	Class I Groundwater
SPLP Lead	mg/L	0.005	NA	NT	NL	NL	0.0075
pH	SU	0.1	NA	NT	6 - 9	6 - 9	6 - 9
RCRA Metals							
Arsenic	mg/kg	NT	13	NT	0.4	750	31
Barium	mg/kg	NT	110	NT	5500	690000	2100
Cadmium	mg/kg	NT	0.6	NT	78	1800	430
Chromium	mg/kg	NT	16.2	NT	390	270	28
Lead	mg/kg	NT	36	NT	400	NL	NL
Mercury	mg/kg	NT	0.06	NT	23	10	8
Selenium	mg/kg	NT	0.48	NT	390	NL	2.4
Silver	mg/kg	NT	0.55	NT	390	NL	110
PCBs (EPA Method 8080)							
PCB 1016	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1221	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1232	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1242	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1248	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1254	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1260	mg/kg	NT	NA	NT	1	NL	0.5
PNAs (EPA Method 8310)							
Acenaphthene	mg/kg	NT	NA	NT	4700	NL	570
Acenaphthylene	mg/kg	NT	NA	NT	NL	NL	NL
Anthracene	mg/kg	NT	NA	NT	23000	NL	12000
Benzo a anthracene	mg/kg	NT	NA	NT	0.9	NL	2
Benzo a pyrene	mg/kg	NT	NA	NT	0.09	NL	8
Benzo b fluoanthene	mg/kg	NT	NA	NT	0.9	NL	5
Benzo ghi perylene	mg/kg	NT	NA	NT	NL	NL	NL
Benzo k fluoranthene	mg/kg	NT	NA	NT	9	NL	49
Chrysene	mg/kg	NT	NA	NT	88	NL	160
Dibenzo a,h anthracene	mg/kg	NT	NA	NT	0.09	NL	2
Fluoranthene	mg/kg	NT	NA	NT	3100	NL	4300
Fluorene	mg/kg	NT	NA	NT	3100	NL	560
Indeno 1,2,3-cd pyrene	mg/kg	NT	NA	NT	0.9	NL	14
Naphthalene	mg/kg	NT	NA	NT	3100	NL	84
Phenanthrene	mg/kg	NT	NA	NT	NL	NL	NL
Pyrene	mg/kg	NT	NA	NT	2300	NL	4200
VOCs (EPA Method 8260)							
Acetone	mg/kg	0.01	NA	ND	7800	100000	16
Benzene	mg/kg	0.005	NA	ND	22	0.8	0.03
Bromodichloromethane	mg/kg	0.005	NA	ND	10	3000	0.6
Bromoform	mg/kg	NT	NA	NT	81	53	0.8
Bromomethane	mg/kg	0.01	NA	ND	110	10	0.2
2-Butanone	mg/kg	NT	NA	NT	NL	NL	NL
Carbon disulfide	mg/kg	NT	NA	NT	7800	720	32
Carbon tetrachloride	mg/kg	0.005	NA	ND	5	0.3	0.07
Chlorobenzene	mg/kg	0.005	NA	ND	1600	130	1
Chlorodibromomethane	mg/kg	0.005	NA	ND	1600	1300	0.4
Chloroethane	mg/kg	0.005	NA	ND	NL	NL	NL
2-Chloroethyl vinyl ether	mg/kg	NT	NA	NT	NL	NL	NL
Chloroform	mg/kg	0.005	NA	ND	100	0.3	0.6
Chloromethane	mg/kg	NT	NA	NT	NL	NL	NL
1,1-Dichloroethane	mg/kg	0.005	NA	ND	7800	1300	23
1,2-Dichloroethane	mg/kg	0.005	NA	ND	7	0.4	0.02
1,1-Dichloroethene	mg/kg	0.005	NA	ND	700	1500	0.06
cis-1,2-Dichloroethene	mg/kg	0.005	NA	ND	780	1200	0.4
trans-1,2-Dichloroethene	mg/kg	0.005	NA	ND	1600	3100	0.7
1,2-Dichloropropane	mg/kg	0.005	NA	ND	9	15	0.03
cis-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
trans-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
Ethylbenzene	mg/kg	0.005	NA	ND	7800	400	13
2-Hexanone	mg/kg	NT	NA	NT	NL	NL	NL
Methylene chloride	mg/kg	0.005	NA	ND	85	13	0.02
4-Methyl-2-pentanone	mg/kg	NT	NA	NT	NL	NL	NL
Styrene	mg/kg	0.005	NA	ND	16000	1500	4
1,1,2,2-Tetrachloroethane	mg/kg	NT	NA	NT	NL	NL	NL
Tetrachloroethene	mg/kg	0.005	NA	ND	12	11	0.06
Toluene	mg/kg	0.005	NA	ND	16000	650	12
1,1,1-Trichloroethane	mg/kg	0.005	NA	ND	NL	1200	2
1,1,2-Trichloroethane	mg/kg	0.005	NA	ND	310	1800	0.02
Trichloroethene	mg/kg	0.005	NA	ND	58	5	0.06
Trichlorofluoromethane	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Acetate	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Chloride	mg/kg	0.01	NA	ND	0.3	0.03	0.01
Total Xylenes	mg/kg	0.01	NA	ND	160000	410	150

Notes:

- NL = Not Listed
- NA = Not Applicable
- ND = Not Detected
- NT = Not Tested
- Illinois Title 35, Subtitle G, Chapter I, Subchapter f, Part 742 titled Tiered Approach to Corrective Action Objectives supercedes this summary table.

PROTECTIVE COVER CLAY RESULTS



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
REGION 5
77 WEST JACKSON BOULEVARD
CHICAGO, IL 60604-3590

REPLY TO THE ATTENTION OF:

January 10, 2007

Bill Bow, Principal
LFR Levine-Fricke
630 Tollgate Road, Suite D
Elgin, IL 60123-9364

Dear Mr. Bow:

Per your request in your January 8, 2007 letter, the U.S. Environmental Protection Agency (EPA) hereby approves the use of an off-site clay source (Onyx) for the remedial action at the Johns-Manville Site in Waukegan, Illinois (the borrow area in question is shown in Attachment A to your letter). Given the depth of the samples taken (10 feet), the non-detect PLM results, and the absence of any other contamination, the TEM results indicating the presence of asbestos fibers in samples OZL-6 and OZL-11 in the first round of analyses appeared to be anomalous. Two subsequent TEM analyses of the same samples (OZL-6 and OZL-11) were non-detect for asbestos, leading EPA to conclude that the first round results were indeed anomalous.

If you have any questions concerning this letter, please contact me at (312) 886-4742.

Sincerely,

A handwritten signature in cursive script that reads "Brad Bradley".

Brad Bradley
Remedial Project Manager

cc: Sandy Bron, Illinois EPA



Table 1A - Soil Analytical Results - Volatile Organic Compounds
Zion Landfill Clay - 2006 and 2007
Johns Manville - Former Manufacturing Area
Waukegan, Illinois

Contaminants of Concern:	Sample ID		OZL-14 (6')	OZL-14 (12')	OZL-14 (12') DUP	OZL-15 (6')	OZL-15 (12')	OZL-16 (6')	OZL-16 (12')	OZL-17 (6')	OZL-17 (6') DUP	OZL-17 (12')	OZL-18 (6')	OZL-18 (12')	OZL-19 (6')	OZL-19 (12')	
	Date of Sample Collection:		2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007
	Time of Sample Collection:		10:15 AM	10:25 AM	10:35 AM	10:45 AM	10:55 AM	11:05 AM	11:15 AM	11:25 AM	11:30 AM	11:35 AM	11:45 AM	11:55 AM	12:05 PM	12:15 PM	
Volatile Organic Compounds	Units	Most Stringent Tier 1 SRO															
Acetone	ug/kg	25000	<100	<100	<100	<100	<100	<100	<100	<100	<100	<100	<100	<100	<100	<100	
Benzene	ug/kg	30	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Bromodichloromethane	ug/kg	600	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Bromoform	ug/kg	800	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Bromomethane	ug/kg	200	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	
2-Butanone (MEK)	ug/kg	17000	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	
Carbon disulfide	ug/kg	32000	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Carbon tetrachloride	ug/kg	70	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Chlorobenzene	ug/kg	1000	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Chlorodibromomethane	ug/kg	400	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Chloroethane *	ug/kg	1500000	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	
Chloroform	ug/kg	300	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Chloromethane *	ug/kg	110000	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	
1,1-Dichloroethane	ug/kg	23000	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
1,2-Dichloroethane	ug/kg	20	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
1,1-Dichloroethene	ug/kg	60	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
cis-1,2-Dichloroethene	ug/kg	400	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
trans-1,2-Dichloroethene	ug/kg	700	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
1,2-Dichloropropane	ug/kg	30	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
cis-1,3-Dichloropropene	ug/kg	4	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
trans-1,3-Dichloropropene	ug/kg	4	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Ethylbenzene	ug/kg	13000	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
2-Hexanone *	ug/kg	160	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	
Methyl-tert-butylether (MTBE)	ug/kg	320	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
4-Methyl-2-pentanone (MIBK) *	ug/kg	---	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	
Methylene chloride	ug/kg	20	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Styrene	ug/kg	4000	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
1,1,2,2-Tetrachloroethane *	ug/kg	3.5	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Tetrachloroethene	ug/kg	60	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Toluene	ug/kg	12000	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
1,1,1-Trichloroethane	ug/kg	2000	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
1,1,2-Trichloroethane	ug/kg	20	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Trichloroethene	ug/kg	60	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Vinyl acetate	ug/kg	170000	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	
Vinyl chloride	ug/kg	10	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	<10.0	
Xylene, Total	ug/kg	150000	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	<5.0	
Solids, Total (2540B)	Units																
Total Solids	%	---	81.98	88.49	86.41	83.58	88.09	88.95	87.44	90.52	91.2	89.05	83.45	84.62	86.85	85.58	

Notes:
 ug/kg = micrograms per kilogram (parts per billion)

Sample exceeds laboratory detection limit and most stringent Tier 1 Site Remediation Objective (SRO)

*Result compared to non-TACO SRO

--- = No remediation objective

Table 1A - Soil Analytical Results - Volatile Organic Compounds
Zion Landfill Clay - 2006 and 2007
Johns Manville - Former Manufacturing Area
Waukegan, Illinois

Contaminants of Concern:	Sample ID		OZL-14 (6')	OZL-14 (12')	OZL-14 (12') DUP	OZL-15 (6')	OZL-15 (12')	OZL-16 (6')	OZL-16 (12')	OZL-17 (6')	OZL-17 (6') DUP	OZL-17 (12')	OZL-18 (6')	OZL-18 (12')	OZL-19 (6')	OZL-19 (12')
	Date of Sample Collection:		2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007
	Time of Sample Collection:		10:15 AM	10:25 AM	10:35 AM	10:45 AM	10:55 AM	11:05 AM	11:15 AM	11:25 AM	11:30 AM	11:35 AM	11:45 AM	11:55 AM	12:05 PM	12:15 PM
Units	Maximum Allowable Concentration for Fill ¹	Most Stringent Tier 1 SRO														
Semi-Volatile Compounds (8270C)																
Acenaphthene	ug/kg	570000	570000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Acenaphthylene*	ug/kg	---	85000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Anthracene	ug/kg	12000000	12000000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Benizidine*	ug/kg	---	3	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Benzo(a)anthracene	ug/kg	1800	900	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Benzo(a)pyrene	ug/kg	2100	90	<90	<90	<90	<90	<90	<90	<90	<90	<90	<90	<90	<90	<90
Benzo(b)fluoranthene	ug/kg	2100	900	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Benzo(k)fluoranthene	ug/kg	9000	9000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Benzo(ghi)perylene*	ug/kg	---	3300	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Benzoic acid	ug/kg	400000	400000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Benzyl alcohol*	ug/kg	---	3000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
bis(2-Chloroethoxy)methane *	ug/kg	---	---	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
bis(2-Chloroethyl)ether	ug/kg	660	0.4	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
bis(2-Chloroisopropyl)ether *	ug/kg	---	---	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
bis(2-Ethylhexyl)phthalate	ug/kg	46000	35000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
4-Bromophenyl phenyl ether *	ug/kg	---	---	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Butyl benzyl phthalate	ug/kg	930000	930000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Carbazole	ug/kg	600	600	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
4-Chloroaniline	ug/kg	700	700	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
4-Chloro-3-methylphenol *	ug/kg	---	---	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
2-Chloronaphthalene*	ug/kg	---	49000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
2-Chlorophenol	ug/kg	1500	4000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
4-Chlorophenyl phenyl ether *	ug/kg	---	---	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Chrysene	ug/kg	88000	88000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Dibenzo(a,h)anthracene	ug/kg	420	90	<90	<90	<90	<90	<90	<90	<90	<90	<90	<90	<90	<90	<90
Dibenzofuran*	ug/kg	---	3000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
1,2-Dichlorobenzene	ug/kg	17000	17000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
1,3-Dichlorobenzene *	ug/kg	---	---	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
1,4-Dichlorobenzene	ug/kg	2000	2000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
3,3'-Dichlorobenzidine	ug/kg	1300	7	<660	<660	<660	<660	<660	<660	<660	<660	<660	<660	<660	<660	<660
2,4-Dichlorophenol	ug/kg	480	1000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
Diethyl phthalate	ug/kg	470000	470000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330
2,4-Dimethylphenol	ug/kg	9000	9000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330

Notes:

ug/kg = micrograms per kilogram (parts per billion)

Sample exceeds laboratory detection limit and the most stringent Tier 1 Site Remediation Objective (SRO)

*Result compared to non-TACO SRO

--- = No remediation objective

1. Concentration obtained from the "Summary of Maximum Allowable Concentrations of Chemical Constituents in Uncontaminated Soil Used as Fill Material at Regulated Fill Operations (35 Ill. Adm. Code 1100.Subpart F)" (Revised August 27, 2012)
2. The constituent was identified above the Most Stringent Tier1 SRO but below the MAC.

Table 1A - Soil Analytical Results - Volatile Organic Compounds
Zion Landfill Clay - 2006 and 2007
Johns Manville - Former Manufacturing Area
Waukegan, Illinois

Contaminants of Concern:	Sample ID		OZL-14 (6')	OZL-14 (12')	OZL-14 (12') DUP	OZL-15 (6')	OZL-15 (12')	OZL-16 (6')	OZL-16 (12')	OZL-17 (6')	OZL-17 (6') DUP	OZL-17 (12')	OZL-18 (6')	OZL-18 (12')	OZL-19 (6')	OZL-19 (12')	
	Date of Sample Collection:		2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007
	Time of Sample Collection:		10:15 AM	10:25 AM	10:35 AM	10:45 AM	10:55 AM	11:05 AM	11:15 AM	11:25 AM	11:30 AM	11:35 AM	11:45 AM	11:55 AM	12:05 PM	12:15 PM	
Units	Maximum Allowable Concentration for Fill ¹	Most Stringent Tier 1 SRO															
Dimethyl phthalate*	ug/kg	---	---	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Di-n-butyl phthalate	ug/kg	2300000	2300000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
4,6-Dinitro-2-methylphenol *	ug/kg	---	---	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	
2,4-Dinitrophenol	ug/kg	3300	200	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	
2,4-Dinitrotoluene	ug/kg	250	0.8	<250	<250	<250	<250	<250	<250	<250	<250	<250	<250	<250	<250	<250	
2,6-Dinitrotoluene	ug/kg	260	0.7	<260	<260	<260	<260	<260	<260	<260	<260	<260	<260	<260	<260	<260	
Di-n-octylphthalate	ug/kg	1600000	1600000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Fluoranthene	ug/kg	3100000	3100000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Fluorene	ug/kg	560000	560000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Hexachlorobenzene	ug/kg	400	400	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Hexachlorobutadiene*	ug/kg	---	2200	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Hexachlorocyclopentadiene	ug/kg	1100	10000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Hexachloroethane	ug/kg	500	500	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Indeno(1,2,3-cd)pyrene	ug/kg	1600	900	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Isophorone	ug/kg	8000	8000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
2-Methylnaphthalene *	ug/kg	---	1900	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
2-Methylphenol	ug/kg	15000	15000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
3 & 4-Methylphenol *	ug/kg	---	2000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Naphthalene	ug/kg	1800	1800	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
2-Nitroaniline *	ug/kg	---	700	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	
3-Nitroaniline *	ug/kg	---	---	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	
4-Nitroaniline *	ug/kg	---	140	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	
Nitrobenzene	ug/kg	260	100	<260	<260	<260	<260	<260	<260	<260	<260	<260	<260	<260	<260	<260	
2-Nitrophenol *	ug/kg	---	---	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	
4-Nitrophenol *	ug/kg	---	---	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	<1600	
n-Nitrosodi-n-propylamine	ug/kg	---	0.05	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
n-Nitrosodimethylamine *	ug/kg	---	0.007	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
n-Nitrosodiphenylamine	ug/kg	---	1000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Pentachlorophenol	ug/kg	20	30	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Phenanthrene *	ug/kg	---	210000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Phenol	ug/kg	100000	100000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Pyrene	ug/kg	2300000	2300000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
Pyridine *	ug/kg	---	28	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
1,2,4-Trichlorobenzene	ug/kg	5000	5000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
2,4,5-Trichlorophenol	ug/kg	26000	270000	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	
2,4,6-Trichlorophenol	ug/kg	660	200	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	<330	

Notes:

ug/kg = micrograms per kilogram (parts per billion)

Sample exceeds laboratory detection limit and the most stringent Tier 1 Site Remediation Objective (SRO)

*Result compared to non-TACO SRO

--- = No remediation objective

1. Concentration obtained from the "Summary of Maximum Allowable Concentrations of Chemical Constituents in Uncontaminated Soil Used as Fill Material at Regulated Fill Operations (35 Ill. Adm. Code 1100.Subpart F)" (Revised August 27, 2012)

2. The constituent was identified above the Most Stringent Tier1 SRO but below the MAC.

Table 1A - Soil Analytical Results - Volatile Organic Compounds
Zion Landfill Clay - 2006 and 2007
Johns Manville - Former Manufacturing Area
Waukegan, Illinois

Contaminants of Concern:	Sample ID		OZL-14 (6')	OZL-14 (12')	OZL-14 (12') DUP	OZL-15 (6')	OZL-15 (12')	OZL-16 (6')	OZL-16 (12')	OZL-17 (6')	OZL-17 (6') DUP	OZL-17 (12')	OZL-18 (6')	OZL-18 (12')	OZL-19 (6')	OZL-19 (12')
	Date of Sample Collection:	Time of Sample Collection:	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007
	10:15 AM		10:25 AM	10:35 AM	10:45 AM	0.454861111	11:05 AM	11:15 AM	11:25 AM	11:30 AM	11:35 AM	11:45 AM	11:55 AM	12:05 PM	12:15 PM	
Pesticides/PCBs (8081A/8082)	Units	Most Stringent Tier 1 SRO														
Aldrin	ug/kg	40	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0
Aroclor 1016	ug/kg	1000	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0
Aroclor 1221	ug/kg	220	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0
Aroclor 1232	ug/kg	220	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0
Aroclor 1242	ug/kg	220	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0
Aroclor 1248	ug/kg	220	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0
Aroclor 1254	ug/kg	220	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160
Aroclor 1260	ug/kg	220	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160
alpha-BHC	ug/kg	0.5	<2.0	<2.0	<2.0	<2.0	<2.0	<2.0	<2.0	<2.0	<2.0	<2.0	<2.0	<2.0	<2.0	<2.0
beta-BHC	ug/kg	---	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0
delta-BHC	ug/kg	---	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0
gamma-BHC (Lindane)	ug/kg	9	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0
alpha-Chlordane	ug/kg	1800	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0
gamma-Chlordane	ug/kg	1800	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0
4,4'-DDD	ug/kg	3000	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0
4,4'-DDE	ug/kg	2000	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0
4,4'-DDT	ug/kg	2000	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0
Dieldrin	ug/kg	4	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0
Endosulfan I	ug/kg	18000	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0
Endosulfan II	ug/kg	18000	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0
Endosulfan sulfate	ug/kg	18000	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0
Endrin	ug/kg	1000	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0
Endrin aldehyde	ug/kg	---	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0
Endrin ketone	ug/kg	---	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0	<16.0
Heptachlor	ug/kg	100	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0
Heptachlor epoxide	ug/kg	70	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0	<8.0
Methoxychlor	ug/kg	160000	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0	<80.0
Toxaphene	ug/kg	600	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160	<160

Notes:
 ug/kg = micrograms per kilogram (parts per billion)
Sample exceeds laboratory detection limit and most stringent Tier 1 Site Remediation Objective (SRO)
 --- = No remediation objective

**Table 1A - Soil Analytical Results - Volatile Organic Compounds
Zion Landfill Clay - 2006 and 2007
Johns Manville - Former Manufacturing Area
Waukegan, Illinois**

Contaminants of Concern:	Sample ID	OZL-14 (6')	OZL-14 (12')	OZL-14 (12') DUP	OZL-15 (6')	OZL-15 (12')	OZL-16 (6')	OZL-16 (12')	OZL-17 (6')	OZL-17 (6') DUP	OZL-17 (12')	OZL-18 (6')	OZL-18 (12')	OZL-19 (6')	OZL-19 (12')
	Date of Sample Collection:	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007
	Time of Sample Collection:	10:15 AM	10:25 AM	10:35 AM	10:45 AM	0:454861111	11:05 AM	11:15 AM	11:25 AM	11:30 AM	11:35 AM	11:45 AM	11:55 AM	12:05 PM	12:15 PM
Total Metals (6010C)	Units	Most Stringent Tier 1 SRO													
Antimony	mg/kg	5	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0	<1.0
Arsenic	mg/kg	13	11.1	8.6	9.1	13.6	8.6	6.1	8.7	10.1	5.8	7.9	9.3	7.7	6.7
Barium	mg/kg	1,800	67.5	46.4	44.8	48.5	46.7	32.9	47.3	49.8	46.9	41.3	51.2	37.6	48.1
Cadmium	mg/kg	59	0.9	0.9	0.8	1.0	0.7	0.7	0.8	0.7	0.7	0.7	0.8	0.7	0.7
Chromium	mg/kg	230	25.6	23.5	20.8	25.7	21.0	17.5	19.6	17.8	17.0	16.2	20.4	13.5	17.6
Lead	mg/kg	107	23.5	13.3	14.4	13.8	10.2	8.4	11.3	11.8	8.6	12.5	12.5	9.8	9.9
Selenium	mg/kg	2.4	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
Silver	mg/kg	39	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1	<0.1
Total Mercury (7471B)	Units														
Mercury	mg/kg	0.1	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
SPLP Metals Method 1312 (6010B)	Units														
Lead	mg/L	0.0075	--	--	--	--	--	--	--	--	--	--	--	--	--
pH @ 25°C, 1:2 (9045C)	Units														
pH @ 25°C, 1:2	pH Units	8.07	8.7	8.72	8.92	8.54	8.68	8.76	8.67	9.06	8.9	8.49	8.26	8.6	8.66

mg/kg = milligrams per kilogram (parts per million)

Sample exceeds laboratory detection limit and most stringent Tier 1 Site Remediation Objective (SRO).

Note: Out of 12 samples the average arsenic level is 8.73 mg/kg which is well below the Most Stringent Tier 1 SRO.

-- = No remediation objective or Not analyzed

Table 1A - Soil Analytical Results - Volatile Organic Compounds
Zion Landfill Clay - 2006 and 2007
Johns Manville - Former Manufacturing Area
Waukegan, Illinois

Contaminants of Concern:	Sample ID		OZL-14 (6')	OZL-14 (12')	OZL-14 (12') DUP	OZL-15 (6')	OZL-15 (12')	OZL-16 (6')	OZL-16 (12')	OZL-17 (6')	OZL-17 (6') DUP	OZL-17 (12')	OZL-18 (6')	OZL-18 (12')	OZL-19 (6')	OZL-19 (12')	
	Date of Sample Collection:		2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007	2/27/2007
	Time of Sample Collection:		10:15 AM	10:25 AM	10:35 AM	10:45 AM	10:55 AM	11:05 AM	11:15 AM	11:25 AM	11:30 AM	11:35 AM	11:45 AM	11:55 AM	12:05 PM	12:15 PM	
	Units	Soil Remediation Objective															
Asbestos (PLM)	%	Above Detection	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Asbestos (TEM)	%	Above Detection	--	ND	--	--	--	--	--	ND	--	--	--	--	--	--	--

Notes:
 PLM = Analysis by California Air Resources Board (CARB) Method 435 Level A using Polarized Light Microscopy
 TEM = Analysis by CARB Level B using Transmission Electron Microscopy
 -- = Not analyzed or Not applicable
 ND = None detected
 ND / ND = Sample Result / Duplicate Result



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

March 05, 2007

Mr. Dave Peterson
JOHNS MANVILLE
1871 N. Pershing Road
Waukegan, IL 60087

Project ID: Onyx Zion Landfill Clay
First Environmental File ID: 7-0800
Date Received: February 28, 2007

Dear Mr. Dave Peterson:


The above referenced project was analyzed as directed on the enclosed chain of custody record.

All analyses were performed in accordance with established methods and within established holding times. All Quality Control criteria as outlined in the methods and current IL ELAP/NELAP have been met unless otherwise noted. QA/QC documentation and raw data will remain on file for future reference. Our accreditation number is 100292 and our current certificate is number 001566: effective 07/18/06 through 02/28/07.

I thank you for the opportunity to be of service to you and look forward to working with you again in the future. Should you have any questions regarding any of the enclosed analytical data or need additional information, please contact me at (630) 778-1200.

Sincerely,

William Mottashed
Project Manager



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Case Narrative

JOHNS MANVILLE

Project ID: **Onyx Zion Landfill Clay**

First Environmental File ID: **7-0800**

Date Received: **February 28, 2007**

Flag	Description	Flag	Description
<	Analyte not detected at or above the reporting limit.	L+	LCS recovery outside control limits; high bias.
B	Analyte detected in associated method blank.	L-	LCS recovery outside control limits; low bias.
C	Identification confirmed by GC/MS.	M	MS recovery outside control limits; LCS acceptable.
D	Surrogates diluted out; recovery not available.	M+	MS recovery outside control limits high bias; LCS acceptable.
E	Estimated result; concentration exceeds calibration range.	M-	MS recovery outside control limits low bias; LCS acceptable.
F	Field measurement.	N	Analyte is not part of our NELAC accreditation.
		ND	Analyte was not detected using a library search routine; No calibration standard was analyzed.
G	Surrogate recovery outside control limits; matrix effect.	P	Chemical preservation pH adjusted in lab.
H	Analysis holding time exceeded.	Q	The analyte was determined by a GC/MS database search.
J	Estimated result; concentration is less than calib range.	S	Analyte was sub-contracted to another laboratory for analysis.
K	RPD outside control limits.	T	Sample temperature upon receipt exceeded 0-6°C
RL	Routine Reporting Limit (Lowest amount that can be detected when routine weights/volumes are used without dilution.)	W	Reporting limit elevated due to sample matrix.


All quality control criteria, as outlined in the methods, have been met except as noted below or on the following analytical report.

Sample Batch Comments:

Sample acceptance criteria were met.

Method Comments

Lab Number	Sample ID	Comments:
7-0800-003	OZL-14 (12') DUP	<i>Semi-Volatile Compounds</i> Surrogate recovery outside control limits; low bias.



**First
Environmental
Laboratories, Inc.**

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

IL ELAP / NELAC Accreditation # 100292


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-14 (6')
Sample No: 7-0800-001

Date Collected: 02/27/07
Time Collected: 10:15
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	03/01/07	
Total Solids	81.98		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-14 (6')
Sample No: 7-0800-001

Date Collected: 02/27/07
Time Collected: 10:15
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	03/02/07	
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-14 (6')
Sample No: 7-0800-001

Date Collected: 02/27/07
Time Collected: 10:15
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds		Method: 8270C		
		Analysis Date: 03/02/07		
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs		Method: 8081A/8082		
		Analysis Date: 03/02/07		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-14 (6')
Sample No: 7-0800-001

Date Collected: 02/27/07
Time Collected: 10:15
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/02/07		
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 03/01/07		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	11.1	0.2	mg/kg	
Barium	67.5	0.1	mg/kg	
Cadmium	0.9	0.1	mg/kg	
Chromium	25.6	0.1	mg/kg	
Lead	23.5	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 03/01/07		
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10	Method: 4500H+B	Analysis Date: 03/01/07		
pH @ 25°C, 1:10	8.07		Units	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-14 (12')
Sample No: 7-0800-002

Date Collected: 02/27/07
Time Collected: 10:25
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	03/01/07	
Total Solids	88.49		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-14 (12')
Sample No: 7-0800-002

Date Collected: 02/27/07
Time Collected: 10:25
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	03/02/07	
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-14 (12')
Sample No: 7-0800-002

Date Collected: 02/27/07
Time Collected: 10:25
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 03/02/07		
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/02/07		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-14 (12')
Sample No: 7-0800-002

Date Collected: 02/27/07
Time Collected: 10:25
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs		Method: 8081A/8082	Analysis Date: 03/02/07	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals		Method: 6010B	Analysis Date: 03/01/07	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	8.6	0.2	mg/kg	
Barium	46.4	0.1	mg/kg	
Cadmium	0.9	0.1	mg/kg	
Chromium	23.5	0.1	mg/kg	
Lead	13.3	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals		Method: 7470A	Analysis Date: 03/01/07	
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10		Method: 4500H+B	Analysis Date: 03/01/07	
pH @ 25°C, 1:10	8.70		Units	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-14 (12') DUP
Sample No: 7-0800-003

Date Collected: 02/27/07
Time Collected: 10:35
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	03/01/07	
Total Solids	86.41		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-14 (12') DUP
Sample No: 7-0800-003

Date Collected: 02/27/07
Time Collected: 10:35
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	03/02/07	
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-14 (12) DUP
Sample No: 7-0800-003

Date Collected: 02/27/07
Time Collected: 10:35
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 03/02/07		
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/02/07		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-14 (12') DUP
Sample No: 7-0800-003

Date Collected: 02/27/07
Time Collected: 10:35
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs		Method: 8081A/8082	Analysis Date: 03/02/07	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals		Method: 6010B	Analysis Date: 03/01/07	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	9.1	0.2	mg/kg	
Barium	44.8	0.1	mg/kg	
Cadmium	0.8	0.1	mg/kg	
Chromium	20.8	0.1	mg/kg	
Lead	14.4	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals		Method: 7470A	Analysis Date: 03/01/07	
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10		Method: 4500H+B	Analysis Date: 03/01/07	
pH @ 25°C, 1:10	8.72		Units	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-15 (6')
Sample No: 7-0800-004

Date Collected: 02/27/07
Time Collected: 10:45
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3		Analysis Date: 03/01/07	
Total Solids	83.58		%	
Volatile Organic Compounds	Method: 5035A/8260B		Analysis Date: 03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-15 (6')
Sample No: 7-0800-004

Date Collected: 02/27/07
Time Collected: 10:45
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 03/02/07		
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-15 (6')
Sample No: 7-0800-004

Date Collected: 02/27/07
Time Collected: 10:45
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds		Method: 8270C		Analysis Date: 03/02/07
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs		Method: 8081A/8082		Analysis Date: 03/02/07
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292
1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-15 (6')
Sample No: 7-0800-004

Date Collected: 02/27/07
Time Collected: 10:45
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs		Method: 8081A/8082	Analysis Date: 03/02/07	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals		Method: 6010B	Analysis Date: 03/01/07	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	13.6	0.2	mg/kg	
Barium	48.5	0.1	mg/kg	
Cadmium	1.0	0.1	mg/kg	
Chromium	25.7	0.1	mg/kg	
Lead	13.8	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals		Method: 7470A	Analysis Date: 03/01/07	
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10		Method: 4500H+B	Analysis Date: 03/01/07	
pH @ 25°C, 1:10	8.92		Units	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-15 (12')
Sample No: 7-0800-005

Date Collected: 02/27/07
Time Collected: 10:55
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	03/01/07	
Total Solids	88.09		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292
1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-15 (12)
Sample No: 7-0800-005

Date Collected: 02/27/07
Time Collected: 10:55
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	03/02/07	
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-15 (12')
Sample No: 7-0800-005

Date Collected: 02/27/07
Time Collected: 10:55
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 03/02/07		
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/02/07		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-15 (12')
Sample No: 7-0800-005

Date Collected: 02/27/07
Time Collected: 10:55
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/02/07		
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 03/01/07		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	8.6	0.2	mg/kg	
Barium	46.7	0.1	mg/kg	
Cadmium	0.7	0.1	mg/kg	
Chromium	21.0	0.1	mg/kg	
Lead	10.2	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 03/01/07		
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10	Method: 4500H+B	Analysis Date: 03/01/07		
pH @ 25°C, 1:10	8.54		Units	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-16 (6')
Sample No: 7-0800-006

Date Collected: 02/27/07
Time Collected: 11:05
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	03/01/07	
Total Solids	88.95		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP/NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-16 (6')
Sample No: 7-0800-006

Date Collected: 02/27/07
Time Collected: 11:05
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	03/02/07	
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-16 (6')
Sample No: 7-0800-006

Date Collected: 02/27/07
Time Collected: 11:05
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 03/02/07		
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/02/07		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-16 (6')
Sample No: 7-0800-006

Date Collected: 02/27/07
Time Collected: 11:05
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs		Method: 8081A/8082	Analysis Date: 03/02/07	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals		Method: 6010B	Analysis Date: 03/01/07	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	6.1	0.2	mg/kg	
Barium	32.9	0.1	mg/kg	
Cadmium	0.7	0.1	mg/kg	
Chromium	17.5	0.1	mg/kg	
Lead	8.4	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals		Method: 7470A	Analysis Date: 03/01/07	
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10		Method: 4500H+B	Analysis Date: 03/01/07	
pH @ 25°C, 1:10	8.68		Units	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-16 (12')
Sample No: 7-0800-007

Date Collected: 02/27/07
Time Collected: 11:15
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	03/01/07	
Total Solids	87.44		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-16 (12')
Sample No: 7-0800-007

Date Collected: 02/27/07
Time Collected: 11:15
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	03/02/07	
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-16 (12')
Sample No: 7-0800-007

Date Collected: 02/27/07
Time Collected: 11:15
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 03/02/07		
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/02/07		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-16 (12')
Sample No: 7-0800-007

Date Collected: 02/27/07
Time Collected: 11:15
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs		Method: 8081A/8082	Analysis Date: 03/02/07	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals		Method: 6010B	Analysis Date: 03/01/07	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	8.7	0.2	mg/kg	
Barium	47.3	0.1	mg/kg	
Cadmium	0.8	0.1	mg/kg	
Chromium	19.6	0.1	mg/kg	
Lead	11.3	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals		Method: 7470A	Analysis Date: 03/01/07	
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10		Method: 4500H+B	Analysis Date: 03/01/07	
pH @ 25°C, 1:10	8.76		Units	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-17 (6')
Sample No: 7-0800-008

Date Collected: 02/27/07
Time Collected: 11:25
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	03/01/07	
Total Solids	90.52		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-17 (6')
Sample No: 7-0800-008

Date Collected: 02/27/07
Time Collected: 11:25
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	03/02/07	
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-17 (6')
Sample No: 7-0800-008

Date Collected: 02/27/07
Time Collected: 11:25
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 03/02/07		
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/02/07		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-17 (6)
Sample No: 7-0800-008

Date Collected: 02/27/07
Time Collected: 11:25
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/02/07		
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 03/01/07		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	10.1	0.2	mg/kg	
Barium	49.8	0.1	mg/kg	
Cadmium	0.7	0.1	mg/kg	
Chromium	17.8	0.1	mg/kg	
Lead	11.8	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 03/01/07		
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10	Method: 4500H+B	Analysis Date: 03/01/07		
pH @ 25°C, 1:10	8.67		Units	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-17 (6') DUP
Sample No: 7-0800-009

Date Collected: 02/27/07
Time Collected: 11:30
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	03/01/07	
Total Solids	91.2		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-17 (6') DUP
Sample No: 7-0800-009

Date Collected: 02/27/07
Time Collected: 11:30
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	03/02/07	
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-17 (6') DUP
Sample No: 7-0800-009

Date Collected: 02/27/07
Time Collected: 11:30
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 03/02/07		
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/02/07		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-17 (6') DUP
Sample No: 7-0800-009

Date Collected: 02/27/07
Time Collected: 11:30
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs		Method: 8081A/8082	Analysis Date: 03/02/07	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals		Method: 6010B	Analysis Date: 03/01/07	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	5.8	0.2	mg/kg	
Barium	46.9	0.1	mg/kg	
Cadmium	0.7	0.1	mg/kg	
Chromium	17.0	0.1	mg/kg	
Lead	8.6	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals		Method: 7470A	Analysis Date: 03/01/07	
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10		Method: 4500H+B	Analysis Date: 03/01/07	
pH @ 25°C, 1:10	9.06		Units	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-17 (12')
Sample No: 7-0800-010

Date Collected: 02/27/07
Time Collected: 11:35
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	03/01/07	
Total Solids	89.05		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-17 (12')
Sample No: 7-0800-010

Date Collected: 02/27/07
Time Collected: 11:35
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	03/02/07	
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-17 (12')
Sample No: 7-0800-010

Date Collected: 02/27/07
Time Collected: 11:35
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 03/02/07		
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/02/07		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-17 (12')
Sample No: 7-0800-010

Date Collected: 02/27/07
Time Collected: 11:35
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs		Method: 8081A/8082	Analysis Date: 03/02/07	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals		Method: 6010B	Analysis Date: 03/01/07	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	7.9	0.2	mg/kg	
Barium	41.3	0.1	mg/kg	
Cadmium	0.7	0.1	mg/kg	
Chromium	16.2	0.1	mg/kg	
Lead	12.5	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals		Method: 7470A	Analysis Date: 03/01/07	
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10		Method: 4500H+B	Analysis Date: 03/01/07	
pH @ 25°C, 1:10	8.90		Units	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-18 (6')
Sample No: 7-0800-011

Date Collected: 02/27/07
Time Collected: 11:45
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3		Analysis Date: 03/01/07	
Total Solids	83.45		%	
Volatile Organic Compounds	Method: 5035A/8260B		Analysis Date: 03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-18 (6')
Sample No: 7-0800-011

Date Collected: 02/27/07
Time Collected: 11:45
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	03/02/07	
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-18 (6)
Sample No: 7-0800-011

Date Collected: 02/27/07
Time Collected: 11:45
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 03/02/07		
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/02/07		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292
1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-18 (6')
Sample No: 7-0800-011

Date Collected: 02/27/07
Time Collected: 11:45
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs		Method: 8081A/8082	Analysis Date: 03/02/07	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals		Method: 6010B	Analysis Date: 03/01/07	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	9.3	0.2	mg/kg	
Barium	51.2	0.1	mg/kg	
Cadmium	0.8	0.1	mg/kg	
Chromium	20.4	0.1	mg/kg	
Lead	12.5	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals		Method: 7470A	Analysis Date: 03/01/07	
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10		Method: 4500H+B	Analysis Date: 03/01/07	
pH @ 25°C, 1:10	8.49		Units	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-18 (12')
Sample No: 7-0800-012

Date Collected: 02/27/07
Time Collected: 11:55
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3		Analysis Date: 03/01/07	
Total Solids	84.62		%	
Volatile Organic Compounds	Method: 5035A/8260B		Analysis Date: 03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-18 (12')
Sample No: 7-0800-012

Date Collected: 02/27/07
Time Collected: 11:55
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	03/02/07	
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-18 (12')
Sample No: 7-0800-012

Date Collected: 02/27/07
Time Collected: 11:55
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 03/02/07		
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/03/07		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-18 (12')
Sample No: 7-0800-012

Date Collected: 02/27/07
Time Collected: 11:55
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/03/07		
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 03/01/07		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	7.7	0.2	mg/kg	
Barium	37.6	0.1	mg/kg	
Cadmium	0.7	0.1	mg/kg	
Chromium	13.5	0.1	mg/kg	
Lead	9.8	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 03/01/07		
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10	Method: 4500H+B	Analysis Date: 03/01/07		
pH @ 25°C, 1:10	8.26		Units	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-19 (6')
Sample No: 7-0800-013

Date Collected: 02/27/07
Time Collected: 12:05
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3		Analysis Date: 03/01/07	
Total Solids	86.85		%	
Volatile Organic Compounds	Method: 5035A/8260B		Analysis Date: 03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-19 (6')
Sample No: 7-0800-013

Date Collected: 02/27/07
Time Collected: 12:05
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	03/03/07	
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-19 (6')
Sample No: 7-0800-013

Date Collected: 02/27/07
Time Collected: 12:05
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 03/03/07		
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/03/07		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-19 (6')
Sample No: 7-0800-013

Date Collected: 02/27/07
Time Collected: 12:05
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs		Method: 8081A/8082	Analysis Date: 03/03/07	
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals		Method: 6010B	Analysis Date: 03/01/07	
Antimony	< 1.0	1.0	mg/kg	
Arsenic	6.7	0.2	mg/kg	
Barium	48.1	0.1	mg/kg	
Cadmium	0.7	0.1	mg/kg	
Chromium	17.6	0.1	mg/kg	
Lead	9.9	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals		Method: 7470A	Analysis Date: 03/01/07	
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10		Method: 4500H+B	Analysis Date: 03/01/07	
pH @ 25°C, 1:10	8.60		Units	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-19 (12')
Sample No: 7-0800-014

Date Collected: 02/27/07
Time Collected: 12:15
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Solids, Total	Method: 160.3	Analysis Date:	03/01/07	
Total Solids	85.58		%	
Volatile Organic Compounds	Method: 5035A/8260B	Analysis Date:	03/01/07	
Acetone	< 100	100	ug/kg	
Benzene	< 5.0	5.0	ug/kg	
Bromodichloromethane	< 5.0	5.0	ug/kg	
Bromoform	< 5.0	5.0	ug/kg	
Bromomethane	< 10.0	10.0	ug/kg	
2-Butanone (MEK)	< 10.0	10.0	ug/kg	
Carbon disulfide	< 5.0	5.0	ug/kg	
Carbon tetrachloride	< 5.0	5.0	ug/kg	
Chlorobenzene	< 5.0	5.0	ug/kg	
Chlorodibromomethane	< 5.0	5.0	ug/kg	
Chloroethane	< 10.0	10.0	ug/kg	
Chloroform	< 5.0	5.0	ug/kg	
Chloromethane	< 10.0	10.0	ug/kg	
1,1-Dichloroethane	< 5.0	5.0	ug/kg	
1,2-Dichloroethane	< 5.0	5.0	ug/kg	
1,1-Dichloroethene	< 5.0	5.0	ug/kg	
cis-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
trans-1,2-Dichloroethene	< 5.0	5.0	ug/kg	
1,2-Dichloropropane	< 5.0	5.0	ug/kg	
cis-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
trans-1,3-Dichloropropene	< 5.0	5.0	ug/kg	
Ethylbenzene	< 5.0	5.0	ug/kg	
2-Hexanone	< 10.0	10.0	ug/kg	
Methyl-tert-butylether (MTBE)	< 5.0	5.0	ug/kg	
4-Methyl-2-pentanone (MIBK)	< 10.0	10.0	ug/kg	
Methylene chloride	< 5.0	5.0	ug/kg	
Styrene	< 5.0	5.0	ug/kg	
1,1,2,2-Tetrachloroethane	< 5.0	5.0	ug/kg	
Tetrachloroethene	< 5.0	5.0	ug/kg	
Toluene	< 5.0	5.0	ug/kg	
1,1,1-Trichloroethane	< 5.0	5.0	ug/kg	
1,1,2-Trichloroethane	< 5.0	5.0	ug/kg	
Trichloroethene	< 5.0	5.0	ug/kg	
Vinyl acetate	< 10.0	10.0	ug/kg	
Vinyl chloride	< 10.0	10.0	ug/kg	
Xylene, Total	< 5.0	5.0	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-19 (12')
Sample No: 7-0800-014

Date Collected: 02/27/07
Time Collected: 12:15
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date:	03/03/07	
Acenaphthene	< 330	330	ug/kg	
Acenaphthylene	< 330	330	ug/kg	
Anthracene	< 330	330	ug/kg	
Benzidine	< 330	330	ug/kg	
Benzo(a)anthracene	< 330	330	ug/kg	
Benzo(a)pyrene	< 90	90	ug/kg	
Benzo(b)fluoranthene	< 330	330	ug/kg	
Benzo(k)fluoranthene	< 330	330	ug/kg	
Benzo(ghi)perylene	< 330	330	ug/kg	
Benzoic acid	< 330	330	ug/kg	
Benzyl alcohol	< 330	330	ug/kg	
bis(2-Chloroethoxy)methane	< 330	330	ug/kg	
bis(2-Chloroethyl)ether	< 330	330	ug/kg	
bis(2-Chloroisopropyl)ether	< 330	330	ug/kg	
bis(2-Ethylhexyl)phthalate	< 330	330	ug/kg	
4-Bromophenyl phenyl ether	< 330	330	ug/kg	
Butyl benzyl phthalate	< 330	330	ug/kg	
Carbazole	< 330	330	ug/kg	
4-Chloroaniline	< 330	330	ug/kg	
4-Chloro-3-methylphenol	< 330	330	ug/kg	
2-Chloronaphthalene	< 330	330	ug/kg	
2-Chlorophenol	< 330	330	ug/kg	
4-Chlorophenyl phenyl ether	< 330	330	ug/kg	
Chrysene	< 330	330	ug/kg	
Di-n-butyl phthalate	< 330	330	ug/kg	
Di-n-octylphthalate	< 330	330	ug/kg	
Dibenzo(a,h)anthracene	< 90	90	ug/kg	
Dibenzofuran	< 330	330	ug/kg	
1,2-Dichlorobenzene	< 330	330	ug/kg	
1,3-Dichlorobenzene	< 330	330	ug/kg	
1,4-Dichlorobenzene	< 330	330	ug/kg	
3,3'-Dichlorobenzidine	< 660	660	ug/kg	
2,4-Dichlorophenol	< 330	330	ug/kg	
Diethyl phthalate	< 330	330	ug/kg	
2,4-Dimethylphenol	< 330	330	ug/kg	
Dimethyl phthalate	< 330	330	ug/kg	
4,6-Dinitro-2-methylphenol	< 1,600	1600	ug/kg	
2,4-Dinitrophenol	< 1,600	1600	ug/kg	
2,4-Dinitrotoluene	< 250	250	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233


Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-19 (12')
Sample No: 7-0800-014

Date Collected: 02/27/07
Time Collected: 12:15
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Semi-Volatile Compounds	Method: 8270C	Analysis Date: 03/03/07		
2,6-Dinitrotoluene	< 260	260	ug/kg	
Fluoranthene	< 330	330	ug/kg	
Fluorene	< 330	330	ug/kg	
Hexachlorobenzene	< 330	330	ug/kg	
Hexachlorobutadiene	< 330	330	ug/kg	
Hexachlorocyclopentadiene	< 330	330	ug/kg	
Hexachloroethane	< 330	330	ug/kg	
Indeno(1,2,3-cd)pyrene	< 330	330	ug/kg	
Isophorone	< 330	330	ug/kg	
2-Methylnaphthalene	< 330	330	ug/kg	
2-Methylphenol	< 330	330	ug/kg	
3 & 4-Methylphenol	< 330	330	ug/kg	
Naphthalene	< 330	330	ug/kg	
2-Nitroaniline	< 1,600	1600	ug/kg	
3-Nitroaniline	< 1,600	1600	ug/kg	
4-Nitroaniline	< 1,600	1600	ug/kg	
Nitrobenzene	< 260	260	ug/kg	
2-Nitrophenol	< 1,600	1600	ug/kg	
4-Nitrophenol	< 1,600	1600	ug/kg	
n-Nitrosodi-n-propylamine	< 330	330	ug/kg	
n-Nitrosodimethylamine	< 330	330	ug/kg	
n-Nitrosodiphenylamine	< 330	330	ug/kg	
Pentachlorophenol	< 330	330	ug/kg	
Phenanthrene	< 330	330	ug/kg	
Phenol	< 330	330	ug/kg	
Pyrene	< 330	330	ug/kg	
Pyridine	< 330	330	ug/kg	
1,2,4-Trichlorobenzene	< 330	330	ug/kg	
2,4,5-Trichlorophenol	< 330	330	ug/kg	
2,4,6-Trichlorophenol	< 330	330	ug/kg	
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/03/07		
Aldrin	< 8.0	8.0	ug/kg	
Aroclor 1016	< 80.0	80.0	ug/kg	
Aroclor 1221	< 80.0	80.0	ug/kg	
Aroclor 1232	< 80.0	80.0	ug/kg	
Aroclor 1242	< 80.0	80.0	ug/kg	
Aroclor 1248	< 80.0	80.0	ug/kg	
Aroclor 1254	< 160	160	ug/kg	
Aroclor 1260	< 160	160	ug/kg	



**First
Environmental
Laboratories, Inc.**

IL ELAP / NELAC Accreditation # 100292

1600 Shore Road • Naperville, Illinois 60563 • Phone (630) 778-1200 • Fax (630) 778-1233

Analytical Report

Client: JOHNS MANVILLE
Project ID: Onyx Zion Landfill Clay
Sample ID: OZL-19 (12')
Sample No: 7-0800-014

Date Collected: 02/27/07
Time Collected: 12:15
Date Received: 02/28/07
Date Reported: 03/05/07

Results are reported on a dry weight basis.

Analyte	Result	R.L.	Units	Flags
Pesticides/PCBs	Method: 8081A/8082	Analysis Date: 03/03/07		
alpha-BHC	< 2.0	2.0	ug/kg	
beta-BHC	< 8.0	8.0	ug/kg	
delta-BHC	< 8.0	8.0	ug/kg	
gamma-BHC (Lindane)	< 8.0	8.0	ug/kg	
alpha-Chlordane	< 80.0	80.0	ug/kg	
gamma-Chlordane	< 80.0	80.0	ug/kg	
4,4'-DDD	< 16.0	16.0	ug/kg	
4,4'-DDE	< 16.0	16.0	ug/kg	
4,4'-DDT	< 16.0	16.0	ug/kg	
Dieldrin	< 16.0	16.0	ug/kg	
Endosulfan I	< 8.0	8.0	ug/kg	
Endosulfan II	< 16.0	16.0	ug/kg	
Endosulfan sulfate	< 16.0	16.0	ug/kg	
Endrin	< 16.0	16.0	ug/kg	
Endrin aldehyde	< 16.0	16.0	ug/kg	
Endrin ketone	< 16.0	16.0	ug/kg	
Heptachlor	< 8.0	8.0	ug/kg	
Heptachlor epoxide	< 8.0	8.0	ug/kg	
Methoxychlor	< 80.0	80.0	ug/kg	
Toxaphene	< 160	160	ug/kg	
Total Metals	Method: 6010B	Analysis Date: 03/01/07		
Antimony	< 1.0	1.0	mg/kg	
Arsenic	6.3	0.2	mg/kg	
Barium	46.0	0.1	mg/kg	
Cadmium	0.7	0.1	mg/kg	
Chromium	18.6	0.1	mg/kg	
Lead	10.0	0.2	mg/kg	
Selenium	< 0.2	0.2	mg/kg	
Silver	< 0.1	0.1	mg/kg	
Total Metals	Method: 7470A	Analysis Date: 03/01/07		
Mercury	< 0.05	0.05	mg/kg	
pH @ 25°C, 1:10	Method: 4500H+B	Analysis Date: 03/01/07		
pH @ 25°C, 1:10	8.66		Units	



First Environmental Laboratories, Inc.

CHAIN OF CUSTODY RECORD

First Environmental Laboratories
 1600 Shore Road, Suite D
 Naperville, Illinois 60563
 Phone: (630) 778-1200 • Fax: (630) 778-1233
 24 Hr. Pager (708) 569-7507
 E-mail: info@firstenv.com
 IEPA Certification# 100292

Company Name: JOHN'S MANVILLE
 Street Address: 1871 N. PERSHING RD.
 City: WAUKEGAN State: IL Zip: 60087
 Phone: (847) 360-4339 Fax: (847) 360-4558 e-mail: dmpete@concentric.net
 Send Report To: DAVE PETERSON Via: Fax e-mail
 Sampled By: DMP

Date/Time Taken	Sample Description	Matrix	Analyses							Comments	Lab I.D.
			VOC's 8260/5035	SVOC's 8270	RCRA METALS	ANTIMONY	PH	PESTICIDES 8081A	PCB's 8082		
2/27/07 10:15	OZL-14 (6')	SOIL	X	X	X	X	X	X		7-0800-001	
10:25	OZL-14 (12')		X	X	X	X	X	X		002	
10:35	OZL-14 (12') DUP		X	X	X	X	X	X		003	
10:45	OZL-15 (6')		X	X	X	X	X	X		004	
10:55	OZL-15 (12')		X	X	X	X	X	X		005	
11:05	OZL-16 (6')		X	X	X	X	X	X		006	
11:15	OZL-16 (12')		X	X	X	X	X	X		007	
11:25	OZL-17 (6')		X	X	X	X	X	X		008	
11:30	OZL-17 (6') DUP		X	X	X	X	X	X		009	
11:35	OZL-17 (12')		X	X	X	X	X	X		010	
11:45	OZL-18 (6')		X	X	X	X	X	X		011	
11:55	OZL-18 (12')		X	X	X	X	X	X		012	

FOR LAB USE ONLY:
 Cooler Temperature: 0.1-6°C Yes ___ No ___ °C
 Received within 6 hrs. of collection: ___ °C
 Ice Present: Yes ___ No ___
 Sample Refrigerated: Yes ___ No ___ °C
 Refrigerator Temperature: ___ °C
 5035 Vials Frozen: Yes ___ No ___
 Freezer Temperature: ___ °C
 Containers Received Preserved: Yes No
 Notes and Special Instructions: RUSH SAMPLES - 3 DAY TURN

Project I.D.: DUYX ZIGI LANDFILL CLAY
 P.O. #: _____
 Relinquished By: [Signature] Date/Time 2/28/07 11:15
 Received By: [Signature] Date/Time 2-28-07 11:20

EMSL Analytical, Inc.

107 Haddon Avenue, Westmont, NJ 08108 Phone: 800-220-3675 Fax: 856-858-4960

Client: Johns Manville
1871 N. Pershing Road
Waukegan, IL 60087

EMSL Reference: 040704003


Attention: David M. Peterson, PE, PC
Fax: 847-360-4558 **Phone:** 847-360-4439
Project:

Date Received: 02/28/07
Date Analyzed: 03/01/07
Date Reported: 03/02/07

**Asbestos Analysis of Soil via EPA 600/R-93/116 Method Utilizing
Analytical Electron Microscopy (Section 2.5) with CARB 435 Prep (Milling)
Level C for 0.01% Target Analytical Sensitivity**

Client Sample ID	EMSL Sample ID	Asbestos Type(s)	# of Asbestos Structures Detected	Analytical Sensitivity %	Asbestos Weight %	Comments
OZL-14(12')	040704003-0002	None Detected	0	0.01	<0.01	
OZL-17(6')	040704003-0008	Chrysotile	1	0.01	<0.01	

Debbie Little
Analyst


Stephen Siegel, CIH or Approved EMSL Signatory

EMSL maintains liability limited to cost of analysis. This method requires the laboratory to analyze the sample until the first fiber found compromises 5% of the total mass. Due to the size and mass of different asbestos fibers, the analytical sensitivity will vary between samples and may prevent the laboratory from achieving the target sensitivity on all samples. This report relates only to the samples reported above and may not be reproduced, except in full, without written approval by EMSL. EMSL is not responsible for sample collection activities or analytical method limitations. Interpretation and use of results are the responsibility of the client.



EMSL Analytical, Inc.

107 Haddon Ave., Westmont, NJ 08108

Phone: (856) 858-4800 Fax: (856) 858-4960 Email: westmontasblab@EMSL.com

Attn: **David M. Peterson, PE, PC**
Johns Manville
1871 N. Pershing Road
Waukegan, IL 60087

Customer ID: JOVI77
Customer PO:
Received: 02/28/07 9:40 AM
EMSL Order: 040704003

EMSL Proj:
Analysis Date: 3/2/2007
Report Date: 3/2/2007

Fax: (847) 360-4558 Phone: (847) 360-4439
Project:

Asbestos Analysis via Polarized Light Microscopy, Qualitative

Sample	Location	Appearance	Result	Notes
OZL-14 (6') 040704003-0001			None Detected	
OZL-14 (12') 040704003-0002			None Detected	
OZL-14 (12') DUP 040704003-0003			None Detected	
OZL-15 (6') 040704003-0004			None Detected	
OZL-15 (12') 040704003-0005			None Detected	
OZL-16 (6') 040704003-0006			None Detected	
OZL-16 (12') 040704003-0007			None Detected	
OZL-17 (6') 040704003-0008			None Detected	
OZL-17 (6') DUP 040704003-0009			None Detected	

Analyst(s) _____

Delores Beard (14)

Stephen Siegel, CIH
or other approved signatory

EMSL recommends that soil samples reported as "ND" be tested by the EPA Screening Method/Qualitative. The above report relates only to the items tested. This report may not be reproduced, except in full, without written approval by EMSL Analytical, Inc. The above test must not be used by the client to claim product endorsement by NVLAP nor any agency of the United States Government. The test results contained within this report meet the requirements of NELAC unless otherwise noted. Samples received in good condition unless otherwise noted.

ACCREDITATIONS: AIHA #100192, NVLAP #1048 and NY STATE ELAP #10872



EMSL Analytical, Inc.

107 Haddon Ave., Westmont, NJ 08108

Phone: (856) 858-4800 Fax: (856) 858-4960 Email: westmontasblab@EMSL.com

Attn: **David M. Peterson, PE, PC**
Johns Manville
1871 N. Pershing Road
Waukegan, IL 60087

Customer ID: JOVI77
Customer PO:
Received: 02/28/07 9:40 AM
EMSL Order: 040704003

EMSL Proj:
Analysis Date: 3/2/2007
Report Date: 3/2/2007

Fax: (847) 360-4558 Phone: (847) 360-4439
Project:

Asbestos Analysis via Polarized Light Microscopy, Qualitative

Sample	Location	Appearance	Result	Notes
OZL-17 (12') 040704003-0010			None Detected	
OZL-18 (6') 040704003-0011			None Detected	
OZL-18 (12') 040704003-0012			None Detected	
OZL-19 (6') 040704003-0013			None Detected	
OZL-19 (12') 040704003-0014			None Detected	

Analyst(s) _____

Delores Beard (14)

Stephen Siegel, CIH
or other approved signatory

EMSL recommends that soil samples reported as "ND" be tested by the EPA Screening Method/Qualitative. The above report relates only to the items tested. This report may not be reproduced, except in full, without written approval by EMSL Analytical, Inc. The above test must not be used by the client to claim product endorsement by NVLAP nor any agency of the United States Government. The test results contained within this report meet the requirements of NELAC unless otherwise noted. Samples received in good condition unless otherwise noted.

ACCREDITATIONS: AIHA #100192, NVLAP #1048 and NY STATE ELAP #10872



First Environmental Laboratories, Inc.

First Environmental Laboratories
 1600 Shore Road, Suite D
 Naperville, Illinois 60563
 Phone: (630) 778-1200 • Fax: (630) 778-1233
 24 Hr. Pager: (708) 569-7507
 E-mail: info@firstenv.com
 IEPA Certification# 100292

CHAIN OF CUSTODY RECORD

Company Name: JOHNS MANVILLE
 Street Address: 1871 N. PERSHING RD
 City: WAUKEGAN State: IL Zip: 60087
 Phone: (847) 360-4439 Fax: (847) 360-4558
 Send Report To: DAVE PETERSON AT dmpete@concentric.net
 Sampled By: DMP

Project ID: 0WYX ZION LANDFILL CLAY

P.O. #: _____

Date/Time Taken	Sample Description	Matrix	Analyses							Comments	Lab ID.
			VOCs 8260/5035	SVOCs 8270	PCRA METALS	ANTIMONY	PH	PESTICIDES 8081A	PCBs 8082		
2/27/07	12:05 OZL-19 (6')	SOIL	✓	✓	✓	✓	✓	✓		7-0800-013	
	12:15 OZL-19 (12')									014	

FOR LAB USE ONLY:
 Cooler Temperature: 0.1-6°C Yes ___ No ___ °C
 Received within 6 hrs. of collection: _____
 Ice Present: Yes ___ No ___

Sample Refrigerated: Yes ___ No ___ °C
 Refrigerator Temperature: _____ °C
 5035 Vials Frozen: Yes ___ No ___
 Freezer Temperature: _____ °C

Containers Received Preserved: Yes No
 Notes and Special Instructions: RUSH SAMPLES - 3 DAY TURN

Relinquished By: [Signature] Date/Time 2/28/07 11:15
 Relinquished By: _____ Date/Time _____
 Received By: [Signature] Date/Time 2-28-07 11:20
 Received By: _____ Date/Time _____

Appendix E

Clayey Soil Geotechnical Results (Barrier Layer and Protective Cover)

BARRIER LAYER CLAY RESULTS



TESTING SERVICE CORPORATION

Corporate Office:

360 S. Main Place, Carol Stream, IL 60188-2404
630.462.2600 • Fax 630.653.2988

Local Office:

457 E. Gunderson Drive, Carol Stream, IL 60188-2492
630.653.3920 • Fax 630.653.2726

May 6, 2003

Ms. Wendy Teskey
LFR Levine Fricke
630 Tollgate Road, Suite D
Elgin, Illinois 60123

Re: Laboratory Analysis
TSC Job L-57,606

Dear Ms. Teskey:

Included in this report is the result of the analysis you requested for six (6) Shelby Tube samples delivered to our office.

Sample ID	% Moisture	P.C.F. Dry	K _T (cm/sec)	Description
LMW-03 ST-01	20.4	107.2	3.9 x 10 ⁻⁸	Brown & gray silty CLAY, little sand, trace gravel (CL)
C-22 * ST-02	11.3	117.3	1.4 x 10 ⁻⁵	Brown & gray clayey SAND, little gravel (SC)
C-14 ST-03	18.0	105.5	6.1 x 10 ⁻⁸	Brown & gray silty CLAY, little sand and gravel (CL)
C-9-10 ST-04	13.1	119.8	3.4 x 10 ⁻⁷	Brown & gray silty CLAY, some sand, little gravel (CL)
C-67-68 ST-05	9.6	120.9	1.8 x 10 ⁻⁷	Brown, black & gray sandy CLAY, little gravel (CL)
C-65-66 ST-06	17.6	105.7	3.2 x 10 ⁻⁵	Brown silty CLAY, some sand, trace gravel (CL)

*NOTE: The bottom ten inches of Sample C-22 was of a gray sand (SP) not suitable for an ASTM D5084 permeability analysis.

The analysis was performed following current ASTM D5084 methodology.

It is a pleasure to assist you on this project. Please call if you have any questions or require additional information.

Respectfully submitted,

TESTING SERVICE CORPORATION

Larry Lockwald
Laboratory Manager

LL:cn

A comparison of the average water elevations within the shallow, unconfined aquifer located above the Wadsworth Till with the average water elevations found within the deep sand and gravel/Silurian Dolomite (see Table 3) shows that there is a downward gradient from the shallow sand to these underlying units. As Table 3 shows, the downward gradient in the vicinity of the On-Site Landfill ranges from 0.03 foot per foot (LMW-14) to 0.06 foot per foot (LMW-18).

4.2.5 Vertical Flow Velocity

Table 4 shows the calculated vertical flow velocity from the shallow, unconfined aquifer to the underlying sand and gravel/Silurian Dolomite, through the lower permeability Wadsworth Till. Velocities range from 0.02 to 0.04 feet per year. Taking into account the thickness of the Wadsworth Till in the vicinity of the On-Site Landfill, groundwater travel times through the till range from approximately 2,300 to 4,100 years. This calculation is strictly for groundwater itself; migration through the till for any potential contaminants would be further reduced by adsorption and attenuation.

4.2.6 Definition of Uppermost Aquifer

Based upon the geology and hydrogeology in the vicinity of the On-Site Landfill, the uppermost aquifer is defined from the surface to the upper section of the underlying Silurian Dolomite bedrock. This includes two significant water bearing zones, the shallow, unconfined aquifer located within the beach sand complex above the Wadsworth Till and the aquifer that includes the sand and gravel outwash and underlying Silurian Dolomite. These aquifers are separated by the Wadsworth Till that is an average thickness of 79 feet in the vicinity of the On-Site Landfill. The till exhibits an average hydraulic conductivity of $6.52E-08$ cm/s, thus travel times for groundwater passing through the till are on the order of 2,300 to 4,100 years.

4.3 On-Site Landfill Characterization

4.3.1 On-site Landfill Interim Cover

The results of the soil borings that were advanced in April 2003 across the two fill areas show that interim cover thickness varies widely across both Fill Area 1 and Fill Area 2. The clay cover ranged from 1 foot to 10.5 feet in thickness in Fill Area 1. The approximate average thickness was 3 to 4 feet. The clay fill in Fill Area 2 ranged from 2 feet to 15 feet in thickness. Figure 6 shows the locations of the soil borings. Figures 15, 16 and 17 present three cross sections of the fill areas to graphically depict the clay cover thickness, the waste layer and the interface between the on-site landfill and the closed CERCLA landfill. Figure 18 presents the variation in thickness of clay cover across the landfill graphically by plotting the clay thickness contours.

Permeability of the clay cover was tested in Fill Area 1 at four locations (ST-1 through ST-4) and in Fill Area 2 at two locations (ST-4 and ST-5), which are shown in Figure

7. The permeability of the interim cover overlying Fill Area 1 ranged from 3.9×10^{-8} centimeter/second (cm/s) to 3.4×10^{-7} cm/s. The bottom 10" of one of the four samples from Fill Area 1 (ST-2) contained gray sand material unsuitable for conducting the permeability test. Disregarding the results from the ST-2 sample, the average permeability of the cover in Fill Area 1 was estimated to be 1.47×10^{-7} cm/s. Of the two samples from Fill Area 2, the sample from location ST-6 consisted of silty clay with some (30-55%) sand and trace gravel, and was not considered representative of the clay fill across Fill Area 2 and was not used in the analysis. From the results of the analysis of the sample from ST-5, the permeability of the cover in Fill Area 2 was determined to be 1.8×10^{-7} cm/sec. The analysis was performed following ASTM Method D-5084. The laboratory report showing the results of the permeability testing is presented in Appendix E.

4.3.2 On-Site Landfill Subsurface Characterization


Fill Area 1:

The 1992 historical topographic survey of the on-site landfill was compared with the survey completed in late 1998. No waste or interim cover has been placed since that time. It was estimated that between 30 feet and 40 feet of waste material and soil cover had been placed in the southeast portion of Fill Area 1 (vicinity of SB-01 and SB-02). Lesser amounts of material were placed towards the western limits of Fill Area 1 (vicinity of LF-SB03 and LF-SB04).

The boring log for LF-SB02 showed the presence of calcium silicate from 18 feet to 36 feet bgs. Calcium silicate is the inert material that makes up the T-12 insulation that was manufactured at the Waukegan plant through 1998. Consistent with the composition of T-12 insulation, synthetic fibers were also found in the boring. These fibers were tested at an independent laboratory, Scilab Boston, Inc. (Scilab), which confirmed that the material did not contain asbestos. The Scilab results are included in Appendix G. Multiple attempts to reach similar depths in the area of LF-SB01 were met with subsurface refusal at depths between 10 feet and 13 feet bgs (see boring log). The boring at LF-SB02 was terminated in T-12 waste material at 36 feet bgs (approximately 596 feet AMSL).

Greater than 95% clay was encountered from the surface down to 13 feet bgs in LF-SB01 (maximum depth of boring) and down to 18 feet bgs in LF-SB02 (depth at which T-12 was encountered). This was consistent with the Waukegan plant's operations during the 1992 to 1998 time period, when JM was placing sufficient cover material to prevent surficial exposure of the waste T-12 material.

In the vicinity of LF-SB03 and LF-SB04, very little waste material was encountered. At LF-SB03, the cover for the former CERCLA landfill underlying the Site was encountered at 11.5 feet bgs. Except for an isolated shingle "wafer" that was encountered at 8 feet bgs, only clay was found above the former CERCLA landfill. At LF-SB04, the cover of the former CERCLA landfill was encountered at approximately



- LEGEND**
- · — · PROPERTY LINE
 - - - BOUNDARY OF LANDFILL
 - PERMEABILITY TEST LOCATION

Note:
Figure adapted from Aerial Survey dated 1998, generated by Harrington Associates.

JOHNS MANVILLE
**On-Site Landfill
Permeability Test Locations**



Figure 7

PROTECTIVE COVER CLAY RESULTS

**SUMMARY OF LABORATORY TEST RESULTS FOR
CLAY CLOSURE MATERIAL (BORROW SOURCE)**

**JOHNS MANVILLE
WAUKEGAN PLANT**

FEBRUARY 2009

Date Sampled	Sample Number	Sample Location	Grain Size Analysis		Atterberg Limits			Sampled Water Content (%)	Modified Proctor Density		Coefficient Permeability (cm/sec)	Permeability Compaction (%)	U.S.C.S.
			%Fines <#200	%Clay <.005	Liquid Limit	Plastic Limit	Plasticity Index		Max. Dry Density (pcf)	Optimum Water (%)			
5/14/08	JM-TP-1	Test Pit No. 1	78.7	38.0	30.1	13.3	16.8	15.6	128.0	9.8			CL
5/14/08	JM-TP-2	Test Pit No. 2	67.0	25.0	24.0	12.1	11.9	13.7	130.1	8.4	9.2 x 10 ⁻⁷	89.5	CL
5/14/08	JM-TP-3	Test Pit No. 3	82.1	37.5	29.7	14.3	15.4	16.9	127.9	10.4			CL
5/14/08	JM-TP-4	Test Pit No. 4	83.8	35.0	28.3	13.4	14.9	17.8	128.2	10.6	6.2 x 10 ⁻⁸	92.3	CL
5/14/08	JM-TP-5	Test Pit No. 5	75.5	32.0	28.9	13.8	15.1	15.1	126.0	11.2	5.1 x 10 ⁻⁷	90.2	CL
5/14/08	JM-TP-6	Test Pit No. 6	81.0	28.0	26.8	13.1	13.7	16.5	128.9	10.0			CL
5/14/08	JM-TP-7	Test Pit No. 7	53.7	19.0	27.6	14.9	12.7	14.5	128.3	9.8	7.6 x 10 ⁻⁸	92.4	CL
5/14/08	JM-TP-8	Test Pit No. 8	51.0	16.5	23.1	12.8	10.3	10.8	131.1	9.8	7.4 x 10 ⁻⁸	89.1	CL
Minimum:			51.0	16.5	23.1	12.1	10.3	10.8	126.0	8.4	9.2 x 10⁻⁷	89.1	
Maximum:			83.8	38.0	30.1	14.9	16.8	17.8	131.1	11.2	6.2 x 10⁻⁸	92.4	
Average:			71.6	28.9	27.3	13.5	13.8	15.1	128.6	10.0	3.3 x 10⁻⁷	90.7	
Project Requirements:			≥50.0								≤7.0 x 10⁻⁶		CL/CH

CQM, INC.

SIEVE ANALYSIS OF COARSE TO FINE AGGREGATES (ASTM D422)

GENERAL DATA:

Client:	Johns Manville Waukegan Plant
Project:	Waukegan Plant
Location Sampled:	Test Pit #1
Sample No:	JM-TP-1
Depth of Sample:	
Date Received:	5/16/08
Sample Designated For:	Clay Cover Material
Source of Sample:	
Munsell Color Code:	10YR 4/2
Date Sampled:	5/14/08

LABORATORY DATA:


Date Tested:	May 16-21,2008
Test Performed By:	JRP
24 Hrs. Turn Around:	NO
Washed Gradation:	YES
Dry Weight of Soil (gms):	597.0

Sieve Size	Weight Retained	% Retained	% Passing	Project Specification % Passing by Weight	Source of Specification
3"					Project Specification
1 1/2"					
1"					
3/4"					
1/2"	0.0	0.0	100.0		
3/8"	1.7	0.3	99.7		
#4	11.9	2.0	97.7		
#10	12.9	2.2	95.5		
#40	33.3	5.6	89.9		
#100	37.1	6.2	83.7		
#200	30.0	5.0	78.7	50-100	

REVIEWED BY:	
DATE REVIEWED:	

Remarks:

GRAIN SIZE DISTRIBUTION CURVE



Gravel		Sand					
Coarse	Fine	Coarse	Medium	Fine	Silt	Clay	
	2.3%	2.2%	5.6%	11.2%	40.7%	38.0%	

Soil Classification: LEAN CLAY W/SAND, dark grayish brown (CL)

Location Sampled: Test Pit #1

Elevation or Depth:

Date Sampled: 5/14/08

Sample Number: JM-TP-1

Sampled Moisture Content (%): 15.6

Report No.: TP-1

Sample Source:

CQM, INC.

Atterberg Limits:

LL= 30.1

PL= 13.3

PI= 16.8

Client: **Johns Manville Waukegan Plant**

Munsell Color Code: 10YR 4/2

Project: **Waukegan Plant**

Page: 2

Date Received: 5/16/08

Prepared by: Michael R. Andraschko

Date: 6/6/08

Coefficients: Cc=

Cu=

Checked by:

Date:


CQM, INC.
MOISTURE - DENSITY RELATIONS OF SOIL

GENERAL DATA:

Client:	Johns Manville Waukegan Plant		
Project:	Waukegan Plant		
Contractor:		Sampled From:	Test Pit 1
Sample No:	JM-TP-1	Date Received:	5/16/08
Tested By:	TKA	Reviewed By:	

LABORATORY DATA:

Method of Test:	ASTM D1557 - Method "A"			
Soil Classification:	LEAN CLAY W/SAND, dark grayish brown (CL)			
Munsell Color Code:	10YR 4/2	Atterberg Limits:	LL=30.1	PL=13.3
		PI=16.8		
Maximum Dry Density (lb/cu.ft.):	128.0	Optimum Moisture (%):	9.8	Wet Density (lb/cu.ft.):
				140.5



CQM, INC.

SIEVE ANALYSIS OF COARSE TO FINE AGGREGATES (ASTM D422)

GENERAL DATA:

Client:	Johns Manville Waukegan Plant
Project:	Waukegan Plant
Location Sampled:	Test Pit #2
Sample No:	JM-TP-2
Depth of Sample:	
Date Received:	5/16/08
Sample Designated For:	Clay Cover Material
Source of Sample:	
Munsell Color Code:	10YR 4/2
Date Sampled:	5/14/08

LABORATORY DATA:

Date Tested:	May 16-21,2008
Test Performed By:	JRP
24 Hrs. Turn Around:	NO
Washed Gradation:	YES
Dry Weight of Soil (gms):	512.5


Sieve Size	Weight Retained	% Retained	% Passing	Project Specification % Passing by Weight	Source of Specification
3"					Project Specification
1 1/2"					
1"					
3/4"					
1/2"	0.0	0.0	100.0		
3/8"	6.3	1.2	98.8		
#4	15.7	3.1	95.7		
#10	24.9	4.9	90.8		
#40	44.1	8.6	82.2		
#100	52.1	10.2	72.0		
#200	25.4	5.0	67.0	50-100	

REVIEWED BY:	
DATE REVIEWED:	

Remarks:

GRAIN SIZE DISTRIBUTION CURVE

U.S. Standard Sieve Sizes



Gravel		Sand					
Coarse	Fine	Coarse	Medium	Fine	Silt	Clay	
	4.3%	4.9%	8.6%	15.2%	42.0%	25.0%	

Soil Classification: SANDY LEAN CLAY, a little gravel, dark grayish brown (CL)

Location Sampled: Test Pit #2

Elevation or Depth:

Date Sampled: 5/14/08

Sample Number: JM-TP-2

Sampled Moisture Content (%): 13.7

Report No.: TP-2

Sample Source:

CQM, INC.

Atterberg Limits: LL= 24.0 PL= 12.1 PI= 11.9

Client: **Johns Manville Waukegan Plant**

Munsell Color Code: 10YR 4/2

Project: **Waukegan Plant**

Page: 2

Date Received: 5/16/08

Prepared by: Michael R. Andraschko

Date: 6/6/08

Coefficients: Cc= Cu=

Checked by:

Date:

CQM, INC.


MOISTURE - DENSITY RELATIONS OF SOIL

GENERAL DATA:

Client:	Johns Manville Waukegan Plant		
Project:	Waukegan Plant		
Contractor:		Sampled From:	Test Pit 2
Sample No:	JM-TP-2	Date Received:	5/16/08
Tested By:	TKA	Reviewed By:	

LABORATORY DATA:

Method of Test:	ASTM D1557 - Method "A"			
Soil Classification:	SANDY LEAN CLAY, dark grayish brown (CL)			
Munsell Color Code:	10YR 4/2	Atterberg Limits:	LL=24.0	PL=12.1
		PI=11.9		
Maximum Dry Density (lb/cu.ft.):	130.1	Optimum Moisture (%):	8.4	Wet Density (lb/cu.ft.):
				141.0



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311
(920) 465-3911

Client: Johns Manville Waukegan Plant**Project:** Waukegan Plant**Prepared by:** Jon L. Novak**Date:** 6/6/08**Checked by:** _____**Date:** _____**REPORT OF:****FALLING HEAD PERMEABILITY TEST****ASTM: D5084****GENERAL DATA:**

Sample Location: Test Pit 2
Sample Number: JM-TP-2
Date Sampled: 5/14/08
Date Received: 5/16/08

**PROJECT
SPECIFICATIONS****LABORATORY DATA:**

Method of Test: Flex Wall - Remolded
Length of Sample (inches): 4.079
Diameter of Sample (inches): 3.983
Dates Tested: May 23-June 4, 2008
Moisture Content (%): 10.2
Dry Density (pcf): 116.4
% Compaction: 89.5
Soil Classification: LEAN CLAY W/SAND,
dark grayish brown
(CL)

Max. Head Differential (ft.): 6.0
Confining Pressure (Effective psi): 2.0
Hydraulic Gradient: 13-18
Trial No.: 9-12
Water Temperature: 21°C
Coefficient of Permeability (cm/sec): 9.2×10^{-7} 7.0×10^{-6}
or slower

REMARKS:

CQM, INC.

SIEVE ANALYSIS OF COARSE TO FINE AGGREGATES (ASTM D422)

GENERAL DATA:

Client:	Johns Manville Waukegan Plant
Project:	Waukegan Plant
Location Sampled:	Test Pit #3
Sample No:	JM-TP-3
Depth of Sample:	
Date Received:	5/16/08
Sample Designated For:	Clay Cover Material
Source of Sample:	
Munsell Color Code:	10YR 4/2
Date Sampled:	5/14/08

LABORATORY DATA:

Date Tested:	May 16-21, 2008
Test Performed By:	JRP
24 Hrs. Turn Around:	NO
Washed Gradation:	YES
Dry Weight of Soil (gms):	485.3


Sieve Size	Weight Retained	% Retained	% Passing	Project Specification % Passing by Weight	Source of Specification
3"					Project Specification
1 1/2"					
1"					
3/4"	0.0	0.0	100.0		
1/2"	11.2	2.3	97.7		
3/8"	2.1	0.4	97.3		
#4	5.6	1.2	96.1		
#10	9.5	2.0	94.1		
#40	20.5	4.2	89.9		
#100	21.7	4.5	85.5		
#200	16.4	3.4	82.1	50-100	

REVIEWED BY:	
DATE REVIEWED:	

Remarks:

GRAIN SIZE DISTRIBUTION CURVE

U.S. Standard Sieve Sizes



Gravel		Sand					
Coarse	Fine	Coarse	Medium	Fine	Silt	Clay	
	3.9%	2.0%	4.2%	7.9%	44.6%	37.5%	

Soil Classification: LEAN CLAY W/SAND, a little gravel, dark grayish brown (CL)

Location Sampled: Test Pit #3			Elevation or Depth:		Date Sampled: 5/14/08	
Sample Number: JM-TP-3			Sampled Moisture Content (%): 16.9		Report No.: TP-3	
Sample Source:			CQM, INC.			
Atterberg Limits:	LL= 29.7	PL= 14.3	PI= 15.4	Client:	Johns Manville Waukegan Plant	
Munsell Color Code: 10YR 4/2			Project:	Waukegan Plant	Page:	2
Date Received: 5/16/08			Prepared by:	Michael R. Andraschko	Date:	6/6/08
Coefficients: Cc=		Cu=	Checked by:		Date:	

CQM, INC.


MOISTURE - DENSITY RELATIONS OF SOIL

GENERAL DATA:

Client:	Johns Manville Waukegan Plant		
Project:	Waukegan Plant		
Contractor:		Sampled From:	Test Pit 3
Sample No:	JM-TP-3	Date Received:	5/16/08
Tested By:	TKA	Reviewed By:	

LABORATORY DATA:

Method of Test:	ASTM D1557 - Method "A"			
Soil Classification:	LEAN CLAY W/SAND, dark grayish brown (CL)			
Munsell Color Code:	10YR 4/2	Atterberg Limits:	LL=29.7	PL=14.3
		PI=15.4		
Maximum Dry Density (lb/cu.ft.):	127.9	Optimum Moisture (%):	10.4	Wet Density (lb/cu.ft.):
				141.2



CQM, INC.

SIEVE ANALYSIS OF COARSE TO FINE AGGREGATES (ASTM D422)

GENERAL DATA:

Client:	Johns Manville Waukegan Plant
Project:	Waukegan Plant
Location Sampled:	Test Pit #4
Sample No:	JM-TP-4
Depth of Sample:	
Date Received:	5/16/08
Sample Designated For:	Clay Cover Material
Source of Sample:	
Munsell Color Code:	10YR 4/2
Date Sampled:	5/14/08

LABORATORY DATA:

Date Tested:	May 16-21, 2008	
Test Performed By:	JRP	
24 Hrs. Turn Around:	NO	
Washed Gradation:	YES	
	Dry Weight of Soil (gms):	502.0


Sieve Size	Weight Retained	% Retained	% Passing	Project Specification % Passing by Weight	Source of Specification
3"					Project Specification
1 1/2"					
1"					
3/4"					
1/2"	0.0	0.0	100.0		
3/8"	1.2	0.2	99.8		
#4	6.7	1.3	98.5		
#10	10.7	2.1	96.4		
#40	22.0	4.4	92.0		
#100	22.5	4.5	87.5		
#200	18.5	3.7	83.8	50-100	

REVIEWED BY:	
DATE REVIEWED:	

Remarks:

GRAIN SIZE DISTRIBUTION CURVE

U.S. Standard Sieve Sizes



Gravel		Sand					
Coarse	Fine	Coarse	Medium	Fine	Silt	Clay	
	1.5%	2.1%	4.4%	8.2%	48.8%	35.0%	

Soil Classification: LEAN CLAY W/SAND, dark grayish brown (CL)

Location Sampled: Test Pit #4

Elevation or Depth:

Date Sampled: 5/14/08

Sample Number: JM-TP-4

Sampled Moisture Content (%): 17.8

Report No.: TP-4

Sample Source:

CQM, INC.

Atterberg Limits: LL= 28.3 PL= 13.4 PI= 14.9

Client: **Johns Manville Waukegan Plant**

Munsell Color Code: 10YR 4/2

Project: **Waukegan Plant**

Page: 2

Date Received: 5/16/08

Prepared by: Michael R. Andraschko

Date: 6/6/08

Coefficients: Cc= Cu=

Checked by:

Date:


CQM, INC.
MOISTURE - DENSITY RELATIONS OF SOIL

GENERAL DATA:

Client:	Johns Manville Waukegan Plant		
Project:	Waukegan Plant		
Contractor:		Sampled From:	Test Pit 4
Sample No:	JM-TP-4	Date Received:	5/16/08
Tested By:	TKA	Reviewed By:	

LABORATORY DATA:

Method of Test:	ASTM D1557 - Method "A"			
Soil Classification:	LEAN CLAY W/SAND, dark grayish brown (CL)			
Munsell Color Code:	10YR 4/2	Atterberg Limits:	LL=28.3	PL=13.4
			PI=14.9	
Maximum Dry Density (lb/cu.ft.):	128.2	Optimum Moisture (%):	10.6	Wet Density (lb/cu.ft.):
				141.8



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311
(920) 465-3911

Client: Johns Manville Waukegan Plant**Project:** Waukegan Plant**Prepared by:** Jon L. Novak**Date:** 6/9/08**Checked by:** _____**Date:** _____**REPORT OF:****FALLING HEAD PERMEABILITY TEST****ASTM: D5084****GENERAL DATA:**

Sample Location: Test Pit 4
Sample Number: JM-TP-4
Date Sampled: 5/14/08
Date Received: 5/16/08

**PROJECT
SPECIFICATIONS****LABORATORY DATA:**

Method of Test: Flex Wall - Remolded
Length of Sample (inches): 3.995
Diameter of Sample (inches): 4.018
Dates Tested: May 21-28, 2008
Moisture Content (%): 13.8
Dry Density (pcf): 118.3
% Compaction: 92.3
Soil Classification: LEAN CLAY W/SAND,
dark grayish brown
(CL)

Max. Head Differential (ft.): 6.0
Confining Pressure (Effective psi): 2.0
Hydraulic Gradient: 16-18
Trial No.: 3-6
Water Temperature: 21°C
Coefficient of Permeability (cm/sec): 6.2×10^{-8} 7.0×10^{-6}
or slower

REMARKS:

CQM, INC.

SIEVE ANALYSIS OF COARSE TO FINE AGGREGATES (ASTM D422)

GENERAL DATA:

Client:	Johns Manville Waukegan Plant
Project:	Waukegan Plant
Location Sampled:	Test Pit #5
Sample No:	JM-TP-5
Depth of Sample:	
Date Received:	5/16/08
Sample Designated For:	Clay Cover Material
Source of Sample:	
Munsell Color Code:	10YR 4/2
Date Sampled:	5/14/08

LABORATORY DATA:

Date Tested:	May 16-21, 2008	
Test Performed By:	JRP	
24 Hrs. Turn Around:	NO	
Washed Gradation:	YES	
	Dry Weight of Soil (gms):	618.9


Sieve Size	Weight Retained	% Retained	% Passing	Project Specification % Passing by Weight	Source of Specification
3"					Project Specification
1 1/2"					
1"					
3/4"	0.0	0.0	100.0		
1/2"	15.3	2.5	97.5		
3/8"	12.5	2.0	95.5		
#4	6.7	1.1	94.4		
#10	16.5	2.7	91.7		
#40	32.8	5.3	86.4		
#100	37.7	6.1	80.3		
#200	29.7	4.8	75.5	50-100	

REVIEWED BY:	
DATE REVIEWED:	

Remarks:

GRAIN SIZE DISTRIBUTION CURVE

U.S. Standard Sieve Sizes



Gravel		Sand					
Coarse	Fine	Coarse	Medium	Fine	Silt	Clay	
	5.6%	2.7%	5.3%	10.9%	43.5%	32.0%	

Soil Classification: LEAN CLAY W/SAND, a little gravel, dark grayish brown (CL)

Location Sampled: Test Pit #5

Elevation or Depth:

Date Sampled: 5/14/08

Sample Number: JM-TP-5

Sampled Moisture Content (%): 15.1

Report No.: TP-5

Sample Source:

CQM, INC.

Atterberg Limits:

LL= 28.9

PL= 13.8

PI= 15.1

Client:

Johns Manville Waukegan Plant

Munsell Color Code: 10YR 4/2

Project:

Waukegan Plant

Page:

2

Date Received: 5/16/08

Prepared by:

Michael R. Andraschko

Date:

6/6/08

Coefficients: Cc=

Cu=

Checked by:

Date:

CQM, INC.


MOISTURE - DENSITY RELATIONS OF SOIL

GENERAL DATA:

Client:	Johns Manville Waukegan Plant		
Project:	Waukegan Plant		
Contractor:		Sampled From:	Test Pit 5
Sample No:	JM-TP-5	Date Received:	5/16/08
Tested By:	TKA	Reviewed By:	

LABORATORY DATA:

Method of Test:	ASTM D1557 - Method "A"			
Soil Classification:	LEAN CLAY W/SAND, dark grayish brown (CL)			
Munsell Color Code:	10YR 4/2	Atterberg Limits:	LL=28.9	PL=13.8
			PI=15.1	
Maximum Dry Density (lb/cu.ft.):	126.0	Optimum Moisture (%):	11.2	Wet Density (lb/cu.ft.):
				140.1



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311
(920) 465-3911

Client: Johns Manville Waukegan Plant**Project:** Waukegan Plant**Prepared by:** Jon L. Novak**Date:** 6/9/08**Checked by:** _____**Date:** _____**REPORT OF:****FALLING HEAD PERMEABILITY TEST****ASTM: D5084****GENERAL DATA:**

Sample Location: Test Pit 5
Sample Number: JM-TP-5
Date Sampled: 5/14/08
Date Received: 5/16/08

**PROJECT
SPECIFICATIONS****LABORATORY DATA:**

Method of Test: Flex Wall - Remolded
Length of Sample (inches): 4.049
Diameter of Sample (inches): 3.995
Dates Tested: May 23-June 4, 2008
Moisture Content (%): 13.5
Dry Density (pcf): 113.7
% Compaction: 90.2
Soil Classification: LEAN CLAY W/SAND,
dark grayish brown
(CL)

Max. Head Differential (ft.): 6.0
Confining Pressure (Effective psi): 2.0
Hydraulic Gradient: 12-18
Trial No.: 8-11
Water Temperature: 21°C
Coefficient of Permeability (cm/sec): 5.1×10^{-7}

7.0×10^{-6}
or slower

REMARKS:

CQM, INC.

SIEVE ANALYSIS OF COARSE TO FINE AGGREGATES (ASTM D422)

GENERAL DATA:

Client:	Johns Manville Waukegan Plant
Project:	Waukegan Plant
Location Sampled:	Test Pit #6
Sample No:	JM-TP-6
Depth of Sample:	
Date Received:	5/16/08
Sample Designated For:	Clay Cover Material
Source of Sample:	
Munsell Color Code:	10YR 4/2
Date Sampled:	5/14/08

LABORATORY DATA:

Date Tested:	May 16-21, 2008
Test Performed By:	JRP
24 Hrs. Turn Around:	NO
Washed Gradation:	YES
Dry Weight of Soil (gms):	565.9


Sieve Size	Weight Retained	% Retained	% Passing	Project Specification % Passing by Weight	Source of Specification
3"					Project Specification
1 1/2"					
1"					
3/4"					
1/2"	0.0	0.0	100.0		
3/8"	7.5	1.3	98.7		
#4	8.0	1.4	97.3		
#10	13.0	2.3	95.0		
#40	27.6	4.9	90.1		
#100	30.1	5.3	84.8		
#200	21.6	3.8	81.0	50-100	

REVIEWED BY:	
DATE REVIEWED:	

Remarks:

GRAIN SIZE DISTRIBUTION CURVE

U.S. Standard Sieve Sizes



Gravel		Sand					
Coarse	Fine	Coarse	Medium	Fine	Silt	Clay	
	2.7%	2.3%	4.9%	9.1%	53.0%	28.0%	

Soil Classification: LEAN CLAY W/SAND, dark grayish brown (CL)

Location Sampled: Test Pit #6			Elevation or Depth:		Date Sampled: 5/14/08	
Sample Number: JM-TP-6			Sampled Moisture Content (%): 16.5		Report No.: TP-6	
Sample Source:			CQM, INC.			
Atterberg Limits:	LL= 26.8	PL= 13.1	PI= 13.7	Client: Johns Manville Waukegan Plant		
Munsell Color Code: 10YR 4/2				Project: Waukegan Plant	Page:	2
Date Received: 5/16/08				Prepared by: Michael R. Andraschko	Date:	6/6/08
Coefficients: Cc=			Cu=	Checked by:	Date:	

CQM, INC.


MOISTURE - DENSITY RELATIONS OF SOIL

GENERAL DATA:

Client:	Johns Manville Waukegan Plant		
Project:	Waukegan Plant		
Contractor:		Sampled From:	Test Pit 6
Sample No:	JM-TP-6	Date Received:	5/16/08
Tested By:	TKA	Reviewed By:	

LABORATORY DATA:

Method of Test:	ASTM D1557 - Method "A"			
Soil Classification:	LEAN CLAY W/SAND, dark grayish brown (CL)			
Munsell Color Code:	10YR 4/2	Atterberg Limits:	LL=26.8	PL=13.1
PI=13.7				
Maximum Dry Density (lb/cu.ft.):	128.9	Optimum Moisture (%):	10.0	Wet Density (lb/cu.ft.):
				141.8



CQM, INC.

SIEVE ANALYSIS OF COARSE TO FINE AGGREGATES (ASTM D422)

GENERAL DATA:

Client:	Johns Manville Waukegan Plant
Project:	Waukegan Plant
Location Sampled:	Test Pit #7
Sample No:	JM-TP-7
Depth of Sample:	
Date Received:	5/16/08
Sample Designated For:	Clay Cover Material
Source of Sample:	
Munsell Color Code:	10YR 3/3
Date Sampled:	5/14/08

LABORATORY DATA:

Date Tested:	May 16-21,2008
Test Performed By:	JRP
24 Hrs. Turn Around:	NO
Washed Gradation:	YES
Dry Weight of Soil (gms):	600.9


Sieve Size	Weight Retained	% Retained	% Passing	Project Specification % Passing by Weight	Source of Specification
3"					Project Specification
1 1/2"					
1"	0.0	0.0	100.0		
3/4"	35.9	6.0	94.0		
1/2"	15.3	2.5	91.5		
3/8"	16.4	2.7	88.8		
#4	20.1	3.3	85.5		
#10	25.3	4.2	81.3		
#40	53.1	8.8	72.5		
#100	93.8	15.6	56.9		
#200	19.4	3.2	53.7	50-100	

REVIEWED BY:	
DATE REVIEWED:	

Remarks:

GRAIN SIZE DISTRIBUTION CURVE

U.S. Standard Sieve Sizes



Gravel		Sand					
Coarse	Fine	Coarse	Medium	Fine	Silt	Clay	
6.0%	8.5%	4.2%	8.8%	18.8%	34.7%	19.0%	

Soil Classification: SANDY LEAN CLAY, a little gravel, dark brown (CL)

Location Sampled: Test Pit #7

Elevation or Depth:

Date Sampled: 5/14/08

Sample Number: JM-TP-7

Sampled Moisture Content (%): 14.5

Report No.: TP-7

Sample Source:

CQM, INC.

Atterberg Limits: LL= 27.6 PL= 14.9 PI= 12.7

Client: **Johns Manville Waukegan Plant**

Munsell Color Code: 10YR 3/3

Project: **Waukegan Plant**

Page: 2

Date Received: 5/16/08

Prepared by: Michael R. Andraschko

Date: 6/6/08

Coefficients: Cc= Cu=

Checked by:

Date:


CQM, INC.
MOISTURE - DENSITY RELATIONS OF SOIL

GENERAL DATA:

Client:	Johns Manville Waukegan Plant		
Project:	Waukegan Plant		
Contractor:		Sampled From:	Test Pit 7
Sample No:	JM-TP-7	Date Received:	5/16/08
Tested By:	TKA	Reviewed By:	

LABORATORY DATA:

Method of Test:	ASTM D1557 - Method "A"			
Soil Classification:	SANDY LEAN CLAY, dark brown (CL)			
Munsell Color Code:	10YR 3/3	Atterberg Limits:	LL=27.6	PL=14.9
			PI=12.7	
Maximum Dry Density (lb/cu.ft.):	128.3	Optimum Moisture (%):	9.8	Wet Density (lb/cu.ft.):
				140.9



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311
(920) 465-3911

Client: Johns Manville Waukegan Plant**Project:** Waukegan Plant**Prepared by:** Jon L. Novak**Date:** 6/9/08**Checked by:** _____**Date:** _____

REPORT OF:

FALLING HEAD PERMEABILITY TEST

ASTM: D5084

GENERAL DATA:

Sample Location: Test Pit 7
Sample Number: JM-TP-7
Date Sampled: 5/14/08
Date Received: 5/16/08

**PROJECT
SPECIFICATIONS****LABORATORY DATA:**

Method of Test: Flex Wall - Remolded
Length of Sample (inches): 3.925
Diameter of Sample (inches): 3.999
Dates Tested: May 23-29, 2008
Moisture Content (%): 12.1
Dry Density (pcf): 118.6
% Compaction: 92.4
Soil Classification: SANDY LEAN CLAY,
W/GRAVEL, dark
brown (CL)

Max. Head Differential (ft.): 6.0
Confining Pressure (Effective psi): 2.0
Hydraulic Gradient: 15-17
Trial No.: 3-6
Water Temperature: 21°C
Coefficient of Permeability (cm/sec): 7.6×10^{-8} 7.0×10^{-6}
or slower

REMARKS:

CQM, INC.

SIEVE ANALYSIS OF COARSE TO FINE AGGREGATES (ASTM D422)

GENERAL DATA:

Client:	Johns Manville Waukegan Plant
Project:	Waukegan Plant
Location Sampled:	Test Pit #8
Sample No:	JM-TP-8
Depth of Sample:	
Date Received:	5/16/08
Sample Designated For:	Clay Cover Material
Source of Sample:	
Munsell Color Code:	10YR 3/3
Date Sampled:	5/14/08

LABORATORY DATA:

Date Tested:	May 16-21,2008
Test Performed By:	JRP
24 Hrs. Turn Around:	NO
Washed Gradation:	YES
Dry Weight of Soil (gms):	575.6


Sieve Size	Weight Retained	% Retained	% Passing	Project Specification % Passing by Weight	Source of Specification
3"					Project Specification
1 1/2"					
1"					
3/4"	0.0	0.0	100.0		
1/2"	17.9	3.1	96.9		
3/8"	8.7	1.5	95.4		
#4	30.5	5.3	90.1		
#10	33.3	5.8	84.3		
#40	64.5	11.2	73.1		
#100	94.7	16.5	56.6		
#200	32.2	5.6	51.0	50-100	

REVIEWED BY:	
DATE REVIEWED:	

Remarks:

GRAIN SIZE DISTRIBUTION CURVE

U.S. Standard Sieve Sizes



Gravel		Sand					
Coarse	Fine	Coarse	Medium	Fine	Silt	Clay	
	9.9%	5.8%	11.2%	22.1%	34.5%	16.5%	

Soil Classification: SANDY LEAN CLAY, a little gravel, dark brown (CL)

Location Sampled: Test Pit #8

Elevation or Depth:

Date Sampled: 5/14/08

Sample Number: JM-TP-8

Sampled Moisture Content (%): 10.8

Report No.: TP-8

Sample Source:

CQM, INC.

Atterberg Limits: LL= 23.1 PL= 12.8 PI= 10.3

Client: **Johns Manville Waukegan Plant**

Munsell Color Code: 10YR 3/3

Project: **Waukegan Plant**

Page: 2

Date Received: 5/16/08

Prepared by: Michael R. Andraschko

Date: 6/6/08

Coefficients: Cc= Cu=

Checked by:

Date:


CQM, INC.
MOISTURE - DENSITY RELATIONS OF SOIL

GENERAL DATA:

Client:	Johns Manville Waukegan Plant		
Project:	Waukegan Plant		
Contractor:		Sampled From:	Test Pit 8
Sample No:	JM-TP-8	Date Received:	5/16/08
Tested By:	TKA	Reviewed By:	

LABORATORY DATA:

Method of Test:	ASTM D1557 - Method "A"			
Soil Classification:	LEAN CLAY W/SAND, dark brown (CL)			
Munsell Color Code:	10YR 3/3	Atterberg Limits:	LL=23.1	PL=12.8
			PI=10.3	
Maximum Dry Density (lb/cu.ft.):	131.1	Optimum Moisture (%):	9.1	Wet Density (lb/cu.ft.):
				143.0



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311
(920) 465-3911

Client: Johns Manville Waukegan Plant**Project:** Waukegan Plant**Prepared by:** Jon L. Novak**Date:** 6/9/08**Checked by:** _____**Date:** _____**REPORT OF:****FALLING HEAD PERMEABILITY TEST****ASTM: D5084****GENERAL DATA:**

Sample Location: Test Pit 8
Sample Number: JM-TP-8
Date Sampled: 5/14/08
Date Received: 5/16/08

**PROJECT
SPECIFICATIONS****LABORATORY DATA:**

Method of Test: Flex Wall - Remolded
Length of Sample (inches): 4.108
Diameter of Sample (inches): 3.938
Dates Tested: May 23-29, 2008
Moisture Content (%): 13.3
Dry Density (pcf): 116.8
% Compaction: 89.1
Soil Classification: SANDY LEAN CLAY,
a little gravel,
dark brown
(CL)

Max. Head Differential (ft.): 6.0
Confining Pressure (Effective psi): 2.0
Hydraulic Gradient: 16-17
Trial No.: 3-6
Water Temperature: 21°C
Coefficient of Permeability (cm/sec): 7.4×10^{-8}

7.0×10^{-6}
or slower

REMARKS:

Appendix F

Barrier Layer Compaction Testing Results

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 2 BARRIER LAYER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
1	8/22/08	2084150	1126250	1	11.5	119.1	91.5
2	8/22/08	2084150	1126350	1	11.1	117.8	90.5
3	8/22/08	2084150	1126450	1	11.5	119.0	91.5
4	8/22/08	2084050	1126450	1	10.6	117.7	90.5
5	8/22/08	2084150	1126550	1	12.0	119.7	92.0
6	8/22/08	2084050	1126550	1	12.8	121.6	93.5
7	8/22/08	2084150	1126650	1	10.8	125.5	96.5
8	8/22/08	2084050	1126650	1	12.4	119.4	91.8
9	8/27/08	2084150	1126200	2	10.5	125.8	96.7
10	8/27/08	2084100	1126200	2	12.5	124.3	95.5
11	8/27/08	2084150	1126300	2	11.5	126.2	97.0
12	8/27/08	2084100	1126300	2	11.1	122.5	94.2
13	8/27/08	2084150	1126400	2	10.4	123.7	95.1
14	8/27/08	2084100	1126400	2	12.0	123.2	94.7
15	8/27/08	2084150	1126500	2	11.1	122.5	94.2
16	8/27/08	2084100	1126500	2	11.6	126.2	97.0
17	8/27/08	2084150	1126600	2	11.3	125.0	96.1
18	8/27/08	2084100	1126600	2	11.3	126.7	97.4

Appendix G

Protective Layer Compaction Testing Results

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
1	9/10/08	2083700	1125400	1	12.2	121.3	93.2
2	9/10/08	2083600	1125400	1	14.2	118.4	91.0
3	9/10/08	2083800	1125500	1	14.0	117.2	90.1
4	9/10/08	2083700	1125500	1	13.9	117.3	90.2
5	9/10/08	2083600	1125500	1	13.0	122.3	94.0
6	8/29/08	2083800	1125600	1	14.2	118.4	91.0
7	8/29/08	2083700	1125600	1	13.5	120.5	92.6
8	9/2/08	2083600	1125600	1	10.5	119.9	92.2
9	9/10/08	2083500	1125600	1	12.8	120.2	92.4
10	8/29/08	2083800	1125700	1	13.3	120.8	92.9
11	8/29/08	2083700	1125700	1	11.3	122.5	94.2
12	8/29/08	2083600	1125700	1	12.9	121.1	93.1
13	9/10/08	2083500	1125700	1	12.8	120.4	92.5
14	8/28/08	2083800	1125800	1	13.0	117.4	90.2
15	8/28/08	2083700	1125800	1	11.9	119.2	91.6
16	9/2/08	2083600	1125800	1	10.8	128.3	98.6
17	9/10/08	2083500	1125800	1	13.2	120.7	92.8
18	8/28/08	2083800	1125900	1	10.8	120.2	92.4
19	8/28/08	2083700	1125900	1	12.1	120.4	92.5
20	8/28/08	2083600	1125900	1	13.0	121.4	93.3
21	9/10/08	2083500	1125900	1	13.2	120.7	92.8

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
22	8/27/08	2083900	1126000	1	12.1	123.9	95.2
23	8/28/08	2083800	1126000	1	11.7	123.0	94.5
24	8/28/08	2083700	1126000	1	13.2	118.2	90.9
25	8/28/08	2083600	1126000	1	13.5	120.5	92.6
26	9/10/08	2083500	1126000	1	13.7	118.9	91.4
27	9/3/08	2083800	1126100	1	13.4	120.6	92.7
28	9/3/08	2083700	1126100	1	13.9	118.5	91.1
29	9/3/08	2083600	1126100	1	12.9	118.4	91.0
30	9/10/08	2083500	1126100	1	11.8	123.1	94.6
31	9/3/08	2083800	1126200	1	13.9	118.8	91.3
32	9/3/08	2083700	1126200	1	13.6	118.7	91.2
33	9/3/08	2083600	1126200	1	13.9	118.5	91.1
34	9/10/08	2083500	1126200	1	13.0	121.1	93.1
35	9/3/08	2083800	1126300	1	14.0	118.7	91.2
36	9/3/08	2083700	1126300	1	13.5	118.4	91.0
37	9/3/08	2083600	1126300	1	13.8	120.3	92.5
38	9/10/08	2083500	1126300	1	12.7	123.7	95.1
39	9/8/08	2083800	1126400	1	14.1	119.0	91.5
40	9/8/08	2083700	1126400	1	13.6	120.2	92.4
41	9/10/08	2083600	1126400	1	14.3	118.1	90.8
42	9/10/08	2083500	1126400	1	13.3	118.9	91.4

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
43	9/10/08	2083800	1126500	1	12.0	117.6	90.4
44	9/10/08	2083700	1126500	1	13.2	120.7	92.8
45	9/10/08	2083600	1126500	1	14.4	118.2	90.9
46	9/19/08	2083500	1126500	1	14.1	117.1	90.0
47	9/10/08	2083800	1126600	1	14.3	118.5	91.1
48	9/10/08	2083700	1126600	1	13.0	121.1	93.1
49	9/19/08	2083600	1126600	1	12.8	119.1	91.5
50	9/10/08	2083650	1125350	2	13.2	120.7	92.8
51	9/10/08	2083750	1125450	2	13.3	121.0	93.0
52	9/10/08	2083650	1125450	2	13.5	120.5	92.6
53	9/10/08	2083550	1125450	2	12.7	121.6	93.5
54	9/2/08	2083750	1125550	2	13.2	117.5	90.3
55	9/2/08	2083650	1125550	2	13.7	120.0	92.2
56	9/2/08	2083550	1125550	2	12.5	122.6	94.2
57	8/29/08	2083750	1125650	2	13.0	122.3	94.0
58	8/29/08	2083650	1125650	2	12.2	121.3	93.2
59	9/2/08	2083550	1125650	2	11.8	124.0	95.3
60	8/29/08	2083750	1125750	2	12.3	120.3	92.5
61	8/29/08	2083650	1125750	2	12.7	118.4	91.0
62	9/2/08	2083550	1125750	2	11.4	125.0	96.1
63	8/28/08	2083850	1125850	2	12.9	123.1	94.6

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
64	8/28/08	2083750	1125850	2	12.2	123.1	94.6
65	8/28/08	2083650	1125850	2	13.1	121.6	93.5
66	8/28/08	2083550	1125850	2	12.1	125.4	96.4
67	8/28/08	2083850	1125950	2	11.9	117.7	90.5
68	8/28/08	2083750	1125950	2	12.3	119.6	91.9
69	8/28/08	2083650	1125950	2	12.8	121.4	93.3
70	9/2/08	2083550	1125950	2	10.6	126.2	97.0
71	8/28/08	2083850	1126050	2	12.8	119.1	91.5
72	8/28/08	2083750	1126050	2	11.3	122.5	94.2
73	8/28/08	2083650	1126050	2	12.7	121.6	93.5
74	9/10/08	2083550	1126050	2	10.8	124.3	95.5
75	9/3/08	2083850	1126150	2	12.1	120.4	92.5
76	9/3/08	2083750	1126150	2	13.4	121.5	93.4
77	9/3/08	2083650	1126150	2	13.3	121.0	93.0
78	9/10/08	2083550	1126150	2	12.0	120.6	92.7
79	9/3/08	2083850	1126250	2	13.6	118.3	90.9
80	9/3/08	2083750	1126250	2	13.7	118.8	91.3
81	9/3/08	2083650	1126250	2	14.4	118.6	91.2
82	9/10/08	2083550	1126250	2	10.4	127.1	97.7
83	9/12/08	2083450	1126250	2	10.4	118.3	90.9
84	9/8/08	2083850	1126350	2	12.8	120.6	92.7

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
85	9/3/08	2083750	1126350	2	13.9	117.1	90.0
86	9/3/08	2083650	1126350	2	12.9	120.2	92.4
87	9/10/08	2083550	1126350	2	13.2	120.7	92.8
88	9/12/08	2083450	1126350	2	12.1	118.3	90.9
89	9/10/08	2083850	1126450	2	13.3	117.4	90.2
90	9/10/08	2083750	1126450	2	14.4	118.1	90.8
91	9/10/08	2083650	1126450	2	12.9	120.4	92.5
92	9/10/08	2083550	1126450	2	13.3	120.8	92.9
93	9/10/08	2083850	1126550	2	14.2	118.6	91.2
94	9/10/08	2083750	1126550	2	12.6	117.4	90.2
95	9/10/08	2083650	1126550	2	13.7	117.3	90.2
96	9/10/08	2083550	1126550	2	13.2	120.7	92.8
97	9/11/08	2083700	1125400	3	12.4	122.2	93.9
98	9/11/08	2083600	1125400	3	14.1	117.9	90.6
99	9/11/08	2083800	1125500	3	13.4	117.9	90.6
100	9/11/08	2083700	1125500	3	12.0	120.9	92.9
101	9/11/08	2083600	1125500	3	13.0	119.5	91.9
102	8/29/08	2083800	1125600	3	13.3	121.0	93.0
103	8/29/08	2083700	1125600	3	12.7	121.6	93.5
104	9/2/08	2083600	1125600	3	11.1	119.1	91.5
105	9/12/08	2083500	1125600	3	13.6	120.9	92.9

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
106	8/29/08	2083800	1125700	3	12.5	120.9	92.9
107	8/29/08	2083700	1125700	3	13.0	122.3	94.0
108	8/29/08	2083600	1125700	3	12.2	123.6	95.0
109	9/12/08	2083500	1125700	3	13.8	120.9	92.9
110	8/29/08	2083800	1125800	3	13.3	120.4	92.5
111	8/29/08	2083700	1125800	3	12.1	120.8	92.9
112	8/29/08	2083600	1125800	3	12.9	121.7	93.5
113	9/12/08	2083500	1125800	3	14.4	118.3	90.9
114	8/28/08	2083800	1125900	3	12.9	122.7	94.3
115	8/28/08	2083700	1125900	3	12.8	121.1	93.1
116	8/29/08	2083600	1125900	3	13.3	121.0	93.0
117	9/12/08	2083500	1125900	3	13.1	121.9	93.7
118	8/27/08	2083900	1126000	3	12.2	122.5	94.2
119	8/28/08	2083800	1126000	3	11.5	125.4	96.4
120	8/28/08	2083700	1126000	3	11.9	120.4	92.5
121	8/29/08	2083600	1126000	3	13.5	119.9	92.2
122	9/17/08	2083500	1126000	3	11.9	118.0	90.7
123	9/3/08	2083800	1126100	3	12.6	119.6	91.9
124	9/3/08	2083700	1126100	3	13.4	120.6	92.7
125	9/3/08	2083600	1126100	3	12.7	120.8	92.9
126	9/17/08	2083500	1126100	3	11.8	120.1	92.3

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
127	9/17/08	2083800	1126200	3	11.0	118.1	90.8
128	9/17/08	2083700	1126200	3	11.5	118.4	91.0
129	9/17/08	2083600	1126200	3	11.6	120.5	92.6
130	9/17/08	2083500	1126200	3	13.2	118.2	90.9
131	9/18/08	2083800	1126300	3	10.6	125.8	96.7
132	9/17/08	2083700	1126300	3	12.6	120.0	92.2
133	9/17/08	2083600	1126300	3	10.8	122.9	94.5
134	9/17/08	2083500	1126300	3	11.9	124.6	95.8
135	9/17/08	2083800	1126400	3	11.2	118.8	91.3
136	9/18/08	2083700	1126400	3	13.1	118.7	91.2
137	9/17/08	2083600	1126400	3	10.6	126.3	97.1
138	9/17/08	2083500	1126400	3	10.6	123.9	95.2
139	9/17/08	2083800	1126500	3	11.4	122.7	94.3
140	9/17/08	2083700	1126500	3	11.1	124.4	95.6
141	9/18/08	2083600	1126500	3	13.4	120.2	92.4
142	9/18/08	2083500	1126500	3	13.1	120.2	92.4
143	9/17/08	2083800	1126600	3	13.3	118.2	90.9
144	9/17/08	2083700	1126600	3	12.1	120.3	92.5
145	9/19/08	2083600	1126600	3	12.6	119.2	91.6
146	9/11/08	2083650	1125350	4	13.6	118.6	91.2
147	9/11/08	2083750	1125450	4	12.1	119.6	91.9

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
148	9/11/08	2083650	1125450	4	14.3	119.0	91.5
149	9/11/08	2083550	1125450	4	12.5	117.5	90.3
150	9/11/08	2083750	1125550	4	12.8	119.6	91.9
151	9/11/08	2083650	1125550	4	12.5	121.3	93.2
152	9/11/08	2083550	1125550	4	12.5	117.5	90.3
153	9/12/08	2083750	1125650	4	13.4	117.8	90.5
154	9/12/08	2083650	1125650	4	13.3	117.8	90.5
155	9/12/08	2083550	1125650	4	13.8	120.9	92.9
156	9/12/08	2083750	1125750	4	13.3	117.5	90.3
157	9/12/08	2083650	1125750	4	12.7	122.1	93.9
158	9/12/08	2083550	1125750	4	12.4	121.9	93.7
159	9/12/08	2083850	1125850	4	12.7	124.1	95.4
160	9/12/08	2083750	1125850	4	10.7	128.4	98.7
161	9/12/08	2083650	1125850	4	11.6	126.9	97.5
162	9/12/08	2083550	1125850	4	12.7	124.1	95.4
163	9/17/08	2083850	1125950	4	12.4	123.2	94.7
164	9/17/08	2083750	1125950	4	13.3	120.7	92.8
165	9/17/08	2083650	1125950	4	12.7	120.9	92.9
166	9/17/08	2083550	1125950	4	12.3	121.9	93.7
167	9/18/08	2083850	1126050	4	11.1	120.9	92.9
168	9/18/08	2083750	1126050	4	13.9	121.7	93.5

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
169	9/17/08	2083650	1126050	4	11.4	123.2	94.7
170	9/17/08	2083550	1126050	4	12.2	120.4	92.5
171	9/18/08	2083850	1126150	4	12.6	121.1	93.1
172	9/18/08	2083750	1126150	4	13.0	122.3	94.0
173	9/17/08	2083650	1126150	4	13.3	119.3	91.7
174	9/18/08	2083550	1126150	4	12.1	120.2	92.4
175	9/18/08	2083850	1126250	4	13.9	120.4	92.5
176	9/18/08	2083750	1126250	4	10.9	122.9	94.5
177	9/17/08	2083650	1126250	4	12.8	123.1	94.6
178	9/17/08	2083550	1126250	4	13.8	119.4	91.8
179	9/17/08	2083450	1126250	4	14.2	118.6	91.2
180	9/18/08	2083850	1126350	4	11.7	120.4	92.5
181	9/18/08	2083750	1126350	4	12.8	122.1	93.9
182	9/17/08	2083650	1126350	4	13.3	120.4	92.5
183	9/17/08	2083550	1126350	4	13.8	121.3	93.2
184	9/17/08	2083450	1126350	4	11.1	119.2	91.6
185	9/18/08	2083850	1126450	4	11.3	120.5	92.6
186	9/18/08	2083750	1126450	4	12.8	122.3	94.0
187	9/18/08	2083650	1126450	4	12.1	123.0	94.5
188	9/17/08	2083550	1126450	4	13.1	119.0	91.5
189	9/18/08	2083850	1126550	4	11.7	121.1	93.1

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
190	9/18/08	2083750	1126550	4	10.8	124.4	95.6
191	9/19/08	2083650	1126550	4	12.8	119.9	92.2
192	9/19/08	2083550	1126550	4	14.2	117.9	90.6
193	9/11/08	2083700	1125400	5	13.3	118.8	91.3
194	9/11/08	2083600	1125400	5	14.4	118.8	91.3
195	9/11/08	2083800	1125500	5	13.0	121.2	93.2
196	9/11/08	2083700	1125500	5	12.7	120.0	92.2
197	9/11/08	2083600	1125500	5	12.9	120.4	92.5
198	9/12/08	2083800	1125600	5	12.5	117.9	90.6
199	9/12/08	2083700	1125600	5	13.1	121.9	93.7
200	9/12/08	2083600	1125600	5	12.5	122.4	94.1
201	9/12/08	2083500	1125600	5	14.4	118.3	90.9
202	9/12/08	2083800	1125700	5	10.4	127.2	97.8
203	9/12/08	2083700	1125700	5	13.3	121.0	93.0
204	9/12/08	2083600	1125700	5	12.5	122.4	94.1
205	9/12/08	2083500	1125700	5	13.3	120.6	92.7
206	9/12/08	2083800	1125800	5	12.5	123.8	95.2
207	9/12/08	2083700	1125800	5	12.8	120.8	92.9
208	9/12/08	2083600	1125800	5	13.0	122.1	93.9
209	9/12/08	2083500	1125800	5	11.7	121.1	93.1
210	9/12/08	2083800	1125900	5	14.4	117.5	90.3

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
211	9/12/08	2083700	1125900	5	10.9	124.4	95.6
212	9/12/08	2083600	1125900	5	10.4	124.8	95.9
213	9/12/08	2083500	1125900	5	12.7	122.3	94.0
214	8/27/08	2083900	1126000	5	11.2	125.3	96.3
215	9/17/08	2083800	1126000	5	10.5	123.7	95.1
216	9/17/08	2083700	1126000	5	10.8	124.3	95.5
217	9/17/08	2083600	1126000	5	11.9	121.9	93.7
218	9/17/08	2083500	1126000	5	12.0	121.1	93.1
219	9/22/08	2083800	1126100	5	11.4	124.4	95.6
220	9/19/08	2083700	1126100	5	13.6	119.5	91.9
221	9/19/08	2083600	1126100	5	12.5	118.6	91.2
222	9/17/08	2083500	1126100	5	11.9	118.0	90.7
223	9/22/08	2083800	1126200	5	13.9	118.1	90.8
224	9/19/08	2083700	1126200	5	14.1	118.1	90.8
225	9/19/08	2083600	1126200	5	12.3	122.1	93.9
226	9/18/08	2083500	1126200	5	13.5	119.2	91.6
227	9/22/08	2083800	1126300	5	12.7	117.5	90.3
228	9/19/08	2083700	1126300	5	13.5	118.0	90.7
229	9/19/08	2083600	1126300	5	11.9	121.2	93.2
230	9/17/08	2083500	1126300	5	13.5	117.8	90.5
231	9/22/08	2083800	1126400	5	11.1	121.2	93.2

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 2 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
1	9/24/08	2084300	1126200	1	10.4	125.7	96.6
2	9/24/08	2084200	1126200	1	13.5	118.0	90.7
3	9/24/08	2084100	1126200	1	12.0	121.1	93.1
4	9/23/08	2084600	1126300	1	11.9	119.5	91.9
5	9/23/08	2084500	1126300	1	11.0	122.9	94.5
6	9/23/08	2084400	1126300	1	11.7	125.9	96.8
7	9/24/08	2084300	1126300	1	11.9	124.1	95.4
8	9/24/08	2084200	1126300	1	10.5	127.1	97.7
9	9/24/08	2084100	1126300	1	11.8	120.8	92.9
10	9/23/08	2084500	1126400	1	12.2	117.5	90.3
11	9/23/08	2084400	1126400	1	11.9	124.6	95.8
12	9/24/08	2084300	1126400	1	12.9	122.8	94.4
13	9/24/08	2084200	1126400	1	10.6	126.5	97.2
14	9/24/08	2084100	1126400	1	11.2	124.4	95.6
15	9/23/08	2084500	1126500	1	14.3	118.0	90.7
16	9/23/08	2084400	1126500	1	12.0	119.6	91.9
17	9/24/08	2084300	1126500	1	12.1	121.3	93.2
18	9/24/08	2084200	1126500	1	10.9	123.8	95.2
19	9/24/08	2084100	1126500	1	11.5	119.4	91.8
20	9/23/08	2084500	1126600	1	12.1	121.3	93.2
21	9/23/08	2084400	1126600	1	12.3	120.9	92.9

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 2 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
22	9/24/08	2084300	1126600	1	11.6	121.5	93.4
23	9/24/08	2084200	1126600	1	12.1	123.5	94.9
24	9/24/08	2084100	1126600	1	10.7	123.8	95.2
25	9/23/08	2084550	1126250	2	11.0	123.1	94.6
26	9/23/08	2084450	1126250	2	10.8	125.8	96.7
27	9/23/08	2084350	1126250	2	10.4	124.7	95.8
28	9/24/08	2084250	1126250	2	11.4	118.5	91.1
29	9/24/08	2084150	1126250	2	12.1	119.5	91.9
30	9/23/08	2084750	1126350	2	13.1	118.8	91.3
31	9/23/08	2084650	1126350	2	11.5	121.8	93.6
32	9/23/08	2084550	1126350	2	11.3	126.1	96.9
33	9/23/08	2084450	1126350	2	10.5	123.6	95.0
34	9/23/08	2084350	1126350	2	11.3	126.1	96.9
35	9/24/08	2084250	1126350	2	11.8	126.4	97.2
36	9/24/08	2084150	1126350	2	12.8	121.2	93.2
37	9/23/08	2084450	1126450	2	12.0	124.9	96.0
38	9/23/08	2084350	1126450	2	12.8	121.2	93.2
39	9/24/08	2084250	1126450	2	11.4	126.0	96.8
40	9/24/08	2084150	1126450	2	12.3	124.0	95.3
41	9/23/08	2084450	1126550	2	10.7	128.4	98.7
42	9/23/08	2084350	1126550	2	10.5	123.6	95.0

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 2 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
43	9/24/08	2084250	1126550	2	11.4	122.2	93.9
44	9/24/08	2084150	1126550	2	12.1	126.4	97.2
45	9/25/08	2084300	1126200	3	11.7	122.4	94.1
46	9/25/08	2084200	1126200	3	13.5	117.7	90.5
47	9/25/08	2084100	1126200	3	13.6	117.9	90.6
48	9/25/08	2084600	1126300	3	12.3	123.0	94.5
49	9/25/08	2084500	1126300	3	14.1	117.6	90.4
50	9/25/08	2084400	1126300	3	12.6	119.1	91.5
51	9/25/08	2084300	1126300	3	10.9	124.6	95.8
52	9/25/08	2084200	1126300	3	13.6	119.1	91.5
53	9/25/08	2084100	1126300	3	13.4	119.9	92.2
54	9/25/08	2084500	1126400	3	11.4	123.9	95.2
55	9/25/08	2084400	1126400	3	13.5	119.5	91.9
56	9/25/08	2084300	1126400	3	12.7	120.0	92.2
57	9/25/08	2084200	1126400	3	11.7	117.3	90.2
58	9/25/08	2084100	1126400	3	12.0	123.9	95.2
59	9/25/08	2084500	1126500	3	13.0	120.3	92.5
60	9/25/08	2084400	1126500	3	12.2	121.7	93.5
61	9/25/08	2084300	1126500	3	12.2	121.9	93.7
62	9/25/08	2084200	1126500	3	10.5	122.4	94.1
63	9/25/08	2084100	1126500	3	11.7	122.4	94.1

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 2 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
64	9/25/08	2084500	1126600	3	12.1	125.0	96.1
65	9/25/08	2084400	1126600	3	11.3	123.5	94.9
66	9/25/08	2084300	1126600	3	13.3	117.6	90.4
67	9/25/08	2084200	1126600	3	12.6	119.5	91.9
68	9/25/08	2084100	1126600	3	11.5	122.8	94.4
69	9/25/08	2084550	1126250	4	12.1	120.4	92.5
70	9/25/08	2084450	1126250	4	13.2	118.0	90.7
71	9/25/08	2084350	1126250	4	12.9	117.1	90.0
72	9/25/08	2084250	1126250	4	13.1	121.8	93.6
73	9/25/08	2084150	1126250	4	13.0	118.3	90.9
74	9/25/08	2084750	1126350	4	12.0	123.6	95.0
75	9/25/08	2084650	1126350	4	11.8	121.7	93.5
76	9/25/08	2084550	1126350	4	12.3	123.0	94.5
77	9/25/08	2084450	1126350	4	12.6	121.4	93.3
78	9/25/08	2084350	1126350	4	10.6	122.5	94.2
79	9/25/08	2084250	1126350	4	12.3	118.5	91.1
80	9/25/08	2084150	1126350	4	12.6	122.9	94.5
81	9/25/08	2084450	1126450	4	12.8	119.7	92.0
82	9/25/08	2084350	1126450	4	13.5	119.5	91.9
83	9/25/08	2084250	1126450	4	10.6	124.2	95.5
84	9/25/08	2084150	1126450	4	10.6	129.6	99.6

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 2 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
85	9/25/08	2084050	1126450	4	11.9	125.0	96.1
86	9/25/08	2084450	1126550	4	12.3	118.0	90.7
87	9/25/08	2084350	1126550	4	12.6	122.2	93.9
88	9/25/08	2084250	1126550	4	11.2	117.9	90.6
89	9/25/08	2084150	1126550	4	12.3	124.2	95.5
90	9/25/08	2084050	1126550	4	12.1	125.0	96.1
91	9/25/08	2084300	1126200	5	12.6	123.0	94.5
92	9/25/08	2084200	1126200	5	12.2	124.0	95.3
93	9/25/08	2084100	1126200	5	10.6	120.9	92.9
94	9/25/08	2084600	1126300	5	10.6	129.6	99.6
95	9/25/08	2084500	1126300	5	11.6	125.1	96.2
96	9/25/08	2084400	1126300	5	11.9	121.2	93.2
97	9/25/08	2084300	1126300	5	12.1	125.0	96.1
98	9/25/08	2084200	1126300	5	12.3	118.0	90.7
99	9/25/08	2084100	1126300	5	11.5	122.7	94.3
100	9/25/08	2084500	1126400	5	12.9	120.8	92.9
101	9/25/08	2084400	1126400	5	12.5	120.4	92.5
102	9/25/08	2084300	1126400	5	12.4	121.4	93.3
103	9/25/08	2084200	1126400	5	11.8	119.6	91.9
104	9/25/08	2084100	1126400	5	11.6	124.1	95.4
105	9/25/08	2084500	1126500	5	13.9	118.5	91.1

Appendix H

Field Reports

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: Chris Goffard

Date: 8/18/08
Day: MONDAY
Page: 1 of 2
Rprt No.: 1

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	75°	84°	SUNNY			Dry / Muddy

Field Book No.: 1 Page #s: 1

Contractor(s) on Site:
LAKE COUNTY GRADING


Report of Observation of Work and Comments:

9:45 CBS ARRIVED ON SITE TO DENSITIES TEST AREA 1 BARRIER LAYER AND START BARRIER LAYER DOCUMENTATION

LAKE COUNTY GRADING ON SITE GRADING AREA 1 BARRIER LAYER WITH A DOZER EQUIPPED WITH GPS AND EXCAVATING AREA 2 EAST CHANNEL

- DENSITY TESTED AREA 1 CLAY PLACED TO ACHIEVE BARRIER LAYER ELEVATION
- PROCTOR UTILIZED 130.1 PCF @ 8.4 OPTIMUM MOISTURE
- SPEC = 90% MODIFIED PROCTOR @ 2.0% - 6.0% ABOVE OPTIMUM
- DENSITY TESTS PASSED
- DOCUMENTED AREA 1 BARRIER LAYER WITH GPS
- DURING THE COURSE OF THE DAY LAKE COUNTY GRADING UTILIZED A WATER TRUCK TO MINIMIZE DUST

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 8/18/08
Day: MONDAY
Page: 2 of 2
Rprt No.: 1

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

5:00 LAKE COUNTY GRADING SHUT DOWN

7:15 CRG OFF SITE

Number of Men:

Foreman 1

Operators 9

Laborers 1

Equipment:

1- John Deere 325 BackHoe

1- John Deere 350 BackHoe

1- cat D8R Dozer

2- John Deere Dozers with GPS

4- cat off Road Trucks

2- water Trucks

3- cat 627 scrapers

1- smooth Drum Roller

1- Disk

1- cat 825 sheepsfoot compactor

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 8/19/08
Day: TUESDAY
Page: 1 of 2
Rprt No.: 2

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	68°	84°	Cloudy			Dry // Muddy

Field Book No.: 1

Page #s 2

Contractor(s) on Site:

LAKE COUNTY GRADING

Report of Observation of Work and Comments:

3:00 CRG ON SITE TO CONTINUE AREA 1 BARRIER LAYER DOCUMENTATION

- STAKED AREA 1 LIMITS OF WASTE POINTS


LAKE COUNTY GRADING STARTED SAND PLACEMENT ON AREA 1 WITH OFF ROAD

TRUCKS AND A JOHN DEERE 850C DOZER EQUIPPED WITH GPS

5:00 LAKE COUNTY GRADING SHUT DOWN

6:45 CRG OFF SITE

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 8/19/08
Day: TUESDAY
Page: 2 of 2
Rprt No.: 2

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

Number of Men:

Foreman 1

Operators 9

Laborers 1

Equipment:

1-John Deere 325 Backhoe

1-John Deere 350 Backhoe

1-cat D8R Dozer

3-John Deere Dozers with GPS

4- cat off Road Trucks

2- water Trucks

3- cat 627 scrapers

1- smooth Drum Roller

1- Disk

1-cat 825 sheepsfoot compactor

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 8/20/08
Day: WEDNESDAY
Page: 1 of 2
Rprt No.: 3

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	76°	84°	Cloudy			Dry, Muddy

Field Book No.: 1 Page #s 3

Contractor(s) on Site:

Report of Observation of Work and Comments:

7:10 CRG ARRIVED ON SITE TO CONTINUE BARRIER LAYER DOCUMENTATION AND DENSITY TEST PLACES FILL MATERIAL TO ACHIEVE DESIGN ELEVATION

7:30 INFORMED DENNY THE AREA 1 LIMITS OF WASTE PLOTS ARE STAKED


9:00 REVIEWED AREA 1 BARRIER LAYER SURFACE WITH DENNY - LOOKS GOOD

LAKE COUNTY GRADING ON SITE CONTINUING AREA 1 SAND PLACEMENT WITH OFF ROAD TRUCKS AND 1 JOHN DEERE 850C NOZER EQUIPPED WITH GPS

- PERFORMED DENSITY TESTS ON AREA 1 BARRIER LAYER MATERIAL (PLACES)

- TESTS PASSED

DURING THE COURSE OF THE DAY LAKE COUNTY GRADING UTILIZED A WATER TRUCK TO WATER THE HALL ROADS / MINIMIZE DUST



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris R. Goffard*

Date: 8/21/08
Day: THURSDAY
Page: 1 of 2
Rprt No.: 4

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	71°	82°	CLoudy			<input checked="" type="checkbox"/> Dry / <input type="checkbox"/> Muddy

Field Book No.: 1 Page #s 5-7

Contractor(s) on Site:

Report of Observation of Work and Comments:

6:30 CRC ARRIVED ON SITE TO DENSITY TEST PLACED BARRIER LAYER
SOILS AREA STAKE AREA 2 NORTH DRAINAGE CHANNEL


Area 1:

LAKE COUNTY GRADING ON SITE PLACING SAND ON THE SOUTH TOP
AREA WITH OFF ROAD TRACKS AND GRADING TO MINIMUM 1.0 FOOT
NOTE: THE LAKE COUNTY GRADING SUPERINTENDANT PLACED LATH ON A
50-FOOT GRID AND PLACED ORANGE RIBBON AT 1.2 FEET FOR SAND
THICKNESS CONTROL. THE JOHN DEERE 850C DOZER WAS ALSO EQUIPPED
WITH GPS FOR GRADING 1.0 THICKNESS

Area 2:

LAKE COUNTY GRADING REMOVING CLAY SOILS ABOVE DESIGN GRADE

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 8/21/08
Day: THURSDAY
Page: 2 of 2
Rprt No.: 4

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

AND PLACING IN NORTH EAST CORNER OF AREA 1
FILL AREA. AS THE MATERIAL WAS PLACED LAKE
COUNTY GRADING UTILIZED A SHEETPILE COMPACTOR
TO COMPACT THE MATERIAL IN LIFTS
LAKE COUNTY GRADING ALSO PLACED CLAY IN
EAST CHANNEL AREA
- DENNIS TESTED PLACED CLAY IN EAST
CHANNEL - TESTS PASSED
DURING THE COURSE OF THE DAY LAKE COUNTY
GRADING UTILIZED TWO WATER TRUCKS TO
WATER HALL ROADS / MINIMIZE DUST
3:15 STARTED TO LIGHTLY RAIN
3:50 STOPPED - CONTRACTOR DID NOT STOP
4:00 COOKED AT AREA 2 NORTH CHANNEL GRADES
5:00 LAKE COUNTY GRADING SHUT DOWN
5:30 CEG OFF SITE

Number of Men:

Foreman 1

Operators 9

Laborers 1

Equipment:

1- JOHN DEERE 325 BACKHOE

1- JOHN DEERE 350 BACKHOE

1- CAT 128 DOZER

2- JOHN DEERE DOZERS WITH CB

4- CAT OFF ROAD TRUCKS

2- WATER TRUCKS

3- CAT 627 SCRAPERS

1- SMOOTH DRUM ROLLER

1- NISK

1- CAT 825 SHEETPILE COMPACTOR

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 8/22/08
Day: Friday
Page: 1 of 2
Rprt No.: 3

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	74°	84°		/		Dry Muddy

Field Book No.: 1 Page #s 8-9

Contractor(s) on Site:

Report of Observation of Work and Comments:

6:40 CRG ARRIVED ON SITE TO START SAND THICKNESS DOCUMENTATION AND DENSITY TEST PLACED BARRIER LAYER MATERIAL

7:20 CALLED CQM TO PERFORM SAND VOLUME CALCULATION FOR AREA 1
419,236 S.F. (SURFACE AREA)
1.0 = 15,527 C.Y.


LAKE COUNTY GRADING ON SITE EXCAVATING CLAY FROM THE EAST CLAY STOCKPILE AND PLACING ON AREA 1 NORTH EAST CORNER (± 8' FILL AREA)

- AFTER THE MATERIAL WAS PLACED LAKE COUNTY GRADING UTILIZED A CAT 825 STEEL/STEEL COMPACTOR TO COMPACT THE MATERIAL IN LIFTS

1:15 STARTED TO RAIN / CONTRACTOR SAYS NOISE

1:25 CALLED DENNEY TO PROVIDE PROJECT UPDATE

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 8/25/06
Day: MONDAY
Page: 1 of 2
Rprt No.: 6

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	68°	80°	CLEAR			<u>Dry</u> / Muddy

Field Book No.: 1 Page #s 10 - 11

Contractor(s) on Site:

Report of Observation of Work and Comments:

7:45 CRG ARRIVED ON SITE TO SURVEY AREA 1 BARRIER LAYER GRAPES, SAND THICKNESSES, AND IDENTIFY TEST PLACES BARRIER LAYER MATERIAL


- LAKE COUNTY GRADING ON SITE PLACING SAND ON AREA 1 WITH ONE ROAD TRUCKS AND GRADING TO 1.0 WITH GPS EQUIPPED DOZER

8:00 DENNY ON SITE TO OBSERVE CONSTRUCTION ACTIVITIES

8:00 LAKE COUNTY GRADING PIPE CREW ON SITE TO INSTALL AREA 1 4" PERIMETER TO DRAIN

- LAKE COUNTY GRADING ALSO ON SITE GRADING AREA 2 BARRIER LAYER DURING THE COURSE OF THE DAY LAKE COUNTY GRADING WATERED THE HALL ROAD ON A FULL TIME BASIS TO MINIMIZE DUST

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 6/25/08
Day: MONDAY
Page: 2 of 2
Rprt No.: 6

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

5:00 LAKE COUNTY GRADING START DOWN
5:00 - 6:15 CRG DOCUMENTED AREA 1 NORTH EAST
CORNER BARRIER LAYER POINTS
6:15 CRG OFF SITE

PIPE CREW

Number of Men:

Foreman	1	1
Operators	9	1
Laborers	1	2

Equipment:

- 1- JOHN DEERE 325 BACKHOE
- 1- JOHN DEERE 350 BACKHOE
- 1- CAT 95R DOZER
- 2- JOHN DEERE DOZERS WITH GPS
- 4- CAT 44 REAR TRUCKS
- 2- WATER TRUCKS
- 3- CAT 627 SCRAPERS
- 1- SMOOTH DRUM ROLLER
- 1- DISK
- 1- CAT 825 STEELDRUM COMPACTOR

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris R. Goffard*

Date: 8/26/00
Day: TUESDAY
Page: 1 of 2
Rprt No.: 7

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	69°	80°	SEMI-C			Dry / Muddy


Field Book No.: 1 Page #s 12-13

Contractor(s) on Site:

Report of Observation of Work and Comments:

- 6:20 CRG ARRIVED ON SITE TO PERFORM DOCUMENTATION SCREENS AND DENSITY TEST PLACES BARRIER LAYER MATERIAL
- LAKE COUNTY GRADING ON SITE PLACING SANDS ON AREA 1 WITH OFF ROAD TRACKS AND GRADING TO 1.0 WITH A DOZER EQUIPPED WITH GPS
- ON AREA 2 LAKE COUNTY GRADING PLACING BARRIER LAYER MATERIAL WITH SCRAPERS AND COMPACTING WITH A 825 SHEET PILE COMPACTOR
- 8:00 TESTED FILL MATERIAL (BARRIER LAYER) ON AREA 1 IN NORTHEAST CORNER - TESTS PASSED
- DALE PETERSEN ON SITE TO OBSERVE CONSTRUCTION ACTIVITIES AND ANSWER CONSTRUCTION QUESTIONS
- LAKE COUNTY GRADING PIPE CREW ON SITE TO COMPLETE AREA 1 TOE DRAIN INSTALLATION

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 8/26/08
Day: TUESDAY
Page: 2 of 2
Rprt No.: 7

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

NOTE: ACC TO DRAIN PIPING WAS SCREENED FOR X-Y-Z
DURING THE COURSE OF THE DAY LAKE COUNTY GRADING
UTILIZED THE WATER TRUCK TO KEEP THE DUST DOWN
2:30 LAKE COUNTY GRADING STARTED CLAY PLACEMENT
ON AREA 1 NORTH SIDE
- DURING THE COURSE OF THE DAY CRB DOCUMENTED
MORE SAND THICKNESSES ON AREA 1
5:00 LAKE COUNTY GRADING SILENT DOWN
8:10 CRB OFF SITE

PIPE CREW

Number of Men:	
Foreman	1
Operators	9
Laborers	1

Equipment:
SAME

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 8/27/08
Day: WEDNESDAY
Page: 1 of 2
Rprt No.: B

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	61°	80°	SUNNY			<input checked="" type="checkbox"/> Dry <input type="checkbox"/> Muddy

Field Book No.: 1 Page #s 14-15

Contractor(s) on Site:

Report of Observation of Work and Comments:

6:20 CBS ARRIVED ON SITE TO TOP AREA 1 TOP OF SAND (AS-BUILT) AND DENSITY TEST AREA 2 BARRIER LAYER

- LAKE COUNTY GRADING ON SITE PLACING SAND ON AREA 1 WITH OFF ROAD TRACKS AND GRADING TO 1.0 WITH A GPS EQUIPPED DOZER
- LAKE COUNTY GRADING ALSO PLACING CLAY ON AREA 1 (SOUTH SIDE) WITH SCRAPERS AND COMPACTING WITH A CAT 825C SUBCOMPACT COMPACTOR


7:30 SURVEYED AREA 1 WEST 1/2 TOP OF SAND FOR AS-BUILT

12:30 DENSITY TESTED AREA 2 BARRIER LAYER (SURFACE)

- TESTS PASSED

DURING THE COURSE OF THE DAY LAKE COUNTY GRADING UTILIZED A GPS EQUIPPED DOZER TO GRADE AREA 2 BARRIER LAYER

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 8/27/08
Day: WEDNESDAY
Page: 2 of 2
Rprt No.: 8

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

1:30 DENSITY TESTED AREA 2 CLAY PLACEMENT
(PROTECTIVE MATERIAL) - TESTS PASSED

1:30 Dave Detelich on site to observe construction
activities

DURING THE COURSE OF THE DAY LAKE COUNTY GRADING
UTILIZED A CRATER TRUCK TO CRATER HALL
ROADS / MINIMIZE DUST

3:00 LAKE COUNTY GRADING SHUT DOWN

5:30 CRG OFF SITE

Number of Men:

Foreman 1

Operators 9

Laborers 1

Equipment:

SAME

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 8/28/05
Day: THURSDAY
Page: 1 of 2
Rprt No.: 9

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	66°	80°				

Dry / Muddy

Field Book No.: 1 Page #s 16

Contractor(s) on Site:

Report of Observation of Work and Comments:

6:15 CRG ARRIVED ON SITE TO COMPLETE AREA 1 SAND DOCUMENTATION / TOPS SURVEY AND START AREA 2 BARRIER LAYER DOCUMENTATIONS

6:30 LAKE COUNTY GRADING ON SITE TO CONTINUE SAND PLACEMENT ON AREA 1 WITH OFF ROAD TRUCKS AND A JOHN DEERE DOZER EQUIPPED WITH GPS

- LAKE COUNTY GRADING ALSO ON SITE TO CONTINUE CLAY PLACEMENT ON AREA 1 WITH SCRAPERS, DOZERS, AND 1 CAT 825C STEELDRUM COMPACTOR


NOTE: THE CLAY WAS EXCAVATED FROM A STOCKPILE LOCATED EAST OF THE EAST HALL ROAD

8:00 HOSTILE FROM CQM, INC. ON SITE TO ASSIST WITH AREA 1 DENSITY TESTING

9:30 AREA 1 SAND PLACEMENT COMPLETE

9:30 STARTED SAND PLACEMENT ON AREA 2

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 8/29/08
Day: FRIDAY
Page: 1 of 2
Rprt No.: 10

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	68°	82°	SUNNY			<u>Dry</u> Muddy

Field Book No.: 1 Page #s 17

Contractor(s) on Site:

Report of Observation of Work and Comments:

6:20 CRG ARRIVES ON SITE TO CONTINUE AREA 2 BARRIER LAYER DOCUMENTATIONS

6:30 JUSTIN ARRIVES ON SITE TO CONTINUE AREA 1 PROTECTIVE LAYER DENSITY TESTING


LAKE COUNTY GRADING ON SITE TO CONTINUE CLAY PLACEMENT (PROTECTIVE LAYER) ON AREA 1 WITH SCRAPERS, DOZERS, AND 1 SHEEPSFOOT COMPACTOR

ON AREA 2 LAKE COUNTY GRADING CONTINUE TO PLACE SAND WITH OFF ROAD TRUCKS AND GRADE TO 1.0' ON AREAS OF DOCUMENTED BARRIER LAYER

LAKE COUNTY PIPE CREW ON SITE TO INSTALL AREA 2 4" COLLECTION PIPE AND GCL MATERIAL

1:30 SCREENED LIMITS OF GCL PLACEMENT (AS-PLACED)

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 8/29/09
Day: Friday
Page: 2 of 2
Rprt No.: 10

RESIDENT INSPECTION REPORT

PIPE CREW

Report of Observation of Work and Comments:

PERFORMED 19 DENSITY TESTS ON AREA 1 PROTECTIVE

LAYER MATERIAL - TESTS PASSED

2:30 LAKE COUNTY GRADING START NOW

3:00 CHR / JUSTIN OFF SITE

Number of Men:

Foreman 1

Operators 9

Laborers 1

Equipment:

7- cat 627 scrapers

2- John Deere Dozers with GPS

1- cat D8R Dozer

4- off Road Trucks

1- Disk

1- smooth Drum roller

1- water Truck

1- John Deere 325 Back Hoe

1- John Deere 350 Back Hoe

1- cat 825C cheepsfoot compactor

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/2/08
Day: TUESDAY
Page: 1 of 2
Rprt No.: 11

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	72°	90°	Cloudy			(Dry) / Muddy

Field Book No.: | Page #s 18-19

Contractor(s) on Site:

Report of Observation of Work and Comments:

7:00 ERG ARRIVES ON SITE TO COMPLETE AREA 2 BARRIER LAYER DOCUMENTATION

7:00 JUSTIN ON SITE TO CONTINUE DENSITY TESTING AREA 1 PROTECTIVE LAYER MATERIAL (CLAY)

LAKE COUNTY GRADING ON SITE PLACING PROTECTIVE MATERIAL ON AREA 1 WITH 4 SCRAPERS, 2 DOZERS, AND 1 825C SHEEPSFOOT COMPACTOR


ON AREA 2 LAKE COUNTY GRADING PLACING SAND WITH 3 OFF ROAD TRUCKS AND GRADING TO 1.0 WITH A GPS EQUIPPED DOZER

8:30 DENNY ON SITE OBSERVING CONSTRUCTION ACTIVITIES

10:00 DAVE P. ON SITE TO OVERSEE PROJECT / ANSWER CONSTRUCTION RELATED QUESTIONS

12:30 LAKE COUNTY GRADING PLACING ADDITIONAL SAND AT LOW AREAS IN NORTH EAST CORNER OF AREA 1

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/2/08
Day: TUESDAY
Page: 2 of 2
Rprt No.: 11

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

4:00 AREA 2 SAND PLACEMENT COMPLETE
DURING THE COURSE OF THE DAY LAKE COUNTY GRADING
UTILIZED A WATER TRUCK TO WATER THE HALL ROADS /
MINIMIZE DUST
5:00 SCRAPERS / COMPACTOR SHUT DOWN
5:00 LAKE COUNTY GRADING UTILIZED OFF ROAD TRUCKS
TO HALL TRUCK FROM A STOCKPILE EAST OF THE EAST
HALL ROAD AND STAGE EAST OF AREA 2 EAST CHANNEL
5:30 OFF ROAD TRUCKS SHUT DOWN
5:40 CRB / JUSTIN OFF SITE

Number of Men:

Foreman 1

Operators 12

Laborers 1

Equipment:

7- cat 627 scrapers

2- John Deere Dozers with GPS

1- cat D8R Dozer

4- off Road Trucks

1- Disk

1- smooth Drum roller

1- water Truck

1- John Deere 325 Back hoe

1- John Deere 350 Back Hoe

1- cat 825C sheepsfoot compactor

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/3/08
Day: WEDNESDAY
Page: 1 of 2
Rprt No.: 12

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	68°	76°	CLAY			(Dry) / Muddy

Field Book No.: 1

Page #s 20

Contractor(s) on Site:

Report of Observation of Work and Comments:

6:30 CHR ARRIVED ON SITE TO DOCUMENT AREA 2 SAND THICKNESS

6:30 JUSTIN ARRIVED ON SITE TO CONTINUE DENSITY TESTING AREA 1 PROTECTIVE LAYER MATERIAL (CLAY)


LAKE COUNTY GRADING ON SITE PLACING PROTECTIVE LAYER MATERIAL (CLAY) ON AREA 1 WITH SCRAPERS, DOZERS, AND 1 SHEETPILE COMPACTOR

8:30-11:30 DOCUMENT AREA 2 SAND THICKNESS

12:30-3:15 SCRAPER REMAINING SAND STOCKPILE WHICH WAS UTILIZED FOR AREA 1 AND 2 SAND SOURCE

PERFORMED 24 DENSITY TESTS ON AREA 1 PROTECTIVE LAYER
- TESTS PASSED

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/3/08
Day: WEDNESDAY
Page: 2 of 2
Rprt No.: 12

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

4:30 SCRAPERS GRADED THE Haul ROADS FOR DRAINAGE
5:00 LAKE COUNTY GRADING SHUT DOWN
5:10 CRG/AUSTIN OFF SITE

Number of Men:

Foreman 1

Operators 10

Laborers 1

Equipment:

7-cat 627 scrapers

2-John Deere 850 Dozers with GPS

1-cat D8R Dozer

4- off Road Trucks

1- Disk

1- smooth Drum roller

1- water truck

1-John Deere 325 Back Hoe

1-John Deere 350 Back Hoe

1-cat 825c sheepfoot compactor

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/4/08
Day: ~~Tuesday~~
Page: 1 of 2
Rprt No.: 13

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High	Clear	/		
	64°	68°				

Field Book No.: | Page #s 21

Contractor(s) on Site:

Report of Observation of Work and Comments:

6:30 CRG ARRIVED ON SITE TO COMPLETE AREA 2 SAND THICKNESS

DOCUMENTATIONS

- SITE IS WET AND MUDDY FROM OVERNIGHT AND CURRENT RAIN


6:40 SPOKE WITH JEFF - HE STATED LAKE COUNTY GRADING IS NOT WORKING

TODAY DUE TO WET PROJECT CONDITIONS

1:00 PROJECT MEETING

RAINED OUT

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/4/08
Day: THURSDAY
Page: 2 of 2
Rprt No.: 13

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

Number of Men:

Foreman 1

Operators 10

Laborers 1

Equipment:

7-cat 627 scrapers

2- John Deere Dozers with GPS

1- cat D8R Dozer

4-088 Road Trucks

1 Disk

1- water Truck

1- John Deere 325 Back Hoe

1- John Deere 350 Back Hoe

1-cat 825c sheepsfoot compactor

RAINED OUT

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/5/08
Day: FRIDAY
Page: 1 of 2
Rprt No.: 14

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	60°	70°	CLOUDY			Dry / Muddy

Field Book No.: 1


Page #s 23

Contractor(s) on Site:

Report of Observation of Work and Comments:

6:30 CRG ARRIVED ON SITE TO DOCUMENT AREA 2 WEST SIDE SAND THICKNESS
AFTER LAKE COUNTY GRADING COMPLETES REMOVING EXTRA SAND
- SITE IS WET AND MUDDY FROM THURSDAY / THURSDAY NIGHT HEAVY RAINS
7:00 LAKE COUNTY GRADING ON SITE GRADING / STOCKPILING AREA 2 EXTRA SAND
IN THE SW CORNER
12:00 AREA 2 SAND GRADING COMPLETE - SAND DOCUMENTATION COMPLETE
12:00 CRG OFF SITE

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/8/08
Day: MONDAY
Page: 1 of 2
Rprt No.: 15

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	68°	72°				Dry / Muddy

Field Book No.: 1 Page #s 24

Contractor(s) on Site:

Report of Observation of Work and Comments:

9:30 CRG / JUSTIN ARRIVED ON SITE TO DENSITY TEST AREA 1 PROTECTIVE LAYER AND SCREEN COLLECTION PIPE OUTLETS

LAKE COUNTY GRADING ON SITE PLACING CLAY (PROTECTIVE LAYER) ON AREA 1 WITH 6 SCRAPERS, 2 DOZERS, AND 1 SHEEPSFOOT 825C COMPACTOR

9:00 SCREENED AREA 1 & 2 COLLECTION PIPE OUTLETS


11:30 START OF LIGHT RAIN

12:00 STEADY RAIN / SCRAPERS START TO GRADE THE AREA IN PREPARATION OF RAIN

12:15 SCRAPERS PARKED

12:45 CRG / JUSTIN OFF SITE

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/8/08
Day: MONDAY
Page: 2 of 2
Rprt No.: 15

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

12:00 RAINED OUT!

Number of Men:

Foreman 1

Operators 10

Laborers 1

Equipment:

4-cat off Road Trucks

7-cat 627 scrapers

1-Disk

1-water Truck

1-cat D8R Dozer

1-cat 850c sheepfoot compactor

1-John Deere 350 Backhoe

2-John Deere 850 Dozers with GPS

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/9/08
Day: TUESDAY
Page: 1 of 2
Rprt No.: 16

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	52°	65°	CLEAR			Dry / Muddy

Field Book No.: | Page #s 25


Contractor(s) on Site:

Report of Observation of Work and Comments:

6:30 CRG / JUSTIN ARRIVED ON SITE TO DENSITY TEST AREA 1 PROTECTIVE LAYER
 - SITE IS WET & MUDDY FROM LAST NIGHT'S RAIN (± 1")
 LAKE COUNTY GRADING ON SITE UTILIZING A JOHN DEERE 850 DOZER TO
 BACKFILL AREA 1 TO ASSIST IN REPAIRING THE SURFACE
 - JEFF STATED LAKE COUNTY GRADING IS NOT WORKING TODAY DUE TO WET SITE
 CONDITIONS

RAINED OUT!

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/9/08
Day: THURSDAY
Page: 2 of 2
Rprt No.: 16

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

Number of Men:

Foreman 1

Operators 1

Laborers

Equipment:

4- cat 288 Road Trucks

7- cat 627 scrapers

1- Disk

1- water Truck

1- cat 850c sheepsfoot compacter

1- cat D8R Dozer

2- John Deere 850 Dozers with GPS

RAINED OUT /

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/10/06
Day: WEDNESDAY
Page: 1 of 2
Rprt No.: 17

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High	Partly cloudy			
	53°	70°				Dry / Muddy

Field Book No.: 1 Page #s 26-30

Contractor(s) on Site:

Report of Observation of Work and Comments:

6:30 CBS / JUSTIN ARRIVED ON SITE TO DEMONSTRATE TEST AREA 1 PROTECTIVE LAYER (CLAY MATERIAL) AND SURVEY NEW LEVELS BY EAST HALL ROAD


6:30 LAKE COUNTY GRADING ON SITE PLACING PROTECTIVE MATERIAL ON AREA 1 WITH 6 SCRAPERS, 2 DOZERS, AND 1 CATERPILLAR 825C SHEETPILE COMPACTOR

9:00 DENSITY TESTED PLACED PROTECTIVE MATERIAL - TESTS PASSED COMPACTION / MOISTURE REQUIREMENTS

2:10 DENNY AND DALE ON SITE TO OBSERVE CONSTRUCTION ACTIVITIES - PLEASED WITH ACTIVITIES / PROGRESS

DURING THE COURSE OF THE DAY LAKE COUNTY GRADING UTILIZED A WATER TRUCK TO WATER THE HALL ROAD / MINIMIZE DUST

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/10/08
Day: WEDNESDAY
Page: 2 of 2
Rprt No.: 17

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

PERFORMED MOISTURE DENSITY TESTS IN THE AFTERNOON -
TESTS PASSED

5:00 LAKE COUNTY GRADING START DOWN

5:30 CRG / DUSTIN OFF SITE

Number of Men:

Foreman 1

Operators 10

Laborers 1

Equipment:

7-cat 627 scrapers

4-cat off Road Trucks

1-Disk

1-water Truck

1-cat D&R Dozer

1-cat 850c sheepsfoot compactor

2- John Deere 850 Dozers with GPS

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: Chris Goffard

Date: 9/11/08
Day: THURSDAY
Page: 1 of 2
Rprt No.: 18

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	60°	78°	SCANNY			Dry Muddy


Field Book No.: 1 Page #s 31

Contractor(s) on Site:

Report of Observation of Work and Comments:

6:30 CRG / JUSTIN ARRIVED ON SITE TO DENSITY TEST AREA 1
PROTECTIVE LAYER (CLAY MATERIAL)
6:30 LAKE COUNTY GRADING ON SITE PLACING PROTECTIVE LAYER MATERIAL
ON AREA 1 WITH 7 SCRAPERS, 2 DOZERS, AND 1 CATERPILLAR 825C
SHREKSHOT COMPACTOR
8:00 LAKE COUNTY GRADING PLACED PROTECTIVE LAYER MATERIAL IN THE SOUTH WEST
CORNER OF AREA 2
9:30 CALCEA PAT @ CQM, INC. FOR PROJECT UPDATE
9:30 DENSITY TESTED AREA 1 WEST SIDE
- TESTS PASSED COMPACTION / MOISTURE REQUIREMENTS

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/11/08
Day: THURSDAY
Page: 2 of 2
Rprt No.: 18

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

3:00 All Moisture and compactions
passed on area 1 cover.

4:45 Lake county grading off site

5:30 DHO off site.

Number of Men:

Foreman 1

Operators 10

Laborers 1

Equipment:

7- cat 627 scrapers

4- cat off Road Trucks

1- cat 800c sheepsfoot compactor

1-cat D8R Dozer

1- Dist

1- water Truck

2- John Deere 850 Dozers with GPS

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: ~~Chris R. Goffard~~ DUSTIN DRAGER
Contractor's Rep: Jeff O'Malley
Signed: *Justin Drager*

Date: 9/12/08
Day: FRIDAY
Page: 1 of 2
Rprt No.: 19

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High	cloudy	yes		
						<u>Dry</u> / <u>Muddy</u>

Field Book No.: _____ Page #s _____

Contractor(s) on Site: _____

Report of Observation of Work and Comments:

6:30 - DLD Arrived on site to perform Density Test on Area 1 cover.

-Lake county Grading on site with 7-cat 627 scrapers placing clay on area 1 cover in 8in lifts and compacting.


11:30 - started to spinkle.

1:30 - started to rain. Talked to contractor they were going to stop for awhile.

2:15 - Lake county Grading back to work.

4:00 - Lake county Grading off site do to working conditions were bad.

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/12/08
Day: FRIDAY
Page: 2 of 2
Rprt No.: 19

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

4:30 D/D off site.

Number of Men: _____

Foreman 1

Operators 9

Laborers 1

Equipment: _____

7- cat 627 scrapers

4- cat off Road Trucks

1- water truck

1- Disk

1- cat D&R Dozer

1- cat 850c sheeps foot compactor

2- John Deere 850 Dozers with GPS

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/15/08
Day: Monday
Page: 1 of 2
Rprt No.: 20

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
						Dry / Muddy

Dry / Muddy

Field Book No.: _____ Page #s _____


Contractor(s) on Site: _____

Report of Observation of Work and Comments:

CONTRACTOR NOT WORKING DUE TO WET SITE CONDITIONS

2 RAINED OUT /
0

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/15/08
Day: Monday
Page: 2 of 2
Rprt No.: 20

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

RAINED OUT /
o

Number of Men: _____

Foreman _____

Operators _____

Laborers _____

Equipment: _____

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/16/05
Day: TUESDAY
Page: 1 of 2
Rprt No.: 21

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
						Dry / <u>Muddy</u>

Field Book No.: _____ Page #s: _____

Contractor(s) on Site: _____


Report of Observation of Work and Comments:

CONTRACTOR ON SITE UTILIZING TWO SCREDS TO BACKFILL AREA 1
TO ASSIST IN DRYING

NO CLAY PLACEMENT TODAY DUE TO WET SITE CONDITIONS

RAINED OUT /

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/17/08
Day: WEDNESDAY
Page: 1 of 2
Rprt No.: 22

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	60°	76°	SUNNY			Dry / Muddy

Field Book No.: 1 Page #s 32-34

Contractor(s) on Site:


Report of Observation of Work and Comments:

6:50 CBS ARRIVED ON SITE TO DENSITY TEST AREA 1 PROTECTIVE LAYER (CLAY) PLACEMENT

- LAKE COUNTY GRADING ON SITE UTILIZING 7 SCRAPERS TO PLACE CLAY ON AREA 1 THEN GRADE / COMPACT WITH A CATERPILLAR 825C SHEEPSFOOT COMPACTOR. THE MATERIAL WAS EXCAVATED FROM A STOCKPILE LOCATED EAST OF THE EAST HALL ROAD
- LAKE COUNTY GRADING ALSO ON SITE UTILIZING A WATER TRUCK TO WATER THE HALL ROADS / MINIMIZE DUST

7:15 DAVE PETERSON ON SITE TO OBSERVE CLAY PLACEMENT
DURING THE COURSE OF THE MORNING / AFTERNOON THE PLACED CLAY WAS TESTED FOR COMPACTION / MOISTURE CONTENT

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/17/08
Day: WEDNESDAY
Page: 2 of 2
Rprt No.: 22

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

PERFORMED 37 DENSITIES TESTS
- TESTS PASSED
5000 SCRAPERS / DOZERS SHUT DOWN
6000 CATERPILLAR 825C SHEEPSFOOT COMPACTOR
SHUT DOWN
5000 CRG OFF SITE

Number of Men:
Foreman 1
Operators 10
Laborers
SCREENER 1

Equipment:
7 - CATERPILLAR 627 SCRAPERS
1 - CATERPILLAR 825C SHEEPSFOOT
COMPACTOR
2 - JOHN DEERE 850 DOZERS

Multiple horizontal lines for additional notes or observations.

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris R. Goffard*

Date: 9/16/05
Day: THURSDAY
Page: 1 of 2
Rprt No.: 23

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	62°	76°	SCINCS			Dry / Muddy

Field Book No.: 1 Page #s 35-37

Contractor(s) on Site:


Report of Observation of Work and Comments:

6:30 CRS ARRIVED ON SITE TO COMPLETE AREA 1 PROTECTIVE LAYER DENSITY TESTING

- LAKE COUNTY GRADING ON SITE PLACING PROTECTIVE LAYER MATERIAL ON THE EAST 1/2 OF AREA 1 WITH 3 SCRAPERS AND A CATERPILLAR 625C SHEEPFOOT COMPACTER
- LAKE COUNTY GRADING ALSO ON SITE UTILIZING 4 SCRAPERS AND 2 ROLLERS TO START PLACEMENT OF THE TOP 6" LOOSE LIFT OF PROTECTIVE LAYER MATERIAL
- LAKE COUNTY GRADING UTILIZING A WATER TRUCK TO WATER THE HILL REAPS / KEEP DUST TO A MINIMUM

10:00 7 SCRAPERS WERE UTILIZED TO PLACE 6" UNCOMPACTED LIFT

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/18/08
Day: THURSDAY
Page: 2 of 2
Rprt No.: 23

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

10:30 DENSITY TESTED AREA 1 EAST END
- PERFORMED 19 DENSITY TEST / ALL PASSED
1:00 PROJECT MEETING
3:00 2 SCRAPERS STARTED TO PLACE CLAY ON
EAST 1/2 OF AREA 1 TO ACHIEVE COMPACTED
PROTECTIVE LAYER GRADE
5:00 LAKE COUNTY GRADING STOP DOWN
5:00 CRs OFF SITE

Number of Men: _____

Foreman 1

Operators 10

Laborers
SCRAPER 1

Equipment: _____

7 - CATERPILLAR 627 SCRAPERS

1 - CATERPILLAR 825C SHEEPSFOOT
COMPACTOR

2 - JOHN DEERE 650 DOZERS

1 - CATERPILLAR 118 DOZER

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/19/08
Day: FRIDAY
Page: 1 of 2
Rprt No.: 24

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	62°	78°	SUNNY			Dry Muddy

Field Book No.: 1

Page #s 38


Contractor(s) on Site:

Report of Observation of Work and Comments:

6:30 AM ARRIVED ON SITE TO CONTINUE AREA 1 DENSITY TESTING IN NORTH EAST CORNER

- LAKE COUNTY GRADING ON SITE PLACING PROTECTIVE LAYER MATERIAL ON AREA 1 IN NORTH EAST CORNER TO MEET REQUIRED COMPACTION THICKNESS
- LAKE COUNTY GRADING ALSO ON SITE PLACING LOOSE 6" TOP LIFT OF PROTECTIVE LAYER ON AREA 1. AFTER THE TOP 6" LIFT WAS PLACED AND GRADED THE LAKE COUNTY GRADING SURVEYOR CHECKED THE DOCUMENTATION POINTS WITH A GPS
- DURING THE COURSE OF THE DAY ALL HAUL ROADS WERE WATERED TO MINIMIZE DUST BY LAKE COUNTY GRADING
- PERFORMED 15 DENSITY TESTS ON AREA 1 PROTECTIVE LAYER
- ALL TESTS PASSED COMPACTION / MOISTURE REQUIREMENTS

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/19/08
Day: FRIDAY
Page: 2 of 2
Rprt No.: 25

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

2:20 GAVE DAVE P. A PROJECT UPDATE AND
DISCUSSED WORK SCHEDULE FOR NEXT WEEK

2:30 CRG OFF SITE

5:00 LAKE COUNTY GRADING SHUT DOWN

Number of Men: _____

Foreman 1

Operators 9

Laborers
SCRAPER 1

Equipment: _____

6 - CATERPILLAR 627 SCRAPERS

1 - CATERPILLAR 825C SHEEPSKOOT
COMPACTOR

2 - JOHN DEERE 850 DOZERS

1 - CATERPILLAR D8 DOZER

1 - WATER TRUCK

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/22/06
Day: MONDAY
Page: 1 of 2
Rprt No.: 25

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	62°	74°	CLEAR			(Dry) Muddy

Field Book No.: 1

Page #s 39-40

Contractor(s) on Site:

Report of Observation of Work and Comments:

7:10 CRL ARRIVED ON SITE TO CONTINUE AREA 1 DENSITY TESTING IN NORTHEAST CORNER

- LAKE COUNTY GRADING ON SITE PLACING PROTECTIVE LAYER FILL MATERIAL ON AREA 1 IN THE NORTHEAST CORNER TO ACHIEVE COMPACTION THICKNESS


7:30 A SEMI LOAD OF EROSION CONTROL MATTING WAS DELIVERED AND UNLOADED ON THE CRUSHED CONCRETE LOCATED NORTH OF AREA 1

- LAKE COUNTY GRADING ALSO ON SITE UTILIZING A JOHN DEERE 850 DOZER TO GRADE THE WEST 1/2 OF AREA 1 FOR TUESDAY DOCUMENTATION

9:00 AREA 1 DENSITY TESTS COMPLETE

- DENSITY TESTS PASSED COMPACTION AND MOISTURE REQUIREMENTS

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/22/08
Day: MONDAY
Page: 2 of 2
Rprt No.: 25

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

12:00 LAKE COUNTY GRADING PLACING LOOSE 6"
TOP LIFT OF PROTECTIVE MATERIAL ON AREA 1
EAST END

3:15 - 4:45 DOCUMENT AREA 1 WEST END TOP OF
PROTECTIVE LAYER

5:00 LAKE COUNTY GRADING SHUT DOWN
5:00 CRG OFF SITE

Number of Men:

Foreman 1

Operators 10

Laborers
scraper 1

Equipment:

6 - CATERPILLAR 627 SCRAPERS

1 - CATERPILLAR 825C SHEET PILE
COMPACTOR

2 - JOHN DEERE 850 DOZERS

1 - CATERPILLAR 128 DOZER

1 - WATER TRUCK

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/23/08
Day: TUESDAY
Page: 1 of 2
Rprt No.: 26

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	60°	78°	SUNNY			Dry Muddy

Field Book No.: 1 Page #s 41-42

Contractor(s) on Site:

Report of Observation of Work and Comments:

6:30 OEG ARRIVES ON SITE TO CONTINUE AREA 1 TOP OF PROTECTIVE LAYER DOCUMENTATION AND ASSIST DUSTIN WITH AREA 2 COMPACTION TESTS

7:00 DUSTIN ON SITE TO ASSIST WITH AREA 2 PROTECTIVE LAYER (CLAY) COMPACTION TESTS


• LAKE COUNTY GRADING ON SITE GRADING THE EAST 1/2 OF AREA 1 WITH 2 DOZERS TO DESIGN PROTECTIVE LAYER GRADES

• LAKE COUNTY GRADING ALSO ON SITE TO START AREA 2 PROTECTIVE LAYER PLACEMENT STARTING ON THE NORTH END WORKING SOUTH

8:00-10:00 DOCUMENTED MORE PROTECTIVE LAYER GRADES ON THE WEST END OF AREA 1

11:00 INFORMED JEFF AREA 1 WEST AREA PROTECTIVE LAYER GRADES ARE GOOD - HE CAN START SCHEDULING ACTIVITIES ON DOCUMENTED AREA

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/23/08
Day: TUESDAY
Page: 2 of 2
Rprt No.: 30

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

12:00 LAKE COUNTY GRADING CONTINUE TO PLACE
LOOSE TOP 6" LIFT ON AREA 1 EAST END
1:10 DENNY ON SITE TO OBSERVE CONSTRUCTION
ACTIVITIES - PLEASED WITH PROGRESS
1:45 INFORMED JEFF CQM, INC. WILL CONTINUE AREA 1
PROTECTIVE LAYER DOCUMENTATION ON TUESDAY
3:30 DAVE ON SITE - PLEASED WITH CONSTRUCTION
ACTIVITIES
DENSITY TESTED NORTH END OF AREA 2
- TESTS PASSED COMPACTION / MOISTURE REQUIREMENTS
4:30 SCRAPERS SHUT DOWN
5:00 DOZER AND SHEEPFOOT COMPACTED SHUT DOWN
5:00 2 DOZERS ON AREA 1 EAST 1/2 GRADUAL DESIGN PROTECTIVE LAYER SHUT DOWN
5:00 AUSTIN OFF SITE
5:00 CRB ON SITE

Number of Men:
Foreman 1
Operators 10
Laborers
SHEEPFOOT 1

Equipment:
6 - CATERPILLAR 627 SCRAPERS
1 - CATERPILLAR 825C SHEEPFOOT
COMPACTOR
2 - JOHN DEERE 850 DOZERS
1 - CATERPILLAR 98 DOZER
1 - WATER TRUCK

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/24/08
Day: WEDNESDAY
Page: 1 of 2
Rprt No.: 27

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	60°	80°	SEASIN?			Dry Muddy

Field Book No.: |

Page #s 43 - 45

Contractor(s) on Site:

ROCK ENTERPRISES - LANDSCAPING CONTRACTOR

Report of Observation of Work and Comments:

6:30 CBS ARRIVED ON SITE TO CONTINUE AREA 2 DENSITY TESTING

LAKE COUNTY GRADING ON SITE PLACING PROTECTIVE LAYER (CLAY) MATERIAL ON AREA 2 WITH SCRAPERS, 1 DB DOZER, AND 1 CATAPILLAR 825C SHEETPILE COMPACTOR


LAKE COUNTY GRADING ALSO ON SITE UTILIZING 2 JOHN DEERE 850 DOZERS TO GRADE THE EAST AREA OF AREA 1

7:30 LANDSCAPING CONTRACTOR ON SITE TO START SEEDING ACTIVITIES ON THE WEST END OF AREA 1 AND WORK EAST

8:15 CALLED TSA FOR PROJECT UPDATE

8:45 DAVE ON SITE TO OBSERVE CONSTRUCTION ACTIVITIES / ANSWER QUESTIONS

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/24/08
Day: WEDNESDAY
Page: 2 of 2
Rprt No.: 27

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

PURITY	ITEM DESCRIPTION	GERM
35.28%	RYE GRAIN, HI-RYE 500 BRAND	85%
31.36%	TALL FESCUE, KENTUCKY-31	85%
18.62%	PERENNIAL RYE GRASS	90%
12.63%	CREEPING RED FESCUE	85%

GROWMARK INC.
1701 TOWANDA AVENUE
BLOOMINGTON, IL 61702

Number of Men:
Foreman 1
Operators 10
Laborers 5
Subtotal 1

Equipment:
5 - CATERPILLAR 627 SCRAPERS
1 - CATERPILLAR 825C SHEARFOOT COMPACTOR
2 - JOHN DEERE 850 DOZERS
1 - CATERPILLAR 138 DOZER
1 - WATERTRUCK

NOTE: PRIOR TO SEEDING THE SURFACE WAS PULVERIZED

12:30 AREA 2 SAND SURFACE COVERED WITH SAND

3:45 WALKED AREA 1 TOP OF PROTECTIVE LAYER SURFACE WITH

JEFF - THE SURFACE LOOKS GOOD / CQM, INC. LEAVE DOCUMENT TAKING MORNINGS

4:20 SCRAPERS SHUT DOWN DUE TO LIGHT RAIN

4:20 DOZERS / SHEARFOOT COMPACTOR SHUT DOWN

5:00 OPS OFF SITE

COM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/25/08
Day: THURSDAY
Page: 1 of 2
Rprt No.: 28

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	64°	79°	SCARCE			Dry / Muddy

Field Book No.: _____ Page #s: _____

Contractor(s) on Site:
ROCK ENTERPRISES - LANDSCAPING CONTRACTOR

Report of Observation of Work and Comments:


6:40 CRC ARRIVED ON SITE TO DOCUMENT AREA 1 EAST 1/2 TOP & PROTECTIVE LAYER WITH A GPS UNIT

7:30 DUSTIN (COM INC. PROTECT TECHNICIAN) ON SITE TO ASSIST WITH AREA 2 PROTECTIVE LAYER COMPACTION TESTS

LAKE COUNTY GRADING ON SITE TO CONTINUE PROTECTIVE LAYER (CLAY) PLACEMENT ON AREA 2 WITH SCRAPERS, DOZERS, AND 1 825C SHEETPILE COMPACTOR

ROCK ENTERPRISES ON SITE WITH 8 PEOPLE TO CONTINUE SURFACE PREPARATION (PULVERIZING), FERTILIZATION, SEEDING, AND PLACEMENT OF EROSION CONTROL MATTING. AFTER THE EROSION CONTROL MATTING WAS PLACED, STAPLES WERE UTILIZED TO FASTEN THE MATTING TO THE SURFACE

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/25/08
Day: FRIDAY
Page: 2 of 2
Rprt No.: 28

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

8:00 - 12:00 DOCUMENTED AREA 1 TOP of PROTECTIVE
LAYER GRABES WITH A GPS UNIT
12:00 REVIEWED GRABES
1:00 - 2:15 PROJECT MEETING
DURING THE COURSE OF THE MORNING AND AFTERNOON
DUSTIN TESTED THE COMPACTION PROTECTIVE LAYER MATERIAL -
DENSITY TESTS PASSED.
3:20 CALLED DAVE - GAVE HIM PROJECT UPDATE
5:00 LAKE COUNTY GRADING SITE TOUR
5:00 CR6 ON SITE

Number of Men:
Foreman 1
Operators 10
Laborers
SCRAPER 1

Equipment:
6 - CATERPILLAR 627 SCRAPERS
1 - CATERPILLAR 825C SHREDDER
COMPACTOR
2 - JOHN DEERE 850 DOZERS
1 - CATERPILLAR D8 DOZER
1 - WATER TRUCK

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: Chris Goffard

Date: 9/26/08
Day: Friday
Page: 1 of 2
Rprt No.: 29

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	60°	78°	SUNNY			Dry Muddy

Field Book No.: 1

Page #s 47


Contractor(s) on Site:

Rock Enterprises - Landscaping Contractor

Report of Observation of Work and Comments:

6:35 CRG ARRIVED ON SITE TO DOCUMENT CONSTRUCTION ACTIVITIES
LAKE COUNTY GRADING ON SITE PLACING THE TOP LOOSE 6" LIFT OF
PROTECTIVE MATERIAL ON AREA 2 WITH 3 SCRAPERS AND 2 DOZERS
LAKE COUNTY GRADING SURVEYOR ALSO ON SITE STAKING AREA 2
DESIGN PROTECTIVE LAYER GRANES
8:45 GAVE LAKE COUNTY SURVEYOR HARD COPY OF GRATE TABLE WHICH
WAS PREVIOUSLY EMAILED
9:30 DEPART ON SITE TO OBSERVE CONSTRUCTION ACTIVITIES

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/29/08
Day: MONDAY
Page: 1 of 2
Rprt No.: 30

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	60°	65°	Clear	✓		Dry / Muddy

Field Book No.: 1 Page #s - 48

Contractor(s) on Site:
ROCK ENTERPRISES - LANDSCAPING CONTRACTOR

Report of Observation of Work and Comments:

7:00 ORB ARRIVED ON SITE TO DOCUMENT CONSTRUCTION ACTIVITIES AND SURVEY AREA 1 (AS-BUILT TOPS) AND EAST CLAY STOCKPILE PRIOR TO CLAY EXCAVATION AND SETTLING BASIN CAP

SCRUBBED THE FOLLOWING ITEMS:


- SETTLING BASIN SOUTH (PREFER CONCRETE (SCOPE))
- EAST STOCKPILE TOP PRIOR TO SETTLING BASIN EXCAVATION
- AREA 1 TOP AREA AS-BUILT TOPS

LAKE COUNTY GRADING ON SITE GRADING AREA 2 TOP OF PROTECTIVE LAYER WITH 1 JOHN DEERE 850 DOZER

10:30 STARTED TO RAIN

10:45 LANDSCAPING CONTRACTOR START RAIN

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant

Project: Fill Area 1 & 2 Capping Activities

Engineer's Rep: Chris R. Goffard

Contractor's Rep: Jeff O'Malley

Signed: *Chris Goffard*

Date: 9/30/08

Day: TUESDAY

Page: 1 of 2

Rprt No.: 31

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	50°	66°	clear			Dry / Muddy

Field Book No.: 1

Page #s 48A

Contractor(s) on Site:


Report of Observation of Work and Comments:

NO WORK TODAY DUE TO WET SITE CONDITIONS

RAINED OUT!

- UFG SCREENED PERIMETER OF SETTLING BASIN TODAY

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: Chris Goffard

Date: 01/10/08
Day: WEDNESDAY
Page: 1 of 2
Rprt No.: 32

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	44°	58°	CLAY			Dry / Muddy


Field Book No.: 1 Page #s 49-50

Contractor(s) on Site:
Rock ENTERPRIZE - LANDSCAPING CONTRACTOR

Report of Observation of Work and Comments:

6:40 CRG ARRIVED ON SITE TO DOCUMENT CONSTRUCTION ACTIVITIES
7:00 LAKE COUNTY GRADING ON SITE GRADING AREA 2 PROTECTIVE LAYER
WITH 1- JOHN DEERE 850 DOZER
- LAKE COUNTY SURVEYOR ON SITE CHECKING GRADES
11:00 PROJECT MEETING
12:00 CALLED TSA FOR PROJECT UPDATE
3:30 JEFF STATED AREA 2 WILL BE READY FOR DOCUMENTATION TOMORROW MORNING
3:30 AREA 1 SEEDING, FERTILIZING, AND EROSION CONTROL MAT PLACEMENT
COMPLETE
3:45 CRG OFF SITE

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 10/2/08
Day: THURSDAY
Page: 1 of 2
Rprt No.: 33

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	50	65	CLLOUDY			Dry / Muddy

Field Book No.: 1

Page #s 51

Contractor(s) on Site:

ROCK ENTERPRISE - LANDSCAPING CONTRACTOR

Report of Observation of Work and Comments:

6:45 CCG ARRIVED ON SITE TO DOCUMENT AREA 2 PROTECTIVE LAYER GRADES WITH A GPS UNIT

- LAKE COUNTY GRADING ON SITE GRADING AREA 2 PERIMETER OUTSIDE LIMITS OF WASTE WITH A JOHN DEERE 850 DOZER

7:00 - 11:00 DOCUMENTED AREA 2 PROTECTIVE LAYER GRADE TABLE POINTS


11:30 STAKED LIMITS OF GCL PLACEMENT TO VERIFY CENTER OF DRAINAGE SWALE IS LOCATED OVER AS-BUILT GCL

11:45 WALKED CENTER OF DRAINAGE SWALE - IT IS LOCATED OVER GCL PLACEMENT

12:00 SURVEYED AREA 1 ACCESS RAMP ON NORTH SIDE OF LIMITS OF WASTE

12:30 REVIEWED AREA 2 GRADE TABLE

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: Chris Goffard

Date: 10/3/08
Day: FRIDAY
Page: 1 of 2
Rprt No.: 34

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
						<u>Dry / Muddy</u>

Field Book No.: Page #s


Contractor(s) on Site:
Rock ENTERPRISE - LANDSCAPING CONTRACTOR

Report of Observation of Work and Comments:

- CRG NOT ON SITE -

CRG SPOKE WITH JEFF AND HE STATED LAKE COUNTY GRADING UTILIZED A JOHN DEERE 750 DOZER TO GRADE THE AREA OUTSIDE AREA 2 LIMITS OF WASTE
- JEFF ALSO STATED LANDSCAPING CONTRACTOR ON SITE WORKING ON AREA 2 SEEDING, FERTILIZING, AND PLACEMENT OF EROSION CONTROL MATTING

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 10/3/08
Day: FRIDAY
Page: 2 of 2
Rprt No.: 34

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

Number of Men:

Foreman |

Operators |

Laborers
5 CRANE 1

Equipment:

1 JOHN DEERE 750 DOZER

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 10/16/08
Day: MONDAY
Page: 1 of 2
Rprt No.: 35

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	58°	68°	SUNNY			(Dry) / Muddy

Field Book No.: 1

Page #s "52"

Contractor(s) on Site:

ROCK ENTERPRISE - LANDSCAPING CONTRACTOR

Report of Observation of Work and Comments:

7:40 CRG ARRIVED ON SITE TO PERFORM AREA 2 AS-BUILT SURVEY WITH A GPS UNIT AND DOCUMENT CONSTRUCTION ACTIVITIES


LANDSCAPING CONTRACTOR ON SITE COMPLETING AREA 2 SURFACE PREPARATION, SEEDING, FERTILIZING, AND PLACEMENT OF EROSION CONTROL MATTING

8:00 - 11:30 COMPLETED AREA 2 AS-BUILT SURVEY

PROJECT COMPLETE /

0

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 10/6/08
Day: MONDAY
Page: 2 of 2
Rprt No.: 34

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

Number of Men:

Foreman

Operators

Laborers

Equipment:

(This area contains horizontal lines for reporting observations and equipment details.)

MAY 8/18/02 75-^{84°}~~90°~~ sunny

9:45 CRG ADJUSTS ON SITE TO
DESIGN TEST BARRICADE LATERAL
SPLICES

- LATH CURT GRABING WATERING AREA
REPAIRS TO LEAK AT THE

- WORKERS ON AREA 1 BARRICADE LATERAL
GRABING

- AREA 2 ~~AREA~~ CHANNEL EXCAVATION

①

TRUCKER 3440
= 114 22746

STANDARD CUT
MS: 646
DS: 2609

REDUCED PROBAB = 130.1 PCF @ 8.4 OPT. %
128.9 PCF @ 10.0 OPT.
SPEC. = 90% @ 2 1/2 - 6 1/2 ABOUT OPT.

STANDARD PROBAB 121.0 PCF @ 12.1 OPT.

SPEC. = 92% @ OPTIMUM = 4 1/2 ABOUT

LOCATION	LIFT	RA	CA	% _{opt}	% _C
71	SURFACE	125.4	140.2	11.8	96.4
20	1' DOWN	118.2	134.7	13.4	91.3
70	SCAFFOLD	126.5	141.0	11.5	97.2
25	1" DOWN	121.4	135.7	11.8	93.3
23	SURFACE	128.7	142.3	10.4	98.9

PLACEMENT: 5" (1 TEST)

7.15 CUT SITE

Tue. 8/19/08 Clear E-84°

3:20 ON SITE TO ^{CONTINUE} SCOUR BARRIER
UPON AREA 1

- STATION AREA 1 LIMITS OF CANALS &
SOME REMAINING BARRIER CANAL POINTS

8:30 CALLED JOHN HUNT BACK & GAVE
HIM CURRENT ELEVATIONS & LIMITS OF
CANAL POINTS FOR TABLE WORKING
DESIGN ELEVATIONS - HE WENT CHECK
& CALL BACK

6:45 off site

Wen 8/20/07 Canyon 70-84°

7:10 - ON SITE TO SURVEY BARRIER LAYER ASPECT
& DESIGN TEST

7:30 DESIGN CONTROL (SEALING MINIMUM ELEVATION
ON SITE)
SPoke w/ DENNY & MAREN HENRICH
w/ LIMITS of WASTE POINTS

- CALL JOHN HOME FOR DESIGN
ELEVATIONS

7:45 CALLER JOHN HOME & LHR
TO ASK FOR LOW DESIGN ELEVATIONS

8:30 CALLER JOHN HOME BACK & GIVE
HIM GROUND ELEVATION & LIMITS of
WASTE POINTS ON TABLE WITH DESIGN
ELEVATIONS - HE WILL CHECK & CALL BACK

8:43 JOHN CALLER BACK - THE GRAVITY ELEVATION
SOLUTIONS & PILES ARE OK - NOT LOW
- STACK 1" SAND & 3" PROTECTED SOIL

10:30 CALLER JOHN & LHR TO ASK ABOUT
Z POINTS

9:00 REVISION BARRIER LAYER ASPECT SURFACE w/
DENNY - HE IS OK WITH IT / ADJUST A couple
CONTACTS as required

(3)

- AREA 1 COVER

EXCITEMENT

1. JOHN DENNY 850C NOZZLE w/ GAT
1. OFE ROAD TRUCK

CALLER COVER GRADING ON SITE PEAKING
SAND @ SOUTH TOE of AREA 1 WITH
OFE ROAD TRUCK AND PUSHING UP - SECTE /
GRADING TO 1-FOOT WITH A JOHN
DENNY 850C NOZZLE w/ GAT

11:35 CALLER JOHN HOME BACK & LHR (HE
LEFT MESSAGE TO CALL)

- HE SAYS 1521 @ 626.91 GRAVITY IS
OK AND 1522 @ 627.33 IS OK

- NOTE 1522 DID NOT HAVE A DESIGN
ELEVATION

- I TOLD JOHN I DID NOT FEEL COMFORTABLE
DECIDING IF GRADES ARE ACCEPTABLE OUT
OF DENNY TOLERANCE - HE APPRECIATED
THE CALL

12:10 TRACKER DENNY RESULTS of Peltos
1521 +1522

12:20 CHECKED GPS WITH LAKE CAMP
SCHEDULE (RAY) + ELEVATION LOG
WITHIN 0.01 (RANGE ON) !!
00

- LAKE CAMP GRAB WATCHING HALL
ROAD

2083800N 1126450E
" " 1126500E
550

TRUCK 3440
S/N 22746

STANDARD Cam
MS: 65P
DS: 2631

MONITOR PITCH: 130.1 Pct @ 8.4 OPT.
SPE: = 90% @ 2 1/2 - 6 1/2 ABOVE OPT

Area 1 BARBIE

LOCATION	HGT	DI	WIND	TEMP	% C
2083700N 1126400E 2083700N 1126400E	27 6" Nam	123.2	136.5	10.8	94.7
2083740E	31 6" Nam	122.2	135.6	10.5	94.3

5:30 OFF SITE

5 CQA
5 SCHEDULE

THUR 3/21/02 CLEAR 71° - 82°

6:30 CB Arrived on site to Review
TEST AREA 2 Direct Gravel Layer
AND Account SANDS GRADES

AREA 1

LATE CARRY GRADING at SITE PLACING
SANDS ON THE OUTLINE SCOPE LISTED
A SECTION ARE 8500 INCH SAND WITH
REMA T-200-1

AREA 2

LATE CARRY GRADING REMOVING CLAY MATERIAL
ABOUT NEAR GRADE & PLACING THE MATERIAL
IN NEAR EAST CORNER of AREA 1

LATE CARRY GRADING ALSO PLACING
CLAY IN THE EAST CORNER AREA
AND CONSTRUCTING IN 6" LIFT

7:05 DONNY WINTON ON SITE

THURSDAY 3/21/02
S/L# 22746

STAN-AMAN CAMP

M1 = 656

M2 = 2652

MONITOR PLACED = 130.1 PCT R B.4 CAP

SPEC = 90% @ 2 1/2 - 6 1/2 AREA 1 (10.4 MIN)

AREA 1 BARRELS


Location	LIFT	NO	WD	HT	%C	
208130014	40	6" FROM SURFACE	123.1	135.9	10.4	94.6
11264500	40	6" FROM SURFACE	122.1	135.0	11.0	93.9

7:30 REVIEW TESTS 6" BELOW SURFACE SO
LATE CARRY GRADING CAN PLACE FINISH
6" LIFT

10:00 USIEPA ON SITE

- DURING THE COURSE OF THE MEETING
LAKE COUNTY GRADING WORKERS ON PLACING/
GRADING SAND ON AREA 1 TOP

- ONE ADZER WAS LOANED TO GRADE
AREA 2



(6)

USIEPA	LIFT	DB	CA	%M	TC
	3	124.7	137.6	13.0	93.6
	2	119.9	136.1	13.5	92.2
	1	123.9	138.6	11.9	95.2
	1	125.4	140.4	12.0	96.4
	3	126.3	139.7	10.6	97.1
	2	120.7	137.7	14.1	92.7
	1	121.3	137.8	13.6	93.2

1:00 PROJECT MEETING CANCELLED PER DENNY
BECAUSE HE IS STILL MEETING W/
USIEPA

1:00 MIKE - LAKE COUNTY GRADING PM
ON SITE FOR MEETING

3:15 STARTED TO RAIN

3:50 STOPPED

4:00 LOOKED C.R. STOCK

4:15 LAKE CASH GRADING REWORKS
WERE CASTING ON AREA 1

SCALE 3

CGA 16

5:30 OFF SITE

2 Hours ON GRASS TABLE

(7)

W

TRUCKER 3440
 S/M 22746
 MS = 662
 DS = 2637

M. Phosph: 130.1 Pct @ 8.4 cft.
 SPH: 90% @ 2.67 cft. (10.4 min)

AREA 2 BARRICADE

LOCATION	LIFT	AD	WD	% AIR	% C
5		119.1	132.8	11.5	91.6
12	6' from barrier	117.8	130.9	11.1	90.5
14		119.0	132.6	11.5	91.4
21		119.7	134.1	12.0	92.0
26		125.5	139.1	10.8	96.5
27		119.4	134.2	12.4	91.8
22		121.6	137.2	12.8	93.5
17		117.7	130.2	10.6	90.5

AREA 1 NE CORNER FIRE

(9)

LOCATION	LIFT	AD	WD	% AIR	% C
44	6' from barrier	118.3	133.2	12.6	90.9
40	↓	123.1	139.0	12.9	91.6 94.6
35	↓	120.5	137.5	14.2	92.6
	↓	120.8	137.6	13.9	92.9

7:15 Started to rain

1:55 CONTINUED SHOW RAIN

1:25 CALLED NEIGHBORS

- AREA 1 TESTS PASSED

- CPC BE BASH NEAR WELL

3:30 cft spec

Mon 8/15/06 6:55-8:00 Clock

7:45 OR APPROX OF SITE TO DESIGN
TEST AREA 1 NE CORNER & SURVEY
PERMANENT BARRIERS CHAIN (AREA 1
NE CORNER) & AREA 2

EQUIPMENT ON SITE

- SAME

UTHE CONE GRADING ON SITE PLACED
STATION ON AREA 1 W/ OFF ROAD TRAIL
& GRADINGS W/ A NOTES
EQUIPMENT W/ GPS

8:00 LAB-A PLACED OVER LAKE ON AREA 1
FOR SA-11 TRENCHING CONCRETE

8:00 DESIGN ON SITE

- PIPE ORDER ON SITE TO INSTALL AREA 1
PERIMETER DRAIN PIPE

8:30 MET JIMMIE - PIPE INSTALLER FOLLOWING
- PROJECT PARAMETERS

- NEED A TEE (MAY 200" INCLINATION)

- PIPE NEEDS TO DRAIN - NO ECAT
SPOTS / LOCATIONS

- PIPE NEEDS TO BE SECURED PROUD
TO BACKFILLING

- DESIGN APPROVED PLACING DRAIN PIPE
ON INSURE LINES & CORNER STAKES - THE
STAKES WILL HOLD THE PIPE IN PLACE

11:30 WORKED AREA 2 NORTH DRAINAGE CHANNEL.
WENT NORTH, DAVE, JEFF + RAY - DAVE'S
SAID TO FILL IN NORTH AREA TO
MAKE DRAIN - DO NOT CHANGE EAST
SIDE DUE TO TEST AIR WATER

3:00 WORKED AREA 2 NORTH W/ DAVE - HE
WANTS TO CONSTRUCT DRAIN AS DESIGNED
AND GRADE AN ADDITIONAL ± 200' FOR
ADEQUATE DRAINAGE

3:47 LCB UTILIZES A Smeared Aluminum
ROLL NE CORNER WHERE PIPE WAS PLACED

- DURING THE COURSE OF THE DAY LCB
UTILIZES A WATER PUMP TO WATER
THE HOLE ROADS / MINIMIZE THE DRY

IN THE AFTERNOON LCB UTILIZES SMOKE
TO PLACE BARRIERS WATER INTERFERE ON
AREA 2

5:00 - 6:15 DEP. BARRIERS
Pipes

6:20 C/A

5' L Smeared
5 C/A

8/26/08 Sun 64°-80°

6:20 LCB ON SITE TO REPAIR BARRIERS
W/GET GRASS + NOISE TEST

LCB ON SITE PERFORM SKIN ON
AREA 1 W/ GET PUMP TRACKS +
GRASS TO R.O. W/ GET NOISE

- ON AREA 2 LCB ARE UTILIZING SOLAR
TO PLACE BARRIER LAYER MATERIAL / COUNTERS
W/ STEELFAST COUNTERS

7:15 JEFF STARTS CLAY PLACEMENT LINE STARTS
TOWARD AREA 1

8:00 TESTS AREA 1 NE CORNER FULL AREA

LCB PIPING OPEN ON SITE PLACING PERIMETER
DRAIN PIPE

Open 1 OPERATOR

1 FERRIS

2 LABEY

1-CAT 312B BACKHOE

1141

1143

1147

1502

✓ 1507

1571

1572

1576

2:30 START OF CLAY PLACEMENT ON AREA 1 /
NORTH SIDE. THE CLAY WAS PLACED @ THE
TOE OF SLOPE (OPPOSITE THE UNION OF LINES)
AND MOVED UP OVER THE CAP AREA

TRUCK 3440

S/M 22746

STATION (cm)

MI - 662

DS - 2632

10.4 MI

LOCATION	AREA 1	NE GRAVE	Area		% C
	WPT	DN	WN	WPT	
86	Surface	117.3	130.2	11.0	90.2
90	Surface	123.2	136.9	11.1	94.7
94	Surface	125.6	139.4	11.0	96.5

5:10 OFF SITE

WED. 8/27/08 64°-80°

6:20 CCB (MURPHY) ON SITE TO DO
AREA 1 TOP OF SAND (AS-BUILT) &
POSSIBLE DOCUMENT AREA 2 REPAIRED LAYER
AREA 2

CCB ON SITE PLACING SAND ON
AREA 2 WITH OFF ROAD TRUCK &
GRADING TO 1.0

CCB ALSO PLACING CLAY ON THE
SOUTH SIDE OF AREA 2 WITH SCRAPERS
AND SOILING INTO PLACE / COMPACTING
W/ A CAT STEADFAST 825C COMPACTOR

AREA 1 SAND TOP TO PICK UP
BREAK POINTS (AS-BUILT) / PRIOR TO
CLAY PLACEMENT

JOB: JIM | SAND TOPS 8-27-08. CCB

12:30 QUALITY TESTED AREA 2 SOUTH
REPAIRED LAYER FULL AREA (S. FACE)
- TERRY PHILSON

1:30 NORTH TESTED AREA 1 PROTECTIVE
MATERIAL PLACEMENT ON SOUTH SIDE
- TERRY PHILSON

Trench 3440
 S/M 22740
 MS 663
 DS 2642

Pressure = 130.1 PSI @ 8.4 CM
 SPEC = 90% @ 21" - 6% Above CM.

LOCATION	LIFT	DA	CM	% CM	% C
29	Surface	125.8	139.0	10.5	96.7
35		126.2	140.7	11.5	97.0
40		123.7	136.6	10.4	95.0
45		122.5	136.1	11.1	94.1
50		125.0	139.1	11.3	96.1
30		124.3	139.9	12.5	95.6
35	122.5	136.1	11.7	94.1	
41	123.2	138.0	12.0	94.7	
46	126.2	140.5	11.6	97.0	
51	Surface	126.7	141.0	11.3	97.4

Area 1

LOCATION	LIFT	DA	CM	% CM	% C
118	1	123.9	138.4	12.1	95.2
214	3	122.5	137.4	12.2	94.1
310	5	125.3	139.3	11.2	96.3

(15)

5:30 off site

Temp 8/28/08 Clear 66° 80°
6:15 CRG ARRIVED ON SITE AREA 2
BULKHEAD LAYER & CONCRETE
AREA 1 SAND DOC & SAND TEND

6:30 UHLER CONVIN PLACING SAND ON AREA 1

8:00 DISTIN ON SITE TO ASSIST W/ DESIGN TENDS
9:30 AREA 1 SAND PLACEMENT COMPLETE

1:00 RECOMMEND AREA 2 BULKHEAD LAYER

9:30 STARTED SAND PLACEMENT ON AREA 2

6:30 LOG PLACING CLAY ON AREA 1
W/ SANDER AND COMPACTING W/A ERSC
SPECIAL COMPACTOR

1:00 PROJECT MEETING

2:30 MEETING W/ DEBBY PAUL, & TIM TO
DISCUSS WITH THE BAIN AREA

10:00 - 11:30 UCAT RAIN

5:30 OFF SITE

3/29/08
Fri. 68-82° Sun

6:20 OCG Arrives on site to location
make Patrick area of Area 2

LCG on site PUNCHING CLAY ON AREA 1
WITH SCRAPER -

LCG on site PUNCHING SAND ON AREA 2
WITH ANOTHER TRACK

PIPE CREW ON SITE TO INSTALL AREA 2
PIPES / GCL UNDERLINE. MAKE NOT
CONCRETE WITH TIE DRAIN PIPES & SCOPE
AS LONG AS IT DRAINS

(17)

1543 - 1576

1544

1545

1546

2:20 LCG START PUMP

2:30 OCG / PATRICK ON SITE

3:00

Tues. 9/2/08 72°-90° Cloudy

7:00 OBS ARRIVES ON SITE TO DOCUMENT
MATERIAL AREA 2 BL

DUSTING ON SITE TO CONTINUE DESIGN
TESTING AREA 1 PROTECTIVE COVER
CLAY MATERIAL

LCB ON SITE PLACING PROTECTIVE MATERIAL
ON AREA 1 WITH 4 SCRAPERS &
CONTACTING THE MATERIAL

ONE AREA 2 LCB PLACING SAND WITH
3 OFF ROAD TRUCKS & GRADERS TO
1.0

- 8:00 SCREEN 3 SAND PILING ON
AREA 1

8:30 spoke w/ DESIGN ABOUT THE DRAIN
PIPE DRAINING

10:00 HAVE PETITION ON SITE

3750 M 6100E 2 TOE

3800N 6250E CRET
3850N 6200E CRET

11:00 SCREENED AREA 1 SAND TEST OF SCALE
IN THE LABORATORY

12:30 EMPOWER FUEL TO BL

12:30 LCB PLACES ADDITIONAL SAND ON AREA 1
NE TO AREA (LOW) WITH 4 OFF ROAD
TRUCKS

SAND V. 15,634 CY AS OF 09/01

SAND V. AS OF AREA

SI = 431,446 I.F. 11.0

15,977 CY

AREA 2

EAST N1204 TEST PITS w/ DACE (2)
8/28/08

- ② 247 2084104.4N 1126631.7E 591.28 (Bottom)
- ① 248 2084045.7N 1126631.7E 591.76 (Bottom)

4:50 AUG 2 TEST PITS IN EAST AREA
w/ B/CABLE FOR BOTTOM OF CLAY ELEVATION

- ④ 211 2084430.7 11266416.1E 590.25 592.52
- ③ 212 2084301.8N 1126644.0E 590.53 592.96

THICKNESS

2.27

2.43

4 POINTS FOR CLAY THICKNESS IN EAST
DRAINAGE CHANNEL

4:00 AREA 2 SAND PERCENTAGE COMPLETE

DACES TO POINTS FOR CLAY THICKNESS

- 10/16/08
- 2084104.6N 1126631.2E 591.28 593.66
- 2084045.7N 1126632.0E 591.76 593.89
- 593.97
- 10/23/08

TOP of TOPSOIL ELEVATION

2.37

2.21

5:40 OFF SITE

593.66
591.28

593.89

591.76

2.13

WEN

9/13/07

CLAY 65' - 76'

6:30 ~~AS~~ Arrived on site to document
Area 2 SAND TRENCH (3rd survey)
7:00 DESTROY on site to remove test
LOG ON SITE PLACING CLAY ON AREA 1
with 7 SCRAPERS, 1 NOEL, & 1 SAMPLING
COMPARISON

8:30 - 11:30 Documented AREA 1 SAND

12:00 Destroyed w/ Dave & Jeff removed SAND
over GCE AREA - Dave wants to back
DRAGGED TO THE EAST

- Watch track waterline have records

11:30 Dave gave Jeff APPROX TO
PLACE THE CLAY 100 IN CLAY

12:30 - 3:15 TOPPED SAND STOCKPILE
175 - 81

(20)

SCAPER RAIN TIME
15 YARDS - 7 SCAPERS = 105 CY
8:07
7875 CY / DAY

2:00 NEEDED AREA 2 WEST AREA SAND ^{with} GCE
IS TO TRENCH - LCG STATION NEEDED SAND
THEY CAN GO FROM END OF GCE STATION
ACROSS - Dave will check w/ Agency
JEFF wants CHANGE check to remove
SAND - Dave will talk to Agency

4:30 SCAPERS FINISHED THE AREA 110 YARD FOR
RAIN
5:10 OFF SITE

THUR. 9/4/08 6⁴⁵-6⁵⁰ RAIN

6:30 CRG ARRIVED ON SITE TO COMPLETE
AREA 2 SAND PILE

- SITE IS WET & MUDDY FROM
CONTINUOUS RAIN

6:40 STATE W/ JEFF - LCG NOT WORKING
TODAY DUE TO RAIN

9:00 5020 CY REMAINING FOR SAND STOCKPILE
PER BS

(21)

AREA 1	AS-BUILT SAND	15,684 CY
STOCKPILE	AS-BUILT SAND	5,020

20,704 CY

- 29,583 CY BEYOND STOCKPILE

9,279 CY FOR AREA 2

6675

26004 CY ?

- GUC WEST LIMIT

4121.8N	6179.5E
4214.9	6199.2E
4299.4	6215.8E
4378.5	6232.0E
4443.3	6243.7E
4511.7	6257.9E
4545.1	6267.9E
4570.9	6278.0E
4659.2	6308.2E

AREA (

429,780 (BARREN LAND)

RECEIVE

JUN 2

SAND

NOV 8-29-09 - CRO

FRI. 9/5/08

Windy 65-70°

6:30 CCG Arrived at site to Document
Area 2 West Side SAND THICKNESS
with GPS After CCG Received GPS
SAND

- SITE IS WET & MUDGY FROM 9/4/08
HEAVY RAIN

7:00 - CCG ON SITE TO REMOVE SAND ON
AREA 2 WEST SIDE FROM

12:00 SAND REMOVED & STOCKPILED IN SW
CORNER of AREA 2

- POINTS DOCUMENTED FOR SAND THICKNESS
COMPLETE FOR AREA 2

1 KORMAN

1 SUPERVISOR

1 OPERATOR

Σ-D. 850 C DOWEL


12:00 OFF SITE

MON. 9/8/07 CLOUDY 68-72°

7:30 JB AFFIXED ON SITE TO SCREEN
TWO ALUMINUM COZLERS & OTHER ITEMS

7:45 JUSTIN ON SITE TO REPAIR TOP
PLACED METEORITE MATING (CONT.)
ON AREA 1+2

CLAY PROBLEMS STARTED ON AREA A ^{SEE} AREA
DATA & SCREEN



11:30 START OF LIGHT RAIN
12:00 STOPPING LAWN/SCRAPER START
TO GRADE AREA IN PREP. OF
RAIN

5320N

5860E

(RANGE FINDER)
↓
68 YARDS SOUTH

(24)

5117N

5628E

78 YARDS EAST

ROUTE LOCATION

2085116N 1125862

12:45 OFF SITE

7/25 9/19/08 52-65' (CENT)

6:30 CIG ARRIVED ON SITE (Ed Allen)
IDENTIFY TERTARY

6:30 DESTROY ON SITE TO ASST W/IDENTIFY TERTARY

SITE IS UET & MEANS FROM UET
NIGHTS RAIN (E 1")

- CIG ON SITE WITH ONE OPERATOR +
1 PERSON TO BACKLOG AREA 2
- CIG ANTICIPATED WITH MEASUREMENTS

6:36 C9 ALBUQ AREA 2 SAND
Volume

RAINED OUT!

- CIG / JUSTIN STARTED TO SURVEY
WITNESSES & (BOS) - SECTION ON SAND
PERM

- BENT LOCATION
2085110N 1125860E

JOE: JIM WITNESSES 9-9-08

- SECTION PERM X-SECTION LITTLE
PIPE W/ CHASS
- SECTION W/ WITNESSES
- SECTION W/ WATCH PARAMETER

4:45 off site

- SECTION WITNESSES TERTARY

Wed 9/10/08 52° - 68°

6:30 CRG Arrives on site to discuss
TEST AREA 1 CLAY PLACEMENT REPAIRS
& SCRUB NEW CURB BY E. HALL ROAD

6:30 JUSTIN ON SITE TO DISCUSS TEST AREA
1 PROTECTIVE MATERIAL

- LAKE COUNTY GRADING ON SITE TO PLACE
CLAY ON AREA 1 WITH 7 SCRAPER

6:50 JEFF STATED LAKE COUNTY GRADING WILL
PLACE CLAY, COMPACT THE MATERIAL,
AND PLACE THE REMAINING CLAY MATERIAL,
AND COMPACT

(26)

- WATER TRUCK ON SITE WITHIN
ONE HOUR

2:10 DISCUSSED W/DAVE & DENNY AREA 1
NE CORNER. DENNY WANTS THE
SLOPE WATER TO RUN OFF THE NORTH
SLOPE - NOT EAST

- FILL WILL BE REQUIRED TO MAKE THE
WATER RUN NORTH - WILL BECESS
& HEAVY MACHINERY ALONG W/ EXTENDING
2 INCHES ABOVE ELEVATION TO THE NORTH

- DENNY ASKED ABOUT COMPACTION

- CRG STATED LCB IF PLACING / COMPACTING
THE. PLACING AGAIN UNTIL 3" IS PLACED.
THEN LCB WILL DR DOWN TO NECESSARY
ELEVATION FOR NEARLY ZERO. THIS METHOD
IS UTILIZED TO PREVENT DUSTING IN THE
PRESENCE OF HEAVY EQUIPMENT (SAFETY)

- ALL TEST TESTS HAVE PASSED

(MILL SECTION 6 AREA)

(AREA 1 SECTION 1 AREA)

5:30 OFF SITE
CRG / JUSTIN

9/10/08


- AS-BUILT SURVEY of MOUNTAIN VIEW

JOB: JMI MILL AS-BUILT 9-10-08. CHO

1 SBIRS OK

- WELL SURVEY

- NORTH GRAB
- NORTH TOP of CASING (LID OFF)
- NORTH TOP of PVC (CAP OFF)



(21)

LMU 17 X

2	NORTH GRAB			593.89
3	NORTH CASING	2084550.7N	1126777.1E	597.08
4	NORTH PVC			596.97

LMU-25

5	NORTH GRAB			592.65
6	NORTH CASING	2084334.3N	1126757.2	595.28
8	NORTH PVC			595.02

LMU-26

9	NORTH GRAB			592.50
10	NORTH CASING	2084328.4N	1126756.4	595.15
11	NORTH PVC			594.92

SMU-07A

~~WELL 7A~~ (MARKED ON WELL AS MILL 7A)

12	NORTH GRAB			591.58
13	NORTH CASING	2084202.2N	1126755.3E	593.66
14	NORTH STAINLESS PIPE			593.98

LMU-24

15	NORTH GRAB			591.67
16	NORTH CASING	2084135.1N	1126739.3E	593.94
17	NORTH PVC			593.75

LMW 23

18	NORTH GRIND			591.80
19	NORTH CASING	2084129.2N	1126739.2E	594.05
20	NORTH P.C.			593.82

SMW 08A

21	NORTH GRIND			592.11
22	NORTH CASING	2083885.6N	1126749.1E	594.44
23	NORTH STAINLESS PIPE			594.47

SMW 09

24	NORTH GRIND			591.67
25	NORTH CASING	2083890.4N	1126749.6E	592.34
26	NORTH STAINLESS PIPE			592.76

LMW 14

27	NORTH GRIND			592.06
28	NORTH CASING	2083878.7N	1126749.9E	594.59
29	NORTH P.C.			594.50

SMW 10A

30	NORTH GRIND			590.69
31	NORTH CASING	20831068.8N	1126760.7E	592.17
32	NORTH STAINLESS PIPE			592.63

SMW 11A

33	NORTH GRIND			590.48
34	NORTH CASING	20831068.1N	1126765.3E	591.89
35	NORTH STAINLESS PIPE			592.36

LMW 11

36	NORTH GRIND			588.81
37	NORTH CASING	2083456.9N	1126767.1E	591.29
38	NORTH STAINLESS PIPE			591.09

LMW 12

39	NORTH GRIND			588.65
40	NORTH CASING	2083462.9N	1126767.8E	591.67
41	NORTH STAINLESS PIPE			591.58

LMW 22 X

42	NORTH GRIND			589.31
43	NORTH CASING	2083319.5N	1126580.6E	591.96
44	NORTH P.C.			591.72

LMW 21 X

45	NORTH GRIND			589.33
46	NORTH CASING	2083319.3N	1126574.4E	591.91
47	NORTH P.C.			591.65

LMW 20 X

48	NORTH GRAND			589.86
49	NORTH CASING	2083318.2N	1126152.1E	592.31
50	NORTH PVC			592.10

LMW 19

51	NORTH GRAND			589.92
52	NORTH CASING	2083318.7N	1126146.5E	592.42
53	NORTH PVC			592.19

LMW 18 X

54	NORTH GRAND			589.70
55	NORTH CASING	2083322.5N	1125828.6E	591.86
56	NORTH PVC			591.86

LBW 02

57	NORTH GRAND			590.30
58	NORTH CASING	2083322.4N	1125777.3E	592.78
59	NORTH STAINLESS PIPE			592.54

SMW 13

60	NORTH GRAND			589.16
61	NORTH CASING	2083322.1N	1125767.6E	590.51
62	NORTH STAINLESS PIPE			590.95

SMW 12

63	NORTH GRAND			589.48
64	NORTH CASING	2083321.7N	1125761.1E	591.21
65	NORTH STAINLESS STEEL			591.65

UMW 32

	NORTH GRAND			591.45
	NORTH CASING	2084439.1N	1124209.4E	593.86
	NORTH PVC			593.74

LMW 16

	NORTH GRAND			591.16
	NORTH CASING	2084440.3N	1124217.8E	593.75
	NORTH PVC			593.61

UMW 19

	NORTH GRAND			591.45
	NORTH CASING	2084444.0N	1124210.5E	594.05
	NORTH STAINLESS PIPE			593.91

LMW 13

	NORTH GRAND			590.60
	NORTH CASING	2083268.5N	1122120.7E	593.16
	NORTH PVC			593.06

UMU 28

NORTH Glass

590.28

NORTH CASING 2083283.4N

1122110.0E

593.31

NORTH STAINLESS PIPE

593.10

5:30 off site

CEG/MSM

TUE. 9/11/08

50mm
60°-78°

6:30 CCB / PAVING PLACEMENT ON SITE
TO CONTINUE AREA 1 PLACEMENT
TOWARD PRODUCTION LAYER UNCOMPACTED

6:30 LCB ON SITE PLACING PRODUCTION
LAYER (CLAY) ON AREA 1 WITH
7 SCRAPERS, 2 DOZES, AND 1
STEELWHEEL COMPACTOR

9:30 CALLED PAT & CUM TO GIVE
PROXY LPRATE

8:00 LCB STARTED AREA 2 CLAY
PLACEMENT BY SE CORNER W/
2 SCRAPERS

11:30 PAUL STATES THE SECTION NEXT TO
THE SITE ENTRANCE CONSISTS MAINLY OF
CLAY WITH SOME TREE WROCK IN TO
CRASHES AS CLAY MATERIAL FOR THE
TOP UNCOMPACTED 6" OF AREA 1 & 2

- Do not need section 1000 used.
- ① - POSSIBLE MISC. SCHEDS (2 DATES)
 - ② - CHECKED WITH TERRY REBORN
- HAVE MEAS & PLAN RECOR?

CALLED TIM FOR SCHEDS &
NOT USED

1. WAIT UNTIL GPS AVAILABLE
2. SUBJECT W/ CONSTRUCTION GPS
3. TOTAL STATION W/ DISTANCE

7:30 NEW THUMPS SET MARKS ON GLETEROCK
FOR POLYMER BRIDGE

2:40 CHECKED RUN 3 W/ LCB
- OK .06

3:00 GO CCB OFF SITE

Wts. 9/17/68 Sunday 60°-76°

6:50 CPG ARRIVED ON SITE TO
DE-1124 TEST AREA 1

- LCG ON SITE UTILIZING 7
SCRAPERS, 2 LOADS, AND 1 825C
SILVERSPRINT COMPACT TO PLACE CLAY
ON AREA 1

- LCG ALSO CAUSING A WATER EFFECT
TO WATER DRAIN PIPES

7:15 PAUSE RETURN ON SITE TO OBSERVE
CLAY PLACEMENT

1:00 INFORMER TELL HE COULD NOT PLACE
CLAY ON WEST AREA LOCATED ON EAST
TOP - HE WOULD BACKRAB WET
MATERIAL

1:30 PAUSE ON SITE TO OBSERVE CONSTRUCTION
ACTIVITIES

TRUCK 3440

S/N 22746

STATION 1124 →

111 652

112 2607

1st Record = 130.1 @ 8.4

SPEC. 26-60

Area 1

increase = 10.4 - 14.4

LOCATION	CRS	DA	WTA	8.24	P.C.
259	4	123.2	138.5	12.4	94.7
260	4	120.7	136.8	13.3	92.8
261	0	120.9	136.2	12.7	92.9
262	4	121.9	136.9	12.3	93.7
311	5	123.7	136.7	10.5	95.1
312	5	124.3	137.8	10.8	95.6
313	0	121.9	136.4	11.9	93.7
314	5	121.1	135.6	12.0	93.1
224	3	120.1	134.3	11.8	92.3
228	3	118.0	132.0	11.9	90.7
228	3	118.1	131.1	11.0	80.8
229	3	118.4	132.0	11.5	91.0
227	6	120.5	134.5	11.6	92.6
226	3	118.2	133.8	13.2	90.9

Loc. No.	Wm	DO	Wm	DO	Wm
227	3				
228	↓	120.0	135.1	12.6	92.3
229	↓	122.9	136.2	16.8	94.5
230	3	124.6	139.4	11.9	95.2
231	3	118.8	132.1	11.2	91.3
232	↓				
233	↓	126.3	139.2	10.6	97.1
234	3	123.9	137.0	10.6	95.2
263	4				
264	↓				
265	↓				
266	4	120.4	135.2	12.2	92.6
267	4				
268	↓				
269	↓				
270	4				
274	↓	119.4	135.2	13.8	91.8
279	↓	121.3	138.1	13.2	92.7
284	↓	119.0	134.6	13.1	91.5
288	4				

Loc. No.	Wm	DO	Wm	DO	Wm	FC
235	3	122.7	136.7	11.4	94.3	
236	↓	124.4	138.2	11.1	95.6	
237	↓					
238	3					
239	3	120.3	134.9	12.1	92.5	
240	3	118.2	134.0	13.3	90.9	
241	3					
	S. Salt	124.1, 124	137.0			
275	4	118.6	135.5	14.2	91.1	
280	4	119.2	132.3	11.1	91.6	
318	5	118.0	132.0	11.9	90.7	
330	↓	118.3	133.9	13.2	90.9	
326	↓	117.8	133.7	12.5	90.6	
322	↓					
334	5	117.1	132.4	13.1	90.0	

LOCN	GIF	DN	WA	Em	FC
265	4	123.2	137.2	11.4	94.7
269	}	119.3	135.2	13.3	91.7
273		122.9	136.3	10.9	94.4
278		120.4	136.3	13.3	92.5
283	0				
287	4				

4:00 WATER TRUCK SHOT DOWN

4:10 INTERVIEW WITH THE TOP OF PREVIOUS LAYER FILL AREA! NEEDS TO BE COMPLETE PRIOR TO COM DOCUMENTING - I WILL NOT PIECE MEAN IT! - WILL DO IN 2 SURVEY FOR AREA 1^o

DENSITY TESTED AREA EAST 1/2 DURING THE COURSE OF THE MORNING / AFTERNOON

- PERFORMERS 37 DENSITY TEST
- TESTS PASSED

5:00 SCRAPERS / DOZERS SHOT DOWN

6:00 SHOT DOWN COMBINED SHOT DOWN

5:00 CPG OFF SITE

THUR 9/18/08 62° - 76°

6:30 OEG ARRIVES ON SITE TO COMPLETE
AREA 1 NOISE TESTS

- LCG ON SITE PLACING CCA² ON
THE EAST 1/2 WITH 3 SCRAPERS,
1 DOZER, & 1 STEELDRUM COMPACTOR
- LCG UTILIZING 4 SCRAPERS AND 2 DOZERS
TO START PLACEMENT OF TOP 6"
UNCOMPACTED CCA² MATERIAL. PLACEMENT
WILL START ON THE WEST END OF AREA 1
AND WORK EAST
- LCG UTILIZING WOOD TRUCK TO UNLOAD
WALK BEAMS

9:30 INFORMED JEFF THE AREA 1 WEST END WAS
TO BE LEFT TO DOCUMENT / BUILD DOCUMENT
AFTER IT IS SETBACK AS OPTION

10:00 7 SCRAPERS WERE UTILIZED TO
PLACE 6" LIFT ON WEST 1/2 OF
AREA 1

8:00 - LCG ON SITE W/ BACKHOES TO PLACE
MATS ON BASIN BOTTOM (TEST AREA)

1:00 PROJECT MEETING

2:30 CAUSEY ARRIVES - DUSTON TO CANCEL
FURNISH SCHEDULE

2:30 COMPACTOR PARKED

3:00 2 SCRAPERS STARTED TO PLACE CCA² ON
EAST 1/2 OF AREA 1 TO ACHIEVE COMPACTED
PROTECTIVE COVER TREATMENT

TRUCK 3440

S/M 22746

STAINARDS

MS 655

NS 2663

Plotter = 130.1 @ 8.4 CAP.

SPCL = 90% @ 2% - 6% ABOVE CAP.

LOCATI	LIFT	WS	NS	% W	% C	
✓ 145	1	134.3	119.1	12.8	91.6	9/19
✓ 142	1	133.6	117.1	14.1	90.0	9/19
237	3	136.4	120.2	13.4	92.4	
238	}	136.6	120.2	13.1	92.4	
241		134.2	119.2	12.6	91.6	9/19
232	↓	134.2	118.7	13.1	91.2	
227	3	139.2	125.8	10.6	96.7	
270	4	120.2	134.8	12.1	92.4	
322	5	119.2	135.2	13.5	91.6	
✓ 288	4	117.9	134.7	14.2	90.7	9/19

LOCATI	LIFT	WS	NS	% W	% C
283	4	137.9	123.0	12.1	94.5
287	4	134.3	119.9	12.8	92.19/19/08
264	}	121.7	135.6	13.9	93.5
268		122.3	132.2	13.0	94.0
272		123.1	138.9	12.8	94.6
277		122.1	137.7	12.8	93.9
282		127.3	138.0	12.8	94.0
286	4	124.4	137.8	10.8	95.6
263	4	120.9	134.2	11.1	92.9
267		121.1	136.3	12.6	93.1
271	}	120.4	137.1	13.9	92.5
276		120.4	134.5	11.7	92.5
281		120.5	134.2	11.3	92.6
285	4	121.1	135.3	11.7	93.0

LOCATION	LIFT	WA	DA	Σ PA	Σ C
315	5	138.6	124.4	11.4	95.6
316	↓	135.8	119.5	13.6	91.9
317	5	133.5	118.6	12.5	91.2
319	5	134.5	118.1	13.9	90.8
320	↓	134.8	118.1	14.1	90.8
321	5	137.2	122.1	12.3	93.9
		DA	WA		
327	5	117.5	132.5	12.7	90.3
328	↓	118.0	133.9	13.5	90.7
325	5	121.2	135.7	11.9	93.2
327	5	121.2	134.7	11.1	93.2
328	↓	117.6	134.0	14.0	90.4
329	5	120.7	133.3	12.1	92.8
331	5	120.1	134.1	11.7	92.3
332	↓	119.1	133.4	12.0	91.5
333	5	122.0	137.2	12.4	93.8
335	5	120.3	134.9	12.1	92.5
336	↓	119.2	135.4	13.5	91.6
337	5	121.5	135.7	11.7	93.4

9/22
9/19/08
9/22/08
9/22/08
9/22/08

Fri. 9/19/08 62°-78° sunny

6:30 OCB APPROVED ON SITE TO COMPLETE
AREA 1 DEMONSTRATION IN NE CORNER

- OCB ON SITE FINISHING PROTECTIVE LAYER
(CLAY) IN NE CORNER TO ACHIEVE
COMPACTED LAYER THICKNESS (2.5") WITH
5 SCRAPE

- OCB ALSO ON SITE FINISHING TOP LAYER
6" LIFT WITH SCRAPE AND ROLL

- OCB WATCHING HAIL RAIN

- OCB STARTED ON SITE CHECKING TOP OF
PROTECTIVE LAYER GRADE ON WEST 1/2 OF
AREA 1

12:00 SPEAK WITH NATE ALLEN (COM) IN
ITEMIZED - HE IS OK W/IT

- NATE ALLEN (COM) TO DEMONSTRATE THE
SETTLING BASIN THE WEEK OF SEPT. 29

- REQUIREMENTS: - 18"

- 90% + STANDARD

- NO MEASURE REQUIREMENTS

- CALLS TOM/HE SAYS TO DO IT

TRUCK 3446

S/N 22746

STANDARD COM

ALL 662

ISS 2651

2:15 LACKED EAST TOP OF SCOPE W/ISS
- DISCUSSED ADDING MORE CLAY MATERIAL /
COMPACTING

2:20 SPEAK W/ NATE ALLEN
PROJECT UPDATE

2:30 aft sta

MON. 9/22/08 67°-74°
7:10 OLB ARRIVED ON SITE TO
COMPLETE AREA 1 DEMO TESTS
IN NE CORNER + START AREA 2
IDENTIFY TESTS

- LCG ON SITE PEACING CLAS W/
4 SCRAPER ON AREA 1 IN NE CORNER
TO ACHIEVE 2.5 COMPACTED TRENCH/
GRADING / COMPACTION

- LCG ON SITE PEACING CLAS W/2
SCRAPERS ON AREA 2 EAST SIDE

7:30 A SEMI LOAD OF EROSION CONTROL MATTING
WAS DELIVERED + UNLOADED IN SE CORNER
OF SETTLING BASIN (ON CRUSHER CONCRETE)

16' x 108'
NORTH AMERICAN GRUBS
EROSION CONTROL MATTING

262-800-6039 DON SMITH OLB
699-3475 OFFICE

(39)

TRUCK 3440
S/N 2274L
STANDARD C-7
MI 662
DJ 2631

9:00 AREA 1 DEMO TESTS COMPLETE

9:15 SHOT W/ FACE PITCHER AREA 1 OF
PROTECTIVE MATTER SETBACK FROM DOCUMENTATION
SCREEN. HE SHOT AS LONG AS IT DRANG
TO SCREEN IT.

12:00 LCG WORKING ON PEACING LOOSE 6'
TOP LIFT OF PROTECTIVE MATTER ON
AREA 1 EAST END

- LCG WATERING HALL ROADS / MINIMIZE
DUST

- LCG + DAVE P. RAN BACKHOE ON CLAY
MATTER SETTLING BASIN TO CHECK ELEVATION.

2:15 Stake w/ Dave ABCent raising power
 on Area E. End for better drainage
 - He was ok w/ this figure would



62 cubic yards

2:30 Informed Jeff to raise forms: 1197
 1199 } 0.5
 1203
 1105

3:00 Staken 4 poles w/ LCG schedule

3:15 - 4:45 1200m² protective layer
 with LCG GTS cut on west
 End of Area 1

4:50 off site

Tues. 9/23/02 60°-78° sunny

6:30 LCB ARRIVES ON SITE TO CONTINUE
AREA 1 TOP OF PROTECTIVE COVER DOCUMENTATION
WITH LCB GPS UNIT AND ASSES DISTANCE
WITH AREA 2 DENSITY TESTING

DUSTIN ON SITE (FROM GREEN BAY) TO
HELP W/ AREA 2 DENSITY TESTING

- LCB ON SITE GRADING THE TOP
LOOSE 6" LIFT ON THE WEST 1/2
OF AREA 1 W/ 2 DOZES

7:00 LCB ON SITE TO START AREA 2
CLAY PLACEMENT W/ 5 SCRAPERS, 1 NB DOZER
1 SHEETPILE COMPACTOR

- LCB ON SITE WATCHING WALL RENEW
W/ WATER TRUCK ON A FULL TIME BASIS

(41)

EQUIPMENT ON SITE

6. CATERPILLAR 627 SCRAPER
2. JOHN DEERE 650 DOZER
- 1- CATERPILLAR 850C SHEETPILE COMPACTOR
- 1- CATERPILLAR 138 DOZER
- 1- WATER TRUCK

7:20 FIRST LOADS OF SAND WAS PLACED IN
SETTING BAY TO FILL IN LOW AREA
(TDM) 2 CAT DOZERS AT REAR TRUCK

8:00 SPoke WITH DAVE ABOUT AREA 1 PROTECTIVE COVER
DOCUMENTATION. I TOLD DAVE THE SLOPES
IS RUGH & THE ELEVATION COULD CHANGE AFTER
SETTING PREPARATION ACTIVITIES. HE SAID
DANS MANUAL IS OK WITH THIS. I ALSO
TOLD HIM WE WOULD ALSO SCRUB THE
CREST & SLOPE & TOP & SLOPE FOR AS-BUILT
BEFORE THE DOCUMENTATION RUNS - HE SAID GOOD
IDEA

8:00- 10:00 DOCUMENTED GRADE OF AREA 1

10:45 TOLD DAVE AREA WEST OF WELL GRADE
ARE WELL READY TO BE SETTED - HE
TOLD ME HAVE JOB ISSUES

- 11:00 INFORMED JEFF GRANT THE WORK ROOM TO BE SECURED / AREA 1 USED ONLY
- 1:10 DEPART OF SITE TO OBSERVE CONSTRUCTION ACTIVITIES - PROVIDED WITH PROCEEDINGS - PLACE CLAY IN 3 CUPS ACROSS AREA 2 ON AS WORK AS WE GET COMPLETED
- 10:50 LOG SHEETS CHECKED AREA 1 EAST SIDE OF PROTECTIVE LAYER GRABBS
- 1:45 INFORMED JEFF I WILL LEAVE AREA 1 WITH HIM WED. AFTERNOON TO REPAIR SURFACE PRIOR TO DOCUMENTATION SHEETS ~~SCHEDULED~~ TUESDAY MORNING
- 3:00 DAVE ON SITE - PROVIDED WITH CONSTRUCTION ACTIVITIES
- 4:30 SCRAPERS SHUT DOWN
- 5:00 REMAINING EQUIPMENT SHUT DOWN

5:00 DEPART / OFF

OFF SITE

6:30 - 7:30 USED KIBBE - IT WAS SOFT & SUNDY (SUBMIT) ALL THE DAY
 Tech BULLOGEY

WED

9/24/08

SUNNY 60-80°

6:30 CRE ARRIVED ON SITE TO CONTINUE
AREA 2 DEMOLITION

- JUSTIN NOT ON SITE
- LCG ON SITE FINISHING CLAY ON AREA 2 WITH 5 SCRAPPERS, 1 B&B ROLLER, AND 1 CATERPILLAR 825C STEEL ROLLER COMPACTOR
- LCG ON SITE UTILIZING 2 B&B ROLLERS TO CONTINUE GRADING AREA 1 EAST 72
- LCG ON SITE UTILIZING 1 WATER TRUCK TO WATER THE HALL REARS ON A FULL TIME BASIS
- LCG SCHEDULED ON SITE UNLOCKING AREA 1 EAST 72 BARRIER GATE GRAB WITH GPS UNIT

8:15 CALLED TSA - GAVE HIM PROJECT UPDATE
- ALSO INFORMED HIM I TWISTED MY KNEE
LAST WEEK SOMEONE SCREWED THE WHEELS.
* I CALLED RE LAST NIGHT - DID NOT INFORM JIM - TSA
SAID TO WATCH IT & GO IN IF NEED BE

(43)

LOCATION	USE	60/12	USE	% H	% C
		THICKEN	3440		
		S/P	22740		
		MSE	661		
		125	2644		
54	1	125.7	138.7	10.4	96.6
60		124.1	138.2	11.9	95.4
65		132.8	138.6	12.9	94.4
70		121.3	135.9	12.1	93.2
75		121.5	135.7	11.6	93.4
85		118.0	133.9	13.5	90.7
61		127.1	140.4	10.5	97.7
60		126.5	140.0	10.6	97.3
71		123.8	137.4	10.9	95.2
76		123.5	138.4	12.1	95.0
56		121.1	135.6	12.0	93.1
62		120.8	135.0	11.8	92.8
67		124.4	138.4	11.2	95.7
72		119.4	133.2	11.5	91.8
77	1	123.8	137.0	10.7	95.2

Location	Lat	DA	WSP	T _{air}	T _c
83	2	118.5	132.0	11.4	91.0
85		126.4	141.3	11.8	91.2
94		126.0	140.3	11.4	96.8
99		122.2	136.2	11.4	93.9
101					
84		119.5	134.1	12.1	91.9
91		121.2	136.8	12.3	93.2
95		124.0	139.2	12.3	95.3
100		126.4	141.6	12.1	97.1
105					
96		121.5	135.5	11.5	93.4
101		120.6	135.5	12.3	92.7
102	2				

Location	Lat	DA	WSP	T _{air}	T _c
110	3				
111					
116					
121					
126					
112					
117					
122					
127					
107					
113					
118					
123					
128					
108					
114					
119					
124					
129	3				

LOCATION	LEFT	INS	W/P	ZONE	To C
109					
115					
120					
125					
130					

8:00 LANDSCAPING CONTRACTOR ON SITE TO START SEEDING AREA 1 WEST CERTIFIED AREA

9:30 DENYING AREA TO HAVE ADDITIONAL AREA SURVEYED

10:30 CAUTION TIME -

① HIGHER THAN REGION LAKE MICHIGAN HISTORIC HIGH WATER LEVEL

② IF WE DID ANY CONCRETE WORK WE WOULD WORK WITH DENSON ARCHITECTURAL FIRM

③ WE CAN DO SCRAPED WATER PLAN / INSURE SITE AREA DRAW

(45)

11:00 DON FROM ADRIANUS (PHOTO)
 1/2 HOUR CARRY WALKING
 - CONCRETE FACTORY
 362 0818
 MICHIGAN TOWNHALL WITH GREAT TOWNHALL

12:30 AREA 2 COVERED WITH COAG

3:45 LAUNCH AREA 1 EAST 1/2 WITH SEED - IT LOOKS GOOD TO DO WITH THINGS

3:50 TAKE OFF SITE / SCAN THE AREA 1 SCRAPED LOOKS GOOD

THUR 9/25/08 64° - 79° Sunny

6:40 ORG APPROVAL ON SITE TO DOCUMENT AREA 1 EAST 1/2 TOP of PROTECTIVE LAYER ELEVATIONS WITH LCG GPS UNIT

7:30 - DUSTIN ON SITE TO CONTINUE AREA 2 DEPTH TESTING

LCG ON SITE TO CONTINUE PROTECTIVE LAYER (CON) RECONSTRUCTION AREA 2 WITH SUBPANS, 2 BUCKETS, AND SUBSTRATE COMPARISON

ROCK LANDSCAPING ON SITE TO CONTINUE PLANTING THE SOILS / SEEDING / PLACING MESH - COVER MATTING ON AREA 1

8:00 - 1:00 RECONSTRUCT AREA 1 w/ LCG GPS

12:00 - 1:00 RECONSTRUCT AREA 1 SUBSTRATE

1:00 - 2:15 PROJECT MEETING

(46)

TRAVEL 3440
S/N 20746
STANDARD CURV
111 6003
DIZ 2092

LOCATION	DATE	CON	DA	%M	%C
107	3	136.7	122.4	11.7	94.1
108		133.6	117.7	13.5	90.5
109		133.7	119.9	13.6	90.10
109		136.0	119.9	13.4	92.2
109		135.2	119.1	13.6	91.5
109		138.1	124.6	10.9	95.7
110	3				

3:20 CALLEA DAVE - GACE 1/10
PHOTO CHECK

5:00 OFF SITE

PH- 9/26/08 Sunny 62-78

6:35 CRG ARRIVED ON SITE TO DOCUMENT
CONSTRUCTION ACTIVITIES

- LAHO COUNTY GRADING ON SITE FINISHED
THE TOP LAST 6" LAY OF PROTECTIVE
LAYER MATERIAL OF AREA 2 WITH
3 SCHEDULE 40 2 PIPES

- ROCK ENDORSEMENT ON SITE TO CONTINUE
SEALING AREA 1

(47)

7:45 JEFF PUMPED OUT WASTE MATERIAL
FINDINGS ON NEW DITCH AREA NORTH
OF AREA 2

8:30 INSPECTION DENNIS

8:45 GALE JEFF AREA 2 GRADE TABLE
HOLD COPS - TOLD WAS CHANGED TO
ROCK PROTECTIVE

9:00 LEANED & LEFT AREA NORTH OF
AREA 2 LAST DENNIS & JEFF
- DENNIS STARTED TO CAP 15 FEET
2" OF COPS & MORE AREA TO THE
NORTH TO GO AROUND IT - KEEP
TRACK OF TIME & COPS FOR TODAY

WET SPOT THAT PUMPED THROUGH (SLUDGE)
2084607.24 1126390.96 589.33

12:30 OFF SITE

Mon

9/29/08

Clear

60° - 65°

7:10 CCB ARRIVED ON SITE TO START
DESIGNING THE SETTLING BASIN
CLAY PLACEMENT AND TOPO NUMERICAL
PROJECT ITEMS

- LCB ON SITE GRADING AREA 2 WITH
1 JOHN NORTON 850 NOVA

9:50 LCB STARTED SETTLING BASIN CLAY
PLACEMENT WITH 2 627 SCRAPER FOR
1- NOVA

(48)

10:30 STARTED TO RISE
10:45 ROCK UNDERSTANDS SITE
11:00 LCB STARTED

SCREW JOBS:

- IM SETTLING BASIN 9-29-08
- TOPO OF SOUTH HALL ROAD AREA. FROM SOUTH
BY SETTLEMENT PLATES TO TOPO OF SOUTH BEEM
- IM STRUCTURE TOPO 9-29-08
- TOPO OF CLAY STRUCTURE EAST OF EAST ACCESS ROAD
AFTER AREA 1, 2, AND TANK AREA NORTH OF AREA 2
WAS COMPLETED / PRIOR TO SETTLING BASIN
CLAY PLACEMENT
- IM AREA 1 TOPO 9-29-08
- TOPO OF TOP AREA AND BREAKLINE SO PAT
CAN LAY OUT HOBBS ACCESS ROAD - TAN JOB IS
NOT DONE - STARTED TO RAIN /

TUE. 9/30/08 50-65' Clear

6:30 CFB ARRIVED AT SITE TO DOCUMENT
TEST SETTING BASIN CUR PLACEMENT

- SITE IS WET & MUDY FROM LAST NIGHT
RAINS
- JEM STATED LCB NOT WORKING TODAY
DUE TO WET SITE CONDITIONS
- CFB WILL DO VARIOUS SURVEYING TESTS

9:00 MET W/ GREG FROM PLANT OFFICE
TO DISCUSS MAT IN SETTING BASIN

- CAUTIONS CONCERNING SITE WORKING ON
AREA & SETTING


UNUSUAL PLANT SURVEY

USA

SURVEY TESTS:

SW SETTING BASIN 9-20-08

- TEST FOR SOUTH CRACKED CONCRETE,
EAST CRACKED CONCRETE, NORTH CRACKED
CONCRETE AREA - WEST SCALE AREA, WEST
SETTING AREA



2.945 OFF SCALE

TO DO PAPER CUR

Wed. 10/1/08 44° - 58° Clear

6:40 CFB Arrived on site to Document /
Necessary Test, if needed materials to
placed. for the settling basin

7:00 LCB on site Grading Area 2
with A John Deere 850 Dozer

LCB Also on site placing clay on
the settling basin with 4 - 627 scrapers
and 1 - John Deere 750 Dozer starting
in the SW corner

- CFB Also on site to select numerous
items:
1. Stake Area (Proctor &
Access Road)
 2. Finish Area 1 - top
 3. Start Area 2 Doc. Survey

- 1 - CAT 815 Sheepsfoot Compactor
- 4 - CAT 627 Scrapers
- 1 - John Deere 750 Dozer

Survey Jobs: SW Area 1 top 10-1-08

Est. stockpile original volume

127,595 CY

102,479 CY cut (Area 1+2)

25,116 CY Remaining

Area 1 Design Protective Layer
51,700 CY

Area 2
21,925 CY

73,625 CY

9:30: Spoke w/ Paul about settling basin Proctor
- use 90% standard Proctor

11:00 Project Meeting

12:00 Called TF for Project Update

SETTING BASIN

TRUCK 3440

S/M 22746

STANDARD Comp

MU - 665

DS: 2621

PROCTOR = 121.0 C.M.U. CFT.

SPEC. = 90% STANDARD PROCTOR / 100 MODIFIED SPEC.

8" COMPACTED CFT

7" COMPACTED CFT

= 15" COMPACTED CLAY THICKNESS

1245
HAVE GIVE
OUT SPEC.

LOCATION	CFT	WD	DS	% M	% C
1	1 (8")	137.9	126.3	9.2	100
2	2 (15")	134.0	117.2	14.3	96.2
127	"	139.8	125.4	11.5	100.0
3	2	134.8	118.8	13.4	98.2
128	1	138.3	123.6	10.2	100
	2				
4		123.9	108.9	13.7	90.0
5		128.9	124.5	11.6	100.0

2:70 CALLED PAT FROM

- RAN SCHEDULED ON FURTHER 100' THEN
RAN COMPLETE

2:30 4 SCHEDULED SIGHT FROM

- SCHEDULED 5 MU MUD SOME AREA &
SCHEDULED 1 MU ON AREA 2

3:40 OFF SITE

- 5 - AREA 1 TOPO
- 1 - AREA 1 HZ MU AS-BUILT SCHED
- 3 14 - DEMO TO SETTING BASIN
- AREA 1 ROAD LAYOUT

TRK October 2, 2000 Cloudy 45° - 65°

6:45 OCS Applied on site to determine
AREA 2 PROTECTIVE COVER w/ GPS UNIT

7:00 - 11:00 Document GRADING PERMITS
ON AREA 2

OCS ON SITE GRADING USING AREA 2
LIMITS of WASTE WITH A JOHN DEERE
750 DOZER

- PERIMETER DRAINAGE CHANNELS TO BE SET
TO COMPLETE GRADING

- OCS USE DOCUMENT BLENDING / WASTE
LIMITS of WASTE MONITORING WITH EVALUATIONS
IS COMPLETE

11:20 STAKE GCE LIMITS TO VERIFY & ADJUST
IS OVER GCE - OK

11:30 SCREEN AREA 1 ACCESS RAMP ON N. SIDE

SCREEN JOB: JM AREAZ DEC 10-2-00 (50)
JM AREAZ Ramp JOB 10-2-00

CALCULATIONS

MONITORING PLAN

12:30 OFF SITE

MCH

10/6/08 58° - 68° Clear

7:40 CBB ARRIVES ON SITE TO SCREEN
AREA 2 AS BCI07 AND DEMONSTRATE
TEST SETTING LASIO CLAY PLACEMENT

- LOG ON SITE PLACING CLAY ON THE
SETTLING BASIN SOUTH END WITH
4 - CATERPILLAR 627 SCRAPERS AND 1
JOHN DEERE 750 DOZER.

ROCK EROSION CONTROL LANDSCAPING CONSTRUCTION
ON SITE COMPLETING AREA 2 SEEDING,
FERTILIZING, AND PLACEMENT OF EROSION CONTROL
MATERIALS

10:45 STOP W/PAVE ABOUT EXISTING WIDTH
WEST OF EAST HALL ROAD BY AREA 2 -
HE WILL LOCK IT

(52)

SCREEN IS 3M AREA 2 TOP 10-6-08
AREA 2 TOPO AND EAST CHANNEL AS-BUILT
SCREEN

Appendix I

Photographs



Photograph No. 1

Photographer: Chris R. Goffard

Signature: Chris R. Goffard August 20, 2008

A John Deere 3500 backhoe was utilized to excavate excess barrier layer material on Area 2 Final Cover. Viewing northeast.



Photograph No. 2

Photographer: Chris R. Goffard

Signature: Chris R. Goffard August 20, 2008

A Caterpillar 825C sheepfoot compactor was utilized to compact the barrier layer material on Area 1 Final Cover. Viewing northeast.



Photograph No. 3

Photographer: Chris R. Goffard

Signature: Chris R. Goffard August 20, 2008

Adding moisture to the barrier layer material prior to compaction on Area 1 Final Cover. Viewing south.



Photograph No. 4

Photographer: Chris R. Goffard

Signature: Chris R. Goffard August 26, 2008

Grading and compaction of barrier layer material on Area 2 Final Cover. Viewing east.



Photograph No. 5
Photographer: Chris R. Goffard
Barrier layer surface complete on the west half of Area 1 Final Cover. Viewing west.

Signature: *Chris R. Goffard* August 21, 2008



Photograph No. 6
Photographer: Chris R. Goffard
Sand drainage layer material placement on Area 1 Final Cover. Viewing east.

Signature: *Chris R. Goffard* August 26, 2008



Photograph No. 7

Photographer: Chris R. Goffard

Signature: Chris R. Goffard August 26, 2008

A Caterpillar 312B backhoe was utilized to place sand drainage layer material over the perimeter 4-inch collection pipe on Area 1 Final Cover. Viewing west.



Photograph No. 8

Photographer: Chris R. Goffard

Signature: Chris R. Goffard August 26, 2008

Grading and compaction of barrier layer material on Area 2 Final Cover. Viewing south.



Photograph No. 9

Photographer: Chris R. Goffard

Signature: Chris R. Goffard August 27, 2008

A John Deere 850 dozer was utilized to grade sand drainage layer material on Area 1 Final Cover. Viewing south.



Photograph No. 10

Photographer: Chris R. Goffard

Signature: Chris R. Goffard August 28, 2008

A Bomag smooth drum roller was utilized to prepare the surface prior to sand drainage layer placement on Area 2 Final Cover. Viewing north.



Photograph No. 11

Photographer: Chris R. Goffard

Signature: Chris R. Goffard August 29, 2008

A Caterpillar 312B backhoe was utilized to place sand drainage layer material over the perimeter 4-inch collection pipe on Area 2 final cover. Viewing north.



Photograph No. 12

Photographer: Chris R. Goffard

Signature: Chris R. Goffard August 29, 2008

Placement of GCL material along with 4-inch collection pipe in the Area 2 Final Cover west swale. Viewing north.



Photograph No. 13

Photographer: Chris R. Goffard

Signature: Chris R. Goffard September 2, 2008

A John Deere 850 dozer was utilized to grade sand drainage layer material on Area 2 Final Cover. Viewing west.



Photograph No. 14

Photographer: Chris R. Goffard

Signature: Chris R. Goffard September 11, 2008

Sand drainage layer placement complete on Area 2 Final Cover. Viewing southeast.



Photograph No. 15

Photographer: Chris R. Goffard

Signature: Chris R. Goffard September 11, 2008

A Caterpillar 825C sheepsfoot compactor was utilized to compact the protective layer material on Area 1 Final Cover. Viewing east.



Photograph No. 16

Photographer: Chris R. Goffard

Signature: Chris R. Goffard September 11, 2008

A Troxler model 3440 nuclear density gauge was utilized for determining in-place density and moisture content. Each protective layer penetration was backfilled with granular bentonite. Viewing west.



Photograph No. 17

Photographer: Chris R. Goffard

Signature: Chris R. Goffard September 11, 2008

Placement of protective layer material on Area 1 Final Cover utilizing Caterpillar 627 scrapers. Viewing east.



Photograph No. 18

Photographer: Chris R. Goffard

Signature: Chris R. Goffard September 22, 2008


A John Deere 850 dozer equipped with a GPS unit was utilized to grade the protective layer material on Area 1 Final Cover. Viewing west.



Photograph No. 19
 Photographer: Chris R. Goffard
 Placement of protective layer material on Area 2 Final Cover utilizing Caterpillar 627 scrapers. Viewing east.

Signature: *Chris R. Goffard*

September 23, 2008



Photograph No. 20
 Photographer: Chris R. Goffard
 Seed mixture utilized on Area 1 and Area 2 Final Cover.

Signature: *Chris R. Goffard*

September 24, 2008



Photograph No. 21 _____ September 22, 2008
 Photographer: Chris R. Goffard Signature: *Chris R. Goffard*
 Erosion control matting utilized on Area 1 and Area 2 Final Cover.



Photograph No. 22 _____ September 25, 2008
 Photographer: Chris R. Goffard Signature: *Chris R. Goffard*
 Scarifying the surface prior to seeding on Area 1 Final Cover. Viewing west.



Photograph No. 23

Photographer: Chris R. Goffard

Signature: Chris R. Goffard

September 25, 2008

Placement of erosion control matting on Area 1 Final Cover. Viewing west.



Photograph No. 24

Photographer: Chris R. Goffard

Signature: Chris R. Goffard

October 6, 2008

Seeding complete for the CERCLA Cap east channel located east of Area 2 Final Cover. Viewing north.



Photograph No. 25

Photographer: Chris R. Goffard

Signature: Chris R. Goffard October 15, 2008

Seeding complete on Area 1 Final Cover. Viewing west.



Photograph No. 26

Photographer: Chris R. Goffard

Signature: Chris R. Goffard October 22, 2008

Seeding complete on Area 2 Final Cover. Viewing east.



Photograph No. 27 _____ November 4, 2008
Photographer: Chris R. Goffard Signature: Chris R. Goffard
Placement of woven geotextile on the access road for Area 1 Final Cover. Viewing west.



Photograph No. 28 _____ November 4, 2008
Photographer: Chris R. Goffard Signature: Chris R. Goffard
Placement of CA6 aggregate material on the access road for Area 1 Final Cover. Viewing west.



Photograph No. 29

Photographer: Chris R. Goffard

Signature: _____

Chris R. Goffard

November 11, 2008

Access road complete on Area 1 Final Cover. Viewing east.



Photograph No. 30

Photographer: Chris R. Goffard

Signature: _____

Chris R. Goffard

November 11, 2008

Access road complete between Area 1 and Area 2 Final Cover. Viewing east.

Photo 1	
Date: August 2005	
Site: JM Waukegan	
Project: On-Site Landfill	
Direction Facing: West	

OSL status before capping commenced.

Photo 2	
Date: September 2005	
Site: JM Waukegan	
Project: On-Site Landfill	
Direction Facing: NW	

OSL status before capping commenced.

Photo 3	
Date: 09/02/08	
Site: JM Waukegan	
Project: On-Site Landfill	
Direction Facing: North	

OSL capping progress.



Photo 4	
Date: November 2008	
Site: JM Waukegan	
Project: On-Site Landfill	
Direction Facing: East	

Johns Manville - Waukegan
November 2008 Aerial Photo
Facing West

OSL capping work completed, vegetative cover established.



Appendix J

Sand Data Validation Summaries

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			040515950		
Laboratory Name:	EMSL Analytical, Inc.	Report Package Date:	8/22/2005		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	Asbestos				
Method IDs:	EPA 600/R-93/116				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1 Was a signature page with appropriate authority signature provided?		X			
2 Was there a case narrative noting all known problems or anomalies?				X	
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?		X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?		X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?		X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?				X	
7 Were reference methods provided and cited appropriately?		X			
8 Were samples prepared and analyzed within holding times?		X			
Date Collected: 8/17/2005		Date Received: 8/18/2005			
9 Were all soil results reported on a dry-weight basis?				X	
10 Was a percent moisture result reported for all soil and sediment samples?				X	
11 Is there a QAPP or SAP available as a reference for the project performed?		X			
12 Are non-detects identified as ND at RL with a "U", or other?		X			
13 Are laboratory flags defined?				X	
Laboratory Method Blanks and Trip Blanks					
1 Were appropriate types of laboratory method blanks analyzed?		X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?		X			
3 Did the method blank contamination affect the final results? If so, note on page 2.				X	
4 Was a trip blank required and submitted with the samples?				X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?				X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.				X	
Surrogates					
1 Were surrogates added prior to extraction for all appropriate methods?				X	
2 Were surrogate percent recoveries within laboratory control limits?				X	
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.				X	
Laboratory Control Samples					
1 Were LCS performed for all appropriate methods?				X	
2 Were LCS percent recoveries within laboratory control limits?				X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.				X	
4 Were the LCS/LCSD RPD values within laboratory control limits?				X	
Matrix Spikes					
1 Were MS/MSDs performed on a project sample selected by the laboratory?				X	
Sample used/methods:					
2 Were MS/MSD percent recoveries within laboratory control limits?				X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.				X	
4 Were the MS/MSD RPD values within laboratory control limits?				X	
Field and Laboratory Duplicates					
1 Was a field duplicate submitted with this SDG?			X		
Field Duplicate ID:					
2 Was the RPD values less than review criteria?				X	
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.				X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					



*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 U:\SWRV\2PFPSW\001>Data\Projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\21 JM QC Review checklist_29Jan2018.xls

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			5-2529		
Laboratory Name:	First Environmental Laboratories, Inc.	Report Package Date:	8/24/2005		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	VOC's, SVOC's, RCRA Metals, pH, Pesticides, PCBs				
Method IDs:	160.3, 7470A, 5035A/8260B, 6010B-3050B, 8270C-3540C, 8081A/8082-				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1 Was a signature page with appropriate authority signature provided?		X			
2 Was there a case narrative noting all known problems or anomalies?		X			
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?		X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?		X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?		X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?				X	
7 Were reference methods provided and cited appropriately?		X			
8 Were samples prepared and analyzed within holding times?		X			
Date Collected: 8/17/2005		Date Received: 8/17/2005			
9 Were all soil results reported on a dry-weight basis?		X			
10 Was a percent moisture result reported for all soil and sediment samples?		X			
11 Is there a QAPP or SAP available as a reference for the project performed?		X			
12 Are non-detects identified as ND at RL with a "U", or other?		X			
13 Are laboratory flags defined?				X	
Laboratory Method Blanks and Trip Blanks					
1 Were appropriate types of laboratory method blanks analyzed?		X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?		X			
3 Did the method blank contamination affect the final results? If so, note on page 2.				X	
4 Was a trip blank required and submitted with the samples?				X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?				X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.				X	
Surrogates					
1 Were surrogates added prior to extraction for all appropriate methods?				X	
2 Were surrogate percent recoveries within laboratory control limits?				X	
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.				X	
Laboratory Control Samples					
1 Were LCS performed for all appropriate methods?				X	
2 Were LCS percent recoveries within laboratory control limits?				X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.				X	
4 Were the LCS/LCSD RPD values within laboratory control limits?				X	
Matrix Spikes					
1 Were MS/MSDs performed on a project sample selected by the laboratory?				X	
Sample used/methods:					
2 Were MS/MSD percent recoveries within laboratory control limits?				X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.				X	
4 Were the MS/MSD RPD values within laboratory control limits?				X	
Field and Laboratory Duplicates					
1 Was a field duplicate submitted with this SDG?			X		
Field Duplicate ID:					
2 Was the RPD values less than review criteria?				X	
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.				X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					



*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 \\USWRV2PFPSW001\Data\Projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\22 JM QC Review checklist_29Jan2018.xls

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			040516267		
Laboratory Name:	EMSL Analytical, Inc.	Report Package Date:	8/24/2005		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	Asbestos				
Method IDs:	EPA 600/R-93/116				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1	Was a signature page with appropriate authority signature provided?	X			
2	Was there a case narrative noting all known problems or anomalies?	X			
3	Were all samples received under chain-of-custody (seals used) and within appropriate temperature?	X			
4	Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?	X			
5	Are all field sample ID numbers cross-referenced to the laboratory ID numbers?	X			
6	Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?			X	
7	Were reference methods provided and cited appropriately?	X			
8	Were samples prepared and analyzed within holding times?	X			
	Date Collected: 8/22/2005	Date Received: 8/23/2005			
9	Were all soil results reported on a dry-weight basis?			X	
10	Was a percent moisture result reported for all soil and sediment samples?			X	
11	Is there a QAPP or SAP available as a reference for the project performed?	X			
12	Are non-detects identified as ND at RL with a "U", or other?	X			
13	Are laboratory flags defined?			X	
Laboratory Method Blanks and Trip Blanks					
1	Were appropriate types of laboratory method blanks analyzed?	X			
2	Was the method blank free of contamination (i.e., less than the MDL or RL)?	X			
3	Did the method blank contamination affect the final results? If so, note on page 2.			X	
4	Was a trip blank required and submitted with the samples?			X	
5	Was the trip blank free of contamination (i.e., less than the MDL or RL)?			X	
6	Did the trip blank contamination affect the final results? If so, note on page 2.			X	
Surrogates					
1	Were surrogates added prior to extraction for all appropriate methods?			X	
2	Were surrogate percent recoveries within laboratory control limits?			X	
3	Did the surrogate percent recoveries affect the final results? If so, note on page 2.			X	
Laboratory Control Samples					
1	Were LCS performed for all appropriate methods?			X	
2	Were LCS percent recoveries within laboratory control limits?			X	
3	Did the LCS percent recoveries affect the final results? If so, note on page 2.			X	
4	Were the LCS/LCSD RPD values within laboratory control limits?			X	
Matrix Spikes					
1	Were MS/MSDs performed on a project sample selected by the laboratory?			X	
	Sample used/methods:				
2	Were MS/MSD percent recoveries within laboratory control limits?			X	
3	Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.			X	
4	Were the MS/MSD RPD values within laboratory control limits?			X	
Field and Laboratory Duplicates					
1	Was a field duplicate submitted with this SDG?		X		
	Field Duplicate ID:				
2	Were the RPD values less than review criteria?			X	
3	Did the field duplicate RPD results affect the final results? If so, note in Comments section.			X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					



*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 W:\SWRV\2PFPSW\001>Data\Projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\23 JM QC Review checklist_29Jan2018.xls

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			5-2613		
Laboratory Name:	First Environmental Laboratories, Inc.	Report Package Date:	8/25/2005		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	VOC's, SVOC's, RCRA Metals, Antimony, pH, Pesticides, PCBs				
Method IDs:	160.3, 5035A/8260B, 8270C-3540C, 8081A/8082-3540C, 7470A, 6010B-				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1 Was a signature page with appropriate authority signature provided?		X			
2 Was there a case narrative noting all known problems or anomalies?		X			
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?		X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?		X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?		X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?				X	
7 Were reference methods provided and cited appropriately?		X			
8 Were samples prepared and analyzed within holding times?		X			
Date Collected: 8/22/2005		Date Received: 8/22/2005			
9 Were all soil results reported on a dry-weight basis?		X			
10 Was a percent moisture result reported for all soil and sediment samples?		X			
11 Is there a QAPP or SAP available as a reference for the project performed?		X			
12 Are non-detects identified as ND at RL with a "U", or other?		X			
13 Are laboratory flags defined?			X		
Laboratory Method Blanks and Trip Blanks					
1 Were appropriate types of laboratory method blanks analyzed?		X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?		X			
3 Did the method blank contamination affect the final results? If so, note on page 2.				X	
4 Was a trip blank required and submitted with the samples?				X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?				X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.				X	
Surrogates					
1 Were surrogates added prior to extraction for all appropriate methods?		X			
2 Were surrogate percent recoveries within laboratory control limits?		X			
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.				X	
Laboratory Control Samples					
1 Were LCS performed for all appropriate methods?				X	
2 Were LCS percent recoveries within laboratory control limits?				X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.				X	
4 Were the LCS/LCSD RPD values within laboratory control limits?				X	
Matrix Spikes					
1 Were MS/MSDs performed on a project sample selected by the laboratory?				X	
Sample used/methods:					
2 Were MS/MSD percent recoveries within laboratory control limits?				X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.				X	
4 Were the MS/MSD RPD values within laboratory control limits?				X	
Field and Laboratory Duplicates					
1 Was a field duplicate submitted with this SDG?			X		
Field Duplicate ID:					
2 Was the RPD values less than review criteria?				X	
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.				X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					



*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 \\USWRV2\PFPSW\001\Data\Projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\24 JM QC Review checklist_29Jan2018.xls

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			040608086		
Laboratory Name:	EMSL Analytical, Inc.	Report Package Date:	5/5/06		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	Asbestos				
Method IDs:	EPA 600/R-93/116				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1 Was a signature page with appropriate authority signature provided?		X			
2 Was there a case narrative noting all known problems or anomalies?				X	
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?		X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?		X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?		X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?				X	
7 Were reference methods provided and cited appropriately?		X			
8 Were samples prepared and analyzed within holding times?		X			
Date Collected: 4/27/2006		Date Received: 4/28/2006			
9 Were all soil results reported on a dry-weight basis?				X	
10 Was a percent moisture result reported for all soil and sediment samples?				X	
11 Is there a QAPP or SAP available as a reference for the project performed?		X			
12 Are non-detects identified as ND at RL with a "U", or other?		X			
13 Are laboratory flags defined?				X	
Laboratory Method Blanks and Trip Blanks					
1 Were appropriate types of laboratory method blanks analyzed?		X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?		X			
3 Did the method blank contamination affect the final results? If so, note on page 2.				X	
4 Was a trip blank required and submitted with the samples?				X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?				X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.				X	
Surrogates					
1 Were surrogates added prior to extraction for all appropriate methods?				X	
2 Were surrogate percent recoveries within laboratory control limits?				X	
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.				X	
Laboratory Control Samples					
1 Were LCS performed for all appropriate methods?				X	
2 Were LCS percent recoveries within laboratory control limits?				X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.				X	
4 Were the LCS/LCSD RPD values within laboratory control limits?				X	
Matrix Spikes					
1 Were MS/MSDs performed on a project sample selected by the laboratory?				X	
Sample used/methods:					
2 Were MS/MSD percent recoveries within laboratory control limits?				X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.				X	
4 Were the MS/MSD RPD values within laboratory control limits?				X	
Field and Laboratory Duplicates					
1 Was a field duplicate submitted with this SDG?			X		
Field Duplicate ID:					
2 Was the RPD values less than review criteria?				X	
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.				X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					



*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 \\USWRV2PFPSW001\Data\projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\25 JM QC Review checklist_29Jan2018.xls

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			6-1778		
Laboratory Name:	First Environmental Laboratories, Inc.	Report Package Date:	5/8/06		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	VOC's, SVOC's, RCRA Metals, Antimony, pH, Pesticides, PCBs				
Method IDs:	160.3, 5035A/8260B, 8270C, 8081A/8082, 7470A, 6010B, 4500H+B				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1 Was a signature page with appropriate authority signature provided?		X			
2 Was there a case narrative noting all known problems or anomalies?		X			
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?		X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?		X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?		X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?				X	
7 Were reference methods provided and cited appropriately?		X			
8 Were samples prepared and analyzed within holding times?		X			
Date Collected: 4/26/2006		Date Received: 4/27/2006			
9 Were all soil results reported on a dry-weight basis?		X			
10 Was a percent moisture result reported for all soil and sediment samples?		X			
11 Is there a QAPP or SAP available as a reference for the project performed?		X			
12 Are non-detects identified as ND at RL with a "U", or other?		X			
13 Are laboratory flags defined?			X		
Laboratory Method Blanks and Trip Blanks					
1 Were appropriate types of laboratory method blanks analyzed?		X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?		X			
3 Did the method blank contamination affect the final results? If so, note on page 2.				X	
4 Was a trip blank required and submitted with the samples?				X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?				X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.				X	
Surrogates					
1 Were surrogates added prior to extraction for all appropriate methods?		X			
2 Were surrogate percent recoveries within laboratory control limits?		X			
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.			X		
Laboratory Control Samples					
1 Were LCS performed for all appropriate methods?				X	
2 Were LCS percent recoveries within laboratory control limits?				X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.				X	
4 Were the LCS/LCSD RPD values within laboratory control limits?				X	
Matrix Spikes					
1 Were MS/MSDs performed on a project sample selected by the laboratory?				X	
Sample used/methods:					
2 Were MS/MSD percent recoveries within laboratory control limits?				X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.				X	
4 Were the MS/MSD RPD values within laboratory control limits?				X	
Field and Laboratory Duplicates					
1 Was a field duplicate submitted with this SDG?		X			
Field Duplicate ID: DUP-1					
2 Was the RPD values less than review criteria?		X			
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.			X		
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1					
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					



*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 \\USWRV\2\PEPSW\001 Data\projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\26 JM QC Review checklist_29Jan2018.xls

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			040511079		
Laboratory Name:	EMSL Analytical, Inc.	Report Package Date:	6/30/05		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	Asbestos				
Method IDs:	EPA 600/R-93/116				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1 Was a signature page with appropriate authority signature provided?			X		Fax copy
2 Was there a case narrative noting all known problems or anomalies?				X	
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?		X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?		X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?		X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?				X	
7 Were reference methods provided and cited appropriately?		X			
8 Were samples prepared and analyzed within holding times?		X			
Date Collected: 6/22/2005		Date Received: 6/30/2005			
9 Were all soil results reported on a dry-weight basis?				X	
10 Was a percent moisture result reported for all soil and sediment samples?				X	
11 Is there a QAPP or SAP available as a reference for the project performed?		X			
12 Are non-detects identified as ND at RL with a "U", or other?		X			
13 Are laboratory flags defined?				X	
Laboratory Method Blanks and Trip Blanks					
1 Were appropriate types of laboratory method blanks analyzed?		X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?		X			
3 Did the method blank contamination affect the final results? If so, note on page 2.				X	
4 Was a trip blank required and submitted with the samples?				X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?				X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.				X	
Surrogates					
1 Were surrogates added prior to extraction for all appropriate methods?				X	
2 Were surrogate percent recoveries within laboratory control limits?				X	
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.				X	
Laboratory Control Samples					
1 Were LCS performed for all appropriate methods?				X	
2 Were LCS percent recoveries within laboratory control limits?				X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.				X	
4 Were the LCS/LCSD RPD values within laboratory control limits?				X	
Matrix Spikes					
1 Were MS/MSDs performed on a project sample selected by the laboratory?				X	
Sample used/methods:					
2 Were MS/MSD percent recoveries within laboratory control limits?				X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.				X	
4 Were the MS/MSD RPD values within laboratory control limits?				X	
Field and Laboratory Duplicates					
1 Was a field duplicate submitted with this SDG?			X		
Field Duplicate ID:					
2 Was the RPD values less than review criteria?				X	
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.				X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					

*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 U:\SWRV\2PFPSW\001>Data\Projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\27 JM QC Review checklist_29Jan2018.xls



Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			5-1589		
Laboratory Name:	First Environmental Laboratories, Inc.	Report Package Date:	6/30/05		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	VOC's, SVOC's, RCRA Metals, Antimony, pH, Pesticides, PCBs				
Method IDs:	160.3, 5035A/8260B, 8270C-3540C, 8081A/8082-3540C, 7470A, 6010B-				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1 Was a signature page with appropriate authority signature provided?		X			
2 Was there a case narrative noting all known problems or anomalies?		X			
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?		X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?		X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?		X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?				X	
7 Were reference methods provided and cited appropriately?		X			
8 Were samples prepared and analyzed within holding times?		X			
Date Collected: 6/22/2005		Date Received: 6/23/2005			
9 Were all soil results reported on a dry-weight basis?		X			
10 Was a percent moisture result reported for all soil and sediment samples?		X			
11 Is there a QAPP or SAP available as a reference for the project performed?		X			
12 Are non-detects identified as ND at RL with a "U", or other?		X			
13 Are laboratory flags defined?				X	
Laboratory Method Blanks and Trip Blanks					
1 Were appropriate types of laboratory method blanks analyzed?		X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?		X			
3 Did the method blank contamination affect the final results? If so, note on page 2.				X	
4 Was a trip blank required and submitted with the samples?				X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?				X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.				X	
Surrogates					
1 Were surrogates added prior to extraction for all appropriate methods?		X			
2 Were surrogate percent recoveries within laboratory control limits?		X			
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.			X		
Laboratory Control Samples					
1 Were LCS performed for all appropriate methods?				X	
2 Were LCS percent recoveries within laboratory control limits?				X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.				X	
4 Were the LCS/LCSD RPD values within laboratory control limits?				X	
Matrix Spikes					
1 Were MS/MSDs performed on a project sample selected by the laboratory?				X	
Sample used/methods:					
2 Were MS/MSD percent recoveries within laboratory control limits?				X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.				X	
4 Were the MS/MSD RPD values within laboratory control limits?				X	
Field and Laboratory Duplicates					
1 Was a field duplicate submitted with this SDG?			X		
Field Duplicate ID:					
2 Was the RPD values less than review criteria?				X	
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.				X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					

*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 U:\SWRV\2\PEPSW\001 Data\projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\28 JM QC Review checklist_29Jan2018.xls

Appendix K

Clay Data Validation Summaries

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			7-0800		
Laboratory Name:	First Environmental Laboratories, Inc.	Report Package Date:	3/5/2007		
Project Name:	Johns Manville	Review Date:	4/13/2018		
Project Number:					
Reviewer Name:	Matt Kyrias				
Parameters:	VOC's, SVOC's, RCRA Metals, Antimony, pH, Pesticides, PCB's				
Method IDs:	2540B, 5035A/8260B, 8270C-3540C, 8081A/8082-3540C, 6010C-3050B,				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1	Was a signature page with appropriate authority signature provided?	X			
2	Was there a case narrative noting all known problems or anomalies?	X			
3	Were all samples received under chain-of-custody (seals used) and within appropriate temperature?	X			
4	Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?	X			
5	Are all field sample ID numbers cross-referenced to the laboratory ID numbers?	X			
6	Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?	X			
7	Were reference methods provided and cited appropriately?	X			
8	Were samples prepared and analyzed within holding times?	X			
	Date Collected: 2/27/2007	Date Received: 2/28/2007			
9	Were all soil results reported on a dry-weight basis?	X			
10	Was a percent moisture result reported for all soil and sediment samples?	X			
11	Is there a QAPP or SAP available as a reference for the project performed?	X			
12	Are non-detects identified as ND at RL with a "U", or other?	X			
13	Are laboratory flags defined?	X			
Laboratory Method Blanks and Trip Blanks					
1	Were appropriate types of laboratory method blanks analyzed?	X			
2	Was the method blank free of contamination (i.e., less than the MDL or RL)?	X			
3	Did the method blank contamination affect the final results? If so, note on page 2.			X	
4	Was a trip blank required and submitted with the samples?			X	
5	Was the trip blank free of contamination (i.e., less than the MDL or RL)?			X	
6	Did the trip blank contamination affect the final results? If so, note on page 2.			X	
Surrogates					
1	Were surrogates added prior to extraction for all appropriate methods?	X			
2	Were surrogate percent recoveries within laboratory control limits?	X			
3	Did the surrogate percent recoveries affect the final results? If so, note on page 2.			X	
Laboratory Control Samples					
1	Were LCS performed for all appropriate methods?			X	
2	Were LCS percent recoveries within laboratory control limits?			X	
3	Did the LCS percent recoveries affect the final results? If so, note on page 2.			X	
4	Were the LCS/LCSD RPD values within laboratory control limits?			X	
Matrix Spikes					
1	Were MS/MSDs performed on a project sample selected by the laboratory?			X	
	Sample used/methods:				
2	Were MS/MSD percent recoveries within laboratory control limits?			X	
3	Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.			X	
4	Were the MS/MSD RPD values within laboratory control limits?			X	
Field and Laboratory Duplicates					
1	Was a field duplicate submitted with this SDG?	X			
	Field Duplicate ID: OZL-14 (12') DUP and OZL-17 (6') DUP				
2	Was the RPD values less than review criteria?			X	
3	Did the field duplicate RPD results affect the final results? If so, note in Comments section.			X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were collected for this field sampling program per the required QAPP frequency.				
2	Lab Number 7-0800-003 Sample ID OZL-12 (12') DUP Semi-Volatile Compounds Surrogate recovery outside control limits; low bias				
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					

*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 C:\Users\kyriasm\Desktop\Clay Data Validation\1 JM QC Review checklist_13Apr2018

Laboratory Report Data Review - QC Review Checklist

Laboratory Report ID: **040704003**

Laboratory Name:	EMSL Analytical, Inc.	Report Package Date:	3/2/2007
Project Name:	Johns Manville	Review Date:	4/13/2018
Project Number:			
Reviewer Name:	Matt Kyrias		
Parameters:	Asbestos		
Method IDs:	PLM EPA 600/R-93/116 and TEM CARB 435C		
Matrix:	Solids		

***Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)**

	Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition				
1 Was a signature page with appropriate authority signature provided?	X			
2 Was there a case narrative noting all known problems or anomalies?	X			
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?	X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?	X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?	X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?	X			
7 Were reference methods provided and cited appropriately?	X			
8 Were samples prepared and analyzed within holding times?	X			
Date Collected: 2/27/2007		Date Received: 2/28/2007		
9 Were all soil results reported on a dry-weight basis?	X			
10 Was a percent moisture result reported for all soil and sediment samples?	X			
11 Is there a QAPP or SAP available as a reference for the project performed?	X			
12 Are non-detects identified as ND at RL with a "U", or other?	X			
13 Are laboratory flags defined?	X			

Laboratory Method Blanks and Trip Blanks				
1 Were appropriate types of laboratory method blanks analyzed?	X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?	X			
3 Did the method blank contamination affect the final results? If so, note on page 2.			X	
4 Was a trip blank required and submitted with the samples?			X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?			X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.			X	

Surrogates				
1 Were surrogates added prior to extraction for all appropriate methods?	X			
2 Were surrogate percent recoveries within laboratory control limits?	X			
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.			X	

Laboratory Control Samples				
1 Were LCS performed for all appropriate methods?			X	
2 Were LCS percent recoveries within laboratory control limits?			X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.			X	
4 Were the LCS/LCSD RPD values within laboratory control limits?			X	

Matrix Spikes				
1 Were MS/MSDs performed on a project sample selected by the laboratory?			X	
Sample used/methods:				
2 Were MS/MSD percent recoveries within laboratory control limits?			X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.			X	
4 Were the MS/MSD RPD values within laboratory control limits?			X	

Field and Laboratory Duplicates				
1 Was a field duplicate submitted with this SDG?	X			
Field Duplicate ID:	OZL-14 (12') DUP and OZL-17 (6') DUP			
2 Was the RPD values less than review criteria?			X	
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.			X	

Comments	
Comment No.	Description (data usability; note any estimated and/or rejected data):
1	Field duplicates were collected for this field sampling program per the required QAPP frequency.
2	
3	
4	
5	
6	

Signature of Validator: 

Signature of Senior Review: 

*Attachment 1: Cross-reference of field IDs with Laboratory IDs.
 **Attachment 2: Final results from the database
 C:\Users\kyrias\m\Desktop\Clay Data Validation\2 JM QC Review checklist_13Apr2018

Appendix L

Asbestos Landfill Disposal Manifests



PLEASE TYPE

(Form designed for use on ellipse (12-pitch) typewriter.)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Waukegan, IL 60097				Location If Different		A. Illinois Manifest Document Number IL 10030492 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				B. Generator's IL ID Number 0971900014		C. Transporter's ID Number 0716	
5. Transporter 1 Company Name Veolia Waste Services		6. US EPA ID Number		D. Transporter's Phone 847 623-3870		E. Transporter's ID Number	
7. Transporter 2 Company Name		8. US EPA ID Number		F. Transporter's Phone ()		G. Facility's IL ID Number 0978020002	
9. Designated Facility Name and Site Address Veolia LS Zion Landfill 701 Green Bay Road, 60099		10. US EPA ID Number		H. Facility's Phone 847 731-5110			
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers		13. Total Quantity	
a. Asbestos, 9, NA, 2212, III, RQ				No. Type		14. Unit Wt/Vol	
				1 CM		20 Y	
b.						EPA HW Number	
c.						EPA HW Number	
d.						EPA HW Number	
J. Additional Description for Materials Listed Above Approval Code SZL 003164				K. Handling Codes for Wastes Listed Above in Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>		Date 08 14 08	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature <i>Gilbert Cartwright</i>		Date 08 14 08	
Printed/Typed Name Gilbert Cartwright				Signature		Date	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date	
Printed/Typed Name				Signature		Date	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.				Signature <i>BT</i>		Date 08 14 08	
Printed/Typed Name BT				Signature		Date	

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

11 CASES OF A SPILL CAN BE THE ILLINOIS OFFICE OF ENVIRONMENTAL RESPONSIBILITY AT 217/782-6761 OR 217/782-6762



PLEASE TYPE

(Form designed for use on afite (12-pitch) typewriter.)

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. I.L.D. 005443544		Manifest Document No.	2. Page 1 of 1	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 North Pershing Road, Vaukegan, IL. 60087				Location If Different		A. Illinois Manifest Document Number IL10030431 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS* (847) 360-4400				6. US EPA ID Number N/A		B. Generator's IL ID Number 09719900114	
5. Transporter 1 Company Name Veolia Waste Services				8. US EPA ID Number N/A		C. Transporter's ID Number 0716	
7. Transporter 2 Company Name				10. US EPA ID Number N/A		D. Transporter's Phone 847 623-3870	
9. Designated Facility Name and Site Address Qays Zion Landfill Veolia ES Zion Landfill 701 Greenbay Road Zion, IL. 60099				11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)		E. Transporter's ID Number	
				12. Containers		F. Transporter's Phone ()	
				13. Total Quantity		G. Facility's IL ID Number 09780200002	
				14. Unit Wt/Vol		H. Facility's Phone 847 731-5110	
a. Non Hazardous, Non DGT Regulated Petroleum Impacted Material, NOS <i>DH 8-15-08</i>				1. DT		I. Waste No. EPA HW Number	
b. Asbestos, 9, NA, 2212, III, RQ				1. CM		EPA HW Number	
c.						EPA HW Number	
d.						EPA HW Number	
J. Additional Description for Materials Listed Above Approval Code: SZL 002179 <i>DH 8-15-08</i> SZL Approval Code SZL 003164				K. Handling Codes for Wastes Listed Above In Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name David Perreca Dan Hibbard				Signature <i>[Signature]</i>		Date Month Day Year 08 18 08	
17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name Joey Gnat				Signature <i>[Signature]</i>		Date Month Day Year 08 18 08	
18. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name				Signature		Date Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19. Printed/Typed Name H. Inkot				Signature <i>[Signature]</i>		Date Month Day Year 08 08 08	

In case of a spill call the Illinois Office of Emergency Response at 217 / 782-7860 and the National Response Center at 800 / 424-8802 or 202 / 426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.



PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter)

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of 1	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Menville 1871 North GREENBAY Pershing Rd. Waukegan, IL. 60087				Location If Different		A. Illinois Manifest Document Number IL 10030434 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS* (847) 360-4400				6. US EPA ID Number N/A		B. Generator's IL ID Number 0971191010114	
5. Transporter 1 Company Name Veolia Waste Services				7. Transporter 2 Company Name		C. Transporter's ID Number 0716	
9. Designated Facility Name and Site Address City Zion Landfill (Veolia ES Landfill) 701 Greenbay Road Zion, IL. 60099				10. US EPA ID Number N/A		D. Transporter's Phone 847-623-3870	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers		13. Total Quantity	
a. Non-Hazardous, Non-DOT regulated Petroleum Impacted Material, NOS <i>WH 8-15-08</i>				No. Type		14. Unit Wt/Yol	
b. Asbestos, S, NA, 2212, III, RQ				1		15 Y	
c.						EPA HW Number	
d.						EPA HW Number	
J. Additional Description for Materials Listed Above Approval Code: SZL 002179 <i>WH 8/15/08</i> Approval Code SZL 003164 SOLL				K. Handling Codes for Wastes Listed Above In Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name David Peterson Dan Hibbard				Signature <i>Dan Hibbard</i>		Date Month Day Year 08 18 08	
17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name <i>William Ledwith</i>				Signature <i>William Ledwith</i>		Date Month Day Year 08 18 08	
18. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name				Signature		Date Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19. Printed/Typed Name <i>R. Innot</i>				Signature <i>R. Innot</i>		Date Month Day Year 08 08 08	

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2 Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.



PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter)

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. IID 005443544		Manifest Document No.	2 Page 1 of 1	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Joane Menville 1571 North Pershing Road, Waukegan IL 60087				Location If Different (847) 360-4400		A. Illinois Manifest Document Number IL10030439 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				6. US EPA ID Number N/A		B. Generator's IL ID Number 1097119000114	
5. Transporter 1 Company Name Veolia Waste Services		7. Transporter 2 Company Name		8. US EPA ID Number N/A		C. Transporter's ID Number 0716	
9. Designated Facility Name and Site Address XXXXXX Veolia ES Zion Infill 701 Greenbay Road Zion, IL 60099				10. US EPA ID Number N/A		D. Transporter's Phone 847-625-3870	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers No.	13. Total Quantity	14. Unit Wt/Vol	I. Waste No.
a. Non-Hazardous, Non-DOT Regulated Petroleum Impacted Material, Non				1	DT	15 Y	EPA HW Number
b. Asbestos, 9, NA, 2212, III, RQ				1	CM	20 Y	EPA HW Number
c.							EPA HW Number
d.							EPA HW Number
J. Additional Description for Materials Listed Above Approval Code: SZL 002179 SXXX Approval Code SZL 003164				K. Handling Codes for Wastes Listed Above In Item #14		8-15-08	
15. Special Handling Instructions and Additional Information Do Not Create Dust							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name David Peterson Dan Hibbaro				Signature <i>Dan Hibbaro</i>		Date Month Day Year 08 19 08	
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name JOSEPH R FICK		Signature <i>Joseph R Fick</i>	
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.				Printed/Typed Name K. Thuo		Signature <i>K. Thuo</i>	
						Date Month Day Year 08 19 08	

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.



PLEASE TYPE

(Form designed for use on elite (12 pitch) typewriter)

EPA Form 8700-22 (Rev. 6-89)

Form Approved OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. 1LD 005463546		Manifest Document No.	2 Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Springfield, IL 60087				Location If Different		A. Illinois Manifest Document Number IL11097307 FEE PAID IF APPLICABLE	
4. 24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				6. US EPA ID Number		B. Generator's IL ID Number 0971902014	
5. Transporter 1 Company Name TST				8. US EPA ID Number		C. Transporter's ID Number 4306	
7. Transporter 2 Company Name				10. US EPA ID Number		D. Transporter's Phone 800 782-4073	
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL 60099				12. Containers		E. Transporter's ID Number	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				13. Total Quantity		F. Transporter's Phone ()	
a. Asbestos, 9, NA, 2212, III, RQ				No. 1 Type CM		G. Facility's IL ID Number 0978020002	
b.				14. Unit Wt/Vol		H. Facility's Phone 847-731-5110	
c.				1. Waste No.		I. EPA HW Number	
d.				EPA HW Number		EPA HW Number	
J. Additional Description for Materials Listed Above Approval Code BEX SZL 003164				K. Handling Codes for Wastes Listed Above in Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>		Date 08 19 08	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature <i>David Kase</i>		Date 08 19 08	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.				Signature <i>K. Huot</i>		Date 08 19 08	

GENERATOR

TRANSPORTER

FACILITY

Use of a spin can or other means to clean up or emergency response at 217 / 82-7800 and the National Response Center at 800 / 424-8802 or 202 / 426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.



PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter.)

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.		2 Page 1 of		Information in the shaded areas is not required by Federal law, but is required by Illinois law.					
3. Generator's Name and Mailing Address JOHNS MANVILLE 1871 N. PERSHING RD, WAUKEGAN IL 60087						Location If Different		A. Illinois Manifest Document Number IL10030453 FEE PAID IF APPLICABLE					
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*								B. Generator's IL ID Number 05711901014					
5. Transporter 1 Company Name Veolia Waste Services 6023				6. US EPA ID Number		C. Transporter's ID Number 0716		D. Transporter's Phone 8471623-3870					
7. Transporter 2 Company Name				8. US EPA ID Number		E. Transporter's ID Number		F. Transporter's Phone ()					
9. Designated Facility Name and Site Address ZION LANDFILL (Veolia ES) 701 GREEN BAY ZION IL 60089						10. US EPA ID Number NOT APPLICABLE		G. Facility's IL ID Number 0978020002					
								H. Facility's Phone 8471731-5110					
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)						12. Containers		13. Total Quantity		14. Unit W/Vol		I. Waste No.	
a. ASBESTOS, 9, NA 2212, III, RQ						1 CM		204				EPA HW Number	
b.												EPA HW Number	
c.												EPA HW Number	
d.												EPA HW Number	
J. Additional Description for Materials Listed Above APPROVAL CODE: 602026 52L 003164						K. Handling Codes for Wastes Listed Above In Item #14							
15. Special Handling Instructions and Additional Information DO NOT CREATE DUST													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name DAN HIBBARD Dan Hibbard				Signature <i>Dan Hibbard</i>				Date 08 19 08					
17. Transporter 1 Acknowledgement of Receipt of Materials						Signature <i>Carlos M</i>		Date 08 19 08					
18. Transporter 2 Acknowledgement of Receipt of Materials						Signature		Date					
19. Discrepancy Indication Space													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.								Date					
Printed/Typed Name P. Shobesta				Signature <i>P. Shobesta</i>				Date 08 19 08					

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.



PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter.)

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. TLD 005443544		Manifest Document No.	2. Page 1 of 1		Information in the shaded areas is not required by Federal law, but is required by Illinois law.						
3. Generator's Name and Mailing Address John Manville 1871 North Pershing Road, Waukegan, IL. 60087					Location if Different								
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS* (847) 360-4400					A. Illinois Manifest Document Number IL 10030436 FEE PAID IF APPLICABLE								
5. Transporter 1 Company Name Veolia Waste Services					B. Generator's IL ID Number 109711901010114								
6. US EPA ID Number N/A					C. Transporter's ID Number 0716								
7. Transporter 2 Company Name					D. Transporter's Phone 847 623-5870								
8. US EPA ID Number					E. Transporter's ID Number								
9. Designated Facility Name and Site Address Veolia ES Zion Infill 701 Greenbay Road Zion, IL. 60099					10. US EPA ID Number N/A								
					F. Transporter's Phone ()								
					G. Facility's IL ID Number 1097802010102								
					H. Facility's Phone 847 731-5110								
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)						12. Containers		13. Total Quantity		14. Unit Wt/Vol		I. Waste No.	
a. Non-Hazardous, Non-DOT Regulated Petroleum Impacted Material, NOS 8-15-08						1		DT		1.5		Y	
b. Asbestos, 9, NA, 2212, III, RQ						1		CM		20			
c.												EPA HW Number	
d.												EPA HW Number	
J. Additional Description for Materials Listed Above Approval Code: SZZ 002179 8-15-08 SZZ Approval Code SZZ 003164						K. Handling Codes for Wastes Listed Above In Item #14							
15. Special Handling Instructions and Additional Information Do Not Create Dust													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name Dan Hibbard					Signature <i>Dan Hibbard</i>					Date 08/19/08			
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name <i>Calvin M</i>					Signature <i>Calvin M</i>					Date 08/19/08			
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name					Signature					Date			
19. Discrepancy Indication Space													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.													
Printed/Typed Name <i>B. Thuo</i>					Signature <i>B. Thuo</i>					Date 08/19/08			

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.



PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter)

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. IL 005443544		Manifest Document No.	2 Page 1 of 1	Information in the shaded areas is not required by Federal law, but is required by Illinois law.		
3. Generator's Name and Mailing Address Johns Manville 1871 North Pershing Road, Waukegan, IL. 60087					Location If Different			
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS* (847) 360-4400					A. Illinois Manifest Document Number IL 10030437 FEE PAID IF APPLICABLE			
5. Transporter 1 Company Name Veolia Waste Services					B. Generator's IL ID Number 1097119000114			
6. Transporter 1 US EPA ID Number N/A					C. Transporter's ID Number 0716			
7. Transporter 2 Company Name					D. Transporter's Phone (847) 623-3870			
8. Transporter 2 US EPA ID Number					E. Transporter's ID Number			
9. Designated Facility Name and Site Address Veolia ES Zion Infill 701 Greenbay Road Zion, IL. 60099					10. US EPA ID Number N/A			
F. Transporter's Phone ()					G. Facility's IL ID Number 10971802100012			
H. Facility's Phone 847 731-5110								
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers No.	Type	13. Total Quantity	14. Unit Wt/Vol	I. Waste No. EPA HW Number
a. Non-Hazardous, Non-DOT Regulated Petroleum Impacted Material, NOS 8-15-08				1	DT	15	Y	
b. Asbestos, 9, NA, 2212, III, RQ				1	CM	20	Y	
c.								
d.								
J. Additional Description for Materials Listed Above Approval Code: SZL 002179 SOXL Approval Code SZL 003164					K. Handling Codes for Wastes Listed Above in Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust								
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.								
Printed/Typed Name Dan Hibbard				Signature Dan Hibbard		Date 08 19 08		
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name JOSEPH R FICE		Signature Joseph R Fice		
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature		
19. Discrepancy Indication Space								
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.						Date		
Printed/Typed Name P. Shebecke				Signature P. Shebecke		Date 08 19 08		

GENERATOR TRANSPORTER FACILITY

Vertical text on the right edge of the page.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021 that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.



PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter)

EPA Form 8700-22 (Rev. 6-89)

Form Approved OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. TSD 005443514	Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law	
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Neukoean, IL 60087			Location If Different		A. Illinois Manifest Document Number IL11097320 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*			6. US EPA ID Number		B. Generator's IL ID Number 109171191010114	
5. Transporter 1 Company Name Veolia Waste Services			8. US EPA ID Number		C. Transporter's ID Number 0716	
7. Transporter 2 Company Name			10. US EPA ID Number		D. Transporter's Phone 847 623-3870	
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road K Zion, IL. 60099			12. Containers		E. Transporter's ID Number	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)			13. Total Quantity		F. Transporter's Phone ()	
a. Asbestos, 9, NA, 2212, III, RQ			No.	Type	14. Unit Wt/Vol	G. Facility's IL ID Number 1091781021010102
b.			1	CM	20 Y	H. Facility's Phone 847 731-5110
c.						
d.						
J. Additional Description for Materials Listed Above Approval Code SZL 003164				K. Handling Codes for Wastes Listed Above in Item #14		
15. Special Handling Instructions and Additional Information Do Not Create Dust						
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.						
Printed /Typed Name Dan Hibbard			Signature <i>Dan Hibbard</i>		Date 08 19 08	
17. Transporter 1 Acknowledgement of Receipt of Materials			Signature <i>Joe Fick</i>		Date 08 19 08	
Printed /Typed Name Joe Fick			Signature		Date	
18. Transporter 2 Acknowledgement of Receipt of Materials			Signature		Date	
Printed /Typed Name			Signature		Date	
19. Discrepancy Indication Space						
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.						Date
Printed /Typed Name K. Thuo			Signature <i>K. Thuo</i>		Date 08 19 08	

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)

In case of a spill call the Illinois Office of Emergency Response at 217 / 782-7860 and the National Response Center at 800 / 424-8802 or 202 / 426-2675.

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter) EPA Form 8700-22 (Rev. 6-89) Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544	Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Hawkeran, IL 60087			Location If Different		
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*			A. Illinois Manifest Document Number IL11097318 FEE PAID IF APPLICABLE		
5. Transporter 1 Company Name Veolia Waste Services			6. US EPA ID Number 6015-20	B. Generator's IL ID Number 109171191010114	
7. Transporter 2 Company Name			8. US EPA ID Number	C. Transporter's ID Number 0716	
9. Designated Facility Name and Site Address Veolia ES Zion, Landfill 701 Green Bay Road Zion, IL 60099			10. US EPA ID Number	D. Transporter's Phone 847623-3870	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)			12. Containers No.	13. Total Quantity	14. Unit Wt/Vol
a. Asbestos, 9, NA, 2212, III, RQ			1	20	Y
b.					
c.					
d.					
J. Additional Description for Materials Listed Above Approval Code SZL 003164			K. Handling Codes for Wastes Listed Above In Item #14		
15. Special Handling Instructions and Additional Information Do Not Create Dust					
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.					
Printed/Typed Name Dan Hibbard			Signature <i>Dan Hibbard</i>		Date 08 20 08
17. Transporter 1 Acknowledgement of Receipt of Materials			Printed/Typed Name <i>Gilbert Cartwright</i>		Date 08 20 08
18. Transporter 2 Acknowledgement of Receipt of Materials			Signature <i>Gilbert Cartwright</i>		Date 08 20 08
19. Discrepancy Indication Space			Printed/Typed Name <i>C. Lippner</i>		Date 08 20 08
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.			Signature <i>C. Lippner</i>		Date 08 20 08

GENERATOR TRANSPORTER FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217 / 782-7860 and the National Response Center at 800 / 424-8802 or 202 / 426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1027, that the information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter.)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. <i>IID 005443544</i>	Manifest Document No.	2 Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address <i>Johns Manville 1871 N. Pershing Road Waukegan, IL 60087</i>			Location If Different		A. Illinois Manifest Document Number <i>IL11097317</i>	FEE PAID IF APPLICABLE
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*					B. Generator's IL ID Number <i>09711900014</i>	
5. Transporter 1 Company Name <i>Veolia Waste Services</i>		6. US EPA ID Number <i>60115-20</i>			C. Transporter's ID Number <i>0716</i>	
7. Transporter 2 Company Name		8. US EPA ID Number			D. Transporter's Phone <i>847 623-3870</i>	
9. Designated Facility Name and Site Address <i>Veolia ES Zion Landfill 701 Green Bay Road Zion, IL 60099</i>			10. US EPA ID Number		E. Transporter's ID Number	
					F. Transporter's Phone ()	
					G. Facility's IL ID Number <i>097802101002</i>	
					H. Facility's Phone <i>847 731-5110</i>	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers	13. Total Quantity	14. Unit Wt/Vol
				No.	Type	
a. <i>Asbestos, 9, NA, 2212, III, RQ</i>				<i>1</i>	<i>CM</i>	<i>20 Y</i>
b.						
c.						
d.						
J. Additional Description for Materials Listed Above <i>Approval Code SZL 003164</i>				K. Handling Codes for Wastes Listed Above in Item #14		
15. Special Handling Instructions and Additional Information <i>3 Do Not Create Dust</i>						
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable International and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment. OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.						
Printed /Typed Name <i>Dan Hibbard</i>				Signature <i>Dan Hibbard</i>		Date <i>08 20 08</i>
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature <i>Gilbert Carterright</i>		Date <i>08 20 08</i>
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date
19. Discrepancy Indication Space				Signature		Date
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.				Signature <i>C. Yurason</i>		Date <i>8 20 08</i>

GENERATOR TRANSPORTER FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217 / 782-7860 and the National Response Center at 800 / 424-8802 or 202 / 426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter) EPA Form 8700-22 (Rev. 6-89) Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Waukegan, IL 60087				Location If Different		A. Illinois Manifest Document Number IL11097319 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				B. Generator's IL ID Number 097119000114		C. Transporter's ID Number 0716	
5. Transporter 1 Company Name Veolia Waste Services (015-20)		6. US EPA ID Number		D. Transporter's Phone 847623-3870		E. Transporter's ID Number	
7. Transporter 2 Company Name		8. US EPA ID Number		E. Transporter's ID Number		F. Transporter's Phone ()	
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL. 60099				10. US EPA ID Number		G. Facility's IL ID Number 097180200102	
9. Designated Facility Name and Site Address				10. US EPA ID Number		H. Facility's Phone 847731-5110	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)					12. Containers	13. Total Quantity	14. Unit Wt/Vol
a. Asbestos, 9, NA, 2212, III, RQ					No. Type		
						20	Y
b.							
c.							
d.							
J. Additional Description for Materials Listed Above Approval Code SZL 003164					K. Handling Codes for Wastes Listed Above In Item #14		
15. Special Handling Instructions and Additional Information Do Not Create Dust							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>		Date 08 20 08	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature <i>Gilbert Cartwright</i>		Date 08 20 08	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date	
19. Discrepancy Indication Space				Signature <i>C. Lippman</i>		Date 8 20 08	
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.				Signature		Date	
Printed/Typed Name				Signature		Date	

GENERATOR TRANSPORTER FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217 / 782-7860 and the National Response Center at 800 / 424-8802 or 202 / 426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1027, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter.) EPA Form 8700-22 (Rev. 6-89) Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILLD 005443544		Manifest Document No.		2. Page 1 of		Information in the shaded areas is not required by Federal law, but is required by Illinois law			
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Zion, IL. 60097				Location If Different		A. Illinois Manifest Document Number IL 11097316 FEE PAID IF APPLICABLE					
4. 24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				6. US EPA ID Number		B. Generator's IL ID Number 01971191010114					
5. Transporter 1 Company Name Veolia Waste Services 645-20				8. US EPA ID Number		C. Transporter's ID Number 0716					
7. Transporter 2 Company Name				10. US EPA ID Number		D. Transporter's Phone 847-623-3870					
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL. 60099				10. US EPA ID Number		E. Transporter's ID Number					
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers		13. Total Quantity		14. Unit Wt/Vol			
a. Asbestos, 9, NA, 2212, III, RQ				No. Type		Quantity		Waste No.			
				1. CM		20		Y			
b.								EPA HW Number			
c.								EPA HW Number			
d.								EPA HW Number			
J. Additional Description for Materials Listed Above Approval Code SZL 003164						K. Handling Codes for Wastes Listed Above In Item #14					
15. Special Handling Instructions and Additional Information Do Not Create Dust											
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment. OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.											
Printed /Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>				Date Month Day Year 08 20 08			
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed /Typed Name Gilbert Cartwright				Signature <i>Gilbert Cartwright</i>		Date Month Day Year 08 20 08	
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed /Typed Name				Signature		Date Month Day Year	
19. Discrepancy Indication Space											
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.								Date			
Printed /Typed Name <i>C. Lyman</i>				Signature <i>C. Lyman</i>				Date Month Day Year 8 20 08			

In case of a spill call the Illinois Office of Emergency Response at 217 / 782-7860 and the National Response Center at 800 / 424-8802 or 202 / 426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2, TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter) EPA Form 8700-22 (Rev. 6-89) Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILLD 005443544		Manifest Document No.		2. Page 1 of		Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Waukegan, IL. 60087						Location If Different			
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*									
5. Transporter 1 Company Name TSI		6. US EPA ID Number 55		7. Transporter 2 Company Name		8. US EPA ID Number		A. Illinois Manifest Document Number IL11097301 FEE PAID IF APPLICABLE	
9 Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion. IL 60099		10. US EPA ID Number		D. Transporter's Phone 800 788-4073		E. Transporter's ID Number		F. Transporter's Phone ()	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)						12. Containers		13. Total Quantity	
a. Asbestos, 9, NA, 2212, III, RO						No. Type		14. Unit Wt/Vol	
						1. CN		20 Y	
b.									
c.									
d.									
J. Additional Description for Materials Listed Above Approval Code SZL 003164						K. Handling Codes for Wastes Listed Above In Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust									
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment. OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.									
Printed /Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>				Date 08 19 08	
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed /Typed Name David Griffin				Signature <i>David Griffin</i>	
								Date 08 19 08	
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed /Typed Name				Signature	
								Date	
19. Discrepancy Indication Space									
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.				Printed /Typed Name C. Lunge				Signature <i>C. Lunge</i>	
								Date 8 19 08	

GENERATOR TRANSPORTER FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217 / 782-7860 and the National Response Center at 800 / 424-8802 or 202 / 426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)



PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter.)

EPA Form 8700-22 (Rev. 6-89)

Form Approved OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. TLD 005443544	Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Waukegan, IL 60087			Location If Different		A. Illinois Manifest Document Number IL11097309 FEE PAID IF APPLICABLE
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*					B. Generator's IL ID Number 09771900014
5. Transporter 1 Company Name TSI	6. US EPA ID Number 55			C. Transporter's ID Number 4306	
7. Transporter 2 Company Name	8. US EPA ID Number			D. Transporter's Phone (800) 782-4023	
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL 60099			10. US EPA ID Number		E. Transporter's ID Number
					F. Transporter's Phone ()
					G. Facility's IL ID Number 0978020008
					H. Facility's Phone 847 731-5110
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)		12. Containers No.	13. Total Quantity	14. Unit Wt/Vol	I. Waste No.
a. Asbestos, 9, NA, 2212, III, RQ		1	30	Y	EPA HW Number
b.					EPA HW Number
c.					EPA HW Number
d.					EPA HW Number
J. Additional Description for Materials Listed Above Approval Code 003164 SZL 003164			K. Handling Codes for Wastes Listed Above In Item #14		
15. Special Handling Instructions and Additional Information Do Not Create Dust					
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.					
Printed /Typed Name Dan Hibbard		Signature <i>Dan Hibbard</i>		Date 08 19 08	
17. Transporter 1 Acknowledgement of Receipt of Materials Printed /Typed Name <i>Dan Hibbard</i>		Signature <i>Dan Hibbard</i>		Date 08 19 08	
18. Transporter 2 Acknowledgement of Receipt of Materials Printed /Typed Name		Signature		Date	
19. Discrepancy Indication Space					
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.					
Printed /Typed Name D Shebasta		Signature <i>D Shebasta</i>		Date 08 19 08	

GENERATOR

TRANSPORTER

FACILITY

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111-112, Section 1004 and 1007, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)

In case of a spill call the Illinois Office of Emergency Response at 217 / 782-7860 and the National Response Center at 800 / 424-8802 or 202 / 426-2675.

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter)

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of		Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Waukegan, IL 60087				Location If Different		A. Illinois Manifest Document Number IL11097308 FEE PAID IF APPLICABLE		
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*						B. Generator's IL ID Number 0971900014		
5. Transporter 1 Company Name PST #55		6. US EPA ID Number				C. Transporter's ID Number 4306		
7. Transporter 2 Company Name		8. US EPA ID Number				D. Transporter's Phone 800788-4073		
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL 60099		10. US EPA ID Number				E. Transporter's ID Number		
						F. Transporter's Phone ()		
						G. Facility's IL ID Number 0978020002		
						H. Facility's Phone 847-731-5110		
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)					12. Containers	13. Total Quantity	14. Unit Wt/Vol	I. Waste No.
a. Asbestos, 9, NA, 2212, III, RQ					No. 1	Type CM	30 Y	EPA HW Number
b.								EPA HW Number
c.								EPA HW Number
d.								EPA HW Number
J. Additional Description for Materials Listed Above Approval Code 003164					K. Handling Codes for Wastes Listed Above In Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust								
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment, OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.								
Printed/Typed Name Dan Hibbard				Signature Dan Hibbard		Date 8-13-08 08 19 08		
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name David Griffin		Signature David Griffin		Date 08 19 08
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature		Date
19. Discrepancy Indication Space								
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.				Printed/Typed Name P. Shebesta		Signature P. Shebesta		Date 08 19 08

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217 / 782-7860 and the National Response Center at 800 / 424-8802 or 202 / 426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter.)

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of		Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1371 N. Pershing Road XXXXXXXXXXXX Waukegan, IL 60087				Location If Different		A. Illinois Manifest Document Number IL11097306 FEE PAID IF APPLICABLE		
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				6. US EPA ID Number		B. Generator's IL ID Number 0978020002		
5. Transporter 1 Company Name TSI				8. US EPA ID Number		C. Transporter's ID Number 4306		
7. Transporter 2 Company Name				10. US EPA ID Number		D. Transporter's Phone 800 782-4073		
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL 60099				11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)		E. Transporter's ID Number		
						F. Transporter's Phone ()		
						G. Facility's IL ID Number 0978020002		
						H. Facility's Phone 847 731-5110		
				12. Containers		13. Total Quantity		14. Unit Wt/Vol
a. Asbestos, 9, NA, 2212, III, RQ				No. 1		Type CM		Quantity 30
								Y
								EPA HW Number
								EPA HW Number
								EPA HW Number
								EPA HW Number
J. Additional Description for Materials Listed Above Approval Code 003164				K. Handling Codes for Wastes Listed Above In Item #14				
15. Special Handling Instructions and Additional Information Do Not Create Dust								
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.								
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>		Date Month Day Year 08 19 08		
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name <i>David Heil</i>		Signature <i>[Signature]</i>		Date Month Day Year 08 19 08
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature		Date Month Day Year
19. Discrepancy Indication Space								
20. Facility Owner or Operator. Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.				Printed/Typed Name <i>K. Throst</i>		Signature <i>[Signature]</i>		Date Month Day Year 08 19 08

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989 Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA
(RCRA HAZARDOUS AND PCB WASTES ONLY)

In case of a spill call the Illinois Office of Emergency Response at 217 / 782-7860 and the National Response Center at 800 / 424-8802 or 202 / 426-2675.



PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter.)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of 1	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 North Pershing Road, Waukegan, IL. 60087				Location If Different (847) 360-4400		A. Illinois Manifest Document Number IL 10030440 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				B. Generator's IL ID Number 1019711191010114		C. Transporter's ID Number 0716	
5. Transporter 1 Company Name Veolia Waste Services		6. US EPA ID Number 6013	8. US EPA ID Number N/A		D. Transporter's Phone (847) 623-3870		
7. Transporter 2 Company Name		9. Designated Facility Name and Site Address Xerox Zion Landfill Veolia ES Zion Infill 701 Greenbay Road Zion, IL. 60099		10. US EPA ID Number N/A		E. Transporter's ID Number	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers		13. Total Quantity	
a. Non Hazardous, Non DOT Regulated Petroleum Impacted Material, NOS 8-15-08				No.	Type	14. Unit Wt/Vol	I. Waste No.
b. Asbestos, 9, NA, 2212, III, RQ				1	DT	5 Y	EPA HW Number
c.				1	CM	20 Y	EPA HW Number
d.							EPA HW Number
J. Additional Description for Materials Listed Above Approval Code: SZL 002179 8-15-08				K. Handling Codes for Wastes Listed Above in Item #14			
Approval Code SZL 003164				SXXX			
15. Special Handling Instructions and Additional Information Do Not Create Dust							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name XXXXX XXXXXXX Dan Hibbard				Signature <i>Dan Hibbard</i>		Date 08/19/08	
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name Carlos Mendonca		Signature <i>Carlos Mendonca</i>	
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.						Date	
Printed/Typed Name D. Sheperts				Signature <i>D. Sheperts</i>		Date 08/19/08	

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.



PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter.)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of 1		Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 North Pershing Road, Waukegan, IL. 60087				Location If Different		A. Illinois Manifest Document Number IL 10030432 FEE PAID IF APPLICABLE		
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS* (867) 360-4600				6. US EPA ID Number N/A		B. Generator's IL ID Number 1097119010114		
5. Transporter 1 Company Name Veolia Waste Services				8. US EPA ID Number		C. Transporter's ID Number 0716		
7. Transporter 2 Company Name				10. US EPA ID Number		D. Transporter's Phone 847 623-3870		
9. Designated Facility Name and Site Address City of Zion Landfill Veolia ES Zion Landfill 701 Greenbay Road Zion, IL 60099				11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)		E. Transporter's ID Number		
				12. Containers		F. Transporter's Phone ()		
				No. Type		G. Facility's IL ID Number 10971810210102		
				13. Total Quantity		H. Facility's Phone 847 731-5110		
				14. Unit Wt/Vol		I. Waste No.		
a. Non-Hazardous, Non-DOT Regulated Petroleum Impacted Material, NOS <i>HW 8-15-08</i>				1		DT		15 Y
b. Asbestos, 9, NA, 2212, III, RQ				1		CM		20 Y
c.								EPA HW Number
d.								EPA HW Number
J. Additional Description for Materials Listed Above Approval Code: SZL 002179 <i>HW 8-15-08</i> <i>soil</i> Approval Code SZL 003164				K. Handling Codes for Wastes Listed Above in Item #14				
15. Special Handling Instructions and Additional Information Do Not Create Dust								
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.								
Printed/Typed Name XXXXXXXXXXXX Dan Hibbard				Signature <i>[Signature]</i>		Date 08 19 08		
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name <i>Carlos M</i>		Signature <i>Carlos M</i>		Date 08 19 08
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature		Date
19. Discrepancy Indication Space								
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.				Printed/Typed Name <i>K. Muot</i>		Signature <i>[Signature]</i>		Date 08 19 08

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2073.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)



PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter.)

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of 1	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 North Pershing Road, Waukegan, IL, 60087				Location If Different		A. Illinois Manifest Document Number IL10030441 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS* (847) 360-4400				6. US EPA ID Number N/A		B. Generator's IL ID Number 101971191010114	
5. Transporter 1 Company Name Veolia Waste Services		7. Transporter 2 Company Name		8. US EPA ID Number		C. Transporter's ID Number 0716	
9. Designated Facility Name and Site Address Onyx Zion Landfill Veolia ES Zion Landfill 701 Greenbay Road Zion, IL. 60099				10. US EPA ID Number N/A		D. Transporter's Phone (847) 623-3870	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers No.	Type	13. Total Quantity	14. Unit Wt/Vol
a. Non-Hazardous, Non-DOT Regulated Petroleum Impacted Material, NOS WH 8-15-08				1	DT	1.5	Y
b. Asbestos, 9, NA, 2212, III, RQ				1	CM	20	Y
c.							
d.							
J. Additional Description for Materials Listed Above Approval Code: SZL 002179 WH 8-15-08 Approval Code SZL 003164 SIXX				K. Handling Codes for Wastes Listed Above in Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name Dan Hibbard				Signature Dan Hibbard		Date 08 19 08	
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name Carlos M		Signature Carlos M	
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.				Printed/Typed Name A. Thiot		Signature A. Thiot	

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217 / 782-7860 and the National Response Center at 800 / 424-6842 or 202 / 426-6070.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.



PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter.)

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544	Manifest Document No.	2. Page 1 of 1	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 North Pershing Road, Waukegan, IL. 60087		Location If Different		A. Illinois Manifest Document Number IL 10030438 FEE PAID IF APPLICABLE		
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS* (847) 360-4400				B. Generator's IL ID Number 10971191010114		
5. Transporter 1 Company Name Veolia Waste Services 10017		6. US EPA ID Number N/A			C. Transporter's ID Number 0716	
7. Transporter 2 Company Name		8. US EPA ID Number			D. Transporter's Phone 847 623-3870	
9. Designated Facility Name and Site Address Onyx Zion Landfill Veolia ES-Zion Infill 701 Greenbay Road Zion, IL. 60099		10. US EPA ID Number N/A		E. Transporter's ID Number		
				F. Transporter's Phone ()		
				G. Facility's IL ID Number 109781021010102		
				H. Facility's Phone 847 731-5110		
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)		12. Containers No.	Type	13. Total Quantity	14. Unit Wt/Vol	I. Waste No.
a. Non Hazardous, Non DOT Regulated Petroleum Impacted Material, NOS W 8-15-08		1	DT	5	Y	EPA HW Number
b. Asbestos, 9, NA, 2212, III, RQ		1	CM	20	Y	EPA HW Number
c.						EPA HW Number
d.						EPA HW Number
J. Additional Description for Materials Listed Above Approval Code: SZL 002179 W 8-15-08 Approval Code SZL 003164 XSKL		K. Handling Codes for Wastes Listed Above in Item #14				
15. Special Handling Instructions and Additional Information						
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.						
Printed/Typed Name David Peterson Dan Hibbard		Signature Dan Hibbard		Date 08/19/08		
17. Transporter 1 Acknowledgement of Receipt of Materials						
Printed/Typed Name JASON K FILL		Signature Jason K Fill		Date 08/19/08		
18. Transporter 2 Acknowledgement of Receipt of Materials						
Printed/Typed Name		Signature		Date		
19. Discrepancy Indication Space						
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.						
Printed/Typed Name P Shobosta		Signature P Shobosta		Date 08/19/08		

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217 / 782-7860 and the National Response Center at 800 / 424-8802 or 202 / 426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2 Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)



PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter.)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of 1		Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 North Pershing Road, Waukegan, IL. 60087				Location If Different		A. Illinois Manifest Document Number IL 10030435 FEE PAID IF APPLICABLE		
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS* (847) 360-4400				6. US EPA ID Number N/A		B. Generator's IL ID Number 097119010114		
5. Transporter 1 Company Name Veolia Waste Services				7. Transporter 2 Company Name		C. Transporter's ID Number 0716		
9. Designated Facility Name and Site Address City Zion Landfill Veolia ES Zion Landfill 701 Greenbay Road Zion, IL. 60099				10. US EPA ID Number N/A		D. Transporter's Phone 847-623-3870		
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers		13. Total Quantity		14. Unit Wt/Vol
a. Non Hazardous, Non DOT Regulated Petroleum Impacted Material, NOS 8/14/08 AW				1. DT		15		Y
b. Asbestos, 9, NA, 2212, III, RQ				1. CM		20		Y
c.								
d.								
J. Additional Description for Materials Listed Above Approval Code: SZL 002179 8/14/08 AW Approval Code SZL 003164 SOL						K. Handling Codes for Wastes Listed Above In Item #14		
15. Special Handling Instructions and Additional Information Do Not Create Dust								
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.								
Printed/Typed Name David Peterson Dan Hibbard				Signature Dan Hibbard		Date 08 18 08		
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name JOEY GRIFF		Signature [Signature]		
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature		
19. Discrepancy Indication Space								
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.								Date
Printed/Typed Name C. Funke				Signature C. Funke		Date 8 18 08		

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.



PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of 1	Information in the shaded areas is not required by Federal law, but is required by Illinois law.				
3. Generator's Name and Mailing Address Johns Manville 1871 North Pershing Road, Waukegan, IL. 60087				Location If Different		A. Illinois Manifest Document Number IL 10030442 FEE PAID IF APPLICABLE				
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS* (847) 360-4400				6. US EPA ID Number		B. Generator's IL ID Number 109171191010114				
5. Transporter 1 Company Name Veolia Waste Services				6. US EPA ID Number N/A		C. Transporter's ID Number 0716				
7. Transporter 2 Company Name				8. US EPA ID Number		D. Transporter's Phone 847) 623-3870				
9. Designated Facility Name and Site Address Zion Landfill Veolia ES Zion Infill 701 Greenbay Road Zion, IL. 60099				10. US EPA ID Number N/A		E. Transporter's ID Number				
						F. Transporter's Phone ()				
						G. Facility's IL ID Number 109178102101012				
						H. Facility's Phone 847) 731-5110				
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)						12. Containers No.	13. Total Quantity	14. Unit Wt/Vol	I. Waste No.	
a. Non Hazardous, NON DOT Regulated Petroleum Impacted Material, NOS						1	DT	15	Y	EPA HW Number
b. Asbestos, 9, NA, 2212, III, RO						1	CM	120	Y	EPA HW Number
c.										EPA HW Number
d.										EPA HW Number
J. Additional Description for Materials Listed Above Approval Code: SZL 002179 Approval Code SZL 003164						K. Handling Codes for Wastes Listed Above in Item #14				
15. Special Handling Instructions and Additional Information Do Not Creag Dust										
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.										
Printed/Typed Name Dan Hibbard				Signature Dan Hibbard		Date 08/18/08				
17. Transporter 1 Acknowledgement of Receipt of Materials										
Printed/Typed Name W. H. ...				Signature W. H. ...		Date 08/18/08				
18. Transporter 2 Acknowledgement of Receipt of Materials										
Printed/Typed Name				Signature		Date				
19. Discrepancy Indication Space										
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.										
Printed/Typed Name K. Thuo				Signature K. Thuo		Date 08/18/08				

GENERATOR TRANSPORTER FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2013.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter.)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.		
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Waukegan, IL 60087				Location If Different		A. Illinois Manifest Document Number IL 10030500 FEE PAID IF APPLICABLE		
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				B. Generator's IL ID Number 0971900014		C. Transporter's ID Number 0716		
5. Transporter 1 Company Name Veolia Waste Services		6. US EPA ID Number		D. Transporter's Phone (847) 623-3870		E. Transporter's ID Number		
7. Transporter 2 Company Name		8. US EPA ID Number		F. Transporter's Phone ()		G. Facility's IL ID Number 0978020008		
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL. 60099		10. US EPA ID Number		H. Facility's Phone ()				
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers No.	13. Total Quantity	14. Unit Wt/Vol	I. Waste No.	
a. Asbestos, 9, NA, 2212, III, RQ				1	CM	20 Y	EPA HW Number	
b.							EPA HW Number	
c.							EPA HW Number	
d.							EPA HW Number	
J. Additional Description for Materials Listed Above Approval Code 003164 SZL 003164				K. Handling Codes for Wastes Listed Above in Item #14				
15. Special Handling Instructions and Additional Information Do Not Create Dust								
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.								
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>			Date 08 18 08	
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name William Ladewig			Signature <i>William Ladewig</i>	
							Date 08 18 08	
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name			Signature	
							Date	
19. Discrepancy Indication Space								
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.				Printed/Typed Name C. Lunan			Signature <i>C. Lunan</i>	
							Date 8 18 08	

GENERATOR TRANSPORTER FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2670.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 7021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

**COPY 2. TSD MAIL TO IEPA
(RCRA HAZARDOUS AND PCB WASTES ONLY)**

530

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter)

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.		2. Page 1 of		Information in the shaded areas is not required by Federal law, but is required by Illinois law							
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Waukegan, IL 60087				Location if Different		A. Illinois Manifest Document Number IL 10030498 FEE PAID IF APPLICABLE									
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				6. US EPA ID Number		B. Generator's IL ID Number 0971900014									
5. Transporter 1 Company Name Veolia Waste Services				8. US EPA ID Number		C. Transporter's ID Number 0716									
7. Transporter 2 Company Name				10. US EPA ID Number		D. Transporter's Phone 847 623-3870									
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL. 60099						E. Transporter's ID Number									
						F. Transporter's Phone ()									
						G. Facility's IL ID Number 0978020002									
						H. Facility's Phone 847 731-5110									
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)						12. Containers		13. Total Quantity		14. Unit Wt/Vol		I. Waste No.			
a. ASbestos, 9, NA, 2212. III, RQ						1. CN		29		Y		EPA HW Number			
b.												EPA HW Number			
c.												EPA HW Number			
d.												EPA HW Number			
J. Additional Description for Materials Listed Above Approval Code SZL 003164						K. Handling Codes for Wastes Listed Above In Item #14									
15. Special Handling Instructions and Additional Information Do Not Create Dust															
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.															
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>				Date Month Day Year 08 18 08							
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name <i>William Ladewig</i>				Signature <i>William Ladewig</i>				Date Month Day Year 08 18 08			
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name				Signature				Date Month Day Year			
19. Discrepancy Indication Space															
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.										Date					
Printed/Typed Name <i>C. Korman</i>				Signature <i>C. Korman</i>				Date Month Day Year 8 18 08							

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

**COPY 2. TSD MAIL TO IEPA
 (RCRA HAZARDOUS AND PCB WASTES ONLY)**

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter.) EPA Form 8700-22 (Rev. 6-89) Form Approved, OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2 Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 888 1871 N. Pershing Road Waukegan, IL 60087				Location If Different		A. Illinois Manifest Document Number IL 10030499 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				B. Generator's IL ID Number 0971900014		C. Transporter's ID Number 0716	
5. Transporter 1 Company Name Veolia Zion Waste Services		6. US EPA ID Number		D. Transporter's Phone 847623-3870		E. Transporter's ID Number	
7. Transporter 2 Company Name		8. US EPA ID Number		E. Transporter's ID Number		F. Transporter's Phone ()	
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL 60099		10. US EPA ID Number		F. Transporter's Phone ()		G. Facility's IL ID Number 0978020002	
10. US EPA ID Number		H. Facility's Phone 847 731-5110		G. Facility's IL ID Number		H. Facility's Phone	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers		13. Total Quantity	
a. Asbestos, 9, NA, 2212, III, RQ				No. Type		14. Unit Wt/Vol	
				1. CM		20 Y	
b.						EPA HW Number	
c.						EPA HW Number	
d.						EPA HW Number	
J. Additional Description for Materials Listed Above Approval Code SZL 003164				K. Handling Codes for Wastes Listed Above in Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>		Date 08 18 08	
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name William Ladewig		Signature <i>William Ladewig</i>	
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.						Date	
Printed/Typed Name C. Korman				Signature <i>C. Korman</i>		Date 8/18/08	

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter.) EPA Form 8700-22 (Rev. 6-89) Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Waukegan, Il. 60087				Location If Different		A. Illinois Manifest Document Number IL 10030497 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				6. US EPA ID Number		B. Generator's IL ID Number 0971900014	
5. Transporter 1 Company Name Veolia Waste Services				8. US EPA ID Number		C. Transporter's ID Number 0716	
7. Transporter 2 Company Name				10. US EPA ID Number		D. Transporter's Phone 847623-3870	
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, Il. 60099				11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)		E. Transporter's ID Number	
				12. Containers		F. Transporter's Phone ()	
				No. Type		G. Facility's IL ID Number 0978020002	
				13. Total Quantity		H. Facility's Phone 847 731-5110	
				14. Unit Wt/Vol			
				I. Waste No.			
a. Asbestos, 9, NA, 2212, III, RQ				1		20 Y	
b.						EPA HW Number	
c.						EPA HW Number	
d.						EPA HW Number	
J. Additional Description for Materials Listed Above Approval Code SZL 003164				K. Handling Codes for Wastes Listed Above in Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>		Date 08/18/08	
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name W. J. ...		Signature <i>William ...</i>	
						Date 08/18/08	
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature	
						Date	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.				Printed/Typed Name C. ...		Signature <i>C. ...</i>	
						Date 8/18/08	

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8902 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)

PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter.)

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. Manifest Document No. ILD 005443544		2. Page 1 of		Information in the shaded areas is not required by Federal law, but is required by Illinois law.			
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Waukegan, IL. 60087				Location If Different					
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				A. Illinois Manifest Document Number IL 10030485 FEE PAID IF APPLICABLE					
5. Transporter 1 Company Name Veolia Waste Services				B. Generator's IL ID Number 09711900014					
6. US EPA ID Number				C. Transporter's ID Number 0716					
7. Transporter 2 Company Name				D. Transporter's Phone 847 623-3870					
8. US EPA ID Number				E. Transporter's ID Number					
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Greekn Bay Road Zion, IL. 60099				10. US EPA ID Number					
				F. Transporter's Phone ()					
				G. Facility's IL ID Number 0978020002					
				H. Facility's Phone 847 731-5110					
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)						12. Containers No.	13. Total Quantity	14. Unit Wt/Vol	I. Waste No.
a. Asbestos, 9, NA, 2212, III; RQ						1	CM	20 Y	EPA HW Number
b.									EPA HW Number
c.									EPA HW Number
d.									EPA HW Number
J. Additional Description for Materials Listed Above Approval Code SZL 003164						K. Handling Codes for Wastes Listed Above in Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust									
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.									
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>		Date 08 15 08			
17. Transporter 1 Acknowledgement of Receipt of Materials									
Printed/Typed Name Carlos Mendoza				Signature <i>Carlos Mendoza</i>		Date 08 15 08			
18. Transporter 2 Acknowledgement of Receipt of Materials									
Printed/Typed Name				Signature		Date			
19. Discrepancy Indication Space									
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.									
Printed/Typed Name C. Kuman				Signature <i>C. Kuman</i>		Date 8 15 08			

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

**COPY 2. TSD MAIL TO IEPA
(RCRA HAZARDOUS AND PCB WASTES ONLY)**

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter.)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Hanville 1871 N. Pershing Road Waukegan, IL. 60087				Location If Different		A. Illinois Manifest Document Number IL 10030489 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				6. US EPA ID Number		B. Generator's IL ID Number 0971900014	
5. Transporter 1 Company Name Veolia Waste Services				8. US EPA ID Number		C. Transporter's ID Number 0716	
7. Transporter 2 Company Name				10. US EPA ID Number		D. Transporter's Phone 847623-3870	
9. Designated Facility Name and Site Address Veolia Es Zion Landfill XBX 701 Green Bay Road Zion, IL. 60099				11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)		E. Transporter's ID Number	
				12. Containers No. Type		F. Transporter's Phone ()	
				13. Total Quantity		G. Facility's IL ID Number 0978020002	
				14. Unit Wt/Vol		H. Facility's Phone 847 731-5110	
a. Asbestos, 9, NA, 2212, III, RQ				1		CN 20 Y	
b.						EPA HW Number	
c.						EPA HW Number	
d.						EPA HW Number	
J. Additional Description for Materials Listed Above Approval Code SZL 003164				K. Handling Codes for Wastes Listed Above In Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>		Date 08 15 08	
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name Carlos Mendoza		Signature <i>Carlos Mendoza</i>	
						Date 08 15 08	
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature	
						Date	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.				Printed/Typed Name C. Ungar		Signature <i>C. Ungar</i>	
						Date 8 15 08	

GENERATOR TRANSPORTER FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center

**COPY 2. TSD MAIL TO IEPA
 (RCRA HAZARDOUS AND PCB WASTES ONLY)**

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter.) State Form LPC 82 8/81 IL532-0610 EPA Form 8700-22 (Rev. 6-89) Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.		2 Page 1 of		Information in the shaded areas is not required by Federal law, but is required by Illinois law.					
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Waukegan, IL. 60087						Location If Different							
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*						A. Illinois Manifest Document Number IL 10030487 FEE PAID IF APPLICABLE							
5. Transporter 1 Company Name Veolia Waste Services						B. Generator's IL ID Number 0971900014							
6. US EPA ID Number						C. Transporter's ID Number 0716							
7. Transporter 2 Company Name						D. Transporter's Phone 847623-3870							
8. US EPA ID Number						E. Transporter's ID Number							
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL. 60099						10. US EPA ID Number							
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)						12. Containers		13. Total Quantity		14. Unit Wt/Vol		I. Waste No.	
a. Asbestos, 9, NA, 2212, III, RQ						1 No. Type		20		Y		EPA HW Number	
b.												EPA HW Number	
c.												EPA HW Number	
d.												EPA HW Number	
J. Additional Description for Materials Listed Above Approval Code SZL 003164						K. Handling Codes for Wastes Listed Above In Item #14							
15. Special Handling Instructions and Additional Information Do Not Create Dust													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>				Date 08 15 08					
17. Transporter 1 Acknowledgement of Receipt of Materials										Date 08 15 08			
Printed/Typed Name Carlos March 20				Signature <i>Carlos March</i>				Date 08 15 08					
18. Transporter 2 Acknowledgement of Receipt of Materials										Date			
Printed/Typed Name				Signature				Date					
19. Discrepancy Indication Space													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.										Date			
Printed/Typed Name P. Kincaid				Signature <i>P. Kincaid</i>				Date 8 15 08					

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)

PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter.)

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.		
3. Generator's Name and Mailing Address Johns Manville 1871 1871 N. Pershing Road Waukegan, IL. 60087				Location If Different		A. Illinois Manifest Document Number IL 10030490 FEE PAID IF APPLICABLE		
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*						B. Generator's IL ID Number 09,71,9,0,0,0,14		
5. Transporter 1 Company Name Veolia Waste Services		6. US EPA ID Number				C. Transporter's ID Number 0716		
7. Transporter 2 Company Name		8. US EPA ID Number				D. Transporter's Phone 847 623-3870		
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL.. 60099		10. US EPA ID Number				E. Transporter's ID Number		
						F. Transporter's Phone ()		
						G. Facility's IL ID Number 09,78,02,00,0,2		
						H. Facility's Phone 847) 731-5110		
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)					12. Containers No.	13. Total Quantity	14. Unit Wt/Vol	I. Waste No.
a. Asbestos, 9, NA, 2212, III, RQ					1	CM	20	Y
b.								EPA HW Number
c.								EPA HW Number
d.								EPA HW Number
J. Additional Description for Materials Listed Above Approval Code SZL 003164					K. Handling Codes for Wastes Listed Above in Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust								
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.								
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>		Date 08 15 08		
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name John F Joyce		Signature <i>John F Joyce</i>		Date 08 15 08
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature		Date
19. Discrepancy Indication Space								
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.								Date
Printed/Typed Name C. Lynch				Signature <i>C. Lynch</i>		Date 5 15 08		

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

**COPY 2. TSD MAIL TO IEPA
(RCRA HAZARDOUS AND PCB WASTES ONLY)**



PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter.)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Waukegan, IL. 60087				Location If Different		A. Illinois Manifest Document Number IL 10030494 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				6. US EPA ID Number		B. Generator's IL ID Number 0971900014	
5. Transporter 1 Company Name Veolia Waste Services				7. Transporter 2 Company Name		C. Transporter's ID Number 0716	
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL. 60099				10. US EPA ID Number		D. Transporter's Phone 847 623-3870	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers		13. Total Quantity	
a. Asbestos, 9, NA, 2212, III, RQ				No. Type		14. Unit W/Vol	
				1. CM		20 Y	
b.							
c.							
d.							
J. Additional Description for Materials Listed Above Approval Code SZL 003164				K. Handling Codes for Wastes Listed Above in Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>		Date 08/15/08	
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name Carlos Manabe		Signature <i>Carlos Manabe</i>	
						Date 08/15/08	
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature	
						Date	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.				Printed/Typed Name P. Shebesta		Signature <i>P. Shebesta</i>	
						Date 08/15/08	

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1963, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)



PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter.)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.			
3. Generator's Name and Mailing Address Johns Hanville XX 1871 N. Pershing Road Waukegan, IL. 60087				Location If Different		A. Illinois Manifest Document Number IL 10030488 FEE PAID IF APPLICABLE			
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*						B. Generator's IL ID Number 0971900014			
5. Transporter 1 Company Name Veolia Waste Services		6. US EPA ID Number				C. Transporter's ID Number 0716			
7. Transporter 2 Company Name		8. US EPA ID Number				D. Transporter's Phone 847-623-3870			
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL. 60099				10. US EPA ID Number		E. Transporter's ID Number			
						F. Transporter's Phone ()			
						G. Facility's IL ID Number 0978020002			
						H. Facility's Phone (47) 731-5110			
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)					12. Containers		13. Total Quantity	14. Unit W/Vol	I. Waste No.
a. Asbestos, 9, NA, 2212, III, RQ					No. Type		20	Y	EPA HW Number
b.									EPA HW Number
c.									EPA HW Number
d.									EPA HW Number
J. Additional Description for Materials Listed Above Approval Code SZL 003164						K. Handling Codes for Wastes Listed Above In Item #14			
15. Special Handling Instructions and Additional Information Do Not Create Dust									
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.									
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>		Date 08/15/08			
17. Transporter 1 Acknowledgement of Receipt of Materials									
Printed/Typed Name John F. Joyce				Signature <i>J. Joyce</i>		Date 08/15/08			
18. Transporter 2 Acknowledgement of Receipt of Materials									
Printed/Typed Name				Signature		Date			
19. Discrepancy Indication Space									
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest, except as noted in item 19.								Date	
Printed/Typed Name C. Yurman				Signature <i>C. Yurman</i>		Date 8/15/08			

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter.) EPA Form 8700-22 (Rev. 6-89) Form Approved OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544	Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law	
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Waukegan, IL, 60087			Location If Different		A. Illinois Manifest Document Number IL 10030491 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*					B. Generator's IL ID Number 0971900014	
5. Transporter 1 Company Name Veolia Waste Services		6. US EPA ID Number			C. Transporter's ID Number 0716	
7. Transporter 2 Company Name		8. US EPA ID Number			D. Transporter's Phone 847-623-3870	
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL. 60099		10. US EPA ID Number		E. Transporter's ID Number		F. Transporter's Phone ()
					G. Facility's IL ID Number 0978020002	
					H. Facility's Phone 847 731-5110	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers No.	13. Total Quantity	14. Unit Wt/Vol
a. Asbestos, 9, NA, 2212, III, RQ				1	20	Y
b.						
c.						
d.						
J. Additional Description for Materials Listed Above Approval Code SZL 003164				K. Handling Codes for Wastes Listed Above In Item #14		
15. Special Handling Instructions and Additional Information Do Not Create Dust						
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.						
Printed/Typed Name Dan Hibbard			Signature <i>Dan Hibbard</i>		Date 08 15 08	
17. Transporter 1 Acknowledgement of Receipt of Materials			Printed/Typed Name John A Joveo		Signature <i>John A Joveo</i>	
18. Transporter 2 Acknowledgement of Receipt of Materials			Printed/Typed Name		Signature	
19. Discrepancy Indication Space						
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.					Date	
Printed/Typed Name C. Kumaen			Signature <i>C. Kumaen</i>		Date 8 15 08	

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter.) EPA Form 8700-22 (Rev. 6-89) Form Approved. OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.		
3. Generator's Name and Mailing Address Johns Manville 1871 N. Pershing Road Waukegan, IL 60087				Location If Different		A. Illinois Manifest Document Number IL 10030495 FEE PAID IF APPLICABLE		
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				B. Generator's IL ID Number		09771900014		
5. Transporter 1 Company Name Veolia waste Services		6. US EPA ID Number		C. Transporter's ID Number		0716		
7. Transporter 2 Company Name		8. US EPA ID Number		D. Transporter's Phone		847-623-3870		
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL 60099				10. US EPA ID Number		E. Transporter's ID Number		F. Transporter's Phone ()
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)				12. Containers		13. Total Quantity		14. Unit Wt/Vol
a. Asbestos, 9, NA, 2212, III, RQ				1 No. Type		20		Y
b.								EPA HW Number
c.								EPA HW Number
d.								EPA HW Number
J. Additional Description for Materials Listed Above Approval Code SZL 003164						K. Handling Codes for Wastes Listed Above in Item #14		
15. Special Handling Instructions and Additional Information Do Not Create Dust								
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.								
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>		Date 08/15/08		
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name John F Joyce		Signature <i>John F Joyce</i>		Date 08/15/08
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name		Signature		Date
19. Discrepancy Indication Space								
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.								Date
Printed/Typed Name P Shebesta				Signature <i>P Shebesta</i>		Date 08/15/08		

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)



00-288123

P.O. BOX 19276

SPRINGFIELD, ILLINOIS 62794-9276 (217) 782-8761

FOR SHIPMENT OF HAZARDOUS AND SPECIAL WASTE

State Form LPO 62 878 IL532-0610

EPA Form 8700-22 (Rev. 6-89)

Form Approved. OMB No. 2050-0039

PLEASE TYPE (Form designed for use on elite (12-pitch) typewriter.)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. ILD 005443544		Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.	
3. Generator's Name and Mailing Address Johns Manville 1871 North Pershing Road Waukegan, IL. 60087				Location If Different		A. Illinois Manifest Document Number IL 10030486 FEE PAID IF APPLICABLE	
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*				6. US EPA ID Number		B. Generator's IL ID Number 9225990014	
5. Transporter 1 Company Name Veolia Waste Services				7. Transporter 2 Company Name		C. Transporter's ID Number 0716	
9. Designated Facility Name and Site Address Veolia ES Zion Landfill 701 Green Bay Road Zion, IL. 60099				10. US EPA ID Number		D. Transporter's Phone 847 623-3870	
						E. Transporter's ID Number	
						F. Transporter's Phone ()	
						G. Facility's IL ID Number 0978020002	
						H. Facility's Phone 847 731-5110	
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)					12. Containers	13. Total Quantity	14. Unit Wt/Vol
a. Asbestos, 9, NA, 2212, III, RQ					No. 1	Type CM	20 Y
b.							
c.							
d.							
J. Additional Description for Materials Listed Above Approval Code SZL 003164					K. Handling Codes for Wastes Listed Above in Item #14		
15. Special Handling Instructions and Additional Information Do Not Create Dust							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name Dan Hibbard				Signature <i>Dan Hibbard</i>		Date 08/14/08	
17. Transporter 1 Acknowledgement of Receipt of Materials							
Printed/Typed Name Armand S. Horn				Signature <i>Armand S. Horn</i>		Date 08/14/08	
18. Transporter 2 Acknowledgement of Receipt of Materials							
Printed/Typed Name				Signature		Date	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.							
Printed/Typed Name <i>C. Korman</i>				Signature <i>C. Korman</i>		Date 8/14/08	

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217 / 782-7860 and the National Response Center at 800 / 424-8802 or 202 / 426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021 that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)



PLEASE TYPE

(Form designed for use on elite (12-pitch) typewriter.)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. <i>ILD 0054423544</i>	Manifest Document No.	2. Page 1 of	Information in the shaded areas is not required by Federal law, but is required by Illinois law.
3. Generator's Name and Mailing Address <i>Johns Manville 1871 N. Pershing Road Mankato, IL 60087</i>			Location If Different		A. Illinois Manifest Document Number IL 10030478 <i>FEE PAID IF APPLICABLE</i>
4. *24 HOUR EMERGENCY AND SPILL ASSISTANCE NUMBERS*			B. Generator's IL ID Number <i>09719000114</i>		C. Transporter's ID Number <i>0716</i>
5. Transporter 1 Company Name <i>Veolia Waste Services</i>		6. US EPA ID Number	D. Transporter's Phone <i>(847) 623-3870</i>		E. Transporter's ID Number
7. Transporter 2 Company Name		8. US EPA ID Number	F. Transporter's Phone ()		G. Facility's IL ID Number <i>097802101002</i>
9. Designated Facility Name and Site Address <i>XXX Veolia ES Zion Landfill 701 Green Bay Road Zion IL. 60099</i>		10. US EPA ID Number	H. Facility's Phone <i>(847) 731-5110</i>		
11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)		12. Containers No.	13. Total Quantity	14. Unit Wt/Vol	I. Waste No.
a. <i>Asbestos, 9, NA,2212,III, RQ</i>		1	CM	20 Y	EPA HW Number
b.					EPA HW Number
c.					EPA HW Number
d.					EPA HW Number
J. Additional Description for Materials Listed Above <i>Approval Code SZL 003164</i>			K. Handling Codes for Wastes Listed Above in Item #14		
15. Special Handling Instructions and Additional Information <i>Do Not Create Dust</i>					
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.					
Printed/Typed Name <i>Dan Hibbard</i>		Signature <i>Dan Hibbard</i>		Date <i>08/14/08</i>	
17. Transporter 1 Acknowledgement of Receipt of Materials		Printed/Typed Name <i>Gilbert Cartwright</i>		Signature <i>Gilbert Cartwright</i>	
18. Transporter 2 Acknowledgement of Receipt of Materials		Printed/Typed Name		Signature	
19. Discrepancy Indication Space					
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.					Date
Printed/Typed Name <i>A. Hansen</i>		Signature <i>A. Hansen</i>		Date <i>8/14/08</i>	

GENERATOR

TRANSPORTER

FACILITY

In case of a spill call the Illinois Office of Emergency Response at 217/782-7860 and the National Response Center at 800/424-8802 or 202/426-2675.

This Agency is authorized to require, pursuant to Illinois Revised Statute, 1989, Chapter 111 1/2, Section 1004 and 1021, that this information be submitted to the Agency. Failure to provide this information may result in a civil penalty against the owner or operator not to exceed \$25,000 per day of violation. Falsification of this information may result in a fine up to \$50,000 per day of violation and imprisonment up to 5 years. This form has been approved by the Forms Management Center.

COPY 2. TSD MAIL TO IEPA (RCRA HAZARDOUS AND PCB WASTES ONLY)

Appendix M

Troxler 3440 Density Meter SOP and Calibration Logs

<p style="text-align: center;"><i>CQM, INC.</i></p> <p style="text-align: center;"><i>2679 Continental Drive</i></p> <p style="text-align: center;"><i>Green Bay, Wisconsin 54311</i></p> <p style="text-align: center;"><i>(920) 465-3911</i></p>	<p>QUALITY ASSURANCE</p> <p>CQM Procedure Number: Con Mat 2-4</p> <hr/> <p>Page: 1 of 3</p> <p>Date: Approval: _____</p> <p>Supersedes: _____</p>
	<p>Subject: Density of Soil and Soil-Aggregate In-Place Nuclear Methods</p> <p>ASTM: D2922-81</p>

1.0 SCOPE

- 1.1 These test methods cover the determination of wet density, moisture content and dry density.
- 1.2 Method Used
 - A. Direct Transmission (Troxler nuclear gauge)

2.0 APPLICABLE REFERENCES

2.1 ASTM Standards

- D1556 Test Method for Density of soil in Place by the Sand-Cone Method
- D2167 Test Method for Density and Unit Weight of Soil in Place by the Rubber-Balloon Method
- D2216 Method for Laboratory Determination of Water (Moisture) Content of Soil, Rock, and Soil-Aggregate Mixtures
- D3017 Test Method for Moisture Content of Soil and Soil-Aggregate in Place by Nuclear Methods (Shallow Depth)
- D4718 Practice for Correction of Unit Weight and Water Content for Soils Containing Oversized Particles.

- 2.2 American Association of State Highway and Transportation Officials (AASHTO)
 - T238-86 Density of Soil and Soil Aggregate in Place by Nuclear Methods (Shallow Depth)

2.3 Troxler Nuclear Meter Manual

3.0 EQUIPMENT

- 3.1 Nuclear gauge
 - 3.1.1 Troxler (direct transmission) gauge
- 3.2 Site preparation tools
 - 3.2.1 Drive pin and drive pin extractor.
 - 3.2.2 A plate or leveling tool for test site.

<p style="text-align: center;">CQM, INC.</p> <p style="text-align: center;"><i>2679 Continental Drive</i></p> <p style="text-align: center;"><i>Green Bay, Wisconsin 54311</i></p> <p style="text-align: center;"><i>(920) 465-3911</i></p>	<p>QUALITY ASSURANCE</p>
	<p>CQM Procedure Number: <u>Con Mat 2-4</u></p> <p>Page: <u>2</u> of <u>3</u></p> <p>Date: _____ Approval: _____</p> <p>Supersedes: _____</p>
<p>Subject: Density of Soil and Soil-Aggregate In-Place Nuclear Methods ASTM: D2922-81</p>	

4.0 PERSONNEL REQUIREMENTS

- 4.1 CQM, Inc. will supply an engineering technician to perform the test. The technician will be in conformance with the regulations as written in the company license approved by the Nuclear Regulatory Commission.
- 4.2 Results of the tests will be reviewed by laboratory personnel with a minimum of five years experience or a staff professional engineer.

5.0 HAZARDS

- 5.1 This equipment utilizes radio active materials that must be handled with all familiar applicable safety procedures and government regulations.
- 5.2 The test equipment require periodic leak tests and operators to wear film badges to document radiation exposure when using the equipment.

6.0 PROCEDURE FOR FIELD USE

- 6.1 The nuclear gauge will be calibrated daily (standard counts), prior to implementing the test program scheduled for the day.
- 6.2 Select location to be tested and prepare the area so that test site is smooth or flat.
- 6.3 Make a hole perpendicular to the prepared surface using a drive pin and guide plate. The hole should extend to the depth of nuclear gauge probe. Remove drive pin and plate.
- 6.4 Set the gauge on the prepared soil surface.
- 6.5 Insert probe in the hole and rotate gauge and gently pull gauge so the probe rests on the side of the hole closest to the detector location in the gauge.
- 6.6 Record the wet density, moisture content and dry density readings as each test is completed.
- 6.7 The nuclear gauge results for compaction will be compared to the representative proctor test completed, prior to testing.

<p style="text-align: center;"><i>CQM, INC.</i> <i>2679 Continental Drive</i> <i>Green Bay, Wisconsin 54311</i> <i>(920) 465-3911</i></p>	<p style="text-align: center;">QUALITY ASSURANCE</p> <p>CQM Procedure Number: _____ Con Mat 2-4</p> <p>Page: _____ 3 _____ of _____ 3 _____</p> <p>Date: _____ Approval: _____</p> <p>Supersedes: _____</p>
<p>Subject: Density of Soil and Soil-Aggregate In-Place Nuclear Methods ASTM: D2922-81</p>	

7.0 REPORT

7.1 Report shall include the following:

- 7.1.1 Standard counts of the meter when testing.
- 7.1.2 Make, model and serial number of the meter.
- 7.1.3 Name of the operator(s).
- 7.1.4 Location of tests.
- 7.1.5 Test results including wet density, moisture content and dry density.

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311
(920) 465-3911

Client: _____

Project: _____

Prepared by: _____ Date: _____

Checked by: _____ Date: _____

Tested by: _____ Date: _____

DENSITY TESTS OF COMPACTED FILL

PROJECT TEST NUMBER:

ELEVATION OF TEST:

DEPTH BELOW SURFACE GRADE:

DEPTH BELOW EXISTING GRADE:

LOCATION TESTED:

UNIFIED SOIL CLASSIFICATION:

___ ASTM D2487

___ ASTM D2488 (Visual)

FIELD DENSITY RESULTS:

Density in place: X by Nuclear Method, ASTM D2922

_____ by Sand Cone Method, ASTM D1556

Wet Density (pcf):

Moisture Content (%):

Dry Density (pcf):

MOISTURE-DENSITY RELATION OF SOIL:

_____ = Average of tests on Native Undisturbed Soil

X = ASTM D 698 Method "A"

Maximum Dry Density (pcf):

Optimum Moisture (%):

COMPACTION TEST RESULTS:

Compaction (%):

Specified Compaction (%):

REMARKS:

Density test results are valid only at the locations and elevations tested. No information is available as to the adequacy of fill and compaction at locations other than those reported. Density tests were performed and locations selected by Robert R. Rouse of CQM, INC.

CQM, INC.

Construction Quality Management

2679 Continental Drive

Green Bay, Wisconsin 54311

Phone: (920) 465-3911

Fax: (920) 465-3913

NUCLEAR DENSITY METER TRANSPORT INFORMATION

OPERATOR & PROJECT INFORMATION:

Operator/Transporter: Chris Gottfred Date Sent Out: 8/18/08
Destination: Waukegan IL. Date Returned: 11/20/08
Project Name: John Mansville

METER INFORMATION:

Type of Source: NUCLEAR DENSITY/MOISTURE METER
Model: 3440 Serial Number: 22746
Contents: X Americium 241: Beryllium 1.48 GBq (40 mCi) Activity
X Cesium 137 0.3 GBq (8 mCi) Activity

SHIPPING DESCRIPTION: RQ, Radioactive Material, Type A Package, Special Form *non-fissile*
Or fissile excepted, 7, UN3332

Transitional Packaging Radioactive Yellow II Label Transport Index = 0.6
Shipping Container – Outside Dimensions: 13" x 17" x 30"
33 cm x 43 cm x 76 cm

REMARKS: _____

*** 24 Hour Emergency Contact : (919) 549-9539 ***

EMERGENCY RESPONSE INFORMATION – ON BACK OF SHEET

This is to certify that the above-named materials are properly classified, described, packaged and marked and are in proper condition for Transportation according to the applicable regulations of the Department of Transportation.

Signed: Robert R. House Date: 8/18/08
(Radiation Safety Officer)

CQM, INC.

2679 Continental Drive Green Bay, WI 54311
 Phone: (920) 465-3911 Fax: (920) 465-3913

NUCLEAR METER UTILIZATION RECORD

MANUFACTURER: Troxler Electronics Labs.
 MODEL: 3440
 SERIAL NUMBER: 22746

RECORDING YEAR: 2008
 PAGE 2 OF 3

DATE CALIBRATED: 5/8/06

COUNTS FACTORY STANDARD:

2800	670
------	-----

DATE	OPERATOR	PROJECT	STANDARD COUNTS		NUMBER OF TESTS	
			DENSITY	MOISTURE		
8-7-08	ROW	Burnsville Wm	2676	651		
8-18-08	CRB	JOHNS MANVILLE / 2008 ^{CAPPING} ACTIVITIES	2619	646	5	
8-19-08	↓	↓	2631	658	2	
8-20-08			2652	656	9	
8-22-08			2637	662	11	
8-26-08			2632	662	3	
8-27-08			2642	663	13	
8-28-08			JOHNS Manville	2642	663	22
8-29-08			2642	663	19	
9-2-08			2642	663	10	
9-3-08			2642	663	25	
9-8-08			2642	663	4	
9/10/08			2642	633	36	
9/11/08			2638	664	17	
9/12/08			2673	652	32	
9/17/08			CRB	2627	652	27
9/18/08			CPL	2663	655	19
9/19/08	CRB	2651	662	15		
9/22/08	CRB	2631	662	8		
9/23/08		2659	665	21		

REMARKS/NOTES:

Battery charged on following dates: _____

CQM, INC.

2679 Continental Drive Green Bay, WI 54311
 Phone: (920) 465-3911 Fax: (920) 465-3913

NUCLEAR METER UTILIZATION RECORD

MANUFACTURER: Troxler Electronics Labs.
 MODEL: 3440
 SERIAL NUMBER: 22746

RECORDING YEAR: 2008
 PAGE 3 OF 3
 DATE CALIBRATED: 5/8/06

COUNTS FACTORY STANDARD:

2800	670
------	-----

DATE	OPERATOR	PROJECT	STANDARD COUNTS		NUMBER OF TESTS
			DENSITY	MOISTURE	
9/24/08	CRG	JOHN MANVILLE 2008 CAPPING ACTIVATION	2644	661	25
9/25/08	CRG/DLD	S	2642	668	61
10/1/08	CRG	2008 SETTLING BASIN	2621	665	7
10/6/08	" "	" "	2622	662	5
10/10/08	" "	" "	2650	656	6
10/13/08	" "	" "	2654	658	14
10/14/08	" "	" "	2665	667	5
10/15/08	" "	" "	2660	658	11
10/20/08	" "	" "	2650	659	4
10/22/08	" "	" "	2630	660	5
10/27/08	" "	" "	2646	663	3
10/28/08	" "	" "	2660	657	9
10/29/08	" "	" "	2660	663	11
10/30/08	" "	" "	2657	654	9
10/31/08	" "	" "	2643	660	6
11/4/08	" "	" "	2662	660	9
11/20/08	" "	" "	2624	665	49



REMARKS/NOTES:

CRG

Battery charged on following dates: 10/14/08

Appendix N

Barrier Layer Design Basis Information



LEGEND

- LIMITS OF WASTE
- EXISTING CONDITIONS CONTOURS

NOTES:
 1. EXISTING CONDITIONS WERE SURVEYED BY CQM, INC. ON APRIL 1, 2008.

RELEASE	DATE:	BY:
Project Review		
6		
4		
3		
2		
1		

NO.	DATE:	BY:
DESCRIPTION		
REVISIONS		

JM **Johns Manville**

CQM, INC.
 Engineering - Surveying - Material Testing
 2679 Continental Drive
 Green Bay, WI 54311

Existing Conditions
April 1, 2008

Construction Documentation Drawings
Area 1 & 2 Final Cover
Johns Manville Waukegan Plant
Waukegan, IL

DRAWN BY: WBE


DATE: Sept. 2018

SCALE: 1"=60'

DRAWING NO.
 1

Area 1 CQM Points					
Point No.	Coordinate North	Coordinate East	Point No.	Coordinate North	Coordinate East
1001	2083601.39	1126531.87	1074	2083558.18	1125715.64
1002	2083533.08	1126586.37	1075	2083590.02	1126110.78
1003	2083560.90	1126543.55	1076	2083575.21	1125610.10
1004	2083579.59	1126076.07	1077	2083567.94	1125508.72
1005	2083564.95	1126088.45	1078	2083663.12	1126498.33
1006	2083540.43	1126141.71	1079	2083836.21	1126396.69
1007	2083604.91	1126052.48	1080	2083818.77	1126298.51
1008	2083624.47	1126065.40	1081	2083776.19	1126398.10
1009	2083599.05	1126060.72	1082	2083786.78	1126501.39
1010	2083600.53	1126130.18	1083	2083844.28	1126316.87
1011	2083642.70	1126163.22	1084	2083802.01	1126095.89
1012	2083582.86	1126221.64	1085	2083786.88	1125999.07
1013	2083542.79	1126232.77	1086	2083601.37	1125428.14
1014	2083501.65	1126287.37	1087	2083655.00	1125550.00
1015	2083511.17	1126313.73	1088	2083550.00	1125650.00
1016	2083540.89	1126356.84	1089	2083600.00	1125650.00
1017	2083567.23	1126449.45	1090	2083650.00	1125650.00
1018	2083512.29	1126403.94	1091	2083700.00	1125650.00
1019	2083554.56	1126499.06	1092	2083800.00	1125700.00
1020	2083600.45	1126505.89	1093	2083850.00	1125700.00
1021	2083654.86	1126537.02	1094	2083700.00	1125700.00
1022	2083718.54	1126530.96	1095	2083800.00	1125750.00
1023	2083723.20	1126442.00	1096	2083850.00	1125750.00
1024	2083709.44	1126372.04	1097	2083750.00	1125750.00
1025	2083689.69	1126348.35	1098	2083700.00	1125800.00
1026	2083647.94	1126279.35	1099	2083700.00	1125800.00
1027	2083710.45	1126250.93	1100	2083800.00	1125850.00
1028	2083712.42	1126195.19	1101	2083850.00	1125850.00
1029	2083730.55	1126198.31	1102	2083700.00	1125850.00
1030	2083748.81	1126259.75	1103	2083750.00	1125850.00
1031	2083820.50	1126306.73	1104	2083800.00	1125900.00
1032	2083844.81	1126348.11	1105	2083700.00	1125900.00
1033	2083789.69	1126287.00	1106	2083700.00	1125900.00
1034	2083860.69	1126281.48	1107	2083800.00	1125900.00
1035	2083850.41	1126179.65	1108	2083550.00	1125950.00
1036	2083815.16	1126130.35	1109	2083700.00	1125950.00
1037	2083804.16	1126068.18	1110	2083850.00	1125950.00
1038	2083808.12	1126031.54	1111	2083800.00	1126000.00
1039	2083781.32	1125980.01	1112	2083850.00	1126000.00
1040	2083710.71	1125990.10	1113	2083850.00	1126000.00
1041	2083762.53	1125939.80	1114	2083700.00	1126050.00
1042	2083801.44	1125968.99	1115	2083750.00	1126050.00
1043	2083732.90	1125878.87	1116	2083850.00	1126050.00
1044	2083750.79	1125797.02	1117	2083850.00	1126100.00
1045	2083771.44	1125790.31	1118	2083700.00	1126100.00
1046	2083753.38	1125661.76	1119	2083750.00	1126100.00
1047	2083689.67	1125538.19	1120	2083550.00	1126200.00
1048	2083684.10	1125438.30	1121	2083650.00	1126200.00
1049	2083745.57	1125491.87	1122	2083750.00	1126200.00
1050	2083701.92	1125557.69	1123	2083800.00	1126250.00
1051	2083655.35	1125630.97	1124	2083550.00	1126300.00
1052	2083605.37	1125433.09	1125	2083800.00	1126300.00
1053	2083606.66	1125224.93	1126	2083700.00	1126300.00
1054	2083910.02	1125979.37	1127	2083600.00	1126300.00
1055	2083640.37	1125827.19	1128	2083750.00	1126350.00
1056	2083655.10	1125584.45	1129	2083800.00	1126350.00
1057	2083652.15	1125484.40	1130	2083550.00	1126400.00
1058	2083656.91	1125362.34	1131	2083600.00	1126400.00
1059	2083700.12	1126363.27	1132	2083650.00	1126400.00
1060	2083699.37	1126162.62	1133	2083550.00	1126450.00
1061	2083712.84	1125955.63	1134	2083600.00	1126450.00
1062	2083722.42	1125781.19	1135	2083650.00	1126450.00
1063	2083731.81	1125663.99	1136	2083700.00	1126450.00
1064	2083739.63	1125568.74	1137	2083800.00	1126450.00
1065	2083747.75	1125463.90	1138	2083850.00	1126450.00
1066	2083516.76	1126483.80	1139	2083850.00	1126500.00
1067	2083482.19	1126402.55	1140	2083700.00	1126500.00
1068	2083499.70	1126309.72	1141	2083800.00	1126500.00
1069	2083515.21	1126211.66	1142	2083850.00	1126550.00
1070	2083526.12	1126107.41	1143	2083811.99	1126181.99
1071	2083550.51	1126022.04	1144	2083802.34	1126068.35
1072	2083563.00	1125914.16	1145	2083756.31	1126595.58
1073	2083551.29	1125813.32	1146	2083699.78	1126599.97

Area 1 LFR Points		
Point No.	Coordinate North	Coordinate East
C-01	2083456.00	1126114.00
C-02	2083702.00	1126550.00
C-03	2083706.00	1126455.00
C-04	2083595.00	1126531.00
C-05	2083605.00	1126433.00
C-06	2083609.00	1126339.00
C-07	2083607.00	1126225.00
C-08	2083619.00	1126127.00
C-09	2083620.00	1126090.00
C-10	2083631.00	1126048.00
C-11	2083639.00	1125983.00
C-12	2083640.00	1125783.00
C-13	2083649.00	1125684.00
C-14	2083655.00	1125550.00
C-15	2083652.00	1125484.00
C-16	2083657.00	1125392.00
C-17	2083709.00	1126363.00
C-18	2083706.00	1126262.00
C-19	2083696.00	1126163.00
C-20	2083698.00	1126060.00
C-21	2083703.00	1125952.00
C-22	2083713.00	1125856.00
C-23	2083722.00	1125762.00
C-24	2083732.00	1125664.00
C-25	2083740.00	1125568.00
C-26	2083748.00	1125464.00
C-27	2083517.00	1126484.00
C-28	2083482.00	1126403.00
C-29	2083500.00	1126310.00
C-30	2083515.00	1126212.00
C-31	2083526.00	1126107.00
C-32	2083551.00	1126022.00
C-33	2083563.00	1125914.00
C-34	2083551.00	1125813.00
C-35	2083558.00	1125716.00
C-36	2083560.00	1125611.00
C-37	2083575.00	1125510.00
C-38	2083568.00	1125509.00
C-39	2083650.00	1125607.00
C-40	2083718.00	1126222.00
C-41	2083863.00	1126498.00
C-42	2083875.00	1126395.00
C-43	2083836.00	1126397.00
C-44	2083819.00	1126299.00
C-45	2083778.00	1126398.00
C-46	2083767.00	1126301.00
C-47	2083778.00	1126206.00
C-48	2083775.00	1126139.00
C-49	2083808.00	1126197.00
C-50	2083802.00	1126096.00
C-51	2083787.00	1125999.00
C-52	2083844.00	1125893.00
C-53	2083805.00	1125798.00
C-54	2083781.00	1125698.00
C-55	2083788.00	1125598.00
C-56	2083816.00	1125498.00
C-57	2083788.00	1125377.00
C-58	2083601.00	1125428.00
C-59	2083679.00	1125856.00
LF-SB01	2083684.00	1126347.00
LF-SB02	2083610.00	1126170.00
LF-SB03	2083699.00	1125948.00
LF-SB04	2083654.00	1125644.00
LGW-01	2083681.00	1126370.00



Area 2 CQM Points					
Point No.	Coordinate North	Coordinate East	Point No.	Coordinate North	Coordinate East
1	2084098.87	1126211.58	79	2084038.13	1126266.53
2	2084095.52	1126259.38	80	2084037.88	1126262.53
3	2084095.52	1126309.38	81	2084095.89	1126263.99
4	2084095.52	1126359.38	82	2084095.30	1126263.85
5	2084095.52	1126409.38	83	2084145.93	1126263.89
6	2084095.52	1126459.38	84	2084145.45	1126263.88
7	2084095.52	1126509.38	85	2084195.62	1126263.91
8	2084095.52	1126559.38	86	2084195.18	1126263.89
9	2084095.52	1126609.38	87	2084244.80	1126263.90
10	2084145.52	1126209.38	88	2084296.34	1126263.98
11	2084145.52	1126259.38	89	2084296.03	1126242.97
12	2084145.52	1126309.38	90	2084345.03	1126238.95
13	2084145.52	1126359.38	91	2084345.16	1126244.96
14	2084145.52	1126409.38	92	2084396.59	1126241.04
15	2084145.52	1126459.38	93	2084395.48	1126247.00
16	2084145.52	1126509.38	94	2084445.85	1126243.03
17	2084145.52	1126559.38	95	2084445.34	1126249.02
18	2084145.52	1126609.38	96	2084479.46	1126244.94
19	2084195.52	1126209.38	97	2084484.18	1126250.99
20	2084195.52	1126259.38	98	2084487.97	1126260.70
21	2084195.52	1126309.38	99	2084494.23	1126268.12
22	2084195.52	1126359.38	100	2084491.45	1126260.00
23	2084195.52	1126409.38	101	2084498.99	1126245.55
24	2084195.52	1126459.38	102	2084504.66	1126248.99
25	2084195.52	1126509.38	103	2084522.31	1126249.06
26	2084195.52	1126559.38	104	2084525.02	1126241.43
27	2084195.52	1126609.38	105	2084777.41	1126239.61
28	2084245.52	1126209.38	106	2084777.89	1126235.59
29	2084245.52	1126259.38	107	2084585.29	1126203.97
30	2084245.52	1126309.38	108	2084463.76	1126356.77
31	2084245.52	1126359.38	109	2084211.22	1126187.77
32	2084245.52	1126409.38	110	2084140.18	1126197.67
33	2084245.52	1126459.38	111	2084219.15	1126207.98
34	2084245.52	1126509.38	112	2084268.12	1126218.09
35	2084245.52	1126559.38	113	2084317.89	1126222.94
36	2084245.52	1126609.38	114	2084366.32	1126236.94
37	2084295.52	1126209.38	115	2084415.50	1126245.94
38	2084295.52	1126309.38	116	2084484.68	1126254.94
39	2084295.52	1126359.38	117	2084493.71	1126260.26
40	2084345				

Area 1 Barrier Layer					Area 2 Barrier Layer							
Point No.	Coordinate	Design Barrier Elevation	Description	Point No.	Coordinate	Design Barrier Elevation	Description	Point No.	Coordinate	Design Barrier Elevation	Description	
North	East			North	East			North	East			
1001	2083601.39	1125531.87	634.00	1074	2083558.2	1125715.6	635.10	1147	2083644.90	1126604.19	619.47	Limits of Waste
1002	2083533.08	1125698.37	635.00	1075	2083560.0	1125610.6	634.24	1148	2083595.75	1126588.31	618.65	Limits of Waste
1003	2083560.80	1125843.53	636.00	1076	2083575.2	1125610.0	634.25	1149	2083572.99	1126590.93	618.27	Limits of Waste
1004	2083579.59	1126076.07	637.00	1077	2083567.9	1125508.7	632.39	1150	2083567.75	1126599.08	617.93	Limits of Waste
1005	2083564.93	1126088.45	636.00	1078	2083663.1	1126496.3	614.64	1151	2083502.89	1126531.21	617.59	Limits of Waste
1006	2083540.43	1126141.71	630.00	1079	2083638.2	1126396.7	616.70	1152	2083488.72	1126486.04	617.95	Limits of Waste
1007	2083604.91	1126052.48	638.00	1080	2083818.8	1126296.5	618.36	1153	2083475.81	1126441.88	619.25	Limits of Waste
1008	2083624.47	1126065.40	638.00	1081	2083776.2	1126398.1	620.91	1154	2083467.80	1126411.32	620.93	Limits of Waste
1009	2083599.05	1126107.2	637.00	1082	2083786.8	1126501.4	618.98	1155	2083465.25	1126366.39	623.31	Limits of Waste
1010	2083609.53	1126130.18	634.00	1083	2083808.1	1126196.6	626.50	1156	2083464.28	1126316.87	621.69	Limits of Waste
1011	2083642.70	1126163.22	632.00	1084	2083802.0	1126095.9	631.59	1157	2083465.74	1126273.50	621.79	Limits of Waste
1012	2083562.86	1126121.84	632.00	1085	2083788.9	1125999.1	638.03	1158	2083467.13	1126381.51	622.00	Limits of Waste
1013	2083542.78	1126232.77	631.00	1086	2083601.4	1126428.1	632.02	1159	2083467.89	1126221.24	622.32	Limits of Waste
1014	2083501.65	1126287.37	629.00	1087	2083650.0	1125550.00	NA	1160	2083473.85	1126194.06	623.54	Limits of Waste
1015	2083511.77	1126313.73	631.00	1088	2083550.0	1125650.00	NA	1161	2083481.62	1126160.75	625.48	Limits of Waste
1016	2083540.89	1126356.84	632.00	1089	2083600.0	1125650.00	NA	1162	2083490.97	1126117.53	627.00	Limits of Waste
1017	2083567.23	1126449.45	632.00	1090	2083650.0	1125650.00	NA	1163	2083491.64	1126089.91	627.81	Limits of Waste
1018	2083572.29	1126403.94	631.00	1091	2083700.0	1125650.00	NA	1164	2083498.29	1126034.09	627.70	Limits of Waste
1019	2083564.58	1126499.06	631.00	1092	2083600.0	1125700.00	NA	1165	2083491.04	1125991.12	627.55	Limits of Waste
1020	2083600.45	1126505.89	631.00	1093	2083650.0	1125700.00	NA	1166	2083492.47	1125988.07	628.00	Limits of Waste
1021	2083654.86	1126537.02	627.00	1094	2083700.0	1125700.00	NA	1167	2083492.79	1125964.64	628.25	Limits of Waste
1022	2083718.54	1126530.96	628.00	1095	2083600.0	1125750.00	NA	1168	2083493.32	1125918.73	628.74	Limits of Waste
1023	2083723.20	1126442.00	630.00	1096	2083650.0	1125750.00	NA	1169	2083493.97	1125863.00	629.70	Limits of Waste
1024	2083708.44	1126372.04	631.00	1097	2083700.0	1125750.00	NA	1170	2083494.68	1125804.05	630.00	Limits of Waste
1025	2083638.68	1126346.35	632.00	1098	2083600.0	1125800.00	NA	1171	2083495.19	1125761.20	631.18	Limits of Waste
1026	2083647.94	1126279.35	632.00	1099	2083700.0	1125800.00	NA	1172	2083495.70	1125714.18	631.67	Limits of Waste
1027	2083710.45	1126203.93	632.00	1100	2083600.0	1125850.00	NA	1173	2083496.36	1125666.67	631.30	Limits of Waste
1028	2083712.42	1126195.19	633.00	1101	2083650.0	1125850.00	NA	1174	2083496.79	1125630.07	631.02	Limits of Waste
1029	2083730.56	1126139.31	633.00	1102	2083700.0	1125850.00	NA	1175	2083497.33	1125586.80	630.47	Limits of Waste
1030	2083745.81	1126259.75	626.00	1103	2083750.0	1125850.00	NA	1176	2083510.84	1125554.51	631.15	Limits of Waste
1031	2083820.50	1126301.54	618.00	1104	2083800.0	1125900.00	NA	1177	2083524.89	1125526.12	631.40	Limits of Waste
1032	2083841.81	1126346.26	618.50	1105	2083850.0	1125900.00	NA	1178	2083535.26	1125490.42	631.14	Limits of Waste
1033	2083769.60	1126567.10	619.00	1106	2083700.0	1125900.00	NA	1179	2083563.87	1125447.08	631.53	Limits of Waste
1034	2083860.69	1126261.48	619.00	1107	2083800.0	1125900.00	NA	1180	2083583.16	1125407.99	631.20	Limits of Waste
1035	2083850.41	1126179.65	626.00	1108	2083550.0	1125950.00	NA	1181	2083593.87	1125382.95	631.00	Limits of Waste
1036	2083815.16	1126130.35	627.00	1109	2083700.0	1125950.00	NA	1182	2083620.87	1125371.52	628.30	Limits of Waste
1037	2083804.16	1126066.18	634.00	1110	2083850.0	1125950.00	NA	1183	2083662.64	1125373.04	626.90	Limits of Waste
1038	2083809.12	1126031.54	635.00	1111	2083800.0	1126000.00	NA	1184	2083687.07	1125375.95	625.70	Limits of Waste
1039	2083781.32	1125980.01	639.00	1112	2083850.0	1126000.00	NA	1185	2083749.14	1125400.42	627.40	Limits of Waste
1040	2083710.71	1125996.50	639.00	1113	2083650.0	1126050.00	NA	1186	2083767.76	1125422.09	627.10	Limits of Waste
1041	2083762.53	1125939.80	639.00	1114	2083700.0	1126050.00	NA	1187	2083780.81	1125461.03	628.00	Limits of Waste
1042	2083801.44	1125968.99	638.00	1115	2083750.0	1126050.00	NA	1188	2083785.01	1125484.04	628.85	Limits of Waste
1043	2083732.90	1125878.87	638.00	1116	2083850.0	1126050.00	NA	1189	2083798.05	1125507.11	629.90	Limits of Waste
1044	2083790.79	112597.02	636.00	1117	2083650.0	1126100.00	NA	1190	2083798.22	1125527.76	630.00	Limits of Waste
1045	2083771.48	1125780.31	635.00	1118	2083700.0	1126100.00	NA	1191	2083787.80	1125565.03	630.40	Limits of Waste
1046	2083753.38	1125791.76	633.00	1119	2083750.0	1126100.00	NA	1192	2083790.48	1125535.30	631.40	Limits of Waste
1047	2083688.87	1125528.19	633.00	1120	2083550.0	1126200.00	NA	1193	2083781.33	1125566.60	632.40	Limits of Waste
1048	2083684.10	1125438.30	631.00	1121	2083650.0	1126200.00	NA	1194	2083777.37	1125733.67	633.10	Limits of Waste
1049	2083745.57	1125491.87	631.00	1122	2083750.0	1126200.00	NA	1195	2083750.51	1125759.32	632.60	Limits of Waste
1050	2083701.9	1125857.7	626.71	1123	2083800.0	1126250.00	NA	1196	2083798.46	1125784.70	632.10	Limits of Waste
1051	2083695.4	1126531.0	627.74	1124	2083550.0	1126300.00	NA	1197	2083803.10	1125811.58	631.97	Limits of Waste
1052	2083605.4	1126433.1	632.00	1125	2083600.0	1126300.00	NA	1198	2083818.15	1125638.74	630.30	Limits of Waste
1053	2083606.7	1126224.9	632.00	1126	2083700.0	1126300.00	NA	1199	2083835.81	1125900.49	630.38	Limits of Waste
1054	2083619.0	1125979.4	637.23	1127	2083600.0	1126350.00	NA	1200	2083893.30	1125932.09	623.40	Limits of Waste
1055	2083640.4	1125782.8	635.72	1128	2083750.0	1126350.00	NA	1201	2083895.43	1125971.39	623.30	Limits of Waste
1056	2083655.1	1125854.5	633.86	1129	2083800.0	1126350.00	NA	1202	2083895.62	1125997.12	623.60	Limits of Waste
1057	2083652.2	1125484.4	632.38	1130	2083940.0	1126400.00	NA	1203	2083940.04	1126039.98	624.60	Limits of Waste
1058	2083659.9	1125392.3	628.88	1131	2083600.0	1126400.00	NA	1204	2083878.72	1126098.41	625.80	Limits of Waste
1059	2083709.1	1126363.3	631.00	1132	2083650.0	1126400.00	NA	1205	2083868.73	1126169.02	623.57	Limits of Waste
1060	2083699.4	1126162.6	633.40	1133	2083550.0	1126450.00	NA	1206	2083875.42	1126202.71	621.30	Limits of Waste
1061	2083712.8	1125855.6	637.06	1134	2083600.0	1126450.00	NA	1207	2083878.55	1126243.18	618.40	Limits of Waste
1062	2083722.4	1125761.8	635.51	1135	2083650.0	1126450.00	NA	1208	2083873.61	1126289.71	616.40	Limits of Waste
1063	2083731.6	1125664.0	633.47	1136	2083700.0	1126450.00	NA	1209	2083868.30	1126340.53	616.50	Limits of Waste
1064	2083739.6	1125568.7	632.03	1137	2083800.0	1126450.00	NA	1210	2083964.01	1126377.96	615.60	Limits of Waste
1065	2083717.8	1125463.9	629.13	1138	2083850.0	1126450.00	NA	1211	2083887.55	1126414.25	614.98	Limits of Waste
1066	2083518.8	1125483.8	634.84	1139	2083600.0	1126500.00	NA	1212	2083872.79	1126434.07	614.55	Limits of Waste
1067	2083482.2	1126309.7	628.49	1140	2083700.0	1126500.00	NA	1213	2083875.68	1126472.67	614.45	Limits of Waste
1068	2083499.7	1126309.7	628.67	1141	2083800.0	1126550.00	NA	1214	2083873.34	1126505.25	614.46	Limits of Waste
1069	2083515.2	1126211.7	628.41	1142	2083850.0	1126550.00	NA	1215	2083878.61	1126544.88	613.75	Limits of Waste
1070	2083526.1	1126107.4	628.83	1143	2083811.99	1126618.09	617.48	1216	2083877.02	1126586.17	613.45	Limits of Waste
1071	2083593.0	1126022.0	634.86	1144	2083802.34	1126608.35	617.40	1217	2083879.77	1126615.12	612.71	Limits of Waste
1072	2083563.0	1125914.2	638.07	1145	2083756.31	1126595.58	618.48	1218	2083857.80	1126617.40	613.57	Limits of Waste
1073	2083551.3	1125813.3	635.60	1146	2083699.78	1126599.97	619.00					

Point No.	Coordinate	Design Barrier Elevation	Description
North	East		
1200	2083900.0	1126300.00	NA
1201	2083900.0	1126300.00	NA
1202	2083900.0	1126300.00	NA
1203	2083900.0	1126300.00	NA
1204	2083900.0	1126300.00	NA
1205	2083900.0	1126300.00	NA
1206	2083900.0	1126300.00	NA
1207	2083900.0	1126300.00	NA
1208	2083900.0	1126300.00	NA
1209	2083900.0	1126300.00	NA
1210	2083900.0	1126300.00	NA
1211	2		

Johns Manville - Waukegan Plant
On-Site Landfill Closure - Fill Area 1 (Miscellaneous Disposal Pit)
Barrier Layer Design and Record Elevations

LFR RWP Dwg 10 C-Boring ID	LFR RWP Dwg 10 Point ID	CQM Dwg A-4 Point ID	Northing	Easting	2003	2008	2008	Calculated Barrier Elevation Delta	Notes
					LFR RWP Table B-2 Design Barrier Elevation	CQM Dwg A-4 Design Barrier Elevation	CQM Dwg A-4 Record Barrier Elevation		
NLP	NLP	1001	2083601	1125532	NLP	634.00	634.03	0.03	
NLP	NLP	1002	2083533	1125698	NLP	635.00	635.10	0.10	
NLP	NLP	1003	2083561	1125844	NLP	636.00	636.02	0.02	
NLP	NLP	1004	2083580	1126076	NLP	637.00	637.01	0.01	
NLP	NLP	1005	2083565	1126088	NLP	636.00	636.06	0.06	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1006	2083540	1126142	NLP	630.00	630.15	0.15	
NLP	NLP	1007	2083605	1126052	NLP	638.00	638.02	0.02	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1008	2083624	1126065	NLP	638.00	638.00	0.00	
NLP	NLP	1009	2083599	1126091	NLP	637.00	637.01	0.01	
NLP	NLP	1010	2083610	1126130	NLP	634.00	634.00	0.00	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1011	2083643	1126163	NLP	632.00	632.22	0.22	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1012	2083583	1126222	NLP	632.00	632.07	0.07	
NLP	NLP	1013	2083543	1126233	NLP	631.00	631.11	0.11	
NLP	NLP	1014	2083502	1126287	NLP	629.00	629.10	0.10	
NLP	NLP	1015	2083511	1126314	NLP	631.00	631.12	0.12	
NLP	NLP	1016	2083541	1126357	NLP	632.00	632.00	0.00	
NLP	NLP	1017	2083567	1126449	NLP	632.00	632.01	0.01	
NLP	NLP	1018	2083512	1126404	NLP	631.00	631.08	0.08	
NLP	NLP	1019	2083555	1126499	NLP	631.00	631.03	0.03	
NLP	NLP	1020	2083600	1126506	NLP	631.00	631.01	0.01	
NLP	NLP	1021	2083655	1126537	NLP	627.00	627.16	0.16	
NLP	NLP	1022	2083719	1126531	NLP	628.00	628.00	0.00	
NLP	NLP	1023	2083723	1126442	NLP	630.00	630.02	0.02	
NLP	NLP	1024	2083708	1126372	NLP	631.00	631.02	0.02	
NLP	NLP	1025	2083639	1126348	NLP	632.00	632.01	0.01	
NLP	NLP	1026	2083648	1126279	NLP	632.00	632.01	0.01	
NLP	NLP	1027	2083710	1126251	NLP	632.00	632.03	0.03	
NLP	NLP	1028	2083712	1126195	NLP	633.00	633.03	0.03	
NLP	NLP	1029	2083731	1126139	NLP	633.00	633.07	0.07	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1030	2083746	1126260	NLP	626.00	626.27	0.27	
NLP	NLP	1031	2083821	1126307	NLP	618.00	618.22	0.22	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1032	2083845	1126340	NLP	616.50	616.74	0.24	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1033	2083770	1126567	NLP	619.00	619.02	0.02	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1034	2083861	1126261	NLP	619.00	619.16	0.16	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1035	2083850	1126180	NLP	626.00	626.16	0.16	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1036	2083815	1126130	NLP	627.00	627.16	0.16	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1037	2083804	1126066	NLP	634.00	634.10	0.10	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1038	2083809	1126032	NLP	635.00	635.01	0.01	
NLP	NLP	1039	2083781	1125980	NLP	639.00	639.31	0.31	
NLP	NLP	1040	2083711	1125997	NLP	639.00	639.01	0.01	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1041	2083763	1125940	NLP	639.00	639.05	0.05	
NLP	NLP	1042	2083801	1125969	NLP	638.00	638.02	0.02	
NLP	NLP	1043	2083733	1125879	NLP	638.00	638.01	0.01	
NLP	NLP	1044	2083751	1125797	NLP	636.00	636.04	0.04	
NLP	NLP	1045	2083771	1125780	NLP	635.00	635.02	0.02	
NLP	NLP	1046	2083753	1125662	NLP	633.00	633.02	0.02	
NLP	NLP	1047	2083689	1125528	NLP	633.00	633.01	0.01	
NLP	NLP	1048	2083684	1125438	NLP	631.00	631.01	0.01	
NLP	NLP	1049	2083746	1125492	NLP	631.00	631.03	0.03	
C-01	1101	Beyond LOW	2083456	1126114	626.00	NA	NA	Beyond LOW	
C-02	1102	1050	2083702	1126558	626.71	626.71	626.85	0.14	
C-03	1103	Near 1136	2083708	1126455	630.10	NDE	630.30	0.20	Estimated Delta
C-04	1104	1051	2083595	1126531	627.74	627.74	627.75	0.01	
C-05	1105	1052	2083605	1126433	632.00	632.00	632.04	0.04	
C-06	1106	Near 1127	2083609	1126339	632.00	NDE	631.93	-0.07	Estimated Delta
C-07	1107	1053	2083607	1126225	632.00	632.00	632.08	0.08	
C-08	1108	Near 1010	2083619	1126127	634.30	NDE	634.00	-0.30	Estimated Delta, Boring Confirmed ≥ 1 ft thick
C-09	1109	Near 1009	2083620	1126080	637.21	NDE	637.01	-0.20	Estimated Delta
C-10	1110	1054	2083619	1125979	637.23	637.23	637.25	0.02	
C-11	1111	Near 1105	2083639	1125883	636.79	NDE	636.81	0.02	Estimated Delta
C-12	1112	1055	2083640	1125783	635.72	635.72	635.73	0.01	
C-13	1113	Near 1093	2083649	1125684	634.78	NDE	634.61	-0.17	Estimated Delta
C-14	1114	1056	2083655	1125584	633.86	633.86	633.86	0.00	
C-15	1115	1057	2083652	1125484	632.38	632.38	632.39	0.01	
C-16	1116	1058	2083657	1125392	628.88	628.88	628.92	0.04	Table B-1 value of 628.40 ft ASL had changed
C-17	1117	1059	2083709	1126363	631.00	631.00	631.08	0.08	
C-18	1118	Near 1027	2083706	1126262	631.20	NDE	632.03	0.83	Estimated Delta
C-19	1119	1060	2083699	1126163	633.40	633.40	633.43	0.03	Boring Confirmed ≥ 1 ft thick
C-20	1120	Near 1114	2083698	1126060	636.51	NDE	633.86	-2.65	Estimated Delta, Boring Confirmed ≥ 1 ft thick
C-21	1121	1109	2083703	1125952	638.37	638.37	638.30	-0.07	Table B-1: Waste at 634.9 ft ASL. Barrier >635.9 ft ASL so exceeds the 1 ft thickness requirement.
C-22	1122	1061	2083713	1125856	637.06	637.06	637.09	0.03	
C-23	1123	1062	2083722	1125762	635.51	635.51	635.51	0.00	

Johns Manville - Waukegan Plant
On-Site Landfill Closure - Fill Area 1 (Miscellaneous Disposal Pit)
Barrier Layer Design and Record Elevations

LFR RWP Dwg 10 C-Boring ID	LFR RWP Dwg 10 Point ID	CQM Dwg A-4 Point ID	Northing	Easting	2003	2008	2008	Calculated Barrier Elevation Delta	Notes
					LFR RWP Table B-2 Design Barrier Elevation	CQM Dwg A-4 Design Barrier Elevation	CQM Dwg A-4 Record Barrier Elevation		
C-24	1124	1063	2083732	1125664	633.47	633.47	633.60	0.13	
C-25	1125	1064	2083740	1125569	632.03	632.03	632.04	0.01	
C-26	1126	1065	2083748	1125464	629.13	629.13	629.19	0.06	
C-27	1127	1066	2083517	1126484	624.64	624.64	624.74	0.10	
C-28	1128	1067	2083482	1126403	624.49	624.49	624.52	0.03	Table B-1 value of 623.60 ft ASL had changed. Hand auger boring confirmed ≥ 1 ft thick (15 inches thick).
C-29	1129	1068	2083500	1126310	628.87	628.87	629.03	0.16	
C-30	1130	1069	2083515	1126212	628.41	628.41	628.55	0.14	
C-31	1131	1070	2083526	1126107	628.83	628.83	629.19	0.36	Table B-1 value of 628.90 ft ASL had changed
C-32	1132	1071	2083551	1126022	634.86	634.86	634.87	0.01	
C-33	1133	1072	2083563	1125914	636.07	636.07	636.20	0.13	
C-34	1134	1073	2083551	1125813	635.60	635.60	635.61	0.01	
C-35	1135	1074	2083558	1125716	635.10	635.10	635.10	0.00	
C-36	1136	1075	2083560	1125611	634.24	634.24	634.27	0.03	
C-37	1137	1076	2083575	1125610	634.25	634.25	634.25	0.00	
C-38	1138	1077	2083568	1125509	632.39	632.39	632.73	0.34	
C-39	1139	Near 1142	2083860	1126607	613.72	NDE	614.68	0.96	Estimated Delta, Boring Confirmed ≥ 1 ft thick
C-40	1140	Near 1142	2083875	1126598	613.41	NDE	614.68	1.27	Estimated Delta, Boring Confirmed ≥ 1 ft thick
C-41	1141	1078	2083863	1126498	614.64	614.64	614.69	0.05	
C-42	1142	Beyond LOW	2083875	1126395	615.21	NA	NA	Beyond LOW	
C-43	1143	1079	2083836	1126397	616.70	616.70	616.74	0.04	Table B-1 value of 616.40 ft ASL had changed. Boring Confirmed 1 ft min.
C-44	1144	1080	2083819	1126299	618.36	618.36	618.55	0.19	
C-45	1145	1081	2083776	1126398	620.91	620.91	621.09	0.18	Boring Confirmed ≥ 1 ft thick
C-46	1146	1082	2083787	1126501	618.98	618.98	619.09	0.11	Boring Confirmed ≥ 1 ft thick
C-47	1147	Near 1033	2083778	1126606	617.59	NDE	619.02	1.43	Table B-1 value of 617.50 ft ASL had changed. Boring Confirmed 1 ft min.
C-48	1148	Beyond LOW	2083775	1126639	617.80	NA	NA	Beyond LOW	
C-49	1149	1083	2083808	1126197	626.50	626.50	626.54	0.04	Boring Confirmed ≥ 1 ft thick
C-50	1150	1084	2083802	1126096	631.59	631.59	631.59	0.00	
C-51	1151	1085	2083787	1125999	638.03	638.03	638.08	0.05	
C-52	1152	Beyond LOW	2083844	1125893	628.44	NA	NA	Beyond LOW	Table B-1 value of 628.80 ft ASL had changed.
C-53	1153	Beyond LOW	2083805	1125798	631.50	NA	NA	Beyond LOW	
C-54	1154	At LOW	2083781	1125700	632.60	NA	NA	At LOW	
C-55	1155	At LOW	2083788	1125598	630.60	NA	NA	At LOW	
C-56	1156	Beyond LOW	2083816	1125498	627.20	NA	NA	Beyond LOW	
C-57	1157	Beyond LOW	2083788	1125377	625.30	NA	NA	Beyond LOW	
C-58	1158	1086	2083601	1125428	632.02	632.02	632.06	0.04	
C-86	1186	Near 1102	2083679	1125856	636.83	NDE	636.86	0.03	Estimated Delta
LF-SB01	1187	Near 1025	2083664	1126347	631.66	NDE	632.01	0.35	Estimated Delta
LF-SB02	1188	Near 1011	2083610	1126170	631.18	NDE	632.22	1.04	Estimated Delta
LF-SB03	1189	Near 1109	2083669	1125946	637.78	NDE	638.30	0.52	Estimated Delta
LF-SB04	1190	Near 1090	2083654	1125644	634.51	NDE	634.24	-0.27	Estimated Delta
LGW-01	1193	Near 1025	2083661	1126370	631.73	NDE	632.01	0.28	Estimated Delta
LMW-01	1194	Near 1025	2083666	1126363	631.63	NDE	632.01	0.38	Estimated Delta
LMW-02	1195	Near 1025	2083662	1126360	631.68	NDE	632.01	0.33	Estimated Delta
LMW-03	1196	Near 1125	2083622	1126315	632.00	NDE	631.86	-0.14	Estimated Delta
LMW-04	1197	Near 1043	2083733	1125934	638.60	NDE	638.01	-0.59	Estimated Delta
LMW-05	1198	Near 1093	2083655	1125687	634.79	NDE	634.61	-0.18	Estimated Delta
LWM-06	NLP	Beyond LOW	2083711	1125286	618.10	NA	NA	Beyond LOW	
LMW-07	1199	Beyond LOW	2083928	1125590	620.20	NA	NA	Beyond LOW	
NLP	NLP	1087	2083650	1125550	NDE-Basis	NDE-Basis	633.64	Basis Survey	
NLP	NLP	1088	2083550	1125650	NDE-Basis	NDE-Basis	634.13	Basis Survey	
NLP	NLP	1089	2083600	1125650	NDE-Basis	NDE-Basis	634.39	Basis Survey	
NLP	NLP	1090	2083650	1125650	NDE-Basis	NDE-Basis	634.24	Basis Survey	
NLP	NLP	1091	2083700	1125650	NDE-Basis	NDE-Basis	633.85	Basis Survey	
NLP	NLP	1092	2083600	1125700	NDE-Basis	NDE-Basis	634.80	Basis Survey	
NLP	NLP	1093	2083650	1125700	NDE-Basis	NDE-Basis	634.61	Basis Survey	
NLP	NLP	1094	2083700	1125700	NDE-Basis	NDE-Basis	634.54	Basis Survey	
NLP	NLP	1095	2083600	1125750	NDE-Basis	NDE-Basis	635.16	Basis Survey	
NLP	NLP	1096	2083650	1125750	NDE-Basis	NDE-Basis	635.18	Basis Survey	
NLP	NLP	1097	2083700	1125750	NDE-Basis	NDE-Basis	635.29	Basis Survey	
NLP	NLP	1098	2083600	1125800	NDE-Basis	NDE-Basis	635.71	Basis Survey	
NLP	NLP	1099	2083700	1125800	NDE-Basis	NDE-Basis	636.06	Basis Survey	
NLP	NLP	1100	2083600	1125850	NDE-Basis	NDE-Basis	636.03	Basis Survey	
NLP	NLP	1101	2083650	1125850	NDE-Basis	NDE-Basis	636.40	Basis Survey	
NLP	NLP	1102	2083700	1125850	NDE-Basis	NDE-Basis	636.86	Basis Survey	
NLP	NLP	1103	2083750	1125850	NDE-Basis	NDE-Basis	636.93	Basis Survey	
NLP	NLP	1104	2083600	1125900	NDE-Basis	NDE-Basis	636.41	Basis Survey	
NLP	NLP	1105	2083650	1125900	NDE-Basis	NDE-Basis	636.81	Basis Survey	
NLP	NLP	1106	2083700	1125900	NDE-Basis	NDE-Basis	637.78	Basis Survey	
NLP	NLP	1107	2083800	1125900	NDE-Basis	NDE-Basis	634.94	Basis Survey	
NLP	NLP	1108	2083550	1125950	NDE-Basis	NDE-Basis	634.90	Basis Survey	

Johns Manville - Waukegan Plant
On-Site Landfill Closure - Fill Area 1 (Miscellaneous Disposal Pit)
Barrier Layer Design and Record Elevations

LFR RWP Dwg 10 C-Boring ID	LFR RWP Dwg 10 Point ID	CQM Dwg A-4 Point ID	Northing	Easting	2003	2008	2008	Calculated Barrier Elevation Delta	Notes
					LFR RWP Table B-2 Design Barrier Elevation	CQM Dwg A-4 Design Barrier Elevation	CQM Dwg A-4 Record Barrier Elevation		
NLP	NLP	1110	2083850	1125950	NDE-Basis	NDE-Basis	629.16	Basis Survey	
NLP	NLP	1111	2083800	1126000	NDE-Basis	NDE-Basis	637.10	Basis Survey	
NLP	NLP	1112	2083850	1126000	NDE-Basis	NDE-Basis	629.34	Basis Survey	
NLP	NLP	1113	2083650	1126050	NDE-Basis	NDE-Basis	637.78	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1114	2083700	1126050	NDE-Basis	NDE-Basis	637.11	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1115	2083750	1126050	NDE-Basis	NDE-Basis	635.27	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1116	2083850	1126050	NDE-Basis	NDE-Basis	627.67	Basis Survey	
NLP	NLP	1117	2083650	1126100	NDE-Basis	NDE-Basis	635.10	Basis Survey	
NLP	NLP	1118	2083700	1126100	NDE-Basis	NDE-Basis	634.46	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1119	2083750	1126100	NDE-Basis	NDE-Basis	633.92	Basis Survey	
NLP	NLP	1120	2083550	1126200	NDE-Basis	NDE-Basis	629.85	Basis Survey	
NLP	NLP	1121	2083650	1126200	NDE-Basis	NDE-Basis	632.21	Basis Survey	
NLP	NLP	1122	2083750	1126200	NDE-Basis	NDE-Basis	628.28	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1123	2083800	1126250	NDE-Basis	NDE-Basis	624.69	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1124	2083550	1126300	NDE-Basis	NDE-Basis	631.69	Basis Survey	
NLP	NLP	1125	2083600	1126300	NDE-Basis	NDE-Basis	631.86	Basis Survey	
NLP	NLP	1126	2083700	1126300	NDE-Basis	NDE-Basis	631.40	Basis Survey	
NLP	NLP	1127	2083600	1126350	NDE-Basis	NDE-Basis	631.93	Basis Survey	
NLP	NLP	1128	2083750	1126350	NDE-Basis	NDE-Basis	625.20	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1129	2083800	1126350	NDE-Basis	NDE-Basis	619.40	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1130	2083550	1126400	NDE-Basis	NDE-Basis	631.90	Basis Survey	
NLP	NLP	1131	2083600	1126400	NDE-Basis	NDE-Basis	631.97	Basis Survey	
NLP	NLP	1132	2083650	1126400	NDE-Basis	NDE-Basis	631.94	Basis Survey	
NLP	NLP	1133	2083550	1126450	NDE-Basis	NDE-Basis	631.61	Basis Survey	
NLP	NLP	1134	2083600	1126450	NDE-Basis	NDE-Basis	631.74	Basis Survey	
NLP	NLP	1135	2083650	1126450	NDE-Basis	NDE-Basis	631.47	Basis Survey	
NLP	NLP	1136	2083700	1126450	NDE-Basis	NDE-Basis	630.30	Basis Survey	
NLP	NLP	1137	2083800	1126450	NDE-Basis	NDE-Basis	619.01	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1138	2083850	1126450	NDE-Basis	NDE-Basis	615.14	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1139	2083650	1126500	NDE-Basis	NDE-Basis	629.66	Basis Survey	
NLP	NLP	1140	2083700	1126500	NDE-Basis	NDE-Basis	629.29	Basis Survey	
NLP	NLP	1141	2083800	1126550	NDE-Basis	NDE-Basis	618.40	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1142	2083850	1126550	NDE-Basis	NDE-Basis	614.68	Basis Survey	Boring Confirmed ≥ 1 ft thick

Notes:

1. NA = Not Applicable, either beyond limit of waste (Beyond LOW) or at limit of waste (At LOW).
2. NDE = No Design Elevation since not surveyed at exact location.
3. Delta = Record Barrier Elevation - Design Barrier Elevation
4. Estimated Delta results from NDE, the nearest (not exact) Record Barrier Elevation is compared to the LFR design elevation. Data presented as estimate only, not actual result.
5. NDE-Basis = No Design Elevation since these points were surveyed only to serve as a basis for the sand drainage layer and protective clay cap thickness measurements.
6. NLP = No LFR point for this location.
7. Boring Confirmed ≥ 1 ft thick are those locations where a Geoprobe was used to measure the barrier thickness ≥ 1 ft thick in August 2018.
8. Database survey elevations differed from Table B-1 PDF elevations.
9. Installation of the C-Borings occurred from April 8 to 18, 2003. During the completion of the borings, the locations were flagged. Following the completion of the borings, a topographical survey was completed by Harrington Land Surveyors on April 23, 2003. The 2003 surveying was the basis for tables B-1 and B-2 in the June 2008 Remedial Work Plan. Surveying performed by CQM in 2008 at the C-Boring locations prior to commencing work indicated that some of these elevations had changed, as noted.
10. CQM survey locations at or beyond limits of waste not shown on table since there is no barrier thickness at the limits of waste.

Johns Manville - Waukegan Plant
On-Site Landfill Closure - Fill Area 2 (Collection Basin)
Barrier Layer Design and Record Elevations

LFR RWP Dwg 10 C-Boring ID	LFR RWP Dwg 10 Point ID	CQM Dwg A-4 Point ID	Northing	Easting	2003	2008	2008	Calculated Barrier Elevation Delta	Notes
					LFR RWP Table B-2 Design Barrier Elevation	CQM Dwg A-4 Design Barrier Elevation	CQM Dwg A-4 Record Barrier Elevation		
NLP	NLP	1	2084099	1126212	NLP	597.00	597.10	0.10	
NLP	NLP	2	2084096	1126259	NLP	596.44	596.60	0.16	
NLP	NLP	3	2084096	1126309	NLP	597.32	597.51	0.19	Boring Confirmed ≥ 1 ft thick
NLP	NLP	4	2084096	1126359	NLP	598.22	598.40	0.18	
NLP	NLP	5	2084096	1126409	NLP	599.00	599.08	0.08	Boring Confirmed ≥ 1 ft thick
NLP	NLP	6	2084096	1126459	NLP	598.06	598.07	0.01	
NLP	NLP	7	2084096	1126509	NLP	597.07	597.19	0.12	Boring Confirmed ≥ 1 ft thick
NLP	NLP	8	2084096	1126559	NLP	596.08	596.10	0.02	
NLP	NLP	10	2084146	1126209	NLP	595.08	595.09	0.01	
NLP	NLP	11	2084146	1126259	NLP	595.98	596.00	0.02	Boring Confirmed ≥ 1 ft thick
NLP	NLP	12	2084146	1126309	NLP	596.89	597.01	0.12	
NLP	NLP	13	2084146	1126359	NLP	597.79	597.94	0.15	Boring Confirmed ≥ 1 ft thick
NLP	NLP	14	2084146	1126409	NLP	598.69	598.73	0.04	
NLP	NLP	15	2084146	1126459	NLP	597.89	597.90	0.01	Boring Confirmed ≥ 1 ft thick
NLP	NLP	16	2084146	1126509	NLP	596.90	596.97	0.07	
NLP	NLP	17	2084146	1126559	NLP	595.92	595.93	0.01	Boring Confirmed ≥ 1 ft thick
NLP	NLP	19	2084196	1126209	NLP	594.65	594.73	0.08	
NLP	NLP	20	2084196	1126259	NLP	595.55	595.61	0.06	
NLP	NLP	21	2084196	1126309	NLP	596.46	596.47	0.01	Boring Confirmed ≥ 1 ft thick
NLP	NLP	22	2084196	1126359	NLP	597.36	597.39	0.03	
NLP	NLP	23	2084196	1126409	NLP	598.26	598.27	0.01	Boring Confirmed ≥ 1 ft thick
NLP	NLP	24	2084196	1126459	NLP	597.72	597.78	0.06	
NLP	NLP	25	2084196	1126509	NLP	596.74	596.74	0.00	Boring Confirmed ≥ 1 ft thick
NLP	NLP	26	2084196	1126559	NLP	595.75	595.85	0.10	
NLP	NLP	28	2084246	1126209	NLP	594.61	594.63	0.02	
NLP	NLP	29	2084246	1126259	NLP	595.12	595.31	0.19	
NLP	NLP	30	2084246	1126309	NLP	596.02	596.18	0.16	
NLP	NLP	31	2084246	1126359	NLP	596.93	597.03	0.10	
NLP	NLP	32	2084246	1126409	NLP	597.83	597.96	0.13	
NLP	NLP	33	2084246	1126459	NLP	597.56	597.58	0.02	
NLP	NLP	34	2084246	1126509	NLP	596.57	596.69	0.12	
NLP	NLP	35	2084246	1126559	NLP	595.59	595.63	0.04	
NLP	NLP	37	2084296	1126259	NLP	594.69	594.76	0.07	
NLP	NLP	38	2084296	1126309	NLP	595.59	595.63	0.04	
NLP	NLP	39	2084296	1126359	NLP	596.50	596.59	0.09	
NLP	NLP	40	2084296	1126409	NLP	597.40	597.48	0.08	
NLP	NLP	41	2084296	1126459	NLP	597.39	597.39	0.00	
NLP	NLP	42	2084296	1126509	NLP	596.41	596.41	0.00	
NLP	NLP	43	2084296	1126559	NLP	595.42	595.43	0.01	
NLP	NLP	45	2084346	1126259	NLP	594.26	594.32	0.06	
NLP	NLP	46	2084346	1126309	NLP	595.16	595.16	0.00	
NLP	NLP	47	2084346	1126359	NLP	596.07	596.19	0.12	
NLP	NLP	48	2084346	1126409	NLP	596.97	596.99	0.02	
NLP	NLP	49	2084346	1126459	NLP	597.22	597.22	0.00	
NLP	NLP	50	2084346	1126509	NLP	596.24	596.24	0.00	
NLP	NLP	51	2084346	1126559	NLP	595.25	595.34	0.09	
NLP	NLP	53	2084396	1126259	NLP	593.83	593.99	0.16	
NLP	NLP	54	2084396	1126309	NLP	594.73	594.81	0.08	
NLP	NLP	55	2084396	1126359	NLP	595.62	595.62	0.00	
NLP	NLP	56	2084396	1126409	NLP	596.54	596.59	0.05	
NLP	NLP	57	2084396	1126459	NLP	597.05	597.06	0.01	
NLP	NLP	58	2084396	1126509	NLP	596.07	596.09	0.02	
NLP	NLP	59	2084396	1126559	NLP	595.09	595.10	0.01	
NLP	NLP	60	2084446	1126259	NLP	593.40	593.49	0.09	
NLP	NLP	61	2084446	1126309	NLP	594.30	594.39	0.09	
NLP	NLP	62	2084446	1126359	NLP	595.00	595.18	0.18	
NLP	NLP	63	2084496	1126309	NLP	593.87	594.03	0.16	
NLP	NLP	64	2084496	1126359	NLP	594.36	594.56	0.20	
NLP	NLP	67	2084546	1126309	NLP	593.44	593.56	0.12	
NLP	NLP	68	2084596	1126309	NLP	592.83	592.91	0.08	
NLP	NLP	69	2084646	1126309	NLP	591.13	591.29	0.16	
NLP	NLP	70	2084109	1126409	NLP	599.00	599.00	0.00	
NLP	NLP	71	2084159	1126416	NLP	598.70	598.71	0.01	
NLP	NLP	72	2084208	1126423	NLP	598.40	598.45	0.05	
NLP	NLP	73	2084258	1126430	NLP	598.10	598.19	0.09	
NLP	NLP	74	2084307	1126437	NLP	597.79	597.89	0.10	
NLP	NLP	75	2084257	1126444	NLP	597.49	597.50	0.01	
NLP	NLP	76	2084406	1126451	NLP	597.18	597.21	0.03	
NLP	NLP	77	2084118	1126192	NLP	595.00	595.29	0.29	
NLP	NLP	78	2084558	1126348	NLP	594.00	594.05	0.05	
NLP	NLP	107	2084585	1126304	NLP	593.00	593.02	0.02	
NLP	NLP	108	2084464	1126357	NLP	595.00	595.01	0.01	
NLP	NLP	109	2084121	1126188	NLP	594.90	595.13	0.23	

Johns Manville - Waukegan Plant
On-Site Landfill Closure - Fill Area 2 (Collection Basin)
Barrier Layer Design and Record Elevations

LFR RWP Dwg 10 C-Boring ID	LFR RWP Dwg 10 Point ID	CQM Dwg A-4 Point ID	Northing	Easting	2003	2008	2008	Calculated Barrier Elevation Delta	Notes
					LFR RWP Table B-2 Design Barrier Elevation	CQM Dwg A-4 Design Barrier Elevation	CQM Dwg A-4 Record Barrier Elevation		
NLP	NLP	110	2084170	1126198	NLP	594.66	594.74	0.08	
NLP	NLP	111	2084219	1126208	NLP	594.42	594.66	0.24	
NLP	NLP	112	2084268	1126218	NLP	594.18	594.22	0.04	
NLP	NLP	113	2084317	1126228	NLP	593.94	594.14	0.20	
NLP	NLP	114	2084366	1126237	NLP	593.68	593.71	0.03	
NLP	NLP	115	2084416	1126246	NLP	593.42	593.59	0.17	
NLP	NLP	116	2084465	1126260	NLP	593.15	593.29	0.14	
NLP	NLP	117	2084494	1126283	NLP	593.00	593.16	0.16	
NLP	NLP	118	2084561	1126299	NLP	592.50	592.62	0.12	
NLP	NLP	119	2084608	1126301	NLP	592.14	592.20	0.06	
C-59	1159	Beyond LOW	2084415	1126596	592.30	NA	NA	Beyond LOW	
C-60	1160	Near 58	2084414	1126498	594.24	NDE	596.09	1.85	Estimated Delta
C-61	1161	Near 56	2084413	1126400	594.21	NDE	596.59	2.38	Estimated Delta
C-62	1162	Near 54	2084410	1126298	592.40	NDE	594.81	2.41	Estimated Delta
C-63	1163	Near 63	2084510	1126323	591.99	NDE	594.03	2.04	Estimated Delta
C-64	1164	Near 107	2084580	1126326	591.39	NDE	593.02	1.63	Estimated Delta
C-65	1165	Near 37	2084322	1126273	592.71	NDE	594.76	2.05	Estimated Delta
C-66	1166	Near 39	2084294	1126377	594.83	NDE	596.59	1.76	Estimated Delta
C-67	1167	Near 41	2084289	1126487	594.86	NDE	597.39	2.53	Estimated Delta
C-68	1168	Beyond LOW	2084288	1126592	592.80	NA	NA	Beyond LOW	
C-69	1169	Beyond LOW	2084184	1126563	593.71	NA	NA	Beyond LOW	
C-72	1172	Near 15	2084173	1126473	595.53	NDE	597.90	2.37	Estimated Delta
C-73	1173	Near 13	2084173	1126356	595.49	NDE	597.94	2.45	Estimated Delta
C-74	1174	Near 21	2084195	1126286	594.05	NDE	596.47	2.42	Estimated Delta
C-75	1175	Beyond LOW	2084046	1126559	593.67	NA	NA	Beyond LOW	
C-76	1176	At LOW	2084067	1126460	596.20	NA	NA	At LOW	
C-77	1177	Beyond LOW	2084068	1126360	596.60	NA	NA	Beyond LOW	
C-78	1178	Beyond LOW	2084080	1126262	594.60	NA	NA	Beyond LOW	
C-79	1179	Beyond LOW	2084136	1126191	592.84	NA	NA	Beyond LOW	
C-80	1180	Near 112	2084264	1126220	592.26	NDE	594.22	1.96	Estimated Delta
C-81	1181	Beyond LOW	2084347	1126225	593.70	NA	NA	Beyond LOW	
C-82	1182	Beyond LOW	2084434	1126244	592.45	NA	NA	Beyond LOW	
C-83	1183	Near 117	2084529	1126267	590.84	NDE	593.16	2.32	Estimated Delta
C-84	1184	Near 119	2084626	1126292	592.60	NDE	592.20	-0.40	Estimated Delta
C-85	1185	Near 118	2084588	1126276	593.09	NDE	592.62	-0.47	Estimated Delta
LF-SB05	1191	Near 6	2084146	1126479	595.50	NDE	598.07	2.57	Estimated Delta
LF-SB06	1192	Near 48	2084376	1126431	595.10	NDE	596.99	1.89	Estimated Delta
LMW-08	1200	Beyond LOW	2084273	1126628	592.11	NA	NA	Beyond LOW	
LMW-09	NLP	Beyond LOW	Near LMW-08	Near LMW-08	592.20	NA	NA	Beyond LOW	
LMW-10	1201	Near 34	2084277	1126530	594.06	NDE	596.69	2.63	Estimated Delta

Notes:

1. NA = Not Applicable, either beyond limit of waste (Beyond LOW) or at limit of waste (At LOW).
2. NDE = No Design Elevation since not surveyed at exact location.
3. Delta = Record Barrier Elevation - Design Barrier Elevation
4. Estimated Delta results from NDE, the nearest (not exact) Record Barrier Elevation is compared to the LFR design elevation. Data presented as estimate only, not actual result.
5. NLP = No LFR point for this location.
6. Boring Confirmed ≥ 1 ft thick are those locations where a Geoprobe was used to measure the barrier thickness ≥ 1 ft thick in August 2018.
7. CQM survey locations at or beyond limits of waste not shown on table since there is no barrier thickness at the limits of waste.


Appendix O

Stormwater Drainage Map

NATURE PRESERVE



NORTH



DAVID M. PETERSON, PE, PC

PROJECT: WWT PONDS & SETTLING BASIN CLOSURE

TOPOGRAPHIC MAP

CLIENT: JOHNS MANVILLE PM: DMP

LOCATION: 1871 NORTH PERSHING ROAD WAUKEGAN, IL 60087 DRAWING: 1

DRAWN BY: DMP REVIEWED BY: DMP DATE: MAR. 2018

Appendix P

Protective Cover Survey Map

Area 1 Protective Layer												Area 2 Protective Layer											
Point No.	Coordinate North	Coordinate East	Record Protective Layer Elevation (10'108)	2022 Survey Elevation	2008-2022 Delta	2027 Survey Elevation	2022-2027 Delta	Description	Point No.	Coordinate North	Coordinate East	Record Protective Layer Elevation (10'108)	2022 Survey Elevation	2008-2022 Delta	2027 Survey Elevation	2022-2027 Delta	Description						
1001	2083601.36	1126581.37	635.10	635.10	0.00	635.10	0.00	Limits of Waste	1001	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1002	2083633.08	1126588.87	638.18	638.18	0.00	638.18	0.00	Limits of Waste	1002	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1003	2083660.80	1126593.00	640.16	640.16	0.00	640.16	0.00	Limits of Waste	1003	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1004	2083697.99	1126597.07	641.06	641.06	0.00	641.06	0.00	Limits of Waste	1004	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1005	2083734.95	1126603.45	639.89	639.89	0.00	639.89	0.00	Limits of Waste	1005	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1006	2083770.42	1126609.72	638.28	638.28	0.00	638.28	0.00	Limits of Waste	1006	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1007	2083807.41	1126616.24	642.08	642.08	0.00	642.08	0.00	Limits of Waste	1007	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1008	2083844.47	1126623.00	642.14	642.14	0.00	642.14	0.00	Limits of Waste	1008	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1009	2083881.51	1126629.92	641.14	641.14	0.00	641.14	0.00	Limits of Waste	1009	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1010	2083918.53	1126637.00	638.17	638.17	0.00	638.17	0.00	Limits of Waste	1010	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1011	2083954.70	1126644.24	636.24	636.24	0.00	636.24	0.00	Limits of Waste	1011	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1012	2083990.94	1126651.64	634.08	634.08	0.00	634.08	0.00	Limits of Waste	1012	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1013	2084027.19	1126659.20	632.04	632.04	0.00	632.04	0.00	Limits of Waste	1013	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1014	2084063.91	1126666.92	630.31	630.31	0.00	630.31	0.00	Limits of Waste	1014	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1015	2084100.16	1126674.80	628.20	628.20	0.00	628.20	0.00	Limits of Waste	1015	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1016	2084136.94	1126682.84	626.03	626.03	0.00	626.03	0.00	Limits of Waste	1016	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1017	2084173.25	1126691.04	623.85	623.85	0.00	623.85	0.00	Limits of Waste	1017	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1018	2084209.08	1126699.39	621.66	621.66	0.00	621.66	0.00	Limits of Waste	1018	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1019	2084245.46	1126707.89	619.46	619.46	0.00	619.46	0.00	Limits of Waste	1019	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1020	2084281.85	1126716.54	617.25	617.25	0.00	617.25	0.00	Limits of Waste	1020	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1021	2084318.24	1126725.34	615.04	615.04	0.00	615.04	0.00	Limits of Waste	1021	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1022	2084354.63	1126734.29	612.83	612.83	0.00	612.83	0.00	Limits of Waste	1022	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1023	2084391.02	1126743.38	610.62	610.62	0.00	610.62	0.00	Limits of Waste	1023	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1024	2084427.41	1126752.61	608.41	608.41	0.00	608.41	0.00	Limits of Waste	1024	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1025	2084463.80	1126761.98	606.20	606.20	0.00	606.20	0.00	Limits of Waste	1025	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1026	2084500.19	1126771.49	604.00	604.00	0.00	604.00	0.00	Limits of Waste	1026	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1027	2084536.58	1126781.14	601.80	601.80	0.00	601.80	0.00	Limits of Waste	1027	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1028	2084572.97	1126790.93	599.60	599.60	0.00	599.60	0.00	Limits of Waste	1028	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1029	2084609.36	1126800.86	597.40	597.40	0.00	597.40	0.00	Limits of Waste	1029	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1030	2084645.75	1126810.93	595.20	595.20	0.00	595.20	0.00	Limits of Waste	1030	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1031	2084682.14	1126821.14	593.00	593.00	0.00	593.00	0.00	Limits of Waste	1031	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1032	2084718.53	1126831.59	590.80	590.80	0.00	590.80	0.00	Limits of Waste	1032	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1033	2084754.92	1126842.18	588.60	588.60	0.00	588.60	0.00	Limits of Waste	1033	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1034	2084791.31	1126852.91	586.40	586.40	0.00	586.40	0.00	Limits of Waste	1034	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1035	2084827.70	1126863.78	584.20	584.20	0.00	584.20	0.00	Limits of Waste	1035	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1036	2084864.09	1126874.79	582.00	582.00	0.00	582.00	0.00	Limits of Waste	1036	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1037	2084900.48	1126885.94	579.80	579.80	0.00	579.80	0.00	Limits of Waste	1037	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1038	2084936.87	1126897.24	577.60	577.60	0.00	577.60	0.00	Limits of Waste	1038	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1039	2084973.26	1126908.69	575.40	575.40	0.00	575.40	0.00	Limits of Waste	1039	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1040	2085009.65	1126920.28	573.20	573.20	0.00	573.20	0.00	Limits of Waste	1040	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1041	2085046.04	1126931.99	571.00	571.00	0.00	571.00	0.00	Limits of Waste	1041	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1042	2085082.43	1126943.84	568.80	568.80	0.00	568.80	0.00	Limits of Waste	1042	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1043	2085118.82	1126955.84	566.60	566.60	0.00	566.60	0.00	Limits of Waste	1043	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1044	2085155.21	1126967.99	564.40	564.40	0.00	564.40	0.00	Limits of Waste	1044	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1045	2085191.60	1126980.29	562.20	562.20	0.00	562.20	0.00	Limits of Waste	1045	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1046	2085228.00	1126992.74	560.00	560.00	0.00	560.00	0.00	Limits of Waste	1046	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1047	2085264.39	1127005.34	557.80	557.80	0.00	557.80	0.00	Limits of Waste	1047	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1048	2085300.78	1127018.09	555.60	555.60	0.00	555.60	0.00	Limits of Waste	1048	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1049	2085337.17	1127031.00	553.40	553.40	0.00	553.40	0.00	Limits of Waste	1049	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1050	2085373.56	1127044.06	551.20	551.20	0.00	551.20	0.00	Limits of Waste	1050	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1051	2085409.95	1127057.27	549.00	549.00	0.00	549.00	0.00	Limits of Waste	1051	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1052	2085446.34	1127070.64	546.80	546.80	0.00	546.80	0.00	Limits of Waste	1052	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1053	2085482.73	1127084.17	544.60	544.60	0.00	544.60	0.00	Limits of Waste	1053	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1054	2085519.12	1127097.86	542.40	542.40	0.00	542.40	0.00	Limits of Waste	1054	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1055	2085555.51	1127111.71	540.20	540.20	0.00	540.20	0.00	Limits of Waste	1055	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1056	2085591.90	1127125.72	538.00	538.00	0.00	538.00	0.00	Limits of Waste	1056	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1057	2085628.29	1127139.89	535.80	535.80	0.00	535.80	0.00	Limits of Waste	1057	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1058	2085664.68	1127154.22	533.60	533.60	0.00	533.60	0.00	Limits of Waste	1058	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1059	2085701.07	1127168.71	531.40	531.40	0.00	531.40	0.00	Limits of Waste	1059	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1060	2085737.46	1127183.36	529.20	529.20	0.00	529.20	0.00	Limits of Waste	1060	2084096.87	1126211.56	601.21	601.21	0.00	601.21	0.00	Limits of Waste						
1061	2085773.85																						

Appendix F

On-Site Landfill Response to December 5, 2017 Comments (RTC #1)

April 25, 2018

Mr. Matthew J. Ohl
Remedial Project Manager
United States Environmental Protection Agency Region 5
77 West Jackson Blvd., SR-6J
Chicago, Illinois 60555

**Subject: Response to December 5, 2017 U.S. EPA Comments
Final Closure Report, Non-Asbestos Containing On-Site
Landfill Permit Exempt "815" Facility #0971900014
Johns Manville, Waukegan, Lake County, Illinois**

Dear Mr. Ohl:

AECOM Technical Services, Inc. (AECOM) is providing this document on behalf of Johns Manville (JM0) to respond to comments provided by the U.S. Environmental Protection Agency (USEPA) on December 5, 2017 to the Final Closure Report for the Non-Asbestos Containing On-Site Landfill ("On-Site Landfill"), a permit exempt "815" facility at the former Johns Manville manufacturing facility located in Waukegan, Illinois (#0971900014) dated March 31, 2017. Remediation work was completed in accordance with the Final Phase II Remedial Work Plan (Revision 1) dated June 20, 2008 (RWP), and satisfactorily meets the full requirements of the First Amended Consent Decree, the Adjusted Standard Order dated December 6, 2007, and regulations for existing landfills set forth in 35 IAC Part 814, Subparts A and C.

To facilitate review of the Final Closure Report and responses to USEPA comments, past reports and applicable documents, have been identified in **Table 1** and are provided in electronic format attached to this response. The Final Closure Report and this response to comments address work that was completed subsequent to approval of the RWP by the EPA.

Comment 01: Table 1 lists a site investigation report that was submitted to the USEPA and Illinois EPA on 6 Sep. 2005, but, incidentally, correspondence in Appendix A (see Draft Summary of IEPA Comments and Responses On-Site Landfill) indicates this site investigation report was actually dated 26 Sep. 2005. The next activity listed in Table 1 is the submission of the Final Phase II RWP to the USEPA and Illinois EPA on 8 Feb. 2008, and, according to this Table 1, the OSL was capped later that year, between 4 Aug. and 7 Nov. 2008, around eight (8) years after the USEPA initially determined the OSL should be closed. The last activity listed in Table 1 is the growth and development of the vegetative soil cover, which occurred between 8 Nov. 2008 and 30 Nov. 2016. However, one of the aerial photographs, Photo 4, on the last page of Appendix I of Appendix E, shows that a vegetative cover was fairly well established in Nov. 2008. Title 35 of the Illinois Administrative Code (IAC), Section 811.322 (35 IAC 811.322) requires the vegetation to consist of a diverse mix of native and introduced species consistent with post-closure land use, but eight (8) years seems to be a long time to achieve growth and development of the vegetative soil cover.

Recommendation: *Revise the report to provide more information about the gap in time between the USEPA's determination that the OSL be closed in the second ESD and the commencement of the closure activities. Evidently, it took a considerable amount of time for the adjusted standards to be granted to Johns Manville by the IPCB. It is also recommended that the closure report describe the reason(s) for submitting the capping activities CCR and closure report for the OSL so long after completion of the OSL construction work.*

Response 01: Between 2005 and 2008 data was collected related to landfill gas monitoring, leachate collection, and groundwater monitoring. Data was submitted to the IPCB in support of the adjusted standards, comments were received, and responses to comments were made. Upon resolution of comments, then it took time for the IPCB to grant the adjusted standards.

Additional work completed between 2005 and 2008 was related to developing a design basis for the OSL cap. This included deriving an appropriate HELP Model that was acceptable to the USEPA.

The gap between the conclusion of substantial work in November 2008 and 2016 was, in-part, due to ongoing O&M of the vegetative cover. Other project delays resulted from changes to the Industrial Canal and Pumping Lagoon closure methods. Submittal of the OSL Closure Plan was tabled until all work described in the First Amended Consent Decree (FACD) was complete.

Comment 02: *The closure report commonly references other documents, particularly the seven (7) reference documents in listed in Section 6. Only one of these documents is included with the closure report, and this was the IPCB petition, Order AS 04-4 (Adjusted Standard – Land), as well as correspondence regarding the adjusted standards. The other references were not provided and do not appear to be readily available to the public. Although it's not necessary to include publically available test methods, standards, or regulations, such as the regulations in 35 IAC 814, most of the reports and information referenced by the closure report, as well as the references in the Final Phase II RWP, are pertinent to the closure of the OSL and compliance with the regulatory requirements. However, these references can be difficult to access, such as the above-mentioned "compliance plan" or the Sep 2005 site investigation report.*

Recommendation: *Since there is such a large amount of information and correspondence regarding the Johns Manville site, include the pertinent details in the report. Other documents should only be referenced to provide supplemental background information, such as to determine where the requirements originated or became established. Also, please include bookmarks in large files to facilitate access to figures and appendices.*

Response 02: (Table 1) The seven referenced documents are identified as Report #11, Report #1, Report #2, Report #23, Report #27, Report #31, and Report #30, respectively, in **Table 1** and are attached in electronic format.

Comment 03: *It was not mentioned in the closure report, but the Executive Summary of the Final Phase II RWP explains the following:*

“The proposed final cover is an alternative specification to the low permeability layer specified in 35 Illinois Administrative Code (IAC) Section 811.314(b)(3)(C). Evaluation of the performance of an alternative specification to the low permeability layer described in 35 IAC Section 811.314(b)(3)(C) was previously presented in the report entitled “Proposed Final Cover Soil and Thickness” (LFR, September 17, 2004) and subsequent LFR correspondence with the [Illinois] IEPA dated April 25, 2006 (Response to IEPA Comments on [Hydrologic Evaluation of Landfill Performance] HELP Model regarding Johns Manville Facility Petition for Adjusted Standards).”

It is evident from the language in the FACD that the Phase II RWP was to provide many of the specific details regarding the OSL remedial design, closure, and documentation requirements, and Paragraph 15(b) of the FACD lists several elements that were to be included, at a minimum, in the work plan. Section 4.2 of the closure report says that the USEPA approved the Final Phase II RWP with modifications on 14 Apr. 2008. Although the closure report includes correspondence concerning the work plan in Appendix D, it does not include the requirements that were specified in the Final Phase II RWP. The details in the Final Phase II RWP are valuable for understanding the closure activities as well as the documentation and regulatory requirements for OSL closure. Nevertheless, the work plan is also voluminous and contains roughly 1100 pages.

Recommendation: *The approved, complete Final Phase II RWP should be included in the report for reference as a separate addendum or supplemental document, and the applicable regulatory requirements should be explained, identified, and referenced within the closure report.*

Response 03: (Table 1 and Table 2) The complete Final Phase II RWP approved by USEPA is identified as Report #31 in **Table 1** and attached in electronic format. **Table 2** cross references the FACD requirements with the RWP.

Comment 04: *In Section 3.1.1, Site Preparation and Barrier Layer, of the Final Phase II RWP, it provides specifications for the barrier layer. The final 12-inch barrier soil layer in the fill areas (#1 and #2) was to be compacted to 90% of modified Proctor density (ASTM D1557) at 0 to 6 % above the optimum moisture content, or 95 % of standard Proctor density (ASTM D698) at 0 to 4 % above the optimum moisture content, and alternative compaction specifications, based on laboratory testing, were allowed in order to meet the HELP model criteria of $7 \times 10E-6$ cm/s. As noted in Section 3.0 of the CCR in Appendix E of the closure report, the fill material for Fill Area #1 consisted of relocated non-[Asbestos-Containing Material] (ACM) waste from the southern and eastern boundary of this area, stripped materials from cutting and regrading operations within the fill areas (#1 and #2), and on-site stockpiled clayey soils (Clay Stockpile 12).*

Recommendation: *Revise the closure report to provide more details regarding the relocation of non-ACM waste and if it was used within the barrier layer.*

Response 04: No waste material was used within the Barrier Layer. Relocated non-ACM waste material was placed within the former Miscellaneous Disposal Pit (MDP) access road on the east side of Fill Area 1 and covered with compacted Barrier Layer clay. Compaction testing was performed where Barrier Layer clay was relocated to confirm it met the minimum requirements.

Comment 05: *In the CCR, Appendix F of Appendix E, the closure report provides density and moisture content results from the in-place testing of the barrier layer material. These tests were performed using a Troxler 3440 nuclear density meter, and the locations for the nuclear density meter tests on the barrier layer are shown in Drawing A-3 in Appendix A of Appendix E. Drawing A-3 shows that the eleven (11) barrier layer tests in Area #1 were generally performed near the northeastern corner or toward the middle of the area. This same drawing shows sixteen (16) barrier layer tests in Area #2, but Appendix F of Appendix E has a discrepancy because it indicates there were eighteen (18) barrier layer tests in this Area #2. Drawing A-3 also shows that the barrier layer tests in Area #2 were performed in a grid pattern, but only for the southern portion of the area.*

Recommendation: *Revise the closure report to provide the reason for the testing discrepancy in Area #2. In addition, it is recommended that the closure report provide the requirements and rationale for the nuclear density meter test locations for the barrier layer (which were quite different from the protective layer test locations). Furthermore, it is recommended that the closure report confirm that all the nuclear density meter testing was performed in accordance with the gauge manufacturer's instructions and standardized test methods and procedures, including calibration and standardization (e.g., ASTM D6938, which replaced ASTM D2922). In addition, the report should include all the geotechnical laboratory certifications and test results for the barrier and protective layer materials (such as results from the Shelby tube samples, i.e., hydraulic conductivity, Atterberg limits, particle size, and determination of the maximum proctor density (e.g., 130.1 PCF @ 8.4% moisture)).*

Response 05: Within Fill Area 1 there were 11 locations that were tested as shown on drawing A-3. Testing was performed where Barrier Layer clay was relocated to cover waste material (i.e. around the MDP access road).
(Table 1)
(Attachment A)

Within Fill Area 2 there were 16 locations that were tested as shown on drawing A-3. Testing was performed where Barrier Layer material was extended to cap the area that did not contain barrier material. Two additional locations were tested (Tests 17 and 18) beyond the boundary of Fill Area 2 (to the east) and consequently were not shown on drawing A-3. Tests 17 and 18 were completed in the drainage swale area east of Fill Area 2.

Nuclear density meter testing was performed in accordance with all calibration and standardization requirements. The Standard Operating Procedure (SOP) and calibration logs for the Troxler 3440 density meter are included in **Attachment A**.

Appendix E of Appendix E of the Final Closure Report contains the geotechnical testing results for the clay used to construct the Barrier Layer (where necessary) and protective cover. Report #27 identified in **Table 1** and attached in electronic format includes geotechnical testing results (permeability) for the Barrier Layer and is attached in electronic format.

Comment 06: *In Section 2.2 of the CCR in Appendix E of the closure report, it explains that for the protective layer, approximately 73,600 cubic yards (CY) of clayey soils were placed in-situ. This section further notes that these Lake County clayey soils were obtained from Clay Stockpile #12, and this material was originally imported to the site in 2007 from an overburden stockpile / borrow area at the Veolia Landfill located in Zion, Illinois. Section 2.2 of the CCR also mentions that this clayey soil was sampled to demonstrate compliance with the analytical requirements for fill material that are in the Phase II RWP (Revision 1A) Wastewater Treatment Pond Closure, submitted to the USEPA on 13 Jan. 2005. Analytical test results for the Onyx Zion Landfill Clay were included in the closure report in Appendix D of Appendix E, and the geotechnical test results were included in Appendix E of Appendix E. Appendix E of Appendix E lists the geotechnical tests as Test Pit Numbers 1 through 8. According to Section 2.2 of the CCR, six (6) of the geotechnical samples were reportedly collected from Clay Stockpile #12, and the other two (2) geotechnical samples were collected from clay stockpiled in Fill Area #2.*

Recommendation: *Revise the text to provide the details and procedures that were followed regarding the collection and analysis of samples to determine the analytical chemistry and geotechnical properties of the materials (sand as well as clay) and whether the samples are representative of the volume of material that was utilized. In addition, it is recommended that the closure report summarize the results of the laboratory and field testing of the materials, provide information regarding data validation, and highlight any tests that did not meet the closure requirements. The closure report should also explain the procedure used to determine the volumes of the different materials placed within the OSL.*

Response 06: (Attachment B, Attachment C, Attachment D,) Appendix B of Appendix E of the Final Closure Report contains the full laboratory analytical reports for the Borrow Pit sand. Representative sand samples were collected from undisturbed Borrow Pit sand at various depth intervals. Shallow samples were collected using a shovel while deeper samples were collected using a Geoprobe equipped with disposable liners. Once collected, sand samples were transferred to sample containers using disposable gloves, the sample containers were put on loose ice in a cooler, and the samples were transported under chain of custody protocol to the laboratory for analysis. Sample identifications were BP-NW-1, BP-2, BP-3, BP-4, BP-5, BP-6, BP-7, BP-3 (0.5'), BP-6 (0.5'), BP-8 (16"), BP-8 (3'), BP-9 (15"), BP-9 (3'), BP-10 (14"), BP-10 (3'), BP-11 (16"), BP-11 (3'), BP-12 (13"), BP-12 (3'), BP-13 (12"), BP-13 (3'), BP-14 (15"), BP-14 (3'), and DUP-1.

The 23 sand samples plus one duplicate sample (DUP-1) were analyzed for volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs), Resource Conservation and Recovery Act (RCRA) metals, antimony, pH, pesticides, polychlorinated biphenyls (PCBs), and asbestos. At the required sampling frequency of one sample per 10,000 cubic yards (CY), this sampling event prequalified 230,000 CY of sand which exceeded the volume used to construct the one foot thick drainage layer.

The volume of sand used to construct the drainage layer was calculated by multiplying a thickness of 1 foot by the area of FA1 (9.6 acres) and area of FA2 (4.1 acres). These areas exceeded the limits of waste.

- $1 \text{ ft} \times (9.6 + 4.1 \text{ acres}) \times 43,560 \text{ sq.ft./acre} \times \text{CY}/27\text{cu.ft.} = 22,100 \text{ CY}$

All sand laboratory analyses for VOCs, SVOCs, RCRA Metals, antimony, pH, pesticides, PCBs, and asbestos were below criteria. Therefore, no summary tables were prepared. Sand data validation summaries are included in **Attachment B**.

Appendix C of Appendix E of the Final Closure Report contains the Borrow Pit sand geotechnical results including boring logs and sieve analysis. A site map is also included identifying the soil boring locations. A drill rig utilizing hollow stem augers was used to collect sand samples at four separate locations around the Borrow Pit down to the underlying clay up to approximately 27 feet below grade. The sand was evaluated by a geologist using the Unified Soil Classification System (USCS) and was determined to be generally fine to medium grained and moderately dense. The sieve analyses were consistent with these observations.

Appendix D of Appendix E of the Final Closure Report contains both clay analytical summary tables as well as the full laboratory reports. Representative clay samples were collected from virgin Onyx Zion Landfill clay that needed to be removed to construct an additional landfill cell. An excavator was used to dig six test holes that were spaced apart. Clay samples were collected at 6 foot and 12 foot depths from each hole using disposable gloves to fill sample containers which were then put on loose ice in a cooler and transported under chain of custody protocol to the laboratory for analysis. Sample identifications were OZL-14 (6'), OZL-14 (12'), OZL-14 (12') DUP, OZL-15 (6'), OZL-15 (12'), OZL-16 (6'), OZL-16 (12'), OZL-17 (6'), OZL-17 (6') DUP, OZL-17 (12'), OZL-18 (6'), OZL-18 (12'), OZL-19 (6'), OZL-19 (12').

The 12 clay samples plus two duplicate samples (suffix DUP) were analyzed for VOCs, SVOCs, RCRA Metals, antimony, pH, pesticides, PCBs, and asbestos. At the required sampling frequency of one sample per 10,000 CY, this sampling event prequalified 120,000 CY of clay which exceeded the volume used to construct the three foot thick protective cover. Clay that was used to construct the protective cover came from clay stockpile #12 and **Attachment C** contains a survey of that pile.

The volume of clay used to construct the protective cover was calculated by multiplying a thickness of 3 feet of compacted clay by the area of FA1 (10.7 acres) and area of FA2 (4.5 acres). Clay extended beyond the sand so the areas of clay cover are larger than those of sand.

- $3 \text{ ft} \times (10.7 + 4.5 \text{ acres}) \times 43,560 \text{ sq.ft./acre} \times \text{CY}/27\text{cu.ft.} = 73,600 \text{ CY}$

All clay laboratory analyses for VOCs, SVOCs, RCRA Metals, antimony, pH, pesticides, PCBs, and asbestos were below criteria with the exception of one arsenic result. The arsenic result was 13.6 mg/kg which was above the metropolitan background level of 13 mg/kg. Consequently, a 95% upper confidence limit (UCL) calculation was performed including all other arsenic results. The mean and standard deviation for the 12 samples were 8.57 mg/kg and 2.10 mg/kg, respectively. For this calculation duplicate samples were averaged with the original samples to calculate the data point that was used. The 95% UCL calculation was 9.76 mg/kg which was less than 13 mg/kg; therefore, the clay was accepted for use. Clay data validation summaries are presented in **Attachment D**.

Appendix E of Appendix E of the Final Closure Report contains the clay geotechnical results including grain size analysis, Atterberg limits, moisture content, Modified Proctor density, coefficient of permeability, permeability compaction, and USCS. Geotechnical samples were collected by excavating at each location sampled to expose fresh clay, using a shovel to fill a 5-gallon bucket at each location, and transporting the 5-gallon bucket to the geotechnical testing laboratory.

Comment 07: The sampling requirement provided in Section 3.0 of the Sampling and Analysis Plan in Appendix F of the Final Phase II RWP for the OSL, says off-property sources of clay are to be sampled and tested at the rate of one sample per 10,000 CY, but it appears that this only pertains to the analytical testing for contaminants; not the geotechnical tests. Appendix E of the Phase II RWP (Revision 1A) Wastewater Treatment Pond Closure document has a Sampling and Analysis Plan that includes fill materials, and it seems that these requirements were also applicable for the OSL fill material. Section 6.3 of Appendix E of the Phase II RWP (Revision 1A) Wastewater Treatment Pond Closure document explains that, similar to the analytical requirements in the Final Phase II RWP for the OSL, off-property sources of clay were to be sampled and tested at the rate of one sample per 10,000 CY. In addition, this section notes that "No sampling or testing of any pre-qualified materials will be conducted following their placement as cover." The specifications for construction of the OSL cap in Section 9 of Appendix C of the Final Phase II RWP for the OSL indicate that the stockpiled clayey soils and sand were chemically pre-qualified and no additional chemical testing was required, but it is not clear if these materials received chemical and/or geotechnical approval by the regulatory agencies prior to construction of the cap. Apparently this "pre-qualification" only refers to the chemical analysis of the materials, but it is recommended that the closure report explain both the analytical chemistry testing and geotechnical material testing requirements as well as the reasons these requirements were not included with the Final Phase II RWP for the OSL.

Recommendation: *Revise the closure report to provide details regarding the precautions taken to prevent stockpiled materials from becoming intermixed with the contaminated soils on the site or becoming contaminated by remedial activities. In addition, include the specifications for material placement and testing, such as maximum lift thickness for the different materials and density test frequency required per unit area of barrier material placed, as well as the procedures that were used to monitor the placement activities and verify these requirements were met.*

Response 07: Approval of the RWP, including the Construction Compliance Plan (Revision 1) provided at Appendix D, served as the basis for determining approval criteria for materials used in construction of the cap. Since the materials used in construction of the cap met the RWP, it was assumed no subsequent regulatory approval was required. Response 06 provides further information regarding the sampling, analysis, and volume of approved sand and clay.

Stockpiled materials were not mixed with contaminated soils. Stockpiles were created on surfaces that were already capped such as the CERCLA landfill cap east of the Settling Basin (clay stockpile 12) and West Parking Area asphalt cap west of the CERCLA landfill (sand stockpile 1). Clay stockpile 12 was created on top of orange snow fence that served to mark the bottom of the pile so there was no over-excavation into the CERCLA cover.

Procedures for constructing the OSL cap included the following:

- Sand and clay was loaded from sand stockpile 1 and clay stockpile 12, respectively, into transport vehicles which were either off-road trucks or pan scrapers.
- Sand and clay were transported to the OSL and dumped where needed.
- Machines and transport vehicles only drove on clean clay to construct the barrier layer, clean sand to construct the drainage layer, and clean clay to construct the protective cover. This prevented contamination of each layer from waste materials as well as cap materials (i.e. sand from the drainage layer did not get mixed with clay in the protective cover).
- Bulldozers were used to spread the sand and clay in lifts. Bulldozers only drove on the material that was being placed so sand and clay did not get mixed.
- Sand was placed in one lift so that the minimum thickness of 12 inches was achieved.
- Clay was placed in maximum 8 inch lifts and compacted to achieve 90% Modified Proctor density (ASTM D1557). Compaction was achieved by a combination of tracking over clay as it was placed, compacting the clay with a vibratory sheepsfoot compactor, and driving off-road trucks and scrapers over placed clay. The top 3 inches of the protective clay cover were tracked-in to allow for seeding and establishment of the vegetative cover.
- The contractor installed wooden stakes that were marked with tape to indicate the appropriate lift thickness. These stakes were installed approximately 50 to 70 feet apart. In addition, the contractor utilized bulldozers equipped with GPS units to spread sand and clay. The placements of lifts were also observed visually during each day of work and measured randomly during construction.
- Surveying and compaction testing was performed by an independent third party and the results of such documentation were included in Appendix A of Appendix E of the Final Closure Report. Surveying measurements were taken at a minimum spacing of 70 feet plus features, breaks, crests, and toes of slopes. Compaction testing was performed approximately every 10,000 square feet of each lift.

Comment 08: In regards to the testing of the placed material, the closure report primarily includes the testing conducted by the nuclear density meter (Troxler 3440) on the barrier and protective layers, which are provided in Appendices F and G of Appendix E. However, confirmation testing of the placed material is generally performed using laboratory testing or a test liner. In general, the closure report should follow the construction quality assurance program guidance in 35 IAC 811, Subpart E.

Recommendation: *Provide the requirements and details for the in-place testing, such as the sampling requirements, documentation, standard operating procedures (SOPs), and test methods that were used (e.g. ASTM D6938).*

Response 08: (Attachment A and Table 1) Laboratory testing was not performed because geotechnical testing was completed prior to commencing work. Appendix E of Appendix E of the Final Closure Report contains the geotechnical testing results for the clay used to construct the Barrier Layer (where necessary) and protective cover. Report #27 identified in **Table 1** includes geotechnical testing results (permeability) for the barrier layer and is attached in electronic format.

Response 07 contains a description of the means and methods used to place the sand and clay. It also contains the compaction testing requirements for the clay. Clay was compacted to 90% Modified Proctor (ASTM D1557). **Attachment A** includes the SOP and calibration logs for the Troxler 3440 density meter.

Comment 09: *Section 2.1 of the CCR (Appendix E) explains that the sand material for the drainage layer was obtained from the Johns Manville Borrow Pit. This material was reportedly sampled and analyzed to demonstrate compliance with the analytical requirements for fill material with the approved Phase II RWP (Revision 1A) Wastewater Treatment Pond Closure submitted to the USEPA on 13 Jan. 2005, which was several years prior to the submission of the Final Phase II RWP for the OSL on 8 Feb. 2008. However, it is not clear if the material was previously approved for use in the OSL.*

Recommendation: *Revise the closure report to explain whether there were any additional revisions, changes, or modifications to the work plan after it received approval, and if any problems or pertinent issues were identified during the closure activities, such as the potential problems identified in the work plan and other correspondence. It is also recommended that the closure report explain if there were any indications of the emergency conditions considered in Appendix E, Emergency and Contingency Plan, of the Final Phase II RWP.*

Response 09: Approval of the RWP served as the basis for approving sand for the drainage layer. Sand testing results indicated that standards were achieved and the sand was suitable for use.

There were no problems encountered during the completion of the OSL capping activities and hence no emergency conditions were encountered.

Comment 10: *It appears that some of the applicable regulatory requirements provided in 35 IAC 814, Subparts A and C were not adequately discussed in the closure report. As a consequence, it is not clear whether the design, operation, and closure of the OSL was compliant with such requirements. For example, an applicable regulation that was not discussed in the report is 35 IAC 814.302, Applicable Standards, Paragraph (b), where it explains that units regulated under this Subpart shall be subject to the following standards: (1) The unit must be equipped with a system which will effectively drain and collect leachate and transport it to a leachate management system, and (2) The owner or operator shall provide a long-term static safety factor of at least 1.5 to protect a completed unit against slope failure. Other regulatory requirements are only briefly mentioned, such as 35 IAC 811.322 in Section 4.3 of the closure report. Conversely, Appendix A of the closure report contains the petitions and correspondence for obtaining Adjusted Standards for the OSL, and Section 4.0 provides specific details concerning closure of the OSL in accordance with these Adjusted Standards.*

Recommendation: *Include similar details regarding compliance with the requirements of 35 IAC 814, Subparts A and C, as well as all other applicable regulatory requirements for the OSL in the report.*

Response 10:
(Table 1) The approved RWP granted JM exemptions from certain requirements of 35 IAC 814, Subparts A and C. This included the requirement for a leachate collection or management system. Periodic removal of leachate from wells was completed until such time as the OSL cap was constructed. Following the cap construction, leachate no longer accumulated, as expected. Leachate recovery documentation is included in Reports #8 to #16 identified in **Table 1** and attached in electronic format.

Comment 11: *Adjusted Standards were granted to Johns Manville for the closure of the OSL by the IPCB. In regards to the requirements for the landfill gas monitoring and landfill gas management system, Sections 4.1.1 and 4.1.2 of the closure report explain that the monitoring results were previously submitted to the Illinois EPA and USEPA in the 2012 annual report, dated 14 Feb. 2014, and provided in Appendix C.*

Recommendation: *Revise the report to provide verification that the Illinois EPA and USEPA previously determined that Johns Manville did not meet the requirements for implementing a Landfill Gas Collection System, and there are no requirements for further monitoring of landfill gas emissions.*

Response 11: Report #23 and Report #11 document that there is no need for a landfill gas collection system nor any requirement for further monitoring of landfill gas emissions.

Comment 12: *Table 3 of Appendix C contains the results of the ambient monitoring locations. A note in this table explains that the ambient air measurements were collected one (1) inch above the ground surface. Section 4.1.2 of the report says the OSL gas sampling monitoring points located outside the landfill boundary were the following: LMW-12, LMW-19, LMW-21, LMW-23, LMW-25, SMW-07A, SMW-08AR, SMW-10A, and SMW-12R. This same section notes that the methane concentrations for the time period were measured to be less than 50% of the LEL, so the results showed that the requirements for the implementation a landfill gas collection system were not met, no landfill gas management system was needed, and no further landfill gas monitoring was necessary.*

Recommendation: *Clarify the monitoring procedures and which wells were used to monitor the landfill gas, groundwater quality, and leachate in the report*

Response 12:
(Table 1) Landfill gas, groundwater, and leachate monitoring procedures and data are presented in Reports #8 to #16 in **Table 1** and attached in electronic format.

Comment 13: *Appendix I of the Final Phase II RWP includes the "Monitoring Well Logs" for the following nineteen (19) wells installed between 1988 and 2003: SMW-07A (Nov-1989), -08A (Nov-1989), -09 (Oct-1988), -10A (Nov-1989), -11A (Nov-1989), -12 (Oct-1988), -13 (Oct-1988); UMW-14 (Oct-1991) and -28 (Apr-2003); LGW-01 (Apr-2003); LMW-02 (Apr-2003), -03 (Apr-2003), -05 (Apr-2003), -06 (Apr-2003), -07 (Apr-2003), -09 (Apr-2003), -10 (Apr-2003), -11 (May-2003), and -12(May-2003)). These older logs were included in Appendix B of the closure report, along with ten (10) additional wells installed in August 2008 (i.e., LMW-19, -20, -21, -22, -23, -24, -25, -26; SMW-08AR and -12R). Evidently, the well logs for LMW-04 and the eleven (11) wells at the*

bottom of Appendix C, Tables 2 and 3 are missing, and the results from LMW-20, -22, -24 and -26 were not reported in Appendix C, Tables 2 and 3.

Recommendation: *Provide the details on these wells and the other wells shown in Appendix C, Tables 2 and 3, such as the reason(s) they were installed, well development procedures and results, historical monitoring results (including gas, leachate, and/or groundwater), reasons they are no longer measured, etc. in the report.*

Response 13:
(Table 1)

Eight wells referenced as P-87 through P-94 were 1-inch diameter PVC temporary piezometers. The purpose of these temporary piezometers was to assist with assessing the groundwater elevations, flow direction, and gradients within the shallow sand aquifer. These were also used to assess the soil gas quality before and after the adjusted standard was approved. Well logs for the temporary piezometers and LMW-04 are provided in Report #27 in **Table 1** and attached in electronic format.

Three wells referenced as 04-92, 04-89, and 04-91 were 1-inch diameter PVC temporary piezometers that were installed east of Fill Area 2 with a Geoprobe to a depth of approximately 5 feet below ground surface with 2.5 feet of 0.010 inch slotted screen on the bottom; the PVC riser extended above grade. These temporary piezometers were located 2, 50, and 90 feet east of LMW-09, respectively. The purpose of these temporary piezometers was to monitor soil gas quality.

Monitoring ceased at these locations when data indicated it was not required by the December 2007 Adjusted Standard Order to install a landfill gas collection system nor perform further landfill gas monitoring as described in Report #11 and Report #23.

Soil gas monitoring data was not collected from LMW-20, LMW-22, LMW-24, and LMW-26 because these are deeper wells with submerged well screens.

Comment 14:

The following landfill gas monitoring wells were reportedly not available for the first semi-annual monitoring event in May 2008; LMW-19, LMW-21, LMW-23, LMW-25, SMW-07A, SMW-08AR, and SMW-12R. In addition, Table 3 of Appendix C shows that the methane concentrations ranged from 0 to 84.4% at monitoring location LGW-01, and the average methane concentration at this location was around 51%. The location of the LGW-01 well was not shown in Figure 2 of the report, but it is shown on a "Site Plan" in Exhibit 1, which was attached to an amended petition that was filed by Johns Manville for an adjusted standard with the IPCB, dated 30 Sep. 2004. This well apparently was drilled into the deepest portion of the non-asbestos waste material in Fill Area #1.

Recommendation: *Although adjusted standards were granted, the closure report should be revised to describe the methods that will be used to ensure gas buildup is minimized in areas of concern and explain if there will be adequate monitoring during post-closure to protect human health and the environment.*

- Response 14:
(Table 1) As described in Report #11 and Report #23 in **Table 1** and attached in electronic format, landfill gas monitoring is no longer required. Landfill gas monitoring described in Report #11 indicated that no substantial pressures were measured. The OSL cap prevents the introduction of water which further mitigates the generation of landfill gas. Therefore, there will be no buildup of pressures beneath the OSL cap. The OSL vegetation is thriving and there has never been any visual indication of vegetative stress due to landfill gas (i.e. "vegetation burnout"), even prior to OSL capping activities.
- Comment 15: *Section 4.1.3 of the closure report indicates that the monitoring wells for groundwater were installed during 20 through 26 Aug. 2008, and these wells were installed as described in Figure 8 of the 7 Dec. 2007 Adjusted Standard Order. The final locations for the groundwater monitoring wells are shown in the closure report in Figure 2 and Appendix B contains the well construction logs.*
- Recommendation:** *Revise the closure report to provide greater details as well as a summary of past and current groundwater and leachate monitoring plans, historical and current analysis of the results and trends, and regulatory requirements, including a discussion of the applicable Groundwater Quality Standards in 35 IAC 811.320 and 35 IAC 814.402(b)(3).*
- Response 15:
(Table 1) Reports #8 to #16 in **Table 1** and attached in electronic format provide groundwater and leachate monitoring results, a comparison to standards, and trends.
- Comment 16: *As explained in the last paragraph of Section 3.1.3, Final Protective Layer, of the Final Phase II RWP, "Final cover grades are sloped to drain surface runoff to perimeter areas of Fill Area #1 and Fill Area #2." This same paragraph indicates the surface runoff was designed for "sheet flow" to perimeter areas of the CERCLA cover. Drawing A-6 of the Construction Documentation Drawings in Appendix A of Appendix E shows an "internal swale," twelve (12)-inch polyvinyl chloride (PVC) pipes, and the flow moving north around Fill Area #2, but the discharge for the runoff is not shown or described in the closure report.*
- Recommendation:** *Revise the closure report to provide further information and a discussion of the final slopes and contours, as well as the drainage pathways, swales, and discharge for stormwater runoff.*
- Response 16:
(Attachment E) Storm water runoff design was dictated by the RWP. Construction of the OSL cap was consistent with the RWP. Runoff from the northern portion of Fill Area #2 infiltrates into the ground within the Collection Basin. Infiltration was further facilitated by the construction of the Collection Basin infiltration gallery in 2014. Surface pipes serve to route storm water beneath access roads to facilitate drainage. **Attachment E** provides an overall survey of the area and shows storm water drainage flow paths.
- Comment 17: *In Appendix E of the closure report, the Executive Summary of the CCR says that there has been no leachate collected since 2011, and periodic inspections (currently monthly) are completed, as required by the 30-year OSL Operation and Maintenance (O&M) Plan.*

Recommendation: *Revise the closure report to include the inspection reports and information regarding the 30-year O&M Plan, such as the procedures used to measure and collect the leachate, and the results of the monitoring, as well as the schedule and plans for operations, maintenance, and inspections of the final cover, including post-closure care, monitoring, and documentation requirements.*

Response 17:
(Table 1) Monitoring of the landfill cap will be performed consistent with the surrounding CERCLA landfill as documented in the O&M Manual included as Report #35 in **Table 1** and attached in electronic format. All other monitoring will continue to be completed and documented in annual reports such as Reports #8 to #16 in **Table 1** and attached in electronic format. Total leachate generation since installation of the final cover has been 7.63 gallons as reported in the annual reports. No recoverable leachate has been generated since 2012.

Comment 18: *Appendix D of the Final Phase II RWP for the OSL contains the Construction Compliance Plan (CCP), and Section 5.0 of the CCP includes documentation requirements. As explained in the first sentence of this section, "Inspection observations, measurements, and testing results collected in the field for purposes of [construction quality assurance] CQA will be recorded daily in bound field books or on other field forms, as developed. The last paragraph of this section mentions that all the information required to be maintained by the CQA officer on site will be available for viewing by the USEPA, [Illinois] IEPA, and their designated representatives upon request and during normal construction operating hours.*

Recommendation: *Include this documentation in the closure report.*

Response 18: Field notes during construction were included in Appendix H of Appendix E of the Final Closure Report.

Comment 19: *Section 3.1.1, Site Preparation and Barrier Layer Construction, of the Final Phase II RWP for the OSL initially indicates that there was no planned excavation into the existing CERCLA cover, but it notes that the potential exists for the existing CERCLA cover to be penetrated along the eastern side of Fill Area #2, where a drainage swale will be constructed. In the discussion of the excavation and regrading activities for portions of Fill Area #1, Section 3.0, Site Preparation Activities, of the CCR in Appendix E of the closure report says "It should be noted that there was no excavation of the existing CERCLA cover." However, it was not clear if this note extends to all the work performed for both fill areas or only to the portions of Fill Area #1 that were discussed. In Section 5.0, Final Protective Layer Construction, of the CCR in Appendix E of the closure report, it says "No waste materials were encountered during construction of the east swale," but it is not clear whether the excavation impacted the existing CERCLA cover.*

Recommendation: *Revise the closure report to explain if there was any excavation or impacts to the existing CERCLA cover.*

Response 19: There was no excavation of, or impacts to, the existing CERCLA cover within the perimeter of Fill Area 1 and Fill Area 2 during OSL capping activities. The CERCLA cover remained intact.

Construction of the drainage swale to the east of Fill Area 2 required penetration of the CERCLA cover to achieve the necessary design elevations and allow for proper drainage. During construction of the drainage swale the following means and methods were used:

- Survey stakes were established identifying where excavation was required to construct the drainage swale.
- Overburden soil consisting of sand and clay (not underlying waste material) was removed and transported to the MDP east access road for filling (prior to being capped with compacted barrier clay).
- A water truck equipped with a pump, hose, and nozzle was used to wet the excavation. An asbestos trained laborer and supervisor were equipped in Level C personal protective equipment including using half-face respirators equipped with HEPA cartridges.
- Roll-off boxes were imported, strategically staged, and lined with plastic sheeting.
- An excavator removed waste materials to achieve the target elevations. Excavated waste materials were loaded directly into roll-off boxes and the excavator tracks did not contact the waste material. The excavator operator was equipped in Level C personal protective equipment including using half-face respirator equipped with HEPA cartridges.
- When roll-off boxes were filled, the excess plastic sheeting was wrapped over the roll-off box contents and secured with adhesive and/or duct tape effectively "burrito wrapping" the box contents. Roll-off boxes were then placarded (asbestos) for transportation.
- Trucks picking up the roll-off boxes covered them with a tarp and the drivers were issued manifests. Truck drivers transported the roll-off boxes to Veolia Environmental Services, Zion Landfill (now called Advanced Disposal Zion Landfill) for disposal.
- Excavation, transportation, and disposal activities lasted five days from August 14 to August 20, 2008 (no work occurred on August 16 and 17). A total of 42 roll-off boxes were transported to the Veolia Zion Landfill and resulted in the disposal of 546.47 tons.
- Clay from stockpile 12 was imported and used to fill the excavation. Clay was placed in maximum 8-inch lifts and compacted to a minimum of 90% modified proctor density until a thickness of 26 inches of clay was achieved. Machines only drove over clay, no machines drove over waste material. The clay was compacted in the drainage swale using the same means and methods used to compact clay within Fill Area 1 and Fill Area 2. The final clay surface served as the bottom of the drainage swale.
- The drainage swale clay was seeded and erosion control matting was installed over the seed to establish a stabilized vegetative cover.

Comment 20: *The Background section of the closure report includes two (2) sections; Section 2.1, Property Location and Description, and Section 2.2, Property History. These sections are very similar to the sections with the same name in the Final Phase II RWP but there are a few subtle differences. For example, the last sentence of Section 2.1 of the work plan states "The Settling Basin occupies the central portion of the former Disposal Area, with the Mixing Basin and Catch Basin to the immediate west." This same sentence was revised in the closure report to say "The former Settling Basin occupies the central portion of the former JM Disposal area, with the former Collection Basin (Mixing Basin and Catch Basin) to the immediate west." However, the statement in the closure report is evidently incorrect because Exhibit 6 of the FACD shows the former Catch Basin and former Mixing Basin were on the western side of the former Settling Basin, and the former Collection Basin was on the eastern side of the former Settling Basin.*

Recommendation: *The error should be corrected.*

Response 20: A replacement page for the Final Closure Report is included in **Attachment F**.
(Attachment F)

Comment 21: *Appendix C of Appendix E includes the Borrow Pit Sand Geotechnical Results, and it can be observed from the Log of Borehole BP-3 that there was nearly five (5) feet of roofing material near the ground surface at this location. Plan views of this location are shown at the beginning of Appendix B of Appendix E and at the end of Appendix C of Appendix E. According to Section 2.0 of the CCR in Appendix E, the sand drainage layer was constructed using stockpiled sand obtained from the on-site Johns Manville Borrow Pit, near the location of BP-3, but there is no discussion of the extent of the roofing materials or excavation of these materials prior to the excavation or testing of the sand. The Borrow Pit Sand Analytical Results indicate that the sand in the samples was uniform and the chemical analysis showed that the analytes were either not detected or were present at low concentrations.*

Recommendation: *Revise the closure report to provide information regarding the presence of the roofing materials that were located near or within on-site Johns Manville Borrow Pit used to excavate the material for the sand drainage layer.*

Response 21: B-3 was completed in an area that contained non-asbestos containing shingle tabs and other roofing debris. This material was removed prior to initiating sand sampling and subsequent excavation activities in this area. Appendix C of Appendix E of the Final Closure Report contains a figure identifying the locations of the geotechnical borings in the Borrow Pit.

Comment 22: *Appendix D of Appendix E shows that one of the twelve (12) clay samples (OZL-15 (6')) had an elevated Arsenic concentration of 13.6 mg/kg, which slightly exceeded the laboratory detection limit and the most stringent Tier I Site Remediation Objective (SRO) of 13 mg/kg. However, this one sample was evidently the exception because the average Arsenic concentration of the twelve (12) clay samples was 8.73 mg/kg, which is well below the most stringent Tier I SRO. It should be noted that the closure report shows that nearly all the chemical analyses as well as the geotechnical testing results met the regulatory criteria. Furthermore, as explained within the Executive Summary of the CCR in Appendix E, the results from the surveys and testing show that the thicknesses were achieved for each of the cover layers and compaction*

difficult to achieve the required compaction, typical nuclear density test data occasionally identify areas that fail. The daily field testing reports were not provided, so it is possible that areas were retested until they passed, and the closure report only included passing tests.

Recommendation: *Include the actual field testing data to help clarify dates and times of testing and possible retesting.*

Response 22: If there were any non-conforming test results then the data was not recorded as it did not represent a final condition and there was no requirement to document it. Only conforming test results were recorded.

Comment 23: *In Section 5.0 of the CCR in Appendix E of the closure report, it says "The final protective layer was hauled from Clay Stockpile #12 using scrapers, placed using track machines, and compacted using a sheepsfoot compactor to 90% standard proctor (ASTM D698)." However, the nuclear density meter results in Appendix G of Appendix E indicate that the compaction requirements were 90% of modified proctor density at 2-6% above optimum. Also, the specifications in the Final Phase II RWP for the final protective layer are in Section 3.1.3, and this section indicates that this layer will be placed using track machines and compacted to 90% of modified Proctor density (ASTM D1557) at 0 to 6% above the optimum moisture content, or 92% of standard Proctor density (ASTM D698) at 0 to 4% above the optimum moisture content.*

Recommendation: *Revise the closure report to correct the discrepancy between the modified and standard proctor compaction requirements in the CCR and test results.*

Response 23: Section 5.0 of the CCR contained in Appendix E of the Final Closure Report should (Attachment G) have referenced 90% modified proctor (ASTM D1557). **Attachment G** contains the replacement page to this report.

If you have any questions, please contact me at (847) 902-1519.

Yours sincerely,



Tat Ebihara, PhD, PE
Senior Project Manager
tat.ebihara@aecom.com

Attachments:

- Table 1 – On-Site Landfill Reporting Summary
- Table 2 – Comparison of First Amended Consent Decree Requirements and the Remedial Work Plan
- Attachment A – Response 05: SOP and Calibration Logs for Troxler 3440 Density Meter
- Attachment B – Response 06: Sand Data Validation Summaries
- Attachment C – Response 06: Stockpile Survey Map
- Attachment D – Response 06: Clay Data Validation Summaries
- Attachment E – Response 16: Storm Water Drainage Map

Attachment E – Response 16: Storm Water Drainage Map
Attachment F – Response 20: Final Closure Report Replacement Page
Attachment G – Response 23: CCR Section 5.0 Replacement Page

cc: Charlene Falco, Illinois EPA, Charlene.Falco@illinois.gov (electronic copy)
Scott Myers, Johns Manville, Scott.Myers@jm.com (electronic copy)
Brent Tracy, Johns Manville, Brent.Tracy@jm.com (electronic copy)
Kirston Buczak, USACE, Kirston.A.Buczak@usace.army.mil (electronic copy)
Dave Peterson, DMP, dmpete@cnc.net (electronic copy only)

Tables

Table 1 - On-Site Landfill Reporting Summary
On-Site Landfill - Johns Manville
Waukegan, Illinois

Reporting Programs	Report #	Title of Report	Date of Report
Consent Decrees	1	Consent Decree (1988)	3/18/1988
	2	First Amended Consent Decree	2/4/2004
815 Reports	3	2004 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2005
	4	2005 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2006
	5	2006 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2007
	6	2007 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2008
	7	2008 Annual Report for On-Site Permit Exempt "815" Facility	2/12/2009
	8	2009 Annual Report for On-Site Permit Exempt "815" Facility	2/12/2010
	9	2010 Annual Report for On-Site Permit Exempt "815" Facility	2/15/2011
	10	2011 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2012
	11	2012 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2013
	12	2013 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2014
	13	2014 Annual Report for On-Site Permit Exempt "815" Facility	2/13/2015
	14	2015 Annual Report for On-Site Permit Exempt "815" Facility	2/3/2016
	15	2016 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2017
	16	2017 Annual Report for On-Site Permit Exempt "815" Facility	2/13/2018
5-Year Post-Remedial Construction Reports	17	First 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	4/1/1997
	18	Second 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	6/7/2002
	19	Third 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	3/21/2008
	20	Fourth 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	11/22/2013
	21	Fifth 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	2/16/2018
Adjusted Standard Petition and Order	22	Petition of Johns Manville for an Adjusted Standard from 35 Ill. Adm. Code 814, 811.310, 811.311, 811.318, 811.320	9/30/2004
	23	Petition of Johns Manville for an Adjusted Standard from: 35 Ill. Adm. Code 811.310, 811.311, 811.318, 811.320, and 814	12/6/2007
Miscellaneous Reports	24	Operation and Maintenance Manual, Revision 1	10/11/2002
	25	On-Site Landfill Supporting Documents to Describe Historical Activities at Johns Manville Site	2/24/2003
	26	Proposed Final Cover Soil and Thickness On-Site Landfill	9/17/2004
	27	Site Investigation Report On-Site Landfill	9/26/2005
	28	Response to IEPA Comments on HELP Model (August 30, 2005) and Petition for Adjusted Standards	4/25/2006
	29	Request for U.S. EPA Opinion on Proposed Groundwater Monitoring Well Locations; On-Site Landfill	11/14/2006
	30	Final Phase II Remedial Work Plan Non-Asbestos Containing On-Site Landfill Closure	2/8/2008
	31	Final Phase II Remedial Work Plan Non-Asbestos Containing On-Site Landfill Closure, Revision 1	6/20/2008
	32	Operation and Maintenance Manual, Revision 2	5/18/2010
	33	Revised Quality Assurance Project Plan (Revision 1)	1/24/2013
	34	Non-Asbestos Containing ON-Site Landfill Construction Final Closure Report - State Facility ID# 0971900014	3/31/2017
	35	CERCLA Operations and Maintenance Manual, Revision 3	3/24/2018

**Table 2 - Comparison of First Amended Consent Decree Requirements and the Remedial Work Plan
On-Site Landfill - Johns Manville
Waukegan, Illinois**

Final Phase II Remedial Work Plan On-Site Landfill, Revision 1 (RWP) dated June 20, 2008		First Amended Consent Decree (FACD) or Regulatory Reference	Document Indicating Scope Change
Section 3.1 Final Cover	Barrier Soil Layer: minimum 12-inch vertical thickness of previously placed clay (as interim cover), or equivalent.	FACD Section III(4)(x) and V(14)(a).	Described in "Proposed Final Cover Soil and Thickness" (LFR, September 17, 2004) and equivalent cover per 35 IAC Part 811.314(b)(3)(A)(iii).
	Lateral Drainage Layer: 12-inch vertical thickness of sand overlying the Barrier Soil Layer.		
	Final Protective Layer: 36-inch vertical thickness of clay overlying the lateral drainage layer capable of supporting vegetation.		
Section 3.2 Landfill Gas Monitoring	Landfill gas monitoring plan and schedule and ambient air monitoring	35 IAC Part 811.310 and Adjusted Standard Order.	Adjusted Standard Order dated 12/6/2007 describes the reduction in landfill gas monitoring in multiple sections. Landfill gas management changes described in the 2012 Annual Report dated 2/14/2013.
Section 3.3 Leachate Monitoring and Management System	Includes design of leachate collection and monitoring system, leachate sampling and recovery.	35 IAC Part 811.309; Monitoring Results provided in On-Site Permit Exempt "815" Facility Reports to Illinois EPA.	Adjusted Standard Order dated 12/6/2007 describes changes to the "zone of attenuation" [Section 811.320(c)(1)] for leachate monitoring in multiple sections.
Section 3.4 Groundwater Monitoring System	Includes design of well construction, location, sampling plans and schedules, and contingency plan.	35 IAC Part 811.318 and 811.319, and the Adjusted Standard Order.	Adjusted Standard Order dated 12/6/2007 describes changes in well locations and groundwater quality monitoring in multiple sections.
Section 4.0 Operation and Maintenance Activities	Site Security - 6 ft high perimeter fence and swinging gates with key entry pads and signage.	35 IAC Part 811.11; Operations and Maintenance Manual, Revision 1; FACD.	CERCLA Operations and Maintenance Manual, Revision 3 dated 3/24/2018.
	Access Roads - Class I or Class II access roads located along south and east boundaries of Site and between Fill Area #1 and Fill Area #2.		
	Inspection Frequency - A minimum frequency of quarterly inspections of the final cover and all vegetated areas for a period of five years.		
	Final Cover Maintenance - The final cover will consist of 36 inches of clay over a 12 inch sand drainage layer over a 12 inch minimum compacted clay barrier layer. The top surface of the final cover will be vegetated. The primary function of the final cover is to reduce water percolation and infiltration through the waste material and to route water drainage from the sand drainage layer to surface drainage. Normal O&M consists of regular inspections, tree/shrub removal, and erosion repair. Non-routine O&M includes differential settlement and slope repair. The required O&M period in accordance with the FACD is 30 years after completion of construction. After 30 years, U.S. EPA and the State of Illinois shall evaluate the need for further operation and maintenance as specified in the FACD.		
	Cover Inspections - On-Site Landfill cover inspections will consist of weekly inspections until vegetative cover is thriving, monthly inspections conducted thereafter, and inspections within 72 hours of heavy rainfall events. Inspections will be conducted concurrently with inspection requirements for the CERCLA vegetative cover in the approved O&M Manual for the JM Disposal Area.		
	Maintenance - The detailed construction of the vegetated soil cover for the site is described in Section 3.0. Replacement materials should meet the specifications established in Section 3.0.		
Section 5.0 Other Submittals	Construction Compliance Plan	FACD Section V(15)(b)	No update.
	Emergency and Contingency Plan		No update.
	Sampling and Analysis Plan		Revised Quality Assurance Project Plan (Revision 1) dated 1/24/2013 Section 3.3.
	Quality Assurance Project Plan Addendum		Revised Quality Assurance Project Plan (Revision 1) dated 1/24/2013.
	Site Health and Safety Plan		CERCLA Operations and Maintenance Manual, Revision 3 dated 3/24/2018.

Attachment A

Response 05: SOP and Calibration Logs for Troxler 3440 Density Meter

<p><i>CQM, INC.</i></p> <p><i>2679 Continental Drive</i></p> <p><i>Green Bay, Wisconsin 54311</i></p> <p><i>(920) 465-3911</i></p>	<p>QUALITY ASSURANCE</p>
	<p>CQM Procedure Number: <u> </u> Con Mat 2-4</p> <p>Page: <u> 1 </u> of <u> 3 </u></p> <p>Date: <u> </u> Approval: <u> </u></p> <p>Supersedes: <u> </u></p>
<p>Subject: Density of Soil and Soil-Aggregate In-Place Nuclear Methods ASTM: D2922-81</p>	

1.0 SCOPE

- 1.1 These test methods cover the determination of wet density, moisture content and dry density.
- 1.2 Method Used
 - A. Direct Transmission (Troxler nuclear gauge)

2.0 APPLICABLE REFERENCES

2.1 ASTM Standards

- D1556 Test Method for Density of soil in Place by the Sand-Cone Method
- D2167 Test Method for Density and Unit Weight of Soil in Place by the Rubber-Balloon Method
- D2216 Method for Laboratory Determination of Water (Moisture) Content of Soil, Rock, and Soil-Aggregate Mixtures
- D3017 Test Method for Moisture Content of Soil and Soil-Aggregate in Place by Nuclear Methods (Shallow Depth)
- D4718 Practice for Correction of Unit Weight and Water Content for Soils Containing Oversized Particles.

- 2.2 American Association of State Highway and Transportation Officials (AASHTO)
T238-86 Density of Soil and Soil Aggregate in Place by Nuclear Methods (Shallow Depth)

2.3 Troxler Nuclear Meter Manual

3.0 EQUIPMENT

- 3.1 Nuclear gauge
 - 3.1.1 Troxler (direct transmission) gauge
- 3.2 Site preparation tools
 - 3.2.1 Drive pin and drive pin extractor.
 - 3.2.2 A plate or leveling tool for test site.

<p align="center">CQM, INC.</p> <p align="center"><i>2679 Continental Drive</i></p> <p align="center"><i>Green Bay, Wisconsin 54311</i></p> <p align="center"><i>(920) 465-3911</i></p>	QUALITY ASSURANCE	
	CQM Procedure Number: _____	Con Mat 2-4
Page: _____	2	of _____
Date: _____	Approval: _____	3
Supersedes: _____		
Subject: Density of Soil and Soil-Aggregate In-Place Nuclear Methods ASTM: D2922-81		

4.0 PERSONNEL REQUIREMENTS

- 4.1 CQM, Inc. will supply an engineering technician to perform the test. The technician will be in conformance with the regulations as written in the company license approved by the Nuclear Regulatory Commission.
- 4.2 Results of the tests will be reviewed by laboratory personnel with a minimum of five years experience or a staff professional engineer.

5.0 HAZARDS

- 5.1 This equipment utilizes radio active materials that must be handled with all familiar applicable safety procedures and government regulations.
- 5.2 The test equipment require periodic leak tests and operators to wear film badges to document radiation exposure when using the equipment.

6.0 PROCEDURE FOR FIELD USE

- 6.1 The nuclear gauge will be calibrated daily (standard counts), prior to implementing the test program scheduled for the day.
- 6.2 Select location to be tested and prepare the area so that test site is smooth or flat.
- 6.3 Make a hole perpendicular to the prepared surface using a drive pin and guide plate. The hole should extend to the depth of nuclear gauge probe. Remove drive pin and plate.
- 6.4 Set the gauge on the prepared soil surface.
- 6.5 Insert probe in the hole and rotate gauge and gently pull gauge so the probe rests on the side of the hole closest to the detector location in the gauge.
- 6.6 Record the wet density, moisture content and dry density readings as each test is completed.
- 6.7 The nuclear gauge results for compaction will be compared to the representative proctor test completed, prior to testing.

<p style="text-align: center;"><i>CQM, INC.</i> <i>2679 Continental Drive</i> <i>Green Bay, Wisconsin 54311</i> <i>(920) 465-3911</i></p>	<p style="text-align: center;">QUALITY ASSURANCE</p> <p>CQM Procedure Number: _____ Con Mat 2-4</p> <p>Page: _____ 3 _____ of _____ 3 _____</p> <p>Date: _____ Approval: _____</p> <p>Supersedes: _____</p>
<p>Subject: Density of Soil and Soil-Aggregate In-Place Nuclear Methods ASTM: D2922-81</p>	

7.0 **REPORT**

7.1 Report shall include the following:

- 7.1.1 Standard counts of the meter when testing.
- 7.1.2 Make, model and serial number of the meter.
- 7.1.3 Name of the operator(s).
- 7.1.4 Location of tests.
- 7.1.5 Test results including wet density, moisture content and dry density.

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311
(920) 465-3911

Client: _____

Project: _____

Prepared by: _____ Date: _____

Checked by: _____ Date: _____

Tested by: _____ Date: _____

DENSITY TESTS OF COMPACTED FILL

PROJECT TEST NUMBER:

ELEVATION OF TEST:

DEPTH BELOW SURFACE GRADE:

DEPTH BELOW EXISTING GRADE:

LOCATION TESTED:

UNIFIED SOIL CLASSIFICATION:

___ ASTM D2487

___ ASTM D2488 (Visual)

FIELD DENSITY RESULTS:

Density in place: X by Nuclear Method, ASTM D2922

_____ by Sand Cone Method, ASTM D1556

Wet Density (pcf):

Moisture Content (%):

Dry Density (pcf):

MOISTURE-DENSITY RELATION OF SOIL:

_____ = Average of tests on Native Undisturbed Soil

X = ASTM D 698 Method "A"

Maximum Dry Density (pcf):

Optimum Moisture (%):

COMPACTION TEST RESULTS:

Compaction (%):

Specified Compaction (%):

REMARKS:

Density test results are valid only at the locations and elevations tested. No information is available as to the adequacy of fill and compaction at locations other than those reported. Density tests were performed and locations selected by Robert R. Rouse of CQM, INC.

CQM, INC.

Construction Quality Management

2679 Continental Drive

Green Bay, Wisconsin 54311

Phone: (920) 465-3911

Fax: (920) 465-3913

NUCLEAR DENSITY METER TRANSPORT INFORMATION

OPERATOR & PROJECT INFORMATION:

Operator/Transporter: Chris Gottfred Date Sent Out: 8/18/08
Destination: Waukegan IL. Date Returned: 11/20/08
Project Name: John Mansville

METER INFORMATION:

Type of Source: NUCLEAR DENSITY/MOISTURE METER
Model: 3440 Serial Number: 22746
Contents: X Americium 241: Beryllium 1.48 GBq (40 mCi) Activity
X Cesium 137 0.3 GBq (8 mCi) Activity

SHIPPING DESCRIPTION: RQ, Radioactive Material, Type A Package, Special Form *non-fissile*
Or fissile excepted, 7, UN3332

Transitional Packaging Radioactive Yellow II Label Transport Index = 0.6
Shipping Container – Outside Dimensions: 13" x 17" x 30"
33 cm x 43 cm x 76 cm

REMARKS: _____

*** 24 Hour Emergency Contact : (919) 549-9539 ***

EMERGENCY RESPONSE INFORMATION – ON BACK OF SHEET

This is to certify that the above-named materials are properly classified, described, packaged and marked and are in proper condition for Transportation according to the applicable regulations of the Department of Transportation.

Signed: Robert R. House Date: 8/18/08
(Radiation Safety Officer)

CQM, INC.

2679 Continental Drive Green Bay, WI 54311
 Phone: (920) 465-3911 Fax: (920) 465-3913

NUCLEAR METER UTILIZATION RECORD

MANUFACTURER: Troxler Electronics Labs.
 MODEL: 3440
 SERIAL NUMBER: 22746

RECORDING YEAR: 2008
 PAGE 2 OF 3

DATE CALIBRATED: 5/8/06

COUNTS FACTORY STANDARD:

2800	670
------	-----

DATE	OPERATOR	PROJECT	STANDARD COUNTS		NUMBER OF TESTS	
			DENSITY	MOISTURE		
8-7-08	ROW	Burnsville Wm	2676	651		
8-18-08	CRB	JOHNS MANVILLE / 2008 ^{CAPPING} ACTIVITIES	2619	646	5	
8-19-08	↓	↓	2631	658	2	
8-20-08			2652	656	9	
8-22-08			2637	662	11	
8-26-08			2632	662	3	
8-27-08			2642	663	13	
8-28-08			JOHNS Manville	2642	663	22
8-29-08			2642	663	19	
9-2-08			2642	663	10	
9-3-08			2642	663	25	
9-8-08			2642	663	4	
9/10/08			2642	633	36	
9/11/08			2638	664	17	
9/12/08			2673	652	32	
9/17/08			CRB	2627	652	27
9/18/08			CPL	2663	655	19
9/19/08	CRB	2651	662	15		
9/22/08	CRB	2631	662	8		
9/23/08		2659	665	21		

REMARKS/NOTES:

Battery charged on following dates: _____

CQM, INC.

2679 Continental Drive Green Bay, WI 54311
 Phone: (920) 465-3911 Fax: (920) 465-3913

NUCLEAR METER UTILIZATION RECORD

MANUFACTURER: Troxler Electronics Labs.
 MODEL: 3440
 SERIAL NUMBER: 22746

RECORDING YEAR: 2008
 PAGE 3 OF 3
 DATE CALIBRATED: 5/8/06

COUNTS FACTORY STANDARD:

2800	670
------	-----

DATE	OPERATOR	PROJECT	STANDARD COUNTS		NUMBER OF TESTS
			DENSITY	MOISTURE	
9/24/08	CRG	JOHN'S MANVILLE 2008 CAPPING ACTIVATION	2644	661	25
9/25/08	CRG/DLD	S	2642	668	61
10/1/08	CRG	2008 SETTLING BASIN	2621	665	7
10/6/08	" "	" "	2622	662	5
10/10/08	" "	" "	2650	656	6
10/13/08	" "	" "	2654	658	14
10/14/08	" "	" "	2665	667	5
10/15/08	" "	" "	2660	658	11
10/20/08	" "	" "	2650	659	4
10/22/08	" "	" "	2630	660	5
10/27/08	" "	" "	2646	663	3
10/28/08	" "	" "	2660	657	9
10/29/08	" "	" "	2660	663	11
10/30/08	" "	" "	2657	654	9
10/31/08	" "	" "	2643	660	6
11/4/08	" "	" "	2662	660	9
11/20/08	" "	" "	2626	665	49



REMARKS/NOTES:

CRG

Battery charged on following dates: 10/14/08



Attachment B

Response 06: Sand Data Validation Summaries

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			040515950		
Laboratory Name:	EMSL Analytical, Inc.	Report Package Date:	8/22/2005		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	Asbestos				
Method IDs:	EPA 600/R-93/116				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1 Was a signature page with appropriate authority signature provided?		X			
2 Was there a case narrative noting all known problems or anomalies?				X	
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?		X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?		X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?		X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?				X	
7 Were reference methods provided and cited appropriately?		X			
8 Were samples prepared and analyzed within holding times?		X			
Date Collected: 8/17/2005		Date Received: 8/18/2005			
9 Were all soil results reported on a dry-weight basis?				X	
10 Was a percent moisture result reported for all soil and sediment samples?				X	
11 Is there a QAPP or SAP available as a reference for the project performed?		X			
12 Are non-detects identified as ND at RL with a "U", or other?		X			
13 Are laboratory flags defined?				X	
Laboratory Method Blanks and Trip Blanks					
1 Were appropriate types of laboratory method blanks analyzed?		X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?		X			
3 Did the method blank contamination affect the final results? If so, note on page 2.				X	
4 Was a trip blank required and submitted with the samples?				X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?				X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.				X	
Surrogates					
1 Were surrogates added prior to extraction for all appropriate methods?				X	
2 Were surrogate percent recoveries within laboratory control limits?				X	
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.				X	
Laboratory Control Samples					
1 Were LCS performed for all appropriate methods?				X	
2 Were LCS percent recoveries within laboratory control limits?				X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.				X	
4 Were the LCS/LCSD RPD values within laboratory control limits?				X	
Matrix Spikes					
1 Were MS/MSDs performed on a project sample selected by the laboratory?				X	
Sample used/methods:					
2 Were MS/MSD percent recoveries within laboratory control limits?				X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.				X	
4 Were the MS/MSD RPD values within laboratory control limits?				X	
Field and Laboratory Duplicates					
1 Was a field duplicate submitted with this SDG?			X		
Field Duplicate ID:					
2 Was the RPD values less than review criteria?				X	
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.				X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					



*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 U:\SWRV\2PFPSW\001>Data\Projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\21 JM QC Review checklist_29Jan2018.xls

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			5-2529		
Laboratory Name:	First Environmental Laboratories, Inc.	Report Package Date:	8/24/2005		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	VOC's, SVOC's, RCRA Metals, pH, Pesticides, PCBs				
Method IDs:	160.3, 7470A, 5035A/8260B, 6010B-3050B, 8270C-3540C, 8081A/8082-				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1 Was a signature page with appropriate authority signature provided?		X			
2 Was there a case narrative noting all known problems or anomalies?		X			
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?		X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?		X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?		X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?				X	
7 Were reference methods provided and cited appropriately?		X			
8 Were samples prepared and analyzed within holding times?		X			
Date Collected: 8/17/2005		Date Received: 8/17/2005			
9 Were all soil results reported on a dry-weight basis?		X			
10 Was a percent moisture result reported for all soil and sediment samples?		X			
11 Is there a QAPP or SAP available as a reference for the project performed?		X			
12 Are non-detects identified as ND at RL with a "U", or other?		X			
13 Are laboratory flags defined?				X	
Laboratory Method Blanks and Trip Blanks					
1 Were appropriate types of laboratory method blanks analyzed?		X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?		X			
3 Did the method blank contamination affect the final results? If so, note on page 2.				X	
4 Was a trip blank required and submitted with the samples?				X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?				X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.				X	
Surrogates					
1 Were surrogates added prior to extraction for all appropriate methods?				X	
2 Were surrogate percent recoveries within laboratory control limits?				X	
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.				X	
Laboratory Control Samples					
1 Were LCS performed for all appropriate methods?				X	
2 Were LCS percent recoveries within laboratory control limits?				X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.				X	
4 Were the LCS/LCSD RPD values within laboratory control limits?				X	
Matrix Spikes					
1 Were MS/MSDs performed on a project sample selected by the laboratory?				X	
Sample used/methods:					
2 Were MS/MSD percent recoveries within laboratory control limits?				X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.				X	
4 Were the MS/MSD RPD values within laboratory control limits?				X	
Field and Laboratory Duplicates					
1 Was a field duplicate submitted with this SDG?			X		
Field Duplicate ID:					
2 Was the RPD values less than review criteria?				X	
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.				X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					



*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 \\USWRV2PFPSW001\Data\Projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\22 JM QC Review checklist_29Jan2018.xls

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			040516267		
Laboratory Name:	EMSL Analytical, Inc.	Report Package Date:	8/24/2005		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	Asbestos				
Method IDs:	EPA 600/R-93/116				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1 Was a signature page with appropriate authority signature provided?		X			
2 Was there a case narrative noting all known problems or anomalies?		X			
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?		X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?		X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?		X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?				X	
7 Were reference methods provided and cited appropriately?		X			
8 Were samples prepared and analyzed within holding times?		X			
Date Collected: 8/22/2005		Date Received: 8/23/2005			
9 Were all soil results reported on a dry-weight basis?				X	
10 Was a percent moisture result reported for all soil and sediment samples?				X	
11 Is there a QAPP or SAP available as a reference for the project performed?		X			
12 Are non-detects identified as ND at RL with a "U", or other?		X			
13 Are laboratory flags defined?				X	
Laboratory Method Blanks and Trip Blanks					
1 Were appropriate types of laboratory method blanks analyzed?		X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?		X			
3 Did the method blank contamination affect the final results? If so, note on page 2.				X	
4 Was a trip blank required and submitted with the samples?				X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?				X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.				X	
Surrogates					
1 Were surrogates added prior to extraction for all appropriate methods?				X	
2 Were surrogate percent recoveries within laboratory control limits?				X	
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.				X	
Laboratory Control Samples					
1 Were LCS performed for all appropriate methods?				X	
2 Were LCS percent recoveries within laboratory control limits?				X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.				X	
4 Were the LCS/LCSD RPD values within laboratory control limits?				X	
Matrix Spikes					
1 Were MS/MSDs performed on a project sample selected by the laboratory?				X	
Sample used/methods:					
2 Were MS/MSD percent recoveries within laboratory control limits?				X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.				X	
4 Were the MS/MSD RPD values within laboratory control limits?				X	
Field and Laboratory Duplicates					
1 Was a field duplicate submitted with this SDG?			X		
Field Duplicate ID:					
2 Was the RPD values less than review criteria?				X	
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.				X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					



*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 W:\SWRV\2PFPSW\001>Data\projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\23 JM QC Review checklist_29Jan2018.xls

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			5-2613		
Laboratory Name:	First Environmental Laboratories, Inc.	Report Package Date:	8/25/2005		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	VOC's, SVOC's, RCRA Metals, Antimony, pH, Pesticides, PCBs				
Method IDs:	160.3, 5035A/8260B, 8270C-3540C, 8081A/8082-3540C, 7470A, 6010B-				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1 Was a signature page with appropriate authority signature provided?		X			
2 Was there a case narrative noting all known problems or anomalies?		X			
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?		X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?		X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?		X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?				X	
7 Were reference methods provided and cited appropriately?		X			
8 Were samples prepared and analyzed within holding times?		X			
Date Collected: 8/22/2005		Date Received: 8/22/2005			
9 Were all soil results reported on a dry-weight basis?		X			
10 Was a percent moisture result reported for all soil and sediment samples?		X			
11 Is there a QAPP or SAP available as a reference for the project performed?		X			
12 Are non-detects identified as ND at RL with a "U", or other?		X			
13 Are laboratory flags defined?			X		
Laboratory Method Blanks and Trip Blanks					
1 Were appropriate types of laboratory method blanks analyzed?		X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?		X			
3 Did the method blank contamination affect the final results? If so, note on page 2.				X	
4 Was a trip blank required and submitted with the samples?				X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?				X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.				X	
Surrogates					
1 Were surrogates added prior to extraction for all appropriate methods?		X			
2 Were surrogate percent recoveries within laboratory control limits?		X			
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.				X	
Laboratory Control Samples					
1 Were LCS performed for all appropriate methods?				X	
2 Were LCS percent recoveries within laboratory control limits?				X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.				X	
4 Were the LCS/LCSD RPD values within laboratory control limits?				X	
Matrix Spikes					
1 Were MS/MSDs performed on a project sample selected by the laboratory?				X	
Sample used/methods:					
2 Were MS/MSD percent recoveries within laboratory control limits?				X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.				X	
4 Were the MS/MSD RPD values within laboratory control limits?				X	
Field and Laboratory Duplicates					
1 Was a field duplicate submitted with this SDG?			X		
Field Duplicate ID:					
2 Was the RPD values less than review criteria?				X	
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.				X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					



*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 \\USWRV2\PEP\SIW\001\Data\Projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\24 JM QC Review checklist_29Jan2018.xls

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			040608086		
Laboratory Name:	EMSL Analytical, Inc.	Report Package Date:	5/5/06		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	Asbestos				
Method IDs:	EPA 600/R-93/116				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1 Was a signature page with appropriate authority signature provided?		X			
2 Was there a case narrative noting all known problems or anomalies?				X	
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?		X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?		X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?		X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?				X	
7 Were reference methods provided and cited appropriately?		X			
8 Were samples prepared and analyzed within holding times?		X			
Date Collected: 4/27/2006		Date Received: 4/28/2006			
9 Were all soil results reported on a dry-weight basis?				X	
10 Was a percent moisture result reported for all soil and sediment samples?				X	
11 Is there a QAPP or SAP available as a reference for the project performed?		X			
12 Are non-detects identified as ND at RL with a "U", or other?		X			
13 Are laboratory flags defined?				X	
Laboratory Method Blanks and Trip Blanks					
1 Were appropriate types of laboratory method blanks analyzed?		X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?		X			
3 Did the method blank contamination affect the final results? If so, note on page 2.				X	
4 Was a trip blank required and submitted with the samples?				X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?				X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.				X	
Surrogates					
1 Were surrogates added prior to extraction for all appropriate methods?				X	
2 Were surrogate percent recoveries within laboratory control limits?				X	
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.				X	
Laboratory Control Samples					
1 Were LCS performed for all appropriate methods?				X	
2 Were LCS percent recoveries within laboratory control limits?				X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.				X	
4 Were the LCS/LCSD RPD values within laboratory control limits?				X	
Matrix Spikes					
1 Were MS/MSDs performed on a project sample selected by the laboratory?				X	
Sample used/methods:					
2 Were MS/MSD percent recoveries within laboratory control limits?				X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.				X	
4 Were the MS/MSD RPD values within laboratory control limits?				X	
Field and Laboratory Duplicates					
1 Was a field duplicate submitted with this SDG?			X		
Field Duplicate ID:					
2 Was the RPD values less than review criteria?				X	
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.				X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					



*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 W:\SWRV\2PFPSW\001>Data\projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\25 JM QC Review checklist_29Jan2018.xls

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			6-1778		
Laboratory Name:	First Environmental Laboratories, Inc.	Report Package Date:	5/8/06		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	VOC's, SVOC's, RCRA Metals, Antimony, pH, Pesticides, PCBs				
Method IDs:	160.3, 5035A/8260B, 8270C, 8081A/8082, 7470A, 6010B, 4500H+B				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1	Was a signature page with appropriate authority signature provided?	X			
2	Was there a case narrative noting all known problems or anomalies?	X			
3	Were all samples received under chain-of-custody (seals used) and within appropriate temperature?	X			
4	Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?	X			
5	Are all field sample ID numbers cross-referenced to the laboratory ID numbers?	X			
6	Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?			X	
7	Were reference methods provided and cited appropriately?	X			
8	Were samples prepared and analyzed within holding times?	X			
	Date Collected: 4/26/2006	Date Received: 4/27/2006			
9	Were all soil results reported on a dry-weight basis?	X			
10	Was a percent moisture result reported for all soil and sediment samples?	X			
11	Is there a QAPP or SAP available as a reference for the project performed?	X			
12	Are non-detects identified as ND at RL with a "U", or other?	X			
13	Are laboratory flags defined?		X		
Laboratory Method Blanks and Trip Blanks					
1	Were appropriate types of laboratory method blanks analyzed?	X			
2	Was the method blank free of contamination (i.e., less than the MDL or RL)?	X			
3	Did the method blank contamination affect the final results? If so, note on page 2.			X	
4	Was a trip blank required and submitted with the samples?			X	
5	Was the trip blank free of contamination (i.e., less than the MDL or RL)?			X	
6	Did the trip blank contamination affect the final results? If so, note on page 2.			X	
Surrogates					
1	Were surrogates added prior to extraction for all appropriate methods?	X			
2	Were surrogate percent recoveries within laboratory control limits?	X			
3	Did the surrogate percent recoveries affect the final results? If so, note on page 2.		X		
Laboratory Control Samples					
1	Were LCS performed for all appropriate methods?			X	
2	Were LCS percent recoveries within laboratory control limits?			X	
3	Did the LCS percent recoveries affect the final results? If so, note on page 2.			X	
4	Were the LCS/LCSD RPD values within laboratory control limits?			X	
Matrix Spikes					
1	Were MS/MSDs performed on a project sample selected by the laboratory?			X	
	Sample used/methods:				
2	Were MS/MSD percent recoveries within laboratory control limits?			X	
3	Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.			X	
4	Were the MS/MSD RPD values within laboratory control limits?			X	
Field and Laboratory Duplicates					
1	Was a field duplicate submitted with this SDG?	X			
	Field Duplicate ID: DUP-1				
2	Were the RPD values less than review criteria?	X			
3	Did the field duplicate RPD results affect the final results? If so, note in Comments section.		X		
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1					
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					



*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 \\USWRV\2\PEPSW\001 Data\projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\26 JM QC Review checklist_29Jan2018.xls

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			040511079		
Laboratory Name:	EMSL Analytical, Inc.	Report Package Date:	6/30/05		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	Asbestos				
Method IDs:	EPA 600/R-93/116				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1	Was a signature page with appropriate authority signature provided?		X		Fax copy
2	Was there a case narrative noting all known problems or anomalies?			X	
3	Were all samples received under chain-of-custody (seals used) and within appropriate temperature?	X			
4	Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?	X			
5	Are all field sample ID numbers cross-referenced to the laboratory ID numbers?	X			
6	Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?			X	
7	Were reference methods provided and cited appropriately?	X			
8	Were samples prepared and analyzed within holding times?	X			
	Date Collected: 6/22/2005	Date Received: 6/30/2005			
9	Were all soil results reported on a dry-weight basis?			X	
10	Was a percent moisture result reported for all soil and sediment samples?			X	
11	Is there a QAPP or SAP available as a reference for the project performed?	X			
12	Are non-detects identified as ND at RL with a "U", or other?	X			
13	Are laboratory flags defined?			X	
Laboratory Method Blanks and Trip Blanks					
1	Were appropriate types of laboratory method blanks analyzed?	X			
2	Was the method blank free of contamination (i.e., less than the MDL or RL)?	X			
3	Did the method blank contamination affect the final results? If so, note on page 2.			X	
4	Was a trip blank required and submitted with the samples?			X	
5	Was the trip blank free of contamination (i.e., less than the MDL or RL)?			X	
6	Did the trip blank contamination affect the final results? If so, note on page 2.			X	
Surrogates					
1	Were surrogates added prior to extraction for all appropriate methods?			X	
2	Were surrogate percent recoveries within laboratory control limits?			X	
3	Did the surrogate percent recoveries affect the final results? If so, note on page 2.			X	
Laboratory Control Samples					
1	Were LCS performed for all appropriate methods?			X	
2	Were LCS percent recoveries within laboratory control limits?			X	
3	Did the LCS percent recoveries affect the final results? If so, note on page 2.			X	
4	Were the LCS/LCSD RPD values within laboratory control limits?			X	
Matrix Spikes					
1	Were MS/MSDs performed on a project sample selected by the laboratory?			X	
	Sample used/methods:				
2	Were MS/MSD percent recoveries within laboratory control limits?			X	
3	Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.			X	
4	Were the MS/MSD RPD values within laboratory control limits?			X	
Field and Laboratory Duplicates					
1	Was a field duplicate submitted with this SDG?		X		
	Field Duplicate ID:				
2	Were the RPD values less than review criteria?			X	
3	Did the field duplicate RPD results affect the final results? If so, note in Comments section.			X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					

*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 U:\SWRV\2PFPSW\001>Data\Projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\27 JM QC Review checklist_29Jan2018.xls


Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			5-1589		
Laboratory Name:	First Environmental Laboratories, Inc.	Report Package Date:	6/30/05		
Project Name:	Johns Manville	Review Date:	1/29/2018		
Project Number:	009-07992-00-001				
Reviewer Name:	Eric Thomas/Matt Kyrias				
Parameters:	VOC's, SVOC's, RCRA Metals, Antimony, pH, Pesticides, PCBs				
Method IDs:	160.3, 5035A/8260B, 8270C-3540C, 8081A/8082-3540C, 7470A, 6010B-				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1	Was a signature page with appropriate authority signature provided?	X			
2	Was there a case narrative noting all known problems or anomalies?	X			
3	Were all samples received under chain-of-custody (seals used) and within appropriate temperature?	X			
4	Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?	X			
5	Are all field sample ID numbers cross-referenced to the laboratory ID numbers?	X			
6	Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?			X	
7	Were reference methods provided and cited appropriately?	X			
8	Were samples prepared and analyzed within holding times?	X			
	Date Collected: 6/22/2005	Date Received: 6/23/2005			
9	Were all soil results reported on a dry-weight basis?	X			
10	Was a percent moisture result reported for all soil and sediment samples?	X			
11	Is there a QAPP or SAP available as a reference for the project performed?	X			
12	Are non-detects identified as ND at RL with a "U", or other?	X			
13	Are laboratory flags defined?			X	
Laboratory Method Blanks and Trip Blanks					
1	Were appropriate types of laboratory method blanks analyzed?	X			
2	Was the method blank free of contamination (i.e., less than the MDL or RL)?	X			
3	Did the method blank contamination affect the final results? If so, note on page 2.			X	
4	Was a trip blank required and submitted with the samples?			X	
5	Was the trip blank free of contamination (i.e., less than the MDL or RL)?			X	
6	Did the trip blank contamination affect the final results? If so, note on page 2.			X	
Surrogates					
1	Were surrogates added prior to extraction for all appropriate methods?	X			
2	Were surrogate percent recoveries within laboratory control limits?	X			
3	Did the surrogate percent recoveries affect the final results? If so, note on page 2.		X		
Laboratory Control Samples					
1	Were LCS performed for all appropriate methods?			X	
2	Were LCS percent recoveries within laboratory control limits?			X	
3	Did the LCS percent recoveries affect the final results? If so, note on page 2.			X	
4	Were the LCS/LCSD RPD values within laboratory control limits?			X	
Matrix Spikes					
1	Were MS/MSDs performed on a project sample selected by the laboratory?			X	
	Sample used/methods:				
2	Were MS/MSD percent recoveries within laboratory control limits?			X	
3	Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.			X	
4	Were the MS/MSD RPD values within laboratory control limits?			X	
Field and Laboratory Duplicates					
1	Was a field duplicate submitted with this SDG?		X		
	Field Duplicate ID:				
2	Were the RPD values less than review criteria?			X	
3	Did the field duplicate RPD results affect the final results? If so, note in Comments section.			X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were submitted for this field sampling program per the required QAPP frequency.				
2					
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					

*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 U:\SWRV\2\PEPSW\001 Data\projects\Projects\Johns Manville\Projects\60307445-Engineering Services\T060_TPH Engr_2013 - SRP ROR-RAP\2014 Fill Source Test Results\Soil Data Validation\28 JM QC Review checklist_29Jan2018.xls

Attachment C

Response 06: Stockpile Survey Map



RELEASE DATE: BY:
Project Review
5
4
3

2	5/19/2008	WBE
ADDED APS SURVEY		
1	4/30/2008	WBE
ADDED CRG SURVEY		
NO.	DATE:	BY:
REVISIONS		

CQM, INC.
 Construction Quality Management
 2679 Continental Drive
 Green Bay, WI 54311



Stockpile Survey Map

Johns Mansville Waukegan Plant
 Waukegan, IL

DRAWN BY: WBE
 DATE: May 2008
 SCALE: 1"=400'
 DRAWING NO.
1

Attachment D

Response 06: Clay Data Validation Summaries

Laboratory Report Data Review - QC Review Checklist					
Laboratory Report ID:			7-0800		
Laboratory Name:	First Environmental Laboratories, Inc.	Report Package Date:	3/5/2007		
Project Name:	Johns Manville	Review Date:	4/13/2018		
Project Number:					
Reviewer Name:	Matt Kyrias				
Parameters:	VOC's, SVOC's, RCRA Metals, Antimony, pH, Pesticides, PCB's				
Method IDs:	2540B, 5035A/8260B, 8270C-3540C, 8081A/8082-3540C, 6010C-3050B,				
Matrix:	Solids				
*Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)		Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition					
1	Was a signature page with appropriate authority signature provided?	X			
2	Was there a case narrative noting all known problems or anomalies?	X			
3	Were all samples received under chain-of-custody (seals used) and within appropriate temperature?	X			
4	Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?	X			
5	Are all field sample ID numbers cross-referenced to the laboratory ID numbers?	X			
6	Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?	X			
7	Were reference methods provided and cited appropriately?	X			
8	Were samples prepared and analyzed within holding times?	X			
	Date Collected: 2/27/2007	Date Received: 2/28/2007			
9	Were all soil results reported on a dry-weight basis?	X			
10	Was a percent moisture result reported for all soil and sediment samples?	X			
11	Is there a QAPP or SAP available as a reference for the project performed?	X			
12	Are non-detects identified as ND at RL with a "U", or other?	X			
13	Are laboratory flags defined?	X			
Laboratory Method Blanks and Trip Blanks					
1	Were appropriate types of laboratory method blanks analyzed?	X			
2	Was the method blank free of contamination (i.e., less than the MDL or RL)?	X			
3	Did the method blank contamination affect the final results? If so, note on page 2.			X	
4	Was a trip blank required and submitted with the samples?			X	
5	Was the trip blank free of contamination (i.e., less than the MDL or RL)?			X	
6	Did the trip blank contamination affect the final results? If so, note on page 2.			X	
Surrogates					
1	Were surrogates added prior to extraction for all appropriate methods?	X			
2	Were surrogate percent recoveries within laboratory control limits?	X			
3	Did the surrogate percent recoveries affect the final results? If so, note on page 2.			X	
Laboratory Control Samples					
1	Were LCS performed for all appropriate methods?			X	
2	Were LCS percent recoveries within laboratory control limits?			X	
3	Did the LCS percent recoveries affect the final results? If so, note on page 2.			X	
4	Were the LCS/LCSD RPD values within laboratory control limits?			X	
Matrix Spikes					
1	Were MS/MSDs performed on a project sample selected by the laboratory?			X	
	Sample used/methods:				
2	Were MS/MSD percent recoveries within laboratory control limits?			X	
3	Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.			X	
4	Were the MS/MSD RPD values within laboratory control limits?			X	
Field and Laboratory Duplicates					
1	Was a field duplicate submitted with this SDG?	X			
	Field Duplicate ID:	OZL-14 (12') DUP and OZL-17 (6') DUP			
2	Was the RPD values less than review criteria?			X	
3	Did the field duplicate RPD results affect the final results? If so, note in Comments section.			X	
Comments					
Comment No.	Description (data usability; note any estimated and/or rejected data):				
1	Field duplicates were collected for this field sampling program per the required QAPP frequency.				
2	Lab Number 7-0800-003 Sample ID OZL-12 (12') DUP Semi-Volatile Compounds Surrogate recovery outside control limits; low bias				
3					
4					
5					
6					
Signature of Validator:					
Signature of Senior Review:					

*Attachment 1: Cross-reference of field IDs with Laboratory IDs.

**Attachment 2: Final results from the database
 C:\Users\kyriasm\Desktop\Clay Data Validation\1 JM QC Review checklist_13Apr2018

Laboratory Report Data Review - QC Review Checklist

Laboratory Report ID: **040704003**

Laboratory Name:	EMSL Analytical, Inc.	Report Package Date:	3/2/2007
Project Name:	Johns Manville	Review Date:	4/13/2018
Project Number:			
Reviewer Name:	Matt Kyrias		
Parameters:	Asbestos		
Method IDs:	PLM EPA 600/R-93/116 and TEM CARB 435C		
Matrix:	Solids		

***Attach copy of lab report showing sample IDs and corresponding lab IDs (Att 1)**

	Yes	No	N/A	Comment
Report Completeness & Sample Log-In Condition				
1 Was a signature page with appropriate authority signature provided?	X			
2 Was there a case narrative noting all known problems or anomalies?	X			
3 Were all samples received under chain-of-custody (seals used) and within appropriate temperature?	X			
4 Were all departures from standard conditions narrated (i.e., preservation acceptable, no headspace)?	X			
5 Are all field sample ID numbers cross-referenced to the laboratory ID numbers?	X			
6 Are all laboratory ID numbers cross-referenced to the corresponding QC data (batch IDs provided)?	X			
7 Were reference methods provided and cited appropriately?	X			
8 Were samples prepared and analyzed within holding times?	X			
Date Collected: 2/27/2007		Date Received: 2/28/2007		
9 Were all soil results reported on a dry-weight basis?	X			
10 Was a percent moisture result reported for all soil and sediment samples?	X			
11 Is there a QAPP or SAP available as a reference for the project performed?	X			
12 Are non-detects identified as ND at RL with a "U", or other?	X			
13 Are laboratory flags defined?	X			

Laboratory Method Blanks and Trip Blanks				
1 Were appropriate types of laboratory method blanks analyzed?	X			
2 Was the method blank free of contamination (i.e., less than the MDL or RL)?	X			
3 Did the method blank contamination affect the final results? If so, note on page 2.			X	
4 Was a trip blank required and submitted with the samples?			X	
5 Was the trip blank free of contamination (i.e., less than the MDL or RL)?			X	
6 Did the trip blank contamination affect the final results? If so, note on page 2.			X	

Surrogates				
1 Were surrogates added prior to extraction for all appropriate methods?	X			
2 Were surrogate percent recoveries within laboratory control limits?	X			
3 Did the surrogate percent recoveries affect the final results? If so, note on page 2.			X	


Laboratory Control Samples				
1 Were LCS performed for all appropriate methods?			X	
2 Were LCS percent recoveries within laboratory control limits?			X	
3 Did the LCS percent recoveries affect the final results? If so, note on page 2.			X	
4 Were the LCS/LCSD RPD values within laboratory control limits?			X	


Matrix Spikes				
1 Were MS/MSDs performed on a project sample selected by the laboratory?			X	
Sample used/methods:				
2 Were MS/MSD percent recoveries within laboratory control limits?			X	
3 Did the MS/MSD percent recoveries affect the final results? If yes, note in Comment section.			X	
4 Were the MS/MSD RPD values within laboratory control limits?			X	

Field and Laboratory Duplicates				
1 Was a field duplicate submitted with this SDG?	X			
Field Duplicate ID:	OZL-14 (12') DUP and OZL-17 (6') DUP			
2 Was the RPD values less than review criteria?			X	
3 Did the field duplicate RPD results affect the final results? If so, note in Comments section.			X	

Comments

Comment No.	Description (data usability; note any estimated and/or rejected data):
1	Field duplicates were collected for this field sampling program per the required QAPP frequency.
2	
3	
4	
5	
6	

Signature of Validator: 

Signature of Senior Review: 

*Attachment 1: Cross-reference of field IDs with Laboratory IDs.
 **Attachment 2: Final results from the database
 C:\Users\kyriasm\Desktop\Clay Data Validation\2 JM QC Review checklist_13Apr2018


Attachment E

Response 16: Storm Water Drainage Map

NATURE PRESERVE



NORTH



DAVID M. PETERSON, PE, PC

PROJECT: WWT PONDS & SETTLING BASIN CLOSURE

TOPOGRAPHIC MAP

CLIENT:	JOHNS MANVILLE	PM:	DMP
---------	----------------	-----	-----

LOCATION:	1871 NORTH PERSHING ROAD WAUKEGAN, IL 60087	DRAWING:	1
-----------	--	----------	---

DRAWN BY:	REVIEWED BY:	DATE:
DMP	DMP	MAR. 2018

Attachment F

Response 20: Final Closure Report Replacement Page

2.0 Background

2.1 Property Location and Description

JM's approximately 353-acre Property is located along the shoreline of Lake Michigan primarily in the City of Waukegan, Lake County, Illinois (**Figure 1**). It is bounded on the west by the Union Pacific Railroad, on the south by Greenwood Avenue, NRG Energy Inc. Waukegan Generating Station, Commonwealth Edison, and City of Waukegan property, on the east by the shoreline of Lake Michigan, and on the north by the Illinois Beach State Park Nature Preserve.

For discussion purposes, the Property may be divided into five general areas (**Figure 1**): former Manufacturing Area (roughly 109 acres), former Disposal Area (142 acres), Borrow Pit (roughly 50 acres), Beach (roughly 23 acres) and former Industrial Canal and former Pumping Lagoon (roughly 29 acres). The On-Site Landfill (approximately 15.5 acres) is located within the south east corner of the former JM Disposal Area. The former Settling Basin occupies the central portion of the former JM Disposal area, with the former Collection Basin to the east and the Mixing Basin and Catch Basin to the immediate west.

2.2 Property History

JM has occupied the Property since approximately 1920. Prior to that time, the area was largely undeveloped. Manufacturing facilities were constructed within the former Manufacturing Area (**Figure 1**) beginning in the early 1920s with various changes and additions made until the late 1970s. At its peak, the manufacturing plant employed up to several thousand workers and produced a wide range of asbestos-containing products. The manufacture of asbestos-containing materials (ACMs) was discontinued at the Site circa December 1985. Manufacturing of other building materials continued until September 1998.

By October 2001, the manufacturing buildings in the southwestern portion of the JM Property were demolished. The only permanent structure that currently remains on the Property is a building to house property maintenance staff and equipment, adjacent to the Pumping Lagoon.

Historically, waste manufacturing debris and other ACMs were placed in the former JM Disposal Area. In September 1983, pursuant to the Comprehensive Environmental Response, Compensation and Liability Act (CERCLA), the U.S. Environmental Protection Agency (U.S. EPA) placed the Disposal Area on the National Priorities List. In July 1985, JM submitted a Remedial Investigation Report for the JM Disposal Area. In accordance with the original federal Consent Decree (OCD) between JM, U.S. EPA, and the State of Illinois dated March 18, 1988, the former JM Disposal Area was closed and capped with an engineered cover. These closure and capping activities began in 1989 and were completed in 1992.

As stated above, JM has previously conducted substantial closure activities within the former Disposal Area pursuant to the OCD between the United States of America, the State of Illinois, and JM. That work was substantially completed prior to 1992. Other areas of the Site, including the On-Site Landfill were, by agreement, left open for continued use as part of the manufacturing operations until they were no longer needed for that purpose.

Attachment G

Response 23: CCR Section 5.0 Replacement Page

4.0 Sand Drainage Layer Construction

A minimum 1-foot thick sand drainage layer was constructed over the Barrier Layer. The drainage layer extends over all of FA1 and FA2. An excavator and off-road trucks were used to load and haul sand over designated roads from a stockpile west of the CERCLA landfill to the OSL. Once sand was placed it was graded using bulldozers equipped with GPS units. The thickness of the sand drainage layer was surveyed on a maximum 70-foot grid pattern with a GPS unit to confirm that the sand drainage layer met the targeted one foot nominal thickness. An identical grid pattern was used to document the barrier layer. **Drawing A-5** depicts both the design of the sand layer and the drainage layer elevations.

A perimeter drain was constructed to provide an outlet for water collecting within the sand drainage layer. A perforated lateral drain pipe wrapped with geotextile was embedded in the perimeter of the sand drainage layer parallel to the lateral limits of the final cover in FA1 and FA2 using the specified solid drain pipe outlet locations. Outlets for the drain pipe in FA1 discharge to the perimeter of the final cover in FA1. Outlets for the drain pipe in FA2 discharge to the drainage swales along the east and west boundaries of the final cover in FA2.

5.0 Final Protective Layer Construction

The final protective layer consists of Lake County clayey soils compacted to a minimum thickness of three feet in areas overlying the sand drainage layer. The final protective layer was hauled from Clay Stockpile 12 using scrapers, placed using track machines, and compacted using a sheepsfoot compactor to 90% modified proctor (ASTM D1557). The soils were placed in a maximum of 8 inch lifts to achieve the target elevations. The surface of the final protective layer (approximately six inches) was not compacted with a sheepsfoot compactor. This layer was compacted via track machines, in a manner that facilitated addition of soil amendments and establishment of vegetation. Final cover grades were made using bulldozers equipped with GPS units. The cover was sloped so as to drain surface water runoff to perimeter areas of FA1 and FA2. Surface water runoff from FA1 “sheet flows” to perimeter areas of the CERCLA cap. Surface water runoff from FA2 “sheet flows” to perimeter drainage swales, located along the south, west, and east boundaries of FA2. The eastern swale was excavated, backfilled and compacted with clayey soils in areas where less than 26 inches of clay was present.

Appendix G contains results of final protective layer and east swale moisture and density testing and **Drawing A-7** illustrates the locations of the barrier density tests. Final protective layer surfaces were surveyed on a maximum 70-foot grid pattern, by using a GPS unit to confirm that the final protective layer was a minimum of three feet thick. This was the identical grid pattern used to document the sand drainage layer. **Drawing A-6** depicts both the design of the cap and the final protective layer elevations.

Appendix G

On-Site Landfill Response to July 26, 2018 Comments (RTC #2)

August 22, 2018

Mr. Matthew J. Ohl
Remedial Project Manager
United States Environmental Protection Agency Region 5
77 West Jackson Boulevard, SR-6J
Chicago, Illinois 60604-3590

**Subject: Response to U.S. EPA Comments Received July 26, 2018
Final Closure Report, Non-Asbestos Containing On-Site Landfill, Permit Exempt
"815" Facility #0971900014
Johns Manville, Waukegan, Lake County, Illinois**

Dear Mr. Ohl:

AECOM Technical Services, Inc. (AECOM) is providing this document on behalf of Johns Manville (JM) to respond to comments provided by the U.S. Environmental Protection Agency (USEPA) on July 26, 2018 to the Response to Comments dated April 25, 2018 for the Final Closure Report for the Non-Asbestos Containing On-Site Landfill ("On-Site Landfill"), a permit exempt "815" facility at the former Johns Manville manufacturing facility located in Waukegan, Illinois (#0971900014) dated March 31, 2017. Remediation work was completed in accordance with the Final Phase II Remedial Work Plan (Revision 1) dated June 20, 2008 (RWP), and satisfactorily meets the full requirements of the First Amended Consent Decree, the Adjusted Standard Order dated December 6, 2007, and the general requirements for existing landfills set forth in 35 IAC Part 814, Subparts A and C.

To facilitate review of the Final Closure Report and responses to USEPA comments, past reports and applicable documents have been identified in Table 1 (revision is provided in **Attachment B**) and previously provided in electronic format attached to this response. The Final Closure Report and this response to comments address work that was completed subsequent to approval of the RWP by the EPA.

Comment 01: Table 1 – On-Site Landfill Reporting Summary: This table was included with AECOM's responses and contains a list of 35 past reports and documents that are important for understanding the history of the Johns Manville (JM) site and OSL as well as the closure requirements. The response letter explains that the reports and documents are attached in electronic format, but, initially, they were not included. The reports and documents were then requested from AECOM and provided at a later date.

Comment 01: Confirm that the files containing past reports and documents in Table 1 can be opened, are not damaged, and are attached in electronic format along with the Final Closure Report.

Response 01: Two new compact discs with the documents listed in Table 1 will be accompanied with the Final Closure Report.

Comment 02: Response 01: As discussed in Paragraph 6 of reference 1.a., Table 1 of the Final Closure Report lists the construction activity for the period from November 8, 2008 to November 30, 2016 as "Growth and development of fully-established vegetative soil cover." Response 01 provides some additional information by noting "The gap between the conclusion of substantial work in November 2008 and 2016 was, in part, due to ongoing O&M of the vegetative cover." Aerial Photo four (4) in the Construction Completion Report (CCR), which was taken in November 2008, says "OSL capping work completed, vegetative cover established." While further growth, development, and establishment of the vegetative soil cover likely occurred from November 8, 2008 to November 30, 2016, the chronological table should primarily be reserved for major events and construction activities.

Comment 02: It is recommended that the chronological table (Table 1 of the Final Closure Report) be revised to include "Operations and Maintenance (O&M) for the final cover" for the above-mentioned time period, and reference the O&M activities described in Section 4 of the Final Phase II Remedial Work Plan (RWP) and/or Section 8 of the CCR. Additionally, as explained in Response 01, it is further recommended that the report include the information that closure of the OSL was delayed because of changes to the Industrial Canal and Pumping Lagoon closure methods, and closure of the OSL was tabled until all the work described in the First Amended Consent Decree (FACD) was completed. Since the date when the construction activities described in the FACD were completed was an important milestone, this event and date should also be added to the chronological table.

Response 02:
(Attachment A) Table 1 of the Final Closure Report has been revised to include O&M for the final cover which commenced in November 2008 and continues today. Final cover O&M activities include maintaining site security (locks, signage, fencing, gates, and installation of new fencing and gates), maintaining access roads (addition of gravel and grading), and final cover maintenance (routine inspections, additional seeding in 2009, mowing events, and tree/shrub removal; no erosion repair has been required). Revised Table 1 is located in **Attachment A**.

Table 1 of the Closure Report will be revised to include the information that closure of the OSL was delayed because of changes to the Industrial Canal and Pumping Lagoon closure methods, and closure of the OSL was tabled until all the work described in the First Amended Consent Decree (FACD) was completed. On-site remediation work described in the FACD was completed in November 2016 and is also included in Table 1.

Comment 03: Response 02: Previously, Paragraph 5 of reference 1.a. mentioned that the chronological table (Table 1) of the Final Closure Report includes a "compliance plan" that was submitted to the USEPA and Illinois EPA on July 10, 2003.

Comment 03: It is recommended that the report provide the information that the July 10, 2003 Compliance Plan was superseded by Appendix D (Construction Compliance Plan) of the Final Phase II RWP (Revision I). In addition, since the chronological table (Table 1) references an Initial Facility Report (IFR) that Johns Manville (JM) submitted to the Illinois EPA, it is recommended that this report be added to the OSL reporting summary (Table 1) provided with AECOM's responses. It is further recommended that the reporting summary include the Quality Assurance Project Plans (QAPPs) and Sampling Analysis Plans (SAPs) for the clay and sand material sampling events.

Response 03: Table 1 of the Closure Report (Chronology of Events and Construction Activities) has been updated to note that Appendix D (Construction Compliance Plan) of the Final Phase II RWP (Revision 1) superseded the July 10, 2003 Compliance Plan. This table is included in **Attachment A**.
(Attachment A and Attachment B)

Table 1 of the Response to Comments dated April 25, 2018 (On-Site Landfill Reporting Summary) has been updated to include the Initial Facility Report (IFR) submitted to the Illinois EPA in September 1992. Updated Table 1 is included in **Attachment B**. The OSL Final Phase II RWP SAPP (Appendix F of RWP) and QAPP (Appendix G of RWP) applied to the clay and sand material sampling events.

Comment 04: Response 03: Table 2 of AECOM's response references the FACD Section V (14) (a) for the final cover, but this paragraph describes the interim cover.

Comment 04: *Revise to reference FACD Section V (15) (c) in Table 2.*

Response 04: Table 2 from the Response to Comments dated April 25, 2018 has been revised to reference FACD Section V (15) (c). Revised Table 2 is located in **Attachment B**.
(Attachment B)

Comment 05: Responses 04 and 05: For Fill Area #1, the AECOM response says "Testing was performed where Barrier Layer clay was relocated to cover waste material (i.e. around the MDP access road)." For Fill Area #2, the response says "Testing was performed where Barrier Layer material was extended to cap the area that did not contain barrier material." Section 3.1.1 (Site Preparation and Barrier Layer Construction) of the RWP indicates that the final 12-inch barrier soil layer for Fill Areas #1 and #2 was to be compacted to the specified density. This same section notes that filling was proposed to cover the MDP Access Road in the northeast corner of Fill Area #1, and excavation and regrading of portions of the south and east slopes of Fill Area #1 were proposed to decrease the existing interim soil cover slopes. Significant cutting and regrading of the existing interim soil cover in Fill Area #2 was proposed to achieve Barrier Layer grades. Apparently, as indicated by the AECOM response, the Barrier Layer material was only constructed, compacted, and tested in limited areas (where necessary). A comparison of Appendices F and G of Appendix E suggests there was substantially more compaction tests per lift for the protective layer than for the barrier layer. Section 3 of the CCR, says the "soil fill" in Fill Areas #1 and #2 was compacted, but it is not clear if this "soil fill" is in reference to the 12-inch barrier layer and/or the protective layer. This same section of the CCR says the fill material for the MDP Access Road consisted of relocated non-ACM waste from the southern and eastern boundary of Fill Area #1, stripped materials from cutting and regrading operations within Fill Areas #1 and #2, and on-site stockpiled clayey soils (Clay Stockpile 12). Section 3.1.1 of the RWP says "The fill will consist of stripped materials from cutting and regrading operations within Fill Area #1 and Fill Area #2 and on-site stockpile fill material meeting Site requirements."

Comment 05: *As mentioned in the previous memorandum, it is recommended that the Final Closure Report provide more details concerning the relocation of non-ACM waste materials. The RWP does not discuss the excavation or transfer of non-ACM waste materials to the MDP Access Road, so the report should explain the reason these operations were necessary. The report should also indicate the approximate volume (cubic yards) of non-ACM waste materials that were placed within the former MDP Access Road, and whether the relocation of non-ACM waste materials anticipated and approved as part of the RWP? It is recommended that the Final*

Closure Report show areas where the non-ACM waste materials were excavated and explain if the 12-inch barrier layer was constructed over these areas and tested for compaction after placement.

Response 05: (Attachment C, Attachment D, Attachment E)) The RWP discussed cutting and filling activities to achieve the design elevations. In doing such work it was necessary to relocate non-ACM waste materials. It was understood that this would occur as non-ACM waste materials were encountered in soil borings prior to commencing work described in the RWP. Relocated non-ACM waste materials were not part of the final barrier layer. Non-ACM waste materials were capped with a barrier comprised of either compacted existing relocated barrier clay or compacted stockpiled clay. **Attachment C** is a figure illustrating where the barrier layer was constructed. The 12-inch barrier layer was tested for compaction after placement as shown in Appendix A and Appendix F of Appendix E of the Closure Report. Appendix A is repeated in **Attachment D** and Appendix F is repeated in **Attachment E**.

The volume of material placed to fill the Miscellaneous Disposal Pit former access road below the barrier layer surface is estimated to be 5,000 cubic yards. The volume of non-ACM waste materials represented a fraction of this amount; estimated to be 10%, or 500 cubic yards.

Comment 06: Responses 04 and 05: Appendix B (Final Cover Design Calculations) of the RWP includes Tables B-1 and B-2, which show the ground surface elevation (Feet, MSL) in 2003 at a number of boring locations. These tables include columns for the depth of the boring, depth to top of waste, depth to top of CERCLA cover, elevation of top of waste or top of CERCLA cover, planned top of barrier layer elevation, depth of cut/fill, and calculated barrier layer thickness. The information in these tables suggests that for most of the OSL Fill Areas #1 and #2, a layer of interim clay cover and/or barrier layer material would be present after the grading operations. In Appendix C (Remedial Design Construction Specifications) of the RWP, Figure 10 shows the locations of the borings and this figure suggests that the boring locations correspond to different location or point numbers. However, by comparing this figure to the construction drawings, i.e., Drawings A-4, A-5, and A-6 in Appendix A of the CCR, it can be observed that the location numbers in Figure 10 in Appendix C of the RWP do not correspond with the point numbers in Appendix A of the CCR. The Drawing A-4 in Appendix A of the CCR compares the "Record Barrier Elevation" to the "Design Barrier Elevation," but the report does not explain the procedure used to survey and determine the "Design Barrier Elevation" and the relationship between these elevations and the elevations calculated in Appendix B of the RWP.

Comment 06: It is recommended that the CCR explain or provide the reference that describes the origin as well as the environmental and geotechnical quality of the Lake County clay used for the interim material layer that comprises the existing clay for the construction of large portions of the barrier layer. In addition, the report needs to provide the procedure used for surveying and determining the approved "Design Barrier Elevations" in Construction Drawing A-4 in the CCR for the different points and coordinates. Ultimately, the closure report should provide confirmation that the thickness of the barrier layer was a minimum of one foot and corresponded with the procedure and geotechnical information described in the approved RWP. The report also needs to verify that the site preparation and barrier layer construction procedures were in accordance with the RWP, and show the details regarding the areas where the Barrier Layer material for Fill Areas #1 and #2 was constructed, compacted,

and/or tested, etc. prior to placement of the one (1)-foot thick sand drainage layer, which was subsequently overlain by the three (3)-foot thick final protective layer. It is further recommended that the report explain the difference between placement of the existing clay and the stockpiled clay in the field reports, such as Reports #10, #11, and #12, and why several field reports, i.e., Reports #23, #24, and #25, mention the placement of a six (6)-inch un-compacted lift for the protective layer.

Response 06:
(Attachment C,
Attachment D,
Attachment F,
Attachment G,
Attachment H,
Attachment I,
Attachment J,
Attachment K,
Attachment L,
Attachment M)

The existing Lake County clay that comprised the barrier material was placed in the 1990s while the Johns Manville Waukegan Plant was operational. This existing clay was approved for use as barrier material by USEPA approval of the Phase II Remedial Work Plan and approval is included in **Attachment F**. There is no record of the clay source(s). Geotechnical testing of the existing barrier clay was presented in the Site Investigation Report dated September 26, 2005 (Report #27 of Table 1). This is repeated in **Attachment G**. Environmental testing was performed of existing barrier clay and this data is included in **Attachment H**.

The borings on Tables B-1 and B-2 are consistently labeled and located properly on Figure 10 (see cross reference table below). For example, Boring C-44 in Table B-1 is located in Fill Area 1 and properly identified on Figure 10 as point 1144, 2.5, C-44 which indicate the CAD point (1144), depth of lean clay (2.5 feet), and soil boring location (C-44). Drawing 10 was created by LFR on 02/06/08 and was a pre-construction drawing.

The barrier design elevations determined from Figure 10 were used by CQM to create a topographic surface over the OSL. CQM then increased the number of surveying points to achieve a minimum of one point every 5,000 square feet and to include features such as breaks, crests, and toes of slopes. More points were surveyed than identified in the pre-construction drawings to improve accuracy. CQM applied a different survey point numbering system due to the increased number of survey locations. These same points were consistently measured during the construction of the OSL cap for the barrier elevation, sand elevation, and clay surface elevation of the protective cover.

Post construction drawings A-4, A-5, and A-6 were generated by CQM in January 2009 and are included in **Attachment D**. CQM compared the LFR design barrier elevation to the actual recorded barrier elevation constructed in the field on drawing A-4. The actual barrier elevation was either equal to, or higher than, the design barrier elevation, indicating that the minimum barrier elevation was achieved.

After the barrier layer was constructed, then the design sand elevation was calculated to be one foot above the recorded barrier elevation and is on drawing A-5. The sand layer was constructed, surveyed, and the recorded sand elevation is on drawing A-5. After the sand layer was constructed, then the design protective cover elevation was calculated to be three feet above the recorded sand elevation and is on drawing A-6. The protective layer was constructed, surveyed, and the recorded protective cover clay surface elevation is on drawing A-6. This process ensured that sand and protective clay thicknesses were achieved based upon as-built measurements.

Some LFR points from Figure 10 did coincide with CQM points on drawings A-4, A-5, and A-6. The following table provides a cross reference of those points.

LFR Point (C-Boring)	CQM Point	LFR Point (C-Boring)	CQM Point	LFR Point (C-Boring)	CQM Point
1102 (C-02)	1050	1122 (C-22)	1061	1135 (C-35)	1074
1104 (C-04)	1051	1123 (C-23)	1062	1136 (C-36)	1075
1105 (C-05)	1052	1124 (C-24)	1063	1137 (C-37)	1076
1107 (C-07)	1053	1125 (C-25)	1064	1138 (C-38)	1077
1110 (C-10)	1054	1126 (C-26)	1065	1141 (C-41)	1078
1112 (C-12)	1055	1128 (C-28)	1067	1144 (C-44)	1080
1114 (C-14)	1056	1129 (C-29)	1068	1145 (C-45)	1081
1115 (C-15)	1057	1130 (C-30)	1069	1146 (C-46)	1082
1116 (C-16)	1058	1131 (C-31)	1070	1149 (C-49)	1083
1117 (C-17)	1059	1132 (C-32)	1071	1150 (C-50)	1084
1119 (C-19)	1060	1133 (C-33)	1072	1151 (C-51)	1085
1121 (C-21)	1109	1134 (C-34)	1073	1158 (C-58)	1086

Drawing A-3 from the CCR has been annotated to show approximate areas in Fill Area #1 and Fill Area #2 where barrier clay was relocated (see **Attachment C**). Drawing A-3 also identifies areas of relocated existing barrier clay or stockpiled barrier clay that were tested for compaction. Both existing barrier clay and stockpiled clay were used to construct the compacted clay barrier. As can be seen from Figure 10, much of the existing barrier clay came from Fill Area #2. Both relocated existing barrier clay and stockpiled clay were successfully compacted to meet the same specifications.

In an effort to demonstrate that the constructed barrier clay is a minimum of one foot thick, additional field notes were procured from CQM (see **Attachment I**). Upon review of the field notes, such data is absent. Consequently, a Geoprobe was utilized to confirm that the barrier clay was at least 12 inches thick. **Attachment J** contains a figure of the soil thickness measurements (which coincide with the same locations in **Attachment D**) and a table of the results. All locations were measured to contain at least 12 inches of barrier clay.

With respect to reports 10, 11, and 12 (provided in **Attachment K**): Field reports identifying “existing clay placement” identify areas where clay has been previously placed (i.e. not today). Field reports identifying “clay placed today” identify areas where clay was placed today. The nomenclature was used in an effort to distinguish today’s work from previous work during remedial construction.

With respect to reports 23, 24, and 25 (provided in **Attachment L**): Clay was initially placed in maximum 8-inch thick uncompacted lifts that were subsequently compacted, tested for compaction, and passed the compaction requirements. **Attachment D** identifies the locations of compaction testing and **Attachment M** provides compaction testing results for the protective clay cover which are repeated from Appendix G of Appendix E of the Closure Report. The upper layer of clay was compacted by track machines and scrapers. The upper layer of clay was not compacted with the vibratory sheepsfoot compactor since this clay was to be seeded. The upper 6-inch layer of clay (thinner than lower maximum 8-inch lifts) achieved the compaction requirements in the absence of the sheepsfoot compactor as shown in **Attachment D** and **Attachment L**.

Comment 07: Response 08

Comment 07: Confirm that the only in-place geotechnical testing of the barrier, sand drainage, and final protective layers was testing of the barrier and final protective layer materials by using the Troxler 3440 density meter (i.e., measurement of in-place moisture content and density).

Response 07: This is confirmed to be the only in-place geotechnical testing of the barrier, sand drainage, and final protective layers.

Comment 08: Response 10: This response explains that the approved RWP granted JM exemptions from “certain” requirements of 35 IAC 814, Subparts A and C, which included the requirement for a leachate collection or management system. The executive summary of the Closure Report says it will provide documentation to confirm that closure of the OSL satisfactorily meets the full requirements of the regulations for existing landfills set forth in 35 IAC 814, Subparts A and C. Based on information in the closure report and previous responses, the OSL is a permit exempt “815” facility, there are no requirements for a leachate collection or management system or for further monitoring of landfill gas emissions, and an alternative final cover for the OSL was approved. Section 1.3 of the RWP indicates the OSL is regulated as an existing landfill under 35 IAC 814 (Subpart C) and applicable sections of Part 811. According to Section 2.2 of the RWP, the predominant waste placed in the OSL was calcium silicate, but JM also disposed of roofing materials, wood, paper, and cardboard materials that the Illinois EPA subsequently considered to be putrescible wastes.

Comment 08: As indicated above, the OSL was granted exemptions and adjusted standards, but it is recommended that the report provide a clear and thorough description of the closure requirements in 35 IAC 814, Subparts A and C that are still applicable. Applicable standards are described in 35 IAC 814, Subpart C, Section 814.302 (Applicable Standards), paragraphs (a) through (g). For example, does the approved RWP exempt the OSL from Section 814.302 (b)(2), which requires the owner or operator to provide a long-term static safety factor of at least 1.5 (and 1.3 under seismic conditions) to protect the completed units against slope failure or 814.302 (d), or is the Closure Report meant to satisfy the requirements for the written

closure plan described Section 811.110?

Response 08: The following paragraphs provide a description of the closure requirements from 35 IAC 811, 814, and 815 that are applicable to the OSL. A section will be added to the Closure Report identifying ongoing regulatory requirements and present the information contained within this response.

35 IAC 811: The On-Site Landfill meets the definition of “existing facility or existing unit” contained in 35 IAC Section 810.103. The only requirements in 35 IAC 811 that are applicable to the OSL are the general requirements in 35 IAC Section 811.110 (Closure and Written Closure Plan) and 35 IAC Section 811.111 (Post-Closure Maintenance). The Closure Report and Final Phase II RWP dated June 20, 2008 satisfy the requirements of the Closure and Written Closure Plan in 35 IAC 811.110. Post-closure maintenance has been performed since January 2009 and will continue to be performed in accordance with 35 IAC Section 811.111 per the O&M Manual (see Response 10 for further information on the O&M Manual).

35 IAC 814: The requirements in 35 IAC 814 Subparts A and C are no longer applicable as they are addressed in the RWP and the Petition for Adjusted Standards with one exception. Section 814.302 (b)(2), which requires the owner or operator to provide a long-term static safety factor of at least 1.5 (and 1.3 under seismic conditions) to protect the completed units against slope failure, is applicable. However, a soil cover with a grade averaging 10 horizontal to 1 vertical (10 percent grade), and flatter, are common covers at Fill Area #s 1 and 2. Fill Area #1 was constructed by filling a depression that was surrounded by the CERCLA landfill. The CERCLA landfill cap was completed in the early 1990s and approved by the USEPA in the First Amended Consent Decree (FACD) and Explanation of Significant Differences (ESDs). Fill Area #2 was constructed by filling a depression called the Collection Basin, and that too was approved by the USEPA in the FACD and ESDs.

35 IAC 815: The OSL is considered a permit exempt “815” Facility. As such, an annual report is required pursuant to 35 IAC 815 Subpart C. Data gathered and submitted with the annual report includes that identified in Part 815.303 (see Reports #3 through #16 of Table 1 in **Attachment B**).

Comment 09: Response 16: Attachment E of the AECOM response letter provides an overall survey of the area and shows storm water drainage flow paths. Drawing A-8 in Appendix A of the CCR contains construction details and shows that a four (4)-inch diameter drain tile with sock was placed along the entire toe of the drainage layer in Fill Area #1 and on the east toe of Fill Area #2. This same drawing shows four (4)-inch diameter solid outlet pipes, and Drawing A-5 shows the locations where the outlet pipes discharge to the existing bench on the CERCLA Cap on the east toe of Fill Area #2. Drawings A-8 and A-5 details show an interior swale with a GCL and four (4)-inch diameter drain tile was constructed to drain the western side of Fill Area #2. Figure 13 in the RWP shows that outlet pipes were to be placed approximately 150' – 200' on center. Appendix H (Field Reports) includes reports that show construction of the drain tile and GCL placement (see Report #6, Report #7, and Report #10) and Appendix I contains photographs (see Photographs 7, 9, 11, and 12).

Comment 09: It is recommended that Attachment E in AECOM's response should reference Drawings A-5, A-6, and A-8 in Appendix A of the CCR, because these drawings show details, piping, and drainage path information. In particular, Drawing A-6 indicates where swales, interior and exterior, are located, and where twelve (12)-inch PVC pipes were placed, presumably beneath the access roads. It is recommended that the report include a discussion of the drainage swales, locations where outlet pipes from the sand layer discharge, and where erosion has occurred and erosion control measures needed to be implemented. For instance, describe whether the flow through the outlet pipes is consistent with design expectations, explain the reason an infiltration gallery was subsequently constructed at the north end of the collection basin and the reason there are manholes along the western side of the collection basin and OSL Fill Area #2. In addition, the report should discuss storm water runoff to the north and south of Fill Area #1 and the infiltration gallery located near the south-east access road entrance.

Response 09: The drawing provided in the Response to Comments, Attachment E, dated April 25, 2018, provides an overview of storm water drainage from the OSL (repeated in Attachment D, Attachment N) **Attachment N**). Drawings A-5, A-6, and A-8 in **Attachment D** show details, piping, and more detailed drainage path information including swales and drainage piping beneath access roads nearer the OSL. These drawings are consistent with one another.

The drainage system was constructed, and functions, as designed. Following construction of the drainage system, no further erosion control measures were necessary. This is largely due to the gradual slopes of the landfill cap and the established vegetation of the surrounding stable CERCLA cap completed in the early 1990s.

The infiltration gallery was constructed at the north end of the Collection Basin so that storm water runoff would drain into the subsurface to eliminate ponding water and maintain the integrity of the clay cap.

Manholes and conveyance piping along the western side of the Collection Basin and OSL Fill Area #2 formerly routed surface water from the Settling Basin to the Industrial Canal. These manholes and conveyance piping are no longer functional now that the Settling Basin, Collection Basin, and Industrial Canal have been filled.

Storm water runoff to the north of Fill Area #1 largely flows to the Collection Basin infiltration gallery. A small amount drains towards the Settling Basin. Storm water runoff to the south of Fill Area #1 flows as it did prior to construction of the OSL cap. No erosion control measures have been necessary for storm water drainage following construction of the OSL cap.

The infiltration gallery near the south-east access road entrance was constructed in an effort to contain storm water runoff from construction activities in 2016. The infiltration gallery was not constructed as part of OSL capping activities. The design and operation of the infiltration gallery is being addressed as a Punch List item identified from the April 4, 2018 Pre-final Inspection.

Comment 10: Response 17: The long-term monitoring schedule in the O&M Manual (Report #35 in Table 1 of AECOM's response letter) includes a table (Table 3) that contains a long-term monitoring schedule. This schedule lists the minimum number of events for monitoring different environmental media, i.e., soil, water, and air. According to this schedule, air monitoring was completed in 2006, but groundwater monitoring and soil visual inspections will not be completed until 2021. This same long-term monitoring schedule further shows that monitoring of soil by performing soil borings began in 1991, were performed again in 1996, and will continue every ten (10) years until 2026. The Overview of the RWP indicates that under the terms of the FACD, JM is required to implement measures and perform activities required for closure of the OSL and provide for O&M of the closed area for a minimum period of 30 years after completion of construction.

Comment 10: It is recommended that the OSL Closure Report provide more explicit information regarding the visual inspections that will be conducted and the schedule for post-closure monitoring of the OSL, particularly for the identification of potential O&M problems, such as those listed in Table 1 of the O&M Manual. Similar to the RWP, the Introduction of the Closure Report says "Following closure, JM is required to implement measures and perform activities required for operation and maintenance (O&M) of the closed areas for a minimum period of 30 years after completion of construction." It further notes in this section that the OSL stopped accepting waste in 1998, the final cover was constructed in 2008, and it is considered to have a fully established final cover as documented in the Final Closure Report. The Final Closure Report was submitted in March of 2017, nearly ten (10) years after construction of the final cover, so the timeline for post-closure monitoring is unclear and the report needs to be more explicit, i.e., provide details on the monitoring, inspections, and documentation requirements that are specifically for post-closure of the OSL. It is further recommended that Section V (Performance of the Work), Paragraphs (14)(j)(3), (14)(j)(7), and (15)(f) of the FACD be reviewed, and then monitoring and O&M schedules should be coordinated with the USEPA for approval.

Response 10: An O&M Manual was submitted to the USEPA, the USEPA provided comments, and a Response to Comments was submitted to the USEPA on June 13, 2018. Long term care of the OSL will be performed in accordance with the O&M Manual and consistent with the requirements of the FACD. A revised O&M Manual encompassing all CERCLA obligations (not just those associated with the OSL) will be provided following approval of the Southwest Sites Closure Report to allow for any further modifications. The revised O&M Manual will include a detailed monitoring schedule for the OSL as well as other CERCLA units. Whenever possible, monitoring events will be completed for the CERCLA units at the same time for on-site efficiency.

The O&M Manual will include the following elements, at a minimum:

- Semi-annual visual inspections (April-May and September-October) of gravel access roads, perimeter security fence and gates, vegetative soil cover, and monitoring wells.
- Completion of semi-annual inspection logs.
- Maintenance, as required, of gravel access roads (due to erosion), perimeter security fence and gates (due to trespassers), vegetative soil cover (due to deep rooted vegetation (i.e. tree saplings) and burrowing animals), and monitoring wells (due to flaking paint).
- Groundwater monitoring
- Mowing

Comment 11: Response 18: Section 5.0 (Documentation Requirements) of Appendix D of the Construction Compliance Plan (CCP) for the approved RWP contains a list of documentation requirements. For instance, the documentation was to include inspection observations, measurements, and testing results collected in the field for purposes of CQA, and the documentation was to be recorded daily in bound field books or on other field forms, as developed. At a minimum, the daily field report was to include the following information:

- *Project name and date*
- *Weather conditions*
- *Personnel on site (oversight, contractor, subcontractor, other)*
- *Phase of construction in progress*
- *Status of health and safety issues*
- *Material and equipment on-site*
- *Inspections completed, noting deficiencies*
- *Tests performed with results including previous testing results, if appropriate*
- *Instructions regarding any required retesting*
- *Construction deficiencies*
- *Changed conditions and/or conflicts encountered*
- *Signature and title of inspector*

Comment 11: While Appendix H of Appendix E includes Field Reports, and these reports are beneficial and include most of the above-mentioned information, they do not include the field measurements as described in the CCP. In addition, there is limited to no information on deficiencies, retesting, or challenges, such as the construction of the drainage swale to the east of Fill Area #2, as described in Response 19. In regards to the lack of field measurements, one example can be observed from Report #3, which notes that from 7:10 am to 5:30 pm on 20 Aug. 2008 the inspector was on the site to continue barrier layer documentation and density test placed fill material to achieve design elevation. The field report indicates the inspector performed density tests from 9:00 am to 5:30 pm, but it does not say how many tests were performed. According to the data in Appendix F of Appendix E, only two (2) compaction tests were recorded for this date, but the nuclear meter utilization record included with AECOM's responses indicates nine (9) tests were performed on 20 Aug. 2008. Moreover, Field Report #1 says Area #1 barrier layer was documented with GPS, but the compaction results are provided using State Plane coordinates and there is no documentation of the Area #1 barrier layer with GPS coordinates. It is recommended that the Closure Report include all the field documentation and information required in accordance with the approved RWP, and any project modifications to the RWP were to be highlighted on the final construction drawings in the CCR (Appendix A of Appendix E).

Response 11: Documentation that construction of the OSL cap achieved the designed layer thickness and compaction requirements was dependent upon final surveying and density testing data. Intermediate measurements are not necessarily representative of final conditions. Compacting and testing continued until the compaction requirement was achieved, then the final result was recorded. There were no final deficiencies, retesting, or challenges that occurred during the construction of the OSL cap.

Construction of the drainage swale east of Fill Area #2 was performed as planned, in accordance with applicable regulations, and as described in Response 19 within the Response to Comments dated April 25, 2018. This detailed information regarding the construction of the east swale will be included in the revised Closure Report in Appendix E (Construction Completion Report) once all USEPA comments have been resolved.

August 20, 2008 represented the third day of compaction testing, according to the Nuclear Meter Utilization Record that has been cited. During this time, intermediate tests were taken to provide verbal compaction feedback to the contractor so that means and methods could be adjusted to achieve the necessary requirements. This likely occurred at other times during the project. This data was not recorded on a permanent record and does not represent a compaction deficiency, retesting, or challenge.

The GPS used for surveying was also used to identify the locations of acceptable compaction tests. Surveying data was downloaded from the GPS equipment when the equipment was returned to the office. This surveying data was saved in Illinois State Plane coordinates and used to complete the construction drawings provided in **Attachment D**. Electronic files downloaded from the GPS unit were combined to complete the final construction drawings.

The existing barrier layer limits were documented in design drawings and those drawings were used as a basis for developing the barrier layer elevations for field measurements. Only those areas where the barrier layer was disturbed were tested for compaction. Compaction testing was performed at a minimum frequency of one test per 20,000 square feet.

Comment 12: Response 21

Comment 12: Is there any documentation of the removal of the non-asbestos containing shingle tabs and other roofing debris near or within the Johns Manville borrow pit?

Response 12: (Attachment O) No non-asbestos containing shingle tabs and other roofing debris near or within the JM Borrow Pit were moved during OSL capping activities. The dredging limits were not expanded any nearer to boring B-3 than shown in Figure 09-02 of Appendix C of Appendix E of the Closure Report. Dredging was expanded to the south as shown in Figure 1 of Appendix B of Appendix E of the Closure Report to generate supplemental sand used for capping the OSL. This sand also met all project testing requirements. Note that soil sample B-3 on Figure 1 (from 2005) was not at the same location as soil sample B-3 on Figure 09-02 (from 2003); these were two different sampling locations. These figures are also included in **Attachment O**.

Comment 13: Response 22

See Comment 11.

Response 13: There were no final deficiencies, retesting, or challenges that occurred during the construction of the OSL cap. Any non-conforming test results were communicated verbally to the contractor so that they could improve means and methods. Only conforming test results were recorded.

If you have any questions, please contact me at (312) 861-4030.

Sincerely,



Tim Dull, P.E.
Senior Project Manager
timothy.dull@aecom.com

Attachments

- Attachment A - Responses 02 and 03: Revised Table 1 of the Closure Report
- Attachment B - Responses 03 and 04: Revised Table 1 and Table 2 from the Response to Comments dated April 25, 2018
- Attachment C - Responses 05 and 06: Relocated Barrier Material Drawing
- Attachment D - Response 05: Appendix A of Appendix E of Closure Report (Construction Documentation Drawings)
- Attachment E - Response 05: Appendix F of Appendix E of Closure Report (Barrier Layer Compaction Testing Results)
- Attachment F - Response 06: USEPA Approval of Phase II Remedial Work Plan dated April 14, 2008
- Attachment G - Response 06: Geotechnical Testing of Barrier Clay
- Attachment H - Response 06: Environmental Testing of Barrier Clay
- Attachment I - Response 06: Additional CQM Field Notes
- Attachment J - Response 06: Barrier Thickness Measurements
- Attachment K - Response 06: Inspection Reports 10, 11, and 12
- Attachment L - Response 06: Inspection Reports 23, 24, and 25
- Attachment M - Response 06: Appendix G of Appendix E of Closure Report (Protective Layer Compaction Testing Results)
- Attachment N - Response 09: Attachment E of Response to Comments dated April 25, 2018 (Storm Water Drawing)
- Attachment O - Response 12: Borrow Pit Figures

cc: Scott Myers, Johns Manville, Scott.Myers@jm.com (electronic copy only)
Brent Tracy, Johns Manville, brent.tracy@jm.com (electronic copy only)
Dave Peterson, DMP, dmpete@dmpete.cnc.net (electronic copy only)
Kirston Buczak, USACE, Kirston.A.Buczak@usace.army.mil (electronic copy only)
Benjamin O'Neil, USACE, Benjamin.R.O'Neil@usace.army.mil (electronic copy only)
Richard Saichek, USACE, Richard.E.Saichek@usace.army.mil (electronic copy only)

ATTACHMENT A

Responses 02 and 03: Revised Table 1 of the Closure Report

Table 1. Chronology of Events and Construction Activities

Date	Milestone
July 13, 1989 to August 7, 1989	As part of CERCLA Disposal Area closure activities, JM completed installation of a 6-inch sand layer over the sideslopes and base of the Miscellaneous Disposal Pit (MDP). After the sand layer installation, JM continued to place non-asbestos containing manufacturing wastes in the MDP.
December 20, 1989 to January 1990	A 15-inch clay cover was placed on the sideslopes of the MDP as part of closure activities for the CERCLA Disposal Area.
May 8, 1990	JM completed installation of an additional six-inch sand layer over regraded wastes of the MDP. Placement of the sand layer concluded USEPA requirements for closure of the MDP prior to the closure of the CERCLA Disposal Area.
September 1992	JM prepared and submitted an Initial Facility Report (IFR) to the Illinois Environmental Protection Agency (IEPA) describing the disposal activities that had taken place and the plans for future disposal in the On-Site Landfill. The IFR filed in 1992 indicated JM's intention to operate the On-Site Landfill as an inert waste landfill, based on leachate data for the wastes that were intended to be placed in the unit.
1992 to 1998	Non-asbestos-containing waste placement activities into the On-Site Landfill. Daily and interim cover was periodically placed over waste material in Fill Area #1 and Fill Area #2.
September 22, 2000	The U.S. EPA issued a Second ESD to the OCD. In the ESD, U.S. EPA determined that the On-Site Landfill should be closed.
April 2003	Thickness of interim clay barrier was placed over Fill Area #1 and Fill Area #2 was confirmed with 86 soil borings.
July 10, 2003	A Compliance Plan for closure of the On-site Landfill was submitted to the U.S. EPA and the Illinois Environmental Protection Agency (IEPA) regarding activities that are planned to meet the regulatory requirements for closure and to identify those requirements that cannot be met; and for which JM intends to seek adjusted standards from the IPCB. Appendix D (Construction Compliance Plan) of the Final Phase II Remedial Work Plan (RWP) (Revision 1) superseded the July 10, 2003 Compliance Plan.
September 6, 2005	Site Investigation Report submitted to U.S. EPA and IEPA.
February 8, 2008	Final Phase II Remedial Work Plan (Revision 0) submitted to U.S. EPA and IEPA.
April 14, 2008	U.S. EPA approval of Phase II Remedial Work Plan with modifications.
June 20, 2008	Final Phase II Remedial Work Plan (Revision 1) submitted to U.S. EPA and IEPA.
August 4, 2008 to November 7, 2008	Completed final capping of On-site Landfill. Achievement of design barrier layer sub-base grades, a 1-foot thick sand drainage layer and a 3-foot thick compacted clay final protective layer was completed as described in the Construction Completion Report (Appendix E).
November 8, 2008 to November 30, 2016	Operations and Maintenance for the final cover per the activities described in Section 4 of the Final Phase II RWP (Revision 1). Closure of the On-site Landfill was delayed due to changes to the Industrial Canal and Pumping Lagoon closure methods, and closure of the On-site Landfill was tabled until all the work described in the First Amended Consent Decree (FACD) was completed in November 2016.

ATTACHMENT B

**Responses 03 and 04: Revised Table 1 and Table 2 of the
Response to Comments dated April 25, 2018**

Table 1 - On-Site Landfill Reporting Summary
On-Site Landfill - Johns Manville
Waukegan, Illinois


Reporting Programs	Report #	Title of Report	Date of Report
Consent Decrees	1	Consent Decree (1988)	3/18/1988
	2	First Amended Consent Decree	2/4/2004
815 Reports	3	2004 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2005
	4	2005 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2006
	5	2006 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2007
	6	2007 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2008
	7	2008 Annual Report for On-Site Permit Exempt "815" Facility	2/12/2009
	8	2009 Annual Report for On-Site Permit Exempt "815" Facility	2/12/2010
	9	2010 Annual Report for On-Site Permit Exempt "815" Facility	2/15/2011
	10	2011 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2012
	11	2012 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2013
	12	2013 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2014
	13	2014 Annual Report for On-Site Permit Exempt "815" Facility	2/13/2015
	14	2015 Annual Report for On-Site Permit Exempt "815" Facility	2/3/2016
	15	2016 Annual Report for On-Site Permit Exempt "815" Facility	2/14/2017
	16	2017 Annual Report for On-Site Permit Exempt "815" Facility	2/13/2018
5-Year Post-Remedial Construction Reports	17	First 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	4/1/1997
	18	Second 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	6/7/2002
	19	Third 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	3/21/2008
	20	Fourth 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	11/22/2013
	21	Fifth 5-Year Post-Remedial Construction Ambient Air, Groundwater, and Surface Water Monitoring Event Report	2/16/2018
Adjusted Standard Petition and Order	22	Petition of Johns Manville for an Adjusted Standard from 35 Ill. Adm. Code 814, 811.310, 811.311, 811.318, 811.320	9/30/2004
	23	Petition of Johns Manville for an Adjusted Standard from: 35 Ill. Adm. Code 811.310, 811.311, 811.318, 811.320, and 814	12/6/2007
Miscellaneous Reports	24	Initial Facility Report	9/1/1992
	25	Operation and Maintenance Manual, Revision 1	10/11/2002
	26	On-Site Landfill Supporting Documents to Describe Historical Activities at Johns Manville Site	2/24/2003
	27	Proposed Final Cover Soil and Thickness On-Site Landfill	9/17/2004
	28	Site Investigation Report On-Site Landfill	9/26/2005
	29	Response to IEPA Comments on HELP Model (August 30, 2005) and Petition for Adjusted Standards	4/25/2006
	30	Request for U.S. EPA Opinion on Proposed Groundwater Monitoring Well Locations; On-Site Landfill	11/14/2006
	31	Final Phase II Remedial Work Plan Non-Asbestos Containing On-Site Landfill Closure	2/8/2008
	32	Final Phase II Remedial Work Plan Non-Asbestos Containing On-Site Landfill Closure, Revision 1	6/20/2008
	33	Operation and Maintenance Manual, Revision 2	5/18/2010
	34	Revised Quality Assurance Project Plan (Revision 1)	1/24/2013
	35	Non-Asbestos Containing ON-Site Landfill Construction Final Closure Report - State Facility ID# 0971900014	3/31/2017
	36	CERCLA Operations and Maintenance Manual, Revision 3	3/24/2018

**Table 2 - Comparison of First Amended Consent Decree Requirements and the Remedial Work Plan
On-Site Landfill - Johns Manville
Waukegan, Illinois**

Final Phase II Remedial Work Plan On-Site Landfill, Revision 1 (RWP) dated June 20, 2008		First Amended Consent Decree (FACD) or Regulatory Reference	Document Indicating Scope Change
Section 3.1 Final Cover	Barrier Soil Layer: minimum 12-inch vertical thickness of previously placed clay (as interim cover), or equivalent.	FACD Section III(4)(x) and V(15)(c).	Described in "Proposed Final Cover Soil and Thickness" (LFR, September 17, 2004) and equivalent cover per 35 IAC Part 811.314(b)(3)(A)(iii).
	Lateral Drainage Layer: 12-inch vertical thickness of sand overlying the Barrier Soil Layer.		
	Final Protective Layer: 36-inch vertical thickness of clay overlying the lateral drainage layer capable of supporting vegetation.		
Section 3.2 Landfill Gas Monitoring	Landfill gas monitoring plan and schedule and ambient air monitoring	35 IAC Part 811.310 and Adjusted Standard Order.	Adjusted Standard Order dated 12/6/2007 describes the reduction in landfill gas monitoring in multiple sections. Landfill gas management changes described in the 2012 Annual Report dated 2/14/2013.
Section 3.3 Leachate Monitoring and Management System	Includes design of leachate collection and monitoring system, leachate sampling and recovery.	35 IAC Part 811.309; Monitoring Results provided in On-Site Permit Exempt "815" Facility Reports to Illinois EPA.	Adjusted Standard Order dated 12/6/2007 describes changes to the "zone of attenuation" [Section 811.320(c)(1)] for leachate monitoring in multiple sections.
Section 3.4 Groundwater Monitoring System	Includes design of well construction, location, sampling plans and schedules, and contingency plan.	35 IAC Part 811.318 and 811.319, and the Adjusted Standard Order.	Adjusted Standard Order dated 12/6/2007 describes changes in well locations and groundwater quality monitoring in multiple sections.
Section 4.0 Operation and Maintenance Activities	Site Security - 6 ft high perimeter fence and swinging gates with key entry pads and signage.	35 IAC Part 811.11; Operations and Maintenance Manual, Revision 1; FACD.	CERCLA Operations and Maintenance Manual, Revision 3 dated 3/24/2018.
	Access Roads - Class I to Class II access roads located along south and east boundaries of Site and between Fill Area #1 and Fill Area #2.		
	Inspection Frequency - A minimum frequency of quarterly inspections of the final cover and all vegetated areas for a period of five years.		
	Final Cover Maintenance - The final cover will consist of 36 inches of clay over a 12 inch sand drainage layer over a 12 inch minimum compacted clay barrier layer. The top surface of the final cover will be vegetated. The primary function of the final cover is to reduce water percolation and infiltration through the waste material and to route water drainage from the sand drainage layer to surface drainage. Normal O&M consists of regular inspections, tree/shrub removal, and erosion repair. Non-routine O&M includes differential settlement and slope repair. The required O&M period in accordance with the FACD is 30 years after completion of construction. After 30 years, U.S. EPA and the State of Illinois shall evaluate the need for further operation and maintenance as specified in the FACD.		
	Cover Inspections - On-Site Landfill cover inspections will consist of weekly inspections until vegetative cover is thriving, monthly inspections conducted thereafter, and inspections within 72 hours of heavy rainfall events. Inspections will be conducted concurrently with inspection requirements for the CERCLA vegetative cover in the approved O&M Manual for the JM Disposal Area.		
Maintenance - The detailed construction of the vegetated soil cover for the site is described in Section 3.0. Replacement materials should meet the specifications established in Section 3.0.			
Section 5.0 Other Submittals	Construction Compliance Plan	FACD Section V(15)(b)	No update.
	Emergency and Contingency Plan		No update.
	Sampling and Analysis Plan		Revised Quality Assurance Project Plan (Revision 1) dated 1/24/2013 Section 3.3.
	Quality Assurance Project Plan Addendum		Revised Quality Assurance Project Plan (Revision 1) dated 1/24/2013.
	Site Health and Safety Plan		CERCLA Operations and Maintenance Manual, Revision 3 dated 3/24/2018.




ATTACHMENT C

Response 06: Relocated Barrier Material Drawing



NOTES:

1. FILL AREA 1 CLAY RELOCATION AREA = 105,114 SQUARE FEET.
2. FILL AREA 2 CLAY RELOCATION AREA = 46,230 SQUARE FEET.
3. BARRIER THICKNESS TESTING FREQUENCY >1 SAMPLE/5,000 SQUARE FEET.
4. BARRIER THICKNESS TESTING COMPLETED BY AECOM ON AUGUST 15 AND 16, 2018 USING A GEOPROBE.



LEGEND

- LIMITS OF WASTE
- DESIGN BARRIER LAYER CONTOURS
- AS-BUILT BARRIER LAYER CONTOURS
- SURVEY POINT NUMBER AND LOCATION
- APPROXIMATE AREA OF CLAY RELOCATION

RELEASE	DATE:	BY:
Project Review		
6		
4		
3		
2		
1		

NO.	DATE:	BY:
DESCRIPTION		
REVISIONS		

JM **Johns Manville**

CQM, INC.
 Engineering—Surveying—Material Testing
 2679 Continental Drive
 Green Bay, WI 54311

Clay Barrier Layer Thickness

Area 1 & 2 Final Cover
 Johns Manville Waukegan Plant
 Waukegan, IL

DRAWN BY: WBE

DATE: Aug. 2018

SCALE: 1"=60'

DRAWING NO.
A-9

ATTACHMENT D

**Response 05: Appendix A of Appendix E of Closure Report
(Construction Documentation Drawings)**

JM *Johns Manville*



CONSTRUCTION DOCUMENTATION DRAWINGS

AREA 1 & 2 FINAL COVER

JOHNS MANVILLE WAUKEGAN PLANT


WAUKEGAN, ILLINOIS

JANUARY 2009



SITE LOCATION MAP - WAUKEGAN, ILLINOIS
NOT TO SCALE


INDEX	
DRAWING NO	DESCRIPTION
A-1	TITLE SHEET
A-2	EXISTING CONDITIONS
A-3	BARRIER LAYER FILL/DENSITY TEST LOCATIONS
A-4	BARRIER LAYER
A-5	SAND DRAINAGE LAYER AND PIPING
A-6	PROTECTIVE LAYER
A-7	PROTECTIVE LAYER DENSITY TEST LOCATIONS
A-8	DETAILS



Drawings Prepared By:

CQM, INC.

Engineering - Surveying - Material Testing



LEGEND

- LIMITS OF WASTE
- EXISTING CONDITIONS CONTOURS
- AS-BUILT BARRIER LAYER CONTOURS
- DENSITY TEST LOCATION AND NUMBER

NOTES:
 1. APPENDIX D OF THE DOCUMENTATION REPORT SUMMARIZES THE FIELD MOISTURE/DENSITY TESTING PERFORMED ON THE BARRIER LAYER MATERIAL.

RELEASE	DATE:	BY:
Project Review		
4		
3		
2		
1		

NO.	DATE:	BY:
DESCRIPTION		

REVISIONS

JM Johns Manville

CQM, INC.
 Engineering - Surveying - Material Testing
 2679 Continental Drive
 Green Bay, WI 54311

**Barrier Layer Fill
 Density Test Locations**

Construction Documentation Drawings
 Area 1 & 2 Final Cover
 Johns Manville Waukegan Plant
 Waukegan, IL

DRAWN BY: WBE
 DATE: Jan. 2009


SCALE: 1" = 60'
DRAWING NO.
 A-3

Area 1 Barrier Layer										Area 2 Barrier Layer											
Point	Coordinate		Design Elevation	Record Elevation	Delta	Description	Point	Coordinate		Design Elevation	Record Elevation	Delta	Description	Point	Coordinate		Design Elevation	Record Elevation	Delta	Description	
	North	East						North	East						North	East					
1001	2083601.39	1125531.87	634.00	634.03	0.03		1074	2083558.2	1125715.6	635.10	635.10	0.00		1147	2083444.90	1126604.19	619.47	619.56	0.09	Limits of Waste	
1002	2083533.08	1125698.37	635.00	635.10	0.10		1075	2083560.0	1125610.8	634.24	634.27	0.03		1148	2083595.75	1126588.31	618.65	618.88	0.23	Limits of Waste	
1003	2083560.80	1125643.63	636.00	636.02	0.02		1076	2083575.2	1125610.0	634.25	634.25	0.00		1149	2083572.99	1126580.93	618.27	618.53	0.26	Limits of Waste	
1004	2083579.59	1126076.07	637.00	637.01	0.01		1077	2083567.9	1125508.7	632.39	632.73	0.34		1150	2083536.75	1126569.08	617.93	618.10	0.17	Limits of Waste	
1005	2083564.95	1126088.45	636.00	636.06	0.06		1078	2083863.1	1126498.3	614.64	614.69	0.05		1151	2083502.89	1126531.21	617.59	617.66	0.07	Limits of Waste	
1006	2083540.43	1126141.71	630.00	630.15	0.15		1079	2083836.2	1126396.7	616.70	616.74	0.04		1152	2083480.72	1126486.04	617.95	618.04	0.09	Limits of Waste	
1010	2083609.63	1126051.18	634.00	634.00	0.00		1080	2083818.8	1126292.48	618.36	618.52	0.16		1153	2083478.61	1126491.06	619.25	619.44	0.19	Limits of Waste	
1011	2083642.70	1126162.22	632.00	632.22	0.22		1081	2083776.2	1126398.1	620.91	621.09	0.18		1154	2083467.80	1126411.32	620.93	621.04	0.11	Limits of Waste	
1012	2083582.86	1126221.64	632.00	632.07	0.07		1082	2083786.8	1126501.4	618.98	619.09	0.11		1155	2083465.29	1126366.39	623.31	623.34	0.03	Limits of Waste	
1013	2083542.79	1126232.77	631.00	631.11	0.11		1083	2083808.1	1126396.6	626.50	626.54	0.04		1156	2083464.28	1126316.87	621.69	621.80	0.11	Limits of Waste	
1014	2083501.85	1126297.37	629.00	629.05	0.05		1084	2083802.0	1126609.5	631.59	631.59	0.00		1157	2083465.74	1126273.50	621.79	621.81	0.02	Limits of Waste	
1015	2083511.17	1126313.73	631.00	631.12	0.12		1085	2083786.9	1125999.1	638.03	638.08	0.05		1158	2083467.13	1126236.51	622.00	622.28	0.28	Limits of Waste	
1016	2083540.89	1126356.84	632.00	632.00	0.00		1086	2083601.4	1126428.1	632.02	632.06	0.04		1159	2083460.69	1126221.24	622.32	622.36	0.04	Limits of Waste	
1017	2083549.45	1126449.45	632.00	632.01	0.01		1087	2083650.0	1126560.0	NA	633.84	NA		1160	2083473.89	1126194.06	623.54	623.72	0.18	Limits of Waste	
1018	2083512.29	1126403.94	631.00	631.08	0.08		1088	2083550.0	1126560.0	NA	634.13	NA		1161	2083481.62	1126160.75	625.48	625.58	0.10	Limits of Waste	
1019	2083554.56	1126499.06	631.00	631.03	0.03		1089	2083600.0	1126560.0	NA	634.39	NA		1162	2083490.97	1126117.53	627.00	627.20	0.20	Limits of Waste	
1020	2083600.45	1126505.89	631.00	631.01	0.01		1090	2083650.0	1126560.0	NA	634.54	NA		1163	2083491.64	1126068.91	626.91	627.00	0.09	Limits of Waste	
1021	2083654.86	1126537.02	627.00	627.00	0.00		1091	2083700.0	1126560.0	NA	634.54	NA		1164	2083498.29	1126034.09	627.33	627.33	0.00	Limits of Waste	
1022	2083718.54	1126630.96	628.00	628.00	0.00		1092	2083600.0	1126570.0	NA	634.80	NA		1165	2083491.04	1125991.12	627.56	627.98	0.42	Limits of Waste	
1023	2083733.20	1126442.00	630.00	630.02	0.02		1093	2083650.0	1126570.0	NA	635.18	NA		1166	2083492.47	1125988.07	628.00	628.15	0.15	Limits of Waste	
1024	2083708.44	1126343.35	632.00	632.01	0.01		1094	2083700.0	1126570.0	NA	634.54	NA		1167	2083492.74	1125964.64	628.25	628.37	0.13	Limits of Waste	
1025	2083636.68	1126348.35	632.00	632.01	0.01		1095	2083600.0	1126570.0	NA	635.16	NA		1168	2083493.32	1125918.73	628.74	628.88	0.14	Limits of Waste	
1026	2083647.94	1126279.35	632.00	632.01	0.01		1096	2083650.0	1126570.0	NA	635.18	NA		1169	2083493.97	1125863.00	629.70	629.85	0.15	Limits of Waste	
1027	2083710.45	1126259.43	632.00	632.03	0.03		1100	2083700.0	1126570.0	NA	634.61	NA		1170	2083494.68	1125804.05	630.00	630.34	0.34	Limits of Waste	
1028	2083712.42	1126195.19	633.00	633.03	0.03		1101	2083650.0	1126580.0	NA	635.71	NA		1171	2083495.19	1125761.20	631.18	631.31	0.13	Limits of Waste	
1029	2083730.55	1126139.31	633.00	633.07	0.07		1102	2083700.0	1126580.0	NA	636.06	NA		1172	2083495.70	1125714.18	631.67	631.70	0.03	Limits of Waste	
1030	2083745.81	1126259.75	628.00	628.27	0.27		1103	2083750.0	1126580.0	NA	636.53	NA		1173	2083496.03	1125666.67	631.20	631.23	0.03	Limits of Waste	
1031	2083820.50	1126306.13	618.00	618.22	0.22		1104	2083800.0	1126590.0	NA	636.41	NA		1174	2083496.79	1125630.07	631.02	631.04	0.02	Limits of Waste	
1032	2083844.61	1126340.26	616.00	616.74	0.74		1105	2083850.0	1126590.0	NA	636.81	NA		1175	2083497.33	1125586.80	630.47	630.59	0.12	Limits of Waste	
1033	2083769.60	1126567.10	619.00	619.02	0.02		1106	2083700.0	1126590.0	NA	637.78	NA		1176	2083510.84	1125554.51	631.15	631.15	0.00	Limits of Waste	
1034	2083860.69	1126261.48	619.00	619.16	0.16		1107	2083850.0	1126590.0	NA	637.84	NA		1177	2083511.61	1125522.99	631.20	631.23	0.03	Limits of Waste	
1035	2083850.41	1126191.65	626.00	626.16	0.16		1108	2083850.0	1126590.0	NA	637.84	NA		1178	2083545.26	1125484.64	See Note 2	630.88	NA	Limits of Waste	
1036	2083815.16	1126130.35	627.00	627.16	0.16		1109	2083700.0	1126590.0	NA	638.30	NA		1179	2083563.87	1125447.08	631.53	631.54	0.01	Limits of Waste	
1037	2083804.16	1126096.18	634.00	634.10	0.10		1110	2083850.0	1126590.0	NA	629.16	NA		1180	2083581.16	1125407.99	631.20	631.23	0.03	Limits of Waste	
1038	2083809.12	1126051.44	636.00	636.01	0.01		1111	2083800.0	1126600.0	NA	637.10	NA		1181	2083593.87	1125382.95	See Note 2	630.05	NA	Limits of Waste	
1039	2083781.32	1125980.01	639.00	639.13	0.13		1112	2083850.0	1126600.0	NA	629.34	NA		1182	2083620.87	1125371.52	See Note 2	628.52	NA	Limits of Waste	
1040	2083710.71	1125996.50	639.00	639.01	0.01		1113	2083850.0	1126600.0	NA	637.78	NA		1183	2083662.64	1125370.04	See Note 2	628.62	NA	Limits of Waste	
1041	2083762.53	1125939.80	639.00	639.05	0.05		1114	2083700.0	1126600.0	NA	637.11	NA		1184	2083677.55	1125372.75	See Note 2	628.69	0.99	Limits of Waste	
1042	2083801.44	1125968.99	638.00	638.02	0.02		1115	2083750.0	1126600.0	NA	635.27	NA		1185	2083749.14	1125400.42	See Note 2	628.35	NA	Limits of Waste	
1043	2083732.90	1125978.87	638.00	638.01	0.01		1116	2083850.0	1126600.0	NA	627.67	NA		1186	2083767.76	1125422.09	See Note 2	628.06	NA	Limits of Waste	
1044	2083750.79	1125970.02	636.00	636.04	0.04		1117	2083850.0	1126600.0	NA	635.10	NA		1187	2083780.61	1125461.03	See Note 2	627.76	NA	Limits of Waste	
1045	2083771.44	1125970.31	635.00	635.02	0.02		1118	2083700.0	1126600.0	NA	634.46	NA		1188	2083787.60	1125585.03	See Note 2	630.40	0.01	Limits of Waste	
1046	2083753.38	1125961.76	633.00	633.02	0.02		1119	2083700.0	1126600.0	NA	633.92	NA		1189	2083790.48	1125535.30	See Note 2	631.02	NA	Limits of Waste	
1047	2083688.67	1125928.19	633.00	633.01	0.01		1120	2083550.0	1126200.0	NA	629.85	NA		1190	2083781.33	1125586.60	See Note 2	632.40	0.01	Limits of Waste	
1048	2083684.10	1125948.38	631.00	631.01	0.01		1121	2083650.0	1126200.0	NA	631.21	NA		1191	2083787.77	1125573.33	See Note 2	633.10	0.01	Limits of Waste	
1049	2083745.57	1125941.87	631.00	631.03	0.03		1122	2083750.0	1126200.0	NA	628.28	NA		1192	2083790.51	1125579.32	See Note 2	632.60	0.03	Limits of Waste	
1050	2083701.9	1125957.77	626.75	626.85	0.14		1123	2083800.0	1126200.0	NA	624.69	NA		1193	2083798.46	1125578.70	See Note 2	632.10	0.00	Limits of Waste	
1051	2083595.4	1125931.0	627.74	627.75	0.01		1124	2083550.0	1126300.0	NA	631.69	NA		1194	2083803.10	1125581.58	See Note 2	631.97	0.13	Limits of Waste	
1052	2083605.4	1126433.1	632.00	632.04	0.04		1125	2083600.0	1126300.0	NA	631.69	NA		1195	2083818.15	1125538.74	See Note 2	630.14	NA	Limits of Waste	
1053	2083606.7	1126224.9	632.00	632.08	0.08		1126	2083700.0	1126300.0	NA	631.40	NA		1196	2083835.81	1125590.49	See Note 2	630.38	0.30	0.11	Limits of Waste
1054	2083619.0	1125979.4	637.23	637.25	0.02		1127	2083600.0	1126350.0	NA	631.93	NA		1200	2083893.30	1125932.09	See Note 2	623.40	0.04	0.04	Limits of Waste
1055	2083640.4	1125982.8	636.72	636.73	0.01		1128	2083700.0	1126350.0	NA	625.20	NA		1201	2083895.43	1125917.39	See Note 2	623.73	0.00	0.00	Limits of Waste
1056	2083655.1	1125884.5	633.86	633.86	0.00		1129	2083800.0	1126350.0	NA	619.40	NA		1202	2083895.62	1125997.12	See Note 2	623.26	NA	Limits of Waste	
1057	2083652.2	1125884.4	632.38	632.39	0.01		1130	2083850.0	1126350.0	NA	631.90	NA		1203	2083894.04	1126039.98	See Note 2	624.41	NA	Limits of Waste	
1058	2083656.9	1125932.3	628.88	628.92	0.04		11														

Area 1 Sand Drainage Layer														
Point No.	Coordinate	Design Sand	Record Sand	Delta	Sand Thickness	Description	Point No.	Coordinate	Design Sand	Record Sand	Delta	Sand Thickness	Description	
No.	North	East	Elevation				No.	North	East	Elevation				
1001	2083601.39	1125531.87	635.03	635.10	0.07	1.07	1074	2083568.20	1125715.6	636.10	636.20	0.10	1.10	Limits of Waste
1002	2083533.08	1125698.37	636.10	636.15	0.05	1.05	1075	2083560.0	1125618.0	635.27	635.27	0.00	1.00	Limits of Waste
1003	2083560.81	1125844.53	637.02	637.06	0.04	1.04	1076	2083575.2	1125610.0	635.29	635.29	0.01	1.01	Limits of Waste
1004	2083579.94	1126132.22	638.02	638.02	0.00	1.00	1077	2083567.9	1125958.7	633.74	633.74	0.00	1.00	Limits of Waste
1005	2083564.95	1126088.45	637.06	636.97	-0.09	0.91	1078	2083863.1	1126498.3	635.69	635.69	0.00	1.00	Limits of Waste
1006	2083540.43	1126141.71	631.15	631.21	0.06	1.06	1079	2083836.2	1126396.7	617.74	617.75	0.01	1.01	Limits of Waste
1007	2083561.11	1126052.48	638.02	638.02	0.00	1.00	1080	2083818.8	1126396.7	617.74	617.75	0.01	1.01	Limits of Waste
1008	2083624.47	1126085.40	639.00	639.01	0.01	1.01	1081	2083776.2	1126398.1	622.09	622.09	0.00	1.00	Limits of Waste
1009	2083599.05	1126090.72	638.01	638.02	0.01	1.01	1082	2083786.8	1126501.4	620.09	620.21	0.12	1.12	Limits of Waste
1010	2083609.53	1126130.18	635.00	635.00	0.00	1.00	1083	2083808.1	1126196.6	627.54	627.60	0.06	1.06	Limits of Waste
1011	2083642.10	1126132.22	638.02	638.02	0.00	1.00	1084	2083802.0	1126095.9	632.22	632.22	0.00	1.00	Limits of Waste
1012	2083582.86	1126221.64	633.07	633.00	-0.07	0.93	1085	2083786.9	1125999.1	638.08	638.00	-0.08	0.92	Limits of Waste
1013	2083542.79	1126232.77	632.11	632.03	-0.08	0.92	1086	2083601.1	1126232.77	632.11	632.03	-0.08	0.92	Limits of Waste
1014	2083501.65	1126151.33	633.03	633.03	0.00	1.00	1087	2083650.0	1125501.0	634.64	634.64	0.00	1.00	Limits of Waste
1015	2083511.77	1126313.73	632.12	632.18	0.06	1.06	1088	2083550.0	1126500.0	635.13	635.33	0.20	1.20	Limits of Waste
1016	2083540.89	1126356.84	633.00	633.01	0.01	1.01	1089	2083600.0	1126500.0	635.13	635.59	0.46	1.46	Limits of Waste
1017	2083569.53	1126444.45	633.01	633.02	0.01	1.01	1090	2083600.0	1126500.0	635.24	635.44	0.20	1.20	Limits of Waste
1018	2083512.29	1126403.94	632.08	632.04	-0.16	0.84	1091	2083700.0	1126500.0	634.85	635.05	0.20	1.20	Limits of Waste
1019	2083554.56	1126499.06	632.03	632.20	0.17	1.17	1092	2083600.0	1126700.0	635.80	636.10	0.30	1.30	Limits of Waste
1020	2083600.45	1126500.99	632.01	632.20	0.19	1.19	1093	2083650.0	1126700.0	635.61	635.81	0.20	1.20	Limits of Waste
1021	2083654.86	1126537.02	628.16	628.26	0.10	1.10	1094	2083700.0	1126700.0	635.54	635.74	0.20	1.20	Limits of Waste
1022	2083718.54	1126530.96	629.00	629.03	0.03	1.03	1095	2083600.0	1126700.0	636.16	636.36	0.20	1.20	Limits of Waste
1023	2083723.20	1126445.00	631.02	631.02	0.00	1.00	1096	2083650.0	1126700.0	636.18	636.38	0.20	1.20	Limits of Waste
1024	2083708.44	1126372.04	632.02	632.13	0.11	1.11	1097	2083700.0	1126700.0	636.29	636.49	0.20	1.20	Limits of Waste
1025	2083638.68	1126436.35	633.01	633.93	-0.08	0.92	1098	2083600.0	1126800.0	636.71	636.81	0.10	1.10	Limits of Waste
1026	2083647.94	1126278.35	633.01	633.02	0.01	1.01	1099	2083700.0	1126800.0	637.06	637.26	0.20	1.20	Limits of Waste
1027	2083710.45	1126290.93	633.03	632.96	-0.07	0.93	1100	2083700.0	1126800.0	637.03	637.23	0.20	1.20	Limits of Waste
1028	2083712.42	1126195.19	634.03	634.03	0.00	1.00	1101	2083650.0	1126900.0	637.40	637.40	0.00	1.00	Limits of Waste
1029	2083730.55	1126136.31	634.07	634.15	0.08	1.08	1102	2083497.33	1126580.0	637.86	637.96	0.10	1.10	Limits of Waste
1030	2083745.81	1126259.75	627.27	627.29	0.02	1.02	1103	2083750.0	1126850.0	637.93	638.03	0.10	1.10	Limits of Waste
1031	2083820.05	1126193.07	639.02	639.32	0.10	1.10	1104	2083700.0	1126900.0	637.81	637.81	0.00	1.00	Limits of Waste
1032	2083844.61	1126340.26	617.74	617.76	0.02	1.02	1105	2083650.0	1129900.0	637.81	638.01	0.20	1.20	Limits of Waste
1033	2083769.60	1126571.00	620.02	620.22	0.20	1.20	1106	2083700.0	1129900.0	638.78	638.88	0.10	1.10	Limits of Waste
1034	2083860.69	1126261.48	620.16	620.18	0.02	1.02	1107	2083800.0	1129900.0	639.94	639.04	0.10	1.10	Limits of Waste
1035	2083860.41	1126176.65	627.16	627.06	-0.10	0.90	1108	2083800.0	1129900.0	639.90	639.90	0.00	1.00	Limits of Waste
1036	2083815.16	1126130.35	628.16	628.32	0.16	1.16	1109	2083700.0	1129900.0	639.94	639.40	-0.10	0.90	Limits of Waste
1037	2083804.16	1126096.18	635.10	635.11	0.01	1.01	1110	2083850.0	1129900.0	630.16	630.26	0.10	1.10	Limits of Waste
1038	2083809.12	1126096.18	635.10	635.11	0.01	1.01	1111	2083850.0	1129900.0	630.16	630.26	0.10	1.10	Limits of Waste
1039	2083781.32	1125980.01	640.13	640.05	-0.08	0.92	1112	2083800.0	1126000.0	630.34	630.34	0.00	1.00	Limits of Waste
1040	2083710.71	1125996.50	640.01	640.07	0.06	1.06	1113	2083650.0	1126000.0	636.78	636.88	0.10	1.10	Limits of Waste
1041	2083780.23	1125830.01	630.18	630.19	-0.01	0.99	1114	2083700.0	1126000.0	636.81	636.81	0.00	1.00	Limits of Waste
1042	2083801.01	1125986.99	639.02	639.02	0.00	1.00	1115	2083750.0	1126000.0	636.27	636.27	0.00	1.00	Limits of Waste
1043	2083732.90	1125878.87	639.01	639.01	0.00	1.00	1116	2083850.0	1126000.0	626.07	626.07	0.00	1.00	Limits of Waste
1044	2083750.79	1125797.02	637.04	637.11	0.07	1.07	1117	2083850.0	1126000.0	636.10	636.10	0.00	1.00	Limits of Waste
1045	2083771.44	1125780.31	638.04	638.04	0.00	1.00	1118	2083700.0	1126100.0	636.62	636.62	0.00	1.00	Limits of Waste
1046	2083753.38	1125661.76	634.02	634.07	0.05	1.05	1119	2083700.0	1126100.0	634.92	634.92	0.00	1.00	Limits of Waste
1047	2083688.67	1125528.19	634.01	634.07	0.06	1.06	1120	2083550.0	1126200.0	630.85	630.85	0.00	1.00	Limits of Waste
1048	2083684.10	1125436.30	632.01	632.18	0.17	1.17	1121	2083700.0	1126200.0	633.41	633.41	0.00	1.00	Limits of Waste
1049	2083745.57	1125491.87	633.03	633.20	0.17	1.17	1122	2083750.0	1126200.0	629.28	629.28	0.00	1.00	Limits of Waste
1050	2083701.9	1125577.67	627.85	628.02	0.17	1.17	1123	2083800.0	1126200.0	629.69	629.79	0.10	1.10	Limits of Waste
1051	2083595.4	1125531.0	628.75	628.92	0.17	1.17	1124	2083550.0	1126300.0	632.69	632.69	0.00	1.00	Limits of Waste
1052	2083606.7	1125443.11	633.04	633.04	0.00	1.00	1125	2083600.0	1126300.0	632.96	632.96	0.00	1.00	Limits of Waste
1053	2083619.0	1125379.4	638.25	638.27	0.02	1.02	1126	2083600.0	1126300.0	632.40	632.40	0.00	1.00	Limits of Waste
1054	2083640.1	1125361.83	636.83	636.83	0.00	1.00	1127	2083700.0	1126300.0	632.93	632.93	0.00	1.00	Limits of Waste
1055	2083655.1	1125284.5	634.86	635.02	0.16	1.16	1128	2083800.0	1126300.0	632.90	632.90	0.00	1.00	Limits of Waste
1056	2083652.2	1125284.4	633.39	633.56	0.17	1.17	1129	2083800.0	1126300.0	632.40	632.40	0.00	1.00	Limits of Waste
1057	2083656.9	1125293.2	629.92	630.11	0.19	1.19	1130	2083550.0	1126400.0	632.90	632.90	0.00	1.00	Limits of Waste
1058	2083660.1	1125293.2	629.92	630.11	0.19	1.19	1131	2083650.0	1126400.0	632.97	632.97	0.00	1.00	Limits of Waste
1059	2083699.1	1125293.2	629.92	630.08	0.16	1.16	1132	2083750.0	1126400.0	632.94	632.94	0.00	1.00	Limits of Waste
1060	2083699.4	1125262.6	634.43	634.45	0.02	1.02	1133	2083550.0	1126400.0	632.61	632.61	0.00	1.00	Limits of Waste
1061	2083712.8	1125295.5	638.09	638.16	0.07	1.07	1134	2083600.0	1126400.0	632.74	632.84	0.10	1.10	Limits of Waste
1062	2083712.8	1125295.5	638.09	638.16	0.07	1.07	1135	2083650.0	1126400.0	632.74	632.84	0.10	1.10	Limits of Waste
1063	2083731.6	1125266.4	634.60	634.62	0.02	1.02	1136	2083700.0	1126400.0	631.30	631.40	0.10	1.10	Limits of Waste
1064	2083739.6	1125266.7	633.04	633.05	0.01	1.01	1137	2083800.0	1126400.0	620.01	620.01	0.00	1.00	Limits of Waste
1065	2083747.8	1125443.9	630.19	630.25	0.06	1.06	1138	2083850.0	1126400.0	616.14	616.24	0.10	1.10	Limits of Waste
1066	2083515.2	1125211.7	629.											

Area 1 Protective Layer											
Point No.	Coordinate	Design Elevation	Record Elevation	Protective La. Thickness	Description	Point No.	Coordinate	Design Elevation	Record Elevation	Protective La. Thickness	Description
1001	2083601.39	1125531.87	638.10	0.00	3.00	1074	2083558.2	1125715.6	639.20	0.00	3.00
1002	2083553.08	1125698.37	639.15	0.03	3.03	1075	2083560.0	1125610.8	638.27	0.08	3.08
1003	2083560.80	1125643.53	640.06	0.10	3.10	1076	2083575.2	1125610.0	638.28	0.00	3.06
1004	2083579.59	1125670.07	641.02	0.04	3.04	1077	2083567.9	1125508.7	636.74	0.04	3.04
1005	2083564.45	1125685.45	639.97	0.00	3.00	1078	2083585.1	1125498.3	638.69	0.06	3.06
1006	2083540.43	1126141.71	634.21	0.02	3.02	1079	2083582.2	1125968.7	626.75	0.00	3.10
1007	2083604.91	1126052.48	642.08	0.07	3.07	1080	2083918.8	1126298.5	622.75	0.02	3.10
1008	2083624.47	1126065.40	642.01	0.13	3.13	1081	2083782.1	1126398.1	625.39	0.14	3.14
1009	2083599.05	1126090.72	641.02	0.14	3.12	1082	2083786.8	1126501.4	623.21	0.07	3.07
1010	2083609.53	1126130.18	638.00	0.17	3.17	1083	2083808.1	1126195.6	630.60	0.11	3.11
1011	2083642.70	1126133.22	636.13	0.11	3.11	1084	2083802.0	1126095.8	635.92	0.13	3.13
1012	2083582.86	1126221.64	636.00	0.08	3.08	1085	2083786.9	1125999.1	642.00	0.08	3.08
1013	2083542.79	1126232.77	635.03	0.04	3.04	1086	2083601.4	1125428.1	636.13	0.04	3.04
1014	2083501.59	1126297.37	640.16	0.10	3.10	1087	2083650.0	1125500.0	639.74	0.07	3.07
1015	2083511.17	1126313.73	635.18	0.02	3.02	1088	2083550.0	1125650.0	638.33	0.08	3.13
1016	2083540.89	1126335.84	636.01	0.08	3.08	1089	2083600.0	1125650.0	638.59	0.08	3.13
1017	2083567.23	1126444.45	636.02	0.03	3.03	1090	2083650.0	1125650.0	638.44	0.09	3.09
1018	2083512.29	1126403.94	635.24	0.08	3.08	1091	2083700.0	1125650.0	638.05	0.10	3.05
1019	2083554.46	1126499.06	635.20	0.06	3.06	1092	2083650.0	1125650.0	639.10	0.12	3.02
1020	2083600.45	1126505.89	635.20	0.02	3.02	1093	2083700.0	1125650.0	638.81	0.04	3.04
1021	2083654.86	1126537.02	631.26	0.04	3.04	1094	2083700.0	1125700.0	638.64	0.01	3.01
1022	2083718.54	1126593.96	635.03	0.14	3.14	1095	2083650.0	1125750.0	639.14	0.04	3.04
1023	2083723.20	1126444.00	634.02	0.04	3.04	1096	2083650.0	1125750.0	639.38	0.08	3.10
1024	2083708.44	1126374.00	635.13	0.03	3.03	1097	2083700.0	1125750.0	639.49	0.05	3.05
1025	2083638.68	1126348.35	635.83	0.10	3.10	1098	2083650.0	1125800.0	639.81	0.09	3.05
1026	2083647.94	1126279.35	636.02	0.12	3.12	1099	2083700.0	1125800.0	640.26	0.09	3.09
1027	2083710.45	1126250.93	635.96	0.07	3.07	1100	2083650.0	1125850.0	640.23	0.09	3.09
1028	2083712.42	1126195.19	636.93	0.04	3.04	1101	2083650.0	1125850.0	640.60	0.14	3.14
1029	2083730.55	1126139.31	637.15	0.12	3.12	1102	2083700.0	1125850.0	640.08	0.12	3.12
1030	2083745.81	1126259.75	639.29	0.16	3.16	1103	2083750.0	1125850.0	641.03	0.05	3.05
1031	2083820.50	1126306.73	622.32	0.12	3.12	1104	2083600.0	1125900.0	640.81	0.08	3.07
1032	2083844.61	1126340.20	626.76	0.08	3.08	1105	2083650.0	1125900.0	641.01	0.03	3.03
1033	2083789.60	1126367.10	623.22	0.23	3.23	1106	2083700.0	1125900.0	641.88	0.06	3.06
1034	2083860.69	1126261.48	623.18	0.22	3.22	1107	2083800.0	1125900.0	639.04	0.09	3.05
1035	2083850.41	1126179.85	630.06	0.23	3.23	1108	2083550.0	1125950.0	638.90	0.07	3.07
1036	2083815.18	1126130.35	631.32	0.13	3.13	1109	2083700.0	1125950.0	642.43	0.06	3.06
1037	2083804.18	1126066.18	638.11	0.06	3.06	1110	2083850.0	1125950.0	633.28	0.13	3.13
1038	2083809.12	1126031.54	638.09	0.14	3.09	1111	2083800.0	1126000.0	641.10	0.07	3.07
1039	2083781.32	1125980.01	643.05	0.09	3.09	1112	2083800.0	1126000.0	633.41	0.07	3.07
1040	2083710.71	1125996.50	643.07	0.07	3.07	1113	2083850.0	1126050.0	641.88	0.04	3.04
1041	2083762.83	1125939.80	643.00	0.04	3.04	1114	2083700.0	1126050.0	641.11	0.16	3.16
1042	2083801.44	1125968.99	642.02	0.04	3.04	1115	2083750.0	1126050.0	639.27	0.10	3.10
1043	2083732.90	1125878.87	642.01	0.05	3.05	1116	2083850.0	1126050.0	631.67	0.31	3.13
1044	2083750.79	1125927.02	640.11	0.10	3.10	1117	2083650.0	1126100.0	639.10	0.12	3.12
1045	2083771.41	1125870.31	639.02	0.09	3.09	1118	2083700.0	1126100.0	638.46	0.15	3.15
1046	2083753.38	1125861.76	637.07	0.13	3.13	1119	2083750.0	1126100.0	637.92	0.00	3.00
1047	2083688.67	1125826.19	637.07	0.02	3.02	1120	2083550.0	1126200.0	633.85	0.09	3.09
1048	2083684.10	1125438.30	635.18	0.11	3.01	1121	2083650.0	1126200.0	636.21	0.12	3.12
1049	2083745.37	1125491.87	635.20	0.05	3.05	1122	2083750.0	1126200.0	632.28	0.16	3.16
1050	2083701.0	1125957.7	631.02	0.04	3.04	1123	2083600.0	1126200.0	636.79	0.10	3.10
1051	2083595.4	1126531.0	631.00	0.08	3.08	1124	2083550.0	1126300.0	635.69	0.14	3.14
1052	2083605.4	1126431.1	636.50	0.24	3.24	1125	2083600.0	1126300.0	636.50	0.39	3.13
1053	2083606.7	1126224.9	636.10	0.12	3.12	1126	2083700.0	1126300.0	635.40	0.08	3.08
1054	2083619.0	1126279.0	641.27	0.11	3.11	1127	2083600.0	1126350.0	636.50	0.18	3.18
1055	2083640.4	1126282.8	639.83	0.16	3.16	1128	2083750.0	1126350.0	629.20	0.12	3.12
1056	2083555.1	1126584.5	638.02	0.06	3.06	1129	2083800.0	1126350.0	623.50	0.07	3.07
1057	2083652.2	1126484.4	636.56	0.12	3.12	1130	2083550.0	1126400.0	635.90	0.02	3.02
1058	2083656.9	1126392.3	633.11	0.01	3.01	1131	2083600.0	1126400.0	635.97	0.95	3.05
1059	2083709.1	1126363.3	635.00	0.13	3.13	1132	2083550.0	1126400.0	636.04	0.06	3.06
1060	2083699.4	1126162.8	637.45	0.06	3.06	1133	2083550.0	1126450.0	635.61	0.02	3.02
1061	2083712.8	1126050.6	641.18	0.12	3.12	1134	2083600.0	1126450.0	634.84	0.51	3.51
1062	2083722.4	1125971.8	639.59	0.03	3.03	1135	2083650.0	1126450.0	635.57	0.01	3.01
1063	2083731.8	1126064.0	637.82	0.05	3.05	1136	2083700.0	1126450.0	634.40	0.11	3.11
1064	2083739.6	1126058.7	636.05	0.04	3.04	1137	2083650.0	1126450.0	623.01	0.06	3.06
1065	2083747.8	1126043.9	635.25	0.03	3.03	1138	2083850.0	1126450.0	619.24	0.11	3.11
1066	2083816.8	1126043.8	628.90	0.08	3.08	1139	2083650.0	1126500.0	637.76	0.05	3.05
1067	2083482.2	1126042.6	628.71	0.08	3.08	1140	2083700.0	1126500.0	633.29	0.08	3.08
1068	2083499.7	1126309.7	633.11	0.03	3.03	1141	2083800.0	1126500.0	622.40	0.02	3.02
1069	2083515.2	1126211.7	632.70	0.04	3.04	1142	2083850.0	1126500.0	618.78	0.11	3.11
1070	2083526.1	1126107.4	633.19	0.07	3.07	1143	208381.99	1126618.09	621.11	0.06	3.06
1071	2083550.5	1126022.0	638.91	0.05	3.05	1144	2083802.34	1126608.35	621.41	0.21	3.11
1072	2083563.0	1125914.2	640.34	0.06	3.06	1145	2083738.31	1126595.82	623.12	0.00	3.00
1073	2083551.3	1125813.3	639.70	0.04	3.04	1146	2083699.78	1126599.97	623.44	0.08	3.08

Area 2 East Channel Clay Thickness				
Point No.	Coordinate	Bottom of Clay Elevation	Top of Clay Elevation	Clay Thickness
2001	2084045.7	1126631.7	591.76	593.97
2002	2084104.4	1126531.7	591.28	593.86
2003	2084301.8	1126644.0	590.53	592.98
2004	2084430.7	1126646.1	590.25	592.52



Area 2 Protective Layer									
Point No.	Coordinate	Design Elevation	Record Elevation	Protective Layer Thickness	Description				
1	2084098.87	1126211.56	601.15	0.06	3.06				
2	2084095.52	1126209.36	601.81	0.02	3				

RELEASE	DATE:	BY:
Project Review		
4		
3		
2		
1		

NO.	DATE:	BY:
DESCRIPTION		
REVISIONS		

JM Johns Manville

CQM, INC.
 Engineering - Surveying - Material Testing
 2679 Continental Drive
 Green Bay, WI 54311

**Protective Layer
 Density Test Locations**

**Construction Documentation Drawings
 Area 1 & 2 Final Cover
 Johns Manville Waukegan Plant
 Waukegan, IL**


DRAWN BY: WBE

DATE: Jan. 2009


SCALE: NTS

DRAWING NO.


A-7




PROTECTIVE LAYER (LIFT NO.1)




PROTECTIVE LAYER (LIFT NO.2)




PROTECTIVE LAYER (LIFT NO.3)



PROTECTIVE LAYER (LIFT NO.4)



PROTECTIVE LAYER (LIFT NO.5)




LEGEND


- LIMITS OF WASTE
- 1 DENSITY TEST LOCATION AND NUMBER FOR EAST CHANNEL
- 40 DENSITY TEST LOCATION AND NUMBER

NOTES:


1. THE PROTECTIVE LAYER FOR AREA 1 AND 2 WAS PLACED IN APPROXIMATE 8-INCH LIFTS AND COMPACTED TO 6-INCHES. THE TOP 6-INCH LIFT OF THE 3-FOOT PROTECTIVE LAYER MATERIAL WAS TRACKED IN BY A DOZER TO PROMOTE VEGETATION GROWTH.
2. APPENDIX E OF THE DOCUMENTATION REPORT SUMMARIZES THE FIELD MOISTURE/DENSITY TESTING PERFORMED ON THE PROTECTIVE LAYER MATERIAL.
3. APPENDIX F OF THE DOCUMENTATION REPORT SUMMARIZES THE FIELD MOISTURE/DENSITY TESTING PERFORMED ON THE CERCLA CAP EAST CHANNEL MATERIAL.




1 CAP TERMINATION ON CERCLA BENCH
8 NOT TO SCALE




2 TYPICAL CAP TERMINATION
8 NOT TO SCALE




3 CAP TERMINATION AT NORTH SLOPE OF AREA 2
8 NOT TO SCALE



4 AREA 2 INTERIOR SWALE DETAIL
8 NOT TO SCALE



5 CAP TERMINATION AGAINST BERM ON WEST SIDE OF AREA 2
8 NOT TO SCALE



6 EAST CHANNEL - TYPICAL SECTION AND CAP TERMINATION
8 NOT TO SCALE

RELEASE	DATE:	BY:
Project Review		
4		
3		
2		
1		
NO.	DATE:	BY:
DESCRIPTION		
REVISIONS		
JM Johns Manville		
CQM, INC. Engineering - Surveying - Material Testing 2679 Continental Drive Green Bay, WI 54311		Details
Construction Documentation Drawings Area 1 & 2 Final Cover Johns Manville Waukegan Plant Waukegan, IL		
DRAWN BY: WBE		
DATE: Jan. 2009		
SCALE: NTS		
DRAWING NO.		A-8

G:\Project Data\WIS-STET\Johns Manville\Site Cap\Documentation\A-8.dwg, 2/10/2009 2:07:48 PM

ATTACHMENT E

**Response 05: Appendix F of Appendix E of Closure Report
(Barrier Layer Compaction Testing Results)**

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 2 BARRIER LAYER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
1	8/22/08	2084150	1126250	1	11.5	119.1	91.5
2	8/22/08	2084150	1126350	1	11.1	117.8	90.5
3	8/22/08	2084150	1126450	1	11.5	119.0	91.5
4	8/22/08	2084050	1126450	1	10.6	117.7	90.5
5	8/22/08	2084150	1126550	1	12.0	119.7	92.0
6	8/22/08	2084050	1126550	1	12.8	121.6	93.5
7	8/22/08	2084150	1126650	1	10.8	125.5	96.5
8	8/22/08	2084050	1126650	1	12.4	119.4	91.8
9	8/27/08	2084150	1126200	2	10.5	125.8	96.7
10	8/27/08	2084100	1126200	2	12.5	124.3	95.5
11	8/27/08	2084150	1126300	2	11.5	126.2	97.0
12	8/27/08	2084100	1126300	2	11.1	122.5	94.2
13	8/27/08	2084150	1126400	2	10.4	123.7	95.1
14	8/27/08	2084100	1126400	2	12.0	123.2	94.7
15	8/27/08	2084150	1126500	2	11.1	122.5	94.2
16	8/27/08	2084100	1126500	2	11.6	126.2	97.0
17	8/27/08	2084150	1126600	2	11.3	125.0	96.1
18	8/27/08	2084100	1126600	2	11.3	126.7	97.4

ATTACHMENT F

**Response 06: USEPA Approval of Phase II Remedial Work
Plan dated April 14, 2008**



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
REGION 5
77 WEST JACKSON BOULEVARD
CHICAGO, IL 60604-3590

REPLY TO THE ATTENTION OF:

VIA TELEFAX AND
CERTIFIED MAIL

April 14, 2008

Bill Bow, Principal
Levin-Fricke
630 Tollgate Road, Suite D
Elgin, IL 60123-9364

Dear Mr. Bow:

The U.S. Environmental Protection Agency (EPA), in consultation with the State of Illinois, has reviewed the February 8, 2008 "Final Phase II Remedial Work Plan- On-Site Landfill Closure" (the Work Plan) for the Johns-Manville Site in Waukegan, Illinois (the Site). EPA hereby approves the Work Plan with the following modifications:

1. The title of the document should be changed to avoid confusion with the 150-acre CERCLA landfill area. Possible alternate titles for the document are "Final Phase II Remedial Work Plan- Former Miscellaneous Disposal Pit Closure" and "Final Phase II Remedial Work Plan- Non-Asbestos-Containing Landfill Area Closure".
2. The potential exists for the CERCLA cap to be penetrated during the work, especially near the east side of Fill Area #2. The Work Plan must describe how this will be verified during construction and, if it is penetrated, how the cap will be repaired.
3. The Barrier Layer must be verified to have 12 inch thickness after the cut and fill activities. How this will be accomplished must be stated in the Work Plan.
4. The Sand Drainage Layer, Final Protective Layer, and Vegetative Cover must meet the criteria (soil type, compaction) used for input to the HELP modeling; how this will be demonstrated must be stated in the Work Plan.
5. Page 28: Schedule: remove "anticipated" and add definite completion date for construction activities. Either "November 15, 2008" or "4 months after contractor mobilization" would be acceptable.

Please submit amended pages for insertion into the Work Plan at your earliest convenience. If you have any questions concerning this letter, please contact me at (312) 886-4742.

Sincerely,



Brad Bradley
Remedial Project Manager

cc: Sandy Bron, Illinois EPA
Beth Wallace, Illinois Attorney General's Office

United States Environmental Protection Agency
Region V.



77 West Jackson Boulevard
Chicago, Illinois 60604



Superfund Division

Facsimile Cover Sheet
Telephone Number
312-886-4071
353-5541

To: Bill Bow

Office phone: (847) 695-8855 Machine No: (847) 695-7799

From: Brad Bradley

Office phone: (312) 886-4742 Mail code:

Date: 4/14/08 Number of pages, including cover: 3

Message:

Multiple horizontal lines for message content.

Signature:

ATTACHMENT G

Response 06: Geotechnical Testing of Barrier Clay

Appendix F

Permeability Analytical Data Report – Interim Landfill Cover



TESTING SERVICE CORPORATION

Corporate Office:

360 S. Main Place, Carol Stream, IL 60188-2404
630.462.2600 • Fax 630.653.2988

Local Office:

457 E. Gunderson Drive, Carol Stream, IL 60188-2492
630.653.3920 • Fax 630.653.2726

May 6, 2003

Ms. Wendy Teskey
LFR Levine Fricke
630 Tollgate Road, Suite D
Elgin, Illinois 60123

Re: Laboratory Analysis
TSC Job L-57,606

Dear Ms. Teskey:

Included in this report is the result of the analysis you requested for six (6) Shelby Tube samples delivered to our office.

Sample ID	% Moisture	P.C.F. Dry	K _T (cm/sec)	Description
LMW-03 ST-01	20.4	107.2	3.9 x 10 ⁻⁸	Brown & gray silty CLAY, little sand, trace gravel (CL)
C-22 * ST-02	11.3	117.3	1.4 x 10 ⁻⁵	Brown & gray clayey SAND, little gravel (SC)
C-14 ST-03	18.0	105.5	6.1 x 10 ⁻⁸	Brown & gray silty CLAY, little sand and gravel (CL)
C-9-10 ST-04	13.1	119.8	3.4 x 10 ⁻⁷	Brown & gray silty CLAY, some sand, little gravel (CL)
C-67-68 ST-05	9.6	120.9	1.8 x 10 ⁻⁷	Brown, black & gray sandy CLAY, little gravel (CL)
C-65-66 ST-06	17.6	105.7	3.2 x 10 ⁻⁵	Brown silty CLAY, some sand, trace gravel (CL)

*NOTE: The bottom ten inches of Sample C-22 was of a gray sand (SP) not suitable for an ASTM D5084 permeability analysis.

The analysis was performed following current ASTM D5084 methodology.

It is a pleasure to assist you on this project. Please call if you have any questions or require additional information.

Respectfully submitted,

TESTING SERVICE CORPORATION

Larry Lockwald
Laboratory Manager

LL:cn

A comparison of the average water elevations within the shallow, unconfined aquifer located above the Wadsworth Till with the average water elevations found within the deep sand and gravel/Silurian Dolomite (see Table 3) shows that there is a downward gradient from the shallow sand to these underlying units. As Table 3 shows, the downward gradient in the vicinity of the On-Site Landfill ranges from 0.03 foot per foot (LMW-14) to 0.06 foot per foot (LMW-18).

4.2.5 Vertical Flow Velocity

Table 4 shows the calculated vertical flow velocity from the shallow, unconfined aquifer to the underlying sand and gravel/Silurian Dolomite, through the lower permeability Wadsworth Till. Velocities range from 0.02 to 0.04 feet per year. Taking into account the thickness of the Wadsworth Till in the vicinity of the On-Site Landfill, groundwater travel times through the till range from approximately 2,300 to 4,100 years. This calculation is strictly for groundwater itself; migration through the till for any potential contaminants would be further reduced by adsorption and attenuation.

4.2.6 Definition of Uppermost Aquifer

Based upon the geology and hydrogeology in the vicinity of the On-Site Landfill, the uppermost aquifer is defined from the surface to the upper section of the underlying Silurian Dolomite bedrock. This includes two significant water bearing zones, the shallow, unconfined aquifer located within the beach sand complex above the Wadsworth Till and the aquifer that includes the sand and gravel outwash and underlying Silurian Dolomite. These aquifers are separated by the Wadsworth Till that is an average thickness of 79 feet in the vicinity of the On-Site Landfill. The till exhibits an average hydraulic conductivity of $6.52E-08$ cm/s, thus travel times for groundwater passing through the till are on the order of 2,300 to 4,100 years.

4.3 On-Site Landfill Characterization

4.3.1 On-site Landfill Interim Cover

The results of the soil borings that were advanced in April 2003 across the two fill areas show that interim cover thickness varies widely across both Fill Area 1 and Fill Area 2. The clay cover ranged from 1 foot to 10.5 feet in thickness in Fill Area 1. The approximate average thickness was 3 to 4 feet. The clay fill in Fill Area 2 ranged from 2 feet to 15 feet in thickness. Figure 6 shows the locations of the soil borings. Figures 15, 16 and 17 present three cross sections of the fill areas to graphically depict the clay cover thickness, the waste layer and the interface between the on-site landfill and the closed CERCLA landfill. Figure 18 presents the variation in thickness of clay cover across the landfill graphically by plotting the clay thickness contours.

Permeability of the clay cover was tested in Fill Area 1 at four locations (ST-1 through ST-4) and in Fill Area 2 at two locations (ST-4 and ST-5), which are shown in Figure

7. The permeability of the interim cover overlying Fill Area 1 ranged from 3.9×10^{-8} centimeter/second (cm/s) to 3.4×10^{-7} cm/s. The bottom 10" of one of the four samples from Fill Area 1 (ST-2) contained gray sand material unsuitable for conducting the permeability test. Disregarding the results from the ST-2 sample, the average permeability of the cover in Fill Area 1 was estimated to be 1.47×10^{-7} cm/s. Of the two samples from Fill Area 2, the sample from location ST-6 consisted of silty clay with some (30-55%) sand and trace gravel, and was not considered representative of the clay fill across Fill Area 2 and was not used in the analysis. From the results of the analysis of the sample from ST-5, the permeability of the cover in Fill Area 2 was determined to be 1.8×10^{-7} cm/sec. The analysis was performed following ASTM Method D-5084. The laboratory report showing the results of the permeability testing is presented in Appendix E.

4.3.2 On-Site Landfill Subsurface Characterization


Fill Area 1:

The 1992 historical topographic survey of the on-site landfill was compared with the survey completed in late 1998. No waste or interim cover has been placed since that time. It was estimated that between 30 feet and 40 feet of waste material and soil cover had been placed in the southeast portion of Fill Area 1 (vicinity of SB-01 and SB-02). Lesser amounts of material were placed towards the western limits of Fill Area 1 (vicinity of LF-SB03 and LF-SB04).

The boring log for LF-SB02 showed the presence of calcium silicate from 18 feet to 36 feet bgs. Calcium silicate is the inert material that makes up the T-12 insulation that was manufactured at the Waukegan plant through 1998. Consistent with the composition of T-12 insulation, synthetic fibers were also found in the boring. These fibers were tested at an independent laboratory, Scilab Boston, Inc. (Scilab), which confirmed that the material did not contain asbestos. The Scilab results are included in Appendix G. Multiple attempts to reach similar depths in the area of LF-SB01 were met with subsurface refusal at depths between 10 feet and 13 feet bgs (see boring log). The boring at LF-SB02 was terminated in T-12 waste material at 36 feet bgs (approximately 596 feet AMSL).

Greater than 95% clay was encountered from the surface down to 13 feet bgs in LF-SB01 (maximum depth of boring) and down to 18 feet bgs in LF-SB02 (depth at which T-12 was encountered). This was consistent with the Waukegan plant's operations during the 1992 to 1998 time period, when JM was placing sufficient cover material to prevent surficial exposure of the waste T-12 material.

In the vicinity of LF-SB03 and LF-SB04, very little waste material was encountered. At LF-SB03, the cover for the former CERCLA landfill underlying the Site was encountered at 11.5 feet bgs. Except for an isolated shingle "wafer" that was encountered at 8 feet bgs, only clay was found above the former CERCLA landfill. At LF-SB04, the cover of the former CERCLA landfill was encountered at approximately



- LEGEND**
- — — — — PROPERTY LINE
 - - - - - BOUNDARY OF LANDFILL
 - PERMEABILITY TEST LOCATION

Note:
Figure adapted from Aerial Survey dated 1998, generated by Harrington Associates.

JOHNS MANVILLE
**On-Site Landfill
Permeability Test Locations**



Figure 7

ATTACHMENT H

Response 06: Environmental Testing of Barrier Clay

DK PILE

Dirt Supplier: DK Contractors

Dirt Pile Location: East Side of Landfill, South of Collection Basin

Number of Loads Supplied: 1295

Number of loads on-site: 1295

Activity Period: 1999 through 2000

Pile Status: Inactive

Does All Soil meet Illinois Title 35 Subtitle G Chapter 1 Subchapter f Part 742 TACO Standard: Yes

Number of Samples: 5 (including re-tests)

Analytical Method: 8260 VOC, 8310 PNA, RCRA Metals = As, Bd, Cd, Cr, Pb, Hg, Se, Ag, SPLP Lead, pH, PCBs

Comments: Some soil was rejected due to the presence of construction debris.

The samples collected on November 18 and 19, 1999 were not analyzed for PCBs or metals by STL (laboratory).

Contractor DK Contractors
Sample Identification E1W041399
Sample Date 4/13/99
Report Date 4/26/99

Compound	Units	Lab Detection Limit	Back Ground Level	Sample Results	Standard Tier 1 Levels (mg/kg)		
					Residential Soil Ingestion	Inhalation	Class I Groundwater
SPLP Lead	mg/L	0.005	NA	ND	NL	NL	0.0075
pH	SU	0.1	NA	9.1	6 - 9	6 - 9	6 - 9
RCRA Metals							
Arsenic	mg/kg	2	13	8	0.4	750	31
Barium	mg/kg	0.95	110	45.5	5500	690000	2100
Cadmium	mg/kg	2	0.6	ND	78	1800	430
Chromium	mg/kg	0.95	16.2	13	390	270	28
Lead	mg/kg	4.7	36	15.8	400	NL	NL
Mercury	mg/kg	0.0404	0.06	ND	23	10	8
Selenium	mg/kg	2	0.48	ND	390	NL	2.4
Silver	mg/kg	4.7	0.55	ND	390	NL	110
PCBs (EPA Method 8080)							
PCB 1016	mg/kg	0.02	NA	ND	1	NL	0.5
PCB 1221	mg/kg	0.02	NA	ND	1	NL	0.5
PCB 1232	mg/kg	0.02	NA	ND	1	NL	0.5
PCB 1242	mg/kg	0.02	NA	ND	1	NL	0.5
PCB 1248	mg/kg	0.02	NA	ND	1	NL	0.5
PCB 1254	mg/kg	0.02	NA	ND	1	NL	0.5
PCB 1260	mg/kg	0.02	NA	ND	1	NL	0.5
PNAs (EPA Method 8310)							
Acenaphthene	mg/kg	0.2	NA	ND	4700	NL	570
Acenaphthylene	mg/kg	0.2	NA	ND	NL	NL	NL
Anthracene	mg/kg	0.04	NA	ND	23000	NL	12000
Benzo a anthracene	mg/kg	0.004	NA	ND	0.9	NL	2
Benzo a pyrene	mg/kg	0.004	NA	ND	0.09	NL	8
Benzo b fluoanthene	mg/kg	0.004	NA	ND	0.9	NL	5
Benzo ghi perylene	mg/kg	0.004	NA	ND	NL	NL	NL
Benzo k fluoanthene	mg/kg	0.004	NA	ND	9	NL	49
Chrysene	mg/kg	0.04	NA	ND	88	NL	160
Dibenzo a,h anthracene	mg/kg	0.004	NA	ND	0.09	NL	2
Fluoranthene	mg/kg	0.04	NA	ND	3100	NL	4300
Fluorene	mg/kg	0.04	NA	ND	3100	NL	560
Indeno 1,2,3-cd pyrene	mg/kg	0.004	NA	ND	0.9	NL	14
Naphthalene	mg/kg	0.2	NA	ND	3100	NL	84
Phenanthrene	mg/kg	0.04	NA	ND	NL	NL	NL
Pyrene	mg/kg	0.04	NA	ND	2300	NL	4200
VOCs (EPA Method 8260)							
Acetone	mg/kg	0.01	NA	ND	7800	100000	16
Benzene	mg/kg	0.005	NA	ND	22	0.8	0.03
Bromodichloromethane	mg/kg	0.005	NA	ND	10	3000	0.6
Bromoform	mg/kg	0.005	NA	NT	81	53	0.8
Bromomethane	mg/kg	0.01	NA	ND	110	10	0.2
2-Butanone	mg/kg	0.01	NA	NT	NL	NL	NL
Carbon disulfide	mg/kg	0.005	NA	NT	7800	720	32
Carbon tetrachloride	mg/kg	0.005	NA	ND	5	0.3	0.07
Chlorobenzene	mg/kg	0.005	NA	ND	1600	130	1
Chlorodibromomethane	mg/kg	0.005	NA	ND	1600	1300	0.4
Chloroethane	mg/kg	1	NA	ND	NL	NL	NL
2-Chloroethyl vinyl ether	mg/kg	NT	NA	NT	NL	NL	NL
Chloroform	mg/kg	0.005	NA	ND	100	0.3	0.6
Chloromethane	mg/kg	0.005	NA	NT	NL	NL	NL
1,1-Dichloroethane	mg/kg	0.005	NA	ND	7800	1300	23
1,2-Dichloroethane	mg/kg	0.005	NA	ND	7	0.4	0.02
1,1-Dichloroethene	mg/kg	0.005	NA	ND	700	1500	0.06
cis-1,2-Dichloroethene	mg/kg	0.005	NA	ND	780	1200	0.4
trans-1,2-Dichloroethene	mg/kg	0.005	NA	ND	1600	3100	0.7
1,2-Dichloropropane	mg/kg	0.005	NA	ND	9	15	0.03
cis-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
trans-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
Ethylbenzene	mg/kg	0.005	NA	ND	7800	400	13
2-Hexanone	mg/kg	0.02	NA	NT	NL	NL	NL
Methylene chloride	mg/kg	0.005	NA	ND	85	13	0.02
4-Methyl-2-pentanone	mg/kg	0.01	NA	NT	NL	NL	NL
Styrene	mg/kg	0.005	NA	ND	16000	1500	4
1,1,2,2-Tetrachloroethane	mg/kg	0.005	NA	NT	NL	NL	NL
Tetrachloroethene	mg/kg	0.005	NA	ND	12	11	0.06
Toluene	mg/kg	0.005	NA	ND	16000	650	12
1,1,1-Trichloroethane	mg/kg	0.005	NA	ND	NL	1200	2
1,1,2-Trichloroethane	mg/kg	0.005	NA	ND	310	1800	0.02
Trichloroethene	mg/kg	0.005	NA	ND	58	5	0.06
Trichlorofluoromethane	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Acetate	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Chloride	mg/kg	0.01	NA	ND	0.3	0.03	0.01
Total Xylenes	mg/kg	0.01	NA	ND	160000	410	150

Notes:

- NL = Not Listed
- NA = Not Applicable
- ND = Not Detected
- NT = Not Tested
- Illinois Title 35, Subtitle G, Chapter I, Subchapter f, Part 742 titled Tiered Approach to Corrective Action Objectives supercedes this summary table.

Contractor DK Contractors
Sample Identification E2W111599
Sample Date 11/18/99
Report Date 12/1/99

Compound	Units	Lab Detection Limit	Back Ground Level	Sample Results	Standard Tier 1 Levels (mg/kg)		
					Residential Soil Ingestion	Inhalation	Class I Groundwater
SPLP Lead	mg/L	0.005	NA	ND	NL	NL	0.0075
pH	SU	0.1	NA	8.5	6 - 9	6 - 9	6 - 9
RCRA Metals							
Arsenic	mg/kg	NT	13	NT	0.4	750	31
Barium	mg/kg	NT	110	NT	5500	690000	2100
Cadmium	mg/kg	NT	0.6	NT	78	1800	430
Chromium	mg/kg	NT	16.2	NT	390	270	28
Lead	mg/kg	NT	36	NT	400	NL	NL
Mercury	mg/kg	NT	0.06	NT	23	10	8
Selenium	mg/kg	NT	0.48	NT	390	NL	2.4
Silver	mg/kg	NT	0.55	NT	390	NL	110
PCBs (EPA Method 8080)							
PCB 1016	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1221	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1232	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1242	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1248	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1254	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1260	mg/kg	NT	NA	NT	1	NL	0.5
PNAs (EPA Method 8310)							
Acenaphthene	mg/kg	0.2	NA	ND	4700	NL	570
Acenaphthylene	mg/kg	0.2	NA	ND	NL	NL	NL
Anthracene	mg/kg	0.04	NA	ND	23000	NL	12000
Benzo a anthracene	mg/kg	0.004	NA	ND	0.9	NL	2
Benzo a pyrene	mg/kg	0.004	NA	ND	0.09	NL	8
Benzo b fluoanthene	mg/kg	0.004	NA	ND	0.9	NL	5
Benzo ghi perylene	mg/kg	0.004	NA	ND	NL	NL	NL
Benzo k fluoranthene	mg/kg	0.004	NA	ND	9	NL	49
Chrysene	mg/kg	0.04	NA	ND	88	NL	160
Dibenzo a,h anthracene	mg/kg	0.004	NA	ND	0.09	NL	2
Fluoranthene	mg/kg	0.04	NA	ND	3100	NL	4300
Fluorene	mg/kg	0.04	NA	ND	3100	NL	560
Indeno 1,2,3-cd pyrene	mg/kg	0.004	NA	ND	0.9	NL	14
Naphthalene	mg/kg	0.2	NA	ND	3100	NL	84
Phenanthrene	mg/kg	0.04	NA	ND	NL	NL	NL
Pyrene	mg/kg	0.04	NA	ND	2300	NL	4200
VOCs (EPA Method 8260)							
Acetone	mg/kg	0.01	NA	ND	7800	100000	16
Benzene	mg/kg	0.005	NA	ND	22	0.8	0.03
Bromodichloromethane	mg/kg	0.005	NA	ND	10	3000	0.6
Bromoform	mg/kg	NT	NA	NT	81	53	0.8
Bromomethane	mg/kg	0.01	NA	ND	110	10	0.2
2-Butanone	mg/kg	NT	NA	NT	NL	NL	NL
Carbon disulfide	mg/kg	NT	NA	NT	7800	720	32
Carbon tetrachloride	mg/kg	0.005	NA	ND	5	0.3	0.07
Chlorobenzene	mg/kg	0.005	NA	ND	1600	130	1
Chlorodibromomethane	mg/kg	0.005	NA	ND	1600	1300	0.4
Chloroethane	mg/kg	0.005	NA	ND	NL	NL	NL
2-Chloroethyl vinyl ether	mg/kg	NT	NA	NT	NL	NL	NL
Chloroform	mg/kg	0.005	NA	ND	100	0.3	0.6
Chloromethane	mg/kg	NT	NA	NT	NL	NL	NL
1,1-Dichloroethane	mg/kg	0.005	NA	ND	7800	1300	23
1,2-Dichloroethane	mg/kg	0.005	NA	ND	7	0.4	0.02
1,1-Dichloroethene	mg/kg	0.005	NA	ND	700	1500	0.06
cis-1,2-Dichloroethene	mg/kg	0.005	NA	ND	780	1200	0.4
trans-1,2-Dichloroethene	mg/kg	0.005	NA	ND	1600	3100	0.7
1,2-Dichloropropane	mg/kg	0.005	NA	ND	9	15	0.03
cis-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
trans-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
Ethylbenzene	mg/kg	0.005	NA	ND	7800	400	13
2-Hexanone	mg/kg	NT	NA	NT	NL	NL	NL
Methylene chloride	mg/kg	0.005	NA	ND	85	13	0.02
4-Methyl-2-pentanone	mg/kg	NT	NA	NT	NL	NL	NL
Styrene	mg/kg	0.005	NA	ND	16000	1500	4
1,1,2,2-Tetrachloroethane	mg/kg	NT	NA	NT	NL	NL	NL
Tetrachloroethene	mg/kg	0.005	NA	ND	12	11	0.06
Toluene	mg/kg	0.005	NA	0.009	16000	650	12
1,1,1-Trichloroethane	mg/kg	0.005	NA	ND	NL	1200	2
1,1,2-Trichloroethane	mg/kg	0.005	NA	ND	310	1800	0.02
Trichloroethene	mg/kg	0.005	NA	ND	58	5	0.06
Trichlorofluoromethane	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Acetate	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Chloride	mg/kg	0.01	NA	ND	0.3	0.03	0.01
Total Xylenes	mg/kg	0.01	NA	ND	160000	410	150

Notes:

- NL = Not Listed
- NA = Not Applicable
- ND = Not Detected
- NT = Not Tested
- Illinois Title 35, Subtitle G, Chapter I, Subchapter f, Part 742 titled Tiered Approach to Corrective Action Objectives supercedes this summary table.

Contractor **DK Contractors**
Sample Identification **E1E092499**
Sample Date **11/19/99**
Report Date **12/1/99**

Compound	Units	Lab Detection Limit	Back Ground Level	Sample Results	Standard Tier 1 Levels (mg/kg)		
					Residential Soil Ingestion	Inhalation	Class I Groundwater
SPLP Lead	mg/L	0.005	NA	ND	NL	NL	0.0075
pH	SU	0.1	NA	8.2	6 - 9	6 - 9	6 - 9
RCRA Metals							
Arsenic	mg/kg	NT	13	NT	0.4	750	31
Barium	mg/kg	NT	110	NT	5500	690000	2100
Cadmium	mg/kg	NT	0.6	NT	78	1800	430
Chromium	mg/kg	NT	16.2	NT	390	270	28
Lead	mg/kg	NT	36	NT	400	NL	NL
Mercury	mg/kg	NT	0.06	NT	23	10	8
Selenium	mg/kg	NT	0.48	NT	390	NL	2.4
Silver	mg/kg	NT	0.55	NT	390	NL	110
PCBs (EPA Method 8080)							
PCB 1016	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1221	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1232	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1242	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1248	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1254	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1260	mg/kg	NT	NA	NT	1	NL	0.5
PNAs (EPA Method 8310)							
Acenaphthene	mg/kg	0.2	NA	ND	4700	NL	570
Acenaphthylene	mg/kg	0.2	NA	ND	NL	NL	NL
Anthracene	mg/kg	0.04	NA	ND	23000	NL	12000
Benzo a anthracene	mg/kg	0.004	NA	ND	0.9	NL	2
Benzo a pyrene	mg/kg	0.004	NA	ND	0.09	NL	8
Benzo b fluoanthene	mg/kg	0.004	NA	ND	0.9	NL	5
Benzo ghi perylene	mg/kg	0.004	NA	ND	NL	NL	NL
Benzo k fluoranthene	mg/kg	0.004	NA	ND	9	NL	49
Chrysene	mg/kg	0.04	NA	ND	88	NL	160
Dibenzo a,h anthracene	mg/kg	0.004	NA	ND	0.09	NL	2
Fluoranthene	mg/kg	0.04	NA	ND	3100	NL	4300
Fluorene	mg/kg	0.04	NA	ND	3100	NL	560
Indeno 1,2,3-cd pyrene	mg/kg	0.004	NA	ND	0.9	NL	14
Naphthalene	mg/kg	0.2	NA	ND	3100	NL	84
Phenanthrene	mg/kg	0.04	NA	ND	NL	NL	NL
Pyrene	mg/kg	0.04	NA	ND	2300	NL	4200
VOCs (EPA Method 8260)							
Acetone	mg/kg	0.01	NA	ND	7800	100000	16
Benzene	mg/kg	0.005	NA	0.012	22	0.8	0.03
Bromodichloromethane	mg/kg	0.005	NA	ND	10	3000	0.6
Bromoform	mg/kg	NT	NA	NT	81	53	0.8
Bromomethane	mg/kg	0.01	NA	ND	110	10	0.2
2-Butanone	mg/kg	NT	NA	NT	NL	NL	NL
Carbon disulfide	mg/kg	NT	NA	NT	7800	720	32
Carbon tetrachloride	mg/kg	0.005	NA	ND	5	0.3	0.07
Chlorobenzene	mg/kg	0.005	NA	ND	1600	130	1
Chlorodibromomethane	mg/kg	0.005	NA	ND	1600	1300	0.4
Chloroethane	mg/kg	0.005	NA	ND	NL	NL	NL
2-Chloroethyl vinyl ether	mg/kg	NT	NA	NT	NL	NL	NL
Chloroform	mg/kg	0.005	NA	ND	100	0.3	0.6
Chloromethane	mg/kg	NT	NA	NT	NL	NL	NL
1,1-Dichloroethane	mg/kg	0.005	NA	ND	7800	1300	23
1,2-Dichloroethane	mg/kg	0.005	NA	ND	7	0.4	0.02
1,1-Dichloroethene	mg/kg	0.005	NA	ND	700	1500	0.06
cis-1,2-Dichloroethene	mg/kg	0.005	NA	ND	780	1200	0.4
trans-1,2-Dichloroethene	mg/kg	0.005	NA	ND	1600	3100	0.7
1,2-Dichloropropane	mg/kg	0.005	NA	ND	9	15	0.03
cis-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
trans-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
Ethylbenzene	mg/kg	0.005	NA	0.012	7800	400	13
2-Hexanone	mg/kg	NT	NA	NT	NL	NL	NL
Methylene chloride	mg/kg	0.005	NA	ND	85	13	0.02
4-Methyl-2-pentanone	mg/kg	NT	NA	NT	NL	NL	NL
Styrene	mg/kg	0.005	NA	ND	16000	1500	4
1,1,2,2-Tetrachloroethane	mg/kg	NT	NA	NT	NL	NL	NL
Tetrachloroethene	mg/kg	0.005	NA	ND	12	11	0.06
Toluene	mg/kg	0.005	NA	0.04	16000	650	12
1,1,1-Trichloroethane	mg/kg	0.005	NA	ND	NL	1200	2
1,1,2-Trichloroethane	mg/kg	0.005	NA	ND	310	1800	0.02
Trichloroethene	mg/kg	0.005	NA	ND	58	5	0.06
Trichlorofluoromethane	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Acetate	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Chloride	mg/kg	0.01	NA	ND	0.3	0.03	0.01
Total Xylenes	mg/kg	0.01	NA	0.04	160000	410	150

Notes:

- NL = Not Listed
- NA = Not Applicable
- ND = Not Detected
- NT = Not Tested
- Illinois Title 35, Subtitle G, Chapter I, Subchapter f, Part 742 titled Tiered Approach to Corrective Action Objectives supercedes this summary table.

Contractor **DK Contractors**
Sample Identification **E1E092499**
Sample Date **12/14/99**
Report Date **12/21/99**

Compound	Units	Lab Detection Limit	Back Ground Level	Sample Results	Standard Tier 1 Levels (mg/kg)		
					Residential Soil Ingestion	Inhalation	Class I Groundwater
SPLP Lead	mg/L	0.005	NA	NT	NL	NL	0.0075
pH	SU	0.1	NA	NT	6 - 9	6 - 9	6 - 9
RCRA Metals							
Arsenic	mg/kg	NT	13	NT	0.4	750	31
Barium	mg/kg	NT	110	NT	5500	690000	2100
Cadmium	mg/kg	NT	0.6	NT	78	1800	430
Chromium	mg/kg	NT	16.2	NT	390	270	28
Lead	mg/kg	NT	36	NT	400	NL	NL
Mercury	mg/kg	NT	0.06	NT	23	10	8
Selenium	mg/kg	NT	0.48	NT	390	NL	2.4
Silver	mg/kg	NT	0.55	NT	390	NL	110
PCBs (EPA Method 8080)							
PCB 1016	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1221	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1232	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1242	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1248	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1254	mg/kg	NT	NA	NT	1	NL	0.5
PCB 1260	mg/kg	NT	NA	NT	1	NL	0.5
PNAs (EPA Method 8310)							
Acenaphthene	mg/kg	NT	NA	NT	4700	NL	570
Acenaphthylene	mg/kg	NT	NA	NT	NL	NL	NL
Anthracene	mg/kg	NT	NA	NT	23000	NL	12000
Benzo a anthracene	mg/kg	NT	NA	NT	0.9	NL	2
Benzo a pyrene	mg/kg	NT	NA	NT	0.09	NL	8
Benzo b fluoanthene	mg/kg	NT	NA	NT	0.9	NL	5
Benzo ghi perylene	mg/kg	NT	NA	NT	NL	NL	NL
Benzo k fluoranthene	mg/kg	NT	NA	NT	9	NL	49
Chrysene	mg/kg	NT	NA	NT	88	NL	160
Dibenzo a,h anthracene	mg/kg	NT	NA	NT	0.09	NL	2
Fluoranthene	mg/kg	NT	NA	NT	3100	NL	4300
Fluorene	mg/kg	NT	NA	NT	3100	NL	560
Indeno 1,2,3-cd pyrene	mg/kg	NT	NA	NT	0.9	NL	14
Naphthalene	mg/kg	NT	NA	NT	3100	NL	84
Phenanthrene	mg/kg	NT	NA	NT	NL	NL	NL
Pyrene	mg/kg	NT	NA	NT	2300	NL	4200
VOCs (EPA Method 8260)							
Acetone	mg/kg	0.01	NA	ND	7800	100000	16
Benzene	mg/kg	0.005	NA	ND	22	0.8	0.03
Bromodichloromethane	mg/kg	0.005	NA	ND	10	3000	0.6
Bromoform	mg/kg	NT	NA	NT	81	53	0.8
Bromomethane	mg/kg	0.01	NA	ND	110	10	0.2
2-Butanone	mg/kg	NT	NA	NT	NL	NL	NL
Carbon disulfide	mg/kg	NT	NA	NT	7800	720	32
Carbon tetrachloride	mg/kg	0.005	NA	ND	5	0.3	0.07
Chlorobenzene	mg/kg	0.005	NA	ND	1600	130	1
Chlorodibromomethane	mg/kg	0.005	NA	ND	1600	1300	0.4
Chloroethane	mg/kg	0.005	NA	ND	NL	NL	NL
2-Chloroethyl vinyl ether	mg/kg	NT	NA	NT	NL	NL	NL
Chloroform	mg/kg	0.005	NA	ND	100	0.3	0.6
Chloromethane	mg/kg	NT	NA	NT	NL	NL	NL
1,1-Dichloroethane	mg/kg	0.005	NA	ND	7800	1300	23
1,2-Dichloroethane	mg/kg	0.005	NA	ND	7	0.4	0.02
1,1-Dichloroethene	mg/kg	0.005	NA	ND	700	1500	0.06
cis-1,2-Dichloroethene	mg/kg	0.005	NA	ND	780	1200	0.4
trans-1,2-Dichloroethene	mg/kg	0.005	NA	ND	1600	3100	0.7
1,2-Dichloropropane	mg/kg	0.005	NA	ND	9	15	0.03
cis-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
trans-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
Ethylbenzene	mg/kg	0.005	NA	ND	7800	400	13
2-Hexanone	mg/kg	NT	NA	NT	NL	NL	NL
Methylene chloride	mg/kg	0.005	NA	ND	85	13	0.02
4-Methyl-2-pentanone	mg/kg	NT	NA	NT	NL	NL	NL
Styrene	mg/kg	0.005	NA	ND	16000	1500	4
1,1,2,2-Tetrachloroethane	mg/kg	NT	NA	NT	NL	NL	NL
Tetrachloroethene	mg/kg	0.005	NA	ND	12	11	0.06
Toluene	mg/kg	0.005	NA	ND	16000	650	12
1,1,1-Trichloroethane	mg/kg	0.005	NA	ND	NL	1200	2
1,1,2-Trichloroethane	mg/kg	0.005	NA	ND	310	1800	0.02
Trichloroethene	mg/kg	0.005	NA	ND	58	5	0.06
Trichlorofluoromethane	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Acetate	mg/kg	NT	NA	NT	NL	NL	NL
Vinyl Chloride	mg/kg	0.01	NA	ND	0.3	0.03	0.01
Total Xylenes	mg/kg	0.01	NA	ND	160000	410	150

Notes:

- NL = Not Listed
- NA = Not Applicable
- ND = Not Detected
- NT = Not Tested
- Illinois Title 35, Subtitle G, Chapter I, Subchapter f, Part 742 titled Tiered Approach to Corrective Action Objectives supercedes this summary table.

Contractor **DK Contractors**
Sample Identification **E3060700**
Sample Date **6/7/00**
Report Date **6/19/00**

Compound	Units	Lab Detection Limit	Back Ground Level	Sample Results	Standard Tier 1 Levels (mg/kg)		
					Residential Soil Ingestion	Inhalation	Class I Groundwater
SPLP Lead	mg/L	0.005	NA	ND	NL	NL	0.0075
pH	SU	0.1	NA	NT	6 - 9	6 - 9	6 - 9
RCRA Metals							
Arsenic	mg/kg	2.5	13	ND	0.4	750	31
Barium	mg/kg	25	110	29.7	5500	690000	2100
Cadmium	mg/kg	0.5	0.6	ND	78	1800	430
Chromium	mg/kg	5	16.2	8.59	390	270	28
Lead	mg/kg	1	36	21.6	400	NL	NL
Mercury	mg/kg	2.04	0.06	ND	23	10	8
Selenium	mg/kg	2.5	0.48	ND	390	NL	2.4
Silver	mg/kg	2.5	0.55	ND	390	NL	110
PCBs (EPA Method 8080)							
PCB 1016	mg/kg	0.025	NA	ND	1	NL	0.5
PCB 1221	mg/kg	0.025	NA	ND	1	NL	0.5
PCB 1232	mg/kg	0.025	NA	ND	1	NL	0.5
PCB 1242	mg/kg	0.025	NA	ND	1	NL	0.5
PCB 1248	mg/kg	0.025	NA	ND	1	NL	0.5
PCB 1254	mg/kg	0.025	NA	ND	1	NL	0.5
PCB 1260	mg/kg	0.025	NA	ND	1	NL	0.5
PNAs (EPA Method 8310)							
Acenaphthene	mg/kg	0.06	NA	0.0653	4700	NL	570
Acenaphthylene	mg/kg	0.4	NA	ND	NL	NL	NL
Anthracene	mg/kg	0.06	NA	ND	23000	NL	12000
Benzo a anthracene	mg/kg	0.06	NA	ND	0.9	NL	2
Benzo a pyrene	mg/kg	0.06	NA	ND	0.09	NL	8
Benzo b fluoanthene	mg/kg	0.06	NA	ND	0.9	NL	5
Benzo ghi perylene	mg/kg	0.06	NA	ND	NL	NL	NL
Benzo k fluoranthene	mg/kg	0.06	NA	ND	9	NL	49
Chrysene	mg/kg	0.06	NA	ND	88	NL	160
Dibenzo a,h anthracene	mg/kg	0.06	NA	ND	0.09	NL	2
Fluoranthene	mg/kg	0.06	NA	0.084	3100	NL	4300
Fluorene	mg/kg	0.06	NA	ND	3100	NL	560
Indeno 1,2,3-cd pyrene	mg/kg	0.06	NA	ND	0.9	NL	14
Naphthalene	mg/kg	0.06	NA	ND	3100	NL	84
Phenanthrene	mg/kg	0.06	NA	0.0605	NL	NL	NL
Pyrene	mg/kg	0.06	NA	0.0647	2300	NL	4200
VOCs (EPA Method 8260)							
Acetone	mg/kg	0.025	NA	ND	7800	100000	16
Benzene	mg/kg	0.005	NA	ND	22	0.8	0.03
Bromodichloromethane	mg/kg	0.005	NA	ND	10	3000	0.6
Bromoform	mg/kg	0.005	NA	ND	81	53	0.8
Bromomethane	mg/kg	0.005	NA	ND	110	10	0.2
2-Butanone	mg/kg	0.01	NA	ND	NL	NL	NL
Carbon disulfide	mg/kg	0.005	NA	ND	7800	720	32
Carbon tetrachloride	mg/kg	0.005	NA	ND	5	0.3	0.07
Chlorobenzene	mg/kg	0.005	NA	ND	1600	130	1
Chlorodibromomethane	mg/kg	0.005	NA	ND	1600	1300	0.4
Chloroethane	mg/kg	0.005	NA	ND	NL	NL	NL
2-Chloroethyl vinyl ether	mg/kg	0.005	NA	ND	NL	NL	NL
Chloroform	mg/kg	0.005	NA	ND	100	0.3	0.6
Chloromethane	mg/kg	0.005	NA	ND	NL	NL	NL
1,1-Dichloroethane	mg/kg	0.005	NA	ND	7800	1300	23
1,2-Dichloroethane	mg/kg	0.005	NA	ND	7	0.4	0.02
1,1-Dichloroethene	mg/kg	0.005	NA	ND	700	1500	0.06
cis-1,2-Dichloroethene	mg/kg	0.005	NA	ND	780	1200	0.4
trans-1,2-Dichloroethene	mg/kg	0.005	NA	ND	1600	3100	0.7
1,2-Dichloropropane	mg/kg	0.005	NA	ND	9	15	0.03
cis-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
trans-1,3-Dichloropropene	mg/kg	0.005	NA	ND	4	0.1	0.004
Ethylbenzene	mg/kg	0.005	NA	ND	7800	400	13
2-Hexanone	mg/kg	0.01	NA	ND	NL	NL	NL
Methylene chloride (6)	mg/kg	0.005	NA	0.0782	85	13	0.02
4-Methyl-2-pentanone	mg/kg	0.01	NA	ND	NL	NL	NL
Styrene	mg/kg	0.005	NA	ND	16000	1500	4
1,1,2,2-Tetrachloroethane	mg/kg	0.005	NA	ND	NL	NL	NL
Tetrachloroethene	mg/kg	0.005	NA	ND	12	11	0.06
Toluene	mg/kg	0.005	NA	0.00813	16000	650	12
1,1,1-Trichloroethane	mg/kg	0.005	NA	ND	NL	1200	2
1,1,2-Trichloroethane	mg/kg	0.005	NA	ND	310	1800	0.02
Trichloroethene	mg/kg	0.005	NA	ND	58	5	0.06
Trichlorofluoromethane	mg/kg	0.005	NA	ND	NL	NL	NL
Vinyl Acetate	mg/kg	0.01	NA	ND	NL	NL	NL
Vinyl Chloride	mg/kg	0.005	NA	ND	0.3	0.03	0.01
Total Xylenes	mg/kg	0.005	NA	ND	160000	410	150

Notes:

- NL = Not Listed
- NA = Not Applicable
- ND = Not Detected
- NT = Not Tested
- Illinois Title 35, Subtitle G, Chapter I, Subchapter f, Part 742 titled Tiered Approach to Corrective Action Objectives supercedes this summary table.

6. The concentration of the analyte detected in the sample is characteristic of a laboratory artifact. Also, the method blank contained 0.01417 mg/kg.

ATTACHMENT I

Response 06: Additional CQM Field Notes

MAY 8/18/02 75-^{84°}~~90°~~ sunny

9:45 CRC ADJUSTS ON SITE TO
DESIGN TEST BARRED LATER
SITES

- LATH CURT GRASS WATERING AREA
REPAIR TO KEEP NEW

- WORKS ON AREA 1 BARRED LATER
GRASS

- AREA 2 ~~AREA~~ CHANNEL ESCALATION

①

TRUCK 3440
= 114 22746

STANDARD CUT
MS: 646
DS: 2609

REDUCED Paved = 130.1 PCF @ 8.4 OPT. %
128.9 PCF @ 10.0 OPT.
SPC = 90% @ 2 1/2 - 6 1/2 ABOUT OPT.

STANDARD Paved 121.0 PCF @ 12.1 OPT.

SPC = 92% @ OPTIMUM = 4 1/2 ABOUT

LOCATION	LIFT	RA	CA	% _{opt}	%C
71	SURFACE	125.4	140.2	11.8	96.4
20	1' DOWN	118.2	134.7	13.4	91.3
70	SCAFFOLD	126.5	141.0	11.5	97.2
25	1" DOWN	121.4	135.7	11.8	93.3
23	SURFACE	128.7	142.3	10.4	98.9

PLACEMENT 5" (1 TEST)

7.15 CUT SITE

Tue. 8/19/08 Clear E-84°

3:20 ON SITE TO ^{CONTINUE} SCOUR BARRIER
UPON AREA 1

- STATION AREA 1 LIMITS OF CANALS &
SOME REMAINING BARRIER CANAL POINTS

8:30 CALLED JOHN HUNT BACK & GAVE
HIM CURRENT ELEVATIONS & LIMITS OF
CANAL POINTS FOR TABLE WORKING
DESIGN ELEVATIONS - HE WENT CHECK
& CALL BACK

6:45 off site

Wen 8/20/07 Canyon 70-84°

7:10 - ON SITE TO SURVEY BARRIER LAYER ASPECT
& DESIGN TEST

7:30 DESIGN CONTROL (SEALING MINIMUM ELEVATION
ON SITE)
SPoke w/ DENNY & MAREN HENRICH
w/ LIMITS of WASTE POINTS

- CALL JOHN HOME FOR DESIGN
ELEVATIONS

7:45 CALLER JOHN HOME & LHR
TO Ask FOR LOW DESIGN ELEVATIONS

8:30 CALLER JOHN HOME BACK & GAVE
HIM GRAD ELEVATION & LIMITS of
WASTE POINTS ON TABLE WITH DESIGN
ELEVATIONS - HE WOULD CHECK & CALL BACK

8:43 JOHN CALLER BACK - THE GRAD'S ELEVATION
SOLUTIONS & PLOTS ARE OK - NOT LOW
- STACK 1" SAND & 3" PROTECTED SOIL

10:30 CALLER JOHN & LHR TO Ask ABOUT
Z POINTS

9:00 REVISION BARRIER LAYER ASPECT SURFACE w/
DENNY - HE IS OK WITH IT / ADJUST A Couple
CONTACTS as required

(3)

- AREA 1 CULVERT

EXCITEMENT

1. JOHN DENNY 850C NOZZLE w/ GAT
1. OFF ROAD TRUCK

CALLER GRADING ON SITE PEAKING
SAND @ SOUTH TOE of AREA 1 WITH
OFF ROAD TRUCK AND PUSHING UP - SECTE /
GRADING TO 1-FOOT WITH A JOHN
DENNY 850C NOZZLE w/ GAT

11:35 CALLER JOHN HOME BACK & LHR (HE
LEFT MESSAGE TO CALL)

- HE SAID 1521 @ 626.91 GRADE IS
OK AND 1522 @ 627.33 IS OK

- NOTE 1522 DID NOT HAVE A DESIGN
ELEVATION

- I TOLD JOHN I DID NOT FEEL COMFORTABLE
DECIDING IF GRADIES ARE ACCEPTABLE OUT
OF DENNY TOLERANCE - HE APPRECIATED
THE CALL

12:10 TRACKER DENNY RESULTS of Peltos
1521 +1522

12:20 CHECKED GPS WITH LAKE CAMP
SCHEDULE (RAY) + ELEVATION LOG
WITHIN 0.01 (RANGE ON) !!
00

- LAKE CAMP GRAB WATCHING HALL
ROAD

2083800M 1126450E
" " 1126500E
550

TRAXOR 3440
S/N 22746

STANDARD Cam
MS: 65P
DS: 2631

MONITOR PITCH: 130.1 Pct @ 8.4 OPT.
SPR: = 90% @ 2 1/2 - 6 1/2 ABOVE OPT

Area 1 BARBIE

LOCATION	HGT	DI	CM	TEMP	% C
2083700M 1126400E	27 6" Nam	123.2	136.5	10.8	94.7
2083700M 1126494E	31 6" Nam	122.2	135.6	10.5	94.3

5:30 OFF SITE

5 CQA
5 SCHEDULE

THUR 3/21/02 CLEAR 71° - 82°

6:30 CB Arrived on site to Review
TEST AREA 2 Direct Gravel Layer
AND Account SANDS GRADES

AREA 1

LATE CARRY GRADING at SITE PLACING
SANDS ON THE OUTLINE SCOPE LISTED
A SECTION ARE 8500 INCH SAND WITH
REMA T-200-1

AREA 2

LATE CARRY GRADING REMAINING CLAY MATERIAL
ABOUT NEARBY GRADE & PLACING THE MATERIAL
IN NEARBY SAND CORNER of AREA 1

LATE CARRY GRADING ALSO PLACING
CLAY IN THE EAST CHANNEL AREA
AND CONSTRUCTING IN 6" CURB

7:05 DONNY WINTON ON SITE

THURSDAY 3/21/02
S/L# 22746

STAN-CHAM Camp

M1 = 656

M2 = 2652

MONITOR placed = 130.1 Pct R B.4 CM

SPEC = 90% @ 2 1/2 - 6 1/2 AREA 2 (10.4 MIN)

AREA 1 BARRELS


Location	Dist	AS	WS	ISM	%C
208130014					
11264500 40	6" from surface	123.1	135.9	10.4	94.6
11264500 40	4 1/2" from surface	122.1	135.0	11.0	93.9

7:30 REVIEW TESTS 6" Below surface so
LATE CARRY GRADING CALL PLACE FINISH
6" CURB

10:00 USIEPA ON SITE

- DURING THE COURSE OF THE MEETING
LAKE COUNTY GRADING WORKERS ON PLACING/
GRADING SAND ON AREA 1 TOP

- ONE ADZER WAS LOANED TO GRADE
AREA 2



(6)

USIEPA	LIFT	DB	CA	%M	TC
	3	124.7	137.6	13.0	93.6
	2	119.9	136.1	13.5	92.2
	1	123.9	138.6	11.9	95.2
	1	125.4	140.4	12.0	96.4
	3	126.3	139.7	10.6	97.1
	2	120.7	137.7	14.1	92.7
	1	121.3	137.8	13.6	93.2

1:00 PROJECT MEETING CANCELLED PER DENNY
BECAUSE HE IS STILL MEETING W/
USIEPA

1:00 MIKE - LAKE COUNTY GRADING PM
ON SITE FOR MEETING

3:15 STARTED TO RAIN

3:50 STOPPED

4:00 LOOKED C.R. STOCK

4:15 LAKE CASH GRADING REWORKS
WERE CASTING ON AREA 1

SCALE 3

CGA 16

5:30 OFF SITE

2 HOURS ON GRASS TABLE

(7)

W

TRUCKER 3440
 S/M 22746
 MS = 662
 DS = 2637

M. Phoret: 130.1 Pct @ 8.4 cft.
 Spd: 90% @ 2-6% over cft. (10.4 min)

AREA 2 BARRICADE

LOCATION	LIFT	AD	WD	% AIR	% C
5		119.1	132.8	11.5	91.6
12	6' from barrier	117.8	130.9	11.1	90.5
14		119.0	132.6	11.5	91.4
21		119.7	134.1	12.0	92.0
26		125.5	139.1	10.8	96.5
27		119.4	134.2	12.4	91.8
22		121.6	137.2	12.8	93.5
17		117.7	130.2	10.6	90.5

AREA 1 NE CORNER FIRE

(9)

LOCATION	LIFT	AD	WD	% AIR	% C
44	6' from barrier	118.3	133.2	12.6	90.9
40	↓	123.1	139.0	12.9	91.6 94.6
35	↓	120.5	137.5	14.2	92.6
	↓	120.8	137.6	13.9	92.9

7:15 Started to rain

1:55 CONTINUED SHOW RAIN

1:25 CALLED NEIGHBORS

- AREA 1 TESTS PASSED

- CPC BE BASH NEAR WELL

3:30 cft stop

Mon 8/15/06 6:55-8:00 Clock

7:45 OR APPROX OF SITE TO DESIGN
TEST AREA 1 NE CORNER & SURVEY
PERMANENT BARRIERS CHAIN (AREA 1
NE CORNER) & AREA 2

EQUIPMENT ON SITE

- SAME

UTHE CONE GRADING ON SITE PLACED
STATION ON AREA 1 W/ OFF ROAD TRAIL
& GRADINGS W/ A NOTES
EQUIPMENT W/ GPS

6:00 LAB-A PLACED OVER LAKE ON AREA 1
FOR SA-11 TRENCHING CONCRETE

8:00 DESIGN ON SITE

- PIPE ORDER ON SITE TO INSTALL AREA 1
PERIMETER DRAIN PIPE

8:30 MET JIMMIE - PIPE INSTALLER FOLLOWING
- PROJECT PARAMETERS

- NEED A TREE C MAY 200 INCLINATION

- PIPE NEEDS TO DRAIN - NO ECAT
SPOTS / LOCATIONS

- PIPE NEEDS TO BE SECURED PROUD
TO BACKFILLING

- DESIGN APPROVED PLACING DRAIN PIPE
ON INSURE LINES & CORNER STAKES - THE
STAKES WILL HOLD THE PIPE IN PLACE

11:30 WORKED AREA 2 NORTH DRAINAGE CHANNEL.
WENT NORTH, DAVE, JEFF + RAY - DAVE'S
SAID TO FILL IN NORTH AREA TO
MAKE DRAIN - DO NOT CHANGE EAST
SIDE DUE TO TEST AIR WATER

3:00 WORKED AREA 2 NORTH W/ DAVE - HE
WANTS TO CONSTRUCT DRAIN AS DESIGNED
AND GRADE AN ADDITIONAL ± 200' FOR
ADEQUATE DRAINAGE

3:47 LCG UTILIZES A Smeared Aluminum
ROLL NE CORNER WHERE PIPE WAS PLACED

- DURING THE COURSE OF THE DAY LCG
UTILIZES A WATER PUMP TO WATER
THE HOLE ROADS / MINIMIZE THE DRY

IN THE AFTERNOON LCG UTILIZES SMOKE
TO PLACE BARRICADE WATER INTERSECTION ON
AREA 2

5:00 - 6:15 DEP. BARRICADE
PUMP

6:20 CFW

5:00 Smeared
5 CFW

8/26/08 Sun 64°-80°

6:20 OLB ON SITE TO REPAIR BARRICADE
W/ HELL GRAB + NOVA TEST

LCB ON SITE PERFORM SKIN ON
AREA 1 W/ CH PUMP TRACKS +
GRABBERS TO R.O W/ GA DECK

- ON AREA 2 LCB ARE UTILIZING SCALERS
TO PLACE BARRICADE LAYER MATERIAL / COUNTERS
W/ STEELBAR COUNTERS

7:15 JEFF STARTS CLAY PLACEMENT LINE STARTS
TOWARD AREA 1

8:00 TESTS AREA 1 NE CORNER FULL AREA

LCB PIPING OPEN ON SITE PLACING PERIMETER
DRAIN PIPE

Open 1 OPERATOR

1 FERRIS

2 LABER

1 - CAT 312B BACKHOE

1141

1143

1147

1502

✓ 1507

1571

1572

1576

2:30 START OF CLAY PLACEMENT ON AREA 1 /
NORTH SIDE. THE CLAY WAS PLACED @ THE
TOE OF SLOPE (OPPOSITE THE LINE OF WHITE)
AND MOVED UP OVER THE CAP AREA

TRUCK 3440

S/M 22746

STATION (cm)

MI - 662

DJ - 2632

10.4 MI

LOCATION	AREA 1	NE GRAVE	Area		% C
	LIFT	DN	WN	2.01	
86	SCAFFOLD	117.3	130.2	11.0	90.2
90	SCAFFOLD	123.2	136.9	11.1	94.7
94	SCAFFOLD	125.6	139.4	11.0	96.5

5:10 OFF SITE

WED. 8/27/08 64°-80°

6:20 CCB (MURPHY) ON SITE TO DO
AREA 1 TOP OF SAND (AS-BUILT) &
POSSIBLE DOCUMENT AREA 2 REPAIRED LAYER
AREA 2

CCB ON SITE PLACING SAND ON
AREA 2 WITH OFF ROAD TRUCK &
GRADING TO 1.0

CCB ALSO PLACING CLAY ON THE
SOUTH SIDE OF AREA 2 WITH SCRAPERS
AND SOILING INTO PLACE / COMPACTING
W/ A CAT STEADFAST 825C COMPACTOR

AREA 1 SAND TOP TO PICK UP
BREAK POINTS (AS-BUILT) / PRIOR TO
CLAY PLACEMENT

JOB: JIM | SAND TOPS 8-27-08. CCB

12:30 QUALITY TESTED AREA 2 SOUTH
REPAIRED LAYER FULL AREA (S. FACE)
- TERRY PHILSON

1:30 NORTH TESTED AREA 1 PROTECTIVE
MATERIAL PLACEMENT ON SOUTH SIDE
- TERRY PHILSON

Trench 3440
 S/M 22740
 MS 663
 DS 2642

Pressure = 130.1 PSI @ 8.4 CM
 SPEC = 90% @ 21" - 6% Above CM.

LOCATION	LIFT	DA	CM	% CM	% C
29	Surface	125.8	139.0	10.5	96.7
35		126.2	140.7	11.5	97.0
40		123.7	136.6	10.4	95.0
45		122.5	136.1	11.1	94.1
50		125.0	139.1	11.3	96.1
30		124.3	139.9	12.5	95.6
35	122.5	136.1	11.7	94.1	
41	123.2	138.0	12.0	94.7	
46	126.2	140.5	11.6	97.0	
51	Surface	126.7	141.0	11.3	97.4

Area 1

LOCATION	LIFT	DA	CM	% CM	% C
118	1	123.9	138.4	12.1	95.2
214	3	122.5	137.4	12.2	94.1
310	5	125.3	139.3	11.2	96.3

(15)

5:30 off site

Temp 8/28/08 Clear 66° 80°
6:15 CRG ARRIVED ON SITE AREA 2
BULKHEAD LAYER & CONCRETE
AREA 1 SAND DOC & SAND TEND

6:30 UHLE CONVIN PLACING SAND ON AREA 1

8:00 DISTIN ON SITE TO ASSIST W/ DESIGN TENDS
9:30 AREA 1 SAND PLACEMENT COMPLETE

1:00 RECOMMEND AREA 2 BULKHEAD LAYER

9:30 STARTED SAND PLACEMENT ON AREA 2

6:30 LOG PLACING CLAY ON AREA 1
W/ SANDER AND COMPACTING W/A ERSC
SCHEDULE COMPLETE

1:00 PROJECT MEETING

2:30 MEETING W/ DEBBY PAUL, & TIM TO
DISCUSS WITH THE BAIN AREA

10:00 - 11:30 UCAT RAIN

5:30 OFF SITE

3/29/08
Fri. 68-82° Sun

6:20 OEG Arrives on site to location
make Patrick area of Area 2

LCG on site PUNCHING CLAY ON AREA 1
WITH SCRAPER -

LCG on site PUNCHING SAND ON AREA 2
WITH ANOTHER TRACK

PIPE CREW ON SITE TO INSTALL AREA 2
PIPES / GCL UNDERLINE. MAKE NOT
CONCRETE WITH TIE DRAIN PIPES & SCOPE
AS LONG AS IT DRAINS

(17)

1543 - 1576

1544

1545

1546

2:20 LCG START PUNCH

2:30 OEG / PATRICK ON SITE

3:00

Tues. 9/2/08 72°-90° Cloudy

7:00 OBS ARRIVES ON SITE TO DOCUMENT
MATERIAL AREA 2 BL

DUSTING ON SITE TO CONTINUE DESIGN
TESTING AREA 1 PROTECTIVE COVER
CLAY MATERIAL

LCB ON SITE PLACING PROTECTIVE MATERIAL
ON AREA 1 WITH 4 SCRAPERS &
CONTACTING THE MATERIAL

ONE AREA 2 LCB PLACING SAND WITH
3 OFF ROAD TRUCKS & GRADERS TO
1.0

- 8:00 SCREEN 3 SAND PILING ON
AREA 1

8:30 spoke w/ DESIGN ABOUT THE DRAIN
PIPE DRAINING

10:00 HAVE PETITION ON SITE

3750M 6100E 2 TOE

3800N 6250E CRET
3850N 6200E CRET

11:00 SCREENED AREA 1 SAND TEST OF SCALE
IN THE LABORATORY

12:30 EMERGENCY FUEL TO BL

12:30 LCB PLACES ADDITIONAL SAND ON AREA 1
NE TO AREA (LOW) WITH 4 OFF ROAD
TRUCKS

SAND V. 15,634 CY AS OF 09/01

SAND V. AS AREA

SI = 431,446 I.F. 11.0

15,977 CY

AREA 2

EAST N1704 TEST PITS w/ DACE (2)
8/28/08

- ② 247 2084104.4 N 1126631.7 E 591.28 (Bottom)
- ① 248 2084045.7 N 1126631.7 E 591.76 (Bottom)

4:50 AUG 2 TEST PITS IN EAST AREA
w/ B/CABLE FOR BOTTOM OF CLAY ELEVATION

- ④ 211 2084430.7 11266416.1 E 590.25 592.52
- ③ 212 2084301.8 N 1126644.0 E 590.53 592.96

THICKNESS

2.27

2.43

4 POINTS FOR CLAY THICKNESS IN EAST
DRAINAGE CHANNEL

4:00 AREA 2 SAND PERCENTAGE COMPLETE

DACES TO POINTS FOR CLAY THICKNESS

- 10/16/08
- 2084104.6 N 1126631.2 E 591.28 593.66
- 2084045.7 N 1126632.0 E 591.76 593.89
- 593.97
- 10/23/08

TOP of TOPSOIL ELEVATION

2.37

2.21

5:40 OFF SITE

593.66
591.28

593.89
591.76

2.13

WEN

9/13/07

CLAY 65' - 76'

6:30 ~~AS~~ Arrived on site to document
Area 2 SAND TRENCH (3rd survey)
7:00 DESTROY ON SITE TO REMOVE TEST
LOG ON SITE PLACING CLAY ON AREA 1
WITH 7 SCRAPERS, 1 NOISE, & 1 SAMPLING
COMPARISON

8:30 - 11:30 Documented AREA 1 SAND

12:00 Destroyed w/ Dave & Jeff removed SAND
OVER GOC AREA - Dave wants to back
DRAGGED TO THE EAST

- Watch track waterline have records

11:30 Dave gave Jeff APPROX TO
PLACE THE CLAY 100 IN CLAY

12:30 - 3:15 TOPPED SAND STOCKPILE
175 - 81

(20)

SCAPER RAN TIME
15 YARDS - 7 SCAPERS = 105 CY
8:07
7875 CY / DAY

2:00 NEEDED AREA 2 WEST AREA SAND ^{with} GOC
IS TO TRUCK - LOG STATION NEEDED SAND
THEY CARS GO FROM END OF GOC STRADDLE
ACROSS - Dave was checked w/ Agency
JEFF WANTS CHANGE CHECK TO REMOVE
SAND - Dave was talk to Agency

4:30 SCAPERS RAN THE AREA 110 YARD FOR
RAN
5:10 OFF SITE

THUR. 9/4/08 6⁴⁵-6⁵⁰ RAIN

6:30 CRG ARRIVED ON SITE TO COMPLETE
AREA 2 SAND PILE

- SITE IS WET & MUDDY FROM
CONTINUOUS RAIN

6:40 STATE W/ JEFF - LCG NOT WORKING
TODAY DUE TO RAIN

9:00 5020 CY REMAINING FOR SAND STOCKPILE
PER BS

(21)

AREA 1	AS-BUILT SAND	15,684 CY
STOCKPILE	AS-BUILT SAND	5,020

20,704 CY

- 29,583 CY BEYOND STOCKPILE

9,279 CY FOR AREA 2

6675

26004 CY ?

- GUC WEST LIMIT

4121.8N	6179.5E
4214.9	6199.2E
4299.4	6215.8E
4378.5	6232.0E
4443.3	6243.7E
4511.7	6257.9E
4545.1	6267.9E
4570.9	6278.0E
4659.2	6308.2E

AREA (

429,780 (BARREN LAND)

RECEIVE

JUN 2

SAND

NOV 8-29-09 - CRO

FRI. 9/5/08

Windy 65-70°

6:30 CCG Arrived on site to Document
Area 2 West side SAND THICKNESS
with GPS After CCG Review of GPS
SAND

- SITE IS WET & MUDRY FROM 9/4/08
HEAVY RAIN

7:00 - CCG ON SITE TO REMOVE SAND ON
AREA 2 WEST SIDE FROM

12:00 SAND REMOVED & STOCKPILED IN SW
CORNER of AREA 2

- POINTS DOCUMENTED FOR SAND THICKNESS
COMPLETE FOR AREA 2

- 1 KOKOMAT
- 1 SHovel
- 1 CHAIN

Δ-D. 850C DOWEL

12:00 OFF SITE

MON. 9/8/07 CLOUDY 68-72°

7:30 JB AFFIXED ON SITE TO SCREEN
TWO ALUMINUM COZLERS & OTHER ITEMS

7:45 JUSTIN ON SITE TO REPAIR TOP
PLACED METEORITE MATING (CONT.)
ON AREA 1+2

CLAY PROBLEMS STARTED ON AREA A ^{SEE} AREA
DATA & SCREEN

11:30 START OF LIGHT RAIN
12:00 STOPPING LAWN/SCRAPER START
TO GRADE AREA IN PREP. OF
RAIN

(24)

5320N

5860E

(RANGE FINDER)
↓
68 YARDS SOUTH

5117N

5628E

78 YARDS EAST

ROUTE LOCATION

2085116N 1125862

12:45 OFF SITE

7/25 9/19/08 52-65' (CENT)

6:30 CIG ARRIVED ON SITE FOR AREA 1
IDENTIFY TRENCH

6:30 DESTROY ON SITE TO ASST W/ IDENTIFY TRENCH

SITE IS WET & MUDRY FROM LAST
NIGHT'S RAIN (E 1")

- CIG ON SITE WITH ONE OPERATOR +
1 PERSON TO BACKLOG AREA 2
- CIG ANTICIPATED WORKING WITH WITNESSES

6:36 CIG AREA 2 SAND
Volume

RAINED OUT!

- CIG / JUSTIN STARTED TO SEARCH
WITNESSES & (POLL) - SECTION ON SAND
PERM
- BENT LOCATION
2085110N 1125860E

JOE: JIM WITNESSES 9-9-08

- SEARCHED PERM X-SECTION LITTLE
PIPE UNDER CHASS
- SEARCHED WITNESSES
- SEARCHED WATCH PARAMETER

4:45 AM SITE

SEARCHED WITNESSES TRENCH

Wed 9/10/08 52° - 68°

6:30 CRG Arrives on site to discuss
TEST AREA 1 CLAY PLACEMENT REPAIRS
& SCRUB NEW CURB BY E. HALL ROAD

6:30 JUSTIN ON SITE TO DISCUSS TEST AREA
1 PROTECTIVE MATERIAL

- LAKE COUNTY GRADING ON SITE TO PLACE
CLAY ON AREA 1 WITH 7 SCRAPER

6:50 JEFF STATED LAKE COUNTY GRADING WILL
PLACE CLAY, COMPACT THE MATERIAL,
AND PLACE THE REMAINING CLAY MATERIAL,
AND COMPACT

(26)

- WATER TRUCK ON SITE WITHIN
ONE HOUR

2:10 DISCUSSED W/ JEFF & JUSTIN AREA 1
NE CORNER. JUSTIN WANTS THE
SLOPE WATER TO RUN OFF THE NORTH
SLOPE - NOT EAST

- FILL WILL BE REQUIRED TO MAKE THE
WATER RUN NORTH - WILL BECESS
& HEDG MOUNTAIN AREA W/ EXTENDING
2 INCHES ABOVE ELEVATION TO THE NORTH

- JUSTIN ASKED ABOUT COMPACTION

- CRG STATED LCB IF PLACING / COMPACTING
THE MATERIAL AGAIN UNTIL 3' IS PLACED,
THEN LCB WILL DR DOWN TO NECESSARY
ELEVATION FOR NEARLY ZERO. THIS METHOD
IS UTILIZED TO PREVENT JUSTIN IN THE
MINORITY OF HEAVY EQUIPMENT (SAFETY)

- ALL TEST TESTS HAVE PASSED

(MILL SECTION 6 AREA)

(AREA 1 SECTION 1 AREA)

5:30 OFF SITE
CRG / JUSTIN

9/10/08


- AS-BUILT SURVEY of MOUNTAIN VIEW

JOB: JMI MILL AS-BUILT 9-10-08. CHO

1 SBIRS OK

- WELL SURVEY

- NORTH GRAB
- NORTH TOP of CASING (LID OFF)
- NORTH TOP of PVC (CAP OFF)



(21)

LMU 17 X

2	NORTH GRAB			593.89
3	NORTH CASING	2084550.7N	1126777.1E	597.08
4	NORTH PVC			596.97

LMU-25

5	NORTH GRAB			592.65
6	NORTH CASING	2084334.3N	1126757.2	595.28
8	NORTH PVC			595.02

LMU-26

9	NORTH GRAB			592.50
10	NORTH CASING	2084328.4N	1126756.4	595.15
11	NORTH PVC			594.92

SMU-07A

~~WELL 7A~~ (MARKED ON WELL AS MILL 7A)

12	NORTH GRAB			591.58
13	NORTH CASING	2084202.2N	1126755.3E	593.66
14	NORTH STAINLESS PIPE			593.98

LMU-24

15	NORTH GRAB			591.67
16	NORTH CASING	2084135.1N	1126739.3E	593.94
17	NORTH PVC			593.75

LMW 23

18	NORTH GRIND			591.80
19	NORTH CASING	2084129.2N	1126739.2E	594.05
20	NORTH P.C.			593.82

SMW 08A

21	NORTH GRIND			592.11
22	NORTH CASING	2083885.6N	1126749.1E	594.44
23	NORTH STAINLESS PIPE			594.47

SMW 09

24	NORTH GRIND			591.67
25	NORTH CASING	2083890.4N	1126749.6E	592.34
26	NORTH STAINLESS PIPE			592.76

LMW 14

27	NORTH GRIND			592.06
28	NORTH CASING	2083878.7N	1126749.9E	594.59
29	NORTH P.C.			594.50

SMW 10A

30	NORTH GRIND			590.69
31	NORTH CASING	20831068.8N	1126760.7E	592.17
32	NORTH STAINLESS PIPE			592.63

SMW 11A

33	NORTH GRIND			590.48
34	NORTH CASING	20831068.1N	1126765.3E	591.89
35	NORTH STAINLESS PIPE			592.36

LMW 11

36	NORTH GRIND			588.81
37	NORTH CASING	2083456.9N	1126767.1E	591.29
38	NORTH STAINLESS PIPE			591.09

LMW 12

39	NORTH GRIND			588.65
40	NORTH CASING	2083462.9N	1126767.8E	591.67
41	NORTH STAINLESS PIPE			591.58

LMW 22 X

42	NORTH GRIND			589.31
43	NORTH CASING	2083319.5N	1126580.6E	591.96
44	NORTH P.C.			591.72

LMW 21 X

45	NORTH GRIND			589.33
46	NORTH CASING	2083319.3N	1126574.4E	591.91
47	NORTH P.C.			591.65

LMW 20 X

48	NORTH GRAND			589.86
49	NORTH CASING	2083318.2N	1126152.1E	592.31
50	NORTH PVC			592.10

LMW 19

51	NORTH GRAND			589.92
52	NORTH CASING	2083318.7N	1126146.5E	592.42
53	NORTH PVC			592.19

LMW 18 X

54	NORTH GRAND			589.70
55	NORTH CASING	2083322.5N	1125828.6E	591.86
56	NORTH PVC			591.86

LBW 02

57	NORTH GRAND			590.30
58	NORTH CASING	2083322.4N	1125777.3E	592.78
59	NORTH STAINLESS PIPE			592.54

SMW 13

60	NORTH GRAND			589.16
61	NORTH CASING	2083322.1N	1125767.6E	590.51
62	NORTH STAINLESS PIPE			590.95

SMW 12

63	NORTH GRAND			589.48
64	NORTH CASING	2083321.7N	1125761.1E	591.21
65	NORTH STAINLESS STEEL			591.65

UMW 32

	NORTH GRAND			591.45
	NORTH CASING	2084439.1N	1124209.4E	593.86
	NORTH PVC			593.74

LMW 16

	NORTH GRAND			591.16
	NORTH CASING	2084440.3N	1124217.8E	593.75
	NORTH PVC			593.61

UMW 19

	NORTH GRAND			591.45
	NORTH CASING	2084444.0N	1124210.5E	594.05
	NORTH STAINLESS PIPE			593.91

LMW 13

	NORTH GRAND			590.60
	NORTH CASING	2083268.5N	1122120.7E	593.16
	NORTH PVC			593.06

UMU 28

NORTH Glass

590.28

NORTH CASING 2083283.4N

1122110.0E

593.31

NORTH STAINLESS PIPE

593.10

30

5:30 off site

CEG/MSM

TUE. 9/11/08

50mm
60°-78°

6:30 CCB / PAVENY Arrived on site
to continue AREA 1 placement
to finish production layer and concrete

6:30 LCB on site placing production
layer (CLAY) on AREA 1 with
7 scrapers, 2 dozers, and 1
steepbank compactor

9:30 CALLED PAT & CUM to give
PROXY LPRATE

8:00 LCB STARTED AREA 2 CLAY
placement by SE corner w/
2 scrapers

11:30 PAUL STARTS THE SECTION NEXT TO
THE SITE ENTRANCE CONSISTS MAINLY OF
CLAY WITH SOME TREE WOODS IN TO
CONTAIN AS CLAY MATERIAL FOR THE
TOP UNCOMPACTED 6" of AREA 1 & 2

- Do not need section 1000 used.
- ① - POSSIBLE MEE SCHED (2 DAYS)
 - ② - Section work touch revision
- HAVE MEAS & PLAN REVIS?

CALLED Tim for scheduling or
NOT used

1. WAIT UNTIL GPS AVAILABLE
2. SCHEDULE w/ CONTRACTOR GPS
3. TOTAL STATION w/ DISTANCE

7:30 NEW THUMPS SET MARKS ON GLETEROCK
FOR POLYMER BRIDGE

2:40 CHECKED RUN 3 w/ LCB
- ok .06

3:00 GO CCB OFF SITE

Wts. 9/17/68 Sunday 60°-76°

6:50 CPG ARRIVED ON SITE TO
DE-1124 TEST AREA 1

- LCG ON SITE UTILIZING 7
SCRAPERS, 2 LOADS, AND 1 825C
SITING/SPREAD COMPACTOR TO PLACE CLAY
ON AREA 1

- LCG ALSO CAUSING A WATER EFFECT
TO WATER DRAIN PIPES

7:15 PAUSE RETURN ON SITE TO OBSERVE
CLAY PLACEMENT

1:00 INFORMER TELL HE COULD NOT PLACE
CLAY ON WEST AREA LOCATED ON EAST
TOP - HE WOULD BACKHARAB WEST
MATERIAL

1:30 PAUSE ON SITE TO OBSERVE CONSTRUCTION
ACTIVITIES

TRUCK 3440

S/N 22746

STATION 1124 →

111 652

112 2607

1st Record = 130.1 @ 8.4

SPEC. 26-60

Area 1

increase = 10.4 - 14.4

LOCATION	CRS	DA	UA	Σ DA	P.C.
259	4	123.2	138.5	12.4	94.7
260	}	120.7	136.8	13.3	92.8
261		120.9	136.2	12.7	92.9
262	4	121.9	136.9	12.3	93.7
311	5	123.7	136.7	10.5	95.1
312	}	124.3	137.8	10.8	95.6
313		121.9	136.4	11.9	93.7
314	5	121.1	135.6	12.0	93.1
224	3	120.1	134.3	11.8	92.3
228	3	118.0	132.0	11.9	90.7
228	3	118.1	131.1	11.0	89.8
229	}	118.4	132.0	11.5	91.0
227		120.5	134.5	11.6	92.6
226	3	118.2	133.8	13.2	90.9

Loc. No.	Wm	DO	Wm	DO	Wm
227	3				
228	↓	120.0	135.1	12.6	92.3
229	↓	122.9	136.2	16.8	94.5
230	3	124.6	139.4	11.9	95.2
231	3	118.8	132.1	11.2	91.3
232	↓				
233	↓	126.3	139.2	10.6	97.1
234	3	123.9	137.0	10.6	95.2
263	4				
264	↓				
265	↓				
266	4	120.4	135.2	12.2	92.6
267	4				
268	↓				
269	↓				
270	4				
274	↓	119.4	135.2	13.8	91.8
279	↓	121.3	138.1	13.2	92.7
284	↓	119.0	134.6	13.1	91.5
288	4				

Loc. No.	Wm	DO	Wm	DO	Wm	FC
235	3	122.7	136.7	11.4		94.3
236	↓	124.4	138.2	11.1		95.6
237	↓					
238	3					
239	3	120.3	134.9	12.1		92.5
240	3	118.2	134.0	13.3		90.9
241	3					
	S. Salt	124.1, 124	137.0			
275	4	118.6	135.5	14.2		91.1
280	4	119.2	132.3	11.1		91.6
318	5	118.0	132.0	11.9		90.7
330	↓	118.3	133.9	13.2		90.9
326	↓	117.8	133.7	12.5		90.6
322	↓					
334	5	117.1	132.4	13.1		90.0

LOCN	GIF	DN	WA	Em	FC
265	4	123.2	137.2	11.4	94.7
269	}	119.3	135.2	13.3	91.7
273		122.9	136.3	10.9	94.4
278		120.4	136.3	13.3	92.5
283	0				
287	4				

4:00 WATER TRUCK SHOT DOWN

4:10 INTERVIEW WITH THE TOP of PROPOSED LAYER FILL AREA! NEEDS TO BE COMPLETE PRIOR TO COMM DOCUMENTING - I WILL NOT PLACE MARK IT! - WILL DO IN 2 SURVEY FOR AREA 1^o

DENSITY TESTED AREA EAST 1/2 DURING THE COURSE of THE MORNING / AFTERNOON

- PERFORMERS 37 DENSITY TEST
- TESTS PASSED

5:00 SCRAPERS / DOZERS SHOT DOWN

6:00 SHOT DOWN COMBINED SHOT DOWN

5:00 CPG off Site

THUR 9/18/08 62° - 76°

6:30 OEG ARRIVES ON SITE TO COMPLETE
AREA 1 NOISE TESTS

- LCG ON SITE PLACING CCA² ON
THE EAST 1/2 WITH 3 SCRAPERS,
1 DOZER, & 1 STEELDRUM COMPACTOR
- LCG UTILIZING 4 SCRAPERS AND 2 DOZERS
TO START PLACEMENT OF TOP 6"
UNCOMPACTED CCA² MATERIAL. PLACEMENT
WILL START ON THE WEST END OF AREA 1
AND WORK EAST
- LCG UTILIZING WOOD TRUCK TO UNLOAD
WALK BEAMS

9:30 INFORMED JEFF THE AREA 1 WEST END WAS
TO BE LEFT TO DOCUMENT / BUILD DOCUMENT
AFTER IT IS SETBACK AS OPTION

10:00 7 SCRAPERS WERE UTILIZED TO
PLACE 6" LIFT ON WEST 1/2 OF
AREA 1

8:00 - LCG ON SITE W/ BACKHOES TO PLACE
MATS ON BASIN BOTTOMS (TEST AREA)

1:00 PROJECT MEETING

2:30 CAUSEY ARRIVES - DUSTON TO CANCEL
FURNISH SCHEDULE

2:30 COMPACTOR PARKED

3:00 2 SCRAPERS STARTED TO PLACE CCA² ON
EAST 1/2 OF AREA 1 TO ACHIEVE COMPACTED
PROTECTIVE COVER TREATMENT

TRUCK 3440

S/M 22746

STAINARDS

MS 655

NS 2663

Plotter = 130.1 @ 8.4 CAP.

SPCL = 90% @ 2% - 6% ABOVE CAP.

LOCATI	LIFT	WS	NS	% W	% C
✓ 145	1	134.3	119.1	12.8	91.6 9/19
✓ 142	1	133.6	117.1	14.1	90.0 9/19
237	3	136.4	120.2	13.4	92.4
238	}	136.6	120.2	13.1	92.4
241		134.2	119.2	12.6	91.6 9/19
232	↓	134.2	118.7	13.1	91.2
227	3	139.2	125.8	10.6	96.7
270	4	120.2	134.8	12.1	92.4
322	5	119.2	135.2	13.5	91.6
✓ 288	4	117.9	134.7	14.2	90.7 9/19

LOCATI	LIFT	WS	NS	% W	% C
283	4	137.9	123.0	12.1	94.5
287	4	134.3	119.9	12.8	92.19/19/08
264	}	121.7	135.6	13.9	93.5
268		122.3	132.2	13.0	94.0
272		123.1	138.9	12.8	94.6
277		122.1	137.7	12.8	93.9
282		127.3	138.0	12.8	94.0
286	4	124.4	137.8	10.8	95.6
263	4	120.9	134.2	11.1	92.9
267	·	121.1	136.3	12.6	93.1
271	}	120.4	137.1	13.9	92.5
276		120.4	134.5	11.7	92.5
281		120.5	134.2	11.3	92.6
285	4	121.1	135.3	11.7	93.0

LOCATION	LIFT	WA	DA	Σ WA	Σ C
315	5	138.6	124.4	11.4	95.6
316	↓	135.8	119.5	13.6	91.9
317	5	133.5	118.6	12.5	91.2
319	5	134.5	118.1	13.9	90.8
320	↓	134.8	118.1	14.1	90.8
321	5	137.2	122.1	12.3	93.9
		DA	WA		
327	5	117.5	132.5	12.7	90.3
328	↓	118.0	133.9	13.5	90.7
325	5	121.2	135.7	11.9	93.2
327	5	121.2	134.7	11.1	93.2
328	↓	117.6	134.0	14.0	90.4
329	5	120.7	133.3	12.1	92.8
331	5	120.1	134.1	11.7	92.3
332	↓	119.1	133.4	12.0	91.5
333	5	122.0	137.2	12.4	93.8
335	5	120.3	134.9	12.1	92.5
336	↓	119.2	135.4	13.5	91.6
337	5	121.5	135.7	11.7	93.4

↓
 9/19/18
 ↓
 9/22/18
 ↓
 9/24/18

Fri. 9/19/08 62°-78° sunny

6:30 OCB APPROVED ON SITE TO COMPLETE
AREA 1 DEMONSTRATION IN NE CORNER

- OCB ON SITE FINISHING PROTECTIVE LAYER
(CLAY) IN NE CORNER TO ACHIEVE
COMPACTED LAYER THICKNESS (2.5") WITH
5 SCRAPE

- OCB ALSO ON SITE FINISHING TOP LAYER
6" LIFT WITH SCRAPE AND ROLL

- OCB WATCHING HAIL RAIN

- OCB STARTED ON SITE CHECKING TOP OF
PROTECTIVE LAYER GRADE ON WEST 1/2 OF
AREA 1

12:00 SPEAK WITH NATE ALLEN (COM) IN WORK
ITEMIZED - HE IS OK W/IT

- NATE ALLEN (COM) TO DEMONSTRATE THE
SETTLING BASIN THE WEEK OF SEPT. 29

- REQUIREMENTS: - 18"

- 90% + STANDARD

- NO MEASURE REQUIREMENTS

- CALLS TOM/HE SAID TO DO IT

TRUCK 3446

S/N 22746

STANDARD COM

ALL 662

ISS 2651

2:15 LACKED EAST TOP OF SCOPE W/ISS
- DISCUSSED ADDING MORE CLAY MATERIAL /
COMPACTING

2:20 SPEAK W/ NATE ALLEN
PROJECT UPDATE

2:30 aft sta

MON. 9/22/08 67°-74°
7:10 OLB ARRIVED ON SITE TO
COMPLETE AREA 1 DEMO TESTS
IN NE CORNER + START AREA 2
IDENTIFY TESTS

- LCG ON SITE PEACING CLAS W/
4 SCRAPPERS ON AREA 1 IN NE CORNER
TO ACHIEVE 2.5 COMPACTED TRENCH/
GRADING / COMPACTION

- LCG ON SITE PEACING CLAS W/2
SCRAPPERS ON AREA 2 EAST SIDE

7:30 A SEMI LOAD OF EROSION CONTROL MATTING
WAS DELIVERED + UNLOADED IN SE CORNER
OF SETTLING BASIN (ON CRUSHERS CONCRETE)

16' x 108'
NORTH AMERICAN GRUBS
EROSION CONTROL MATTING

262-800-6039 DON SMITH OLB
699-3475 OFFICE

(39)

TRUCK 3440
S/N 2274L
STANDARD C-7
MI 662
DJ 2631

9:00 AREA 1 DEMO TESTS COMPLETE

9:15 SHOT W/ FACE PETERSON AREA 1 OF
PROTECTIVE MATTER SETBACK FROM DOCUMENTATION
SHEET. HE SHOWS AS LONG AS FT BRANCH
TO SHEET #.

12:00 LCG WORKING ON PEACING LOOSE 6'
TOP LIFT OF PROTECTIVE MATTER ON
AREA 1 EAST END

- LCG WATERING HALL ROADS / MINIMIZE
DUST

- LCG + DAVE P. RAN BACKHOE ON CLAY
MATTER SETTLING BASIN TO CHECK ELEVATION.

2:15 Stake w/ Dave ABCent raising power
 on Area E. End for better drainage
 - He was ok w/ this figure would



62 cubic yards

2:30 Informed Jeff to raise forms: 1197
 1199 } 0.5
 1203
 1105

3:00 Staken 4 poles w/ LCG schedule

3:15 - 4:45 1200m² protective layer
 with LCG GTS unit on west
 End of Area 1

4:50 off site

Tues. 9/23/02 60°-78° sunny

6:30 LCB ARRIVES ON SITE TO CONTINUE
AREA 1 TEST OF PROTECTIVE COVER DOCUMENTATION
WITH LCB GPS UNIT AND ASSES DISTANCE
WITH AREA 2 DENSITY TESTING

DUSTIN ON SITE (FROM GREEN BAY) TO
HELP W/ AREA 2 DENSITY TESTING

- LCB ON SITE GRADING THE TOP
LOOSE 6" LIFT ON THE WEST 1/2
OF AREA 1 W/ 2 DOZERS

7:00 LCB ON SITE TO START AREA 2
CLAY PLACEMENT W/ 5 SCRAPERS, 1 DB DOZER
1 SHEETPILE COMPACTOR

- LCB ON SITE WATCHING WALL RENDS
W/ WATER TRUCK ON A FULL TIME BASIS

(4)

EQUIPMENT ON SITE

6. CATERPILLAR 627 SCRAPER
2. JOHN DEERE 650 DOZER
- 1- CATERPILLAR 850C SHEETPILE COMPACTOR
- 1- CATERPILLAR 138 DOZER
- 1- WATER TRUCK

7:20 FIRST LOADS OF SAND WAS PLACED IN
SETTLING BASIN TO FILL IN LOW AREAS
(TDM) 2 CAT DOZERS AT REAR TRUCK

8:00 SPoke WITH DAVE ABOUT AREA 1 PROTECTIVE COVER
DOCUMENTATION. I TOLD DAVE THE SLOPES
IS RUGH & THE ELEVATION COULD CHANGE AFTER
SETTLING PREPARATION ACTIVITIES. HE SAID
DAMS MANUAL IS OK WITH THIS. I ALSO
TOLD HIM WE LEARN ALSO SCRUB THE
CREST & SLOPE & TOP & SLOPE FOR AS-BUILT
BEFORE THE DOCUMENTATION BEGINS - HE SAID GOOD
IDEA

8:00- 10:00 DOCUMENTED GRADE OF AREA 1

10:45 TOLD DAVE AREA WEST OF WALL GRADE
ARE WELL READY TO BE SEALED - HE
TOLD ME HAVE JOB ISSUES

- 11:00 INFORMED JEFF GRANT THE WORK ROOM TO BE SECURED / AREA 1 UNDERWAY
- 1:10 DEPART OF SITE TO OBSERVE CONSTRUCTION ACTIVITIES - PROVIDED WITH PROCEEDINGS - PLACE CLAY IN 3 CUPS ACROSS AREA 2 ON AS WORK AS WE GET COMPLETED
- 10:50 LOG SEARCH CHECKED AREA 1 EAST SIDE OF PROTECTIVE LAYER GRABBS
- 1:45 INFORMED JEFF I WILL LEAVE AREA 1 WITH HIM WED. AFTERNOON TO REPAIR SURFACE PRIOR TO DOCUMENTATION SEARCH ~~SCHEDULED~~ TUESDAY MORNING
- 3:00 DAVE ON SITE - PROVIDED WITH CONSTRUCTION ACTIVITIES
- 4:30 SCRAPERS START WORK
- 5:00 REMAINING EQUIPMENT START WORK

5:00 DEPART / ON

OFF SITE

6:30 - 7:30 USED KIBBE - IT WAS SOFT & SUNDY (SUBMIT) ALL THE DAY
 Tech BULLOGEY

WED

9/24/CB

SUNNY 60-80°

6:30 CCG ARRIVED ON SITE TO CONTINUE
AREA 2 DEMO - TESTING

- JUSTIN NOT ON SITE
- CCG ON SITE FINISHING CLAY ON AREA 2 WITH 5 SCRAPPERS, 1 B&B ROLLER, AND 1 CATERPILLAR 825C STEEL ROLLER COMPACTOR
- CCG ON SITE UTILIZING 2 B&B ROLLERS TO CONTINUE GRADING AREA 1 EAST 72
- CCG ON SITE UTILIZING 1 WATER TRUCK TO WATER THE HALL REARS ON A FULL TIME BASIS
- CCG SCHEDULED ON SITE UNLOCKING AREA 1 EAST 72 BARRIER GATE GRAB WITH GPS UNIT

8:15 CALLED TSA - GAVE HIM PROJECT UPDATE
- ALSO INFORMED HIM I TWISTED MY KNEE
LAST WEEK SOMEONE - SURE AND THE WORKER
* I CALLED RE LAST NIGHT - DID NOT INFORM JIM - TSA
SAID TO WATCH IT & GO IN IF NEED BE

(43)

LOCATION	USE	60/12	USE	% H	% C
		THICKEN	3440		
		S/P	22740		
		MSE	661		
		125	2644		
54	1	125.7	138.7	10.4	96.6
60		124.1	138.2	11.9	95.4
65		132.8	138.6	12.9	94.4
70		121.3	135.9	12.1	93.2
75		121.5	135.7	11.6	93.4
85		118.0	133.9	13.5	90.7
61		127.1	140.4	10.5	97.7
60		126.5	140.0	10.6	97.3
71		123.8	137.4	10.9	95.2
76		123.5	138.4	12.1	95.0
56		121.1	135.6	12.0	93.1
62		120.8	135.0	11.8	92.8
67		124.4	138.4	11.2	95.7
72		119.4	133.2	11.5	91.8
77	1	123.8	137.0	10.7	95.2

Location	Lat	DA	WSP	T _{air}	T _c
83	2	118.5	132.0	11.4	91.0
85		126.4	141.3	11.8	91.2
94		126.0	140.3	11.4	96.8
99		122.2	136.2	11.4	93.9
101					
84		119.5	134.1	12.1	91.9
91		121.2	136.8	12.3	93.2
95		124.0	139.2	12.3	95.3
100		126.4	141.6	12.1	97.1
105					
96		121.5	135.5	11.5	93.4
101		120.6	135.5	12.3	92.7
102	2				

Location	Lat	DA	WSP	T _{air}	T _c
110	3				
111					
116					
121					
126					
112					
117					
122					
127					
107					
113					
118					
123					
128					
108					
114					
119					
124					
129	3				

LOCATION	LEFT	INS	W/P	ZONE	To C
109					
115					
120					
125					
130					

8:00 LANDSCAPING CONTRACTOR ON SITE TO START SEEDING AREA 1 WEST CERTIFIED AREA

9:30 DENYING AREA TO HAVE ADDITIONAL AREA SURVEYED

10:30 CAUTION TALK -

① HIGHER THAN REGION LAKE MICHIGAN HISTORIC HIGH WATER LEVEL

② IF WE DID ANY CONDO WORK WE WOULD WORK WITH DENSON ARCHITECTURAL FIRM

③ WE CAN DO SCRAPED WATER PLAN / INSURE SITE AREA DRAW

(45)

11:00 DON FROM ADRIANUS (PARENT)
 W-PAID CC BY VOLUME
 - CONTRACTOR PAPER
 362-0818
 MICHIGAN TOWNHIP WITH CONTRACT

12:30 AREA 2 COVERED WITH CC BY

3:45 LAUNCH AREA 1 EAST 1/2 WITH SEED - IT LOOKS GOOD TO DO WITH THINGS

3:50 TAKE OFF SITE / SCAN THE AREA 1 SCRAPED LOOKS GOOD

THUR 9/25/08 64° - 79° Sunny

6:40 ORG APPROVAL ON SITE TO RECOMMEND AREA 1 EAST 1/2 OF PROTECTIVE LAYER ELEVATIONS WITH LCG GPS UNIT

7:30 - DUSTIN ON SITE TO CONTINUE AREA 2 BENTON TESTING

LCG ON SITE TO CONTINUE PROTECTIVE LAYER (CON) RECONSTRUCTION ON AREA 2

WITH SUBPANS, 2 BOWLS, AND SUBSTRATE COMPARISON

ROCK LANDSCAPING ON SITE TO CONTINUE PLANTING THE SHRUBS / SEEDING / PLACING MESH - COVER MATTING ON AREA 1

8:00 - 1:00 RECOMMEND AREA 1 w/ LCG GPS

12:00 - 1:00 RECOMMEND AREA 1 SAMPLE WITH

1:00 - 2:15 PROJECT MEETING

(46)

TRAVEL 3440

S/N 20746

STANDARD CUR

III 6003

DJ 2092

LOCATION	DATE	CON	DA	%M	%C
107	3	136.7	122.4	11.7	94.1
108		133.6	117.7	13.5	90.5
109		133.7	119.9	13.6	90.10
106		136.0	119.9	13.4	92.2
107		135.2	119.1	13.6	91.5
108		138.1	124.6	10.9	95.7
110	3				

3:20 CALLEA DAVE - GAGE 1/10

PHOTO CHECK

5:00 OFF SITE

PH- 9/26/08 Sunny 62-78

6:35 CRG ARRIVED ON SITE TO DOCUMENT
CONSTRUCTION ACTIVITIES

- LAHO COUNTY GRADING ON SITE FINISHED
THE TOP LAST 6" LAY OF PROTECTIVE
LAYER MATERIAL OF AREA 2 WITH
3 SCHEDULE 40 2' DIAM

- ROCK ENDORSEMENT ON SITE TO CONTINUE
SECURING AREA 1

(47)

7:45 JEFF REMOVED ALL WASTE MATERIAL
FINDINGS ON NEW DITCH AREA NORTH
OF AREA 2

8:30 INSPECTION DENNIS

8:45 GALE JEFF AREA 2 GRADE TABLE
HARD COPY - TOLD WAS EMAILED TO
ROBERT PREVIOUSLY

9:00 LEANED & LEFT AREA NORTH OF
AREA 2 WITH DENNIS & JEFF
- DENNIS STARTED TO CAP 15" HOLES
2" OF CAPS & MORE AREA TO THE
NORTH TO GO AROUND IT - KEEP
TRACK OF TIME & CAPS FOR TODAY

WET SPOT THAT REMOVED THROUGH (SLUDGE)
2084607.24 1126390.96 589.33

12:30 OFF SITE

Mon

9/29/08

Clear

60° - 65°

7:10 CCB ARRIVED ON SITE TO START
DESIGNING THE SETTLING BASIN
CLAY PLACEMENT AND TOPO NUMERICAL
PROJECT ITEMS

- LCB ON SITE GRADING AREA 2 WITH
1 JOHN NORTON 850 NOVA

9:50 LCB STARTED SETTLING BASIN CLAY
PLACEMENT WITH 2 627 SCRAPER FOR
NOVA

(48)

10:30 STARTED TO RISE
10:45 ROCK UNDERCUTS SPREAD
W/ LCB SHOVEL

SCREW JOBS:

- IM SETTLING BASIN 9-29-08
 - TOPO OF SOUTH HALL ROAD AREA. FROM SOUTH BY SETTLEMENT PLATES TO TOPO OF SOUTH BEEM
- IM STRUCTURE TOPO 9-29-08
 - TOPO OF CLAY STRUCTURE EAST OF EAST ACCESS ROAD AFTER AREA 1, 2, AND TOWN AREA NORTH OF AREA 2 WAS COMPLETED / PAVED TO SETTLING BASIN CLAY PLACEMENT
- IM AREA 1 TOPO 9-29-08
 - TOPO OF TOP AREA AND BREAKLINE SO PAT CAN LAY OUT HOOPER ACCESS ROAD - THIS JOB IS NOT DONE - STARTED TO RAIN

TUE. 9/30/08 50-65' Clear

6:30 CFB ARRIVED AT SITE TO DOCUMENT
TEST SETTING BASIN CUT PLACES

- SITE IS WET & MUDY FROM LAST NIGHT
RAINS
- JIM STATED LCB NOT WORKING TODAY
DUE TO WET SITE CONDITIONS
- CFB WERE DO VARIOUS SURVEYING TESTS

9:00 MET W/ GREG FROM PLANT OFFICE
TO MEASURE MAT IN SETTING BASIN

- CAMERAS CAPTURED SITE DURING ON
AREA & SETTING


UNUSUAL PLANT SURVEY

USA

SURVEY TESTS:

SW SETTING BASIN 9-20-08

- TEST FOR SOUTH CRACKED CONCRETE,
EAST CRACKED CONCRETE, NORTH CRACKED
CONCRETE AREA - WEST SCALE AREA, WEST
SETTING AREA



2.945 OFF SCALE

TO DO PAPER CUT

Wed. 10/1/08 44° - 58° Clear

6:40 CFB Arrived on site to Document /
Necessary Test, if needed materials to
placed. for the settling basin

7:00 LCB on site Grading Area 2
with A John Deere 850 Dozer

LCB Also on site placing clay on
the settling basin with 4 - 627 scrapers
and 1 - John Deere 750 Dozer starting
in the SW corner

- CFB Also on site to select numerous
items:
1. Stake Area (Proctor &
Access Road)
 2. Finish Area 1 - topo
 3. Stake Area 2 Doc. Survey

- 1 - CAT 815 Sheepsfoot Compactor
- 4 - CAT 627 Scrapers
- 1 - John Deere 750 Dozer

Survey Jobs: SW Area 1 - topo 10-1-08

Est. stockpile original volume

127,595 CY

102,479 CY cut (Area 1+2)

25,116 CY Remaining

Area 1 Design Protective Layer
51,700 CY

Area 2
21,925 CY

73,625 CY

9:30: Spoke L/P about settling basin Proctor
- use 90% standard Proctor

11:00 Project Meeting

12:00 Called T/F for Project Update

SETTING BASIN

TRUCK 3440

S/M 22746

STANDARD Comp

MU - 665

DS: 2621

PROCTOR = 121.0 C.M.U. CFT.

SPEC. = 90% STANDARD PROCTOR / 100 MOISTURE SPEC.

8" COMPACTED CFT

7" COMPACTED CFT

= 15" COMPACTED CLAY THICKNESS

1245
HAVE GIVE
OUT SPEC.

LOCATION	CFT	WD	DS	% M	% C
1	1 (8")	137.9	126.3	9.2	100
2	2 (15")	134.0	117.2	14.3	96.2
127	"	139.8	125.4	11.5	100.0
3	2	134.8	118.8	13.4	98.2
128	1	138.3	123.6	10.2	100
	2				
4		123.9	108.9	13.7	90.0
5		128.9	124.5	11.6	100.0

2:70 CALLED PAT FROM

- RAN SCHEDULE ON FURTHER 100' THEN
RAN COMPLETE

2:30 4 SCHEDULE SIGHT FROM

- SCHEDULE 5 ON MU SIDE AREA 1
SCHEDULE 1 ON MU SIDE AREA 2

3:40 OFF SITE

- 5 - AREA 1 TOPO
- 1 - AREA 1 HZ MU AS-BUILT SCHED
- 3 14 - DEMO TO SETTING BASIN
- AREA 1 ROAD LAYOUT

TRK October 2, 2000 Cloudy 45° - 65°

6:45 OCS Applied on site to determine
AREA 2 PROTECTIVE COVER w/ GPS UNIT

7:00 - 11:00 Document GRADING work PERFORMED
ON AREA 2

OCS ON SITE GRADING USING AREA 2
LIMITS of WASTE WITH A JOHN DEERE
750 DOZER

- PERIMETER DRAINAGE CHANNEL TO BE SET
TO COMPLETE GRADING

- OCS USE DOCUMENT BLENDING / WASTE
LIMITS of WASTE MONITOR W/ GPS EVALUATIONS
IS COMPLETE

11:20 STAKE GCE LIMITS TO VERIFY & ADJUST
IS OVER GCE - OK

11:30 SCREEN AREA 1 ACCESS RAMP ON N. SIDE

SCREEN JOB: JM AREAZ DEC 10-2-00 (50)
JM AREAZ Ramp off 10-2-00

CALCULATIONS

11:30 PM

12:30 OFF SITE

MCH

10/6/08 58° - 68° Clear

7:40 CBB ARRIVES ON SITE TO SCREEN
AREA 2 AS BCI07 AND DEMONSTRATE
TEST SETTING LASIO CLAY PLACEMENT

- LOG ON SITE PLACING CLAY ON THE
SETTLING BASIN SOUTH END WITH
4 - CATERPILLAR 627 SCRAPERS AND 1
JOHN DEERE 750 DOZER.

ROCK EROSION CONTROL LANDSCAPING CONSTRUCTION
ON SITE COMPLETING AREA 2 SEEDING,
FERTILIZING, AND PLACEMENT OF EROSION CONTROL
MATERIALS

10:45 STOP W/PAVE AREA 2 EXISTING DITCH
WEST OF EAST HALL ROAD BY AREA 2 -
HE WILL LOCK IT

(52)

SCREEN IS 3M AREA 2 TOP 10-6-08
AREA 2 TOPO AND EAST CHANNEL AS-BUILT
SCREEN

ATTACHMENT J

Response 06: Barrier Thickness Measurements



Client: Johns Manville
 Project Number: 60556851.130
 Boring Location: 1871 North Pershing Ave, Waukegan, IL
 Drilling Method: 6620DT Geoprobe Rig with Macro-Core (MC) Sampler
 Weather: Sunny, ~70 to 85° F

Boring ID:
Typical Log¹
 Sheet 1 of 1
 Date Started: 8/15/2018

Logger By: Matt Kyrias and Erica Foley

Drilled By: CS Drilling - Augustin Mendez

Date Finished: 8/16/2018

Depth (ft)	Layer Type and Minimum Barrier Thickness ²	Sample Number	Sample Type	Recovery (in)	U.S.C.S.	Lithologic Description	Well Construction Details
1	Protective Cover	1	MC	52-60	CH	CLAY, trace SILT, trace FG SAND, high plasticity, moist, stiff, light brown.	Borehole backfilled with bentonite chips to grade.
2							
3							
4	SP				FINE-GRAINED SAND, poorly graded, moist, loose, light brown.		
5	CH				CLAY, trace GRAVEL, high plasticity, moist, stiff, light to dark brown.		

End of Boring: 5.5 to 7 feet below ground surface (bgs)

Fill Area #1 Boring Locations		Fill Area #2 Boring Locations
1005	1081	3
1007	1082	5
1010	1083	7
1011	1113	11
1029	1114	13
1031	1115	25
1032	1118	17
1033	1122	21
1034	1123	23
1035	1128	15
1036	1129	
1037	1137	
1040	1138	
1060	1141	
1079	1142	

Notes:

¹ Typical soil boring log from borings advanced on August 15 and 16, 2018.

² Layer Type and Minimum Barrier Thickness from Final Phase II Remedial Work Plan dated June 20, 2008.

--- Minimum thickness of 36 inches for protective cover, 12 inches for drainage layer, and 12 inches for barrier layer met or exceeded in each soil boring.

ATTACHMENT K

Response 06: Inspection Reports 10, 11, and 12

CQM, INC.

2679 Continental Drive
Green Bay, WI, 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 8/29/08
Day: FRIDAY
Page: 1 of 2
Rprt No.: 10

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	68°	82°	SCUMY			<u>Dry</u> Muddy

Field Book No.: 1 Page #s 17

Contractor(s) on Site:

Report of Observation of Work and Comments:

6:20 CRG ARRIVES ON SITE TO CONTINUE AREA 2 BARRIER LAYER DOCUMENTATION

6:30 JUSTIN ARRIVES ON SITE TO CONTINUE AREA 1 PROTECTIVE LAYER DENSITY TESTING


LAKE COUNTY GRADING ON SITE TO CONTINUE CLAY PLACEMENT (PROTECTIVE LAYER) ON AREA 1 WITH SCRAPERS, DOZERS, AND 1 SHEEPSFOOT COMPACTOR

ON AREA 2 LAKE COUNTY GRADING CONTINUE TO PLACE SAND WITH OFF ROAD TRUCKS AND GRADE TO 1.0' ON AREAS OF DOCUMENTED BARRIER LAYER

LAKE COUNTY PIPE CREW ON SITE TO INSTALL AREA 2 4" COLLECTION PIPE AND GCL MATERIAL

1:30 SCREENED LIMITS OF GCL PLACEMENT (AS-BUILT)

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 8/29/09
Day: FRIDAY
Page: 2 of 2
Rprt No.: 10

RESIDENT INSPECTION REPORT

ARE CELL

Report of Observation of Work and Comments:

PERFORMED 19 DENSITY TESTS ON AREA 1 PROTECTIVE

LAYER MATERIAL - TESTS PASSED

2:30 LAKE COUNTY GRADING START NOW

3:00 CRG / DESTIN OFF SITE

Number of Men:

Foreman 1

Operators 9

Laborers 1 2

Equipment:

7 - cat 627 scrapers

2 - John Deere Dozers with GPS

1 - cat DBR Dozer

4 - off Road Trucks

1 - Disk

1 - smooth Drum roller

1 - water Truck

1 - John Deere 325 Back Hoe

1 - John Deere 350 Back Hoe

1 - cat 825C cheepsfoot compactor

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax: (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris R. Goffard*

Date: 9/2/08
Day: TUESDAY
Page: 1 of 2
Rprt No.: 11

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	72°	90°				


Field Book No.: 1 Page #s 18-19

Contractor(s) on Site:

Report of Observation of Work and Comments:

7:00 ERG ARRIVED ON SITE TO COMPLETE AREA 2 BARRIER LAYER DOCUMENTATION
 7:00 JUSTIN ON SITE TO CONTINUE DENSITY TESTING AREA 1 PROTECTIVE LAYER MATERIAL (CLAY)
 LAKE COUNTY GRADING ON SITE PLACING PROTECTIVE MATERIAL ON AREA 1 WITH 4 SCRAPERS, 2 DOZERS, AND 1 825C SHEEPSFOOT COMPACTOR
 ON AREA 2 LAKE COUNTY GRADING PLACING SAND WITH 3 OFF ROAD TRUCKS AND GRADING TO 1.0 WITH A GPS EQUIPPED DOZER
 8:30 DENNY ON SITE OBSERVING CONSTRUCTION ACTIVITIES
 10:00 DAVE P. ON SITE TO OVERSEE PROJECT / ANSWER CONSTRUCTION RELATED QUESTIONS
 12:30 LAKE COUNTY GRADING PLACING ADDITIONAL SAND AT LOW AREAS IN NORTH EAST CORNER OF AREA 1

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/2/08
Day: TUESDAY
Page: 2 of 2
Rprt No.: 11

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

4:00 AREA 2 SAND PLACEMENT COMPLETE
DURING THE COURSE OF THE DAY LAKE COUNTY GRADING
UTILIZED A WATER TRUCK TO WATER THE HALL ROADS /
MINIMIZE DUST
5:00 SCRAPERS / COMPACTOR SHUT DOWN
5:00 LAKE COUNTY GRADING UTILIZED OFF ROAD TRUCKS
TO HALL TOPSOIL FROM A STOCKPILE EAST OF THE EAST
HALL ROAD AND STAGE EAST OF AREA 2 EAST CHANNEL
5:30 OFF ROAD TRUCKS SHUT DOWN
5:40 CRG / JUSTIN OFF SITE

Number of Men:

Foreman 1

Operators 12

Laborers 1

Equipment:

7- cat 627 scrapers

2- John Deere Dozers with GPS

1- cat D8R Dozer

4- off Road Trucks

1- Disk

1- smooth Drum roller

1- water Truck

1- John Deere 325 Back hoe

1- John Deere 350 Back Hoe

1- cat 825c Steeps Soot compactor

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/3/08
Day: WEDNESDAY
Page: 1 of 2
Rprt No.: 12

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	68°	76°	CLAY			(Dry) Muddy

Field Book No.: 1 Page #s 20

Contractor(s) on Site:

Report of Observation of Work and Comments:

6:30 ORS ARRIVED ON SITE TO DOCUMENT AREA 2 SAND THICKNESS

6:30 JUSTIN ARRIVED ON SITE TO CONTINUE DENSITY TESTING AREA 1 PROTECTIVE LAYER MATERIAL (CLAY)

LAKE COUNTY GRADING ON SITE PLACING PROTECTIVE LAYER MATERIAL (CLAY) ON AREA 1 WITH SCRAPERS, DOZERS, AND 1 SHEETPILE COMPACTOR


8:30-11:30 DOCUMENTED AREA 2 SAND THICKNESS

12:30-3:15 SCRUBBER REMAINING SAND STOCKPILE WHICH WAS UTILIZED FOR AREA 1 AND 2 SAND SOURCE

PERFORMED 24 DENSITY TESTS ON AREA 1 PROTECTIVE LAYER

- TESTS PASSED

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/3/08
Day: WEDNESDAY
Page: 2 of 2
Rprt No.: 12

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

4:30 SCRAPERS GRADED THE Haul ROADS FOR DRAINAGE
5:00 LAKE COUNTY GRADING START ROUN
5:10 CRs / ASTHs OFF SITE

Number of Men:

Foreman 1

Operators 10

Laborers 1

Equipment:

7-cat 627 scrapers

2-John Deere 850 Dozers with GPS

1-cat D&R Dozer

4- off Road Trucks

1- Disk

1- smooth Drum roller

1- water truck

1-John Deere 325 Back Hoe

1-John Deere 350 Back Hoe

1-cat 825c sheepfoot compactor

ATTACHMENT L

Response 06: Inspection Reports 23, 24, and 25

COM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris R. Goffard*

Date: 9/16/05
Day: THURSDAY
Page: 1 of 2
Rprt No.: 23

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	62°	76°	SCINCS			Dry / Muddy

Field Book No.: 1 Page #s 35-37

Contractor(s) on Site:


Report of Observation of Work and Comments:

6:30 CRS ARRIVED ON SITE TO COMPLETE AREA 1 PROTECTIVE LAYER DENSITY TESTING

- LAKE COUNTY GRADING ON SITE PLACING PROTECTIVE LAYER MATERIAL ON THE EAST 1/2 OF AREA 1 WITH 3 SCRAPERS AND A CATERPILLAR 625C SHEETPILE COMPACTOR
- LAKE COUNTY GRADING ALSO ON SITE UTILIZING 4 SCRAPERS AND 2 ROLLERS TO START PLACEMENT OF THE TOP 6" LOOSE LIFT OF PROTECTIVE LAYER MATERIAL
- LAKE COUNTY GRADING UTILIZING A WATER TRUCK TO WATER THE HILL ROADS / KEEP DUST TO A MINIMUM

10:00 7 SCRAPERS WERE UTILIZED TO PLACE 6" UNCOMPACTED LIFT

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/18/08
Day: THURSDAY
Page: 2 of 2
Rprt No.: 23

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

10:30 DENSITY TESTED AREA 1 (EAST END)
- PERFORMED 19 DENSITY TEST / ALL PASSED
1:00 PROJECT MEETING
3:00 2 SCRAPERS STARTED TO PLACE CLAY ON
EAST 1/2 OF AREA 1 TO ACHIEVE COMPACTED
PROTECTIVE LAYER GRADE
5:00 LAKE COUNTY GRABING STOP DOWN
5:00 OILS OFF SITE

Number of Men:

Foreman 1

Operators 10

Laborers
SCRAPER 1

Equipment:

7 - CATERPILLAR 627 SCRAPERS

1 - CATERPILLAR 625C SHEEPSFOOT
COMPACTOR

2 - JOHN DEERE 650 DOZERS

1 - CATERPILLAR 178 DOZER

COM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/19/08
Day: FRIDAY
Page: 1 of 2
Rprt No.: 24

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	62°	78°	SUNNY			Dry Muddy

Field Book No.: 1

Page #s 38


Contractor(s) on Site:

Report of Observation of Work and Comments:

6:30 AM ARRIVED ON SITE TO CONTINUE AREA 1 DENSITY TESTING IN NORTH EAST CORNER

- LAKE COUNTY GRADING ON SITE PLACING PROTECTIVE LAYER MATERIAL ON AREA 1 IN NORTH EAST CORNER TO MEET REQUIRED COMPACTION THICKNESS
- LAKE COUNTY GRADING ALSO ON SITE PLACING LOOSE 6" TOP LIFT OF PROTECTIVE LAYER ON AREA 1. AFTER THE TOP 6" LIFT WAS PLACED AND GRADED THE LAKE COUNTY GRADING SURVEYOR CHECKED THE DOCUMENTATION POINTS WITH A GPS
- DURING THE COURSE OF THE DAY ALL HAUL ROADS WERE WATERED TO MINIMIZE DUST BY LAKE COUNTY GRADING
- PERFORMED 15 DENSITY TESTS ON AREA 1 PROTECTIVE LAYER
- ALL TESTS PASSED COMPACTION / MOISTURE REQUIREMENTS

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/19/08
Day: FRIDAY
Page: 2 of 2
Rprt No.: 25

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

2:20 GAVE DAVE P. A PROJECT UPDATE AND
DISCUSSED WORK SCHEDULE FOR NEXT WEEK

2:30 CRG OFF SITE

5:00 LAKE COUNTY GRADING SHUT DOWN

Number of Men: _____

Foreman 1

Operators 9

Laborers
SCRAPER 1

Equipment: _____

6 - CATERPILLAR 627 SCRAPERS

1 - CATERPILLAR 825C SHEEPSKOOT
COMPACTOR

2 - JOHN DEERE 850 DOZERS

1 - CATERPILLAR D8 DOZER

1 - WATER TRUCK

CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-3911
Fax (920) 465-3913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley
Signed: *Chris Goffard*

Date: 9/22/05
Day: MONDAY
Page: 1 of 2
Rprt No.: 25

RESIDENT INSPECTION REPORT

Weather Conditions	Temperature		Sky	Rain	Snow	Project Site Conditions
	Low	High				
	62°	74°	Clear			Dry / Muddy

Field Book No.: 1

Page #s 39-40

Contractor(s) on Site:

Report of Observation of Work and Comments:

7:10 CRL ARRIVED ON SITE TO CONTINUE AREA 1 DENSITY TESTING IN NORTHEAST CORNER

• LAKE COUNTY GRADING ON SITE PLACING PROTECTIVE LAYER FILL MATERIAL ON AREA 1 IN THE NORTHEAST CORNER TO ACHIEVE COMPACTION THICKNESS


7:30 A SEMI LOAD OF EROSION CONTROL MATTING WAS DELIVERED AND UNLOADED ON THE CRUSHED CONCRETE LOCATED NORTH OF AREA 1

• LAKE COUNTY GRADING ALSO ON SITE UTILIZING A JOHN DEERE 850 DOZER TO GRADE THE WEST 1/2 OF AREA 1 FOR TUESDAY DOCUMENTATION

9:00 AREA 1 DENSITY TESTS COMPLETE

- DENSITY TESTS PASSED COMPACTION AND MOISTURE REQUIREMENTS

Sketch:



CQM, INC.

2679 Continental Drive
Green Bay, WI 54311-6627
(920) 465-8911
Fax (920) 465-8913

Client: Johns Manville Waukegan Plant
Project: Fill Area 1 & 2 Capping Activities
Engineer's Rep: Chris R. Goffard
Contractor's Rep: Jeff O'Malley

Date: 9/22/08
Day: MONDAY
Page: 2 of 2
Rprt No.: 25

RESIDENT INSPECTION REPORT

Report of Observation of Work and Comments:

12:00 LAKE COUNTY GRADING PLACING LOOSE 6"
TOP LIFT OF PROTECTIVE MATERIAL ON AREA 1
EAST END

3:15 - 4:45 DOCUMENT AREA 1 WEST END TOP OF
PROTECTIVE LAYER

5:00 LAKE COUNTY GRADING SHUT DOWN
5:00 CRG OFF SITE

Number of Men:

Foreman 1

Operators 10

Laborers 5
SCRAPER 1

Equipment:

6 - CATERPILLAR 627 SCRAPERS

1 - CATERPILLAR 825C SHEET PILE
COMPACTOR

2 - JOHN DEERE 850 DOZERS

1 - CATERPILLAR 125 DOZER

1 - WATER TRUCK

ATTACHMENT M

**Response 06: Appendix G of Appendix E of Closure Report
(Protective Layer Compaction Testing Results)**

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
1	9/10/08	2083700	1125400	1	12.2	121.3	93.2
2	9/10/08	2083600	1125400	1	14.2	118.4	91.0
3	9/10/08	2083800	1125500	1	14.0	117.2	90.1
4	9/10/08	2083700	1125500	1	13.9	117.3	90.2
5	9/10/08	2083600	1125500	1	13.0	122.3	94.0
6	8/29/08	2083800	1125600	1	14.2	118.4	91.0
7	8/29/08	2083700	1125600	1	13.5	120.5	92.6
8	9/2/08	2083600	1125600	1	10.5	119.9	92.2
9	9/10/08	2083500	1125600	1	12.8	120.2	92.4
10	8/29/08	2083800	1125700	1	13.3	120.8	92.9
11	8/29/08	2083700	1125700	1	11.3	122.5	94.2
12	8/29/08	2083600	1125700	1	12.9	121.1	93.1
13	9/10/08	2083500	1125700	1	12.8	120.4	92.5
14	8/28/08	2083800	1125800	1	13.0	117.4	90.2
15	8/28/08	2083700	1125800	1	11.9	119.2	91.6
16	9/2/08	2083600	1125800	1	10.8	128.3	98.6
17	9/10/08	2083500	1125800	1	13.2	120.7	92.8
18	8/28/08	2083800	1125900	1	10.8	120.2	92.4
19	8/28/08	2083700	1125900	1	12.1	120.4	92.5
20	8/28/08	2083600	1125900	1	13.0	121.4	93.3
21	9/10/08	2083500	1125900	1	13.2	120.7	92.8

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
22	8/27/08	2083900	1126000	1	12.1	123.9	95.2
23	8/28/08	2083800	1126000	1	11.7	123.0	94.5
24	8/28/08	2083700	1126000	1	13.2	118.2	90.9
25	8/28/08	2083600	1126000	1	13.5	120.5	92.6
26	9/10/08	2083500	1126000	1	13.7	118.9	91.4
27	9/3/08	2083800	1126100	1	13.4	120.6	92.7
28	9/3/08	2083700	1126100	1	13.9	118.5	91.1
29	9/3/08	2083600	1126100	1	12.9	118.4	91.0
30	9/10/08	2083500	1126100	1	11.8	123.1	94.6
31	9/3/08	2083800	1126200	1	13.9	118.8	91.3
32	9/3/08	2083700	1126200	1	13.6	118.7	91.2
33	9/3/08	2083600	1126200	1	13.9	118.5	91.1
34	9/10/08	2083500	1126200	1	13.0	121.1	93.1
35	9/3/08	2083800	1126300	1	14.0	118.7	91.2
36	9/3/08	2083700	1126300	1	13.5	118.4	91.0
37	9/3/08	2083600	1126300	1	13.8	120.3	92.5
38	9/10/08	2083500	1126300	1	12.7	123.7	95.1
39	9/8/08	2083800	1126400	1	14.1	119.0	91.5
40	9/8/08	2083700	1126400	1	13.6	120.2	92.4
41	9/10/08	2083600	1126400	1	14.3	118.1	90.8
42	9/10/08	2083500	1126400	1	13.3	118.9	91.4

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
43	9/10/08	2083800	1126500	1	12.0	117.6	90.4
44	9/10/08	2083700	1126500	1	13.2	120.7	92.8
45	9/10/08	2083600	1126500	1	14.4	118.2	90.9
46	9/19/08	2083500	1126500	1	14.1	117.1	90.0
47	9/10/08	2083800	1126600	1	14.3	118.5	91.1
48	9/10/08	2083700	1126600	1	13.0	121.1	93.1
49	9/19/08	2083600	1126600	1	12.8	119.1	91.5
50	9/10/08	2083650	1125350	2	13.2	120.7	92.8
51	9/10/08	2083750	1125450	2	13.3	121.0	93.0
52	9/10/08	2083650	1125450	2	13.5	120.5	92.6
53	9/10/08	2083550	1125450	2	12.7	121.6	93.5
54	9/2/08	2083750	1125550	2	13.2	117.5	90.3
55	9/2/08	2083650	1125550	2	13.7	120.0	92.2
56	9/2/08	2083550	1125550	2	12.5	122.6	94.2
57	8/29/08	2083750	1125650	2	13.0	122.3	94.0
58	8/29/08	2083650	1125650	2	12.2	121.3	93.2
59	9/2/08	2083550	1125650	2	11.8	124.0	95.3
60	8/29/08	2083750	1125750	2	12.3	120.3	92.5
61	8/29/08	2083650	1125750	2	12.7	118.4	91.0
62	9/2/08	2083550	1125750	2	11.4	125.0	96.1
63	8/28/08	2083850	1125850	2	12.9	123.1	94.6

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
64	8/28/08	2083750	1125850	2	12.2	123.1	94.6
65	8/28/08	2083650	1125850	2	13.1	121.6	93.5
66	8/28/08	2083550	1125850	2	12.1	125.4	96.4
67	8/28/08	2083850	1125950	2	11.9	117.7	90.5
68	8/28/08	2083750	1125950	2	12.3	119.6	91.9
69	8/28/08	2083650	1125950	2	12.8	121.4	93.3
70	9/2/08	2083550	1125950	2	10.6	126.2	97.0
71	8/28/08	2083850	1126050	2	12.8	119.1	91.5
72	8/28/08	2083750	1126050	2	11.3	122.5	94.2
73	8/28/08	2083650	1126050	2	12.7	121.6	93.5
74	9/10/08	2083550	1126050	2	10.8	124.3	95.5
75	9/3/08	2083850	1126150	2	12.1	120.4	92.5
76	9/3/08	2083750	1126150	2	13.4	121.5	93.4
77	9/3/08	2083650	1126150	2	13.3	121.0	93.0
78	9/10/08	2083550	1126150	2	12.0	120.6	92.7
79	9/3/08	2083850	1126250	2	13.6	118.3	90.9
80	9/3/08	2083750	1126250	2	13.7	118.8	91.3
81	9/3/08	2083650	1126250	2	14.4	118.6	91.2
82	9/10/08	2083550	1126250	2	10.4	127.1	97.7
83	9/12/08	2083450	1126250	2	10.4	118.3	90.9
84	9/8/08	2083850	1126350	2	12.8	120.6	92.7

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
85	9/3/08	2083750	1126350	2	13.9	117.1	90.0
86	9/3/08	2083650	1126350	2	12.9	120.2	92.4
87	9/10/08	2083550	1126350	2	13.2	120.7	92.8
88	9/12/08	2083450	1126350	2	12.1	118.3	90.9
89	9/10/08	2083850	1126450	2	13.3	117.4	90.2
90	9/10/08	2083750	1126450	2	14.4	118.1	90.8
91	9/10/08	2083650	1126450	2	12.9	120.4	92.5
92	9/10/08	2083550	1126450	2	13.3	120.8	92.9
93	9/10/08	2083850	1126550	2	14.2	118.6	91.2
94	9/10/08	2083750	1126550	2	12.6	117.4	90.2
95	9/10/08	2083650	1126550	2	13.7	117.3	90.2
96	9/10/08	2083550	1126550	2	13.2	120.7	92.8
97	9/11/08	2083700	1125400	3	12.4	122.2	93.9
98	9/11/08	2083600	1125400	3	14.1	117.9	90.6
99	9/11/08	2083800	1125500	3	13.4	117.9	90.6
100	9/11/08	2083700	1125500	3	12.0	120.9	92.9
101	9/11/08	2083600	1125500	3	13.0	119.5	91.9
102	8/29/08	2083800	1125600	3	13.3	121.0	93.0
103	8/29/08	2083700	1125600	3	12.7	121.6	93.5
104	9/2/08	2083600	1125600	3	11.1	119.1	91.5
105	9/12/08	2083500	1125600	3	13.6	120.9	92.9

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
106	8/29/08	2083800	1125700	3	12.5	120.9	92.9
107	8/29/08	2083700	1125700	3	13.0	122.3	94.0
108	8/29/08	2083600	1125700	3	12.2	123.6	95.0
109	9/12/08	2083500	1125700	3	13.8	120.9	92.9
110	8/29/08	2083800	1125800	3	13.3	120.4	92.5
111	8/29/08	2083700	1125800	3	12.1	120.8	92.9
112	8/29/08	2083600	1125800	3	12.9	121.7	93.5
113	9/12/08	2083500	1125800	3	14.4	118.3	90.9
114	8/28/08	2083800	1125900	3	12.9	122.7	94.3
115	8/28/08	2083700	1125900	3	12.8	121.1	93.1
116	8/29/08	2083600	1125900	3	13.3	121.0	93.0
117	9/12/08	2083500	1125900	3	13.1	121.9	93.7
118	8/27/08	2083900	1126000	3	12.2	122.5	94.2
119	8/28/08	2083800	1126000	3	11.5	125.4	96.4
120	8/28/08	2083700	1126000	3	11.9	120.4	92.5
121	8/29/08	2083600	1126000	3	13.5	119.9	92.2
122	9/17/08	2083500	1126000	3	11.9	118.0	90.7
123	9/3/08	2083800	1126100	3	12.6	119.6	91.9
124	9/3/08	2083700	1126100	3	13.4	120.6	92.7
125	9/3/08	2083600	1126100	3	12.7	120.8	92.9
126	9/17/08	2083500	1126100	3	11.8	120.1	92.3

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
127	9/17/08	2083800	1126200	3	11.0	118.1	90.8
128	9/17/08	2083700	1126200	3	11.5	118.4	91.0
129	9/17/08	2083600	1126200	3	11.6	120.5	92.6
130	9/17/08	2083500	1126200	3	13.2	118.2	90.9
131	9/18/08	2083800	1126300	3	10.6	125.8	96.7
132	9/17/08	2083700	1126300	3	12.6	120.0	92.2
133	9/17/08	2083600	1126300	3	10.8	122.9	94.5
134	9/17/08	2083500	1126300	3	11.9	124.6	95.8
135	9/17/08	2083800	1126400	3	11.2	118.8	91.3
136	9/18/08	2083700	1126400	3	13.1	118.7	91.2
137	9/17/08	2083600	1126400	3	10.6	126.3	97.1
138	9/17/08	2083500	1126400	3	10.6	123.9	95.2
139	9/17/08	2083800	1126500	3	11.4	122.7	94.3
140	9/17/08	2083700	1126500	3	11.1	124.4	95.6
141	9/18/08	2083600	1126500	3	13.4	120.2	92.4
142	9/18/08	2083500	1126500	3	13.1	120.2	92.4
143	9/17/08	2083800	1126600	3	13.3	118.2	90.9
144	9/17/08	2083700	1126600	3	12.1	120.3	92.5
145	9/19/08	2083600	1126600	3	12.6	119.2	91.6
146	9/11/08	2083650	1125350	4	13.6	118.6	91.2
147	9/11/08	2083750	1125450	4	12.1	119.6	91.9

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
148	9/11/08	2083650	1125450	4	14.3	119.0	91.5
149	9/11/08	2083550	1125450	4	12.5	117.5	90.3
150	9/11/08	2083750	1125550	4	12.8	119.6	91.9
151	9/11/08	2083650	1125550	4	12.5	121.3	93.2
152	9/11/08	2083550	1125550	4	12.5	117.5	90.3
153	9/12/08	2083750	1125650	4	13.4	117.8	90.5
154	9/12/08	2083650	1125650	4	13.3	117.8	90.5
155	9/12/08	2083550	1125650	4	13.8	120.9	92.9
156	9/12/08	2083750	1125750	4	13.3	117.5	90.3
157	9/12/08	2083650	1125750	4	12.7	122.1	93.9
158	9/12/08	2083550	1125750	4	12.4	121.9	93.7
159	9/12/08	2083850	1125850	4	12.7	124.1	95.4
160	9/12/08	2083750	1125850	4	10.7	128.4	98.7
161	9/12/08	2083650	1125850	4	11.6	126.9	97.5
162	9/12/08	2083550	1125850	4	12.7	124.1	95.4
163	9/17/08	2083850	1125950	4	12.4	123.2	94.7
164	9/17/08	2083750	1125950	4	13.3	120.7	92.8
165	9/17/08	2083650	1125950	4	12.7	120.9	92.9
166	9/17/08	2083550	1125950	4	12.3	121.9	93.7
167	9/18/08	2083850	1126050	4	11.1	120.9	92.9
168	9/18/08	2083750	1126050	4	13.9	121.7	93.5

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
169	9/17/08	2083650	1126050	4	11.4	123.2	94.7
170	9/17/08	2083550	1126050	4	12.2	120.4	92.5
171	9/18/08	2083850	1126150	4	12.6	121.1	93.1
172	9/18/08	2083750	1126150	4	13.0	122.3	94.0
173	9/17/08	2083650	1126150	4	13.3	119.3	91.7
174	9/18/08	2083550	1126150	4	12.1	120.2	92.4
175	9/18/08	2083850	1126250	4	13.9	120.4	92.5
176	9/18/08	2083750	1126250	4	10.9	122.9	94.5
177	9/17/08	2083650	1126250	4	12.8	123.1	94.6
178	9/17/08	2083550	1126250	4	13.8	119.4	91.8
179	9/17/08	2083450	1126250	4	14.2	118.6	91.2
180	9/18/08	2083850	1126350	4	11.7	120.4	92.5
181	9/18/08	2083750	1126350	4	12.8	122.1	93.9
182	9/17/08	2083650	1126350	4	13.3	120.4	92.5
183	9/17/08	2083550	1126350	4	13.8	121.3	93.2
184	9/17/08	2083450	1126350	4	11.1	119.2	91.6
185	9/18/08	2083850	1126450	4	11.3	120.5	92.6
186	9/18/08	2083750	1126450	4	12.8	122.3	94.0
187	9/18/08	2083650	1126450	4	12.1	123.0	94.5
188	9/17/08	2083550	1126450	4	13.1	119.0	91.5
189	9/18/08	2083850	1126550	4	11.7	121.1	93.1

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
190	9/18/08	2083750	1126550	4	10.8	124.4	95.6
191	9/19/08	2083650	1126550	4	12.8	119.9	92.2
192	9/19/08	2083550	1126550	4	14.2	117.9	90.6
193	9/11/08	2083700	1125400	5	13.3	118.8	91.3
194	9/11/08	2083600	1125400	5	14.4	118.8	91.3
195	9/11/08	2083800	1125500	5	13.0	121.2	93.2
196	9/11/08	2083700	1125500	5	12.7	120.0	92.2
197	9/11/08	2083600	1125500	5	12.9	120.4	92.5
198	9/12/08	2083800	1125600	5	12.5	117.9	90.6
199	9/12/08	2083700	1125600	5	13.1	121.9	93.7
200	9/12/08	2083600	1125600	5	12.5	122.4	94.1
201	9/12/08	2083500	1125600	5	14.4	118.3	90.9
202	9/12/08	2083800	1125700	5	10.4	127.2	97.8
203	9/12/08	2083700	1125700	5	13.3	121.0	93.0
204	9/12/08	2083600	1125700	5	12.5	122.4	94.1
205	9/12/08	2083500	1125700	5	13.3	120.6	92.7
206	9/12/08	2083800	1125800	5	12.5	123.8	95.2
207	9/12/08	2083700	1125800	5	12.8	120.8	92.9
208	9/12/08	2083600	1125800	5	13.0	122.1	93.9
209	9/12/08	2083500	1125800	5	11.7	121.1	93.1
210	9/12/08	2083800	1125900	5	14.4	117.5	90.3

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
211	9/12/08	2083700	1125900	5	10.9	124.4	95.6
212	9/12/08	2083600	1125900	5	10.4	124.8	95.9
213	9/12/08	2083500	1125900	5	12.7	122.3	94.0
214	8/27/08	2083900	1126000	5	11.2	125.3	96.3
215	9/17/08	2083800	1126000	5	10.5	123.7	95.1
216	9/17/08	2083700	1126000	5	10.8	124.3	95.5
217	9/17/08	2083600	1126000	5	11.9	121.9	93.7
218	9/17/08	2083500	1126000	5	12.0	121.1	93.1
219	9/22/08	2083800	1126100	5	11.4	124.4	95.6
220	9/19/08	2083700	1126100	5	13.6	119.5	91.9
221	9/19/08	2083600	1126100	5	12.5	118.6	91.2
222	9/17/08	2083500	1126100	5	11.9	118.0	90.7
223	9/22/08	2083800	1126200	5	13.9	118.1	90.8
224	9/19/08	2083700	1126200	5	14.1	118.1	90.8
225	9/19/08	2083600	1126200	5	12.3	122.1	93.9
226	9/18/08	2083500	1126200	5	13.5	119.2	91.6
227	9/22/08	2083800	1126300	5	12.7	117.5	90.3
228	9/19/08	2083700	1126300	5	13.5	118.0	90.7
229	9/19/08	2083600	1126300	5	11.9	121.2	93.2
230	9/17/08	2083500	1126300	5	13.5	117.8	90.5
231	9/22/08	2083800	1126400	5	11.1	121.2	93.2

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 1 PROTECTIVE COVER
IN-PLACE MOISTURE DENSITY TESTING
DENSITY METER: TROXLER 3440
PROBE DEPTH: 6 INCHES
MAXIMUM PROCTOR DENSITY: 130.1 PCF @ 8.4% MOISTURE
COMPACTION REQUIREMENTS: 90% OF MODIFIED PROCTOR DENSITY
@ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
232	9/19/08	2083700	1126400	5	14.0	117.6	90.4
233	9/19/08	2083600	1126400	5	12.1	120.7	92.8
234	9/17/08	2083500	1126400	5	13.2	118.3	90.9
235	9/22/08	2083800	1126500	5	11.7	120.1	92.3
236	9/19/08	2083700	1126500	5	12.0	119.1	91.5
237	9/19/08	2083600	1126500	5	12.4	122.0	93.8
238	9/17/08	2083500	1126500	5	13.1	117.1	90.0
239	9/22/08	2083800	1126600	5	12.1	120.3	92.5
240	9/22/08	2083700	1126600	5	13.5	119.2	91.6
241	9/22/08	2083600	1126600	5	11.7	121.5	93.4

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 2 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
1	9/24/08	2084300	1126200	1	10.4	125.7	96.6
2	9/24/08	2084200	1126200	1	13.5	118.0	90.7
3	9/24/08	2084100	1126200	1	12.0	121.1	93.1
4	9/23/08	2084600	1126300	1	11.9	119.5	91.9
5	9/23/08	2084500	1126300	1	11.0	122.9	94.5
6	9/23/08	2084400	1126300	1	11.7	125.9	96.8
7	9/24/08	2084300	1126300	1	11.9	124.1	95.4
8	9/24/08	2084200	1126300	1	10.5	127.1	97.7
9	9/24/08	2084100	1126300	1	11.8	120.8	92.9
10	9/23/08	2084500	1126400	1	12.2	117.5	90.3
11	9/23/08	2084400	1126400	1	11.9	124.6	95.8
12	9/24/08	2084300	1126400	1	12.9	122.8	94.4
13	9/24/08	2084200	1126400	1	10.6	126.5	97.2
14	9/24/08	2084100	1126400	1	11.2	124.4	95.6
15	9/23/08	2084500	1126500	1	14.3	118.0	90.7
16	9/23/08	2084400	1126500	1	12.0	119.6	91.9
17	9/24/08	2084300	1126500	1	12.1	121.3	93.2
18	9/24/08	2084200	1126500	1	10.9	123.8	95.2
19	9/24/08	2084100	1126500	1	11.5	119.4	91.8
20	9/23/08	2084500	1126600	1	12.1	121.3	93.2
21	9/23/08	2084400	1126600	1	12.3	120.9	92.9

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 2 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
22	9/24/08	2084300	1126600	1	11.6	121.5	93.4
23	9/24/08	2084200	1126600	1	12.1	123.5	94.9
24	9/24/08	2084100	1126600	1	10.7	123.8	95.2
25	9/23/08	2084550	1126250	2	11.0	123.1	94.6
26	9/23/08	2084450	1126250	2	10.8	125.8	96.7
27	9/23/08	2084350	1126250	2	10.4	124.7	95.8
28	9/24/08	2084250	1126250	2	11.4	118.5	91.1
29	9/24/08	2084150	1126250	2	12.1	119.5	91.9
30	9/23/08	2084750	1126350	2	13.1	118.8	91.3
31	9/23/08	2084650	1126350	2	11.5	121.8	93.6
32	9/23/08	2084550	1126350	2	11.3	126.1	96.9
33	9/23/08	2084450	1126350	2	10.5	123.6	95.0
34	9/23/08	2084350	1126350	2	11.3	126.1	96.9
35	9/24/08	2084250	1126350	2	11.8	126.4	97.2
36	9/24/08	2084150	1126350	2	12.8	121.2	93.2
37	9/23/08	2084450	1126450	2	12.0	124.9	96.0
38	9/23/08	2084350	1126450	2	12.8	121.2	93.2
39	9/24/08	2084250	1126450	2	11.4	126.0	96.8
40	9/24/08	2084150	1126450	2	12.3	124.0	95.3
41	9/23/08	2084450	1126550	2	10.7	128.4	98.7
42	9/23/08	2084350	1126550	2	10.5	123.6	95.0

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 2 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
43	9/24/08	2084250	1126550	2	11.4	122.2	93.9
44	9/24/08	2084150	1126550	2	12.1	126.4	97.2
45	9/25/08	2084300	1126200	3	11.7	122.4	94.1
46	9/25/08	2084200	1126200	3	13.5	117.7	90.5
47	9/25/08	2084100	1126200	3	13.6	117.9	90.6
48	9/25/08	2084600	1126300	3	12.3	123.0	94.5
49	9/25/08	2084500	1126300	3	14.1	117.6	90.4
50	9/25/08	2084400	1126300	3	12.6	119.1	91.5
51	9/25/08	2084300	1126300	3	10.9	124.6	95.8
52	9/25/08	2084200	1126300	3	13.6	119.1	91.5
53	9/25/08	2084100	1126300	3	13.4	119.9	92.2
54	9/25/08	2084500	1126400	3	11.4	123.9	95.2
55	9/25/08	2084400	1126400	3	13.5	119.5	91.9
56	9/25/08	2084300	1126400	3	12.7	120.0	92.2
57	9/25/08	2084200	1126400	3	11.7	117.3	90.2
58	9/25/08	2084100	1126400	3	12.0	123.9	95.2
59	9/25/08	2084500	1126500	3	13.0	120.3	92.5
60	9/25/08	2084400	1126500	3	12.2	121.7	93.5
61	9/25/08	2084300	1126500	3	12.2	121.9	93.7
62	9/25/08	2084200	1126500	3	10.5	122.4	94.1
63	9/25/08	2084100	1126500	3	11.7	122.4	94.1

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 2 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
64	9/25/08	2084500	1126600	3	12.1	125.0	96.1
65	9/25/08	2084400	1126600	3	11.3	123.5	94.9
66	9/25/08	2084300	1126600	3	13.3	117.6	90.4
67	9/25/08	2084200	1126600	3	12.6	119.5	91.9
68	9/25/08	2084100	1126600	3	11.5	122.8	94.4
69	9/25/08	2084550	1126250	4	12.1	120.4	92.5
70	9/25/08	2084450	1126250	4	13.2	118.0	90.7
71	9/25/08	2084350	1126250	4	12.9	117.1	90.0
72	9/25/08	2084250	1126250	4	13.1	121.8	93.6
73	9/25/08	2084150	1126250	4	13.0	118.3	90.9
74	9/25/08	2084750	1126350	4	12.0	123.6	95.0
75	9/25/08	2084650	1126350	4	11.8	121.7	93.5
76	9/25/08	2084550	1126350	4	12.3	123.0	94.5
77	9/25/08	2084450	1126350	4	12.6	121.4	93.3
78	9/25/08	2084350	1126350	4	10.6	122.5	94.2
79	9/25/08	2084250	1126350	4	12.3	118.5	91.1
80	9/25/08	2084150	1126350	4	12.6	122.9	94.5
81	9/25/08	2084450	1126450	4	12.8	119.7	92.0
82	9/25/08	2084350	1126450	4	13.5	119.5	91.9
83	9/25/08	2084250	1126450	4	10.6	124.2	95.5
84	9/25/08	2084150	1126450	4	10.6	129.6	99.6

CLIENT: JOHNS MANVILLE - AREA 1 AND 2
PROJECT NAME: FINAL COVER CONSTRUCTION
LOCATION AND SOIL TYPE: AREA 2 PROTECTIVE COVER
DENSITY METER: IN-PLACE MOISTURE DENSITY TESTING
PROBE DEPTH: TROXLER 3440
MAXIMUM PROCTOR DENSITY: 6 INCHES
COMPACTION REQUIREMENTS: 130.1 PCF @ 8.4% MOISTURE
 90% OF MODIFIED PROCTOR DENSITY
 @ 2-6% ABOVE OPTIMUM

Test No.	Date Tested	Coordinates		Lift No.	Moisture (%)	Dry Density (PCF)	Compaction (%)
		North	East				
85	9/25/08	2084050	1126450	4	11.9	125.0	96.1
86	9/25/08	2084450	1126550	4	12.3	118.0	90.7
87	9/25/08	2084350	1126550	4	12.6	122.2	93.9
88	9/25/08	2084250	1126550	4	11.2	117.9	90.6
89	9/25/08	2084150	1126550	4	12.3	124.2	95.5
90	9/25/08	2084050	1126550	4	12.1	125.0	96.1
91	9/25/08	2084300	1126200	5	12.6	123.0	94.5
92	9/25/08	2084200	1126200	5	12.2	124.0	95.3
93	9/25/08	2084100	1126200	5	10.6	120.9	92.9
94	9/25/08	2084600	1126300	5	10.6	129.6	99.6
95	9/25/08	2084500	1126300	5	11.6	125.1	96.2
96	9/25/08	2084400	1126300	5	11.9	121.2	93.2
97	9/25/08	2084300	1126300	5	12.1	125.0	96.1
98	9/25/08	2084200	1126300	5	12.3	118.0	90.7
99	9/25/08	2084100	1126300	5	11.5	122.7	94.3
100	9/25/08	2084500	1126400	5	12.9	120.8	92.9
101	9/25/08	2084400	1126400	5	12.5	120.4	92.5
102	9/25/08	2084300	1126400	5	12.4	121.4	93.3
103	9/25/08	2084200	1126400	5	11.8	119.6	91.9
104	9/25/08	2084100	1126400	5	11.6	124.1	95.4
105	9/25/08	2084500	1126500	5	13.9	118.5	91.1


ATTACHMENT N

**Response 09: Attachment E of Response to Comments
dated April 25, 2018
(Storm Water Drawing)**

NATURE PRESERVE



NORTH



DAVID M. PETERSON, PE, PC

PROJECT: WWT PONDS & SETTLING BASIN CLOSURE

TOPOGRAPHIC MAP

CLIENT: JOHNS MANVILLE PM: DMP


LOCATION: 1871 NORTH PERSHING ROAD WAUKEGAN, IL 60087 DRAWING: 1

DRAWN BY: DMP REVIEWED BY: DMP DATE: MAR. 2018


ATTACHMENT O

Response 12: Borrow Pit Figures

T:\JohnsManville\Waukegan\SRP\Drawings\SitePrepSpec-DP-Nov2004.dwg



GRAPHIC SCALE



GEOTECHNICAL TESTING RESULTS FROM AROUND BORROW PIT. RESULTS ARE PRESENTED IN ORDER OF BORINGS BP-1, BP-2, BP-3, AND BP-4.

ELEVATION (FT ASL)	BLOW COUNTS/FT (AT 4 LOCATIONS)
584-586	8, 16, NA, NA
582-584	27, 18, NA, NA
580-582	16, 23, 23, NA
578-580	20, 18, 20, NA
576-578	25, 21, 20, NA
574-576	28, 15, 24, NA
572-574	32, 30, 32, NA
570-572	39, 49, 19, NA
568-570	38, 37, 23, NA
566-568	64, 60, 44, 34
564-566	40, 42, 70, 98
562-564	39, 34, 68, >75
560-562	39, 35, >50, >50
558-560	36, 88, >50, X
556-562	39, NA, X, X
554-556	30, 88, X, X
552-554	69, X, X, X
550-552	72, X, X, X

FINE-MEDIUM GRADE SAND AND GRAVEL ABOVE CLAY.

SAND GRADATION:

SIEVE	%PASS (3 SAMPLES)
#4	98.4, 99.8, 98.0
#10	97.5, 99.4, 97.3
#40	95.2, 98.5, 95.0
#100	62.6, 57.7, 53.0
#200	6.4, 5.7, 6.2

LEGEND



- EXISTING GRAVEL ACCESS ROAD
- BP-1 GEOTECHNICAL SOIL BORING

Johns Manville
 Dredging Area
 95% Design
 12/01/05 Revision 0



FACD 09-02

T:\JohnsManville\7992-00Waukegan\2ndESD\PhaseIIRemedial\DraftPhaseII\DraftRWP-WasteTrPonds\Figures\Figure04-14.dwg




LEGEND

- - - Proposed Dry Area Excavation Limits
- BP-6 + Soil Sample Locations
Existing: BP-1 to BP-7
Proposed: BP-8 to BP-14

Notes:

A 30-foot width of undisturbed land shall remain between the excavation area and the current Borrow Pit shoreline and the Borrow Pit perimeter road.



Johns Manville
**Proposed Dry Area Excavation Limits and
 Soil Sample Locations**
 April 2006



Figure 1

Appendix H

On-Site Landfill Response to September 13, 2018 Comments (RTC #3)

September 26 2018

Mr. Matthew J. Ohl
Remedial Project Manager
United States Environmental Protection Agency Region 5
77 West Jackson Boulevard, SR-6J
Chicago, Illinois 60604-3590

**Subject: Response to U.S. EPA Comments Received September 13, 2018
Final Closure Report, Non-Asbestos Containing On-Site Landfill, Permit Exempt
"815" Facility #0971900014
Johns Manville, Waukegan, Lake County, Illinois**

Dear Mr. Ohl:

AECOM Technical Services, Inc. (AECOM) is providing this document on behalf of Johns Manville (JM) to respond to comments provided by the U.S. Environmental Protection Agency (USEPA) on September 13, 2018 to the Response to Comments dated August 22, 2018 for the Final Closure Report for the Non-Asbestos Containing On-Site Landfill ("On-Site Landfill"), a permit exempt "815" facility at the former Johns Manville manufacturing facility located in Waukegan, Illinois (#0971900014) dated March 31, 2017. Remediation work was completed in accordance with the Final Phase II Remedial Work Plan (Revision 1) dated June 20, 2008 (RWP), and satisfactorily meets the full requirements of the First Amended Consent Decree, the Adjusted Standard Order dated December 6, 2007, and the general requirements for existing landfills set forth in 35 IAC Part 814, Subparts A and C. The Final Closure Report and this response to comments address work that was completed subsequent to approval of the RWP by the EPA.

Comment 01: Response 06: Appendix D of the OSL final closure report contains regulatory correspondence regarding the Phase II Remedial Work Plan (Work Plan), and one of the modifications requested by the EPA was "The barrier layer must be verified to have 12-inch thickness after the cut and fill activities." A response letter from LFR explains that the barrier layer thickness verification is discussed in the Work Plan (Section 3.1.1) and Appendix D (Section 7.1 and 8.0), and calculated barrier thicknesses are provided in Appendix B (Tables B-1 and B-2). Figure 10 of the Work Plan shows the (C-Boring) locations in Tables B-1 and B-2, and it explains in Response 06 that CQM (Construction Quality Management) used the barrier design elevations from Figure 10 to create a topographic surface over the OSL. The number of surveying points were increased to achieve a minimum of one point every 5,000 square feet and to include features such as breaks, crests, and toes of slopes. A different survey point numbering system was applied due to the increased number of survey locations.

Response 01: CQM used the LFR barrier design elevations that were determined to be correct. LFR (Attachment A) barrier design elevations were based upon a 2003 survey. CQM performed a survey of existing conditions on April 1, 2008 to document pre-construction conditions to determine if any elevations had changed since 2003. Some elevations had changed and, therefore, some of the design barrier elevations were modified. Those points include:

- LFR Boring C-16 (CQM Pt 1058): RWP Table B-1 barrier design elevation of 628.4 ft ASL changed to 628.88 ft ASL.
- LFR Boring C-28 (CQM Pt 1067): RWP Table B-1 barrier design elevation of 623.6 ft ASL changed to 624.49 ft ASL.
- LFR Boring C-31 (CQM Pt 1070): RWP Table B-1 barrier design elevation of 628.9 ft ASL changed to 628.83 ft ASL.
- LFR Boring C-43 (CQM Pt 1079): RWP Table B-1 barrier design elevation of 616.4 ft ASL changed to 616.70 ft ASL.
- LFR Boring C-47 (Near CQM Pt 1033): RWP Table B-1 barrier design elevation of 617.5 ft ASL changed to 617.59 ft ASL.
- LFR Boring C-52 (Near CQM Pt 1033): RWP Table B-1 barrier design elevation of 628.8 ft ASL changed to 628.44 ft ASL.

The pre-construction survey and design barrier layout are presented in **Attachment A**.

Comment 01a: *Response 06 includes a cross-reference table that contains some LFR Points (C-Borings) from Table B-1 of the Work Plan and the corresponding points shown in Construction Drawings A-4, A-5, and A-6 in Appendix A (Construction Drawings) of Appendix E (OSL Capping Construction Completion Report (CCR)). It can be observed from the cross-reference table that LFR Point (C-Boring) C-21 – Point 1121 corresponds with Point 1109, but Drawing A-4 shows that the design barrier elevation for this point (1109) is “NA.” It is recommended that the OSL final closure report provide the reason the design barrier elevations for this and many other points were “NA.” In general, it is further recommended that the OSL final closure report provide the details regarding the procedures that were followed, coordination with the EPA, and any documentation showing the revisions to barrier layer design elevations or the use of a different survey point numbering system. Evidently these changes were made after approval of the Work Plan and should have been highlighted in the OSL final closure report because, as mentioned above, the EPA specifically requested that the barrier layer must be verified to have a thickness of 12 inches after cut and fill activities.*

Response 01a: Levine-Fricke Recon (LFR) point 1121 (C-21) corresponds to CQM point 1109. On Drawing A-4, this location was inadvertently labeled “NA” for the design barrier elevation. The top of waste or CERCLA cover was 634.9 ft ASL as shown in Table B-1 so the barrier surface needed to be at least 635.9 ft ASL (one foot higher). The recorded top of barrier was 638.30 ft ASL which exceeded the one foot thickness requirement. The design barrier elevation from Table B-1 was 638.37 ft ASL which provided a greater barrier thickness to allow for storm water drainage. The recorded barrier elevation of 638.30 ft ASL also allows for storm water drainage.

Design barrier surface elevations labeled “NA” were locations that were surveyed after the barrier was completed. No design barrier surface elevations were provided by LFR at these locations. The recorded barrier elevations were a basis to measure the sand drainage layer and protective clay cover thicknesses.

The surveying point numbering system had to be changed to meet the requirements of the RWP as previously described. There was no coordination of renumbering with the USEPA as this was a minor modification.

Per the CCP, minor modifications do not have a significant impact on the project. Examples of minor modifications include, but are not limited to, minor elevation changes and minor procedural modification for installation and construction requirements of the final cover. Major modifications require regulatory concurrence prior to field implementation. Examples of major modifications include changes to approved design drawings and specifications regarding the site preparation and grading activities, final cover construction, and installation of monitoring wells.

Attachment B contains comprehensive tables of the LFR design elevations, CQM design elevations, and CQM record elevations for the barrier. The LFR design elevations were derived from a 2003 survey. The CQM design elevations were derived from the 2008 pre-construction survey. At some locations the 2003 elevations had changed and, in those instances, the 2008 elevations were used as the design elevations.

Barrier design elevations were targeted and ultimately varied a little from the design while allowing for at least a one foot thickness. These changes were minor modifications that still provided a drainage slope. The barrier layer was confirmed to have a minimum thickness of one foot after cut and fill activities as described in the August 22, 2018 response to comments.

Comment 01b: *Notes below the table on Drawing A-4 in Appendix A (Construction Drawings) of Appendix E (OSL CCR) indicate several points had record barrier elevations approved by LFR. Appendix D (Construction Compliance Plan (CCP)) of the Work Plan suggests that changes to the Work Plan were to be documented, approved, and, at a minimum, should have been coordinated with the EPA. Project modifications are discussed in Section 6.0 of the CCP, and the OSL final closure report should have provided documentation of all notifications of major or minor project modifications to the EPA and Illinois EPA. Moreover, LFR prepared the Work Plan, and the CCP indicates LFR would provide engineering support, but the Executive Summary and Introduction sections of Appendix E (OSL CCR) indicate that LFR was not involved in the cap construction, and three (3) other contractors completed the work on behalf of Johns Manville. Nonetheless, Drawing A-4 suggests LFR was responsible for approving changes to the design elevations for the barrier layer, so it is recommended that the OSL final closure report provide information about the responsibilities of LFR after approval of the Work Plan. The documentation should clarify whether LFR or one of the other contractors was responsible for engineering support during the OSL capping construction activities, and if LFR contributed to the preparation of the OSL final closure report. It is presumed that the engineering support responsibilities for closure of the OSL were later transferred to AECOM. If so, the OSL final closure report should provide the dates and rationale for these changes.*

Response 01b: LFR approved minor changes to the barrier elevations during the construction of the OSL cap in telephone calls between CQM (in the field) and LFR (in the office). These minor changes were made at the limits of waste so had no effect on the barrier thickness; they only served as basis elevations for measuring the thicknesses of the sand drainage layer and protective clay cover. This will be clarified in the final Closure Report once all comments are addressed. LFR no longer exists as a company. LFR was acquired by Arcadis in 2008. Key project personnel from Arcadis joined AECOM in 2012.

Comment 01c: *The cross-reference table in Response 06 shows that LFR Point (C-Boring) C-28 – Point 1128 is cross-referenced to Point 1067, and Drawing A-4 shows that the design barrier elevation for this point is 624.49. Table B-1 shows the planned top of barrier layer elevation for (C-Boring) C-28 – Point 1128 was 623.6, which is the same elevation as the top of the waste or top of the CERCLA cover, whichever is higher. The record barrier elevation for Point 1067 in Drawing A-4 is 624.52, and 623.6 is slightly less than a foot below that elevation. Response 06 mentions that the LFR design barrier elevations were compared to the actual recorded barrier elevations constructed in the field on Drawing A-4, and the actual barrier elevation was either equal to, or higher than, the design barrier elevation, indicating that the minimum barrier elevation was achieved.*

Although Response 06 included a cross-reference table, the procedure used by CQM to create the topographic surface and receive approval for certain elevations by LFR needs to be documented. In addition, the OSL final closure report should clearly describe the comparison between the planned top of barrier layer elevations in Tables B-1 and B-2 of the Work Plan and the design barrier elevations in Drawing A-4, including example calculations and cross-references to the LFR points (C-Borings) and coordinates that were used create Figure 10 for the Work Plan. All the details should be provided in one table, so the barrier layer thickness can be verified for all the points and coordinates in the Work Plan. Incidentally, the coordinates for the LFR points (C-Borings) for Tables B-1 and B-2 in the Work Plan and the coordinates for the wells in Appendix B (Well Logs) of the OSL final closure report were not provided, so the OSL final closure report should cite the original documents and/or provide attachments with these coordinates.

A note below Table B-1 indicates that LFR Point (C-Boring) C-28 was one of the areas in which the barrier layer was to be re-established after the completion of cut-fill operations, and another note below Table B-1 indicates that at a few boring locations the CERCLA cover was at the ground surface. Figure 10 indicates that the boring locations where the CERCLA cover was at the ground surface were typically located outside the limits of Fill Areas 1 and 2. Since Figure 10 of the Work Plan was based upon the calculated barrier thicknesses in Tables B-1 and B-2, and Figure 10 was used to create the topographic surface over the OSL, the planned top of barrier layer elevations for the LFR points (C-Borings) would be expected to coincide with the design barrier elevations shown in the table in Drawing A-4. However, if these elevations do not coincide with the elevations in Drawing A-4 for one or more locations, the OSL final closure report should provide an explanation.

Response 01c: LFR point 1128 (C-28) corresponds to CQM point 1067. The design barrier location (Attachment B) was determined based upon Table B-1 to be 624.6 ft ASL (1 ft higher than the waste that was surveyed in 2003 to be 623.6 ft ASL). In 2008, prior to commencing OSL capping activities, surveying was completed and that data was used to determine that the CQM design elevation was 624.49 ft ASL, rather than 624.6 ft ASL. This could be due to 0.11 feet of settlement from 2003 to 2008. However, detailed records explaining this change could not be located. The recorded barrier elevation was 624.52 ft ASL.

Attachment B contains comprehensive tables of the survey point coordinates, LFR design elevations, CQM design elevations, and CQM record elevations for the barrier.

The minimum barrier thickness and compaction were achieved, and a drainage slope was present; therefore, the project objectives were met.

Comment 01d: *The construction drawings in Appendix A (Construction Drawings) of Appendix E (OSL CCR) are dated Jan. 2009, and Drawing A-2 includes a note that says "Existing conditions generated from various surveys performed between April 2, and December 3, 2008." In order to more clearly document the construction of the OSL cap, the sheets with surveying measurements should note the actual dates the surveys were performed and the vertical datum (mean sea level - MSL). In addition, Note 3 below the table on Drawing A-4 says "Top of sand elevation modified 8/21/08 to depict 1.0 above record barrier layer elevation." Since the table on Drawing A-4 contains barrier layer elevations, and the sand drainage layer and piping elevations are shown in the tables on Drawing A-5, provide the reason for the modification and its location on Drawing A-4 in Note 3.*

Response 01d: The purpose of Drawing A-2 is to provide an overall site map that shows the location of the OSL with respect to other site features. These features were surveyed at various times and those surveying dates do not affect the OSL. The drawing is an accurate reflection of site features at the time it was made. Since the construction completion of the OSL, site remediation has altered the site features. Not all the features identified in Drawing A-2 are accurate at this time.

Note 3 on Drawing A-4 identifies that the sand elevation was modified on 8/21/08 to be 1.0 foot above the record barrier elevation because the barrier layer recorded elevation was completed on 8/21/08. The design sand elevation was then adjusted to be one foot higher than the recorded barrier elevation. The design sand elevation is shown on Drawing A-5.

Comment 01e *Response 06 notes that much of the existing clay came from Fill Area 2, but both relocated existing barrier clay and stockpiled clay were successfully compacted to meet the same specifications. Section Five (5.0) of Appendix E (OSL CCR) indicates the clay for the final protective layer was hauled from Clay Stockpile 12. Appendix E (Clayey Soil Geotech Results) of Appendix E (OSL CCR) contains a summary of laboratory geotechnical testing results, and Section 2.2 (Lake County Clayey Soils) of the CCR notes that six (6) samples were collected from Clay Stockpile 12 and two (2) samples were collected from clay stockpiled in Fill Area 2. The laboratory information in Appendix E of Appendix E only says these samples were collected from "test pits." The documentation should include coordinates, a drawing, and a description of the locations and procedures used for collecting the eight (8) samples. This summary indicates the samples had an average maximum dry density of 128.6 pounds/cubic foot (pcf) and an average water content of 10 percent. These average values are different from the values used for the in-place barrier layer and protective layer moisture content and compaction testing. According to Appendices F and G of the OSL CCR, the in-place clay compaction testing used a maximum dry density of 130.1 pcf at a moisture content of 8.4%, and these values correspond to the results for Sample JM-TP-2. It is recommended that the OSL final closure report discuss the rationale for selecting these in-place clay compaction testing values and explain whether they were based on Sample JM-TP-2. If the values were solely based on the one sample, the report should describe the reason these values were deemed representative of the clay placed within the barrier layer as well as the protective layer.*

Response 01e An excavator was used to dig test pits at six random locations around the perimeter of Clay Stockpile 12. Similarly, the excavator was used to excavate two test pits into the Fill Area 2 clay. Test pits were excavated approximately four feet into the clay. A shovel was then used to scrape clay from the internal side walls of the excavations and fill 5-gallon buckets. One 5-gallon bucket of clay was collected from each test pit for each sample. The buckets were then transported to the geotechnical testing laboratory for analysis. The locations of the test pits were not surveyed.

Samples JM-TP-1 through JM-TP-6 were collected from Clay Stockpile 12. Samples JM-TP-7 and JM-TP-8 were collected from Fill Area 2 clay. Stockpile 12 was used for both the barrier and the protective cover. Sample JM-TP-2 provided the maximum density via modified proctor testing for Clay Stockpile 12. Sample JM-TP-2 also had a higher maximum density than the average of JM-TP-7 and JM-TP-8. Consequently, due to its use in both the barrier and compacted clay cover, sample JM-TP-2 was used for all compaction testing.

Comment 01f *Drawing A-7 in Appendix A (Construction Drawings) of Appendix E (OSL CCR) shows the locations of density tests for the protective layer. It can be observed from this drawing that the density tests were performed for five (5) different lifts. A note on this drawing suggests the compacted clay was initially placed in lifts approximately eight (8)-inches thick, and then each lift was compacted to a thickness of roughly six (6) inches. As a consequence, the cumulative thickness of the protective layer would be around thirty (30) inches, but the thickness of protective layer was actually about thirty-six (36) inches (three (3) feet). Based on this information, it seems possible that a six (6)-inch lift may not have been compacted, tested, and documented, or possibly the compacted thickness for the eight (8)-inch lifts may have been closer to seven (7) inches, so the OSL final closure report should provide the reason for this discrepancy.*

In addition, Section 6.0 (Vegetative Cover) of Appendix E (OSL CCR) mentions that the surface of the final protective layer was placed in a manner that minimized compaction and facilitated growth of the vegetative cover, and this is further discussed at the end of Response 06. There is somewhat conflicting information regarding the compaction of the upper surface of the protective layer, so it is recommended that OSL final closure report clarify the procedure for placement of the upper lifts, particularly with respect to compaction, testing, and surveying, and then preparation of the top surface by pulverizing, amending the soil with fertilizer, seeding, and covering the soil with erosion control matting.

Response 01f The final compacted thickness of each lift was not surveyed. Placement of the lifts involved the use of bulldozers as well as tracking over the clay with loaded and unloaded off-road dump trucks. Therefore, the sheepsfoot compactor probably did not substantially reduce the clay thickness. The number of lifts that were installed is accurately represented in the drawings and compaction testing tables. No additional, undocumented lifts were installed.

The final lift was placed using bulldozers and tracking over the clay with loaded and unloaded off-road trucks. A sheepsfoot compactor was not used. A skid steer equipped with a spiked rolling pulverizer was used to pulverize the clay surface prior to seeding. After the clay was pulverized, fertilizer and seed were applied before it was covered with erosion control matting secured with landscape staples.

Comment 01g *The CCP in Appendix D of the Work Plan provides instructions and requirements for documenting the OSL closure work, and Section Four (4) of the CCP says “All inspection, measurement, and testing activities shall be documented as they occur by the field team.” Nevertheless, it is evident from the documentation included with OSL final closure report that some documentation is absent and some of the inspection, measurement, and testing activities were not documented by the field team as they occurred.*

Section Five (5) of the CCP says the following information was to be included, at a minimum, in daily field reports, “Inspection observations, measurements, and testing results collected in the field for purposes of CQA (construction quality assurance) as described in this CCP will be recorded daily in bound field books or on other field forms, as developed.” Section Seven (7) provides a table that summarizes the quality assurance/quality control (QA/QC) inspections, measurements, and testing anticipated to be performed during the remedial action associated with closure of the OSL, and Section Eight (8) includes a tabular summary of QA/QC testing.

Response 06 explains that in an effort to demonstrate that the constructed barrier clay was a minimum of one-foot thick, additional field notes were procured from CQM (Attachment I), but upon review of the field notes, such data was absent. As a consequence of this missing data, a Geoprobe was used on August 15th and 16th, 2018 to help verify the thickness of the barrier layer in the clay relocation areas (Attachment J). However, when additional measurements or testing are proposed, such as the use of the Geoprobe, the EPA and Illinois EPA should be contacted in advance to allow them the opportunity to comment on the proposed procedures and to independently observe, verify, and document the results. It should be recognized that the use of independent assessments, made by qualified personnel that are independent, external, and not part of the organization performing and accountable for the work, are standard practice for quality assurance.

Response 01g (Attachment C) As the lead agency, the USEPA was notified via email on August 10, 2018 that Geoprobe testing was to be completed the week of August 13 (see **Attachment C**). No inquiries, requests, or site visits were made by the USEPA or any other agencies to observe the Geoprobe work.

Comment 02: *Response 11 states the following:*

“Documentation that construction of the OSL cap achieved the designed layer thickness and compaction requirements was dependent upon final surveying and density testing data. Intermediate measurements are not necessarily representative of final conditions. Compacting and testing continued until the compaction requirement was achieved, then the final result was recorded.”

Response 11 further explains that intermediate tests were taken to provide verbal compaction feedback to the contractor so that means and methods could be adjusted to achieve the necessary requirements, and this likely occurred at other times during the project. “This data was not recorded on a permanent record and does not represent a compaction deficiency, retesting, or challenge.” Response 13 also notes that “Only conforming test results were recorded.”

Verification testing for an entire barrier layer can be difficult, so only certain locations are typically tested on a pre-established frequency, such as one test every 5,000 square feet. As a consequence, on-going QA/QC field inspections, testing, and documentation are common practice to help ensure the achievement of design objectives for the entire barrier layer. Based on the submitted information and responses to comments, it appears the QA/QC documentation submitted with the OSL final closure report does not meet some of the requirements described in the CCP, particularly with respect to the daily field reports and recording of observations, measurements, and test results as they occurred.

Under the column named "Type of Test", the summary table of QA/QC testing in Section Eight (8) of the CCP lists the thickness of barrier layer, thickness of sand, and thickness of clay. The "Applicable Test Method or Standard" column suggests that the sand and clay layers should have been "measured with a ruler" at a frequency of every 5,000 square feet. This same section further specifies for the testing of the "density of clayey soil" that the acceptance criteria required beneath the barrier layer, a minimum four (4) passes with a CAT 815 sheepsfoot compactor, or equivalent, with minimal soil deflections. Documentation of such testing and measurements were not found in the OSL final closure report, and the report indicates that the thicknesses of the clay barrier soil layer, sand (lateral drainage) layer, and final protective clay layer were only documented by the surveyed elevations shown in Drawings A-4, A-5, and A-6.

According to the Introduction section of Appendix E (OSL CCR), after the Work Plan received approval, the cap construction work was completed by three (3) different companies, which were apparently intended to act as independent contractors that reported to Johns Manville. The documentation that was recorded and submitted indicates that all the compaction tests were acceptable, and the barrier layer, sand drainage layer, final protective layer, and vegetative cover were constructed in accordance with the design specifications and objectives. Nevertheless, as mentioned earlier, some documentation was absent or insufficient in comparison to the requirements of the CCP, and there is almost no documentation regarding independent assessments and oversight by personnel that were not performing and accountable for the work, i.e., reporting to Johns Manville. One minor exception is Page 6 of Attachment I for Response 06, which documents the EPA was on the site on 21 Aug. 08. Due to the concerns mentioned above, increase the frequency of the periodic O&M inspections of the OSL cap to ensure proper maintenance and to identify potential problems or deficiencies. In the event problems are identified post-construction quality assurance testing may be required, such as the investigations recently performed using a Geoprobe.

Response 11 also includes that "Only those areas where the barrier layer was disturbed were tested for compaction," but information in Section 3.1.1 (Site Preparation and Barrier Layer Construction) of the Work Plan indicates that the final 12-inch barrier soil layer in Fill Areas 1 and 2 will be compacted to 90% of modified Proctor density (ASTM D1557) at 0 to 6% above optimum moisture content, or 95% of standard Proctor density (ASTM D698) at 0 to 4% above the optimum moisture content. Drawing A-8 in Appendix A (Construction Drawings) of Appendix E (OSL CCR) shows that the one-foot thick barrier layer is the layer directly below the one-foot thick sand drainage layer, and Section 3.1 of the Work Plan describes the barrier soil layer as "minimum 12-inch vertical thickness of previously placed clay (as interim

cover), or equivalent.” Apparently the site preparation included clearing and grubbing, soil cutting and filling operations, and grading to achieve final barrier layer elevations, so it seems as if the soil for the barrier layer was likely disturbed. Provide additional information in the closure report to explain the reason large portions of the barrier layer in Fill Areas 1 and 2, located outside the relocation areas shown in Attachment J, were not disturbed and were not compacted or tested for density prior to placement of the sand drainage layer, and whether any tests were performed in these locations to verify the thickness of the barrier layer.

Response 02: Construction was completed of the OSL cap in 2008. Consequently, from January 2009 to the present, the OSL cap has been undergoing operation and maintenance (O&M). During this time, the OSL surface has been inspected, the vegetative cover has been maintained, no significant erosion has occurred, landfill gas monitoring is no longer required, and there has been no recoverable leachate since 2011. Consequently, the OSL cap is functioning as designed and no additional visual inspections (more than applied to the rest of the site), nor post construction quality testing, is necessary.

Clearing and grubbing of the OSL resulted in vegetation that was approximately two inches high and left the barrier clay intact. Therefore, barrier clay was not tested following clearing and grubbing.

If you have any questions, please contact me at (312) 861-4030.

Sincerely,



Tim Dull, P.E.
Senior Project Manager
timothy.dull@aecom.com



Attachments

Attachment A - Response 01: 2008 Pre-Construction Survey and Design Barrier Layout
Attachment B - Response 01a and 01c: OSL Barrier Layer Design and Record Elevations
Attachment C - Response 01g: USEPA Email

cc: Scott Myers, Johns Manville, Scott.Myers@jm.com (electronic copy only)
Brent Tracy, Johns Manville, brent.tracy@jm.com (electronic copy only)
Dave Peterson, DMP, dmpete@dmpete.cnc.net (electronic copy only)
Kirston Buczak, USACE, Kirston.A.Buczak@usace.army.mil (electronic copy only)
Benjamin O'Neil, USACE, Benjamin.R.O'Neil@usace.army.mil (electronic copy only)
Richard Saichek, USACE, Richard.E.Saichek@usace.army.mil (electronic copy only)

ATTACHMENT A

Responses 01: 2008 Pre-Construction Survey and Design Barrier Layout



LEGEND

- LIMITS OF WASTE
- EXISTING CONDITIONS CONTOURS

NOTES:
 1. EXISTING CONDITIONS WERE SURVEYED BY CQM, INC. ON APRIL 1, 2008.

RELEASE	DATE:	BY:
Project Review		
6		
4		
3		
2		
1		

NO.	DATE:	BY:
DESCRIPTION		
REVISIONS		

JM **Johns Manville**

CQM, INC.
 Engineering - Surveying - Material Testing
 2679 Continental Drive
 Green Bay, WI 54311

Existing Conditions
April 1, 2008

Construction Documentation Drawings
Area 1 & 2 Final Cover
Johns Manville Waukegan Plant
Waukegan, IL

DRAWN BY: WBE

DATE: Sept. 2018

SCALE: 1"=60'

DRAWING NO.

1

Area 1 Barrier Layer									
Point No.	Coordinate		Design Barrier Elevation	Description	Point No.	Coordinate		Design Barrier Elevation	Description
	North	East				North	East		
1001	2083601.39	1125531.87	634.00		1074	2083558.2	1125715.6	635.10	Limits of Waste
1002	2083533.08	1125698.37	635.00		1075	2083560.0	1125610.6	634.24	Limits of Waste
1003	2083560.80	1125843.53	636.00		1076	2083575.2	1125610.0	634.25	Limits of Waste
1004	2083579.59	1126076.07	637.00		1077	2083569.9	1125508.7	632.39	Limits of Waste
1005	2083564.93	1126088.45	636.00		1078	2083663.1	1126496.3	614.64	Limits of Waste
1006	2083540.43	1126141.71	630.00		1079	2083638.2	1126396.7	616.70	Limits of Waste
1007	2083604.91	1126052.48	638.00		1080	2083818.8	1126296.5	618.36	Limits of Waste
1008	2083624.47	1126065.40	638.00		1081	2083776.2	1126398.1	620.91	Limits of Waste
1009	2083599.05	1126109.72	637.00		1082	2083786.8	1126501.4	618.98	Limits of Waste
1010	2083609.53	1126130.18	634.00		1083	2083808.1	1126196.6	626.50	Limits of Waste
1011	2083642.70	1126163.22	632.00		1084	2083802.0	1126095.9	631.59	Limits of Waste
1012	2083562.86	1126121.64	632.00		1085	2083768.9	1125999.1	638.03	Limits of Waste
1013	2083542.78	1126232.77	631.00		1086	2083601.4	1126428.1	632.02	Limits of Waste
1014	2083501.65	1126287.37	629.00		1087	2083650.0	1125550.00	NA	Limits of Waste
1015	2083511.17	1126313.73	631.00		1088	2083550.0	1125650.00	NA	Limits of Waste
1016	2083540.89	1126356.84	632.00		1089	2083600.0	1125650.00	NA	Limits of Waste
1017	2083567.23	1126449.45	632.00		1090	2083650.0	1125650.00	NA	Limits of Waste
1018	2083572.29	1126403.94	631.00		1091	2083700.0	1125650.00	NA	Limits of Waste
1019	2083564.58	1126499.06	631.00		1092	2083600.0	1125700.00	NA	Limits of Waste
1020	2083600.45	1126505.89	631.00		1093	2083650.0	1125700.00	NA	Limits of Waste
1021	2083654.86	1126537.02	627.00		1094	2083700.0	1125700.00	NA	Limits of Waste
1022	2083718.54	1126530.96	628.00		1095	2083600.0	1125750.00	NA	Limits of Waste
1023	2083723.20	1126442.00	630.00		1096	2083650.0	1125750.00	NA	Limits of Waste
1024	2083708.44	1126372.04	631.00		1097	2083700.0	1125750.00	NA	Limits of Waste
1025	2083638.68	1126346.35	632.00		1098	2083600.0	1125800.00	NA	Limits of Waste
1026	2083647.94	1126279.35	632.00		1099	2083700.0	1125800.00	NA	Limits of Waste
1027	2083710.45	1126250.93	632.00		1100	2083600.0	1125850.00	NA	Limits of Waste
1028	2083712.42	1126195.19	633.00		1101	2083650.0	1125850.00	NA	Limits of Waste
1029	2083730.56	1126139.31	633.00		1102	2083700.0	1125850.00	NA	Limits of Waste
1030	2083745.81	1126259.75	626.00		1103	2083750.0	1125850.00	NA	Limits of Waste
1031	2083820.50	1126303.54	618.00		1104	2083800.0	1125900.00	NA	Limits of Waste
1032	2083841.84	1126346.26	618.50		1105	2083850.0	1125900.00	NA	Limits of Waste
1033	2083769.60	1126567.10	619.00		1106	2083700.0	1125900.00	NA	Limits of Waste
1034	2083860.69	1126261.48	619.00		1107	2083800.0	1125900.00	NA	Limits of Waste
1035	2083850.41	1126179.65	626.00		1108	2083550.0	1125950.00	NA	Limits of Waste
1036	2083815.16	1126130.35	627.00		1109	2083700.0	1125950.00	NA	Limits of Waste
1037	2083804.16	1126066.18	634.00		1110	2083850.0	1125950.00	NA	Limits of Waste
1038	2083809.12	1126031.54	635.00		1111	2083800.0	1126000.00	NA	Limits of Waste
1039	2083781.32	1125980.01	639.00		1112	2083850.0	1126000.00	NA	Limits of Waste
1040	2083710.71	1125996.50	639.00		1113	2083650.0	1126050.00	NA	Limits of Waste
1041	2083762.53	1125939.80	639.00		1114	2083700.0	1126050.00	NA	Limits of Waste
1042	2083801.44	1125968.99	638.00		1115	2083750.0	1126050.00	NA	Limits of Waste
1043	2083732.90	1125878.87	638.00		1116	2083850.0	1126050.00	NA	Limits of Waste
1044	2083790.79	112597.02	636.00		1117	2083798.22	1125527.76	630.00	Limits of Waste
1045	2083771.44	1125780.31	635.00		1118	2083780.80	1125565.03	630.40	Limits of Waste
1046	2083753.38	1125791.76	633.00		1119	2083790.48	1125714.18	631.67	Limits of Waste
1047	2083688.87	1125628.19	633.00		1120	2083781.33	1125666.60	632.40	Limits of Waste
1048	2083684.10	1125438.30	631.00		1193	2083777.37	1125733.67	633.10	Limits of Waste
1049	2083745.57	1125491.87	631.00		1195	2083750.01	1125759.32	632.60	Limits of Waste
1050	2083701.9	1125857.7	626.71		1196	2083798.46	1125784.70	632.10	Limits of Waste
1051	2083695.4	1126531.0	627.74		1197	2083803.10	1125811.58	631.97	Limits of Waste
1052	2083605.4	1126433.1	632.00		1198	2083818.15	1126338.74	630.30	Limits of Waste
1053	2083606.7	1126224.9	632.00		1199	2083835.81	1125900.49	603.38	Limits of Waste
1054	2083619.0	1125979.4	637.23		1200	2083893.30	1125932.09	623.40	Limits of Waste
1055	2083640.4	1125782.8	635.72		1201	2083895.43	1125971.39	623.30	Limits of Waste
1056	2083655.1	1125854.5	633.86		1202	2083895.62	1125997.12	623.60	Limits of Waste
1057	2083652.2	1125484.4	632.38		1203	2083984.04	1126039.98	624.60	Limits of Waste
1058	2083659.9	1125392.3	628.88		1204	2083878.72	1126098.41	625.80	Limits of Waste
1059	2083709.1	1126363.3	631.00		1205	2083868.73	1126169.02	623.57	Limits of Waste
1060	2083699.4	1126162.6	633.40		1206	2083875.42	1126202.71	621.30	Limits of Waste
1061	2083712.8	1125855.6	637.06		1207	2083878.55	1126243.18	618.40	Limits of Waste
1062	2083722.4	1125761.8	635.51		1208	2083873.61	1126289.71	616.40	Limits of Waste
1063	2083731.6	1125664.0	633.47		1209	2083868.30	1126340.53	616.50	Limits of Waste
1064	2083739.6	1125568.7	632.03		1210	2083984.01	1126377.96	615.60	Limits of Waste
1065	2083717.8	1125463.9	629.13		1211	2083887.55	1126414.25	614.98	Limits of Waste
1066	2083518.8	1125483.8	624.84		1212	2083872.79	1126434.07	614.55	Limits of Waste
1067	2083482.2	1126309.7	628.49		1213	2083875.68	1126472.67	614.45	Limits of Waste
1068	2083499.7	1126309.7	628.67		1214	2083873.34	1126505.25	614.46	Limits of Waste
1069	2083515.2	1126211.7	628.41		1215	2083878.61	1126544.88	613.75	Limits of Waste
1070	2083526.1	1126107.4	628.83		1216	2083877.02	1126586.17	613.45	Limits of Waste
1071	2083593.0	1126022.0	634.86		1217	2083879.77	1126615.12	612.71	Limits of Waste
1072	2083563.0	1125914.2	638.07		1218	2083857.80	1126617.40	613.57	Limits of Waste
1073	2083551.3	1125813.3	635.60		1146	2083699.78	1126599.97	619.00	Limits of Waste

Area 2 Barrier Layer									
Point No.	Coordinate		Design Barrier Elevation	Description	Point No.	Coordinate		Design Barrier Elevation	Description
	North	East				North	East		
1	2084095.52	112611.50	597.00		101	2084245.52	1126259.36	595.12	Outside Limits of Waste
2	2084095.52	1126259.36	596.44		102	2084245.52	1126259.36	595.12	Outside Limits of Waste
3	2084095.52	1126309.36	597.32		103	2084245.52	1126259.36	595.12	Outside Limits of Waste
4	2084095.52	1126359.36	598.22		104	2084245.52	1126259.36	595.12	Outside Limits of Waste
5	2084095.52	1126409.36	599.00		105	2084245.52	1126259.36	595.12	Outside Limits of Waste
6	2084095.52	1126459.36	598.00		106	2084245.52	1126259.36	595.12	Outside Limits of Waste
7	2084095.52	1126509.36	597.07		107	2084245.52	1126259.36	595.12	Outside Limits of Waste
8	2084095.52	1126559.36	596.08		108	2084245.52	1126259.36	595.12	Outside Limits of Waste
9	2084095.52	1126609.36	595.10	Outside Limits of Waste	109	2084245.52	1126259.36	595.12	Outside Limits of Waste
10	2084145.52	1126209.36	595.08		110	2084245.52	1126259.36	595.12	Outside Limits of Waste
11	2084145.52	1126259.36	595.98		111	2084245.52	1126259.36	595.12	Outside Limits of Waste
12	2084145.52	1126309.36	596.88		112	2084245.52	1126259.36	595.12	Outside Limits of Waste
13	2084145.52	1126359.36	596.80		113	2084245.52	1126259.36	595.12	Outside Limits of Waste
14	2084145.52	1126409.36	596.89		114	2084245.52	1126259.36	595.12	Outside Limits of Waste
15	2084145.52	1126459.36	597.60		115	2084245.52	1126259.36	595.12	Outside Limits of Waste
16	2084145.52	1126509.36	596.80		116	2084245.52	1126259.36	595.12	Outside Limits of Waste
17	2084145.52	1126559.36	595.62		117	2084245.52	1126259.36	595.12	Outside Limits of Waste
18	2084145.52	1126609.36	594.03	Outside Limits of Waste	118	2084245.52	1126259.36	595.12	Outside Limits of Waste
19	2084195.52	1126209.36	594.65		119	2084245.52	1126259.36	595.12	Outside Limits of Waste
20	2084195.52	1126259.36	595.55		120	2084245.52	1126259.36	595.12	Outside Limits of Waste
21	2084195.52	1126309.36	596.48		121	2084245.52	1126259.36	595.12	Outside Limits of Waste
22	2084195.52	1126359.36	597.36		122	2084245.52	1126259.36	595.12	Outside Limits of Waste
23	2084195.52	1126409.36	598.26		123	2084245.52	1126259.36	595.12	Outside Limits of Waste
24	2084195.52	1126459.36	598.74		124	2084245.52	1126259.36	595.12	Outside Limits of Waste
25	2084195.52	1126509.36	599.50		125	2084245.52	1126259.36	595.12	Outside Limits of Waste
26	2084195.52	1126559.36	598.75		126	2084245.52	1126259.36	595.12	Outside Limits of Waste
27	2084195.52	1126609.36	595.75	Outside Limits of Waste	127	2084245.52	1126259.36	595.12	Outside Limits of Waste
28	2084245.52	1126209.36	594.61		128	2084245.52	1126259.36	595.12	Outside Limits of Waste
29	2084245.52	1126259.36	595.12		129	2084245.52	1126259.36	595.12	Outside Limits of Waste
30	2084245.52	1126309.36	595.12		130	2084245.52	1126259.36	595.12	Outside Limits of Waste
31	2084245.52	1126359.36	596.02		131	2084245.52	1126259.36	595.12	Outside Limits of Waste
32	2084245.52	1126409.36	597.83		132	2084245.52	1126259.36	595.12	Outside Limits of Waste
33									

ATTACHMENT B

**Responses 01a and 01c: OSL Barrier Layer Design and
Record Elevations**

Johns Manville - Waukegan Plant
On-Site Landfill Closure - Fill Area 1 (Miscellaneous Disposal Pit)
Barrier Layer Design and Record Elevations

LFR RWP Dwg 10 C-Boring ID	LFR RWP Dwg 10 Point ID	CQM Dwg A-4 Point ID	Northing	Easting	2003	2008	2008	Calculated Barrier Elevation Delta	Notes
					LFR RWP Table B-2 Design Barrier Elevation	CQM Dwg A-4 Design Barrier Elevation	CQM Dwg A-4 Record Barrier Elevation		
NLP	NLP	1001	2083601	1125532	NLP	634.00	634.03	0.03	
NLP	NLP	1002	2083533	1125698	NLP	635.00	635.10	0.10	
NLP	NLP	1003	2083561	1125844	NLP	636.00	636.02	0.02	
NLP	NLP	1004	2083580	1126076	NLP	637.00	637.01	0.01	
NLP	NLP	1005	2083565	1126088	NLP	636.00	636.06	0.06	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1006	2083540	1126142	NLP	630.00	630.15	0.15	
NLP	NLP	1007	2083605	1126052	NLP	638.00	638.02	0.02	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1008	2083624	1126065	NLP	638.00	638.00	0.00	
NLP	NLP	1009	2083599	1126091	NLP	637.00	637.01	0.01	
NLP	NLP	1010	2083610	1126130	NLP	634.00	634.00	0.00	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1011	2083643	1126163	NLP	632.00	632.22	0.22	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1012	2083583	1126222	NLP	632.00	632.07	0.07	
NLP	NLP	1013	2083543	1126233	NLP	631.00	631.11	0.11	
NLP	NLP	1014	2083502	1126287	NLP	629.00	629.10	0.10	
NLP	NLP	1015	2083511	1126314	NLP	631.00	631.12	0.12	
NLP	NLP	1016	2083541	1126357	NLP	632.00	632.00	0.00	
NLP	NLP	1017	2083567	1126449	NLP	632.00	632.01	0.01	
NLP	NLP	1018	2083512	1126404	NLP	631.00	631.08	0.08	
NLP	NLP	1019	2083555	1126499	NLP	631.00	631.03	0.03	
NLP	NLP	1020	2083600	1126506	NLP	631.00	631.01	0.01	
NLP	NLP	1021	2083655	1126537	NLP	627.00	627.16	0.16	
NLP	NLP	1022	2083719	1126531	NLP	628.00	628.00	0.00	
NLP	NLP	1023	2083723	1126442	NLP	630.00	630.02	0.02	
NLP	NLP	1024	2083708	1126372	NLP	631.00	631.02	0.02	
NLP	NLP	1025	2083639	1126348	NLP	632.00	632.01	0.01	
NLP	NLP	1026	2083648	1126279	NLP	632.00	632.01	0.01	
NLP	NLP	1027	2083710	1126251	NLP	632.00	632.03	0.03	
NLP	NLP	1028	2083712	1126195	NLP	633.00	633.03	0.03	
NLP	NLP	1029	2083731	1126139	NLP	633.00	633.07	0.07	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1030	2083746	1126260	NLP	626.00	626.27	0.27	
NLP	NLP	1031	2083821	1126307	NLP	618.00	618.22	0.22	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1032	2083845	1126340	NLP	616.50	616.74	0.24	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1033	2083770	1126567	NLP	619.00	619.02	0.02	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1034	2083861	1126261	NLP	619.00	619.16	0.16	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1035	2083850	1126180	NLP	626.00	626.16	0.16	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1036	2083815	1126130	NLP	627.00	627.16	0.16	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1037	2083804	1126066	NLP	634.00	634.10	0.10	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1038	2083809	1126032	NLP	635.00	635.01	0.01	
NLP	NLP	1039	2083781	1125980	NLP	639.00	639.31	0.31	
NLP	NLP	1040	2083711	1125997	NLP	639.00	639.01	0.01	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1041	2083763	1125940	NLP	639.00	639.05	0.05	
NLP	NLP	1042	2083801	1125969	NLP	638.00	638.02	0.02	
NLP	NLP	1043	2083733	1125879	NLP	638.00	638.01	0.01	
NLP	NLP	1044	2083751	1125797	NLP	636.00	636.04	0.04	
NLP	NLP	1045	2083771	1125780	NLP	635.00	635.02	0.02	
NLP	NLP	1046	2083753	1125662	NLP	633.00	633.02	0.02	
NLP	NLP	1047	2083689	1125528	NLP	633.00	633.01	0.01	
NLP	NLP	1048	2083684	1125438	NLP	631.00	631.01	0.01	
NLP	NLP	1049	2083746	1125492	NLP	631.00	631.03	0.03	
C-01	1101	Beyond LOW	2083456	1126114	626.00	NA	NA	Beyond LOW	
C-02	1102	1050	2083702	1126558	626.71	626.71	626.85	0.14	
C-03	1103	Near 1136	2083708	1126455	630.10	NDE	630.30	0.20	Estimated Delta
C-04	1104	1051	2083595	1126531	627.74	627.74	627.75	0.01	
C-05	1105	1052	2083605	1126433	632.00	632.00	632.04	0.04	
C-06	1106	Near 1127	2083609	1126339	632.00	NDE	631.93	-0.07	Estimated Delta
C-07	1107	1053	2083607	1126225	632.00	632.00	632.08	0.08	
C-08	1108	Near 1010	2083619	1126127	634.30	NDE	634.00	-0.30	Estimated Delta, Boring Confirmed ≥ 1 ft thick
C-09	1109	Near 1009	2083620	1126080	637.21	NDE	637.01	-0.20	Estimated Delta
C-10	1110	1054	2083619	1125979	637.23	637.23	637.25	0.02	
C-11	1111	Near 1105	2083639	1125883	636.79	NDE	636.81	0.02	Estimated Delta
C-12	1112	1055	2083640	1125783	635.72	635.72	635.73	0.01	
C-13	1113	Near 1093	2083649	1125684	634.78	NDE	634.61	-0.17	Estimated Delta
C-14	1114	1056	2083655	1125584	633.86	633.86	633.86	0.00	
C-15	1115	1057	2083652	1125484	632.38	632.38	632.39	0.01	
C-16	1116	1058	2083657	1125392	628.88	628.88	628.92	0.04	Table B-1 value of 628.40 ft ASL had changed
C-17	1117	1059	2083709	1126363	631.00	631.00	631.08	0.08	
C-18	1118	Near 1027	2083706	1126262	631.20	NDE	632.03	0.83	Estimated Delta
C-19	1119	1060	2083699	1126163	633.40	633.40	633.43	0.03	Boring Confirmed ≥ 1 ft thick
C-20	1120	Near 1114	2083698	1126060	636.51	NDE	633.86	-2.65	Estimated Delta, Boring Confirmed ≥ 1 ft thick
C-21	1121	1109	2083703	1125952	638.37	638.37	638.30	-0.07	Table B-1: Waste at 634.9 ft ASL. Barrier >635.9 ft ASL so exceeds the 1 ft thickness requirement.
C-22	1122	1061	2083713	1125856	637.06	637.06	637.09	0.03	
C-23	1123	1062	2083722	1125762	635.51	635.51	635.51	0.00	

Johns Manville - Waukegan Plant
On-Site Landfill Closure - Fill Area 1 (Miscellaneous Disposal Pit)
Barrier Layer Design and Record Elevations

LFR RWP Dwg 10 C-Boring ID	LFR RWP Dwg 10 Point ID	CQM Dwg A-4 Point ID	Northing	Easting	2003	2008	2008	Calculated Barrier Elevation Delta	Notes
					LFR RWP Table B-2 Design Barrier Elevation	CQM Dwg A-4 Design Barrier Elevation	CQM Dwg A-4 Record Barrier Elevation		
C-24	1124	1063	2083732	1125664	633.47	633.47	633.60	0.13	
C-25	1125	1064	2083740	1125569	632.03	632.03	632.04	0.01	
C-26	1126	1065	2083748	1125464	629.13	629.13	629.19	0.06	
C-27	1127	1066	2083517	1126484	624.64	624.64	624.74	0.10	
C-28	1128	1067	2083482	1126403	624.49	624.49	624.52	0.03	Table B-1 value of 623.60 ft ASL had changed
C-29	1129	1068	2083500	1126310	628.87	628.87	629.03	0.16	
C-30	1130	1069	2083515	1126212	628.41	628.41	628.55	0.14	
C-31	1131	1070	2083526	1126107	628.83	628.83	629.19	0.36	Table B-1 value of 628.90 ft ASL had changed
C-32	1132	1071	2083551	1126022	634.86	634.86	634.87	0.01	
C-33	1133	1072	2083563	1125914	636.07	636.07	636.20	0.13	
C-34	1134	1073	2083551	1125813	635.60	635.60	635.61	0.01	
C-35	1135	1074	2083558	1125716	635.10	635.10	635.10	0.00	
C-36	1136	1075	2083560	1125611	634.24	634.24	634.27	0.03	
C-37	1137	1076	2083575	1125610	634.25	634.25	634.25	0.00	
C-38	1138	1077	2083568	1125509	632.39	632.39	632.73	0.34	
C-39	1139	Near 1142	2083860	1126607	613.72	NDE	614.68	0.96	Estimated Delta, Boring Confirmed ≥ 1 ft thick
C-40	1140	Near 1142	2083875	1126598	613.41	NDE	614.68	1.27	Estimated Delta, Boring Confirmed ≥ 1 ft thick
C-41	1141	1078	2083863	1126498	614.64	614.64	614.69	0.05	
C-42	1142	Beyond LOW	2083875	1126395	615.21	NA	NA	Beyond LOW	
C-43	1143	1079	2083836	1126397	616.70	616.70	616.74	0.04	Table B-1 value of 616.40 ft ASL had changed. Boring Confirmed 1 ft min.
C-44	1144	1080	2083819	1126299	618.36	618.36	618.55	0.19	
C-45	1145	1081	2083776	1126398	620.91	620.91	621.09	0.18	Boring Confirmed ≥ 1 ft thick
C-46	1146	1082	2083787	1126501	618.98	618.98	619.09	0.11	Boring Confirmed ≥ 1 ft thick
C-47	1147	Near 1033	2083778	1126606	617.59	NDE	619.02	1.43	Table B-1 value of 617.50 ft ASL had changed. Boring Confirmed 1 ft min.
C-48	1148	Beyond LOW	2083775	1126639	617.80	NA	NA	Beyond LOW	
C-49	1149	1083	2083808	1126197	626.50	626.50	626.54	0.04	Boring Confirmed ≥ 1 ft thick
C-50	1150	1084	2083802	1126096	631.59	631.59	631.59	0.00	
C-51	1151	1085	2083787	1125999	638.03	638.03	638.08	0.05	
C-52	1152	Beyond LOW	2083844	1125893	628.44	NA	NA	Beyond LOW	Table B-1 value of 628.80 ft ASL had changed.
C-53	1153	Beyond LOW	2083805	1125798	631.50	NA	NA	Beyond LOW	
C-54	1154	At LOW	2083781	1125700	632.60	NA	NA	At LOW	
C-55	1155	At LOW	2083788	1125598	630.60	NA	NA	At LOW	
C-56	1156	Beyond LOW	2083816	1125498	627.20	NA	NA	Beyond LOW	
C-57	1157	Beyond LOW	2083788	1125377	625.30	NA	NA	Beyond LOW	
C-58	1158	1086	2083601	1125428	632.02	632.02	632.06	0.04	
C-86	1186	Near 1102	2083679	1125856	636.83	NDE	636.86	0.03	Estimated Delta
LF-SB01	1187	Near 1025	2083664	1126347	631.66	NDE	632.01	0.35	Estimated Delta
LF-SB02	1188	Near 1011	2083610	1126170	631.18	NDE	632.22	1.04	Estimated Delta
LF-SB03	1189	Near 1109	2083669	1125946	637.78	NDE	638.30	0.52	Estimated Delta
LF-SB04	1190	Near 1090	2083654	1125644	634.51	NDE	634.24	-0.27	Estimated Delta
LGW-01	1193	Near 1025	2083661	1126370	631.73	NDE	632.01	0.28	Estimated Delta
LMW-01	1194	Near 1025	2083666	1126363	631.63	NDE	632.01	0.38	Estimated Delta
LMW-02	1195	Near 1025	2083662	1126360	631.68	NDE	632.01	0.33	Estimated Delta
LMW-03	1196	Near 1125	2083622	1126315	632.00	NDE	631.86	-0.14	Estimated Delta
LMW-04	1197	Near 1043	2083733	1125934	638.60	NDE	638.01	-0.59	Estimated Delta
LMW-05	1198	Near 1093	2083655	1125687	634.79	NDE	634.61	-0.18	Estimated Delta
LWM-06	NLP	Beyond LOW	2083711	1125286	618.10	NA	NA	Beyond LOW	
LMW-07	1199	Beyond LOW	2083928	1125590	620.20	NA	NA	Beyond LOW	
NLP	NLP	1087	2083650	1125550	NDE-Basis	NDE-Basis	633.64	Basis Survey	
NLP	NLP	1088	2083550	1125650	NDE-Basis	NDE-Basis	634.13	Basis Survey	
NLP	NLP	1089	2083600	1125650	NDE-Basis	NDE-Basis	634.39	Basis Survey	
NLP	NLP	1090	2083650	1125650	NDE-Basis	NDE-Basis	634.24	Basis Survey	
NLP	NLP	1091	2083700	1125650	NDE-Basis	NDE-Basis	633.85	Basis Survey	
NLP	NLP	1092	2083600	1125700	NDE-Basis	NDE-Basis	634.80	Basis Survey	
NLP	NLP	1093	2083650	1125700	NDE-Basis	NDE-Basis	634.61	Basis Survey	
NLP	NLP	1094	2083700	1125700	NDE-Basis	NDE-Basis	634.54	Basis Survey	
NLP	NLP	1095	2083600	1125750	NDE-Basis	NDE-Basis	635.16	Basis Survey	
NLP	NLP	1096	2083650	1125750	NDE-Basis	NDE-Basis	635.18	Basis Survey	
NLP	NLP	1097	2083700	1125750	NDE-Basis	NDE-Basis	635.29	Basis Survey	
NLP	NLP	1098	2083600	1125800	NDE-Basis	NDE-Basis	635.71	Basis Survey	
NLP	NLP	1099	2083700	1125800	NDE-Basis	NDE-Basis	636.06	Basis Survey	
NLP	NLP	1100	2083600	1125850	NDE-Basis	NDE-Basis	636.03	Basis Survey	
NLP	NLP	1101	2083650	1125850	NDE-Basis	NDE-Basis	636.40	Basis Survey	
NLP	NLP	1102	2083700	1125850	NDE-Basis	NDE-Basis	636.86	Basis Survey	
NLP	NLP	1103	2083750	1125850	NDE-Basis	NDE-Basis	636.93	Basis Survey	
NLP	NLP	1104	2083600	1125900	NDE-Basis	NDE-Basis	636.41	Basis Survey	
NLP	NLP	1105	2083650	1125900	NDE-Basis	NDE-Basis	636.81	Basis Survey	
NLP	NLP	1106	2083700	1125900	NDE-Basis	NDE-Basis	637.78	Basis Survey	
NLP	NLP	1107	2083800	1125900	NDE-Basis	NDE-Basis	634.94	Basis Survey	
NLP	NLP	1108	2083550	1125950	NDE-Basis	NDE-Basis	634.90	Basis Survey	
NLP	NLP	1110	2083850	1125950	NDE-Basis	NDE-Basis	629.16	Basis Survey	

Johns Manville - Waukegan Plant
On-Site Landfill Closure - Fill Area 1 (Miscellaneous Disposal Pit)
Barrier Layer Design and Record Elevations

LFR RWP Dwg 10 C-Boring ID	LFR RWP Dwg 10 Point ID	CQM Dwg A-4 Point ID	Northing	Easting	2003	2008	2008	Calculated Barrier Elevation Delta	Notes
					LFR RWP Table B-2 Design Barrier Elevation	CQM Dwg A-4 Design Barrier Elevation	CQM Dwg A-4 Record Barrier Elevation		
NLP	NLP	1111	2083800	1126000	NDE-Basis	NDE-Basis	637.10	Basis Survey	
NLP	NLP	1112	2083850	1126000	NDE-Basis	NDE-Basis	629.34	Basis Survey	
NLP	NLP	1113	2083650	1126050	NDE-Basis	NDE-Basis	637.78	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1114	2083700	1126050	NDE-Basis	NDE-Basis	637.11	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1115	2083750	1126050	NDE-Basis	NDE-Basis	635.27	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1116	2083850	1126050	NDE-Basis	NDE-Basis	627.67	Basis Survey	
NLP	NLP	1117	2083650	1126100	NDE-Basis	NDE-Basis	635.10	Basis Survey	
NLP	NLP	1118	2083700	1126100	NDE-Basis	NDE-Basis	634.46	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1119	2083750	1126100	NDE-Basis	NDE-Basis	633.92	Basis Survey	
NLP	NLP	1120	2083550	1126200	NDE-Basis	NDE-Basis	629.85	Basis Survey	
NLP	NLP	1121	2083650	1126200	NDE-Basis	NDE-Basis	632.21	Basis Survey	
NLP	NLP	1122	2083750	1126200	NDE-Basis	NDE-Basis	628.28	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1123	2083800	1126250	NDE-Basis	NDE-Basis	624.69	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1124	2083550	1126300	NDE-Basis	NDE-Basis	631.69	Basis Survey	
NLP	NLP	1125	2083600	1126300	NDE-Basis	NDE-Basis	631.86	Basis Survey	
NLP	NLP	1126	2083700	1126300	NDE-Basis	NDE-Basis	631.40	Basis Survey	
NLP	NLP	1127	2083600	1126350	NDE-Basis	NDE-Basis	631.93	Basis Survey	
NLP	NLP	1128	2083750	1126350	NDE-Basis	NDE-Basis	625.20	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1129	2083800	1126350	NDE-Basis	NDE-Basis	619.40	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1130	2083550	1126400	NDE-Basis	NDE-Basis	631.90	Basis Survey	
NLP	NLP	1131	2083600	1126400	NDE-Basis	NDE-Basis	631.97	Basis Survey	
NLP	NLP	1132	2083650	1126400	NDE-Basis	NDE-Basis	631.94	Basis Survey	
NLP	NLP	1133	2083550	1126450	NDE-Basis	NDE-Basis	631.61	Basis Survey	
NLP	NLP	1134	2083600	1126450	NDE-Basis	NDE-Basis	631.74	Basis Survey	
NLP	NLP	1135	2083650	1126450	NDE-Basis	NDE-Basis	631.47	Basis Survey	
NLP	NLP	1136	2083700	1126450	NDE-Basis	NDE-Basis	630.30	Basis Survey	
NLP	NLP	1137	2083800	1126450	NDE-Basis	NDE-Basis	619.01	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1138	2083850	1126450	NDE-Basis	NDE-Basis	615.14	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1139	2083650	1126500	NDE-Basis	NDE-Basis	629.66	Basis Survey	
NLP	NLP	1140	2083700	1126500	NDE-Basis	NDE-Basis	629.29	Basis Survey	
NLP	NLP	1141	2083800	1126550	NDE-Basis	NDE-Basis	618.40	Basis Survey	Boring Confirmed ≥ 1 ft thick
NLP	NLP	1142	2083850	1126550	NDE-Basis	NDE-Basis	614.68	Basis Survey	Boring Confirmed ≥ 1 ft thick

Notes:

1. NA = Not Applicable, either beyond limit of waste (Beyond LOW) or at limit of waste (At LOW).
2. NDE = No Design Elevation since not surveyed at exact location.
3. Delta = Record Barrier Elevation - Design Barrier Elevation
4. Estimated Delta results from NDE, the nearest (not exact) Record Barrier Elevation is compared to the LFR design elevation. Data presented as estimate only, not actual result.
5. NDE-Basis = No Design Elevation since these points were surveyed only to serve as a basis for the sand drainage layer and protective clay cap thickness measurements.
6. NLP = No LFR point for this location.
7. Boring Confirmed ≥ 1 ft thick are those locations where a Geoprobe was used to measure the barrier thickness ≥ 1 ft thick in August 2018.
8. Database survey elevations differed from Table B-1 PDF elevations.
9. Installation of the C-Borings occurred from April 8 to 18, 2003. During the completion of the borings, the locations were flagged. Following the completion of the borings, a topographical survey was completed by Harrington Land Surveyors on April 23, 2003. The 2003 surveying was the basis for tables B-1 and B-2 in the June 2008 Remedial Work Plan. Surveying performed by CQM in 2008 at the C-Boring locations prior to commencing work indicated that some of these elevations had changed, as noted.
10. CQM survey locations at or beyond limits of waste not shown on table since there is no barrier thickness at the limits of waste.

Johns Manville - Waukegan Plant
On-Site Landfill Closure - Fill Area 2 (Collection Basin)
Barrier Layer Design and Record Elevations

LFR RWP Dwg 10 C-Boring ID	LFR RWP Dwg 10 Point ID	CQM Dwg A-4 Point ID	Northing	Easting	2003	2008	2008	Calculated Barrier Elevation Delta	Notes
					LFR RWP Table B-2 Design Barrier Elevation	CQM Dwg A-4 Design Barrier Elevation	CQM Dwg A-4 Record Barrier Elevation		
NLP	NLP	1	2084099	1126212	NLP	597.00	597.10	0.10	
NLP	NLP	2	2084096	1126259	NLP	596.44	596.60	0.16	
NLP	NLP	3	2084096	1126309	NLP	597.32	597.51	0.19	Boring Confirmed ≥ 1 ft thick
NLP	NLP	4	2084096	1126359	NLP	598.22	598.40	0.18	
NLP	NLP	5	2084096	1126409	NLP	599.00	599.08	0.08	Boring Confirmed ≥ 1 ft thick
NLP	NLP	6	2084096	1126459	NLP	598.06	598.07	0.01	
NLP	NLP	7	2084096	1126509	NLP	597.07	597.19	0.12	Boring Confirmed ≥ 1 ft thick
NLP	NLP	8	2084096	1126559	NLP	596.08	596.10	0.02	
NLP	NLP	10	2084146	1126209	NLP	595.08	595.09	0.01	
NLP	NLP	11	2084146	1126259	NLP	595.98	596.00	0.02	Boring Confirmed ≥ 1 ft thick
NLP	NLP	12	2084146	1126309	NLP	596.89	597.01	0.12	
NLP	NLP	13	2084146	1126359	NLP	597.79	597.94	0.15	Boring Confirmed ≥ 1 ft thick
NLP	NLP	14	2084146	1126409	NLP	598.69	598.73	0.04	
NLP	NLP	15	2084146	1126459	NLP	597.89	597.90	0.01	Boring Confirmed ≥ 1 ft thick
NLP	NLP	16	2084146	1126509	NLP	596.90	596.97	0.07	
NLP	NLP	17	2084146	1126559	NLP	595.92	595.93	0.01	Boring Confirmed ≥ 1 ft thick
NLP	NLP	19	2084196	1126209	NLP	594.65	594.73	0.08	
NLP	NLP	20	2084196	1126259	NLP	595.55	595.61	0.06	
NLP	NLP	21	2084196	1126309	NLP	596.46	596.47	0.01	Boring Confirmed ≥ 1 ft thick
NLP	NLP	22	2084196	1126359	NLP	597.36	597.39	0.03	
NLP	NLP	23	2084196	1126409	NLP	598.26	598.27	0.01	Boring Confirmed ≥ 1 ft thick
NLP	NLP	24	2084196	1126459	NLP	597.72	597.78	0.06	
NLP	NLP	25	2084196	1126509	NLP	596.74	596.74	0.00	Boring Confirmed ≥ 1 ft thick
NLP	NLP	26	2084196	1126559	NLP	595.75	595.85	0.10	
NLP	NLP	28	2084246	1126209	NLP	594.61	594.63	0.02	
NLP	NLP	29	2084246	1126259	NLP	595.12	595.31	0.19	
NLP	NLP	30	2084246	1126309	NLP	596.02	596.18	0.16	
NLP	NLP	31	2084246	1126359	NLP	596.93	597.03	0.10	
NLP	NLP	32	2084246	1126409	NLP	597.83	597.96	0.13	
NLP	NLP	33	2084246	1126459	NLP	597.56	597.58	0.02	
NLP	NLP	34	2084246	1126509	NLP	596.57	596.69	0.12	
NLP	NLP	35	2084246	1126559	NLP	595.59	595.63	0.04	
NLP	NLP	37	2084296	1126259	NLP	594.69	594.76	0.07	
NLP	NLP	38	2084296	1126309	NLP	595.59	595.63	0.04	
NLP	NLP	39	2084296	1126359	NLP	596.50	596.59	0.09	
NLP	NLP	40	2084296	1126409	NLP	597.40	597.48	0.08	
NLP	NLP	41	2084296	1126459	NLP	597.39	597.39	0.00	
NLP	NLP	42	2084296	1126509	NLP	596.41	596.41	0.00	
NLP	NLP	43	2084296	1126559	NLP	595.42	595.43	0.01	
NLP	NLP	45	2084346	1126259	NLP	594.26	594.32	0.06	
NLP	NLP	46	2084346	1126309	NLP	595.16	595.16	0.00	
NLP	NLP	47	2084346	1126359	NLP	596.07	596.19	0.12	
NLP	NLP	48	2084346	1126409	NLP	596.97	596.99	0.02	
NLP	NLP	49	2084346	1126459	NLP	597.22	597.22	0.00	
NLP	NLP	50	2084346	1126509	NLP	596.24	596.24	0.00	
NLP	NLP	51	2084346	1126559	NLP	595.25	595.34	0.09	
NLP	NLP	53	2084396	1126259	NLP	593.83	593.99	0.16	
NLP	NLP	54	2084396	1126309	NLP	594.73	594.81	0.08	
NLP	NLP	55	2084396	1126359	NLP	595.62	595.62	0.00	
NLP	NLP	56	2084396	1126409	NLP	596.54	596.59	0.05	
NLP	NLP	57	2084396	1126459	NLP	597.05	597.06	0.01	
NLP	NLP	58	2084396	1126509	NLP	596.07	596.09	0.02	
NLP	NLP	59	2084396	1126559	NLP	595.09	595.10	0.01	
NLP	NLP	60	2084446	1126259	NLP	593.40	593.49	0.09	
NLP	NLP	61	2084446	1126309	NLP	594.30	594.39	0.09	
NLP	NLP	62	2084446	1126359	NLP	595.00	595.18	0.18	
NLP	NLP	63	2084496	1126309	NLP	593.87	594.03	0.16	
NLP	NLP	64	2084496	1126359	NLP	594.36	594.56	0.20	
NLP	NLP	67	2084546	1126309	NLP	593.44	593.56	0.12	
NLP	NLP	68	2084596	1126309	NLP	592.83	592.91	0.08	
NLP	NLP	69	2084646	1126309	NLP	591.13	591.29	0.16	
NLP	NLP	70	2084109	1126409	NLP	599.00	599.00	0.00	
NLP	NLP	71	2084159	1126416	NLP	598.70	598.71	0.01	
NLP	NLP	72	2084208	1126423	NLP	598.40	598.45	0.05	
NLP	NLP	73	2084258	1126430	NLP	598.10	598.19	0.09	
NLP	NLP	74	2084307	1126437	NLP	597.79	597.89	0.10	
NLP	NLP	75	2084257	1126444	NLP	597.49	597.50	0.01	
NLP	NLP	76	2084406	1126451	NLP	597.18	597.21	0.03	
NLP	NLP	77	2084118	1126192	NLP	595.00	595.29	0.29	
NLP	NLP	78	2084558	1126348	NLP	594.00	594.05	0.05	
NLP	NLP	107	2084585	1126304	NLP	593.00	593.02	0.02	
NLP	NLP	108	2084464	1126357	NLP	595.00	595.01	0.01	
NLP	NLP	109	2084121	1126188	NLP	594.90	595.13	0.23	

Johns Manville - Waukegan Plant
On-Site Landfill Closure - Fill Area 2 (Collection Basin)
Barrier Layer Design and Record Elevations

LFR RWP Dwg 10 C-Boring ID	LFR RWP Dwg 10 Point ID	CQM Dwg A-4 Point ID	Northing	Easting	2003	2008	2008	Calculated Barrier Elevation Delta	Notes
					LFR RWP Table B-2 Design Barrier Elevation	CQM Dwg A-4 Design Barrier Elevation	CQM Dwg A-4 Record Barrier Elevation		
NLP	NLP	110	2084170	1126198	NLP	594.66	594.74	0.08	
NLP	NLP	111	2084219	1126208	NLP	594.42	594.66	0.24	
NLP	NLP	112	2084268	1126218	NLP	594.18	594.22	0.04	
NLP	NLP	113	2084317	1126228	NLP	593.94	594.14	0.20	
NLP	NLP	114	2084366	1126237	NLP	593.68	593.71	0.03	
NLP	NLP	115	2084416	1126246	NLP	593.42	593.59	0.17	
NLP	NLP	116	2084465	1126260	NLP	593.15	593.29	0.14	
NLP	NLP	117	2084494	1126283	NLP	593.00	593.16	0.16	
NLP	NLP	118	2084561	1126299	NLP	592.50	592.62	0.12	
NLP	NLP	119	2084608	1126301	NLP	592.14	592.20	0.06	
C-59	1159	Beyond LOW	2084415	1126596	592.30	NA	NA	Beyond LOW	
C-60	1160	Near 58	2084414	1126498	594.24	NDE	596.09	1.85	Estimated Delta
C-61	1161	Near 56	2084413	1126400	594.21	NDE	596.59	2.38	Estimated Delta
C-62	1162	Near 54	2084410	1126298	592.40	NDE	594.81	2.41	Estimated Delta
C-63	1163	Near 63	2084510	1126323	591.99	NDE	594.03	2.04	Estimated Delta
C-64	1164	Near 107	2084580	1126326	591.39	NDE	593.02	1.63	Estimated Delta
C-65	1165	Near 37	2084322	1126273	592.71	NDE	594.76	2.05	Estimated Delta
C-66	1166	Near 39	2084294	1126377	594.83	NDE	596.59	1.76	Estimated Delta
C-67	1167	Near 41	2084289	1126487	594.86	NDE	597.39	2.53	Estimated Delta
C-68	1168	Beyond LOW	2084288	1126592	592.80	NA	NA	Beyond LOW	
C-69	1169	Beyond LOW	2084184	1126563	593.71	NA	NA	Beyond LOW	
C-72	1172	Near 15	2084173	1126473	595.53	NDE	597.90	2.37	Estimated Delta
C-73	1173	Near 13	2084173	1126356	595.49	NDE	597.94	2.45	Estimated Delta
C-74	1174	Near 21	2084195	1126286	594.05	NDE	596.47	2.42	Estimated Delta
C-75	1175	Beyond LOW	2084046	1126559	593.67	NA	NA	Beyond LOW	
C-76	1176	At LOW	2084067	1126460	596.20	NA	NA	At LOW	
C-77	1177	Beyond LOW	2084068	1126360	596.60	NA	NA	Beyond LOW	
C-78	1178	Beyond LOW	2084080	1126262	594.60	NA	NA	Beyond LOW	
C-79	1179	Beyond LOW	2084136	1126191	592.84	NA	NA	Beyond LOW	
C-80	1180	Near 112	2084264	1126220	592.26	NDE	594.22	1.96	Estimated Delta
C-81	1181	Beyond LOW	2084347	1126225	593.70	NA	NA	Beyond LOW	
C-82	1182	Beyond LOW	2084434	1126244	592.45	NA	NA	Beyond LOW	
C-83	1183	Near 117	2084529	1126267	590.84	NDE	593.16	2.32	Estimated Delta
C-84	1184	Near 119	2084626	1126292	592.60	NDE	592.20	-0.40	Estimated Delta
C-85	1185	Near 118	2084588	1126276	593.09	NDE	592.62	-0.47	Estimated Delta
LF-SB05	1191	Near 6	2084146	1126479	595.50	NDE	598.07	2.57	Estimated Delta
LF-SB06	1192	Near 48	2084376	1126431	595.10	NDE	596.99	1.89	Estimated Delta
LMW-08	1200	Beyond LOW	2084273	1126628	592.11	NA	NA	Beyond LOW	
LMW-09	NLP	Beyond LOW	Near LMW-08	Near LMW-08	592.20	NA	NA	Beyond LOW	
LMW-10	1201	Near 34	2084277	1126530	594.06	NDE	596.69	2.63	Estimated Delta

Notes:

1. NA = Not Applicable, either beyond limit of waste (Beyond LOW) or at limit of waste (At LOW).
2. NDE = No Design Elevation since not surveyed at exact location.
3. Delta = Record Barrier Elevation - Design Barrier Elevation
4. Estimated Delta results from NDE, the nearest (not exact) Record Barrier Elevation is compared to the LFR design elevation. Data presented as estimate only, not actual result.
5. NLP = No LFR point for this location.
6. Boring Confirmed ≥ 1 ft thick are those locations where a Geoprobe was used to measure the barrier thickness ≥ 1 ft thick in August 2018.
7. CQM survey locations at or beyond limits of waste not shown on table since there is no barrier thickness at the limits of waste.

ATTACHMENT C

Responses 01g: USEPA Email

From: [Ohl, Matthew](#)
To: [Dull, Timothy](#)
Cc: [Myers, Scott](#); [Dave Peterson \(dmpete@dmpete.cnc.net\)](mailto:dmpete@dmpete.cnc.net); [Charlene Falco](#)
Subject: RE: Johns Manville Corp. On-site Landfill (OSL) Closure Report Review / Request for Extension
Date: Monday, August 13, 2018 11:16:24 AM

Good morning:

We concur with the request. Thank you for all of your efforts in moving these reports forward. We hope to provide completion letters soon after resolving comments on the reports.

Thank you,

Matt

Matthew J. Ohl
Remedial Project Manager
United States Environmental Protection Agency
77 West Jackson Boulevard, SR-6J
Chicago, IL 60604-3590

phone: 312.886.4442
fax: 312.692.2447
e-mail: ohl.matthew@epa.gov

From: Dull, Timothy [mailto:timothy.dull@aecom.com]
Sent: Friday, August 10, 2018 9:22 AM
To: Ohl, Matthew <ohl.matthew@epa.gov>
Cc: Myers, Scott <Scott.Myers@jm.com>; Dave Peterson (dmpete@dmpete.cnc.net) <dmpete@dmpete.cnc.net>
Subject: Johns Manville Corp. On-site Landfill (OSL) Closure Report Review / Request for Extension

Hi Matt,

I am writing to request a one-week extension to provide a response to comments on the On-site Landfill (OSL) Closure Report received on July 26, 2018. Our project team plans to conduct geoprobe work the week of August 13, 2018 to gather information to support our response to comments. We plan to submit a response to comments on August 23, 2018. The revised closure report will be submitted once comments are adequately addressed.

We appreciate your consideration of this request.

Sincerely,

Tim Dull, P.E.
Senior Project Manager, Environment, Midwest
D +1-312-861-4030
M +1-312-952-0571
timothy.dull@aecom.com

AECOM

303 East Wacker Drive
Suite 1400
Chicago, IL 60601, USA
T +1-312-373-7700
aecom.com

Built to deliver a better world

[LinkedIn](#) [Twitter](#) [Facebook](#) [Instagram](#)



Appendix I

On-Site Landfill Response to October 19, 2018 Comments (RTC #4)

November 9, 2018 *(Submitted as part of Final Closure Report only, not as a separate stand-alone letter)*

Mr. Matthew J. Ohl
Remedial Project Manager
United States Environmental Protection Agency Region 5
77 West Jackson Boulevard, SR-6J
Chicago, Illinois 60604-3590

**Subject: Response to U.S. EPA Comments Received October 19, 2018
Final Closure Report, Non-Asbestos Containing On-Site Landfill, Permit Exempt "815"
Facility #0971900014
Johns Manville, Waukegan, Lake County, Illinois**

Dear Mr. Ohl:

AECOM Technical Services, Inc. (AECOM) is providing this document on behalf of Johns Manville (JM) to respond to comments provided by the U.S. Environmental Protection Agency (USEPA) on October 19, 2018 to the Response to Comments dated September 26, 2018 for the Final Closure Report for the Non-Asbestos Containing On-Site Landfill ("On-Site Landfill"), a permit exempt "815" facility at the former Johns Manville manufacturing facility located in Waukegan, Illinois (#0971900014) dated March 31, 2017. Remediation work was completed in accordance with the Final Phase II Remedial Work Plan (Revision 1) dated June 20, 2008 (RWP), and satisfactorily meets the full requirements of the First Amended Consent Decree, the Adjusted Standard Order dated December 6, 2007, and the general requirements for existing landfills set forth in 35 IAC Part 814, Subparts A and C. The Final Closure Report and this response to comments address work that was completed subsequent to approval of the RWP by the EPA.

- References*
- a. Response to USEPA Comments Received September 13, 2018 – Final Closure Report, Non-Asbestos Containing On-Site Landfill, Permit Exempt "815" Facility #0971900014, Johns Manville, Waukegan, Lake County, Illinois, dated 26 Sep. 2018.*
 - b. USEPA Comments on the Final Closure Report, Non-Asbestos Containing On-Site Landfill, Permit Exempt "815" Facility #0971900014, Johns Manville, Waukegan, Lake County, Illinois, e-mail dated 13 Sep. 2018.*

- c. Response to USEPA Comments Received July 26, 2018 – Final Closure Report, Non-Asbestos-Containing On-Site Landfill, Permit Exempt “815” Facility #0971900014, Johns Manville, Waukegan, Illinois, dated 22 Aug. 2018.*
- d. USEPA Comments e-mail dated 26 Jul 2018 including (as an attachment) Memorandum for Record: Subject: Review of Response to December 5, 2017 USEPA Comments Final Closure Report, Non-Asbestos-Containing On-Site Landfill, Permit Exempt “815” Facility #0971900014, Johns Manville, Waukegan, Illinois, dated 16 Jul. 2018.*
- e. Response to December 5, 2017 USEPA Comments – Final Closure Report, Non-Asbestos-Containing On-Site Landfill, Permit Exempt “815” Facility #0971900014, Johns Manville, Waukegan, Illinois, dated 25 Apr. 2018.*
- f. USEPA Comments on the Final Closure Report, Non-Asbestos-Containing On-Site Landfill, Permit Exempt “815” Facility #0971900014, Johns Manville, Waukegan, Illinois, e-mail dated 5 Dec. 2017.*

Introduction: The final closure report for the On-Site Landfill (OSL) on the Johns Manville property at 1871 North Pershing Road in Waukegan, Illinois was prepared by AECOM Technical Services, Inc. (AECOM) on behalf of Johns Manville (JM). The report was submitted to the U.S. Environmental Protection Agency (USEPA) for review and the Illinois Environmental Protection Agency and the U.S. Army Corps of Engineers (USACE), Chicago District, Hydraulics and Environmental Engineering Section (TSD-DH) assisted with the review and provided comments in previous memoranda (references 1.b., 1.d., and 1.f.). AECOM prepared responses to the comments in corresponding documents (references 1.a., 1.c. and 1.e.). The following comments and recommendations are in regards to the most recent response from AECOM (reference 1.a):

Comment 01: In Appendix D (Phase II Remedial Work Plan Regulatory Correspondence) of the OSL final closure report there is a letter that shows the USEPA reviewed the Final Phase II Remedial Work Plan (Work Plan), and one of the comments notes that the barrier layer must be verified to have a thickness of twelve (12) inches after cut and fill activities. An earlier response (reference 1.c.) explains that in an effort to demonstrate that the constructed barrier clay was a minimum of one-foot thick, additional field notes were procured, but such data were absent. Due to this absent

data, a Geoprobe® was used to help confirm the barrier clay was at least twelve (12) inches thick. In addition, Response 01a of the most recent document (reference 1.a.) explains that when the survey point numbering system was changed, “There was no coordination of renumbering with the USEPA as this was a minor modification,” but the lack of coordination does not appear to conform with the procedures for modifications and notifications discussed in the Construction Compliance Plan (CCP) in Appendix D of the Work Plan, and Section 5.0 (Documentation Requirements) of the CCP specifies that “All project modification changes (major or minor) must be shown on the drawings.” It is evident from these examples that errors were made when following certain procedures and when recording information, and there should have been better communication and coordination between the USEPA and JM, especially with respect to project changes and documentation requirements.

The OSL final closure report is supposed to provide the documentation to confirm the remedial activity was completed in accordance with the Work Plan and regulatory requirements. Although some deficiencies and problems with the documentation were identified, the information that was submitted generally suggests the project was constructed correctly. As explained in the Construction Completion Report (CCR) in Appendix E of the OSL final closure report, the one-foot thick low permeability barrier layer was overlain by a one-foot thick sand drainage layer that was further overlain by a three (3) foot thick protective layer of compacted clay, and then a vegetative cover layer was established over the protective layer. The construction work for the OSL final cover was completed back in 2008, subsequent inspections have not identified any major issues, and the final cover appears to be performing as designed. As a consequence, at the present time, additional post-construction investigations and/or testing to improve the documentation does not appear to be necessary or warranted. Nevertheless, as a result of the deficiencies and problems with the documentation, if there are future remedial activities with such requirements, it is recommended that the USEPA and JM coordinate prior to the start of operations to develop a detailed quality control and quality assurance (QA/QC) plan. It is critical for this plan to include specific instructions and requirements that are clearly written and are unambiguous, and the plan needs to contain procedures for verification and appropriate corrective actions to ensure the information is properly recorded, reviewed, and submitted in a timely manner.

Response 01: Noted.

Comment 02: An earlier response (reference 1.c.) explained that the barrier design elevations from Figure 10 of Work Plan were used to create a topographic surface over the OSL. Response 01 of the most recent response provided new information that a survey of existing conditions was performed on April 1, 2008 to document pre-construction conditions and determine whether any elevations had changed since 2003. This response further says "Some of the elevations had changed, and, therefore, some of the design barrier elevations were modified." Although the approved Work Plan (Revision 1) was dated June 20, 2008, the drawings included with the contract specifications in Appendix C are based on the old elevation survey performed in 2003. The table in Attachment B of the latest response contains the coordinates and cross-references between the 2003 and 2008 surveys, as well as the design and record elevations. It is important to recognize that this table provides the coordinates for the points (boring locations) shown in the 2003 survey, because they were not previously included with the Work Plan or OSL final closure report. Evidently the construction drawings for the contract shown in the Work Plan were subsequently modified to the drawings with the design elevations based on Figure 10 of the Work Plan and the April 1, 2008 pre-construction survey. As mentioned above, it seems that JM viewed such modifications as minor, so there was no coordination with the USEPA, and the OSL final closure report did not previously describe these changes. Notes below the table in Attachment B for Fill Area 1 of the response indicate there may be a database with topographical survey data for the 2003 and, possibly, the 2008 surveys. Nevertheless, in Response 01c, it is speculated that at one of the points, LFR Boring C-28, there was 0.11 feet of settlement from 2003 to 2008, and it further explains that the reason the amount of settlement is unknown is because detailed records explaining this change could not be located. Although detailed records for LFR Boring C-28 could not be located, if there are other records or documentation with measurements, survey or database information, contractual changes, or other documents pertaining to the construction of the OSL that have not previously been included, it is recommended that all such documentation be amended to the OSL final closure report to help confirm the remedial activity was completed in accordance with the Work Plan and regulatory requirements.

Response 02: All such documentation will be amended to the OSL Final Closure Report.

Comment 03: Response 01 contains six (6) points in Fill Area 1 for which the barrier design elevations changed since 2003. At two (2) of these points, LFR Borings C-31 and C-52,

the barrier design elevations decreased, and, at the other four (4) points, i.e., LFR Borings C-16, C-28, C-43, and C-47, the barrier design elevations increased. The table in Attachment B and Table B-1 of the Work Plan both indicate that LFR Boring C-52 is beyond the limits of the waste. In addition, Response 01 suggests that LFR Boring C-52 is located near CQM Pt. 1033, but this was most likely a typographical error. The reason it is likely an error is because CQM Pt 1033 is located near LFR Boring C-47, and "(Near CQM Pt. 1033)" was repeated for LFR Borings C-47 and C-52. Table B-1 of the Work Plan indicates that the ground surface elevation of LFR Boring C-52 was 628.8 ft., and this was the same elevation as the top of the waste or the top of the CERCLA cover, whichever is higher. Response 01 and the notes in the table in Attachment B both indicate that the design barrier elevation at LFR Boring C-52 decreased to 628.44 ft., but, since this survey point was beyond the limits of the waste, the 0.36 ft. reduction may be attributed to settlement or differences in the 2003 and 2008 survey locations. It is therefore recommended that the OSL final closure report documentation provide verification that LFR Boring C-52 is beyond the limits of the waste and it is not located near CQM Pt. 1033. The documentation also needs to explain the reason it was determined that there needed to be a 0.36 ft. reduction in the barrier design elevation at this location.

Response 03: LFR Boring C-52 is not located near CQM Point 1033, this was a typographical error. LFR Boring C-52 is located beyond the limit of waste as shown in the RWP on Figures 3, 9 and 10 and consistent with Table B-1 that indicated no barrier thickness was necessary. Table B-1 also indicates that the elevation provided was the existing ground elevation (628.8 ft ASL). No reduction in barrier elevation was necessary since no barrier was necessary at C-52. It appears C-52 settled between 2003 and 2008 from 628.8 ft ASL to 628.44 ft ASL (by 0.36 ft). This information will be provided in the OSL Final Closure Report.

Comment 04: *It was noted above that the table in Attachment B indicates LFR Boring C-47 is located near CQM Pt 1033. There was no design elevation in this table if the point was not surveyed at the exact location, but Response 01 suggests that at a nearby point, CQM Pt. 1033, the elevation of LFR Boring C-47 changed from 617.5 ft. to 617.59 ft. Using the coordinates on Drawing A-4 in Appendix A of Appendix E of the OSL final closure report for CQM Pt. 1033 (2083769.60, 1126567.10) and the coordinates in the table in Attachment B for LFR Boring C-47 (2083778, 1126606), it appears that CQM Pt. 1033 is located roughly 40 feet west of LFR Boring C-47. Consequently, the change in elevation may be a result of the slope and spatial*

variation rather than uplift. The LFR Borings (2003 survey points) provides reasonably precise locations (coordinates) where measurements determined the elevation of the top of the waste or the top of the CERCLA cover, whichever was higher, and Section 3.1.1 (Site Preparation and Barrier Layer Construction) of the Work Plan explains that the calculations for the design barrier layer shown in Tables B-1 and B-2 were based upon the results from the soil borings. It is therefore recommended that the table in Attachment B be updated for CQM points "near" LFR Borings, so the documentation provides the approximate distances and directions between these coordinates, as well as a drawing showing both locations.

Response 04: **Attachment A** contains a drawing overlaying all LFR points and CQM points. The table on the drawing identifies the coordinates of all the points. These coordinates, and the drawing scale, can be used to measure distances and directions between LFR points and CQM points. This drawing will be included in the OSL final Closure Report.

Comment 05: *Although the JM CERCLA O&M Manual, Revision 3, indicates the soil cover shall be visually inspected for differential settlement and asbestos migration up through the soil cover resulting from the freeze-thaw phenomenon, it does not describe plans to perform survey measurements at the site to assess the amount of settlement or differential settlement. While visual inspections are critical for identifying ponding and other visually recognizable issues, Subpart A: General Standards for All Landfills, of Title 35 of the Illinois Administrative Code (IAC), Section 811.104 (Survey Controls) requires vertical elevations to be periodically checked by a professional land surveyor. According to Table 1 (Chronology of Events and Construction Activities) of the OSL final closure report, interim clay was placed over the fill areas in April 2003. The settlement could be evaluated if the 2008 survey performed prior to the start of the construction activities included the same data points as the 2003 survey and the OSL final closure report included corresponding ground surface elevations. Section 2.2 (Property History) of the OSL final closure report explains that the predominant waste placed in the OSL was calcium silicate, an inert and nonhazardous material, so the substantial settlement that commonly occurs at municipal solid waste landfills should not be anticipated. Paragraph 9.0 (Conclusion) of the CCR in Appendix E of the OSL final closure report further suggests that the surface of the OSL is stable. However, the 6 December 2007 Opinion and Order from the Illinois Pollution Control Board mentions that the landfill received some putrescible waste and the OSL is located within a CERCLA landfill. As a consequence,*

as described in 35 IAC Section 811.104, it recommended that a requirement to conduct periodic surveys no less frequently than once in five (5) years be included with the O&M activities. Such surveys should be conducted between one to two years in advance of each Five-year Review (FYR) for the site so the results may be incorporated in the FYR.

Response 05: The Fifth 5-Year Post-Remedial Construction Ambient Air, Groundwater, Surface Water, and Soil Monitoring Event Report 2017 was submitted to the U.S. EPA in (Attachment B) February 2018. The Sixth 5-Year Monitoring Event will be completed in 2022. Consequently, the OSL will be surveyed in 2022 and 2027 to the same CQM points presented on Drawing A-6 (Protective Layer) in Appendix A of Appendix E of the Final OSL Closure Report. If the settlement between the 2022 and 2027 surveying events is less than or equal to 0.25 feet (3 inches), then those particular points will no longer be surveyed. Surveying will continue on the remaining points every five years until the settlement is less than or equal to 0.25 feet between surveying events.

This information will be contained within a revised O&M Manual. A revised O&M Manual encompassing all CERCLA obligations (not just those associated with the OSL) will be provided following approval of the Southwest Sites Closure Report to allow for any further modifications. **Attachment B** contains a figure identifying the locations for future surveying of the OSL.

Comment 06: *The last comment of reference 1.b. recommended additional information be provided in the OSL final closure report to explain the reason large portions of the barrier layer in Fill Areas 1 and 2, located outside the relocation areas shown in Attachment J (of reference 1.c.) were not disturbed and were not compacted or tested for density prior to placement of the sand drainage layer. In Response 02, it says "Clearing and grubbing of the OSL resulted in vegetation that was approximately two inches high and left the barrier clay intact. Therefore, barrier clay was not tested following clearing and grubbing." Typically, clearing and grubbing with heavy equipment destroys and removes vegetation. A portion of the soil is frequently removed along with the vegetative layer since the roots can extend several inches into the soil layer. As a consequence, the documentation in the OSL final closure report needs to explain the reasons these activities would result in vegetation that was approximately two (2) inches high and would leave the barrier clay intact. Furthermore, it is recommended that the documentation explain the reason the barrier clay would be intact at locations such as at LFR Boring C-28, where the*

ground surface elevation in the 2003 survey was 627.4 ft. and roughly 2.9 ft. of clay was cut and removed in order to reach the record barrier elevation at this location of 624.52 ft.

Response 06: Clearing and grubbing of the OSL was performed by a skid steer equipped with a mowing blade. Roots were not pulled from the soil, the vegetation was only mowed. Therefore, the barrier layer was not damaged.

Since there is lacking data to support the final elevation at LFR Boring C-28, AECOM utilized a hand auger to bore a hole at this location on October 24, 2018. The results of the hand auger boring confirmed a minimum of 3 feet of protective clay cover (37 inches were measured), 1 foot of sand drainage layer (12 inches were measured), and 1 foot of barrier clay were present (15 inches were measured). This information will be noted in the OSL Final Closure Report.

If you have any questions, please contact me at (312) 861-4030.

Sincerely,



Tim Dull, P.E.
Senior Project Manager
timothy.dull@aecom.com

Attachments

- Attachment A - Response 04: OSL LFR Boring and CQM Point Locations
- Attachment B - Response 05: Five Year Protective Survey Locations


cc: Scott Myers, Johns Manville, Scott.Myers@jm.com (electronic copy only)
Dave Peterson, DMP, dmpete@dmpete.cnc.net (electronic copy only)

ATTACHMENT A

Responses 04: OSL LFR Boring and CQM Point Locations

Area 1 CQM Points								
Point No.	Coordinate		Point No.	Coordinate		Point No.	Coordinate	
	North	East		North	East		North	East
1001	2083601.39	1126551.87	1074	2083558.18	1125715.64	1147	2083644.90	1126804.14
1002	2083533.08	1126688.37	1075	2083590.02	1126710.78	1148	2083596.75	1126598.31
1003	2083560.90	1126583.55	1076	2083575.21	1125610.10	1149	2083572.59	1126580.93
1004	2083579.59	1126076.07	1077	2083567.94	1125508.72	1150	2083536.75	1126569.08
1005	2083564.95	1126088.45	1078	2083663.12	1126498.33	1151	2083502.89	1126531.21
1006	2083540.43	1126141.71	1079	2083836.21	1126396.69	1152	2083488.72	1126486.04
1007	2083804.91	1126052.48	1080	2083818.77	1126298.51	1153	2083475.81	1126441.88
1008	2083624.47	1126065.40	1081	2083776.19	1126388.10	1154	2083487.80	1126411.32
1009	2083559.05	1126060.72	1082	2083796.78	1126501.39	1155	2083465.25	1126396.39
1010	2083600.53	1126130.18	1083	2083830.99	1126592.08	1156	2083464.28	1126316.87
1011	2083642.70	1126163.22	1084	2083802.01	1126095.89	1157	2083465.74	1126273.50
1012	2083582.86	1126221.64	1085	2083786.88	1125999.07	1158	2083467.13	1126238.51
1013	2083542.79	1126232.77	1086	2083601.37	1125428.14	1159	2083467.89	1126221.24
1014	2083501.65	1126267.37	1087	2083655.00	1125550.00	1160	2083473.85	1126194.06
1015	2083511.17	1126313.73	1088	2083550.00	1125650.00	1161	2083481.62	1126180.75
1016	2083540.89	1126356.84	1089	2083600.00	1125650.00	1162	2083490.97	1126117.53
1017	2083567.23	1126449.45	1090	2083650.00	1125650.00	1163	2083491.84	1126058.91
1018	2083512.29	1126403.94	1091	2083700.00	1125650.00	1164	2083498.29	1126034.06
1019	2083554.56	1126499.06	1092	2083800.00	1125700.00	1165	2083491.04	1125991.12
1020	2083600.45	1126505.89	1093	2083850.00	1125700.00	1166	2083492.47	1125988.07
1021	2083654.86	1126537.02	1094	2083700.00	1125700.00	1167	2083492.79	1125964.64
1022	2083718.54	1126530.96	1095	2083800.00	1125750.00	1168	2083493.32	1125918.73
1023	2083723.20	1126442.00	1096	2083850.00	1125750.00	1169	2083493.97	1125862.00
1024	2083769.44	1126372.04	1097	2083700.00	1125750.00	1170	2083494.68	1125804.05
1025	2083769.60	1126383.55	1098	2083700.00	1125800.00	1171	2083495.19	1125761.20
1026	2083647.94	1126279.35	1099	2083700.00	1125800.00	1172	2083495.70	1125714.18
1027	2083710.45	1126250.93	1100	2083800.00	1125850.00	1173	2083496.36	1125666.67
1028	2083712.42	1126195.19	1101	2083850.00	1125850.00	1174	2083496.79	1125630.07
1029	2083730.55	1126193.31	1102	2083700.00	1125850.00	1175	2083497.33	1125586.80
1030	2083748.81	1126259.75	1103	2083750.00	1125850.00	1176	2083510.84	1125554.51
1031	2083820.50	1126308.73	1104	2083900.00	1125900.00	1177	2083524.89	1125526.12
1032	2083848.41	1126349.18	1105	2083700.00	1125900.00	1178	2083531.01	1125484.84
1033	2083769.60	1126383.55	1106	2083700.00	1125900.00	1179	2083533.87	1125447.08
1034	2083860.69	1126281.48	1107	2083800.00	1125900.00	1180	2083583.16	1125407.99
1035	2083850.41	1126179.65	1108	2083550.00	1125950.00	1181	2083593.87	1125382.95
1036	2083815.16	1126130.35	1109	2083700.00	1125950.00	1182	2083620.87	1125371.52
1037	2083804.16	1126066.18	1110	2083850.00	1125950.00	1183	2083662.64	1125373.04
1038	2083809.12	1126031.54	1111	2083800.00	1126000.00	1184	2083687.07	1125375.95
1039	2083781.32	1125980.01	1112	2083850.00	1126000.00	1185	2083749.14	1125400.42
1040	2083710.71	1125992.10	1113	2083850.00	1126050.00	1186	2083767.78	1125409.06
1041	2083762.53	1125939.80	1114	2083700.00	1126050.00	1187	2083780.81	1125461.03
1042	2083801.44	1125968.99	1115	2083750.00	1126050.00	1188	2083785.01	1125484.04
1043	2083732.90	1125878.87	1116	2083850.00	1126050.00	1189	2083798.05	1125507.11
1044	2083750.79	1125797.02	1117	2083850.00	1126100.00	1190	2083798.22	1125527.76
1045	2083771.44	1125780.31	1118	2083700.00	1126100.00	1191	2083787.80	1125585.03
1046	2083753.38	1125661.76	1119	2083750.00	1126100.00	1192	2083790.48	1125635.30
1047	2083669.67	1125538.19	1120	2083500.00	1126200.00	1193	2083781.33	1125686.80
1048	2083684.10	1125438.30	1121	2083650.00	1126200.00	1194	2083777.37	1125733.67
1049	2083745.57	1125491.87	1122	2083750.00	1126200.00	1195	2083790.51	1125759.32
1050	2083701.92	1125557.69	1123	2083800.00	1126250.00	1196	2083798.46	1125784.70
1051	2083595.35	1126530.97	1124	2083550.00	1126300.00	1197	2083803.10	1125811.58
1052	2083605.37	1126433.09	1125	2083800.00	1126300.00	1198	2083818.15	1125838.74
1053	2083606.66	1126224.93	1126	2083700.00	1126300.00	1199	2083835.81	1125900.49
1054	2083910.02	1125979.37	1127	2083600.00	1126300.00	1200	2083893.30	1126023.06
1055	2083640.37	1125822.78	1128	2083750.00	1126350.00	1201	2083895.43	1125971.38
1056	2083655.10	1125584.45	1129	2083800.00	1126350.00	1202	2083895.62	1125997.12
1057	2083652.15	1125484.40	1130	2083500.00	1126400.00	1203	2083894.04	1126030.98
1058	2083656.91	1125362.34	1131	2083600.00	1126400.00	1204	2083878.72	1126098.41
1059	2083700.12	1126363.27	1132	2083650.00	1126400.00	1205	2083868.73	1126189.02
1060	2083699.37	1126162.62	1133	2083550.00	1126450.00	1206	2083875.42	1126202.71
1061	2083712.84	1125955.63	1134	2083600.00	1126450.00	1207	2083878.55	1126243.18
1062	2083722.42	1125781.78	1135	2083650.00	1126450.00	1208	2083873.81	1126289.71
1063	2083731.81	1125663.99	1136	2083700.00	1126450.00	1209	2083868.30	1126340.53
1064	2083739.63	1125568.74	1137	2083800.00	1126450.00	1210	2083864.01	1126377.96
1065	2083747.75	1125463.90	1138	2083850.00	1126450.00	1211	2083867.55	1126414.25
1066	2083516.76	1126483.80	1139	2083650.00	1126500.00	1212	2083872.29	1126434.07
1067	2083482.19	1126402.55	1140	2083700.00	1126500.00	1213	2083875.68	1126472.67
1068	2083499.70	1126309.72	1141	2083800.00	1126550.00	1214	2083873.34	1126505.25
1069	2083515.21	1126211.66	1142	2083850.00	1126550.00	1215	2083878.81	1126544.88
1070	2083526.12	1126107.41	1143	2083811.98	1126618.38	1216	2083877.02	1126586.17
1071	2083550.51	1126022.04	1144	2083802.34	1126608.35	1217	2083879.77	1126615.12
1072	2083563.00	1125914.16	1145	2083756.31	1126595.58	1218	2083887.80	1126617.40
1073	2083551.29	1125813.32	1146	2083699.78	1126599.97			

Area 1 LFR Points		
Point No.	Coordinate	
	North	East
C-01	2083456.00	1126114.00
C-02	2083702.00	1126550.00
C-03	2083706.00	1126455.00
C-04	2083595.00	1126531.00
C-05	2083605.00	1126433.00
C-06	2083609.00	1126339.00
C-07	2083607.00	1126225.00
C-08	2083619.00	1126127.00
C-09	2083620.00	1126090.00
C-10	2083631.00	1126048.00
C-11	2083639.00	1125983.00
C-12	2083640.00	1125783.00
C-13	2083649.00	1125684.00
C-14	2083655.00	1125550.00
C-15	2083652.00	1125484.00
C-16	2083657.00	1125392.00
C-17	2083709.00	1126393.00
C-18	2083706.00	1126282.00
C-19	2083699.00	1126163.00
C-20	2083698.00	1126060.00
C-21	2083703.00	1125952.00
C-22	2083713.00	1125856.00
C-23	2083722.00	1125762.00
C-24	2083732.00	1125664.00
C-25	2083740.00	1125566.00
C-26	2083748.00	1125464.00
C-27	2083517.00	1126484.00
C-28	2083482.00	1126403.00
C-29	2083500.00	1126310.00
C-30	2083515.00	1126212.00
C-31	2083526.00	1126107.00
C-32	2083531.00	1126022.00
C-33	2083583.00	1125914.00
C-34	2083551.00	1125813.00
C-35	2083558.00	1125716.00
C-36	2083560.00	1125611.00
C-37	2083575.00	1125611.00
C-38	2083568.00	1125509.00
C-39	2083690.00	1125607.00
C-40	2083718.00	1125484.00
C-41	2083863.00	1126498.00
C-42	2083875.00	1126395.00
C-43	2083836.00	1126397.00
C-44	2083819.00	1126299.00
C-45	2083778.00	1126398.00
C-46	2083767.00	1126301.00
C-47	2083778.00	1126206.00
C-48	2083775.00	1126139.00
C-49	2083808.00	1126197.00
C-50	2083802.00	1126096.00
C-51	2083787.00	1125999.00
C-52	2083844.00	1125893.00
C-53	2083805.00	1125798.00
C-54	2083791.00	1126022.00
C-55	2083788.00	1125998.00
C-56	2083816.00	1125898.00
C-57	2083788.00	1125777.00
C-58	2083601.00	1125428.00
C-59	2083679.00	1125856.00
LF-SB01	2083664.00	1126347.00
LF-SB02	2083610.00	1126170.00
LF-SB03	2083699.00	1125948.00
LF-SB04	2083654.00	1125644.00
LGW-01	2083661.00	1126370.00



Area 2 CQM Points					
Point No.	Coordinate		Point No.	Coordinate	
	North	East		North	East
1	2084098.87	1126211.58	79	2084038.13	1126626.53
2	2084095.52	1126259.38	80	2084037.88	1126632.53
3	2				

ATTACHMENT B

Responses 05: Five Year Protective Survey Locations

Area 1 Protective Layer			Area 2 Protective Layer								
Point No.	Coordinate	Record Protective Layer Elevation (10'±)	2022 Survey Elevation	2008-2022 Delta	Description	Point No.	Coordinate	Record Protective Layer Elevation (10'±)	2022 Survey Elevation	2008-2022 Delta	Description
1001	2083901.36	1126581.87			Limits of Waste	2024	2084798.44	1126589.96			Outside Limits of Waste
1002	2083933.08	1126586.37			Limits of Waste	2025	2084822.81	1126593.96			Outside Limits of Waste
1003	2083965.80	1126591.87			Limits of Waste	2026	2084847.18	1126597.96			Outside Limits of Waste
1004	2083998.52	1126597.37			Limits of Waste	2027	2084871.55	1126601.96			Outside Limits of Waste
1005	2084031.24	1126602.87			Limits of Waste	2028	2084895.92	1126605.96			Outside Limits of Waste
1006	2084064.00	1126608.37			Limits of Waste	2029	2084920.29	1126609.96			Outside Limits of Waste
1007	2084096.72	1126613.87			Limits of Waste	2030	2084944.66	1126613.96			Outside Limits of Waste
1008	2084129.48	1126619.37			Limits of Waste	2031	2084969.03	1126617.96			Outside Limits of Waste
1009	2084162.20	1126624.87			Limits of Waste	2032	2084993.40	1126621.96			Outside Limits of Waste
1010	2084194.96	1126630.37			Limits of Waste	2033	2085017.77	1126625.96			Outside Limits of Waste
1011	2084227.72	1126635.87			Limits of Waste	2034	2085042.14	1126629.96			Outside Limits of Waste
1012	2084260.48	1126641.37			Limits of Waste	2035	2085066.51	1126633.96			Outside Limits of Waste
1013	2084293.24	1126646.87			Limits of Waste	2036	2085090.88	1126637.96			Outside Limits of Waste
1014	2084326.00	1126652.37			Limits of Waste	2037	2085115.25	1126641.96			Outside Limits of Waste
1015	2084358.76	1126657.87			Limits of Waste	2038	2085139.62	1126645.96			Outside Limits of Waste
1016	2084391.52	1126663.37			Limits of Waste	2039	2085163.99	1126649.96			Outside Limits of Waste
1017	2084424.28	1126668.87			Limits of Waste	2040	2085188.36	1126653.96			Outside Limits of Waste
1018	2084457.04	1126674.37			Limits of Waste	2041	2085212.73	1126657.96			Outside Limits of Waste
1019	2084489.80	1126679.87			Limits of Waste	2042	2085237.10	1126661.96			Outside Limits of Waste
1020	2084522.56	1126685.37			Limits of Waste	2043	2085261.47	1126665.96			Outside Limits of Waste
1021	2084555.32	1126690.87			Limits of Waste	2044	2085285.84	1126669.96			Outside Limits of Waste
1022	2084588.08	1126696.37			Limits of Waste	2045	2085310.21	1126673.96			Outside Limits of Waste
1023	2084620.84	1126701.87			Limits of Waste	2046	2085334.58	1126677.96			Outside Limits of Waste
1024	2084653.60	1126707.37			Limits of Waste	2047	2085358.95	1126681.96			Outside Limits of Waste
1025	2084686.36	1126712.87			Limits of Waste	2048	2085383.32	1126685.96			Outside Limits of Waste
1026	2084719.12	1126718.37			Limits of Waste	2049	2085407.69	1126689.96			Outside Limits of Waste
1027	2084751.88	1126723.87			Limits of Waste	2050	2085432.06	1126693.96			Outside Limits of Waste
1028	2084784.64	1126729.37			Limits of Waste	2051	2085456.43	1126697.96			Outside Limits of Waste
1029	2084817.40	1126734.87			Limits of Waste	2052	2085480.80	1126701.96			Outside Limits of Waste
1030	2084850.16	1126740.37			Limits of Waste	2053	2085505.17	1126705.96			Outside Limits of Waste
1031	2084882.92	1126745.87			Limits of Waste	2054	2085529.54	1126709.96			Outside Limits of Waste
1032	2084915.68	1126751.37			Limits of Waste	2055	2085553.91	1126713.96			Outside Limits of Waste
1033	2084948.44	1126756.87			Limits of Waste	2056	2085578.28	1126717.96			Outside Limits of Waste
1034	2084981.20	1126762.37			Limits of Waste	2057	2085602.65	1126721.96			Outside Limits of Waste
1035	2085013.96	1126767.87			Limits of Waste	2058	2085627.02	1126725.96			Outside Limits of Waste
1036	2085046.72	1126773.37			Limits of Waste	2059	2085651.39	1126729.96			Outside Limits of Waste
1037	2085079.48	1126778.87			Limits of Waste	2060	2085675.76	1126733.96			Outside Limits of Waste
1038	2085112.24	1126784.37			Limits of Waste	2061	2085700.13	1126737.96			Outside Limits of Waste
1039	2085145.00	1126789.87			Limits of Waste	2062	2085724.50	1126741.96			Outside Limits of Waste
1040	2085177.76	1126795.37			Limits of Waste	2063	2085748.87	1126745.96			Outside Limits of Waste
1041	2085210.52	1126800.87			Limits of Waste	2064	2085773.24	1126749.96			Outside Limits of Waste
1042	2085243.28	1126806.37			Limits of Waste	2065	2085797.61	1126753.96			Outside Limits of Waste
1043	2085276.04	1126811.87			Limits of Waste	2066	2085821.98	1126757.96			Outside Limits of Waste
1044	2085308.80	1126817.37			Limits of Waste	2067	2085846.35	1126761.96			Outside Limits of Waste
1045	2085341.56	1126822.87			Limits of Waste	2068	2085870.72	1126765.96			Outside Limits of Waste
1046	2085374.32	1126828.37			Limits of Waste	2069	2085895.09	1126769.96			Outside Limits of Waste
1047	2085407.08	1126833.87			Limits of Waste	2070	2085919.46	1126773.96			Outside Limits of Waste
1048	2085439.84	1126839.37			Limits of Waste	2071	2085943.83	1126777.96			Outside Limits of Waste
1049	2085472.60	1126844.87			Limits of Waste	2072	2085968.20	1126781.96			Outside Limits of Waste
1050	2085505.36	1126850.37			Limits of Waste	2073	2086001.57	1126785.96			Outside Limits of Waste
1051	2085538.12	1126855.87			Limits of Waste	2074	2086025.94	1126789.96			Outside Limits of Waste
1052	2085570.88	1126861.37			Limits of Waste	2075	2086050.31	1126793.96			Outside Limits of Waste
1053	2085603.64	1126866.87			Limits of Waste	2076	2086074.68	1126797.96			Outside Limits of Waste
1054	2085636.40	1126872.37			Limits of Waste	2077	2086099.05	1126801.96			Outside Limits of Waste
1055	2085669.16	1126877.87			Limits of Waste	2078	2086123.42	1126805.96			Outside Limits of Waste
1056	2085701.92	1126883.37			Limits of Waste	2079	2086147.79	1126809.96			Outside Limits of Waste
1057	2085734.68	1126888.87			Limits of Waste	2080	2086172.16	1126813.96			Outside Limits of Waste
1058	2085767.44	1126894.37			Limits of Waste	2081	2086196.53	1126817.96			Outside Limits of Waste
1059	2085800.20	1126899.87			Limits of Waste	2082	2086220.90	1126821.96			Outside Limits of Waste
1060	2085832.96	1126905.37			Limits of Waste	2083	2086245.27	1126825.96			Outside Limits of Waste
1061	2085865.72	1126910.87			Limits of Waste	2084	2086269.64	1126829.96			Outside Limits of Waste
1062	2085898.48	1126916.37			Limits of Waste	2085	2086294.01	1126833.96			Outside Limits of Waste
1063	2085931.24	1126921.87			Limits of Waste	2086	2086318.38	1126837.96			Outside Limits of Waste
1064	2085963.00	1126927.37			Limits of Waste	2087	2086342.75	1126841.96			Outside Limits of Waste
1065	2085995.76	1126932.87			Limits of Waste	2088	2086367.12	1126845.96			Outside Limits of Waste
1066	2086028.52	1126938.37			Limits of Waste	2089	2086391.49	1126849.96			Outside Limits of Waste
1067	2086061.28	1126943.87			Limits of Waste	2090	2086415.86	1126853.96			Outside Limits of Waste
1068	2086094.04	1126949.37			Limits of Waste	2091	2086440.23	1126857.96			Outside Limits of Waste
1069	2086126.80	1126954.87			Limits of Waste	2092	2086464.60	1126861.96			Outside Limits of Waste
1070	2086159.56	1126960.37			Limits of Waste	2093	2086488.97	1126865.96			Outside Limits of Waste
1071	2086192.32	1126965.87			Limits of Waste	2094	2086513.34	1126869.96			Outside Limits of Waste
1072	2086225.08	1126971.37			Limits of Waste	2095	2086537.71	1126873.96			Outside Limits of Waste
1073	2086257.84	1126976.87			Limits of Waste	2096	2086562.08	1126877.96			Outside Limits of Waste
1074	2086290.60	1126982.37			Limits of Waste	2097	2086586.45	1126881.96			Outside Limits of Waste
1075	2086323.36	1126987.87			Limits of Waste	2098	2086610.82	1126885.96			Outside Limits of Waste
1076	2086356.12	1126993.37			Limits of Waste	2099	2086635.19	1126889.96			Outside Limits of Waste
1077	2086388.88	1126998.87			Limits of Waste	2100	2086659.56	1126893.96			Outside Limits of Waste
1078	2086421.64	1127004.37			Limits of Waste	2101	2086683.93	1126897.96			Outside Limits of Waste
1079	2086454.40	1127009.87			Limits of Waste	2102	2086708.30	1126901.96			Outside Limits of Waste
1080	2086487.16	1127015.37			Limits of Waste	2103	2086732.67	1126905.96			Outside Limits of Waste
1081	2086520.92	1127020.87			Limits of Waste	2104	2086757.04	1126909.96			Outside Limits of Waste
1082	2086553.68	1127026.37			Limits of Waste	2105	2086781.41	1126913.96			Outside Limits of Waste
1083	2086586.44	1127031.87			Limits of Waste	2106	2086805.78	1126917.96			Outside Limits of Waste
1084	2086619.20	1127037.37			Limits of Waste	2107	2086830.15	1126921.96			Outside Limits of Waste
1085	2086651.96	1127042.87			Limits of Waste	2108	2086854.52	1126925.96			Outside Limits of Waste
1086	2086684.72	1127048.37			Limits of Waste	2109	2086878.89	1126929.96			Outside Limits of Waste
1087	2086717.48	1127053.87			Limits of Waste	2110	2086903.26	1126933.96			Outside Limits of Waste
1088	2086750.24	1127059.37			Limits of Waste	2111	2086927.63	1126937.96			Outside Limits of Waste
1089	2086783.00	1127064.87			Limits of Waste	2112	2086951.00	1126941.96			Outside Limits of Waste
1090	2086815.76	1127070.37			Limits of Waste	2113	2086975.37	1126945.96			Outside Limits of Waste
1091	2086848.52	1127075.87			Limits of Waste	2114	2087000.00	1126949.96			Outside Limits of Waste
1092	2086881.28	1127081.37			Limits of Waste	2115	2087024.37	1126953.96			Outside Limits of Waste
1093	2086914.04	1127086.87			Limits of Waste	2116	2087048.74	1126957.96			Outside Limits of Waste
1094	2086946.80	1127092.37			Limits of Waste	2117					