

000979

88617

**FINAL REPORT
IMMEDIATE RESPONSE ACTION**

**RASMUSSEN SITE
LIVINGSTON COUNTY, MICHIGAN**

**OCTOBER 1990
REF. NO. 2433 (9)**

CONESTOGA-ROVERS & ASSOCIATES

TABLE OF CONTENTS

	<u>Page</u>
1.0 INTRODUCTION	1
2.0 BACKGROUND.....	3
3.0 SCOPE OF IMMEDIATE RESPONSE ACTION	6
4.0 PRECONSTRUCTION AND SITE PREPARATION ACTIVITIES.....	8
4.1 PROJECT ORGANIZATION	8
4.2 PRECONSTRUCTION SURVEY.....	9
4.3 SITE PREPARATION.....	9
4.3.1 Mobilization.....	9
4.3.2 Staging Pads.....	10
4.3.3 Decontamination Facilities.....	11
5.0 EXCAVATION AND BACKFILLING	13
5.1 NEBD AREA.....	13
5.1.1 Excavation of NEBD Area.....	13
5.1.2 Drum Removal - NEBD Area.....	15
5.2 SURFACE DRUM AREA.....	17
5.2.1 Excavation of SD Area	17
5.2.2 Drum Removal - SD Area	18
5.3 INDUSTRIAL WASTE AREA.....	19
5.3.1 Excavation and Drum Removal - IW Area	19
5.3.2 Additional Excavation in IW Area.....	20
5.4 ADDITIONAL VOLUNTARY EXCAVATION.....	21
5.5 BACKFILLING OF EXCAVATED AREAS	22
6.0 SAMPLING AND WASTE CHARACTERIZATION.....	24
6.1 DRUM SAMPLING.....	24
6.1.1 General.....	24
6.1.2 Sample Collection and Handling.....	25
6.2 ANALYTICAL RESULTS.....	27
6.2.1 Waste Compatibility Analytical Results.....	27
6.2.2 PCB Analytical Results	28
6.2.3 Wastestream Development.....	29
6.3 DISPOSAL DECISIONS.....	30
7.0 TRANSPORTATION AND DISPOSAL.....	32
7.1 GENERAL.....	32
7.2 PACKAGING.....	32
7.3 TRANSPORTATION AND DISPOSAL.....	33

TABLE OF CONTENTS

	<u>Page</u>
8.0 HEALTH AND SAFETY.....	35
8.1 GENERAL.....	35
8.2 CONTINGENCY PLANNING.....	35
8.3 ON-SITE TRAINING.....	37
8.4 PERSONAL PROTECTIVE EQUIPMENT.....	40
9.0 PERIMETER AIR MONITORING PROGRAM.....	42
9.1 GENERAL.....	42
9.2 REAL TIME AIR MONITORING PROGRAM.....	42
9.3 COMPOUND SPECIFIC AIR MONITORING PROGRAMS.....	44
9.3.1 Background (Baseline) Air Sampling.....	45
9.3.2 Initial (Active Excavation) Air Sampling.....	46
10.0 PROJECT CLOSEOUT.....	48

LIST OF FIGURES

000982

		<u>Following Page</u>
FIGURE 1.1	KEY PLAN	3
FIGURE 1.2	SITE PLAN	3
FIGURE 4.1	PRE-EXCAVATION CONDITIONS NORTHEAST BURIED DRUM AREA	9
FIGURE 4.2	PRE-EXCAVATION CONDITIONS SURFACE DRUM AREA	9
FIGURE 4.3	PRE-EXCAVATION CONDITIONS INDUSTRIAL WASTE AREA	9
FIGURE 4.4	GENERAL ARRANGEMENT - CONSTRUCTION FACILITIES	10
FIGURE 5.1	FINAL LIMITS OF EXCAVATION - NORTHEAST BURIED DRUM AREA	15
FIGURE 5.2	CROSS-SECTION A-A' NORTHEAST BURIED DRUM AREA	15
FIGURE 5.3	FINAL LIMITS OF EXCAVATION - SURFACE DRUM AREA	18
FIGURE 5.4	FINAL LIMITS OF EXCAVATION - INDUSTRIAL WASTE AREA	19
FIGURE 9.1	EXCLUSION ZONE PERIMETER AIR MONITORING STATIONS	42
FIGURE 9.2	SITE PERIMETER AIR MONITORING STATIONS	44

LIST OF APPENDICES

000983

APPENDIX A	GENERAL CORRESPONDENCE
APPENDIX B	PHOTOGRAPHIC LOG
APPENDIX C	SITE SECURITY LOGS
APPENDIX D	DRUM LOG SUMMARY
APPENDIX E	CHAIN OF CUSTODY FORMS
APPENDIX F	DRUM WASTE ANALYTICAL RESULTS SUMMARY
APPENDIX G	PCB ANALYTICAL DATA
APPENDIX H	WASTE PROFILE SHEETS AND DETAILED WASTESTREAM ANALYTICAL RESULTS
APPENDIX I	COMPLETED WASTE MANIFESTS
APPENDIX J	SITE SPECIFIC HEALTH AND SAFETY PLAN
APPENDIX K	FINAL HEALTH AND SAFETY REPORT
APPENDIX L	DAILY REAL TIME AIR MONITORING RESULTS
APPENDIX M	COMPOUND SPECIFIC AIR MONITORING RESULTS
APPENDIX N	WASHWATER ANALYTICAL RESULTS AND DISPOSAL SUMMARY

1.0 INTRODUCTION

This report has been prepared to document the Immediate Response Action undertaken at the Rasmussen Site (Site) in Livingston County, Michigan during late 1989 and 1990. Response activities were performed in accordance with the terms and conditions of an Administrative Order by Consent under Section 106(a) of the Comprehensive Environmental Response, Compensation and Liability Act of 1980 (CERCLA). This Consent Order, hereafter referred to as 106 Order, was agreed to by United States Environmental Protection Agency (USEPA) and a group of Potentially Responsible Parties (PRPs). The PRP group (Respondents) do not represent the total number of PRPs at this Site, but only those who chose to participate as Respondents to the 106 Order.

Response activities were conducted in accordance with the detailed procedures presented in the "Work Plan, Immediate Response Action, Rasmussen Dump Site, Livingston County, Michigan", dated July 1989, prepared by Conestoga-Rovers & Associates (CRA).

The Work Plan was approved by USEPA in consultation with Michigan Department of Natural Resources (MDNR). Subsequent to the signing of the 106 Order, agency authority for the response action was transferred from USEPA's Remedial Project Manager (RPM) to an on-Scene Coordinator (OSC). The Health and Safety Plan included as an appendix to the Work Plan was subsequently amended in December 1987 at the request of the OSC prior to commencing excavation activities.

All field activities were conducted under USEPA and/or MDNR oversight.

Removal activities were performed from November 1989 through January 1990 and consisted of the excavation, staging and sampling of buried containers at the Site. Samples from the excavated containers were analyzed and the analytical data was reviewed during February, March and April 1990.

The Respondents notified USEPA of proposed disposal facilities for the staged containers on June 18, 1990. All the proposed facilities were approved for use by USEPA on June 19, 1990. Following written confirmation of USEPA approval dated June 21, 1990, the staged and characterized waste materials were transported to the approved disposal facilities during late June and July 1990. All field-related activities pursuant to the 106 Order were completed in August 1990.

The work pursuant to the 106 Order is complete and this report represents the final submittal for the Immediate Response Action. Copies of the general correspondence documenting the response action are provided in Appendix A for ease of reference. Copies of the progress reports submitted to USEPA are not included in this final report but can be found in USEPA's files for this project.

2.0 **BACKGROUND**

The Rasmussen Site is a former municipal and industrial landfill site located in Green Oak Township, Livingston County, Michigan. As shown on Figures 1.1 and 1.2, the Site is situated west of US Route 23, approximately 10 miles north of Ann Arbor, Michigan, and is located to the south of Spicer Road.


The Site is presently listed on the Federal National Priorities List (NPL) as established under CERCLA and 40 CFR Part 300. An MDNR Contractor completed the Remedial Investigation (RI) for the Site in 1988. The RI findings were presented in the document entitled, "Final Remedial Investigation Report - Spiegelberg and Rasmussen Dump Sites - Green Oak Township - Livingston County, Michigan", prepared by NUS Corporation, dated September 1988.

The RI identified several on-Site areas of buried waste and soils containing site derived constituents. These areas included:

- i) Top of Municipal Landfill (TML);
- ii) Northeast Buried Drum (NEBD) Area;
- iii) Industrial Waste (IW) Area;
- iv) Probable Drum Storage/Leakage/Disposal (PDSL) Area; and
- v) West Berm Area.

Figure 1.2 shows the location of these five areas.

000987



SOURCE: RAND McNALLY
MAP OF MICHIGAN
1977 EDITION

figure 1.1

KEY PLAN
RASMUSSEN SITE
Immediate Response Action

CRA




figure 4.4
 GENERAL ARRANGEMENT - CONSTRUCTION FACILITIES
 RASMUSSEN SITE
Immediate Response Action

Of these five areas identified by the RI, the Industrial Waste (IW) Area and the Northeast Buried Drum (NEBD) Area were considered by MDNR and USEPA to have current or potential future impact on groundwater due to the presence of buried containerized wastes. These two areas are highlighted on Figure 1.2. Materials within the IW Area were found to contain elevated levels of site-derived constituents associated with buried containerized waste. The groundwater beneath this area had elevated levels of some of the same constituents. Materials within the NEBD Area were also found to contain elevated levels of site-derived constituents associated with buried containerized waste. However, the RI did not identify any groundwater impact resulting from this area.

The 106 Order required that the Respondents remove buried drums and visibly affected soils and debris immediately associated with the drums within the limits of the IW Area and the NEBD Area under an Immediate Response Action.

In addition, the 106 Order required the removal of drums and visibly affected soils and debris immediately associated with the drums within the area shown on Figure 1.2 referred to as the Surface Drum (SD) Area. This area, which was not identified in the RI, is located on the surface of the Top of Municipal Landfill. This area was investigated during the RI by a test pit investigation. Waste materials in this area were found to include containerized materials which were not removed during the USEPA Removal Action conducted in 1984.

An Immediate Response Action Work Plan (Work Plan) was developed by the Respondents to outline tasks associated with the excavation, staging, sampling and disposal of containerized waste material at the Site. The Work Plan was provided as an attachment to the 106 Order and provided the basis for all work performed on Site.

3.0 SCOPE OF IMMEDIATE RESPONSE ACTION

The Immediate Response Action involved the removal of all drums, including "buried drums, wastes contained in drums, wastes associated with those drums, and associated visibly contaminated debris" within the NEBD and the IW Areas shown on Figure 1.2. The scope of work also included the removal of drums from the Surface Drum (SD) Area following excavation of the top two feet of the landfill surface. The SD Area is located immediately adjacent to the NEBD Area as shown on Figure 1.2.

Tasks performed during the response action included:

- i) implementation of the Health and Safety Plan;
- ii) mobilization of construction facilities, equipment, material and personnel necessary to perform the work;
- iii) site preparation activities including construction of access roads, drum staging pads and decontamination pad;
- iv) excavation of buried drums and soils/debris immediately associated with the buried drums from the NEBD and IW Areas;
- v) excavation of buried drums and soils/debris immediately associated with the buried drums from the SD Area, to a depth of approximately two feet below the landfill surface;
- vi) staging of excavated drums and associated affected soil;
- vii) site restoration including backfilling and regrading of the three excavation areas;

- viii) transportation and disposal of all excavated waste material at USEPA approved disposal facilities; and
- ix) project closeout and demobilization from the Site.

A photographic log highlighting removal activities is presented in Appendix B.

4.0 PRECONSTRUCTION AND SITE PREPARATION ACTIVITIES

4.1 PROJECT ORGANIZATION

The Respondents retained Conestoga-Rovers & Associates (CRA) to provide overall project coordination and field oversight services during implementation of the Immediate Response Action. Mr. Bruce Monteith, P. Eng. of CRA was designated by the Respondents as Project Coordinator. CRA also provided Field Engineers (Engineer) to oversee the response activities. The Engineer served as the Project Coordinator's on-Site representative and reported directly to the Project Coordinator.

USEPA designated Ms. Maureen O'Mara as the On-Scene Coordinator (OSC) for the Immediate Response Action at the Site. USEPA contracted field oversight services to Roy F. Weston, Inc. and Versar Inc.

The MDNR designated Ms. Denise Gruben as Project Coordinator for the Immediate Response Action.

Chemical Waste Management Inc., Enrac Division-Midwest (Contractor) was procured by the Respondents to perform the tasks outlined in the Work Plan. The Contractor provided general contracting services for the duration of the project.

4.2 PRECONSTRUCTION SURVEY

Prior to mobilization by the Contractor, a preconstruction topographic survey was completed at each of the three excavation areas. The survey was performed by Darrell Hughes and Associates (Hughes) of Fowlerville, Michigan. Hughes is a licensed and registered surveyor in the State of Michigan. The preconstruction survey also defined the limits of excavation (by staking) at each of the three excavation areas as presented in the Work Plan. Pre-excavation conditions at the NEBD, SD and IW Areas are shown on Figures 4.1, 4.2 and 4.3, respectively.

4.3 SITE PREPARATION

4.3.1 Mobilization

The Contractor mobilized to the Site on November 27, 1989. The Site had previously been secured by a six-foot high chain-link fence installed by MDNR in 1987. Abandoned vehicles located within the proposed fenced support area were removed to areas outside of the fence with the consent of USEPA.

Within the fenced area, the Contractor established: a support area for office trailers and related facilities; a contaminant reduction zone for decontamination activities located between the support zone and the exclusion zone; and an exclusion zone for waste excavation, staging and




figure 4.1
PRE-EXCAVATION CONDITIONS
NORTHEAST BURIED DRUM AREA
RASMUSSEN SITE
Immediate Response Action

CRA




figure 4.2
PRE-EXCAVATION CONDITIONS
SURFACE DRUM AREA
RASMUSSEN SITE
Immediate Response Action

CRA




figure 4.3
PRE-EXCAVATION CONDITIONS
INDUSTRIAL WASTE AREA
RASMUSSEN SITE
Immediate Response Action

CRA

handling. Access to the exclusion zone was limited to personnel with proper training and personal protective equipment. The general arrangement of construction facilities is shown on Figure 4.4.


The existing Site access roads were upgraded during the mobilization phase of the project by placing and compacting stone over the existing access roads. No regrading of the landfill cover was required for this operation. Stone was obtained from the on-Site stockpile located within the fenced portion of the property.

Monitoring wells RA-MW-17, RA-MW-34, and RA-MW-54 were protected from damage during construction activities by the placing concrete pipe sections to surround the monitoring wells.

Unarmed security personnel were present on Site on a 24-hour basis prior to the initiation of excavation activities and provided full time security until backfilling was complete. Site security logs are presented in Appendix C.

4.3.2 Staging Pads

Two lined staging pads were constructed during mobilization to provide a central staging area for excavated drums and other anticipated waste material. Each pad was constructed with approximate



LEGEND:

- APPROXIMATE LIMITS OF DISPOSAL AREAS
- SECURITY FENCE
- IMMEDIATE RESPONSE ACTION AREAS
- AREA OF 1987 SOIL EXCAVATION
- SITE BUILDINGS




figure 1.2
 SITE PLAN
 RASMUSSEN SITE
Immediate Response Action

overall dimensions of 40 feet by 40 feet and equipped with an integral sump for the removal of rainwater from the pads.

The staging pads consisted of a 30 mil PVC liner overlying a sand base and perimeter berms . The liner was protected by a nominal six-inch layer of sand placed onto the liner. Sand ramps were also constructed over the berms to permit rubber-tired equipment to access the pads.

During excavation of the NEBD Area in December 1989, it became apparent that the two constructed staging pads would not have sufficient capacity for the staging of all excavated drums. An additional staging pad with approximate overall dimensions of 40 feet by 90 feet and similar in construction to the two original pads was constructed on January 2, 1990. The location of this pad is shown on Figure 4.4.

An additional lined drum storage pad was constructed adjacent to the IW Area in late January 1990 to accommodate drums excavated from that area. The location of this pad is also shown on Figure 4.4.

4.3.3 Decontamination Facilities

An equipment decontamination pad similar in construction to the staging pads was constructed within the contaminant reduction zone as shown on Figure 4.4. Trucks, equipment and personnel leaving the exclusion zone were decontaminated on the pad with a high

pressure steam cleaner. The pad was sloped to a sump where washwater was collected and transferred directly into one of two 6,000-gallon washwater storage tanks. Water collected in the sumps of the staging pads was also pumped to the 6,000 gallon on-Site washwater storage tanks. Two 2,000-gallon potable water tanks provided water for showers, washing and decontamination activities.

A decontamination (personal hygiene) trailer was located adjacent to the decontamination pad and was equipped with showers, washing and change facilities for Site personnel. Water from showers and washing was also transferred to the on-Site washwater storage tanks. A personnel shelter was constructed beside the decontamination pad for personnel to doff personal protective equipment prior to entering the hygiene trailer.

5.0 EXCAVATION AND BACKFILLING

5.1 NEBD AREA

5.1.1 Excavation of NEBD Area

Excavation of buried containers commenced at the NEBD Area on December 13, 1989, following implementation of the Site Specific Health and Safety Plan and completion of all Site preparation activities.

The soil cover and municipal landfill materials intermixed with the buried containers were excavated from the NEBD Area and placed on two layers of polyethylene sheeting adjacent to the excavation. A straw bale dike was installed along the east fence line adjacent to the NEBD Area to prevent sediment leaving the excavation area.

Excavation activities commenced at the northwest corner of AREA 1 of the NEBD Area shown on Figure 4.1. The plateau on the western limit of AREA 1 was excavated to reduce the height of the west-east embankment in this area.

Excavation of AREA 1 at the NEBD Area proceeded in an easterly direction by developing steps or benches at four locations within the excavation area. The benches were oriented in a north-south direction and were constructed to provide a level working surface for the equipment and to

provide stable excavation faces. The benches varied in overall height from five to twelve feet.

The excavation continued into municipal landfill materials until no containers were encountered over a depth interval of two to three feet. Due to the severe topography in the area and the use of the bench excavation method, a consistent excavation depth below existing grade could not be maintained. However, the vertical limit of excavation was generally 10 to 15 feet deep and extended deep into the municipal landfill materials.

Following a Site inspection on January 10, 1990 by the Engineer, USEPA OSC, and MDNR Project Coordinator, it was agreed that the vertical limit of excavation in NEBD AREA 1 need not extend to native soil, as presented in the Work Plan, and excavation was deemed to be complete. The basis for this decision was as follows:

- i) the depth to native soil was significantly greater than anticipated based on an exposed landfill face in excess of 30 feet;
- ii) the relative number and locations of containers encountered substantiated findings indicated by the RI magnetic gradient contours that the containers would be located within the established excavation limits; and


- iii) the majority of containers encountered were found in the fill material overlying the municipal landfill wastes thereby substantiating the theory that the containers were deposited onto the landfill surface after the landfill operations ceased.

This decision was documented in writing on January 11, 1990 (letter from Monteith to O'Mara).

Hughes surveyed AREA 1 of the NEBD Area on January 11, 1990, prior to backfilling. Results of the topographic survey are shown on Figure 5.1. A cross-section through the excavation area showing pre-excitation grades and elevations upon completion of excavation is shown on Figure 5.2.

5.1.2 Drum Removal - NEBD Area

The majority of containers excavated from the NEBD Area were present in the approximate six foot thick soil cover and immediate underlying landfill material in the western portion of NEBD AREA 1. Upon removal from the excavation, all containers were numbered, logged and screened with either an HNu or Foxboro OVA organic vapor analyzer. Containers were transferred directly to the staging pads following removal from the excavation and were staged in sequential order on the pads with aisleways left open for sampling access.




CROSS-SECTION A-A'
SEE FIGURE 5.2

LIMIT OF
EXCAVATION

figure 5.1
FINAL LIMITS OF EXCAVATION
NORTHEAST BURIED DRUM AREA
RASMUSSEN SITE
Immediate Response Action

CRA



Drums were overpacked at the excavation as required based on the condition of the excavated drum. Drum hooks or similar attachments to the excavating equipment were utilized to remove drums from the excavation and place drums in either the overpack drums or transport equipment.

A total of 300 containers were excavated from the NEBD Area. Thirty-nine of the containers were 5-gallon cans; two of the containers were 30-gallon drums; and the remainder were 55-gallon drums. A complete drum log summary of all containers excavated from the NEBD is presented on Table 1 in Appendix D.

As shown on Appendix D, Table 1, thirty-six drums were overpacked into new, 85-gallon overpack drums. Three of the overpacked drums were in very poor condition resulting in spillage of drum contents while overpacking. All spills were immediately excavated and visually affected soils from the spills were placed in a second overpack drum. In such a situation, the overpacked drum was designated "A" whereas the spill area soil in the second overpack drum was given the designation "B" (e.g, RAS 90A, RAS 90B).

Seventy-three of the 300 containers excavated were determined to be RCRA empty (less than two inches of residue). In general, the containers were in very poor condition, crushed, and without lids. Only six of the 300 containers excavated from the NEBD Area contained any quantity of liquids.

All personnel in the area of active excavation were equipped with USEPA Level C personnel protective equipment as described in Section 8.0. Full facepiece respiratory protection with dual organic vapor and particulate cartridges was required for all personnel. Personnel handling drums were equipped with a supplied air respiratory system (USEPA Level B).

5.2 SURFACE DRUM AREA

5.2.1 Excavation of SD Area

Excavation and drum removal activities at the SD Area commenced on January 17, 1990. Initially, the knoll at the southern limit of the SD Area, as shown on Figure 4.2, was excavated. Few drums were present in the sandy knoll material. Following removal of the knoll, the entire SD Area was excavated to an average depth of four feet. In general, the excavation consisted of the removal of two feet of sand cover over the municipal landfill, and an additional two foot excavation into the landfill material. All drums were present in the cover material only.

Excavated soil cover and landfill materials were stockpiled on two layers of polyethylene sheeting on top of the municipal landfill.

Excavation of the SD Area was completed on January 23, 1990. The USEPA OSC's on-Site representative and MDNR Project

Coordinator jointly inspected the excavation with the Engineer and approved all work as complete in the SD Area. Hughes surveyed the completed excavation on January 24, 1990. The horizontal limit and base of excavation contours for the SD Area are shown on Figure 5.3.

5.2.2 Drum Removal - SD Area

A total of 158 containers were excavated from the SD Area. Seven containers were 5-gallon paint cans, thirty-nine containers were 30-gallon drums and the remainder were 55-gallon drums. Twenty-seven of the drums were empty. A complete summary of all drums excavated from the SD Area is presented on Table 1 in Appendix D.

Similar to the NEBD Area, drums excavated from the SD Area were generally crushed and in very poor condition. Only two drums contained any liquids. All excavated containers were transferred to the drum staging pads.




figure 5.3
FINAL LIMITS OF EXCAVATION
SURFACE DRUM AREA
RASMUSSEN SITE
Immediate Response Action

CRA

5.3 INDUSTRIAL WASTE AREA

5.3.1 Excavation and Drum Removal - IW Area

Excavation of the IW Area commenced on January 23, 1990 in the area of highest magnetic anomaly as determined by the RI. Pre-excavation conditions at the IW Area are shown on Figure 4.3.

The IW Area consisted of a sandy knoll in an area remote from the municipal landfill. No municipal landfill or other debris was encountered during the excavation. The excavation continued within the limits of excavation to a depth where no additional containers were encountered and native sand was present.

The USEPA OSC's on-Site representative approved the limits of the completed excavation on January 25, 1990. Hughes surveyed the IW excavation on January 26, 1990. The limit of excavation and base of excavation contours are shown on Figure 5.4.

All excavation work stipulated by the 106 Order was completed by January 25, 1990.

A total of 186 containers were excavated from the IW Area. One 5-gallon paint can and one hundred eighty-five 55-gallon drums were excavated from the IW Area. As for the other areas, most containers were crushed and in poor condition. The drums contained solids only. A




figure 5.4
FINAL LIMITS OF EXCAVATION
INDUSTRIAL WASTE AREA
RASMUSSEN SITE
Immediate Response Action

CRA

complete drum log summary for all drums excavated from the IW Area is presented on Table 1 in Appendix D.

5.3.2 Additional Excavation in IW Area

On January 23, 1990, during a Site inspection by the MDNR, the Engineer was requested by the MDNR Project Coordinator to excavate an area located to the south and outside the limits of the IW Area. The MDNR's request was based on their belief that buried containers were present below a portion of a mounded soil area to the south of the IW Area due to the presence of metallic debris on the ground surface. The MDNR also indicated that they believed buried containers may be present between the mound and the southern limit of the excavation area.

A review of the data contained within the RI indicated that the magnetometer survey encompassing this area provided no basis for suspecting buried containers.

Although the Respondents did not agree with the basis for the MDNR request, they undertook the excavation of this additional area in order to resolve the matter in the most expedient manner possible. The Respondents presented their comments and intentions to the USEPA OSC by letter on January 26, 1990 (Monteith to O'Mara).

The excavation of the knoll adjacent to the IW commenced and was completed on January 26, 1990. No containers were found and the knoll was found to consist of sand only. USEPA's on Site representative witnessed the excavation. Photographs of the excavation are provided in Appendix B.

5.4 ADDITIONAL VOLUNTARY EXCAVATION

Following completion of all excavation activities stipulated in the Work Plan, the Respondents notified the USEPA OSC on January 26, 1990 of their desire to voluntarily undertake additional excavation in an area west of and contiguous to the NEBD Area.

The Respondents believed that buried containers may have been present in this area. This assumption was based on the following:

- i) Although the MDNR's magnetometer survey failed to encompass the suspect area, the consistency of the field findings compared to the magnetometer surveys indicated that had the magnetometer survey extended into this area, the resulting magnetic gradient contours would have indicated the potential presence of buried containers.
- ii) Buried containers were present in the west face of the cut slope during the excavation of the NEBD Area. These containers were visible in the fill material overlying the landfill wastes and appeared to be located in

the approximate vicinity of the highest magnetic gradient contour values along the west excavation limit.

The proposed excavation was to be conducted in the fill material overlying the municipal landfill materials.

The USEPA OSC and the Engineer witnessed the excavation of the area on January 29, 1990. Seven drums and numerous drum lids were excavated from this additional voluntary excavation area.

One drum contained solids whereas the other six drums were empty. A description of the drums is presented on Table 1 in Appendix D.

This excavation was also backfilled on January 29, 1990 following agreement by the Engineer and the USEPA OSC that all containers had likely been removed from the area.

5.5 BACKFILLING OF EXCAVATED AREAS

Backfilling of the combined NEBD Area commenced on January 12, 1990 and was completed on January 16, 1990. Two rubber-tired loaders transferred soil and landfill material, previously excavated from the NEBD Area, from stockpiles adjacent to the excavation and from the top of the municipal landfill. Due to spatial constraints adjacent to the excavation

area, a second stockpile area had been established on top of the municipal landfill. The backfilled surface of the NEBD Area was graded to promote drainage and minimize the potential for erosion. The straw bale dike installed at the base of the excavation was left in place to contain sediments during spring runoff.

Soil and landfill materials, excavated from the SD Area and stockpiled on top of the municipal landfill, were used for backfill material. Two rubber-tired loaders replaced and compacted the excavated soil and landfill material to approximate pre-excavation conditions in the area. However, the former knoll at the southern limit of the SD Area was not reconstructed. The backfilled surface was graded and crowned to minimize ponding and to promote surface water drainage. All backfill operations at the SD Area were completed on January 25 and January 27, 1990.

Sand excavated from the IW Area and stockpiled adjacent to the excavation was backfilled on January 27 and 28, 1990. The additional excavation at the IW Area requested by MDNR was also backfilled at this time. The voluntary excavation of the area contiguous to the NEBD Area was backfilled following excavation on January 29, 1990.

6.0 SAMPLING AND WASTE CHARACTERIZATION

6.1 DRUM SAMPLING

6.1.1 General

All drums from the three excavation areas were staged in sequential order on the on-Site staging pads prior to sampling. In order to expedite receipt of analytical data and the generation of wastestream profile information for disposal purposes, drum sampling was conducted on three occasions. Sampling was conducted as sufficient numbers of drums were staged to warrant mobilization of sampling personnel and equipment.

The initial sampling phase was completed on January 6, 1990. Sampling of all drums excavated from the NEBD Area (Drums designated RAS 001-300) was completed on January 12, 1990. All remaining drums were sampled between January 26 and January 29, 1990 following completion of all excavation activities.

A total of 651 containers were excavated from the NEBD, SD and IW Areas. Forty-seven of the containers were 5-gallon cans whereas forty-one of the containers were 30-gallon drums. The remainder of the excavated containers were 55-gallon drums. During secondary inspection of the containers on the staging pads prior to sampling, one hundred and fifty (150) of the containers were determined to be empty as defined by RCRA (less than 2 inches of residue).

Four drums which were overpacked each required an additional overpack drum to contain soil and waste material spilled from the original damaged drums at the excavation. Drums RAS 090A, 220A, 224A and 392A were overpacked. Drums RAS 090B, 220B, 224B and 392B were new overpack drums containing only soil and waste material recovered from the excavation area directly associated with the original drum. A complete drum log summary is presented on Table 1 of Appendix D.

6.1.2 Sample Collection and Handling

Most drums excavated from the NEBD, SD and IW Areas were crushed or ripped and generally in very poor condition. The majority of drums were open top type with no lids. Representative samples were obtained from these drums with no requirement to physically cut open or otherwise remotely access the drums. For drums where access to solid contents was limited, a pneumatic chisel was used to cut away a section of the steel drum to expose the drum contents.

Sampling personnel were equipped with USEPA Level C PPE, as presented in Section 8.0, during all sampling activities. All drums had previously been screened with an organic vapor analyzer at the excavation. Cold weather and windy conditions minimized the potential for elevated TVOC concentrations in the breathing zone during sample collection. The Site Safety Officer monitored air quality and the general progress of sampling

to ensure activities were in accordance with the Site Specific Health and Safety Plan presented in Section 8.0.

Samples were collected using a new disposable stainless steel laboratory scoopula for each sample. Drum contents were placed directly in pre-labeled 500-ml glass sample jars with teflon lined lids. Sampling personnel wore a new pair of latex gloves for each sample collected.

A total of 504 samples were collected during the January sampling events. Four hundred and ninety-nine (499) of the samples collected contained solids. Upon arrival at the analytical laboratory, three of the samples had separated into a solid and liquid phase. Each phase of the biphasic samples were analyzed as discrete samples. Five of the samples collected were liquids. Liquid samples were obtained by grab sampling.

Sample jars were packed in coolers with vermiculite packing material and ice to maintain a transport temperature below 4°C. Samples were generally in a frozen state prior to shipment. Samples were shipped by courier to the analytical laboratory (Wadsworth-Alert) using standard chain-of-custody protocols. All coolers had security seals placed on the lids to ensure that coolers had not been tampered with during transport. A copy of all completed chain-of-custody forms is included in Appendix E.

A list of all containers sampled and submitted for waste characterization analyses is presented on Table 2 in Appendix F.

6.2 ANALYTICAL RESULTS

6.2.1 Waste Compatibility Analytical Results

All analytical services for waste compatibility testing was performed by Wadsworth-Alert Laboratories (laboratory) of Canton, Ohio under the supervision of the Contractor. Each sample submitted to the laboratory was initially screened using the following waste compatibility tests:

- i) Radioactivity screen;
- ii) pH;
- iii) Oxidizer/Peroxide screen;
- iv) Water mix screen;
- v) Cyanide screen;
- vi) Phenol screen; and
- vii) Flammability screen.

The laboratory also recorded the color and physical description of each sample. A complete description of the drum contents is presented on Table 1 in Appendix D. Complete waste compatibility results are presented on Table 2 in Appendix F.

Compatibility testing revealed that no radioactive, cyanide, oxidizer, peroxide, sulfide or phenol wastes were present in the drums. All drum contents had pH in the range of 6 to 8 except for three

drums (RAS 221, 228, 277) which had a pH of 12 or greater. No strong acids (pH<4) were present in any of the drums. Preliminary flammability screens indicated that approximately half of the drums may have flammable contents. However, a positive result for the flammability screen does not indicate that the drum contents are ignitable at a given temperature. The flammability screen involved placing the flame from a Bunsen burner in contact with the waste material. A positive flammability screen was recorded if ignition occurred following this screening procedure.

6.2.2 PCB Analytical Results

Following completion of waste compatibility analyses, samples were grouped into 5-sample composites and the resulting composite sample was analyzed for total PCB. Composite samples (identified as RASCØØ) were developed by combining five compatible samples, as determined from waste compatibility results. All compositing was performed by the laboratory.

A list of samples composited and corresponding sample composite numbers are presented on Table 3 in Appendix G. The PCB composite sample number relevant to each drum has also been identified on Table 2 in Appendix F. PCB concentrations reported for each drum, as shown on Appendix F, Table 2, represent the concentration of PCB in the corresponding PCB composite sample and are not an indication of PCB concentration in each individual drum.

Twenty-eight of the 101 PCB composite samples contain PCB at concentrations of less than 8 ppm. Based on a five drum composite, 8 ppm would indicate that no individual drum for that composite exceeds 40 ppm PCB thus maintaining a 10 ppm buffer below the 50 ppm TSCA regulated concentration for PCB.

The complete PCB analytical reports from the laboratory are presented in Appendix G.

6.2.3 Wastestream Development

Following review of the waste compatibility and PCB analytical results, four wastestreams for the drummed wastes were developed as follows:

Wastestream 1: Basic solids/PCB (Drums RAS 221, 228, 277)

Wastestream 2: Flammable liquids/PCB (Drums RAS 105, 171, 219, 224A, 241, 349 and 430)

Wastestream 3: Paint solids/PCB (357 drums as noted on Table 2 in Appendix F.)

Wastestream 4: Inert solids/empty crushed drums/PCB (140 drums as noted on Table 2 in Appendix F.)

A composite sample for each wastestream was prepared by the laboratory and shipped to the Chemical Waste Management Technical Center Analytical Laboratories in Riverdale, Illinois (CWM Technical Center).

The CWM Technical Center performed a detailed analysis of each wastestream as required by the proposed disposal facilities. Copies of the waste profile sheets for each wastestream, as prepared by the Contractor, and detailed analytical results as reported by the CWM Technical Center are included in Appendix H.

6.3 DISPOSAL DECISIONS

Final disposal decisions were not reached until June 21, 1990 due to difficulties associated with the approval of combined RCRA/TSCA wastestreams by the disposal facilities. As previously discussed, written notification of the proposed disposal facilities was provided to USEPA by the Respondents. Approval was given by USEPA on June 19, 1990 for all proposed facilities. The disposal facilities utilized include:

- Kettleman Hills Treatment Center (CWM)
Kettleman City, California
CAT000646117
(Landfill for: Wastestream 1 - Waste Solids
Wastestream 3 - Paint Solids
Wastestream 4 - Inert Solids and RCRA Empty Drums)
- CWM - Chemical Services Inc.
Chicago, Illinois
ILD000672121
(Incinerator for: Wastestream 2 - Flammable Liquids)
- CyanoKEM, Inc.
Detroit, Michigan
MID098011992
(Treatment for: Decontamination Washwater)

7.0 TRANSPORTATION AND DISPOSAL

7.1 GENERAL

Following USEPA approval of the proposed disposal facilities, work related to the transportation and disposal of staged material commenced on June 27, 1990. Appropriate provisions of the Health and Safety Plan were maintained during the transportation and disposal phase of the program.

In addition to the packaging, transportation and disposal of all containers excavated from the three areas, all drums left in the vicinity of the support zone which were generated during previous investigations by MDNR, were all appropriately disposed. Drums containing used PPE were disposed with the bulk solids. Monitoring well purge water was disposed with the decontamination washwater. Liquids other than well purge water were incinerated. Empty drums were crushed flat and disposed with the bulk solids. Details of the disposal of the decontamination washwater is presented in Section 10 - Project Closeout.

7.2 PACKAGING

The three drums comprising Wastestream 1 - Waste Solids (Drums 221, 228 and 277) were segregated from the remaining drums, placed in 85-gallon overpack drums and labeled as a corrosive waste. The

receiving disposal facility for this wastestream (Kettleman Hills) required this material to be disposed in drums.

Drums containing flammable liquids (Wastestream 2) were also segregated. Liquids were pumped from the drums into 16-gallon polyethylene incinerable drums. Liquids were stabilized in the 16-gallon containers with shredded corn cob prior to shipment. These containers were labeled as flammable liquids.

All remaining drummed material (Wastestreams 3 and 4) were physically removed from the original containers into one of three roll-off boxes brought to the Site specifically for this purpose. In many cases, the steel drum had to be cut away from the drum contents with a pneumatic chisel. Following removal of the drum contents, all drums were crushed flat. All polyethylene sheeting and used PPE was included in this wastestream. Bulked material was staged in the roll-off boxes prior to loading of the transport vehicles.

7.3 TRANSPORTATION AND DISPOSAL

The three overpacked drums comprising Wastestream 1 - Waste Solids, were transported to Kettleman Hills on July 19, 1990 by Chemical Waste Management Transportation Services. The total weight of the drums was estimated to be 975 pounds. The three drums were received

and accepted by the disposal facility on July 29, 1990. A copy of the completed hazardous waste manifest is provided in Appendix I.

Flammable liquids (Wastestream 2) were packaged into thirty-seven 16-gallon incinerable drums and transported to the CWM Chicago Incinerator on August 3, 1990 by CWM Transportation Services. The total volume was estimated to be 592 gallons. The 37 drums were received and accepted by the disposal facility on August 6, 1990. A copy of the completed hazardous waste manifest is provided in Appendix I.

The bulk solid wastes (Wastestreams 3 and 4) were transported to the Kettleman Hills landfill in by Jack Gray Transport. A total of 128 tons of material was shipped in six dump trailers . Five loads were shipped on July 24, 1990 and the sixth load was shipped on July 27, 1990. The shipments were received and accepted by the disposal facility on July 28 and July 31, 1990. Copies of the six completed hazardous waste manifests are provided in Appendix I.

8.0 HEALTH AND SAFETY

8.1 GENERAL

A Site-Specific Health and Safety Plan for the Immediate Response Action at the Rasmussen Site was developed by the Contractor which addressed the basic requirements stipulated within the Work Plan for the Site. The Site-Specific Health and Safety Plan, contained in Appendix J, provided for a safe and minimal risk working environment for all on-Site personnel. The plan also provided for emergency response procedures and corrective procedures based on the results of Site perimeter air monitoring. The Contractor provided a Site Safety Officer who was responsible for the implementation of the health and safety plan. Details of the perimeter air monitoring programs are presented in Section 9.0. The Contractor's Final Health and Safety Report for the program is presented in Appendix K. Daily health and safety reports including real-time air monitoring data are provided in Appendix L.

8.2 CONTINGENCY PLANNING

Prior to commencing work involving the excavation or handling of drums, the Contractor developed an off-Site emergency contingency plan. The plan provided guidance for immediate response to a serious Site occurrence such as explosion, fire or migration of significant

quantities of toxic or hazardous material from the Site into adjacent public areas.

A coordination meeting was held at the Site on December 8, 1989 with representatives from local fire, police and emergency response personnel. Topics covered at the meeting included:

- i) evacuation of adjacent areas,
- ii) fire fighting procedures,
- iii) transport of injured personnel to medical facilities,
- iv) priority transportation routes, and
- v) coordination and/or modification of highway operations.

A list of emergency phone numbers was provided at each telephone with a map indicating the shortest route to emergency medical facilities.

No emergencies arose at the Site during the course of the project which required the implementation of the off-Site contingency plan.

Fire fighting equipment (extinguishers) were maintained in strategic locations at the Site to combat localized fires. The locations were marked by an appropriate and highly visible sign. The Contractor ensured that designated personnel were available whom were trained in fire fighting procedures and were equipped with self contained breathing apparatus for fighting fires involving chemical substances if required.

In the event of significant release of toxic or hazardous vapors from any container or excavation, the source of such vapors would have been immediately backfilled or covered with fill. Equipment operators were to utilize self contained breathing apparatus during such operations.

No fires or significant releases of toxic vapors occurred during removal activities.

8.3 ON-SITE TRAINING

The Contractor's Certified Industrial Hygienist and Site Safety Officer conducted a training program on Site for all Site personnel prior to commencing work within the Exclusion Zone. This training program addressed the following topics:

- a) Potential hazards,
- b) Biology, chemistry and physics of hazardous materials,
- c) Rights and responsibilities of workers under OSHA and additional legislation of the State of Michigan,
- d) Standard safety operating procedures,
- e) Types of monitoring equipment to be used.
- f) Site Specific Health and Safety Plan,
- g) Internal and External Communications,
- h) Medical surveillance program,

- i) Personal protective clothing and equipment,
- j) Respiratory equipment including training and qualitative fit-testing for full facepiece respirators and use of self contained breathing apparatus,
- k) Air monitoring program,
- l) Decontamination procedures,
- m) Evacuation, first aid and emergency procedures dealing with fire and medical situations,
- n) Work zones established at the Site,
- o) Safe work practices associated with employee's work assignment, including dust control measures, hazardous materials recognition, and use of buddy system,
- p) Basic operational safety, emphasizing hazards expected on Site, and
- q) Prohibitions while working inside Exclusion and Contaminant Reduction Zones, including:
 - i) Glasses or facial hair, such as beards and long sideburns, which interfere with respirator fit,
 - ii) Contact lenses,
 - iii) Eating, drinking, smoking, chewing in the Exclusion or Contaminant Reduction Zone,
 - iv) Personal articles, e.g. watches, rings, etc., and
 - v) Working when ill.

All personnel assigned to the Site received safety and health training, and upon completion of training completed a Training Acknowledgement Log. The Training Acknowledgement Logs included the following information:

- a) Employee or visitor's name.
- b) Verification of topics covered, including:
 - i) Materials used,
 - ii) Equipment demonstration,
 - iii) Hands-on equipment practice for each employee,
 - iv) Prohibitions covered,
 - v) Buddy-System Explanation, and
 - vi) Standard Operating Procedures.
- c) Date and Signature.

There were daily safety training sessions conducted by the Site Safety Officer. The purpose of this training was to reinforce the proper procedures, to correct any deficiencies noted in the safety and health program, and to prepare the workers for any change in the health and safety program due to changes in the operations or unanticipated problems.

All visitors who entered the Contaminant Reduction Zone or Exclusion Zone were also required to undergo a training program conducted by the Site Safety Officer. The training consisted of:

- 1) Hazards present at the Site.
- 2) Effects of these hazards.
- 3) Progress of work and the relationship of the present work in regard to the type of hazards that may be encountered.
- 4) Emergency signals and procedures.

- 5) Type and limitations of personal protective equipment in use.
- 6) Proper use of protective equipment.
- 7) General safety rules and policies in effect at the Site.
- 8) Completion of a Training Acknowledgement Log.

In addition to the on-Site training provided, all workers and visitors were required to have completed a 40-hour health and safety training course in accordance with 29 CFR 1910.120.

8.4 PERSONAL PROTECTIVE EQUIPMENT

All personnel on Site were required to wear the following protective clothing for all Site work during mobilization/demobilization and outside the designated exclusion zone:

- a) hard hats;
- b) steel toe and shank workboots;
- c) eye protection (if applicable);
- d) hearing protection (if applicable); and
- e) protective outer clothing.

Within the exclusion zone, all personnel were required to wear the following USEPA Level C PPE in addition to the protective clothing identified above:

- a) disposable polycoated tyvek coveralls;
- b) rubber overboots;
- c) inner latex gloves;
- d) outer nitrile gloves (cotton gloves for operators); and
- e) full facepiece respirator with dual organic vapor and particulate cartridges.

Gloves and boots were secured to the disposable coveralls with duct tape.

Personnel involved in drum handling operations at the point of excavation were equipped with USEPA Level B PPE including a supplied air respiratory system.

9.0 PERIMETER AIR MONITORING PROGRAM

9.1 GENERAL

Perimeter air quality was monitored at the Rasmussen Site by conducting two independent air monitoring programs. The Contractor's Site Safety Officer completed real-time air monitoring at the exclusion zone perimeter for explosive gases, oxygen levels and total volatile organic compounds (TVOC). CRA conducted a compound-specific air monitoring program at the Site perimeter. Details and results of each program are provided in the following sections.












9.2 REAL TIME AIR MONITORING PROGRAM

Real-time air monitoring was conducted at six stations distributed around the exclusion zone perimeter at the Site. Locations of the exclusion zone perimeter air monitoring stations are shown on Figure 9.1.

Initially, TVOC concentrations were monitored and recorded at each of the six exclusion zone perimeter monitoring locations on an hourly basis during periods of active excavation or backfilling. Following completion of excavation activities at the NEBD Area, TVOC air monitoring data generated from December 13, 1989 to January 10, 1990 was reviewed by CRA and USEPA/MDNR. The maximum TVOC concentration recorded at the exclusion zone perimeter during this period was 0.8 ppm at monitoring



LEGEND:

-  APPROXIMATE LIMITS OF DISPOSAL AREAS
-  SECURITY FENCE
-  IMMEDIATE RESPONSE ACTION AREAS
-  AREA OF 1987 SOIL EXCAVATION
-  OFF SITE TRANSPORT ROUTES
-  ON SITE TRANSPORT ROUTES
-  ACCESS ROADS TO WORKING AREAS
-  SITE CONTROL FENCING
-  ON SITE TRANSPORT ROUTES
-  EXCLUSION ZONE BOUNDARY FOR PERIMETER AIR MONITORING
-  EZ-3 ● EXCLUSION ZONE PERIMETER REAL-TIME AIR MONITORING STATION




figure 9.1
EXCLUSION ZONE PERIMETER
AIR MONITORING STATIONS
RASMUSSEN SITE
Immediate Response Action

station EZ-6 on December 21, 1989. In general, TVOC concentrations at the exclusion zone perimeter were 0 ppm.

In response to a request from CRA on January 11, 1990, USEPA agreed that the monitoring frequency at the exclusion zone perimeter could be reduced to two monitoring rounds per day. A confirming letter on this modification to the Work Plan was sent by CRA to USEPA (Monteith to O'Mara) on January 12, 1990.

Twice daily monitoring continued at the exclusion zone perimeter from January 11, 1990 to January 22, 1990. On January 22, 1990, the compound specific air monitoring program, as discussed in Section 9.3, was placed on "standby". A letter confirming this modification to the Work Plan was sent by CRA to USEPA (Monteith to O'Mara) on January 24, 1990. The MDNR requested that, as a condition for reduction of the compound specific program, the real-time perimeter air monitoring be increased from two to four rounds daily. To comply with the MDNR request, real-time exclusion zone perimeter air monitoring was increased from two to four rounds per day until the conclusion of excavation and backfill activities.

In addition to TVOC readings, the Contractor monitored and recorded oxygen content and % LEL at each station on a regular basis. All readings for oxygen content and explosive gases were at background levels throughout the program. Complete results of the real time air monitoring program are presented in Appendix L.


9.3 COMPOUND SPECIFIC AIR MONITORING PROGRAMS

In addition to the real time air monitoring program described in the previous section, compound specific air sampling was conducted using the TO-1 and TO-10 methods as described in the Health and Safety Plan. Sampling stations were established on the perimeter of the Site, with an additional station established adjacent to the Site residence. Stations were located with the concurrence of USEPA OSC (see Figure 9.2). Air sampling standard operating procedures, protocols, chain-of-custody forms, and analytical results are presented in Appendix M.

Compound-specific air samples were collected daily at three locations: one upwind Site perimeter station, one at the residence station, and one downwind Site perimeter station. DuPont Alpha-1 sampling pumps were calibrated before and after each sampling event against a primary standard using a flow rate specified for the individual sampling methodology employed (11 cc/min for TO-1, 50 cc/min for TO-10). Flow rates were specified in the approved Health and Safety Plan. TO-1 methodology involved collection of samples on two Tenax filled sorbent cartridges connected in series (primary and backup). TO-10 methodology involved collection of samples on polyurethane foam (PUF) cartridges with a glass fiber particulate prefilter installed ahead of the PUF cartridge. After sample collection, samples were sent under chain-of-custody to the Illinois Institute of Technology Research Institute (IITRI) for analysis. Analytes analyzed for by TO-1 methodology were: benzene, chloroform, methylene chloride,

LEGEND

- SITE PERIMETER
- AIR MONITORING STATION



BASE MAP IS A PORTION OF THE U.S.G.S. HAMBURG, MI QUADRANGLE (7.5 MINUTE SERIES, PHOTOREVISED 1975).
 CONTOUR INTERVAL 10'.
 SOURCE: NUS CORPORATION

figure 9.2

SITE PERIMETER AIR MONITORING STATIONS
RASMUSSEN SITE
Immediate Response Action

CRA

tetrachloroethene and trichloroethene. TO-10 methodology was used to analyze for the presence of polychlorinated biphenyls (PCBs); vapor phase PCB to be collected on the PUF cartridge, particulate bound PCB to be entrapped by the glass fiber filter. The following subsections summarize the individual phases of the compound-specific air sampling program.

Documentation of modifications to the compound-specific air sampling program, as approved by USEPA, are provided in Appendix A.

9.3.1 Background (Baseline) Air Sampling

Background sampling to establish baseline air quality was conducted for three days prior to the initiation of active excavation work (December 10-12, 1989) for both Method TO-1 and TO-10. Samples were obtained for a minimum of eight hours on each day. During this time, either no work took place, or work consisted of site-preparation activities conducted in clean areas only.

With the exception of trace amounts of benzene detected at the upwind sampling station (7.93 $\mu\text{g}/\text{m}^3$ on 12/11/89 and 9.06 $\mu\text{g}/\text{m}^3$ on 12/12/89), all other results obtained by TO-1 sampling were below detection limits. Both of these positive detections may be attributed to vehicular activity; the upwind sampling station employed on these dates is immediately adjacent to Spicer Road. Results obtained by TO-10 ranged from

a low of 307 $\mu\text{g}/\text{m}$ on 12/10/89 to a high of 1,521 $\mu\text{g}/\text{m}$ on 12/12/89. However, these results are deemed to be false positives and may be attributable to phthalate contamination of the sampling media (memo of January 10, 1990 Dempsey to Eng, and letter dated January 19, 1990 Monteith to O'Mara). Results from all baseline air sampling appear in Table 2 for Method TO-1 and Table 3 for Method TO-10 in Appendix M.

9.3.2 Initial (Active Excavation) Air Sampling

Excavation activities commenced on December 13, 1989 in the NEBD Area. Sampling was conducted from this date to January 19, 1990, when the compound specific program was placed on a "standby" status. On each day that active excavation took place, sampling was conducted to cover those hours that work was performed. The results of this sampling are presented in Table 2 for TO-1, and Table 3 for TO-10 in Appendix M.

Based on the analytical data from the compound-specific air sampling program, there was no significant degradation of the air quality at the Site perimeter or at the residence. Based on this fact, the Respondents formally requested to USEPA that the compound-specific air sampling program be terminated after the sampling event of January 19, 1990 (letter dated January 19, 1990, Monteith to O'Mara). Prior discussions with USEPA/MDNR led to the agreement that the TO-10 program would be terminated, but the TO-1 program would be placed on a "standby" status; to be reactivated should real-time air monitoring results indicate that a mutually

agreed upon "trigger" level had been exceeded. Subsequent real-time monitoring identified that the "trigger" level was never attained.

10.0 PROJECT CLOSEOUT

Demobilization activities commenced following the removal of staged material from the Site and included:

- i) Decontamination of all tools, roll-off boxes and heavy equipment;
- ii) Removal of all temporary facilities;
- iii) General Site cleanup; and
- iv) Transportation and disposal of decontamination washwater.

A sample of decontamination washwater was collected and submitted to Wadsworth-Alert Laboratories of Canton, Ohio for the following analyses:


- i) Volatile organic compounds,
- ii) Semi-Volatile organic compounds,
- iii) Metals,
- iv) PCB; and
- v) pH.

The analytical report for the washwater is presented in Appendix N. PCB was not detected in the washwater and only low level VOCs were detected. CyanoKEM Inc. of Detroit, Michigan was approved by USEPA as a disposal facility for the washwater. A total of three shipments of washwater were transported to CyanoKEM by Metropolitan Environmental (INT190010397). Two shipments were made on July 5, 1990 (5,000 and


4,000 gallons) with the final 1,000 gallons made on August 20, 1990. Copies of the manifests for the washwater are presented in Appendix N.

All demobilization activities were completed on August 20, 1990. The Site was secured by the existing fence following demobilization.


All of Which is Respectfully Submitted,
CONESTOGA-ROVERS & ASSOCIATES

Handwritten signature of James W. Archibald in cursive script.

James W. Archibald, P. Eng.

Handwritten signature of Clifford Eng in cursive script.

Clifford Eng, P. Eng.

Handwritten signature of Bruce Monteith in cursive script, written over a horizontal line.

Bruce Monteith, P. Eng.

APPENDIX A

GENERAL CORRESPONDENCE

5HS-11/EERB

NOV 16 1989

Bruce Monteith, P. Eng.
Conestoga-Rovers & Associates Limited
651 Colby Drive
Waterloo, Ontario, Canada NZV 1C2

RE: Rasmussen Dump Removal Action, Green Oak Township, MI
Work Plan Amendments

Dear Mr. Monteith:

I am writing to memorialize what we discussed during our November 6, 1989 meeting regarding the Rasmussen Dump work plan. At that time, we discussed several changes that would be made to the work plan. These changes were confirmed during our telephone conversation on November 9, 1989 and are listed below.

Maureen O'Mara will be the U.S. EPA Project Coordinator during the Rasmussen removal activities. All documents shall be sent to :

Maureen O'Mara (5HS-11)
On-Scene Coordinator
U.S. EPA, Region V
230 S. Dearborn Street
Chicago, IL 60604
(312) 886-1960

As discussed, the real-time air monitoring must be increased in frequency during the excavation. The area to be monitored should be concentrated around the excavation area since real-time results will be used to establish the level of respiratory protection to be worn on site.

Due to the variety of organic compounds previously detected and the limitations of the HNU, the action levels specified in the work plan may not provide an adequate level of protection. The U.S. EPA currently uses a set of action levels outlined in Standard Operating Safety Guides which are more stringent than those listed on page 30 of the work plan. These action levels are listed below and are to be followed on the Rasmussen site in accordance with U.S. EPA safety standards.

<u>Total Organic Vapor Concentration Above Background (ppm)</u>	<u>Level of Respiratory Protection Required</u>
0-5	Full face air purifying respirator (Level C)
5-500	Supplied air system (Level B)

On page 45 of the plan, Level B requirements have been excluded in the listing of safety equipment and should be added. We also request that a table be prepared which specifies the anticipated level of protection for each activity to be performed. The OSC and Site Safety Officer will evaluate any changes in the specified levels of protection once site activities have commenced.

Results from the compound specific air monitoring will be reported within 48 to 72 hours of the sampling period to the U.S. EPA OSC and MDNR Project Coordinator. Due to lack of daylight during the winter months, the compound specific air samples will be collected during working hours instead of the full 24 hour period specified in the work plan.

A schedule of work should be prepared with a tentative completion date as soon as possible. The meeting to discuss the contingency plan with local authorities shall include the On-Scene Coordinator and the Livingston County Emergency Planning Committee Chairperson:

Ted Westmyer
204 Hylander
Howell, MI 48843
(517) 546-3520

If you have any questions, please feel free to contact me.

Sincerely,

Maureen O'Mara

Maureen O'Mara
On-Scene Coordinator

CC: Denise Gruben
Steve Nadeau
Clifford Eng

30 NOV 1989

JHS-11

Mr. Bruce Monteith
Conestoga-Rovers & Associates Limited
651 Colby Drive
Waterloo, Ontario, Canada NZV 1C2

Re: Rasmussen Dump Removal Action, Green Oak Township, MI
Work Plan Amendments

Dear Mr. Monteith:

I am writing to memorialize the action levels which were established during a telephone conversation November 21, 1989 with Clifford Eng. These actions levels supercede those established in the previous letter to you. The action levels listed below are based on the knowledge of contaminants at the site, the Threshold Limit Values for the contaminants, the protection factor for full-face respirators, and the danger of physical hazards on-site.

<u>Total Organic Vapor Concentration Above Background (ppm)</u>	<u>Level of Respiratory Protection Required</u>
0-5	NO respiratory protection (Level D)
5-50	Full face air purifying respirator (Level C)
>50	Supplied air system (Level B)

An OVA will be used in conjunction with an HNU for air monitoring. Level B will be used during any drum handling activities, including excavation, overpacking, and sampling.

As requested by Clifford Eng, separate pumps will not be necessary for collection of particulate and gaseous PCBs. A glass fiber per-filter, used to collect particulate PCBs, will be mounted in front of the polyurethane foam sorbent, used to collect gaseous PCBs. This method requires that only one pump is utilized at each sampling point for the collection of gaseous and particulate PCBs.

001050

-2-

If you have any questions, please feel free to contact me.

Sincerely yours,

Maureen O'Mara
On-Scene Coordinator

cc: Denise Gruben
Steve Nadeau
Clifford Eng

December 5, 1989

Reference No. 2433

Ms. Maureen O'Mara
On-Scene Coordinator, Rasmussen Site
United States Environmental Protection Agency
Region V, (5HS-11)
230 S. Dearborn Street
Chicago, Illinois
60604

Dear Ms. O'Mara:

Re: Amendments To Work Plan
Immediate Response Action
Rasmussen Site, Livingston County, MI

We acknowledge receipt of your letters dated November 16 and November 30, 1989 regarding amendments to the Work Plan. Enclosed please find an amended Health and Safety Plan (HASP).

The Work Plan, with the exception of the HASP, has not been materially affected by the amendments. It is acknowledged that in all instances where "USEPA Remedial Project Manager" has been used in this document, the text shall read as "USEPA On-Scene Coordinator" as if written in full.

The amended HASP addresses all of the amendments requested by USEPA's letters. Changes to the document have been identified by underlining for ease of reference (additions only). Specific amendments include the following:

- i) Table 8.1 - clarification of respiratory criteria for benzene
- ii) Section 8.0 - change level at which APRs will be donned from 10 ppm to 5 ppm total organic vapor above background readings
 - reference to use of an OVA for real-time air monitoring
 - clarification of frequency of real-time air monitoring at excavation areas
 - clarification of respiratory protection when handling drums/containers
- iii) Section 13.0 - addition of summary table for personal protective equipment (PPE) usage (Table 13.1)
- iv) Section 13.2 - clarification of general exclusion zone activities
 - definition of Level B PPE

December 5, 1989

Reference No. 2433


- 2 -

- v) Section 13.3 - clarification of respiratory protection for drum/container handling
- vi) Section 18.2 - differentiation between real-time work zone and exclusion zone perimeter air monitoring
- vii) Section 18.3 - clarification of perimeter and "nearest residence" compound-specific air monitoring stations
 - modification of particulate PCB sampling procedures from filter cassettes to glass fiber prefilters for PUFs
 - modify sampling period to encompass working hours only
 - deletion of NIOSH 0600
 - modify reporting period for results from "48 hours" to "48 to 72 hours"

We will be forwarding the amended HASP to the remedial contractor (CWM) for them to amend their Site specific HASP accordingly. In light of the upcoming Contingency Planning Meeting and HASP briefing scheduled for this Friday, December 8, 1989, we request that you call us with any questions or comments at your earliest convenience.

Yours truly,

CONESTOGA-ROVERS & ASSOCIATES



Bruce A. Monteth, P. Eng.

BAM/gp/3
Encl.

cc: Denise Gruben (MDNR)
Steve Nadeau (Dickinson, Wright)
Linda Parker (Dickinson, Wright)
PRC Distribution List
CRA Distribution List

January 11, 1990

Reference No. 2433

Ms. Maureen O'Mara
On-Scene Coordinator, Rasmussen Site
United States Environmental Protection Agency
Region V, (5HS-11)
230 S. Dearborn Street
Chicago, Illinois
60604

Dear Ms. O'Mara:

Re: Vertical Limit of Excavation - NEBD Area
Rasmussen Immediate Response Action

This letter is to confirm discussions held on January 10, 1990 between yourself and Mr. Jim Archibald of CRA regarding the vertical limit of excavation in the NEBD Area. It is our understanding that the vertical limit of excavation in the south sector of the NEBD Area, referred to as "Area 1" in the Work Plan, need not extend to native soil and is deemed to be complete. The basis for this decision include the following:

- i) the depth to native soil is significantly greater than anticipated based on an exposed landfill excavation face in excess of 30 feet;
- ii) the relative numbers and locations of containers encountered to date have substantiated the findings that were indicated by the magnetic gradient contour map from the RI; and
- iii) the majority of containers encountered to date have been found in the fill material overlying the landfill wastes thereby substantiating the theory that the containers were deposited onto the landfill surface after the landfill operations ceased.

Based on discussions between Mr. Jim Archibald and Ms. Denise Gruben of the MDNR on January 10, 1990, the MDNR also agrees with the above decision.

001054

CONESTOGA-ROVERS & ASSOCIATES LIMITED
Consulting Engineers

January 11, 1990


Reference No. 2433

- 2 -

Should you have any questions, please do not hesitate to contact us.

Yours truly,

CONESTOGA-ROVERS & ASSOCIATES



Bruce A. Montelth, P. Eng.

BAM/gp/5

cc: Denise Gruben (MDNR)
Clifford Eng (CRA)
Jim Archibald (CRA)
PRC Distribution List

January 12, 1990

Reference No. 2433

Ms. Maureen O'Mara
On-Scene Coordinator, Rasmussen Site
United States Environmental Protection Agency
Region V, (5HS-11)
230 S. Dearborn Street
Chicago, Illinois
60604

Dear Ms. O'Mara:

Re: Real-Time Perimeter Air Monitoring
Rasmussen Immediate Response Action

This letter is to confirm discussions held yesterday (January 11, 1990), between yourself and Mssr. Jim Archibald and Clifford Eng of CRA regarding the real-time perimeter air monitoring.


As agreed, this monitoring can be reduced from the hourly monitoring frequency to two monitoring rounds per day. These two monitoring rounds will be selected at the Site Safety Officer's discretion and it is anticipated that one round will be conducted in the morning and one round in the afternoon. The monitoring rounds will coincide with periods of active work at the excavation areas. Real-time air monitoring at the excavation will remain unchanged.

USEPA has discussed the reduction with Robert Teoh of MDNR and MDNR agrees to the above.

Should you have any questions, please do not hesitate to contact us.

Yours truly,

CONESTOGA-ROVERS & ASSOCIATES


Bruce A. Monteith, P. Eng.

BAM/gp/6

cc: Denise Gruben (MDNR)
Clifford Eng (CRA)
Jim Archibald (CRA)
PRC Distribution List
Todd Teets (CWM-Enrac)

January 19, 1990

Reference No. 2433

Ms. Maureen O'Mara
On-Scene Coordinator, Rasmussen Site
United States Environmental Protection Agency
Region V, (5HS-11)
230 S. Dearborn Street
Chicago, Illinois
U.S.A. 60604

Dear Ms. O'Mara:

Re: Reductions In Compound Specific Air Monitoring Program
Rasmussen Immediate Response Action

This letter is to confirm discussions held during the last week between yourself and Mr. Clifford Eng of CRA regarding proposed reductions in the compound specific air monitoring program.

As discussed with CRA, the Rasmussen Participating Respondents Committee (PRC) requests that the compound specific air monitoring program be terminated following the sampling event this Friday, January 19, 1990. We offer our evaluation of the compound specific air monitoring program conducted to-date to substantiate our position. This evaluation is presented below.

1. TO-1 Analytical Results

All preliminary TO-1 results available as of today are attached as Table 1 and Table 2. Table 1 contains the reported analyte mass for each of the specified volatile compounds including benzene, chloroform, methylene chloride, tetrachloroethene, and trichloroethene. Table 2 reports the results as a mass concentration per sample volume basis.

Review of Table 1 shows that the only positive detections to date have been for benzene and methylene chloride.

Elevated methylene chloride levels were reported on January 9, January 16 and January 17. Estimated positive detections were reported on December 10 through 12 and again on December 16, 1989. These estimated methylene chloride levels were below the calculated method detection limits and are thus not significant. The fact that methylene chloride was identified in all samples

January 19, 1990

Reference No. 2433

- 2 -

on January 9 clearly indicates that the source is likely laboratory-introduced contamination.

Based on the reported values for January 9, it is our belief that all reported positive detections of methylene chloride are laboratory artifacts and not site-activity related. It has been CRA's contention from the day that the MDNR proposed methylene chloride as an emission indicator chemical, that methylene chloride was not of concern and that any reported values could not be assigned any significance due to the prevalent use of this chemical in the laboratory environment. Clearly, the results show that such is the case.

Benzene was reported on December 11 and 12 during background sampling, on December 13, 19, and 20 during excavation of the NEBD Area, on January 3 during general construction activities, and on January 8 and 9 after resuming excavation of the NEBD Area. It is our belief that the results for December 11 and 12 and for January 3 are clearly attributable to other sources due to the Site activities conducted on these days. Based on the results for these days, background sources could result in benzene levels from 24 ng to 55 ng. Based on the result reported on January 9 for a duplicate sample, for which the result could not be confirmed by the duplicate station sample, it is our belief that benzene from other sources such as the laboratory could be upwards of 111 ng.

Considering the above, a review of Tables 1 and 2 indicates that the only days where there was a potential for benzene emissions from waste handling activities are December 13 and January 8.

On December 13, excavation of the NEBD Area was initiated late in the afternoon and only three hours of excavation were performed. The main activity that day involved intense machine activity in clearing the NEBD Area of brush and trees. In addition, vehicles were run along the Site road adjacent to the residence air monitoring station. It is our belief that the reported benzene detections were due to increased vehicular and machine activity.

The benzene detections reported for January 8 appear to be Site activity related. However, it should be noted that the levels are well within the range of levels believed attributable to vehicular activity. Consequently, these benzene detections are not significant.

January 19, 1990

Reference No. 2433

- 3 -

Based on the above evaluation, we do not believe that volatile emissions are of sufficient concern to warrant maintaining the TO-1 compound specific air monitoring program. Of the 17 days of waste excavation, handling, or backfilling operations in the NEBD Area for which complete or partial TO-1 results are available, only one day of monitoring indicates a potential for noticeable emissions away from the active excavation area. Even then, this potential emission is not significant.

It is our understanding that the MDNR is reluctant to terminate the TO-1 program based on their assumption that the potential for volatile emissions may be greater during activities in the Surface Drum and Industrial Waste (IW) Areas than in the NEBD Area. To evaluate this concern, we reexamined the information presented in Appendix N of the RI (Test Pit Memorandum) to determine if there was any valid basis for this concern. Our review of the available information indicates that the findings can be summarized as follows:

<u>Area</u>	<u>Test Pit ID</u>	<u>Location of Readings</u>	<u>HNu Readings</u>
NEBD Area	TP-10/TP-11	In Drums	200 - 400 ppm
		In Test Pit	--
		Breathing Zone	--
		Ambient Air	5 - 15 ppm
	TP-12	In Drums	300 - 500 ppm
		In Test Pit	200 - 400 ppm
		Breathing Zone	--
		Ambient Air	5 - 50 ppm
	TP-13	In Drums	100 - 200 ppm
		In Test Pit	20 - 100 ppm
		Breathing Zone	--
		Ambient Air	--

January 19, 1990

Reference No. 2433

- 4 -

<u>Area</u>	<u>Test Pit ID</u>	<u>Location of Readings</u>	<u>HNu Readings</u>
Surface Drum Area	TP-9	In Drums	20 - 300 ppm
		In Test Pit	0 - 20 ppm
		Breathing Zone	0 ppm
		Ambient Air	--
Industrial Wastes Area	TP-4	In Drums	15 - 50 ppm
		In Test Pit	0 - 20 ppm
		Breathing Zone	--
		Ambient Air	--

The above summary clearly indicates that the potential for volatile emissions from the Surface Drum and IW Areas are significantly reduced from that posed by the NEBD Area.

Based on the real-time monitoring data for the 17 days of active work in the NEBD Area and the two days of active work in the Surface Drum Area, it is our belief that the test pit findings are representative of the relative potential for emissions. Based on recorded hourly readings with an HNu/OVA at the active work zone to date, the highest readings for two consecutive hourly monitoring events at the NEBD Area has been a level of 6 ppm. The highest recorded single measurement at the work zone during the NEBD Area work was 10 ppm. By comparison, the readings at the active work zone during work in the Surface Drum Area for the last two days have been at background levels. It should be noted that excavation of the Surface Drum Area is now approximately two-thirds complete based on the work conducted during the last two days.

Given all of the above, we strongly believe that there is more than sufficient cause to terminate the TO-1 compound specific program.

January 19, 1990

Reference No. 2433

- 5 -

2. TO-10 Analytical Results

All preliminary TO-10 results available as of today are attached as Table 3. Table 3 contains both the reported analyte mass and the equivalent concentration in the sampled air volumes.

Review of Table 3 shows that there is no consistent trend between reported values for either PUFs or filters based on upwind and downwind results.

As discussed between USEPA and CRA, the positive detections were of concern despite the lack of reproducibility of the data. In order to confirm or dispute the presence of PCBs, several sample extracts were selected for confirmatory analysis by GC/MS instead of GC/ECD as specified by the TO-10 method.

All of the sample extracts selected for confirmatory analyses were reported as positive detections by GC/ECD. The selected extracts included an upwind sample from December 10, a downwind sample from December 11, a downwind sample from December 15 representative of some of the highest reported positive detections to date, and a method blank which exhibited the greatest activity to date.

The raw data as received from the laboratory (previously submitted) and our evaluation of the GC/MS results are presented in Attachment 1.

Based on our review, the only sample extract that could be determined to potentially contain PCBs was from the sample collected on December 15. The quantity of potential PCBs determined by GC/MS was reported as 4 ng. It should be noted that the corresponding duplicate sample collected at the same sampling station that day did not exhibit the same level of activity by GC/ECD. This finding leads us to believe that the reported potential PCB is not attributable to the Site activities. It should also be noted that the 4 ng reported by GC/MS is several orders of magnitude below the detection limit achievable by GC/ECD; thus the result is not significant.

January 19, 1990

Reference No. 2433

- 6 -

Based on our review of the GC/MS results, we believe that there have been no potential emissions of PCBs to date and that based on our foregoing discussion of potential emissions from the Surface Drum and IW Areas, and based on the winter conditions which precludes the volatilization of PCBs, we do not anticipate any potential for PCB emissions during the remaining work.

Given the above, we can find no justification for continuing the TO-10 compound specific program.

3. Proposed Program Reductions

Clearly, based on the foregoing discussions it is CRA's and the PRC's position that the compound specific air monitoring program should be terminated. It is our understanding that this is not mutually agreeable to the USEPA/MDNR but that a "standby" program may be approved. As discussed, this program would only apply to the TO-1 program; the TO-10 program would be terminated. The TO-1 "standby" program would require that CRA have Tenax sampling media available on Site to restart the TO-1 program on a reduced frequency basis if determined necessary by the Agencies. The criteria for restarting the program would be based upon an exceedance of a mutually agreed-upon real-time air monitoring reading in the active work zone.

Although we contend that complete termination of the compound specific air monitoring program is appropriate, CRA will implement this "standby" program if approval to terminate the program is not forthcoming.

Further to our discussions, we will assume that CRA may proceed with the "standby" program following January 19, unless notified otherwise. However, we still maintain that termination of the compound specific program is more appropriate.

001062

CONESTOGA-ROVERS & ASSOCIATES LIMITED
Consulting Engineers

January 19, 1990

Reference No. 2433

- 7 -

Should you have any questions regarding any of the above, please contact us at your convenience.

Yours truly,

CONESTOGA-ROVERS & ASSOCIATES



For Bruce Monteith, P. Eng.

BM/dvs/7

cc: Denise Gruben (MDNR)
Clifford Eng (CRA)
PRC Distribution List

January 24, 1989

Reference No. 2433

Ms. Maureen O'Mara
On-Scene Coordinator, Rasmussen Site
United States Environmental Protection Agency
Region V, (5HS-11)
230 S. Dearborn Street
Chicago, Illinois
60604

Dear Ms. O'Mara:

Re: Perimeter Air Monitoring Program
Rasmussen Immediate Response Action

This letter is to confirm discussions held on January 22, 1990 between yourself and Mr. Clifford Eng of CRA regarding the perimeter air monitoring program.

As discussed with CRA, the "standby" compound specific air monitoring program presented in our letter dated January 19, 1990 is agreeable to both the USEPA and MDNR and is approved for implementation. It is our understanding the MDNR has requested that in conjunction with the "standby" compound specific program that the frequency of the real-time perimeter air monitoring program be increased to four rounds on a daily basis. As discussed, this is agreeable to us and will be implemented promptly.

Should you have any questions, please do not hesitate to contact us.

Yours truly,

CONESTOGA-ROVERS & ASSOCIATES



Bruce A. Monteith, P. Eng.

BAM/ec/9

c.c. Denise Gruben (MDNR)
Clifford Eng (CRA)
Jim Archibald (CRA)
PRC Distribution List

CRA

Consulting Engineers

CONESTOGA-ROVERS & ASSOCIATES LIMITED

651 Colby Drive,
Waterloo, Ontario, Canada N2V 1C2
(519) 884-0510

June 21, 1990

Reference No. 2433

Ms. Maureen O'Mara
On-Scene Coordinator, Rasmussen Site
United States Environmental Protection Agency
Region V, (5HS-11)
230 S. Dearborn Street
Chicago, Illinois 60604

Dear Ms. O'Mara:

Re: Disposal of Staged Materials
Rasmussen Immediate Response Action

This letter is to confirm discussions held on June 18 and June 19 between yourself and Mr. Clifford Eng of CRA regarding the proposed disposal of staged materials from the Rasmussen Site.

As discussed, facilities which have been identified include:

- Chemical Waste Management, Inc.
Emelle, Alabama
ALD000622464
(Landfill for Wastestream 4 - Inert Solids and RCRA Empty Drums)
- Kettleman Hills Treatment Center (Chem Waste)
Kettleman City, California
CAT000646117
(Landfill for Wastestream 1 - Waste Solids, Wastestream 3 - Paint Solids,
Wastestream 4 - Inert Solids and RCRA Empty Drums)
- US Ecology Inc.
Beatty, Nevada
NVT330010000
(Landfill for Wastestreams 1, 3, 4)
- Envirosafe Services of Idaho, Inc.
Mountain Home, Idaho
IDD073114654
(Landfill for Wastestream 1, 3, 4)
- CWM - Chemical Services Inc.
Chicago, Illinois
ILD000672121
(Incinerator for Wastestream 2 - Flammable Liquids)

CONESTOGA-ROVERS & ASSOCIATES LIMITED
Consulting Engineers

June 21, 1990

Reference No. 2433

- 2 -

- CyanoKEM, Inc.
Detroit, Michigan
MID098011992
(Wastewater)

We wish to confirm our conversation of June 19 during which you advised us that USEPA has checked the compliance status of these facilities and determined that materials staged at the Rasmussen Site may be transported and disposed of at these TSDFs.


We also wish to confirm that Site work for transport and disposal is scheduled to commence next week (week of June 25, 1990). Drummed solids will be consolidated on Site into appropriate wastestreams and transported in bulk loads. The Rasmussen PRC will make a final decision next week regarding which landfill(s) will be selected and notify USEPA prior to commencing off-Site transport. The real-time air monitoring program will be reinstated during bulking and loading operations.

As requested, we will notify your oversight contractor, Versar, of the on-Site startup date once it is finalized.

Should you have any questions concerning the above, please contact us at your convenience.

Yours truly,

CONESTOGA-ROVERS & ASSOCIATES



Bruce A. Monteith, P. Eng.
CE/ec/13

- c.c. Denise Gruben (MDNR)
Steven Nadeau (Dickinson, Wright)
Linda Parker (Dickinson, Wright)
PRC Distribution List
Clifford Eng (CRA)
Jim Archibald (CRA)

APPENDIX B

PHOTOGRAPHIC LOG



① PVC LINER FOR BERMED STAGING PADS. POTABLE AND WASHWATER STORAGE TANKS IN BACKGROUND - DECEMBER 5, 1989



② REMOVAL OF DRUM # RAS 009 (NEBD AREA) - DECEMBER 14, 1989

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



3 REMOVAL OF DRUM # RAS 014 (NEBD AREA) - DECEMBER 14, 1989




4 STEPPED EXCAVATION AT NEBD AREA - DECEMBER 19, 1989

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



5 NEBD AREA EXCAVATION OVERVIEW (LOOKING SOUTH) - DECEMBER 19, 1989



6 NEBD AREA EXCAVATION (LOOKING WEST) - JANUARY 5, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



⑦ OVERPACKING DRUM # RAS 233 FROM NEBD AREA - JANUARY 5, 1990



⑧ SAMPLING DRUMS FROM NEBD AREA ON STAGING PAD - JANUARY 8, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



9 COMPLETED NEBD AREA EXCAVATION (LOOKING WEST) JANUARY 10, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site

001071



10 COMPLETED NEBD AREA EXCAVATION (LOOKING NORTHWEST) - JANUARY 10, 1990




11 COMPLETED NEBD AREA EXCAVATION (LOOKING WEST) - JANUARY 10, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



⑫ STEPPED EXCAVATION AT NEBD AREA (LOOKING WEST)
- JANUARY 10, 1990



⑬ NEBD AREA EXCAVATION OVERVIEW (LOOKING NORTHEAST) - JANUARY 11, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site




14 PRE-EXCAVATION CONDITIONS AT
SURFACE DRUM (SD) AREA (LOOKING WEST) - JANUARY 17, 1990




15 EXCAVATION OF KNOLL AT SD AREA (LOOKING NORTH) - JANUARY 17, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site




16 EXCAVATION OF TWO FOOT THICKNESS OF LANDFILL MATERIAL
AT SD AREA (LOOKING WEST) - JANUARY 19, 1990



17 COMPLETED EXCAVATION OF WESTERN FACE OF SD AREA - JANUARY 23, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



18 COMPLETED SD AREA EXCAVATION (LOOKING WEST) - JANUARY 23, 1990



19 DRUMS FROM SD AREA STAGED ON LINED PAD - JANUARY 23, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



20 DRUMS FROM SD AREA STAGED ON LINED PAD - JANUARY 23, 1990



21 PRE-EXCAVATION CONDITIONS AT INDUSTRIAL WASTE (IW) AREA
(LOOKING EAST) - JANUARY 23, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



22 COMPLETED IW AREA EXCAVATION (LOOKING EAST) - JANUARY 25, 1990




23 NATIVE MATERIAL ENCOUNTERED
AT LIMIT OF IW AREA EXCAVATION - JANUARY 25, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



24 COMPLETED IW AREA EXCAVATION (LOOKING SOUTH) - JANUARY 25, 1990



25 DRUM EXCAVATED FROM IW AREA - JANUARY 25, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



26 DRUM # RAS 356 FOLLOWING SAMPLE COLLECTION
(EXCAVATED FROM SD AREA) - JANUARY 26, 1990



27 DRUM # RAS 415 EXCAVATED FROM SD AREA (NOTE PLASTIC DRUM)
- JANUARY 26, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



28 PRE-EXCAVATION CONDITIONS AT SUPPLEMENTAL IW AREA
(LOOKING EAST) - JANUARY 26, 1990



29 COMPLETED EXCAVATION AT SUPPLEMENTAL IW AREA (LOOKING WEST ;
NO DRUMS ENCOUNTERED) - JANUARY 26, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



30 DRUM REMOVAL AT SUPPLEMENTAL NEBD AREA - JANUARY 29, 1990



31 DRUM HANDLING (RAS # 645) - JANUARY 29, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



32 COMPLETED EXCAVATION AT NEBD AREA (LOOKING SOUTH) - JANUARY 29, 1990



33 BACKFILLED AND GRADED NEBD AREA (LOOKING SOUTH) - JANUARY 29, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



34 OVERVIEW OF SUPPORT ZONE, CONTAMINANT REDUCTION ZONE AND DRUM STAGING PADS FROM TOP OF MUNICIPAL LANDFILL - JANUARY 29, 1990



35 BACKFILLED AND GRADED SD AREA - JANUARY 29, 1990

CRA

PHOTOGRAPHIC LOG
Rasmussen Site



36 DRUM HANDLING ACTIVITIES - JULY 3, 1990



37 ACCESSING DRUM WITH PNEUMATIC CHISEL - JULY 3, 1990

PHOTOGRAPHIC LOG
Rasmussen Site

CRA



38 LOADING TRANSPORT VEHICLES WITH BULKED SOLIDS - JULY 24, 1990



39 DECONTAMINATING ROLL-OFF BOX - JULY 25, 1990

PHOTOGRAPHIC LOG
Rasmussen Site

CRA



40 STABILIZED FLAMMABLE LIQUIDS PACKAGED IN 16 - GALLON (BLUE)
POLYETHYLENE DRUMS - JULY 27, 1990

NOTE: ALL DRUM REMOVED FROM STAGING PADS

PHOTOGRAPHIC LOG
Rasmussen Site

CRA

APPENDIX C

SITE SECURITY LOGS

REGISTER

001089

DATE	NAME	STATUS	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
12/4	Mike Malec		CWM			7:00 AM	5:30	
12/4	ED J Jumaux		CWM			7:00	5:30	
"	ANTHONY H Kovski		"			7:00	5:30	
"	Bill McIntyre		"			7:00	5:30	
"	Jim Archibald		CRA			7:00	4:30	
"	Kerry M. Hanlon		Western-TAT			7:00	5:00	
"	SCOTT LOLLAR		CWM			7:00	3:30	
"	THOMAS E CAW JR		CWM			7:00	5:00	
"	Todd R. Teich		CWM			7:00	5:00	
"	DAVE CUSHMAN		CRA			10:00	5:00	
"	HAROLD CLAY		BFI			11:10	11:20	
"	JEFF BOISEN		BFI			11:10	11:20	
			SACRILE 500 PM					
12/5	CLINT WOOD					12:00 PM	7:00 PM	
12/5	Michael Malec		CWM			7:00 AM	5:15 PM	
12/5	ANTHONY H Kovski		CWM			7:00	5:00 PM	
12/5	B.S. LOLLAR		CWM			7:01	5:00 PM	
12/5	Bill McIntyre		CWM			7:01	5:00 PM	
12/5	TODD TEICH		CWM			7:01	5:00 PM	
"	THOMAS E CAW JR		CWM			7:00	5:15 PM	
12-5-89	GARY R. HUSCHLITZ		CWM			7:00	5:00 PM	
"	Jim Archibald		CRA			7:00	5:15 PM	
"	Kerry M. Hanlon		Western-TAT			7:00	4:45 PM	
"	E J Smith		CWM			7:00	5:00 PM	
"	Robert Teich		FGD-DWR			7:00	2:00	

DATE	NAME	CITY	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
12/6	THOMAS E. CAW JR		CWM			6:45	5:30	MIKE MALE
12/6	ANTHONY H. KOWSKI		CWM			6:45	5:30	11
12/6	MIKE MALEC		CWM			6:58	5:30	
12/6	SCOTT LOWAR		CWM			7:00	5:28	
12/6	TODD D. TERTS		CWM			7:00	5:30	
12/6	JIM ARCHOLD		CRA			7:05	5:10	
12/6	KERRY M. HANLON		WESTON-TAT			7:00	5:00	
12/6	BILL MCINTYRE		CWM			7:00	5:30	
12-6-89	GARY R. RUSSELL		CWM			7:00	5:30	
12/6	Monty Beaune Bob Allmendinger Dan Cook		DHA			10:00	2:30 PM	
12/6/89	Art Ryan		Mich Bell			9:30 AM	2:30	
12/6/89	Ken S. Stetson		CWM -			1:30 PM	5:30 AM	
12/7/89	MIKE MALEC		CWM			7:00 AM	5:30 AM	
12/7/89	JIM ARCHOLD		CRA			7:00 AM	4:30 PM	
12/7/89	TODD P. TERTS		CWM			7:00 AM	5:30 AM	
12-7-89	GARY R. RUSSELL		CWM			7:00	5:30	
12-7-89	KERRY M. HANLON		WESTON-TAT			7:15	5:10	
12-7-89	ANTHONY H. KOWSKI		CWM			7:15	5:15	
12/7/89	B.S. LOWAR		CWM			7:03	5:15	
12-7-89	BILL MCINTYRE		CWM			7:03	5:15	
12-7-89	ED. SMITH		CWM			7:03	5:00 PM	
12/7/89	D. Cook B. Allmendinger		D. Hughes & Ass			11:22 AM	5:24 PM	
12/7/89	KARL ROSENBERGER		Kelly			12:10 AM	5:25 PM	

REGISTER

001091

DATE	NAME	CITY	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
12/8	ANTHONY H Koveshki	Y	CWM			6:50	12:45	MIKE MALC
"	THOMAS E CANJE	Y	CWM	15240 HOLLY CT OAKFOREST IL		6:50	12:45	MIKE MALC
"	ED J Smith Sr	Y	CWM			6:50	1:40	" "
12/8	KARL G. ROSENBERGER	Y	KELLY			7:00 m	1:00 pm	
12/8	SCOTT Lollen		CWM			7:00	1:00	
12/8	Bill McIntyre		CWM			7:00	1:00	
12/8/89	LOAN D. TERTS		CWM			8:00	1:40	
12-8-89	Kerry M. Hansen		WESTERN AT			7:00	12:20	
12-8-89	CARY R. ARSCHWIZ		CWM			7:00	1:30	
12-8-89	Michael Malac		CWM			7:00	1:40	
12-8-89	Jim Archibald		CRA			7:30	1:00 pm	
12-8-89	CLIFF ENGS		CRA			7:30	5:30	CRA TAVEL
12/8/89	Brian Walters	Y	CWM - Kansas			8:50	11:30	
12/8/89	Daniel R. Hamel	Y	NUS			8:55	3:30 PM	
12/8/89	Dennis Graham		MDNR			8:55	4:05	
12/8/89	Myron Herzog		Green Oak Fire Dept			9:00	11:15 A.M.	
12/8/89	DAN YERGANZA		Livingson Co Health Dept.			9:00 am	12:00	
12/8/89	DAVE CUSHMAN		CRA				4:50	
12/8/89	ROBERT TRIEL		AIRCO			10:45	11:05	AIR BOTC
12-8	CONLEY, ROY		NUS			10:50	3:30 PM	
12-8	Al Whiteside		AIRLIN			12:10	1:45	
12-8	Ray Milgoczak		MDNR			13:30	16:00	
12-8	Paul Kemman		FLBIN			1:30	2:40	

DATE	NAME	CITY	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
REC 05/89	L. FORD BUC		CRA			0850	5:50	
"	T. W. WEISBECK		CRA			↓	5:50	
"	D. CUSHMAN		CRA			10:00	4:00	
REC 10/89	T. W. WEISBECK		CRA			0945	2050	
12/11	A. Koveshki		CWM			6:30	6:15	McKENNAC
14/11	T. CAHN		CWM			6:30	6:15	"
13/11	D. CUSHMAN		CRA			6:50	6:45	
12/11	TODD TREES		CWM			7:00 AM	5:20	
12/11	Scott Lollar		CWM			7:00 AM	6:00	
12/11	Bill Mc...		CWM			7:00	6:15	
12/11	Jim Ackel		CRA			7:00	5:10	
12-11	Kerry M. Hanken		Western-TAT			7:00	5:45	
12-11-89	GARY R. HANSHURTZ		CWM			7:00	5:30	
12-11-89	Michael R. Malec		CWM			7:00	6:15	
12-11-89	KARL G. ROSENBERGER		Kelly Services			7:15	5:00	
12-19-89	Daryl Durawit		CWM			7:00	5:30	
12-1-89	Kon Ed. Jiny		Phoenix			9:00	3:00	
12-12-89	Mike Malec		CWM			7:00 AM	6:00 PM	
12/12/89	TODD TREES		CWM			7:00 AM	6:00 PM	
12/12/89	Daryl Durawit		CWM			7:00	5:30 AM	
12-12-89	GARY R. HANSHURTZ		CWM			7:00	5:30	
12/12/89	T. Chris Lee		CWM			7:00	6:00 PM	
12-12-89	ANTHONY H. HLOVESHKI		CWM			7:00	6:00 PM	
12-12-89	Bill Mc...		CWM			7:00	6:00 PM	

REGISTER

001093

DATE	NAME	CITIZEN	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
2/12	Scott Lollar		CWM			7:05	6:00 PM	
12/12	Kerry M. Homban		WESTON-TAT			7:00	6:00 PM	
12/12	Jim Archibald		CRA			7:20	5:20	
12/12	DAVE CUSHMAN		CRA			6:50	5:15	
12/12	KARL ROSENBERGER		Kelly Services			7:45	3:45	
~~~~~								
12/13	THOMAS E. CAIN JR		CWM			6:45	6:30	
12/13	Tony Kaleski		CWM			6:45	6:00	
2/13	Todd Terry		CWM			7:00	6:30	
12/13	Jim Archibald		CRA			7:10	6:00	
12/13	PAUL BENDA		WESTON TAT			5:10 AM	6:15	
2/13	Kerry M Homban		WESTON-TAT			7:00	5:30	
12/13	SCOTT LOLLAR		CWM			7:00	5:40	
12/13	Michael Malec		CWM			7:00	6:30	
12/13	BILL Mc...		CWM			7:00	5:40	
12/13/89	GARY R. HESTER		CWM			7:00	5:30	
12/13/89	PAUL DURANT		CWM			7:00	5:30	
12/13/89	MALIC HEDDEL		CWM			7:00	6:00	
12/13	Jim Anderson		CWM			7:00	6:00	
12/13	Timothy Thibault		CWM			7:00	6:00	
12/13	DAVE CUSHMAN		CRA			7:35	6:00	
12/13	ALFRED ENG		CRA			8:15	6:00	
2/13	KARL ROSENBERGER		Kelly			7:15	3:30	
12/13	Debbie...		CWM			7:15	3:10	

DATE	NAME	CITY	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
12/13	Roy Milejezak		MDNR			4:15	5:10	
12/14	Mike Males		CWM			7:00	6:00	
12/14	Jim Adbold		CRA			7:05	5:55 PM	
12/14	Kerry M. Hume		WESTON-TAT			7:00	17:00	
12-14-89	GARY P. ANSCHUTZ		CWM			7:00	5:30	
12-14-89	ANTHONY H. KOVACKI		CWM			7:00	5:30	
12-14-89	THOMAS E. CAIN Sr		CWM			7:00	6:00	
12/14/89	Dale Dumont		CWM			7:00	5:00 PM	
12/14/89	Ann Plada		WESTON-TAT			7:00	17:00	
12/14/89	Bill McIntyre		CWM			7:00	5:30	
12/14/89	MAUL HOOPER		CWM			7:00	5:30	
12-14	C. Anderson		CWM			7:00	5:30	
12/14/89	CLIFFORD G		CRA			7:30	5:55 PM	
12/14	KARL G. ROSENBERG	VIA	Kelly Services			8:15	5:00	
12/14	D. CUSHMAN		CRA			7:20	6:45 PM	
12/14	R. Milejezak		MDNR			9:45	16:50	
12/14	R. Conley		NUS			10:11	17:30	
12/14	D. HANZEL		NUS			10:11	17:30	
12/14	K. Ruhlman		STEARNS			10:11	17:30	
12-14	G. Geerligs		STEARNS			10:11	17:30	
12-14	D. Gribben		MDNR			9:30	5:00	
12-14	Tim [unclear]		CWM			7:00	5:30	
12-14	[unclear]		CWM			7:00	6:00	

# REGISTER

001095

DATE	NAME	OFFICE	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
12/15	DAVE CUSHMAN		CRA			7:00	1:55	
12/15	Kerry M. Hanken		WESTON-TAT			7:00	11:30	
12/15	ANN BENDA		WESTON-TAT			07:00	12:00	
12/15	T. CAUSAR		CWM			7:00	1:00	
12/15	TODD TEEKS		CWM			7:00	1:00	
12/15	T. D. THURSTONE		CWM			7:00	1:00	
12-15-87	GARY R. BUSHNELL		CWM			7:00	1:00	
12/15	Jim Archibald		CRA			7:05	1:00	
12/15	Chris Anderson		CWM			7:00	1:00	
12/15	ANTHONY H. KOVESKI		CWM			7:00	1:00	
12/15	Bill McIntyre		CWM			7:00	1:00	
12/15	MARK HODER		CWM			7:00	1:00	
12/15	Mike Maliec		CWM			7:00	1:00	
12/15	R. Conley		NVS			0742	1405	
12/15	D.R. HAMEL		NVS			0742	1405	
12-15	G. Geerlig's		STEARNS			7:55	1405	
12/15	K. Rubman		STEARNS			7:55	1405	
12/15 1987	CLIFFORD BING		CRA			7:20	1:35	
12/15	KARL ROSENBERG		KOLLY			8:30		
12/15	Ray Milyczak		MDNL			8:30	12:35	
12/15	Janice Gubler		MDNR			8:15	12:40	
12/16	DAVE CUSHMAN		CRA			11:30	12:10	
12/18	DAVE CUSHMAN		CRA			7:00	11:45	

DATE	NAME	OTHER	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
12/18/89	T. Cain Jr	Y	CWM-ENEAC			7:00	6:00	
12/18	C. Anderson	Y	CWM-ENEAC			7:00		
12-18-89	CAROL P. Rosenthal	Y	CWM			7:00	5:30	
12-19-89	Todd R. Techs	Y	CWM			7:00	6:00	
12/18/89	T. Thabaniel	Y	CWM			7:00		
12/18/89	Daryl Durant	X	CWM			7:00	5:30	
12/18/89	Scott Lollar		CWM			7:01	5:40	
12/18/89	ANN BENDA		WESTON-TAT			7:10	5:50	
12/18/89	Bill McIntyre		CWM			7:00	5:40	
12/18	ANTHONY H. Kovacki	Y	CWM			7:05	5:40	
12/18	Michael Malec		CWM			7:00	6:00	
12/18	Jim Archbald		CRA			7:00	6:20	
12/18	KARL G. ROSENBERGER	Y	KELLY			8:00	4:45	
12-18-1989	CLIFFORD ENG		CRA			9:05 AM	7:00 PM	
12-18-89	Conley, Roy		NUS			0930	1725	
12/18/89	HANEL DAN		NUS			0930	1725	
12-18	Gary GEE/RS		STEARNS			9:45	1725	
12-18	Kelly Rohlmann		" "			9:45	1725	
12-18	Denise Gubler		MDNR			8:55	5:30	
12-18	Robert L. Hunt		NUS			1240	1355	
12-18	Mich. McEwen		Michigan Trust			3:52		
12-19	Todd R. Techs	Y	CWM			7:00	6:00	
12-19	Daryl Durant	V	CWM			7:00	5:30	
12-19	ANN BENDA		WESTON-TAT			7:04	1800	

# REGISTER

001097

DATE	NAME	CITIZEN	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
12-19	ANTHONY H Kowalski	Y	CWM			7:00	5:30	
12-19	Michael Malec					7:00	6:30	
12/19	Bill McIntyre		CWM			7:00	5:30	
12-19-89	GARY Anselmi		CWM			7:00	5:30	
12/19/89	SCOTT LOLLAR		CWM			7:05	5:41	
12/19/89	Jim Archbold		CRA			7:20	6:08	
12/19/89	T. CAIN, JR.		CWM			7:00	6:30	
12/19 1989	CLIFFORD EUG		CRA			7:35	6:25	
12/19 1989	DAVID CUSHMAN		CRA			7:45	6:05	
12/19/89	DAN HAMER		NUS			7:52	17:40	
12/19 89	CENTLEY ROY	Y	NUSWRP			0752	1740	
12-19	GARY CASH		STEARNS			8:05	17:40	
12-19	Kelly Ruhlmann		" "			8:05	17:40	
12/19	KELLY RESCIBERZ	Y	KELLY			8:15	4:45	
12/19	KEVIN M'GRATH		CWM			10:30	1:00	
12/19	Dennis Gruben		MDNR			8:00	5:15	
12/19	Ray Milkiczak		MDNR			8:00	5:30	
12/19	DAVE CUSHMAN		CRA			7:40	6:00	
12/19	Velmont Brasler		EDT			2:29	2:30	
12/19	Tim H. Ruhlmann		CWM			7:00 AM	6:15 PM	
~~~~~								
12/20	M. Malec		CWM			7:00	5:45	
12/20	TODD D. TIBBOS		CWM			7:10	5:45	
12/20	T. CAIN, JR.		CWM			7:00	5:30	A MISSION

DATE	NAME	CITIZEN	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
12/20	Daryl Durant	Y	CWM			7:00	5:30	
12/20	Bill McIntyre		CWM			7:00	5:45	
12/20	ANTHONY H Koveshki	Y	CWM			7:00	5:30	
12/20	GARY Rosenthal		CWM			7:00	5:30	
12/20	Jim Archibald		CRA			7:10	6:10	
12/20	Ann Benda		Western TRIT			07:10	6:30	
12/20 1989	CLIFFORD BAX		CDA			7:25 AM	6:30 PM	
12-20 89	Graben, Denise		MDNR			08:00	5:15	
12-20 89	Conley, Roy		NUS			08:00	5:30	
12-20 89	Hamel, Dan		NUS			08:00	5:30	
12-20 89	Geerharts, Gary		Stearns			08:00	5:30	
12-20 89	Rahman, Kelly		Stearns			08:00	5:30	
12/20	SON LOU L		CWM			8:00	5:45	
12/20	KEN POLKINHOORN		CWM			8:00	5:45	
12/20	KARL ROSENBERGER	Y	Kelly Services			8:00	4:45	
12/20	TIM THIEBAUD		CWM			8:10 AM	5:45	
12/20	Roy Miley		MDNR			08:35	14:38	
12/20	Kenneth Johnson							
12/20	Bill Kestel					7:00	5:00	
12/20	John Burt							
12/20	DAVE CUSHMAN		CRA			7:30	6:15	
12/21	TODD TERRY		CWM			7:00	5:30	
12/21	Mike Mabe		CWM			7:00	5:30	
12/21	PARL DURANT		CWM			7:00	5:30	

REGISTER

001039

DATE	NAME	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
12-21-89	GARY R. AUSCHER	CWM			7:00	5:30	
12/21/89	B.S. [Signature]	CWM			7:10	4:00	
12/21/89	Bill McIntyre	CWM			7:00	5:30	
12/21/89	Ken Polkinghorne	CWM			7:00	5:45	
12/21/89	ANN BENDA	WESTON-TAT			0715	1445	
12/21/89	Thomas O'Hara	EPA			0715	12:00	
12/21/89	Steve Bunsen	UNION TCS			0715	1730	
12/21	Jim Archibald	CRA			7:20	5:30	
12/21	Karl Rosenbaum	KELLY SERVICES			7:20	4:30	
12/21/89	CLYDE EG	CRA			7:40	5:25	
12/21/89	Conley, Roy	NUS			0800	1715	
12/21/89	Hamel Dan	NUS			0800	1715	
12/21/89	Geerlich, Gary	STEARNS			0800	1715	
12/21/89	Puhlman, Kelly	STEARNS			0800	1715	
12/21	Denise Groben	MDNR			0800	4:15	
12/21	Ray Melyjak	MDNR			0815	1535	
12/21	DAVE CUSHMAN	CRA			7:15	5:30	
12/21	GLENN MARRARD	W.M.F. SERVICE			11:50	12:20	
12/21	T. A. Schubert	CWM			7:00	5:30	
12-22-89	GARY R. AUSCHER	CWM			7:00	1:00	
12/22/89	Steve Bunsen	Verona			7:00	11:30	
12/22/89	D. J. Parent	CWM			7:00	1:00	
12/22	Jim Archibald	CRA			7:00	12:30	
12/22/89	Ken Polkinghorne	CWM			7:00	1:30	

DATE	NAME	CITIZEN	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
12/22	M. Myles		CWM			7:00	1:30	
12/22	Tim H. Robinson		CWM			7:00	1:30	
12/22	Todd E. Fields		CWM			7:20	1:30	
12/22	B.S. COLLAR		CWM			7:40	1:30	
12/22	CHIFF ENG		CRA			11:45 11:25 AM	1:16 5:40 PM	
12/26	Dan Shortton		Port O Let			12:05	12:12	
12/26	D Grubben		MDNR			12:30	5:30	
12/26	James J. Ilyus		MDNR			12:45	5:30	
12/26	DAN HAMEL		NUS			1:30 3:00	5:42 1:00	
12/26	ROY CONLEY		NUS			1:30 3:00	5:42 1:00	
12-26	Mark Deak		Misto Rubbish			2:30	2:35	
12-26	Dan R Kowal		STEARNS Drilling			3:25	5:42	
12/27 1989	CHIFF ENG		CRA			7:30	5:30	
12/27	DAN HAMEL		NUS			7:54	5:06	
12/27	DUANE DAVERMAN		STEARNS DRILLING			7:45	5:06	
12/27	Dan R Kowal		STEARNS DRILLING			7:45	5:06	
12/27	D Grubben		MDNR			8:00	4:45	
12/27	James Ilyus		MDNR			8:10	4:45	
12/27	Benny E. Bennett		CON-WAY CENTRAL EXP. CEX (Same to an CWM)			10:55	11:33	
12/27	Ken Petrie		I.V.O.E. (GENERATOR Co.)			2:36	2:40	
12/27	SCOTT SWEN		COFFMAN ELEC			2:35	2:35	
12/28 1989	CHIFF ENG		CRA			7:30 AM	3:07 PM	
12/28	Dan R Kowal		STEARNS Drilling			7:45	2:05	
12/28 1989	DUANE DAVERMAN		STEARNS DRILLING			7:45	2:05	

REGISTER

001101

DATE	NAME	CITY	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
12/28/89	DAN HAMEL		NUS			0750	205	
12/28/89	ROY CONLEY		NUS			0750	205	
12/28	JAMES MYERS		MDNR			8:00	12:00	
12/28	D. Conley		MDNR			8:00	12:00	
12/28	T. Lyons		Envir. Drilling			12:00	4:30	
12/29/89	Mike Peterson		CONRIGAN OIL			7:50	8:08	
12/29/89	J. Robertson		Guard			1900	2400	
12/30/89	J. Gurr		Guard			11:00 AM		
JAN 1 1990	CLIFFORD ENG		CRA			6:50 PM	8:15 PM	
JAN 2 1990	CLIFFORD ENG		CRA			7:10 AM	6:30 PM	
1/2/90	KARL G. ROSENBERGER	USA	Kelly Sciences			8:00 AM	5:00	
1/2/90	JAMES W. ARCHIBOLD		CRA			8:00 AM	5:30	
1/2/90	T. W. Bessbeck		CRA			10:30	6:30 PM	
1/2/90	Duane Davenport		Stearns Drilling			11:15	5:18	
1/4/90	Admiral P. A. Hanel		NUS			11:15	5:18	
1-2-90	THOMAS E. CAIN JR		CWM			11:40	6:00	
1-2-90	Steve Runnen		Verson			7:10	1650	
1-2-90	GARY ROSCHTETZ		CWM			11:30	5:30	
1/2/90	Daryl Dugant		CWM			11:30	5:30	
1/2/90	D. Conley		MDNR			12:00	6:45	
1/2/90	Tom D. White		CWM			12:30	6:00	
1/2/90	Mike Mabea		CWM			12:30	6:00	
1/2/90	Jim Myers		MDNR			12:30	1640	

DATE	NAME	CITY	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
1/2	Scott Lollar		cwm			12:00	5PM	
1/2	William McIntyre		CWM			12:00	5PM	
1/2	Rak Kriets		cwm			2:00	5PM	
1/3/90	Todd Ticks		CWM			7:00	6:15	
1/3/90	Peter Durand		CWM			7:00	3:30	
1-3-90	CORY Ausetter		CWM			7:00	3:30	
1-3-90	THOMAS E CARL JR		CWM			7:00	4:30	
1-3-90	Rak Kriets		cwm			7:00	4:30	
1-3-90	Mike Mader		CWM			7:00	6:15	
1-3-90	BILL MCINTYRE		CWM			7:00	4:30	
1-3-90	Steve Burren		Verona			7:00	5:15	
1/3	Scott Lollar		cwm			7:00	4:00	
1/3	Jim Archibald		CRA			7:15	3:15	
1/3	Tom Wesbeck		CRA			7:15	5:00	
1/3	Conley Ray		NVS			0750	1:00	
1/3/90	Daniel Powell		NVS			0750	1700	
1/3/90	Jim Gnyaska		STEARNS			0800	1700	
1/3	Duane Davenport		STEARNS			0800	1700	
1/3 1:00	CLIPPROSS BROS		CRA			07:30 AM	6:15 PM	
1/3	KARL G. ROSENBERGER	U.S.	Kelly			8:00	4:30	
1/3	James Myers		M.DNR			8:05	1702	
1/3	David Powell		Smith Out			9:15	2:00	
1/3	Tim Lyons		Environ. Drilling			10:15	4:50	
1/3	Glenn Maynard		Went SUC			10:15	11:15	

REGISTER

001103

DATE	NAME	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
1-3-90	SCOTT SWAN	COFFMAN ELEC			8:15	8:45	
1-4-90	Mike Molec	CWM			7:00	6:00	
1-4-90	Bill McIntyre	CWM			7:00	5:30	
1-4-90	THOMAS E. CAIN JR.	CWM			7:00	6:00	WORK
1-4-90	Steve Brunson	Verson			7:00	4:30	
1/4/90	Darrl Durgant	CWM			7:00	4:30	
1/4/90	Bob Krato	CWM			7:00	6:00	
1/4	Tim Lyons	Enviro Drilling			8:45	12:30	
1/4	John Bulloch	Enviro Drilling			8:45	12:30	
1/4	Scott Lowler	CWM			7:00	5:30	
1/4/90	Todd D. Steeks	CWM			7:00	6:00	
1-4-90	Carl Anshutz	CWM			7:00	4:30	
1/4	Jim Aichibald	CRA			7:15	5:00	
1/4	Cowley, Coy	NUS			0730	5 ⁰⁰	
1/4	Hamel, Dan	NUS			0730	5 ⁰⁰	
1/4	Grysko, Jim	Stearns			0730	5 ⁰⁰	
1/4	Doverman, Duayne	Stearns			0730	5 ⁰⁰	
1/4	James Tilpus	MDNE			8:00	6:30	
1/4	T. L. ...	NUS			1400	15 ⁰⁰	
1/4	Karl G. Rosenzweig	Kelly			10:00	3:00	
1-5-90	CARL A. ANSHUTZ	CWM			7:00	12:30	
1/5/90	TODD STEEKS	CWM			7:00	4:00	
1/5/90	Steve Brunson	Verson			7:00	3:00	

DATE	NAME	OTHER	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
4/5/90	DarL Durant	Y	CWM			7:00	12:30	
1/5/90	Mike Malec		CWM			7:00	2:30	
1-5-90	THOMAS E CAW JR	Y	CWM			7:10	3:00	
1/5/90	Jim Archibald		CRA			7:15	2:45	
1/5/90	T. WESBECK		CRA			7:10	3:00	
1/5	Scott Lollar		CWM			7:00	3:00	
1/5/90	Bob Kriete		CWM			7:20	3:00	
1/5/90	Bill McInyre		CWM			7:00	3:00	
1/5	Karl G. Rosenbaum	2	Kelly			8:00	2:00	
1/5	James Myers		MONR			8:05	13:00	
1/10/90	Tom D. Felt		CWM			6:55	6:00	
1/16/90	T. WESBECK		CRA			7:50	6:00	
1/16/90	Steve Bunker		Vespa			7:00	3:30	
1/16/90	STAN HUBER		CWM			8:20	6:00	
1/16/90	PAT DAVIDSON		CWM			8:20	6:00	
1/16/90	JANE SCHWINGAR		VESPA			1:40	6:00	
1/16/90	CLIFFORD BUCK		CRA			2:30	4:25	
1/17/90	TODD TREETS		CWM			9:00	1:00	
1/18/90	Mike Malec		CWM			7:00	6:00	
1/8/90	DarL Durant		CWM			7:00	5:00	
1/8/90	Bob Kriete		CWM			7:00	5:45	
1/8/90	Bill McInyre		CWM			7:00	5:45	
1/8	Scott Lollar		CWM			7:00	5:45	

REGISTER

001105

DATE	NAME	STATUS	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
1-8-90	THOMAS E CAIN JR.	Y	CWM			7:00	6:00	
1-8-90	TODD D. TRACTS	Y	CWM			7:00	6:00	
1-8-90	GARY R ROSENBERG		CWM			7:00	5:00	
1/8/90	Jim Archibald		CRA			7:00	5:30	
1/8/90	Dave Schwioger		VRSAR			7:00	5:00pm	
JAN 08 1990	CLIFFORD		CRA			7:45	12:50	
JAN 08 1990	DOM WEISBACK		CRA			7:45	6:00	
JAN 08 1990	MIKE OKAMOTO		CRA			7:45	6:00	
1-8-90	Ray Milejezak		MONR			0810	1650	
1-8-90	Jim Myers		MONR			930	1705	
1-9-90	Bob Kriete		CWM			6:55	5:45	
1/9	BS W/HR		CWM			7	4:30	
1/9/90	THOMAS E CAIN JR		CWM			6:55	5:45	
1-9-90	Bill McTigue		CWM			6:55	5:45	
1-9-90	Dorel Durant		CWM			7:00	5:24	
1-9-90	GARY R ROSENBERG		CWM			7:00	5:00	
1-9-90	TODD D. TRACTS		CWM			7:00	5:45	
1-9-90	Michael R Maler		CWM			7:00	5:40	
1/9/90	Jim Archibald		CRA			7:00	5:00	
1-9-90	Jim Myers		MONR			750	1605	
1/9/90	Dave Schwioger		VRSAR			700	1609	
1/9	KARL ROSENBERG	Y	KALY SERVICES			8:00	5:00	
1/9/90	MIKE OKAMOTO		CRA			7:30	5:45	

DATE	NAME	UNIT	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
11/10/90	THOMAS E. CAW SR	Y	CWM			6:55	5:30	
1/10/90	Bob Krute	✓	CWM			6:55	5:30	
1-10-90	CARL HANSELHUTZ		CWM			7:00	5:00	
1-10	SCOTT COLLAR		CWM			7:00	5:30	
1-10	Bill McIntyre		CWM			7:00	5:30	
1-10/90	DARL DURRANT		CWM			7:00	5:00	
1/10/90	TOM D. TERTS	Y	CWM			7:00	6:00	
1-10-90	Mike Malec		CWM			7:00	6:00	
1/10/90	Jim Archibald		CRA			7:00	5:30	
1/10/90	D Gruben		MIDNR			7:50	5:00	
1/10/90	DAVE SCHWIEGER		VERSAR			7:00	5:17	
1/10	KARL ROSENBERGER	Y A	KEY SERVICES			8:00	5:00	
1/10	MIKE OKAMOTO		CRA			7:00	5:05	
1/10	Ann Bender		WESTON TAT			10:30	10:55	
1/10	Maurice O'Mara		US EPA			10:40	10:55	
1/10	Paul Steadman		US EPA			10:40	10:55	
1/10	Ann Bender		WESTON-TAT			13:00	16:50	
1/11/90	Todd D. Terts	Y	CWM			7:00	5:30	
1/11/90	DAVE SCHWIEGER		VERSAR			7:00	5:30	
1/11/90	Jim Archibald		CRA			7:30	5:30	
1/11/90	D Gruben		DNR			7:45	10:30	
1/11	Scott Collar		CWM			7:00	5:30	
1/11	Bill McIntyre		CWM			7:00	5:30	
1/11	Mike Malec		CWM			7:55	5:30	

REGISTER

001107

DATE	NAME	CITY	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
1/11	Darl Durant		CWM			7:00	5:14	
1-11-90	CARY R. Ruschkeitz		CWM			7:00	5:14	
1/11	Amraon O'Mara		USEPA			0755	4 ⁰⁰	
1/11/90	Bob Kucite		CWM			7:55	5:08	
1/11/90	Dan Cook Bob Allmendinger		DHA			8:00	4:46	
11 Jan R20	Robert Tesh		DNR			9:05 ^A	10:30 ^A	
1/11/90	MIKE OKAMOTO		CRA			7:30	5:35	
1/11	KARL ROSENBERGER	Y R	KELLY			8:00 AM	4:30	
1/11 90	D. Cook B. Allmendinger		D.H.A.			1:13 PM.	3:26 PM	
1/12/90	Bob Kucite		CWM			7:55	4:30	
1/12	Mike Mulec		CWM			7:00	4:30	
1-12-90	CARY Ruschkeitz		CWM			7:00	4:00	
1/12/90	Jim Archibald		CRA			7 ⁰⁰	2 ⁰⁰	
1/12/90	Jane Schwirgar		VERSA			7:00	4:00	
1/12/90	Teddy D. Tates		CWM			7:00	4:30	
1/12/90	Darl Durant		CWM			7:00	4:00	
1/12	Bill McIntyre					7:00	4:30	
1/12	KARL G. ROSENBERGER	Y A	KELLY SERVICES			8:15	3 ⁰⁰	
1/12	(Dorothy Kauder)		CWM - METANORX			8:05	4:30	
1/12	MIKE OKamoto		CRA			7:30	5:45	
1/13	DETROIT EDISON CO.					9:28 AM	9:29 AM	
1/13	FEDERAL EXPRESS					9:43 AM	9:45 AM	
1/15	TODD TRUES	Y	CWM			7:00	7:00	

DATE	NAME	CITY	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
1/15	Mike Malee		CWM			7:00	7:00	
1/15	THOMAS E CAIN JR		CWM			7:00	7:00	
1/15/90	Daryl Durandal		CWM			7:00	6:00	
1-15-90	GARY R ANSCHUTZ		CWM			7:00	6:00	
1-15-90	Dave Schwieger		VERSAR			7:00	6:00	
1-15-90	Ed Krute		CWM			7:00	6:00	
1/15/90	Jim Archbold		CRA			6:50	6:00	
1/15	Bill McIntyre		CWM			7:00	6:38	
1/15	KARL G. ROSENBERGER		KELLY SERVICES			8:00	4:00	
1/15	Michael Okamoto		CRA			7:00	6:00	
<hr/>								
1/16	Mike Malee		CWM			7:00	6:15	
-16-90	GARY ANSCHUTZ		CWM			7:00	5:09	
1/16	Bill McIntyre		CWM			7:50	6:15	
1/16	Jim Archbold		CRA			7:00	5:00	
1/16	Dave Schwieger		VERSAR			7:00	5:00	
1/16	Ed Krute		CWM			7:00	6:15	
1/16/90	Ed Krute		CWM			7:00	6:15	
1/16/90	Daryl Durandal		CWM			7:00	5:09	
1/16/90	KARL ROSENBERGER		KELLY SERVICES			8:00	5:00	
1/16/90	MIKE OKAMOTO		CRA			7:30	6:00	
1/16/90	MIKE OKAMOTO		CRA			11:55	12:00	
1/16/90	THOMAS E CAIN JR		CWM			7:00	7:00	

REGISTER

001109

DATE	NAME	UNIT	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
1/17	Mike Mulec		CWM			7:00	7:15	
1/17	THOMAS E CAIN JR	Y	CWM			7:00	7:15	
1/17	Bill McIntyre		CWM			7:00	12:30	
1/17/90	Bob Kriete		CWM			7:00	6:30	
1/17/90	DARL DURANT		CWM			7:00	6:30	
1/17/90	CAROL R H. HURT		CWM			7:00	6:30	
1-17-90	TODD TERTS	Y	CWM			7:00 7:15	6:30 6:45	
1/17/90	Jim Archibald		CRA			7:15	6:45	
1/17/90	DAVE SCHWIEGAR		VERSAR			7:30	6:15	
1/17/90	KARL ROSENBERGER	3A	Kelly Services			8:00	5:00	
1/17/90	T.W. BESSACK		CRA			7:00	6:30	
1/18/90	J. ARCHIBALD		CRA			7:00	6:00	
1/18/90	T.W. BESSACK		"			7:00		
1-18-90	CAROL H. HURT		CWM			7:00	6:30	
1/18/90	DARL DURANT		CWM			7:00	6:30	
1/18/90	TODD TERTS	Y	CWM			7:00	7:00	
1/18/90	Bob Kriete		CWM			7:00	7:00	
1/18/90	Bill McIntyre		CWM			7:00	7:00	
1/18/90	Mike Mulec		CWM			7:00	7:15	
1/18/90	KARL G. ROSENBERGER	3A	Kelly Services			8:00	5:00	
1/18/90	DAVE SCHWIEGAR		VERSAR			8:50	5:30	
1/18/90	D Cook B. Allmendinger		D.H.A.			9:15	11:15	
1/18/90	Kevin McGrath		CWM			9:30	10:15	
1/18/90	Greg York		CWM			9:00	7:10	

REGISTER

DATE	NAME	CITIZEN	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
1/18/90	C Weeks		Menden's		Highland	12:30	1:30	
1/18/90	Jan Bernhardt		Wadsworth Labs		Clinton	1:00	1:30	
1/18/90	John W. Miller		"		"	1:00	1:30	
1/18/90	Thomas E. Card Jr		CWM			7:00	7:15	
1/19/90	Mike Mulec		CWM			7:00	2:00	
1/19/90	Thomas E. Card Jr		CWM			7:00	2:00	
1/19/90	Daryl Durant		CWM			7:00	1:50	
1-29-90	GARY R. ASCHWITZ		CWM			7:00	1:50	
1/19/90	T. W. GIBSON		CWA			7:00	3:00	
1/19/90	J. ARCHIBALD		"			"	1:30	
1-19-90	B. Kriete		CWM			7:00	2:00	
1-19-90	Bill McIntyre		CWM			7:00	2:00	
1-19-90	Greg York		CWM			7:00	2:00	
1-19-90	David R. Wilson		Local 1076 CWM			7:00	2:00	
1-19-90	Tom R. Tait	Y	CWM			7:00	2:00	
1/19-90	DAVID SCHWIEGER		USAR			7:59	2:00	
1/19/90	KARL G. ROSENBERG	Y	Kelly Services			8:00	1:00	
1/19/90	Robert C Miller		ALBIN			9:00	2:00	
1/19/90	Clavin Wagner		WMI Services			2:15	2:35	
1/22-90	Bob Kriete		CWM			7:00	6:30	
1/22/90	Bill McIntyre		CWM			7:00	6:30	
1/22/90	Daryl Durant		CWM			7:00	6:30	
1-22-90	GARY ASCHWITZ		CWM			7:00	6:30	

REGISTER

001111

DATE	NAME	STATUS	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
1/22	Jim Archibald		CRA			7:00	6:00	
1/22	Mike Malec		CWM			7:00	6:30	
1/22	THOMAS E CAIN JR	Y	CWM			7:00	7:00	
1/22	Greg York		CWM			7:00	6:00	
1/22	MIKE MATHIS		CWM			7:00	6:00	
1/22/90	TODD D. TEETS	Y	CWM			7:00	6:30	
1/22/90	PAVE SCHWIEGER		VERSAR			7:45	6:00	
1/22/90	KARL ROSENBERGER	Y	KELLY			8:00	(12:30 3:30)	OUT 4:30
~~~~~								
1/21/90	THOMAS E CAIN JR	Y	CWM			6:45	6:15	
1-23-90	CARL R HANSHUETZ		CWM			6:45	6:15	
1-23-90	DARL DURANT		CWM			6:45	6:15	
1-23-90	ED HILF		CWM			7:00	6:15	
1-25-90	BILL McINTYRE		CWM			7:00	6:15	
1-23-90	Mike Malec		CWM			7:00	6:15	
1/23/90	Jim Archibald		CRA			7:15	6:45	
1/23/90	PAVE SCHWIEGER		VERSAR			7:58	6:00	
1-25-90	KARL G. ROSENBERGER	Y	KELLY			8:00	(9:30 12:00)	OUT 4:30
1/23/90	TODD D TEETS	Y	CWM			7:00	6:15	
1/23/90	Denise Cohen		MWR			11:30	5:15	
~~~~~								
1/24/90	THOMAS E CAIN JR	Y	CWM			6:50	6:35	
1-24-90	CARL R HANSHUETZ		CWM			6:50	6:30	
1-24-90	DARL DURANT		CWM			6:50	6:30	

DATE	NAME	CITIZEN	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
1-24-90	Bill McIntyre		CWM			6:50	6:35	
1-24-90	TOOD TEEBS	Y	CWM			7:00	6:35	
1-24-90	Bob Kriete		CWM			7:00	6:35	
1-24-90	Mike Malec		CWM			7:00	6:35	
1/24/90	Jim Archibald		CRA			7:00	6:00	
1/24/90	Karl Rosenberger	Y	Kelly Sommer			8:00	4:30	
24 Jan 90	D. Cook B. Allmendinger		D.H.A.			9:12	10:52	
1/24/90	DAVE SCHWIEGER		VERSTAR			10:36	6:18	
1/24/90	MARL HEINE		CWM-ENRAC			10:35	6:35	
1/25/90	Mike Malec		CWM			7:00	6:15	
1-25-90	CART R HUSZLITZ		CWM			7:00	6:05	
1-25-90	Bob Kriete		CWM			7:00	6:15	
1/25/90	Jim Archibald		CRA			7:10	6:00	
1-25-90	Daryl Durant		CWM			7:00	6:05	
1/25/90	THOMAS E CAIN JR	Y	CWM			7:00	6:15	
1-25-90	TOOD D. TEEBS	Y	CWM			7:00	6:15	
1-25-90	DAVE SCHWIEGER		VERSTAR			7:15	4:30	
1-25-90	Karl Rosenberger	Y	Kelly			8:00	4:30	
1-26-90	Daryl Durant		CWM			7:00	6:00	
1-26-90	Bob Kriete		CWM			7:00	6:00	
1/26/90	Jim Archibald		CRA			7:00	6:00	
1/26/90	TOOD D. TEEBS					7:00	6:00	
1-26-90	CART R HUSZLITZ		CWM			7:00	6:00	

REGISTER

001113

DATE	NAME	STATUS	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
1-26	Michael Mulee		CWM			7:00	1:30	
1-26-90	Tom V. Terry	Y	CWM			7:00	1:30	
1/24/90	THOMAS E. CAW JR	Y	CWM			7:00	6:00	
1/26/90	Richard J. ...	U	MUSEL & CWM	12-16 JACKSON LAPEER, MI	LAPEER	0738	6:00	MASTER MIKE MULEE
1/26/90	KARL B. ROSENBERG	U	KECUI			8:00	3:30	
1/20/90	DAVE SCHWINGAR		VERSAR			9:00	5:30	
1/26/90	John ...		VERSAR			9:00	11:00	
1/26/90	D. Cook B. Allmendinger		D.H.A.			9:30	10:30	
1/26/90	Chris Miller		ALBIN			1:22	2:41	
1-27-90	Daryl Duerant		CWM			7:00	6:30	
1-27-90	Gary R. Anschutz		CWM			7:00	6:30	
1/27/90	Jim Archibald		CRA			7:30	4:30	
1/27/90	THOMAS E. CAW JR	Y	CWM			7:00	6:30	
1/27/90	Patrick H. ...	Y	CWM			7:00	3:30	
1/27/90	DAVE SCHWINGAR		VERSAR			11:30	4:30	
1/28/90	
1-28-90	THOMAS E. CAW, JR.	Y	CWM			8:00	4:30	
1-28-90	GARY R. ANSCHUTZ		CWM			8:00	4:30	
1/28/90	Jim Archibald		CRA			8:00	1:00	
1/28-90	Daryl Duerant		CWM			8:00	4:00	
1-29-90	GARY R. ANSCHUTZ		CWM			7:00	3:30	
1-29-90	THOMAS E. CAW JR	U	CWM			7:00	6:10	
1-29-90	Daryl Duerant		CWM			7:00	3:30	
1-24-90	Bill McIntyre		CWM			7:00	6:10	

DATE	NAME	CITY	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
1/29/90	Bob Krieto		CWM			7:00	6:10	
1/29/90	Tom Teets		CWM			7:00	6:15	
1/29/90	Jim Archibald		CRA			7:00	5:00	
1/29/90	Mike Malec		CWM			7:00	6:15	
1/29/90	Karl G. Rosenberger		Kelly			8:15	5:30	
1/29/90	Steve Bunsen		Verson			7:00	17:00	
1/29/90	Maryann O'Hara		USEPA			10:15	14:45	
1/29/90	Mike Malec		CWM					
1-30-90	Bob Krieto		CWM			7:00	5:40	
1-30-90	GARY ANSCHUTZ		CWM			7:00	5:30	
1-30-90	Daryl Durant		CWM			7:00	5:30	
1-30-90	Tom Teets		CWM			7:00	5:40	
1-30-90	Bill McIntyre		CWM			7:00	5:40	
1/30/90	Steve Bunsen		Verson			7:30	5:15	
1/30/90	Mike Malec		CWM			7:00	5:40	
1/30/90	Jim Archibald		CRA			7:00	5:00	
1/30/90	Karl Rosenberger		Kelly Services			8:15	4:30	
1/30/90	THOMAS E CAIN SR		CWM			7:00	6:00	
1/31/90	Thomas E. Cain SR		CWM			7:45	11:00	
1-31-90	Bill McIntyre		CWM			7:45	12:00	
1-31-90	Bob Krieto		CWM			7:15	12:00	
1/31/90	Jim Archibald		CRA			7:30	11:00	
1/31/90	Tom Teets		CWM			7:50	1:12	

REGISTER

: 001115

DATE	NAME	CITY	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
1-31	Mike Males		CWM			7:55	1:15	
1/31/90	Don L. Durant		C.W.4			8:02	11:00	
1/31/90	Steve Furrer		Unicom			7:30	10:50	
1-31	KARL G. ROSENBERGER	INDIANAPOLIS	KARL SERVICES			8:00	12:30	
1-31-90	Ray Brees		Local 959			10:00	10:30	
1-31-90	ERRY ALLEN		CWM			8:00	11:00	
2-2-90	John Coffey		mult. Int'l Tech 936			8:45	9:45	
2-2-90	John Coffey		mult. Int'l A/E EL 300			1:30	2:15	
2/5/90	KARL G. ROSENBERGER	INDIANAPOLIS	Kelly Puro-hor W.M.T.			8:00	6:14	11:00 4:30
2/5/90	Don Shouter		CWM			10:00 am	10:15 am	
2/5	MIKE MALES		CWM			12:30	5:30	
↓	Tom E. Cain, Jr.		CWM			11:00	5:30	
2/5	TODD TECTS		CWM			12:30	5:30	
2/5	JOHN BAILEY		CWM			11:00	5:30	
2/5	Devin Conker		MDMR			12:45	1:10	
2/6/90	Thomas E. Cain Jr		CWM			7:30	6:00	
2/6/90	Mike Males		CWM			7:30	6:00	
2/6/90	JOHN BAILEY		CWM			7:30	6:00	
2/6/90	TODD T. TECTS		CWM			7:30	6:00	
2/6/90	KARL G. ROSENBERGER	INDIANAPOLIS	Kelly			8:10	5:00	
2/6/90	J.M. Aebell		CRA			11:00	4:00	
2/7/90	JOHN BAILEY		CWM			7:30	11:30	
2-7-90	MIKE MALES		CWM			7:30	5:00	

DATE	NAME	CITY	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
2/7/90	Jim Archibald		CRA			7:30	1:00	
2/7/90	TOM CAINE JR.	Y	CWM			7:30	11:30	
2/7/90	TODD TEETS	Y	CWM			7:30	5:00	
2/7/90	KARL ROSENBERG	Y	Kery			8:45	12:00	
<hr/>								
2/8/90	Todd Teets		CWM			8:00	12:00	
2/8/90	Mike Malec		CWM			8:00	12:00	
<hr/>								
7/13/90	R.G. HEZSCHEK		CWM			7:00	1:00	
7-3-90	Tim Thibaud		CWM			7:00	12:30	
7/3	Dan C Durant		CWM			7:00	1:00	
7/3	Greg York		CWM			7:00		
7/3	Steve Bunsen	Vermont	CRA			7:00		
7/3	Victor Nacho		CRA			7:00		
7/3	CHRIS SYKES		CWM			ON 7:20 8:20		
<hr/>								
7/4	R. HEZSCHEK		CWM			7:03	3:45	
7/4	Greg York		CWM			7:03	3:30	
7/4	Dan C Durant		CWM			7:03	3:30	
7/4	CHRIS SYKES		CWM			7:03	3:30	
7/4	Steve Bunsen	Vermont	CRA			7:05	3:40	
7/4	TIM THIBAUD		CWM			7:40	3:45	
7/4	VICTOR NACHO		CRA			7:05	3:45	

REGISTER

001117

DATE	NAME	OTHER	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
7/5	R.G. Herzschke		CWM			7:10	3:30	
7/5	Tim Thibaud		CWM			7:00	}	
7/5	DarL Durant		CWM			7:00		3:30
7/5	CHRIS SYKES		CWM			7:10		
7/5	Greg York		CWM			7:10		
7/5	Steve Bensen		Versar/GPA			7:10		
7-5	J. (undf)		RETRO			7:10		
7-5	Victor Nachar		CRA			7:00		3:30
7-9	R.G. Herzschke		CWM			7:00		4:30
7-9	John Bires		CWM			7:00	}	
7-9	DarL Durant		CWM			7:00		
7-9	Greg York		CWM			7:00		
7-9	Tim Thibaud		CWM			7:00		
7-9	Chris Sykes		CWM			7:00		
7/9	Steve Bensen		Versar/GPA			7:10		
7/9	Victor Nachar		CRA			7:10		4:30
7/10	R.G. Herzschke		CWM			5:30		5:00
7/10	C. SYKES		CWM			5:30	}	
7/10	Greg York		CWM			5:30		
7/10	DarL Durant		CWM			5:30		
7/10	Tim Thibaud		CWM			5:30		
7/10	John Bires		CWM			5:30		5:00

DATE	NAME	OTHER	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
7/10	VICTOR NACHAR		CRA			5:30	5:00	
7/10	Steve Bunsen		Versen/EPA			5:45	5:00	
7/11	DARL DURANT		CWM			5:30	3:30	
7/11	Dreg York		CWM			5:30	}	
7/11	Tim Thibault		CWM			5:30		
7/11	R. G. Herscher		CWM			5:30		
7/11	Ch. Sikes		CWM			5:30		
7/11	John Bires		CWM			5:30		
7/11	Steve Bunsen		Versen/EPA			5:30	3:30	
7/12	R. G. HERSCHER		CWM			6:00	4:30	
	TIM THIBAUD		}			6:00	4:30	
	DARL DURANT			5:30	4:30			
	G. BIRES			6:00	4:30			
	C. SIKES				4:30			
7/12	E. YORK			CWM			6:00	4:30
7/12	D. GIBSON		MDNR			7:30	7:45	
7/12	VICTOR NACHAR					5:30	4:30	
7/12	Leslie E. Smith III		MDNR			8:30	12:15	
7/12	Herb Harwell		HIGH-CAT			9:30	10:45	
7/12	Jim Archibald		CRA			10:30	4:00	
7/12	Steve Bunsen		Versen/EPA			5:30	4:30	
7/12	Michael Malby		CWM			12:30	3:30	
7/13	Tim Thibault		CWM			5:30	5:00	
7/13	Chris Sikes		CWM			5:30	5:00	

REGISTER

001119

DATE	NAME	CITY	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
7/13	DARL DURANT		CWM			5:30	5:00	
7/13	Greg York		CWM			5:30	5:00	
7/13	Steve Bunsen		Versar/EPA			5:40	5:00	
7/13	VICTOR NACHAR		CRA			5:30	5:00	
7/14 ✓	Tim THIEBAUD		CWM			5:30	4:30	
7/14	DARL DURANT		CWM			5:30	4:30	
7/14	Steve Bunsen		Versar/EPA			5:30	4:00	
7/14	Paul Linsley		Versar/EPA			05:30	4:30	
7/14	CHRIS SYKES		CWM			05:30	4:30	
7/14	Greg York		CWM			05:30	4:30	
7/14	Victor Nachar		CRA			5:30	4:30	
7/14	Chris Vogt		CWM			05:30	4:30	
7/14	JAMES YORK		CWM			05:30	4:30	
7/16 ✓	Tim THIEBAUD		CWM			6:00	2:30	
7/16	Darl Durant		CWM			6:00	2:30	
7/16	Paul Linsley		Versar/EPA			0600	2:30	
7/16	Greg York		CWM			6:00	2:30	
7/16	CHRIS SYKES		CWM			6:00	2:30	
7/16	John Bires		CWM			6:00	2:30	
7/16	VICTOR NACHAR		CRA			6:00	2:30	
7/16	Rusty Hirscher		CWM			10:00	2:30	
7/17	Tim THIEBAUD		CWM			6:00	2:30	
7/17	John Bires		CWM			6:00	2:30	
7/17	CHRIS SYKES		CWM			6:00	2:30	

REGISTER

DATE	NAME	CITIZEN	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
7-17	Greg York		CWM			6:00	2:30	
7-17	DarL Durant		CWM			6:00	2:30	
7-17	Paul Linley		VERAAR/ EPA			0600	2:30	
7-17	VICTOR NACHAR		CRA			0600	2:30	
7-17	RUSSELL HERLSCHER		CWM			6:00	2:30	
7-18	Tim Thiebaud		CWM			6:00	3:00	
7-18	John Bires		CWM			6:00		
7-18	CHRIS SYKES		CWM			6:00		
7-18	Greg York		CWM			6:00		
7-18	DarL Durant		CWM			6:00		
7-18	RUSSELL HERLSCHER		CWM			6:00		
7-18	VICTOR NACHAR		CWM			6:00		
7-18	Paul Linley		VERAAR/ EPA			0600		
7-18	VICTOR NACHAR		CRA			6:00	3:00	
7-19	Tim Thiebaud		CWM			12:25		
7-19	Victor Nachar		CRA			8:00	2:30	
7-19	Jim Archibald		CRA			11:45	4:15	
7-19	Paul Linley		VERAAR/ EPA			8:00	4:15	
7-24	Russel Herscher		CWM			7:15	7:00 6:30	
7-24	PAUL LINLEY		VERAAR/ EPA			0715	07:00 6:30	
7/24	DarL Durant		CWM			7:15	6:30	
7/24	Greg York		CWM			7:15	6:30	
7/24	TIM THIEBAUD		CWM			8:00	6:30	
7/24	CHRIS SYKES		CWM			8:00	6:30	

REGISTER

001121

N	DATE	NAME	OFFICE	REPRESENTING	STREET ADDRESS	CITY	Time of Arrival	Time of Departure	CALLING ON
	7/24	VICTOR NACHAR		CRA			7:30	6:30	
	7/24	PAUL LINLEY		VERSAR			7:15	6:30	
	7/24	Deuce Guben		MONR			10:00	2:05	
	7/24	Annex O'Hara		U.S. EPA			10:30	2:05	
	7/25	R.G. HERSCHER		CWM			6:30	3:30	
	7/25	DARL DURANT		CWM			6:30	}	
	7/25	Greg York		CWM			6:30		
	7/25	Tim Thibaud		CWM			6:30		
	7/25	CHRIS SYKES		CWM			6:30		
	7/25	PAUL LINLEY		VERSAR			6:30		
	7/25	VICTOR NACHAR		CRA			6:30	3:30	
	7/26	R.G. HERSCHER					6:30	3:00	
	7/26	T. THIEBAUD					6:30	}	
	7/26	D. DURANT					6:30		
	7/26	G. YORK					6:30		
	7/26	C. SYKES					6:30		
	7/26	VICTOR NACHAR					6:30		
	7/26	PAUL LINLEY					6:30	3:00	
	7/27	PAUL LINLEY					7:00	3:30	
	7/27	VICTOR NACHAR					}	}	
	7/27	TIM THIEBAUD							
	7/27	DARL DURANT							
	7/27	Greg York							
	7/27	CHRIS SYKES							7:00

APPENDIX D

DRUM LOG SUMMARY

2

2

DRUM LOG SUMMARY
Rasmussen Immediate Response Action

001124

DRUM # / SAMPLE ID	Size	Type	CONTAINER		O/P	Markings	Color	CONTENTS			% Full	Sampled	HNu(ppm)
			Lid	Condition				Phase	Description				
NEBD AREA													
RAS 1	5	S	OT	P	-	-	gray	solid	paint sludge	50	Y	0	
RAS 2	55	S	OT	P	-	-	brown	solid	soil	25	Y	0	
RAS 3	55	S	OT	P	-	-	brown	solid	soil	25	Y	1	
RAS 4	55	S	OT	P	-	-	brown	solid	soil	25	Y	0	
RAS 5	5	S	OT	P	-	-	-	-	-	empty	-	0	
RAS 6	55	S	OT	P	-	-	brown	solid	soil	25	Y	2	
RAS 7	5	S	OT	P	-	-	-	-	-	empty	-	2	
RAS 8	5	S	OT	P	-	-	brown	solid	soil	100	Y	1	
RAS 9	55	S	OT	P	-	-	gray	solid	soil	50	Y	1	
RAS 10	55	S	OT	P	-	-	-	-	-	empty	-	0	
RAS 11	55	S	OT	P	-	-	brown	solid	paint sludge	75	Y	0	
RAS 12	5	S	OT	P	-	-	-	-	-	empty	-	10	
RAS 13	55	S	OT	P	-	-	-	-	-	empty	-	0	
RAS 14	55	S	OT	F	Y	-	gray	solid	paint sludge	100	Y	6	
RAS 15	55	S	OT	P	-	-	gray	solid	paint sludge	75	Y	25	
RAS 16	55	S	OT	P	-	-	black	solid	paint sludge	50	Y	20	
RAS 17	55	S	OT	P	-	-	-	-	-	empty	-	5	
RAS 18	55	S	OT	P	-	-	gray	solid	paint sludge	75	Y	5	
RAS 19	55	S	OT	P	-	-	-	-	-	empty	-	5	
RAS 20	55	S	OT	P	-	-	gray	solid	paint sludge	25	Y	10	
RAS 21	55	S	OT	P	-	-	gray	solid	paint sludge	100	Y	5	
RAS 22	55	S	OT	P	-	-	gray	solid	soil	25	Y	2	
RAS 23	5	S	OT	P	-	-	-	-	-	empty	-	10	
RAS 24	55	S	OT	P	-	-	gray	solid	paint sludge	25	Y	10	
RAS 25	55	S	OT	P	-	-	gray	solid	paint sludge	25	Y	15	
RAS 26	5	S	OT	P	-	-	gray	solid	paint sludge	75	Y	1	
RAS 27	5	S	OT	P	-	-	-	-	-	empty	-	40	
RAS 28	5	S	OT	F	-	-	gray	solid	paint sludge	75	Y	40	
S 29	5	S	OT	P	-	-	-	-	-	empty	-	1	
S 30	5	S	OT	G	-	-	brown	solid	paint sludge	100	Y	0	
RAS 31	55	S	OT	P	Y	-	black	solid	sludge	50	Y	10	
RAS 32	55	S	OT	P	-	-	gray	solid	cinders	50	Y	5	
RAS 33	55	S	OT	P	-	-	-	-	-	empty	-	30	
RAS 34	55	S	OT	P	-	-	gray	solid	cinders	50	Y	15	
RAS 35	5	S	OT	P	-	-	-	-	-	empty	-	0	
RAS 36	5	S	OT	P	-	-	black	solid	sludge	100	Y	30	
RAS 37	55	S	OT	P	-	-	gray	solid	cinders	75	Y	40	
RAS 38	55	S	OT	P	-	-	-	-	-	empty	-	5	
RAS 39	55	S	OT	P	-	-	gray	solid	soil	25	Y	30	
RAS 40	55	S	OT	P	-	-	gray	solid	paint sludge	25	Y	40	
RAS 41	55	S	OT	P	-	-	gray	solid	paint sludge	50	Y	90	
RAS 42	55	S	OT	P	Y	-	brown	solid	sludge	50	Y	30	
RAS 43	55	S	OT	P	-	-	brown	solid	soil	25	Y	15	
RAS 44	55	S	OT	F	Y	-	gray	solid	sludge	100	Y	200	
RAS 45	5	S	OT	P	-	-	gray	solid	paint sludge	100	Y	7	
RAS 46	55	S	OT	P	-	-	gray	solid	cinders	50	Y	25	
RAS 47	5	S	OT	P	-	-	-	-	-	empty	-	6	
RAS 48	55	S	OT	P	Y	-	tan	solid	putty	100	Y	250	
RAS 49	55	S	OT	P	-	-	gray	solid	-	50	Y	25	
RAS 50	55	S	OT	P	-	-	gray	solid	paint sludge	100	Y	150	
RAS 51	55	S	OT	P	-	-	gray	solid	cinders	75	Y	3	
RAS 52	5	S	OT	P	-	-	-	-	-	empty	-	30	
RAS 53	55	S	OT	P	-	-	brown	solid	paint sludge	75	Y	3	
RAS 54	55	S	OT	P	Y	-	black	solid	sludge,soil	25	Y	200	
RAS 55	55	S	OT	P	-	-	-	-	-	empty	-	100	
RAS 56	55	S	OT	P	-	-	brown	solid	soil	25	Y	60	
RAS 57	55	S	OT	P	Y	-	beige	solid	-	100	Y	50	
RAS 58	55	S	OT	P	-	-	-	-	-	empty	-	25	
RAS 59	55	S	OT	P	-	-	green	solid	paint sludge	50	Y	50	
RAS 60	55	S	OT	P	-	-	-	-	-	empty	-	30	
RAS 61	55	S	OT	F	-	-	gray	solid	paint sludge	75	Y	100	
RAS 62	55	S	OT	F	-	-	gray	solid	paint sludge	75	Y	20	
RAS 63	55	S	OT	P	-	-	gray	solid	-	25	Y	100	
RAS 64	55	S	OT	P	-	-	gray	solid	-	75	Y	20	
S 65	55	S	OT	P	-	-	brown	solid	soil	25	Y	30	
S 66	55	S	OT	P	-	-	-	-	-	empty	-	20	
RAS 67	55	S	OT	P	-	-	brown	solid	soil	25	Y	20	

DRUM LOG SUMMARY
Rasmussen Immediate Response Action

DRUM # / SAMPLE ID	Size	Type	CONTAINER			O/P	Markings	Color	CONTENTS				
			Lid	Condition					Phase	Description	% Full	Sampled	HNu (mm)
RAS 68	55	S	OT	P		Y	-	black	solid	sludge	100	Y	10
RAS 69	55	S	OT	P		-	-	-	-	-	empty	-	1
RAS 70	55	S	B	P		-	-	-	-	-	empty	-	2
RAS 71	55	S	OT	P		-	-	gray	solid	paint sludge	50	Y	100
RAS 72	55	S	OT	F		-	-	brown	solid	soil	100	Y	30
RAS 73	55	S	OT	P		-	-	-	-	-	empty	-	5
RAS 74	55	S	OT	F		-	-	brown	solid	-	100	Y	5
RAS 75	55	S	OT	F		-	-	brown	solid	soil, debris	100	Y	100
RAS 76	55	S	OT	P		-	-	-	-	-	empty	-	15
RAS 77	55	S	OT	P		-	-	brown	solid	-	50	Y	5
RAS 78	55	S	B	P		-	-	-	-	-	empty	-	8
RAS 79	55	S	OT	P		Y	-	black	solid	-	50	Y	10
RAS 80	55	S	OT	P		Y	-	brown	solid	sludge	25	Y	250
RAS 81	55	S	OT	P		-	-	gray	solid	-	50	Y	30
RAS 82	55	S	B	P		-	-	-	-	-	empty	-	5
RAS 83	55	S	B	P		-	-	gray	solid	-	25	Y	40
RAS 84	5	S	OT	P		-	-	-	-	-	empty	-	2
RAS 85	55	S	OT	F		-	-	yellow	solid	paint sludge	75	Y	5
RAS 86	55	S	OT	P		-	-	-	-	-	empty	-	1
RAS 87	55	S	OT	P		-	-	-	-	-	empty	-	1
RAS 88	55	S	B	P		-	-	gray	solid	-	50	Y	30
RAS 89	55	S	B	P		-	-	-	-	-	empty	-	50
RAS 90A	55	S	OT	P		Y	-	black	solid	sludge	50	Y	25
RAS 90B	(contaminated soil from 90A)					Y	-	brown	solid	sludge, soil	25	Y	25
RAS 91(O)	55	S	OT	P		Y	-	brown	liquid	paint sludge	10	Y	30
RAS 91(a)	(drum contains two phases)							brown	solid	-	40	Y	30
RAS 92	55	S	OT	P		-	-	-	-	-	empty	-	20
RAS 93	55	S	B	F		-	-	white	solid	-	75	Y	100
RAS 94	55	S	OT	P		-	-	brown	solid	-	25	Y	70
RAS 95	55	S	OT	P		-	-	green	solid	-	25	Y	70
RAS 96	55	S	OT	P		-	-	blue	solid	paint sludge	25	Y	30
RAS 97	55	S	OT	F		-	-	white	solid	powder	100	Y	50
RAS 98	55	S	OT	P		Y	-	black	solid	paint sludge	50	Y	200
RAS 99	55	S	OT	P		-	-	gray	solid	paint sludge	25	Y	50
RAS 100	55	S	OT	P		-	-	black	solid	-	25	Y	20
RAS 101	55	S	OT	P		-	-	gray	solid	sludge	25	Y	20
RAS 102	55	S	'/T	P		-	-	black	solid	-	50	Y	60
RAS 103	55	S	OT	G		-	-	black	solid	-	100	Y	10
RAS 104	55	S	OT	P		-	-	gray	solid	-	25	Y	60
RAS 105(O)	55	S	B	F		Y	-	brown	liquid	-	25	Y	20
RAS 105(a)	(drum contains two phases)							green	solid	-	25	Y	20
RAS 106	55	S	OT	P		-	-	-	-	-	empty	-	30
RAS 107	55	S	OT	P		-	-	-	-	-	empty	-	30
RAS 108	55	S	OT	F		-	-	black	solid	-	100	Y	10
RAS 109	55	S	OT	F		-	-	gray	solid	-	25	Y	40
RAS 110	55	S	B	P		-	-	-	-	-	empty	-	80
RAS 111	5	S	OT	P		-	-	gray	solid	paint sludge	75	Y	5
RAS 112	55	S	B	F		-	-	-	-	-	empty	-	20
RAS 113	55	S	B	P		-	-	brown	solid	-	50	Y	30
RAS 114	55	S	B	F		-	-	gray	solid	sludge	50	Y	60
RAS 115	55	S	OT	P		-	-	green	solid	-	50	Y	100
RAS 116	55	S	B	P		-	-	gray	solid	-	50	Y	6
RAS 117	55	S	OT	P		-	-	-	-	-	empty	-	100
RAS 118	55	S	B	P		-	-	-	-	-	empty	-	1
RAS 119	5	S	OT	P		-	-	-	-	-	empty	-	0
RAS 120	55	S	OT	P		-	-	-	-	-	empty	-	3
RAS 121	55	S	B	P		Y	-	black	solid	sludge	50	Y	100
RAS 122	55	S	OT	P		-	-	black	solid	soil, cinders	75	Y	20
RAS 123	5	S	B	F		-	-	black	solid	-	25	Y	0
RAS 124	55	S	B	F		-	-	gray	solid	-	50	Y	0
RAS 125	55	S	B	P		-	-	-	-	-	empty	-	0
RAS 126	55	S	B	P		-	-	-	-	-	empty	-	0
RAS 127	55	S	OT	F		Y	-	green	solid	sludge	75	Y	40
RAS 128	55	S	OT	P		-	-	-	-	-	empty	-	10
RAS 129	55	S	OT	P		-	-	tan	solid	-	75	Y	5
RAS 130	55	S	OT	F		-	-	gray	solid	-	75	Y	2
RAS 131	55	S	OT	P		-	-	-	-	-	empty	-	4
RAS 132	55	S	B	F		Y	-	brown	solid	-	25	Y	60
RAS 133	55	S	OT	F		-	-	gray	solid	paint sludge	100	Y	50

001126

DRUM LOG SUMMARY
Rasmussen Immediate Response Action

DRUM # / SAMPLE ID	Size	Type	CONTAINER			O/P	Markings	CONTENTS				
			Lid	Condition	Color			Phase	Description	% Full	Sampled	HNu(ppm)
RAS 134	55	S	OT	F	-	-	brown	solid	-	75	Y	15
RAS 135	55	S	OT	P	-	-	-	-	-	empty	-	5
RAS 136	55	S	B	P	-	-	-	-	-	empty	-	5
RAS 137	55	S	OT	F	-	-	brown	solid	-	75	Y	70
RAS 138	55	S	OT	P	-	-	black	solid	-	50	Y	10
RAS 139	55	S	B	P	-	-	gray	solid	paint sludge	25	Y	40
RAS 140	55	S	B	P	-	-	gray	solid	paint sludge	50	Y	20
RAS 141	55	S	OT	F	-	-	gray	solid	paint sludge	75	Y	20
RAS 142	55	S	OT	P	-	-	-	-	-	empty	-	10
RAS 143	55	S	OT	P	-	-	-	-	-	empty	-	10
RAS 144	55	S	B	P	Y	-	brown	solid	-	50	Y	10
RAS 145	55	S	B	P	Y	-	-	-	-	empty	-	60
RAS 146	55	S	OT	F	-	-	black	solid	paint sludge	100	Y	100
RAS 147	55	S	OT	F	-	-	gray	solid	paint sludge	75	Y	20
RAS 148	55	S	OT	P	-	-	-	-	-	empty	-	40
RAS 149	55	S	B	P	-	-	brown	solid	-	25	Y	20
RAS 150	55	S	B	P	-	-	brown	solid	-	25	Y	15
RAS 151	55	S	B	P	-	-	-	-	-	empty	-	30
RAS 152	55	S	B	P	Y	-	gray	solid	sludge	25	Y	50
RAS 153	55	S	B	F	Y	-	black	solid	-	50	Y	40
RAS 154	5	S	OT	P	Y	(1)	gray	solid	pellets, soil	50	Y	5
RAS 155	55	S	OT	P	Y	-	gray	solid	-	50	Y	-
RAS 156	55	S	OT	P	Y	-	gray	solid	-	50	Y	-
RAS 157	55	S	OT	P	-	-	gray	solid	paint sludge	50	Y	50
RAS 158	55	S	OT	P	-	-	-	-	-	empty	-	5
RAS 159	55	S	OT	P	-	-	brown	solid	-	75	Y	15
RAS 160	55	S	OT	F	-	-	brown	solid	paint sludge	75	Y	50
RAS 161	55	S	OT	F	-	-	gray	solid	paint sludge	100	Y	30
RAS 162	55	S	OT	F	-	-	gray	solid	-	100	Y	10
RAS 163	55	S	OT	P	-	-	-	-	-	empty	-	3
RAS 164	55	S	OT	F	-	-	gray	solid	-	75	Y	50
RAS 165	55	S	B	P	-	-	-	-	-	empty	-	5
RAS 166	55	S	OT	F	-	-	orange	solid	-	100	Y	10
RAS 167	55	S	B	F	Y	(2)	gray	solid	-	25	Y	50
RAS 168	55	S	OT	F	-	-	gray	solid	-	75	Y	30
RAS 169	55	S	B	P	-	-	-	-	-	empty	-	40
RAS 170	5	S	OT	P	-	-	-	-	-	empty	-	3
RAS 171	55	S	OT	F	Y	-	black	liquid	-	75	Y	500
RAS 172	55	S	OT	F	-	-	brown	solid	-	75	Y	20
RAS 173	55	S	OT	P	-	-	gray	solid	-	50	Y	100
RAS 174	55	S	OT	P	-	-	tan	solid	-	50	Y	20
RAS 175	55	S	OT	F	-	-	black	solid	-	50	Y	100
RAS 176	55	S	B	P	-	-	gray	solid	-	25	Y	15
RAS 177	55	S	OT	P	-	-	black	solid	-	25	Y	15
RAS 178	55	S	B	P	-	-	gray	solid	-	25	Y	40
RAS 179	55	S	OT	P	Y	-	black	solid	sludge	25	Y	20
RAS 180	55	S	OT	P	-	-	-	-	-	empty	-	15
RAS 181	55	S	B	F	-	-	-	-	-	empty	-	10
RAS 182	55	S	OT	P	-	-	-	-	-	empty	-	5
RAS 183	5	S	OT	F	-	-	black	solid	paint sludge	100	Y	10
RAS 184	55	S	B	P	-	-	-	-	-	empty	-	5
RAS 185	55	S	B	F	Y	-	gray	solid	sludge	25	Y	20
RAS 186	55	S	B	F	-	-	black	solid	-	75	Y	5
RAS 187	55	S	OT	F	-	-	-	-	-	empty	-	20
RAS 188	55	S	OT	F	-	-	tan	solid	-	50	Y	10
RAS 189	55	S	OT	F	-	-	red	solid	-	75	Y	30
RAS 190	55	S	OT	P	-	-	-	-	-	empty	-	20
RAS 191	55	S	B	F	-	-	brown	solid	-	25	Y	5
RAS 192	55	S	OT	P	-	-	-	-	-	empty	-	5
RAS 193	55	S	OT	P	-	-	white	solid	-	50	Y	20
RAS 194	55	S	B	P	-	-	gray	solid	-	50	Y	20
RAS 195	55	S	OT	P	-	-	tan	solid	paint sludge	50	Y	20
RAS 196	55	S	OT	P	-	-	green	solid	paint sludge	50	Y	10
RAS 197	55	S	OT	P	-	-	black	solid	paint sludge	75	Y	5
RAS 198	55	S	OT	P	-	-	gray	solid	paint sludge	75	Y	30
RAS 199	55	S	B	P	-	-	black	solid	-	10	Y	30
RAS 200	55	S	OT	P	-	-	gray	solid	paint sludge	75	Y	30
RAS 201	55	S	B	F	-	-	green	solid	-	50	Y	20
RAS 202	55	S	OT	P	-	-	green	solid	-	25	Y	5

DRUM LOG SUMMARY
Rasmussen Immediate Response Action

DRUM #/ SAMPLE ID	Size	Type	CONTAINER		Q/P	Markings	Color	CONTENTS			Sampled	HNu(ppm)
			Lid	Condition				Phase	Description	%Full		
RAS 203	55	S	OT	P	-	-	black	solid	-	50	Y	5
RAS 204	55	S	OT	P	-	-	gray	solid	-	75	Y	8
RAS 205	55	S	OT	P	-	-	black	solid	-	75	Y	6
RAS 206	55	S	OT	P	-	-	gray	solid	-	50	Y	7
RAS 207	55	S	OT	P	-	-	brown	solid	-	25	Y	15
RAS 208	55	S	B	P	-	-	brown	solid	-	10	Y	10
RAS 209	5	S	OT	G	-	-	gray	solid	paint sludge	100	Y	4
RAS 210	5	S	OT	P	-	-	-	-	-	empty	-	5
RAS 211	5	S	OT	G	-	-	gray	solid	paint sludge	50	Y	30
RAS 212	55	S	OT	F	-	-	brown	solid	-	75	Y	30
RAS 213	55	S	OT	F	-	-	yellow	solid	-	75	Y	30
RAS 214	55	S	OT	P	-	-	-	-	-	empty	-	8
RAS 215	55	S	OT	F	-	-	beige	solid	-	100	Y	8
RAS 216	55	S	OT	F	-	-	black	solid	paint sludge	100	Y	40
RAS 217	55	S	OT	F	-	-	black	solid	sludge	75	Y	2
RAS 218	55	S	OT	F	-	-	brown	solid	-	75	Y	2
RAS 219	55	S	OT	F	Y	-	blue	liquid	-	50	Y	5
RAS 220A	55	S	OT	P	Y	-	gray	solid	-	25	Y	5
RAS 220B	(contaminated soil from 220A)				Y	-	brown	solid	soil	25	Y	5
RAS 221	55	S	OT	F	-	-	brown	solid	paint sludge	75	Y	120
RAS 222	55	S	B	P	-	-	-	-	-	empty	-	30
RAS 223	5	S	OT	P	-	-	gray	solid	-	25	Y	30
RAS 224A	55	S	B	P	Y	-	brown	liquid	-	25	Y	30
RAS 224B	(contaminated soil from 224A)				Y	-	brown	solid	soil	25	Y	30
RAS 225	55	S	OT	P	-	-	brown	solid	-	25	Y	250
RAS 226	55	S	OT	P	-	-	gray	solid	-	50	Y	50
RAS 227	55	S	OT	P	-	-	gray	solid	paint sludge	25	Y	20
RAS 228	55	S	OT	F	-	-	orange	solid	-	75	Y	20
RAS 229	5	S	OT	P	-	-	gray	solid	-	25	Y	10
RAS 230	5	S	OT	P	-	-	green	solid	paint sludge	25	Y	10
RAS 231	5	S	OT	P	-	-	black	solid	-	25	Y	100
RAS 232	5	S	OT	P	-	-	black	solid	-	75	Y	7
RAS 233	55	S	OT	G	Y	-	black	solid	-	100	Y	-
RAS 234	55	S	B	P	Y	-	maroon	solid	-	10	Y	40
RAS 235	55	S	OT	P	-	-	beige	solid	-	25	Y	50
RAS 236	55	S	OT	P	-	-	black	solid	soil, cinders	25	Y	40
RAS 237	30	S	OT	G	Y	-	yellow	solid	-	25	Y	200
RAS 238	55	S	OT	P	-	-	beige	solid	-	75	Y	120
RAS 239	5	S	OT	P	-	-	black	solid	-	50	Y	100
RAS 240	55	S	OT	P	-	-	gray	solid	-	50	Y	50
RAS 241	55	S	B	F	-	-	orange	liquid	-	50	Y	20
RAS 242	55	S	OT	P	-	-	black	solid	-	50	Y	-
RAS 243	55	S	OT	P	-	-	gray	solid	-	50	Y	-
RAS 244	5	S	OT	P	-	-	gray	solid	paint, debris	100	Y	-
RAS 245	5	S	OT	P	-	-	gray	solid	paint sludge	50	Y	-
RAS 246	5	S	OT	P	-	-	maroon	solid	-	25	Y	-
RAS 247	5	S	OT	F	-	-	brown	solid	soil	75	Y	-
RAS 248	5	S	OT	P	-	-	black	solid	-	25	Y	-
RAS 249	55	S	OT	P	-	-	-	-	-	empty	-	60
RAS 250	55	S	OT	P	-	-	gray	solid	-	50	Y	50
RAS 251	55	S	OT	P	-	-	brown	solid	-	25	Y	60
RAS 252	55	S	OT	P	-	-	black	solid	-	10	Y	3
RAS 253	5	S	OT	P	-	-	black	solid	-	50	Y	5
RAS 254	55	S	B	F	-	-	white	solid	paint sludge	50	Y	7
RAS 255	55	S	OT	P	-	-	green	solid	paint sludge	25	Y	2
RAS 256	5	S	OT	P	-	-	red	solid	-	25	Y	5
RAS 257	55	S	OT	P	-	-	-	-	-	empty	-	30
RAS 258	55	S	OT	P	-	-	black	solid	-	25	Y	2
RAS 259	55	S	OT	P	-	-	gray	solid	-	50	Y	30
RAS 260	55	S	OT	P	-	-	black	solid	paint sludge	50	Y	10
RAS 261	55	S	OT	P	-	-	gray	solid	paint, rags	25	Y	100
RAS 262	55	S	OT	F	-	-	lavender	solid	paint sludge	75	Y	20
RAS 263	55	S	OT	P	-	-	brown	solid	foam	50	Y	8
RAS 264	55	S	OT	P	-	-	-	-	-	empty	-	9
RAS 265	55	S	OT	P	-	-	brown	solid	-	10	Y	60
RAS 266	55	S	B	P	-	-	green	solid	-	25	Y	30
RAS 267	5	S	OT	P	-	-	gray	solid	paint sludge	50	Y	20
RAS 268	55	S	OT	F	-	-	gray	solid	debris	50	Y	40
RAS 269	55	S	OT	P	-	-	brown	solid	-	25	Y	-

DRUM LOG SUMMARY
Rasmussen Immediate Response Action

001128

DRUM # / SAMPLE ID	Size	Type	CONTAINER				O/R	Markings	CONTENTS					
			Lid	Condition					Color	Phase	Description	% Full	Sampled	HNu(ppm)
RAS 270	55	S	OT	P	Y	-	-	gray	solid	metal cuttings	50	Y	50	
RAS 271	55	S	OT	P	-	-	-	gray	solid	soil	25	Y	30	
RAS 272	55	S	OT	P	-	-	-	lavender	solid	paint sludge	25	Y	30	
RAS 273	55	S	B	P	-	-	-	red	solid	-	25	Y	6	
RAS 274	55	S	OT	F	-	-	-	brown	solid	debris	75	Y	0	
RAS 275	55	S	OT	G	-	-	-	black	solid	hard	100	Y	5	
RAS 276	55	S	OT	F	-	-	-	purple	solid	-	50	Y	5	
RAS 277	55	S	OT	P	-	-	-	gray	solid	-	25	Y	7	
RAS 278	55	S	OT	P	-	-	-	gray	solid	debris	25	Y	10	
RAS 279	55	S	OT	G	-	-	-	gray	solid	hard	100	Y	15	
RAS 280	55	S	OT	P	-	-	-	green	solid	paint sludge	50	Y	20	
RAS 281	55	S	OT	P	-	-	-	brown	solid	-	75	Y	2	
RAS 282	55	S	OT	P	-	-	-	brown	solid	-	25	Y	5	
RAS 283	55	S	OT	G	-	-	-	beige	solid	foam	75	Y	10	
RAS 284	55	S	OT	P	-	-	-	black	solid	-	25	Y	5	
RAS 285	55	S	B	P	-	-	-	maroon	solid	paint sludge	25	Y	50	
RAS 286	55	S	OT	P	Y	-	-	gray	solid	-	50	Y	50	
RAS 287	55	S	OT	P	-	-	-	gray	solid	debris	25	Y	0	
RAS 288	(no drum, green solid in shape of 55 gallon drum)							-	green	solid	hard	25	Y	0
RAS 289	55	S	OT	F	-	-	-	beige	solid	debris	75	Y	0	
RAS 290	55	S	B	P	-	-	-	-	-	-	empty	-	0	
RAS 291	55	S	OT	P	-	-	-	black	solid	-	50	Y	2	
RAS 292	55	S	OT	P	-	(3)	-	-	-	-	empty	-	0	
RAS 293	55	S	OT	P	-	-	-	brown	solid	-	50	Y	0	
RAS 294	55	S	OT	P	-	-	-	brown	solid	-	25	Y	0	
RAS 295	55	S	B	P	-	-	-	-	-	-	empty	-	0	
RAS 296	55	S	OT	P	-	-	-	-	-	-	empty	-	0	
RAS 297	55	S	OT	P	-	-	-	orange	solid	debris	50	Y	1	
RAS 298	55	S	OT	P	-	-	-	green	solid	-	25	Y	0	
RAS 299	55	S	OT	P	-	-	-	-	-	-	empty	-	0	
RAS 300	30	S	OT	P	-	-	-	-	-	-	empty	-	0	

SD AREA

RAS 301	30	S	OT	P	Y	(4)	blue,pink	solid	sludge	50	Y	0
RAS 302	30	S	OT	P	Y	(4)	blue,pink	solid	sludge	50	Y	0
RAS 303	30	S	OT	P	Y	(4)	blue,pink	solid	sludge	50	Y	0
RAS 304	30	S	OT	P	Y	(4)	blue,pink	solid	sludge	50	Y	0
RAS 305	55	S	B	P	-	-	-	-	-	empty	-	8
RAS 306	30	S	OT	P	-	(4)	-	-	-	empty	-	1
RAS 307	55	S	OT	P	-	-	red	solid	-	50	Y	1
RAS 308	55	S	OT	P	-	-	-	-	-	empty	-	0
RAS 309	30	S	OT	P	-	(4)	blue,pink	solid	sludge	50	Y	0
RAS 310	55	S	B	P	-	-	brown	solid	-	25	Y	3
RAS 311	30	S	OT	P	-	(4)	orange	solid	-	25	Y	0
RAS 312	55	S	OT	P	-	-	brown	solid	-	25	Y	0
RAS 313	55	S	OT	P	-	-	black	solid	-	50	Y	1
RAS 314	55	S	OT	P	-	-	black	solid	-	50	Y	1
RAS 315	30	S	OT	P	-	(4)	blue	solid	-	25	Y	10
RAS 316	55	S	OT	P	-	-	black	solid	-	25	Y	1
RAS 317	30	S	OT	P	-	(4)	orange	solid	-	25	Y	3
RAS 318	55	S	OT	P	-	-	-	-	-	empty	-	0
RAS 319	55	S	OT	F	-	-	black	solid	-	50	Y	3
RAS 320	55	S	OT	G	-	-	gray	solid	intact	100	Y	0
RAS 321	55	S	OT	F	-	-	brown	solid	soil	25	Y	0
RAS 322	30	S	OT	P	-	(4)	blue,pink	solid	-	25	Y	0
RAS 323	30	S	OT	P	-	-	blue,pink	solid	-	25	Y	0
RAS 324	55	S	OT	P	-	-	brown	solid	-	25	Y	0
RAS 325	5	S	OT	P	-	-	-	-	-	empty	-	0
RAS 326	30	S	OT	P	Y	(4)	blue,pink	solid	sludge	50	Y	0
RAS 327	30	S	OT	P	Y	(4)	blue,pink	solid	sludge	50	Y	0
RAS 328	30	S	OT	P	Y	(4)	blue,pink	solid	sludge	50	Y	0
RAS 329	30	S	OT	P	Y	(4)	blue,pink	solid	sludge	50	Y	0
RAS 330	55	S	OT	P	-	-	gray	solid	soil	25	Y	1
RAS 331	55	S	OT	P	-	-	black	solid	-	25	Y	40
RAS 332	55	S	OT	P	-	-	brown	solid	soil	25	Y	2
RAS 333	55	S	OT	P	-	-	-	-	-	empty	-	0
RAS 334	30	S	OT	P	-	(4)	-	-	-	empty	-	20

DRUM LOG SUMMARY
Rasmussen Immediate Response Action

DRUM # / SAMPLE ID	Size	Type	CONTAINER			O/P	Markings	Color	CONTENTS				
			Lid	Condition					Phase	Description	% Full	Sampled	HNu(ppm)
RAS 335	30	S	OT	P	-	(4)	blue	solid	-	25	Y	0	
RAS 336	30	S	OT	P	-	(4)	blue	solid	-	25	Y	0	
RAS 337	55	S	OT	P	-	-	-	-	-	empty	-	0	
RAS 338	30	S	OT	P	-	(4)	blue	solid	-	25	Y	0	
RAS 339	30	S	OT	P	-	(4)	-	-	-	empty	-	0	
RAS 340	5	S	OT	G	-	-	-	-	-	empty	-	0	
RAS 341	55	S	OT	P	-	-	black	solid	-	50	Y	0	
RAS 342	30	S	OT	P	-	(4)	-	-	-	empty	-	2	
RAS 343	30	S	OT	P	-	(4)	blue	solid	sludge	50	Y	4	
RAS 344	30	S	OT	P	-	(4)	blue	solid	-	25	Y	2	
RAS 345	30	S	OT	P	-	(4)	orange	solid	-	50	Y	0	
RAS 346	55	S	B	P	-	-	-	-	-	empty	-	2	
RAS 347	55	S	OT	P	-	-	brown	solid	-	25	Y	6	
RAS 348	30	S	OT	P	-	-	blue	solid	-	25	Y	5	
RAS 349(O)	55	S	OT	F	-	-	brown	liquid	-	10	Y	100	
RAS 349(e)	(drum contains two phases)					-	-	black	solid	-	10	Y	100
RAS 350	55	S	OT	P	-	-	green	solid	-	25	Y	12	
RAS 351	30	S	OT	P	Y	(4)	blue,pink	solid	sludge	50	Y	0	
RAS 352	55	S	OT	F	-	-	gray	solid	-	50	Y	1	
RAS 353	55	S	OT	P	-	-	black	solid	-	50	Y	0	
RAS 354	30	S	OT	P	-	(4)	blue	solid	-	25	Y	0	
RAS 355	30	S	OT	G	-	(4)	blue	solid	-	100	Y	0	
RAS 356	55	S	OT	P	-	-	black	solid	sludge	25	Y	0	
RAS 357	55	S	OT	P	-	-	black	solid	-	25	Y	3	
RAS 358	55	S	OT	P	-	-	-	-	-	empty	-	0	
RAS 359	55	S	OT	P	-	-	black	solid	sludge	25	Y	3	
RAS 360	55	S	OT	P	-	-	black	solid	-	50	Y	3	
RAS 361	55	S	OT	P	Y	-	red	solid	sludge	25	Y	300	
RAS 362	55	S	OT	P	Y	-	black	solid	-	25	Y	20	
RAS 363	55	S	OT	P	-	-	brown	solid	soil	50	Y	10	
RAS 364	55	S	OT	P	-	-	green	solid	-	25	Y	3	
RAS 365	55	S	B	P	-	-	-	-	-	empty	-	10	
RAS 366	55	S	OT	P	-	-	brown	solid	-	25	Y	4	
RAS 367	55	S	OT	P	-	-	brown	solid	-	25	Y	3	
RAS 368	30	S	OT	P	-	(4)	blue	solid	sludge	25	Y	0	
RAS 369	55	S	OT	P	-	-	brown	solid	-	25	Y	0	
RAS 370	55	S	OT	G	-	-	gray	solid	-	50	Y	0	
RAS 371	55	S	OT	P	-	-	gray	solid	-	25	Y	2	
RAS 372	30	S	OT	P	-	(4)	blue,pink	solid	sludge	25	Y	1	
RAS 373	55	S	OT	P	-	-	black	solid	-	25	Y	10	
RAS 374	55	S	OT	P	-	-	black	solid	sludge	25	Y	0	
RAS 375	55	S	OT	P	-	-	-	-	-	empty	-	0	
RAS 376	55	S	OT	P	-	-	brown	solid	-	25	Y	0	
RAS 377	30	S	OT	P	-	(4)	-	-	-	empty	-	0	
RAS 378	55	S	B	G	-	-	black	solid	-	75	Y	0	
RAS 379	55	S	OT	P	-	-	brown	solid	rag,debris	25	Y	1	
RAS 380	30	S	OT	P	-	(4)	blue,pink	solid	-	25	Y	0	
RAS 381	5	S	OT	P	-	-	-	-	-	empty	-	0	
RAS 382	5	S	OT	F	-	-	black	solid	-	50	Y	0	
RAS 383	55	S	OT	P	-	-	black	solid	-	75	Y	1	
RAS 384	30	S	OT	P	-	(4)	blue,pink	solid	-	25	Y	10	
RAS 385	30	S	OT	P	-	(4)	blue,pink	solid	-	50	Y	0	
RAS 386	30	S	OT	P	-	(4)	blue,pink	solid	-	25	Y	0	
RAS 387	30	S	OT	P	Y	(4)	blue,pink	solid	sludge	50	Y	0	
RAS 388	55	S	B	P	-	-	black	solid	sludge	50	Y	0	
RAS 389	55	S	OT	P	-	-	-	-	-	empty	-	0	
RAS 390	55	S	OT	P	-	-	brown	solid	-	25	Y	0	
RAS 391	55	S	OT	P	-	-	orange	solid	-	50	Y	1	
RAS 392A	55	S	OT	P	Y	-	brown	solid	resin,soil	50	Y	400	
RAS 392B	(contaminated soil from 392A)					Y	-	brown	solid	resin,soil	25	No	-
RAS 393	55	S	OT	P	-	-	gray	solid	-	25	Y	0	
RAS 394	55	S	OT	P	-	-	brown	solid	-	25	Y	1	
RAS 395	55	S	OT	P	-	-	gray	solid	-	50	Y	3	
RAS 396	55	S	OT	P	-	-	beige	solid	rag	50	Y	10	
RAS 397	55	S	OT	P	-	-	purple	solid	-	50	Y	10	
RAS 398	55	S	OT	P	-	-	beige	solid	-	25	Y	5	
RAS 399	55	S	OT	P	-	-	gray	solid	-	50	Y	5	
RAS 400	55	S	OT	P	-	-	brown	solid	-	25	Y	1	
RAS 401	55	S	OT	P	-	-	black	solid	-	25	Y	0	

DRUM LOG SUMMARY
Rasmussen Immediate Response Action

001130

DRUM # / SAMPLE ID	Size	Type	CONTAINER			O/P	Markings	CONTENTS				
			Lid	Condition				Color	Phase	Description	% Full	Sampled
RAS 402	55	S	OT	P	-	-	black	solid	-	25	Y	0
RAS 403	55	S	OT	P	-	-	-	-	-	empty	-	0
RAS 404	55	S	OT	P	-	-	beige	solid	-	75	Y	0
RAS 405	5	S	OT	P	-	-	brown	solid	-	50	Y	0
RAS 406	55	S	OT	P	-	-	-	-	-	empty	-	0
RAS 407	5	S	OT	P	-	-	brown	solid	-	50	Y	10
RAS 408	55	S	B	G	-	-	brown	solid	-	25	Y	5
RAS 409	55	S	OT	P	-	-	gray	solid	sludge	50	Y	3
RAS 410	55	S	OT	P	-	-	brown	solid	-	25	Y	7
RAS 411	55	S	OT	P	-	-	gray	solid	-	25	Y	20
RAS 412	55	S	OT	P	-	-	brown	solid	-	25	Y	100
RAS 413	55	S	OT	P	-	-	red	solid	-	25	Y	10
RAS 414	55	P	B	P	-	-	black	solid	debris	25	Y	6
RAS 415	55	P	B	P	-	-	brown	solid	debris	25	Y	10
RAS 416	55	S	OT	P	-	-	green	solid	-	25	Y	5
RAS 417	55	S	B	P	-	-	-	-	-	empty	-	4
RAS 418	55	S	OT	P	-	-	brown	solid	soil	25	Y	1
RAS 419	55	S	OT	G	Y	-	white	solid	powder	75	Y	10
RAS 420	55	S	OT	P	-	-	brown	solid	-	25	Y	30
RAS 421	55	S	OT	P	-	-	gray	solid	-	25	Y	10
RAS 422	55	S	OT	F	-	-	black	solid	-	75	Y	2
RAS 423	30	S	OT	P	-	-	-	-	-	empty	-	0
RAS 424	55	S	OT	P	-	-	gray	solid	-	25	Y	10
RAS 425	55	S	OT	G	-	-	gray	solid	soil	100	Y	2
RAS 426	55	S	OT	F	-	-	gray	solid	-	50	Y	10
RAS 427	55	S	OT	P	-	-	gray	solid	rag	50	Y	7
RAS 428	55	S	OT	P	-	-	-	-	-	empty	-	4
RAS 429	55	S	OT	P	-	-	gray	solid	-	25	Y	10
RAS 430	55	S	B	F	-	-	amber	liquid	-	25	Y	10
RAS 431	55	S	OT	P	-	-	brown	solid	-	25	Y	2
RAS 432	55	S	OT	P	-	-	brown	solid	-	25	Y	6
RAS 433	55	S	OT	P	-	-	gray	solid	-	25	Y	6
RAS 434	55	S	OT	P	-	-	gray	solid	-	25	Y	10
RAS 435	55	S	OT	P	-	(5)	gray	solid	-	25	Y	10
RAS 436	55	S	OT	P	-	-	black	solid	-	50	Y	2
RAS 437	55	S	OT	P	-	-	black	solid	rubbery	25	Y	500
RAS 438	55	S	OT	P	-	-	brown	solid	-	25	Y	60
RAS 439	55	S	OT	P	-	-	gray	solid	-	25	Y	10
RAS 440	55	S	OT	P	-	-	-	-	-	empty	-	10
RAS 441	55	P	OT	P	-	-	black	solid	-	50	Y	7
RAS 442	55	S	OT	P	-	-	gray	solid	-	25	Y	20
RAS 443	55	S	OT	P	-	-	gray	solid	-	25	Y	10
RAS 444	30	S	OT	P	-	-	-	-	-	empty	-	5
RAS 445	30	S	OT	P	-	-	-	-	-	empty	-	30
RAS 446	5	S	OT	P	-	-	gray	solid	paint sludge	50	Y	10
RAS 447	55	S	OT	F	-	-	black	solid	-	50	Y	4
RAS 448	55	S	OT	P	-	-	-	-	-	empty	-	10
RAS 449	55	S	OT	P	-	-	brown	solid	soil	25	Y	10
RAS 450	55	S	OT	P	-	-	black	solid	sludge	25	Y	10
RAS 451	55	S	OT	P	-	-	black	solid	-	25	Y	2
RAS 452	55	S	OT	P	-	-	rust	solid	-	25	Y	20
RAS 453	55	S	OT	P	-	-	white	solid	-	25	Y	200
RAS 454	55	S	OT	P	-	-	red	solid	-	50	Y	40
RAS 455	55	S	OT	P	-	-	brown	solid	-	25	Y	7
RAS 456	55	S	OT	P	-	-	black	solid	-	25	Y	40
RAS 457	55	S	OT	G	Y	-	brown	solid	-	25	Y	10
RAS 458	55	S	OT	P	Y	-	brown	solid	-	25	Y	20

IW AREA

RAS 459	55	S	OT	P	-	-	brown	solid	soil	25	Y	1
RAS 460	55	S	OT	P	-	-	gray	solid	-	25	Y	5
RAS 461	55	S	OT	F	-	-	gray	solid	rag	100	Y	300
RAS 462	55	S	OT	P	-	-	gray	solid	-	50	Y	30
RAS 463	55	S	OT	P	-	-	-	-	-	empty	-	1000
RAS 464	55	S	OT	F	-	-	brown	solid	-	75	Y	3
RAS 465	55	S	OT	F	-	-	gray	solid	-	75	Y	2
RAS 466	55	S	B	P	-	-	gray	solid	soil	50	Y	8

DRUM LOG SUMMARY
Rasmussen Immediate Response Action

DRUM #/ SAMPLE ID	Size	Type	CONTAINER			O/P	Markings	Color	CONTENTS				
			Lid	Condition					Phase	Description	% Full	Sampled	HNu(ppm)
RAS 467	55	S	OT	P	-	-	black	solid	sludge	50	Y	5	
RAS 468	55	S	OT	P	-	-	brown	solid	-	25	Y	2	
RAS 469	55	S	B	P	-	-	gray	solid	-	25	Y	3	
RAS 470	55	S	OT	F	-	-	blue	solid	-	25	Y	1	
RAS 471	55	S	B	F	-	-	red	solid	-	25	Y	1	
RAS 472	55	S	OT	P	-	-	gray	solid	-	25	Y	5	
RAS 473	55	S	B	P	-	-	black	solid	-	25	Y	400	
RAS 474	55	S	OT	P	-	-	gray	solid	-	25	Y	40	
RAS 475	55	S	OT	P	-	-	black	solid	-	25	Y	100	
RAS 476	55	S	OT	P	-	-	gray	solid	sludge	25	Y	1	
RAS 477	55	S	OT	F	-	-	gray	solid	-	75	Y	0	
RAS 478	55	S	OT	P	Y	-	brown	solid	sludge	25	Y	2	
RAS 479	55	S	OT	P	-	-	black	solid	-	50	Y	0	
RAS 480	55	S	OT	G	-	-	gray	solid	hard	100	Y	5	
RAS 481	55	S	B	P	-	-	-	-	-	empty	-	100	
RAS 482	55	S	B	P	-	-	gray	solid	-	50	Y	30	
RAS 483	55	S	OT	P	-	-	brown	solid	-	100	Y	3	
RAS 484	55	S	B	P	-	-	gray	solid	-	25	Y	400	
RAS 485	55	S	OT	G	-	-	brown	solid	-	25	Y	3	
RAS 486	55	S	B	P	-	-	gray	solid	-	25	Y	5	
RAS 487	55	S	OT	P	-	-	black	solid	-	25	Y	2	
RAS 488	55	S	(fragments)	-	-	-	-	-	-	empty	-	0	
RAS 489	55	S	OT	P	-	-	black	solid	-	50	Y	2	
RAS 490	55	S	OT	P	-	-	brown	solid	-	25	Y	1	
RAS 491	55	S	OT	P	-	-	brown	solid	-	50	Y	9	
RAS 492	55	S	OT	P	-	-	-	-	-	empty	-	2	
RAS 493	55	S	OT	P	-	-	rust	solid	rag	25	Y	200	
RAS 494	55	S	OT	P	-	-	-	-	-	empty	-	10	
RAS 495	55	S	OT	P	-	-	-	-	-	empty	-	2	
RAS 496	55	S	OT	F	-	-	brown	solid	soil	50	Y	0	
RAS 497	55	S	OT	P	-	-	brown	solid	-	25	Y	0	
RAS 498	55	S	OT	P	-	-	brown	solid	-	25	Y	1	
RAS 499	55	S	B	P	-	-	gray	solid	-	25	Y	400	
RAS 500	55	S	OT	P	-	-	gray	solid	-	25	Y	1000	
RAS 501	55	S	OT	P	Y	-	brown	solid	resin	25	Y	7	
RAS 502	55	S	OT	P	Y	-	black	solid	sludge	75	Y	1000	
RAS 503	55	S	OT	P	Y	-	black	solid	sludge	75	Y	7	
RAS 504	55	S	B	P	-	-	black	solid	sludge	50	Y	10	
RAS 505	55	S	OT	P	Y	-	white	solid	powder	75	Y	20	
RAS 506	55	S	OT	P	-	-	brown	solid	-	50	Y	30	
RAS 507	55	S	OT	P	-	-	gray	solid	soil	50	Y	8	
RAS 508	55	S	OT	P	-	-	brown	solid	-	75	Y	6	
RAS 509	55	S	B	P	-	-	black	solid	sludge	25	Y	600	
RAS 510	55	S	OT	P	-	-	gray	solid	-	75	Y	10	
RAS 511	55	S	OT	P	-	-	-	-	-	empty	-	3	
RAS 512	55	S	B	P	-	-	brown	solid	rag	50	Y	3	
RAS 513	55	S	OT	P	-	-	gray	solid	-	50	Y	3	
RAS 514	55	S	OT	P	-	-	brown	solid	-	50	Y	1000	
RAS 515	55	S	OT	F	-	-	black	solid	-	100	Y	7	
RAS 516	55	S	OT	P	-	-	-	-	-	empty	-	10	
RAS 517	55	S	OT	P	-	-	-	-	-	empty	-	9	
RAS 518	55	S	OT	P	-	-	black	solid	-	75	Y	4	
RAS 519	55	S	B	P	-	-	gray	solid	-	50	Y	3	
RAS 520	55	S	OT	P	-	-	black	solid	-	75	Y	4	
RAS 521	55	S	OT	P	-	-	black	solid	-	75	Y	2	
RAS 522	55	S	OT	P	-	-	gray	solid	-	50	Y	4	
RAS 523	55	S	OT	P	-	-	-	-	-	empty	-	0	
RAS 524	55	S	OT	P	-	-	-	-	-	empty	-	1	
RAS 525	55	S	OT	P	-	-	-	-	-	empty	-	0	
RAS 526	55	S	OT	P	-	-	-	-	-	empty	-	0	
RAS 527	55	S	OT	P	-	-	-	-	-	empty	-	0	
RAS 528	55	S	OT	G	-	-	red	solid	rag	100	Y	2	
RAS 529	55	S	OT	P	-	-	black	solid	sludge	25	Y	1	
RAS 530	55	S	B	P	-	-	-	-	-	empty	-	0	
RAS 531	55	S	B	P	-	-	gray	solid	soil	50	Y	7	
RAS 532	(no drum, solid in shape of 55 gallon drum)						brown	solid	hard	75	Y	0	
RAS 533	55	S	OT	P	-	-	brown	solid	-	50	Y	1	
RAS 534	55	S	OT	P	-	-	black	solid	sludge	50	Y	1	
RAS 535	55	S	OT	P	-	-	-	-	-	empty	-	1	

DRUM LOG SUMMARY
Rasmussen Immediate Response Action

001132

DRUM #/ SAMPLE ID	Size	Type	CONTAINER			O/P	Markings	Color	CONTENTS			
			Lid	Condition					Phase	Description	% Full	Sampled
RAS 536	55	S	OT	P	-	-	brown	solid	debris	50	Y	1
RAS 537	55	S	OT	P	-	-	rust	solid	rajs	50	Y	100
RAS 538	55	S	OT	P	-	-	blue	solid	rajs	50	Y	2
RAS 539	55	S	B	F	-	-	red	solid	-	75	Y	2
RAS 540	55	S	OT	P	-	-	yellow	solid	-	25	Y	3
RAS 541	55	S	OT	F	-	-	brown	solid	-	75	Y	10
RAS 542	55	S	OT	P	-	-	beige	solid	-	50	Y	1
RAS 543	55	S	(badly crushed)	-	-	-	-	-	-	empty	-	2
RAS 544	55	S	OT	P	-	-	black	solid	-	75	Y	1
RAS 545	55	S	(badly crushed)	-	-	-	-	-	-	50	Y	1
RAS 546	55	S	B	P	-	-	gray	solid	-	25	Y	3
RAS 547	55	S	OT	P	-	-	black	solid	rubbery	25	Y	3
RAS 548	55	S	OT	P	-	-	-	-	-	empty	-	6
RAS 549	55	S	OT	P	-	-	gray	solid	-	50	Y	1000
RAS 550	55	S	OT	P	-	-	brown	solid	rajs	50	Y	3
RAS 551	55	S	OT	P	-	-	purple	solid	-	50	Y	80
RAS 552	55	S	B	P	-	-	-	-	-	empty	-	2
RAS 553	55	S	OT	P	-	-	-	-	-	empty	-	1
RAS 554	55	S	OT	P	-	-	purple	solid	-	50	Y	300
RAS 555	55	S	OT	F	-	-	brown	solid	-	75	Y	10
RAS 556	55	S	OT	P	-	-	-	-	-	empty	-	2
RAS 557	55	S	B	P	-	-	-	-	-	empty	-	2
RAS 558	55	S	OT	P	-	-	brown	solid	-	75	Y	1
RAS 559	55	S	OT	P	-	-	-	-	-	empty	-	10
RAS 560	55	S	B	P	-	-	-	-	-	empty	-	5
RAS 561	55	S	OT	P	-	-	-	-	-	empty	-	2
RAS 562	55	S	OT	F	-	-	gray	solid	-	50	Y	0
RAS 563	55	S	OT	P	-	-	beige	solid	-	75	Y	1
RAS 564	55	S	OT	P	-	-	-	-	-	empty	-	0
RAS 565	55	S	OT	F	-	-	black	solid	sludge	75	Y	0
RAS 566	55	S	OT	P	-	-	brown	solid	-	75	Y	20
RAS 567	55	S	OT	P	-	-	brown	solid	debris	75	Y	10
RAS 568	55	S	B	P	-	-	-	-	-	empty	-	2
RAS 569	55	S	B	P	-	-	-	-	-	empty	-	1
RAS 570	55	S	OT	P	-	-	brown	solid	soil	50	Y	1
RAS 571	55	S	OT	P	-	-	black	solid	-	100	Y	2
RAS 572	55	S	OT	P	-	-	-	-	-	empty	-	2
RAS 573	55	S	OT	F	-	-	varied	solid	rajs	100	Y	6
RAS 574	55	S	OT	P	-	-	varied	solid	rajs	100	Y	30
RAS 575	55	S	OT	P	-	-	brown	solid	soil,rajs	75	Y	1
RAS 576	55	S	B	F	-	-	brown	solid	-	100	Y	3
RAS 577	55	S	OT	P	-	-	rust	solid	-	75	Y	10
RAS 578	55	S	OT	P	-	-	gray	solid	-	75	Y	1
RAS 579	55	S	OT	F	-	-	gray	solid	plastic liner	50	Y	2
RAS 580	55	S	B	F	-	-	red	solid	-	75	Y	1
RAS 581	55	S	OT	P	-	-	brown	solid	rajs	75	Y	0
RAS 582	55	S	OT	F	-	-	gray	solid	-	100	Y	0
RAS 583	55	S	OT	P	-	-	brown	solid	-	25	Y	0
RAS 584	55	S	B	P	-	-	brown	solid	-	25	Y	0
RAS 585	55	S	OT	P	-	-	-	-	-	empty	-	1
RAS 586	55	S	OT	P	-	-	-	-	-	empty	-	1
RAS 587	55	S	OT	P	-	-	-	-	-	empty	-	0
RAS 588	5	S	OT	P	-	-	black	solid	-	75	Y	5
RAS 589	55	S	OT	P	-	-	-	-	-	empty	-	0
RAS 590	55	S	OT	P	Y	-	white	solid	-	75	Y	0
RAS 591	55	S	OT	P	-	-	gray	solid	-	25	Y	30
RAS 592	55	S	OT	P	-	-	-	-	-	empty	-	5
RAS 593	55	S	OT	P	-	-	-	-	-	empty	-	1000
RAS 594	55	S	OT	P	-	-	varied	solid	rajs	50	Y	500
RAS 595	55	S	OT	P	-	-	pink	solid	-	25	Y	10
RAS 596	55	S	OT	P	-	-	brown	solid	-	25	Y	8
RAS 597	55	S	B	P	-	-	brown	solid	soil	50	Y	3
RAS 598	55	S	OT	P	-	-	-	-	-	empty	-	1
RAS 599	55	S	OT	P	-	-	gray	solid	-	25	Y	4
RAS 600	55	S	OT	P	-	-	gray	solid	-	25	Y	100
RAS 601	55	S	OT	P	-	-	brown	solid	-	25	Y	6
RAS 602	55	S	OT	P	-	-	black	solid	rajs	75	Y	20
RAS 603	55	S	B	P	-	-	gray	solid	soil	50	Y	10
RAS 604	55	S	OT	P	-	-	brown	solid	rajs	100	Y	60

DRUM LOG SUMMARY
Rasmussen Immediate Response Action

DRUM # / SAMPLE ID	Size	Type	CONTAINER			O/P	Markings	Color	CONTENTS				
			Lid	Condition					Phase	Description	% Full	Sampled	HNu(ppm)
RAS 605	55	S	OT	P	-	-	black	solid	-	-	50	Y	1
RAS 606	55	S	OT	P	-	-	black	solid	sludge	-	50	Y	3
RAS 607	55	S	OT	P	-	-	gray	solid	-	-	50	Y	10
RAS 608	55	S	OT	P	-	-	gray	solid	sludge	-	25	Y	1
RAS 609	55	S	B	P	-	-	gray	solid	-	-	50	Y	7
RAS 610	55	S	OT	P	-	-	gray	solid	-	-	50	Y	6
RAS 611	55	S	OT	P	-	-	gray	solid	-	-	75	Y	10
RAS 612	55	S	OT	P	-	-	gray	solid	-	-	50	Y	10
RAS 613	55	S	OT	P	-	-	black	solid	-	-	75	Y	2
RAS 614	55	S	OT	P	-	-	black	solid	-	-	75	Y	4
RAS 615	55	S	OT	P	-	-	-	-	plastic liner	-	empty	-	7
RAS 616	55	S	OT	F	-	-	black	solid	-	-	100	Y	10
RAS 617	55	S	B	P	-	-	-	-	-	-	empty	-	300
RAS 618	55	S	OT	P	-	-	blue	solid	sludge	-	50	Y	400
RAS 619	55	S	OT	P	-	-	brown	solid	-	-	50	Y	8
RAS 620	55	S	OT	P	-	-	white	solid	-	-	75	Y	7
RAS 621	55	S	OT	P	-	-	gray	solid	rag	-	50	Y	5
RAS 622	55	S	OT	P	-	-	red	solid	rag	-	50	Y	7
RAS 623	55	S	OT	P	-	-	gray	solid	-	-	75	Y	20
RAS 624	55	S	OT	P	-	-	gray	solid	rag	-	75	Y	5
RAS 625	55	S	B	P	-	-	brown	solid	-	-	75	Y	30
RAS 626	55	S	OT	P	-	-	brown	solid	-	-	25	Y	6
RAS 627	55	S	OT	P	-	-	black	solid	-	-	50	Y	5
RAS 628	55	S	OT	P	-	-	-	-	-	-	empty	-	3
RAS 629	55	S	OT	P	-	-	black	solid	-	-	75	Y	10
RAS 630	55	S	OT	P	-	-	-	-	-	-	empty	-	3
RAS 631	55	S	OT	P	-	-	black	solid	-	-	50	Y	4
RAS 632	55	S	OT	P	-	-	-	-	-	-	empty	-	60
RAS 633	55	S	OT	P	-	-	-	-	-	-	empty	-	20
RAS 634	55	S	OT	P	-	-	gray	solid	-	-	25	Y	1000
RAS 635	55	S	B	P	-	-	black	solid	-	-	25	Y	200
RAS 636	55	S	B	P	-	-	purple	solid	-	-	75	Y	40
RAS 637	55	S	B	P	-	-	-	-	-	-	empty	-	6
RAS 638	55	S	OT	P	-	-	black	solid	-	-	25	Y	4
RAS 639	55	S	B	P	-	-	-	-	-	-	empty	-	20
RAS 640	55	S	OT	P	-	-	gray	solid	soil	-	25	Y	100
RAS 641	55	S	OT	P	-	-	brown	solid	-	-	75	Y	5
RAS 642	55	S	OT	P	-	-	black	solid	-	-	75	Y	10
RAS 643	55	S	B	P	-	-	gray	solid	-	-	25	Y	4
RAS 644	55	S	OT	P	-	-	black	solid	rag	-	25	Y	1

NEBD AREA

RAS 645	55	S	OT	F	-	-	gray	solid	-	-	75	Y	2
RAS 646	55	S	OT	P	-	-	-	-	-	-	empty	-	7
RAS 647	55	S	OT	P	-	-	-	-	-	-	empty	-	3
RAS 648	55	S	OT	P	-	-	-	-	-	-	empty	-	3
RAS 649	55	S	OT	P	-	-	-	-	-	-	empty	-	0
RAS 650	55	S	OT	P	-	-	-	-	-	-	empty	-	1
RAS 651	55	S	OT	P	-	-	-	-	-	-	empty	-	7

LEGEND

SIZE (in gallons)
 TYPE S - steel
 P - plastic
 LID OT - open top drum
 B - bung type drum
 CONDITION G - good
 F - fair
 P - poor
 O/P Overpacked (Y - Yes)

MARKINGS (1) DuPont
 (2) Dow Chemical - LA.....
 (3) Cliddon
 (4) NP National Polychemicals Inc.
 Wilmington Mass.
 (5) Cyanamid

DOCUMENT #979 CONTINUED IN VOLUME 4