

May 11, 2011

Chip Humphrey
U.S. Environmental Protection Agency, Region 10
805 SW Broadway, Suite 500
Portland, OR 97205

Kristine Koch
U.S. Environmental Protection Agency, Region 10
1200 Sixth Avenue, Suite 900, M/S ECL-115
Seattle, WA 98101

**Re: Lower Willamette River, Portland Harbor Superfund Site
USEPA Docket No: CERCLA-10-2001-0240
Monthly Progress Report for April 2011**

Dear Mr. Humphrey and Ms. Koch:

This monthly status report provides information required by the Portland Harbor Superfund Site Administrative Settlement and Administrative Order on Consent (ASOC).

1. ACTIONS TAKEN IN APRIL 2011

- The LWG's response to EPA's March 9, 2011 comments on the MNR modeling presentation was provided to EPA on April 6, 2011.
- The alternatives screening presentation with EPA and DEQ was held on April 12, 2011.
- Additional alternatives screening presentation materials were provided to EPA on April 14, 2011.
- A request for an extension of the deadline to invoke dispute resolution on EPA's April 11, 2011 comments on the BHHRA risk tables and calculations was provided to EPA on April 15, 2011.
- Draft FS text related to the inclusion of early action areas in the draft FS was provided to EPA on April 22, 2011.
- A non-PDF version of the technology screening tables from the alternatives screening presentation were provided to EPA on April 27, 2011.

Deliverables Approved by EPA

None.

Deliverables Submitted to EPA

- The alternatives screening presentation materials were provided to EPA on April 6, 2011.
- The final Stormwater Loading Calculations Methods Report was provided to EPA on April 15, 2011.

Comments/Documents Provided by EPA

- EPA's comments on the BHHRA risk tables and calculations were provided on April 11, 2011.

- EPA provided an extension of the deadline to invoke dispute resolution on EPA's April 11, 2011 comments on the draft BHHRA risk tables and calculations on April 15, 2011.
- EPA provided a clarification on how to address EPA's April 11, 2011 Comment No. 4 on the BHHRA risk tables and calculations regarding PBDE risk calculations on April 27, 2011.
- EPA's comments on the FS tools memos were provided on April 27, 2011.
- EPA provided the attachment to the April 27, 2011 treatment technology FS tools memo comments on April 28, 2011.

2. PROBLEMS ENCOUNTERED, ANTICIPATED DELAYS, AND SOLUTIONS

The LWG provided the components of the Alternative Screening check-in on April 12, 2011 as detailed in our March letter to EPA. EPA indicated that, although the presentation met these objectives, the Agency expected additional information regarding institutional controls and different table formatting. The LWG responded and provided these additional materials later that week. The LWG and EPA agreed to use this as a lessons-learned experience in order to better prepare for the June FS Elements check-in so that expectations are clearly understood prior to the check-in.

3. RESULTS OF SAMPLING, TESTS, AND OTHER DATA RECEIVED

None.

4. SCHEDULE FOR THE NEXT FOUR MONTHS

Work covered by the ASOC that is potentially planned for May, June, July, and August 2011 includes the following:

- May 2, 2011: Submittal of the Draft Final BHHRA
- June 2011: Key Draft FS Elements Check-in
- July 5, 2011: Submittal of the Draft Final BERA
- July 5, 2011: Submittal of the Human Health and Ecological Risk Management Recommendations
- August 29, 2011: Submittal of the Draft Final RI


Submittal dates for pending documents currently under preparation by LWG and scheduled for submittal in upcoming months are listed in Table 1 – Status of Active LWG Deliverables – Portland Harbor RI/FS. This table has been reformatted from previously submitted versions to only include pending and recently submitted deliverables for which EPA comments or approvals are required. Table 2 – Status of LWG Deliverables – Portland Harbor RI/FS reflects the more complete list of LWG submittals and is equivalent to the former Table 1 provided in previous progress reports.

5. DOCUMENTS AND ISSUES AWAITING EPA RESPONSE

EPA comments or approvals have not been received on a number of documents that have been submitted to EPA as required by the ASOC; these submittals are listed in Tables 1 and 2. The LWG requests that EPA provide document approvals for these submittals to verify that the terms of the ASOC are being met and issues are resolved to maintain progress on the RI/FS. Also, the LWG believes that many of the documents listed as future submittals in Table 2 are no longer needed (see Status/Comments column) and requests that EPA review the list and confirm that these documents are indeed not needed.

If you have any questions, please give me a call at (503) 688-5057.

Sincerely,



Jennifer Woronets
LWG Administrative Project Coordinator

Copies: Jim Anderson, ODEQ (email only)
Matt McClincy, ODEQ (email only)
Rob Neely, NOAA (email only)
Brian Cunninghame, Confederated Tribes of Warm Springs (email only)
Rose Longoria, Confederated Tribes of Yakama Nation (email only)
Julie Weis, Confederated Tribes of Siletz (email only)
Audie Huber, Confederated Tribes of Umatilla (email only)
J D Williams, Confederated Tribes of Umatilla (email only)
Michael Karnosh, Grand Ronde (email only)
Lisa Bluelake, Grand Ronde (email only)
Erin Madden, Nez Perce Tribe (email only)
Colin Wagoner, Ridolfi (email only)
Jennifer Peers, Stratus Consulting (email only)
LWG Management
LWG Repository

Table 1. Status of Active LWG Deliverables - Portland Harbor RI/FS

Deliverable¹	Submittal Deadline²	Status/ Comments	EPA Comments Target Date
Alternatives Screening Materials	04/12/2011	<u>Submitted 04/06/2011</u>	-
<i><u>Final Stormwater Loading Calculation Methods</u></i>	-	Submitted 01/31/2011: EPA comments received 03/02/2011 <u>Revised Report Submitted 04/15/2011</u>	3/31/2011
Draft Final BHHRA	05/02/2011	-	-
Key Draft FS Elements Presentation	06/22/2011	-	-
Draft Final BERA	07/05/2011	-	-
<u>Human Health and Ecological Risk Management Recommendations</u>	<u>07/05/2011</u>	-	-
<u>Draft Final RI</u>	<u>08/29/2011</u>	-	-

Notes:

¹ - **Bolded Deliverables** are primary deliverables per Section XIX., Paragraph 4 of ASOC (EPA 2001a).
Unbolded Deliverables are secondary deliverables per Section XIX, Paragraph 5 of ASOC.
Italicized Deliverables do not have stipulated penalty amounts.

² - Listed Submittal Deadlines are for draft documents. Unless otherwise specified, all final documents are due to EPA 30 days following receipt of comments from EPA.

Deliverable completed and approved by EPA.

Deliverable submitted to EPA and its partners.

Underlining indicates text change from last progress report.

Table 2. Status of LWG Deliverables - Portland Harbor RI/FS

Deliverable¹	Submittal Deadline²	Status/ Comments	EPA Comments Target Date
Round 1			
<i>Compilation of Information for Sources Between RM 11 and 11.6 East Bank of Portland Harbor</i>	November 2007	Submitted to EPA and DEQ 11/21/2007. Need written response from DEQ and EPA that upland sources are under investigation consistent with the Road to the ROD.	
Round 2 Biota			
<i>Revised Round 2 QAPP Addendum 6: Sampling of Benthic Invertebrate Tissue</i>	11/23/2005	Submitted 11/23/2005; approved with conditions on 12/6/2005; a final QAPP addendum is required	12/8/2005
<i>Final Round 2 QAPP Addendum 6: Sampling of Benthic Invertebrate Tissue</i>	TBD	On 2/9/2006, the LWG submitted a response to EPA's comments on the 11/23/2005 version of the QAPP addendum. The LWG has not heard back from EPA on that response. The LWG believes that a final QAPP is not required. Need EPA agreement that this final QAPP is not required.	
Hydro/Sed Modeling			
<i>Phase 2 Hydrodynamic Re-calibration Report</i>	May 2009	Submitted 5/7/2009; EPA comments received 7/22/2009	
Groundwater Pathway			
<i>Draft Round 2 Groundwater Pathway Assessment Sampling and Analysis Plan</i>	4/22/2005	Submitted 4/22/2005; EPA comments received 6/3/2005	
<i>Round 2 Groundwater Pathway Assessment Sampling and Analysis Plan - Response to EPA Comments</i>	TBD	Outstanding issues to be addressed in GW Appendix to Draft RI Report.	
<i>Revised Round 2 Groundwater Pathway Assessment Sampling and Analysis Plan (including Appendix A - Site Summaries and Appendix B - Pilot Study Data Report)</i>	TBD	Outstanding issues to be addressed in GW Appendix to Draft RI Report.	

Deliverable¹	Submittal Deadline²	Status/ Comments	EPA Comments Target Date
<i>Round 2 FSP for Sampling of Shoreline Seeps at Human Use Beaches</i>	4/29/2005	Submitted 4/29/2005; EPA comments received 6/10/2005	
<i>Revised Round 2 FSP for Sampling of Shoreline Seeps at Human Use Beaches</i>	No longer needed	The only seep determined to pose a potentially complete exposure pathway is discharge from Outfall 22B. The existing data from Outfall 22B include the upland COIs and meet the data quality requirements for risk evaluation (Category 1/QA2). Based on the Round 2 Report evaluations, no additional seep data are needed. Therefore, this FSP is no longer needed.	
<i>Revised Round 2 Groundwater Pathway Assessment SAP Attachment 2: Transition Zone Water FSP</i>	3/27/2006	Redline version submitted 3/27/2006; EPA needs to provide final approval of this FSP. This revised FSP was prepared and submitted after the associated field work was completed.	4/28/2006
<i>Revised Round 2 Groundwater Pathway Assessment SAP Attachment 3: Supplement to QAPP Addendum 3</i>	10/7/2005	Submitted 10/7/2005: Conditional approval of proposed changes to the QAPP addendum received from EPA on 9/30/2005. EPA needs to provide final approval of this QAPP. Approval to conduct sampling was provided by EPA on 9/30/2005.	
<i>Revised Transition-Zone Water FSP Addendum 1 Sampling Plans for ExxonMobil, Siltronic, Gasco, and Arkema</i>	3/27/2006	Submitted 3/27/2006. EPA needs to provide final approval of this FSP. Approval to conduct sampling was provided by EPA on 9/30/2005. This revised FSP was prepared and submitted after the associated field work was completed.	
<i>Revised Transition-Zone Water FSP Addendum 2</i>	3/27/2006	Submitted 3/27/2006. EPA needs to provide final approval of this FSP. Approval to conduct sampling was provided by EPA on 10/13/2005. This revised FSP was prepared and submitted after the associated field work was completed.	

Deliverable¹	Submittal Deadline²	Status/ Comments	EPA Comments Target Date
Natural Attenuation			
<i>Step 2 Natural Attenuation Evaluation Report</i>	No longer needed		
Tech Memos			
Revised TRV Selection TM	10/23/2004	Submitted; EPA comments received 3/18/2005. On 6/10/2005, EPA directed the LWG to submit the final TRV Selection TM with the PRE. The final TRV Selection TM was submitted as an appendix to the 9/9/2005 PRE.	
Second Revision Preliminary Risk Evaluation Approach TM	1/7/2005	Submitted; EPA comments received 3/4/2005. On 6/10/2005, EPA directed the LWG to submit the final PRE approach TM with the PRE. The final PRE Approach was submitted as an appendix to the 9/9/2005 PRE.	
Comprehensive ERA Approach TM	6/27/2004	Submitted; EPA comments received 10/1/2004	
Revised Comprehensive ERA Approach TM	TBD	In a 1/11/2006 meeting with EPA, the LWG proposed deleting this deliverable. The LWG has not heard back from EPA on this proposal. Need EPA agreement that this deliverable is no longer needed.	
Process for Derivation of PRGs TM	1/20/2005	Submitted; EPA comments received 6/30/2006; a revised tech memo is not required.	3/21/2005
<i>Draft Approach to Determining Background for the Portland Harbor Superfund Site</i>	3/3/2006	Submitted 3/3/2006; EPA comments received 6/5/2006; revised tech memo required.	5/2/2006

Deliverable¹	Submittal Deadline²	Status/ Comments	EPA Comments Target Date
<i>Revised Approach to Determining Background for the Portland Harbor Superfund Site</i>	7/20/2006	The revised approach to determining background for the Portland Harbor Superfund Site will be provided in the Draft RI Report	
<i>Process for Delineating the Extent of Contamination Upstream and Downstream of the ISA</i>		The approach for Delineating the Extent of Contamination Upstream and Downstream of the ISA will be provided in the Draft RI Report	
<i>COPC Selection Interim Deliverable</i>	~1/23/2006	In a 1/11/2006 meeting with EPA, the LWG proposed deleting this deliverable. The LWG has not heard back from EPA on this proposal. Need EPA agreement that this deliverable is no longer needed.	
ECOLOGICAL RISK ASSESSMENT			
Ecological Preliminary Risk Evaluation (PRE)	9/9/2005	Submitted 9/9/2005; EPA comments received 4/28/2006, a revised PRE is not required	11/8/2005
<i>Round 2 Benthic Assessment Interpretation Report</i>	3/17/2006	Submitted 3/17/2006; EPA comments received 7/6/2006	5/16/2006
<i>Food Web Modeling Report: Evaluating Trophic Trace and the Arnot and Gobas Models for Application to the Portland Harbor Superfund Site</i>	11/4/2005	Submitted 11/4/2005; EPA comments received 3/10/2006	1/3/2006
<i>Revised Ecological Water Screening Levels</i>	5/26/2006	Submitted 5/25/2006; directive EPA comments received 9/15/2006, and a correction to the xylene AWQC on 9/27/06. Additional revisions were submitted on 10/13/2006.	7/9/2006
Feasibility Study			
Literature Survey of Treatability Studies	October 2007	Submitted 10/31/2007. EPA comments received 2/15/08. A revised deliverable is not required, EPA comments indicated that they should be addressed in the FS.	Jan-08

Deliverable¹	Submittal Deadline²	Status/ Comments	EPA Comments Target Date
<i>Round 3B (FS) Side-scan Sonar Data Report</i>	September 2008	Submitted 5/18/2009	
<i>Treatment Technologies Screening Table</i>	Early May 2009	Submitted 6/5/2009; EPA comments received 7/9/2009	7/6/2009
<i>Screening of Disposal Facilities for the Feasibility Study Memorandum</i>	Mid May 2009	Submitted 6/18/2009; EPA comments received 7/10/2009	7/2/2009
<i>Early Preliminary Remediation Goals (PRGs)</i>	Late March 2009	Submitted 3/27/2009	
<i>Benthic Toxicity AOPCs Check In Materials</i>	September 2010	Submitted 9/07/2010	
<i>Treatment Technology Evaluation Tools Memo</i>	-	Submitted 03/15/2011; <u>EPA comments received 4/27/2011</u>	
<i>Draft Mitigation Determination Approach for Use in the FS Tools Memo</i>	-	Submitted 03/15/2011; <u>EPA comments received 4/27/2011</u>	
<i>Draft Feasibility Study Costing Approach Tools Memo</i>	-	Submitted 03/15/2011; <u>EPA comments received 4/27/2011</u>	
<i>Draft Identification of "COCs" and Contaminant Mobility Evaluation Criteria For the Draft FS Tools Memo</i>	-	Submitted 03/16/2011; <u>EPA comments received 4/27/2011</u>	
<i>Dredging Water Quality Evaluation Tools Memo</i>	-	Submitted 03/31/2011; <u>EPA comments received 4/27/2011</u>	
<i>Alternatives Screening Materials</i>		<u>Submitted 04/06/2011</u>	-
<i>Key Draft FS Elements</i>	-	-	-
General Field/Data/RI Reporting			
<i>Validated Analytical Results</i>	90 days following completion of each sampling activity		

Deliverable¹	Submittal Deadline²	Status/ Comments	EPA Comments Target Date
Comprehensive Round 2 Site Characterization Summary and Data Gaps Analysis Report	2/21/2007	Submitted 2/21/2007. EPA comments on Sections 1-9 and Appendices A, B, C, D, F, and G received 1/15/08; comments on Section 10 received 3/20/08; comments on Section 11 received 5/16/08; comments on Appendix E received 8/8/08. This document was never intended to be revised or approved by EPA; comments will be addressed in the Draft RI Report.	
<i>Draft Sediment Mobility Testing Data Report</i>	August 2009	Submitted 8/11/2009	EPA comments not anticipated
Draft Baseline Ecological Risk Assessment Report	Early September 2009	Submitted 9/2/2009 Preliminary EPA comments received 12/23/09. EPA comments received 07/16/2010. EPA benthic approach comments received 09/27/2010.	11/2/2009
Draft Baseline Human Health Risk Assessment Report	Late September 2009	Submitted 9/23/2009 Preliminary EPA comments received 12/23/09. EPA comments received 07/16/2010.	11/23/2009
Draft Remedial Investigation Report	Late October 2009	Submitted 10/27/2009 EPA comments received 07/16/2010	12/27/2009
<i>Benthic Toxicity Reanalysis Technical Memorandum</i>	Mid November 2009	Submitted 11/13/2009 EPA benthic approach comments received 09/27/2010.	01/13/2009
<i>Supporting Electronic Information for Draft Benthic BERA</i>	November 2009	Submitted 11/19/2009	01/19/2010
Draft Final BHHRA	5/2/2011	-	-
Draft Final BERA	7/5/2011	-	-

Deliverable¹	Submittal Deadline²	Status/ Comments	EPA Comments Target Date
<u>Human Health and Ecological Risk Management Recommendations</u>	<u>07/05/2011</u>	-	-
<u>Draft Final Remedial Investigation Report</u>	<u>8/29/2011</u>	-	-
STORMWATER			
<i>Stormwater Loading Check-in Materials</i>	2/1/2009	Submitted 2/18/2009; EPA comments received 5/6/2009	
<i>Revised Stormwater Loading Calculation Methods</i>	April 2010	Submitted 04/30/2010; EPA comments received 08/17/2010	6/30/2010
<i>Final Stormwater Loading Calculation Methods</i>		Submitted 01/31/2011; EPA comments received 03/02/2011 <u>Revised Report Submitted 04/15/2011</u>	3/31/2011
SEDIMENT			
<i>Round 3B Field Sampling Plan: Sediment Sampling and Benthic Toxicity Testing</i>		Submitted 5/4/2007; EPA comments received 7/25/07. Superseded by the 11/5/2007 R3B Comprehensive Sediment & Bioassay Testing FSP.	
<i>Upriver and Multnomah Channel Sediment Evaluation and Field Sampling Plan Technical Approach</i>		Submitted 5/25/2007; EPA comments received 10/11/07. Superseded by the 11/5/2007 R3B Comprehensive Sediment & Bioassay Testing FSP.	
<i>Draft Round 3B Surface and Core Sediment FSP Preliminary Technical Memorandum</i>		Submitted 5/25/2007; EPA comments received 8/9/07. Superseded by the 11/5/2007 R3B Comprehensive Sediment & Bioassay Testing FSP.	
<i>Draft Round 3B Erosion Core Sediment FSP Technical Memorandum</i>	August 2007	Submitted 8/29/07; EPA comments received 10/11/07. Superseded by the 11/5/2007 R3B Comprehensive Sediment & Bioassay Testing FSP.	
<i>Round 3B QAPP Addendum 10 for Sediment Sampling</i>	November 2007	Submitted 12/17/2007. Need EPA approval of this QAPP Addendum.	

Deliverable¹	Submittal Deadline²	Status/ Comments	EPA Comments Target Date
FATE & TRANSPORT			
<i>Draft Chemical Fate & Transport Model Development and Data Gaps Identification Report</i>	July 2007	Submitted 7/20/2007; EPA comments received 10/15/07. LWG response to comments submitted 1/8/2008.	
<i>F&T Surface Sediment FSP – Addendum to 3B Sediment FSP</i>	December 2007	Submitted 12/10/2007; EPA comments received 1/2/08. 1/16/08 LWG agreed with EPA not to perform the sampling. Need EPA agreement that this deliverable is no longer needed.	
<i>Draft Bioaccumulation Modeling Report</i>		Submitted 7/27/2009	
CULTURAL RESOURCES			
Draft Cultural Resource Survey Report	12/16/2005	Submitted 12/16/2005	2/14/2006; EPA comments not time-critical at this point in the project

Notes:

¹ - **Bolded Deliverables** are primary deliverables per Section XIX., Paragraph 4 of ASOC (EPA 2001a).

Unbolded Deliverables are secondary deliverables per Section XIX, Paragraph 5 of ASOC.

Italicized Deliverables do not have stipulated penalty amounts.

² - Listed Submittal Deadlines are for draft documents. Unless otherwise specified, all final documents are due to EPA 30 days following receipt of comments from EPA.

Only deliverables due within the next four months are shown.

Deliverable completed and approved by EPA.

Deliverable submitted to EPA and its partners.

Underlining indicates text change from last progress report.