

**Illinois-American Water Company  
Cahokia Heights Service Area  
Information provided for compliance with Cahokia Heights UAO, Paragraph 74(q)-iii**

**LOW PRESSURE/NO PRESSURE EVENTS: 2018 - PRESENT**

\* Red font indicates scheduled work.

\*\* Black font indicates emergency work.

<b>DATE ISSUED</b>	<b>DATE LIFTED</b>	<b>LOCATION</b>	<b>TOWN</b>	<b>WORK TYPE</b>	<b>WORK DESCRIPTION/NOTES</b>
1/4/2018	1/5/2018	SYSTEM WIDE	ALORTON, CAHOKIA, CENTREVILLE	EMERGENCY	SYSTEM WIDE - LOSS OF PRESSURE
1/17/2018	1/18/2018	SYSTEM WIDE	ALORTON, CAHOKIA, CENTREVILLE	EMERGENCY	SYSTEM WIDE - LOSS OF PRESSURE
10/4/2018	10/6/2018	JEANNE PLACE	ALORTON	SCHEDULED	CUT/CAP TO RETIRE 2" GALVANIZED MAIN, REPLACED WITH 4" DUCTILE IRON (PERMIT 1150-FY18), IN ALORTON
12/20/2018	12/22/2018	0 to 100 BLOCK OF N. 88TH STREET	CENTREVILLE	EMERGENCY	12" DUCTILE IRON MAIN, REPLACED IN-KIND
1/9/2019	1/12/2019	100 BLOCK OF N. 80TH STREET	CENTREVILLE	EMERGENCY	2" GALVANIZED, REPLACED IN-KIND
2/11/2019	2/12/2019	100 to 200 BLOCK OF N. 82ND STREET	CENTREVILLE	EMERGENCY	2" GALVANIZED, REPLACED IN-KIND
4/10/2019	4/12/2019	3700 BLOCK OF BROADWAY & WALNUT	ALORTON	SCHEDULED	NEW HYDRANT
4/16/2019	4/18/2019	100 to 200 BLOCK OF N. 74TH STREET	CENTREVILLE	EMERGENCY	2" GALVANIZED, REPLACED WITH 2" HDPE
5/20/2019	5/22/2019	██████████ N. 82ND STREET	CENTREVILLE	EMERGENCY	2" GALVANIZED, REPLACED IN-KIND
5/28/2019	5/30/2019	100 & 200 BLOCK OF N. 82ND STREET	CENTREVILLE	SCHEDULED	REPLACED 6" VALVE
8/28/2019	8/29/2019	SYSTEM WIDE	ALORTON, CAHOKIA, CENTREVILLE	EMERGENCY	SYSTEM WIDE - LOSS OF PRESSURE
12/11/2019	12/13/2019	7100 BLOCK OF PARK PLACE & 100 BLOCK OF 72ND STREET	CENTREVILLE	EMERGENCY	CLAMP ON 8" AC MAIN

**Illinois-American Water Company  
Cahokia Heights Service Area  
Information provided for compliance with Cahokia Heights UAO, Paragraph 74(q)-iii**

**LOW PRESSURE/NO PRESSURE EVENTS: 2018 - PRESENT**

\* Red font indicates scheduled work.

\*\* Black font indicates emergency work.

<b>DATE ISSUED</b>	<b>DATE LIFTED</b>	<b>LOCATION</b>	<b>TOWN</b>	<b>WORK TYPE</b>	<b>WORK DESCRIPTION/NOTES</b>
5/28/2020	5/30/2020	200 BLOCK OF N. 74TH STREET	CENTREVILLE	EMERGENCY	REPLACED PLASTIC SERVICE LINE @ [REDACTED] N. 74TH ST WITH NEW COPPER SERVICE LINE
6/6/2020	6/8/2020	8200 BLOCK OF BLUFF STREET	CENTREVILLE	EMERGENCY	6" CAST IRON MAIN, REPLACED IN-KIND
6/22/2020	6/24/2020	500 BLOCK OF N. 51st & [REDACTED] Lake Dr	CENTREVILLE	SCHEDULED	REPLACED 16" VALVE (METER FOR HOUSE ON 51ST ST)
9/8/2020	9/10/2020	3900 TO 4400 POCKET ROAD	ALORTON	SCHEDULED	REPLACED 16" VALVE
1/5/2021	1/10/2021	100 TO 200 BLOCK OF N. 82ND STREET	CENTREVILLE	EMERGENCY	6" CAST IRON MAIN, REPLACED IN-KIND
2/2/2021	2/4/2021	300 BLOCK OF N. 84TH STREET	CENTREVILLE	EMERGENCY	8" DUCTILE IRON MAIN, REPLACED IN-KIND
3/24/2021	3/26/2021	[REDACTED] N. 68TH STREET	CENTREVILLE	SCHEDULED	WORK TO RETIRE 2" GALVANIZED MAIN, ASSOCIATED WITH SMALL MAIN IMPROVEMENT PROJECT NEAR LAKE DR (PERMIT 1365-FY2019), IN CENTREVILLE
5/6/2021	5/8/2021	HOME SIDE DR, MOUSETTE LN, S. 49TH STREET, JARVIS PL	ALORTON	SCHEDULED	REPLACED 6" VALVE
5/12/2021	5/14/2021	4700 BLOCK OF of TUDOR AVE	ALORTON	SCHEDULED	8" AC MAIN RETIREMENT
6/17/2021	6/19/2021	[REDACTED] N. 82ND STREET	CENTREVILLE	EMERGENCY	6" CAST IRON MAIN, REPLACED IN-KIND
8/13/2021	8/14/2021	80TH, 81ST, and 82ND STREET BETWEEN LAKE AND RIDGE	CENTREVILLE	EMERGENCY	8" CAST IRON MAIN, REPLACED IN-KIND
8/25/2021	8/27/2021	3600 TO 4300 BLOCK OF BOND	ALORTON	EMERGENCY	CLAMP ON 10" CAST IRON MAIN & SERVICE RENEWAL