Phone call to Mykle est

125#/cu yd. 8 yds/ton Uncompacted

400#-500#/cu yd. 4 yds/ton. Compacted

---

486 cu yds/day or 500 ton/day on Dunes Dump

plus the public dumping -

U. S. Navy. Utilities Div - Gayle White

Monthly Estimate for bid purposes.

6000 Cu yds - Ind. trash
25 Cu yds - Garbage
1000 cu yds - Lumber etc
650 Cu yds - Sawdust
50 cu yds Oil & Chemical

Daily -

1 - Compactor - 53 cu yd
10 - Trailers - 34 cu yd.

} 400 cu yd
June 1, 1969

BKCHD
Bremerton Auto Wrecking File
EMB 3/25/98
Hart Crowser J-4654-31