

**STANDARD CHLORINE CHEMICAL CO. INC. SUPERFUND SITE  
MONTHLY PROGRESS REPORT  
SEPTEMBER 2015**

**I. Actions Completed During the Reporting Period (September 2015)**

Efforts continued to execute an access agreement amendment with the New Jersey Department of Transportation (NJDOT) to permit additional monitoring well installations within the NJDOT right-of-way to the south of the Site in accordance with the scope of work submitted to EPA on August 28, 2015.

Revisions were made to the draft Remedial Investigation Report (RIR) to address EPA comments received on September 17, 2015 and September 21, 2015.

Revisions were made to the Cultural Resources documents and exhibit to address EPA comments in accordance with the June 18, 2015 responses to the EPA comments received on May 29, 2015.

**II. Results of Sampling, Tests, and Data Received by Respondents**

No data were received by Respondents during the reporting period, except for routine data associated with the operations and maintenance of Hydraulic Control Treatment System (HCTS). These data are summarized on a quarterly-basis in an appendix to the monthly progress reports.

**III. Work Planned for the Next Two Months (October and November 2015)**

Upon receipt of the access agreement amendment from the NJDOT, implementation of the supplemental scope of work will be initiated. Preparation of an RI Report Addendum documenting the work and summarizing the results will be initiated following completion of all field investigation activities.

Implementation of the Cultural Resources Survey Work Plan will be completed with the finalization and submittal of the documents and exhibit in accordance with the June 18, 2015 responses to the EPA comments received on May 29, 2015.

The revised RIR will be submitted to EPA.

A review of the geotechnical assessment of the effects of fill placement on the slurry wall will be completed if the assessment is completed and made available by HCIA.

Monthly progress reports will continue to be prepared and submitted to EPA.

**IV. Problems Encountered/Anticipated Delays**

None this reporting period.

**V. Operations and Maintenance Information**

Routine operations and maintenance activities were completed. A summary of operations and maintenance activities are provided on a quarterly-basis. The O&M summary for the third quarter of 2015 will be included as an appendix to the October 2015 monthly progress report.