



# NJDEP Comments to CSTAG and NRRRB

## November 20, 2019

- Opening Statement
- Overview of Topics to be Covered
- Highlights of Project Background
- Highlights of Remedial Investigation
- Community Interest and current and future river use
- Improvements to Remedial Strategy





# Lower Passaic River Background Highlights

- Dioxin as a special Contaminant of Concern
- 1995 to present: 30+ years of river remedial study
- March 2016 Lower 8 Mile Record of Decision (ROD)
- October 2018: NJDEP and USEPA signal support of interim remedial (IR) proposal by the Cooperating Parties Group (CPG)
- NJDEP Stipulations for IR support





# NJDEP Interim Remedy Stipulations

- RI/FS work products remain open and active
- For river mile 8.3 – 15:
  - Reduce 2,3,7,8-TCDD post-remedial SWACs to not greater than 85 ppt by evaluating alternatives designed for 65ppt, 75ppt, 85ppt SWACs
  - Reduce total PCB post-remedial SWAC to not greater than 0.46ppm
- Post-remedy SWACs achieved soon after post-IR construction
- Consider “dredge to clean” where feasible
- Methods demonstrating IR success developed and principles for implementation will be reflected in the FS, Proposed Plan, and ROD







# Remedial Investigation Observations relevant to Remedial Strategy

- Average 2,3,7,8-TCDD Levels of 900ppt with maximum up to 50,000ppt
- Sediment movement occurs on a finer spatial scale than existing models can accurately represent
- Difficulty differentiating between predominantly erosional, depositional, and cyclical depending on storm events
- Erosion and deposition of less than 6 in. is not reliably detected
- Upper 9 miles has slower expected recovery than lower 8 miles





# Observed Community Interest

- From 1983, high community interest (CAG & Ironbound Coalition Group)
- Frustration persists that the Passaic River, a valuable natural resource, has been “off-limits”
- Goals centered on increased community access and full use of a healthy river
- Relying on the Agencies to ensure that concrete remedial goals met
- Supports use of an interim remedial action, provided it is robust and results in future clean-up levels protective of human health and the environment





# Remedial Action Objectives

- December 2018: Jointly developed between USEPA, NJDEP, CPG
- RAO 1: Reduce SWACs to no greater than 85 ppt for 2,3,7,8-TCDD and no greater than 0.46 ppm for total PCBs
- RAO 2: Remediate additional areas outside of RAO 1 in erosional areas (6 inches or more) with sediment levels above surface RALs\*
  - 2,3,7,8-TCDD at elevated levels\* in subsurface sediment
  - total PCBs of 2 ppm in subsurface sediment (2 times surface RAL of 1 ppm)

\* 1 – 2 times surface remedial action level (RAL)







# Improvements to Remedial Strategy

- IR Remedial Action Objectives (USEPA Dec.2018) as absolute goals
- Due to project uncertainties, a precautionary approach for remedy selection is necessary to ensure goals are met
- Feasibility Study Observations and Comments
  - Comparative Analysis of Alternatives
  - Cap Design Protectiveness for increased intensity and frequency of storms
  - Appendix D: Proposed Adaptive Management
  - Appendix H: Proposed IR Completion Decision Framework






# Comparative Analysis of Alternatives

Important differences overlooked for short term outcome and longer term (post-10 year) recovery

- FS states: no difference in level of source control between alternatives 2, 3 and 4.
- Modeling suggests that despite overlap of outcomes, more conservative alternatives lead to more conservative outcomes.








DRAFT

Figure 8-5.

Projected Annual SWAC of (a) 2,3,7,8-TCDD and (b) Total PCBs in RM 8.3 to RM 15 for Alternatives 1–5, 10 Years Post-construction





Note: Boxes represent projected range of sensitivity to selected model input parameters.

DRAFT

Figure 8-5.  
Projected Annual SWAC of (a) 2,3,7,8-TCDD and (b) Total PCBs in RM 8.3 to RM 15 for Alternatives 1–5, 10 Years Post-construction





# Comparative Analysis of Alternatives

- The intended and quantifiable differences in source control should be acknowledged and weighed against the other balancing criteria
- Should also consider/compare alternatives for “likelihood of exceeding RAO1”, for example, Alt 2 > Alt 3 > Alt 4







# Cap Design Protectiveness

- Expected increased intensity and frequency of storms
- Consideration of cap protectiveness beyond 100-year storms
- Dredge to clean to avoid need for cap in applicable areas





## Appendix D: Proposed Adaptive Management (AM)


### Recommendations:

- Structure by remedial phase: design, construction, monitoring phases
- Current understanding of the river's CSM is critical to the success of the interim remedy
- Within AM process, testing of CSM hypotheses should be moved earlier than 2041 and improved by the development and testing of specific assumptions under each remedial phase







## Interim Remedy Implementation and Performance Monitoring



System Response  
Not as Expected







**Figure 4-1.**  
Timeline for Overall System Response





## Appendix D: Proposed Adaptive Management

Current proposal: a *range of PRGs* would be developed & periodically refined with no clear timeline

→ PRGs are to be developed as soon as feasible, within Design Phase

→ Revisions of PRGs are not expected unless new and significantly different CSM and toxicity information arises







# Appendix H: Interim Remedial Completion Evaluation

- CPG views RAO 1 SWAC goals as “non-absolute”
  - methods to implement IR may become relaxed
  - methods to show attainment may become relaxed
- Non-attainment means longer recovery time for river
- Current proposal of IR completion *favors* IR completion regardless of statistical confirmation
- The greater concern from regulatory and remedial perspective: protecting against false positive errors, deeming the IR to be successful when in fact it is not statistically supported.







# Appendix H: Interim Remedial Completion Evaluation

NJDEP preferred approach:

- Sufficiently-designed post remedial sampling program essential
- General agreement with EPA's July 2019 proposal with exception of:
- Y-Factor
  - Derived from future design information and constrained by an agreed-upon degree of equivalency to RAO 1 goals.
  - Concern: application of Y factor may extend numerical goal of IR completion
  - Methods to minimize Y are available and considered necessary





# IR Completion Evaluation Framework

- Post-remedial Summary Statistics
  - Current proposal looks solely on upper confidence level and disregards the sample SWAC in informing whether the IR is complete
  - Standard practice to evaluate full distribution of dataset
  - More scenarios to prompt follow up action





# Closing Statements

- CSTAG and NRRB input is highly valued to effectuate an improved remedial strategy for this project
- NJDEP Letter of November 14, 2019 describes the Department's concerns in greater detail
- Thank – you for your continued interest and support on this important remedial project within New Jersey

