186 Center Street Suite 290 Clinton, NJ 08809 (908) 735-9315 (908) 735-2132 FAX

April 15, 2016

VIA ELECTRONIC & US MAIL

Ms. Jennifer LaPoma
ATTN: Lower Passaic River Remedial Project Manager
Emergency and Remedial Response Division
U.S. EPA, Region 2
290 Broadway, 20th Floor
New York, New York 10007

Re: Monthly Progress Report No. 43 – March 2016 Lower Passaic River Study Area (LPRSA) River Mile 10.9 Removal Action CERCLA Docket No. 02-2012-2015

Dear Ms. LaPoma:

de maximis, inc. is submitting this Monthly Progress Report for the above-captioned project on behalf of the Cooperating Parties Group (CPG) pursuant to the Administrative Settlement Agreement and Order on Consent for Removal Action (Settlement Agreement or AOC). The Progress Report satisfies the reporting requirements of Paragraph 28 of the River Mile (RM) 10.9 Settlement Agreement. The CPG has revised this Progress Report to address the Region's direction in its September 1, 2015 letter.

(a) Actions which have been taken to comply with this Settlement Agreement during the previous month.

Meetings/Conference Calls

None

Correspondence

- On March 1, EPA Region 2 (Region 2) and CPG exchanged e-mails regarding arrangements for the SPME pore water sampler retrieval scheduled for March 8 10.
- On March 15, CPG submitted the February 2016 Progress Report to Region 2.
- On March 30, CPG submitted a summary describing the retrieval of the SPME pore
 water samplers and their condition to Region 2. CPG indicated that it would not be
 analyzing the SPME fibers and co-located surface sediment samples as a result of the
 damage to and displacement of samplers from ice and debris.

Work

 CPG retrieved the SPME pore water samplers installed in the RM 10.9 Removal Area on March 8 – 10.



Ms. J. LaPoma RM 10.9 Removal Action - Progress Report No. 43 – March 2016 April 15, 2016 Page 2 of 4

- CPG continued revision of the draft RM 10.9 Removal Action Long Term Monitoring and Maintenance Plan (LTMP).
- CPG continued review of the 2015 RM 10.9 Post-Construction Bathymetry Survey data.
- CPG continued development of responses to Region 2 comments on the draft River Mile 10.9 Removal Action Final Construction Report.

(b) Results of Sampling and Tests

None

(c) Work planned for the next two months with schedules relating to the overall project schedule for design completion and construction

- CPG will install another set of SPME pore water samplers during day-time low tides this spring.
- CPG will complete revisions to the draft RM 10.9 Removal Area LTMP and draft Post-Construction Monitoring (PCM) QAPP.
- CPG will respond to Region 2 comments on the draft revised LTMP and draft revised PCM QAPP.
- CPG will complete processing of the 2015 RM 10.9 Post-Construction Bathymetry Survey data and prepare a data report.
- CPG will provide responses to Region 2 comments on the draft River Mile 10.9 Removal Action Final Construction Report to Region 2.

(d) <u>Problems encountered and anticipated problems, actual or anticipated delays, and solutions developed and implemented to address actual or anticipated problems or delays</u>

The CPG has agreed to retain only near-term problems and concerns in the monthly reports moving forward pursuant to the direction in Region 2's September 1 letter; however, previous Progress Reports through July 2015 document in Section (d) significant issues and matters largely the result of actions and decisions by the Region that have significantly delayed and complicated the completion of the RM 10.9 Removal Action. The removal of this previous information does not in any way lessen its impact on the completion of the RM 10.9 Removal Action.

• Post-Construction Monitoring Plan - The CPG attempted to install SPME pore water samplers into the RM 10.9 cap after receiving Region 2's conditional approval of the draft PCM QAPP on August 26 -27, 2015. The combination of armor stone, geotechnical fabric and accumulated sediment prevented the successful installation of pore water samplers at nine of ten locations identified in the PCM QAPP. CPG provided recommendations to Region 2 for installation of remaining pore water samplers on September 24 which the Region rejected. CPG provided a second set of alternative pore water sampling locations to Region 2 on October 12 based on land-side access to the

Ms. J. LaPoma RM 10.9 Removal Action - Progress Report No. 43 – March 2016 April 15, 2016 Page 3 of 4

> RM 10.9 cap during lunar low tides. Although two of the three pore water samplers retrieved on October 27 were found to have been damaged during installation through the armor stone and geotextile cap layers, the laboratory was able to attain detection levels substantially lower than originally specified in the draft PCM QAPP. CPG recommended another attempt to install remaining pore water samplers during a December 9 – 11 day-time low tide pending resolution of sampler installation locations. Region 2 provided conditional approval of the draft PCM QAPP on December 8 based on revised installation locations. Installation of pore water samplers at seven (7) of the nine (9) remaining locations was completed. The CPG inquired on January 5, 2016 as to Region 2 approval of the revised draft PCM QAPP submitted on December 4 which was finalized after receipt of Region 2's revised sampling locations. Region 2 responded on January 6 that it was finalizing its review of the revised draft PCM QAPP. Minor comments on the draft PCM QAPP were provided by Region 2 on February 11. The CPG retrieved on March 8 – 10 the pore water samplers installed in December 2015 and found samplers damaged apparently from ice and debris. The CPG notified Region 2 on March 30 that it would not analyze the samples from this event and would attempt another pore water sampler installation later in 2016.

Removal Action Final Construction Report - Response to Region 2's comments on
the draft River Mile 10.9 Removal Action Final Construction Report will be delayed
pending resolution of the long-term cap sampling/monitoring issues and implementation
of a feasible chemical monitoring method. The CPG does take exception and does not
agree to the Region's comments directing the CPG to remove text related to
implementability and feasibility that were included in the draft report.

Two significant issues remained unresolved and need to be satisfactorily addressed by the Region:

- Tierra/Maxus/Occidental (TMO) UAO There is still no satisfactory resolution concerning the Tierra/Maxus/Occidental (TMO) participation at RM 10.9. The Region has failed to require the TMO parties to participate in a significant and substantive degree that is commensurate with their obligation. As documented in the CPG's correspondence of July 27, 2012 and September 7, 2012, the offer from TMO was inadequate and provided no meaningful value to the RM 10.9 Removal Action. Subsequent requirements directed by the Region such as a utility survey of the 0.5 acre no dredge zone are inconsistent with TMO's responsibility.
- RM 10.9 Force Majeure June 2013 The CPG strongly disagrees with the Region's July 15, 2013 letter denying the Force Majeure condition outlined in CPG's June 29, 2013 letter. CPG addressed this issue in its July 31, 2013 letter to which the Region has never responded. EPA's rationale for denial was inconsistent with terms and definitions in the RM 10.9 AOC. Both the inoperability of the Bridge Street Bridge due to Hurricane Sandy and the repeated delays in the repaired motors being shipped and reinstalled were clearly beyond the control of the CPG. Moreover, Hudson and Essex Counties failed to meet their obligations under Federal Regulations to properly maintain and operate their bridges and to

Ms. J. LaPoma RM 10.9 Removal Action - Progress Report No. 43 – March 2016 April 15, 2016 Page 4 of 4

provide proper notice of the status of their bridges to US Coast Guard, mariners and the general public. As noted above it is the Counties obligation to ensure that their bridges are operable and ready to open upon notice. Finally, the CPG voluntarily provided funds to the Counties to operate the bridges with no regulatory requirement to do so.

If you have any questions, please contact Rob Law or me at (908) 735-9315.

Very truly yours,

de maximis, inc.

Willard Potter

CPG Project Coordinator

cc: Stephanie Vaughn, EPA Region 2

Christopher Jimenez, EPA Region 2

Sarah Flanagan, EPA Region 2 Office of Regional Counsel

William Hyatt, CPG Coordinating Counsel

Jay Nickerson, NJDEP

David Marabello, CDM-Smith

Scott Kirchner, CDM-Smith

Elizabeth Franklin, US Army Corps of Engineers

Reyhan Mehran, NOAA

Clay Stern, FWS

Doug Simmons, AECOM