186 Center Street Suite 290 Clinton, NJ 08809 (908) 735-9315 (908) 735-2132 FAX

January 15, 2019

VIA ELECTRONIC MAIL

Ms. Diane Salkie
ATTN: Lower Passaic River Remedial Project Manager
Emergency and Remedial Response Division
U.S. EPA, Region 2
290 Broadway, 20th Floor
New York, New York 10007

Re: Monthly Progress Report No. 76 – December 2018 Lower Passaic River Study Area (LPRSA) River Mile 10.9 Removal Action CERCLA Docket No. 02-2012-2015

Dear Ms. Salkie:

de maximis, inc. is submitting this Monthly Progress Report for the above-captioned project on behalf of the Cooperating Parties Group (CPG) pursuant to the Administrative Settlement Agreement and Order on Consent for Removal Action (Settlement Agreement or AOC). The Progress Report satisfies the reporting requirements of Paragraph 28 of the River Mile (RM) 10.9 Removal Action (RA) Settlement Agreement. The CPG previously identified several issues in Section (d) that delayed and complicated the completion of the RM 10.9 RA. These issues have been resolved by the Region's approval of the Long-Term Monitoring and Maintenance Plan (LTMMP) and the RM 10.9 RA Final Construction Report.

(a) Actions which have been taken to comply with this Settlement Agreement during the previous month.

Meetings/Conference Calls

None.

Correspondence

On December 17, CPG delivered the November 2018 Progress Report to EPA Region 2.

Work

 CPG revised and uploaded the approved final RM 10.9 RA LTMMP Baseline Monitoring Report to EPA's SharePoint Site on December 19.

Results of Sampling and Tests

NA

Ms. D. Salkie RM 10.9 Removal Action - Progress Report No. 76 – December 2018 January 15, 2019 Page 2 of 2

(b) Work planned for the next two months with schedules relating to the overall project schedule for construction completion and monitoring

- CPG will respond to additional EPA Region 2 comments on the revised Draft RM 10.9 RA LTMMP 2017 Annual Visual Cap Monitoring Report.
- CPG will respond to EPA Region 2 comments on the Draft RM 10.9 RA LTMMP 2018 Annual Visual Cap Monitoring Report.
- CPG will conduct additional poling of the RM 10.9 RA cap during the Upper 9-Mile Bathymetry Survey.
- (c) <u>Problems encountered and anticipated problems, actual or anticipated delays, and solutions developed and implemented to address actual or anticipated problems or delays</u>
 - None

If you have any questions, please contact Rob Law or me at (908) 735-9315.

Very truly yours,

de maximis, inc.

Willard Potter / /) CPG Project Coordinator

Cc: Christopher Jimenez, EPA Region 2
Sarah Flanagan, EPA Region 2 Office of Regional Counsel
Frances Zizila, EPA Region 2 Office of Regional Counsel
William Hyatt, CPG Coordinating Counsel
Jay Nickerson, NJDEP
David Marabello, CDM-Smith
Scott Kirchner, CDM-Smith
Elizabeth Franklin, US Army Corps of Engineers
Reyhan Mehran, NOAA
Clay Stern, FWS
Doug Simmons, AECOM