

Revised Schedule for RD

(Updated: January 20, 2026)



	Description of Deliverable, Task	Legal Deadline Under Consent Decree	Rough Estimate*	Actual Delivery
3	PDIWP (FSP, HASP and QAPP)	45 days after CD's effective & after EPA's Authorization to Proceed for Supervising Contractor under CD	November 18, 2022	November 11, 2022 (Approved April 15, 2023)
4	PDI Field Work	As identified in the approved PDIWP	Winter/ Spring 2023	Summer 2023
4	PDI Evaluation Report	As identified in the approved PDIWP	Fall 2023	February 2, 2024 (Approved April 10, 2024)
5	RDWP including Emergency Response Plan (ERP)	45 days after EPA approval of the PDI Evaluation Report	May 25, 2024	May 20, 2024 Approved: July 26, 2024 (ERP remains draft)
6	Preliminary (30%) RD Including TODP	90 days after EPA approval of RDWP or approval of the PDI Evaluation Report, if submitted	October 24, 2024	Submitted: Oct 24, 2024 (Completed: September 10, 2025)
	* Voluntary GW Monitoring Event & SWMP	*GW Monitoring not required in CD; SWMP 45 days after receipt of GW Monitoring data	Dec 2024 & Aug/Sept 2025	Voluntary GW Dec 2024 SWMP July 2025 (Approved Oct 3, 2025)
7	Pre-final (90/95%) RD, including CQA/CQP, ICIAP, O&M Plan & Manual and Draft RAWP	90 days after EPA comments on Preliminary RD	December 2025	Draft submitted by RESA II on December 9, 2025
8	Final (100%) RD	45 days after EPA comments on Pre-final RD	Fall 2026	

*Actual deadline for a deliverable is outlined in CD (SOW, Section 7.2) and will be dependent on whether revisions are required. Revisions push back timeline estimates (e.g., the final 100% RD could be complete in 2026 or later).