Table 8
Outstanding Deliverables

Document(s)	Original Due Date	Resolution
Groundwater Pathway Assessment SAP	10/14/2005	Submit revised SAP that addresses EPA comments by
		February 1, 2006. TZW Assessment process should be
		included in Comprehensive ERA TM and HHRA vehicle
Step 2 Natural Attenuation Report	11/3/2005	Submit by February 1, 2006. Use as vehicle for refining
		data gaps on both site-wide and Area of Potential Concern
		basis. Address data gaps in Round 3 FSP.
Comprehensive ERA TM	Linked to PRE Approval	Revise per EPA direction on ERA. Resubmit along with
		ERA FSP by May 1, 2006
Approach to Determining Background for	11/3/2005	Submit by February 1, 2006. Use to develop background
the Portland Harbor Superfund Site TM		and ambient conditions component of site-wide CSM FSP.
Process for Delineating Extent of	Linked to Round 2 Site	Include in Comprehensive Round 2 Site Characterization
Contamination Upstream and Downstream	Summary Report	Summary and Data Gaps Analysis Report.
of the ISA		
COPC Selection Interim Deliverable	1/23/2005	Submit according to current schedule. Use as vehicle for
		refining HHRA data gaps on both site-wide and Area of
		Potential Concern basis.
Revised Interim Deliverable for HHRA –	Linked to meeting to	EPA will provide direction on how to address EPA's
EPC Calculation Approach and Exposure	resolve comments	previously submitted comments.
Factor Summary		
Round 2 Benthic Assessment Interpretation	11/1/2005	Submit by February 1, 2006. Use as vehicle for identifying
Report		additional bioassay sampling locations.
Literature Survey of Treatability Studies	9/9/2005	Submit by February 1, 2006. Use as vehicle for identifying
		treatability study sampling locations.
Facility Siting Re-Screen Report	TBD	TBD
Revised Food Web Model Report	2/6/2006	Submit by February 6, 2006 (contingent on receipt of EPA
		comments). Use as vehicle for finalizing food web model
		data needs.
Round 2 Comprehensive Site Summary	5/1/2005	Submit by May 1, 2005. Include Round 3 FSP for
Report		completing characterization phase of Portland Harbor
		RI/FS