

Schematic FS Schedule and Critical Linkages - April 5, 2010 version.

General FS Schedule and Critical Pathways - April 9, 2010 Version																			
Tasks	2010																2011		
	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M		
Key Preliminary FS Activities																			
HST and Sediment Stability Modeling			1																
MNR/Recontamination Modeling						*	2												
PRG Selection and AOPC Refinement						6													
ARARs and Their Application Negotiations				3		8													
Habitat Framework Discussions							7												
Key FS Tasks																			
Detailed MNR, Recon., and other evaluations								2,4			5								
Develop SMAs and I.D. and Screen Tech.						1,3,6,8													
Development and Screening of Alternatives								7	4										
Alternatives Screening - EPA Check in																			
Detailed Evaluation of Alternatives												5							
Internal Draft FS for LWG Review																			
Finalize and Submit Draft FS to EPA																			
Overall Summary of Time Line																			

Yellow - Preliminary FS Tasks

Tan - SMA Development and Screening of Technologies

Green - Screening of Alternatives

Blue - Detailed Evaluation of Alternatives

Purple - Draft FS

Orange - Overdue task.

* Model Calibration Check in with EPA (including total PCBs)

⊗ Previously scheduled task that is now delayed.

Critical Linkages

- 1 Need erosion areas from HST model to have complete AOPC set for technology screening.
- 2 Need calibrated F&T model to determine preliminary MNR areas.
- 3 Need ARARs and their application to assess basic aspects of alternatives such as cap thickness, basic CDF configurations, and likely dredge water quality impacts.
- 4 Need at least very preliminary MNR estimates to screen MNR alternatives by location (very brief time for information exchange here).
- 5 Need final MNR and recontamination results to complete detailed evaluation of screened alternatives.
- 6 Need refined PRGs and AOPCs to determine SMAs, subSMAs, volumes, and to conduct technology screening. PRG discussion still not finalized and is past due.
- 7 Need Habitat Framework to screen alternatives.
- 8 CDF ARARs and application discussion taking place in March/April is past deadline.

Do Not Quote or Cite: This document is currently under review by US EPA and its federal, state and tribal partners, and is subject to change in whole or part